

ARKANSAS POWER AND LIGHT COMPANY

ARKANSAS NUCLEAR ONE

STEAM ELECTRIC STATION

UNIT TWO

CYCLE TWO

STARTUP REPORT TO THE

U.S. NUCLEAR REGULATORY COMMISSION

LICENSE NO. APF-6

DOCKET NO. 50-368

FOR THE PERIOD ENDING AUGUST 19, 1981

811100649 811021
PDR ADDCK 05000368
PDR

TABLE OF CONTENTS

	PAGE
1.0 Introduction	1
2.0 Precritical Test Summaries	2
2.1 CEA Trip Test	2
2.2 Reactor Coolant Flow Coastdown	2
3.0 Low Power Physics Test Summaries	3
3.1 Determination of Critical Boron Concentration	3
3.2 CEA Symmetry Test	3
3.3 Temperature Reactivity Coefficient	4
3.4 Part-Length Control Element Assembly (PLCEA) Reactivity Worth	6
3.5 Regulating CEA Group Reactivity Worth	6
4.0 Power Escalation Test Summaries	9
4.1 Reactor Coolant Flow at 50% and 100% Full Power	9
4.2 Core Power Distribution at 50% and 100% Full Power	11
4.3 Shape Annealing Matrix (SAM) and Boundary Point Power Correlation (BPPC) Verification at 50% Full Power	22
4.4 Radial Peaking Factor and CEA Shadowing Factor Verification at 50% Full Power	24
4.5 Reactivity Coefficients at 50% and 100% Full Power	27
5.0 Conclusion	30

LIST OF TABLES AND FIGURES

	PAGE
Table 3.3-1 Isothermal Temperature Coefficient Measurement	5
Table 3.5-1 Regulating CEA Group Worths	8
Table 4.1-3 Reactor Coolant Flow at 50% and 100% Full Power	10
Table 4.2-1 Core Power Distribution at 50% Full Power	12
Table 4.2-2 Core Power Distribution at 100% Full Power	17
Table 4.3-1 Shape Annealing Matrix (SAM) and Boundary Point Power Correlation Coefficients	23
Table 4.4-1 Radial Peaking Factors	25
Table 4.4-2 CEA Shadowing Factors	26
Table 4.5-1 Reactivity Coefficients at 50% and 100% Full Power	29
Figure 4.2-1(a) - 4.2-1 (d) Radial Power Distribution at 50% Full Power	13
Figure 4.2-2(a) - 4.2-2 (d) Radial Power Distribution at 100% Full Power	18

1.0 Introduction

Post fuel load startup testing of Arkansas Nuclear One, Unit 2 commenced June 26, 1981 with the performance of precritical tests. Low power physics testing began on June 29, 1981. On this date, cycle 2 initial criticality was achieved. Low power physics testing proceeded to completion on July 3, 1981, at which time power ascension testing commenced. The first power ascension test plateau (50% full power) was attained on July 8, 1981. Following completion of testing at 50% full power on July 21, 1981, reactor power was raised to 100% full power and testing continued. The power escalation test program was completed on August 19, 1981.

2.0 Precritical Test Summaries

2.1 CEA Trip Test

2.1.1 Purpose

The CEA trip test was performed to verify that the elapsed time between initiation of a CEA trip and 90% insertion of that CEA was ≤ 3.0 seconds.

2.1.2 Test Method

Initial reactor coolant system conditions were established with $T_{avg} > 525^{\circ}\text{F}$ and four reactor coolant pumps operating. One CEA group was then fully withdrawn. As each CEA in that group was dropped (by removing electrical power from the drive mechanism), the elapsed time between initiation of the trip and 90% insertion of the CEA was recorded. After completing drop time testing on one CEA group, the next CEA group was tested. Drop time testing proceeded in this manner until all designated CEA's had been tested.

2.1.3 Results and Evaluation

The measured individual full length CEA drop times from a fully withdrawn position to 90% insertion were < 3.0 seconds.

2.2 Reactor Coolant Flow Coastdown

2.2.1 Purpose

The reactor coolant flow coastdown test was performed to verify the response time of Channel B Core Protection Calculator to a two out of four reactor coolant pump trip and flow coastdown.

2.2.2 Test Method

Initial reactor coolant system conditions were established with four reactor coolant pumps running. Recording instrumentation was connected to the status contacts of two separate-loop RCP motor power supply breakers and CEDM coil monitors. With appropriate test software loaded in CPC Channel B, the two reactor coolant pumps were tripped simultaneously. The elapsed time between initiation of the pump trip and receipt of a low DNBR trip from the Core Protection Calculator was measured.

2.2.3 Results and Evaluation

The measured response time of CPC Channel B to a two pump loss of flow transient was 0.24 seconds. The maximum acceptable response time is 0.80 seconds.

3.0 Low Power Physics Test Summaries

3.1 Determination of Critical Boron Concentration

3.1.1 Purpose

The reactor coolant system boron concentration required to maintain criticality of the reactor at the beginning of cycle two under hot zero power xenon-free conditions was measured. The results of this measurement were compared to predictions to verify design, fabrication and proper loading of the core.

3.1.2 Test Method

Criticality of the reactor was obtained by deboration of the reactor coolant system at a constant dilution rate. All CEA's were fully withdrawn prior to deborating the RCS with the exception of regulating group 6 which was 75" withdrawn. Once criticality was achieved, the dilution was terminated and the RCS boron concentration allowed to equilibrate. The critical boron concentration was calculated by correcting the measured equilibrium boron concentration for deviation of CEA position from the reference CEA position for the predicted critical boron concentration.

3.1.3 Results and Evaluation

The measured critical boron concentration of 1210 ppm agreed well with the predicted value of 1211 ppm. Acceptance criteria state that the measured critical boron concentration shall be within 100 ppm of the predicted critical boron concentration

3.2 CEA Symmetry Test

3.2.1 Purpose

A CEA symmetry test was performed to verify that all CEA's were coupled to their extension shafts and to verify correct loading of the core.

3.2.2 Test Method

The symmetry checks were performed by inserting the reference CEA of a group to its lower electrical limit and compensating for the reactivity change by withdrawing CEA regulating group 6. Symmetric CEA's in the group were subsequently traded with each other and the reactivity deviation from the reference CEA measured. The reference CEA was finally traded for the last symmetric CEA in the group to measure reactivity drift. The adjusted deviation was calculated by adding the appropriate drift correction to the CEA worth deviation from the reference CEA. CEA coupling was verified by noting a change in reactivity when a CEA was inserted.

3.2.3 Results and Evaluation

The absolute value of adjusted reactivity deviation for all CEA's from their respective references was less than the maximum acceptable value of 1.5 cents. All CEA's were verified to be coupled.

3.3 Temperature Reactivity Coefficient

3.3.1 Purpose

The isothermal temperature coefficient (ITC) measurement was performed during low power physics testing to verify conformance with Technical Specifications on the moderator temperature coefficient (MTC). Comparison of the measured ITC to predictions was also performed to demonstrate proper design and fabrication of the core.

3.3.2 Test Method

The isothermal temperature coefficient was measured at two CEA configurations: essentially all rods out (CEA group 6 >130" withdrawn) and the zero power insertion limit.

At the specified CEA configuration, the test was initiated by decreasing average reactor coolant temperature by 10°F and then increasing the temperature to its initial value. During the change in temperature, reactivity feedback was compensated for by CEA regulating group movement. This compensation was required to maintain reactor power within the acceptable test range. The reactivity change associated with the change in RCS average temperature was obtained from the reactivity computer and used to calculate the ITC.

After the ITC had been measured, a predicted value of the fuel temperature coefficient was subtracted from the ITC to obtain the MTC.

3.3.3 Results and Evaluation

Table 3.3-1 tabulates the results of the temperature reactivity coefficient measurement. All applicable acceptance criteria were met.

ISOTHERMAL TEMPERATURE COEFFICIENT MEASUREMENT
TABLE 3.3-1

		MEASURED ($\Delta k/k/^\circ F$)	PREDICTED ($\Delta k/k/^\circ F$)	ACCEPTANCE CRITERIA
1.	ARO--			
	ITC	$+0.043 \times 10^{-4}$	$+0.170 \times 10^{-4}$	(a)
	MTC	$+0.193 \times 10^{-4}$	$+0.320 \times 10^{-4}$	(b)
2.	ZPIL--			
	ITC	-0.409×10^{-4}	-0.27×10^{-4}	(a)
	MTC	-0.259×10^{-4}	-0.120×10^{-4}	(b)

NOTES:

(a) Measured value must be within $\pm 0.3 \times 10^{-4} \Delta k/k/^\circ F$ of predicted value.

(b) Measured value must be less positive than $+0.5 \times 10^{-4} \Delta k/k/^\circ F$.

3.4 Part-Length Control Element Assembly (PLCEA) Reactivity Worth

3.4.1 Purpose

This test was performed for information only. The results will be utilized in reactivity balance calculations.

3.4.2 Test Method

PLCEA group reactivity worth was measured at hot zero power conditions using the boron/PLCEA swap method. This method consists of establishing a constant deboration rate in the RCS and compensating for the reactivity change by inserting the PLCEA's in incremental steps. When the PLCEA's were positioned at the point of maximum integral worth, the deboration was terminated. Boration of the RCS commenced at this point, the reactivity change being compensated for by insertion of the PLCEA's to the lower group stop. This process was reversed to obtain the withdrawal measurement of PLCEA reactivity worth.

The reactivity change values that occurred during these measurements were obtained from the reactivity computer and were correlated with PLCEA group position.

3.4.3 Results and Evaluation

This measurement was made for information only. Hence, no quantitative acceptance criteria were applied.

3.5 Regulating CEA Group Reactivity Worth

3.5.1 Purpose

The reactivity worths of the CEA regulating groups were measured primarily to verify calculations of available shutdown margin. The results of this test were compared to vendor predictions of regulating group reactivity worth. If sufficient agreement between predictions and measurements is demonstrated for the regulating CEA group reactivity worths, the reactivity worth predictions for the shutdown CEA groups are deemed adequate. Additionally, the measured values of regulating CEA reactivity worth are utilized for reactivity balance calculations.

3.5.2 Test Method

The regulating group reactivity worths were measured at hot zero power conditions using the boron/CEA group swap method. Reference section 3.4.2 for the test method.

3.5.3 Results and Evaluation

Table 3.5-1 tabulates the results of the regulating CEA group reactivity worth measurement. All applicable acceptance criteria were met.

REGULATING CEA GROUP WORTHS
TABLE 3.5-1

REG. GROUP NO.	MEASURED WORTH (% Δ k/k)	PREDICTED WORTH (% Δ k/k)	ACCEPTANCE CRITERIA (% Δ k/k)
6	0.40	0.41	<u>+0.10</u>
5	0.64	0.72	<u>+0.11</u>
4	0.43	0.38	<u>+0.10</u>
3	1.11	1.20	<u>+0.18</u>
2	0.61	0.61	<u>+0.10</u>
TOTAL	3.19	3.32	<u>+0.33</u>

4.0 Power Escalation Test Summaries

4.1 Reactor Coolant Flow at 50% and 100% Full Power

4.1.1 Purpose

Measurement of reactor coolant flow was carried out at 50% and 100% full power utilizing calorimetric methods. The results were used to verify the conservatism of the Core Operating Limit Supervisory System (COLSS) and the Core Protection Calculator (CPC) measurements of reactor coolant flow.

4.1.2 Test Method

A calorimetric measurement of reactor coolant flow was performed at steady state conditions. After establishing initial conditions for test performance, reactor core ΔT , primary system pressure, and secondary calorimetric power were recorded. From these state parameters, RCS mass flow was computed from the following:

$$m = Q/\Delta h$$

where

Q = Secondary calorimetric power (BTU/hr)

$\Delta h = h_H - h_C$ = difference between hot leg and cold leg
specific enthalpy (BTU/lb_m)

m = RCS mass flowrate (lb_m/hr)

The calorimetric RCS mass flow was then compared to COLSS RCS mass flow and appropriate adjustments to COLSS flow constants were made. CPC RCS mass flow was next compared to COLSS RCS mass flow. Adjustments to the appropriate CPC constants were made to maintain the CPC value of RCS flow conservative with respect to the COLSS value of RCS flow.

4.1.3 Results and Evaluation

Acceptance criteria applied to this test at 50% and 100% full power state that for COLSS operable, measured RCS flow must be greater than COLSS calculated RCS flow which in turn must be greater than CPC calculated RCS flow. Table 4.1-1 summarizes the results of this test. Applicable acceptance criteria were met at 50% and 100% full power.

REACTOR COOLANT FLOW AT 50% AND 100% FULL POWER

TABLE 4.1-3

TEST PLATEAU (%FULL POWER)	MEASURED FLOW ⁽¹⁾	COLSS FLOW ⁽¹⁾	CPC FLOW ⁽¹⁾			
			A	B	C	D
50%	113.00	112.84	112.59	112.60	112.59	112.55
100%	111.01	110.98	110.65	110.57	110.58	110.55

⁽¹⁾Flow values reported in % of design mass flow.

4.2 Core Power Distribution at 50% and 100% Full Power

4.2.1 Purpose

Steady state core power distribution was measured at 50% and 100% full power to verify core nuclear and thermal-hydraulic calculational models, thereby justifying use of these models for performing the cycle 2 safety analysis. This test also serves to verify acceptable operating conditions at each test plateau.

4.2.2 Test Method

Steady state reactor power was established at the appropriate test plateau with equilibrium xenon. Incore detector data was then collected and analyzed using an incore analysis computer code. Specified power distribution parameters were obtained from the code and compared to predictions to verify the acceptability of the measured power distribution.

4.2.3 Results and Evaluation

Tables 4.2-1 and 4.2-2 tabulate the results of the core power distribution tests. Figures 4.2-1 and 4.2-2 depict the measured radial power distributions at 50% and 100% full power. All applicable acceptance criteria for this test were met.

CORE POWER DISTRIBUTION AT 50% FULL POWER
TABLE 4.2-1

PARAMETER	MEASURED	PREDICTED	ACCEPTANCE CRITERIA ⁽⁶⁾
RMS ⁽¹⁾ (axial)	2.328	-	≤5.000
RMS ⁽¹⁾ (radial)	3.501	-	≤5.6
F _{xy} ⁽²⁾	1.56	1.61	+0.16
F _r ⁽³⁾	1.52	1.55	+0.16
F _z ⁽⁴⁾	1.23	1.22	+0.12
F _Q ⁽⁵⁾	1.88	1.92	+0.19

$$(1) \text{RMS} = \left[\sum_{i=m}^n (100h_i)^2 / n \right]^{1/2}$$

where h_i = difference between the predicted and measured relative power density for the i^{th} axial or radial node.

$m, n = 1, 101$ for the axial distribution

$m, n = 1, 177$ for the radial distribution

(2) F_{xy} = Planar radial peaking factor

(3) F_r = Integrated planar radial peaking factor

(4) F_z = Core average axial peaking factor

(5) F_Q = Three dimensional power peaking factor

(6) Acceptance criteria additionally state the for each assembly with a predicted relative power density ≥ 0.9 , the measured relative power density (RPD) must agree with the predicted RPD to within $\pm 10\%$ of the predicted value. For each assembly with a predicted RPD < 0.9 , the measured RPD must agree with the predicted RPD to within $\pm 15\%$ of the predicted value.

RADIAL POWER DISTRIBUTION AT 50% FULL POWER
 FIGURE 4.2-1(a)

	A	B	C	D	E	F	G
1						.811 .7620 -6.042	1.10 1.0425 -5.182
2				.740 .7043 -4.865	1.09 1.0010 -8.165	1.10 1.077 [^] -2.091	1.18 1.1210 -5.000
3			.760 .7437 -2.105	.928 .9647 3.987	1.13 1.1391 .796	.994 .9678 -2.616	1.15 1.1363 -1.217
4		.765 .7362 -3.791	.978 .9597 -1.840	1.05 1.0739 2.286	.929 .9226 -.108	1.26 1.3106 4.048	.928 .9480 2.155
5		1.12 1.0947 -2.232	1.15 1.1718 1.913	.931 .9262 -.537	.998 1.0295 3.206	.871 .8895 2.067	.814 .8407 3.317
6	.822 .7880 -4.136	1.12 1.1240 .357	1.00 .9838 -1.600	1.28 1.3168 2.891	.873 .9043 3.551	1.11 1.1856 6.847	.774 .8201 5.943
7	1.10 1.0667 -3.000	1.18 1.1509 -2.458	1.15 1.1440 -.522	.929 .9313 .215	.815 .8585 2.945	.775 .8102 4.516	.809 .8550 5.686

X.XXX	Predicted
y.yyy	Measured
z.zzz	% Difference


NV

RADIAL POWER DISTRIBUTION AT 50% FULL POWER
 FIGURE 4.2-1(b)

H J K L M N P R

1.17 1.1139 -4.786	1.10 1.0547 -4.091	.830 .7759 -6.506							1
1.20 1.1860 -1.167	1.18 1.1426 -3.136	1.12 1.1037 -1.429	1.13 1.0403 -7.965	.778 .7322 -5.913					2
.999 .9765 -2.202	1.15 1.1484 -.174	1.01 .9878 -2.178	1.17 1.1762 .513	1.00 1.0035 .400	.787 .7819 .635				3
1.24 1.2904 4.052	.929 .9492 2.153	1.28 1.3307 3.984	.944 .9491 .530	1.08 1.1172 3.426	1.00 1.0199 2.000	.777 .677 -1.158			4
.810 .8384 3.457	.815 .8429 3.436	.873 .8989 2.978	1.01 1.0491 3.861	.943 .9522 .954	1.17 1.2147 3.846	1.13 1.1226 -.619			5
1.03 1.1012 6.893	.775 .8183 5.548	1.11 1.1902 7.207	.871 .9115 4.650	1.28 1.3407 4.766	1.01 1.0138 .396	1.12 1.1269 .625	.821 .7795 -4.994		6
.665 .6906 3.910	.809 .8517 5.315	.774 .8085 4.522	.814 .8380 2.948	.928 .9360 .862	1.15 1.1442 -.552	1.18 1.1104 -5.932	1.10 1.0417 -5.273		7


x.xxx	Predicted
y.yyy	Measured
z.zzz	% Difference



RADIAL POWER DISTRIBUTION AT 50% FULL POWER
 FIGURE 4.2-1(c)

8	1.17 1.1278 -3.590	1.20 1.1958 -.333	.986 .9743 -1.217	1.22 1.2774 4.672	.810 .8412 3.827	1.03 1.0991 6.699	.665 .7073 6.316
9	1.10 1.0614 -3.545	1.18 1.1368 -3.644	1.12 1.1420 1.964	.917 .9280 1.200	.814 .8286 1.843	.774 .8027 3.747	.809 .8458 4.574
10	.821 .7866 -4.141	1.12 1.1267 .625	1.01 .9946 -1.485	1.28 1.3120 2.500	.871 .8740 .344	1.11 1.1676 5.225	.775 .8030 3.613
11		1.13 1.1080 -1.947	1.17 1.1907 1.795	.943 .9351 -.848	1.01 1.0318 2.178	.873 .8923 2.176	.815 .8406 3.190
12		.786 .7517 -4.326	1.01 .9897 -1.980	1.08 1.1028 2.130	.944 .9493 .530	1.28 1.3397 4.688	.929 .9671 4.090
13			.798 .7690 -3.634	1.00 1.0003 0.000	1.17 1.1852 1.282	1.01 1.0019 -.792	1.15 1.1728 2.000
14				.778 .7381 -5.141	1.13 1.0598 -6.195	1.12 1.1295 .893	1.18 1.1813 .085
15						.834 .7966 -4.436	1.10 1.0860 -1.273
	A	B	C	C	E	F	G

x.xxx	Predicted
y.yyy	Measured
z.zzz	%Difference



RADIAL POWER DISTRIBUTION AT 50% FULL POWER
 FIGURE 4.2-1(d)

.543	.665	1.03	.810	1.24	.999	1.20	1.17	8
.5699	.6592	1.0899	.8287	1.2763	.9811	1.1718	1.1044	
4.972	5.113	5.825	2.346	2.903	-1.802	-2.333	-5.641	
.665	.809	.775	.815	.929	1.15	1.18	1.10	9
.6828	.8406	.7985	.8260	.9257	1.1327	1.1054	1.0415	
2.707	3.956	3.097	1.350	.323	-1.428	-6.356	-5.273	
1.03	.774	1.11	.373	1.28	1.01	1.12	.822	10
1.0832	.7968	1.1643	.8819	1.3135	.9885	1.1172	.7836	
5.146	2.972	4.865	1.031	2.656	-2.079	-2.68	-4.623	
.810	.814	.871	1.01	.944	1.17	1.13		11
.8330	.8294	.8852	1.0324	.9401	1.2022	1.1138		
2.840	1.843	1.607	2.178	-.424	2.735	-1.416		
1.24	.938	1.28	.943	1.09	1.01	.778		12
1.2952	.9340	1.3193	.9452	1.1143	1.0230	.7656		
4.435	.647	3.047	.212	2.202	1.287	-1.542		
.999	1.15	1.01	1.18	1.02	.801			13
.9917	1.1507	.9881	1.1792	1.0054	.7838			
-.701	.087	-2.178	-.085	-1.471	-2.122			
1.20	1.18	1.12	1.14	.792				14
1.2172	1.1503	1.1118	1.0518	.7371				
1.417	-2.542	-.714	-7.719	-6.944				
1.17	1.10	.821						15
1.1450	1.0715	.7849						
-2.137	-2.545	-4.385						

H

J

K

L

M

N

P

R

x.xxx

y.yyy

z.zzz

Predicted

Measured

%Difference

SE

CORE POWER DISTRIBUTION AT 100% FULL POWER
TABLE 4.2-2


PARAMETER	MEASURED	PREDICTED	ACCEPTANCE CRITERIA ⁽⁶⁾
RMS ⁽¹⁾ _(axial)	3.079	-	≤5.000
RMS ⁽¹⁾ _(radial)	3.857	-	≤5.000
F _{xy} ⁽²⁾	1.53	1.52	+ .15
F _r ⁽³⁾	1.52	1.44	+ .14
F _z ⁽⁴⁾	1.14	1.17	+ .12
F _Q ⁽⁵⁾	1.74	1.73	+ .17

Note: Superscripts refer to footnotes of Table 4.2-1

RADIAL POWER DISTRIBUTION AT 100% FULL POWER
 FIGURE 4.2-2(a)

	A	B	C	D	E	F	G
1						.769 .7305 -4.941	1.03 .9943 -3.495
2				.710 .6797 -4.225	1.04 .9495 -8.654	1.06 1.0330 -2.547	1.14 1.0693 -6.228
3			.737 .7282 -1.221	.902 .9435 4.656	1.11 1.1152 .450	.994 .9578 -3.622	1.15 1.1259 -2.087
4		.734 .7184 -2.180	.952 .9337 -1.891	1.04 1.0680 2.692	.939 .9391 0.000	1.27 1.3343 5.039	.960 .9766 1.771
5		1.06 1.0664 2.566	1.12 1.1527 2.946	.945 .9341 -1.164	1.04 1.0604 1.923	.917 .9269 1.091	.870 .8884 2.069
6	.778 .7377 -5.141	1.08 1.0834 .278	1.00 .9802 -2.000	1.29 1.3421 4.031	.918 .9557 4.139	1.17 1.2653 8.120	.841 .8963 6.540
7	1.03 1.0144 -1.553	1.14 1.1014 -3.421	1.15 1.1382 -1.043	.961 .9528 -.832	.871 .8854 1.607	.842 .8716 3.563	.886 .9390 5.982

x.xxx	Predicted
y.yyy	Measured
z.zzz	%Difference




RADIAL POWER DISTRIBUTION AT 100% FULL POWER
 FIGURE 4.2-2(b)

H J K L M N P R

1.09	1.03	.786							1
1.0612	1.002	.7391							
-2.661	-2.718	-5.980							
1.16	1.14	1.08	1.07	.746					2
1.1351	1.0831	1.0491	.9726	.7033					
-2.155	-5.000	-2.870	-9.065	-5.764					
1.01	1.15	1.01	1.14	.973	.763				3
.9682	1.1319	.9697	1.1421	.9862	.7856				
-4.158	-1.565	-3.960	.175	1.336	3.014				
1.26	.961	1.29	.959	1.07	.972	.746			4
1.3204	.9722	1.3423	.9520	1.1224	1.0391	.7718			
4.762	1.145	4.031	-.730	4.860	6.893	3.485			
.867	.871	.918	1.05	.958	1.14	1.07			5
.8821	.8863	.9293	1.0717	.9620	1.2107	1.1100			
1.730	1.722	1.198	2.095	.418	6.228	3.738			
1.10	.842	1.17	.917	1.29	1.01	1.08	.778		6
1.1923	.8893	1.2601	.9524	1.3571	.9980	1.0927	.7517		
8.364	5.582	7.692	3.817	5.194	-1.188	1.204	-3.342		
.739	.886	.841	.870	.960	1.15	1.14	1.03		7
.7559	.9276	.8643	.8823	.9530	1.1303	1.0562	.9940		
2.300	4.740	2.735	1.379	-.729	-1.739	-7.368	-3.495		

x.xxx	Predicted
y.yyy	Measured
z.zzz	%Difference




RADIAL POWER DISTRIBUTION AT 100% FULL POWER
 FIGURE 4.2-2(c)

8	1.09	1.16	.996	1.24	.867	1.10	.739
	1.0803	1.1542	.9809	1.3112	.8893	1.1936	.8019
	-.917	-.517	-1.506	5.726	2.537	8.545	8.525
9	1.03	1.14	1.12	.948	.870	.841	.886
	1.0190	1.0896	1.1375	.9498	.8757	.8643	.9303
	-1.068	-4.386	1.607	.211	.690	2.735	4.966
10	.778	1.08	1.01	1.29	.917	1.17	.842
	.7518	1.0954	.9925	1.3278	.9259	1.2476	.8805
	-2.057	1.389	-1.683	3.721	.981	6.667	4.632
11		1.07	1.14	.958	1.05	.918	.871
		1.0831	1.1716	.9422	1.0615	.9286	.8867
		1.215	2.807	-1.670	1.143	1.198	1.837
12		.775	.983	1.07	.959	1.29	.961
		.7339	.9601	1.0933	.9629	1.3610	.9979
		-2.781	-2.340	2.150	.417	5.504	3.850
13			.774	.973	1.14	1.01	1.15
			.7501	.9735	1.1538	.9869	1.1561
			-3.101	.103	1.228	-2.277	.522
14				.746	1.07	1.08	1.14
				.7077	.9972	1.0774	1.1222
				-5.094	-6.822	-.278	-1.579
15						.790	1.03
						.7600	1.0318
						-3.797	.194
	A	B	C	D	E	F	G

x.xxx	Predicted
y.yyy	Measured
z.zzz	%Difference

SW



RADIAL POWER DISTRIBUTION AT 100% FULL POWER
 FIGURE 4.2-2 (d)

.613	.739	1.10	.867	1.26	1.01	1.16	1.09	8
.6332	.7758	1.1777	.8866	1.3079	.9804	1.1243	1.0514	
3.263	5.007	7.091	2.307	3.810	-2.970	-3.103	-3.578	
.739	.886	.842	.871	.961	1.15	1.14	1.03	9
.7481	.9177	.8548	.8714	.9432	1.1212	1.0534	.9842	
1.218	3.612	1.544	.000	-1.873	-2.522	-7.632	-4.466	
1.10	.841	1.17	.918	1.29	1.01	1.08	.778	10
1.1729	.8717	1.2340	.9266	1.3291	.9784	1.0685	.7269	
6.636	3.686	5.470	.980	3.023	-3.168	-1.019	-6.555	
.867	.870	.917	1.05	.95 ^a	1.14	1.07		11
.8676	.8568	.9070	1.0521	.9374	1.1670	1.0721		
.115	-1.494	-1.091	.190	-2.294	2.368	.187		
1.26	.960	1.29	.958	1.08	.983	.746		12
1.3004	.9048	1.3082	.9552	1.0923	.9737	.7347		
3.175	-5.729	1.395	-.313	1.111	-.916	-1.475		
1.01	1.15	1.01	1.15	.990	.777			13
.9713	1.1129	.9588	1.1382	.9683	.7533			
-3.861	-3.217	-5.050	-1.043	-2.222	-3.089			
1.16	1.14	1.08	1.08	.760				14
1.1597	1.0914	1.0537	.9844	.7012				
0.000	-4.298	-2.407	-8.889	-7.763				
1.09	1.03	.778						15
1.0871	1.0164	.7460						
-.275	-1.359	-4.113						

H J K L M N P R

x.xxx	Predicted
y.yyy	Measured
z.zzz	%Difference

	SE

4.3 Shape Annealing Matrix (SAM) and Boundary Point Power Correlation (BPPC) Verification at 50% Full Power

4.3.1 Purpose

Measurement of the SAM elements and BPPC constants was performed to determine acceptable values of these constants for a wide range of core axial power shapes.

4.3.2 Test Method

The SAM elements and BPPC constants were determined from a least squares analysis of the measured excore detector readings and the corresponding power distribution determined from the incore detector signals. Since these values must be representative of the range of axial power distributions expected throughout cycle 2, it was desirable to measure these parameters within the expected range of axial shapes. This was done by initiating an axial xenon oscillation and periodically recording incore, excore and reactor state parameters during the oscillation. The incore data was analyzed using an incore analysis computer code to obtain third core peripheral power integrals, third core detector fractional response, upper and lower third core integrals of core average power and upper and lower core boundary point powers. A least squares analysis was then performed to obtain the optimum set of SAM elements and BPPC constants characterizing the correlation between the excore detectors measured response and the corresponding incore detectors power distributions. The analysis was performed for each CPC Channel.

4.3.3 Results and Evaluation

Acceptance criteria for this test required that unless the measured value of each SAM element was within $\pm 5.0\%$ of the predicted value for that element then the measured SAM must be installed in the CPC. An identical acceptance criteria was applied to the BPPC constants with the exception that the level of agreement required between predicted and measured values was reduced to $\pm 3.0\%$. Since this level of agreement was not obtained for the SAM elements or the BPPC constants, the measured values were installed in each CPC.

For each SAM calculated, a test value characterizing the "goodness of fit" of each matrix was computed. Acceptable test values were obtained for each matrix. Hence, no further adjustments to the CPC's were necessary. Table 4.3-1 tabulates the results of this test.

SHAPE ANNEALING MATRIX (SAM) AND BOUNDARY POINT POWER CORRELATION COEFFICIENTS
TABLE 4.3-1

CPC CONSTANT	PID	PREDICTED VALUE	MEASURED VALUE			
			Ch. A	Ch. B	Ch. C	Ch. D
SC11	081	17.278	8.0488	8.8933	9.2542	5.3049
SC12	082	-15.418	-2.5501	-3.9195	-5.0288	1.5357
SC13	083	2.9747	-2.1580	-1.5038	-.57369	-4.0058
SC21	084	-16.573	-2.8754	-1.8006	-3.2261	-1.2843
SC22	085	32.478	7.5103	6.1440	8.4330	5.0860
SC23	086	-16.399	-1.9734	-1.4754	-2.6927	-.84248
SC31	087	2.2953	-2.1736	-4.0915	-3.0275	-1.0208
SC32	088	-14.053	-1.9617	.77632	-.40124	-3.6210
SC33	089	16.425	7.1297	5.9789	6.2683	7.8471
(1) Test Value			4.808	4.925	4.841	5.066
BPPCC1	099	.13587 E-1			.86071 E-2	
BPPCC2	100	.64120 E-1			32531 E-1	
BPPCC3	101	.14204 E-1			.90377 E-2	
BPPCC4	102	.76890 E-1			.38131 E-1	

(1) No further CPC adjustments required if $3.0 < \text{Test Value} \leq 6.2$

4.4 Radial Peaking Factor and CEA Shadowing Factor Verification at 50% Full Power

4.4.1 Purpose

Performance of this test at 50% full power assured conservatism of the radial peaking factors (RPF's) utilized by the CPC's and COLSS in the power distribution synthesis algorithms. In addition, the adequacy of the predicted CEA shadowing factors (CSF's) installed in the CPC's was demonstrated.

4.4.2 The performance of this test involved establishing the following CEA configurations:

All CEA's out

Group 6 at LEL (Lower Electrical Limit)

Group 6 at LEL, Group 5 at 45" withdrawn (FDIL at 50% full power).

Group 6 at LEL, Group 5 at 48" wd., Group P at 48" wd.

Group 6 at LEL, Group P at 37.7" wd.

Group P at 37.7" wd.

At each CEA configuration, incore and excore data were recorded. This data was analyzed to determine the planar radial peaking factors and CEA shadowing factors for the particular CEA configuration. Appropriate corrections were applied to the RPF and CSF multipliers (ARM_i , $i = 1$ to 6; ASM_i , $i = 2$ to 7) to guarantee conservatism¹ of the applied RPF's and to assure the adequacy of the applied CSF's.

4.4.3 Results and Evaluations

Tables 4.4-1 and 4.4-2 summarize the results of the radial peaking factor and CEA shadowing factor test. All necessary adjustments to appropriate CPC and COLSS constants were made based upon measured RPF's and CSF's.

RADIAL PEAKING FACTORS
TABLE 4.4-1

CEA GROUP/POSITION	F_{xy}		AS LEFT VALUES OF F_{xy}	
	MEASURED	PREDICTED	CPC	COLSS
ARO	1.5312	1.5500	1.5500	1.5500
6/LEL	1.6591	1.7300	1.7300	1.7300
6/LEL, 5/46"	1.6869	1.6400	1.6869	1.6900
6/LEL, 5/48", P/48"	1.6957	1.6400	1.6958	1.7000
6/LEL, P/37.7"	1.7165	1.8200	1.8200	1.8200
P/37.7"	1.5788	1.6200	1.6200	1.6200

CEA SHADOWING FACTORS
TABLE 4.4-2(a)

CEA GROUP/POSITION	MEASURED CSF				PREDICTED CSF
	Ch. A	Ch. B	Ch. C	Ch. D	
6/LEL	1.0096	1.0151	1.0151	1.0089	1.0500
6/LEL, 5/46"	.8645	.8705	.8692	.8695	.9200
6/LEL, 5/48", P/48"	.9229	.9401	.9323	.9415	.9800
6/LEL, P/37.7"	1.0309	1.0443	1.0405	1.0406	1.1100
P/37.7"	1.0125	1.0200	1.0144	1.0201	1.0500

TABLE 4.4-2(b)

CEA GROUP/POSITION	AS-LEFT CSF VALUE			
	Ch. A	Ch. B	Ch. C	Ch. D
6/LEL	1.0096	1.0151	1.0151	1.0089
6/LEL, 5/46"	.8645	.8705	.8692	.8695
6/LEL, 5/48", P/48"	.9229	.9401	.9323	.9415
6/LEL, P/37.7"	1.0309	1.0443	1.0405	1.0406
P/37.7"	1.0125	1.0200	1.0144	1.0201

4.5 Reactivity Coefficients at 50% and 100% Full Power

4.5.1 Purpose

Temperature reactivity coefficients were measured at 50% and 100% full power to verify that these parameters were within the range specified in Technical Specifications. A power reactivity coefficient measurement was performed in conjunction with the temperature reactivity coefficient measurement at 50% full power. In addition to verifying compliance with Technical Specifications, these measurements aid in verifying proper design and fabrication of the reload core and provide an expanded data base for reactivity balance calculations.

4.5.2 Test Method

Two methods were used to determine the Isothermal Temperature Coefficient (ITC) and Power Coefficient (PC); one method relies upon center CEA movement while the other method does not utilize movement of the center CEA.

4.5.2.1 Reactivity Coefficient Measurement with Center CEA Movement at 50% Full Power

Measurement of the Isothermal Temperature Coefficient (ITC) and Power Coefficient (PC) using center CEA movement was performed in two stages. Initial conditions were established with the reactor at steady state, equilibrium xenon and CEA group 6 at 120 inches withdrawn. The ITC portion of the test was started by initiating a small increase in turbine load. Reactor power was held essentially constant by insertion of the center CEA while reactor coolant temperature was allowed to decrease. After the system had stabilized at the new steady state conditions, data was collected and the process described above reversed. This sequence was repeated to assure data was consistent and to reduce experimental uncertainty. Following completion of this phase of the test, initial conditions were re-established for the PC portion of the test. This phase of the measurement was initiated by decreasing turbine load while withdrawing the center CEA to maintain reactor coolant temperature constant. Reactor power was allowed to increase and stabilize at a new steady state. This process was reversed following a short data collection period at the new steady state. The entire cycle was then repeated to assure data was consistent and to reduce experimental uncertainty.

Data obtained from the test was reduced to obtain two equations in which the ITC and PC were independent variables. These equations were solved simultaneously utilizing an iterative solution technique to obtain the ITC and PC. The Moderator Temperature Coefficient (MTC) was calculated by subtracting the predicted fuel temperature coefficient from the measured ITC.

4.5.2.2 Temperature Reactivity Coefficient Measurement without Center CEA Movement at 50% and 100% Full Power

With the reactor at steady state, equilibrium Xenon and CEA Group 6 at 120 inches withdrawn, a small step change in the turbine control valve position was made and then adjusted to establish a new coolant inlet temperature. This change produced a small turbine load-reactor power mismatch. The temperature change resulted in a reactivity feedback and a resultant power change. The power change produced an opposite reactivity feedback and the reactor settled out at a new power and temperature condition. The cycle was then reversed by making a small step change in the turbine control valve position in the opposite direction. The ITC was calculated iteratively using the resultant power and temperature changes along with an assumed power coefficient. The Moderator Temperature Coefficient (MTC) was then calculated by subtracting the predicted Fuel Temperature Coefficient (FTC) from the measured Isothermal Temperature Coefficient (ITC).

4.5.3 Results and Evaluation

Acceptance criteria state the following:

- a. The measured ITC shall agree with the predicted values within $\pm 0.3 \times 10^{-4} \Delta k/k/^{\circ}F$;
- b. The measured power coefficient should agree with the predicted values within $\pm 0.3 \times 10^{-4} \Delta k/k/\%$ power; and
- c. The MTC shall be less positive than $+0.5 \times 10^{-4} \Delta k/k/^{\circ}F$ when reactor power is $\leq 70\%$ of rated thermal power and less positive than 0.0 when reactor power is $>70\%$ of rated thermal power.

These criteria were met at both the 50% and 100% test plateaus. Table 4.5-1 tabulates the results of the reactivity coefficient measurements at 50% and 100% Full Power.

REACTIVITY COEFFICIENTS AT 50% AND 100% FULL POWER
TABLE 4.5-1

TEST PLATEAU	PARAMETER	WITH CENTER CEA MOVEMENT		WITHOUT CENTER CEA MOVEMENT	
		PREDICTED	MEASURED	PREDICTED	MEASURED
50% Full Power	ITC ($\Delta\rho/^\circ\text{F}$)	$-.335 \times 10^{-4}$	$-.250 \times 10^{-4}$	$-.335 \times 10^{-4}$	$-.356 \times 10^{-4}$
	PC ($\Delta\rho/\% \text{Power}$)	-1.11×10^{-4}	-1.03×10^{-4}	-1.11×10^{-4}	N/A
	MTC ($\Delta\rho/^\circ\text{F}$)	$-.212 \times 10^{-4}$	$-.127 \times 10^{-4}$	$-.212 \times 10^{-4}$	$-.233 \times 10^{-4}$
100% Full power	ITC ($\Delta\rho/^\circ\text{F}$)	N/A	N/A	$-.763 \times 10^{-4}$	$-.853 \times 10^{-4}$
	PC ($\Delta\rho/\% \text{Power}$)	N/A	N/A	$-.951 \times 10^{-4}$	N/A
	MTC ($\Delta\rho/^\circ\text{F}$)	N/A	N/A	$-.653 \times 10^{-4}$	$-.741 \times 10^{-4}$

5.0 Conclusion

The results of the Arkansas Nuclear One Unit 2 Cycle 2 reload test program summarized in the body of this report:

- (1) Verify that the core was correctly loaded with regard to the utilized fuel management plan and that there are no detectable anomalies present which would result in unsafe operation of the plant during the length of the cycle.
- (2) Computational models utilized in designing the reload core and performing the safety analysis for cycle 2 adequately predict core behavior during this cycle.

The ANO-2 cycle 2 reload core was demonstrated to be properly designed, fabricated and installed. The unit can be operated in a manner that should not pose undue risk to the health and safety of the public.