

SUMMARY TECHNICAL REPORT
PRIMARY CONTAINMENT INTEGRATED
LEAK RATE TEST

APRIL 1982

8209080472 820902
PDR ADOCK 05000219
P PDR

TABLE OF CONTENTS

Introduction	2
General Data	3
Technical Data	3
Test Data	4
Verification Test	4
Analysis and Interpretation	5
Test Chronology	14
Local Leak Rate Test Results	15
Leak Detection System	Attachment I
Calculational Methods	Attachment II
Supporting Test Data	Attachment III

INTRODUCTION

The Primary Containment Integrated Leak Rate Test (PCILRT) was conducted on April 2-3, 1982. The 24 hr. pressure test was performed in accordance with 10CFR50, Appendix J, the Oyster Creek Technical Specifications, and Station Procedure No. 666.5.007, "Primary Containment Leak Rate Test". Specific deviations from Appendix J testing requirements are listed in the "Oyster Creek Appendix J Exemption Requests", dated November 22, 1978 and approved on March 4, 1982. Guidance in conducting the test was provided by ANS N274-1978, ANSI N45-2-1972 and ANS/ANSI 56.8-1981.

Included herein, in accordance with 10CFR50, Appendix J is a summary of pertinent data, Type B and C test results, an analysis and interpretation of test results, and a test chronology. A description of the leak detection system, calculation methods, and supporting test data are provided as attachments. Additional test supporting data is available for review at the station site in accordance with ANS/ANSI 56.8-1981.

GENERAL DATA

Owner	Jersey Central Power & Light Co./General Public Utilities
Docket No.	50-219
Location	Route #9, Forked River, New Jersey
Containment Design	Mark I, General Electric Co.
Test Completion Date	April 3, 1982

TECHNICAL DATA

Containment Net Free Volume, cu. ft.	300,000
Design Pressure, psig	62 (35)
Design Temperature, °F	175 (281)
Design Accident Peak Pressure, Pac, psig	38 psig
Calculated Accident Peak Temperature, °F	285

TEST DATA

Test Method	Absolute
Data Analysis	Mass Plot
Test Pressure	37.142 psia
Maximum Allowable Leak Rate	.567 wt %/day
Calculated Leakage Rate at upper confidence level (UCL)	.273 wt %/day (uncorrected, unadjusted) .291 wt %/day (corrected, adjusted)
Measured Leak Rate, Lam	.225 wt %/day (uncorrected, unadjusted) .244 wt %/day (corrected, adjusted)

VERIFICATION TEST

Calibrated Leak Superimposed (%/24 hrs)	.7619 wt %/day
Mass step change	N/A
Mass step change measured by type A Instrumentation	N/A

ANALYSIS AND INTERPRETATION

Definitions:

- Pa(psig): Calculated peak containment internal pressure related to the design basis accident
- Pt(psig): Containment vessel reduced test pressure selected to measure the integrated leakage rate during type A testing
- La(%/day): Maximum allowable leakage rate at pressure Pa, as specified in technical specification
- Lt(%/day): Maximum allowable leakage rate at pressure Pt
- Ltm(%/day): Total measured containment leakage rate at pressures Pa and Pt respectively, obtained from testing the containment with components and systems as close as practical to that which would exist under design basis accident conditions.

Acceptance Criteria

10CFR50, Appendix J requires that the leakage rate, LTM, at the 95% confidence level shall be less than .75 Lt. Therefore,

$$L_t = L_a (P_t/P_a)^{1/2}$$

$$L_t = 1 \text{ wt \% / day } (20\text{psig}/35\text{psig})^{1/2}$$

$$L_t = .75593$$

$$L_{tm} = .75 L_t = .75 (.75593)$$

$$L_{tm} = .567 \text{ wt \% / day}$$

Test Methods and Test Results

Containment leakage rate was determined by the absolute system analysis method and mass plot calculational technique. The Reference Vessel method was utilized for data comparison to insure confidence in test results.

The results of the absolute and mass plot analyses were corrected to account for changes in containment free volume due to water accumulation in the containment sump. (Reactor vessel level changes were automatically corrected for in the test method computerized program). These results were further adjusted to incorporate the results of Local Leak Rate Testing (LLRT). The level correction calculation and LLRT adjustment are given below.

The test results at the measured and 95% UCL for both the Absolute and Reference Vessel test methods are given in Table I. Both the level corrected and LLRT adjusted values at the 95% UCL for the Absolute Test Method are also provided.

TABLE 1
TEST RESULTS SUMMARY

Calculation Technique	Absolute Method		Reference Vessel Method		
	Measured	Calculated 95% UCL	Measured	Calculated 95% UC	
Mass Level Plot	Uncorrected	.2253	.2732	N/A	N/A
	Corrected	.2313	.2792	N/A	N/A
	Total Adjusted	.2440	.2919	N/A	N/A
Mass Point Total	Uncorrected	N/A	N/A	.3017	N/A
Time	Uncorrected	N/A	N/A	.3672	.4244

Level Correction

The measured leakage rate was corrected to account for water leakage into the containment as determined by the following equation:

$$L_w = \frac{2400 [0.1337 (S_F - S_I)]}{(300,000) (DT)}$$

Where L_w = water leakage into containment free volume, wt %/day

DT = time interval between initial and final sump integrator readings,
hrs.

S_I = initial sump integrator reading, gallons

S_F = Final sump integrator reading, gallons

2400 = 24 hrs/day x 100%

300,000 - containment net free air volume, ft³

.1337 - conversion factor, gallons to ft³

Substituting values:

$$Lw = \frac{2400 [0.1337 (166632-166496)]}{(300,000) (24)} = .0060 \text{ wt \% / day}$$

Local Leak Rate Test Adjustment

The level corrected leakage rate is further adjusted to include total leakage from those values and penetrations isolated during the type A test.

The following penetration was isolated during the type A test:

Instrument air and nitrogen system, V-6-393 & V-6-395

MSIV Drain Valves - V-1-106, 107, 110 & 111


Post type A local leak rate test results: 3.97SCFH = .012 wt %/day

Overall Test Performance

Figure I is a graphical description of the test performance as determined by the absolute and mass plot test method. The irregular test data results during the early test period is attributed to dewcell instrumentation instability. Following this unstable period, the data converges to the true leak rate in a smooth, continuous fashion. During the last hours of the test the measured leakage rate value begins to converge to the 95% UCL leakage value as expected.

FIGURE I

1982 LEAKRATE TEST--24 HRS.



Verification Test

In accordance with 10CFR50, Appendix J, a verification test was performed following the type A test to provide a method for assuring the systematic error or bias was given adequate consideration.

Definitions

- Lo = The known leakage rate superimposed on the containment during the verification test
- Lam = The measured containment leakage rate at the test pressure
- La = The maximum allowable leakage rate at the test pressure
- Lc = The composite leakage rate measured during the verification test

Acceptance Criteria

10CFR50, Appendix J requires that the verification test results must satisfy the following order relationship:

$$(Lo + Lam - 0.25 La) \leq Lc \leq (Lo + Lam + .25 La)$$

Verification Test Methods and Test Results

The verification test utilized the superimposed leak verification method in which a calibrated leak was superimposed on the existing leaks in the primary containment. A 3.95 SCFM leak was introduced into the leak detection system

and the corresponding composite leakage rate was determined by the absolute analysis method and mass plot calculational technique. The Reference Vessel analysis method and point-to-point calculational technique was also utilized to assure confidence in test results. The results of the testing at the 95% UCL are given in Table II.

VERIFICATION TEST RESULTS

TABLE II

Lx	Absolute Method	Reference Vessel Method
Lo	0.7619	0.7619
Lam	0.2732	0.4244
La	0.1890	0.1890
Lc	1.2169	1.2654

Substituting values for the acceptance criteria order relationship provides the following test results:

Absolute Method

$$(0.7619 + 0.2732 \leq 0.1890) \leq 1.2169 \leq (0.7619 + 0.2732 + 0.1890)$$
$$0.8461 \leq 1.2169 \leq 1.2241$$

Reference Vessel Method

$$(0.7619 + 0.4244 - 0.1890) \leq 1.2654 \leq (0.7619 + 0.4244 + 0.1890) 0.9973$$
$$0.9973 \leq 1.2654 \leq 1.3753$$

Figure II is a graphical illustration of the verification test performance as determined by the absolute and mass plot test methods. The irregular test data during the early stage of the test is attributed to unstable dewcell instrumentation. After the dewcell instrumentation stabilized, both the measured and 95% UCL leakage rates continuously decrease in a smooth, continuous fashion.

Summary and Conclusion

Type A Test ("As-Left")


The results of the 24 hr. test determined a containment leakage rate well below that required in 10CFR50 Appendix J. The accuracy of the test data has been verified by the satisfactory performance of a verification test. It is therefore concluded that the validity of test data has been confirmed and that all type A testing requirements of 10CFR50, Appendix J has been demonstrated.

Type A Test ("As-Found")

Due to excessive containment valve/penetration leakage determined by the "pre-repair" LLRT, the "as-found" containment leakage exceeded the acceptable containment leakage criteria. Valve repairs were completed and applicable valve "post-repair" leakage values were added to the Type A Test ("As-Left") results as required by 10CFR50, Appendix J. "Pre-repair" and "post-repair" valve leakage values are provided on pages 18 and 19. Appropriate instrument sensitivity is included in each test result value.

FIGURE II

1982 VERIFICATION TEST



TEST CHRONOLOGY AND HIGHLIGHTS

Type B and C local leak rate tests were performed on all testable penetrations prior to the initiation of the type A test. (The results of the local leak rate testing as required by 10CFR50, Appendix J, are provided in the following section).

The chronology of significant events prior to and during the performance of the type A test is as follows:

March 30, 1982

- An inspection of the drywell was completed. No structural deterioration was observed.

7:45 pm - Began containment pressurization

March 31, 1982

6:15 am - Commenced drywell depressurization due to inadequate drywell recirculation fan operation.

2:30 pm - Drywell depressurized. An investigation revealed a damaged fan speed control shim. The speed control shim was replaced.

April 1, 1982

- 2:20 am - Performed a drywell airlock leakrate test to insure the integrity of the drywell inner door seal.
- 3:14 am - Began drywell repressurization.
- 10:50 am - An air leak was discovered at valve N-19 which allowed a N₂ system leak into a predetermined type A test leakage path. A new leakage path was determined and utilized.
- 12:57 pm - Drywell pressurized to test pressure.
- 4:30 pm - Began pressure stabilization period.

April 2, 1982

- 1:30 am - Dewcell instrumentation appeared to be unstable.
- 2:50 am - Service air vent was closed to investigate dewcell instability.
- 5:00 pm - Type A test was concluded with leakage rate of 0.273% at 95% UCL.
- 10:55 pm - Began verification test.

April 3, 1982

5:30 am - Determined that verification test period would be lengthened due to unstable dewcell instrumentation.

3:50 pm - Discovered that verification test rotameter was not properly connected to test cabinet. The rotameter was properly reconnected.

5:40 pm - Verification test was concluded with a leakage rate of 3.95 SCFM.

7:30 pm - Began drywell depressurization.

Type B and C Local Leak Rate Tests

Type B and C local leak rate tests were performed on all testable containment isolation valves, gaskets, and penetrations in accordance with 10CFR50, Appendix J and the Oyster Creek Technical Specifications.

Instrument Air and Nitrogen System Valves V-6-393 and V-6-395, and MSIV Drain Valves were isolated during the type A test. These valves were tested after the completion of the 24 hr. test and their test result values added to the type A test result value.

An attempt was made to test all four feedwater checkvalves although these valves are exempt from testing until piping modifications are completed in accordance with 10CFR50 Appendix J. However, due to the current piping configuration, it was determined that the test results were not representative of the valves leak tightness.

The "Pre-Repair" and "Post-Repair" results from the local leak rate testing are provided on the following pages and include all local leak rate testing conducted since the previous type A test. Leak rate test values listed indicate leakage through a penetration. Individual valves or seals which did not meet acceptable leakage criteria are as follows:

<u>Description</u>	<u>Valve/Gasket</u>
Main Steam Isolation	NS03A, NS04A
Main Steam Drain	V-106, V-111
1-8 Sump Discharge	V-22-28, 29
Drywell Purge	V-27-3
Drywell Airlock	Outer Door Gasket
Torus to Reactor Bldg. Vac. Breaker	V-26-16
Torus Vent Bypass	V-28-47

<u>Summary of Test Results</u>	<u>20 psig (SCFH)</u>	<u>35 psig (SCFH)</u>
Total (Post-Repair Test Results)	92.56	117.40

Combined leak rate @ 35 psig = 117.40 SCFH

= 0.279 La

where La = 419.88 SCFH

Total (Pre-Repair Test Results) - exceeded acceptance criteria.

LOCAL LEAK RATE TEST

Double Gasketed SealsPre-Repair Test ResultsPost-Repair Test Results

	<u>Test Date</u>	<u>Leak Rates (SCFH)</u>		<u>Test Date</u>	<u>Leak Rates (SCFH)</u>	
		<u>20 psig</u>	<u>35 psig</u>		<u>20 psig</u>	<u>35 psig</u>
TIP Penetrations (4)	2/15/82	0.04	0.05	2/15/82	0.04	0.05
Torus Manhole Cover - North	10/1/81	.0122	.0161			
	2/9/82	.008	.011	2/25/82	0.02	0.03
- South	10/1/81	.48	.642			
	2/10/82	.496	.66	3/25/82	5.54	7.33
Drywell Head Seal	6/12/80	0.016	0.02	6/12/80	0.016	0.02
Drywell Head Manhole Cover	6/4/80	0.016	0.02	6/4/80	0.016	0.02
Steam Dryer Penetration	5/10/82	0.0073	0.0096	5/10/82	0.0073	0.0096
Torus to Drywell Vacuum Breakers (4)	2/9/82	5.94	7.86	2/9/82	5.94	7.86
Reactor Building to Torus Vacuum Breakers (2) Gaskets and O-rings	2/7/82	0.043	0.057	2/7/82 + 3/2/82	0.041	0.055
Biological Shield Stabilizer Manways (8)	2/17/82	2.63	3.79	2/17/82	2.63	3.79
Drywell Airlock Seal	2/13/82	0.007	0.009	2/13/82	0.007	0.009
Drywell Airlock	7/19/80	4.21	5.486			
	7/19/80	4.09	5.49			
	3/9/81	7.78	10.29			
	4/1/81	4.667	6.17			
	5/29/81	11.63	15.43			
	10/18/81	4.633	6.129			
	11/4/81	3.114	4.116			
	4/1/82	4.67	6.17	4/1/82	4.67	6.17
<u>Penetrations and Isolation Valves</u>						
Electrical Penetrations (32)	2/11/81 to 2/16/82	0.96	1.28	2/11/82 to 2/16/82	0.96	1.28
Steam Dryer Penetrations (16)	2/13/82	0.096	0.128	2/13/82	0.096	0.128
Drywell Airlock Electrical Penetration	2/10/82	0.008	0.011	2/10/82	0.008	0.011
Demineralized Water System Penetration	2/12/82	0.35	0.46	2/12/82	0.35	0.46
Drywell Sump Discharge V-22-28 & 29	2/12/82	7.36	9.74	3/19/82	1.40	1.85

Penetrations and Isolation Valves

Pre-Repair Test Results

Post-Repair Test Results

	<u>Pre-Repair Test Results</u>			<u>Post-Repair Test Results</u>		
	<u>Test Date</u>	<u>Leak Rates (SCFH)</u>		<u>Test Date</u>	<u>Leak Rates (SCFH)</u>	
		<u>20 psig</u>	<u>35 psig</u>		<u>20 psig</u>	<u>35 psig</u>
Drywell Equipment Drain Tank Discharge V-22-1 & 2	2/12/82	0.04	0.05	2/12/82	0.04	0.05
MSIV's - NSO3A & 4A - NSO3B & 4B	02/08/82	*	*	04/05/82	1.43	1.89
	02/08/82	11.49	15.2	02/08/82	11.49	15.20
MSIV's Drain Valves V-1-106, 107, 110 & 111	03/17/82	*	*	04/09/82	1.17	1.54
Isolation Condenser Vent Valves V-14-1 & 19	01/22/82	0.98	1.30	01/22/82	0.98	1.30
	01/22/82	3.53	4.67	01/22/82	3.53	4.67
TIP Ball Valves (4)	03/19/82	2.21	2.92	03/19/82	2.21	2.92
Instrument Air & Nitrogen System V-6-393 & 395	02/14/82	2.33	3.08	04/09/82	1.84	2.43
Drywell Vent V-27-1 & 2	02/09/82	5.11	6.76	02/09/82	5.11	6.76
Drywell Purge V-27-3 & 4	03/03/82	10.73	14.20	03/03/82	10.73	14.20
Drywell N ₂ Purge V-23-13 & 14	02/06/82	0.10	0.13	02/06/82	0.10	0.13
Drywell N ₂ Makeup V-23-17 & 18	02/09/82	0.79	1.05	02/09/82	0.79	1.05
Drywell Vent Bypass V-23-21 & 22	02/09/82	0.096	0.13	02/09/82	0.096	0.13
Torus N ₂ Purge V-23-15 & 16	02/08/82	3.14	4.16	02/08/82	3.14	4.16
Torus N ₂ Makeup V-23-19 & 20	02/09/82	0.07	0.09	02/09/82	0.07	0.09
Torus Vent V-28-17, 18 & 47	05/13/81	.03	.03	02/15/82	4.32	5.71
	02/15/82	4.32	5.71			
Reactor Building to Torus Vacuum Breakers V-26-15 & 16	02/07/82	10.89	14.74	03/02/82	1.297	1.72
	02/07/82	9.92	13.12	03/02/82	9.92	13.12
Drywell O ₂ Analyzer & Particulate Monitor V-38-9 & 10	02/11/82	1.14	1.51	02/11/82	1.14	1.51
Torus Particulate Monitor V-38-16 & 17	02/11/82	0.75	0.91	02/11/82	0.75	0.91
Torus O ₂ Analyzer V-38-22 & 23	02/12/82	6.18	8.18	02/12/82	6.18	8.18

* Would not pressurize

ATTACHMENT ILEAK RATE DETECTION SYSTEM

The leakage rate detection system consists of thirty (30) four-wire platinum (RTD's) and ten (10) lithium chloride dew cells positioned in the containment structure as illustrated in Figure I-1. The analog signals from these sensors are input to a multiplexer scanner also positioned inside the containment. A data acquisition system located external to the containment interrogates the scanner on demand for temperature and humidity information. Containment absolute pressure and reference vessel differential pressure information is input to the data acquisition system from a pair of fused quartz bourdon tube manometers which are externally connected to the containment and reference vessel. The analog signals are processed through an analog to digital converter and transmitter at present intervals to a PRIME 750 computer. A system sensitivity check is performed by introducing a calibrated leak through a mass flow transducer. The output from the transducer is also processed via the analog to digital converter and data acquisition system to the computer. In addition, the system reads and records the ambient temperature and pressure.

The computer operates in a real time mode to collect the transmitted information and calculate on demand the containment leakage rate. Figure I-2 is a detailed functional block diagram of the Leak Rate Detection System including individual appropriate component performance specifications.

FIGURE 1-1

(RID and Dewcell Sensor Location)





FIGURE I-2



ATTACHMENT IINSTRUMENTATIONTemperature

Configuration:	4 wire
Operating Range:	32-250°F
Accuracy:	60-120°F, $\pm 0.1^\circ\text{F}$ 32-250°F, $\pm 0.15^\circ\text{F}$
Repeatability:	$\pm 0.1^\circ\text{F}$
Element:	Platinum
Quantity:	30

Dewpoint Temperature Measurement

Dewpoint Range:	0-200°F
Dewpoint Accuracy:	$\pm 1^\circ\text{F}$
Dewpoint Repeatability:	$\pm 0.5^\circ\text{F}$
Dewpoint Sensitivity:	$\pm 0.1^\circ\text{F}$
Type of Sensor:	Lithium Chloride
Quantity:	10

ATTACHMENT IPressure Measurement

Operating Range: 0-100 psia
0-150 in. H₂O (differential)

Accuracy: $\pm 0.02\%$ of reading

Repeatability: $\pm 0.001\%$ of full scale

Stability: Less than 0.001% F.S. degree
Fahrenheit ambient temperature range

Type of sensor: Quartz Bourdon Tube

Quantity: 1 each of the above

Data Acquisition System

A/D Dual slope integration
V \rightarrow F, constant scan rate

Display: 5 + digit, polarity, decimal and legend

Sampling Rate: DC-180DB, 10000 ohm unbalance
AC-180DB at 50-60 HZ

Normal Mode Rejection: 80DB

Input Impedance: 1000 megohms/volt

Ambient Temp. Range: 0-50°C

Zero Offset: Recalibrate before each reading automatically

Voltage Temp: $\pm 0.002\%$ of reading (0.25 V/°C)

Accuracy: $\pm 0.005\%$ F.S., $\pm 0.005\%$ of reading at 25°C
with $\pm 10\%$ power variation at 67% F.S.:
0.012 F.S.

Repeatability: $\pm 0.005\%$ F.S.

ATTACHMENT IICALCULATIONAL METHODSReferences

1. ANSI N454 - 1972, Leakage - Rate testing of Containment Structures for Nuclear Reactors.
2. ANS N274 - 1978 (W.G. 56.8 - Draft #2), Containment System Leakage Testing Requirements.

The containment leakage rate calculation was performed in accordance with the above standards and utilized the absolute system analysis method and mass plot calculational techniques. In addition, the reference vessel system analysis method was also performed for comparison to insure confidence in the test result. These analytical methods are described below.

ABSOLUTE METHOD

The absolute method of leakage rate determination consists of measuring the temperature and pressure of the containment atmosphere, with suitable correction for changes in humidity. This method assumes the temperature variations during the test will be insufficient to effect significant changes in the internal volume of the containment structure.

The percent leakage of air from the containment structure in terms of the original amount contained and that which escaped during each hourly test period is then calculated by the following formula:

$$\text{Leakage Rate (Wt \% / day)} = \left[1 - \frac{(T1) (P2)}{(T2) (P1)} \right] (100) \frac{(24)}{h}$$

where:

T1 = mean absolute temperature of the containment structure air, at the start of each data collection period (point-to-point method) or at the beginning of the test (total time method).

T2 = mean absolute temperature of the containment structure air at the end of each data collection period (point-to-point) method.

P1 = total absolute pressure in the containment structure at the start of each data collection period (point-to-point method), or at the beginning of the test (total time method).

P2 = total absolute pressure in the containment structure at the end of each data collection period (point-to-point method).

h = total length of test period (hours)

An upper one-sided 95% confidence limit for the leakage rate (total time) is then calculated using the mass point calculational technique.

REFERENCE VESSEL METHOD

The reference vessel method of leakage rate determination compares changes in the pressure of the containment atmosphere with the pressure in a hermetically closed reference vessel system. Due to its geometry and location in the containment structure, the reference vessel assumes the temperature of the containment atmosphere with a time lag that is compatible with the frequency of the data collection.

The leakage rate of air from the containment structure in terms of the original amount contained and that which would escape during a 24 hour period is then calculated in accordance with the following formula:

$$\text{Leakage Rate (WT \%/day)} = \frac{(24)}{h} (100) \left[\frac{T_1 (PR_2 - P_2 + PV_2)}{T_2 (P_1 - PV_1)} - \frac{PR_1 - P_1 + PV_1}{P_1 - PV_1} \right]$$

Where T1, T2, P1, P2 and h are defined above and

PR1 = absolute pressure of the reference vessel at the start of each data collection period.

PR2 = absolute pressure of the reference vessel at the completion of each data collection period.

PV1 = the partial pressure of water vapor at the start of each data collection period.

PV2 = the partial pressure of water vapor at the completion of each data collection period.

MASS POINT METHOD

The mass point calculational method utilizing the ideal gas law, determines the mass of air in the containment, at each time point during the test and performs a straight line least squares analysis to estimate the leakage rate. An exact upper one-sided limit of 95% confidence level is then calculated on the leakage rate using the relationships identified below. The derivations and details for this calculational method can be found in reference 2.

The calculational methods employed in the computer code for mass point technique calculates a least squares analysis as follows:

NOTE: Symbols are defined at the end of this section.

The least squares line is given by

$$\bar{W} = At + B$$

where the slope (A) and intercept (B) are given, respectively by

$$A = \frac{N (\sum t_i W_i) - (\sum W_i) (\sum t_i)}{N (\sum t_i^2) - (\sum t_i)^2}$$

AND

$$B = \frac{(\sum W_i) (\sum t_i^2) - (\sum t_i W_i) (\sum t_i)}{N (\sum t_i^2) - (\sum t_i)^2}$$

Each t_i is the elapsed time between a clock time for the initial reading and the clock time at which the i th reading is taken. The formulas for A and B do not require equal time intervals.

The leakage rate is expressed as the ratio of the rate of change of the mass and the mass in the containment at time $t_1 = 0$. The values of t_i have units of hours and since the leakage rate is desired in Wt %/day the estimated mass point leakage rate, expressed as a positive number, is calculated as follows:

$$L = (-2400) (A/B)$$

The uncertainty in the estimated value of leakage rate is assessed in terms of the standard deviations of A and B and their covariance followed by the computation of an upper limit of the 95th confidence level for the leakage.

The estimate of the common standard deviation of the masses with respects to the line is given by:

$$S = \left[\frac{\sum (W - \bar{W})^2}{N-2} \right]^{1/2}$$

where

W_i is the measured mass at time t_i and

\bar{W}_i is the estimated mass at time t_i from $\bar{W}_i = At_i + B$

In order to determine the standard deviation of the slope (S_a) let

$$K = \frac{S}{[N(\sum t_i^2) - (\sum t_i)^2]^{1/2}}$$

then

$$S_a = K[N]^{1/2}$$

To determine the standard deviation of the intercept (S_b)

$$S_b = K[\sum t_i^2]^{1/2}$$

and the covariance of the slope and intercept (S_{ab}) is

$$S_{ab} = K^2 [-\sum t_i]$$

In order to calculate the exact upper one-sided limit of a 95% confidence level for the leakage rate, let

$$a = B^2 - t_{95}^2 (S_b^2)$$

$$b = AB - t_{95}^2 (S_{ab}) \text{ and}$$

$$c = A^2 - t_{95}^2 S_a^2$$

then the exact upper one-sided limit of a 95% confidence level for the leakage rate is determined as follows:

$$\text{UCL (+95)} = -2400 [b - (b^2 - ac)^{1/2}] / \alpha$$

SYMBOLS AND SUBSCRIPTSSYMBOLS

- P - Total absolute pressure in the containment (psia)
- T - Mean absolute temperature of the containment air ($^{\circ}$ R)
- V - Internal free volume of the containment (assumed to remain constant for the duration of the test - ft^3)
- R - Gas constant for air (53.35 $\text{ft}\cdot\text{lbf}/\text{lbm}\cdot^{\circ}\text{R}$)
- P_V - Partial pressure for water vapor (PSIA)
- N - Number of pairs of measurement
- W - Measured mass of contained air (lbm)
- T - Time interval of measurement after initial measurement (hr)
- W - At & B - Least squares line relating measured masses to corresponding times of measurement
- A - Slope of least squares line
- B - Intercept of least squares line
- S_a - Estimate of standard deviation of slope of least squares line
- S_b - Estimate of standard deviation of intercept of least squares line
- S_{ab} - Estimate of covariance between slope and intercept of least squares line
- L - 2400A/B - Estimate of leakage rate, derived from least squares slope and intercept, expressed as a positive number (%/day)
- T_{95} - 95th percentile of student's distribution
- UCL - Exact upper one-sided limit of a 95% confidence level for the leakage rate.

SUBSCRIPTS

- i - Indicates the i th data point.

For all analytical methods described above, constant containment volume is assumed. The leakage rate is later corrected for changes in containment volume due to water leakage into the containment. Changes in reactor vessel water level are automatically accounted for in the computer program.

Data for temperature and dewpoint input is corrected for instrument error using three point calibration data provided by the equipment supplier. In addition, the pressure sensor readings are corrected using a similar technique. Weighting factors are assigned to the temperature and dewpoint sensors thus providing a single ambient and dewpoint temperature reading indicative of containment conditions.

COMPUTER CODE QUALIFICATION:

An independent audit was performed on the computer code prior to utilizing it in the 1978 Primary Containment Leak Rate Test at Oyster Creek. The audit consisted of an in-depth check of the equations used to confirm agreement with those recommended by the governing standards. In addition, the code was run using data obtained by contractors who performed leakage rate tests on other containment structures. The results of this check agreed favorably with the values obtained using the cognizant contractor's code. The code was also utilized during the 1980 PCILRT at Oyster Creek.

ATTACHMENT III

SUPPORTING TEST DATA

24 hr. Test Data

Absolute Method Data.....Page III-1

Reference Vessel Method Data.....Page III-3

Verification Test Data

Absolute Method Data.....Page III-5

Reference Vessel Method Data.....Page III-6

ATTACHMENT III

JERSEY CENTRAL POWER & LIGHT CO.
OYSTER CREEK NUCLEAR GENERATING STATION

INTEGRATED CONTAINMENT LEAK RATE TEST *ABSOLUTE METHOD*

*****MASS PLOT ANALYSIS*****

DAY	TIME	PRESSURE (PSIA)	TEMP. (F)	DEWPOINT (F)	VPRESS. (PSIA)	AIR MASS (HEAS)	AIR MASS (CALC.)	LEAK RATE	LEAK RATE (UCL+95)
91	22:25	37.377	79.060	71.902	0.3870	55391.3134	55359.3182		
91	22:40	37.373	79.064	73.368	0.4066	55356.3267	55349.2189		
91	22:55	37.373	79.071	70.936	0.3745	55404.1301	55347.9196		
91	23:10	37.368	79.063	72.352	0.3929	55369.7891	55346.6203		
91	23:25	37.368	79.039	74.057	0.4161	55336.6223	55345.3210		
91	23:40	37.366	79.057	70.605	0.3703	55399.4646	55344.0217		
91	23:55	37.364	79.018	74.589	0.4236	55319.6858	55342.7224		
92	0:10	37.361	79.015	71.547	0.3924	55376.1595	55341.4231		
92	0:25	37.360	78.985	72.757	0.3983	55353.4068	55340.1238		
92	0:40	37.357	78.985	72.758	0.3983	55348.6344	55338.8245		
92	0:55	37.354	78.988	71.862	0.3865	55362.0947	55337.5251		
92	1:10	37.352	78.970	74.125	0.4171	55315.8957	55336.2258		
92	1:25	37.349	78.974	72.723	0.3979	55340.2889	55334.9265		
92	1:40	37.348	78.940	74.761	0.4260	55309.5571	55333.6272		
92	1:55	37.344	78.942	74.630	0.4242	55297.2050	55332.3279		
92	2:10	37.341	78.935	75.563	0.4376	55273.5562	55331.0236		
92	2:25	37.339	78.911	71.792	0.3856	55351.1685	55329.7293		
92	2:40	37.336	78.899	73.742	0.4117	55368.8652	55328.4300		
92	2:55	37.334	78.896	73.830	0.4130	55303.3101	55327.1307		
92	3:10	37.331	78.886	70.716	0.3718	55369.6228	55325.8314		
92	3:25	37.329	78.886	73.129	0.4033	55309.3260	55324.5321		
92	3:40	37.326	78.800	82.273	0.4871	55186.9398	55323.2328		
92	3:55	37.323	78.821	76.130	0.4459	55240.6524	55321.9335		
92	4:10	37.320	78.781	80.001	0.4958	55178.3126	55320.6342		
92	4:25	37.316	78.776	81.677	0.4967	55174.4823	55319.3349		
92	4:40	37.313	78.753	78.330	0.4796	55184.7944	55318.6356		
92	4:55	37.309	78.736	66.703	0.3240	55415.2899	55316.7363		
92	5:10	37.299	78.660	74.738	0.4257	55257.0195	55315.4370		
92	5:25	37.295	78.488	57.839	0.2371	55537.6636	55314.1377		
92	5:40	37.274	78.394	71.593	0.3830	55313.1264	55312.8384		
92	5:55	37.264	78.328	74.750	0.4259	55249.8140	55311.5391		
92	6:10	37.253	78.201	64.555	0.3007	55425.5723	55310.2398		
92	6:25	37.242	78.087	65.220	0.3077	55410.1034	55308.9405		
92	6:40	37.230	77.976	69.927	0.3619	55322.3334	55307.6412		
92	6:55	37.218	77.864	69.729	0.3595	55318.9232	55306.3419		
92	7:10	37.217	77.848	71.356	0.3799	55287.7120	55305.0426		
92	7:25	37.219	77.845	69.701	0.3591	55321.7105	55303.7433		
92	7:40	37.220	77.845	69.961	0.3623	55317.9843	55302.4440		
92	7:55	37.219	77.879	69.931	0.3619	55313.0124	55301.1447		
92	8:10	37.217	77.853	69.834	0.3608	55313.9364	55299.8454		
92	8:25	37.214	77.816	70.048	0.3634	55308.9327	55298.5461		
92	8:40	37.209	77.766	69.969	0.3624	55307.4335	55297.2463		
92	8:55	37.205	77.712	69.850	0.3610	55308.7141	55295.9475		
92	9:10	37.201	77.655	69.939	0.3620	55306.4337	55294.6482		
92	9:25	37.197	77.683	69.661	0.3586	55307.2613	55293.3439		
92	9:40	37.191	77.591	69.928	0.3619	55297.1584	55292.0496		
92	9:55	37.189	77.560	69.882	0.3614	55297.5780	55290.7503		
92	10:10	37.186	77.526	69.876	0.3613	55295.9288	55289.4510		

92	10:25	37.182	77.485	69.732	0.3595	55296.2175	55288.1517
92	10:40	37.178	77.473	69.724	0.3594	55290.7777	55286.8324
92	10:55	37.177	77.425	69.790	0.3602	55292.5097	55285.5531
92	11:10	37.173	77.425	69.672	0.3588	55287.8983	55284.2338
92	11:25	37.172	77.379	69.766	0.3599	55288.6604	55282.9545
92	11:40	37.168	77.357	69.683	0.3589	55285.8406	55281.6552
92	11:55	37.165	77.321	69.797	0.3603	55282.3190	55280.3559
92	12:10	37.164	77.306	69.779	0.3601	55282.8864	55279.0566
92	12:25	37.161	77.302	69.836	0.3608	55276.4933	55277.7573
92	12:40	37.160	77.313	69.811	0.3605	55273.6321	55276.4580
92	12:55	37.160	77.270	69.783	0.3601	55278.1394	55275.1587
92	13:10	37.159	77.300	69.761	0.3599	55273.3360	55273.8594
92	13:25	37.157	77.301	69.741	0.3596	55272.8360	55272.5601
92	13:40	37.155	77.285	69.837	0.3608	55270.8939	55271.2608
92	13:55	37.155	77.302	69.832	0.3607	55270.4502	55269.9615
92	14:10	37.155	77.304	69.881	0.3613	55270.6491	55268.6622
92	14:25	37.155	77.326	69.902	0.3616	55269.4097	55267.3629
92	14:40	37.154	77.361	69.857	0.3610	55266.5471	55266.0636
92	14:55	37.153	77.357	69.850	0.3613	55266.5283	55264.7643
92	15:10	37.152	77.379	71.021	0.3756	55242.6501	55263.4650
92	15:25	37.152	77.385	69.851	0.3610	55265.5550	55262.1657
92	15:40	37.151	77.428	69.926	0.3619	55259.6267	55260.8664
92	15:55	37.151	77.407	69.938	0.3627	55260.9076	55259.5671
92	16:10	37.148	77.424	70.040	0.3633	55253.8442	55258.2678
92	16:25	37.143	77.440	69.945	0.3621	55253.8827	55256.9685
92	16:40	37.147	77.423	69.235	0.3535	55267.3145	55255.6692
92	16:55	37.147	77.425	69.900	0.3616	55255.0929	55254.3699
92	17:10	37.146	77.439	70.025	0.3631	55250.0054	55253.0706
92	17:25	37.144	77.481	69.821	0.3606	55246.6273	55251.7713
92	17:40	37.144	77.443	69.927	0.3619	55248.5253	55250.4720
92	17:55	37.144	77.463	69.982	0.3626	55245.6131	55249.1727
92	18:10	37.143	77.469	69.860	0.3611	55245.9408	55247.8734
92	18:25	37.143	77.448	69.983	0.3626	55245.8282	55246.5741
92	18:40	37.143	77.470	69.229	0.3534	55257.5826	55245.2748
92	18:55	37.143	77.470	69.949	0.3622	55244.2164	55243.9755
92	19:10	37.143	77.501	70.014	0.3630	55239.9695	55242.6762
92	19:25	37.148	77.535	70.211	0.3654	55240.3910	55241.3769
92	19:40	37.150	77.583	70.143	0.3646	55239.3660	55240.0776
92	19:55	37.149	77.561	70.123	0.3643	55240.8293	55238.7783
92	20:10	37.149	77.593	70.257	0.3660	55235.2275	55237.4790
92	20:25	37.148	77.597	70.138	0.3645	55235.6029	55236.1797
92	20:40	37.148	77.611	70.141	0.3646	55234.1811	55234.8804
92	20:55	37.147	77.623	70.204	0.3653	55230.4221	55233.5811
92	21:10	37.147	77.617	70.208	0.3654	55231.0123	55232.2818
92	21:25	37.144	77.639	70.181	0.3651	55224.9553	55230.9823
92	21:40	37.143	77.645	69.365	0.3550	55238.0729	55229.6832
92	21:55	37.143	77.643	70.564	0.3698	55216.1925	55228.3839
92	22:10	37.141	77.654	70.190	0.3652	55219.2453	55227.0846
92	22:25	37.142	77.639	70.393	0.3677	55218.5229	55225.7853

0.22535 0.27322

CALCULATED LEAK RATE PERCENT/DAY= 0.22535
UPPER CONFIDENCE LEVEL AT 95 PERCENT= 0.27322

THE ZERO TIME INTERCEPT IS 55350.5 LBS AND THE SLOPE -5.197 LBM/HR

JERSEY CENTRAL POWER & LIGHT CO.
OYSTER CREEK NUCLEAR GENERATING STATION

INTEGRATED CONTAINMENT LEAK RATE TEST *REFERENCE VESSEL METHOD*

REPORT PREPARED SAT, APR 03 1982 STARTING PRESSURE : 37.377 PSIA

DAY	TIME	PRESSURE (PSIA)	DPRESS. (PSID)	TEMP. (F)	DEWPOINT (F)	POINT-TO-POINT	TTLR (NEAS.)	TOTAL TIME	TTLR (UCL+95)
						PPLR (NEAS.)		TTLR (CALC.)	
91	22:40	37.373	3.152	79.064	73.368	0.28051	0.28051	0.42660	
91	22:55	37.373	3.150	79.071	70.936	0.41355	0.34687	0.42596	
91	23:10	37.368	3.148	79.063	72.352	0.39126	0.36169	0.42532	
91	23:25	37.368	3.147	79.039	74.057	0.47071	0.38891	0.42468	
91	23:40	37.366	3.146	79.057	70.605	0.48306	0.40867	0.42404	
91	23:55	37.364	3.144	79.018	74.589	0.51316	0.42609	0.42341	
92	0:10	37.361	3.143	79.015	71.547	0.49417	0.43575	0.42404	
92	0:25	37.360	3.142	78.985	72.757	0.26222	0.41405	0.42341	
92	0:40	37.357	3.141	78.985	72.758	0.39773	0.41221	0.42277	
92	0:55	37.354	3.139	78.988	71.862	0.34872	0.40583	0.42213	
92	1:10	37.352	3.138	78.970	74.125	0.30629	0.39676	0.42149	
92	1:25	37.349	3.136	78.974	72.723	0.28627	0.38752	0.42085	
92	1:40	37.348	3.134	78.940	74.761	0.41400	0.38952	0.42022	
92	1:55	37.344	3.132	78.942	74.630	0.40742	0.39075	0.41958	
92	2:10	37.341	3.131	78.935	75.563	0.27141	0.38276	0.41894	
92	2:25	37.339	3.129	78.911	71.792	0.45119	0.38697	0.41830	
92	2:40	37.336	3.128	78.899	73.742	0.34089	0.38425	0.41766	
92	2:55	37.334	3.127	78.896	73.830	0.47869	0.38946	0.41703	
92	3:10	37.331	3.125	78.886	70.716	0.45569	0.39292	0.41639	
92	3:25	37.329	3.124	78.886	73.129	0.45735	0.39613	0.41575	
92	3:40	37.326	3.123	78.800	82.273	0.48165	0.40017	0.41511	
92	3:55	37.323	3.121	78.821	76.130	0.66515	0.41213	0.41447	
92	4:10	37.320	3.120	78.781	80.001	0.22736	0.40408	0.41383	
92	4:25	37.316	3.118	78.776	81.677	0.34549	0.40155	0.41320	
92	4:40	37.313	3.116	78.753	78.330	0.24838	0.39535	0.41256	
92	4:55	37.309	3.113	78.736	66.703	0.31535	0.39220	0.41192	
92	5:10	37.299	3.106	78.660	74.738	1.47061	0.43218	0.41128	
92	5:25	37.285	3.101	78.488	57.839	0.95137	0.45063	0.41064	
92	5:40	37.274	3.098	78.394	71.593	0.47247	0.45145	0.41001	
92	5:55	37.264	3.095	78.328	74.750	0.58191	0.45577	0.40937	
92	6:10	37.253	3.091	78.201	64.555	0.71456	0.46405	0.40873	
92	6:25	37.242	3.088	78.087	65.220	0.72200	0.47213	0.40809	
92	6:40	37.230	3.084	77.976	69.927	0.73051	0.48148	0.40745	
92	6:55	37.218	3.081	77.864	69.729	0.73221	0.48883	0.40682	
92	7:10	37.217	3.085	77.848	71.356	-0.90026	0.44917	0.40618	
92	7:25	37.219	3.086	77.845	69.701	-0.12752	0.43316	0.40554	
92	7:40	37.220	3.086	77.845	69.961	0.06273	0.42314	0.40490	
92	7:55	37.219	3.084	77.879	69.931	0.54561	0.42635	0.40426	
92	8:10	37.217	3.083	77.853	69.834	0.37358	0.42498	0.40363	
92	8:25	37.214	3.081	77.816	70.048	0.47567	0.42623	0.40299	
92	8:40	37.209	3.079	77.766	69.969	0.57746	0.42990	0.40235	
92	8:55	37.205	3.078	77.712	69.850	0.39363	0.42902	0.40171	
92	9:10	37.201	3.076	77.655	69.939	0.55991	0.43204	0.40107	
92	9:25	37.197	3.074	77.633	69.661	0.44680	0.43236	0.40044	
92	9:40	37.191	3.073	77.591	69.928	0.46494	0.43174	0.39980	
92	9:55	37.189	3.071	77.560	69.882	0.37478	0.43048	0.39916	
92	10:10	37.186	3.070	77.526	69.876	0.51689	0.43230	0.39852	
92	10:25	37.182	3.069	77.485	69.782	0.23266	0.42813	0.39788	
92	10:40	37.178	3.068	77.473	69.724	0.50303	0.42964	0.39725	

92	10:55	37.177	3.066	77.425	69.799	0.30938	0.42723	0.39661
92	11:10	37.173	3.065	77.425	69.672	0.42732	0.42721	0.39597
92	11:25	37.172	3.064	77.379	69.766	0.41249	0.42691	0.39533
92	11:40	37.168	3.063	77.357	69.683	0.42265	0.42682	0.39469
92	11:55	37.165	3.061	77.321	69.797	0.35511	0.42548	0.39406
92	12:10	37.164	3.060	77.306	69.779	0.37446	0.42453	0.39342
92	12:25	37.161	3.059	77.302	69.836	0.33936	0.42301	0.39278
92	12:40	37.160	3.058	77.313	69.811	0.35139	0.42174	0.39214
92	12:55	37.160	3.057	77.270	69.783	0.28268	0.41933	0.39150
92	13:10	37.159	3.056	77.300	69.761	0.44092	0.41968	0.39087
92	13:25	37.157	3.055	77.301	69.741	0.29322	0.41756	0.39023
92	13:40	37.155	3.053	77.285	69.837	0.09409	0.41226	0.38959
92	13:55	37.155	3.052	77.302	69.832	0.18246	0.40855	0.38895
92	14:10	37.155	3.050	77.304	69.881	0.21664	0.40550	0.38831
92	14:25	37.155	3.049	77.326	69.902	0.08342	0.40046	0.38768
92	14:40	37.154	3.048	77.361	69.857	0.21308	0.39757	0.38704
92	14:55	37.153	3.046	77.357	69.880	0.20347	0.39463	0.38640
92	15:10	37.152	3.045	77.379	71.021	0.09066	0.39009	0.38576
92	15:25	37.152	3.044	77.385	69.851	0.01692	0.38460	0.38512
92	15:40	37.151	3.042	77.428	69.926	0.22387	0.38227	0.38449
92	15:55	37.151	3.041	77.497	69.988	0.22659	0.38093	0.38385
92	16:10	37.148	3.040	77.424	70.040	0.20662	0.37759	0.38321
92	16:25	37.148	3.040	77.440	69.945	0.12315	0.37405	0.38257
92	16:40	37.147	3.038	77.423	69.235	0.34273	0.37361	0.38193
92	16:55	37.147	3.037	77.425	69.900	0.21134	0.37141	0.38130
92	17:10	37.146	3.037	77.439	70.025	0.21372	0.36930	0.38066
92	17:25	37.144	3.036	77.481	69.821	0.27119	0.36800	0.38002
92	17:40	37.144	3.035	77.443	69.927	0.13699	0.36499	0.37938
92	17:55	37.144	3.034	77.463	69.982	0.16640	0.36244	0.37874
92	18:10	37.143	3.033	77.469	69.860	0.34171	0.36217	0.37811
92	18:25	37.143	3.032	77.448	69.983	0.14788	0.35949	0.37747
92	18:40	37.143	3.031	77.470	69.229	0.22107	0.35777	0.37683
92	18:55	37.143	3.031	77.470	69.949	0.22610	0.35616	0.37619
92	19:10	37.143	3.031	77.501	70.014	-0.02638	0.35155	0.37555
92	19:25	37.148	3.032	77.535	70.211	-0.39322	0.34270	0.37492
92	19:40	37.150	3.030	77.583	70.143	0.70724	0.34696	0.37428
92	19:55	37.149	3.028	77.561	70.123	0.39735	0.34753	0.37364
92	20:10	37.149	3.028	77.593	70.257	0.20599	0.34590	0.37300
92	20:25	37.148	3.027	77.597	70.138	0.22648	0.34454	0.37236
92	20:40	37.148	3.026	77.611	70.141	0.26440	0.34363	0.37173
92	20:55	37.147	3.025	77.623	70.204	0.30050	0.34314	0.37109
92	21:10	37.147	3.023	77.617	70.208	0.30724	0.34274	0.37045
92	21:25	37.144	3.022	77.639	70.181	0.29254	0.34218	0.36981
92	21:40	37.143	3.021	77.645	69.365	0.19350	0.34058	0.36917
92	21:55	37.143	3.020	77.643	70.564	0.32690	0.34042	0.36854
92	22:10	37.141	3.019	77.654	70.190	0.13151	0.33822	0.36790
92	22:25	37.142	3.018	77.639	70.393	0.30171	0.33783	0.36726

0.42444

ATTACHMENT III

JERSEY CENTRAL POWER & LIGHT CO.
OYSTER CREEK NUCLEAR GENERATING STATION

INTEGRATED CONTAINMENT LEAK RATE TEST *ABSOLUTE METHOD*

MASS PLOT ANALYSIS

DAY	TIME	PRESSURE (PSIA)	TEMP. (F)	DEWPOINT (F)	VPRESS. (PSIA)	AIR MASS (MEAS.)	AIR MASS (CALC.)	LEAK RATE	LEAK RATE (UCL+95)
93	11:10	36.948	78.111	71.594	0.3830	54856.5442	54867.9420		
93	11:25	36.946	78.140	70.894	0.3740	54864.4009	54861.2899		
93	11:40	36.942	78.150	70.600	0.3703	54863.2394	54854.6199		
93	11:55	36.938	78.170	70.657	0.3710	54854.4163	54847.9588		
93	12:10	36.935	78.185	70.733	0.3720	54847.1849	54841.2977		
93	12:25	36.932	78.189	70.849	0.3734	54840.6072	54834.6366		
93	12:40	36.929	78.218	70.690	0.3714	54836.4638	54827.9755		
93	12:55	36.926	78.237	70.957	0.3748	54824.2551	54821.3145		
93	13:10	36.924	78.258	70.825	0.3731	54818.4738	54814.6534		
93	13:25	36.918	78.260	70.607	0.3704	54808.0461	54807.9923		
93	13:40	36.915	78.249	71.393	0.3804	54784.4973	54891.3312		
93	13:55	36.913	78.234	70.744	0.3721	54790.6332	54794.6701		
93	14:10	36.910	78.265	70.785	0.3726	54780.8085	54788.0091		
93	14:25	36.909	78.279	70.508	0.3691	54785.1069	54781.3480		
93	14:40	36.907	78.338	71.429	0.3809	54760.4475	54774.6869		
93	14:55	36.905	78.355	71.154	0.3773	54762.6316	54768.0258		
93	15:10	36.901	78.403	70.841	0.3733	54759.2087	54761.3648		
93	15:25	36.899	78.413	71.132	0.3770	54751.2726	54754.7037		
93	15:40	36.896	78.443	71.320	0.3795	54741.9270	54748.0426		
93	15:55	36.894	78.492	71.209	0.3780	54737.9161	54741.3815		
93	16:10	36.891	78.489	71.289	0.3791	54734.0148	54734.7204		
93	16:25	36.888	78.506	71.124	0.3769	54732.8790	54728.0594		
93	16:40	36.885	78.523	71.323	0.3795	54724.7482	54721.3983		
93	16:55	36.881	78.556	71.360	0.3800	54716.7204	54714.7372		
93	17:10	36.878	78.584	71.254	0.3786	54711.7149	54708.0761		
93	17:25	36.876	78.598	71.315	0.3794	54705.3806	54701.4150		
93	17:40	36.872	78.582	71.167	0.3775	54702.9063	54694.7340	1.16546	1.21693

CALCULATED LEAK RATE PERCENT/DAY= 1.16546
UPPER CONFIDENCE LEVEL AT 95 PERCENT= 1.21693

THE ZERO TIME INTERCEPT IS 54867.9 LBS AND THE SLOPE -26.644 LBM/HR

JERSEY CENTRAL POWER & LIGHT CO.
OYSTER CREEK NUCLEAR GENERATING STATION

INTEGRATED CONTAINMENT LEAK RATE TEST *REFERENCE VESSEL METHOD*

REPORT PREPARED SAT, APR 03 1982 STARTING PRESSURE : 36.948 PSIA

DAY	TIME	PRESSURE (PSIA)	DPRESS. (PSID)	TEMP. (F)	DEWPOINT (F)	POINT-TO-POINT	TOTAL TIME		TTLR (UCL+95)
						PPLR (MEAS.)	TTLR (MEAS.)	TTLR (CALC.)	
93	11:25	36.946	2.790	78.140	70.894	1.14732	1.14732	1.14482	
93	11:40	36.942	2.785	78.150	70.600	1.15262	1.15006	1.14430	
93	11:55	36.938	2.782	78.170	70.657	0.80644	1.03556	1.14378	
93	12:10	36.935	2.778	78.185	70.733	1.09649	1.05078	1.14327	
93	12:25	36.932	2.774	78.189	70.849	1.07856	1.05631	1.14275	
93	12:40	36.929	2.769	78.218	70.690	1.09007	1.06188	1.14223	
93	12:55	36.926	2.766	78.237	70.957	1.14304	1.07341	1.14172	
93	13:10	36.924	2.763	78.258	70.825	1.35907	1.10901	1.14120	
93	13:25	36.918	2.757	78.260	70.607	2.32003	1.24336	1.14069	
93	13:40	36.915	2.755	78.249	71.393	1.44092	1.26296	1.14017	
93	13:55	36.913	2.752	78.234	70.744	1.58041	1.29164	1.13965	
93	14:10	36.910	2.750	78.265	70.785	1.01273	1.26829	1.13914	
93	14:25	36.909	2.746	78.279	70.508	0.51015	1.20992	1.13862	
93	14:40	36.907	2.741	78.338	71.429	1.05644	1.19958	1.13810	
93	14:55	36.905	2.737	78.355	71.154	0.84047	1.17554	1.13759	
93	15:10	36.901	2.732	78.403	70.841	1.08633	1.16985	1.13707	
93	15:25	36.899	2.728	78.413	71.132	0.85484	1.15123	1.13656	
93	15:40	36.896	2.723	78.443	71.320	1.03991	1.14494	1.13604	
93	15:55	36.894	2.719	78.492	71.209	0.81328	1.12740	1.13552	
93	16:10	36.891	2.714	78.489	71.289	0.83261	1.11257	1.13501	
93	16:25	36.888	2.710	78.506	71.124	0.90998	1.10283	1.13449	
93	16:40	36.885	2.705	78.523	71.323	0.85941	1.09168	1.13398	
93	16:55	36.881	2.700	78.556	71.360	1.02204	1.08854	1.13346	
93	17:10	36.878	2.696	78.534	71.254	1.01131	1.08522	1.13294	
93	17:25	36.876	2.692	78.598	71.315	1.29070	1.09330	1.13243	
93	17:40	36.872	2.688	78.582	71.167	1.12172	1.09427	1.13191	1.26541