

RWST-CAT DRAWDOWN TEST  
4/30/80  
SURRY #2 - VEPCO-  
CALCULATION NO: 12846.07/49

*Seccal 1955*

8100100

RWST-CAT DRAWDOWN TEST  
4/30/80  
SURRY #2 - VEPCO-  
CALCULATION NO: 12846.07/49

*Scott 1985*

**CALCULATION TITLE PAGE**  
 \*SEE INSTRUCTIONS ON REVERSE SIDE

CLIENT & PROJECT <i>VII-2-1000Y #2</i>				PAGE 1 OF <i>11</i>	
CALCULATION TITLE (indicative of the Objective): <i>Refueling Water Storage Tank (RWST) - - Chemical Addition Tank (CAT) - Shutdown Test - 4/30/80</i>				<input checked="" type="checkbox"/> I - NUCLEAR SAFETY RELATED <input type="checkbox"/> II <input type="checkbox"/> III <input type="checkbox"/> OTHER	
CALCULATION IDENTIFICATION NUMBER					
JO OR WO NO	DIVISION & GROUP	CURRENT CALC. NO	OPTIONAL TASK CODE	OPTIONAL WORK PACKAGE NO	
<i>108400</i>	<i>Hydraulic</i>	<i>49</i>			
* APPROVALS - SIGNATURE & DATE			REV NO OR NEW CALC NO	SUPERSEDES * CALC NO OR REV NO	CONFIRMATION * ACQUIRED <input checked="" type="checkbox"/>
PREPARED(S)/DATE(S)	REVIEWER(S)/DATE(S)	INDEPENDENT REVIEWER(S)/DATE(S)			YES NO
<i>J. R. ... 5/12/80 Cation 5/12/80</i>	<i>R. ... 5-20-80</i>	<i>R. ... 5-20-80</i>			

**DISTRIBUTION \***

GROUP	NAME & LOCATION	COPY SENT <input checked="" type="checkbox"/>	GROUP	NAME & LOCATION	COPY SENT <input checked="" type="checkbox"/>
RECORDS MGT FILES (OR FIRE FILE IF NONE)					

~~5000180~~

PREPARED BY / DATE C. Piontkowski 5/12/80		PROJECT / COLLECTION NO. 12896.07 / 49	REVISION 1
REVIEWER / CHECKER / DATE R. CROWELL 5-20-80		INDEPENDENT REVIEWER / DATE R. CROWELL 5-20-80	
SUBJECT / TITLE RWST - CAT DRAWDOWN TEST - 4/30/80			QA CATEGORY / CORE CLASS I

TABLE OF CONTENTS

<u>SECTION</u> <u>TITLE PAGE</u>	<u>PAGE</u>
TABLE OF CONTENTS	1
TABLE OF CONTENTS	2
CALCULATION SUMMARY	3
CALCULATION EXPLANATIONS AND RESULTS	4-11
by C. Faibes	

Attachments:

Attach. No 1 (7 pages): RWST Elev, CAT Elev, and Hydraulic Grade Line (HGL) at Junction Point during the test  
by C. Piontkowski and T. Bennett

Attach. No 2 (6 pages): Containment Spray (CS) surge flow rates measured and calculated, calculated CAT flow rates, and calculated Low Head Safety Injection (LHST) flow rates.  
by C. Piontkowski and T. Bennett

Attach. No 3 (3 pages): CAT orifice pressure drop  
by C. Piontkowski and T. Bennett

Attach. No 4 (3 pages): Head Loss Coef. calculated based on test measurements.  
by C. Piontkowski

Attach. No 5 (10 pages): Analytical calculation of the CAT flow rate and CAT drawdown  
by C. Piontkowski

Attach. No 6 ( pages): Test Procedures, and m...  
by VEP CO

Reviewer: R. Crowell

**CALCULATION SUMMARY**

S. J. & W. S. ENGINEERING CORPORATION

DATE

J.O./W.S./CALCULATION NO.  
12846.07 / 49

REVISION

PAGE

11 OF 11

CLIENT / PROJECT

VERVO - SURRY #2

QA CATEGORY / CODE CLASS

T.

SUBJECT / TITLE

RV131 - CAT DRAWDOWN TEST - 4/30/80

OBJECTIVE OF CALCULATION

TO PROCESS THE MEASUREMENTS OF THE 4/30/80 DRAWDOWN TEST BASED ON 11 ST RESULTS CHECK THE ACCEPTANCE CRITERIA OF THE TEST.

CALCULATION METHOD/ASSUMPTIONS

BASED ON TEST MEASUREMENTS DETERMINE  $Z_{DENSE}$  VS. TIME,  $Z_{CAT}$  VS. TIME AND  $HSL_{JUNCTION}$  VS. TIME THEN DETERMINE  $Q_{CAT}$ ,  $Q_{DENSE}$  AND  $Q_{JCT}$ . BASED ON HEAD LOSS MEASUREMENTS AND FLOW RATES DETERMINED, CALCULATE THE HEAD LOSS COEF. BETWEEN PUMP AND JUNCTION POINT, AND CAT AND JUNCTION POINT. CHECK THE HEAD LOSS COEF DETERMINED BASED ON MEASUREMENTS WITH THE CALCULATED HEAD LOSS COEF. CALCULATE THE  $Q_{CAT}$  AND  $Z_{CAT}$  VS. TIME AND COMPARE THE RESULTS WITH THE TEST RESULTS.

SOURCES OF DATA/EQUATIONS

Source of data: Attach. No 6 and strip chart records.

CONCLUSIONS

See pages 8-11

REVIEWER(S) COMMENTS

PREPARED

C. H. H. & C.

DATE

REVIEWER / CHECKER

R. T. J. & C.

DATE

INDEPENDENT REVIEWER

DATE

PROJECT/PRODUCTION NO. 12840.07/49		REVISION	PAGE 4/11
PREPARED/DATE C. TRONIKOWSKI 5/12/80	REVIEWER/CHECKER/DATE R. CROWELL 5-20-80	INDEPENDENT REVIEWER/DATE R. CROWELL 5-20-80	
SUBJECT/TITLE RWST CAT DRAWDOWN TEST 4/30/70		QA CATEGORY/CIRCUIT CLASS J	

MEASURED RWST ELEV., CAT ELEV., AND HYDRAULIC GRADE LINE AT JUNCTION POINT, VS. TIME ARE SHOWN IN ATTACHMENT No. 3.

THE GRAPHICAL REPRESENTATIONS OF THE ABOVE PARAMETERS ARE SHOWN IN ATTACHMENT No. 1.

BASED ON ACTUAL RWST AND CAT DRAWDOWNS DETERMINED BASED ON MEASUREMENTS AND RECORDED VALUES, THE FLOW RATES FROM RWST, CAT, AND THROUGH THE CS PUMP ARE CALCULATED IN ATTACHMENT No. 2. VALUES FOR CS PUMP FLOW RATE FROM 0 TO 15 MIN WERE READ DIRECTLY FROM THE INTERPOLATED GRAPH OF RECORDED VALUES. THE FLOW RATES FROM CAT ( $Q_{cat}$ ) AND THROUGH THE PUMP ( $Q_{cs}$ ) ARE PRESENTED GRAPHICALLY IN ATTACHMENT No. 2. (LHSI CALCULATED VALUES ARE INCLUDED IN THIS ATTACHMENT)

THE PRESSURE DROP THROUGH THE CAT ORIFICE MEASURED DURING THE TEST AND ALSO RECORDED FROM TIME 19 MIN. TO 25 MIN. IS PRESENTED IN ATTACHMENT No. 3.

THE HEAD LOSS COEFFICIENTS BETWEEN RWST AND JUNCTION POINT, CAT TO JUNCTION POINT, CAT PIPING, AND CAT ORIFICE ARE CALCULATED BASED ON TEST MEASUREMENTS IN ATTACHMENT No. 4.

USING THE HEAD LOSS COEFFICIENTS, THE FLOW RATES AND COPY OF THE FLOW RATE FROM CAT AND CAT ELEVATION ARE CALCULATED ANALYTICALLY IN ATTACHMENT No. 5. THE RESULTS OF THE ANALYTICAL CALCULATIONS ARE GRAPHICALLY COMPARED WITH THE TEST RESULTS IN ATTACHMENT No. 6.

PREPARED BY/DATE	12616-07-149	REVIEWER/CHECKER/DATE	R. CROWELL 5-20-80	INDEPENDENT REVIEWER/DATE	R. CROWELL 5-20-80
SUBJECT/TITLE	RWST CAT DRAWDOWN TEST - 4/30/80			QA CATEGORY/CODE CLASS	T

## DRAWDOWN TEST RESULTS -

### 1- General Considerations regarding the Test Measurements

#### 1-a: CAT Drawdown during the test (See Attach. No 1 page 5/7)

- The recorded drawdown and the drawdown based on discrete measurements at one minute intervals are in agreement. Since the recorded values are in general one or two inches greater than the discrete measurements, the slight differences in drawdowns can be attributed to the inherent errors of the recording equipment. However, the recorded drawdown and the measured drawdown are, for all practical purposes, two very close curves with the same slopes. Since these slopes determine the flow rates from the CAT, it can be concluded that the CAT drawdown data of the test are reliable and accurate.
- The recorded CAT drawdown clearly shows the nonexistence of transients; the change of the drawdown curve slope is gradual at all times during the test.

#### 1-b: RWST Drawdown during the test (See Attach. No 1 page 6/7)

- The recorded drawdown is in agreement with the drawdown based on one-minute-interval measurements. The constant slight positive values recorded can be attributed to the margin of uncertainty of the recording equipment. The fact that both drawdowns are very similar and

PREPARED / DATE

REVIEWER / CHECKER / DATE

R. CROWELL 5-20-80

INDEPENDENT REVIEWER / DATE

P. CROWELL 5-20-80

SUBJECT / TITLE

RWST - CIVIL ISRAELI DOWN TEST - 4/30/80

QA CATEGORY / CODE CLASS

T

parallel confirms that the RWST drawdown test data are reliable and sufficiently accurate.

- The recorded RWST drawdown also shows that transients do not take place; there is only one significant change in slope due to LHSI pumps shut down, clearly indicating a significant change of the flow rate from the RWST.

1-c. Hydraulic Grade Line at the Junction Point (see Attachment 1 page 7)

- The recorded values and the one-minute-interval measurements are in sufficient agreement considering an inherent margin of uncertainty of the instruments.

- The hydraulic grade line recorded at the junction point unquestionably shows the nonexistence of transients in the RWST-CIT system and demonstrates that the hydraulic phenomenon taking place is governed by the gradual variation of its parameters.

1-d. CIT Inlet Head Losses (see Attachment 1 page 8)

- The recorded values and the one-minute-interval meter measurements are sufficient to consider the error of the measurements as well as the nonexistence of transients due to pulsations due to the pumps.



APPROVAL	J.D./M.D./CALCULATION NO. 12846.07 / 49	REVISION	PAGE 7 / 11
PREPARER/DATE	REVIEWER/CHECKER/DATE R. CROWELL 5-20-80	INDEPENDENT REVIEWER/DATE P. CROWELL 5-20-80	
SUBJECT/TITLE RWST - CAT DRAWDOWN TEST - 4/30/80		QA CATEGORY/COUE CLASS I	

1-e: Containment Spray Pump Flow Rate (see Attach. No. 2 page 5/6)

- The CS Pump flow rates recorded are based on the pressure drop through an orifice temporarily installed in the CS line and especially designed for the test. However, since the orifice was essentially ad hoc and used without a hydraulic calibration, a post test hydraulic calibration was performed. This calibration used the measured RWST drawdown and CAT drawdown after the LHSI pumps shut down to determine the actual flow rate through the orifice. Based on this calibration and on the pretest calibration of the recording equipment, the CS pump flow rates were determined and graphically represented in Attach. No. 2 page 5/6.

1-f: CAT Flow Rate (see Attach. No. 2 page 6/6)

- The CAT flow rates were determined from the CAT drawdown curve and were graphically plotted as shown in Attach. No. 2 page 6/6.

SPELLETTION SHEET		J.O./W.O./CALCULATION NO. 12845.07 / 49	REVISION	PAGE 8 / 11
PREPARED / DATE	REVIEWER / CHECKER / DATE P. CROWELL 5-20-80	INDEPENDENT REVIEWER / DATE P. CROWELL 5-20-80		QA CATEGORY / CODE CLASS
SUBJECT / TITLE RWST-CAT DRAWDOWN TEST - 4/30/80				

2 - Test Results

2-a : Head Loss Coef. between RWST and Junction Point

Based on 21 test measurements the average value of this coef. is  $k = 0.275 \times 10^{-6}$  Ft/GPM<sup>2</sup> (see attached)

Based on analytical calculations this coef. is  $0.268 \times 10^{-6}$  Ft/GPM<sup>2</sup> (Calc. 14 Rev. 1)

Conclusion: The verification of head loss coef. shows that the actual losses are approximately 2.6% greater than their analytical evaluation. This confirms the accuracy of the analytical calculations.

2-b : CAT Orifice Head Loss Coef.

Based on 13 test measurements the average value of this coef. is  $k = 2600 \times 10^{-6}$  Ft/GPM<sup>2</sup> (see attached)

The specification of the CAT orifice was based on a head loss coef. of  $2600 \times 10^{-6}$  Ft/GPM<sup>2</sup> (see Calc. 31)

Conclusion: The performance of CAT orifice agrees with the specification of the orifice.

2-c : Head Loss Coef. between CAT and Orifice  
(without the CAT orifice)

Based on 18 test measurements the average value of this coef. is  $k = 540 \times 10^{-6}$  Ft/GPM<sup>2</sup> (see attached)

Based on analytical calculations this coef. is  $540 \times 10^{-6}$  Ft/GPM<sup>2</sup> with both  $110\% \times 0.268$  and  $110\% \times 0.275$ .  
With  $110\% \times 0.268$  the difference is  $0.0001 \times 10^{-6}$  Ft/GPM<sup>2</sup>.

CALCULATION SHEET		NO./NO./CALCULATION NO. 12846.07/49		REVISION	PAGE 9/11
PREPARED/DATE		REVIEWER/CHECKER/DATE R. CROWELL 5-20-80		INDEPENDENT REVIEWER/DATE R. CROWELL 5-20-80	
SUBJECT/TITLE RWST-CAT DRAWDOWN TEST - 4/30/80				QA CATEGORY/CHIEF CLASS	

is estimated  $460 \times 10^{-6} \text{ Ft./GPM}^2$ .

Conclusion: The verification of head loss coef shows that the actual losses through the piping system between CAT and Injection Point are approximately 17% greater than their analytical evaluation. This relative significant discrepancy is possible since the CAT piping system comprises numerous fittings in series.

2-e: Total Head Loss Coef. between CAT and Injection Point

The total head loss coef between the CAT and Injection Point is the sum of piping loss coef and orifice head loss coef. Based on measurements, the average value is  $k = 3140 \times 10^{-6} \text{ Ft./GPM}^2$ .

The corresponding calculated value is  $306 \times 10^{-6} \text{ Ft./GPM}^2$ .

Conclusion: The actual head losses between the CAT and Injection Point are approximately 2.6% greater than their analytical evaluation. This confirms the fact that a spray nozzle or orifice as a flow control device can be accurately estimated with a relative degree of accuracy.

J.O./W.O./CALCULATION NO. 12846.07/49		REVISION	PAGE 10/11
PREPARER/DATE	REVIEWER/CHECKER/DATE R. CROWELL 5-20-80	INDEPENDENT REVIEWER/DATE R. CROWELL 5-20-80	
SUBJECT/TITLE RWST - CAT DRAWDOWN TEST - 4/30/80		QA CATEGORY/CODE CLASS	

2-f: Capability of an analytical method to predict the CAT flow rates and the CAT drawdown.

The analytical method used is described in Attach. No. 5.

The calculated CAT flow rates and the CAT flow rates determined based on test measurements are represented in Attach. No. 5 page 9/10. The calculated CAT drawdown as compared to the measured CAT drawdown is presented in Attach. No. 5 page 10/10. From a practical stand point there are no differences between measured and calculated values, and therefore the analytical method can accurately model the RWST - CAT drawdown phenomenon.

2-g: Recommendations regarding the use of the analytical method in the Control Point Spray pH analysis.

- The analytical method can be used without any reservation, to model the Control Point Spray pH under any conditions.
- For consistency in the pH analysis the following head loss coef. are recommended:

## CALCULATION SHEET

J.O./W.O./CALCULATION NO.

12846.07/4.9

REVISION

PAGE

11/11

PREPARER/DATE

REVIEWER/CHECKER/DATE

R.CROWELL 5-20-80

INDEPENDENT REVIEWER/DATE

R.CROWELL 5-20-80

SUBJECT/TITLE

RWST-CAT DRAWDOWN TEST - 4/30/80

QA CATEGORY/COUL CLASS

1: Head Loss Coef. between RWST and Junction Point:

When analyzing Minimum pH:

$$K = 0.95 K_{\text{calculated}}$$

When analyzing Maximum pH:

$$K = 1.05 K_{\text{calculated}}$$

2: Head Loss Coef. between CAT and Junction Point including the CAT on fire:

When analyzing Minimum pH:

$$K = 1.05 K_{\text{calculated}}$$

When analyzing Maximum pH:

$$K = 0.95 K_{\text{calculated}}$$

---

PREPARER/DATE

C. PIONIAK/5/8/80

REVIEWER/CHECKER/DATE

INDEPENDENT REVIEWER/DATE

R. CROWLIE 5/12/80

SUBJECT/TITLE

RWST - CAT DRAWDOWN TEST 4/30/80

QA CATEGORY/CODE CLASS

I

TEST MEASUREMENTS -

TIME (MIN)	CAT ELEVATION (FT)	RWST ELEVATION (FT)	HGL JUNCTION ELEVATION (FT)
0	—	51.35	—
1	57.3	50.40	49.01
2	56.92	49.79	48.39
3	56.50	49.15	47.76
4	56.02	48.52	47.12
5	55.63	47.90	46.53
6	55.19	47.27	45.91
7	54.73	46.63	45.44
8	54.27	46.00	44.65
9	53.83	45.33	44.02
10	53.39	44.73	43.40
11	52.91	44.13	42.77
12	52.42	43.43	42.14
13	51.96	42.80	41.52
14	51.46	42.17	40.73
15	50.99	41.53	40.33
16	50.50	40.89	39.71
17	50.03	40.22	39.44
18	49.53	39.49	39.20
19	49.07	38.75	38.72
20	48.59	38.01	38.73
21	48.15	37.78	38.50
22	47.68	37.54	38.27
23	47.24	37.31	38.05
24	46.79	37.07	37.81
25	46.33	36.83	37.58
26	45.92	36.59	37.35
27	45.49	36.36	37.11
28	45.06	36.12	36.87
29	44.65	35.90	36.64
30	44.23	35.67	36.40
31	43.81	35.44	36.17
32	43.41	35.19	35.93
33	43.01	34.95	35.70
34	42.59	34.72	35.46
35	42.22	34.49	35.23
36	41.83	34.25	35.00
37	41.45	34.01	34.77
38	41.04	33.77	34.53
39	40.67	33.53	34.30
40	40.31	33.29	34.07

4/2/10/01

177 / 149

2/7

PREPARER/DATE

REVIEWER/CHECKER/DATE

INDEPENDENT REVIEWER/DATE

R. CROWELL 5-12-80

SUBJECT/TITLE

QA CATEGORY/CODE CLASS

RUST/CRACKLY 5 DEPENDENT TEST SUPPLY CAT 1

30A11-1710 TAKEN FROM STRIP CHAIN ALUMINUM

Time (min)	RUST (ccot)	CAT (ccot)
0	51.39	51.39
1	50.74	51.39
2	50.15	51.39
3	49.56	51.39
4	48.91	51.39
5	48.20	51.39
6	47.60	51.39
7	46.95	51.39
8	46.30	51.39
9	45.71	51.39
10	45.12	51.39
11	44.47	51.39
12	43.82	51.39
13	43.23	51.39
14	42.61	51.39
15	41.92	51.39
16	41.21	51.39
17	40.50	51.39
18	39.77	51.39
19	39.07	51.39
20	38.32	51.39
21	37.57	51.39
22	36.82	51.39
23	36.07	51.39
24	35.32	51.39
25	34.57	51.39
26	33.82	51.39
27	33.07	51.39
28	32.32	51.39
29	31.57	51.39
30	30.82	51.39
31	30.07	51.39
32	29.32	51.39
33	28.57	51.39
34	27.82	51.39
35	27.07	51.39
36	26.32	51.39
37	25.57	51.39
38	24.82	51.39
39	24.07	51.39
40	23.32	51.39
41	22.57	51.39
42	21.82	51.39
43	21.07	51.39
44	20.32	51.39
45	19.57	51.39
46	18.82	51.39
47	18.07	51.39
48	17.32	51.39
49	16.57	51.39
50	15.82	51.39
51	15.07	51.39
52	14.32	51.39
53	13.57	51.39
54	12.82	51.39
55	12.07	51.39
56	11.32	51.39
57	10.57	51.39
58	9.82	51.39
59	9.07	51.39
60	8.32	51.39
61	7.57	51.39
62	6.82	51.39
63	6.07	51.39
64	5.32	51.39
65	4.57	51.39
66	3.82	51.39
67	3.07	51.39
68	2.32	51.39
69	1.57	51.39
70	0.82	51.39
71	0.07	51.39
72	-0.68	51.39
73	-1.43	51.39
74	-2.18	51.39
75	-2.93	51.39
76	-3.68	51.39
77	-4.43	51.39
78	-5.18	51.39
79	-5.93	51.39
80	-6.68	51.39
81	-7.43	51.39
82	-8.18	51.39
83	-8.93	51.39
84	-9.68	51.39
85	-10.43	51.39
86	-11.18	51.39
87	-11.93	51.39
88	-12.68	51.39
89	-13.43	51.39
90	-14.18	51.39
91	-14.93	51.39
92	-15.68	51.39
93	-16.43	51.39
94	-17.18	51.39
95	-17.93	51.39
96	-18.68	51.39
97	-19.43	51.39
98	-20.18	51.39
99	-20.93	51.39
100	-21.68	51.39

PREPARED BY	DATE	REVISION	PAGE
T.B.P.	5/5/80	149	3/7
REVIEWER/CHECKER/DATE	INDEPENDENT REVIEWER/DATE		
(Signature) 5/12/80	R. CROWELL 5-15-80		
SUBJECT/TITLE		QA CATEGORY/CLASS	
SURRY DRAWDOWN TEST (RECORDED VALUES)		T	

SURRY DRAWDOWN TEST - APRIL 30, 1980

TIME	CS PUMP SUCTION PRESSURE (psia)
0	22.65
1	22.15
2	22.15
3	21.90
4	21.50
5	21.30
6	21.00
7	20.80
8	20.50
9	20.25
10	20.00
11	19.75
12	19.50
13	19.15
14	18.75
15	18.50
16	18.40
17	18.21
18	18.15
19	18.05
20	18.00
21	17.90
22	17.75
23	17.60
24	17.55
25	17.45
26	17.40
27	17.25
28	17.15
29	17.10
30	17.00
31	17.00
32	17.00
33	17.00
34	17.00
35	17.00
36	17.00
37	17.00
38	17.00
39	17.00
40	17.00
41	17.00
42	17.00
43	17.00
44	17.00
45	17.00
46	17.00
47	17.00
48	17.00
49	17.00
50	17.00
51	17.00
52	17.00
53	17.00
54	17.00
55	17.00
56	17.00
57	17.00
58	17.00
59	17.00
60	17.00
61	17.00
62	17.00
63	17.00
64	17.00
65	17.00
66	17.00
67	17.00
68	17.00
69	17.00
70	17.00
71	17.00
72	17.00
73	17.00
74	17.00
75	17.00
76	17.00
77	17.00
78	17.00
79	17.00
80	17.00
81	17.00
82	17.00
83	17.00
84	17.00
85	17.00
86	17.00
87	17.00
88	17.00
89	17.00
90	17.00
91	17.00
92	17.00
93	17.00
94	17.00
95	17.00
96	17.00
97	17.00
98	17.00
99	17.00
100	17.00



# CALCULATION SHEET

J.O./W.O./CALCULATION NO.

128-11-07-149

REVISION

PAGE

4/7

PREPARED/DATE

C. P. [unclear] 5/8/80

REVIEWER/CHECKER/DATE

INDEPENDENT REVIEWER/DATE

R. CROWELL 5-12-80

SUBJECT/TITLE

RWST - PAT DRAWDOWN TEST - 4/30/80

QA CATEGORY/CODE CLASS

T

CONVERSION OF OS PUMP SUCTION PRESSURE IN PSI TO EQ. H<sub>2</sub>O:

BAROMETRIC PRESSURE = 14.7 PSI

$$P(\text{psig}) = P(\text{psia}) - 14.7$$

$$P(\text{psig}) \times 2.308 = P(\text{ft H}_2\text{O})$$

TIME - FEET CONVERSION -


TIME (MIN)	OS PUMP PRESSURE (psig)	OS PUMP PRESSURE (ft H <sub>2</sub> O)	OS PUMP PRESSURE - HEIGHT OF TOWER (ft H <sub>2</sub> O)
0	7.95	18.35	49.35
1	7.75	17.89	48.89
2	7.45	17.19	48.19
3	7.20	16.62	47.62
4	6.80	15.69	46.69
5	6.60	15.23	46.23
6	6.35	14.66	45.66
7	6.10	14.08	45.08
8	5.80	13.39	44.39
9	5.55	12.81	43.81
10	5.30	12.23	43.23
11	5.05	11.66	42.66
12	4.80	11.08	42.08
13	4.45	10.27	41.27
14	4.25	9.81	40.81
15	3.95	9.12	40.12
16	3.70	8.54	39.54
17	3.54	8.17	39.17
18	3.45	7.96	38.96
19	3.35	7.73	38.73
20	3.30	7.62	38.62
21	3.20	7.39	38.39
22	3.05	7.04	38.04
23	2.95	6.81	37.81
24	2.85	6.58	37.58
25	2.75	6.35	37.35
26	2.70	6.23	37.23
27	2.55	5.89	36.89
28	2.45	5.65	36.65
29	2.40	5.54	36.54
30	2.30	5.31	36.31
31	2.20	5.08	36.08
32	2.15	4.85	35.85
33	2.10	4.62	35.62
34	1.95	4.27	35.27
35	1.85	4.15	35.15
36	1.75	3.92	34.92
37	1.65	3.58	34.58
38	1.55	3.46	34.46
39	1.35	3.12	34.12

K-E  
1/8" X 1/8" TO 1/4" INCH 9 X 15 INCHES  
KRAFT & EBERLE CO. MADE IN U.S.A.

47 1322

ELEVATION, FT


59  
58  
57  
56  
55  
54  
53  
52  
51  
50  
49  
48  
47  
46  
45  
44  
43  
42  
41  
40



# CAT ELEVATION IN FEET VS. TIME

ATTACHMENT No. 1  
12546 QY 1-19  
512780

VALUES




19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40  
MIN

47 1322

K-E 18 X 18 TO 14 INCH 0.2 X 18 INCHES  
KLEPPEL & EBER CO. MADE IN U.S.A.

ELEVATION, FT

54  
53  
52  
51  
50  
49  
48  
47  
46  
45  
44  
43  
42  
41  
40  
39  
38  
37  
36  
35




# RWST ELEVATION IN FEET VS TIME

ATTACHMENT No. 1

128453X/49


5/31/80





47 1322  
ELEVATION, FT


K-E 16 X 16 TO 14 INCH 16 X 16 INCHES  
KUPPEL & BAKER CO. MADE IN U.S.A.



R.C. DWELL 5-12-80  
P. 7/7

# HGL JUNCTION ELEVATION IN FT VS TIME

ATTACHMENT No. 1  
12 FEB 87 149  
51878U



PREPARER/DATE: P. MIGHTKOWSKI 5/8/80  
 REVIEWER/CHECKER/DATE: \_\_\_\_\_  
 INDEPENDENT REVIEWER/DATE: R. CHOWELL 5-12-80

SUBJECT/TITLE: RWST - CAT BRANDDOWN TEST - 4/30/80  
 QA CATEGORY/CODE CLASS: I

TIME (MIN)	CAT ELEVATION (FT)	RWST ELEVATION (FT)	ΔT (MIN)	RWST			CAT			CAT PRESS (PSI)	RWST PRESS (PSI)
				ΔELEV (FT)	VOLUME (GAL)	FLOW RATE (GPM)	ΔELEV (FT)	VOLUME (GAL)	FLOW RATE (GPM)		
0	57.87	51.39									
2	57.15	51.12	2	1.27	10774	5387	0.82	96.21	48.10	2131	3304
4	56.20	48.95	2	1.27	10774	5337	0.85	99.73	48.80	2125	3307
6	55.33	47.58	2	1.27	10774	5387	0.87	102.07	51.04	2125	3313
8	54.43	46.31	2	1.27	10774	5387	0.90	105.59	52.80	2120	3313
10	53.52	45.04	2	1.27	10774	5387	0.91	106.77	53.38	2116	3324
12	52.57	43.77	2	1.27	10774	5387	0.95	111.46	55.72	2111	3327
14	51.59	42.50	2	1.27	10774	5387	0.98	114.92	57.49	2105	3329
16	50.60	41.23	2	1.27	10774	5387	0.97	113.15	56.22	2107	3316
18	49.65	40.75	2	0.48	4072	2086	0.95	111.42	55.73	2092	
20	48.70	40.27	2	0.48	4072	2086	0.95	111.42	55.73	2092	
22	47.80	39.79	2	0.48	4072	2086	0.95	109.59	54.22	2092	
24	46.90	39.31	2	0.48	4072	2086	0.90	105.59	52.73	2092	
26	46.00	38.83	2	0.48	4072	2086	0.90	105.59	52.73	2092	
28	45.15	38.35	2	0.48	4072	2086	0.90	105.59	52.73	2092	
30	44.25	37.87	2	0.48	4072	2086	0.90	105.59	52.73	2092	
32	43.35	37.39	2	0.48	4072	2086	0.90	105.59	52.73	2092	
34	42.45	36.91	2	0.48	4072	2086	0.90	105.59	52.73	2092	
36	41.55	36.43	2	0.48	4072	2086	0.90	105.59	52.73	2092	
38	40.65	35.95	2	0.48	4072	2086	0.90	105.59	52.73	2092	
40	39.75	35.47	2	0.48	4072	2086	0.90	105.59	52.73	2092	



CALCULATION SHEET

J.O./W.O./CALCULATION NO. 12846.07/1A9  
 REVISION 1 PAGE 2/6

PREPARED/DATE  
 T Bennett / May 8, 1980

REVIEWER/CHECKER/DATE

INDEPENDENT REVIEWER/DATE  
 R. POWELL 5-12-80

SUBJECT/TITLE  
 C.S Flow adjusted calibration  
 Surrey draw down test April 30, 1980

QA CATEGORY/CODE CLASS  
 I

Time (min)	C.S Flow (gpm) RECORDED VALUE
0	2130
1	2133
2	2133
3	2127
4	2123
5	2123
6	2120
7	2120
8	2110
9	2113
10	2113
11	2110
12	2106
13	2103
14	2103
15	2100
16	2096
17	2096
18	2100
19	2093
20	2089
21	2089
22	2089
23	2087
24	2086
25	2086
26	2086
27	2086
28	2086
29	2086
30	2086
31	2083
32	2079
33	2083
34	2083
35	2083
36	2053
37	2083
38	2083
39	2079
40	2079

12-26-83/49

2/16

PREPARER/DATE

C. PIGOTOWSKI 5/18/80

REVIEWER/CHECKER/DATE

INDEPENDENT REVIEWER/DATE

R. ROWELL 5-12-80

SUBJECT/TITLE

KWST - CAT TIRAWDOWN TEST 4/30/80

QA CATEGORY/CODE CLASS

7

LHST CALCULATION

$Q_{total} = Q_{inlet} + Q_{inlet\ contribution}$

$Q_{total} = 537.7 \text{ GPM @ } 0-16 \text{ ft. H}_2\text{O}$

$Q_{total} = Q_{inlet} + Q_{inlet\ contribution}$

TIME (MIN)	DEPTH (FT)	PSI (GPM)	FLOW (GPM)	DEPTH (FT)
0				
2	2131	48.10	2023	3304
4	2128	49.86	2078	3309
6	2125	51.04	2074	3313
8	2120	52.80	2067	3320
10	2116	53.38	2063	3324
12	2111	55.73	2055	3332
14	2105	57.49	2048	3339
16	2099	58.08	2041	3346

CALCULATION SHEET

J.O./W.O./CALCULATION NO.

REVISION

PAGE

4/20/80

149

PREPARED/DATE

5/12/80

REVIEWER/CHECKER/DATE

INDEPENDENT REVIEWER/DATE

R. CROWELL 5-12-80

SUBJECT/TITLE

AWT - NAT TRAIL/DRAIN - 4/30/80

QA CATEGORY/CODE CLASS

CALCULATION OF OS PUMP FLOW RATE

Flow rate  $Q_{PUMP} = 2036 \text{ GPM} - (2000 \text{ GPM}) = 36 \text{ GPM}$

$Q_{OS} = 36 \text{ GPM}$

Flow rate  $Q_{OS} = 2036 \text{ GPM} - Q_{OS} = 2000 \text{ GPM}$

Flow rate  $Q_{OS} = 2036 \times 0.9573 = 2072 \text{ GPM}$

$Q_{OS} = \underline{\underline{2092 \text{ GPM}}}$

CALCULATION OF FLOW RATE FOR CIVIL  $Q_{CIV}$

$(\Delta H_{CV} \times V_{CV}) \div \Delta T = Q_{CIV}$

$\Delta H_{CV} = 0.82 \text{ FT}$

$V_{CV} = 117.326 \text{ GAL/FT}$

$\Delta T = 2 \text{ MIN}$

$(0.82 \times 117.326) \div 2 = \underline{\underline{48.10}} = Q_{CIV}$

CALCULATION OF FLOW RATE FOR RWST  $Q_{RWST}$

$(\Delta H_{RWST} \times V_{RWST}) \div \Delta T = Q_{RWST}$

$\Delta H_{RWST} = 1.27 \text{ FT}$

$V_{RWST} = 8183.75 \text{ GAL/FT}$

$\Delta T = 2 \text{ MIN}$

$(1.27 \times 8183.75) \div 2 = \underline{\underline{5200.00}}$

K-E 18 X 18 TO 14 INCH; 6 1/2 X 18 INCHES  
REUPPEL & EMMER CO. MADE IN U.S.A.

47 1322


FLOWRATE, GPM

2200

2100

2000

1900



EASIER IN BEARING

RE  
MEN

R. CROWELL 5-12-20  
P 510

# CS PUMP FLOW RATE IN CPM VS TIME

ATTACHED TO  
12840 BY 149  
578750




12840 BY 149

17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40  
Time Min.

K-E  
16 X 16 TO 14 INCH 6 W X 15 INCHES  
KEUFFEL & ESSER CO. NEW YORK

47 1322


FLOWRATE, GPM



CAT OPERATE IN EAST X TITL

ATTACHMENT No 2  
5/8/80  
128-6197-1A9

TEST DATA MEASURED TEST DATA



CALCULATION SHEET

J.O./W.O./CALCULATION NO.

REVISION

PAGE

27/10/81

126100/149

1/3

PREPARED/DATE

T.B. Bennett 5/5/80

REVIEWER/CHECKER/DATE

A. Bennett 5/5/80

INDEPENDENT REVIEWER/DATE

R. CROWELL

SUBJECT/TITLE

AWT. 011 DYM JWNTEST 5/5/80

QA CATEGORY/CODE CLASS

97.0

95.4

92.0

90.0

88.2

86.0

84.0

82.0

80.0

79.0

77.6

76.0

75.0

73.4

72.0

70.0

68.0

66.0

64.0

62.0

60.0

58.0

56.0

54.0

52.0



CALCULATION SHEET

J.O. / W.D. / CALCULATION NO.

REVISION

PAGE

#12105.1

12-916-01-149

2/7

PREPARED / DATE

C. P. ... 5/12/80

REVIEWER / CHECKER / DATE

INDEPENDENT REVIEWER / DATE

R. CROWELL

SUBJECT / TITLE

... TEST 4/30/80

QA CATEGORY / CODE CLASS

ΔP CAT LINE OPFICE (TEST MEASUREMENTS)

TIME  
(min)

CAT ...  
(in. H<sub>2</sub>O)


0	—
1	—
2	—
3	80
4	—
5	—
6	85
7	87
8	89
9	90-91
10	92
11	94
12	95
13	96.5
14	98.
15	99
16	—
17	—
18	—
19	95
20	93
21	90
22	87.5
23	87
24	85
25	83
26	81
27	79
28	77.5
29	76
30	74.25
31	72
32	70.75
33	68.5
34	67
35	65
36	63
37	61.5
38	60
39	59

K·E 10 X 16 TO 14 INCH #10 F 15 MOVES  
REUFFEL & EMMETT CO. BUREAU #111

47 1322


$\Delta P$  (IN WATER) CAT LINE ORIFILE

100  
90  
80  
70  
60  
50  
40  
30



2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19

CAT ORIFICE HEADLOSSES  
VEPCO SURRY # 2  
JOB NO. 12846107/19





PREPARED BY/DATE

C. P. DIMITROVSKI 5/6/80

REVIEWER/CHECKER/DATE

R. CROWELL 5-13-80

INDEPENDENT REVIEWER/DATE

R. CROWELL 5-13-80

SUBJECT/TITLE

TEST - CAT DRAWDOWN TEST - 4/30/80

QA CATEGORY/CODE CLASS

T

TIME	HEAD LOSS (FT)	TIME (MIN)	HEAD LOSS (FT)	TIME (MIN)	HEAD LOSS (FT)	TIME (MIN)	HEAD LOSS (FT)	TIME (MIN)	HEAD LOSS (FT)	TIME (MIN)	HEAD LOSS (FT)	TIME (MIN)	HEAD LOSS (FT)	TIME (MIN)	HEAD LOSS (FT)	TIME (MIN)	HEAD LOSS (FT)	TIME (MIN)	HEAD LOSS (FT)	
0	4.35	35.43	34.70	5.57	46.50	208.2	5.91	0.54	0.99	2.38x10 <sup>-7</sup>	6.41	2.96x10 <sup>-3</sup>	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4
2	4.35	35.75	34.46	5.23	45.60	208.1	5.90	0.54	0.95	2.29x10 <sup>-7</sup>	6.05	2.91x10 <sup>-3</sup>	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4
4	4.35	35.47	34.00	5.08	44.60	208.1	5.80	0.54	0.93	2.24x10 <sup>-7</sup>	5.76	2.89x10 <sup>-3</sup>	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4
										AVG. HEAD LOSS COEFFICIENT	2.75x10 <sup>-6</sup>	3.41x10 <sup>-3</sup>	2.00x10 <sup>-3</sup>	5.40x10 <sup>-4</sup>						

\* THE AVERAGE HEAD LOSS COEFFICIENT FOR CAT-JUNCT, CAT ORIFICE, AND CAT DRAG IS BASED ON THE TIME INCREMENTS THAT RAW DATA WAS AVAILABLE FOR CAT CRIFICE HEAD LOSS. THEREFORE, THE AVERAGE DO NOT INCLUDE TIME 0, 16, OR 12 MINUTES FOR THESE CATEGORIES.

PREPARER/DATE 5/1/83	REVIEWER/CHECKER/DATE P. CHENILL 5-12-83	INDEPENDENT REVIEWER/DATE P. CHENILL 5-12-83
SUBJECT/TITLE CALC. HEAD LOSS COEFF. - 1/4" DIA. PIPE		QA CATEGORY/COUL CLASS 1

HEAD LOSS COEFFICIENT

VELOCITY  $C = \frac{Q_{loss}}{A_{pipe}}$       App.  $\approx 1/4$  DIA. PIPE

CALC. HEAD LOSS COEFFICIENT

CALC. ELEV. HGL - JUNCT ELEV. -  $\frac{V^2}{2g}$  - HEAD LOSS =  $h_L$

CALC. JUNCT HEAD LOSS COEFFICIENT =  $\frac{h_L}{\frac{V^2}{2g}}$

CALC. CURVE HEAD LOSS COEFFICIENT

$h_L$  OBTAINED ON CURVE OF RECOGNITION OF CURVE HEAD LOSS VALUES OBTAINED FOR EACH CURVE IN THE CURVE TABLE


CALC. CURVE HEAD LOSS COEFFICIENT =  $\frac{h_L}{\frac{V^2}{2g}}$

CALC. PUMP HEAD LOSS COEFFICIENT

$\frac{h_L}{\frac{V^2}{2g}} = \text{CALC. PUMP HEAD LOSS COEFFICIENT}$

PREPARED / DATE C. ROBERT / 5/13/70	REVIEWER / CHECKER / DATE R. POWELL / 5-13-70	INDEPENDENT REVIEWER / DATE R. POWELL / 5-13-70
SUBJECT / TITLE C.A. UNIT TEST - 1/1/70		QA CATEGORY / CODE CLASS

Problem: C.A. Unit Test (1/1/70) and C.A. Unit Test (1/1/70)



EQUATION -

RELATIONSHIP EQ BETWEEN ① AND ②A :

$$Z_{TRAIN} = Z_{2A} + \frac{P_{2A}}{Y} + \frac{V_{2A}^2}{2g} + K_{L2A} \cdot (Q_{2A} - Q_m) \quad (1)$$

RELATIONSHIP EQ BETWEEN ③ AND ②B :

$$Z_{2B} = Z_{2A} + \frac{P_{2A}}{Y} + \frac{V_{2A}^2}{2g} + K_{L2A} \cdot Q_m$$

$$Z_{TRAIN} = Z_{2A} + K_{L2A} \cdot (Q_{2A} - 2Q_m - Q_m) + K_{L2A} \cdot Q_m$$

$$(K_{L2A} - K_{L2A})Q_m + 2K_{L2A}Q_m - Z_{TRAIN} - Z_{2A} - K_{L2A}Q_m = 0$$

PREPARED / DATE

C. [unclear] 5/9/83

REVIEWER / CHECKER / DATE

R. CROWELL 5/12/83

INDEPENDENT REVIEWER / DATE

R. CROWELL 5/12/83

SUBJECT / TITLE

Test 4 - IN TEST 1/2/1981

DA CATEGORY / CODE CLASS

$$Z_{\text{cat}}(L) = \frac{\sqrt{(K_{1-2A} Q_{\text{cs}})^2 - (K_{3-2A} - K_{1-2A})(Z_{\text{RHS}} - Z_{\text{cat}} - K_{1-2A} \cdot 0)}}{K_{3-2A} - K_{1-2A}}$$

$$q_{\text{a}}(L+1) = -K_{1-2A} Q_{\text{cs}}(L+1) + \frac{\sqrt{(K_{1-2A} Q_{\text{cs}}(L+1))^2 - (K_{3-2A} - K_{1-2A})(Z_{\text{RHS}} - Z_{\text{cat}} - K_{1-2A} \cdot 0)}}{K_{3-2A} - K_{1-2A}}$$

$$Z_{\text{cat}}(L+1) - Z_{\text{cat}}(L) = \frac{q_{\text{a}}(L) \cdot \Delta t}{\pi D_{\text{cat}}^2 / 4}$$

$D_{\text{cat}} = 4' - 5\frac{3}{8}"$  (BASED ON DRAWING 11448-FV-42A)

$$Z_{\text{cat}}(L+1) - Z_{\text{cat}}(L) = \frac{q_{\text{a}}(L) / 7.4805 \cdot \Delta t_{\text{min}}}{\pi \times 4.46875^2}$$

$$Z_{\text{cat}}(L+1) - Z_{\text{cat}}(L) = 0.00852327 \cdot q_{\text{a}}(L) \cdot \Delta t_{\text{min}}$$

$K_{1-2A} = 0.275 \times 10^{-6}$  FT/GPM<sup>2</sup> → FROM ATTACHMENT No. 4

$K_{3-2A} = 3.41 \times 10^{-6}$  FT/GPM<sup>2</sup> → FROM ATTACHMENT No. 4



CALCULATION SHEET

J.O./W.O./CALCULATION NO.

12746.07 / 49

REVISION

PAGE

1/10

PREPARED/DATE

C. J. ... 5/14/80

REVIEWER/CHECKER/DATE

R. CROWELL 5-18-80

INDEPENDENT REVIEWER/DATE

R. CROWELL 5-18-80

SUBJECT/TITLE

... 4/30/79

QA CATEGORY/CODE CLASS

1

GENERAL NOTE:  $q_{crit}(u+1)$  VALUES AND  $Z_{crit}(u+1)$  VALUES USING THE FOLLOWING EQUATIONS  $q_{crit}(u)$  AND  $Z_{crit}(u+1)$

$$\left[ \left[ 87559 \times 10^4 \cdot Q_{crit}(u+1) \right]^2 + \frac{Z_{crit}(u)^2 \cdot Z_{crit}(u+1) \cdot 1000}{3143.725} \right]^{1/2} - \frac{2 \cdot 87559 \cdot 10^4 \cdot Z_{crit}(u)}{3143.725} \cdot \Delta t_{min} = q_{crit}(u) + 87559 \cdot 10^4 \cdot Q_{crit}(u+1)$$

$$Z_{crit}(u+1) = Z_{crit}(u) - 0.003523 \cdot \Delta t_{min} \cdot q_{crit}(u)$$

$u=0$

$$q_{crit}(1) = 87559 \cdot 10^4 \cdot 2132 \cdot \sqrt{.034742 + \frac{5787 \cdot 5787 \cdot 1000}{3143.725} + 87559 \cdot 10^4 \cdot (2132)^2} = 49.12$$

$$Z_{crit}(1) = 57.87 - 0 = 57.87$$

$u=1$

$$q_{crit}(2) = 87559 \cdot 10^4 \cdot 2130 \cdot \sqrt{.034818 + \frac{5787 \cdot 52.23 \cdot 1000}{3143.725} + 87559 \cdot 10^4 \cdot (2130)^2} = 50.77$$

$$Z_{crit}(2) = 57.87 - 0.017047 (49.12) = 57.23$$

$u=2$

$$q_{crit}(3) = 87559 \cdot 10^4 \cdot 2126 \cdot \sqrt{.034652 + \frac{5207 \cdot 50.77 \cdot 1000}{3143.725} + 87559 \cdot 10^4 \cdot (2126)^2} = 50.01$$

$$Z_{crit}(3) = 57.23 - 0.017047 (50.77) = 56.56$$

PROJECT	12846-07/49	REVISION	4/10
PREPARED/DATE	R. CRUWELL 5/9/80	REVIEWER/CHECKER/DATE	R. CRUWELL 5-13-80
SUBJECT/TITLE		INDEPENDENT REVIEWER/DATE	
RWST (1A) TENDOWN TEST 4/30/80		R. CRUWELL 5-13-80	
		QA CATEGORY/CODE CLASS	
		T	

$n = 3$

$$Q_{var}(4) = -87.559 \times 10^{-6} \times 2123 + \sqrt{.034554 + \frac{55.27 \times 2123 \times 10^{-6}}{3.40} + 87.559 \times 10^{-6} \times (2123)^2} = 53.15$$

$$Z_{var}(4) = 55.27 - 0.017047(53.15) = 55.27$$

$n = 4$

$$Q_{var}(5) = -87.559 \times 10^{-6} \times 2118 + \sqrt{.034392 + \frac{55.27 \times 2118 \times 10^{-6}}{3.40} + 87.559 \times 10^{-6} \times (2118)^2} = 53.19$$

$$Z_{var}(5) = 55.27 - 0.017047(53.19) = 55.27$$

$n = 5$

$$Q_{var}(6) = -87.559 \times 10^{-6} \times 2113 + \sqrt{.034235 + \frac{55.27 \times 2113 \times 10^{-6}}{3.40} + 87.559 \times 10^{-6} \times (2113)^2} = 53.19$$

$$Z_{var}(6) = 55.27 - 0.017047(53.19) = 55.27$$

$n = 6$

$$Q_{var}(7) = -87.559 \times 10^{-6} \times 2108 + \sqrt{.034208 + \frac{55.27 \times 2108 \times 10^{-6}}{3.40} + 87.559 \times 10^{-6} \times (2108)^2} = 53.19$$

$$Z_{var}(7) = 55.27 - 0.017047(53.19) = 55.27$$

$n = 7$

$$Q_{var}(8) = -87.559 \times 10^{-6} \times 2102 + \sqrt{.034174 + \frac{55.27 \times 2102 \times 10^{-6}}{3.40} + 87.559 \times 10^{-6} \times (2102)^2} = 53.19$$

$$Z_{var}(8) = 55.27 - 0.017047(53.19) = 55.27$$

PREPARED/DATE

C. [unclear] 5/1/80

REVIEWER/CHECKER/DATE

R. CROWELL 5-13-80

INDEPENDENT REVIEWER/DATE

P. POWELL 6-13-80

SUBJECT/TITLE

FIRST-ORDER BENDING TEST

4/30/80

QA CATEGORY/CODE CLASS

1

2.9

$$q_{cr}(9) = -27.559 \times 10^{-6} \times 2096 \times \sqrt{.033641 + \frac{54.24 \times 10^{-6} \times 2096^2}{340.725} + 5.172(56.97)^2} + 27.559 \times 10^{-6} \times (2096)^2 = 51.77$$

$$Z_{cr}(9) = 56.97 - 0.017047(56.97) = 56.91$$

2.10

$$q_{cr}(10) = -27.559 \times 10^{-6} \times 2071 \times \sqrt{.033520 + \frac{54.24 \times 10^{-6} \times 2071^2}{340.725} + 5.172(57.77)^2} + 27.559 \times 10^{-6} \times (2071)^2 = 51.77$$

$$Z_{cr}(10) = 57.77 - 0.017047(57.77) = 57.60$$

2.11

$$q_{cr}(11) = -27.559 \times 10^{-6} \times 2089 \times \sqrt{.033456 + \frac{54.24 \times 10^{-6} \times 2089^2}{340.725} + 5.172(56.35)^2} + 27.559 \times 10^{-6} \times (2089)^2 = 51.77$$

$$Z_{cr}(11) = 56.35 - 0.017047(56.35) = 56.29$$

2.12

$$q_{cr}(12) = -27.559 \times 10^{-6} \times 2088 \times \sqrt{.033424 + \frac{54.24 \times 10^{-6} \times 2088^2}{340.725} + 5.172(54.92)^2} + 27.559 \times 10^{-6} \times (2088)^2 = 51.77$$

$$Z_{cr}(12) = 54.92 - 0.017047(54.92) = 54.85$$

2.13

$$q_{cr}(13) = -27.559 \times 10^{-6} \times 2087 \times \sqrt{.033392 + \frac{54.24 \times 10^{-6} \times 2087^2}{340.725} + 5.172(53.05)^2} + 27.559 \times 10^{-6} \times (2087)^2 = 51.77$$

$$Z_{cr}(13) = 53.05 - 0.017047(53.05) = 52.98$$

REPAIRER/DATE  
P. T. ... 5/9/80

REVIEWER/CHECKER/DATE  
R. CROWELL 5-13-80

INDEPENDENT REVIEWER/DATE  
R. CROWELL 5-13-80

SUBJECT/TITLE  
... - 4/30/80

QA CATEGORY/COU CLASS  
7

L = 13

$$Q_{con}(14) = -87.559 \times 10^6 \times 2086 + \sqrt{.033360 + \frac{41.71 - 87.55}{51.08} \times 2086 + 87.559 \times 10^6 \times (2086)^2} = 51.29$$

$$Z_{con}(14) = 45.89 - 0.017047(51.29) = 45.32$$

L = 14

$$Q_{con}(15) = -87.559 \times 10^6 \times 2084 + \sqrt{.033296 + \frac{41.71 - 87.55}{51.08} \times 2084 + 87.559 \times 10^6 \times (2084)^2} = 51.12$$

$$Z_{con}(15) = 45.89 - 0.017047(51.08) = 45.32$$

L = 15

$$Q_{con}(16) = -87.559 \times 10^6 \times 2081 + \sqrt{.033296 + \frac{41.71 - 87.55}{51.08} \times 2081 + 87.559 \times 10^6 \times (2081)^2} = 51.07$$

$$Z_{con}(16) = 45.89 - 0.017047(51.08) = 45.32$$

L = 16

$$Q_{con}(17) = -87.559 \times 10^6 \times 2083 + \sqrt{.033264 + \frac{41.71 - 87.55}{51.08} \times 2083 + 87.559 \times 10^6 \times (2083)^2} = 47.54$$

$$Z_{con}(17) = 45.89 - 0.017047(47.54) = 45.32$$

L = 17

$$Q_{con}(18) = -87.559 \times 10^6 \times 2082 + \sqrt{.033232 + \frac{41.71 - 87.55}{51.08} \times 2082 + 87.559 \times 10^6 \times (2082)^2} = 47.54$$

$$Z_{con}(18) = 45.89 - 0.017047(47.54) = 45.32$$

PREPARED/DATE  
C. BROWN 5/13/80

REVIEWER/CHECKER/DATE  
R. CROWELL 5-13-80

INDEPENDENT REVIEWER/DATE  
R. CROWELL 5-13-80

SUBJECT/TITLE  
RWST - CAT LAWDOWN TEST - 4/30/80

QA CATEGORY/CLASS

2-16

$$g_{cat}(16) = 87.559 \times 10^{-6} \times 2082 \times \sqrt{.033233 + \frac{47.94 \times 35.7 \times 10^6 \times 5.427(5.11)}{5143 \times 2.0} + 87.559 \times 10^{-6} \times (2082)^2} = 49.73$$

$$Z_{cat}(16) = 42.53 - 0.017047(49.73) = 41.74$$

2-17

$$g_{cat}(17) = 87.559 \times 10^{-6} \times 2081 \times \sqrt{.033201 + \frac{41.74 \times 35.7 \times 10^6 \times 5.427(5.11)}{5143 \times 2.0} + 87.559 \times 10^{-6} \times (2081)^2} = 44.28$$

$$Z_{cat}(17) = 41.74 - 0.017047(44.28) = 40.97$$

2

$$g_{cat}(2) = 87.559 \times 10^{-6} \times 2081 \times \sqrt{.033201 + \frac{40.97 \times 35.7 \times 10^6 \times 5.427(5.11)}{5143 \times 2.0} + 87.559 \times 10^{-6} \times (2081)^2} = 40.97$$

$$Z_{cat}(2) = 40.97 - 0.017047(40.97) = 40.97$$

12846.07 / 47

REVISION

PAUL

5/10

PREPARED/DATE

C. P. ... 5/19/80

REVIEWER/CHECKER/DATE

R. C. ... 5-13-80

INDEPENDENT REVIEWER/DATE

R. C. ... 5-13-80

SUBJECT/TITLE

Py 1 - 1st STA. ID. W. TEST - 4/30/80

QA CATEGORY/ CODE CLASS

7

SUMMARY TABLE OF GENERATED Z<sub>cal</sub> AND C<sub>ca</sub> VALUES

L	T (FT)	Z <sub>cal</sub> (L+1) MUST/FT	C <sub>ca</sub> (L+1) (GPM)	Z <sub>cal</sub> (L+1) (L+1)	Z <sub>cal</sub> (L+1) (L+1)
0	0	51.39	2132	51.77	47.42
1	2	50.12	2130	51.03	50.77
2	4	48.85	2126	50.16	52.01
3	6	47.58	2123	50.21	53.15
4	8	46.31	2118	51.56	54.19
5	10	45.04	2113	53.44	55.17
6	12	43.77	2108	52.07	56.11
7	14	42.50	2102	51.53	56.11
8	16	41.23	2096	51.53	56.11
9	18	40.75	2091	49.57	55.35
10	20	40.27	2089	49.57	54.11
11	22	39.79	2088	47.67	53.11
12	24	39.31	2087	46.78	52.31
13	26	38.83	2086	46.78	51.11
14	28	38.35	2084	46.78	50.11
15	30	37.87	2084	46.78	49.11
16	32	37.39	2083	46.78	48.11
17	34	36.91	2082	46.78	47.11
18	36	36.43	2082	46.78	46.11
19	38	35.95	2081	46.78	45.11
20	40	35.47	2081	46.78	44.11

47 1322

M-E  
10 X 16 TO 14 INCH  
RELUFE. 5 2300R OIL  
MAY 6 1944

FLOWRATE, GPM

100


80

60

40

20

0



# CAT FLOWRATE IN GPM VS. TIME

ATTACHMENT NO. 5

12/21/49


5/1/50

P. 9/10


LEGEND -

○ MEASURED CAT FLOWRATE VALUES

× CALCULATED CAT FLOWRATE VALUES







# CAT ELEVATION IN FEET VS. TIME


ATTACHMENT No. 5

12846.07 / 49

518/80

6.5/10

- CURVE DRAWN TO REPRESENT VALUES
- x MEASURED ELEVATION VALUES
- △ CALCULATED ELEVATIONS USING DIFFERENCE METHOD



RWST-CAT DRAWDOWN TEST - 4/30/80

75090 1/05

Calc. No. 12846.07 / 1.9

ATTACHMENT No. 6

FIELD CHANGE  
STEAM GENERATOR REPLACEMENT PROJECT-SURRY POWER STATION  
VIRGINIA ELECTRIC AND POWER COMPANY

FIELD CHANGE OR ECR CONTAINMENT SPRAY MODIFICATION		DESIGN CHANGE OR ECR NO.: DC 77-9
REVISION NO. 9.3	REVISION DATE 5-2-80	UNIT NO. 2
REVIEWED BY RESIDENT ENGINEER - CONSTRUCTION	Leo Viano per Tolson 4/30/80	DATE: 4-30-80
REVIEWED BY LEAD ENGINEER	H.E. Carroll for F.T. Roberts	DATE: 4-30-80
REVIEWED BY QUALITY CONTROL	W. Johnson for F.L. Ratz	DATE: 4-30-80
REVIEWED BY PROJECT ENGINEER	H.E. Carroll	DATE: 4-30-80
REVIEWED BY STATION NUCLEAR SAFETY AND OPERATING COMMITTEE CHAIRMAN'S SIGNATURE:		DATE: _____

FIELD CHANGE DESCRIPTION: (THE DESCRIPTION SHALL CONSIST OF: 1. REASON FOR CHANGE AND 2. DESCRIPTION OF CHANGE.)

1) REASON FOR CHANGE:

PROCEDURE P10/U2 STEP 6.1.1 REQUIRES SPECIFIC VALUES AS LISTED BELOW FOR RWST AND CAT CHEMISTRY. ACTUAL VALUES AS LISTED BELOW FOR RWST AND CAT WATER VARY FROM THAT SPECIFIED.

<u>REQUIRED</u>	<u>ACTUAL</u>	
PH @25°C 4.0-5.6	<u>4.88</u>	<u>6.18</u>
C <sub>B</sub> <3000	<u>2162</u>	<u>1828</u>
CL 0.15 PPM (MAX)	<u>2.05</u>	<u>.66</u>
F 0.15 PPM (MAX)	<u>&lt;.1</u>	<u>&lt;.1</u>
	RWST	CAT

2) DESCRIPTION OF CHANGE:

SYSTEM WILL NOT BE AFFECTED BY CHEMISTRY DEVIATION RECORD ACTUAL CHEMISTRY VALUES, MAKE REFERENCE TO THIS FIELD CHANGE BY NOTATION, SIGN OFF STEP AND PROCEED TO STEP 6.1.2

*[Signature]*

7.2/65  
12846.07/49

FIELD CHANGE  
STEAM GENERATOR REPLACEMENT PROJECT-SURRY POWER STATION  
VIRGINIA ELECTRIC AND POWER COMPANY

TITLE OF DESIGN CHANGE OR ITEM:		DESIGN CHANGE OR I.T.A. NO.:	
CONTAINMENT SPRAY MODIFICATION		DC 77-9	
REVISION NO.:	REVISION DATE:	UNIT NO.:	
92	4-30-80	2	
REVIEWED BY RESIDENT ENGINEER - CONSTRUCTION	<i>Leo Viers for Tolson</i>	DATE:	4-30-80
REVIEWED BY LEAD ENGINEER	<i>Joseph D. Eastwood for J.C. Collett</i>	DATE:	4-30-80
REVIEWED BY QUALITY CONTROL	<i>W. L. Rents</i>	DATE:	4/31/80
REVIEWED BY PROJECT ENGINEER:	<i>V. H. Curtis</i>	DATE:	4-30-80
REVIEWED BY STATION NUCLEAR SAFETY AND OPERATING COMMITTEE CHAIRMAN'S SIGNATURE:		DATE:	

FIELD CHANGE DESCRIPTION: (THE DESCRIPTION SHALL CONSIST OF: 1. REASON FOR CHANGE AND 2. DESCRIPTION OF CHANGE.)

1.) REASON FOR CHANGE:

PROCEDURE P10/U2 DOES NOT HAVE PROCEDURAL STEPS FOR PERFORMING A POST TEST CALIBRATION CHECK.

2.) DESCRIPTION OF CHANGE

INCORPORATE THE ATTACHED POST TEST INSTRUMENT CALIBRATION PROCEDURE INTO P10/U2

Perform a calibration loop check of each test loop for the RWST & CAT draw-down test as follows:

(as applicable for loop sensor)

1. Isolate transducer/transmitter from source piping drain sensor and sensing line(s) between isolation valve and sensor.

NOTE: For RWST & CAT level loops and LHSI piping "B" flow loop skip STEP 2, and proceed to STEP 3. For all other test loops proceed to STEP 4 after completion on step 2.

(as applicable for loop sensor)

2. Disconnect transducer/transmitter from closing line(s) and connect a pressure source to sensing line connection of sensor.

3. Connect a pressure source to transmitter test connection.


4. Adjust transducer/transmitter (as applicable for loop sensor) input pressure, to device's lower range limit, mid range point and upper range limit as identified on the sensor's calibration data sheet. Record input pressures on recorder paper at timing when required input pressures are obtained.

5. Technicians supervisor check to sign and date each recorder tracing.


6. Attach recorder tracing to applicable calibration data sheet.

Completed by [Signature]

Date 2/2/88



Handwritten notes at the bottom of the page, possibly a scale or legend, consisting of a series of vertical lines of varying heights.



Down Test Loop

RJST LEVEL LT-CS-2008

Data Sheet 4.1

<u>Equipment</u>	<u>Cal Due</u>
1M SAC VTB	6/89
1M SAC P76	6/80

RECEIVED CHECK

<u>INPUT VDC</u>	<u>% DESIRED</u>	<u>ACTUAL</u>
1.000	20	---
2.000	40	---
3.000	60	---
4.000	80	---
5.000	100	---
3.000	60	---
1.000	20	---

TRANSMITTER CHECK




<u>SIMULATED DEVIATION</u>	<u>INPUT VOLTS</u>	
	<u>DES.</u>	<u>ACT.</u>
0	1.000	---
	2.000	---
284	3.000	---
	4.000	---
568	5.000	---
	3.000	---
-0	1.000	---

Recorder Pen # 2  
 Recorder Serial # 044743  
 Recorder Preamplifier # 042420  
 Recorder Mfr GOULD

Transmitter Serial # \_\_\_\_\_  
 Transmitter Mfr ROSCOMANT  
 Transmitter Equipment # MODEL 11521L

Instrument Technician [Signature]

Date 5/2/80  
5/2/80



6/1/50 11/21



Data Sheet 4.2

Equipment	Cal Due
50C V012	5/50
50C P76	6/50

RECEIVER CHECK

INPUT VDC	% DESIRED	ACTUAL
1.000	20	---
2.000	40	---
3.000	60	---
4.000	80	---
5.000	100	---
3.000	60	---
1.000	20	---

TRANSMITTER CHECK

SIMULATED EXHBS	INPUT VOLTS	
	DES.	ACT.
0	1.000	---
	2.000	---
216	3.000	---
	4.000	---
432	5.000	---
	3.000	---
0	1.000	---

Recorder Pen # 1  
 Recorder Serial # 044743  
 Recorder Pre-amplifier 044293  
 Recorder Mfr GOULD

Transmitter Serial # 6906A5348A9X

Transmitter Mfr FISHER-RORER  
 Transmitter Equipment # 13024760B

Instrument Technician [Signature] Date 5/2/50  
[Signature] 5/2/50



0.152

0.152



F15 2 946

30.1528 (over 300)

81.2271.0 AP

411.150 0.152 / 1.52

SAC - P / 1.52  
212 506 6150



0.152

Data Sheet 4.3

<u>Equipment</u>	<u>Cal Due</u>
1m SAC-VU-18	5/80
2m SAC-P-76	6/80

Receiver Check

<u>INPUT VDC</u>	<u>% DESIRED</u>	<u>ACTUAL</u>
1.000	20	---
2.000	40	---
3.000	60	---
4.000	80	---
5.000	100	---
3.000	60	---
1.000	20	---

TRANSMITTER CHECK




<u>SIMULATED PRESS</u>	<u>INPUT VOLTS</u>	
	<u>DES.</u>	<u>ACT.</u>
0	1000	---
	2000	---
314	3000	---
	4000	---
628	5000	---
	3000	---
0	1.000	---

Recorder Pen # 1  
 Recorder Serial # 041579  
 Recorder Preamplifier # 090050  
 Recorder Mfr GOULD

Transmitter Serial # 690UA4343A23  
 Transmitter Mfr FISHER PORTER  
 Transmitter Equipment # 1002461A3PAE5B

Instrument Technician [Signature] Date 5/2/80  
[Signature] 5/1/80

12/10/07/19



7/1/19

Law-Down Test Loop CONT. SPRAY PUMP "A" SURFACE FLOOD FROM CAT

Data Sheet #14

<u>EQUIPMENT</u>	<u>CAL DWS</u>
1M <u>59C-10-18</u>	<u>5/10</u>
age <u>59C-12/</u>	<u>6/10</u>

RECORDED CHECK

<u>INPUT VDC</u>	<u>% DESIRED</u>	<u>ACTUAL</u>
1.000	20	---
2.000	40	---
3.000	60	---
4.000	80	---
5.000	100	---
3.000	60	---
1.000	20	---

TRANSMITTER CHECK

<u>SIMULATED INPUTS</u>	<u>INPUT VOLTS DES.</u>	<u>ACT.</u>
0	1.000	---
100	2.500	---
200	3.000	---
300	4.000	---
400	5.000	---
500	3.000	---
0	1.000	---


DEMODULATOR MFR VALYDINE  
 DEMODULATOR SER # 040459  
 DEMODULATOR DIAL SETTINGS  
 ZERO 1.57  
 SPAN 6.98

Recorder Pen # 2 Transmitter Serial # 040430  
 Recorder Serial # 282467  
 Recorder Preamplifier # 034476 Transmitter Mfr VALYDINE  
 Recorder Mfr # 60010 Transmitter Equipment # 0630  
 Instrument Technician [Signature] Date 5/1/80  
[Signature] 5/1/80



1. 1-7-66  
12846 07/194

DATE	TIME	LOCATION	DEPTH	TEMP.	SPEC.	REMARKS
11-5-66	0710	0-320 (100)	100	15		
		20-100 (100)	100	15		
		30-100 (100)	100	15		
		40-100 (100)	100	15		
		50-100 (100)	100	15		
		60-100 (100)	100	15		
		70-100 (100)	100	15		
		80-100 (100)	100	15		
		90-100 (100)	100	15		
		100-100 (100)	100	15		
		110-100 (100)	100	15		
		120-100 (100)	100	15		
		130-100 (100)	100	15		
		140-100 (100)	100	15		
		150-100 (100)	100	15		
		160-100 (100)	100	15		
		170-100 (100)	100	15		
		180-100 (100)	100	15		
		190-100 (100)	100	15		
		200-100 (100)	100	15		
		210-100 (100)	100	15		
		220-100 (100)	100	15		
		230-100 (100)	100	15		
		240-100 (100)	100	15		
		250-100 (100)	100	15		
		260-100 (100)	100	15		
		270-100 (100)	100	15		
		280-100 (100)	100	15		
		290-100 (100)	100	15		
		300-100 (100)	100	15		



Test Equipment

Cal Due

DVM 201-10-19

5/50

Gage 200-94

6/20

Recorder Check

Multiplex/Divider Check

Input Channel (VDC)	% of Chart		Input (VDC)	Output	
	(DESIRED)	(ACTUAL)		(DESIRED)	(ACTUAL)
1.0	20	20	1.0	1.000	1.001
2.0	40	39.5	2.0	3.000	3.020
3.0	60	59	3.0	3.825	3.833
4.0	80	79	4.0	4.644	4.450
5.0	100	99	5.0	5.000	5.014
3.0	60	59	3.0	3.825	3.838
1.0	0	0	1.0	1.000	1.029

Recorder Pen #

2

Recorder Serial #

021500

Recorder Pre-amplifier Serial #

092401

Recorder Mfr

GENCO

Multiplex/Divider Serial #

20150

Multiplex/Divider Mfr

WESTINGHOUSE/HAGEN

Transmitter Serial #

115724

Transmitter Model #

11520P

Transmitter Mfr

ROSEMOUNT




Instrument Technician

*Richard H. [Signature]*  
[Signature]

Date 5/1/50

5/1/50





10/1/50



Data Sheet H. 6

<u>Equipment</u>	<u>Cal Due</u>
VM: <u>SAC V018</u>	<u>5/30</u>
Age: <u>SAC P43</u>	<u>7/30</u>

Order Pen #	<u>1</u>
Order Serial #	<u>054467</u>
Order Pre-amplifier Serial #	<u>024804</u>
Order Mfr	<u>Gold</u>

Recorder Check

<u>Input VDC</u>	<u>% Desired</u>	<u>Actual</u>
0	0	—
1.00	20	—
2.00	40	—
3.00	60	—
4.00	80	—
5.00	100	—
2.00	20	—
0	0	—

Bridge Amplifier Serial #	<u>054297</u>
Bridge Amplifier Mfr	<u>Gold</u>

Bridge Amplifier Check

<u>Simulated PSIA</u>	<u>Recorder Input Desired</u>	<u>Actual</u>
14.7	44.7	29.4% —
30	2.00	—
50	3.00	60% —
50	4.00	—
14.7	5.00	100% —
	3.00	—
	4.7	24.4% —

TRANSFORMER MFR STANK  
 TRANSFORMER SER # 025004  
 MFR EQUIP # 26030




Bridge Amplifier Dials

% Full Load	<u>100</u>
Calibrate	<u>3.55</u>
Zero Suppression Coarse	<u>7.01</u>
	<u>Varmin 212</u>



12-24-57

3420



Data Sheet 4.7.

<u>Equipment</u>	<u>Cal Due</u>
Im: SAC V01	5/50
Age: SAC P4	2/50

Order Pen #	<u>1</u>
Order Serial #	<u>040096</u>
Order Preamplifier	<u>084474</u>
Order Mfr	<u>GOULD</u>

<u>Recorder Check</u>			
<u>Input</u>	<u>%</u>	<u>Desired</u>	<u>Actual</u>
VOC			
0	0		
1.00	30		
2.00	46		
3.00	60		
4.00	80		
5.00	100		
2.00	20		
0	0		

Bridge Amplifier	<u>059962 DIP</u>
Order #	<u>071912</u>
Bridge Amplifier	<u>GOULD</u>
Mfr	

<u>Bridge Amplifier Check</u>			
<u>Simulated</u>	<u>Recorder Input</u>	<u>Desired</u>	<u>Actual</u>
PSIA			
14.7	147	29%	
30	2.00		
30	3.00	60%	
30	4.00		
30	5.00	100%	
14.7	3.00		
14.7	147	29%	

TRANSUCER SER #	<u>033025</u>
TRANSUCER MFR	<u>STATHAM</u>
TRANSUCER MODEL #	<u>PA25STC2-50-320</u>

Bridge Amplifier Dials

% Full Load	<u>100</u>
Calibrate	<u>6.82</u>
Zero Suppression	Coarse <u>1.01</u> Vernier <u>0.57</u>

Revised 5/50  
 Attention 5/50

12296 07/69

LISI bison press  
0-100%



0-100% price  
sp/ps  
for

sp/ps

sp/ps

sp/ps

sp/ps



Draw-Down test Loop

LOW HEAD SAFETY VALVE PLANT A 115000 12/24/50

Data Sheet 4.8

Equipment	Cal One
500 V O/B	5/50
500 P/B	7/50

Recorder Check

Input VDC	% Desired	Actual
0	0	---
2.50	25	---
5.00	50	---
7.50	75	---
10.00	100	---
5.00	50	---
0	0	---

Demodulator Check

Psig Simulated Inches H <sub>2</sub> O	Recorder Desired	Input Actual
0 Psig	0	---
2.5 Psig	2.50	---
7.5 Psig	5.00	---
15.0 Psig	7.50	---
22.5 Psig	10.00	---
30.0 Psig	5.00	---
0 Psig	0	---

Demodulator Ranges

Zero	0.0
Span	4.05

Recorder Pen #	2
Recorder Serial #	040046
Recorder Pre-amplifier Serial #	084477
Recorder Mfr	BOULDER


DEMODULATOR SERIAL # 041578  
 DEMODULATOR MFR VALYDINE  
 TRANSDUCER SERIAL # 12757A  
 TRANSDUCER MFR 040598  
 MODEL # DP15

Instrument Technician

[Signature]  
[Signature]

Date 5/2/50  
5/2/50





Rosemount 11520P  
 S/N 115724  
 Calibrated with SQC-94

M/D INPUT	$\Delta P$
.998	0
0.000	875
2.999	175
4.005	262.5
5.008	350
2.998	175
.998	0



176  
12876-1/10

**FIELD CHANGE**  
**STEAM GENERATOR REPLACEMENT PROJECT-SURRY POWER STATION**  
**VIRGINIA ELECTRIC AND POWER COMPANY**

TITLE OF DESIGN CHANGE OR ETC.		DESIGN CHANGE OR ETC. NO.	
CONTAINMENT SPRAY MODIFICATION		77-9	
REVISION NO.	REVISION DATE	UNIT NO.	
91	4-30-80	2	
REVIEWED BY RESIDENT ENGINEER - CONSTRUCTION	<i>H.E. Carroll for Leo Viers</i>	DATE:	7
		4-30-80	
REVIEWED BY LEAD ENGINEER	<i>J. Collet</i>	DATE:	9
		4-30-80	
REVIEWED BY QUALITY CONTROL	<i>R. L. Hunsell</i>	DATE:	11
		4-30-80	
REVIEWED BY PROJECT ENGINEER	<i>H.E. Carroll</i>	DATE:	13
		4-30-80	
REVIEWED BY STATION NUCLEAR SAFETY AND OPERATING COMMITTEE CHAIRMAN'S SIGNATURE:		DATE:	15

FIELD CHANGE DESCRIPTION: (THE DESCRIPTION SHALL CONSIST OF: 1. REASON FOR CHANGE AND 2. DESCRIPTION OF CHANGE.)

1. Reason for Change:

The transducer used to detect flow in the C.S. drawdown test line was found to be defective. A transmitter (Rosemount) will be installed in its place. Changes are required to the calibration portion of procedure P-10-U2.

2. Description of Change:

See attached instructions - Subsection 4.5, steps 4.5.1 thru 4.5.9.

FIELD CHANGE  
 SURRY POWER STATION  
 VIRGINIA ELECTRIC AND POWER COMPANY

70

ATTACH TO: FIELD CHANGE CS CHEMICAL ADDITION FLOW AND LMSI  
 VENTURI FLOW VERIFICATION TEST

DESIGN CHANGE NO.

77-9/P-10-12

FIELD CHANGE (CONTINUED):

INITIALS/DATE

4.5 Calibration of Containment Spray Flow Loop.

JS, 4/30/80

4.5.1 Repeat steps 4.1.1 through 4.1.4 except record on data sheet 4.5

NOTE: Steps 4.5.2 and 4.5.3 to be done in instrument shop prior to installing instruments into test loop.

JS, 4/30/80

4.5.2 Connect power supply to be used in test loop to Rosemount 1152 transmitter and 250Ω resistor in series with transmitter across power supply output.

JS, 4/30/80

4.5.3 Connect a power source to transmitter input, vary input pressure to values listed on data sheet 4.5. Calibrate transmitter for a 1-5VDC drop across the 250Ω calibration resistor as required by data sheet in accordance with manufacturer's instructions. Record voltages on data sheet 4.5.

NOTE: Steps 4.5.4 thru 4.5.8 to be done after instrumentation is installed in test loop

JS, 4/30/80

4.5.4 Disconnect leads from 45 VDC power supply and to input of multiplier/divider (square root converter)

NOTE: Do not remove 250Ω resistor from multiplier/divider input.

JS, 4/30/80

4.5.5 Connected a 100K ohm potentiometer between (+) output terminal of power supply and (+) input terminal of multiplier/divider. Connect (-) output terminal of power supply to (-) input terminal of multiplier/divider.

JS, 4/30/80



4.5.6 Connect a digital voltmeter across input to multiplier/divider. Connect a digital voltmeter across input to recorder input.

JS, 4/30/80

4.5.7 Vary input voltage to multiplier/divider to values equivalent to input pressure listed on data sheet 4.5. Record multiplier/divider and recorder input voltages on data sheet 4.5. Mark recorder paper to note equivalent pressure reading at points where required voltages are obtained. Attach the recorder trace to data sheet 4.5.



10/29	D.D. 10/29					10/29	
10/30							
10/31							
11/1			1946	F-2	M/D	11/1	
11/2			1946	F-2	M/D	11/2	
11/3			1946	F-2	M/D	11/3	
11/4			1946	F-2	M/D	11/4	
11/5			1946	F-2	M/D	11/5	
11/6			1946	F-2	M/D	11/6	



FIELD CHANGE  
SURRY POWER STATION  
VIRGINIA ELECTRIC AND POWER COMPANY

1.2.4.10 2.1.1.1



ATTACH TO: FIELD CHANGE CS CHEMICAL ADDITION FLOW AND LISS  
VENTURI FLOW VERIFICATION TEST

DESIGN CHANGE NO.  
77-9/P-10-U2

FIELD CHANGE (CONTINUED):  
INITIALS/DATE

SS / 4/20/80

4.5.8 Affix a calibration sticker to the recorder controls locking them in place.

SS / 4/30/80

4.5.9 Disconnect potentiometer wiring and DVM's installed in steps 4.5.5 and 4.5.6. Reconnect power supply and multiplier/divider to test loop.

Submitted By: SS

Date: 4/30/80

12046 07 41

**FIELD CHANGE**  
**STEAM GENERATOR REPLACEMENT PROJECT-SURRY POWER STATION**  
**VIRGINIA ELECTRIC AND POWER COMPANY**

TITLE OF DESIGN CHANGE OR ETC. <b>CONTAINMENT SPRAY MODIFICATION</b>		DESIGN CHANGE OR ETC. NO. <b>77-9</b>
REVISION NO. <b>90</b>	REVISION DATE <b>4-30-80</b>	UNIT NO. <b>2</b>
REVIEWED BY RESIDENT ENGINEER - CONSTRUCTION <i>D. P. [Signature]</i>	DATE: <b>4-30-80</b>	
REVIEWED BY LEAD ENGINEER <i>William H. [Signature]</i>	DATE: <b>4-30-80</b>	
REVIEWED BY QUALITY CONTROL <i>R. L. [Signature]</i>	DATE: <b>4-30-80</b>	
REVIEWED BY PROJECT ENGINEER: <i>H. E. Carroll</i>	DATE: <b>4-27-80</b>	
REVIEWED BY STATION NUCLEAR SAFETY AND OPERATING COMMITTEE: CHAIRMAN'S SIGNATURE: <i>[Signature]</i>	DATE: <b>APR 30 1980</b>	

FIELD CHANGE DESCRIPTION: (THE DESCRIPTION SHALL CONSIST OF: 1. REASON FOR CHANGE AND 2. DESCRIPTION OF CHANGE.)

1.) REASONS FOR CHANGE:

THE FOLLOWING CHANGES ARE REQUIRED TO P10/U2 IN ORDER TO PROVIDE CLARIFICATION AND CORRECTED TEST POINTS.

2.) DESCRIPTION OF CHANGE:

INCORPORATE THE ATTACHED REVISED PAGES OF P10/U2 INTO THE PROCEDURE AS APPROVED ON 4-28-80. (PAGES 2, 3 AND 4; ATTACHMENT IV P9112)  
 DELETE UNREVISED PAGES AFFECTED BY THIS CHANGE

FIELD CHANGE  
STEAM GENERATOR REPLACEMENT PROJECT-SURRY POWER STATION  
VIRGINIA ELECTRIC AND POWER COMPANY

TITLE OF DESIGN CHANGE OR ETC:		DESIGN CHANGE OR ETC NO:	
CONTAINMENT SPRAY SYSTEM		77-9	
REVISION NO:	REVISION DATE:	UNIT NO:	
89	4-28-80	2	
REVIEWED BY RESIDENT ENGINEER - CONSTRUCTION	<i>H.C. Galt</i>	DATE:	4-28-80
REVIEWED BY LEAD ENGINEER	<i>William H. [unclear]</i>	DATE:	4-28-80
REVIEWED BY QUALITY CONTROL	<i>J.E. Carroll</i>	DATE:	4-28-80
REVIEWED BY PROJECT ENGINEER:	<i>J.E. Carroll</i>	DATE:	4-28-80
REVIEWED BY STATION NUCLEAR SAFETY AND OPERATING COMMITTEE CHAIRMAN'S SIGNATURE:	<i>W. Wilson</i>	DATE:	4/27/80

FIELD CHANGE DESCRIPTION: (THE DESCRIPTION SHALL CONSIST OF: 1, REASON FOR CHANGE AND 2, DESCRIPTION OF CHANGE.)

- 1 REASON ADDITIONAL INFORMATION DESIRED CONCERNING TEST CONDUCTED BY P-8-U2
- 2 DESCRIPTION INSERT TEST PROCEDURE P-10-U2 INTO THE FINAL DESIGN IMPLEMENTATION & TESTING.

FIELD CHANGE  
STEAM GENERATOR REPLACEMENT PROJECT-SURRY POWER STATION  
VIRGINIA ELECTRIC AND POWER COMPANY

TITLE OF DESIGN CHANGE OR E.T.A. CONTAINMENT SPRAY MODIFICATION		DESIGN CHANGE OR E.T.A. NO. 77-9
REVISION NO. 88	REVISION DATE April 26, 1980	UNIT NO. Unit 4 - BMS II
REVIEWED BY RESIDENT ENGINEER - CONSTRUCTION <i>J.E. Carrall</i>		DATE 4-28-80
REVIEWED BY LEAD ENGINEER <i>J.E. Carrall</i>		DATE 4-28-80
REVIEWED BY QUALITY CONTROL <i>J.B. Anderson</i>		DATE 4/29/80
REVIEWED BY PROJECT ENGINEER <i>J.E. Carrall</i>		DATE 4-28-80
REVIEWED BY STATION NUCLEAR SAFETY AND OPERATING COMMITTEE CHAIRMAN'S SIGNATURE: <i>J.E. Carrall</i>		DATE 4/28/80

FIELD CHANGE DESCRIPTION: (THE DESCRIPTION SHALL CONSIST OF: 1. REASON FOR CHANGE AND 2. DESCRIPTION OF CHANGE.)

1. Reason For Change:

<sup>10 WRS 20</sup>  
Procedure P-10, Containment Spray RWST/CAT Drawdown Test and LHSI Venturi Test" does not contain procedures for calibration of test instrumentation.

2. Description Of Change:

<sup>P-10 WRS 20</sup>  
Incorporate the attached calibration procedure as attachment 6 to procedure

Originated By *J.E. Carrall*  
Date 4-28-80

DC 10 2000  
P2 - ATTACHMENT # 6  
P. 28/65  
12896 07/19

INSTRUMENTATION CALIBRATION PROCEDURE  
FOR THE CONTAINMENT SPRAY RWST / CAT  
DRAWDOWN AND LHSI FLOW VENTURI TEST

---

1.0 PURPOSE

The purpose of this addendum is to provide instructions for and documentation of the calibration of all instrumentation used during the Drawdown Test.

2.0 References

- 2.1 Nuclear Power Station Quality Assurance Manual, Energy Power Station
- 2.2 Rosemount Model 1152 Instruction Manual 4235
- 2.3 Fisher Porter Bulletin 10B2495
- 2.4 Validyne Instruction Manual Model CD15 Carrier Demodulator
- 2.5 Gould DC Bridge Preamplifier Model 13461530 Manual
- 2.6 Gould Model 110 Strip Chart Recorder Manual
- 2.7 Westinghouse Instruction Bulletin IB-127-112

3.0 Precautions

- SH
- ~~3.1 The Shift Supervisor and Control Room Operator~~
- 3.1 Prior to calibrating any permanent station instrumentation obtain permission from the Shift Supervisor and Control Room Operator.
  - 3.2 Insure the test equipment used it has been calibrated in accordance with the QC program by verification of date on calibration stickers.
  - 3.3 The person performing this procedure must be a qualified Nuclear Instrument Technician.
- SH
- SH
- 35

4.0 Instructions

LT-CS-200B

4.1 Calibration of RUST Level Transmitter and Level Indication on Gould Strip Chart

- 4.1.1 Remove the input leads on the back of the recorder for the pen to be used.
- 4.1.2 Connect a DC power supply and digital voltmeter to the recorder input.
- 4.1.3 Vary the power supply from 0-5 VDC and calibrate the recorder in accordance with instruction manual. Record data as required on data sheet 4.1.
- 4.1.4 ~~Remove~~ Disconnect <sup>the</sup> power supply and reconnect the input wiring.
- 4.1.5 Isolate the level transmitter, drain the line between the isolation valve and the transmitter and connect a pressure source to the test fitting.
- 4.1.6 Adjust the input pressure to the values on the data sheet and calibrate the transmitter for a 1-5 VDC input to the recorder in accordance with manufacturer manual. Record the final recorder input voltages on ~~the~~ data sheet 4.1.
- ~~4.1.7 Vary the simulated pressure as specified on data sheet 4.1 and record on the recorder trace~~
- 4.1.7 Set the simulated pressure to the values on ~~the~~ data sheet 4.1 and mark the recorder paper when these values are obtained. Attach ~~to~~ the recorder trace to data sheet 4.1.
- 4.1.8 Apply a calibrated sticker to the recorder controls locking them in place.



4.1.9 Remove pressure source from the test fitting and place transmitter back in service by shutting the test valve and opening the transmitter isolation valve.

LT-CS-201

4.2 Calibration of CAT Level Transmitter and Level Indication on Gould Strip Chart

4.2.1 Repeat steps 4.1.4 through 4.1.9 for the CAT Level Transmitter except record data on data sheet 4.2.

4.3 Calibration of LHSI Pump "B" Discharge Flow Transmitter FT-2-946, Square Root Extractor and Flow Indication on Gould Strip Chart.

4.3.1 Repeat steps 4.1.1 through 4.1.4 for the appropriate pen except record data on data sheet 4.3.

4.3.2 Disconnect the input ~~wiring~~ <sup>wiring</sup> to the multiplier/divider and connect a DC power supply and digital voltmeter to input #1.

4.3.3 Connect a digital voltmeter to the recorder input jacks.

4.3.4 Vary the input voltage from 1-5 VDC in 1.000 volt steps and calibrate the multiplier/divider in accordance with manufacturer's manual, record <sup>the</sup> final results on data sheet 4.3.

4.3.5 Disconnect the test equipment on the multiplier/divider input and reconnect the input wiring.

4.3.6 Isolate the transmitter and connect a pressure source to the HP side.





- 4.3.7 Connect a digital voltmeter to the multiplier/divider input jacks.
- 4.3.8 Vary the pressure as required by data sheet 4.3 and calibrate the transmitter in accordance with the manufacturer's manual. Record the final results on data sheet 4.3.
- 4.3.9 Set the simulated pressure to the values on the data sheet and mark the recorder paper when these values are obtained. Attach the recorder trace to data sheet 4.3.
- 4.3.10 Disconnect all test equipment and return the transmitter to service.
- 4.3.11 Affix a calibrated sticker to all controls locking them in place.

4.4 Calibration of Containment Spray Burn's "A" Suction Flow Indication

- 4.4.1 Repeat steps 4.1.1 through 4.1.4 for the appropriate pen except using 0-10VDC span and data sheet 4.4
- 4.4.2 Connect a test pressure source to the transducer
- 4.4.3 Calibrate the carrier demodulator in accordance with manufacturer's manual recording data as required on data sheet 4.4.
- 4.4.3/ Set the simulated pressure to the values on data sheet 4.4 and mark the recorder paper when these values are obtained. Attach the recorder trace to data sheet 4.4
- 4.4.5 Remove all test equipment and return the transducer to service.
- 4.4.6 Affix a calibrated sticker to all controls locking them in place.

4.5 Calibration of Containment Spray Flow Indication and Square Root Extractor

89

4.5.1 Repeat steps 4.1.1 through 4.1.4 except record data on data sheet 4.5.

89

4.5.2 Repeat steps 4.3.2 through 4.3.5 except record data on data sheet 4.5.

89

4.5.3 Repeat steps 4.4.2 through 4.4.5 except record data on data sheet 4.5.

89

4.5.4 Affix a calibrated sticker to all controls locking them in place.

4.6 Calibration of Containment Spray Pump "A" Suction Pressure Indication

89

4.6.1 Repeat steps 4.1.1 through 4.1.4 for the appropriate pen except record data on data sheet 4.6.

~~89~~

~~4.6.2 Set the simulator~~

89

4.6.2 Connect a test pressure source to the transducer.

89

4.6.3 Set the simulated pressure to the values on the data sheet and adjust the bridge amplifier to obtain 0-5vcc at the recorder input. Record the final

89

values on data sheet 4.6.

89

4.6.4 Set the simulated pressure to the values on the data sheet and mark the recorder paper when these values are obtained. Attach the recorder trace to data sheet 4.6.

89

4.6.5 Remove all test equipment and return the transducer to service.

89

4.6.6 Affix a calibrated sticker to all controls locking them in place.

4.7 Calibration of LHSI Pump "B" Suction Pressure Indication

4.7

4.7.1 Repeat steps 4.6.1 through 4.6.5 for the appropriate pen except record data on data sheet 4.7.

4.8 Calibration of LHSI Pump "B" Discharge Pressure Indication

4.8

4.8.1 Repeat steps 4.4.1 through 4.4.5 for the appropriate pen except record data on data sheet 4.8

5.0 Acceptance Criteria

5.1

~~5.1~~

5.1 This calibration is acceptable if the final recorder flows are within  $\pm 2\%$  of desired.

Completed By: [Signature]  
Date: 4/25/80

~~7/1~~

Approved: [Signature]  
Chairman Station Nuclear Safety  
& Operating Committee

Date: 4/28/80

Recommended Approval: [Signature]

Date: 7-28-80



34/25  
12/11 07/44

3750

RUST LEVEL  
4/27/80 J. Sawyer  
E. Fennell

0" ΔP

0" ΔP


294" ΔP

284" ΔP

142" ΔP

426" ΔP

568" ΔP



Data Sheet 4.1

TEST EQUIPMENT  
DVM SAC-VO-18  
Gauge SAC-P-76

Cal Dns  
5185  
6180

RECEIVER CHECK

<u>INPUT</u> <u>VDC</u>	<u>%</u> <u>DESIRED</u>	<u>ACTUAL</u>
1.000	20	<u>20</u>
2.000	40	<u>40</u>
3.000	60	<u>60</u>
4.000	80	<u>80</u>
5.000	100	<u>100</u>
3.000	60	<u>60</u>
1.000	20	<u>20</u>

TRANSMITTER CHECK

<u>SIMULATED</u> <u>INDEXES</u>	<u>INPUT VOLTS</u> <u>DES.</u>	<u>ACT.</u>
0	1.000	<u>1.000</u>
142	2.000	<u>2.008</u>
284	3.000	<u>3.003</u>
426	4.000	<u>4.001</u>
568	5.000	<u>4.992</u>
284	3.000	<u>3.001</u>
0	1.000	<u>1.000</u>



0 ΔP

216" ΔP

432" ΔP

324" ΔP

CAT TANK LEVEL

42780 J. Soares  
E. Ferreira

216" ΔP

108" ΔP

0 ΔP

3720

②

Data Sheet 4.2

Test Equipment

DVM: 920-00-18

Geny: 920-9-76

Cal Due

5/80

6/80

Recorder Check

<u>Input</u> <u>VDC</u>	<u>%</u> <u>Desired</u>	<u>Actual</u>
1.000	20	<u>20</u>
2.000	40	<u>40</u>
3.000	60	<u>60</u>
4.000	80	<u>80</u>
5.000	100	<u>100</u>
3.000	60	<u>60</u>
1.000	20	<u>20</u>

Transmitter Check

<u>Simulated</u> <u>Imches</u>		<u>%</u> <u>Desired</u>	<u>Actual</u>
0	1.000	20 ±	<u>1.005</u>
108	2.000	40 ±	<u>2.003</u>
216	3.000	60 ±	<u>3.013</u>
324	4.000	80 ±	<u>4.017</u>
432	5.000	100 ±	<u>5.015</u>
216	3.000	60 ±	<u>3.015</u>
0	1.000	20 ±	<u>1.001</u>



0.410

0.410

20%

10%

50%

946  
FT-2-496-44

0.628 H<sub>2</sub>O

2.001-02

9/29/50 RHP

60%

0.410

0.410

70%

0.410

55%

4.71 H<sub>2</sub>O

2%

110  
0.628

100%



(9)

12/1/76 - 1/4/77

DATA Sheet 4.3

Test Equipment  
DVM: SDC-10-13  
Gauges: SQA-P-76

Cal Due  
5/80  
6/80

RECORDER CHECK

<u>INPUT</u> <u>VDC</u>	<u>%</u> <u>Desired</u>	<u>Actual</u>
1.000	20	20
2.000	40	40
3.000	60	60
4.000	80	80
5.000	100	100
3.000	60	60
1.000	0	0

MULTIPLIER DIVIDER CHECK

<u>INPUT</u> <u>VDC</u>	<u>OUTPUT</u> <u>Desired</u>	<u>Actual</u>
1.000	1.000	.998
2.000	3.000	2.996
3.000	3.828	3.829
4.000	4.464	4.468
5.000	5.000	5.005
3.000	3.828	3.829
1.000	1.000	.998

TRANSMITTER CHECK

<u>Simulated</u> <u> Inches</u>	<u>Volts</u> <u>Desired</u>	<u>Actual</u>
0	1.005	1.005
157	2.000	2.006
314	3.000	3.005
471	4.000	4.004
628	5.000	5.006
314	3.000	3.005
0	1.000	1.005



11" Cent. Spray Snow Flow  
4/27/30 V. Sade  
E. Fleming

100" H<sub>2</sub>O

200" H<sub>2</sub>O


150" H<sub>2</sub>O

160" H<sub>2</sub>O

50" H<sub>2</sub>O

OSP

21



Data Sheet 4.4

Test Equipment

3VM: SDC-10-18

Source: SPC-127

Cal One

5/0

6/0

Recorder Check

Input VDC	% Desired	Actual
0	0	0
2.50	25	25
5.00	50	50
7.50	75	75
10.00	100	100
5.00	50	50
0	0	0

Demodulator Check

Simulated Inches → 25.25	Recorder Desired	Input Actual
0	0	.002
50	2.50	2.481
100	5.00	4.980
150	7.50	7.487
200	10.00	10.005
100	5.00	4.998
0	0	.002

Demodulator Dial

Zero	<u>1.87</u>
Span	<u>6.00</u>



Data sheet 4.5

<u>Test Equipment</u>	<u>Cal Due</u>
VM: <u>SRL-V0-18</u>	<u>5/80</u>
Gen: <u>SQC-P-75<sup>94</sup></u>	<u>6/80</u>

Receivers Check

<u>Input VDC</u>	<u>o/o</u>	<u>Desired</u>	<u>Actual</u>
1.000	20		<u>21</u>
2.000	40		<u>40.5</u>
3.000	60		<u>60.5</u>
4.000	80		<u>80</u>
5.000	100		<u>100</u>
3.000	60		<u>60.5</u>
1.000	20		<u>21</u>

Multiples/Divides Check

<u>Input VDC</u>	<u>Output Desired</u>	<u>Actual</u>
1.000	1.000	<u>1.006</u>
2.000	3.000	<u>3.014</u>
3.000	9.000	<u>8.995</u>
4.000	4.464	<u>4.480</u>
5.000	5.000	<u>5.014</u>
3.000	3.828	<u>3.844</u>
1.000	1.000	<u>1.006</u>

TRANSMITTER  
Demodulator Check

<u>Simulated Inches</u>	<u>m/o</u>	<u>Input Desired</u>	<u>Actual</u>
0	1.000		<u>.998</u>
37.5	2.000		<u>2.000</u>
175.0	3.000		<u>2.999</u>
262.5	4.000		<u>4.005</u>
350.0	5.000		<u>5.008</u>
175.0	3.000		<u>2.999</u>
0	1.000		<u>.998</u>

Demodulator Dials

Zero	<u>NA</u>
Span	<u>NA</u>

Resonant 1152  
S/N 115724



4.7 PSIA

30 PSIA

50 PSIA

40 PSIA

30 PSIA

20 PSIA

14.7 PSIA

"A" CONTAINMENT SPONGE PUMP  
SECTION PRESSURE  
4/27/80 S. Lawrence  
E. FORDSON



(17)

10-9-57

Data Sheet 4.6

<u>Test Equipment</u>	<u>Cal Blue</u>
2VM: <u>500-00-18</u>	<u>5780</u>
Gauge: <u>200-P-43</u>	<u>5780</u>

Recorder Check

<u>Input</u>	<u>%</u>	<u>Actual</u>
<u>VDC</u>	<u>Desired</u>	
0	0	<u>0</u>
1.00	20	<u>20</u>
2.00	40	<u>40</u>
3.00	60	<u>60</u>
4.00	80	<u>80</u>
5.00	100	<u>100</u>
2.00	20	<u>20</u>
0	0	<u>0</u>

Bridge Amplifier Check

<u>Simulated</u>	<u>Recorder</u>	<u>Imp. at</u>
<u>PSIA</u>	<u>Desired</u>	<u>Actual</u>
14.7	2.94 7.47 23	<u>2.926</u>
20	4.00 2.00 50	<u>4.116</u>
30	6.00 3.00 73	<u>6.053</u>
40	8.00 4.00 83	<u>8.010</u>
50	10.00 5.00 94	<u>10.007</u>
30	6.00 3.00 73	<u>6.117</u>
14.7	2.94 7.47 23	<u>2.924</u>

Bridge Amplifier Dials

% Full Load	<u>100</u>
Calibrate	<u>3.55</u>
Zero Suppression	Coarse <u>+1</u> Vernier <u>2.12</u>
Offset	

193



1935

1935


4/25/35  
1935

1935  
1935

1935

1935

1935



Data sheet 4.7

Test Equipment      Cal Due  
 DVM : SPC-40-13      5/80  
 Gauge : SPC-P-76      6/80

Resistor Check

<u>Input</u> <u>VDC</u>	<u>%</u> <u>Desired</u>	<u>Actual</u>
0	0	<u>0.5</u>
1.00	20	<u>20.5</u>
2.00	40	<u>40</u>
3.00	60	<u>60</u>
4.00	80	<u>80</u>
5.00	100	<u>100</u>
3.00	60	<u>60</u>
0	0	<u>0.5</u>

Bridge Amplifier Check

<u>Simulated</u> <u>PSIA</u>	<u>%</u> <u>Desired</u>	<u>Actual</u>
14.7	4.47 29.2	<u>29</u>
20	5.00 40	<u>41</u>
30	3.00 60	<u>61</u>
40	4.00 80	<u>81</u>
50	5.00 100	<u>100</u>
30	3.00 40	<u>41</u>
14.7	4.47 29.2	<u>29</u>

Bridge Amplifier Dial

% Full Scale      100  
 Calibrate      6.82

Zero Suppression      Coarse      +.01      Verrier      0.50





3900

07

915  
525

915  
525

915  
525

125  
915

1035

LHST DISCH PRESS

0-150 PSI

0-100 PSI

0-100 PSI

PSI

Data Sheet 48

<u>Test Equipment</u>	<u>Cal Due</u>
DVM: <u>SQC-10-18</u>	<u>5/80</u>
Comp: <u>SQC-P-8</u>	<u>7/80</u>

Recorder Check

<u>Input</u> <u>VDC</u>	<u>%</u> <u>Desired</u>	<u>Actual</u>
0	0	<u>0</u>
2.50	25	<u>25</u>
5.00	50	<u>50</u>
7.50	75	<u>75</u>
10.00	100	<u>100</u>
5.00	50	<u>50</u>
0	0	<u>0</u>

Demodulator Check

<u>Simulated</u> <u>Inches</u>	<u>Recorder</u> <u>%</u> <u>Desired</u>	<u>Input</u> <u>Actual</u>
0	0	<u>.5</u>
<del>37.5</del> 37.5	<del>25</del> 25	<u>25</u>
75	50	<u>50</u>
112.5	75	<u>74.5</u>
150	100	<u>100</u>
75	50	<u>50</u>
0	0	<u>.5</u>

Demodulator Bias

Zero 0  
Span 4.05  
REAR OFFSET = 0.12



FINAL DESIGN IMPLEMENTATION AND TESTING  
SURRY POWER STATION  
VIRGINIA ELECTRIC AND POWER COMPANY

12/90 17/30

TO: 1 DESIGN CHANGE NO: 77-9/P-10-U2

DESIGN CHANGE TITLE: 2 CONTAINMENT SPRAY CHEMICAL ADDITION FLOW AND LHSI VENTURI FLOW VERIFICATION TEST 3 UNIT NO: 2

DESIRED IMPLEMENTATION DATE: 5

FINAL DESIGN CONTROLLING PROCEDURES: PROCEDURE SHALL CONSIST OF: 1. PURPOSE; 2. INITIAL CONDITIONS; 3. PRECAUTIONS; 4. INSTRUCTIONS;  COPY ATTACHED

FINAL DESIGN TESTING: PROCEDURE SHALL CONSIST OF: 1. PURPOSE; 2. INITIAL CONDITIONS; 3. PRECAUTIONS; 4. INSTRUCTIONS; 5. ACCEPTANCE CRITERIA. COPY ATTACHED:  MECHANICAL TESTING  ELECTRICAL TESTING  INSTRUMENT TESTING  CHEMICAL TESTING

FINAL DESIGN CONTROLLING AND TESTING PROCEDURES: 8

SUBMITTED BY PROJECT ENGINEER: James A. Noid 9 DATE: 4-23-80 10

REVIEWED BY DESIGN CONTROL ENGINEER: [Signature] 11 DATE: 4-29-80 12

RECOMMENDED APPROVED BY SUPERVISOR/ENGINEER/MA SERVICES: M. P. [Signature] 13 DATE: 4-28-80 14

REVIEWED BY QUALITY CONTROL: [Signature] 15 DATE: 4-28-80 16

APPROVED BY STATION NUCLEAR SAFETY AND OPERATING COMMITTEE: [Signature] 17 DATE: 4/28/80 18

CHAIRMAN'S SIGNATURE: [Signature] 19

REMARKS: 20

ATTACH TO: FINAL DESIGN CONTINUING PROCEDURE CS CHEMICAL ADDITION FLOW AND LHSI VENTURI FLOW VERIFICATION TEST TESTING PROCEDURE.

DESIGN CHANGE NO.  
77-9/P-10-12

CONTAINMENT SPRAY CHEMICAL ADDITION FLOW AND LHSI VENTURI FLOW VERIFICATION TEST

1.0 PURPOSE

1.1 The purpose of this procedure is to verify that the Chemical Addition Tank Flow Rate and the Cold Leg Low Head Safety Injection Flow Rate is within design values.

2.0 REFERENCES

- 2.1 OP-7.1 Safety Injection System
- 2.2 OP-7.2 Containment Spray System
- 2.3 OP-4.1 Controlling Procedure for Refueling
- 2.4 Drawings
  - 2.4.1 11548-FM-89A & B Valve Operating Numbers, Safety Injection System
  - 2.4.2 11548-FM-84A Valve Operating Numbers, Containment and Recirculation Spray System
  - 2.4.3 11448-FKS-11 Valve Operating Numbers DC-77-9

3.0 SPECIAL EQUIPMENT

- 3.1 Temporary test piping per DC-77-9
- 3.2 Multi-Channel Recorder per Attachment IV

INITIALS/DATE

4.0 INITIAL CONDITIONS

- JW / 4-30-80 4.1 Containment Spray Hydro and Flush complete (DC-77-09/P-2-U2).
- JW / 4-30-80 4.2 LHSI 100 hr test complete. (DC-78-S35/P-2-U2).
- Kay / 4-30-80 4.3 Review of existing tags on LHSI and CS systems has been performed and any requiring removal have been so removed.
- Kay / 4-30-80 4.4 Communications established and tested between control room and containment refueling cavity and data takers.
- Kay / 4-30-80 4.5 Refueling water storage tank and Chemical Addition Tank available and filled with refueling water to a level of 55 ft 6 in elevation or greater. Level must be at an even 6 in interval of elevation.
- Law / 4-30-80 4.6 Shift Supervisor has authorized commencement of this test.
- JW / 4-30-80 4.7 Radiation Work Permist issued RWP No. 966.
- JW / 4-30-80 4.8 Part I of Attachment I complete.

SHIFT SUPERVISOR

ATTACH TO FINAL DESIGN CONTINUING PROCEDURE CS CHEMICAL ADDITION FLOW  
 AND LNSI VENTURE FLOW VERIFICATION TEST

DESIGN CHANGE NO.  
 77-0/2-1-117

TESTING PROCEDURE

INITIALS/DATE

4.0 INITIAL CONDITIONS (CONT'D)

AWP 1.4/1/78  
 QV

4.9 QC HOLD (STATION)

Safety Injection System is available for service per OP-7.1. Completed O.P. forms verified and deviations noted on this procedure. (NOTE ATTACHED COPY OF PROCEDURE DEVIATION FOR OP-7.1) g/ 4/30/78

AWP 1.4/1/78  
 QV

4.10 QC HOLD (STATION)

Containment Spray System is available for service per OP-7.2. Completed OP forms verified and deviations noted on this procedure (NOTE ATTACHED COPY OF PROCEDURE DEVIATION FOR OP-7.2) g/ 4/30/78

5.0 PRECAUTIONS AND LIMITATIONS

AWP 1.4-30-80

5.1 Personnel performing this procedure shall read and be thoroughly familiar with its contents. Sign attached signature list (Attachment II).

AWP 1.4-30-80

5.2 Personnel not directly connected with the test will be excluded from the test areas.

6.0 PROCEDURE

6.1 Preparation

NOTE: Steps 6.1.1 through 6.1.6 may be performed out of sequence

AWP 1.4-30-80

6.1.1 Sample water in RWST (2-CS-TX-1) and CAT (2-CS-TX-2) perform chemical analysis and record results:

REQUIRED VALUES	ACTUAL VALUES	
	RWST	CAT
pH @25 °C 4.0 - 5.6	4.55	6.73
C <sub>3</sub> < 3000	2145	18.28
Cl 0.15 ppm (max)	0.05	0.66
F 0.15 ppm (max)	0.1	0.1

AWP 1.4/30/80

6.1.2 QC HOLD

Install and calibrate instrumentation per Attachment IV. VERIFY Attachment IV complete.

AWP 1.4/30/80

6.1.3 Install spectacle flange in the "blank" position downstream of check valve 2-CS-13.

AWP 1.4/30/80

6.1.4 Remove bonnet internals from check valve 2-CS-13 and install the test piping per DC-77-9.

AWP 1.4/30/80

ATTACH TO: FINAL DESIGN CONTINUING PROCEDURE CS CHEMICAL ADDITION FLOW AND LHEE VENTURE FLOW VERIFICATION TEST DESIGN CHANGE NO.

77-919-10-02

TESTING PROCEDURE:  
INITIALS/DATE

6.0 PROCEDURE (CONT'D)

WJH  
1/20/80  
REFUELING SUPERVISOR

6.1.5 Perform or verify as being performed OP-4.1 steps which shall prevent cavity flooding.

NOTE: The refueling cavity will be filled using this test procedure in lieu of OP-7.1.

WJH  
1/21/80

6.1.6 Close the following valves:

- 2-CS-MOV-2033 & D
- 2-CS-116 WJH

WJH  
4-30-80

6.1.7 Open the following valves:

- 2-CS-MOV-2023 WJH
- 2-SI-307 (Suction transducer) WJH
- 2-CS-1264 WJH
- 2-CS-118 WJH
- 2-SI-259 WJH
- 2-SI-308 WJH
- 2-SI-309 WJH
- 2-CS-117 WJH

6.2 Chemical Addition Tank Flow Verification

NOTE: The following steps will start the "B" Train Safety Injection Pump and "A" Containment Spray pump, pumping into the refueling cavity. The Containment Spray must be stopped at the 27' 6" mark of the refueling cavity. The Safety Injection pump will be stopped at an earlier point in the test.

WJH  
4/20/80

6.2.1 Perform instrument check to verify control settings as applicable per calibration data sheets. Verify sufficient paper is on recorder for test.

WJH  
4/20/80

NOTE: The above 6.2.1 step must not be performed more than four (4) hours prior to commencement of the test.

WJH  
1/23/80

6.2.2 Start the recorders and the following pumps and open the following valve.  
2-CS-P-1A (CS pump "A"); MOV-CS-2013 CS pump disch. valve.

WJH  
1/23/80

6.2.3 Place CS flow transducer in service and throttle the valve in the temporary CS test piping until a flow of 2000 gpm  $\pm$  100 gpm is achieved as read on the test flow recorder.

SURRY POWER STATION  
VIRGINIA ELECTRIC AND POWER COMPANY

1277-07, 127

ATTACH TO: FINAL DESIGN CONTINUING PROCEDURE CS CHEMICAL ADDITION PIPING  
AND LHSI VENTURI FLOW VERIFICATION TEST

DESIGN CHANGE NO.  
77-9/P-10-87

TESTING PROCEDURE:

INITIALS/DATE

6.0 PROCEDURE (CONT'D)

GN / 14-20-80

6.2.4 LHSI Flow Verification

6.2.4.1 Start LHSI pump 2-SI-P-1B and open MOV-SI-2390C.

6.2.4.2 Start official time and data taking per Attachment III. Continue to take data at one (1) minute intervals.

GN / 14-30-80

6.2.5 As the refueling water storage tank level reaches a point 6'-6" below the CAT level:

6.2.5.1 Restart official time and data taking per Attachment III.

6.2.5.2 Open MOV-CS-203D CAT isolation valve.

GN / 14-30-80

6.2.6 Stop the LHSI pump 2-SI-P-1B after an elapsed time of 13 minutes on the official stop watch.

GN / 14-30-80

GN / 14-30-80

GN / 14-30-80

6.2.7 When refueling cavity is full, stop the CS pump 2-CS-P-1A and close MOV-CS-201B, and MOV-CS-203D.

6.2.8 Label the recordings made during this test with the procedure numbers, date, time and amplitude scales. The recordings shall be placed in an envelope that shall be kept with the Master Copy of this procedure.

GN / 14-30-80

6.3 Acceptance Criteria

6.3.1 This test shall be acceptable if the level and flow parameters meet the requirements of the pre-test report of 2/26/80.

6.3.2 Results acceptable.

6.4 Restoration

6.4.1 Drain and remove the test piping installed in step 6.1.4. Reinstall bonnet and internals in check valve 2-CS-13.

6.4.2 Reinstall the spectacle flange in the "OPEN" position downstream of check valve 2-CS-13.

6.4.3 Remove test instrumentation per Attachment IV.

NOTE: If CS test piping is required for the Engineered Safety Features Functional Test, do not perform steps 6.4.1, and 6.4.2.

6.4.4 Part II of Attachment I complete.

Completed By: \_\_\_\_\_  
Date: \_\_\_\_\_

ATTACHMENT 1

ZONE III - Fuel Building, Containment, Safety-Related Work Areas.

PART I - Before starting and during the course of the job.

INITIALS

    
VW

A. Suitable trash containers, such as poly bags or metal containers are at the job site.

    
VW

B. Combustible materials have been removed from the area if burning or welding operations are to be performed.

    
VW

C. Clean and dirty areas for storage of materials have been set up especially when working on Safety-Related Systems.

    
VW

D. Clean exterior surface of components free of foreign debris, especially Sulfur Acid Residue.

    
VW

E. Establish accountability log for control of tools and equipment entering the clean area if a possibility exists that this material might inadvertently enter any system.

    
VW

F. The surrounding area should be adequately protected.

    
VW

G. Installation of plugs, caps, or tethering of tools shall be used to prevent foreign material from entering systems.

    
VW

H. The housekeeping requirements shall be periodically checked by either First Line Supervision or QA.

PART II - After the completion of the job.

INITIALS

A. Ensure removal of all material from the system (tank, pipe, etc.) prior to closing out the system.

B. All unused materials have been removed.

C. Equipment and tools have been removed.

D. Ensure accountability of all tools and equipment upon their removal by use of a log designated for that purpose.

E. The trash collection containers have been removed.

F. The final job site clean up and/or decon has been performed.





ATTACHMENT III

1. Data Takers

Chemical Addition Tank Level J. Smith  
Refueling Water Storage Tank Level R. Jackson  
Containment Spray Pump Disch. Press JW  
LHSI Suction Pressure JW  
LHSI Pump Flow Rate JW  
LHSI Pump Disch. Pressure William B. Hill  
RWST Temperature J. Smith  
CAT Temperature J. Smith  
CS Pump Suction Jct. Head J. Smith  
LHSI Venturi Downstream Pressure A Butch Hill  
B Butch Hill  
C Butch Hill

2. Initial Tank Parameters

Refueling Water Storage Tank Temperature 28° C °C  
Chemical Addition Tank Temperature 23° C °C  
Refueling Water Storage Tank Specific Gravity 1.002  
Chemical Addition Tank Specific Gravity 1.0025

3. Data to be taken at one minute intervals during run:

TIME	CAT LEVEL	RMST LEVEL	C.S. PP. DISCH. P.	LHSI PP		CS. PP. JCT. P.	AP CAT LINE ORIFICE	LHSI LEG A		LHSI LEG B		LHSI LEG C	
				PSIA	VOLTS			PSIG	PSIG	PSIG	PSIG	PSIG	
0	57' 11 1/2"	56' 6 1/4"	12.3	45.8	3.76	57' 10 1/4"	*	2.5					
1	57' 11 1/2"	56' 3 3/4"	12.3	43.0	3.76	54' 9 5/8"		2.5	30			27	
2	57' 11 1/2"	55' 8"	12.2	43.8	3.74	54' 2 3/4"		2.5	29.5			28	
3	57' 11 1/2"	55' 0 1/2"	12.2	44.4	3.73	53' 5 1/8"		31.2	30.6			28.5	
4	57' 11 1/2"	54' 4 1/4"	12.3	43.7	3.69	52' 11 3/8"		32.6	31.3			28.6	
5	57' 11 1/2"	53' 7 1/4"	12.3	42.1	3.74	52' 3 1/4"		34.1	30.9			27.5	
6	57' 11 1/2"	53' 1 1/4"	12.3	42.4	3.70	51' 8 1/4"		34.6	31.6			30	
7	57' 11 1/2"	52' 6 1/4"	12.3	41.6	3.66	51' 1 5/8"		35	30			31	
8	57' 11 1/2"	51' 0 1/2"	12.3	41.4	3.74	50' 4 7/8"		35.8	31.6			31	
0		51' 4 1/4"	12.3	39.7	3.77								
1	57' 3 3/4"	50' 4 3/4"	12.3	39.7	3.77	49' 0 1/8"		37.0	32.0			33	
2	56' 11"	49' 9 1/2"	12.2	41.7	3.81	48' 4 5/8"	* 80"	37.0	33.0			33.1	
3	56' 6"	49' 1 1/4"	12.2	40.1	3.77	47' 9 1/8"		37.3	33.0			33.4	
4	56' 0 1/4"	48' 6 1/4"	12.3	40.9	3.66	47' 1 7/8"		37.4	34.5			31.6	
5	55' 7 1/2"	47' 10 1/4"	12.3	41.3	3.5	46' 6 1/2"	85"	37.6	34.4			32.0	
6	55' 1 1/4"	47' 3 1/4"	12.3	39.5	3.75	45' 10 1/8"	87"	38.2	34.5			32.6	

\* ΔP ORIFICE READINGS OXILATED ± 2" - LAST IS REMAINDS ± 1"

\*\* LHSI DISCH PRESSURE GAGE NOT CORRECT

3. Data to be taken at one minute intervals during run:

TIME	CAT LEVEL	RUST LEVEL	C.S. PP. DISCH. P.	LMSI PP			ΔP CAT LINE ORIFICE	LMSI LEG A	LMSI LEG B	LMSI LEG C	
				SUCT. P.	FLOW	DISCH. P.					
7	54' 8 3/4"	46' 7 1/2"	123	39.7	3.83	22.4	45' 5 1/4"	89"	38.5	34.8	32.5
8	54' 3 1/4"	46' 0"	123	37.6	3.99	22.6	44' 7 3/4"	90-91"	38.5	34.8	32.5
9	53' 10"	45' 4 3/4"	123	40.2	3.69	22.7	44' 0 1/4"	92"	38.5	34.8	32.6
10	53' 4 5/8"	44' 8 3/4"	123	38.4	3.79	22.8	43' 4 1/4"	94"	38.7	35.1	33.0
11	52' 10 3/8"	44' 1 1/2"	123	40.4	3.77	23.0	42' 9 1/4"	95'	39.1	35.5	33.8
12	52' 5"	43' 5 1/4"	123	38.8	3.99	23.1	42' 1 5/8"	96.5"	39.9	35.8	34.0
13	51' 11 1/2"	42' 10 1/2"	123	37.1	3.77	23.2	41' 6"	98"	40.1	36.2	34.1
14	51' 5 1/2"	42' 2 1/2"	120	37.6	3.88	23.3	40' 10 3/4"	99"	40.2	36.5	34.3
15	50' 11 3/8"	41' 7"	120	38.1	3.71	23.4	40' 4"	-	40.6	36.8	34.4
16	50' 6"	40' 1 1/2"	118	37.6	3.45	23.4	39' 8 1/2"	-	40.7	36.6	34.4
17	60' 0 3/8"	40' 8 5/8"	118	44.6	0.97	29' 5 1/4"	39' 5 1/4"	-	30.5	28.5	24.0
18	49' 6 3/8"	40' 5 3/8"	117	44.32	1.000	39' 2 3/4"	39' 2 3/4"	-	28.7	25.2	24.6
19	49' 0 3/8"	40' 3"	116	44.22	↓	38' 11 1/2"	38' 11 1/2"	95"	27.1	25.5	25.5
20	48' 7 1/8"	40' 0 3/8"	116	44.13	-	38' 8 3/4"	38' 8 3/4"	93"	26.6	25.5	26.0
21	48' 1 1/4"	39' 9 3/8"	116	44.00	-	38' 6"	38' 6"	90"	26.5	25.5	25.9
22	47' 8 1/8"	39' 6 1/4"	116	43.91	-	38' 3 1/4"	38' 3 1/4"	88.5"	26.5	25.5	25.9
23	47' 2 3/8"	39' 3 1/4"	116	43.78	-	38' 0 5/8"	38' 0 5/8"	87"	-	-	-

LMSI  
2-51-P-10  
OFF

CAT  
ORIFICE  
ON

3. Data to be taken at one minute intervals during <sup>0.5</sup> mi

TIME	CAT LEVEL	RWSI LEVEL	C.S. PP. DISCH. P.	LMSI PP SUCT. P.	LMSI FLOW	LMSI PP DISCH. P.	CS. PP. JCT. P.	ΔP CAT LINE CRIFICE	LMSI LEG A	LMSI LEG B	LMSI LEG C
24	46' 9 3/8"	39' 0 7/8"	116	43.67	1.00		37' 9 3/8"	95"			
25	46' 4"	38' 10"	116	43.56	↓		37' 7"	83"			
26	45' 11"	38' 7 1/4"	116	43.46			37' 4 1/4"	81"			
27	45' 5 3/8"	38' 4 3/4"	115	43.35			37' 1 3/8"	79"			
28	45' 0 3/4"	38' 1 5/8"	115	43.24			36' 10 1/4"	77.5"			
29	44' 7 3/4"	37' 10 3/4"	115	43.12			36' 8"	76"			
30	44' 2 3/4"	37' 8"	115	43.03			36' 5 1/8"	74.25"			
31	43' 9 3/4"	37' 5 1/4"	115	42.93			36' 2 3/4"	72"			
32	43' 4 1/8"	37' 2 1/4"	115	42.81			35' 11 1/2"	70.25"			
33	43' 0 3/8"	36' 11 3/8"	115	42.72			35' 8 5/8"	68.5"			
34	42' 7 1/8"	36' 8 5/8"	115	42.60			35' 5 7/8"	67"			
35	42' 2 5/8"	36' 5 7/8"	115	42.50			35' 3 1/4"	66"			
36	41' 10"	36' 3"	115	42.40			35' 0 5/8"	65"			
37	41' 5 3/8"	36' 1/2"	115	42.30			34' 10"	63.5"			
38	41' 0 3/8"	35' 9 1/4"	115	42.18			34' 7"	61.75"			
39	40' 8 1/4"	35' 6 3/8"	115	42.08			34' 4 1/2"	60.25"			
40	40' 3 1/4"	35' 3 5/8"	115	41.9			34' 1 1/4"	59"			

RWSI = 14%  
RxCat ≈ 23 1/2

STOP  
CS FLOW

1244 274

TEST INSTRUMENTATION

ATTACHMENT IV

INITIALS/DATE

NOTE: The following may be performed in any order.

EDC 1/4/72 Connect a dual channel recorder (Gould 110 or equiv.) to the following instruments:

- 1) Chemical Addition Tank Level (LT-CS-201)
- 2) Refueling Water Storage Tank Level (LT-CS-200A)

NOTE: Recorder must be connected in series with the transmitter loop and a 250 ohm resistor.

EDC 1/4/72 Attach a 0-50 psia pressure transducer to the test valve installed in the Containment Spray Pump suction line at the Chemical Addition Line junction. This "junction pressure transducer" shall be connected to a dual channel recorder (Gould 110 or equiv.)

EDC 1/4/72 Attach a 1" tygon hose to the instrument connection on the junction pressure transducer, LT-CS-200A and LT-CS-201. These hoses shall be run vertically with metal tape scales for use as a level glass.

EDC 4/22/72 Attach a 0-200 in H<sub>2</sub>O D/P transducer across the restrictive orifice in the CAT line. This "CAT LINE DROP" transducer shall be connected to the second channel of the dual recorder used for the junction pressure.

EDC 1/4/72 Attach a 0-150 psig pressure transducer to the discharge of LESI pump LESI pump 2-SI-P-1B at FI-2944. Connect this LESI pump B discharge pressure transducer to a dual channel recorder (Gould 110 or equiv.).

EDC 1/4/72 Attach a 0-50 psia pressure transducer on the suction of the "B" LESI pump to the other channel of the recorder used for "B" LESI pump discharge.

EDC 1/4/72 Attach recorder through square root converter to FI-2946 on discharge of LESI pump "B".


EDC 1/4/72 Attach a 0-350 in H<sub>2</sub>O differential pressure transmitter across the "A" CS test line flow element on the operating level of the containment. Connect this "CS FLOW" to the second channel of the recorder used for LESI "B" flow. Connection shall be via a square root converter.

EDC 1/4/72 Connect recorder event markers together to a common push button control.


NOTE: Recorders shall be located in Safeguards Building on benches.

EDC 4/22/72 Upon completion of test, remove all test equipment installed above.

1249a



POWER INDUSTRY GROUP		TITLE			SCALE: NA	
CHECKED		SI SYSTEM INSTRUMENTS			DATE: 3-5-60	
CORRECT					SKETCH NUMBER	
APPROVED						
REVISIONS	(2)	(3)	(4)	(5)		



POWER INDUSTRY GROUP		TITLE		SCALE: NA	
CHECKED		CS SYSTEM INSTRUMENTS		DATE 3-5-80	
CORRECT				SKETCH NUMBER	
APPROVED					
REVISIONS	(2)	(3)	(4)	(5)	



DATE: 4/25/80	PROCEDURE NO: OP 7.1	UNIT NO: 2
APPROVED BY: H.C. Crummy	DATE: 4/27/80	
ACTING: H.C. Crummy	DATE: 4/27/80	
DATE: 4-30-80		

STATION	DEVIATION
NA	TV-SI-200 CLOSED VICE OPEN - TAGGED OUT
	2-SI-185 CLOSED VICE OPEN
	MOV-2864A CLOSED VICE OPEN - TAGGED OUT
	2-SI-305 CLOSED VICE OPEN - P.T. 16.4 TEST
	2-SI-315 OPEN VICE CLOSED - P.T. 16.4 TEST
	2-SI-320 <sup>CLOSED</sup> <del>OPEN</del> VICE OPEN - P.T. 16.4 TEST
	2-SI-377 NOT PERFORMED
	MOV-2864B CLOSED VICE OPEN

REASON FOR DEVIATION


2-SI-185 NORMAL POSITION SHOULD BE CLOSED

2-SI-377 DOES NOT EXIST

MOV-2864B PROVIDES CHECK VALVE PROTECTION WHILE RCS IS AT ATMO. TO PREVENT GRAINING RUST TO RCS.

RETURN TO CLAY CRUMMY AFTER SNOC REVIEW

REVISIONS TO THIS DOCUMENT AND OPERATIONS COMMITMENTS ISSUED BY STATION MANAGER

APPROVED BY: 

DATE: APR 30 1980

PROCEDURE DEVIATION  
SURREY POWER STATION  
VIRGINIA ELECTRIC AND POWER COMPANY

*Page 2 of 10*

DATE: *4-11-80* PROCEDURE NO.: *7.1* UNIT NO.: *2*

IS PERMANENT CHANGE REQUIRED?  YES  NO

OPERATOR'S SIGNATURE: *[Signature]* DATE: *4-16-80*

SHIFT SUPERVISOR'S SIGNATURE: *[Signature]* DATE: *4/17/80*

COGNIZANT SUPERVISOR'S SIGNATURE: *[Signature]* DATE: *4/17/80*

DESCRIPTION OF DEVIATION:

STEP NO.	DEVIATION
<i>2-51-233</i>	<i>open via chnl</i>
<i>2-51-199</i>	<i>chnl via open</i>
<i>NA</i>	<i>TV-2834 A, B, C closed vice open</i>

REASON FOR DEVIATION:

*2-51-233 Tagged out*

*2-51-199 Tagged out ALHSE*

*TV-2834 A, B, C - BIT is not being recirculated*

*RETURN TO CLAY CRUMMEY AFTER SAISOC REVIEW*

REVIEWED BY STATION NUCLEAR SAFETY AND OPERATING COMMITTEE:

CHAINMAN'S SIGNATURE: *[Signature]* DATE: *APR 17 1980*

RECOMMENDATION: *Approval*

APPROVED BY STATION MANAGER: *[Signature]* DATE:

PROCEDURE DEVIATION  
SURRY POWER STATION  
VIRGINIA ELECTRIC AND POWER COMPANY

1041

DATE: 4/24/80

PROCEDURE NO.: OP 7.2

UNIT NO.: 2

IS PERMANENT CHANGE REQUIRED?

YES

NO

REPORTED BY:

T. Kuntz

DATE:

4/24/80

SHIFT SUPERVISOR'S

SIGNATURE:

[Signature]

DATE:

4/24/80

ESSENTIAL SUPERVISOR'S

SIGNATURE:

[Signature]

DATE:

4/24/80

DESCRIPTION OF DEVIATION:

STEP NO.

DEVIATION

1/1

2-CS-6 Tagged open to mechanics

2-CS-8 Tagged open to mechanics

7-CS-10 Tagged open to mechanics

→ 2-CS-12 line to pressure transmitter

disconnected - MR equipment submitted

MOV-CS-201C Tagged out to mechanics

MOV-CS-201D Tagged out to mechanics

2-CS-91 DOES NOT EXIST

REASON FOR DEVIATION:

See above

RETURN TO GRAY COMPANY AFTER SANSOC REVIEW

REVIEWED BY STAT ON NUCLEAR SAFETY AND OPERATING COMMITTEE/APPROVED BY STATION MANAGER

RECOMMENDATIONS/COMMENTS:

APPROVED BY STATION MANAGER:

[Signature]

DATE:

APR 30 1980