

8302150723 831031
PDR NUREG
0580 R
PDR

NUREG-0580
Vol. 11, No. 12

REGULATORY LICENSING

STATUS SUMMARY REPORT

NUCLEAR POWER PLANTS
DATA FOR DECISIONS
(BLUE BOOK)
DECEMBER 1 - DECEMBER 31, 1982

UNITED STATES NUCLEAR REGULATORY COMMISSION



AVAILABLE FROM
NRC/GPO SALES PROGRAM

SUPERINTENDENT OF DOCUMENTS
GOVERNMENT PRINTING OFFICE
WASHINGTON, D. C. 20402

A YEARS SUBSCRIPTION CONSISTS OF 12 ISSUES
FOR THIS PUBLICATION

MICROFICHE OF SINGLE COPIES ARE
AVAILABLE FROM NRC/GPO SALES PROGRAM
WASHINGTON, D. C. 20555

NUREG-0580
Vol. 11, No. 12

REGULATORY LICENSING STATUS SUMMARY REPORT

**NUCLEAR POWER PLANTS
DATA FOR DECISIONS
(BLUE BOOK)
DECEMBER 1 - DECEMBER 31, 1982**

Manuscript Completed: December 1982
Date Published: January 1983

Prepared for: OFFICE OF NUCLEAR REACTOR REGULATION

**Prepared by: OFFICE OF RESOURCE MANAGEMENT
U.S. NUCLEAR REGULATORY COMMISSION
WASHINGTON, D.C. 20555**



F O R E W O R D

THIS MANAGEMENT REPORT, REGULATORY LICENSING STATUS SUMMARY REPORT, IS DESIGNED TO PROVIDE THE NECESSARY INFORMATION FOR CONTROLLING THE PROGRESS OF REVIEW PROCESSES FOR CENTRAL STATION NUCLEAR REACTOR APPLICATIONS. IT UTILIZES DATA COLLECTED FROM THE OFFICE OF NUCLEAR REACTOR REGULATION, OFFICE OF THE EXECUTIVE LEGAL DIRECTOR, OFFICE OF INSPECTION & ENFORCEMENT, AND THE NATIONAL LABORATORIES, AND ANALYZED BY THE OFFICE OF RESOURCE MANAGEMENT IN THE IMPLEMENTATION OF THE REGULATORY INFORMATION SYSTEM.

SECTION I OF THIS EDITION CONSISTS OF THE THREE SUMMARY OF ACCOMPLISHMENTS, THE NEW APPLICATION FORECAST FOR OL'S AND CP'S, AND AN ABBREVIATION KEY.

SECTION II REPRESENTS THE MAIN BODY OF THE REPORT AND CONSISTS OF THE FACILITY INFORMATION. ALL OL'S ARE LISTED FIRST, FOLLOWED BY CP'S, STANDARD DESIGN REVIEWS, OTHER REVIEWS, AND FINALLY, A NON-POWER REACTOR SUMMARY. EACH PROJECT CONSISTS OF GENERAL FACILITY DATA, CURRENT STATUS FOR ALL PHASES OF THE REVIEW, AND TARGETED AND ACTUAL COMPLETION DATES FOR ALL KEY MILESTONES IN THE REVIEW.

L I C E N S I N G O F N U C L E A R R E A C T O R S

THE U.S. NUCLEAR REGULATORY COMMISSION REQUIRES TWO SEPARATE LICENSES - ONE TO BUILD THE FACILITY AND ANOTHER TO OPERATE IT. LISTED BELOW ARE THE STEPS IN THE PROCESS OF OBTAINING A CONSTRUCTION PERMIT AND OPERATING LICENSE.

THE UTILITY SUBMITS A FORMAL APPLICATION DESCRIBING THE DESIGN, LOCATION, AND ENVIRONMENTAL IMPACT OF THE PROPOSED PLANT AND THE SAFEGUARDS TO BE PROVIDED. THE APPLICATION ALSO COVERS THE UTILITY'S FINANCIAL QUALIFICATIONS.

THE NRC MAKES COPIES OF THE APPLICATION AVAILABLE TO THE ACRS AND TO THE PUBLIC DOCUMENT ROOM. TECHNICAL EXPERTS ANALYSE THE APPLICATION, AND PREPARE A SAFETY EVALUATION AND AN ENVIRONMENTAL IMPACT STATEMENT. THESE DOCUMENTS ARE ALSO MADE AVAILABLE IN THE PUBLIC DOCUMENT ROOM.

THE STAFF'S ANALYSIS IS SUBMITTED TO THE NRC'S STATUTORY ADVISORY COMMITTEE ON REACTOR SAFEGUARDS, A COMMITTEE OF INDEPENDENT EXPERTS. ACRS STUDIES THE APPLICATION IN DETAIL AND HOLDS CONFERENCES WITH THE APPLICANT, THE LICENSING STAFF AND OTHERS. THE ACRS FINDINGS ARE REPORTED TO THE NRC AND MADE PUBLIC.

A PUBLIC HEARING IS HELD, USUALLY NEAR THE PROPOSED SITE, BY AN NRC APPOINTED ATOMIC SAFETY & LICENSING BOARD. PRIVATE CITIZENS, STATE AND LOCAL OFFICIALS, AND COMMUNITY GROUPS MAY PARTICIPATE.

AFTER REVIEWING THE HEARING RECORD INCLUDING THE NRC STAFF AND ACRS FINDINGS, THE BOARD DECIDES FOR OR AGAINST GRANTING A CONSTRUCTION PERMIT.

THE BOARD'S DECISION IS REVIEWED BY THE ATOMIC SAFETY AND LICENSING APPEAL BOARD, AND IS SUBJECT TO REVIEW BY THE FIVE-MEMBER NUCLEAR REGULATORY COMMISSION.

IF THE LICENSING BOARD AUTHORIZES THE ISSUANCE OF A CONSTRUCTION PERMIT, THE DIRECTOR OF THE DIVISION OF LICENSING WILL ISSUE A CONSTRUCTION PERMIT. AN EARLIER LIMITED WORK AUTHORIZATION TO DO PRELIMINARY SITE CONSTRUCTION MAY HAVE BEEN GRANTED IF THE SITE HAD BEEN DETERMINED TO BE SUITABLE BY THE NRC STAFF AND THE BOARD HAD RULED FAVORABLY ON THE ENVIRONMENTAL IMPACT ANALYSIS. CONSTRUCTION IS SUBJECT TO INSPECTION BY THE OFFICE OF INSPECTION AND ENFORCEMENT.

AS CONSTRUCTION PROGRESSES, ADDITIONAL INFORMATION IS DEVELOPED AND THE UTILITY APPLIES TO THE NRC FOR AN OPERATING LICENSE. THE SAME CAREFUL ANALYSIS AS IS MADE AT THE CONSTRUCTION PERMIT STAGE IS MADE BY THE NRC IN DECIDING WHETHER OR NOT TO ISSUE THE OPERATING LICENSE.

IN THE OPERATING LICENSE REVIEW PROCESS, OPPORTUNITY FOR HEARING IS PROVIDED. CONTRASTED WITH THE CONSTRUCTION PERMIT REVIEW PHASE, A HEARING IS HELD ONLY IF INTERVENTION IS GRANTED. FINAL ISSUANCE OF AN OPERATING PERMIT IS SUBJECT TO THE APPROVAL OF BOTH THE DIRECTOR OF THE DIVISION OF LICENSING AND OF THE COMMISSION.

T A B L E O F C O N T E N T S
P R I N T E D I N T H E O R D E R L I S T E D

S E C T I O N I

SUMMARY OF ACCOMPLISHMENTS
OL SUMMARY OF ACCOMPLISHMENTS
CP SUMMARY OF ACCOMPLISHMENTS
COMBINED NUMERICAL SUMMARY OF ACCOMPLISHMENTS

TARGET DATES OF LICENSING STEPS FOR PLANTS SEEKING
OPERATING LICENSES IN THE NEXT FIVE YEARS

TARGET DATES OF LICENSING STEPS FOR PLANTS SEEKING
CONSTRUCTION PERMITS IN THE NEXT FIVE YEARS

NEW APPLICATION FORECAST:

OPERATING LICENSE REVIEWS
CONSTRUCTION PERMIT REVIEWS
SPECIAL REVIEWS

COMMON ABBREVIATIONS USED WITHIN THE PUBLICATION

S E C T I O N I I

PROJECT INDEX
OPERATING LICENSE REVIEWS
CONSTRUCTION PERMIT REVIEWS
STANDARD DESIGN REVIEWS
OTHER REVIEWS
NON-POWER REACTORS

S E C T I O N I I I

EXAMPLE REVIEW

SECTION I

O L SUMMARY OF ACCOMPLISHMENTS
AS OF DECEMBER 31, 1982

<u>NOVEMBER</u>			<u>FISCAL YEAR TO DATE</u>		
<u>FACILITY</u>	<u>SCHEDULED</u>	<u>ACTUAL</u>	<u>FACILITY</u>	<u>SCHEDULED</u>	<u>ACTUAL</u>
<u>S E R ' S</u>			<u>S E R ' S</u>		
NONE			NONE		
<u>S S E R ' S</u>			<u>S S E R ' S</u>		
BYRON 1 & 2	12/30/82		BYRON 1 & 2	12/30/82	
WASHINGTON NUCLEAR 2	12/15/82	12/15/82C	MIDLAND 1 & 2	10/06/82	10/06/82C
SUMMER 1	11/12/82	11/12/82C	WASHINGTON NUCLEAR 2	12/15/82	12/15/82C
			SUMMER 1	11/12/82	11/12/82C
			WATERFORD 3	10/22/82	10/29/82C
<u>D E S ' S</u>			<u>D E S ' S</u>		
NONE			BELLEfonte 1 & 2		
			11/22/82		
<u>F E S ' S</u>			<u>F E S ' S</u>		
SEABROOK 1 & 2	12/08/82	12/08/82C	SEABROOK 1 & 2	12/08/82	12/08/82C
<u>O L ' S I S S U E D*</u>			<u>O L ' S I S S U E D*</u>		
SUMMER 1	11/12/82	11/12/82C	SUMMER 1	11/12/82	11/12/82C
SUSQUEHANNA 1		11/12/82C	SUSQUEHANNA 1		11/12/82C

* FULL POWER

C P S U M M A R Y O F A C C O M P L I S H M E N T S
 A S O F D E C E M B E R 3 1 , 1 9 8 2

D E C E M B E R		F I S C A L Y E A R T O D A T E	
F A C I L I T Y	S C H E D U L E D	F A C I L I T Y	S C H E D U L E D
	A C T U A L		A C T U A L
<u>S E R ' S</u> NONE		<u>S E R ' S</u> NONE	
<u>S S E R ' S</u> SKAGIT/HANFORD 182	12/30/82	<u>S S E R ' S</u> SKAGIT/HANFORD 182	12/30/82
<u>D E S ' S</u> NONE		<u>D E S ' S</u> NONE	
<u>F E S ' S</u> NONE		<u>F E S ' S</u> NONE	
<u>C P ' S I S S U E D</u> NONE		<u>C P ' S I S S U E D</u> NONE	

SUMMARY OF ACCOMPLISHMENTS
AS OF DECEMBER 31, 1982

<u>DECEMBER</u>			<u>FISCAL YEAR TO DATE</u>		
	<u>SCHEDULED</u>	<u>ACTUAL</u>		<u>SCHEDULED</u>	<u>ACTUAL</u>
SER'S (OL)	0	0	SER'S (OL)	0	0
SER'S (CP)	0	0	SER'S (CP)	0	0
SSER'S (OL)	3	2	SSER'S (OL)	5	4
SSER'S (CP)	1	0	SSER'S (CP)	1	0
DES'S (OL)	0	0	DES'S (OL)	1	6
DES'S (CP)	0	0	DES'S (CP)	0	0
FES'S (OL)	1	1	FES'S (OL)	1	1
FES'S (CP)	0	0	FES'S (CP)	0	0
OL'S ISSUED*	1	2	OL'S ISSUED*	1	2
CP'S ISSUED	0	0	CP'S ISSUED	0	0

* FULL POWER

LICENSING SCHEDULES FOR ALL PENDING OL APPLICATIONS
 (INCLUDES SCHEDULES FOR ADDITIONAL UNITS WITH PROJECTED CONSTRUCTION COMPLETION IN CY 1982-1983)
 (LISTED IN ORDER OF FACILITY NAME)

REPORT AS OF: 12/31/82

PLANT	EST. DELAY (MONTHS)	ISSUE DES	SER			SSER			START OF HRG	ASLB INITIAL DECISION	COMM* DEC. DATE	APPL. CONST. COMPL.
			STAFF INPUT TO DL	TECH ISSUE SER	ACRS MTG	STAFF INPUT TO DL	TECH ISSUE SSER					
BYRON 1	0	11/81C	01/82C	02/82C	03/82C	04/82C	08/82C	12/82	03/83	07/83	08/83	08/83
CLINTON 1	0	12/81C	12/81C	02/82C	03/82C	05/82C	06/82C	07/82C	08/83	12/83	12/83	01/84
COMANCHE PEAK 1	0	05/81C	07/81C	07/81C	11/81C	09/81C	01/83	06/83	12/81C	04/83	05/83	06/83
DIABLO CANYON 1	0	12/72C	01/75C	10/74C	07/76C	05/76C	01/83	02/83	12/76C	07/81C		
DIABLO CANYON 2	0	12/72C	01/75C	10/74C	07/76C	05/76C	01/83	N/S	12/76C	07/81C		
ENRICO FERMI 2	0	04/81C	05/77C	09/77C	08/81C	09/81C	01/83	01/83	03/82C	10/82C	05/83	08/83
GRAND GULF 1	0	05/81C	08/81C	09/81C	10/81C	10/81C	01/83	01/83	N/A	N/A	03/83	06/82C
LASALLE 2	0	03/78C	02/81C	03/81C	04/81C	11/78C	01/83	02/83	N/A	N/A	03/83	04/83
MCGUIRE 2	0	10/75C	01/78C	03/78C	04/78C	04/76C	01/83	02/83	03/77C	06/81C	03/83	04/83
MIDLAND 1	0	02/82C	04/82C	05/82C	06/82C	07/82C	08/82C	11/83	11/82C	10/83	11/83	12/83
MIDLAND 2	0	02/82C	04/82C	05/82C	06/82C	07/82C	08/82C	10/82C	11/82C	10/83	10/83	07/83
PALO VERDE 1	0	10/81C	10/81C	11/81C	12/81C	03/82C	08/82C	09/82C	04/82C	12/82	07/83	08/83
PERRY 1	0	02/82C	05/82C	05/82C	07/82C	08/82C	01/83	01/83	02/83	08/83	10/83	11/83
SAN ONOFRE 3	0	01/81C	01/81C	02/81C	02/81C	04/81C	01/83	01/83	06/81C	05/82C	02/83	11/82C
SHOREHAM	3	03/77C	03/81C	04/81C	10/81C	10/77C	N/S	01/83	05/82C	05/83	06/83	03/83
ST LUCIE 2	0	10/81C	09/81C	10/81C	11/81C	04/82C	12/82	01/83	N/A	N/A	01/83	01/83
SUSQUEHANNA 2	0	03/81C	03/81C	04/81C	08/81C	07/81C	02/83	03/83	10/81C	04/82C	12/83	01/84
WASHINGTON NUCLEAR 2	0	07/81C	05/82C	03/82C	10/82C	12/81C	11/82C	12/82C	N/A	N/A	08/83	09/83
WATERFORD 3	0	05/81C	05/81C	07/81C	08/81C	09/81C	09/82C	10/82C	03/82C	03/83	04/83	05/83
WATTS BAR 1	0	06/78C	06/82C	07/82C	08/82C	12/78C	09/82C	N/S	N/A	N/A	07/83	08/83
ZIMMER 1	0	10/76C	12/77C	01/79C	03/79C	06/77C	08/82C	08/82C	02/82C	06/82C	08/83	09/83

*LICENSING SCHEDULES AND DECISION DATES DO NOT REFLECT POTENTIAL DELAY FROM EMERGENCY PREPAREDNESS REVIEW.

LICENSING SCHEDULES FOR ALL TENDERED OL UNITS TO BE ISSUED AFTER CY 1983

<u>PLANT</u>	<u>ISSUE SSER</u>	<u>APPL. CONST. COMPLETE</u>
BELLEFONTE 1	06/83	05/85
BELLEFONTE 2	N/S	05/86
BRAIDWOOD 1	05/84	04/85
BRAIDWOOD 2		04/86
BYRON 2	N/S	04/84
CALLAWAY 1	02/83	04/84
CATAWPA 1	04/83	11/84
CATAWBA 2	N/S	03/87
CLINTON 2		N/S
COMANCHE PEAK 2	11/83	12/84
FERMI 2 (FSAR RESUB)		
GRAND GULF 2	N/S	N/S
HARRIS 1	04/84	06/85
HARRIS 2	N/S	N/S
LIMERICK 1	10/83	10/84
LIMERICK 2		N/S
MARBLE HILL 1	05/85	06/86
MARBLE HILL 2		12/87
MILLSTONE 3	12/84	11/85
PALO VERDE 2	10/83	08/84
PALO VERDE 3	09/85	11/85
PERRY 2	N/S	07/87
RIVER BEND 1	05/84	04/85
RIVER BEND 2		N/S
SEABROOK 1	05/83	09/84
SEABROOK 2		12/86
SOUTH TEXAS 1	01/86	12/86
SOUTH TEXAS 2	N/S	12/88
WASHINGTON NUCLEAR 1	N/S	N/S
WASHINGTON NUCLEAR 3	12/84	12/85
WATTS BAR 2	06/84	08/84
WOLF CREEK 1	08/82C	10/84

LICENSING SCHEDULES FOR ALL PENDING CP APPLICATIONS
 (LISTED IN ORDER OF FACILITY NAME)

REPORT AS OF: 12/31/82

PLANT	SER				SSER			START OF HRG	ASLB INITIAL DECISION	COMM DEC. DATE
	ISSUE DES	STAFF TECH INPUT TO DL	ISSUE SER	ACRS MTG	ISSUE FES	STAFF TECH INPUT TO DL	ISSUE SSER			
(SP)FN ¹ 1-8 (MANUF.)	07/74C	08/75C	09/75C	04/76C	10/75C	03/76C	09/81C	06/76C	06/82C	12/82C
CLINCH RIVER	02/76C	01/83	03/83	05/83	02/77C	06/83	07/83	08/82C	04/84	06/84
PEBBLE SPRINGS 1 & 2	01/75C	12/75C	01/76C	02/76C	04/75C	12/77C	N/S	N/S	N/S	N/S
SKAGIT/HANFORD 1&2	05/82C	07/77C	08/77C	02/83	02/83	11/82C	12/82	07/75C	04/83	07/83

NEW APPLICATION FORECAST --- OPERATING LICENSE REVIEWS

(ANTICIPATED TENDER DATES FOR ALL UNITS WITH CONSTRUCTION PERMITS)
AS OF WEEK ENDING: 12/31/82

FACILITY	DOCKET NUMBER	UTILITY	LICENSING PROJECT MANAGER	APPL. SUBMITS FSAR	APPL. SUBMITS ENV. RPT.	1ST UNIT CONST. COMPLETE	COUNSEL
FY83 MILLSTONE 3	050-00423	NORTHEAST NUCLEAR ENERGY	.UNASSIGNED	10/29/82C	10/29/82C	11/00/85	M.ROTHSCHILD
MARBLE HILL 1 & 2	0546&0547	PUBLIC SERVICE OF INDIANA	E.DOOLITTLE	11/23/82C	11/23/82C	06/00/86	R.LESSY
BEAVER VALLEY 2	050-00412	DUQUESNE LIGHT	E.DOOLITTLE	12/31/82	12/31/82	12/31/85	J.GUTEIRREZ
NINE MILE POINT 2	050-00410	NIAGARA MOHAWK POWER	D.LYNCH	01/00/83	01/00/83	03/00/86	B.BORDENICK
HOPE CREEK 1	050-00354	PUBLIC SERVICE ELECTRIC & GAS	.UNASSIGNED	03/00/83	03/00/83	06/00/86	R.BLACK
VOGTLE 1 & 2	0424-0425	GEORGIA POWER	E.DOOLITTLE	07/00/83	09/00/83	09/00/86	B.BORDENICK

NEW APPLICATION FORECAST -- CONSTRUCTION PERMITS

AS OF WEEK ENDING: 12/31/82

FACILITY NAME	UTILITY	PROJECT NUMBER	PROJECT MANAGER	APPL. ER SUB. DATE	APPL. PSAR SUB. DATE
CARROLL 1 & 2	COMMONWEALTH EDISON	559	D.MORAN	10/00/84	10/00/84

COMMON ABBREVIATIONS USED WITHIN THE PUBLICATION

ACRS: ADVISORY COMMITTEE ON REACTOR SAFEGUARDS
 AE: ARCHITECT/ENGINEER
 AEB: ACCIDENT EVALUATION BRANCH
 ASB: AUXILIARY SYSTEMS BRANCH
 ASLB: ATOMIC SAFETY LICENSING BOARD

B&R: BURNS & ROE
 B&V: BLACK & VEACH
 B&W: BABCOCK & WILCOX
 BECH: BECHTEL
 BRRT: BROWN & ROOT
 BWR: BOILING WATER REACTOR

CEB: CHEMICAL ENGINEERING BRANCH
 COMB: COMBUSTION ENGINEERING
 CP: CONSTRUCTION PERMIT
 CPB: CORE PERFORMANCE BRANCH
 CSB: CONTAINMENT SYSTEMS BRANCH
 CWE: COMMONWEALTH EDISON

DES: DRAFT ENVIRONMENTAL STATEMENT

EEB: ENVIRONMENTAL ENGINEERING BRANCH
 EPA: ENVIRONMENTAL PROTECTION AGENCY
 EPLB: EMERGENCY PREPAREDNESS LICENSING BRANCH
 ER: ENVIRONMENTAL REPORT
 EQB: EQUIPMENT QUALIFICATION BRANCH
 ESR: EARLY SITE REVIEW
 ETSB: EFFLUENT TREATMENT SYSTEMS BRANCH

F.R.: FEDERAL REGISTRAR
 FDA: FINAL DESIGN APPROVAL
 FES: FINAL ENVIRONMENTAL STATEMENT
 FSAR: FINAL SAFETY ANALYSIS REPORT

G&H: GIBBS & HILL
 GHDR: GIBBS & HILL
 GIL: GILBERT COMMONWEALTH
 GSB: GEOSCIENCES BRANCH

HGB: HYDROLOGIC AND GEOTECHNICAL BRANCH
 HTGR: HIGH TEMPERATURE GAS COOLED REACTOR

ICB: INSTRUMENTATION AND CONTROL BRANCH

L.A.: LICENSING ASSISTANT
 LESR: LIMITED EARLY SITE REVIEW (ALSO ABBREVIATED LES)
 LGR: LICENSING GUIDANCE BRANCH
 LMFBR: LIQUID METAL FAST BREEDER REACTOR
 LQB: LICENSEE QUALIFICATIONS BRANCH

MEB: MECHANICAL ENGINEERING BRANCH
 MPA: MANAGEMENT AND PROGRAM ANALYSIS
 MTEB: MATERIALS ENGINEERING BRANCH
 MWE: MEGAWATTS ELECTRIC
 MWT: MEGAWATTS THERMAL

NSSS: NUCLEAR STEAM SYSTEMS SUPPLIER

OL: OPERATING LICENSE
 OLB: OPERATOR LICENSING BRANCH
 OPS: OFFSHORE POWER SYSTEMS

PDA: PRELIMINARY DESIGN APPROVAL
 PG&E: PACIFIC GAS & ELECTRIC
 PID: PARTIAL INITIAL DECISION
 PM: PROJECT MANAGER
 PS: POWER SYSTEMS BRANCH
 PSAR: PRELIMINARY SAFETY ANALYSIS REPORT
 PTRB: PROCEDURES AND TEST REVIEW BRANCH
 PWR: PRESSURIZED WATER REACTOR

QAB: QUALITY ASSURANCE BRANCH

RAB: RADIOLOGICAL ASSESSMENT BRANCH
 RSB: REACTOR SYSTEMS BRANCH

S&L: SARGENT & LUNDY
 S&W: STONE & WEBSTER
 SAB: SITING ANALYSIS BRANCH
 SAR: SAFETY ANALYSIS REPORT
 SDA: STANDARD DESIGN APPROVAL
 SEB: STRUCTURAL ENGINEERING BRANCH
 SER: SAFETY EVALUATION REPORT
 SIB: SYSTEMS INTERACTION BRANCH
 SP: SPECIAL PROJECT
 SSC: SOUTHERN SERVICES COMPANY
 SSER: SUPPLEMENT TO SAFETY EVALUATION

TVA: TENNESSEE VALLEY AUTHORITY

UEC: UNITED ENG. & CONSTRUCTORS
 UFB: UTILITY FINANCE BRANCH

WEST: WESTINGHOUSE

SECTION II

PROJECT INDEX

SECTION II

OPERATING LICENSE REVIEW

2- 1 BELLEFONTE 1 & 2
 2- 2 BRAIDWOOD 1 & 2
 2- 3 BYRON 1 & 2
 2- 4 CALLAWAY 1
 2- 5 CATAWBA 1 & 2
 2- 6 CLINTON 1 & 2
 2- 7 COMANCHE PEAK 1 & 2
 2- 8 DIABLO-CANYON 1 & 2
 2- 9 ENRICO FERMI 2
 2- 10 FERMI 2 (FSAR RESUB)
 2- 11 GRAND GULF 1 & 2
 2- 12 HARRIS 1 & 2
 2- 13 LASALLE 2
 2- 14 LIMERICK 1 & 2
 2- 15 MARBLE HILL 1 & 2
 2- 16 MCGUIRE 2
 2- 17 MIDLAND 1 & 2
 2- 18 MILLSTONE 3
 2- 19 PALO VERDE 1,2,3
 2- 20 PERRY 1 & 2
 2- 21 RIVER BEND 1 & 2
 2- 22 SAN ONOFRE 3
 2- 23 SEABROOK 1 & 2
 2- 24 SHOREHAM
 2- 25 SOUTH TEXAS 1 & 2
 2- 26 ST LUCIE 2
 2- 27 SUSQUEHANNA 2
 2- 28 WASHINGTON NUCLEAR 1
 2- 29 WASHINGTON NUCLEAR 2
 2- 30 WASHINGTON NUCLEAR 3
 2- 31 WATERFORD 3
 2- 32 WATTS BAR 1 & 2
 2- 33 WOLF CREEK 1
 2- 34 ZIMMER 1

CONSTRUCTION PERMIT REVIEWS

2- 35 CLINCH RIVER
 2- 36 PEBBLE SPRINGS 1 & 2
 2- 37 SKAGIT/HANFORD 1&2

STANDARD DESIGN REVIEWS

2- 38 (BOP)BOPSSAR/BSAR-205
 2- 39 (BOP)ESSAR/BSAR-205
 2- 40 (BOP)ESSAR/CESSAR-80
 2- 41 (BOP)ESSAR/RESAR-414
 2- 42 (BOP)GAISSAR
 2- 43 (BOP)GIBBSSAR (W)
 2- 44 (BOP)SWESSAR/BSAR-205
 2- 45 (NSS)CESSAR SYSTEM 80
 2- 46 (NSS)GESSAR SEVERE ACC
 2- 47 (NSS)GESSAR-238 NI

OTHER REVIEWS

2- 48 (SP)FNP 1-8 (MANUF.)
 2- 49 CARROLL SITE

PLANT CHARACTERISTICS:

DOCKET NO: 0456&0457
 APPLICANT: COMMONWEALTH EDISON
 LOCATION: 24 MI SSW OF JOLIET, ILL
 REGION: 3 AE: S&L
 REAC. TYPE: PWR NSSS: WEST
 DESIGN PWR: 3425 MWT/1120 MWE CONST: CWE

KEY PERSONNEL:

LIC. PM: J. STEVENS ASLB CHAIR: M. MILLER
 LIC. BC: J. YOUNGBLOOD MEMBER 1: R. COLE
 LIC. LA.: M. RUSHBROOK MEMBER 2: D. CALLIHAN
 COUNSEL: D. HASSELL CONST. INSP: J. NEISLER
 ANTI TRUST: B. VOGLER RESID. INSP: L. MCGREGOR
 RM ANALYST: M. KING

CURRENT SAF. STATUS:

Several portions are under contract review.

CURRENT ENV. STATUS:

Inactive.

CURRENT HRG. STATUS:

Opportunity for hearing was published in the Federal Register on 06/13/79. There will be a contested hearing.

CURRENT ANTI TRUST:

Applicant has submitted antitrust information pursuant to Reg. Guide 9.3.

LATEST AMENDMENT:

FSAR Amendment No. 38

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:		11/30/78C
ER SITE VISIT COMPLETE:	04/15/83	
INPUT TO DES TO PM:	11/01/83	
ISSUE DES:	01/00/84	
RESPONSE TO COMMENTS ON DES:	04/01/84	
ISSUE FES:	06/00/84	

SAFETY/HEARING MILESTONES:

	SCHED. DATE	RECEIPT DATE
APPLICATION TENDERED:	06/26/78	06/26/78C
SAR DOCKETED:	11/00/78	11/30/78C
SAR Q'S RECEIVED BY PM:	12/31/82	
SAR APPL. RESPONSE TO Q'S RECEIVED:	03/01/83	
INPUT TO DRAFT SER TO PM:	05/01/83	
ISSUE DRAFT SER:	09/20/83	
INPUT TO SER:	11/01/83	
ISSUE SER:	12/01/83	
ACRS FULL COMMITTEE MEETING:	01/00/84	
INPUTS TO SE SUPPLEMENT 1:	04/01/84	
ISSUE SE SUPPLEMENT 1:	05/00/84	
FEMA LETTER RECEIVED:	N/S	
HEARING STARTED:	10/00/84	
ASLB INITIAL DECISION:	03/00/85	
COMMISSION EFFECTIVENESS DECISION:	04/00/85	
TECH SPECS COMPLETED:	04/00/85	
COMMISSION DECISION:	04/00/85	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	04/00/85	

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	04/00/85	04/14/82

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

PAGE NO: 2- 3

BYRON 1 & 2

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																																							
<p>DOCKET NO: 0454&0455 APPLICANT: COMMONWEALTH EDISON LOCATION: 17 MI SW OF ROCKFORD, ILL REGION: 3 REAC. TYPE: PWR DESIGN PWR: 3425 MWT/1120 MWE</p> <p style="margin-left: 200px;">AE: S&L NSSS: WEST CONST: CWE</p>	<p>LIC. PM: L. OLSHAN LIC. BC: J. YOUNGBLOOD LIC. LA.: M. RUSHBROOK COUNSEL: S. GOLDBERG ANTITRUST: B. VOGLER RM ANALYST: M. KING</p> <p>ASLB CHAIR: I. SMITH MEMBER 1: R. COLE MEMBER 2: D. CALLIHAN CONST. INSP: M. RING RESID. INSP: W. FORNEY</p>																																																																																							
<p>CURRENT SAF. STATUS: SER and Supplement 1 have been issued. Several outstanding and confirmatory issues remain to be resolved prior to licensing.</p> <p>CURRENT ENV. STATUS: Environmental review completed and FES (NUREG-0848) published in April 1982.</p> <p>CURRENT HRG. STATUS: In discovery. Hearing scheduled to commence in March 1983.</p> <p>CURRENT ANTITRUST: Applicant has submitted antitrust information pursuant to Reg. Guide 9.3.</p> <p>LATEST AMENDMENT: FSAR - Amendment 40 ER - Amendment 3</p> <p>NEW SLIPS/NOTES:</p>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">ENVIRONMENTAL MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td></td> <td>11/30/78C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>05/31/81</td> <td>05/31/81C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>08/15/81</td> <td>08/15/81C</td> </tr> <tr> <td>ISSUE DES:</td> <td>11/05/81</td> <td>11/05/81C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>03/01/82</td> <td>03/01/82C</td> </tr> <tr> <td>ISSUE FES:</td> <td>04/05/82</td> <td>04/05/82C</td> </tr> </tbody> </table> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">SAFETY/HEARING MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>06/26/78</td> <td>06/26/78C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>11/00/78</td> <td>11/30/78C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>08/15/81</td> <td>08/15/81C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>10/15/81</td> <td>10/15/81C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>11/07/81</td> <td>11/07/81C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>01/07/82</td> <td>01/07/82C</td> </tr> <tr> <td>ISSUE SER:</td> <td>02/07/82</td> <td>02/07/82C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>03/10/82</td> <td>03/10/82C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 2:</td> <td>08/20/82</td> <td>08/20/82C</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 2:</td> <td>12/30/82</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>03/00/83</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>07/00/83</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>08/00/83</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>06/30/83</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>08/00/83</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>08/00/83</td> <td></td> </tr> </tbody> </table> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">CONSTRUCTION COMPLETION - APPL.:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td></td> <td>08/31/83</td> <td>07/14/82</td> </tr> </tbody> </table>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:		11/30/78C	ER SITE VISIT COMPLETE:	05/31/81	05/31/81C	INPUT TO DES TO PM:	08/15/81	08/15/81C	ISSUE DES:	11/05/81	11/05/81C	RESPONSE TO COMMENTS ON DES:	03/01/82	03/01/82C	ISSUE FES:	04/05/82	04/05/82C	SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE	APPLICATION TENDERED:	06/26/78	06/26/78C	SAR DOCKETED:	11/00/78	11/30/78C	SAR Q'S RECEIVED BY PM:	08/15/81	08/15/81C	SAR APPL. RESPONSE TO Q'S RECEIVED:	10/15/81	10/15/81C	INPUT TO DRAFT SER TO PM:	11/07/81	11/07/81C	ISSUE DRAFT SER:			INPUT TO SER:	01/07/82	01/07/82C	ISSUE SER:	02/07/82	02/07/82C	ACRS LETTER RECEIVED:	03/10/82	03/10/82C	INPUTS TO SE SUPPLEMENT 2:	08/20/82	08/20/82C	ISSUE SE SUPPLEMENT 2:	12/30/82		FEMA LETTER RECEIVED:			HEARING STARTED:	03/00/83		ASLB INITIAL DECISION:	07/00/83		COMMISSION EFFECTIVENESS DECISION:	08/00/83		TECH SPECS COMPLETED:	06/30/83		COMMISSION DECISION:	08/00/83		ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:	08/00/83		CONSTRUCTION COMPLETION - APPL.:	SCHED. DATE	RECEIPT DATE		08/31/83	07/14/82
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																																																																						
ER DOCKETED:		11/30/78C																																																																																						
ER SITE VISIT COMPLETE:	05/31/81	05/31/81C																																																																																						
INPUT TO DES TO PM:	08/15/81	08/15/81C																																																																																						
ISSUE DES:	11/05/81	11/05/81C																																																																																						
RESPONSE TO COMMENTS ON DES:	03/01/82	03/01/82C																																																																																						
ISSUE FES:	04/05/82	04/05/82C																																																																																						
SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE																																																																																						
APPLICATION TENDERED:	06/26/78	06/26/78C																																																																																						
SAR DOCKETED:	11/00/78	11/30/78C																																																																																						
SAR Q'S RECEIVED BY PM:	08/15/81	08/15/81C																																																																																						
SAR APPL. RESPONSE TO Q'S RECEIVED:	10/15/81	10/15/81C																																																																																						
INPUT TO DRAFT SER TO PM:	11/07/81	11/07/81C																																																																																						
ISSUE DRAFT SER:																																																																																								
INPUT TO SER:	01/07/82	01/07/82C																																																																																						
ISSUE SER:	02/07/82	02/07/82C																																																																																						
ACRS LETTER RECEIVED:	03/10/82	03/10/82C																																																																																						
INPUTS TO SE SUPPLEMENT 2:	08/20/82	08/20/82C																																																																																						
ISSUE SE SUPPLEMENT 2:	12/30/82																																																																																							
FEMA LETTER RECEIVED:																																																																																								
HEARING STARTED:	03/00/83																																																																																							
ASLB INITIAL DECISION:	07/00/83																																																																																							
COMMISSION EFFECTIVENESS DECISION:	08/00/83																																																																																							
TECH SPECS COMPLETED:	06/30/83																																																																																							
COMMISSION DECISION:	08/00/83																																																																																							
ISSUE LIC. WITH POWER RESTRICTION:																																																																																								
ISSUE FULL POWER LICENSE AMEND:	08/00/83																																																																																							
CONSTRUCTION COMPLETION - APPL.:	SCHED. DATE	RECEIPT DATE																																																																																						
	08/31/83	07/14/82																																																																																						

CALLAWAY 1

OL CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																				
<p>DOCKET NO: 05000483 APPLICANT: UNION ELECTRIC LOCATION: 10 MI SE OF FULTON, MO REGION: 3 REAC. TYPE: PWR DESIGN PWR: 3425 MWT/1188 MWE</p> <p>AE: BECH NSSS: WEST CONST: DANIEL</p>	<p>LIC. PM: G. EDISON LIC. BC: B. YOUNGBLOOD LIC. LA.: M. RUSHBROOK COUNSEL: R. LESSY ANTITRUST: B. VOGLER RM ANALYST: S. HEDLUND</p> <p>ASLB CHAIR: J. GLEASON MEMBER 1: G. BRIGHT MEMBER 2: J. KLINE CONST. INSP: J. KONKLIN RESID. INSP: J. NEISLER</p>																																				
<p>CURRENT SAF. STATUS: SAR was docketed 08/08/80. The SER was issued by NRC on 10/07/81 and the SER Supplement No. 1 was issued on 01/15/82. SSER 2 is scheduled for 2/83.</p>	<p>ENVIRONMENTAL MILESTONES:</p> <table border="1"> <thead> <tr> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>12/12/80</td> <td>12/12/80C</td> </tr> <tr> <td>12/00/81</td> <td>12/00/81C</td> </tr> <tr> <td>08/01/81</td> <td>08/01/81C</td> </tr> <tr> <td>09/29/81</td> <td>09/29/81C</td> </tr> <tr> <td>12/01/81</td> <td>12/01/81C</td> </tr> <tr> <td>01/29/82</td> <td>01/29/82C</td> </tr> </tbody> </table>	SCHED. DATE	ACTUAL DATE	12/12/80	12/12/80C	12/00/81	12/00/81C	08/01/81	08/01/81C	09/29/81	09/29/81C	12/01/81	12/01/81C	01/29/82	01/29/82C																						
SCHED. DATE	ACTUAL DATE																																				
12/12/80	12/12/80C																																				
12/00/81	12/00/81C																																				
08/01/81	08/01/81C																																				
09/29/81	09/29/81C																																				
12/01/81	12/01/81C																																				
01/29/82	01/29/82C																																				
<p>CURRENT ENV. STATUS: ER was docketed 12/12/80. The DES was issued by NRC on 09/29/81 and the FES was issued on 01/29/82.</p>	<p>SAFETY/HEARING MILESTONES:</p> <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>10/25/79</td> <td>10/25/79C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>08/08/80</td> <td>08/08/80C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>12/18/80</td> <td>12/18/80C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>10/01/81</td> <td>10/01/81C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>N/A</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>09/11/81</td> <td>09/11/81C</td> </tr> <tr> <td>ISSUE SER:</td> <td>10/07/81</td> <td>10/07/81C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>11/19/81</td> <td>11/19/81C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 2:</td> <td>01/01/82</td> <td>01/01/82C</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 2:</td> <td>02/00/83</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>03/00/83</td> <td></td> </tr> </tbody> </table>	APPLICATION TENDERED:	10/25/79	10/25/79C	SAR DOCKETED:	08/08/80	08/08/80C	SAR Q'S RECEIVED BY PM:	12/18/80	12/18/80C	SAR APPL. RESPONSE TO Q'S RECEIVED:	10/01/81	10/01/81C	INPUT TO DRAFT SER TO PM:			ISSUE DRAFT SER:	N/A		INPUT TO SER:	09/11/81	09/11/81C	ISSUE SER:	10/07/81	10/07/81C	ACRS LETTER RECEIVED:	11/19/81	11/19/81C	INPUTS TO SE SUPPLEMENT 2:	01/01/82	01/01/82C	ISSUE SE SUPPLEMENT 2:	02/00/83		FEMA LETTER RECEIVED:	03/00/83	
APPLICATION TENDERED:	10/25/79	10/25/79C																																			
SAR DOCKETED:	08/08/80	08/08/80C																																			
SAR Q'S RECEIVED BY PM:	12/18/80	12/18/80C																																			
SAR APPL. RESPONSE TO Q'S RECEIVED:	10/01/81	10/01/81C																																			
INPUT TO DRAFT SER TO PM:																																					
ISSUE DRAFT SER:	N/A																																				
INPUT TO SER:	09/11/81	09/11/81C																																			
ISSUE SER:	10/07/81	10/07/81C																																			
ACRS LETTER RECEIVED:	11/19/81	11/19/81C																																			
INPUTS TO SE SUPPLEMENT 2:	01/01/82	01/01/82C																																			
ISSUE SE SUPPLEMENT 2:	02/00/83																																				
FEMA LETTER RECEIVED:	03/00/83																																				
<p>CURRENT HRG. STATUS: Hearings were held on limited issues during November 1981. The hearing on the one remaining contention, emergency preparedness, is scheduled for May, 1983.</p>	<table border="1"> <tbody> <tr> <td>HEARING STARTED:</td> <td>11/17/81</td> <td>11/17/81C</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>10/00/83</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>11/00/83</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>03/00/84</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td>04/00/84</td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>07/00/84</td> <td></td> </tr> </tbody> </table>	HEARING STARTED:	11/17/81	11/17/81C	ASLB INITIAL DECISION:	10/00/83		COMMISSION EFFECTIVENESS DECISION:	11/00/83		TECH SPECS COMPLETED:	N/S		COMMISSION DECISION:	03/00/84		ISSUE LIC. WITH POWER RESTRICTION:	04/00/84		ISSUE FULL POWER LICENSE AMEND:	07/00/84																
HEARING STARTED:	11/17/81	11/17/81C																																			
ASLB INITIAL DECISION:	10/00/83																																				
COMMISSION EFFECTIVENESS DECISION:	11/00/83																																				
TECH SPECS COMPLETED:	N/S																																				
COMMISSION DECISION:	03/00/84																																				
ISSUE LIC. WITH POWER RESTRICTION:	04/00/84																																				
ISSUE FULL POWER LICENSE AMEND:	07/00/84																																				
<p>CURRENT ANTITRUST: OL review is in progress.</p>	<p>SCHED. DATE RECEIPT DATE</p>																																				
<p>LATEST AMENDMENT:</p> <p>NEW SLIPS/NOTES: The Caseload Forecast Panel is reviewing construction progress in order to make a new construction completion schedule estimate. An April 1984 estimate is based on the applicant's recently revised fuel load date.</p>	<table border="1"> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>04/00/84</td> <td>08/23/82</td> </tr> </tbody> </table>	CONSTRUCTION COMPLETION - APPL.:	04/00/84	08/23/82																																	
CONSTRUCTION COMPLETION - APPL.:	04/00/84	08/23/82																																			

NRR LICENSING SYSTEM

CATAWBA 1 & 2

OL CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 0413&0414
 APPLICANT: DUKE POWER
 LOCATION: 6 MI NNW OF ROCK HILL, SC
 REGION: 2 AE: DUKE
 REAC. TYPE: PWR NSSS: WEST
 DESIGN PWR: 3582 MWT/1145 MWE CONST: DUKE

KEY PERSONNEL:

LIC. PM: K. JABBOUR
 LIC. BC: E. ADENSAM
 LIC. LA.: M. DUNCAN
 COUNSEL: G. JOHNSON
 ANTITRUST: B. VOGLER
 RM ANALYST: L. LANIER
 ASLB CHAIR: J. KELLEY
 MEMBER 1: D. CALLIHAN
 MEMBER 2: R. FOSTER
 CONST. INSP: P. VANDOORN
 RESID. INSP: K. VAN DOORN

CURRENT SAF. STATUS:

SER is scheduled to be completed 02/06/83.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	06/11/81	06/11/81C
ER SITE VISIT COMPLETE:	10/15/81	10/15/81C
INPUT TO DES TO PM:	06/25/82	07/29/82C
ISSUE DES:	08/05/82	08/11/82C
RESPONSE TO COMMENTS ON DES:	11/30/82	11/30/82C
ISSUE FES:	01/05/83	

CURRENT ENV. STATUS:

DES was issued on 08/11/82.

SAFETY/HEARING MILESTONES:

	SCHED. DATE	ACTUAL DATE
APPLICATION TENDERED:	04/07/81	04/07/81C
SAR DOCKETED:	06/11/81	06/11/81C
SAR Q'S RECEIVED BY PM:	12/15/81	12/15/81C
SAR APPL. RESPONSE TO Q'S RECEIVED:	12/10/82	12/10/82C
INPUT TO DRAFT SER TO PM:	12/30/82	
ISSUE DRAFT SER:	11/19/82	11/19/82C
INPUT TO SER:	01/09/83	
ISSUE SER:	02/06/83	
ALRS FULL COMMITTEE MEETING:	03/10/83	
INPUTS TO SE SUPPLEMENT 1:	04/12/83	
ISSUE SE SUPPLEMENT 1:	04/30/83	
FEMA LETTER RECEIVED:	03/30/83	

CURRENT HRG. STATUS:

Combined hearing anticipated to start 09/83.

HEARING STARTED:	09/28/83	
ASLB INITIAL DECISION:	03/00/84	
COMMISSION EFFECTIVENESS DECISION:	04/00/84	
TECH SPECS COMPLETED:	09/00/84	
COMMISSION DECISION:	09/00/84	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	11/00/84	

CURRENT ANTITRUST:

Operating license antitrust review is in progress.

LATEST AMENDMENT:

Revision 6 dated 10/25/82.

NEW SLIPS/NOTES:

CP Amend. issued 12/23/80 indicating change in ownership. Staff is reassessing standard assumptions for projecting hearing schedules for plants with const. completion dates beyond '82. This re-assess. may result in a new schedule.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	11/00/84	05/00/82
----------------------------------	----------	----------

NRR LICENSING SYSTEM

CLINTON 1 & 2

OL CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 0461&0462
 APPLICANT: ILLINOIS POWER
 LOCATION: 6 MI E OF CLINTON, ILL
 REGION: 3 AE: S&L
 REAC. TYPE: BWR N555: GE
 DESIGN PWR: 2894 MWT/0950 MWE CONST: BALDWIN

KEY PERSONNEL:

LIC. PM: H. ABELSON
 LIC. BC: A. SCHWENCER
 LIC. LA.: E. HYLTON
 COUNSEL: R. GODDARD
 ANTI TRUST: B. VOGLER
 RM ANALYST: M. KING
 ASLB CHAIR: H. CLARK
 MEMBER 1: G. FERGUSON
 MEMBER 2: O. PARIS
 CONST. INSP: F. JABLONSKI
 RESID. INSP: H. LIVERMORE

CURRENT SAF. STATUS:

FSAR was docketed 09/08/80. SER was issued 02/17/82.
 Supplement No. 1 was issued 07/22/82.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	03/01/81	09/08/80C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:	12/08/81	12/08/81C
ISSUE DES:	12/18/81	12/28/81C
RESPONSE TO COMMENTS ON DES:	02/22/82	03/25/82C
ISSUE FES:	05/26/82	05/20/82C

CURRENT ENV. STATUS:

The draft environmental statement was completed December 1981. The FES was completed May 1982.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	12/01/79	12/01/79C
SAR DOCKETED:	09/08/80	09/08/80C
SAR Q'S RECEIVED BY PM:		
SAR APPL. RESPONSE TO Q'S RECEIVED:		
INPUT TO DRAFT SER TO PM:		
ISSUE DRAFT SER:		
INPUT TO SER:	12/05/81	12/05/81C
ISSUE SER:	01/05/82	02/17/82C
ACRS LETTER RECEIVED:	02/12/82	03/09/82C
INPUTS TO SE SUPPLEMENT 1:	06/30/82	06/30/82C
ISSUE SE SUPPLEMENT 1:	06/30/82	07/22/82C
FEMA LETTER RECEIVED:	N/S	

CURRENT HRG. STATUS:

Two petitions for leave to intervene were filed. The State of Illinois filed under 10 CFR 2.715(c). A prehearing was held on 04/14/81. A second prehearing was held 05/04/82. ASLB issued Memorandum and Order 11/10/82 ruling on proposed supplemental contentions, proposed issues, motion for summary disposition, and dismissing a previously admitted contention.

CURRENT ANTI TRUST:

Operating license antitrust review completed March 18, 1982 (SECY-82-120).

LATEST AMENDMENT:

FSAR Amendment #20, 10/82.

NEW SLIPS/NOTES:

IPC announced fuel load date of 1/84 by letter dated 04/21/82. Stop work orders associated with construction QA may impact fuel load date.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	01/00/84	04/21/82
----------------------------------	----------	----------

PLANT CHARACTERISTICS:

DOCKET NO: 0445&0446
 APPLICANT: TEXAS UTILITIES GENERATING
 LOCATION: 4 MI N OF GLEN ROSE, TEX
 REGION: 4 AE: G&H
 REAC. TYPE: PWR NSSS: WEST
 DESIGN PWR: 3411 MWT/1150 MWE CONST: BRRT

KEY PERSONNEL:

LIC. PM: S. BURWELL ASL^B CHAIR: M. MILLER
 LIC. BC: B. YOUNGBLOOD MEMBER 1: R. COLE
 LIC. LA.: M. RUSHBROOK MEMBER 2: K. MCCOLLOM
 COUNSEL: M. ROTHSCHILD CONST. INSP: R. TAYLOR
 ANTITRUST: B. VOGLER RESID. INSP: D. KELLY
 RM ANALYST: M. KING

CURRENT SAF. STATUS:

The SER was issued 07/14/81. The staff deferred scheduling the Comanche Peak review by the ACRS until sufficient information was provided to resolve a large number of open issues. SSER #1 was issued 10/16/81. Application was reviewed by the ACRS on 11/13/81. SSER #2 responding to the ACRS was issued on 01/20/82. SSER #3 is scheduled to be issued 01/28/83.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	01/19/79	01/19/79C
ER SITE VISIT COMPLETE:	06/20/80	08/07/80C
INPUT TO DES TO PM:	08/15/80	07/27/81C
ISSUE DES:	04/30/81	05/22/81C
RESPONSE TO COMMENTS ON DES:	07/19/81	08/28/81C
ISSUE FES:	09/18/81	09/24/81C

CURRENT ENV. STATUS:

The DES was issued on 05/22/81. The EPA Federal Register Notice was printed on 05/29/81 and the comment period ended 07/13/81. The FES was issued on 09/24/81.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	03/01/78	03/01/78C
SAR DOCKETED:	05/12/78	05/12/78C
SAR Q'S RECEIVED BY PM:	12/30/78	02/22/79C
SAR APPL. RESPONSE TO Q'S RECEIVED:	05/08/79	01/31/80C
INPUT TO DRAFT SER TO PM:	04/13/79	03/11/81C
ISSUE DRAFT SER:	03/31/81	03/31/81C
INPUT TO SER:	05/22/81	07/08/81C
ISSUE SER:	07/14/81	07/14/81C
ACRS LETTER RECEIVED:	11/17/81	11/17/81C
INPUTS TO SE SUPPLEMENT 3:	01/14/83	
ISSUE SE SUPPLEMENT 3:	01/28/83	
FEMA LETTER RECEIVED:	06/00/83	
HEARING STARTED:	12/02/81	12/02/81C
ASLB INITIAL DECISION:	04/00/83	
COMMISSION EFFECTIVENESS DECISION:	04/00/83	
TECH SPECS COMPLETED:	05/00/83	
COMMISSION DECISION:	05/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	N/S	
ISSUE FULL POWER LICENSE AMEND:	06/00/83	

CURRENT HRG. STATUS:

The first hearing session was held 12/02/81 in Fort Worth. Issues heard were financial qualifications and the operating QA program. A second, third, and fourth hearing sessions on QA/QC during construction were held 06/07-11/82, 07/26-30/82, and 09/13-17/82. The fourth hearing session completed the remaining contention, emergency plans. The ASLB is awaiting staff rebuttal testimony to allegation concerning pipe hangers. The fifth hearing session is N/S.

CURRENT ANTITRUST:

ALJ appointed on 02/23/82 to replace ASLB. Prehearing conference held 04/13/82 to determine status of parties. Briefs filed 05/04/82 request immediate imposition of settlement license conditions. A Memorandum and Order approving settlement agreements & proposed license conditions & dismissing proceedings was issued 05/06/82.

LATEST AMENDMENT:

34

NEW SLIPS/NOTES:

SSER #3 has been delayed an additional eight weeks due to staff resources. The delay will not impact the hearing schedule.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	06/00/83	10/29/81
----------------------------------	----------	----------

PLANT CHARACTERISTICS:

DOCKET NO: 0275&0323
 APPLICANT: PACIFIC GAS & ELECTRIC
 LOCATION: 12 MI WSW OF SAN LUIS OBISPO
 REGION: 5 AE: PG&E
 REAC. TYPE: PWR NSSS: WEST
 DESIGN PWR: 333& MWT/1084 MWE CONST: PC&E

KEY PERSONNEL:

LIC. PM: B. BUCKLEY ASLB CHAIR: J. WOLF
 LIC. BC: G. KNIGHTON MEMBER 1: J. KLINE
 LIC. LA.: J. LEE MEMBER 2: G. BRIGHT
 COUNSEL: B. JONES CONST. INSP: D. KIRSCH
 ANTITRUST: J. RUTBERG RESID. INSP: J. CARLSON
 RM ANALYST: B. ST MARY

CURRENT SAF. STATUS:

SSER 15 (Equip. Qualification) was issued on 10-02-81. SSER 16 is estimated for 02/07/83 (indicated as SSER9 on schedule). Favorable ASLB Initial Decision on a full-power license was issued on August 31, 1982. Low Power license was issued on 09-22-81 and suspended on November 19, 1981.

CURRENT ENV. STATUS:

Complete

CURRENT HRG. STATUS:

LP hearings were held 05-19-81 through 05-22-81. A favorable PID on low power operation was issued July 17, 1981. A full-power hearing was completed on January 26, 1982. In August an Initial Decision was issued authorizing issuance of a full power operating license.

CURRENT ANTITRUST:

Not required

LATEST AMENDMENT:

NEW SLIPS/NOTES:

Est. of dates from end of LP hrq to lic. complete dependent upon dev./approval of State and local Emergency Plans. Ongoing Design Verif. Program likely to identify plant modifications. Const. completion dependent on mods.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	11/09/71	11/09/71C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:	10/09/72	10/09/72C
ISSUE DES:	12/12/72	12/12/72C
RESPONSE TO COMMENTS ON DES:	04/27/73	04/27/73C
ISSUE FES:	09/15/75	05/28/76C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	07/10/73	07/10/73C
SAR DOCKETED:	10/02/73	10/02/73C
SAR Q'S RECEIVED BY PM:	01/04/74	01/04/74C
SAR APPL. RESPONSE TO Q'S RECEIVED:	11/01/74	11/01/74C
INPUT TO DRAFT SER TO PM:	01/24/75	01/24/75C
ISSUE DRAFT SER:		
INPUT TO SER:	01/24/75	01/24/75C
ISSUE SER:	10/04/74	10/16/74C
ACRS LETTER RECEIVED:	05/00/78	07/18/78C
INPUTS TO SE SUPPLEMENT 9:	01/25/83	
ISSUE SE SUPPLEMENT 9:	02/07/83	
FEMA LETTER RECEIVED:	N/S	
HEARING STARTED:	10/29/75	12/07/76C
ASLB INITIAL DECISION:	07/17/81	07/17/81C
COMMISSION EFFECTIVENESS DECISION:		
TECH SPECS COMPLETED:	09/15/81	09/15/81C
COMMISSION DECISION:		
ISSUE LIC. WITH POWER RESTRICTION:	09/22/81	09/22/81C
ISSUE FULL POWER LICENSE AMEND:	N/S	

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:

PLANT CHARACTERISTICS:

DOCKET NO: 05000341
 APPLICANT: DETROIT EDISON
 LOCATION: LAGUNA BEACH, MICH
 REGION: 3
 REAC. TYPE: BWR
 DESIGN PWR: 3292 MWT/1093 MWE
 AE: S&L
 NSSS: GE
 CONST: DANIEL

KEY PERSONNEL:

LIC. PM: D. LYNCH
 LIC. BC: J. YOUNGBLOOD
 LIC. LA.: N. RUSHBROOK
 COUNSEL: C. WOODHEAD
 ANTI TRUST: A. HODGDON
 RM ANALYST: S. HEDLUND
 ASLB CHAIR: G. MILLHOLLIN
 MEMBER 1: P. MORRIS
 MEMBER 2: D. SCHINK
 CONST. INSP: P. PELKE
 RESID. INSP: B. LITTLE

CURRENT SAF. STATUS:

An interim SER was issued on 09-29-77 and a final SER was issued on 07-10-81. (See second page for milestone summary.) SSER No. 1 was issued 09-25-81. SSER No. 2 was issued 01-29-82 with 7 precicensing issues outstanding. SSER No. 3 is scheduled for issuance on 01-05-83.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	04/04/75	04/04/75C
ER SITE VISIT COMPLETE:	09/27/78	10/31/78C
INPUT TO DES TO PM:	07/31/81	04/24/81C
ISSUE DES:	05/01/81	04/30/81C
RESPONSE TO COMMENTS ON DES:	07/31/81	06/29/81C
ISSUE FES:	08/31/81	09/04/81C

CURRENT ENV. STATUS:

Addendum No. 1 to the FES was issued 03-03-82.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	10/22/74	10/22/74C
SAR DOCKETED:	04/05/75	04/05/75C
SAR Q'S RECEIVED BY PM:	06/13/75	08/11/75C
SAR APPL. RESPONSE TO Q'S RECEIVED:	08/29/75	01/12/76C
INPUT TO DRAFT SER TO PM:	10/24/75	03/08/76C
ISSUE DRAFT SER:		
INPUT TO SER:	03/05/76	05/20/77C
ISSUE SER:	08/01/77	09/29/77C
ACRS LETTER RECEIVED:	08/20/81	08/11/81C
INPUTS TO SE SUPPLEMENT 3:	01/05/83	
ISSUE SE SUPPLEMENT 3:	01/05/83	
FEMA LETTER RECEIVED:	05/01/83	
HEARING STARTED:	12/02/81	03/31/82C
ASLB INITIAL DECISION:	10/00/82	10/29/82C
COMMISSION EFFECTIVENESS DECISION:		
TECH SPECS COMPLETED:	04/01/83	
COMMISSION DECISION:	05/01/83	
ISSUE LIC. WITH POWER RESTRICTION:	N/A	
ISSUE FULL POWER LICENSE AMEND:	08/01/83	

CURRENT HRG. STATUS:

A hearing on two issues began on 03-31-82 and ended on 04-02-82. The two contentions were: (1) QA/QC during construction and (2) adequacy of evacuation plans for the local community. Proposed findings completed by by applicant and staff. Monroe County, Michigan petitioned for leave to reopen hearings on the evacuation issue. ASLB issued initial decision on 10/29/82 authorizing operating license issuance.

CURRENT ANTI TRUST:

An ASLB decision on antitrust matters was issued on 04-25-78.

LATEST AMENDMENT:

The latest final Safety Analysis Report Amendment is number 43.

NEW SLIPS/NOTES:

SSER 3 slipped 2 months. It has been slipped an additional few weeks to reflect the resolution of some pool dynamic loads issues. There is no impact on OL issuance.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.: 08/01/83 10/01/82

NRR LICENSING SYSTEM

FERMI 2 (FSAR RESUB)

OL CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 00007341
 APPLICANT: DETROIT EDISON
 LOCATION: LAGUNA BEACH, MICH
 REGION: 3
 REAC. TYPE: BWR
 DESIGN PWR: 3292 MWT/1093 MWE
 AE: S&L
 NSSS: GE
 CONST: DANIEL

KEY PERSONNEL:

LIC. PM: L. KINTNER
 LIC. DC: J. YOUNGBLOOD
 LIC. LA.: M. RUSHBROOK
 COUNSEL: C. WOODHEAD
 ANTITRUST: A. HODGDON
 RM ANALYST: S. HEDLUND
 ASLB CHAIR: G. MILLHOLLIN
 MEMBER 1: P. MORRIS
 MEMBER 2: D. SCHINK
 CONST. INSP: P. PELKE
 RESID. INSP: B. LITTLE

CURRENT SAF. STATUS:

All information on this page reflects the FSAR resubmittal. The SAR resubmittal was docketed on 06-01-78 and the safety review was completed. A final SER was issued on 07-10-81. Summary of later milestones is on previous page.

SCHED. DATE ACTUAL DATE

CURRENT ENV. STATUS:

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	10/22/74	10/22/74C
SAR DOCKETED:	06/01/78	06/01/78C
SAR Q'S RECEIVED BY PM:	07/01/78	08/02/78C
SAR APPL. RESPONSE TO Q'S RECEIVED:	08/08/78	10/02/78C
INPUT TO DRAFT SER TO PM:	09/08/78	03/27/81C
ISSUE DRAFT SER:		
INPUT TO SER:	06/10/81	06/23/81C
ISSUE SER:	06/30/81	07/10/81C

CURRENT HRG. STATUS:

CURRENT ANTITRUST:

LATEST AMENDMENT:

NEW SLIPS/NOTES:

All information on this page reflects the FSAR resubmittal. The schedule for input to the SER slipped due to slippage in the fuel load date because of TMI pause.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:

PLANT CHARACTERISTICS:

DOCKET NO: 0416804:7
 APPLICANT: MISSISSIPPI POWER & LIGHT COMPANY
 LOCATION: 25 MI S OF VICKSBURG, MISS
 REGION: 2 AE: BECH
 REAC. TYPE: BWR NSSS: GE
 DESIGN PWR: 3833 MWT/1250 MWE CONST: BECH

KEY PERSONNEL:

LIC. PM: D. HOUSTON ASLB CHAIR: J. LAURENSEN
 LIC. BC: A. SCHWENCER MEMBER 1: G. BRIGHT
 LIC. LA.: E. HYLTON MEMBER 2: J. HARBOUR
 COUNSEL: M. WAGNER CONST. INSP: R. VANDORN
 ANTITRUST: B. VOGLER RESID. INSP: A. WAGNER
 RM ANALYST: B. ST MARY

CURRENT SAF. STATUS:

SER was issued on September 10, 1981. An initial ACRS meeting was held Oct. 15, 1981. SSERs were issued in December 1981 and in June and July 1982. A second ACRS meeting was held on August 12, 1982 on Hydrogen, HCU floor loads, and management staffing and capability. The ACRS report on full power operation was issued August 18, 1982.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	06/05/78	06/30/78C
ER SITE VISIT COMPLETE:		12/14/79C
INPUT TO DES TO PM:	04/30/81	04/30/81C
ISSUE DES:	05/31/81	05/31/81C
RESPONSE TO COMMENTS ON DES:	08/15/81	08/15/81C
ISSUE FES:	09/15/81	10/09/81C

CURRENT ENV. STATUS:

DES was issued in May 1981. FES was issued October 9, 1981.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	04/28/78	04/28/78C
SAR DOCKETED:	06/05/78	06/30/78C
SAR Q'S RECEIVED BY PM:		04/24/79C
SAR APPL. RESPONSE TO Q'S RECEIVED:	07/01/80	09/30/80C
INPUT TO DRAFT SER TO PM:	N/S	
ISSUE DRAFT SER:		09/18/81C
INPUT TO SER:	04/01/81	08/14/81C
ISSUE SER:	06/00/81	09/10/81C
ACRS LETTER RECEIVED:	07/00/81	08/18/82C
INPUTS TO SE SUPPLEMENT 4:	01/15/83	
ISSUE SE SUPPLEMENT 4:	01/31/83	
FEMA LETTER RECEIVED:	12/15/82	

CURRENT HRG. STATUS:

No hearing. Petition was filed by the State of Louisiana on basis of Court of Appeals, District of Columbia, opinion on S-3 Table issue. Board denied petition for intervention on October 20, 1982. The State of Louisiana filed an appeal to the Board's denial. Appeal Board upheld the denial for intervention in a decision issued December 8, 1982.

CURRENT ANTITRUST:

OL review is in progress. No significant changes have occurred since the CP.

LATEST AMENDMENT:

NEW SLIPS/NOTES:

Unit 1 OL authorizing fuel load up to 5% power was issued 06/16/82. Full power date delayed due to licensee's desire to complete number of outstanding items and accomplish maintenance & mods for first refueling outage.

HEARING STARTED:	N/A	
ASLB INITIAL DECISION:	N/A	
COMMISSION EFFECTIVENESS DECISION:	N/A	
TECH SPECS COMPLETED:	09/01/81	06/16/82C
COMMISSION DECISION:	03/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	04/23/82	06/16/82C
ISSUE FULL POWER LICENSE AMEND:	04/15/83	

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.: 06/16/82C

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

PAGE NO: 2- 12

HARRIS 1 & 2

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																																	
<p>DOCKET NO: 0400-0401 APPLICANT: CAROLINA POWER & LIGHT LOCATION: 20 MI SW OF PALEIGH, NC REGION: 2 REAC. TYPE: PWR DESIGN PWR: 2775 MWT/0915 MWE</p> <p>AE: EBASCO NSSS: WEST CONST: DANIEL</p>	<p>LIC. PM: P. KADAMBI LIC. BC: G. KNIGHTON LIC. LA.: J. LEE COUNSEL: C. BARTH ANTITRUST: J. RUTBERG RM ANALYST: M. KING</p> <p>ASLB CHAIR: J. KELLEY MEMBER 1: G. BRIGHT MEMBER 2: J. CARPENTER CONST. INSP: G. MAXWELL RESID. INSP: G. MAXWELL</p>																																																																																	
<p>CURRENT SAF. STATUS: FSAR was docketed on 12/22/81. Review has started. Questions were sent to the applicant between 4/26/82 and 7/30/82. Most of applicant's responses were received by 08/31/82.</p> <p>CURRENT ENV. STATUS: ER was docketed on 12/22/81. The site visit was complete on 04/08/82 and questions were sent to applicant on 04/28/82. Most of the applicant's responses were received by October 15, 1982.</p> <p>CURRENT HRG. STATUS: Notice for Opportunity for Hearing was published in the Federal Register on January 27, 1982. Several petitions to intervene were filed. Prehearing conference on petitions was held on July 13-14, 1982. Board decision on contentions issued September 23, 1982.</p> <p>CURRENT ANTITRUST: Status to be determined.</p> <p>LATEST AMENDMENT: FSAR No. 4 ER No. 4</p> <p>NEW SLIPS/NOTES: Staff schedule based on fuel load date of 06/03/85.</p>	<p>ENVIRONMENTAL MILESTONES:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>12/22/81</td> <td>12/22/81C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>04/08/82</td> <td>04/08/82C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>01/14/83</td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td>02/21/83</td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>06/10/83</td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>08/15/83</td> <td></td> </tr> </tbody> </table> <p>SAFETY/HEARING MILESTONES:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>06/26/80</td> <td>06/26/80C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>12/22/81</td> <td>12/22/81C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>12/31/82</td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>01/10/83</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>09/01/83</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>11/01/83</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>01/02/84</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>03/01/84</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>04/02/84</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>04/00/84</td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>09/03/84</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>05/01/85</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>05/00/85</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>05/01/85</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>05/00/85</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td>12/01/84</td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>06/03/85</td> <td></td> </tr> </tbody> </table> <p>CONSTRUCTION COMPLETION - APPL.: 06/03/85 10/06/82</p>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	12/22/81	12/22/81C	ER SITE VISIT COMPLETE:	04/08/82	04/08/82C	INPUT TO DES TO PM:	01/14/83		ISSUE DES:	02/21/83		RESPONSE TO COMMENTS ON DES:	06/10/83		ISSUE FES:	08/15/83			SCHED. DATE	RECEIPT DATE	APPLICATION TENDERED:	06/26/80	06/26/80C	SAR DOCKETED:	12/22/81	12/22/81C	SAR Q'S RECEIVED BY PM:	N/S		SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S		INPUT TO DRAFT SER TO PM:	12/31/82		ISSUE DRAFT SER:	01/10/83		INPUT TO SER:	09/01/83		ISSUE SER:	11/01/83		ACRS FULL COMMITTEE MEETING:	01/02/84		INPUTS TO SE SUPPLEMENT 1:	03/01/84		ISSUE SE SUPPLEMENT 1:	04/02/84		FEMA LETTER RECEIVED:	04/00/84		HEARING STARTED:	09/03/84		ASLB INITIAL DECISION:	05/01/85		COMMISSION EFFECTIVENESS DECISION:	05/00/85		TECH SPECS COMPLETED:	05/01/85		COMMISSION DECISION:	05/00/85		ISSUE LIC. WITH POWER RESTRICTION:	12/01/84		ISSUE FULL POWER LICENSE AMEND:	06/03/85	
	SCHED. DATE	ACTUAL DATE																																																																																
ER DOCKETED:	12/22/81	12/22/81C																																																																																
ER SITE VISIT COMPLETE:	04/08/82	04/08/82C																																																																																
INPUT TO DES TO PM:	01/14/83																																																																																	
ISSUE DES:	02/21/83																																																																																	
RESPONSE TO COMMENTS ON DES:	06/10/83																																																																																	
ISSUE FES:	08/15/83																																																																																	
	SCHED. DATE	RECEIPT DATE																																																																																
APPLICATION TENDERED:	06/26/80	06/26/80C																																																																																
SAR DOCKETED:	12/22/81	12/22/81C																																																																																
SAR Q'S RECEIVED BY PM:	N/S																																																																																	
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S																																																																																	
INPUT TO DRAFT SER TO PM:	12/31/82																																																																																	
ISSUE DRAFT SER:	01/10/83																																																																																	
INPUT TO SER:	09/01/83																																																																																	
ISSUE SER:	11/01/83																																																																																	
ACRS FULL COMMITTEE MEETING:	01/02/84																																																																																	
INPUTS TO SE SUPPLEMENT 1:	03/01/84																																																																																	
ISSUE SE SUPPLEMENT 1:	04/02/84																																																																																	
FEMA LETTER RECEIVED:	04/00/84																																																																																	
HEARING STARTED:	09/03/84																																																																																	
ASLB INITIAL DECISION:	05/01/85																																																																																	
COMMISSION EFFECTIVENESS DECISION:	05/00/85																																																																																	
TECH SPECS COMPLETED:	05/01/85																																																																																	
COMMISSION DECISION:	05/00/85																																																																																	
ISSUE LIC. WITH POWER RESTRICTION:	12/01/84																																																																																	
ISSUE FULL POWER LICENSE AMEND:	06/03/85																																																																																	

NRR LICENSING SYSTEM

PAGE NO: 2- 13

LASALLE 2

OL CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:		
DOCKET NO: 05000374 APPLICANT: COMMONWEALTH EDISON LOCATION: 11 MI SE OF OTTAWA, ILL REGION: 3 AE: S&L REAC. TYPE: BWR NSSS: GE DESIGN PWR: 3293 MWT/1078 MWE CONST: CWE	LIC. PM: A. BOURNIA LIC. BC: A. SCHWENCER LIC. LA.: E. HYLTON COUNSEL: C. WOODHEAD ANTITRUST: B. VOGLER RM ANALYST: S. HEDLUND	ASLB CHAIR: M. MILLER MEMBER 1: F. SHON MEMBER 2: O. PARIS CONST. INSP: H. WESCOTT RESID. INSP: W. GULDEMOND	
CURRENT SAF. STATUS: SSER-1 was issued in June 1981. SSER-2 was issued in February 1982. SSER-3 was issued on April 16, 1982. SSER-4 was issued on July 14, 1982. SSER-5 is scheduled for 02/83.	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE
	ER DOCKETED: ER SITE VISIT COMPLETE: INPUT TO DES TO PM: ISSUE DES: RESPONSE TO COMMENTS ON DES: ISSUE FES:	01/17/77 02/17/78 03/22/78 07/14/78 09/22/78	05/12/77C 02/17/78C 03/29/78C 07/27/78C 11/03/78C
CURRENT ENV. STATUS: Environmental Protection Plan has been issued with Unit 1 license.	SAFETY/HEARING MILESTONES:		
	APPLICATION TENDERED: SAR DOCKETED: SAR Q'S RECEIVED BY PM: SAR APPL. RESPONSE TO Q'S RECEIVED: INPUT TO DRAFT SER TO PM: ISSUE DRAFT SER: INPUT TO SER: ISSUE SER: ACRS LETTER RECEIVED: INPUTS TO SE SUPPLEMENT 5: ISSUE SE SUPPLEMENT 5: FEMA LETTER RECEIVED:	09/01/76 04/08/77 07/22/77 12/15/77 10/06/78 12/29/78 09/05/80 04/09/81 01/00/83 02/00/83	09/01/76C 05/12/77C 07/27/77C 08/18/78C 11/08/78C 02/27/81C 03/05/81C 04/16/81C
CURRENT HRG. STATUS: No hearing.			
CURRENT ANTITRUST: Complete.	HEARING STARTED: ASLB INITIAL DECISION: COMMISSION EFFECTIVENESS DECISION: TECH SPECS COMPLETED: COMMISSION DECISION: ISSUE LIC. WITH POWER RESTRICTION: ISSUE FULL POWER LICENSE AMEND:	N/A N/A N/A 04/12/82 03/00/83 N/S 04/00/83	04/12/82C
LATEST AMENDMENT:			
NEW SLIPS/NOTES: Lasalle Unit 1 criticality was achieved on June 21, 1982.	CONSTRUCTION COMPLETION - APPL.:	SCHED. DATE	RECEIPT DATE
		04/00/83	07/10/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																							
DOCKET NO: 0352&0353 APPLICANT: PHILADELPHIA ELECTRIC LOCATION: 35 MI NW OF PHILADELPHIA, PA REGION: 1 AE: BECH REAC. TYPE: BWR NSSS: GE DESIGN PWR: 3440 MWT/1065 MWE CONST: BECH	LIC. PM: R. MARTIN LIC. BC: A. SCHWENCER LIC. LA.: E. HYLTON COUNSEL: A. HODGDON ANTITRUST: B. VOGLER RM ANALYST: L. LANIER	ASLB CHAIR: L. BRENNER MEMBER 1: R. COLE MEMBER 2: P. MORRIS CONST. INSP: RESID. INSP: S. CHAUDHARY																						
CURRENT SAF. STATUS: Applicant submitted Probabilistic Risk Assessment with FSAR on March 17, 1981. SAR was docketed on 07/27/81. PRA under review by Brookhaven National Laboratory; draft NUREG/CR on PRA scheduled for issuance 01/28/83.	ENVIRONMENTAL MILESTONES: <table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>07/27/81</td> <td>07/27/81C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>08/20/82</td> <td>08/20/82C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>03/25/83</td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td>05/06/83</td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>09/06/83</td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>10/31/83</td> <td></td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	07/27/81	07/27/81C	ER SITE VISIT COMPLETE:	08/20/82	08/20/82C	INPUT TO DES TO PM:	03/25/83		ISSUE DES:	05/06/83		RESPONSE TO COMMENTS ON DES:	09/06/83		ISSUE FES:	10/31/83			
	SCHED. DATE	ACTUAL DATE																						
ER DOCKETED:	07/27/81	07/27/81C																						
ER SITE VISIT COMPLETE:	08/20/82	08/20/82C																						
INPUT TO DES TO PM:	03/25/83																							
ISSUE DES:	05/06/83																							
RESPONSE TO COMMENTS ON DES:	09/06/83																							
ISSUE FES:	10/31/83																							
CURRENT ENV. STATUS: ER was tendered with the FSAR on March 17, 1981 and was docketed on 07/27/81. ER site visit was completed on 8/20/82.	SAFETY/HEARING MILESTONES: <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>01/00/81</td> <td>03/17/81C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>07/27/81</td> <td>07/27/81C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>N/S</td> <td></td> </tr> </tbody> </table>	APPLICATION TENDERED:	01/00/81	03/17/81C	SAR DOCKETED:	07/27/81	07/27/81C	SAR Q'S RECEIVED BY PM:	N/S		SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S												
APPLICATION TENDERED:	01/00/81	03/17/81C																						
SAR DOCKETED:	07/27/81	07/27/81C																						
SAR Q'S RECEIVED BY PM:	N/S																							
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S																							
CURRENT HRG. STATUS: Notice of Opportunity of Hearing was published in the Federal Register on August 21, 1981. Pre-hearing conference held January 6-8, 1982. A special pre-hearing conference order was issued on June 1, 1982. Early hearings on three contentions related to Point Pleasant diversion were held beginning October 4, 1982, and ended on October 26, 1982.	<table border="1"> <tbody> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>01/07/83</td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>02/04/83</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>07/01/83</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>08/03/83</td> <td></td> </tr> </tbody> </table>	INPUT TO DRAFT SER TO PM:	01/07/83		ISSUE DRAFT SER:	02/04/83		INPUT TO SER:	07/01/83		ISSUE SER:	08/03/83												
INPUT TO DRAFT SER TO PM:	01/07/83																							
ISSUE DRAFT SER:	02/04/83																							
INPUT TO SER:	07/01/83																							
ISSUE SER:	08/03/83																							
CURRENT ANTITRUST: Status to be determined.	<table border="1"> <tbody> <tr> <td>HEARING STARTED:</td> <td>04/00/84</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>09/00/84</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>10/00/84</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>10/00/84</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td>10/00/84</td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>10/00/84</td> <td></td> </tr> </tbody> </table>	HEARING STARTED:	04/00/84		ASLB INITIAL DECISION:	09/00/84		COMMISSION EFFECTIVENESS DECISION:	10/00/84		TECH SPECS COMPLETED:	N/S		COMMISSION DECISION:	10/00/84		ISSUE LIC. WITH POWER RESTRICTION:	10/00/84		ISSUE FULL POWER LICENSE AMEND:	10/00/84			
HEARING STARTED:	04/00/84																							
ASLB INITIAL DECISION:	09/00/84																							
COMMISSION EFFECTIVENESS DECISION:	10/00/84																							
TECH SPECS COMPLETED:	N/S																							
COMMISSION DECISION:	10/00/84																							
ISSUE LIC. WITH POWER RESTRICTION:	10/00/84																							
ISSUE FULL POWER LICENSE AMEND:	10/00/84																							
LATEST AMENDMENT: Rev. 7, October 29, 1982 (ER OL) Rev. 13, November 30, 1982 (FSAR) NEW SLIPS/NOTES:	<table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>10/00/84</td> <td>04/27/82</td> </tr> </tbody> </table>		SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	10/00/84	04/27/82																	
	SCHED. DATE	RECEIPT DATE																						
CONSTRUCTION COMPLETION - APPL.:	10/00/84	04/27/82																						

NRR LICENSING SYSTEM

MARBLE HILL 1 & 2

PCP CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																																	
DOCKET NO: 0546&0547 APPLICANT: PUBLIC SERVICE OF INDIANA LOCATION: 10 MI S OF MADISON, IN REGION: 3 AE: S&L REAC. TYPE: PWR NSSS: WEST DESIGN PWR: 3415 MWT/1130 MWE CONST: PSI	LIC. PM: P. OCONNER LIC. BC: J. YOUNGBLOOD LIC. LA.: M. SERVICE COUNSEL: R. LESSY ANTITRUST: J. RUTBERG RM ANALYST: S. HEDLUND ASLB CHAIR: E. BOWERS MEMBER 1: M. MANN MEMBER 2: Q. STOBER CONST. INSP: E. SCHWEIBINZ RESID. INSP:																																																																																	
<p>CURRENT SAF. STATUS: Application was tendered on 11/23/82.</p> <p>CURRENT ENV. STATUS: Application was tendered on 11/23/82.</p> <p>CURRENT HRG. STATUS: Opportunity for hearing will be published in the Federal Register.</p> <p>CURRENT ANTITRUST:</p> <p>LATEST AMENDMENT:</p> <p>NEW SLIPS/NOTES:</p>	<p>ENVIRONMENTAL MILESTONES:</p> <table border="0"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>03/01/83</td> <td></td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td>02/01/84</td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>08/01/84</td> <td></td> </tr> </tbody> </table> <p>SAFETY/HEARING MILESTONES:</p> <table border="0"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>12/01/82</td> <td>11/23/82C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>03/01/83</td> <td></td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td></td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>05/01/84</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>01/01/85</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>02/01/85</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>05/01/85</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>12/01/85</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>06/01/86</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td></td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td></td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>06/00/86</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td></td> <td></td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	03/01/83		ER SITE VISIT COMPLETE:			INPUT TO DES TO PM:			ISSUE DES:	02/01/84		RESPONSE TO COMMENTS ON DES:			ISSUE FES:	08/01/84			SCHED. DATE	RECEIPT DATE	APPLICATION TENDERED:	12/01/82	11/23/82C	SAR DOCKETED:	03/01/83		SAR Q'S RECEIVED BY PM:			SAR APPL. RESPONSE TO Q'S RECEIVED:			INPUT TO DRAFT SER TO PM:			ISSUE DRAFT SER:	05/01/84		INPUT TO SER:			ISSUE SER:	01/01/85		ACRS FULL COMMITTEE MEETING:	02/01/85		INPUTS TO SE SUPPLEMENT 1:			ISSUE SE SUPPLEMENT 1:	05/01/85		FEMA LETTER RECEIVED:			HEARING STARTED:	12/01/85		ASLB INITIAL DECISION:	06/01/86		COMMISSION EFFECTIVENESS DECISION:			TECH SPECS COMPLETED:			COMMISSION DECISION:	06/00/86		ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:		
	SCHED. DATE	ACTUAL DATE																																																																																
ER DOCKETED:	03/01/83																																																																																	
ER SITE VISIT COMPLETE:																																																																																		
INPUT TO DES TO PM:																																																																																		
ISSUE DES:	02/01/84																																																																																	
RESPONSE TO COMMENTS ON DES:																																																																																		
ISSUE FES:	08/01/84																																																																																	
	SCHED. DATE	RECEIPT DATE																																																																																
APPLICATION TENDERED:	12/01/82	11/23/82C																																																																																
SAR DOCKETED:	03/01/83																																																																																	
SAR Q'S RECEIVED BY PM:																																																																																		
SAR APPL. RESPONSE TO Q'S RECEIVED:																																																																																		
INPUT TO DRAFT SER TO PM:																																																																																		
ISSUE DRAFT SER:	05/01/84																																																																																	
INPUT TO SER:																																																																																		
ISSUE SER:	01/01/85																																																																																	
ACRS FULL COMMITTEE MEETING:	02/01/85																																																																																	
INPUTS TO SE SUPPLEMENT 1:																																																																																		
ISSUE SE SUPPLEMENT 1:	05/01/85																																																																																	
FEMA LETTER RECEIVED:																																																																																		
HEARING STARTED:	12/01/85																																																																																	
ASLB INITIAL DECISION:	06/01/86																																																																																	
COMMISSION EFFECTIVENESS DECISION:																																																																																		
TECH SPECS COMPLETED:																																																																																		
COMMISSION DECISION:	06/00/86																																																																																	
ISSUE LIC. WITH POWER RESTRICTION:																																																																																		
ISSUE FULL POWER LICENSE AMEND:																																																																																		

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

PAGE NO: 2- 16

MCGUIRE 2

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																																				
<p>DOCKET NO: 05000370 APPLICANT: DUKE POWER LOCATION: 17 MI N OF CHARLOTTE, NC REGION: 2 REAC. TYPE: PWR DESIGN PWR: 3411 MWT/1180 MWE</p> <p>AE: DUKE NSSS: WEST CONST: DUKE</p>	<p>LIC. PM: R. BIRKEL LIC. BC: E. ADENSAM LIC. LA.: M. DUNCAN COUNSEL: J. CUTCHIN ANTITRUST: B. VOGLER RM ANALYST: B. ST MARY</p> <p>ASLB CHAIR: R. LAZO MEMBER 1: X. HAND MEMBER 2: E. LUEBKE CONST. INSP: M. HUNT RESID. INSP: W. ORDERS</p>																																																																																				
<p>CURRENT SAF. STATUS: Input for SSER 6 (SSER for unit 2) is due to DL on 12/01/82, with issuance of the supplement scheduled for 01/01/83.</p> <p>CURRENT ENV. STATUS: Complete.</p> <p>CURRENT HRG. STATUS: Complete.</p> <p>CURRENT ANTITRUST: Complete.</p> <p>LATEST AMENDMENT: No. 9 (October 1, 1982)</p> <p>NEW SLIPS/NOTES:</p>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">ENVIRONMENTAL MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>05/31/74</td> <td>05/31/74C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>01/30/75</td> <td>01/30/75C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>08/29/75</td> <td>08/29/75C</td> </tr> <tr> <td>ISSUE DES:</td> <td>11/07/75</td> <td>10/29/75C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>05/07/76</td> <td>04/20/76C</td> </tr> </tbody> </table> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">SAFETY/HEARING MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>04/05/74</td> <td>04/05/74C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>04/29/75</td> <td>05/05/75C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td></td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>06/01/77</td> <td>01/16/78C</td> </tr> <tr> <td>ISSUE SER:</td> <td>02/21/78</td> <td>03/01/78C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>04/14/78</td> <td>04/14/78C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 6:</td> <td>01/21/83</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 6:</td> <td>02/14/83</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>03/15/77</td> <td>03/28/77C</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>06/00/81</td> <td>06/08/81C</td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>N/A</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>01/07/83</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>03/00/83</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>05/02/83</td> <td></td> </tr> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>04/01/83</td> <td>05/20/82</td> </tr> </tbody> </table>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:	05/31/74	05/31/74C	ER SITE VISIT COMPLETE:	01/30/75	01/30/75C	INPUT TO DES TO PM:	08/29/75	08/29/75C	ISSUE DES:	11/07/75	10/29/75C	RESPONSE TO COMMENTS ON DES:			ISSUE FES:	05/07/76	04/20/76C	SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE	APPLICATION TENDERED:	04/05/74	04/05/74C	SAR DOCKETED:	04/29/75	05/05/75C	SAR Q'S RECEIVED BY PM:			SAR APPL. RESPONSE TO Q'S RECEIVED:			INPUT TO DRAFT SER TO PM:			ISSUE DRAFT SER:			INPUT TO SER:	06/01/77	01/16/78C	ISSUE SER:	02/21/78	03/01/78C	ACRS LETTER RECEIVED:	04/14/78	04/14/78C	INPUTS TO SE SUPPLEMENT 6:	01/21/83		ISSUE SE SUPPLEMENT 6:	02/14/83		FEMA LETTER RECEIVED:			HEARING STARTED:	03/15/77	03/28/77C	ASLB INITIAL DECISION:	06/00/81	06/08/81C	COMMISSION EFFECTIVENESS DECISION:	N/A		TECH SPECS COMPLETED:	01/07/83		COMMISSION DECISION:	03/00/83		ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:	05/02/83		CONSTRUCTION COMPLETION - APPL.:	04/01/83	05/20/82
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																																																																			
ER DOCKETED:	05/31/74	05/31/74C																																																																																			
ER SITE VISIT COMPLETE:	01/30/75	01/30/75C																																																																																			
INPUT TO DES TO PM:	08/29/75	08/29/75C																																																																																			
ISSUE DES:	11/07/75	10/29/75C																																																																																			
RESPONSE TO COMMENTS ON DES:																																																																																					
ISSUE FES:	05/07/76	04/20/76C																																																																																			
SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE																																																																																			
APPLICATION TENDERED:	04/05/74	04/05/74C																																																																																			
SAR DOCKETED:	04/29/75	05/05/75C																																																																																			
SAR Q'S RECEIVED BY PM:																																																																																					
SAR APPL. RESPONSE TO Q'S RECEIVED:																																																																																					
INPUT TO DRAFT SER TO PM:																																																																																					
ISSUE DRAFT SER:																																																																																					
INPUT TO SER:	06/01/77	01/16/78C																																																																																			
ISSUE SER:	02/21/78	03/01/78C																																																																																			
ACRS LETTER RECEIVED:	04/14/78	04/14/78C																																																																																			
INPUTS TO SE SUPPLEMENT 6:	01/21/83																																																																																				
ISSUE SE SUPPLEMENT 6:	02/14/83																																																																																				
FEMA LETTER RECEIVED:																																																																																					
HEARING STARTED:	03/15/77	03/28/77C																																																																																			
ASLB INITIAL DECISION:	06/00/81	06/08/81C																																																																																			
COMMISSION EFFECTIVENESS DECISION:	N/A																																																																																				
TECH SPECS COMPLETED:	01/07/83																																																																																				
COMMISSION DECISION:	03/00/83																																																																																				
ISSUE LIC. WITH POWER RESTRICTION:																																																																																					
ISSUE FULL POWER LICENSE AMEND:	05/02/83																																																																																				
CONSTRUCTION COMPLETION - APPL.:	04/01/83	05/20/82																																																																																			

PLANT CHARACTERISTICS:

DOCKET NO: 0330&0329
 APPLICANT: CONSUMERS POWER
 LOCATION: SW BOUNDARY OF MIDLAND, MICH.
 REGION: 3 AE: BECH
 REAC. TYPE: PWR NSSS: B&W
 DESIGN PWR: 2452 MWT/0818 MWE CONST: BECH

KEY PERSONNEL:

LIC. PM: D. HOOD
 LIC. BC: E. ADENSAM
 LIC. LA.: M. DUNCAN
 COUNSEL: W. PATON
 ANTITRUST: B. VOGLER
 RM ANALYST: B. ST MARY
 ASLB CHAIR: C. BECHHOEFER
 MEMBER 1: F. COWAN
 MEMBER 2: J. HARBOUR
 CONST. INSP: R. LANDSMAN
 RESID. INSP: R. COOK

CURRENT SAF. STATUS:

Utilization of National Laboratories or other agencies to complete some review areas is currently in progress. CP extension was issued 12/28/81. ACRS Full Committee Meeting was held 06/04/82. SSER #1 responding to ACRS letter was issued 6/30/82. SSER #2 on soils settlement problems was issued 10/06/82.

ENVIRONMENTAL MILESTONES:

SCHED. DATE ACTUAL DATE

ER DOCKETED:	04/01/78	04/14/78C
ER SITE VISIT COMPLETE:	09/08/78	09/08/78C
INPUT TO DES TO PM:	02/03/82	02/03/82C
ISSUE DES:	02/05/82	02/05/82C
RESPONSE TO COMMENTS ON DES:	07/08/82	07/08/82C
ISSUE FES:	07/30/82	07/30/82C

CURRENT ENV. STATUS:

The DES was issued 02/05/82. The FES was issued on July 30, 1982.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	08/31/77	08/31/77C
SAR DOCKETED:	09/30/77	11/18/77C
SAR Q'S RECEIVED BY PM:	03/20/78	10/02/78C
SAR APPL. RESPONSE TO Q'S RECEIVED:	12/08/78	1/08/78C
INPUT TO DRAFT SER TO PM:	11/01/78	12/01/78C
ISSUE DRAFT SER:	N/A	
INPUT TO SER:	04/23/82	04/23/82C
ISSUE SER:	05/11/82	05/11/82C
ACRS LETTER RECEIVED:	06/15/82	06/08/82C
INPUTS TO SE SUPPLEMENT 2:	08/10/82	08/16/82C
ISSUE SE SUPPLEMENT 2:	10/06/82	10/06/82C
FEMA LETTER RECEIVED:	01/01/83	
HEARING STARTED:	11/15/82	11/15/82C
ASLB INITIAL DECISION:	10/00/83	
COMMISSION EFFECTIVENESS DECISION:	10/00/83	
TECH SPECS COMPLETED:	05/00/83	
COMMISSION DECISION:	10/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	09/00/83	
ISSUE FULL POWER LICENSE AMEND:	11/00/83	

CURRENT HRG. STATUS:

Three prehearings ending 04/27-28/81 were held for a separate hearing on soils settlement. Hearing on soils settlement began July 7, 1981 and is continuing. Combined hearings for soils issues and OL issues commenced on 11/15/82 and are continuing.

CURRENT ANTITRUST:

Proceeding completed. License was amended 10/20/80.

LATEST AMENDMENT:

109

NEW SLIPS/NOTES:

Applicant announced on 11/16/82 that July 1983 completion date has slipped by "some months". Applicant will develop revised schedule in first calendar quarter of 1983.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	07/06/83	03/31/82
----------------------------------	----------	----------

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																										
DOCKET NO: 05000423 APPLICANT: NORTHEAST NUCLEAR ENERGY LOCATION: 3.2 MI WSW OF NEW LONDON CT. REGION: 1 AE: S&W REAC. TYPE: PWR NSSS: WEST DESIGN PWR: 3565 MWT/1156 MWE CONST: S&W	LIC. PM: E. DOOLITTLE LIC. BC: B. YOUNGBLOOD LIC. LA.: M. RUSHBROOK COUNSEL: M. ROTHSCHILD ANTITRUST: B. VOGLER RM ANALYST: L. LANIER	ASLB CHAIR: MEMBER 1: MEMBER 2: CONST. INSP: A. TOTH RESID. INSP: J. MATTIA																																																									
CURRENT SAF. STATUS: Application was tendered on 10/29/82, and will be docketed in February, 1983.	ENVIRONMENTAL MILESTONES: <table border="1"> <thead> <tr> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>02/01/83</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>03/21/83</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td>10/01/83</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>04/01/84</td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	02/01/83	ER SITE VISIT COMPLETE:	03/21/83	INPUT TO DES TO PM:		ISSUE DES:	10/01/83	RESPONSE TO COMMENTS ON DES:		ISSUE FES:	04/01/84																																											
SCHED. DATE	ACTUAL DATE																																																										
ER DOCKETED:	02/01/83																																																										
ER SITE VISIT COMPLETE:	03/21/83																																																										
INPUT TO DES TO PM:																																																											
ISSUE DES:	10/01/83																																																										
RESPONSE TO COMMENTS ON DES:																																																											
ISSUE FES:	04/01/84																																																										
CURRENT ENV. STATUS: ER to be docketed in February, 1983.	SAFETY/HEARING MILESTONES: <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>11/01/82</td> <td>10/29/82C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>02/01/83</td> <td></td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td></td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>12/01/83</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>08/01/84</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>09/01/84</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>12/01/84</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>05/01/85</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>11/01/85</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td></td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td></td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>11/01/85</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td></td> <td></td> </tr> </tbody> </table>		APPLICATION TENDERED:	11/01/82	10/29/82C	SAR DOCKETED:	02/01/83		SAR Q'S RECEIVED BY PM:			SAR APPL. RESPONSE TO Q'S RECEIVED:			INPUT TO DRAFT SER TO PM:			ISSUE DRAFT SER:	12/01/83		INPUT TO SER:			ISSUE SER:	08/01/84		ACRS FULL COMMITTEE MEETING:	09/01/84		INPUTS TO SE SUPPLEMENT 1:			ISSUE SE SUPPLEMENT 1:	12/01/84		FEMA LETTER RECEIVED:			HEARING STARTED:	05/01/85		ASLB INITIAL DECISION:	11/01/85		COMMISSION EFFECTIVENESS DECISION:			TECH SPECS COMPLETED:			COMMISSION DECISION:	11/01/85		ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:		
APPLICATION TENDERED:	11/01/82	10/29/82C																																																									
SAR DOCKETED:	02/01/83																																																										
SAR Q'S RECEIVED BY PM:																																																											
SAR APPL. RESPONSE TO Q'S RECEIVED:																																																											
INPUT TO DRAFT SER TO PM:																																																											
ISSUE DRAFT SER:	12/01/83																																																										
INPUT TO SER:																																																											
ISSUE SER:	08/01/84																																																										
ACRS FULL COMMITTEE MEETING:	09/01/84																																																										
INPUTS TO SE SUPPLEMENT 1:																																																											
ISSUE SE SUPPLEMENT 1:	12/01/84																																																										
FEMA LETTER RECEIVED:																																																											
HEARING STARTED:	05/01/85																																																										
ASLB INITIAL DECISION:	11/01/85																																																										
COMMISSION EFFECTIVENESS DECISION:																																																											
TECH SPECS COMPLETED:																																																											
COMMISSION DECISION:	11/01/85																																																										
ISSUE LIC. WITH POWER RESTRICTION:																																																											
ISSUE FULL POWER LICENSE AMEND:																																																											
CURRENT HRG. STATUS: Notice of Opportunity for Hearing will be published in the Federal Register.																																																											
CURRENT ANTITRUST:																																																											
LATEST AMENDMENT:																																																											
NEW SLIPS/NOTES:	<table border="1"> <thead> <tr> <th>SCHED. DATE</th> <th>RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>11/01/85 09/30/82</td> </tr> </tbody> </table>		SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	11/01/85 09/30/82																																																					
SCHED. DATE	RECEIPT DATE																																																										
CONSTRUCTION COMPLETION - APPL.:	11/01/85 09/30/82																																																										

PALO VERDE 1,2,3

OL CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 0528-0530
 APPLICANT: ARIZONA PUBLIC SERVICE
 LOCATION: 36 MI W OF PHOENIX, AZ
 REGION: 5
 REAC. TYPE: PWR
 DESIGN PWR: 3817 MWT/1304 MWE

AE: BECH
 NSSS: COMB
 CONST: BECH

KEY PERSONNEL:

LIC. PM: E. LICITRA
 LIC. BC: G. KNIGHTON
 LIC. LA.: J. LEE
 COUNSEL: L. DEWEY
 ANTI TRUST: B. VOGLER
 RM ANALYST: S. HEDLUND

ASLB CHAIR: R. LAZO
 MEMBER 1: R. COLE
 MEMBER 2: D. CALLIHAN
 CONST. INSP: L. VBRUEGGEN
 RESID. INSP: G. FIORELLI

CURRENT SAF. STATUS:

Several "Independent Design Review" meetings have been completed. The SER was issued on November 11, 1981. SER supplement Nos. 1, 2, and 3 were issued on February 5, 1982 and May 17, 1982, and September 23, 1982 respectively.

CURRENT ENV. STATUS:

The ER (OI) review is complete. A site visit was completed on January 30, 1981. The DES was issued on October 26, 1981 and the FES was issued on March 11, 1982.

CURRENT HRG. STATUS:

Five contentions were initially admitted. Two contentions were dropped by the intervenor and two others were summarily disposed of by the Board. The remaining contention deals with water availability. The hearing started 4/27-30, 1982, resumed on 5/25-28 and again on 6-22. Hearing record was closed on 6-25-82. Findings by all parties have been filed. A late petition, dated 10-13-82 dealing with salt drift on farm crops, was filed by W. Valley Agri. Protection Council.

CURRENT ANTI TRUST:

Antitrust OL review is in progress.

LATEST AMENDMENT:

FSAR Amendment No. 9
 ER Supplement No. 4

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	07/01/80	06/20/80C
ER SITE VISIT COMPLETE:	01/30/81	01/30/81C
INPUT TO DES TO PM:	10/05/81	10/05/81C
ISSUE DES:	10/26/81	10/26/81C
RESPONSE TO COMMENTS ON DES:	02/25/82	02/25/82C
ISSUE FES:	03/11/82	03/11/82C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	10/05/79	10/05/79C
SAR DOCKETED:	06/20/80	06/20/80C
SAR Q'S RECEIVED BY PM:		
SAR APPL. RESPONSE TO Q'S RECEIVED:		
INPUT TO DRAFT SER TO PM:		
ISSUE DRAFT SER:		
INPUT TO SER:	10/30/81	10/30/81C
ISSUE SER:	11/11/81	11/11/81C
ACRS LETTER RECEIVED:	12/18/81	12/18/81C
INPUTS TO SE SUPPLEMENT 3:	08/02/82	08/02/82C
ISSUE SE SUPPLEMENT 3:	09/23/82	09/23/82C
FEMA LETTER RECEIVED:	N/S	
HEARING STARTED:	04/27/82	04/27/82C
ASLB INITIAL DECISION:	12/00/82	
COMMISSION EFFECTIVENESS DECISION:	01/00/83	
TECH SPECS COMPLETED:	08/01/83	
COMMISSION DECISION:	07/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	08/01/83	
ISSUE FULL POWER LICENSE AMEND:	08/20/83	

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	08/00/83	07/13/82
----------------------------------	----------	----------

PLANT CHARACTERISTICS:	KEY PERSONNEL:																										
DOCKET NO: 0440&0441 APPLICANT: CLEVELAND ELECTRIC ILLUMINATING LOCATION: 7 MI NE OF PAINESVILLE, OHIO REGION: 3 AE: GIL REAC. TYPE: BWR NSSS: GE DESIGN PWR: 3759 MWT/1205 MWE CONST: KAISER	LIC. PM: J. STEFANO LIC. BC: J. YOUNGBLOOD LIC. LA.: M. RUSHBROOK COUNSEL: J. CUTCHIN ANTITRUST: J. CUTCHIN RM ANALYST: S. HEDLUND	ASLB CHAIR: P. BLOCH MEMBER 1: J. KLINE MEMBER 2: F. SHON CONST. INSP: P. PELKE RESID. INSP: M. GILDNER																									
CURRENT SAF. STATUS: The Safety Evaluation Report was issued in May 1982. The ACRS Report was issued on July 16, 1982. SSER No. 1 was issued on August 9, 1982. SSER No. 2 to be issued prior to start of ASLB hearings.	ENVIRONMENTAL MILESTONES: <table border="1"> <thead> <tr> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>06/26/81 06/19/81C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>01/01/82 01/01/82C</td> </tr> <tr> <td>ISSUE DES:</td> <td>02/26/82 02/26/82C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>06/30/82 06/30/82C</td> </tr> <tr> <td>ISSUE FES:</td> <td>08/13/82 08/13/82C</td> </tr> </tbody> </table>	SCHED. DATE	ACTUAL DATE	ER DOCKETED:	06/26/81 06/19/81C	ER SITE VISIT COMPLETE:		INPUT TO DES TO PM:	01/01/82 01/01/82C	ISSUE DES:	02/26/82 02/26/82C	RESPONSE TO COMMENTS ON DES:	06/30/82 06/30/82C	ISSUE FES:	08/13/82 08/13/82C												
SCHED. DATE	ACTUAL DATE																										
ER DOCKETED:	06/26/81 06/19/81C																										
ER SITE VISIT COMPLETE:																											
INPUT TO DES TO PM:	01/01/82 01/01/82C																										
ISSUE DES:	02/26/82 02/26/82C																										
RESPONSE TO COMMENTS ON DES:	06/30/82 06/30/82C																										
ISSUE FES:	08/13/82 08/13/82C																										
CURRENT ENV. STATUS: Environmental acceptance review was completed on June 9, 1981. The ER was docketed June 19, 1981. FES issued on August 13, 1982.	SAFETY/HEARING MILESTONES: <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>06/26/80 06/26/80C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>01/09/81 01/30/81C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>02/24/82 02/24/82C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>02/26/82 02/26/82C</td> </tr> <tr> <td>INPUT TO SER:</td> <td>04/10/82 05/10/82C</td> </tr> <tr> <td>ISSUE SER:</td> <td>05/16/82 05/24/82C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>07/16/82 07/16/82C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 2:</td> <td>01/15/83</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 2:</td> <td>01/07/83</td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>04/00/83</td> </tr> </tbody> </table>	APPLICATION TENDERED:	06/26/80 06/26/80C	SAR DOCKETED:	01/09/81 01/30/81C	SAR Q'S RECEIVED BY PM:		SAR APPL. RESPONSE TO Q'S RECEIVED:		INPUT TO DRAFT SER TO PM:	02/24/82 02/24/82C	ISSUE DRAFT SER:	02/26/82 02/26/82C	INPUT TO SER:	04/10/82 05/10/82C	ISSUE SER:	05/16/82 05/24/82C	ACRS LETTER RECEIVED:	07/16/82 07/16/82C	INPUTS TO SE SUPPLEMENT 2:	01/15/83	ISSUE SE SUPPLEMENT 2:	01/07/83	FEMA LETTER RECEIVED:	04/00/83		
APPLICATION TENDERED:	06/26/80 06/26/80C																										
SAR DOCKETED:	01/09/81 01/30/81C																										
SAR Q'S RECEIVED BY PM:																											
SAR APPL. RESPONSE TO Q'S RECEIVED:																											
INPUT TO DRAFT SER TO PM:	02/24/82 02/24/82C																										
ISSUE DRAFT SER:	02/26/82 02/26/82C																										
INPUT TO SER:	04/10/82 05/10/82C																										
ISSUE SER:	05/16/82 05/24/82C																										
ACRS LETTER RECEIVED:	07/16/82 07/16/82C																										
INPUTS TO SE SUPPLEMENT 2:	01/15/83																										
ISSUE SE SUPPLEMENT 2:	01/07/83																										
FEMA LETTER RECEIVED:	04/00/83																										
CURRENT HRG. STATUS: Board Order dated September 16, 1982, targets start of hearing on February 15, 1983.	<table border="1"> <tbody> <tr> <td>HEARING STARTED:</td> <td>02/15/83</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>08/00/83</td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>09/00/83</td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>06/00/83</td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>10/00/83</td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td>N/S</td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>11/00/83</td> </tr> </tbody> </table>	HEARING STARTED:	02/15/83	ASLB INITIAL DECISION:	08/00/83	COMMISSION EFFECTIVENESS DECISION:	09/00/83	TECH SPECS COMPLETED:	06/00/83	COMMISSION DECISION:	10/00/83	ISSUE LIC. WITH POWER RESTRICTION:	N/S	ISSUE FULL POWER LICENSE AMEND:	11/00/83												
HEARING STARTED:	02/15/83																										
ASLB INITIAL DECISION:	08/00/83																										
COMMISSION EFFECTIVENESS DECISION:	09/00/83																										
TECH SPECS COMPLETED:	06/00/83																										
COMMISSION DECISION:	10/00/83																										
ISSUE LIC. WITH POWER RESTRICTION:	N/S																										
ISSUE FULL POWER LICENSE AMEND:	11/00/83																										
CURRENT ANTITRUST: CP antitrust review has been completed. OL antitrust status is under review.	<table border="1"> <thead> <tr> <th>SCHED. DATE</th> <th>RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>11/00/83 02/22/82</td> </tr> </tbody> </table>	SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	11/00/83 02/22/82																						
SCHED. DATE	RECEIPT DATE																										
CONSTRUCTION COMPLETION - APPL.:	11/00/83 02/22/82																										
LATEST AMENDMENT: Number 10 (11-23-82).																											
NEW SLIPS/NOTES: Start of hearing has slipped to February 1983. FEMA letter has slipped to April 1983 due to incomplete offsite plans.																											

NRR LICENSING SYSTEM

PAGE NO: 2- 21

RIVER BEND 1 & 2

OL CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 0458&0459
 APPLICANT: GULF STATES UTILITIES
 LOCATION: 24 MI NW OF BATON ROUGE, LA
 REGION: 4 AE: S&W
 REAC. TYPE: BWR NSSS: GE
 DESIGN PWR: 3015 MWT/0934 MWE CONST: S&W

KEY PERSONNEL:

LIC. PM: E. WEINKAM ASLB CHAIR: B. COTTER
 LIC. BC: A. SCHWENCER MEMBER 1: G. LINENBERGER
 LIC. LA.: E. HYLTON MEMBER 2: R. COLE
 COUNSEL: J. GUTIERREZ CONST. INSP: UNASSIGNED
 ANTITRUST: B. VOGLER RESID. INSP: R. BROWN
 RM ANALYST: M. KING

CURRENT SAF. STATUS:

Applicant tendered FSAR for docketing on 04/24/81.
 FSAR was docketed on 08/25/81. Draft SER targeted for
 03/83. Construction permit extension requested
 from 03/83 to 12/85.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	08/25/81	08/25/81C
ER SITE VISIT COMPLETE:	01/22/82	01/22/82C
INPUT TO DES TO PM:	12/09/83	
ISSUE DES:	01/09/84	
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:	06/08/84	

CURRENT ENV. STATUS:

Applicant tendered ER for docketing on 04/24/81.
 ER was docketed on 08/25/81. DES targeted for 01/09/84.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	04/24/81	04/24/81C
SAR DOCKETED:	08/25/81	08/25/81C
SAR Q'S RECEIVED BY PM:	12/07/81	06/01/82C
SAR APPL. RESPONSE TO Q'S RECEIVED:	01/03/83	

CURRENT HRG. STATUS:

Notice of Opportunity for Hearing was published in the
 Federal Register on 09/04/81. Prehearing conference
 scheduled for 02/08/83.

INPUT TO DRAFT SER TO PM:	03/04/83
ISSUE DRAFT SER:	03/00/83
INPUT TO SER:	11/04/83
ISSUE SER:	12/02/83

CURRENT ANTITRUST:

Status to be determined.

ACRS FULL COMMITTEE MEETING:	01/13/84
INPUTS TO SE SUPPLEMENT 1:	04/00/84
ISSUE SE SUPPLEMENT 1:	05/00/84
FEMA LETTER RECEIVED:	05/01/84

LATEST AMENDMENT:

Number 6.

HEARING STARTED:	10/00/84
ASLB INITIAL DECISION:	03/00/85
COMMISSION EFFECTIVENESS DECISION:	04/07/85
TECH SPECS COMPLETED:	10/00/84
COMMISSION DECISION:	04/00/85
ISSUE LIC. WITH POWER RESTRICTION:	
ISSUE FULL POWER LICENSE AMEND:	04/00/85

NEW SLIPS/NOTES:

NRR/OL revised the priority of the review on this case due
 to 18-month slip in construction schedule.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	04/00/85	04/15/82
----------------------------------	----------	----------

NRR LICENSING SYSTEM

SAN ONOFRE 3

LIC CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																						
DOCKET NO: 05000362 APPLICANT: SOUTHERN CALIFORNIA EDISON LOCATION: 5 MI S OF SAN CLEMENTE, CA REGION: 5 AE: BECH REAC. TYPE: PWR NSSS: COMB DESIGN PWR: 3410 MWT/1100 MWE CONST: BECH	LIC. PM: H. ROOD ASLB CHAIR: J. KELLEY LIC. BC: G. KNIGHTON MEMBER 1: C. HAND LIC. LA.: J. LEE MEMBER 2: E. JOHNSON COUNSEL: L. CHANDLER CONST. INSP: D. KIRSCH ANTITRUST: J. GOLDBERG RESID. INSP: A. CHAFFEE RM ANALYST: L. LANIER																																						
CURRENT SAF. STATUS: SER on geological and seismological matters was issued on 12/31/80. ACRS subcommittee meetings were held 01/30/81 and 03/11/81 and full committee meetings were held 02/5/81 and 03/12/81. SER (Non-TMI matters), was issued on 02/06/81. SER supplement on TMI issues was issued on 02/25/81. SER supplement No. 2, 3, 4, 5, and 6 addressing open items were issued 05/08/81, 09/16/81, 01/22/82, 02/16/82, and 06/30/82. ASLB PID was rendered on 01/11/82 and ID on 05/14/82. Supplement No. 7 is scheduled for 1/15/83.	ENVIRONMENTAL MILESTONES: <table border="1"> <thead> <tr> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>03/01/77</td> <td>03/23/77C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>05/20/77</td> <td>05/20/77C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>10/01/77</td> <td>12/01/80C</td> </tr> <tr> <td>ISSUE DES:</td> <td>01/27/78</td> <td>01/20/81C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>04/00/81</td> <td>04/29/81C</td> </tr> </tbody> </table>			SCHED. DATE	ACTUAL DATE	ER DOCKETED:	03/01/77	03/23/77C	ER SITE VISIT COMPLETE:	05/20/77	05/20/77C	INPUT TO DES TO PM:	10/01/77	12/01/80C	ISSUE DES:	01/27/78	01/20/81C	RESPONSE TO COMMENTS ON DES:			ISSUE FES:	04/00/81	04/29/81C																
SCHED. DATE	ACTUAL DATE																																						
ER DOCKETED:	03/01/77	03/23/77C																																					
ER SITE VISIT COMPLETE:	05/20/77	05/20/77C																																					
INPUT TO DES TO PM:	10/01/77	12/01/80C																																					
ISSUE DES:	01/27/78	01/20/81C																																					
RESPONSE TO COMMENTS ON DES:																																							
ISSUE FES:	04/00/81	04/29/81C																																					
CURRENT ENV. STATUS: DES addressing class 9 accidents was issued 01-20-81, FES was issued 04-29-81.	SAFETY/HEARING MILESTONES: <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td></td> <td>11/29/76C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>03/01/77</td> <td>03/23/77C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>08/15/77</td> <td>09/27/77C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>11/18/77</td> <td>12/08/77C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>02/10/78</td> <td>08/11/78C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>01/15/81</td> <td>01/15/81C</td> </tr> <tr> <td>INPUT TO SER:</td> <td>06/23/78</td> <td>01/15/81C</td> </tr> <tr> <td>ISSUE SER:</td> <td>08/01/80</td> <td>02/06/81C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>03/17/81</td> <td>03/17/81C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 7:</td> <td>01/01/83</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 7:</td> <td>01/15/83</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>12/01/81</td> <td>12/01/81C</td> </tr> </tbody> </table>			APPLICATION TENDERED:		11/29/76C	SAR DOCKETED:	03/01/77	03/23/77C	SAR Q'S RECEIVED BY PM:	08/15/77	09/27/77C	SAR APPL. RESPONSE TO Q'S RECEIVED:	11/18/77	12/08/77C	INPUT TO DRAFT SER TO PM:	02/10/78	08/11/78C	ISSUE DRAFT SER:	01/15/81	01/15/81C	INPUT TO SER:	06/23/78	01/15/81C	ISSUE SER:	08/01/80	02/06/81C	ACRS LETTER RECEIVED:	03/17/81	03/17/81C	INPUTS TO SE SUPPLEMENT 7:	01/01/83		ISSUE SE SUPPLEMENT 7:	01/15/83		FEMA LETTER RECEIVED:	12/01/81	12/01/81C
APPLICATION TENDERED:		11/29/76C																																					
SAR DOCKETED:	03/01/77	03/23/77C																																					
SAR Q'S RECEIVED BY PM:	08/15/77	09/27/77C																																					
SAR APPL. RESPONSE TO Q'S RECEIVED:	11/18/77	12/08/77C																																					
INPUT TO DRAFT SER TO PM:	02/10/78	08/11/78C																																					
ISSUE DRAFT SER:	01/15/81	01/15/81C																																					
INPUT TO SER:	06/23/78	01/15/81C																																					
ISSUE SER:	08/01/80	02/06/81C																																					
ACRS LETTER RECEIVED:	03/17/81	03/17/81C																																					
INPUTS TO SE SUPPLEMENT 7:	01/01/83																																						
ISSUE SE SUPPLEMENT 7:	01/15/83																																						
FEMA LETTER RECEIVED:	12/01/81	12/01/81C																																					
CURRENT HRG. STATUS: Motions for summary disposition were granted by ASLB. Hearing started 06/22/81 and ended 09/31/81.	<table border="1"> <tbody> <tr> <td>HEARING STARTED:</td> <td>06/22/81</td> <td>06/22/81C</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>05/14/82</td> <td>05/14/82C</td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td></td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>11/15/82</td> <td>11/15/82C</td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>02/00/83</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td>11/15/82</td> <td>11/15/82C</td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>04/04/83</td> <td></td> </tr> </tbody> </table>			HEARING STARTED:	06/22/81	06/22/81C	ASLB INITIAL DECISION:	05/14/82	05/14/82C	COMMISSION EFFECTIVENESS DECISION:			TECH SPECS COMPLETED:	11/15/82	11/15/82C	COMMISSION DECISION:	02/00/83		ISSUE LIC. WITH POWER RESTRICTION:	11/15/82	11/15/82C	ISSUE FULL POWER LICENSE AMEND:	04/04/83																
HEARING STARTED:	06/22/81	06/22/81C																																					
ASLB INITIAL DECISION:	05/14/82	05/14/82C																																					
COMMISSION EFFECTIVENESS DECISION:																																							
TECH SPECS COMPLETED:	11/15/82	11/15/82C																																					
COMMISSION DECISION:	02/00/83																																						
ISSUE LIC. WITH POWER RESTRICTION:	11/15/82	11/15/82C																																					
ISSUE FULL POWER LICENSE AMEND:	04/04/83																																						
CURRENT ANTITRUST: The antitrust review is complete.	<table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>11/15/82C</td> <td>09/27/82</td> </tr> </tbody> </table>				SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	11/15/82C	09/27/82																														
	SCHED. DATE	RECEIPT DATE																																					
CONSTRUCTION COMPLETION - APPL.:	11/15/82C	09/27/82																																					
LATEST AMENDMENT:																																							
NEW SLIPS/NOTES:																																							

NRR LICENSING SYSTEM
GL CURRENT STATUS REPORT

SEABROOK 1 & 2

PAGE NO: 2- 23
REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 044380444
 APPLICANT: PUBLIC SERVICE OF NEW HAMPSHIRE
 LOCATION: 10 MI S OF PORTSMOUTH, NH
 REGION: 1
 REAC. TYPE: PWR
 DESIGN PWR: 3411 MWT/1198 MWE

AE: UEC
 NSSS: WEST
 CONST: UEC

KEY PERSONNEL:

LIC. PM:	L. WHEELER	ASLB CHAIR:	H. HOYT
LIC. BC:	G. KNIGHTON	MEMBER 1:	E. LUEBKE
LIC. LA.:	J. LEE	MEMBER 2:	J. HARBOUR
COUNSEL:	R. LESSY	CONST. INSP:	A. TOTH
ANTITRUST:	B. VOGLER	RESID. INSP:	A. CERNE
RM ANALYST:	B. ST MARY		

CURRENT SAF. STATUS:

The FSAR acceptance review was completed in September 1981. The FSAR was docketed October 5, 1981. Applicant has responded to round 1 Q's. SER issuance has moved from 11/08/82 to 01/12/83. Partial draft SER has been issued.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DUCKETED:	10/05/81	10/05/81C
ER SITE VISIT COMPLETE:	12/02/81	12/02/81C
INPUT TO DES TO PM:	03/01/82	03/01/82C
ISSUE DES:	05/14/82	05/14/82C
RESPONSE TO COMMENTS ON DES:	08/18/82	09/15/82C
ISSUE FES:	12/08/82	12/08/82C

CURRENT ENV. STATUS:

ER was tendered June 1981. ER acceptance review was completed September 1981. The ER was docketed October 5, 1981. DES was issued in May, 1982. FES was issued in December 1982.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	06/29/81	06/29/81C
SAR DOCKETED:	10/05/81	10/05/81C
SAR Q'S RECEIVED BY PM:	01/20/82	03/05/82C
SAR APPL. RESPONSE TO Q'S RECEIVED:	03/12/82	04/13/82C
INPUT TO DRAFT SER TO PM:	05/07/82	10/08/82C
ISSUE DRAFT SER:	07/30/82	08/13/82C
INPUT TO SER:	11/30/82	12/29/82C
ISSUE SER:	02/00/83	
ACRS FULL COMMITTEE MEETING:	03/00/83	
INPUTS TO SE SUPPLEMENT 1:	04/00/83	
ISSUE SE SUPPLEMENT 1:	05/00/83	
FEMA LETTER RECEIVED:	04/00/83	
HEARING STARTED:	08/00/83	
ASLB INITIAL DECISION:	06/00/84	
COMMISSION EFFECTIVENESS DECISION:	07/00/84	
TECH SPECS COMPLETED:		
COMMISSION DECISION:	08/00/84	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	07/00/84	

CURRENT ANTITRUST:

Status to be determined.

LATEST AMENDMENT:

47

NEW SLIPS/NOTES:

Fuel load slipped to 9/84 per applicant letter of 12/02/82. ACRS schedule is being reevaluated.

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	09/30/84	12/02/82

NRR LICENSING SYSTEM
 0 L CURRENT STATUS REPORT

PAGE NO: 2- 24

SHOREHAM

REPORT AS OF: 12/31 '82

PLANT CHARACTERISTICS:

DOCKET NO: 05000322
 APPLICANT: LONG ISLAND LIGHTING CO.
 LOCATION: BROOKHAVEN, NY (LI)
 REGION: 1
 REAC. TYPE: BWR
 DESIGN PWR: 2436 MWT/0820 MWE

AE: S&W
 NSSS: GE
 CONST: S&W

KEY PERSONNEL:

LIC. PM:	R. CARUSO	ASLB CHAIR:	L. BRENNER
LIC. BC:	A. SCHWENCER	MEMBER 1:	P. MORRIS
LIC. LA.:	E. HYLTON	MEMBER 2:	J. CARPENTER
COUNSEL:	B. BORDENICK	CONST. INSP:	L. NARROW
ANTITRUST:	J. RUTBERG	RESID. INSP:	J. HIGGINS
RM ANALYST:	L. LANIER		

CURRENT SAF. STATUS:

The ACRS meeting was held in October 1981. SER Supplement 2 was issued in March 1982. An additional SER Supplement is scheduled for Jan. 1983 to address resolution of additional outstanding matters.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	01/26/76	01/26/76C
ER SITE VISIT COMPLETE:	08/06/76	08/03/76C
INPUT TO DES TO PM:	11/22/76	11/29/76C
ISSUE DES:	03/11/77	03/24/77C
RESPONSE TO COMMENTS ON DES:	07/22/77	07/22/77C
ISSUE FES:	10/21/77	10/18/77C

CURRENT ENV. STATUS:

The environmental review is complete.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	09/00/75	09/04/75C
SAR DOCKETED:	12/15/77	01/26/76C
SAR Q'S RECEIVED BY PM:	06/04/76	07/09/76C
SAR APPL. RESPONSE TO Q'S RECEIVED:	07/23/76	07/23/76C
INPUT TO DRAFT SER TO PM:	07/15/77	08/01/77C
ISSUE DRAFT SER:		
INPUT TO SER:	03/10/81	03/10/81C
ISSUE SER:	04/10/81	04/10/81C
ACRS LETTER RECEIVED:	09/18/81	10/19/81C
INPUTS TO SE SUPPLEMENT 3:	N/S	
ISSUE SE SUPPLEMENT 3:	01/15/83	
FEMA LETTER RECEIVED:	N/S	
HEARING STARTED:	05/04/82	05/04/82C
ASLB INITIAL DECISION:	05/00/83	
COMMISSION EFFECTIVENESS DECISION:	06/00/83	
TECH SPECS COMPLETED:	03/00/83	
COMMISSION DECISION:	06/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	03/30/83	
ISSUE FULL POWER LICENSE AMEND:	06/00/83	

CURRENT ANTITRUST:

Not required.

LATEST AMENDMENT:

FSAR Amendment 27

NEW SLIPS/NOTES:

The current estimate for a partial initial ASLB decision on all matters except offsite emergency planning is the end of April, 1983. A complete initial decision may not be available prior to May, 1983.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.: 03/00/83 04/30/82

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

SOUTH TEXAS 1 & 2

PAGE NO: 2- 25
REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 049880499
 APPLICANT: HOUSTON LIGHTING & POWER COMPANY
 LOCATION: 12 MI SSW OF BAY CITY, TEX
 REGION: 4 AE: BECH
 REAC. TYPE: PWR NSSS: WEST
 DESIGN PWR: 3800 MWT/1250 MWE CONST: EBASCO

KEY PERSONNEL:

LIC. PM:	H. SCHIERLING	ASLB CHAIR:	C. BECHHOEFER
LIC. BC:	G. KNIGHTON	MEMBER 1:	J. LAMB
LIC. LA.:	J. LEE	MEMBER 2:	E. HILL
COUNSEL:	J. GUTIERREZ	CONST. INSP:	
ANTITRUST:	B. VOGLER	RESID. INSP:	W. HILL
RM ANALYST:	L. LANIER		

CURRENT SAF. STATUS:

Limited work being performed due to higher priorities. BRRT has been replaced by Bechtel as the A/E. BRRT has been replaced by Ebasco as the constructor. Non-safety related construction restarted on June 15, 1982. Safety related construction restarted on August 15, 1982. Current FLD is 12/86. Milestones now reflect a 12/86 FLD.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:		07/17/78C
ER SITE VISIT COMPLETE:	09/26/78	09/26/78C
INPUT TO DES TO PM:	08/00/85	
ISSUE DES:	09/00/85	
RESPONSE TO COMMENTS ON DES:	01/00/86	
ISSUE FES:	02/00/86	

CURRENT ENV. STATUS:

Schedule revised to reflect new 12/86 FLD.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	05/10/78	05/10/78C
SAR DOCKETED:		07/17/78C
SAR Q'S RECEIVED BY PM:	01/22/79	02/08/82C
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S	
INPUT TO DRAFT SER TO PM:	03/00/85	
ISSUE DRAFT SER:	03/00/85	
INPUT TO SER:	11/00/85	
ISSUE SER:	12/00/85	
ACRS FULL COMMITTEE MEETING:	01/00/86	
INPUTS TO SE SUPPLEMENT 1:	01/00/86	
ISSUE SE SUPPLEMENT 1:	01/00/86	
FEMA LETTER RECEIVED:	N/S	
HEARING STARTED:	06/00/86	
ASLB INITIAL DECISION:	11/00/86	
COMMISSION EFFECTIVENESS DECISION:	12/00/86	
TECH SPECS COMPLETED:	12/00/86	
COMMISSION DECISION:	12/00/86	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	12/00/86	

CURRENT HRG. STATUS:

As provided in a Commission Order of 9/22/80, an expedited hearing on QA programs and management was held. The record of this phase of the hearing was closed on June 17, 1982. Phase II of hearing will consider all aspects of Quadrex Report. Phase II is expected to begin in the Spring of '83.

CURRENT ANTITRUST:

Memo and Order issued May 6, 1982 approving settlements and proposed license conditions and dismissing proceeding.

LATEST AMENDMENT:

FSAR amendment #28 was issued 12/06/82.
 ER amendment #5 was issued 08/31/82.

NEW SLIPS/NOTES:

All schedules now reflect new official FLD of 12/86.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	12/00/86	03/00/82
----------------------------------	----------	----------

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

PAGE NO: 2- 26

ST LUCIE 2

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																																	
<p>DOCKET NO: 05000389 APPLICANT: FLORIDA POWER & LIGHT LOCATION: 12 MI SE OF FT. PIERCE, FLA REGION: 2 REAC. TYPE: PWR DESIGN PWR: 2700 MWT/0842 MWE</p> <p style="margin-left: 200px;">AE: EBASCO NSSS: COMB CONST: EBASCO</p>	<p>LIC. PM: V. NERSES LIC. BC: G. KNIGHTON LIC. LA.: J. LEE COUNSEL: W. PATTON ANTITRUST: B. VOGLER RM ANALYST: S. HEDLUND</p> <p>ASLB CHAIR: E. BOWERS MEMBER 1: P. MORRIS MEMBER 2: O. PARIS CONST. INSP: R. WRIGHT RESID. INSP: S. ELROD</p>																																																																																	
<p>CURRENT SAF. STATUS: Status of Q-1 and Q-2 review is complete. The SER was issued on 10/09/81. SE Supplement No. 1 was issued on 12/30/81. SE Supplement No. 2 was issued on 09/30/82.</p> <p>CURRENT ENV. STATUS: The DES was issued on 10/16/81 and the FR Notice was published 10/30/81. The FES was issued on 04/23/82.</p> <p>CURRENT HRG. STATUS: There have been no petitioners on matters dealing with health, safety and environment.</p> <p>CURRENT ANTITRUST: Settlement among the Department of Justice, the NRC Staff and the licensee has been agreed upon. Case dismissed 3/82 following summary disposition and settlement agreement.</p> <p>LATEST AMENDMENT: No. 12 (FSAR); No. 5 (ER)</p> <p>NEW SLIPS/NOTES: Caseload Forecast Panel estimates 08/83 core load date. Applicant, in meeting with NRC on 09/30/82 estimates 01/83 core load date.</p>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">ENVIRONMENTAL MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td></td> <td>02/17/81C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>02/18/81</td> <td>02/18/81C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>08/07/81</td> <td>08/07/81C</td> </tr> <tr> <td>ISSUE DES:</td> <td>10/16/81</td> <td>10/16/81C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>02/08/82</td> <td>02/08/82C</td> </tr> <tr> <td>ISSUE FES:</td> <td>04/23/82</td> <td>04/23/82C</td> </tr> </tbody> </table> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">SAFETY/HEARING MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>03/31/80</td> <td>03/31/80C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td></td> <td>02/17/81C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>06/15/81</td> <td>06/15/81C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>08/03/81</td> <td>08/03/81C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>08/10/81</td> <td>08/10/81C</td> </tr> <tr> <td>INPUT TO SER:</td> <td>09/11/81</td> <td>09/11/81C</td> </tr> <tr> <td>ISSUE SER:</td> <td>10/09/81</td> <td>10/09/81C</td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>11/12/81</td> <td>11/12/81C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 3:</td> <td>12/23/82</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 3:</td> <td>01/14/83</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>08/20/82</td> <td>08/20/82C</td> </tr> <tr> <td>HEARING STARTED:</td> <td>N/A</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>N/A</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>N/A</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>01/14/83</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>01/00/83</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td>N/A</td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>01/21/83</td> <td></td> </tr> </tbody> </table> <p style="text-align: center;">CONSTRUCTION COMPLETION - APPL.: 01/00/83</p>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:		02/17/81C	ER SITE VISIT COMPLETE:	02/18/81	02/18/81C	INPUT TO DES TO PM:	08/07/81	08/07/81C	ISSUE DES:	10/16/81	10/16/81C	RESPONSE TO COMMENTS ON DES:	02/08/82	02/08/82C	ISSUE FES:	04/23/82	04/23/82C	SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE	APPLICATION TENDERED:	03/31/80	03/31/80C	SAR DOCKETED:		02/17/81C	SAR Q'S RECEIVED BY PM:	06/15/81	06/15/81C	SAR APPL. RESPONSE TO Q'S RECEIVED:			INPUT TO DRAFT SER TO PM:	08/03/81	08/03/81C	ISSUE DRAFT SER:	08/10/81	08/10/81C	INPUT TO SER:	09/11/81	09/11/81C	ISSUE SER:	10/09/81	10/09/81C	ACRS FULL COMMITTEE MEETING:	11/12/81	11/12/81C	INPUTS TO SE SUPPLEMENT 3:	12/23/82		ISSUE SE SUPPLEMENT 3:	01/14/83		FEMA LETTER RECEIVED:	08/20/82	08/20/82C	HEARING STARTED:	N/A		ASLB INITIAL DECISION:	N/A		COMMISSION EFFECTIVENESS DECISION:	N/A		TECH SPECS COMPLETED:	01/14/83		COMMISSION DECISION:	01/00/83		ISSUE LIC. WITH POWER RESTRICTION:	N/A		ISSUE FULL POWER LICENSE AMEND:	01/21/83	
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																																																																
ER DOCKETED:		02/17/81C																																																																																
ER SITE VISIT COMPLETE:	02/18/81	02/18/81C																																																																																
INPUT TO DES TO PM:	08/07/81	08/07/81C																																																																																
ISSUE DES:	10/16/81	10/16/81C																																																																																
RESPONSE TO COMMENTS ON DES:	02/08/82	02/08/82C																																																																																
ISSUE FES:	04/23/82	04/23/82C																																																																																
SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE																																																																																
APPLICATION TENDERED:	03/31/80	03/31/80C																																																																																
SAR DOCKETED:		02/17/81C																																																																																
SAR Q'S RECEIVED BY PM:	06/15/81	06/15/81C																																																																																
SAR APPL. RESPONSE TO Q'S RECEIVED:																																																																																		
INPUT TO DRAFT SER TO PM:	08/03/81	08/03/81C																																																																																
ISSUE DRAFT SER:	08/10/81	08/10/81C																																																																																
INPUT TO SER:	09/11/81	09/11/81C																																																																																
ISSUE SER:	10/09/81	10/09/81C																																																																																
ACRS FULL COMMITTEE MEETING:	11/12/81	11/12/81C																																																																																
INPUTS TO SE SUPPLEMENT 3:	12/23/82																																																																																	
ISSUE SE SUPPLEMENT 3:	01/14/83																																																																																	
FEMA LETTER RECEIVED:	08/20/82	08/20/82C																																																																																
HEARING STARTED:	N/A																																																																																	
ASLB INITIAL DECISION:	N/A																																																																																	
COMMISSION EFFECTIVENESS DECISION:	N/A																																																																																	
TECH SPECS COMPLETED:	01/14/83																																																																																	
COMMISSION DECISION:	01/00/83																																																																																	
ISSUE LIC. WITH POWER RESTRICTION:	N/A																																																																																	
ISSUE FULL POWER LICENSE AMEND:	01/21/83																																																																																	

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

SUSQUEHANNA 2

PAGE NO: 2- 27
REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000788
 APPLICANT: PENNSYLVANIA POWER & LIGHT
 LOCATION: 7 MI NE OF BERWICK, PA
 REGION: 1 AE: BECH
 REAC. TYPE: BWR N555: GE
 DESIGN PWR: 3440 MWT/1052 MWE CONST: BECH

KEY PERSONNEL:

LIC. PM:	R. PERCH	ASLB CHAIR:	J. GLEASON
LIC. BC:	A. SCHWENCER	MEMBER 1:	
LIC. LA.:	E. HYLTON	MEMBER 2:	P. PURDOM
COUNSEL:	J. CUTCHIN	CONST. INSP:	L. NARROW
ANTITRUST:	A. HODGDON	RESID. INSP:	G. RHOADS
RM ANALYST:	L. LANIER		

CURRENT SAF. STATUS:

SER was issued 4/06/81. SSER #1 was issued 07/07/81.
 Post ACRS SSER #2 was issued 09/10/81. SSER #3 was issued 07/17/82.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:		06/10/78C
ER SITE VISIT COMPLETE:	10/20/78	10/20/78C
INPUT TO DES TO PM:		
ISSUE DES:	03/30/81	03/30/81C
RESPONSE TO COMMENTS ON DES:	05/21/81	05/21/81C
ISSUE FES:	06/15/81	07/02/81C

CURRENT ENV. STATUS:

DES was issued on 03-30-81. FES was issued 07-02-81.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	06/05/78	04/10/78C
SAR DOCKETED:	07/31/78	07/31/78C
SAR Q'S RECEIVED BY PM:		
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S	
INPUT TO DRAFT SER TO PM:	04/07/80	04/07/80C
ISSUE DRAFT SER:		
INPUT TO SER:	03/23/81	03/23/81C
ISSUE SER:	04/06/81	04/06/81C
ACRS LETTER RECEIVED:		08/15/81C
INPUTS TO SE SUPPLEMENT 4:	02/01/83	
ISSUE SE SUPPLEMENT 4:	03/01/83	
FEMA LETTER RECEIVED:	06/00/82	06/00/82C
HEARING STARTED:	10/06/81	10/06/81C
ASLB INITIAL DECISION:	04/12/82	04/12/82C
COMMISSION EFFECTIVENESS DECISION:		
TECH SPECS COMPLETED:		
COMMISSION DECISION:	12/00/83	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	01/00/84	

CURRENT HRG. STATUS:

The OL hearing is complete; Initial Decision issued on 04-12-82.

CURRENT ANTITRUST:

Complete.

LATEST AMENDMENT:

FSAR: No. 30; ER: No. 5

NEW SLIPS/NOTES:

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.: 01/00/84

NRR LICENSING SYSTEM
 OL CURRENT STATUS REPORT

PAGE NO: 2- 28

WASHINGTON NUCLEAR 9

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																									
DOCKET NO: 05000460 APPLICANT: WASHINGTON PUBLIC POWER SUPPLY SYSTEM LOCATION: 10 MI N OF RICHLAND, WA REGION: 5 REAC. TYPE: PWR DESIGN PWR: 3760 MWT/1266 MWE AE: UEC NSSS: B&W CONST: BECH	LIC. PM: M. THADANI LIC. BC: E. ADENSAM LIC. LA.: M. DUNCAN COUNSEL: M. YOUNG ANTITRUST: RM ANALYST: L. LANIER ASLB CHAIR: H. GROSSMAN MEMBER 1: G. BRIGHT MEMBER 2: J. HARBOUR CONST. INSP: J. OLIN RESID. INSP: A. TOTH																																																									
CURRENT SAF. STATUS: Application was tendered on 11-25-81. This schedule is being reconsidered in light of a notice of deferral from the applicant. A review schedule will be established following construction resumption. Application was docketed on July 16, 1982.	ENVIRONMENTAL MILESTONES: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>07/00/82</td> <td>07/16/82C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td>N/S</td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENT ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>N/S</td> <td></td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	07/00/82	07/16/82C	ER SITE VISIT COMPLETE:			INPUT TO DES TO PM:			ISSUE DES:	N/S		RESPONSE TO COMMENT ON DES:			ISSUE FES:	N/S																																					
	SCHED. DATE	ACTUAL DATE																																																								
ER DOCKETED:	07/00/82	07/16/82C																																																								
ER SITE VISIT COMPLETE:																																																										
INPUT TO DES TO PM:																																																										
ISSUE DES:	N/S																																																									
RESPONSE TO COMMENT ON DES:																																																										
ISSUE FES:	N/S																																																									
CURRENT ENV. STATUS: DES issuance will be scheduled following resumption of construction.	SAFETY/HEARING MILESTONES: <table style="width: 100%; border-collapse: collapse;"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>11/25/81</td> <td>11/25/81C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>07/00/82</td> <td>07/16/82C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td></td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>N/S</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td></td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td></td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>N/S</td> <td></td> </tr> </tbody> </table>	APPLICATION TENDERED:	11/25/81	11/25/81C	SAR DOCKETED:	07/00/82	07/16/82C	SAR Q'S RECEIVED BY PM:			SAR APPL. RESPONSE TO Q'S RECEIVED:			INPUT TO DRAFT SER TO PM:			ISSUE DRAFT SER:			INPUT TO SER:			ISSUE SER:	N/S		ACRS FULL COMMITTEE MEETING:	N/S		INPUTS TO SE SUPPLEMENT 1:			ISSUE SE SUPPLEMENT 1:	N/S		FEMA LETTER RECEIVED:			HEARING STARTED:	N/S		ASLB INITIAL DECISION:	N/S		COMMISSION EFFECTIVENESS DECISION:			TECH SPECS COMPLETED:			COMMISSION DECISION:			ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:	N/S	
APPLICATION TENDERED:	11/25/81	11/25/81C																																																								
SAR DOCKETED:	07/00/82	07/16/82C																																																								
SAR Q'S RECEIVED BY PM:																																																										
SAR APPL. RESPONSE TO Q'S RECEIVED:																																																										
INPUT TO DRAFT SER TO PM:																																																										
ISSUE DRAFT SER:																																																										
INPUT TO SER:																																																										
ISSUE SER:	N/S																																																									
ACRS FULL COMMITTEE MEETING:	N/S																																																									
INPUTS TO SE SUPPLEMENT 1:																																																										
ISSUE SE SUPPLEMENT 1:	N/S																																																									
FEMA LETTER RECEIVED:																																																										
HEARING STARTED:	N/S																																																									
ASLB INITIAL DECISION:	N/S																																																									
COMMISSION EFFECTIVENESS DECISION:																																																										
TECH SPECS COMPLETED:																																																										
COMMISSION DECISION:																																																										
ISSUE LIC. WITH POWER RESTRICTION:																																																										
ISSUE FULL POWER LICENSE AMEND:	N/S																																																									
CURRENT HRG. STATUS: Notice of Opportunity for Hearing was published in the Federal Register on August 16, 1982. A petition to intervene has been received from the Coalition for Safe Power. Planning for a prehearing conference is in progress.	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>N/S</td> <td>04/29/82</td> </tr> </tbody> </table>		SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	N/S	04/29/82																																																			
	SCHED. DATE	RECEIPT DATE																																																								
CONSTRUCTION COMPLETION - APPL.:	N/S	04/29/82																																																								
CURRENT ANTITRUST:																																																										
LATEST AMENDMENT: Amendment 1, dated October 18, 1982 received in document Control System Nov. 1, 1982.																																																										
NEW SLIPS/NOTES: Construction delay of from 2 to 5 years was announced on 4/29/82.																																																										

PLANT CHARACTERISTICS:

DOCKET NO: 05000397
 APPLICANT: WASHINGTON PUBLIC POWER SUPPLY SYSTEM
 LOCATION: 30 MI NW OF RICHLAND, WASH
 REGION: 5 AE: B&R
 REAC. TYPE: BWR NSSS: GE
 DESIGN PWR: 3323 MWT/1103 MWE CONST: BECH

KEY PERSONNEL:

LIC. PM: R. AULUCK ASLB CHAIR: E. BOWERS
 LIC. BC: A. SCHWENCER MEMBER 1: R. COLE
 LIC. LA.: E. HYLTON MEMBER 2: E. HILL
 COUNSEL: W. PATON CONST. INSP: A. TOTH
 ANTITRUST: B. VOGLER RESID. INSP: R. FEIL
 RM ANALYST: L. LANIER

CURRENT SAF. STATUS:

SER was issued 3/31/82. Geology/Seismology reviews were included in SSER No. 1 issued August 11, 1982. ACRS meeting was held on October 7, 1982. SSER No. 2 was issued 12/15/82.

CURRENT ENV. STATUS:

FES was issued 12-31-81.

CURRENT HRG. STATUS:

Prehearing conference is scheduled for Jan. 19, 1983 in Richland, Wa.

CURRENT ANTITRUST:

Not required

LATEST AMENDMENT:

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	02/28/77	04/20/77C
ER SITE VISIT COMPLETE:	07/13/77	07/14/77C
INPUT TO DES TO PM:	06/30/81	06/30/81C
ISSUE DES:	07/31/81	07/31/81C
RESPONSE TO COMMENTS ON DES:	09/28/81	09/28/81C
ISSUE FES:	12/31/81	12/31/81C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	12/30/76	12/30/76C
SAR DOCKETED:	04/01/78	06/22/78C
SAR Q'S RECEIVED BY PM:	01/05/79	03/07/79C
SAR APPL. RESPONSE TO Q'S RECEIVED:	05/11/79	07/26/79C
INPUT TO DRAFT SER TO PM:	10/12/81	10/12/81C
ISSUE DRAFT SER:	11/17/81	11/17/81C
INPUT TO SER:	05/30/82	05/30/82C
ISSUE SER:	03/31/82	03/31/82C
ACRS LETTER RECEIVED:	11/13/82	11/13/82C
INPUTS TO SE SUPPLEMENT 2:	11/22/82	11/22/82C
ISSUE SE SUPPLEMENT 2:	12/15/82	12/15/82C
FEMA LETTER RECEIVED:	05/01/83	

HEARING STARTED: N/A
 ASLB INITIAL DECISION: N/A
 COMMISSION EFFECTIVENESS DECISION: N/A
 TECH SPECS COMPLETED: 07/00/83
 COMMISSION DECISION: 08/00/83
 ISSUE LIC. WITH POWER RESTRICTION:
 ISSUE FULL POWER LICENSE AMEND: 09/00/83

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.: 09/00/83 05/07/82

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

PAGE NO: 2- 30

WASHINGTON NUCLEAR 3

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000508
 APPLICANT: WASHINGTON PUBLIC POWER SUPPLY SYSTEM
 LOCATION: 26 MI W OF OLYMPIA, WA
 REGION: 5 AE: EBASCO
 REAC. TYPE: PWR NSSS: COMB
 DESIGN PWR: 3800 MWT/1242 MWE CONST: EBASCO

KEY PERSONNEL:

LIC. PM:	A. VIETTI	ASLB CHAIR:	R. LAZO
LIC. BC:	G. KNIGHTON	MEMBER 1:	E. LUEBKE
LIC. LA.:	J. LEE	MEMBER 2:	D. SCHINK
COUNSEL:	D. SWANSON	CONST. INSP:	D. KIRSCH
ANTITRUST:	B. VOGLER	RESID. INSP:	W. ALBERT
RM ANALYST:	L. LANIER		

CURRENT SAF. STATUS:
 Application was tendered on June 2, 1982, and was docketed on 08/27/82.

CURRENT ENV. STATUS:
 Application was tendered on June 2, 1982, and was docketed on 08/27/82.

CURRENT HRG. STATUS:
 Notice of Opportunity for Hearing was published in the Federal Register on 09/15/82.

CURRENT ANTITRUST:
 Notice of Opportunity for hearing was published in the Federal register on October 15, 1982.

LATEST AMENDMENT:

NEW SLIPS/NOTES:
 Detailed review schedule has been approved.

ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	08/27/82	08/27/82C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:	07/08/83	
ISSUE DES:	09/07/83	
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:	04/06/84	

SAFETY/HEARING MILESTONES:	SCHED. DATE	ACTUAL DATE
APPLICATION TENDERED:	06/02/82	06/02/82C
SAR DOCKETED:	08/27/82	08/27/82C
SAR Q'S RECEIVED BY PM:	04/05/83	
SAR APPL. RESPONSE TO Q'S RECEIVED:	07/13/83	
INPUT TO DRAFT SER TO PM:	10/28/83	
ISSUE DRAFT SER:	12/01/83	
INPUT TO SER:	06/05/84	
ISSUE SER:	08/09/84	
ACRS FULL COMMITTEE MEETING:	09/00/84	
INPUTS TO SE SUPPLEMENT 1:	11/06/84	
ISSUE SE SUPPLEMENT 1:	12/13/84	
FEMA LETTER RECEIVED:		
HEARING STARTED:	05/00/85	
ASLB INITIAL DECISION:	11/00/85	
COMMISSION EFFECTIVENESS DECISION:	12/00/85	
TECH SPECS COMPLETED:		
COMMISSION DECISION:	12/00/85	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	N/S	

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	12/00/85	10/01/82

WATERFORD 3

OL CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:		KEY PERSONNEL:	
DOCKET NO:	05000382	LIC. PM:	J. WILSON
APPLICANT:	LOUISIANA POWER & LIGHT	LIC. BC:	G. KNIGHTON
LOCATION:	20 MI W OF NEW ORLEANS, LA	LIC. LA.:	J. LEE
REGION:	4	COUNSEL:	S. TURK
REAC. TYPE:	PWR	ANTITRUST:	B. VOGLER
DESIGN PWR:	3560 MWT/1151 MWE	RM ANALYST:	M. KING
	AE: EBASCO	ASLB CHAIR:	S. WOLFE
	NSSS: COMB	MEMBER 1:	W. JORDAN
	CONST: EBASCO	MEMBER 2:	H. FOREMAN
		CONST. INSP:	UNASSIGNED
		RESID. INSP:	L. CONSTABLE
CURRENT SAF. STATUS: The safety review was expedited. Fuel load date delayed until 05/83 by applicant. SSER #4 issued 10/29/82.		ENVIRONMENTAL MILESTONES:	
		SCHED. DATE	ACTUAL DATE
		ER DOCKETED:	12/00/78 12/00/78C
		ER SITE VISIT COMPLETE:	12/05/80 12/05/80C
		INPUT TO DES TO PM:	04/06/81 04/06/81C
		ISSUE DES:	05/01/81 05/01/81C
		RESPONSE TO COMMENTS ON DES:	07/24/81 08/19/81C
		ISSUE FES:	09/30/81 09/30/81C
CURRENT ENV. STATUS: The DES was completed in May 1981. FES was completed September 1981.		SAFETY/HEARING MILESTONES:	
		APPLICATION TENDERED:	09/28/78 09/28/78C
		SAR DOCKETED:	12/18/78C
		SAR Q'S RECEIVED BY PM:	N/S
		SAR APPL. RESPONSE TO Q'S RECEIVED:	08/08/80 12/15/80C
CURRENT HRG. STATUS: Contested hearing started 03/82. Discovery among the parties has been held. Partial initial decision issued 11/03/82. Hearing for remaining item (emergency preparedness) scheduled for January 11-14, 1983.		INPUT TO DRAFT SER TO PM:	10/03/80 05/15/81C
		ISSUE DRAFT SER:	
		INPUT TO SER:	05/08/81 05/15/81C
		ISSUE SER:	07/09/81 07/09/81C
		ACRS LETTER RECEIVED:	08/08/81 08/08/81C
		INPUTS TO SE SUPPLEMENT 4:	09/15/82C
		ISSUE SE SUPPLEMENT 4:	10/22/82 10/29/82C
		FEMA LETTER RECEIVED:	12/31/82
CURRENT ANTITRUST: Staff is reviewing OL antitrust information.		HEARING STARTED:	03/00/82 03/23/82C
		ASLB INITIAL DECISION:	03/00/83
		COMMISSION EFFECTIVENESS DECISION:	04/00/83
		TECH SPECS COMPLETED:	02/28/83
		COMMISSION DECISION:	04/30/83
		ISSUE LIC. WITH POWER RESTRICTION:	
		ISSUE FULL POWER LICENSE AMEND:	05/00/83
LATEST AMENDMENT: ER #3 - 8/81 FSAR #29 - 10/82.		SCHED. DATE	RECEIPT DATE
NEW SLIPS/NOTES: To date State of Louisiana does not have an approved emergency plan.		CONSTRUCTION COMPLETION - APPL.:	05/00/83 08/24/82

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

PAGE NO: 2- 32

WATTS BAR 1 & 2

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 0390&0391
 APPLICANT: TENNESSEE VALLEY AUTHORITY
 LOCATION: 10 MI S OF SPRING CITY, TENN
 REGION: 2 AE: TVA
 REAC. TYPE: PWR NSSS: WEST
 DESIGN PWR: 3411 MWT/1165 MWE CONST: TVA

KEY PERSONNEL:

LIC. PM:	T. KENYON	ASLB CHAIR:	N/A
LIC. LC:	E. ADENSAM	MEMBER 1:	N/A
LIC. LA.:	M. DUNCAN	MEMBER 2:	N/A
COUNSEL:	M. YOUNG	CONST. INSP:	R. CRLENJAK
ANTITRUST:	J. RUTBERG	RESID. INSP:	T. HEATHERLY
RM ANALYST:	M. KING		

CURRENT SAF. STATUS:

CFP predicted earliest Unit 1 completion date at 08/83.
 SER published 07/82. ACRS subcommittee meetings held
 04/30/82 and 08/10/82. ACRS full committee meeting
 held 08/13/82. ACRS letter received 08/16/82. Supplement
 #1 to SER published 09/22/82. Supplement #2 to SER not
 scheduled yet.

CURRENT ENV. STATUS:

Complete except for environmental tech specs.

CURRENT HRG. STATUS:

No hearings are assumed.

CURRENT ANTITRUST:

Complete

LATEST AMENDMENT:
 FSAR No. 46

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	01/05/77	11/23/76C
ER SITE VISIT COMPLETE:	03/18/77	02/25/77C
INPUT TO DES TO PM:	07/06/77	08/18/77C
ISSUE DES:	11/29/77	06/02/78C
RESPONSE TO COMMENTS ON DES:	N/A	
ISSUE FES:	11/24/78	12/29/78C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	06/30/76	06/30/76C
SAR DOCKETED:	10/04/76	10/04/76C
SAR Q'S RECEIVED BY PM:	12/15/76	05/20/77C
SAR APPL. RESPONSE TO Q'S RECEIVED:	02/23/77	02/10/78C
INPUT TO DRAFT SER TO PM:	06/18/80	12/18/81C
ISSUE DRAFT SER:	12/30/81	12/30/81C
INPUT TO SER:	06/04/82	06/04/82C
ISSUE SER:	07/01/82	07/01/82C
ACRS LETTER RECEIVED:	09/00/82	08/16/82C
INPUTS TO SE SUPPLEMENT 2:	08/27/82	09/03/82C
ISSUE SE SUPPLEMENT 2:	N/S	
FEMA LETTER RECEIVED:	04/00/83	
HEARING STARTED:	N/A	
ASLB INITIAL DECISION:	N/A	
COMMISSION EFFECTIVENESS DECISION:	N/A	
TECH SPECS COMPLETED:	02/00/83	
COMMISSION DECISION:	07/00/83	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	08/00/83	

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	08/00/83	04/09/82

WOLF CREEK 1

OL CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:		KEY PERSONNEL:																																																										
DOCKET NO:	05000482	LIC. PM:	J. HOLONICH																																																									
APPLICANT:	KANSAS GAS & ELECTRIC	LIC. BC:	B. YOUNGBLOOD																																																									
LOCATION:	3.5 MI NE OF BURLINGTON, KAN	LIC. LA.:	M. RUSHBROOK																																																									
REGION:	4	COUNSEL:	M. KARMAN																																																									
REAC. TYPE:	PWR	ANTITRUST:	B. VOGLER																																																									
DESIGN PWR:	3425 MWT/1150 MWE	RM ANALYST:	S. HEDLUND																																																									
	AE: BECH	ASLB CHAIR:	J. LAURENSEN																																																									
	NSSS: WEST	MEMBER 1:	G. ANDERSON																																																									
	CONST: DANIEL	MEMBER 2:	H. PAXTON																																																									
		CONST. INSP:																																																										
		RESID. INSP:	T. VANDEL																																																									
CURRENT SAF. STATUS: The SER was issued in April 1982. SSER-1 was issued in August 1982.		ENVIRONMENTAL MILESTONES:																																																										
CURRENT ENV. STATUS: The DES was issued in January 1982. The FES was issued in June 1982.		<table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>11/25/80</td> <td>11/25/80C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>07/28/81</td> <td>04/21/81C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>10/01/81</td> <td>10/01/81C</td> </tr> <tr> <td>ISSUE DES:</td> <td>01/05/82</td> <td>01/05/82C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>05/14/82</td> <td>05/14/82C</td> </tr> <tr> <td>ISSUE FES:</td> <td>06/11/82</td> <td>06/11/82C</td> </tr> </tbody> </table>			SCHED. DATE	ACTUAL DATE	ER DOCKETED:	11/25/80	11/25/80C	ER SITE VISIT COMPLETE:	07/28/81	04/21/81C	INPUT TO DES TO PM:	10/01/81	10/01/81C	ISSUE DES:	01/05/82	01/05/82C	RESPONSE TO COMMENTS ON DES:	05/14/82	05/14/82C	ISSUE FES:	06/11/82	06/11/82C																																				
	SCHED. DATE	ACTUAL DATE																																																										
ER DOCKETED:	11/25/80	11/25/80C																																																										
ER SITE VISIT COMPLETE:	07/28/81	04/21/81C																																																										
INPUT TO DES TO PM:	10/01/81	10/01/81C																																																										
ISSUE DES:	01/05/82	01/05/82C																																																										
RESPONSE TO COMMENTS ON DES:	05/14/82	05/14/82C																																																										
ISSUE FES:	06/11/82	06/11/82C																																																										
CURRENT HRG. STATUS: Notice of Opportunity for Hearing was published in the Federal Register on 12/18/80. Two petitions for leave to intervene were filed. A special combined prehearing conference was held on 4/15/81.		SAFETY/HEARING MILESTONES:																																																										
CURRENT ANTITRUST: OL antitrust review is in progress.		<table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>02/21/80</td> <td>02/21/80C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>08/07/80</td> <td>08/07/80C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td></td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>03/12/82</td> <td>03/12/82C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>03/19/82</td> <td>03/19/82C</td> </tr> <tr> <td>ISSUE SER:</td> <td>04/07/82</td> <td>04/07/82C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>05/11/82</td> <td>05/11/82C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>08/10/82</td> <td>08/10/82C</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>08/26/82</td> <td>08/26/82C</td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>04/01/83</td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>06/00/83</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>11/00/83</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>12/00/83</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>09/00/84</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>10/00/84</td> <td></td> </tr> </tbody> </table>		APPLICATION TENDERED:	02/21/80	02/21/80C	SAR DOCKETED:	08/07/80	08/07/80C	SAR Q'S RECEIVED BY PM:			SAR APPL. RESPONSE TO Q'S RECEIVED:			INPUT TO DRAFT SER TO PM:	03/12/82	03/12/82C	ISSUE DRAFT SER:			INPUT TO SER:	03/19/82	03/19/82C	ISSUE SER:	04/07/82	04/07/82C	ACRS LETTER RECEIVED:	05/11/82	05/11/82C	INPUTS TO SE SUPPLEMENT 1:	08/10/82	08/10/82C	ISSUE SE SUPPLEMENT 1:	08/26/82	08/26/82C	FEMA LETTER RECEIVED:	04/01/83		HEARING STARTED:	06/00/83		ASLB INITIAL DECISION:	11/00/83		COMMISSION EFFECTIVENESS DECISION:	12/00/83		TECH SPECS COMPLETED:	N/S		COMMISSION DECISION:	09/00/84		ISSUE LIC. WITH POWER RESTRICTION:	N/S		ISSUE FULL POWER LICENSE AMEND:	10/00/84	
APPLICATION TENDERED:	02/21/80	02/21/80C																																																										
SAR DOCKETED:	08/07/80	08/07/80C																																																										
SAR Q'S RECEIVED BY PM:																																																												
SAR APPL. RESPONSE TO Q'S RECEIVED:																																																												
INPUT TO DRAFT SER TO PM:	03/12/82	03/12/82C																																																										
ISSUE DRAFT SER:																																																												
INPUT TO SER:	03/19/82	03/19/82C																																																										
ISSUE SER:	04/07/82	04/07/82C																																																										
ACRS LETTER RECEIVED:	05/11/82	05/11/82C																																																										
INPUTS TO SE SUPPLEMENT 1:	08/10/82	08/10/82C																																																										
ISSUE SE SUPPLEMENT 1:	08/26/82	08/26/82C																																																										
FEMA LETTER RECEIVED:	04/01/83																																																											
HEARING STARTED:	06/00/83																																																											
ASLB INITIAL DECISION:	11/00/83																																																											
COMMISSION EFFECTIVENESS DECISION:	12/00/83																																																											
TECH SPECS COMPLETED:	N/S																																																											
COMMISSION DECISION:	09/00/84																																																											
ISSUE LIC. WITH POWER RESTRICTION:	N/S																																																											
ISSUE FULL POWER LICENSE AMEND:	10/00/84																																																											
LATEST AMENDMENT: SNUPPS FSAR - No. 10; Wolf Creek Site Addendum - No. 9; ER - No. 4.		<table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>10/00/84</td> <td>08/24/82</td> </tr> </tbody> </table>			SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	10/00/84	08/24/82																																																			
	SCHED. DATE	RECEIPT DATE																																																										
CONSTRUCTION COMPLETION - APPL.:	10/00/84	08/24/82																																																										
NEW SLIPS/NOTES:																																																												

NRR LICENSING SYSTEM

OL CURRENT STATUS REPORT

ZIMMER 1

PLANT CHARACTERISTICS:

DOCKET NO: 05000358
 APPLICANT: CINCINNATI GAS & ELECTRIC
 LOCATION: 24 MI SE OF CINCINNATI, OH
 REGION: 3 AE: S&L
 REAC. TYPE: BWR NSSS: GE
 DESIGN PWR: 2436 MWT/0810 MWE CONST: KAISER

KEY PERSONNEL:

LIC. PM: L. KINTNER ASLB CHAIR: J. FRYE
 LIC. BC: B. YOUNGBLOOD MEMBER 1: F. HOOPER
 LIC. LA.: M. RUSHBROOK MEMBER 2: M. LIVINGSTON
 COUNSEL: C. BARTH CONST. INSP: D. HUNTER
 ANTITRUST: S. LEWIS RESID. INSP: F. CHRISTIANSON
 RM ANALYST: B. ST MARY

CURRENT SAF. STATUS:

SE Supplement was issued on 06/04/81. SE Supplement #2 was issued 10/81. SE Supplement #3 was issued on 08/23/82. NRR is assisting Region IV in its vendor inspection of the main steam line and its supporting structures in the turbine building.

CURRENT ENV. STATUS:

Complete

CURRENT HRG. STATUS:

Hearing completed 3/5/82. Board decision was rendered in June, 1982. The Board exercised sua sponte authority to admit as Board issues 8 new contentions. The Commission reviewed the action and directed the Board to issue an appropriate order dismissing the 8 contentions from the proceeding. On 11/12/82 the Commission issued an order to Show Cause and Order Immediately Suspending Construction. On 12/8/82, applicant consented to the Order.

CURRENT ANTITRUST:

Antitrust review is now closed. Federal Register Notice Sargent & Lundy seismic analyses of the main steam line was published 04/09/82.

LATEST AMENDMENT:

NEW SLIPS/NOTES:

Applicant by letter of 09/24/82 has revised the construction completion target date to the third quarter of 1983.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	09/19/75	09/10/75C
ER SITE VISIT COMPLETE:	10/09/75	10/09/75C
INPUT TO DES TO PM:	08/20/76	08/19/76C
ISSUE DES:	10/15/76	10/15/76C
RESPONSE TO COMMENTS ON DES:	03/25/77	04/01/77C
ISSUE FES:	06/10/77	06/10/77C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	08/15/75	05/09/75C
SAR DOCKETED:	09/15/75	09/10/75C
SAR Q'S RECEIVED BY PM:	10/29/76	01/06/77C
SAR APPL. RESPONSE TO Q'S RECEIVED:	12/31/76	07/29/77C
INPUT TO DRAFT SER TO PM:	01/28/77	08/11/77C
ISSUE DRAFT SER:	N/A	
INPUT TO SER:	05/20/77	12/07/77C
ISSUE SER:	07/29/77	01/31/79C
ACRS LETTER RECEIVED:	09/16/77	03/13/79C
INPUTS TO SE SUPPLEMENT 3:	06/17/82	08/02/82C
ISSUE SE SUPPLEMENT 3:	08/23/82	08/23/82C
FEMA LETTER RECEIVED:	04/15/82	04/15/82C
HEARING STARTED:	02/26/82	02/26/82C
ASLB INITIAL DECISION:	06/21/82	06/21/82C
COMMISSION EFFECTIVENESS DECISION:	N/S	
TECH SPECS COMPLETED:	05/00/83	
COMMISSION DECISION:	08/00/83	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	09/00/83	

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL. : 09/00/83 09/24/82

NRR LICENSING SYSTEM
CP CURRENT STATUS REPORT

PAGE NO: 2- 35

CLINCH RIVER

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																											
<p>DOCKET NO: 05000537 APPLICANT: PROJECT MANAGEMENT CORP.; DOE;TVA LOCATION: 25 MI W OF KNOXVILLE, TN REGION: 2 REAC. TYPE: LMFBR DESIGN PWR: 0975 MWT/0350 MWE</p> <p style="margin-left: 200px;">AE: B&R NSSS: WEST CONST: S&W</p>	<p>LIC. PM: STARK LEECH LIC. BC: P. CHECK LIC. LA.: P. SHUTTLEWORTH COUNSEL: S. TREBY ANTITRUST: J. RUTBERG RM ANALYST: B. ST MARY</p> <p>ASLB CHAIR: M. MILLER MEMBER 1: G. LINENBERGER MEMBER 2: C. HAND CONST. INSP: RESID. INSP:</p>																																																																											
<p>CURRENT SAF. STATUS: Safety review was reinitiated in October 1981. A revision to the Site Suitability Report was issued June 11, 1982. On August 17, 1982, NRC issued an order granting Clinch River's request to begin site preparation activities. The Site Suitability Report hearing sessions were held in Oak Ridge during the week of August 23, 1982.</p> <p>CURRENT ENV. STATUS: The FES was issued in February 1977. A draft supplement to the FES was issued on July 19, 1982. A final supplement was issued on October 29, 1982.</p> <p>CURRENT HRG. STATUS: Hearing sessions on the SSR took place on August 23-27, 1982. The FES hearings were held November 15-19, 1982. A second week of FES hearings is scheduled for the week of December 13, 1982.</p> <p>CURRENT ANTITRUST:</p> <p>LATEST AMENDMENT:</p> <p>NEW SLIPS/NOTES:</p>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">ENVIRONMENTAL MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>04/11/75</td> <td>04/11/75C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td></td> <td>02/12/76C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>02/07/77</td> <td>02/07/77C</td> </tr> </tbody> </table> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">SAFETY/HEARING MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>10/15/74</td> <td>10/15/74C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>06/13/75</td> <td>06/13/75C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>04/09/82</td> <td>04/09/82C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>05/15/82</td> <td>05/15/82C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>07/16/82</td> <td>07/16/82C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>09/27/82</td> <td>09/27/82C</td> </tr> <tr> <td>INPUT TO SER:</td> <td>01/14/83</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>03/04/83</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>05/06/83</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>06/10/83</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>07/01/83</td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>08/23/82</td> <td>08/23/82C</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>04/01/84</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>N/S</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td></td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>06/01/84</td> <td></td> </tr> <tr> <td>CP ISSUED:</td> <td>06/01/84</td> <td></td> </tr> </tbody> </table>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:	04/11/75	04/11/75C	ER SITE VISIT COMPLETE:			INPUT TO DES TO PM:			ISSUE DES:		02/12/76C	RESPONSE TO COMMENTS ON DES:			ISSUE FES:	02/07/77	02/07/77C	SAFETY/HEARING MILESTONES:	SCHED. DATE	ACTUAL DATE	APPLICATION TENDERED:	10/15/74	10/15/74C	SAR DOCKETED:	06/13/75	06/13/75C	SAR Q'S RECEIVED BY PM:	04/09/82	04/09/82C	SAR APPL. RESPONSE TO Q'S RECEIVED:	05/15/82	05/15/82C	INPUT TO DRAFT SER TO PM:	07/16/82	07/16/82C	ISSUE DRAFT SER:	09/27/82	09/27/82C	INPUT TO SER:	01/14/83		ISSUE SER:	03/04/83		ACRS FULL COMMITTEE MEETING:	05/06/83		INPUTS TO SE SUPPLEMENT 1:	06/10/83		ISSUE SE SUPPLEMENT 1:	07/01/83		HEARING STARTED:	08/23/82	08/23/82C	ASLB INITIAL DECISION:	04/01/84		COMMISSION EFFECTIVENESS DECISION:	N/S		TECH SPECS COMPLETED:			COMMISSION DECISION:	06/01/84		CP ISSUED:	06/01/84	
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																																																										
ER DOCKETED:	04/11/75	04/11/75C																																																																										
ER SITE VISIT COMPLETE:																																																																												
INPUT TO DES TO PM:																																																																												
ISSUE DES:		02/12/76C																																																																										
RESPONSE TO COMMENTS ON DES:																																																																												
ISSUE FES:	02/07/77	02/07/77C																																																																										
SAFETY/HEARING MILESTONES:	SCHED. DATE	ACTUAL DATE																																																																										
APPLICATION TENDERED:	10/15/74	10/15/74C																																																																										
SAR DOCKETED:	06/13/75	06/13/75C																																																																										
SAR Q'S RECEIVED BY PM:	04/09/82	04/09/82C																																																																										
SAR APPL. RESPONSE TO Q'S RECEIVED:	05/15/82	05/15/82C																																																																										
INPUT TO DRAFT SER TO PM:	07/16/82	07/16/82C																																																																										
ISSUE DRAFT SER:	09/27/82	09/27/82C																																																																										
INPUT TO SER:	01/14/83																																																																											
ISSUE SER:	03/04/83																																																																											
ACRS FULL COMMITTEE MEETING:	05/06/83																																																																											
INPUTS TO SE SUPPLEMENT 1:	06/10/83																																																																											
ISSUE SE SUPPLEMENT 1:	07/01/83																																																																											
HEARING STARTED:	08/23/82	08/23/82C																																																																										
ASLB INITIAL DECISION:	04/01/84																																																																											
COMMISSION EFFECTIVENESS DECISION:	N/S																																																																											
TECH SPECS COMPLETED:																																																																												
COMMISSION DECISION:	06/01/84																																																																											
CP ISSUED:	06/01/84																																																																											

CP CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PEBBLE SPRINGS 1 & 2

PLANT CHARACTERISTICS:

DOCKET NO: 0514&0515
 APPLICANT: PORTLAND GENERAL ELECTRIC
 LOCATION: 3 MI NW OF ARLINGTON, ORE
 REGION: 5 AE: BECH
 REAC. TYPE: PWR NSSS: B&W
 DESIGN PWR: 3760 MWT/1260 MWE CONST: BECH

KEY PERSONNEL:

LIC. PM: D. SCALETTI ASLB CHAIR: I. SMITH
 LIC. BC: E. ADENSAM MEMBER 1: O. PARIS
 LIC. LA.: M. DUNCAN MEMBER 2: W. JORDAN
 COUNSEL: B. BORDENICK CONST. INSP:
 ANTITRUST: B. VOGLER RESID. INSP:
 RM ANALYST: L. LANIER

CURRENT SAF. STATUS:

Amendment 13 to the PSAR in response to 10CFR50.34(f) (CP/ML rule) was filed 1/29/82. The staff's review of the TMI-2 issues is presently in a hold status awaiting a decision by PGE whether or not to continue their application at a different site (see Environmental Status). PGE has indicated a desire to cancel. The applicant filed an application dated Nov. 12, 1982 proposing to withdraw the application for construction permits.

CURRENT ENV. STATUS:

On 4/9/82, PGE withdrew their application, before the Oregon Energy facility siting council, for the Pebble Springs site. The alternative sites hearing before the ASLB scheduled for 4/20/82 was cancelled. The applicant filed an application dated Nov. 12, 1982 proposing to withdraw the application for construction permits.

CURRENT HRG. STATUS:

A prehearing conference on alternative sites was held on December 1, 1981. The applicant filed an application dated November 12, 1982 proposing to withdraw the application for construction permits.

CURRENT ANTITRUST:

Antitrust review is complete.

LATEST AMENDMENT:

Amendment 13 to the PSAR in response to 10CFR50.34(f).

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	08/06/74	08/06/74C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:	10/11/74	12/11/74C
ISSUE DES:	11/15/74	01/06/75C
RESPONSE TO COMMENTS ON DES:	03/07/75	03/22/75C
ISSUE FES:	04/07/75	04/16/75C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	06/07/76	06/07/74C
SAR DOCKETED:	10/18/74	10/18/74C
SAR Q'S RECEIVED BY PM:	12/13/74	01/13/75C
SAR APPL. RESPONSE TO Q'S RECEIVED:	02/14/75	02/04/75C
INPUT TO DRAFT SER TO PM:	04/11/75	05/23/75C
ISSUE DRAFT SER:		
INPUT TO SER:	09/01/75	12/08/75C
ISSUE SER:	01/05/76	01/12/76C
ACRS LETTER RECEIVED:	11/12/76	02/12/76C
INPUTS TO SE SUPPLEMENT 6:	09/09/76	12/14/77C
ISSUE SE SUPPLEMENT 6:	N/S	

HEARING STARTED:

ASLB INITIAL DECISION:	N/S
COMMISSION EFFECTIVENESS DECISION:	
TECH SPECS COMPLETED:	
COMMISSION DECISION:	N/S
CP ISSUED:	N/S

NRR LICENSING SYSTEM

PAGE NO: 2- 37

SKAGIT/HANFORD 1&2

CP CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																							
DOCKET NO: 0522&0523 APPLICANT: PUGET SOUND POWER & LIGHT LOCATION: 30 MI. NW OF RICHLAND, WA. REGION: 5 REAC. TYPE: BWR DESIGN PWR: 3833 MWT/1277 MWE AE: BECH N5SS: GE CONST: BECH	LIC. PM: C. MOON LIC. BC: E. ADENSAM LIC. LA.: M. DUNCAN COUNSEL: L. DEWEY ANTITRUST: B. VOGLER RM ANALYST: S. HEDLUND	ASLB CHAIR: J. WOLF MEMBER 1: F. HOOPER MEMBER 2: G. LINENBERGER CONST. INSP: RESID. INSP:																						
CURRENT SAF. STATUS: Supplement No. 2 to the SER was issued 10/81 on TMI-related action items. Site relocation ER amendment and PSAR amendment were submitted on 12/31/81. The applicant is relocating the site to the Hanford Reservation. It is expected that Supplement 3 to the SER will be issued in 12/82. The staff recommends additional investigations of The May Junction Monocline. An ACRS subcommittee site visit and meeting is scheduled for 01/13-14/83.	ENVIRONMENTAL MILESTONES: <table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>09/30/74</td> <td>09/30/74C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>02/05/82</td> <td>02/05/82C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>04/09/82</td> <td>04/09/82C</td> </tr> <tr> <td>ISSUE DES:</td> <td>05/04/82</td> <td>05/04/82C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>08/06/82</td> <td>09/30/82C</td> </tr> <tr> <td>ISSUE FES:</td> <td>02/00/83</td> <td></td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	09/30/74	09/30/74C	ER SITE VISIT COMPLETE:	02/05/82	02/05/82C	INPUT TO DES TO PM:	04/09/82	04/09/82C	ISSUE DES:	05/04/82	05/04/82C	RESPONSE TO COMMENTS ON DES:	08/06/82	09/30/82C	ISSUE FES:	02/00/83			
	SCHED. DATE	ACTUAL DATE																						
ER DOCKETED:	09/30/74	09/30/74C																						
ER SITE VISIT COMPLETE:	02/05/82	02/05/82C																						
INPUT TO DES TO PM:	04/09/82	04/09/82C																						
ISSUE DES:	05/04/82	05/04/82C																						
RESPONSE TO COMMENTS ON DES:	08/06/82	09/30/82C																						
ISSUE FES:	02/00/83																							
CURRENT ENV. STATUS: Site relocation (to Hanford) DES was issued on May 4, 1982. The FES was expected to be issued 12/82. A delay to 02/83 is now expected in order that FES issuance follow issuance of the draft report on need for power by the Regional Power Council in 01/83.	SAFETY/HEARING MILESTONES: <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>08/06/74</td> <td>08/06/74C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>01/15/75</td> <td>01/15/75C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>02/10/82</td> <td>02/10/82C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>10/01/82</td> <td></td> </tr> </tbody> </table>	APPLICATION TENDERED:	08/06/74	08/06/74C	SAR DOCKETED:	01/15/75	01/15/75C	SAR Q'S RECEIVED BY PM:	02/10/82	02/10/82C	SAR APPL. RESPONSE TO Q'S RECEIVED:	10/01/82												
APPLICATION TENDERED:	08/06/74	08/06/74C																						
SAR DOCKETED:	01/15/75	01/15/75C																						
SAR Q'S RECEIVED BY PM:	02/10/82	02/10/82C																						
SAR APPL. RESPONSE TO Q'S RECEIVED:	10/01/82																							
CURRENT HRG. STATUS: A special prehearing conference was held on May 5, 1982. Safety hearings are expected to begin in 02/83. Environmental hearings, except for need-for-power, are expected to begin in 04/83. Need-for-power hearing is expected to begin in 05/83 after the Regional Power Council publishes a regional conservation and electric power plan in 04/83. A prehearing conference was held on 12/02/82.	<table border="1"> <tbody> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>07/11/77</td> <td>07/11/77C</td> </tr> <tr> <td>ISSUE SER:</td> <td>08/31/77</td> <td>08/31/77C</td> </tr> </tbody> </table>	INPUT TO DRAFT SER TO PM:			ISSUE DRAFT SER:			INPUT TO SER:	07/11/77	07/11/77C	ISSUE SER:	08/31/77	08/31/77C											
INPUT TO DRAFT SER TO PM:																								
ISSUE DRAFT SER:																								
INPUT TO SER:	07/11/77	07/11/77C																						
ISSUE SER:	08/31/77	08/31/77C																						
CURRENT ANTITRUST: Complete	<table border="1"> <tbody> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>02/00/83</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 3:</td> <td>11/30/82</td> <td>11/30/82C</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 3:</td> <td>12/30/82</td> <td></td> </tr> </tbody> </table>	ACRS FULL COMMITTEE MEETING:	02/00/83		INPUTS TO SE SUPPLEMENT 3:	11/30/82	11/30/82C	ISSUE SE SUPPLEMENT 3:	12/30/82															
ACRS FULL COMMITTEE MEETING:	02/00/83																							
INPUTS TO SE SUPPLEMENT 3:	11/30/82	11/30/82C																						
ISSUE SE SUPPLEMENT 3:	12/30/82																							
LATEST AMENDMENT:	<table border="1"> <tbody> <tr> <td>HEARING STARTED:</td> <td>07/15/75</td> <td>07/15/75C</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>04/00/83</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>N/A</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>N/A</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>07/00/83</td> <td></td> </tr> <tr> <td>CP ISSUED:</td> <td>07/00/83</td> <td></td> </tr> </tbody> </table>	HEARING STARTED:	07/15/75	07/15/75C	ASLB INITIAL DECISION:	04/00/83		COMMISSION EFFECTIVENESS DECISION:	N/A		TECH SPECS COMPLETED:	N/A		COMMISSION DECISION:	07/00/83		CP ISSUED:	07/00/83						
HEARING STARTED:	07/15/75	07/15/75C																						
ASLB INITIAL DECISION:	04/00/83																							
COMMISSION EFFECTIVENESS DECISION:	N/A																							
TECH SPECS COMPLETED:	N/A																							
COMMISSION DECISION:	07/00/83																							
CP ISSUED:	07/00/83																							
NEW SLIPS/NOTES:																								

NRR LICENSING SYSTEM
PDA CURRENT STATUS REPORT

PAGE NO: 2- 38

REPORT AS OF: 12/31/82

(BOP)BOPSSAR/BSAR-205

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																				
<p>DOCKET NO: 05000560 APPLICANT: FLUOR POWER SERVICES LOCATION: N/A REGION: 1 REAC. TYPE: BOP DESIGN PWR: 0000 MWT/0000 MWE</p> <p style="margin-left: 200px;">AE: FLUOR NSSS: CONST:</p>	<p>LIC. PM: UNASSIGNED LIC. BC: C. THOMAS LIC. LA.: P. ANDERSON COUNSEL: N/A ANTITRUST: RM ANALYST: S. HEDLUND</p> <p>ASLB CHAIR: MEMBER 1: MEMBER 2: CONST. INSP: ESID. INSP:</p>																																				
<p>CURRENT SAF. STATUS: Review in abeyance pending the future of standardization.</p> <p>CURRENT ENV. STATUS:</p> <p>CURRENT HRG. STATUS:</p> <p>CURRENT ANTITRUST:</p> <p>LATEST AMENDMENT:</p> <p>NEW SLIPS/NOTES:</p>	<p>ENVIRONMENTAL MILESTONES:</p> <p>ER DOCKETED: ER SITE VISIT COMPLETE: INPUT TO DES TO PM: ISSUE DES: RESPONSE TO COMMENTS ON DES: ISSUE FES:</p> <p>SAFETY/HEARING MILESTONES:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>10/31/77</td> <td>10/31/77C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>10/31/77</td> <td>10/31/77C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>04/14/78</td> <td>06/20/78C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>06/02/78</td> <td>07/31/78C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>05/25/78</td> <td>07/07/78C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>08/21/78</td> <td>10/17/78C</td> </tr> <tr> <td>ISSUE SER:</td> <td>10/02/78</td> <td>12/29/78C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>11/17/78</td> <td>02/16/79C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>12/08/78</td> <td>03/21/79C</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> </tbody> </table> <p>HEARING STARTED: ASLB INITIAL DECISION: COMMISSION DECISION: SPECIAL PROJECT COMPLETE: N/S</p>		SCHED. DATE	ACTUAL DATE	APPLICATION TENDERED:	10/31/77	10/31/77C	SAR DOCKETED:	10/31/77	10/31/77C	SAR Q'S RECEIVED BY PM:	04/14/78	06/20/78C	SAR APPL. RESPONSE TO Q'S RECEIVED:	06/02/78	07/31/78C	INPUT TO DRAFT SER TO PM:	05/25/78	07/07/78C	ISSUE DRAFT SER:			INPUT TO SER:	08/21/78	10/17/78C	ISSUE SER:	10/02/78	12/29/78C	ACRS LETTER RECEIVED:	11/17/78	02/16/79C	INPUTS TO SE SUPPLEMENT 1:	12/08/78	03/21/79C	ISSUE SE SUPPLEMENT 1:	N/S	
	SCHED. DATE	ACTUAL DATE																																			
APPLICATION TENDERED:	10/31/77	10/31/77C																																			
SAR DOCKETED:	10/31/77	10/31/77C																																			
SAR Q'S RECEIVED BY PM:	04/14/78	06/20/78C																																			
SAR APPL. RESPONSE TO Q'S RECEIVED:	06/02/78	07/31/78C																																			
INPUT TO DRAFT SER TO PM:	05/25/78	07/07/78C																																			
ISSUE DRAFT SER:																																					
INPUT TO SER:	08/21/78	10/17/78C																																			
ISSUE SER:	10/02/78	12/29/78C																																			
ACRS LETTER RECEIVED:	11/17/78	02/16/79C																																			
INPUTS TO SE SUPPLEMENT 1:	12/08/78	03/21/79C																																			
ISSUE SE SUPPLEMENT 1:	N/S																																				

NRR LICENSING SYSTEM

PAGE NO: 2- 39

(BOP)ESSAR/BSAR-205

PDA CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:		
DOCKET NO: 00002591 APPLICANT: EBASCO SERVICES LOCATION: N/A REGION: 0 REAC. TYPE: BOP DESIGN PWR: 0000 MWT/0000 MWE AE: EBASCO NSSS: CONST:	LIC. PM: UNASSIGNED LIC. BC: C. THOMAS LIC. LP: P. ANDERSON COUNSFL: UNASSIGNED ANTITRUST: RM ANALYST: M. KING	ASLB CHAIR: MEMBER 1: MEMBER 2: CONST. INSP: RESID. INSP:	
CURRENT SAF. STATUS: Review in abeyance pending the future of standardization, and resources to conduct review.	ENVIRONMENTAL MILESTONES:	SCHED. DATE ACTUAL DATE	
CURRENT ENV. STATUS:	ER DOCKETED: ER SITE VISIT COMPLETE: INPUT TO DES TO PM: ISSUE DES: RESPONSE TO COMMENTS ON DES: ISSUE FES:		
CURRENT HRG. STATUS:	SAFETY/HEARING MILESTONES:		
CURRENT ANTITRUST:	APPLICATION TENDERED: 11/23/77 11/23/77C SAR DOCKETED: 02/02/78 02/02/78C SAR Q'S RECEIVED BY PM: N/S SAR APPL. RESPONSE TO Q'S RECEIVED: N/S INPUT TO DRAFT SER TO PM: N/S ISSUE DRAFT SER: INPUT TO SER: N/S ISSUE SER: N/S ACRS FULL COMMITTEE MEETING: N/S INPUTS TO SE SUPPLEMENT 1: N/S ISSUE SE SUPPLEMENT 1: N/S		
LATEST AMENDMENT:	HEARING STARTED: ASLB INITIAL DECISION: COMMISSION DECISION: SPECIAL PROJECT COMPLETE: N/S		
NEW SLIPS/NOTES:			

NRR LICENSING SYSTEM

PAGE NO: 2- 40

(BOP)ESSAR/CESSAR-80

PDA CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																				
DOCKET NO: 05000591 APPLICANT: EBASCO SERVICES LOCATION: N/A REGION: 0 REAC. TYPE: BOP DESIGN PWR: 3800 MWT/0000 MWE AE: EBASCO NSSS: CONST:	LIC. PM: UNASSIGNED LIC. BC: C. THOMAS LIC. LA.: P. ANDERSON COUNSEL: UNASSIGNED ANTITRUST: RM ANALYST: M. KING ASLB CHAIR: MEMBER 1: MEMBER 2: CONST. INSP: RESID. INSP:																																				
CURRENT SAF. STATUS: Review in abeyance pending the future of standardization, and resources to conduct review.	<table border="0"> <thead> <tr> <th>ENVIRONMENTAL MILESTONES:</th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td></td> <td></td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td></td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td></td> <td></td> </tr> </tbody> </table>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:			ER SITE VISIT COMPLETE:			INPUT TO DES TO PM:			ISSUE DES:			RESPONSE TO COMMENTS ON DES:			ISSUE FES:																	
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																			
ER DOCKETED:																																					
ER SITE VISIT COMPLETE:																																					
INPUT TO DES TO PM:																																					
ISSUE DES:																																					
RESPONSE TO COMMENTS ON DES:																																					
ISSUE FES:																																					
CURRENT ENV. STATUS:	<table border="0"> <thead> <tr> <th>SAFETY/HEARING MILESTONES:</th> <th></th> <th></th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>11/23/77</td> <td>11/23/77C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>02/02/78</td> <td>02/02/78C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> </tbody> </table>	SAFETY/HEARING MILESTONES:			APPLICATION TENDERED:	11/23/77	11/23/77C	SAR DOCKETED:	02/02/78	02/02/78C	SAR Q'S RECEIVED BY PM:	N/S		SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S		INPUT TO DRAFT SER TO PM:	N/S		ISSUE DRAFT SER:			INPUT TO SER:	N/S		ISSUE SER:	N/S		ACRS FULL COMMITTEE MEETING:	N/S		INPUTS TO SE SUPPLEMENT 1:	N/S		ISSUE SE SUPPLEMENT 1:	N/S	
SAFETY/HEARING MILESTONES:																																					
APPLICATION TENDERED:	11/23/77	11/23/77C																																			
SAR DOCKETED:	02/02/78	02/02/78C																																			
SAR Q'S RECEIVED BY PM:	N/S																																				
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S																																				
INPUT TO DRAFT SER TO PM:	N/S																																				
ISSUE DRAFT SER:																																					
INPUT TO SER:	N/S																																				
ISSUE SER:	N/S																																				
ACRS FULL COMMITTEE MEETING:	N/S																																				
INPUTS TO SE SUPPLEMENT 1:	N/S																																				
ISSUE SE SUPPLEMENT 1:	N/S																																				
CURRENT HRG. STATUS:	HEARING STARTED: ASLB INITIAL DECISION: COMMISSION DECISION: SPECIAL PROJECT COMPLETE: N/S																																				
CURRENT ANTITRUST:																																					
LATEST AMENDMENT:																																					
NEW SLIPS/NOTES:																																					

NRR LICENSING SYSTEM

PAGE NO: 2- 41

(BOP)ESSAR/RESAR-414

PDA CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 00007591
 APPLICANT: EBASCO SERVICES
 LOCATION: N/A
 REGION: 0
 REAC. TYPE: BOP
 DESIGN PWR: 0000 MWT/0000 MWE

AE: EBASCO
 NSSS:
 CONST:

KEY PERSONNEL:

LIC. PM: UNASSIGNED
 LIC. BC: C. THOMAS
 LIC. LA.: P. ANDERSON
 COUNSEL: UNASSIGNED
 ANTITRUST:
 RM ANALYST: M. KING

ASLB CHAIR:
 MEMBER 1:
 MEMBER 2:
 CONST. INSP:
 RESID. INSP:

CURRENT SAF. STATUS:

Review in abeyance pending the future of standardization, and resources to conduct review.

CURRENT ENV. STATUS:

CURRENT HRG. STATUS:

CURRENT ANTITRUST:

LATEST AMENDMENT:

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

SCHED. DATE ACTUAL DATE

ER DOCKETED:
 ER SITE VISIT COMPLETE:
 INPUT TO DES TO PM:
 ISSUE DES:
 RESPONSE TO COMMENTS ON DES:
 ISSUE FES:

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	11/23/77	11/23/77C
SAR DOCKETED:	02/02/78	02/02/78C
SAR Q'S RECEIVED BY PM:	N/S	
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S	
INPUT TO DRAFT SER TO PM:	N/S	
ISSUE DRAFT SER:		
INPUT TO SER:	N/S	
ISSUE SER:	N/S	
ACRS FULL COMMITTEE MEETING:	N/S	
INPUTS TO SE SUPPLEMENT 1:	N/S	
ISSUE SE SUPPLEMENT 1:	N/S	
HEARING STARTED:		
ASLB INITIAL DECISION:		
COMMISSION DECISION:		
SPECIAL PROJECT COMPLETE:	N/S	

NRR LICENSING SYSTEM

PAGE NO: 2- 42

PDA CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

(BOP)GAISSAR

PLANT CHARACTERISTICS:

DOCKET NO: 05000595
 APPLICANT: GILBERT COMMONWEALTH
 LOCATION: N/A
 REGION: 4
 REAC. TYPE: BOP
 DESIGN PWR: 0000 MWT/0000 MWE

AE: WEST
 NSSS:
 CONST:

KEY PERSONNEL:

LIC. PM:	UNASSIGNED	ASLB CHAIR:
LIC. BC:	C. THOMAS	MEMBER 1:
LIC. LA.:	P. ANDERSON	MEMBER 2:
COUNSEL:	M. KARMAH	CONST. INSP:
ANTITRUST:		RESID. INSP:
RM ANALYST:	B. ST MARY	

CURRENT SAF. STATUS:

Review in abeyance pending the future of standardization and resources to conduct review.

ENVIRONMENTAL MILESTONES:

SCHED. DATE ACTUAL DATE

ER DOCKETED:
 ER SITE VISIT COMPLETE:
 INPUT TO DES TO PM:
 ISSUE DES:
 RESPONSE TO COMMENTS ON DES:
 ISSUE FES:

CURRENT ENV. STATUS:

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	02/24/78	02/24/78C
SAR DOCKETED:		08/21/78C
SAR Q'S RECEIVED BY PM:	N/S	
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S	
INPUT TO DRAFT SER TO PM:	N/S	
ISSUE DRAFT SER:	N/S	
INPUT TO SER:	N/S	
ISSUE SER:	N/S	
ACRS FULL COMMITTEE MEETING:	N/S	
INPUTS TO SE SUPPLEMENT 1:	N/S	
ISSUE SE SUPPLEMENT 1:	N/S	

CURRENT HRG. STATUS:

CURRENT ANTITRUST:

HEARING STARTED:
 ASLB INITIAL DECISION:
 COMMISSION DECISION:
 SPECIAL PROJECT COMPLETE: N/S

LATEST AMENDMENT:

NEW SLIPS/NOTES:

NRR LICENSING SYSTEM

PDA CURRENT STATUS REPORT

(BOP)GIBBSSAR (W)

PLANT CHARACTERISTICS:

DOCKET NO: 05000584
 APPLICANT: GIBBS & HILL
 LOCATION: N/A
 REGION: 0
 REAC. TYPE: BOP
 DESIGN PWR: 0000 MWT/0000 MWE

AE: GHDR
 NSSS:
 CONST:

KEY PERSONNEL:

LIC. PM:	UNASSIGNED	ASLB CHAIR:
LIC. BC:	C. THOMAS	MEMBER 1:
LIC. LA.:	P. ANDERSON	MEMBER 2:
COUNSEL:	M. WAGNER	CONST. INSP:
ANTITRUST:		RESID. INSP:
RM ANALYST:	S. HEDLUND	

CURRENT SAF. STATUS:

Review in abeyance pending the future of standardization and resources to conduct review.

ENVIRONMENTAL MILESTONES:

SCHED. DATE ACTUAL DATE

ER DOCKETED:
 ER SITE VISIT COMPLETE:
 INPUT TO DES TO PM:
 ISSUE DES:
 RESPONSE TO COMMENTS ON DES:
 ISSUE FES:

CURRENT ENV. STATUS:

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	10/15/76	10/15/76C
SAR DOCKETED:	04/08/77	05/10/77C
SAR Q'S RECEIVED BY PM:	02/03/78	03/16/79C
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S	

CURRENT HRG. STATUS:

INPUT TO DRAFT SER TO PM:	N/S
ISSUE DRAFT SER:	N/S
INPUT TO SER:	N/S
ISSUE SER:	N/S

CURRENT ANTITRUST:

ACRS FULL COMMITTEE MEETING:	N/S
INPUTS TO SE SUPPLEMENT 1:	N/S
ISSUE SE SUPPLEMENT 1:	N/S

LATEST AMENDMENT:

HEARING STARTED:	
ASLB INITIAL DECISION:	
COMMISSION DECISION:	
SPECIAL PROJECT COMPLETE:	N/S

NEW SLIPS/NOTES:

NRR LICENSING SYSTEM

PDA CURRENT STATUS REPORT

(BOP)SWESSAR/BSAR-205

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																			
DOCKET NO: 00000595 APPLICANT: STONE & WEBSTER LOCATION: N/A REGION: 0 REAC. TYPE: 90P DESIGN PWR: 0000 MWT/0000 MWE	AE: S&W NSSS: CONST: N/A	LIC. PM: UNASSIGNED LIC. BC: C. THOMAS LIC. LA.: P. ANDERSON COUNSEL: UNASSIGNED ANTITRUST: RM ANALYST: M. KING	ASLB CHAIR: MEMBER 1: MEMBER 2: CONST. INSP: RESID. INSP:																																	
CURRENT SAF. STATUS: Review in abeyance pending the future of standardization, and resources to conduct review.	ENVIRONMENTAL MILESTONES: <table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td></td> <td>N/A</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td></td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td></td> <td></td> </tr> </tbody> </table>				SCHED. DATE	ACTUAL DATE	ER DOCKETED:		N/A	ER SITE VISIT COMPLETE:			INPUT TO DES TO PM:			ISSUE DES:			RESPONSE TO COMMENTS ON DES:			ISSUE FES:														
	SCHED. DATE	ACTUAL DATE																																		
ER DOCKETED:		N/A																																		
ER SITE VISIT COMPLETE:																																				
INPUT TO DES TO PM:																																				
ISSUE DES:																																				
RESPONSE TO COMMENTS ON DES:																																				
ISSUE FES:																																				
CURRENT ENV. STATUS:	SAFETY/HEARING MILESTONES: <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>12/15/75</td> <td>12/22/75C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>12/22/75</td> <td>12/22/75C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>11/12/76</td> <td>04/04/77C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>01/14/77</td> <td>05/20/77C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>09/09/77</td> <td>10/13/77C</td> </tr> <tr> <td>ISSUE SER:</td> <td>10/19/77</td> <td>12/02/77C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>01/15/78</td> <td>01/13/78C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> </tbody> </table>			APPLICATION TENDERED:	12/15/75	12/22/75C	SAR DOCKETED:	12/22/75	12/22/75C	SAR Q'S RECEIVED BY PM:	11/12/76	04/04/77C	SAR APPL. RESPONSE TO Q'S RECEIVED:	01/14/77	05/20/77C	INPUT TO DRAFT SER TO PM:	N/S		ISSUE DRAFT SER:			INPUT TO SER:	09/09/77	10/13/77C	ISSUE SER:	10/19/77	12/02/77C	ACRS LETTER RECEIVED:	01/15/78	01/13/78C	INPUTS TO SE SUPPLEMENT 1:	N/S		ISSUE SE SUPPLEMENT 1:	N/S	
APPLICATION TENDERED:	12/15/75	12/22/75C																																		
SAR DOCKETED:	12/22/75	12/22/75C																																		
SAR Q'S RECEIVED BY PM:	11/12/76	04/04/77C																																		
SAR APPL. RESPONSE TO Q'S RECEIVED:	01/14/77	05/20/77C																																		
INPUT TO DRAFT SER TO PM:	N/S																																			
ISSUE DRAFT SER:																																				
INPUT TO SER:	09/09/77	10/13/77C																																		
ISSUE SER:	10/19/77	12/02/77C																																		
ACRS LETTER RECEIVED:	01/15/78	01/13/78C																																		
INPUTS TO SE SUPPLEMENT 1:	N/S																																			
ISSUE SE SUPPLEMENT 1:	N/S																																			
CURRENT HRG. STATUS:																																				
CURRENT ANTITRUST:	HEARING STARTED: ASLB INITIAL DECISION: COMMISSION DECISION: SPECIAL PROJECT COMPLETE: N/S																																			
LATEST AMENDMENT:																																				
NEW SLIPS/NOTES:																																				

NRR LICENSING SYSTEM
 FDA CURRENT STATUS REPORT

PAGE NO: 2- 45

(NSS)CESSAR SYSTEM 80

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000470
 APPLICANT: COMBUSTION ENGINEERING
 LOCATION: N/A
 REGION: 0
 REAC. TYPE: PWR
 DESIGN PWR: 3800 MWT/1295 MWE
 AE:
 NSSS: COMB
 CONST:

KEY PERSONNEL:

LIC. PM:	G. MEYER	ASLB CHAIR:
LIC. BC:	C. THOMAS	MEMBER 1:
LIC. LA.:	P. ANDERSON	MEMBER 2:
COUNSEL:	M. WAGNER	CONST. INSP:
ANTITRUST:		RESID. INSP:
RM ANALYST:	M. KING	

CURRENT SAF. STATUS:

SER (NUREG-0852) issued 11/81. Awaiting documentation to resolve ACRS, open, and confirmatory issues.

CURRENT ENV. STATUS:

N/A.

CURRENT HRG. STATUS:

N/A.

CURRENT ANTITRUST:

LATEST AMENDMENT:

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

SCHED. DATE ACTUAL DATE

ER DOCKETED:
 ER SITE VISIT COMPLETE:
 INPUT TO DES TO PM:
 ISSUE DES:
 RESPONSE TO COMMENTS ON DES:
 ISSUE FES:

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	10/27/78	10/27/78C
SAR DOCKETED:	12/21/79	12/21/79C
SAR Q'S RECEIVED BY PM:	09/01/80	09/01/81C
SAR APPL. RESPONSE TO Q'S RECEIVED:	01/01/81	07/15/81C
INPUT TO DRAFT SER TO PM:	N/S	
ISSUE DRAFT SER:	N/S	
INPUT TO SER:	11/01/81	11/13/81C
ISSUE SER:	05/01/82	11/10/81C
ACRS LETTER RECEIVED:	06/21/82	12/15/81C
INPUTS TO SE SUPPLEMENT 1:	02/28/83	
ISSUE SE SUPPLEMENT 1:	03/30/83	
HEARING STARTED:	N/A	
ASLB INITIAL DECISION:	N/A	
COMMISSION DECISION:	07/00/83	
SPECIAL PROJECT COMPLETE:	07/29/83	

NRR LICENSING SYSTEM

(NSS)GESSAR SEVERE ACC

FDA CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 00007447
 APPLICANT: GENERAL ELECTRIC COMPANY
 LOCATION: N/A
 REGION: 0
 REAC. TYPE: BWR
 DESIGN PWR: 3579 MWT/1220 MWE

AE: BRAUN
 NSSS: GE
 CONST:

KEY PERSONNEL:

LIC. PM:	D. SCALLETTI	ASLB CHAIR:	N/A
LIC. BC:	C. THOMAS	MEMBER 1:	N/A
LIC. LA.:	P. ANDERSON	MEMBER 2:	N/A
COUNSEL:	B. BORDENICK	CONST. INSP:	
ANTITRUST:		RESID. INSP:	
RM ANALYST:	B. ST MARY		

CURRENT SAF. STATUS:

GESSAR II was docketed 02/82; review is in progress.
 Dates shown reflect review for the severe accident design.

ENVIRONMENTAL MILESTONES:

SCHED. DATE ACTUAL DATE

ER DOCKETED:
 ER SITE VISIT COMPLETE:
 INPUT TO DES TO PM:
 ISSUE DES:
 RESPONSE TO COMMENTS ON DES:
 ISSUE FES:

CURRENT ENV. STATUS:

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	03/31/80	03/31/80C
SAR DOCKETED:	02/22/82	02/22/82C
SAR Q'S RECEIVED BY PM:	09/01/82	10/08/82C
SAR APPL. RESPONSE TO Q'S RECEIVED:	02/01/83	

CURRENT HRG. STATUS:

INPUT TO DRAFT SER TO PM:	
ISSUE DRAFT SER:	
INPUT TO SER:	02/01/84
ISSUE SER:	03/01/84

ACRS FULL COMMITTEE MEETING:	04/06/84
INPUTS TO SE SUPPLEMENT 1:	04/21/84
ISSUE SE SUPPLEMENT 1:	05/25/84

CURRENT ANTITRUST:

FDA antitrust review is in progress.

HEARING STARTED:	N/A
ASLB INITIAL DECISION:	N/A
COMMISSION DECISION:	05/00/84
SPECIAL PROJECT COMPLETE:	05/00/84

LATEST AMENDMENT:

FDA Amendment No. 9 was received in November, 1982.

NEW SLIPS/NOTES:

NRR LICENSING SYSTEM

FDA CURRENT STATUS REPORT

(NSS)GESSAR-238 NI

PLANT CHARACTERISTICS:

DOCKET NO: 05000447
 APPLICANT: GENERAL ELECTRIC COMPANY
 LOCATION: N/A
 REGION: 0
 REAC. TYPE: BWR
 DESIGN PWR: 3579 MWT/1220 MWE
 AE: BRAUN
 NSSS: GE
 CONST:

KEY PERSONNEL:

LIC. PM:	D. SCALETTI	ASLB CHAIR:	N/A
LIC. BC:	C. THOMAS	MEMBER 1:	N/A
LIC. LA.:	P. ANDERSON	MEMBER 2:	N/A
COUNSEL:	B. BORDENICK	CONST. INSP:	
ANTITRUST:		RESID. INSP:	
RM ANALYST:	B. ST MARY		

CURRENT SAF. STATUS:

GESSAR II was docketed 02/82. The foundation analysis issue will require special attention. PRA for severe accident design was submitted 4/82. Severe accident design modifications were submitted 6/82 in Amendment No. 4. GE has requested the EDO to accelerate the PRA review schedule to coincide with the FDA.

ENVIRONMENTAL MILESTONES:

SCHED. DATE ACTUAL DATE

ER DOCKETED:
 ER SITE VISIT COMPLETE:
 INPUT TO DES TO PM:
 ISSUE DES:
 RESPONSE TO COMMENTS ON DES:
 ISSUE FES:

CURRENT ENV. STATUS:

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	03/31/80	03/31/80C
SAR DOCKETED:	02/22/82	02/22/82C
SAR Q'S RECEIVED BY PM:	10/15/82	
SAR APPL. RESPONSE TO Q'S RECEIVED:	12/30/82	

CURRENT HRG. STATUS:

INPUT TO DRAFT SER TO PM:	
ISSUE DRAFT SER:	02/01/83
INPUT TO SER:	03/02/83
ISSUE SER:	

CURRENT ANTITRUST:

FDA antitrust review is in progress.

ACRS FULL COMMITTEE MEETING:	04/08/83
INPUTS TO SE SUPPLEMENT 1:	04/15/83
ISSUE SE SUPPLEMENT 1:	05/12/83

HEARING STARTED:	N/A
ASLB INITIAL DECISION:	N/A
COMMISSION DECISION:	05/00/83
SPECIAL PROJECT COMPLETE:	05/00/83

LATEST AMENDMENT:

FDA Amendment No. 9 was received in November, 1982.

NEW SLIPS/NOTES:

NRR LICENSING SYSTEM

(SP)FNP 1-8 (MANUF.)

SPC CURRENT STATUS REPORT

REPORT AS OF: 12/31/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000437
 APPLICANT: OFFSHORE POWER SYSTEMS
 LOCATION: JACKSONVILLE, FLA.
 REGION: 2
 REAC. TYPE: PWR
 DESIGN PWR: 3411 MWT/1150 MWE

AE: OPS
 NSSS: WEST
 CONST: OPS

KEY PERSONNEL:

LIC. PM: C. MOON
 LIC. BC: E. ADENSAM
 LIC. LA.: M. DUNCAN
 COUNSEL: D. GODDARD
 ANTITRUST: J. RUTBERG
 RM ANALYST: B. ST MARY

ASLB CHAIR: S. WOLFE
 MEMBER 1: D. SCHINK
 MEMBER 2: G. BRIGHT
 CONST. INSP:
 RESID. INSP:

CURRENT SAF. STATUS:

ML matters have been addressed by applicant. SSER 4, covering TMI requirements and other previous unresolved issues, was issued 09-29-81. An ACRS subcommittee meeting was held on 10-15-81. The ACRS sent a favorable letter on 10-19-81. Commission Decision was issued 12-06-82, and a license was issued on 12-17-82.

CURRENT ENV. STATUS:

All environmental statements have been issued.

CURRENT HRG. STATUS:

Licensing Board issued an ID on 6-30-82, authorizing the Director, NRR to issue a manufacturing lic., subject to a condition for the manufacturing by 12/99 of 8 standardized floating nuclear plants at Blount Island, Jacksonville, Fla. By Memorandum & Order (CLI-82-37) on 12/6/82 the Commission found that a manufacturing license can become effective before it becomes final and that neither the Appeal Board nor the Commission need undertake an (CONT. UNDER ANTITRUST)

CURRENT ANTITRUST:

immediate effectiveness review of a Licensing Board Decision authorizing the issuance of a manufacturing license.

LATEST AMENDMENT:

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	07/05/73	07/05/73C
ER SITE VISIT COMPLETE:	08/16/73	08/16/73C
INPUT TO DES TO PM:		07/01/74C
ISSUE DES:	04/12/74	07/24/74C
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:	10/06/75	10/06/75C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	05/07/73	05/07/73C
SAR DOCKETED:	07/05/73	07/05/73C
SAR Q'S RECEIVED BY PM:	02/15/74	02/15/74C
SAR APPL. RESPONSE TO Q'S RECEIVED:	04/08/74	04/08/74C
INPUT TO DRAFT SER TO PM:	07/25/75	07/25/75C
ISSUE DRAFT SER:		
INPUT TO SER:	08/22/75	08/22/75C
ISSUE SER:	09/30/75	09/30/75C
ACRS LETTER RECEIVED:	10/19/81	10/19/81C
INPUTS TO SE SUPPLEMENT 4:	02/20/76	03/05/76C
ISSUE SE SUPPLEMENT 4:	09/00/81	09/29/81C
HEARING STARTED:	06/17/76	06/15/76C
ASLB INITIAL DECISION:	06/30/82	06/30/82C
COMMISSION DECISION:	11/00/82	12/06/82C
SPECIAL PROJECT COMPLETE:	11/00/82	12/17/82C

N R R L I C E N S I N G S Y S T E M
N O N - P O W E R R E A C T O R S

AS OF: 12/31/82

<u>NON-POWER FACILITY</u>	<u>EARLIEST DOCKET</u>	<u>ISSUE* DES</u>	<u>INPUT TER TO PM</u>	<u>ISSUE TER</u>	<u>ISSUE FES OR EIA</u>	<u>START HEARING</u>	<u>ISSUE OL</u>	<u>COMMENTS</u>
AFRRI, TRIGA 1000.0000W TANK	ESTIMATED DATE: 10/80 ACTUAL DATE: 10/80C	N/A		01/82 01/82C	N/S	06/83	N/S	CONTESTED CASE
CORNELL U., TRIGA 100.0000W POOL	ESTIMATED DATE: 05/80 ACTUAL DATE: 05/80C	N/A	12/82	04/83	06/83	N/A	06/83	
CORNELL U., ZPR .1000W POOL	ESTIMATED DATE: 10/78 ACTUAL DATE: 10/78C	N/A	12/82	06/83	06/83	N/A	06/83	
IOWA STATE, UTR-10 10.0000W	ESTIMATED DATE: 09/79 ACTUAL DATE: 09/79C	N/A	10/83	02/84	02/84	N/A	02/84	
MANHATTAN COLLEGE .0001W POOL	ESTIMATED DATE: 08/83 ACTUAL DATE:	N/A	08/84	10/84	10/84	N/A	10/84	
MICH. STATE, TRIGA MARK 250.0000W PROTO	ESTIMATED DATE: 09/77 ACTUAL DATE: 09/77C	N/A	09/83	11/83	11/83	N/A	11/83	
NBSR 10.0000W T	ESTIMATED DATE: 12/80 ACTUAL DATE: 12/80C	02/82 02/82C	09/82C	11/82	09/82 09/82C	N/A	03/83	POWER INCREASE TO 20 MW INCLUDED IN RENEWAL
RENSSELAER .0000W CRITI	ESTIMATED DATE: 05/79 ACTUAL DATE: 05/79C	N/A	09/83	11/83	11/83	N/A	11/83	
STATE U OF NY PULSTAR 2000.0000W POOL	ESTIMATED DATE: 06/79 ACTUAL DATE: 06/79C	N/A	12/82	03/83	03/83	N/A	03/83	
TEXAS A&M, TRIGA 1000.0000W POOL	ESTIMATED DATE: 07/79 ACTUAL DATE: 07/79C	N/A	07/82C	10/82 10/82C	12/82	N/A	12/82	
U. OF KANSAS 250.0000W POOL	ESTIMATED DATE: 03/80 ACTUAL DATE: 03/80C	N/A	06/83	09/83	09/83	N/A	09/83	
U. OF MD., TRIGA 250.0000W TRIGA	ESTIMATED DATE: 05/79 ACTUAL DATE: 05/79C	N/A	02/83	06/83	06/83	N/A	06/83	

N R R L I C E N S I N G S Y S T E M
N O N - P O W E R R E A C T O R S

AS OF: 12/31/82

<u>NON-POWER FACILITY</u>	<u>EARLIEST DOCKET</u>	<u>ISSUE* DES</u>	<u>INPUT TER TO PM</u>	<u>ISSUE TER</u>	<u>ISSUE FES OR EIA</u>	<u>START HEARING</u>	<u>ISSUE OL</u>	<u>COMMENTS</u>
U. OF MO., ROLLA 200.0000W POOL	ESTIMATED DATE: 10/79 ACTUAL DATE: 10/79C	N/A	11/83	03/84	03/84	N/A	03/84	
U. OF OKLA., AGN-211 10 .0150W HOMOG	ESTIMATED DATE: 10/78 ACTUAL DATE: 10/78C	N/A	04/83	06/83	06/83	N/A	08/83	
U. OF TEXAS, TRIGA 250.0000W U-ZR	ESTIMATED DATE: 05/80 ACTUAL DATE: 05/80C	N/A	05/83	08/83	N/A	N/A	08/83	
U. OF UTAH, TRIGA MARK 100.0000W R	ESTIMATED DATE: 03/83 ACTUAL DATE:	N/A	02/84	04/84	04/84	N/A	04/84	
U. OF VA., CAVALIER .1000W R	ESTIMATED DATE: 06/84 ACTUAL DATE:	N/A	07/84	09/84	09/84	N/A	09/84	
UNION CARBIDE 5000.0000W POOL	ESTIMATED DATE: 05/80 ACTUAL DATE: 05/80C	N/A	10/82C	03/83	04/83	N/A	03/83	
VA HOSP., TRIGA 18.0000W 42150	ESTIMATED DATE: 01/80 ACTUAL DATE: 01/80C	N/A	04/83	07/83	07/83	N/A	07/83	
VA. POLY. INST., UTR-10 100.0000W GRAPH	ESTIMATED DATE: 10/79 ACTUAL DATE: 10/79C	N/A	04/84	07/84	07/84	N/A	07/84	
WEST., TRAINING REACTOR 10.0000W R	ESTIMATED DATE: 12/81 ACTUAL DATE: 12/81C	N/A	02/84	04/84	04/84	N/A	04/84	
WORCESTER POLY TECH 10.0000W	ESTIMATED DATE: 07/79 ACTUAL DATE: 07/79C	N/A	N/A	12/82	N/S	N/A	12/82	

* FOR TEST REACTORS ONLY

SECTION III

N R R L I C E N S I N G S Y S T E M
O L C U R R E N T S T A T U S R E P O R T

PAGE NO: 2-
REPORT AS OF:

P L A N T C H A R A C T E R I S T I C S :

DOCKET NO: Docket No. or Project No., if not docketed
 APPLICANT: Utility
 LOCATION: Miles and direction from nearest major town
 REGION: 1 through 5 AE: Architect/Engineer
 REAC. TYPE: PWR, BWR, HTGR or LMFBR NSSS: Nuclear Steam Systems Supplier
 DESIGN PWR: Megawatts electric & thermal CONST: Constructor

KEY PERSONNEL:

LIC. PM: Licensing Project Manager ASLB CHAIR: ASLB Chairman
 LIC. BC: Licensing Branch Chief MEMBER 1: on panel
 LIC. LA.: Licensing Assistant MEMBER 2: on panel
 COUNSEL: Attorney assigned to case CONST. INSP: Construction Inspector
 ANTITRUST: Antitrust Attorney RESID. INSP: Resident Inspector
 MPA ANALYST: MPA analyst assigned to track project

CURRENT SAF. STATUS:

Safety status for this reporting period only. It consists of accomplishments and schedule changes occurring since the last issue of Blue Book. Outstanding issues and late input from review branches should be indicated, along with indication of the critical path.

CURRENT ENV. STATUS:

Environmental status for this reporting period only. It consists of accomplishments and schedule changes occurring since the last issue of Blue Book. Outstanding issues and late input from review branches should be indicated.

CURRENT HRG. STATUS:

Changes in the hearing dates since the last issue of blue Book. Changes in intervention and contentions should be indicated.

CURRENT ANTITRUST:

Changes in the antitrust status since the last issue of Blue Book.

LATEST AMENDMENT:

The latest amendment submitted by the applicant.

NEW SLIPS/NOTES:

Slips or potential problems that should be brought to management's attention.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:		Environmental Report
ER SITE VISIT COMPLETE:		Project Manager
INPUT TO DES TO PM:		Draft Environmental Statement
ISSUE DES:		Final Environmental Statement
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:		

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:		Safety Analysis Report
SAR DOCKETED:		
SAR Q'S RECEIVED BY PM:		
SAR APPL. RESPONSE TO Q'S RECEIVED:		
INPUT TO DRAFT SER TO PM:		Safety Evaluation Report
ISSUE DRAFT SER:		
INPUT TO SER:		
ISSUE SER:		
ACRS LETTER RECEIVED:		Advisory Committee
INPUTS TO SE SUPPLEMENT 3:		on Reactor Safeguards
ISSUE SE SUPPLEMENT 3:		Safety Evaluation Supplement
FEMA LETTER RECEIVED:		
HEARING STARTED:		Atomic Safety & Licensing Board
ASLB INITIAL DECISION:		
ASLB FINAL DECISION:		
TECH SPECS COMPLETED:		
COMMISSION DECISION:		
ISSUE PARTIAL POWER LICENSE:		
ISSUE FULL POWER LICENSE:		

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	Applicant estimate of construction completion	Date of written notice of change in construction completion

NRC FORM 335 (7 77)		U.S. NUCLEAR REGULATORY COMMISSION BIBLIOGRAPHIC DATA SHEET		1. REPORT NUMBER (Assigned by DDC) NUREG-0580 Vol. 11 No.	
4. TITLE AND SUBTITLE (Add Volume No., if appropriate) Regulatory Licensing Status Summary Report (Blue Book)				2. (Leave blank)	
7. AUTHOR(S)				3. RECIPIENT'S ACCESSION NO.	
9. PERFORMING ORGANIZATION NAME AND MAILING ADDRESS (Include Zip Code) Office of Resource Management Management Information Branch U. S. Nuclear Regulatory Commission Washington, D.C. 20555				5. DATE REPORT COMPLETED MONTH YEAR December 1982	
12. SPONSORING ORGANIZATION NAME AND MAILING ADDRESS (Include Zip Code) Office of Resource Management Management Information Branch U. S. Nuclear Regulatory Commission Washington, D.C. 20555				DATE REPORT ISSUED MONTH YEAR January 1983	
10. PROJECT/TASK/WORK UNIT NO.				6. (Leave blank)	
11. CONTRACT NO.				8. (Leave blank)	
13. TYPE OF REPORT		PERIOD COVERED (Inclusive dates) December 1, 1982 - December 31, 1982			
15. SUPPLEMENTARY NOTES				14. (Leave blank)	
16. ABSTRACT (200 words or less) <p>Provide a review of the status of the progress of the licensing reviews for all construction permits, operating license, special project and non-power reactor renewals under review, as reported to Congress.</p>					
17. KEY WORDS AND DOCUMENT ANALYSIS			17a. DESCRIPTORS		
17b. IDENTIFIERS OPEN ENDED TERMS					
18. AVAILABILITY STATEMENT Unlimited			19. SECURITY CLASS (This report) Unclassified		21. NO. OF PAGES
			20. SECURITY CLASS (This page) Unclassified		22. PRICE \$

UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D.C. 20555

OFFICIAL BUSINESS
PENALTY FOR PRIVATE USE, \$300

FIRST CLASS MAIL
POSTAGE & FEES PAID
USNRC
WASH D C
PERMIT No 562

Handwritten text on a label, likely a return address or recipient information, including a zip code 20555.