

209100220 620891
DR NUREG
580 R
FDR

NUREG-0580
Vol. 11, No.8

REGULATORY LICENSING

STATUS SUMMARY REPORT

**NUCLEAR POWER PLANTS
DATA FOR DECISIONS
(BLUE BOOK)
JULY 11 - AUGUST 16, 1982**

UNITED STATES NUCLEAR REGULATORY COMMISSION



Available from

NRC/GPO Sales Program

Superintendent of Documents
Government Printing Office
Washington, D. C. 20402

A year's subscription consists of 12 issues for
this publication.

Microfiche of single copies are
available from NRC/GPO Sales Program
Washington, D. C. 20555

NUREG-0580
Vol. 11, No.8

REGULATORY LICENSING STATUS SUMMARY REPORT

NUCLEAR POWER PLANTS
DATA FOR DECISIONS
(BLUE BOOK)
JULY 11, - AUGUST 16, 1982

Manuscript Completed: August 1982
Date Published: August 1982

Prepared for: OFFICE OF NUCLEAR REACTOR REGULATION

Prepared by: OFFICE OF RESOURCE MANAGEMENT
U.S. NUCLEAR REGULATORY COMMISSION
WASHINGTON, D.C. 20555



F O R E W O R D

THIS MANAGEMENT REPORT, REGULATORY LICENSING STATUS SUMMARY REPORT, IS DESIGNED TO PROVIDE THE NECESSARY INFORMATION FOR CONTROLLING THE PROGRESS OF REVIEW PROCESSES FOR CENTRAL STATION NUCLEAR REACTOR APPLICATIONS. IT UTILIZES DATA COLLECTED FROM THE OFFICE OF NUCLEAR REACTOR REGULATION, OFFICE OF THE EXECUTIVE LEGAL DIRECTOR, OFFICE OF INSPECTION & ENFORCEMENT, AND THE NATIONAL LABORATORIES, AND ANALYZED BY THE OFFICE OF RESOURCE MANAGEMENT IN THE IMPLEMENTATION OF THE REGULATORY INFORMATION SYSTEM.

SECTION I OF THIS EDITION CONSISTS OF THE THREE SUMMARY OF ACCOMPLISHMENTS, THE NEW APPLICATION FORECAST FOR OL'S AND CP'S, AND AN ABBREVIATION KEY.

SECTION II REPRESENTS THE MAIN BODY OF THE REPORT AND CONSISTS OF THE FACILITY INFORMATION. ALL OL'S ARE LISTED FIRST, FOLLOWED BY CP'S, STANDARD DESIGN REVIEWS, OTHER REVIEWS, AND FINALLY, A NON-POWER REACTOR SUMMARY. EACH PROJECT CONSISTS OF GENERAL FACILITY DATA, CURRENT STATUS FOR ALL PHASES OF THE REVIEW, AND TARGETED AND ACTUAL COMPLETION DATES FOR ALL KEY MILESTONS IN THE REVIEW.

L I C E N S I N G O F N U C L E A R R E A C T O R S

THE U.S. NUCLEAR REGULATORY COMMISSION REQUIRES TWO SEPARATE LICENSES - ONE TO BUILD THE FACILITY AND ANOTHER TO OPERATE IT. LISTED BELOW ARE THE STEPS IN THE PROCESS OF OBTAINING A CONSTRUCTION PERMIT AND OPERATING LICENSE.

THE UTILITY SUBMITS A FORMAL APPLICATION DESCRIBING THE DESIGN, LOCATION, AND ENVIRONMENTAL IMPACT OF THE PROPOSED PLANT AND THE SAFEGUARDS TO BE PROVIDED. THE APPLICATION ALSO COVERS THE UTILITY'S FINANCIAL QUALIFICATIONS.

THE NRC MAKES COPIES OF THE APPLICATION AVAILABLE TO THE ACRS AND TO THE PUBLIC DOCUMENT ROOM. TECHNICAL EXPERTS ANALYSE THE APPLICATION, AND PREPARE A SAFETY EVALUATION AND AN ENVIRONMENTAL IMPACT STATEMENT. THESE DOCUMENTS ARE ALSO MADE AVAILABLE IN THE PUBLIC DOCUMENT ROOM.

THE STAFF'S ANALYSIS IS SUBMITTED TO THE NRC'S STATUTORY ADVISORY COMMITTEE ON REACTOR SAFEGUARDS, A COMMITTEE OF INDEPENDENT EXPERTS. ACRS STUDIES THE APPLICATION IN DETAIL AND HOLDS CONFERENCES WITH THE APPLICANT, THE LICENSING STAFF AND OTHERS. THE ACRS FINDINGS ARE REPORTED TO THE NRC AND MADE PUBLIC.

A PUBLIC HEARING IS HELD, USUALLY NEAR THE PROPOSED SITE, BY AN NRC APPOINTED ATOMIC SAFETY & LICENSING BOARD. PRIVATE CITIZENS, STATE AND LOCAL OFFICIALS, AND COMMUNITY GROUPS MAY PARTICIPATE.

AFTER REVIEWING THE HEARING RECORD INCLUDING THE NRC STAFF AND ACRS FINDINGS, THE BOARD DECIDES FOR OR AGAINST GRANTING A CONSTRUCTION PERMIT.

THE BOARD'S DECISION IS REVIEWED BY THE ATOMIC SAFETY AND LICENSING APPEAL BOARD, AND IS SUBJECT TO REVIEW BY THE FIVE-MEMBER NUCLEAR REGULATORY COMMISSION.

IF THE LICENSING BOARD AUTHORIZES THE ISSUANCE OF A CONSTRUCTION PERMIT, THE DIRECTOR OF THE DIVISION OF LICENSING WILL ISSUE A CONSTRUCTION PERMIT. AN EARLIER LIMITED WORK AUTHORIZATION TO DO PRELIMINARY SITE CONSTRUCTION MAY HAVE BEEN GRANTED IF THE SITE HAD BEEN DETERMINED TO BE SUITABLE BY THE NRC STAFF AND THE BOARD HAD RULED FAVORABLY ON THE ENVIRONMENTAL IMPACT ANALYSIS. CONSTRUCTION IS SUBJECT TO INSPECTION BY THE OFFICE OF INSPECTION AND ENFORCEMENT.

AS CONSTRUCTION PROGRESSES, ADDITIONAL INFORMATION IS DEVELOPED AND THE UTILITY APPLIES TO THE NRC FOR AN OPERATING LICENSE. THE SAME CAREFUL ANALYSIS AS IS MADE AT THE CONSTRUCTION PERMIT STAGE IS MADE BY THE NRC IN DECIDING WHETHER OR NOT TO ISSUE THE OPERATING LICENSE.

IN THE OPERATING LICENSE REVIEW PROCESS, OPPORTUNITY FOR HEARING IS PROVIDED. CONTRASTED WITH THE CONSTRUCTION PERMIT REVIEW PHASE, A HEARING IS HELD ONLY IF INTERVENTION IS GRANTED. FINAL ISSUANCE OF AN OPERATING PERMIT IS SUBJECT TO THE APPROVAL OF BOTH THE DIRECTOR OF THE DIVISION OF LICENSING AND OF THE COMMISSION.

TABLE OF CONTENTS
PRINTED IN THE ORDER LISTED

SECTION I

SUMMARY OF ACCOMPLISHMENTS
OL SUMMARY OF ACCOMPLISHMENTS
CP SUMMARY OF ACCOMPLISHMENTS
COMBINED NUMERICAL SUMMARY OF ACCOMPLISHMENTS

TARGET DATES OF LICENSING STEPS FOR PLANTS SEEKING
OPERATING LICENSES IN THE NEXT FIVE YEARS

TARGET DATES OF LICENSING STEPS FOR PLANTS SEEKING
CONSTRUCTION PERMITS IN THE NEXT FIVE YEARS

NEW APPLICATION FORECAST:

OPERATING LICENSE REVIEWS

CONSTRUCTION PERMIT REVIEWS

SPECIAL REVIEWS

COMMON ABBREVIATIONS USED WITHIN THE PUBLICATION

SECTION II

PROJECT INDEX

OPERATING LICENSE REVIEWS

CONSTRUCTION PERMIT REVIEWS

STANDARD DESIGN REVIEWS

OTHER REVIEWS

NON-POWER REACTORS

SECTION III

EXAMPLE REVIEW

S E C T I O N I

01 SUMMARY OF ACCOMPLISHMENTS

AS OF AUGUST 16, 1982

AUGUST			FISCAL YEAR TO DATE		
FACILITY	SCHEDULED	ACTUAL	FACILITY	SCHEDULED	ACTUAL
<u>S E R I S</u>			<u>S E R I S</u>		
NONE			BYRON 1 & 2	02/07/82	02/07/82C
			CALLAWAY 1	10/07/81	10/07/81C
			CLINTON 1 & 2	01/05/82	02/17/82C
			MIDLAND 1 & 2	05/11/82	05/11/82C
			PALO VERDE 1,2,3	11/11/81	11/11/81C
			PERRY 1 & 2	05/10/82	05/24/82C
			ST LUCIE 2	10/09/81	10/09/81C
			WASHINGTON NUCLEAR 2	03/31/82	03/31/82C
			WATTS BAR 1 & 2	07/01/82	07/01/82C
			WOLF CREEK 1	04/07/82	04/07/82C
<u>S S E R I S</u>			<u>S S E R I S</u>		
DIABLO-CANYON 1 & 2	08/00/82		BYRON 1 & 2	03/30/82	03/30/82C
PERRY 1 & 2		08/09/82C	CALLAWAY 1	01/15/82	01/15/82C
SUMNER 1		08/06/82C	CLINTON 1 & 2	03/31/82	07/22/82C
WASHINGTON NUCLEAR 2	08/11/82	08/11/82C	COMANCHE PEAK 1 & 2	10/16/81	10/16/81C
			COMANCHE PEAK 1 & 2	01/20/82	01/20/82C
			DIABLO-CANYON 1 & 2		10/02/81C
			DIABLO-CANYON 1 & 2	08/00/82	
			ENRICO FERMI 2	01/26/82	01/29/82C
			GRAND GULF 1 & 2		12/10/81C
			GRAND GULF 1 & 2	05/14/82	06/16/82C
			GRAND GULF 1 & 2	07/09/82	07/21/82C
			GRAND GULF 1 & 2	02/12/82	02/12/82C
			LASALLE 1 & 2	04/16/82	04/16/82C
			LASALLE 1 & 2	06/29/82	06/29/82C
			LASALLE 1 & 2	07/14/82	07/14/82C
			LASALLE 1 & 2	06/30/82	06/30/82C
			MIDLAND 1 & 2	02/05/82	02/05/82C
			PALO VERDE 1,2,3	05/17/82	05/17/82C
			PALO VERDE 1,2,3	07/29/82	08/09/82C
			PERRY 1 & 2	01/22/82	01/22/82C
			SAN ONOFRE 2 & 3	02/16/82	02/16/82C
			SAN ONOFRE 2 & 3	06/30/82	06/30/82C
			SAN ONOFRE 2 & 3		03/12/82C
			SHOREHAM		12/30/81C
			ST LUCIE 2	12/30/81	
			SUMNER 1	01/08/82	01/08/82C
			SUMNER 1	07/16/82	08/06/82C
			SUSQUEHANNA 1 & 2	07/00/82	07/17/82C
			WASHINGTON NUCLEAR 2	07/15/82	
			WASHINGTON NUCLEAR 2	08/11/82	08/11/82C
			WATERFORD 3	10/09/81	10/13/81C
			WATERFORD 3	01/22/82	01/13/82C
			WATERFORD 3	04/30/82	04/30/82C
			ZIMMER 1	10/00/81	10/00/81C

O L SUMMARY OF ACCOMPLISHMENTS
AS OF AUGUST 16, 1982

<u>AUGUST</u>			<u>FISCAL YEAR TO DATE</u>		
<u>FACILITY</u>	<u>SCHEDULED</u>	<u>ACTUAL</u>	<u>FACILITY</u>	<u>SCHEDULED</u>	<u>ACTUAL</u>
<u>D E S ' S</u>			<u>D E S ' S</u>		
CATAWBA 1 & 2	08/11/82	08/11/82C	BYRON 1 & 2	11/05/81	11/05/81C
			CATAWBA 1 & 2	03/05/82	03/11/82C
			CLINTON 1 & 2	12/18/81	12/23/81C
			MIDLAND 1 & 2	02/05/82	02/05/82C
			PALO VERDE 1,2,3	10/26/81	10/26/81C
			PERRY 1 & 2	02/26/82	02/26/82C
			SEABROOK 1 & 2	05/14/82	05/14/82C
			ST LUCIE 2	10/16/81	10/16/81C
			WOLF CREEK 1	01/05/82	01/05/82C
<u>F E S ' S</u>			<u>F E S ' S</u>		
PERRY 1 & 2	03/13/82	08/13/82C	BYRON 1 & 2	04/05/82	04/05/82C
			CALLAWAY 1	01/29/82	01/29/82C
			CLINTON 1 & 2	05/20/82	05/20/82C
			GRAND GULF 1 & 2		10/09/81C
			MIDLAND 1 & 2	07/23/82	07/23/82C
			PALO VERDE 1,2,3	03/11/82	03/11/82C
			PERRY 1 & 2	08/13/82	08/13/82C
			ST LUCIE 2	04/23/82	04/23/82C
			WASHINGTON NUCLEAR 2	12/31/81	12/31/81C
			WOLF CREEK 1	06/11/82	06/11/82C
<u>O L ' S I S S U E D *</u>			<u>O L ' S I S S U E D *</u>		
LASALLE 1 & 2	08/13/82	08/13/82C	LASALLE 1 & 2	08/13/82	08/13/82C

* FULL POWER

C P S U M M A R Y O F A C C O M P L I S H M E N T S
A S O F A U G U S T 1 6 , 1 9 8 2

AUGUST		FISCAL YEAR TO DATE	
FACILITY	SCHEDULED	SCHEDULED	ACTUAL
<u>S E R ' S</u> NONE			
<u>S S E R ' S</u> NONE		10/15/81 10/00/81	10/30/81C 10/00/81C
<u>D E S ' S</u> NONE		05/04/82	05/04/82C
<u>F E S ' S</u> NONE			
<u>C P ' S I S S U E D</u> NONE			

SUMMARY OF ACCOMPLISHMENTS
AS OF AUGUST 16, 1982

<u>AUGUST</u>			<u>FISCAL YEAR TO DATE</u>		
	<u>SCHEDULED</u>	<u>ACTUAL</u>		<u>SCHEDULED</u>	<u>ACTUAL</u>
SER'S (OL)	0	0	SER'S (OL)	10	10
SER'S (CP)	0	0	SER'S (CP)	0	0
SSER'S (OL)	2	3	SSER'S (OL)	30	31
SSER'S (CP)	0	0	SSER'S (CP)	2	2
DES'S (OL)	1	1	DES'S (OL)	9	9
DES'S (CP)	0	0	DES'S (CP)	1	1
FES'S (OL)	1	1	FES'S (OL)	9	10
FES'S (CP)	0	0	FES'S (CP)	0	0
OL'S ISSUED*	1	1	OL'S ISSUED*	1	1
CP'S ISSUED	0	0	CP'S ISSUED	0	0

* FULL POWER

LICENSING SCHEDULES FOR ALL PENDING OL APPLICATIONS
 (INCLUDES SCHEDULES FOR ADDITIONAL UNITS WITH PROJECTED CONSTRUCTION COMPLETION IN CY 1982-1983)
 (LISTED IN ORDER OF FACILITY NAME)

REPORT AS OF: 08/16/82

PLANT	EST. DELAY (MONTHS)	ISSUE DES	SER		ACRS MTG	ISSUE FES	SSER		START OF HRG	ASLB INITIAL DECISION	COMM DEC. DATE	APPL. CONST. COMPL.
			STAFF TECH INPUT TO DL	ISSUE SER			STAFF TECH INPUT TO DL	ISSUE SSER				
BYRON 1	0	11/81C	01/82C	02/82C	03/82C	04/82C	08/82	09/82	11/82	04/83	07/83	08/83
CALLAWAY 1	0	09/81C	09/81C	10/81C	11/81C	01/82C	01/82C	01/82C	11/81C	01/83	05/83	06/83
CLINTON 1	0	12/81C	09/80C	02/82C	03/82C	05/82C	06/82C	07/82C	11/82	09/83	12/83	01/84
COMANCHE PEAK 1	0	05/81C	07/81C	07/81C	11/81C	09/81C	09/82	09/82	12/81C	01/83	05/83	06/83
DIABLO CANYON 1	0	12/72C	01/75C	10/74C	07/76C	05/76C	08/82	08/82	12/76C	08/82		
DIABLO CANYON 2	0	12/72C	01/75C	10/74C	07/76C	05/76C	08/82	N/S	12/76C	08/82		
ENRICO FERMI 2	0	04/81C	05/77C	09/77C	08/81C	09/81C	09/82	09/82	03/82C	10/82	05/83	06/83
GRAND GULF 1	0	05/81C	08/81C	09/81C	10/81C	10/81C	08/82	09/82	N/A	N/A	09/82	06/82C
LASALLE 1	0	03/78C	02/81C	03/81C	04/81C	11/78C	06/82C	07/82C	N/A	N/A	08/82C	04/82C
LASALLE 2	0	03/78C	02/81C	03/81C	04/81C	11/78C	06/82C	11/82	N/A	N/A	03/83	04/83
MCGUIRE 2	0	10/75C	01/78C	03/78C	04/78C	04/76C	12/82	01/83	03/77C	06/81C	03/83	04/83
MIDLAND 1	0	02/82C	04/82C	05/82C	06/82C	07/82C	06/82C	06/82C	11/83	06/83	11/83	12/83
MIDLAND 2	0	02/82C	04/82C	05/82C	06/82C	07/82C	06/82C	06/82C	11/82	06/83	07/83	07/83
PALO VERDE 1	0	10/81C	10/81C	11/81C	12/81C	03/82C	08/82C	08/82	04/82C	10/82	07/83	08/83
PERRY 1	0	02/82C	05/82C	05/82C	07/82C	08/82C	07/82C	09/82	11/82	04/83	10/83	11/83
SAN ONOFRE 2	0	01/81C	01/81C	02/81C	02/81C	04/81C	08/82	10/82	06/81C	05/82C	07/82C	02/82C
SAN ONOFRE 3	0	01/81C	01/81C	02/81C	02/81C	04/81C	08/82	10/82	06/81C	05/82C	10/82	11/82
SHOREHAM	5	03/77C	03/81C	04/81C	10/81C	10/77C	N/S	09/82	05/82C	04/83	05/83	09/82
ST LUCIE 2	0	10/81C	09/81C	10/81C	11/81C	04/82C	08/82	08/82	N/A	N/A	09/82	10/82
SUMMER 1	0	06/79C	12/80C	02/81C	03/81C	05/81C	07/82C	08/82C	06/81C	08/82C	09/82	08/82C
SUSQUEHANNA 1	0	03/81C	03/81C	04/81C	08/81C	07/81C	07/82C	07/82C	10/81C	04/82C	09/82	07/82C
SUSQUEHANNA 2	0	03/81C	03/81C	04/81C	08/81C	07/81C	07/82C	03/83	10/81C	04/82C	12/83	01/84
WASHINGTON NUCLEAR 2	0	07/81C	05/82C	03/82C	10/82	12/81C	10/82	11/82	N/A	N/A	08/83	09/83
WATERFORD 3	0	05/81C	05/81C	07/81C	08/81C	09/81C	09/82	10/82	03/82C	09/82	12/82	01/83
WATTS BAR 1	0	06/78C	06/82C	07/82C	08/82C	12/78C	08/82	09/82	N/A	N/A	07/83	08/83
WOLF CREEK 1	0	01/82C	03/82C	04/82C	05/82C	06/82C	08/82C	08/82	10/82	03/83	11/83	12/83
ZIMMER 1	0	10/76C	12/77C	01/79C	03/79C	06/77C	08/82C	08/82	02/82C	06/82C	11/82	12/82

*LICENSING SCHEDULES AND DECISION DATES DO NOT REFLECT POTENTIAL DELAY FROM EMERGENCY PREPAREDNESS REVIEW.

LICENSING SCHEDULES FOR ALL TENDERED OL UNITS TO BE ISSUED AFTER CY 1983

<u>PLANT</u>	<u>ISSUE SSER</u>	<u>APPL. CONST. COMPLETE</u>
BELLEFONTE 1	09/84	05/85
BELLEFONTE 2	N/S	05/86
BRAIDWOOD 1	05/84	04/85
BRAIDWOOD 2		04/86
BYRON 2	N/S	12/84
CATAWBA 1	04/83	11/84
CATAWBA 2	N/S	03/87
CLINTON 2		N/S
COMANCHE PEAK 2	11/83	12/84
FERMI 2 (FSAR RESUB)		
GRAND GULF 2	N/S	N/S
HARRIS 1	01/84	12/84
HARRIS 2	N/S	06/88
LIMERICK 1	10/83	10/84
LIMERICK 2		10/86
PALO VERDE 2	10/83	08/84
PALO VERDE 3	N/S	11/85
PERRY 2	N/S	05/87
RIVER BEND 1	05/84	04/85
RIVER BEND 2		N/S
SEABROOK 1	12/82	05/84
SEABROOK 2		02/86
SOUTH TEXAS 1	01/86	12/86
SOUTH TEXAS 2	N/S	12/88
WASHINGTON NUCLEAR 1	N/S	12/85
WASHINGTON NUCLEAR 3	06/84	06/85
WATTS BAR 2	06/84	08/84

LICENSING SCHEDULES FOR ALL PENDING CP APPLICATIONS
 (LISTED IN ORDER OF FACILITY NAME)

REPORT AS OF: 08/16/82

PLANT	SER				SSER			START OF HRG	ASLB INITIAL DECISION	COMM DEC. DATE
	ISSUE DES	STAFF TECH INPUT TO DL	ISSUE SER	ACRS MTG	ISSUE FES	STAFF TECH INPUT TO DL	ISSUE SSER			
(SP)FNP 1-8 (MANUF.)	07/74C	08/75C	09/75C	04/76C	10/75C	03/76C	09/81C	06/76C	06/82C	09/82
ALLENS CREEK 1	07/74C	11/74C	11/74C	12/74C	11/74C	03/75C	10/81C	03/75C	11/82	11/82
CLINCH RIVER	02/76C	01/83	03/83	05/83	02/77C	06/83	07/83	08/82	05/84	06/84
PEBBLE SPRINGS 1 & 2	01/75C	12/75C	01/76C	02/76C	04/75C	12/77C	N/S	N/S	N/S	N/S
SKAGIT/HANFORD 1&2	05/82C	07/77C	08/77C	01/83	12/82	09/82	11/82	07/75C	04/83	07/83

NEW APPLICATION FORECAST --- OPERATING LICENSE REVIEWS

(ANTICIPATED TENDER DATES FOR ALL UNITS WITH CONSTRUCTION PERMITS)
AS OF WEEK ENDING: 08/15/82

	FACILITY	DOCKET NUMBER	UTILITY	LICENSING PROJECT MANAGER	APPL. SUBMITS FSAR	APPL. SUBMITS ENV. RPT.	1ST UNIT CONST. COMPLETE	COUNSEL
FY82	WASHINGTON NUCLEAR 1	050-00460	WASHINGTON PUBLIC POWER SUPPLY	.UNASSIGNED	12/00/81C	12/00/81C	12/00/85	M.YOUNG
	WASHINGTON NUCLEAR 3	050-00508	WASHINGTON PUBLIC POWER SUPPLY	.UNASSIGNED	06/02/82C	06/00/82C	06/00/85	D.SWANSON
FY83	MILLSTONE 3	050-00423	NORTHEAST NUCLEAR ENERGY	J.GRANT	11/00/82	12/00/82	12/00/85	M.ROTHSCHILD
	MARBLE HILL 1 & 2	054680547	PUBLIC SERVICE OF INDIANA	E.DOOLITTLE	12/00/82	12/00/82	06/00/86	R.LESSY
	BEAVER VALLEY 2	050-00412	DUQUESNE LIGHT	E.DOOLITTLE	12/31/82	12/31/82	12/00/85	J.GUTEIRREZ
	NINE MILE POINT 2	050-00410	NIAGARA MOHAWK POWER	D.LYNCH	01/00/83	01/00/83	03/00/86	B.BORDENICK
	HOPE CREEK 1	050-00354	PUBLIC SERVICE ELECTRIC & GAS	.UNASSIGNED	06/00/83	06/00/83	06/00/86	R.BLACK
	VOGTLE 1 & 2	0424-0425	GEORGIA POWER	J.GRANT	09/00/83	09/00/83	09/00/86	B.BORDENICK
FY86	NORTH ANNA 3	050-00404	VIRGINIA ELECTRIC & POWER	.UNASSIGNED	04/00/86	04/00/86	04/00/89	M.WILCOVER

NEW APPLICATION FORECAST -- CONSTRUCTION PERMITS

AS OF WEEK ENDING: 08/15/82

FACILITY NAME	UTILITY	PROJECT NUMBER	PROJECT MANAGER	APPL. ER SUB. DATE	APPL. PSAR SUB. DATE
CARROLL 1 & 2	COMMONWEALTH EDISON	559	J.WILSON	10/00/84	10/00/84

COMMON ABBREVIATIONS USED WITHIN THE PUBLICATION

ACRS: ADVISORY COMMITTEE ON REACTOR SAFEGUARDS
 AE: ARCHITECT/ENGINEER
 AEB: ACCIDENT EVALUATION BRANCH
 ASB: AUXILIARY SYSTEMS BRANCH
 ASLB: ATOMIC SAFETY LICENSING BOARD

B&R: BURNS & ROE
 B&V: BLACK & VEACH
 B&W: BABCOCK & WILCOX
 BECH: BECHTEL
 BRRT: BROWN & ROOT
 BWR: BOILING WATER REACTOR

CEB: CHEMICAL ENGINEERING BRANCH
 COMB: COMBUSTION ENGINEERING
 CP: CONSTRUCTION PERMIT
 CPB: CORE PERFORMANCE BRANCH
 CSB: CONTAINMENT SYSTEMS BRANCH
 CWE: COMMONWEALTH EDISON

DES: DRAFT ENVIRONMENTAL STATEMENT

EEB: ENVIRONMENTAL ENGINEERING BRANCH
 EPA: ENVIRONMENTAL PROTECTION AGENCY
 EPLB: EMERGENCY PREPAREDNESS LICENSING BRANCH
 ER: ENVIRONMENTAL REPORT
 EQB: EQUIPMENT QUALIFICATION BRANCH
 ESR: EARLY SITE REVIEW
 ETSB: EFFLUENT TREATMENT SYSTEMS BRANCH

F.R.: FEDERAL REGISTRAR
 FDA: FINAL DESIGN APPROVAL
 FES: FINAL ENVIRONMENTAL STATEMENT
 FSAR: FINAL SAFETY ANALYSIS REPORT

G&H: GIBBS & HILL
 GHDR: GIBBS & HILL
 GIL: GILBERT COMMONWEALTH
 GSB: GEOSCIENCES BRANCH

HGB: HYDROLOGIC AND GEOTECHNICAL BRANCH
 HTGR: HIGH TEMPERATURE GAS COOLED REACTOR

ICB: INSTRUMENTATION AND CONTROL BRANCH

L.A.: LICENSING ASSISTANT
 LESR: LIMITED EARLY SITE REVIEW (ALSO ABBREVIATED LES)
 LGR: LICENSING GUIDANCE BRANCH
 LMFBR: LIQUID METAL FAST BREEDER REACTOR
 LQB: LICENSEE QUALIFICATIONS BRANCH

MEB: MECHANICAL ENGINEERING BRANCH
 MPA: MANAGEMENT AND PROGRAM ANALYSIS
 MTEB: MATERIALS ENGINEERING BRANCH
 MEW: MEGAWATTS ELECTRIC
 MWT: MEGAWATTS THERMAL

NSSS: NUCLEAR STEAM SYSTEMS SUPPLIER

OL: OPERATING LICENSE
 OLB: OPERATOR LICENSING BRANCH
 OPS: OFFSHORE POWER SYSTEMS

PDA: PRELIMINARY DESIGN APPROVAL
 PG&E: PACIFIC GAS & ELECTRIC
 PID: PARTIAL INITIAL DECISION
 PM: PROJECT MANAGER
 PS: POWER SYSTEMS BRANCH
 PSAR: PRELIMINARY SAFETY ANALYSIS REPORT
 PTRB: PROCEDURES AND TEST REVIEW BRANCH
 PWR: PRESSURIZED WATER REACTOR

QAB: QUALITY ASSURANCE BRANCH

RAB: RADIOLOGICAL ASSESSMENT BRANCH
 RSB: REACTOR SYSTEMS BRANCH

S&L: SARGENT & LUNDY
 S&W: STONE & WEBSTER
 SAB: SITING ANALYSIS BRANCH
 SAR: SAFETY ANALYSIS REPORT
 SDA: STANDARD DESIGN APPROVAL
 SEB: STRUCTURAL ENGINEERING BRANCH
 SER: SAFETY EVALUATION REPORT
 SIB: SYSTEMS INTERACTION BRANCH
 SP: SPECIAL PROJECT
 SSC: SOUTHERN SERVICES COMPANY
 SSER: SUPPLEMENT TO SAFETY EVALUATION

TVA: TENNESSEE VALLEY AUTHORITY

UEC: UNITED ENG. & CONSTRUCTORS
 UFB: UTILITY FINANCE BRANCH

WEST: WESTINGHOUSE

SECTION II

PROJECT INDEX

SECTION II

OPERATING LICENSE REVIEW

2- 1 BELLEFONTE 1 & 2
 2- 2 BRAIDWOOD 1 & 2
 2- 3 BYRON 1 & 2
 2- 4 CALLAWAY 1
 2- 5 CATAWBA 1 & 2
 2- 6 CLINTON 1 & 2
 2- 7 COMANCHE PEAK 1 & 2
 2- 8 DIABLO-CANYON 1 & 2
 2- 9 ENRICO FERMI 2
 2- 10 FERMI 2 (FSAR RESUB)
 2- 11 GRAND GULF 1 & 2
 2- 12 HARRIS 1 & 2
 2- 13 LASALLE 1 & 2
 2- 14 LIMERICK 1 & 2
 2- 15 MCGUIRE 2
 2- 16 MIDLAND 1 & 2
 2- 17 PALO VERDE 1,2,3
 2- 18 PERRY 1 & 2
 2- 19 RIVER BEND 1 & 2
 2- 20 SAN ONOFRE 2 & 3
 2- 21 SEABROOK 1 & 2
 2- 22 SHOREHAM
 2- 23 SOUTH TEXAS 1 & 2
 2- 24 ST LUCIE 2
 2- 25 SUMMER 1
 2- 26 SUSQUEHANNA 1 & 2
 2- 27 WASHINGTON NUCLEAR 1
 2- 28 WASHINGTON NUCLEAR 2
 2- 29 WASHINGTON NUCLEAR 3
 2- 30 WATERFORD 3
 2- 31 WATTS BAR 1 & 2
 2- 32 WOLF CREEK 1
 2- 33 ZIMMER 1

CONSTRUCTION PERMIT REVIEWS

2- 34 ALLENS CREEK 1
 2- 35 CLINCH RIVER
 2- 36 PEBBLE SPRINGS 1 & 2
 2- 37 SKAGIT/HANFORD 1&2

STANDARD DESIGN REVIEWS

2- 38 (BOP)BOPSSAR/BSAR-205
 2- 39 (BOP)ESSAR/BSAR-205
 2- 40 (BOP)ESSAR/CESSAR-80
 2- 41 (BOP)ESSAR/RESAR-414
 2- 42 (BOP)GAISSAR
 2- 43 (BOP)GIBBSSAR (W)
 2- 44 (BOP)SWESSAR/BSAR-205
 2- 45 (NSS)CESSAR SYSTEM 80
 2- 46 (NSS)GESSAR SEVERE ACC
 2- 47 (NSS)GESSAR-238 NI

OTHER REVIEWS

2- 48 (SP)FNP 1-8 (MANUF.)
 2- 49 CARROL SITE

N R R L I C E N S I N G S Y S T E M
O L C U R R E N T S T A T U S R E P O R T

PAGE NO: 2- 1
REPORT AS OF: 08/16/82

BELLEFONTE 1 & 2

P L A N T C H A R A C T E R I S T I C S :	K E Y P E R S O N N E L :																																																									
<p>DOCKET NO: 043880439 APPLICANT: TENNESSEE VALLEY AUTHORITY LOCATION: 6 MI NE OF SCOTTSBORD, ALA REGION: 2 AE: TVA REAC. TYPE: PWR NSSS: B&W DESIGN PWR: 3760 MWT/1235 MWE CONST: TVA</p>	<p>LIC. PM: D. SCALETTI LIC. BC: E. ADENSAM LIC. LA.: M. DUNCAN COUNSEL: B. PATON ANTITRUST: J. RUTBERG RM ANALYST: M. KING ASLB CHAIR: N/A MEMBER 1: N/A MEMBER 2: N/A CONST. INSP: R. CRLENJAK RESID. INSP: J. WILCOX</p>																																																									
<p>CURRENT SAF. STATUS: As a result of applicant's construction delay, the review schedule has been delayed. The applicant has announced a delay in loading fuel to 05/85. The staff is currently evaluating the impacts of this delay on the safety review schedule.</p>	<p>ENVIRONMENTAL MILESTONES:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>06/12/78</td> <td>06/12/78C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>02/20/82</td> <td>06/17/82C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>10/31/82</td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td>01/15/83</td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>05/22/83</td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>06/20/83</td> <td></td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	06/12/78	06/12/78C	ER SITE VISIT COMPLETE:	02/20/82	06/17/82C	INPUT TO DES TO PM:	10/31/82		ISSUE DES:	01/15/83		RESPONSE TO COMMENTS ON DES:	05/22/83		ISSUE FES:	06/20/83																																					
	SCHED. DATE	ACTUAL DATE																																																								
ER DOCKETED:	06/12/78	06/12/78C																																																								
ER SITE VISIT COMPLETE:	02/20/82	06/17/82C																																																								
INPUT TO DES TO PM:	10/31/82																																																									
ISSUE DES:	01/15/83																																																									
RESPONSE TO COMMENTS ON DES:	05/22/83																																																									
ISSUE FES:	06/20/83																																																									
<p>CURRENT ENV. STATUS: As a result of applicant's construction delay, the review schedule was delayed, and is being re-evaluated. The environmental site visit was completed on 6/17/82.</p>	<p>SAFETY/HEARING MILESTONES:</p> <table style="width: 100%; border-collapse: collapse;"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>02/03/78</td> <td>02/03/78C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td></td> <td>06/12/78C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>07/03/80</td> <td>04/02/82C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>02/28/83</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>05/15/83</td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>03/15/84</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>05/15/84</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>07/08/84</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>07/29/84</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>09/15/84</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>N/A</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>N/A</td> <td></td> </tr> <tr> <td>ASLB FINAL DECISION:</td> <td>N/A</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>03/00/85</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>04/00/85</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>05/00/85</td> <td></td> </tr> </tbody> </table>	APPLICATION TENDERED:	02/03/78	02/03/78C	SAR DOCKETED:		06/12/78C	SAR Q'S RECEIVED BY PM:	07/03/80	04/02/82C	SAR APPL. RESPONSE TO Q'S RECEIVED:	02/28/83		INPUT TO DRAFT SER TO PM:	05/15/83		ISSUE DRAFT SER:			INPUT TO SER:	03/15/84		ISSUE SER:	05/15/84		ACRS FULL COMMITTEE MEETING:	07/08/84		INPUTS TO SE SUPPLEMENT 1:	07/29/84		ISSUE SE SUPPLEMENT 1:	09/15/84		FEMA LETTER RECEIVED:			HEARING STARTED:	N/A		ASLB INITIAL DECISION:	N/A		ASLB FINAL DECISION:	N/A		TECH SPECS COMPLETED:	03/00/85		COMMISSION DECISION:	04/00/85		ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:	05/00/85	
APPLICATION TENDERED:	02/03/78	02/03/78C																																																								
SAR DOCKETED:		06/12/78C																																																								
SAR Q'S RECEIVED BY PM:	07/03/80	04/02/82C																																																								
SAR APPL. RESPONSE TO Q'S RECEIVED:	02/28/83																																																									
INPUT TO DRAFT SER TO PM:	05/15/83																																																									
ISSUE DRAFT SER:																																																										
INPUT TO SER:	03/15/84																																																									
ISSUE SER:	05/15/84																																																									
ACRS FULL COMMITTEE MEETING:	07/08/84																																																									
INPUTS TO SE SUPPLEMENT 1:	07/29/84																																																									
ISSUE SE SUPPLEMENT 1:	09/15/84																																																									
FEMA LETTER RECEIVED:																																																										
HEARING STARTED:	N/A																																																									
ASLB INITIAL DECISION:	N/A																																																									
ASLB FINAL DECISION:	N/A																																																									
TECH SPECS COMPLETED:	03/00/85																																																									
COMMISSION DECISION:	04/00/85																																																									
ISSUE LIC. WITH POWER RESTRICTION:																																																										
ISSUE FULL POWER LICENSE AMEND:	05/00/85																																																									
<p>CURRENT HRG. STATUS: No hearing is anticipated.</p>																																																										
<p>CURRENT ANTITRUST: Pending determination</p>																																																										
<p>LATEST AMENDMENT:</p>																																																										
<p>NEW SLIPS/NOTES: On 07/06/82 TVA revised fuel load date to 5/85. Staff is evaluating impact on safety and environmental review schedules.</p>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>05/00/85</td> <td>07/06/82</td> </tr> </tbody> </table>		SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	05/00/85	07/06/82																																																			
	SCHED. DATE	RECEIPT DATE																																																								
CONSTRUCTION COMPLETION - APPL.:	05/00/85	07/06/82																																																								

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

PAGE NO: 2- 2
REPORT AS OF: 08/16/82

BRAIDWOOD 1 & 2

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																																				
<p>DOCKET NO: 0456&0457 APPLICANT: COMMONWEALTH EDISON LOCATION: 24 MI SSW OF JOLIET, ILL REGION: 3 REAC. TYPE: PWR DESIGN PWR: 3425 MWT/1120 MWE</p> <p style="margin-left: 200px;">AE: S&L NSSS: WEST CGNST: CWE</p>	<p>LIC. PM: K. KIPER LIC. BC: J. YOUNGBLOOD LIC. LA.: M. RUSHBROOK COUNSEL: D. HASSELL ANTITRUST: B. VOGLER RM ANALYST: M. KING</p> <p>ASLB CHAIR: M. MILLER MEMBER 1: R. COLE MEMBER 2: D. CALLIHAN CONST. INSP: J. HEISLER RESID. INSP: L. MCGREGOR</p>																																																																																				
<p>CURRENT SAF. STATUS: Several portions are under contract review.</p> <p>CURRENT ENV. STATUS: Inactive.</p> <p>CURRENT HRG. STATUS: There will be a contested hearing.</p> <p>CURRENT ANTITRUST: Applicant has submitted antitrust information pursuant to Reg. Guide 9.3.</p> <p>LATEST AMENDMENT: FSAR Amendment No. 37</p> <p>NEW SLIPS/NOTES:</p>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">ENVIRONMENTAL MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td></td> <td>11/30/78C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>04/15/83</td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>11/01/83</td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td>01/00/84</td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>04/01/84</td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>06/00/84</td> <td></td> </tr> </tbody> </table> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">SAFETY/HEARING MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>06/26/78</td> <td>06/26/78C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>11/00/78</td> <td>11/30/78C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>12/01/82</td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>03/01/83</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>05/01/83</td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>09/20/83</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>11/01/83</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>12/01/83</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>01/00/84</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>04/01/84</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>05/00/84</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>10/00/84</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>03/00/85</td> <td></td> </tr> <tr> <td>ASLB FINAL DECISION:</td> <td>04/00/85</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>09/00/84</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>04/00/85</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>04/00/85</td> <td></td> </tr> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>04/00/85</td> <td>04/14/82</td> </tr> </tbody> </table>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:		11/30/78C	ER SITE VISIT COMPLETE:	04/15/83		INPUT TO DES TO PM:	11/01/83		ISSUE DES:	01/00/84		RESPONSE TO COMMENTS ON DES:	04/01/84		ISSUE FES:	06/00/84		SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE	APPLICATION TENDERED:	06/26/78	06/26/78C	SAR DOCKETED:	11/00/78	11/30/78C	SAR Q'S RECEIVED BY PM:	12/01/82		SAR APPL. RESPONSE TO Q'S RECEIVED:	03/01/83		INPUT TO DRAFT SER TO PM:	05/01/83		ISSUE DRAFT SER:	09/20/83		INPUT TO SER:	11/01/83		ISSUE SER:	12/01/83		ACRS FULL COMMITTEE MEETING:	01/00/84		INPUTS TO SE SUPPLEMENT 1:	04/01/84		ISSUE SE SUPPLEMENT 1:	05/00/84		FEMA LETTER RECEIVED:	N/S		HEARING STARTED:	10/00/84		ASLB INITIAL DECISION:	03/00/85		ASLB FINAL DECISION:	04/00/85		TECH SPECS COMPLETED:	09/00/84		COMMISSION DECISION:	04/00/85		ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:	04/00/85		CONSTRUCTION COMPLETION - APPL.:	04/00/85	04/14/82
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																																																																			
ER DOCKETED:		11/30/78C																																																																																			
ER SITE VISIT COMPLETE:	04/15/83																																																																																				
INPUT TO DES TO PM:	11/01/83																																																																																				
ISSUE DES:	01/00/84																																																																																				
RESPONSE TO COMMENTS ON DES:	04/01/84																																																																																				
ISSUE FES:	06/00/84																																																																																				
SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE																																																																																			
APPLICATION TENDERED:	06/26/78	06/26/78C																																																																																			
SAR DOCKETED:	11/00/78	11/30/78C																																																																																			
SAR Q'S RECEIVED BY PM:	12/01/82																																																																																				
SAR APPL. RESPONSE TO Q'S RECEIVED:	03/01/83																																																																																				
INPUT TO DRAFT SER TO PM:	05/01/83																																																																																				
ISSUE DRAFT SER:	09/20/83																																																																																				
INPUT TO SER:	11/01/83																																																																																				
ISSUE SER:	12/01/83																																																																																				
ACRS FULL COMMITTEE MEETING:	01/00/84																																																																																				
INPUTS TO SE SUPPLEMENT 1:	04/01/84																																																																																				
ISSUE SE SUPPLEMENT 1:	05/00/84																																																																																				
FEMA LETTER RECEIVED:	N/S																																																																																				
HEARING STARTED:	10/00/84																																																																																				
ASLB INITIAL DECISION:	03/00/85																																																																																				
ASLB FINAL DECISION:	04/00/85																																																																																				
TECH SPECS COMPLETED:	09/00/84																																																																																				
COMMISSION DECISION:	04/00/85																																																																																				
ISSUE LIC. WITH POWER RESTRICTION:																																																																																					
ISSUE FULL POWER LICENSE AMEND:	04/00/85																																																																																				
CONSTRUCTION COMPLETION - APPL.:	04/00/85	04/14/82																																																																																			

BYRON 1 & 2

OL CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 0454&0455
 APPLICANT: COMMONWEALTH EDISON
 LOCATION: 17 MI SW OF ROCKFORD, ILL
 REGION: 3 AE: S&L
 REAC. TYPE: PWR NSSS: WEST
 DESIGN PWR: 3425 MWT/1120 MWE CONST: CWE

KEY PERSONNEL:

LIC. PM: S. CHESNUT ASLB CHAIR: M. MARGULIES
 LIC. BC: J. YOUNGBLOOD MEMBER 1: R. COLE
 LIC. LA.: M. RUSHBROOK MEMBER 2: D. CALLIHAN
 COUNSEL: S. GOLDBERG CONST. INSP: M. RING
 ANTITRUST: B. VOGLER RESID. INSP: W. FORNEY
 RM ANALYST: M. KING

CURRENT SAF. STATUS:

SER and Supplement 1 have been issued. Several outstanding and confirmatory issues remain to be resolved prior to licensing.

CURRENT ENV. STATUS:

Environmental review completed and FES (NUREG-0848) published in April 1982.

CURRENT HRG. STATUS:

In discovery. Hearing scheduled to commence in November 1982.

CURRENT ANTITRUST:

Applicant has submitted antitrust information pursuant to Reg. Guide 9.3.

LATEST AMENDMENT:

FSAR - Amendment 37
 ER - Amendment 3

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:		11/30/78C
ER SITE VISIT COMPLETE:	05/31/81	05/31/81C
INPUT TO DES TO PM:	08/15/81	08/15/81C
ISSUE DES:	11/05/81	11/05/81C
RESPONSE TO COMMENTS ON DES:	03/01/82	03/01/82C
ISSUE FES:	04/05/82	04/05/82C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	06/26/78	06/26/78C
SAR DOCKETED:	11/00/78	11/30/78C
SAR Q'S RECEIVED BY PM:	08/15/81	08/15/81C
SAR APPL. RESPONSE TO Q'S RECEIVED:	10/15/81	10/15/81C

INPUT TO DRAFT SER TO PM:	11/07/81	11/07/81C
ISSUE DRAFT SER:		
INPUT TO SER:	01/07/82	01/07/82C
ISSUE SER:	02/07/82	02/07/82C

ACRS LETTER RECEIVED:	03/10/82	03/10/82C
INPUTS TO SE SUPPLEMENT 2:	08/20/82	
ISSUE SE SUPPLEMENT 2:	09/18/82	
FEMA LETTER RECEIVED:		

HEARING STARTED:	11/00/82	
ASLB INITIAL DECISION:	04/00/83	
ASLB FINAL DECISION:	04/00/83	
TECH SPECS COMPLETED:	06/30/83	
COMMISSION DECISION:	07/00/83	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	08/00/83	

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	08/31/83	07/14/82

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

PAGE NO: 2- 4

CALLAWAY 1

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																																							
<p>DOCKET NO: 05000483 APPLICANT: UNION ELECTRIC LOCATION: 10 MI SE OF FULTON, MO REGION: 3 REAC. TYPE: PWR DESIGN PWR: 3425 MWT/1188 MWE</p> <p style="margin-left: 200px;">AE: BECH NSSS: WEST CONST: DANIEL</p>	<p>LIC. PM: G. EDISON LIC. BC: B. YOUNGBLOOD LIC. LA.: M. RUSHBROOK COUNSEL: R. LESSY ANTITRUST: B. VOGLER RM ANALYST: S. HEDLUND</p> <p>ASLB CHAIR: J. GLEASON MEMBER 1: G. BRIGHT MEMBER 2: J. KLINE CONST. INSP: J. KONKLIN RESID. INSP: J. NEISLER</p>																																																																																							
<p>CURRENT SAF. STATUS: SAR was docketed 08/08/80. The SER was issued by NRC on 10/07/81 and the SER Supplement No. 1 was issued on 01/15/82.</p> <p>CURRENT ENV. STATUS: ER was docketed 12/12/80. The DES was issued by NRC on 09/29/81 and the FES was issued on 01/29/82.</p> <p>CURRENT HRG. STATUS: Hearings were held on limited issues during November 1981. The hearing on the one remaining contention, emergency preparedness, is expected to begin October 12, 1982. A prehearing is scheduled for September 2-9, 1982.</p> <p>CURRENT ANTITRUST: OL review is in progress.</p> <p>LATEST AMENDMENT:</p> <p>NEW SLIPS/NOTES: The Caseload Forecast Panel has revised construction completion from February 1983 to June 1983. The June 1983 estimate is based on the applicant's revised fuel load date.</p>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">ENVIRONMENTAL MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr><td>ER DOCKETED:</td><td>12/12/80</td><td>12/12/80C</td></tr> <tr><td>ER SITE VISIT COMPLETE:</td><td>12/00/81</td><td>12/00/81C</td></tr> <tr><td>INPUT TO DES TO PM:</td><td>08/01/81</td><td>08/01/81C</td></tr> <tr><td>ISSUE DES:</td><td>09/29/81</td><td>09/29/81C</td></tr> <tr><td>RESPONSE TO COMMENTS ON DES:</td><td>12/01/81</td><td>12/01/81C</td></tr> <tr><td>ISSUE FES:</td><td>01/29/82</td><td>01/29/82C</td></tr> </tbody> </table> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">SAFETY/HEARING MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr><td>APPLICATION TENDERED:</td><td>10/25/79</td><td>10/25/79C</td></tr> <tr><td>SAR DOCKETED:</td><td>08/08/80</td><td>08/08/80C</td></tr> <tr><td>SAR Q'S RECEIVED BY PM:</td><td>12/18/80</td><td>12/18/80C</td></tr> <tr><td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td><td>10/01/81</td><td>10/01/81C</td></tr> <tr><td>INPUT TO DRAFT SER TO PM:</td><td></td><td></td></tr> <tr><td>ISSUE DRAFT SER:</td><td>N/A</td><td></td></tr> <tr><td>INPUT TO SER:</td><td>09/11/81</td><td>09/11/81C</td></tr> <tr><td>ISSUE SER:</td><td>10/07/81</td><td>10/07/81C</td></tr> <tr><td>ACRS LETTER RECEIVED:</td><td>11/19/81</td><td>11/19/81C</td></tr> <tr><td>INPUTS TO SE SUPPLEMENT 1:</td><td>01/01/82</td><td>01/01/82C</td></tr> <tr><td>ISSUE SE SUPPLEMENT 1:</td><td>01/15/82</td><td>01/15/82C</td></tr> <tr><td>FEMA LETTER RECEIVED:</td><td>09/01/82</td><td></td></tr> <tr><td>HEARING STARTED:</td><td>11/17/81</td><td>11/17/81C</td></tr> <tr><td>ASLB INITIAL DECISION:</td><td>01/00/83</td><td></td></tr> <tr><td>ASLB FINAL DECISION:</td><td>02/00/83</td><td></td></tr> <tr><td>TECH SPECS COMPLETED:</td><td>N/S</td><td></td></tr> <tr><td>COMMISSION DECISION:</td><td>05/00/83</td><td></td></tr> <tr><td>ISSUE LIC. WITH POWER RESTRICTION:</td><td>06/00/83</td><td></td></tr> <tr><td>ISSUE FULL POWER LICENSE AMEND:</td><td>10/00/83</td><td></td></tr> </tbody> </table> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">CONSTRUCTION MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>06/00/83</td> <td>04/14/81</td> </tr> </tbody> </table>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:	12/12/80	12/12/80C	ER SITE VISIT COMPLETE:	12/00/81	12/00/81C	INPUT TO DES TO PM:	08/01/81	08/01/81C	ISSUE DES:	09/29/81	09/29/81C	RESPONSE TO COMMENTS ON DES:	12/01/81	12/01/81C	ISSUE FES:	01/29/82	01/29/82C	SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE	APPLICATION TENDERED:	10/25/79	10/25/79C	SAR DOCKETED:	08/08/80	08/08/80C	SAR Q'S RECEIVED BY PM:	12/18/80	12/18/80C	SAR APPL. RESPONSE TO Q'S RECEIVED:	10/01/81	10/01/81C	INPUT TO DRAFT SER TO PM:			ISSUE DRAFT SER:	N/A		INPUT TO SER:	09/11/81	09/11/81C	ISSUE SER:	10/07/81	10/07/81C	ACRS LETTER RECEIVED:	11/19/81	11/19/81C	INPUTS TO SE SUPPLEMENT 1:	01/01/82	01/01/82C	ISSUE SE SUPPLEMENT 1:	01/15/82	01/15/82C	FEMA LETTER RECEIVED:	09/01/82		HEARING STARTED:	11/17/81	11/17/81C	ASLB INITIAL DECISION:	01/00/83		ASLB FINAL DECISION:	02/00/83		TECH SPECS COMPLETED:	N/S		COMMISSION DECISION:	05/00/83		ISSUE LIC. WITH POWER RESTRICTION:	06/00/83		ISSUE FULL POWER LICENSE AMEND:	10/00/83		CONSTRUCTION MILESTONES:	SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	06/00/83	04/14/81
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																																																																						
ER DOCKETED:	12/12/80	12/12/80C																																																																																						
ER SITE VISIT COMPLETE:	12/00/81	12/00/81C																																																																																						
INPUT TO DES TO PM:	08/01/81	08/01/81C																																																																																						
ISSUE DES:	09/29/81	09/29/81C																																																																																						
RESPONSE TO COMMENTS ON DES:	12/01/81	12/01/81C																																																																																						
ISSUE FES:	01/29/82	01/29/82C																																																																																						
SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE																																																																																						
APPLICATION TENDERED:	10/25/79	10/25/79C																																																																																						
SAR DOCKETED:	08/08/80	08/08/80C																																																																																						
SAR Q'S RECEIVED BY PM:	12/18/80	12/18/80C																																																																																						
SAR APPL. RESPONSE TO Q'S RECEIVED:	10/01/81	10/01/81C																																																																																						
INPUT TO DRAFT SER TO PM:																																																																																								
ISSUE DRAFT SER:	N/A																																																																																							
INPUT TO SER:	09/11/81	09/11/81C																																																																																						
ISSUE SER:	10/07/81	10/07/81C																																																																																						
ACRS LETTER RECEIVED:	11/19/81	11/19/81C																																																																																						
INPUTS TO SE SUPPLEMENT 1:	01/01/82	01/01/82C																																																																																						
ISSUE SE SUPPLEMENT 1:	01/15/82	01/15/82C																																																																																						
FEMA LETTER RECEIVED:	09/01/82																																																																																							
HEARING STARTED:	11/17/81	11/17/81C																																																																																						
ASLB INITIAL DECISION:	01/00/83																																																																																							
ASLB FINAL DECISION:	02/00/83																																																																																							
TECH SPECS COMPLETED:	N/S																																																																																							
COMMISSION DECISION:	05/00/83																																																																																							
ISSUE LIC. WITH POWER RESTRICTION:	06/00/83																																																																																							
ISSUE FULL POWER LICENSE AMEND:	10/00/83																																																																																							
CONSTRUCTION MILESTONES:	SCHED. DATE	RECEIPT DATE																																																																																						
CONSTRUCTION COMPLETION - APPL.:	06/00/83	04/14/81																																																																																						

NRR LICENSING SYSTEM
DL CURRENT STATUS REPORT

PAGE NO: 2- 5
REPORT AS OF: 08/16/82

CATAWBA 1 & 2

PLANT CHARACTERISTICS:

DOCKET NO: 041380414
 APPLICANT: DUKE POWER
 LOCATION: 6 MI NNW OF ROCK HILL, SC
 REGION: 2 AE: DUKE
 REAC. TYPE: PWR N555: WEST
 DESIGN PWR: 3582 MWT/1145 MWE CONST: DUKE

KEY PERSONNEL:

LIC. PM:	K. JABBOUR	ASLB CHAIR:	J. KELLEY
LIC. BC:	E. ADENSAM	MEMBER 1:	D. CALLIHAN
LIC. LA.:	M. DUNCAN	MEMBER 2:	R. FOSTER
COUNSEL:	G. JOHNSON	CONST. INSP:	P. VANDOORN
ANTITRUST:	B. VOGLER	RESID. INSP:	K. VAN DOORN
RM ANALYST:	L. LANIER		

CURRENT SAF. STATUS:
 SER is scheduled to be completed 02/06/83.

ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	06/11/81	06/11/81C
ER SITE VISIT COMPLETE:	10/15/81	10/15/81C
INPUT TO DES TO PM:	06/25/82	07/29/82C
ISSUE DES:	08/05/82	08/11/82C
RESPONSE TO COMMENTS ON DES:	11/01/82	
ISSUE FES:	01/05/83	

CURRENT ENV. STATUS:
 DES was issued on 08/11/82.

SAFETY/HEARING MILESTONES:	SCHED. DATE	ACTUAL DATE
APPLICATION TENDERED:	04/07/81	04/07/81C
SAR DOCKETED:	06/11/81	06/11/81C
SAR Q'S RECEIVED BY PM:	12/15/81	12/15/81C
SAR APPL. RESPONSE TO Q'S RECEIVED:	08/16/82	

CURRENT HRG. STATUS:
 Combined hearing anticipated to start 09/83.

INPUT TO DRAFT SER TO PM:	08/31/82
ISSUE DRAFT SER:	
INPUT TO SER:	01/09/83
ISSUE SER:	02/06/83

CURRENT ANTITRUST:
 Complete.

ACRS FULL COMMITTEE MEETING:	03/10/83
INPUTS TO SE SUPPLEMENT 1:	04/12/83
ISSUE SE SUPPLEMENT 1:	04/30/83
FEMA LETTER RECEIVED:	03/30/83

LATEST AMENDMENT:

HEARING STARTED:	09/28/83
ASLB INITIAL DECISION:	03/00/84
ASLB FINAL DECISION:	04/00/84
TECH SPECS COMPLETED:	
COMMISSION DECISION:	09/00/84
ISSUE LIC. WITH POWER RESTRICTION:	
ISSUE FULL POWER LICENSE AMEND:	11/00/84

NEW SLIPS/NOTES:
 CP Amend. issued 12/23/80 indicating change in ownership. Staff is reassessing standard assumptions for projecting hearing schedules for plants with const. completion dates beyond '82. This re-assess. may result in a new schedule.

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	11/00/84	05/00/82

CLINTON 1 & 2

OL CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:		KEY PERSONNEL:	
DOCKET NO:	0461&0462	LIC. PM:	H. WILLIAMS
APPLICANT:	ILLINOIS POWER	LIC. BC:	J. MILLER
LOCATION:	6 MI E OF CLINTON, ILL	LIC. LA.:	P. ANDERSON
REGION:	3	COUNSEL:	R. GODDARD
REAC. TYPE:	BWR	ANTITRUST:	B. VOGLER
DESIGN PWR:	2894 MWT/0950 MWE	RM ANALYST:	M. KING
	AE: S&L	ASLB CHAIR:	H. CLARK
	NSSS: GE	MEMBER 1:	G. FERGUSON
	CONST: BALDWIN	MEMBER 2:	O. PARIS
		CONST. INSP:	H. WESCOTT
		RESID. INSP:	H. LIVERMORE
CURRENT SAF. STATUS:		ENVIRONMENTAL MILESTONES:	SCHED. DATE ACTUAL DATE
FSAR was docketed 09/08/80. SER was issued 02/17/82.		ER DOCKETED:	03/01/81 09/08/80C
Supplement No. 1 was issued 07/22/82.		ER SITE VISIT COMPLETE:	
		INPUT TO DES TO PM:	12/08/81 12/08/81C
		ISSUE DES:	12/16/81 12/23/81C
		RESPONSE TO COMMENTS ON DES:	02/22/82 03/25/82C
		ISSUE FES:	05/20/82 05/20/82C
CURRENT ENV. STATUS:		SAFETY/HEARING MILESTONES:	
The draft environmental statement was completed December 1981. The FES was completed May 1982.		APPLICATION TENDERED:	12/01/79 12/01/79C
		SAR DOCKETED:	09/08/80 09/08/80C
		SAR Q'S RECEIVED BY PM:	
		SAR APPL. RESPONSE TO Q'S RECEIVED:	
CURRENT HRG. STATUS:		INPUT TO DRAFT SER TO PM:	
Two petitions for leave to intervene were filed. The State of Illinois filed under 10 CFR 2.715(c). A prehearing was held on 04/14/81. A second prehearing was held 05/04/82.		ISSUE DRAFT SER:	
		INPUT TO SER:	12/05/81 09/08/80C
		ISSUE SER:	01/05/82 02/17/82C
		ACRS LETTER RECEIVED:	02/12/82 03/09/82C
		INPUTS TO SE SUPPLEMENT 1:	06/11/82 06/11/82C
		ISSUE SE SUPPLEMENT 1:	03/31/82 07/22/82C
		FEMA LETTER RECEIVED:	N/S
CURRENT ANTITRUST:		HEARING STARTED:	11/00/82
Operating license antitrust review completed March 18, 1982 (SECY-82-120).		ASLB INITIAL DECISION:	09/00/83
		ASLB FINAL DECISION:	10/00/83
		TECH SPECS COMPLETED:	
		COMMISSION DECISION:	12/00/83
		ISSUE LIC. WITH POWER RESTRICTION:	
		ISSUE FULL POWER LICENSE AMEND:	01/00/84
LATEST AMENDMENT:			SCHED. DATE RECEIPT DATE
FSAR Amendment #17, 07/82.		CONSTRUCTION COMPLETION - APPL.:	01/00/84 04/21/82
NEW SLIPS/NOTES:			
IPC announced fuel load date of 1/84 by letter dated 04/21/82. Stop work orders associated with construction QA are expected to impact fuel load date.			

NRR LICENSING SYSTEM
 OL CURRENT STATUS REPORT

COMANCHE PEAK 1 & 2

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 044580446
 APPLICANT: TEXAS UTILITIES GENERATING
 LOCATION: 4 MI N OF GLEN ROSE, TEX
 REGION: 4 AE: G&H
 REAC. TYPE: PWR N555: WEST
 DESIGN PWR: 3411 MWT/1150 MWE CONST: BRRT

KEY PERSONNEL:

LIC. PM:	S. BURWELL	ASLB CHAIR:	M. MILLER
LIC. BC:	B. YOUNGBLOOD	MEMBER 1:	R. COLE
LIC. LA.:	M. RUSHBROOK	MEMBER 2:	K. MCCOLLOM
COUNSEL:	M. ROTHSCHILD	CONST. INSP:	R. TAYLOR
ANTITRUST:	B. VOGLER	RESID. INSP:	D. KELLY
RM ANALYST:	M. ANDERSON		

CURRENT SAF. STATUS:

The SER was issued 07/14/81. The staff deferred scheduling the Comanche Peak review by the ACRS until sufficient information was provided to resolve a large number of open issues. SSER #1 was issued 10/16/81. Application was reviewed by the ACRS on 11/13/81. SSER #2 responding to the ACRS was issued on 01/20/82. SSER #3 is scheduled to be issued 09/30/82.

CURRENT ENV. STATUS:

The DES was issued on 05/22/81. The EPA Federal Register Notice was printed on 05/29/81 and the comment period ended 07/13/81. The FES was issued on 09/24/81.

CURRENT HRG. STATUS:

The first hearing session was held 12/02/81 in Fort Worth. Issues heard were financial qualifications and the operating QA program. A second and third hearing session on QA/QC during construction were held 06/07-11/82 and 07/26-30/82. A fourth hearing session is scheduled to be held 09/13-24/82. The fourth hearing session is expected to complete QA/QC during construction and the remaining contention, emergency plans.

CURRENT ANTITRUST:

ALJ appointed on 02/23/82 to replace ASLB. Prehrq conference held 04/13/82 to determine status of parties. Briefs filed 05/04/82 request immediate imposition of settlement license conditions. A Memorandum and Order approving settlement agreements & proposed license conditions & dismissing proceedings was issued 05/06/82.

LATEST AMENDMENT:
33

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	01/19/79	01/19/79C
ER SITE VISIT COMPLETE:	06/20/80	08/07/80C
INPUT TO DES TO PM:	08/15/80	04/27/81C
ISSUE DES:	04/30/81	05/22/81C
RESPONSE TO COMMENTS ON DES:	07/19/81	08/28/81C
ISSUE FES:	09/18/81	09/24/81C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	03/01/78	03/01/78C
SAR DOCKETED:	05/12/78	05/12/78C
SAR Q'S RECEIVED BY PM:	12/30/78	02/22/79C
SAR APPL. RESPONSE TO Q'S RECEIVED:	05/08/79	01/31/80C
INPUT TO DRAFT SER TO PM:	04/13/79	03/11/81C
ISSUE DRAFT SER:	03/31/81	03/31/81C
INPUT TO SER:	05/22/81	07/08/81C
ISSUE SER:	07/14/81	07/14/81C
ACRS LETTER RECEIVED:	11/17/81	11/17/81C
INPUTS TO SE SUPPLEMENT 3:	09/21/82	
ISSUE SE SUPPLEMENT 3:	09/30/82	
FEMA LETTER RECEIVED:	10/01/82	
HEARING STARTED:	12/02/81	12/02/81C
ASLB INITIAL DECISION:	01/00/83	
ASLB FINAL DECISION:	02/00/83	
TECH SPECS COMPLETED:	05/00/83	
COMMISSION DECISION:	05/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	N/S	
ISSUE FULL POWER LICENSE AMEND:	06/00/83	

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	06/00/83	10/29/81
----------------------------------	----------	----------

DIABLO-CANYON 1 & 2

OL CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 0275&0323
 APPLICANT: PACIFIC GAS & ELECTRIC
 LOCATION: 12 MI WSW OF SAN LUIS OBISPO
 REGION: 5 AE: PG&E
 REAC. TYPE: PWR NSSS: WEST
 DESIGN PWR: 3338 MWT/1084 MWE CONST: PG&E

KEY PERSONNEL:

LIC. PM: B. BUCKLEY
 LIC. BC: F. MIRAGLIA
 LIC. LA.: J. LEE
 COUNSEL: B. JONES
 ANTITRUST: J. RUTBERG
 RM ANALYST: B. ST MARY
 ASLB CHAIR: J. WOLF
 MEMBER 1: J. KLINE
 MEMBER 2: G. BRIGHT
 CCNST. INSP: D. KIRSCH
 RESID. INSP: J. CARLSON

CURRENT SAF. STATUS:

SSER 15 (Equip. Qualification) was issued on 10-02-81.
 SSER 16 (Emergency Prep.) is estimated for 08/82 (indicated as SSER9 on schedule). ASLB decision on a full-power license is projected for August 1982. Low power license was issued on 09-22-81 and suspended on November 19, 1981.

CURRENT ENV. STATUS:

Complete

CURRENT HRG. STATUS:

LP hearings were held 05-19-81 through 05-22-81. A favorable PID on low power operation was issued July 17, 1981. A full-power hearing was completed on January 26, 1982.

CURRENT ANTITRUST:

Not required

LATEST AMENDMENT:

NEW SLIPS/NOTES:

Est. of dates from end of LP hrq to lic. complete dependent upon dev./approval of State and local Emergency Plans. Ongoing Design Verif. Program likely to identify plant modifications. Const. completion dependent on mods.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	11/09/71	11/09/71C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:	10/09/72	10/09/72C
ISSUE DES:	12/12/72	12/12/72C
RESPONSE TO COMMENTS ON DES:	04/27/73	04/27/73C
ISSUE FES:	09/15/75	05/28/76C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	07/10/73	07/10/73C
SAR DOCKETED:	10/02/73	10/02/73C
SAR Q'S RECEIVED BY PM:	01/04/74	01/04/74C
SAR APPL. RESPONSE TO Q'S RECEIVED:	11/01/74	11/01/74C
INPUT TO DRAFT SER TO PM:	01/24/75	01/24/75C
ISSUE DRAFT SER:		
INPUT TO SER:	01/24/75	01/24/75C
ISSUE SER:	10/04/74	10/16/74C
ACRS LETTER RECEIVED:	05/00/78	07/18/78C
INPUTS TO SE SUPPLEMENT 9:	08/00/82	
ISSUE SE SUPPLEMENT 9:	08/00/82	
FEMA LETTER RECEIVED:	08/00/82	
HEARING STARTED:	10/29/75	12/07/76C
ASLB INITIAL DECISION:	08/00/82	
ASLB FINAL DECISION:	09/00/82	
TECH SPECS COMPLETED:	09/15/81	09/15/81C
COMMISSION DECISION:	09/00/82	
ISSUE LIC. WITH POWER RESTRICTION:	09/22/81	09/22/81C
ISSUE FULL POWER LICENSE AMEND:	N/S	

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:

ENRICO FERMI 2

OL CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000341
 APPLICANT: DETROIT EDISON
 LOCATION: LAGUNA BEACH, MICH
 REGION: 3 AE: S&L
 REAC. TYPE: BWR NSSS: GE
 DESIGN PWR: 3292 MWT/1093 MWE CONST: DANIEL

KEY PERSONNEL:

LIC. PM: L. KINTNER ASLB CHAIR: G. MILLHOLLIN
 LIC. BC: J. YOUNGBLOOD MEMBER 1: P. MORRIS
 LIC. LA.: M. RUSHBROOK MEMBER 2: D. SCHINK
 COUNSEL: C. WOODHEAD CONST. INSP:
 ANITRUST: A. HODGDON RESID. INSP: B. LITTLE
 RM ANALYST: S. HEDLUND

CURRENT SAF. STATUS:

An interim SER was issued on 09-29-77 and a final SER was issued on 07-10-81. (See second page for milestone summary.) SSER No. 1 was issued 09-25-81. SSER No. 2 was issued 01-29-82 with 7 preclicensing issues outstanding. SSER No. 3 is scheduled for issuance on 09-30-82.

CURRENT ENV. STATUS:

Addendum No. 1 to the FES was issued 03-03-82.

CURRENT HRG. STATUS:

A hearing on two issues began on 03-31-82 and ended on 04-02-82. The two contentions were: (1) QA/QC during construction and (2) adequacy of evacuation plans for the local community. Proposed findings completed by applicant and staff.

CURRENT ANTITRUST:

An ASLB decision on antitrust matters was issued on 04-25-78.

LATEST AMENDMENT:

The latest final Safety Analysis Report Amendment is number 43.

NEW SLIPS/NOTES:

Issuance of SE Supplement 3 slipped a month due to later responses from applicant and later SE input. There is no impact on OL issuance.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	04/04/75	04/04/75C
ER SITE VISIT COMPLETE:	09/27/78	10/31/78C
INPUT TO DES TO PM:	07/31/81	04/24/81C
ISSUE DES:	05/01/81	04/30/81C
RESPONSE TO COMMENTS ON DES:	07/31/81	06/29/81C
ISSUE FES:	08/31/81	09/04/81C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	10/22/74	10/22/74C
SAR DOCKETED:	04/05/75	04/05/75C
SAR Q'S RECEIVED BY PM:	06/13/75	08/11/75C
SAR APPL. RESPONSE TO Q'S RECEIVED:	08/29/75	01/12/76C
INPUT TO DRAFT SER TO PM:	10/24/75	03/08/76C
ISSUE DRAFT SER:		
INPUT TO SER:	03/05/76	05/20/77C
ISSUE SER:	08/01/77	09/29/77C
ACRS LETTER RECEIVED:	08/20/81	08/11/81C
INPUTS TO SE SUPPLEMENT 3:	09/03/82	
ISSUE SE SUPPLEMENT 3:	09/30/82	
FEMA LETTER RECEIVED:	05/01/83	
HEARING STARTED:	12/02/81	03/31/82C
ASLB INITIAL DECISION:	10/00/82	
ASLB FINAL DECISION:	11/00/82	
TECH SPECS COMPLETED:	04/01/83	
COMMISSION DECISION:	05/01/83	
ISSUE LIC. WITH POWER RESTRICTION:	N/A	
ISSUE FULL POWER LICENSE AMEND:	06/01/83	

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	06/01/83	03/29/82

PLANT CHARACTERISTICS:

DOCKET NO: 00007341
 APPLICANT: DETROIT EDISON
 LOCATION: LAGUNA BEACH, MICH
 REGION: 3
 REAC. TYPE: BWR
 DESIGN PWR: 3292 MWT/1093 MWE
 AE: S&L
 NSSS: GE
 CONST: DANIEL

KEY PERSONNEL:

LIC. PM:	L. KINTNER	ASLB CHAIR:	G. MILLHOLLIN
LIC. BC:	J. YOUNGBLOOD	MEMBER 1:	P. MORRIS
LIC. LA.:	M. RUSHBROOK	MEMBER 2:	D. SCHINK
COUNSEL:	C. WOODHEAD	CONST. INSP:	
ANTITRUST:	A. HODGDON	RESID. INSP:	B. LITTLE
RM ANALYST:	S. HEDLUND		

CURRENT SAF. STATUS:

All information on this page reflects the FSAR resubmittal. The SAR resubmittal was docketed on 06-01-78 and the safety review was completed. A final SER was issued on 07-10-81. Summary of later milestones is on previous page.

SCHED. DATE ACTUAL DATE

CURRENT ENV. STATUS:

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	10/22/74	10/22/74C
SAR DOCKETED:	06/01/78	06/01/78C
SAR Q'S RECEIVED BY PM:	07/01/78	08/02/78C
SAR APPL. RESPONSE TO Q'S RECEIVED:	08/08/78	10/02/78C
INPUT TO DRAFT SER TO PM:	09/08/78	03/27/81C
ISSUE DRAFT SER:		
INPUT TO SER:	06/10/81	06/23/81C
ISSUE SER:	06/30/81	07/10/81C

CURRENT HRG. STATUS:

CURRENT ANTITRUST:

LATEST AMENDMENT:

NEW SLIPS/NOTES:

All information on this page reflects the FSAR resubmittal. The schedule for input to the SER slipped due to slippage in the fuel load date because of TMI pause.

GRAND GULF 1 & 2

LIC CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:			
DOCKET NO: 041680417 APPLICANT: MISSISSIPPI POWER & LIGHT COMPANY LOCATION: 25 MI S OF VICKSBURG, MISS REGION: 2 AE: BECH REAC. TYPE: BWR NSSS: GE DESIGN PWR: 3833 MWT/1250 MWE CONST: BECH	LIC. PM: D. HOUSTON LIC. BC: A. SCHWENCER LIC. LA.: E. HYLTON COUNSEL: M. WAGNER ANTITRUST: B. VOGLER RM ANALYST: B. ST MARY	ASLB CHAIR: N/A MEMBER 1: N/A MEMBER 2: N/A CONST. INSP: R. VANDORN RESID. INSP: A. WAGNER		
CURRENT SAF. STATUS: SER was issued on September 10, 1981. An initial ACRS meeting was held Oct. 15, 1981. SSERs were issued in December 1981 and in June and July 1982. A second ACRS meeting was held on August 12, 1982 on Hydrogen, HCU floor loads, and management staffing and capability.	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	
	ER DOCKETED: ER SITE VISIT COMPLETE: INPUT TO DES TO PM: ISSUE DES: RESPONSE TO COMMENTS ON DES: ISSUE FES:	06/05/78 04/30/81 05/31/81 08/15/81 09/15/81	06/30/78C 12/14/79C 04/30/81C 05/31/81C 08/15/81C 10/09/81C	
CURRENT ENV. STATUS: DES was issued in May 1981. FES was issued October 9, 1981.	SAFETY/HEARING MILESTONES:			
	APPLICATION TENDERED: SAR DOCKETED: SAR Q'S RECEIVED BY PM: SAR APPL. RESPONSE TO Q'S RECEIVED: INPUT TO DRAFT SER TO PM: ISSUE DRAFT SER: INPUT TO SER: ISSUE SER:	04/28/78 06/05/78 07/01/80 N/S 04/01/81 06/00/81	04/28/78C 06/30/78C 04/24/79C 09/30/80C 09/18/81C 08/14/81C 09/10/81C	
CURRENT HRG. STATUS: No hearing is scheduled.	ACRS LETTER RECEIVED: INPUTS TO SE SUPPLEMENT 4: ISSUE SE SUPPLEMENT 4: FEMA LETTER RECEIVED:	08/20/82 08/30/82 09/10/82 09/30/82		
CURRENT ANTITRUST: OL review is in progress. No significant changes have occurred since the CP.	HEARING STARTED: ASLB INITIAL DECISION: ASLB FINAL DECISION: TECH SPECS COMPLETED: COMMISSION DECISION: ISSUE LIC. WITH POWER RESTRICTION: ISSUE FULL POWER LICENSE AMEND:	N/A N/A 09/01/81 09/00/82 04/23/82 09/00/82	06/16/82C 06/16/82C	
LATEST AMENDMENT:				
NEW SLIPS/NOTES: An operating license for Unit 1 authorizing fuel load and up to 5% power operation was issued 06/16/82.	CONSTRUCTION COMPLETION - APPL.:	SCHED. DATE	RECEIPT DATE	
		06/16/82C		

PLANT CHARACTERISTICS:	KEY PERSONNEL:																								
DOCKET NO: 0400-0401 APPLICANT: CAROLINA POWER & LIGHT LOCATION: 20 MI SW OF RALEIGH, NC REGION: 2 REAC. TYPE: PWR DESIGN PWR: 2775 MWT/0915 MWE AE: EBASCO NSSS: WEST CONST: DANIEL	LIC. PM: E. LICITRA LIC. BC: F. MIRAGLIA LIC. LA.: J. LEE COUNSEL: C. BARTH ANTITRUST: J. RUTBERG RM ANALYST: M. ANDERSON ASLB CHAIR: J. KELLEY MEMBER 1: G. BRIGHT MEMBER 2: J. CARPENTER CONST. INSP: RESID. INSP: G. MAXWELL																								
CURRENT SAF. STATUS: FSAR was docketed on 12/22/81. Review has started. Questions were sent to the applicant between 4/26/82 and 7/30/82. Most of applicant's responses were received by 08/02/82.	ENVIRONMENTAL MILESTONES: <table border="1"> <thead> <tr> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>12/22/81</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>04/08/82</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>03/15/82</td> </tr> <tr> <td>ISSUE DES:</td> <td>10/25/82</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>02/08/83</td> </tr> <tr> <td>ISSUE FES:</td> <td>03/31/83</td> </tr> </tbody> </table>	SCHED. DATE	ACTUAL DATE	ER DOCKETED:	12/22/81	ER SITE VISIT COMPLETE:	04/08/82	INPUT TO DES TO PM:	03/15/82	ISSUE DES:	10/25/82	RESPONSE TO COMMENTS ON DES:	02/08/83	ISSUE FES:	03/31/83										
SCHED. DATE	ACTUAL DATE																								
ER DOCKETED:	12/22/81																								
ER SITE VISIT COMPLETE:	04/08/82																								
INPUT TO DES TO PM:	03/15/82																								
ISSUE DES:	10/25/82																								
RESPONSE TO COMMENTS ON DES:	02/08/83																								
ISSUE FES:	03/31/83																								
CURRENT ENV. STATUS: ER was docketed on 12/22/81. The site visit was complete on 04/08/82 and questions were sent to applicant on 04/28/82. Partial response was received in amendment No. 3 date June 30, 1982.	SAFETY/HEARING MILESTONES: <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>06/26/80</td> <td>06/26/80C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>12/22/81</td> <td>12/22/81C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>10/15/82</td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>12/01/82</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>06/01/83</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>07/08/83</td> <td></td> </tr> </tbody> </table>	APPLICATION TENDERED:	06/26/80	06/26/80C	SAR DOCKETED:	12/22/81	12/22/81C	SAR Q'S RECEIVED BY PM:	N/S		SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S		INPUT TO DRAFT SER TO PM:	10/15/82		ISSUE DRAFT SER:	12/01/82		INPUT TO SER:	06/01/83		ISSUE SER:	07/08/83	
APPLICATION TENDERED:	06/26/80	06/26/80C																							
SAR DOCKETED:	12/22/81	12/22/81C																							
SAR Q'S RECEIVED BY PM:	N/S																								
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S																								
INPUT TO DRAFT SER TO PM:	10/15/82																								
ISSUE DRAFT SER:	12/01/82																								
INPUT TO SER:	06/01/83																								
ISSUE SER:	07/08/83																								
CURRENT HRC. STATUS: Notice for Opportunity for Hearing was published in the Federal Register on January 27, 1982. Several petitions were filed. Prehearing conference on petitions was held on July 13-14, 1982.	<table border="1"> <tbody> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>08/11/83</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>12/01/83</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>01/09/84</td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>04/00/84</td> </tr> </tbody> </table>	ACRS FULL COMMITTEE MEETING:	08/11/83	INPUTS TO SE SUPPLEMENT 1:	12/01/83	ISSUE SE SUPPLEMENT 1:	01/09/84	FEMA LETTER RECEIVED:	04/00/84																
ACRS FULL COMMITTEE MEETING:	08/11/83																								
INPUTS TO SE SUPPLEMENT 1:	12/01/83																								
ISSUE SE SUPPLEMENT 1:	01/09/84																								
FEMA LETTER RECEIVED:	04/00/84																								
CURRENT ANTITRUST: Status to be determined.	<table border="1"> <tbody> <tr> <td>HEARING STARTED:</td> <td>06/01/84</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>11/01/84</td> </tr> <tr> <td>ASLB FINAL DECISION:</td> <td>11/00/84</td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>11/01/84</td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>11/00/84</td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td>12/01/84</td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>12/01/84</td> </tr> </tbody> </table>	HEARING STARTED:	06/01/84	ASLB INITIAL DECISION:	11/01/84	ASLB FINAL DECISION:	11/00/84	TECH SPECS COMPLETED:	11/01/84	COMMISSION DECISION:	11/00/84	ISSUE LIC. WITH POWER RESTRICTION:	12/01/84	ISSUE FULL POWER LICENSE AMEND:	12/01/84										
HEARING STARTED:	06/01/84																								
ASLB INITIAL DECISION:	11/01/84																								
ASLB FINAL DECISION:	11/00/84																								
TECH SPECS COMPLETED:	11/01/84																								
COMMISSION DECISION:	11/00/84																								
ISSUE LIC. WITH POWER RESTRICTION:	12/01/84																								
ISSUE FULL POWER LICENSE AMEND:	12/01/84																								
LATEST AMENDMENT: FSAR No. 3 ER No. 3	SCHED. DATE RECEIPT DATE																								
NEW SLIPS/NOTES:	<table border="1"> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>12/01/84</td> <td>04/14/82</td> </tr> </tbody> </table>	CONSTRUCTION COMPLETION - APPL.:	12/01/84	04/14/82																					
CONSTRUCTION COMPLETION - APPL.:	12/01/84	04/14/82																							

NRR LICENSING SYSTEM
LIC CURRENT STATUS REPORT

PAGE NO: 2- 13

LASALLE 1 & 2

REPORT AS OF: 08/14/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																									
<p>DOCKET NO: 0373&0374 APPLICANT: COMMONWEALTH EDISON LOCATION: 11 MI SE OF OTTAWA, ILL REGION: 3 REAC. TYPE: BWR DESIGN PWR: 3293 MWT/1078 MWE</p>	<p>AE: S&L NSSS: GE CONST: CWE</p>																																																									
	<p>LIC. PM: A. BOURNIA LIC. BC: A. SCHWENCER LIC. LA.: E. HYLTON COUNSEL: C. WOODHEAD ANTITRUST: B. VOGLER RM ANALYST: S. HEDLUND</p>																																																									
	<p>ASLB CHAIR: M. MILLER MEMBER 1: F. SHON MEMBER 2: D. PARIS CONST. INSP: H. WESCOTT RESID. INSP: W. GULDEMUND</p>																																																									
<p>CURRENT SAF. STATUS: SSER-1 was issued in June 1981. SSER-2 was issued in February 1982. SSER-3 was issued on April 16, 1982. SSER-4 was issued on July 14, 1982. A low power license to permit fuel load and low-power testing was issued on April 17, 1982. A Full-Power License was issued on August 13, 1982.</p>	<p>ENVIRONMENTAL MILESTONES:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>01/17/77</td> <td>05/12/77C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>01/12/77</td> <td>06/15/77C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>02/17/78</td> <td>02/17/78C</td> </tr> <tr> <td>ISSUE DES:</td> <td>03/22/78</td> <td>03/29/78C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>07/14/78</td> <td>07/14/78C</td> </tr> <tr> <td>ISSUE FES:</td> <td>09/22/78</td> <td>11/03/78C</td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	01/17/77	05/12/77C	ER SITE VISIT COMPLETE:	01/12/77	06/15/77C	INPUT TO DES TO PM:	02/17/78	02/17/78C	ISSUE DES:	03/22/78	03/29/78C	RESPONSE TO COMMENTS ON DES:	07/14/78	07/14/78C	ISSUE FES:	09/22/78	11/03/78C																																				
	SCHED. DATE	ACTUAL DATE																																																								
ER DOCKETED:	01/17/77	05/12/77C																																																								
ER SITE VISIT COMPLETE:	01/12/77	06/15/77C																																																								
INPUT TO DES TO PM:	02/17/78	02/17/78C																																																								
ISSUE DES:	03/22/78	03/29/78C																																																								
RESPONSE TO COMMENTS ON DES:	07/14/78	07/14/78C																																																								
ISSUE FES:	09/22/78	11/03/78C																																																								
<p>CURRENT ENV. STATUS: Environmental Protection Plan has been issued.</p>	<p>SAFETY/HEARING MILESTONES:</p> <table style="width: 100%; border-collapse: collapse;"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>09/01/76</td> <td>09/01/76C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>04/08/77</td> <td>05/12/77C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>07/08/77</td> <td>07/27/77C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>11/20/77</td> <td>08/18/78C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>10/06/78</td> <td>11/08/78C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>12/29/78</td> <td>02/27/81C</td> </tr> <tr> <td>ISSUE SER:</td> <td>09/05/80</td> <td>03/05/81C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>04/09/81</td> <td>04/16/81C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 4:</td> <td>06/29/82</td> <td>06/29/82C</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 4:</td> <td>07/14/82</td> <td>07/14/82C</td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>N/A</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>N/A</td> <td></td> </tr> <tr> <td>ASLB FINAL DECISION:</td> <td>N/A</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>04/12/82</td> <td>04/12/82C</td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>08/05/82</td> <td>08/05/82C</td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td>04/17/82</td> <td>04/17/82C</td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>08/13/82</td> <td>08/13/82C</td> </tr> </tbody> </table>	APPLICATION TENDERED:	09/01/76	09/01/76C	SAR DOCKETED:	04/08/77	05/12/77C	SAR Q'S RECEIVED BY PM:	07/08/77	07/27/77C	SAR APPL. RESPONSE TO Q'S RECEIVED:	11/20/77	08/18/78C	INPUT TO DRAFT SER TO PM:	10/06/78	11/08/78C	ISSUE DRAFT SER:			INPUT TO SER:	12/29/78	02/27/81C	ISSUE SER:	09/05/80	03/05/81C	ACRS LETTER RECEIVED:	04/09/81	04/16/81C	INPUTS TO SE SUPPLEMENT 4:	06/29/82	06/29/82C	ISSUE SE SUPPLEMENT 4:	07/14/82	07/14/82C	FEMA LETTER RECEIVED:	N/S		HEARING STARTED:	N/A		ASLB INITIAL DECISION:	N/A		ASLB FINAL DECISION:	N/A		TECH SPECS COMPLETED:	04/12/82	04/12/82C	COMMISSION DECISION:	08/05/82	08/05/82C	ISSUE LIC. WITH POWER RESTRICTION:	04/17/82	04/17/82C	ISSUE FULL POWER LICENSE AMEND:	08/13/82	08/13/82C
APPLICATION TENDERED:	09/01/76	09/01/76C																																																								
SAR DOCKETED:	04/08/77	05/12/77C																																																								
SAR Q'S RECEIVED BY PM:	07/08/77	07/27/77C																																																								
SAR APPL. RESPONSE TO Q'S RECEIVED:	11/20/77	08/18/78C																																																								
INPUT TO DRAFT SER TO PM:	10/06/78	11/08/78C																																																								
ISSUE DRAFT SER:																																																										
INPUT TO SER:	12/29/78	02/27/81C																																																								
ISSUE SER:	09/05/80	03/05/81C																																																								
ACRS LETTER RECEIVED:	04/09/81	04/16/81C																																																								
INPUTS TO SE SUPPLEMENT 4:	06/29/82	06/29/82C																																																								
ISSUE SE SUPPLEMENT 4:	07/14/82	07/14/82C																																																								
FEMA LETTER RECEIVED:	N/S																																																									
HEARING STARTED:	N/A																																																									
ASLB INITIAL DECISION:	N/A																																																									
ASLB FINAL DECISION:	N/A																																																									
TECH SPECS COMPLETED:	04/12/82	04/12/82C																																																								
COMMISSION DECISION:	08/05/82	08/05/82C																																																								
ISSUE LIC. WITH POWER RESTRICTION:	04/17/82	04/17/82C																																																								
ISSUE FULL POWER LICENSE AMEND:	08/13/82	08/13/82C																																																								
<p>CURRENT HRG. STATUS: No hearing.</p>																																																										
<p>CURRENT ANTITRUST: Complete.</p>																																																										
<p>LATEST AMENDMENT:</p>																																																										
<p>NEW SLIPS/NOTES: Plant criticality was achieved on June 21, 1982.</p>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>04/17/82C</td> <td>04/17/82</td> </tr> </tbody> </table>		SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	04/17/82C	04/17/82																																																			
	SCHED. DATE	RECEIPT DATE																																																								
CONSTRUCTION COMPLETION - APPL.:	04/17/82C	04/17/82																																																								

LIMERICK 1 & 2

OL CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 0352&0353
 APPLICANT: PHILADELPHIA ELECTRIC
 LOCATION: 35 MI NW OF PHILADELPHIA, PA
 REGION: 1 AE: BECH
 REAC. TYPE: BWR NSSS: GE
 DESIGN PWR: 3440 MWT/1065 MWE CONST: BECH

KEY PERSONNEL:

LIC. PM: H. ABELSON ASLB CHAIR: L. BRENNER
 LIC. BC: A. SCHWENGER MEMBER 1: R. COLE
 LIC. LA.: E. HYLTON MEMBER 2: P. MORRIS
 COUNSEL: S. LEWIS CONST. INSP:
 ANTITRUST: B. VOGLER RESID. INSP: S. CHAUNDHARY
 RM ANALYST: M. ANDERSON

CURRENT SAF. STATUS:

Applicant submitted Probabilistic Risk Assessment with FSAR on March 17, 1981. SAR was docketed on 07/27/81. PRA under review by Brookhaven National Laboratory; NUREG/CR on PRA scheduled for issuance 11/30/82.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	07/27/81	07/27/81C
ER SITE VISIT COMPLETE:	08/17/82	
INPUT TO DES TO PM:	03/25/83	
ISSUE DES:	05/06/83	
RESPONSE TO COMMENTS ON DES:	09/06/83	
ISSUE FES:	10/31/83	

CURRENT ENV. STATUS:

ER was tendered with the FSAR on March 17, 1981 and was docketed on 07/27/81. ER site visit is scheduled to take place on 8/17/82.

SAFETY/HEARING MILESTONES:

	SCHED. DATE	ACTUAL DATE
APPLICATION TENDERED:	01/00/81	03/17/81C
SAR DOCKETED:	07/27/81	07/27/81C
SAR Q'S RECEIVED BY PM:	08/20/82	
SAR APPL. RESPONSE TO Q'S RECEIVED:	10/07/82	

CURRENT HRG. STATUS:

Notice of Opportunity of Hearing was published in the Federal Register on August 21, 1981. Pre-hearing conference held January 6-8, 1982. A special pre-hearing conference order was issued on June 1, 1982.

INPUT TO DRAFT SER TO PM:	01/07/83
ISSUE DRAFT SER:	02/04/83
INPUT TO SER:	07/01/83
ISSUE SER:	08/08/83

CURRENT ANTITRUST:

Status to be determined.

ACRS FULL COMMITTEE MEETING:	09/08/83
INPUTS TO SE SUPPLEMENT 1:	10/07/83
ISSUE SE SUPPLEMENT 1:	10/30/83
FEMA LETTER RECEIVED:	10/07/83

LATEST AMENDMENT:

Rev. 4, July 27, 1982 (ER OL)
 Rev. 8, July 27, 1982 (FSAR)

HEARING STARTED:	04/00/84
ASLB INITIAL DECISION:	09/00/84
ASLB FINAL DECISION:	10/00/84
TECH SPECS COMPLETED:	N/S
COMMISSION DECISION:	10/00/84
ISSUE LIC. WITH POWER RESTRICTION:	10/00/84
ISSUE FULL POWER LICENSE AMEND:	N/S

NEW SLIPS/NOTES:

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	10/00/84	04/27/82

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

MCGUIRE 2

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																					
<p>DOCKET NO: 05000370 APPLICANT: DUKE POWER LOCATION: 17 MI N OF CHARLOTTE, NC REGION: 2 AE: DUKE REAC. TYPE: PWR NSSS: WEST DESIGN PWR: 3411 MWT/1180 MWE CONST: DUKE</p>	<p>LIC. PM: R. BIRKEL LIC. RC: E. ADENSAM LIC. LA.: M. DUNCAN COUNSEL: J. CUTCHIN ANTI TRUST: B. VOGLER RM ANALYST: B. ST MARY</p> <p>ASLB CHAIR: R. LAZO MEMBER 1: X. HAND MEMBER 2: E. LUEBKE CONST. INSP: M. HUNT RESID. INSP: P. BEMIS</p>																																					
<p>CURRENT SAF. STATUS: Input for SSER 6 (SSER for unit 2) is due to DL on 12/01/82, with issuance of the supplement scheduled for 01/01/83.</p>	<p>ENVIRONMENTAL MILESTONES:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>05/31/74</td> <td>05/31/74C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>01/30/75</td> <td>01/30/75C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>08/29/75</td> <td>08/29/75C</td> </tr> <tr> <td>ISSUE DES:</td> <td>11/07/75</td> <td>10/29/75C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>05/07/76</td> <td>04/20/76C</td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	05/31/74	05/31/74C	ER SITE VISIT COMPLETE:	01/30/75	01/30/75C	INPUT TO DES TO PM:	08/29/75	08/29/75C	ISSUE DES:	11/07/75	10/29/75C	RESPONSE TO COMMENTS ON DES:			ISSUE FES:	05/07/76	04/20/76C																
	SCHED. DATE	ACTUAL DATE																																				
ER DOCKETED:	05/31/74	05/31/74C																																				
ER SITE VISIT COMPLETE:	01/30/75	01/30/75C																																				
INPUT TO DES TO PM:	08/29/75	08/29/75C																																				
ISSUE DES:	11/07/75	10/29/75C																																				
RESPONSE TO COMMENTS ON DES:																																						
ISSUE FES:	05/07/76	04/20/76C																																				
<p>CURRENT ENV. STATUS: Complete.</p>	<p>SAFETY/HEARING MILESTONES:</p> <table style="width: 100%; border-collapse: collapse;"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>04/05/74</td> <td>04/05/74C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>04/29/75</td> <td>05/05/75C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td></td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>06/01/77</td> <td>01/16/78C</td> </tr> <tr> <td>ISSUE SER:</td> <td>02/21/78</td> <td>03/01/78C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>04/14/78</td> <td>04/14/78C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 6:</td> <td>12/01/82</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 6:</td> <td>01/01/83</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td></td> <td></td> </tr> </tbody> </table>	APPLICATION TENDERED:	04/05/74	04/05/74C	SAR DOCKETED:	04/29/75	05/05/75C	SAR Q'S RECEIVED BY PM:			SAR APPL. RESPONSE TO Q'S RECEIVED:			INPUT TO DRAFT SER TO PM:			ISSUE DRAFT SER:			INPUT TO SER:	06/01/77	01/16/78C	ISSUE SER:	02/21/78	03/01/78C	ACRS LETTER RECEIVED:	04/14/78	04/14/78C	INPUTS TO SE SUPPLEMENT 6:	12/01/82		ISSUE SE SUPPLEMENT 6:	01/01/83		FEMA LETTER RECEIVED:			
APPLICATION TENDERED:	04/05/74	04/05/74C																																				
SAR DOCKETED:	04/29/75	05/05/75C																																				
SAR Q'S RECEIVED BY PM:																																						
SAR APPL. RESPONSE TO Q'S RECEIVED:																																						
INPUT TO DRAFT SER TO PM:																																						
ISSUE DRAFT SER:																																						
INPUT TO SER:	06/01/77	01/16/78C																																				
ISSUE SER:	02/21/78	03/01/78C																																				
ACRS LETTER RECEIVED:	04/14/78	04/14/78C																																				
INPUTS TO SE SUPPLEMENT 6:	12/01/82																																					
ISSUE SE SUPPLEMENT 6:	01/01/83																																					
FEMA LETTER RECEIVED:																																						
<p>CURRENT HRG. STATUS: Complete.</p>	<table style="width: 100%; border-collapse: collapse;"> <tbody> <tr> <td>HEARING STARTED:</td> <td>03/15/77</td> <td>03/28/77C</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>06/00/81</td> <td>06/08/81C</td> </tr> <tr> <td>ASLB FINAL DECISION:</td> <td></td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>12/01/82</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>03/01/83</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>04/01/83</td> <td></td> </tr> </tbody> </table>	HEARING STARTED:	03/15/77	03/28/77C	ASLB INITIAL DECISION:	06/00/81	06/08/81C	ASLB FINAL DECISION:			TECH SPECS COMPLETED:	12/01/82		COMMISSION DECISION:	03/01/83		ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:	04/01/83																	
HEARING STARTED:	03/15/77	03/28/77C																																				
ASLB INITIAL DECISION:	06/00/81	06/08/81C																																				
ASLB FINAL DECISION:																																						
TECH SPECS COMPLETED:	12/01/82																																					
COMMISSION DECISION:	03/01/83																																					
ISSUE LIC. WITH POWER RESTRICTION:																																						
ISSUE FULL POWER LICENSE AMEND:	04/01/83																																					
<p>CURRENT ANTI TRUST: Complete.</p>																																						
<p>LATEST AMENDMENT:</p>																																						
<p>NEW SLIPS/NOTES:</p>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>04/01/83</td> <td>05/20/82</td> </tr> </tbody> </table>		SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	04/01/83	05/20/82																															
	SCHED. DATE	RECEIPT DATE																																				
CONSTRUCTION COMPLETION - APPL.:	04/01/83	05/20/82																																				

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

PAGE NO: 2- 16

MIDLAND 1 & 2

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 0330&0329
 APPLICANT: CONSUMERS POWER
 LOCATION: SW BOUNDARY OF MIDLAND, MICH.
 REGION: 3 AE: BECH
 REAC. TYPE: PWR NSSS: B&W
 DESIGN PWR: 2452 MWT/0818 MWE CONST: BECH

KEY PERSONNEL:

LIC. PM: R. HERNAN DHOOD ASLB CHAIR: C. BECHHOEFER
 LIC. BC: E. ADENSAM MEMBER 1: F. COWAN
 LIC. LA.: M. DUNCAN MEMBER 2: J. HARBOUR
 COUNSEL: W. PATON CONST. INSP: R. LANDSMAN
 ANTITRUST: B. VOGLER RESID. INSP: R. COOK
 RM ANALYST: M. ANDERSON

CURRENT SAF. STATUS:

Utilization of National Laboratories or other agencies to complete some review areas is currently in progress. CP extension was issued 12/28/81. ACRS Full Committee Meeting was held 06/3-5/82. SSER #1 responding to ACRS letter was issued 6/30/82.

CURRENT ENV. STATUS:

The DES was issued 02/05/82. The FES was issued on July 23, 1982.

CURRENT HRG. STATUS:

Three prehearings ending 04/27-28/81 were held for a separate hearing on soils settlement. Hearing on soils settlement began July 7, 1981 and is continuing. Discovery phase for OL hearing is in progress.

CURRENT ANTITRUST:

Proceeding completed. License was amended 10/20/80.

LATEST AMENDMENT:

103

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	04/01/78	04/14/78C
ER SITE VISIT COMPLETE:	09/08/78	09/08/78C
INPUT TO DES TO PM:	02/03/82	02/03/82C
ISSUE DES:	02/05/82	02/05/82C
RESPONSE TO COMMENTS ON DES:	07/08/82	07/08/82C
ISSUE FES:	07/23/82	07/23/82C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	08/31/77	08/31/77C
SAR DOCKETED:	09/30/77	11/18/77C
SAR Q'S RECEIVED BY PM:	03/20/78	10/02/78C
SAR APPL. RESPONSE TO Q'S RECEIVED:	12/08/78	12/08/78C
INPUT TO DRAFT SER TO PM:	11/01/78	12/01/78C
ISSUE DRAFT SER:	N/A	
INPUT TO SER:	04/23/82	04/23/82C
ISSUE SER:	05/11/82	05/11/82C
ACRS LETTER RECEIVED:	06/15/82	06/08/82C
INPUTS TO SE SUPPLEMENT 1:	06/10/82	06/10/82C
ISSUE SE SUPPLEMENT 1:	06/30/82	06/30/82C
FEMA LETTER RECEIVED:	08/00/82	
HEARING STARTED:	11/16/82	
ASLB INITIAL DECISION:	06/30/83	
ASLB FINAL DECISION:	07/00/83	
TECH SPECS COMPLETED:	10/25/82	
COMMISSION DECISION:	07/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	07/31/83	
ISSUE FULL POWER LICENSE AMEND:	N/S	

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	07/31/83	12/31/81
----------------------------------	----------	----------

PALO VERDE 1,2,3

OL CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 0528-0530
 APPLICANT: ARIZONA PUBLIC SERVICE
 LOCATION: 36 MI W OF PHOENIX, AZ
 REGION: 5
 REAC. TYPE: PWR
 DESIGN PWR: 3817 MWT/1304 MWE

AE: BECH
 NSSS: COMB
 CONST: BECH

KEY PERSONNEL:

LIC. PM: E. LICITRA
 LIC. BC: F. MIRAGLIA
 LIC. LA.: J. LEE
 COUNSEL: L. DEWEY
 ANTITRUST: B. VOGLER
 RM ANALYST: S. HEDLUND

ASLB CHAIR: R. LAZO
 MEMBER 1: R. COLE
 MEMBER 2: D. CALLIHAN
 CONST. INSP: L. VBRUEGGEN
 RESID. INSP: G. FIORELLI

CURRENT SAF. STATUS:

The safety OL review is in progress. Several "Independent Design Review" meetings have been completed. The SER was issued on November 11, 1981. The SER supplement Nos. 1 and 2 were issued on February 5, 1982 and May 17, 1982, respectively. SSER-3 is scheduled to be issued on August 30, 1982.

CURRENT ENV. STATUS:

The ER (OL) review is complete. A site visit was completed on January 30, 1981. The DES was issued on October 26, 1981 and the FES was issued on March 11, 1982.

CURRENT HRG. STATUS:

Five contentions were initially admitted. Two contentions have been subsequently dropped by the intervenor and two others were summarily disposed of by the Board. The remaining contention deals with water availability. The hearing started April 27-30, 1982, resumed on May 25-28, 1982 and again on June 22, 1982. Hearing record was closed on June 25, 1982.

CURRENT ANTITRUST:

Antitrust OL review is in progress.

LATEST AMENDMENT:

FSAR Amendment No. 8
 ER Supplement No. 4

NEW SLIPS/NOTES:

Caseload Forecast Panel estimates for construction completion on Units 1, 2, and 3 are being re-evaluated as a result of a March 1982 site visit.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	07/01/80	06/20/80C
ER SITE VISIT COMPLETE:	01/30/81	01/30/81C
INPUT TO DES TO PM:	10/05/81	10/05/81C
ISSUE DES:	10/26/81	10/26/81C
RESPONSE TO COMMENTS ON DES:	02/25/82	02/25/82C
ISSUE FES:	03/11/82	03/11/82C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	10/05/79	10/05/79C
SAR DOCKETED:	06/20/80	06/20/80C
SAR Q'S RECEIVED BY PM:		
SAR APPL. RESPONSE TO Q'S RECEIVED:		
INPUT TO DRAFT SER TO PM:		
ISSUE DRAFT SER:		
INPUT TO SER:	10/30/81	10/30/81C
ISSUE SER:	11/11/81	11/11/81C
ACRS LETTER RECEIVED:	12/18/81	12/18/81C
INPUTS TO SE SUPPLEMENT 3:	08/02/82	08/02/82C
ISSUE SE SUPPLEMENT 3:	08/30/82	
FEMA LETTER RECEIVED:	N/S	
HEARING STARTED:	04/27/82	04/27/82C
ASIB INITIAL DECISION:	10/30/82	
ASLB FINAL DECISION:	11/00/82	
TECH SPECS COMPLETED:	08/01/83	
COMMISSION DECISION:	07/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	08/01/83	
ISSUE FULL POWER LICENSE AMEND:	08/20/83	

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	08/00/83	07/13/82
----------------------------------	----------	----------

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

PAGE NO: 2- 18

PERRY 1 & 2

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 0440&0441
 APPLICANT: CLEVELAND ELECTRIC ILLUMINATING
 LOCATION: 7 MI NE OF PAINESVILLE, OHIO
 REGION: 3 AE: GIL
 REAC. TYPE: BWR NSSS: GE
 DESIGN PWR: 3759 MWT/1205 MWE CONST: GIL

KEY PERSONNEL:

LIC. PM: J. STEFANO ASLB CHAIR: P. BLOCH
 LIC. BC: A. SCHWENCER MEMBER 1: J. KLINE
 LIC. LA.: E. HYLTON MEMBER 2: F. SHON
 COUNSEL: B. VOGLER CONST. INSP:
 ANTITRUST: B. VOGLER RESID. INSP: M. GILDNER
 RM ANALYST: S. HEDLUND

CURRENT SAF. STATUS:

The Safety Evaluation Report was issued in May 1982.
 An ACRS subcommittee meeting was held on June 28-29, 1982.
 The ACRS full committee meeting was held on July 8, 1982.
 SSER No. 1 was issued on August 9, 1982.
 SSER No. 2 to be issued prior to start of ASLB
 hearings (on/or about September 30, 1982).

CURRENT ENV. STATUS:

Environmental acceptance review was completed on June
 9, 1981. The ER was docketed June 19, 1981. FES
 issued on August 13, 1982.

CURRENT HRG. STATUS:

A prehearing conference was held June 2-3, 1981 in
 Painesville, Ohio. By Board Orders dated July 28, 1981,
 October 2, 1981, March 3, 1982, and July 19, 1982,
 ten contentions including financial qualifications were
 admitted as hearing issues.

CURRENT ANTITRUST:

CP antitrust review has been completed. OL antitrust
 status is under review.

LATEST AMENDMENT:

Number 7 (5-27-82).

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	06/26/81	06/19/81C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:	01/01/82	01/01/82C
ISSUE DES:	02/26/82	02/26/82C
RESPONSE TO COMMENTS ON DES:	06/30/82	06/30/82C
ISSUE FES:	08/13/82	08/13/82C

SAFETY/HEARING MILESTONES:

	SCHED. DATE	RECEIPT DATE
APPLICATION TENDERED:	06/26/80	06/26/80C
SAR DOCKETED:	01/09/81	01/30/81C
SAR Q'S RECEIVED BY PM:		
SAR APPL. RESPONSE TO Q'S RECEIVED:		
INPUT TO DRAFT SER TO PM:	02/24/82	02/24/82C
ISSUE DRAFT SER:	02/26/82	02/26/82C
INPUT TO SER:	04/10/82	05/10/82C
ISSUE SER:	05/10/82	05/24/82C
ACRS LETTER RECEIVED:	07/16/82	07/16/82C
INPUTS TO SE SUPPLEMENT 2:	07/16/82	07/16/82C
ISSUE SE SUPPLEMENT 2:	09/30/82	
FEMA LETTER RECEIVED:	12/00/82	
HEARING STARTED:	11/00/82	
ASLB INITIAL DECISION:	04/00/83	
ASLB FINAL DECISION:	05/00/83	
TECH SPECS COMPLETED:	06/00/83	
COMMISSION DECISION:	10/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	N/S	
ISSUE FULL POWER LICENSE AMEND:	11/00/83	

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	11/00/83	02/22/82

RIVER BEND 1 & 2

OL CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 045880459
 APPLICANT: GULF STATES UTILITIES
 LOCATION: 24 MI NNW OF BATON ROUGE, LA
 REGION: 4 AE: S&W
 REAC. TYPE: BWR NSSS: GE
 DESIGN PWR: 3015 MWT/0934 MWE CONST: S&W

KEY PERSONNEL:

LIC. PM: UNASSIGNED ASLB CHAIR: B. COTTER
 LIC. BC: A. SCHWENCER MEMBER 1: F. REMICK
 LIC. LA: E. HYLTON MEMBER 2: R. COLE
 COUNSEL: L. DEWEY CONST. INSP: UNASSIGNED
 ANTITRUST: B. VOGLER RESID. INSP: R. BROWN
 RM ANALYST: M. KING

CURRENT SAF. STATUS:

Applicant tendered FSAR for docketing on 04/24/81.
 FSAR was docketed on 08/25/81. Draft SER targeted for 03/83.

CURRENT ENV. STATUS:

Applicant tendered ER for docketing on 04/24/81.
 ER was docketed on 08/25/81. DES targeted for 01/09/84.

CURRENT HRG. STATUS:

Notice of Opportunity for Hearing was published in the Federal Register on 09/04/81.

CURRENT ANTITRUST:

Status to be determined.

LATEST AMENDMENT:

Number 3.

NEW SLIPS/NOTES:

NRR/OL revised the priority of the review on this case due to 18-month slip in construction schedule.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	08/25/81	08/25/81C
ER SITE VISIT COMPLETE:	01/22/82	01/22/82C
INPUT TO DES TO PM:	12/09/83	
ISSUE DES:	01/09/84	
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:	06/08/84	

SAFETY/HEARING MILESTONES:

	SCHED. DATE	RECEIPT DATE
APPLICATION TENDERED:	04/24/81	04/24/81C
SAR DOCKETED:	08/25/81	08/25/81C
SAR Q'S RECEIVED BY PM:	12/07/81	12/16/82C
SAR APPL. RESPONSE TO Q'S RECEIVED:	09/01/82	
INPUT TO DRAFT SER TO PM:	03/04/83	
ISSUE DRAFT SER:	03/00/83	
INPUT TO SER:	11/04/83	
ISSUE SER:	12/02/83	
ACRS FULL COMMITTEE MEETING:	01/13/84	
INPUTS TO SE SUPPLEMENT 1:	04/00/84	
ISSUE SE SUPPLEMENT 1:	05/00/84	
FEMA LETTER RECEIVED:	N/S	
HEARING STARTED:	10/00/84	
ASLB INITIAL DECISION:	03/00/85	
ASLB FINAL DECISION:	04/00/85	
TECH SPECS COMPLETED:		
COMMISSION DECISION:	04/00/85	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	04/00/85	

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	04/00/85	04/15/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																						
DOCKET NO: 0361&0362 APPLICANT: SOUTHERN CALIFORNIA EDISON LOCATION: 5 MI S OF SAN CLEMENTE, CA REGION: 5 AE: BECH REAC. TYPE: PWR NSSS: COMB DESIGN PWR: 3410 MWT/1100 MWE CONST: BECH	LIC. PM: H. ROOD LIC. DC: F. MIRAGLIA LIC. LA.: J. LEE COUNSEL: L. CHANDLER ANTITRUST: B. VOGLER RM ANALYST: M. ANDERSON	ASLB CHAIR: J. KELLEY MEMBER 1: C. HAND MEMBER 2: E. JOHNSON CONST. INSP: D. KIRSCH RESID. INSP: A. CHAFFEE																																					
<p>CURRENT SAF. STATUS: SER on geological and seismological matters was issued on 12/31/80. ACRS subcommittee meetings were held 01/30/81 and 03/11/81 and full committee meetings were held 02/5/81 and 03/12/81. SER (Non-TMI matters), was issued on 02/06/81. SER supplement on TMI issues was issued on 02/25/81. SER supplement No. 2, 3, 4, 5, and 6 addressing open items were issued 05/08/81, 09/16/81, 01/22/82, 02/16/82, and 06/30/82. An ASLB partial initial decision was rendered on 01/11/82 and an ASLB initial decision was issued on 05/14/82. Low power OL issued 02/16/82; full power issued 08/17/82.</p> <p>CURRENT ENV. STATUS: DES addressing class 9 accidents was issued 01-20-81, FES was issued 04-29-81.</p>	<p>ENVIRONMENTAL MILESTONES:</p> <table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>03/01/77</td> <td>03/23/77C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>05/20/77</td> <td>05/20/77C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>10/01/77</td> <td>12/01/80C</td> </tr> <tr> <td>ISSUE DES:</td> <td>01/27/78</td> <td>01/20/81C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>04/06/81</td> <td>04/06/81C</td> </tr> <tr> <td>ISSUE FES:</td> <td>04/00/81</td> <td>04/29/81C</td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	03/01/77	03/23/77C	ER SITE VISIT COMPLETE:	05/20/77	05/20/77C	INPUT TO DES TO PM:	10/01/77	12/01/80C	ISSUE DES:	01/27/78	01/20/81C	RESPONSE TO COMMENTS ON DES:	04/06/81	04/06/81C	ISSUE FES:	04/00/81	04/29/81C																	
	SCHED. DATE	ACTUAL DATE																																					
ER DOCKETED:	03/01/77	03/23/77C																																					
ER SITE VISIT COMPLETE:	05/20/77	05/20/77C																																					
INPUT TO DES TO PM:	10/01/77	12/01/80C																																					
ISSUE DES:	01/27/78	01/20/81C																																					
RESPONSE TO COMMENTS ON DES:	04/06/81	04/06/81C																																					
ISSUE FES:	04/00/81	04/29/81C																																					
<p>CURRENT HRG. STATUS: Motions for summary disposition were granted by ASLB. Hearing started 06/22/81 and ended 09/31/81. A decision on low power operation was issued on 01/11/82. An ASLB initial decision on full power operation was issued on 05/14/82.</p>	<p>SAFETY/HEARING MILESTONES:</p> <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>11/29/76</td> <td>11/29/76C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>03/01/77</td> <td>03/23/77C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>08/15/77</td> <td>09/29/77C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>11/18/77</td> <td>12/08/77C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>02/10/78</td> <td>08/11/78C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>01/15/81</td> <td>01/15/81C</td> </tr> <tr> <td>INPUT TO SER:</td> <td>06/23/78</td> <td>01/15/81C</td> </tr> <tr> <td>ISSUE SER:</td> <td>08/01/80</td> <td>02/06/81C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>03/17/81</td> <td>03/17/81C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 7:</td> <td>08/30/82</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 7:</td> <td>10/01/82</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>12/01/81</td> <td>12/01/81C</td> </tr> </tbody> </table>	APPLICATION TENDERED:	11/29/76	11/29/76C	SAR DOCKETED:	03/01/77	03/23/77C	SAR Q'S RECEIVED BY PM:	08/15/77	09/29/77C	SAR APPL. RESPONSE TO Q'S RECEIVED:	11/18/77	12/08/77C	INPUT TO DRAFT SER TO PM:	02/10/78	08/11/78C	ISSUE DRAFT SER:	01/15/81	01/15/81C	INPUT TO SER:	06/23/78	01/15/81C	ISSUE SER:	08/01/80	02/06/81C	ACRS LETTER RECEIVED:	03/17/81	03/17/81C	INPUTS TO SE SUPPLEMENT 7:	08/30/82		ISSUE SE SUPPLEMENT 7:	10/01/82		FEMA LETTER RECEIVED:	12/01/81	12/01/81C		
APPLICATION TENDERED:	11/29/76	11/29/76C																																					
SAR DOCKETED:	03/01/77	03/23/77C																																					
SAR Q'S RECEIVED BY PM:	08/15/77	09/29/77C																																					
SAR APPL. RESPONSE TO Q'S RECEIVED:	11/18/77	12/08/77C																																					
INPUT TO DRAFT SER TO PM:	02/10/78	08/11/78C																																					
ISSUE DRAFT SER:	01/15/81	01/15/81C																																					
INPUT TO SER:	06/23/78	01/15/81C																																					
ISSUE SER:	08/01/80	02/06/81C																																					
ACRS LETTER RECEIVED:	03/17/81	03/17/81C																																					
INPUTS TO SE SUPPLEMENT 7:	08/30/82																																						
ISSUE SE SUPPLEMENT 7:	10/01/82																																						
FEMA LETTER RECEIVED:	12/01/81	12/01/81C																																					
<p>CURRENT ANTITRUST: The Staff is reviewing the OL antitrust information.</p>	<table border="1"> <tbody> <tr> <td>HEARING STARTED:</td> <td>06/22/81</td> <td>06/22/81C</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>05/14/82</td> <td>05/14/82C</td> </tr> <tr> <td>ASLB FINAL DECISION:</td> <td>07/00/82</td> <td>07/00/82C</td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>02/16/82</td> <td>02/16/82C</td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>07/28/82</td> <td>07/28/82C</td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td>02/16/82</td> <td>02/16/82C</td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>08/17/82</td> <td>08/17/82C</td> </tr> </tbody> </table>	HEARING STARTED:	06/22/81	06/22/81C	ASLB INITIAL DECISION:	05/14/82	05/14/82C	ASLB FINAL DECISION:	07/00/82	07/00/82C	TECH SPECS COMPLETED:	02/16/82	02/16/82C	COMMISSION DECISION:	07/28/82	07/28/82C	ISSUE LIC. WITH POWER RESTRICTION:	02/16/82	02/16/82C	ISSUE FULL POWER LICENSE AMEND:	08/17/82	08/17/82C																	
HEARING STARTED:	06/22/81	06/22/81C																																					
ASLB INITIAL DECISION:	05/14/82	05/14/82C																																					
ASLB FINAL DECISION:	07/00/82	07/00/82C																																					
TECH SPECS COMPLETED:	02/16/82	02/16/82C																																					
COMMISSION DECISION:	07/28/82	07/28/82C																																					
ISSUE LIC. WITH POWER RESTRICTION:	02/16/82	02/16/82C																																					
ISSUE FULL POWER LICENSE AMEND:	08/17/82	08/17/82C																																					
<p>LATEST AMENDMENT:</p> <p>NEW SLIPS/NOTES:</p>	<table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>02/16/82C</td> <td></td> </tr> </tbody> </table>		SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	02/16/82C																																	
	SCHED. DATE	RECEIPT DATE																																					
CONSTRUCTION COMPLETION - APPL.:	02/16/82C																																						

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

PAGE NO: 2- 21

SEABROOK 1 & 2

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 044380444
 APPLICANT: PUBLIC SERVICE OF NEW HAMPSHIRE
 LOCATION: 10 MI S OF PORTSMOUTH, NH
 REGION: 1 AE: UEC
 REAC. TYPE: PWR NSSS: WEST
 DESIGN PWR: 3411 MWT/1198 MWE CONST: UEC

KEY PERSONNEL:

LIC. PM:	L. WHEELER	ASLB CHAIR:	H. HOYT
LIC. BC:	F. MIRAGLIA	MEMBER 1:	E. LUEBKE
LIC. LA.:	J. LEE	MEMBER 2:	O. PARIS
COUNSEL:	R. LESSY	CONST. INSP:	A. TOTH
ANTITRUST:	B. VOGLER	RESID. INSP:	A. CERNE
RM ANALYST:	B. ST MARY		

CURRENT SAF. STATUS:

The FSAR acceptance review was completed in September 1981. The FSAR was docketed October 5, 1981. Applicant has responded to round 1 Q's. SER issuance has moved from 09/07/82 to 11/08/82. Partial input to draft SER has been forwarded to DL and prepared for issuance. Human Factors and Operator Licensing input is outstanding.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	10/05/81	10/05/81C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:	03/01/82	03/01/82C
ISSUE DES:	05/14/82	05/14/82C
RESPONSE TO COMMENTS ON DES:	08/18/82	
ISSUE FES:	10/05/82	

CURRENT ENV. STATUS:

ER was tendered June 1981. ER acceptance review was completed September 1981. The ER was docketed October 5, 1981. DES was issued May, 1982. Comments are being evaluated.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	06/29/81	06/29/81C
SAR DOCKETED:	10/05/81	10/05/81C
SAR Q'S RECEIVED BY PM:	01/20/82	03/05/82C
SAR APPL. RESPONSE TO Q'S RECEIVED:	03/12/82	04/13/82C
INPUT TO DRAFT SER TO PM:	08/30/82	
ISSUE DRAFT SER:	08/20/82	
INPUT TO SER:	10/08/82	
ISSUE SER:	11/08/82	

CURRENT HRG. STATUS:

Notice for Opportunity for Hearing was published in the Federal Register on October 19, 1981. First prehearing conference was held May 6-7, 1982. Second prehearing conference was held July 15-16, 1982.

ACRS FULL COMMITTEE MEETING:	12/10/82	
INPUTS TO SE SUPPLEMENT 1:	12/10/82	
ISSUE SE SUPPLEMENT 1:	12/30/82	
FEMA LETTER RECEIVED:	12/20/82	

CURRENT ANTITRUST:

Status to be determined.

HEARING STARTED:	06/00/83	
ASLB INITIAL DECISION:	04/00/84	
ASLB FINAL DECISION:	05/00/84	
TECH SPECS COMPLETED:		
COMMISSION DECISION:	05/00/84	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	05/00/84	

LATEST AMENDMENT:

45

SCHED. DATE RECEIPT DATE

NEW SLIPS/NOTES:

Applicant critical path construction progress is behind schedule. Licensing schedule has been expanded six months.

CONSTRUCTION COMPLETION - APPL.:	05/31/84	06/23/82
----------------------------------	----------	----------

SHOREHAM

OL CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:		KEY PERSONNEL:	
DOCKET NO:	05000322	LIC. PM:	R. GILBERT
APPLICANT:	LONG ISLAND LIGHTING CO.	LIC. BC:	A. SCHWENCER
LOCATION:	BROOKHAVEN, NY (LI)	LIC. LA.:	E. HYLTON
REGION:	1	COUNSEL:	B. BORDENICK
REAC. TYPE:	BWR	ANTITRUST:	J. RUTBERG
DESIGN PWR:	2436 MWT/0854 MWE	RM ANALYST:	L. LANIER
	AE: S&W	ASLB CHAIR:	L. BRENNER
	NSSS: GE	MEMBER 1:	P. MORRIS
	CONST: S&W	MEMBER 2:	J. CARPENTER
		CONST. INSP:	L. NARROW
		RESID. INSP:	J. HIGGINS

CURRENT SAF. STATUS:	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE
The ACRS meeting was held in October 1981. SER Supplement 2 was issued in March 1982. An additional SER Supplement is scheduled for Sept. 1982 or earlier to address resolution of outstanding matters.	ER DOCKETED:	01/26/76	01/26/76C
	ER SITE VISIT COMPLETE:	08/06/76	08/03/76C
	INPUT TO DES TO PM:	11/22/76	11/29/76C
	ISSUE DES:	03/11/77	03/24/77C
	RESPONSE TO COMMENTS ON DES:	07/22/77	07/22/77C
	ISSUE FES:	10/21/77	10/18/77C

CURRENT ENV. STATUS:	SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE
The environmental review is complete.	APPLICATION TENDERED:	09/00/75	09/04/75C
	SAR DOCKETED:	12/15/77	01/26/76C
	SAR Q'S RECEIVED BY PM:	06/04/76	07/09/76C
	SAR APPL. RESPONSE TO Q'S RECEIVED:	07/23/76	07/23/76C
	INPUT TO DRAFT SER TO PM:	07/15/77	08/01/77C
	ISSUE DRAFT SER:		
	INPUT TO SER:	03/10/81	03/10/81C
	ISSUE SER:	04/10/81	04/10/81C
	ACRS LETTER RECEIVED:	09/18/81	10/19/81C
	INPUTS TO SE SUPPLEMENT 3:	N/S	
	ISSUE SE SUPPLEMENT 3:	09/00/82	
	FEMA LETTER RECEIVED:	10/01/82	
	HEARING STARTED:	05/04/82	05/04/82C
	ASLB INITIAL DECISION:	04/00/83	
	ASLB FINAL DECISION:		
	TECH SPECS COMPLETED:		
	COMMISSION DECISION:	05/00/83	
	ISSUE LIC. WITH POWER RESTRICTION:	03/00/83	
	ISSUE FULL POWER LICENSE AMEND:	05/00/83	
	CONSTRUCTION COMPLETION - APPL.:	09/20/82	04/30/82

CURRENT HRG. STATUS:	NEW SLIPS/NOTES:
Hearing sessions are scheduled for August 24-27, 1982.	The current estimate for a partial initial ASLB decision on all matters except offsite emergency planning is the end of December, 1982. A complete initial decision may not be available prior to March, 1983.

CURRENT ANTITRUST:
Not required.

LATEST AMENDMENT:
FSAR Amendment 26

PLANT CHARACTERISTICS:

DOCKET NO: 0498&0499
 APPLICANT: HOUSTON LIGHTING AND POWER COMPANY
 LOCATION: 12 MI SSW OF BAY CITY, TEX
 REGION: 4 AE: BECH
 REAC. TYPE: PWR NSSS: WEST
 DESIGN PWR: 3800 MWT/1250 MWE CONST: EBASCO

KEY PERSONNEL:

LIC. PM: D. SELLS ASLB CHAIR: C. BECHHOEFER
 LIC. BC: F. MIRAGLIA MEMBER 1: J. LAMB
 LIC. LA.: J. LEE MEMBER 2: E. HILL
 COUNSEL: J. GUTIERREZ CONST. INSP:
 ANTITRUST: B. VOGLER RESID. INSP: W. HILL
 RM ANALYST: L. LANIER

CURRENT SAF. STATUS:

Limited work being performed due to higher priorities. BRRT has been replaced by Bechtel as the A/E. BRRT has been replaced by Ebasco as the constructor. Non-safety related construction restarted on June 15, 1982. Restart of safety related construction scheduled about August 15, 1982. Current FLD is 12/86. Milestones now reflect a 12/86 FLD.

CURRENT ENV. STATUS:

Schedule revised to reflect new 12/86 FLD.

CURRENT HRG. STATUS:

As provided in a Commission Order of 9/22/80, an expedited hearing on QA programs and management was held. The record of this phase of the hearing was closed on June 17, 1982. Phase II of hearing will consider all aspects of Quadrex Report. Phase II is expected to begin in late '82 or early '83.

CURRENT ANTITRUST:

Memo and Order issued May 6, 1982 approving settlements and proposed license conditions and dismissing proceeding.

LATEST AMENDMENT:

Amendment #25 was issued 03/15/82.

NEW SLIPS/NOTES:

All schedules now reflect new official FLD of 12/86.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:		07/17/78C
ER SITE VISIT COMPLETE:	09/26/78	09/26/78C
INPUT TO DES TO PM:	08/00/85	
ISSUE DES:	09/00/85	
RESPONSE TO COMMENTS ON DES:	01/00/86	
ISSUE FES:	02/00/86	

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	05/10/78	05/10/78C
SAR DOCKETED:		07/17/78C
SAR Q'S RECEIVED BY PM:	01/22/79	02/08/82C
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S	
INPUT TO DRAFT SER TO PM:	03/00/85	
ISSUE DRAFT SER:	03/00/85	
INPUT TO SER:	11/00/85	
ISSUE SER:	12/00/85	
ACRS FULL COMMITTEE MEETING:	01/00/86	
INPUTS TO SE SUPPLEMENT 1:	01/00/86	
ISSUE SE SUPPLEMENT 1:	01/00/86	
FEMA LETTER RECEIVED:	N/S	
HEARING STARTED:	06/00/86	
ASLB INITIAL DECISION:	11/00/86	
ASLB FINAL DECISION:	12/00/86	
TECH SPECS COMPLETED:	01/00/86	
COMMISSION DECISION:	12/00/86	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	12/00/86	

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	12/00/86	03/00/82
----------------------------------	----------	----------

NRR LICENSING SYSTEM
OL CURRENT STATUS REPORT

PAGE NO: 2- 24

ST LUCIE 2

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000389
 APPLICANT: FLORIDA POWER & LIGHT
 LOCATION: 12 MI SE OF FT. PIERCE, FLA
 REGION: 2 AE: EBASCO
 REAC. TYPE: PWR NSSS: COMB
 DESIGN PWR: 2700 MWT/0842 MWE CONST: EBASCO

KEY PERSONNEL:

LIC. PM:	V. NERSES	ASLB CHAIR:	E. BOWERS
LIC. BC:	F. MIRAGLIA	MEMBER 1:	P. MORRIS
LIC. LA.:	J. LEE	MEMBER 2:	D. PARIS
COUNSEL:	W. PATTON	CONST. INSP:	R. WRIGHT
ANTITRUST:	B. VOGLER	RESID. INSP:	S. ELROD
RM ANALYST:	M. ANDERSON		

CURRENT SAF. STATUS:

Status of Q-1 and Q-2 review is complete. The SER was issued on 10/09/81. SE Supplement No. 1 was issued on 12/30/81. SE Supplement No. 2 is scheduled to be issued on 8/27/82.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:		02/17/81C
ER SITE VISIT COMPLETE:	02/18/81	02/18/81C
INPUT TO DES TO PM:	08/07/81	08/07/81C
ISSUE DES:	10/16/81	10/16/81C
RESPONSE TO COMMENTS ON DES:	02/08/82	02/08/82C
ISSUE FES:	04/23/82	04/23/82C

CURRENT ENV. STATUS:

The DES was issued on 10/16/81 and the FR Notice was published 10/30/81. The FES was issued on 04/23/82.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	03/31/80	03/31/80C
SAR DOCKETED:		02/17/81C
SAR Q'S RECEIVED BY PM:	06/15/81	06/15/81C
SAR APPL. RESPONSE TO Q'S RECEIVED:		
INPUT TO DRAFT SER TO PM:	08/03/81	08/03/81C
ISSUE DRAFT SER:	08/10/81	08/10/81C
INPUT TO SER:	09/11/81	09/11/81C
ISSUE SER:	10/09/81	10/09/81C
ACRS FULL COMMITTEE MEETING:	11/12/81	11/12/81C
INPUTS TO SE SUPPLEMENT 2:	08/20/82	
ISSUE SE SUPPLEMENT 2:	08/27/82	
FEMA LETTER RECEIVED:	08/20/82	

CURRENT HRG. STATUS:

There have been no petitioners on matters dealing with health, safety and environment.

HEARING STARTED:	N/A
ASLB INITIAL DECISION:	N/A
ASLB FINAL DECISION:	N/A
TECH SPECS COMPLETED:	09/30/82
COMMISSION DECISION:	09/30/82
ISSUE LIC. WITH POWER RESTRICTION:	N/A
ISSUE FULL POWER LICENSE AMEND:	10/31/82

CURRENT ANTITRUST:

Settlement among the Department of Justice, the NRC Staff and the licensee has been agreed upon. Case dismissed 3/82 following summary disposition and settlement agreement.

LATEST AMENDMENT:

No. 12 (FSAR); No. 5 (ER)

NEW SLIPS/NOTES:

Caseload Forecast Panel estimate for construction completion on Unit 2 is being reevaluated as a result of the June, 1982 site visit.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	10/28/82	12/31/81
----------------------------------	----------	----------

SUMMER 1

LIC CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000395
 APPLICANT: SOUTH CAROLINA ELECTRIC & GAS CO.
 LOCATION: 26 MI NW OF COLUMBIA, SC
 REGION: 2
 REAC. TYPE: PWR
 DESIGN PWR: 2785 MWT/0900 MWE
 AE: GIL
 NSSS: WEST
 CONST: DANIEL

KEY PERSONNEL:

LIC. PM: W. KANE
 LIC. BC: B. YOUNGBLOOD
 LIC. LA.: M. RUSHBROOK
 COUNSEL: S. GOLDBERG
 ANTI TRUST: B. VOGLER
 RM ANALYST: S. HEDLUND
 ASLB CHAIR: H. GROSSMAN
 MEMBER 1: G. LINENBERGER
 MEMBER 2: F. HOOPER
 CONST. INSP:
 RESID. INSP: J. SKOLDS

CURRENT SAF. STATUS:

SER Supplement No. 1 was issued 04/28/81. Supplement No. 2 to the SER was issued on 05/28/81. Supplement No. 3 was issued in January 1982. Supplement No. 4 was issued on August 6, 1982. An operating license with a 5% power restriction was issued on August 6, 1982.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	01/21/77	02/24/77C
ER SITE VISIT COMPLETE:	06/30/78	06/07/78C
INPUT TO DES TO PM:	09/21/78	05/29/79C
ISSUE DES:	10/30/78	06/22/79C
RESPONSE TO COMMENTS ON DES:	07/01/80	07/24/80C
ISSUE FES:	05/15/81	05/21/81C

CURRENT ENV. STATUS:

DES supplement on Class 9 accidents was issued in November 1980. The FES was issued in May, 1981.

SAFETY/HEARING MILESTONES:

	SCHED. DATE	ACTUAL DATE
APPLICATION TENDERED:	12/10/76	12/10/76C
SAR DOCKETED:	01/21/77	02/24/77C
SAR Q'S RECEIVED BY PM:	02/03/78	03/08/78C
SAR APPL. RESPONSE TO Q'S RECEIVED:	04/21/78	09/18/78C
INPUT TO DRAFT SER TO PM:	06/16/78	02/21/79C
ISSUE DRAFT SER:	K/A	
INPUT TO SER:	06/02/80	12/15/80C
ISSUE SER:	08/01/80	02/06/81C
ACRS LETTER RECEIVED:	03/18/81	03/18/81C
INPUTS TO SE SUPPLEMENT 4:	07/14/82	07/14/82C
ISSUE SE SUPPLEMENT 4:	07/16/82	08/06/82C
FEMA LETTER RECEIVED:	11/13/81	11/13/81C

CURRENT HRG. STATUS:

On 04/31/81 the ASLB by order granted the FUA intervention on 10 contentions. The ASLAB on 06/01/81 reversed the ASLB decision to admit FUA as an intervenor. The contested hearing began 06/81 and was completed in January 1982. ASLB Partial initial decision on seismic issues was issued on July 20, 1982. The remainder of the decision was issued on August 4, 1982.

CURRENT ANTI TRUST:

The Attorney general sent his advice on significant changes to the Commission on 10/10/80. The Commission on 06/26/81 denied Central Electric Power Coop., Inc. petition for antitrust review.

	SCHED. DATE	ACTUAL DATE
HEARING STARTED:	06/22/81	06/22/81C
ASLB INITIAL DECISION:	07/00/82	08/04/82C
ASLB FINAL DECISION:	09/00/82	
TECH SPECS COMPLETED:	07/00/82	08/06/82C
COMMISSION DECISION:	09/00/82	
ISSUE LIC. WITH POWER RESTRICTION:	07/00/82	08/06/82C
ISSUE FULL POWER LICENSE AMEND:	09/00/82	

LATEST AMENDMENT:
 Number 33.

NEW SLIPS/NOTES:

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	08/10/82C	

PLANT CHARACTERISTICS:

DOCKET NO: 0387&0388
 APPLICANT: PENNSYLVANIA POWER & LIGHT
 LOCATION: 7 MI NE OF BERWICK, PA
 REGION: 1 AE: BECH
 REAC. TYPE: BWR NSSS: GE
 DESIGN PWR: 3440 MWT/1052 MWE CONST: BECH

KEY PERSONNEL:

LIC. PM:	R. PERCH	ASLB CHAIR:	J. GLEASON
LIC. BC:	A. SCHWENCER	MEMBER 1:	G. BRIGHT
LIC. LA.:	E. HYLTON	MEMBER 2:	P. PURDOM
COUNSEL:	J. CUTCHIN	CONST. INSP:	L. NARROW
ANTITRUST:	A. HODGDON	RESID. INSP:	G. RHOADS
RM ANALYST:	L. LANIER		

CURRENT SAF. STATUS:

SER was issued 04/06/81. SSER #1 was issued 07/07/81.
 Post ACRS SSER #2 was issued 09/10/81. SSER #3 was
 issued 07/17/82. Full power license with a fuel load
 and low power testing restriction was issued on 07/17/82.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:		06/10/78C
ER SITE VISIT COMPLETE:	10/20/78	10/20/78C
INPUT TO DES TO PM:	03/30/81	03/30/81C
ISSUE DES:	03/30/81	03/30/81C
RESPONSE TO COMMENTS ON DES:	05/21/81	05/21/81C
ISSUE FES:	06/15/81	07/02/81C

CURRENT ENV. STATUS:

DES was issued on 03-30-81. FES was issued 07-02-81.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	06/05/78	04/10/78C
SAR DOCKETED:	07/31/78	07/31/78C
SAR Q'S RECEIVED BY PM:	11/17/78	05/15/79C
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S	
INPUT TO DRAFT SER TO PM:	04/07/80	04/07/80C
ISSUE DRAFT SER:		
INPUT TO SER:	03/23/81	03/23/81C
ISSUE SER:	04/06/81	04/06/81C
ACRS LETTER RECEIVED:		08/15/81C
INPUTS TO SE SUPPLEMENT 3:	07/16/82	07/16/82C
ISSUE SE SUPPLEMENT 3:	07/00/82	07/17/82C
FEMA LETTER RECEIVED:	06/00/82	06/00/82C
HEARING STARTED:	10/06/81	10/06/81C
ASLB INITIAL DECISION:	04/12/82	04/12/82C
ASLB FINAL DECISION:		
TECH SPECS COMPLETED:		
COMMISSION DECISION:	09/00/82	
ISSUE LIC. WITH POWER RESTRICTION:	07/01/82	07/17/82C
ISSUE FULL POWER LICENSE AMEND:	09/00/82	

CURRENT ANTITRUST:

Complete.

LATEST AMENDMENT:

FSAR: No. 30; ER: No. 5

NEW SLIPS/NOTES:

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	07/17/82C	05/11/82

P L A N T C H A R A C T E R I S T I C S :	K E Y P E R S O N N E L :																																																									
DOCKET NO: 05000460 APPLICANT: WASHINGTON PUBLIC POWER SUPPLY SYSTEM LOCATION: 10 MI N OF RICHLAND, WA REGION: 5 AE: UEC REAC. TYPE: PWR NSSS: B&W DESIGN PWR: 3760 MWT/1266 MWE CONST: BECH	LIC. PM: UNASSIGNED LIC. BC: E. ADENSAM LIC. LA.: M. DUNCAN COUNSEL: M. YOUNG ANTITRUST: RM ANALYST: L. LANIER ASLB CHAIR: MEMBER 1: MEMBER 2: CONST. INSP: P. NARBUT RESID. INSP: A. TOTH																																																									
CURRENT SAF. STATUS: Application was tendered on 11-25-81. This schedule is being reconsidered in light of a notice of deferral from the applicant. A review schedule will be established following construction resumption. Application was docketed on July 16, 1982.	ENVIRONMENTAL MILESTONES: <table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>07/00/82</td> <td>07/16/82C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td>N/S</td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>N/S</td> <td></td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	07/00/82	07/16/82C	ER SITE VISIT COMPLETE:			INPUT TO DES TO PM:			ISSUE DES:	N/S		RESPONSE TO COMMENTS ON DES:			ISSUE FES:	N/S																																					
	SCHED. DATE	ACTUAL DATE																																																								
ER DOCKETED:	07/00/82	07/16/82C																																																								
ER SITE VISIT COMPLETE:																																																										
INPUT TO DES TO PM:																																																										
ISSUE DES:	N/S																																																									
RESPONSE TO COMMENTS ON DES:																																																										
ISSUE FES:	N/S																																																									
CURRENT ENV. STATUS: DES issuance will be scheduled following resumption of construction.	SAFETY/HEARING MILESTONES: <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>11/25/81</td> <td>11/25/81C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>07/00/82</td> <td>07/16/82C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td></td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ASLB FINAL DECISION:</td> <td></td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td></td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>N/S</td> <td></td> </tr> </tbody> </table>	APPLICATION TENDERED:	11/25/81	11/25/81C	SAR DOCKETED:	07/00/82	07/16/82C	SAR Q'S RECEIVED BY PM:			SAR APPL. RESPONSE TO Q'S RECEIVED:			INPUT TO DRAFT SER TO PM:			ISSUE DRAFT SER:			INPUT TO SER:			ISSUE SER:	N/S		ACRS FULL COMMITTEE MEETING:	N/S		INPUTS TO SE SUPPLEMENT 1:			ISSUE SE SUPPLEMENT 1:	N/S		FEMA LETTER RECEIVED:			HEARING STARTED:	N/S		ASLB INITIAL DECISION:	N/S		ASLB FINAL DECISION:			TECH SPECS COMPLETED:			COMMISSION DECISION:			ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:	N/S	
APPLICATION TENDERED:	11/25/81	11/25/81C																																																								
SAR DOCKETED:	07/00/82	07/16/82C																																																								
SAR Q'S RECEIVED BY PM:																																																										
SAR APPL. RESPONSE TO Q'S RECEIVED:																																																										
INPUT TO DRAFT SER TO PM:																																																										
ISSUE DRAFT SER:																																																										
INPUT TO SER:																																																										
ISSUE SER:	N/S																																																									
ACRS FULL COMMITTEE MEETING:	N/S																																																									
INPUTS TO SE SUPPLEMENT 1:																																																										
ISSUE SE SUPPLEMENT 1:	N/S																																																									
FEMA LETTER RECEIVED:																																																										
HEARING STARTED:	N/S																																																									
ASLB INITIAL DECISION:	N/S																																																									
ASLB FINAL DECISION:																																																										
TECH SPECS COMPLETED:																																																										
COMMISSION DECISION:																																																										
ISSUE LIC. WITH POWER RESTRICTION:																																																										
ISSUE FULL POWER LICENSE AMEND:	N/S																																																									
CURRENT HRG. STATUS: Notice of Opportunity for Hearing was published in the Federal Register on August 16, 1982.																																																										
CURRENT ANTITRUST:																																																										
LATEST AMENDMENT: None																																																										
NEW SLIPS/NOTES: Construction delay of from 2 to 5 years was announced on 4/29/82.	<table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>12/00/85</td> <td>05/07/82</td> </tr> </tbody> </table>		SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	12/00/85	05/07/82																																																			
	SCHED. DATE	RECEIPT DATE																																																								
CONSTRUCTION COMPLETION - APPL.:	12/00/85	05/07/82																																																								

WASHINGTON NUCLEAR 2

OL CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:				
DOCKET NO: 05000397 APPLICANT: WASHINGTON PUBLIC POWER SUPPLY SYSTEM LOCATION: 30 MI NW OF RICHLAND, WASH REGION: 5 AE: B&R REAC. TYPE: BWR NSSS: GE DESIGN PWR: 3323 MWT/1103 MWE CONST: BECH	LIC. PM: R. AULUCK LIC. BC: A. SCHWENCER LIC. LA.: E. HYLTON COUNSEL: W. PATON ANTITRUST: B. VOGLER RM ANALYST: L. LANIER	ASLB CHAIR: E. BOWERS MEMBER 1: R. COLE MEMBER 2: E. HILL CONST. INSP: A. TOTH RESID. INSP: R. FEIL			
CURRENT SAF. STATUS: SER was issued 3/31/82. Geology/Seismology reviews is included in SSER No. 1 issued August 11, 1982. ACRS meeting target date is October 1982.	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE		
	ER DOCKETED: ER SITE VISIT COMPLETE: INPUT TO DES TO PM: ISSUE DES: RESPONSE TO COMMENTS ON DES: ISSUE FES:	12/28/77 J7/13/77 06/30/81 07/31/81 09/28/81 12/31/81	04/20/77C 07/14/77C 06/30/81C 07/31/81C 09/28/81C 12/31/81C		
CURRENT ENV. STATUS: FES was issued 12-31-81.	SAFETY/HEARING MILESTONES:				
	APPLICATION TENDERED: SAR DOCKETED: SAR Q'S RECEIVED BY PM: SAR APPL. RESPONSE TO Q'S RECEIVED:	12/30/76 04/01/78 01/05/79 05/11/79	12/30/76C 06/22/78C 03/07/79C 07/26/79C		
CURRENT HRG. STATUS: Not required	INPUT TO DRAFT SER TO PM: ISSUE DRAFT SER: INPUT TO SER: ISSUE SER:	10/12/81 11/17/81 05/30/82 03/31/82	10/12/81C 11/17/81C 05/30/82C 03/31/82C		
CURRENT ANTITRUST: Not required	ACRS FULL COMMITTEE MEETING: INPUTS TO SE SUPPLEMENT 2: ISSUE SE SUPPLEMENT 2: FEMA LETTER RECEIVED:	10/07/82 10/22/82 11/22/82 10/01/82			
	HEARING STARTED: ASLB INITIAL DECISION: ASLB FINAL DECISION: TECH SPECS COMPLETED: COMMISSION DECISION: ISSUE LIC. WITH POWER RESTRICTION: ISSUE FULL POWER LICENSE AMEND:	N/A N/A N/A 08/30/82 08/00/83			
LATEST AMENDMENT:					
NEW SLIPS/NOTES:					
	CONSTRUCTION COMPLETION - APPL.:	SCHED. DATE	RECEIPT DATE		
		09/00/83	05/07/82		

NRR LICENSING SYSTEM

PAGE NO: 2- 29

WASHINGTON NUCLEAR 3

OL CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000508
 APPLICANT: WASHINGTON PUBLIC POWER SUPPLY SYSTEM
 LOCATION: 26 MI W OF OLYMPIA, WA
 REGION: 5 AE: EBASCO
 REAC. TYPE: PWR NSSS: COMB
 DESIGN PWR: 3800 MWT/1242 MWE CONST: EBASCO

KEY PERSONNEL:

LIC. PM: UNASSIGNED
 LIC. BC: F. MIRAGLIA
 LIC. LA.: J. LEE
 COUNSEL: D. SWANSON
 ANTITRUST: B. VOGLER
 RM ANALYST: L. LANIER
 ASLB CHAIR: R. LAZO
 MEMBER 1: E. LUEBKE
 MEMBER 2: D. SCHINK
 CONST. INSP: D. KIRSCH
 RESID. INSP: W. ALBERT

CURRENT SAF. STATUS:

Application was tendered on June 2, 1982, and is estimated to be docketed on 08/82.

CURRENT ENV. STATUS:

Application was tendered on June 2, 1982, and is estimated to be docketed on 08/82.

CURRENT HRG. STATUS:

Notice of Opportunity for Hearing is to be published in the Federal Register.

CURRENT ANTITRUST:

LATEST AMENDMENT:

NEW SLIPS/NOTES:

Tentative milestone schedule assumes favorable results of acceptance review (to be completed August, 1982). Schedule will be completed after docketing and management approval.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	08/00/82	
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:		
ISSUE DES:	05/00/83	
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:	10/00/83	

SAFETY/HEARING MILESTONES:

	SCHED. DATE	RECEIPT DATE
APPLICATION TENDERED:	06/02/82	06/02/82C
SAR DOCKETED:	08/00/82	
SAR Q'S RECEIVED BY PM:		
SAR APPL. RESPONSE TO Q'S RECEIVED:		

INPUT TO DRAFT SER TO PM:

ISSUE DRAFT SER:		
INPUT TO SER:		
ISSUE SER:	04/00/84	

ACRS FULL COMMITTEE MEETING:

INPUTS TO SE SUPPLEMENT 1:	05/00/84	
ISSUE SE SUPPLEMENT 1:	06/00/84	
FEMA LETTER RECEIVED:		

HEARING STARTED:	10/00/84	
ASLB INITIAL DECISION:	05/00/85	

ASLB FINAL DECISION:		
TECH SPECS COMPLETED:		
COMMISSION DECISION:	06/00/85	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	06/00/85	

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	06/00/85	06/07/82

WATERFORD 3

OL CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000382
 APPLICANT: LOUISIANA POWER & LIGHT
 LOCATION: 20 MI W OF NEW ORLEANS, LA
 REGION: 4
 REAC. TYPE: PWR
 DESIGN PWR: 3560 MWT/1151 MWE
 AE: EBASCO
 NSSS: COMB
 CONST: EBASCO

KEY PERSONNEL:

LIC. PM: S. BLACK
 LIC. BC: F. MIRAGLIA
 LIC. LA.: J. LEE
 COUNSEL: S. TURK
 ANTITRUST: B. VOGLER
 RM ANALYST: M. KING
 ASLB CHAIR: S. WOLFE
 MEMBER 1: W. JORDAN
 MEMBER 2: H. FOREMAN
 CONST. INSP: UNASSIGNED
 RESID. INSP: L. CONSTABLE

CURRENT SAF. STATUS:

The safety review was expedited. The SER was issued July 9, 1981. Fuel load date delayed until 01/83 by applicant from 10/82.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	12/00/78	12/00/78C
ER SITE VISIT COMPLETE:	12/05/80	12/05/80C
INPUT TO DES TO PM:	04/06/81	04/06/81C
ISSUE DES:	05/01/81	05/01/81C
RESPONSE TO COMMENTS ON DES:	07/24/81	08/19/81C
ISSUE FES:	09/30/81	09/30/81C

CURRENT ENV. STATUS:

The DES was completed on May 1981. FES was completed September 1981.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	09/28/78	09/28/78C
SAR DOCKETED:		12/18/78C
SAR Q'S RECEIVED BY PM:	N/S	
SAR APPL. RESPONSE TO Q'S RECEIVED:	08/08/80	12/15/80C
INPUT TO DRAFT SER TO PM:	10/03/80	05/15/81C
ISSUE DRAFT SER:		
INPUT TO SER:	05/08/81	05/15/81C
ISSUE SER:	07/09/81	07/09/81C
ACRS LETTER RECEIVED:	08/08/81	08/08/81C
INPUTS TO SE SUPPLEMENT 4:	09/15/82	
ISSUE SE SUPPLEMENT 4:	10/15/82	
FEMA LETTER RECEIVED:	11/30/82	
HEARING STARTED:	03/00/82	03/23/82C
ASLB INITIAL DECISION:	09/00/82	
ASLB FINAL DECISION:	10/00/82	
TECH SPECS COMPLETED:	12/30/82	
COMMISSION DECISION:	12/30/82	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:		

CURRENT HRG. STATUS:

Contested hearing started 03/82. Discovery among the parties has been held. Hearing record closed 5/12/82.

CURRENT ANTITRUST:

Staff is reviewing OL Antitrust information.

LATEST AMENDMENT:

ER #3 - 8/81
 FSAR #28 - 7/82.

NEW SLIPS/NOTES:

To date State of Louisiana does not have an approved emergency plan.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	01/16/83	04/12/82
----------------------------------	----------	----------

PLANT CHARACTERISTICS:

DOCKET NO: 0390&0391
 APPLICANT: TENNESSEE VALLEY AUTHORITY
 LOCATION: 10 MI S OF SPRING CITY, TENN
 REGION: 2 AE: TVA
 REAC. TYPE: PWR NSSS: WEST
 DESIGN PWR: 3411 MWT/1165 MWE CONST: TVA

KEY PERSONNEL:

LIC. PM: T. KENYON ASLB CHAIR: N/A
 LIC. BC: E. ADENSAM MEMBER 1: N/A
 LIC. LA.: M. DUNCAN MEMBER 2: N/A
 COUNSEL: M. YOUNG CONST. INSP: R. CRLENJAK
 ANTITRUST: J. RUTBERG RESID. INSP: T. HEATHERLY
 RM ANALYST: M. KING

CURRENT SAF. STATUS:

CFP predicted earliest Unit 1 completion date at 08/83.
 SER published 07/82. ACRS subcommittee meetings held
 04/30/82 and 08/10/82. ACRS full committee meeting
 held 08/13/82.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	01/05/77	11/23/76C
ER SITE VISIT COMPLETE:	03/18/77	02/25/77C
INPUT TO DES TO PM:	07/06/77	08/18/77C
ISSUE DES:	11/29/77	06/02/78C
RESPONSE TO COMMENTS ON DES:	N/A	
ISSUE FES:	11/24/78	12/29/78C

CURRENT ENV. STATUS:

Complete except for environmental tech specs.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	06/30/76	06/30/76C
SAR DOCKETED:	10/04/76	10/04/76C
SAR Q'S RECEIVED BY PM:	12/15/76	05/20/77C
SAR APPL. RESPONSE TO Q'S RECEIVED:	03/23/77	02/10/78C
INPUT TO DRAFT SER TO PM:	06/18/80	12/18/81C
ISSUE DRAFT SER:	12/30/81	12/30/81C
INPUT TO SER:	06/04/82	06/04/82C
ISSUE SER:	07/01/82	07/01/82C
ACRS LETTER RECEIVED:	09/00/82	
INPUTS TO SE SUPPLEMENT 1:	08/27/82	
ISSUE SE SUPPLEMENT 1:	09/10/82	
FEMA LETTER RECEIVED:	04/00/83	

CURRENT HRG. STATUS:

No hearings are assumed.

HEARING STARTED: N/A
 ASLB INITIAL DECISION: N/A
 ASLB FINAL DECISION: N/A
 TECH SPECS COMPLETED: 11/00/82
 COMMISSION DECISION: 07/00/83
 ISSUE LIC. WITH POWER RESTRICTION:
 ISSUE FULL POWER LICENSE AMEND: 08/00/83

CURRENT ANTITRUST:

Complete

LATEST AMENDMENT:

FSAR No. 46

SCHED. DATE RECEIPT DATE

NEW SLIPS/NOTES:

CONSTRUCTION COMPLETION - APPL.: 08/00/83 04/09/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000482
 APPLICANT: KANSAS GAS & ELECTRIC
 LOCATION: 3.5 MI NE OF BURLINGTON, KAN
 REGION: 4
 REAC. TYPE: PWR
 DESIGN PWR: 3425 MWT/1150 MWE
 AE: BECH
 N555: WEST
 CONST: DANIEL

KEY PERSONNEL:

LIC. PM: J. HOPKINS
 LIC. BC: B. YOUNGBLOOD
 LIC. LA.: M. RUSHBROOK
 COUNSEL: M. KARMAN
 ANTITRUST: B. VOGLER
 RM ANALYST: S. HEDLUND
 ASLB CHAIR: J. GLEASON
 MEMBER 1: G. ANDERSON
 MEMBER 2: H. PAXTON
 CONST. INSP: T. VANDEL
 RESID. INSP: T. VANDEL

CURRENT SAF. STATUS:

The SER was issued in April 1982. SSER-1 is expected to be issued on August 30, 1982.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	11/25/80	11/25/80C
ER SITE VISIT COMPLETE:	07/28/81	04/21/81C
INPUT TO DES TO PM:	10/01/81	10/01/81C
ISSUE DES:	01/05/82	01/05/82C
RESPONSE TO COMMENTS ON DES:	05/14/82	05/14/82C
ISSUE FES:	06/11/82	06/11/82C

CURRENT ENV. STATUS:

The DES was issued in January 1982. The FES was issued in June 1982.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	02/21/80	02/21/80C
SAR DOCKETED:	08/07/80	08/07/80C
SAR Q'S RECEIVED BY PM:		
SAR APPL. RESPONSE TO Q'S RECEIVED:		
INPUT TO DRAFT SER TO PM:	03/12/82	03/12/82C
ISSUE DRAFT SER:		
INPUT TO SER:	03/19/82	03/19/82C
ISSUE SER:	04/07/82	04/07/82C
ACRS LETTER RECEIVED:	05/11/82	05/11/82C
INPUTS TO SE SUPPLEMENT 1:	08/10/82	08/10/82C
ISSUE SE SUPPLEMENT 1:	08/30/82	
FEMA LETTER RECEIVED:	04/01/83	

CURRENT ANTITRUST:

OL antitrust review is in progress.

HEARING STARTED:	10/00/82	
ASLB INITIAL DECISION:	03/00/83	
ASLB FINAL DECISION:	04/00/83	
TECH SPECS COMPLETED:	N/S	
COMMISSION DECISION:	11/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	N/S	
ISSUE FULL POWER LICENSE AMEND:	12/00/83	

LATEST AMENDMENT:

SNUPPS FSAR - No. 9; Wolf Creek Site Addendum - No. 9;
 ER - No. 3.

NEW SLIPS/NOTES:

Caseload Forecast Panel estimates construction completion on 6/84.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	12/00/83	03/00/82
----------------------------------	----------	----------

N R R L I C E N S I N G S Y S T E M
O L C U R R E N T S T A T U S R E P O R T

PAGE NO: 2- 33

ZIMMER 1

REPORT AS OF: 08/16/82

P L A N T C H A R A C T E R I S T I C S :	K E Y P E R S O N N E L :																																																									
<p>DOCKET NO: 05000358 APPLICANT: CINCINNATI GAS & ELECTRIC LOCATION: 24 MI SE OF CINCINNATI, OH REGION: 3 REAC. TYPE: BWR DESIGN PWR: 2436 MWT/0810 MWE</p> <p style="margin-left: 200px;">AE: S&L NSSS: GE CONST: KAISER</p>	<p>LIC. PM: G. EDISON LIC. BC: B. YOUNGBLOOD LIC. LA.: M. RUSHDROOK COUNSEL: C. BARTH ANTITRUST: S. LEWIS RM ANALYST: M. ANDERSON</p> <p>ASLB CHAIR: J. FRYE MEMBER 1: F. HOOPER MEMBER 2: M. LIVINGSTON CONST. INSP: D. HUNTER RESID. INSP: F. CHRISTIANSON</p>																																																									
<p>CURRENT SAF. STATUS: SE Supplement was issued on 06/04/81. SE Supplement #2 was issued 10/81. SE Supplement #3 is scheduled to be issued 08/19/82.</p>	<p>ENVIRONMENTAL MILESTONES:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr><td>ER DOCKETED:</td><td>09/10/75</td><td>09/10/75C</td></tr> <tr><td>ER SITE VISIT COMPLETE:</td><td>10/09/75</td><td>10/09/75C</td></tr> <tr><td>INPUT TO DES TO PM:</td><td>08/20/76</td><td>08/19/76C</td></tr> <tr><td>ISSUE DES:</td><td>10/15/76</td><td>10/15/76C</td></tr> <tr><td>RESPONSE TO COMMENTS ON DES:</td><td>03/25/77</td><td>04/01/77C</td></tr> <tr><td>ISSUE FES:</td><td>06/10/77</td><td>06/10/77C</td></tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	09/10/75	09/10/75C	ER SITE VISIT COMPLETE:	10/09/75	10/09/75C	INPUT TO DES TO PM:	08/20/76	08/19/76C	ISSUE DES:	10/15/76	10/15/76C	RESPONSE TO COMMENTS ON DES:	03/25/77	04/01/77C	ISSUE FES:	06/10/77	06/10/77C																																				
	SCHED. DATE	ACTUAL DATE																																																								
ER DOCKETED:	09/10/75	09/10/75C																																																								
ER SITE VISIT COMPLETE:	10/09/75	10/09/75C																																																								
INPUT TO DES TO PM:	08/20/76	08/19/76C																																																								
ISSUE DES:	10/15/76	10/15/76C																																																								
RESPONSE TO COMMENTS ON DES:	03/25/77	04/01/77C																																																								
ISSUE FES:	06/10/77	06/10/77C																																																								
<p>CURRENT ENV. STATUS: Complete</p>	<p>SAFETY/HEARING MILESTONES:</p> <table style="width: 100%; border-collapse: collapse;"> <tbody> <tr><td>APPLICATION TENDERED:</td><td>08/15/75</td><td>05/09/75C</td></tr> <tr><td>SAR DOCKETED:</td><td>09/15/75</td><td>09/10/75C</td></tr> <tr><td>SAR Q'S RECEIVED BY PM:</td><td>10/29/76</td><td>01/06/77C</td></tr> <tr><td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td><td>12/31/76</td><td>07/29/77C</td></tr> <tr><td>INPUT TO DRAFT SER TO PM:</td><td>01/28/77</td><td>08/11/77C</td></tr> <tr><td>ISSUE DRAFT SER:</td><td>N/A</td><td></td></tr> <tr><td>INPUT TO SER:</td><td>05/20/77</td><td>12/07/77C</td></tr> <tr><td>ISSUE SER:</td><td>07/29/77</td><td>01/31/79C</td></tr> <tr><td>ACRS LETTER RECEIVED:</td><td>09/16/77</td><td>03/13/79C</td></tr> <tr><td>INPUTS TO SE SUPPLEMENT 3:</td><td>06/17/82</td><td>08/02/82C</td></tr> <tr><td>ISSUE SE SUPPLEMENT 3:</td><td>08/19/82</td><td></td></tr> <tr><td>FEMA LETTER RECEIVED:</td><td>04/15/82</td><td>04/15/82C</td></tr> <tr><td>HEARING STARTED:</td><td>02/26/82</td><td>02/26/82C</td></tr> <tr><td>ASLB INITIAL DECISION:</td><td>06/21/82</td><td>06/21/82C</td></tr> <tr><td>ASLB FINAL DECISION:</td><td>11/20/82</td><td></td></tr> <tr><td>TECH SPECS COMPLETED:</td><td>08/20/82</td><td></td></tr> <tr><td>COMMISSION DECISION:</td><td>11/00/82</td><td></td></tr> <tr><td>ISSUE LIC. WITH POWER RESTRICTION:</td><td></td><td></td></tr> <tr><td>ISSUE FULL POWER LICENSE AMEND:</td><td>12/00/82</td><td></td></tr> </tbody> </table>	APPLICATION TENDERED:	08/15/75	05/09/75C	SAR DOCKETED:	09/15/75	09/10/75C	SAR Q'S RECEIVED BY PM:	10/29/76	01/06/77C	SAR APPL. RESPONSE TO Q'S RECEIVED:	12/31/76	07/29/77C	INPUT TO DRAFT SER TO PM:	01/28/77	08/11/77C	ISSUE DRAFT SER:	N/A		INPUT TO SER:	05/20/77	12/07/77C	ISSUE SER:	07/29/77	01/31/79C	ACRS LETTER RECEIVED:	09/16/77	03/13/79C	INPUTS TO SE SUPPLEMENT 3:	06/17/82	08/02/82C	ISSUE SE SUPPLEMENT 3:	08/19/82		FEMA LETTER RECEIVED:	04/15/82	04/15/82C	HEARING STARTED:	02/26/82	02/26/82C	ASLB INITIAL DECISION:	06/21/82	06/21/82C	ASLB FINAL DECISION:	11/20/82		TECH SPECS COMPLETED:	08/20/82		COMMISSION DECISION:	11/00/82		ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:	12/00/82	
APPLICATION TENDERED:	08/15/75	05/09/75C																																																								
SAR DOCKETED:	09/15/75	09/10/75C																																																								
SAR Q'S RECEIVED BY PM:	10/29/76	01/06/77C																																																								
SAR APPL. RESPONSE TO Q'S RECEIVED:	12/31/76	07/29/77C																																																								
INPUT TO DRAFT SER TO PM:	01/28/77	08/11/77C																																																								
ISSUE DRAFT SER:	N/A																																																									
INPUT TO SER:	05/20/77	12/07/77C																																																								
ISSUE SER:	07/29/77	01/31/79C																																																								
ACRS LETTER RECEIVED:	09/16/77	03/13/79C																																																								
INPUTS TO SE SUPPLEMENT 3:	06/17/82	08/02/82C																																																								
ISSUE SE SUPPLEMENT 3:	08/19/82																																																									
FEMA LETTER RECEIVED:	04/15/82	04/15/82C																																																								
HEARING STARTED:	02/26/82	02/26/82C																																																								
ASLB INITIAL DECISION:	06/21/82	06/21/82C																																																								
ASLB FINAL DECISION:	11/20/82																																																									
TECH SPECS COMPLETED:	08/20/82																																																									
COMMISSION DECISION:	11/00/82																																																									
ISSUE LIC. WITH POWER RESTRICTION:																																																										
ISSUE FULL POWER LICENSE AMEND:	12/00/82																																																									
<p>CURRENT HRG. STATUS: Hearing was completed March 5, 1982. Board decision was rendered in June, 1982. The Board exercised its sua sponte authority to admit as Board issues eight new contentions. The Commission reviewed the action and directed the Board to issue an appropriate order dismissing the eight contentions from the proceeding.</p>	<p>HEARING MILESTONES:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr><td>CONSTRUCTION COMPLETION - APPL.:</td><td>12/00/82</td><td>04/19/82</td></tr> </tbody> </table>		SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	12/00/82	04/19/82																																																			
	SCHED. DATE	RECEIPT DATE																																																								
CONSTRUCTION COMPLETION - APPL.:	12/00/82	04/19/82																																																								
<p>CURRENT ANTITRUST: Antitrust review is now closed. Federal Register Notice was published 04/09/82.</p>																																																										
<p>LATEST AMENDMENT:</p>																																																										
<p>NEW SLIPS/NOTES: Applicant has slipped construction completion to 12/82. Therefore, Zimmer is no longer an impacted plant.</p>																																																										

ALLENS CREEK 1

CP CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000466
 APPLICANT: HOUSTON LIGHTING AND POWER COMPANY
 LOCATION: 45 MI W OF HOUSTON, TX
 REGION: 4
 REAC. TYPE: BWR
 DESIGN PWR: 3758 MWT/1150 MWE

AE: EBASCO
 NSSS: GE
 CONST: EBASCO

KEY PERSONNEL:

LIC. PM: C. MOON
 LIC. BC: E. ADENSAM
 LIC. LA.: M. DUNCAN
 COUNSEL: R. BLACK
 ANTITRUST: A. HODGDON
 RM ANALYST: B. ST MARY

ASLB CHAIR: S. WOLFE
 MEMBER 1: E. CHEATUM
 MEMBER 2: G. LINENBERGER
 CONST. INSP:
 RESID. INSP:

CURRENT SAF. STATUS:

SSER3 on TMI issues, was issued August 6, 1981.
 The ACRS does not plan to review TMI issues for Allens Creek. SSER4 on non-TMI issues including emergency planning, financial capability; unresolved safety issue; containment, ultimate heat sink, and fuel designs was issued October 30, 1981.

CURRENT ENV. STATUS:

A draft second FES supplement was issued in December, 1980.
 The final second supplement was issued March 13, 1981.

CURRENT HRG. STATUS:

Env. hearing commenced 01/12/81 and was completed on 05/15/81. Safety sessions were held May 18-22 and June 1-12. Further sessions were held on 10/5-9/81, 10/26-30/81, 11/16-20/81, 12/7-11/81, 12/14-16/81 and 04/12-14/82.

CURRENT ANTITRUST:

A set of proposed license conditions was submitted to the Licensing Board in the South Texas antitrust proceeding. The South Texas antitrust review was completed in May of 1982. License conditions will be attached to the South Texas and Allens Creek licenses upon issuance.

LATEST AMENDMENT:

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	12/07/73	12/07/73C
ER SITE VISIT COMPLETE:	03/08/74	03/08/74C
INPUT TO DES TO PM:	06/07/74	06/07/74C
ISSUE DES:	07/05/74	07/05/74C
RESPONSE TO COMMENTS ON DES:	09/23/74	10/01/74C
ISSUE FES:	11/18/74	11/18/74C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	08/24/73	08/24/73C
SAR DOCKETED:	12/07/73	12/07/73C
SAR Q'S RECEIVED BY PM:	03/22/74	03/22/74C
SAR APPL. RESPONSE TO Q'S RECEIVED:	06/03/74	07/03/74C
INPUT TO DRAFT SER TO PM:	08/09/74	09/20/74C
ISSUE DRAFT SER:		
INPUT TO SER:	10/11/74	11/01/74C
ISSUE SER:	11/07/74	11/15/74C
ACRS LETTER RECEIVED:	12/20/74	12/13/74C
INPUTS TO SE SUPPLEMENT 4:	01/19/75	03/28/75C
ISSUE SE SUPPLEMENT 4:	10/15/81	10/30/81C
HEARING STARTED:	03/11/75	03/11/75C
ASLB INITIAL DECISION:	11/00/82	
ASLB FINAL DECISION:	N/A	
TECH SPECS COMPLETED:	N/A	
COMMISSION DECISION:	11/00/82	
CP ISSUED:	11/00/82	

CLINCH RIVER

CP CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000537
 APPLICANT: PROJECT MANAGEMENT CORP.; DOE:TVA
 LOCATION: 25 MI W OF KNOXVILLE, TN
 REGION: 2 AE: B&R
 REAC. TYPE: LMFBR NSSS: WEST
 DESIGN PWR: 0975 MWT/0350 MWE CONST: S&W

KEY PERSONNEL:

LIC. PM: STARK LEECH ASLB CHAIR: M. MILLER
 LIC. BC: C. THOMAS MEMBER 1: G. LINENBERGER
 LIC. LA.: P. SHUTTLEWORTH MEMBER 2: C. HAND
 COUNSEL: S. TREBY CONST. INSP:
 ANTITRUST: J. RUTBERG RESID. INSP:
 RM ANALYST: B. ST MARY

CURRENT SAF. STATUS:

Safety review was reinitiated in October 1981. A revision to the Site Suitability Report was issued June 11, 1982.

CURRENT ENV. STATUS:

The FES was issued in February 1977. A document updating the FES was issued on July 19, 1982.

CURRENT HRG. STATUS:

The ASLB held a prehearing conference on 2/9-10/82, and on April 6-7, 1982. Hearing sessions are scheduled for August 23-27, 1982.

CURRENT ANTITRUST:

LATEST AMENDMENT:

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	04/11/75	04/11/75C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:		
ISSUE DES:		02/12/76C
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:	02/07/77	02/07/77C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	10/15/74	10/15/74C
SAR DOCKETED:	06/13/75	06/13/75C
SAR Q'S RECEIVED BY PM:	04/09/82	04/09/82C
SAR APPL. RESPONSE TO Q'S RECEIVED:	05/15/82	05/15/82C
INPUT TO DRAFT SER TO PM:	07/16/82	07/16/82C
ISSUE DRAFT SER:	08/27/82	
INPUT TO SER:	01/14/83	
ISSUE SER:	03/04/83	
ACRS FULL COMMITTEE MEETING:	05/06/83	
INPUTS TO SE SUPPLEMENT 1:	06/10/83	
ISSUE SE SUPPLEMENT 1:	07/01/83	
HEARING STARTED:	08/23/82	
ASLB INITIAL DECISION:	05/01/84	
ASLB FINAL DECISION:		
TECH SPECS COMPLETED:		
COMMISSION DECISION:	06/01/84	
CP ISSUED:	06/01/84	

PEBBLE SPRINGS 1 & 2

CP CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																	
DOCKET NO: 051480515 APPLICANT: PORTLAND GENERAL ELECTRIC LOCATION: 3 MI NW OF ARLINGTON, ORE REGION: 5 REAC. TYPE: PWR DESIGN PWR: 3760 MWT/1260 MWE AE: BECH NSSS: B&W CONST: BECH	LIC. PM: D. SCALETTI LIC. BC: E. ADENSAM LIC. LA.: M. DUNCAN COUNSEL: B. BORDENICK ANTI TRUST: B. VOGLER RM ANALYST: L. LANIER ASLB CHAIR: I. SMITH MEMBER 1: O. PARIS MEMBER 2: W. JORDAN CONST. INSP: RESID. INSP:																																	
CURRENT SAF. STATUS: Amendment 13 to the PSAR in response to 10CFR50.34(f) (CP/ML rule) was filed 1/29/82. The staff's review of the TMI-2 issues is presently in a hold status awaiting a decision by PGE whether or not to continue their application at a different site (see Environmental Status). A decision is expected within 2 months.	ENVIRONMENTAL MILESTONES: <table border="1"> <thead> <tr> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>08/06/74</td> <td>08/06/74C</td> </tr> <tr> <td>10/11/74</td> <td>12/11/74C</td> </tr> <tr> <td>11/15/74</td> <td>01/06/75C</td> </tr> <tr> <td>03/07/75</td> <td>03/22/75C</td> </tr> <tr> <td>04/07/75</td> <td>04/16/75C</td> </tr> </tbody> </table>	SCHED. DATE	ACTUAL DATE	08/06/74	08/06/74C	10/11/74	12/11/74C	11/15/74	01/06/75C	03/07/75	03/22/75C	04/07/75	04/16/75C																					
SCHED. DATE	ACTUAL DATE																																	
08/06/74	08/06/74C																																	
10/11/74	12/11/74C																																	
11/15/74	01/06/75C																																	
03/07/75	03/22/75C																																	
04/07/75	04/16/75C																																	
CURRENT ENV. STATUS: On 4/9/82, PGE withdrew their application, before the Oregon Energy facility siting council, for the Pebble Springs site. The alternative sites hearing before the ASLB scheduled for 4/20/82 was cancelled.	SAFETY/HEARING MILESTONES: <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>06/07/74</td> <td>06/07/74C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>10/18/74</td> <td>10/18/74C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>12/13/74</td> <td>01/13/75C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>02/14/75</td> <td>02/04/75C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>04/11/75</td> <td>05/23/75C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>09/01/75</td> <td>12/08/75C</td> </tr> <tr> <td>ISSUE SER:</td> <td>01/05/76</td> <td>01/12/76C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>11/12/76</td> <td>02/12/76C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 6:</td> <td>09/09/76</td> <td>12/14/77C</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 6:</td> <td>N/S</td> <td></td> </tr> </tbody> </table>	APPLICATION TENDERED:	06/07/74	06/07/74C	SAR DOCKETED:	10/18/74	10/18/74C	SAR Q'S RECEIVED BY PM:	12/13/74	01/13/75C	SAR APPL. RESPONSE TO Q'S RECEIVED:	02/14/75	02/04/75C	INPUT TO DRAFT SER TO PM:	04/11/75	05/23/75C	ISSUE DRAFT SER:			INPUT TO SER:	09/01/75	12/08/75C	ISSUE SER:	01/05/76	01/12/76C	ACRS LETTER RECEIVED:	11/12/76	02/12/76C	INPUTS TO SE SUPPLEMENT 6:	09/09/76	12/14/77C	ISSUE SE SUPPLEMENT 6:	N/S	
APPLICATION TENDERED:	06/07/74	06/07/74C																																
SAR DOCKETED:	10/18/74	10/18/74C																																
SAR Q'S RECEIVED BY PM:	12/13/74	01/13/75C																																
SAR APPL. RESPONSE TO Q'S RECEIVED:	02/14/75	02/04/75C																																
INPUT TO DRAFT SER TO PM:	04/11/75	05/23/75C																																
ISSUE DRAFT SER:																																		
INPUT TO SER:	09/01/75	12/08/75C																																
ISSUE SER:	01/05/76	01/12/76C																																
ACRS LETTER RECEIVED:	11/12/76	02/12/76C																																
INPUTS TO SE SUPPLEMENT 6:	09/09/76	12/14/77C																																
ISSUE SE SUPPLEMENT 6:	N/S																																	
CURRENT HRG. STATUS: A prehearing conference on alternative sites was held on December 1, 1981.	HEARING STARTED: ASLB INITIAL DECISION: N/S ASLB FINAL DECISION: TECH SPECS COMPLETED: COMMISSION DECISION: N/S CP ISSUED: N/S																																	
CURRENT ANTI TRUST: Antitrust review is complete.																																		
LATEST AMENDMENT: Amendment 13 to the PSAR in response to 10CFR50.34(f).																																		
NEW SLIPS/NOTES:																																		

SKAGIT/HANFORD 1&2

CP CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																							
DOCKET NO: 0522&0523 APPLICANT: PUGET SOUND POWER & LIGHT LOCATION: 30 MI. NW OF RICHLAND, WA. REGION: 5 AE: BECH REAC. TYPE: BWR NSSS: GE DESIGN PWR: 3833 MWT/1277 MWE CONST: BECH	LIC. PM: C. MOON LIC. BC: E. ADENSAM LIC. LA.: M. DUNCAN COUNSEL: R. BLACK ANTITRUST: B. VOGLER RM ANALYST: S. HEDLUND	ASLB CHAIR: J. WOLF MEMBER 1: F. HOOPER MEMBER 2: G. LINENBERGER CONST. INSP: RESID. INSP:																						
CURRENT SAF. STATUS: Supplement No. 2 to the SER was issued 10/81 on TMI-related action items. Site relocation ER amendment and PSAR amendment were submitted on 12/31/81. The applicant is relocating the site to the Hanford Reservation. On 7/16/82, the staff requested additional geological field data. Submittal and review of this data will require a delay in issuance of supplement No. 3 to SER to 11/82.	ENVIRONMENTAL MILESTONES: <table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>09/30/74</td> <td>09/30/74C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>02/05/82</td> <td>02/05/82C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>04/09/82</td> <td>04/09/82C</td> </tr> <tr> <td>ISSUE DES:</td> <td>05/04/82</td> <td>05/04/82C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>09/06/82</td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>12/00/82</td> <td></td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	09/30/74	09/30/74C	ER SITE VISIT COMPLETE:	02/05/82	02/05/82C	INPUT TO DES TO PM:	04/09/82	04/09/82C	ISSUE DES:	05/04/82	05/04/82C	RESPONSE TO COMMENTS ON DES:	09/06/82		ISSUE FES:	12/00/82			
	SCHED. DATE	ACTUAL DATE																						
ER DOCKETED:	09/30/74	09/30/74C																						
ER SITE VISIT COMPLETE:	02/05/82	02/05/82C																						
INPUT TO DES TO PM:	04/09/82	04/09/82C																						
ISSUE DES:	05/04/82	05/04/82C																						
RESPONSE TO COMMENTS ON DES:	09/06/82																							
ISSUE FES:	12/00/82																							
CURRENT ENV. STATUS: Site relocation (to Hanford) DES was issued on May 4, 1982. The FES is expected to be issued 12/82.	SAFETY/HEARING MILESTONES: <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>08/06/74</td> <td>08/06/74C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>01/15/75</td> <td>01/15/75C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>02/10/82</td> <td>02/10/82C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>09/01/82</td> <td></td> </tr> </tbody> </table>	APPLICATION TENDERED:	08/06/74	08/06/74C	SAR DOCKETED:	01/15/75	01/15/75C	SAR Q'S RECEIVED BY PM:	02/10/82	02/10/82C	SAR APPL. RESPONSE TO Q'S RECEIVED:	09/01/82												
APPLICATION TENDERED:	08/06/74	08/06/74C																						
SAR DOCKETED:	01/15/75	01/15/75C																						
SAR Q'S RECEIVED BY PM:	02/10/82	02/10/82C																						
SAR APPL. RESPONSE TO Q'S RECEIVED:	09/01/82																							
CURRENT HRG. STATUS: A special prehearing conference was held on May 5, 1982. Safety hearings are expected to begin in 02/83. Environmental hearings, except for need-for-power, are expected to begin in 04/83. Need-for-power hearing is expected to begin in 05/83 after the Regional Power Council publishes a regional conservation and electric power plan in 04/83.	<table border="1"> <tbody> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>07/11/77</td> <td>07/11/77C</td> </tr> <tr> <td>ISSUE SER:</td> <td>08/31/77</td> <td>08/31/77C</td> </tr> </tbody> </table>	INPUT TO DRAFT SER TO PM:			ISSUE DRAFT SER:			INPUT TO SER:	07/11/77	07/11/77C	ISSUE SER:	08/31/77	08/31/77C											
INPUT TO DRAFT SER TO PM:																								
ISSUE DRAFT SER:																								
INPUT TO SER:	07/11/77	07/11/77C																						
ISSUE SER:	08/31/77	08/31/77C																						
CURRENT ANTITRUST: Complete	<table border="1"> <tbody> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>01/00/83</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 3:</td> <td>09/10/82</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 3:</td> <td>11/15/82</td> <td></td> </tr> </tbody> </table>	ACRS FULL COMMITTEE MEETING:	01/00/83		INPUTS TO SE SUPPLEMENT 3:	09/10/82		ISSUE SE SUPPLEMENT 3:	11/15/82															
ACRS FULL COMMITTEE MEETING:	01/00/83																							
INPUTS TO SE SUPPLEMENT 3:	09/10/82																							
ISSUE SE SUPPLEMENT 3:	11/15/82																							
CURRENT ANTITRUST: Complete	<table border="1"> <tbody> <tr> <td>HEARING STARTED:</td> <td>07/15/75</td> <td>07/15/75C</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>04/00/83</td> <td></td> </tr> <tr> <td>ASLB FINAL DECISION:</td> <td>N/S</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>N/A</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>07/00/83</td> <td></td> </tr> <tr> <td>CP ISSUED:</td> <td>07/00/83</td> <td></td> </tr> </tbody> </table>	HEARING STARTED:	07/15/75	07/15/75C	ASLB INITIAL DECISION:	04/00/83		ASLB FINAL DECISION:	N/S		TECH SPECS COMPLETED:	N/A		COMMISSION DECISION:	07/00/83		CP ISSUED:	07/00/83						
HEARING STARTED:	07/15/75	07/15/75C																						
ASLB INITIAL DECISION:	04/00/83																							
ASLB FINAL DECISION:	N/S																							
TECH SPECS COMPLETED:	N/A																							
COMMISSION DECISION:	07/00/83																							
CP ISSUED:	07/00/83																							
LATEST AMENDMENT:																								
NEW SLIPS/NOTES:																								

(BOP)BOPSSAR/BSAR-205

PDA CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																				
DOCKET NO: 05000560 APPLICANT: FLUOR POWER SERVICES LOCATION: N/A REGION: 1 REAC. TYPE: BOP DESIGN PWR: 0000 MWT/0000 MWE AE: FLUOR NSSS: CONST:	LIC. PM: UNASSIGNED LIC. BC: J. MILLER LIC. LA.: P. ANDERSON COUNSEL: N/A ANTITRUST: RM ANALYST: S. HEDLUND ASLB CHAIR: MEMBER 1: MEMBER 2: CONST. INSP: RESID. INSP:																																				
CURRENT SAF. STATUS: Review in abeyance pending the future of standardization.	<table border="0"> <thead> <tr> <th>ENVIRONMENTAL MILESTONES:</th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td></td> <td></td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td></td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td></td> <td></td> </tr> </tbody> </table>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:			ER SITE VISIT COMPLETE:			INPUT TO DES TO PM:			ISSUE DES:			RESPONSE TO COMMENTS ON DES:			ISSUE FES:																	
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																			
ER DOCKETED:																																					
ER SITE VISIT COMPLETE:																																					
INPUT TO DES TO PM:																																					
ISSUE DES:																																					
RESPONSE TO COMMENTS ON DES:																																					
ISSUE FES:																																					
CURRENT ENV. STATUS:	<table border="0"> <thead> <tr> <th>SAFETY/HEARING MILESTONES:</th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>10/31/77</td> <td>10/31/77C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>10/31/77</td> <td>10/31/77C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>04/14/78</td> <td>06/20/78C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>06/02/78</td> <td>07/31/78C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>05/25/78</td> <td>07/07/78C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>08/21/78</td> <td>10/17/78C</td> </tr> <tr> <td>ISSUE SER:</td> <td>10/02/78</td> <td>12/29/78C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>11/17/78</td> <td>02/16/79C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>12/08/78</td> <td>03/21/79C</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> </tbody> </table>	SAFETY/HEARING MILESTONES:	SCHED. DATE	ACTUAL DATE	APPLICATION TENDERED:	10/31/77	10/31/77C	SAR DOCKETED:	10/31/77	10/31/77C	SAR Q'S RECEIVED BY PM:	04/14/78	06/20/78C	SAR APPL. RESPONSE TO Q'S RECEIVED:	06/02/78	07/31/78C	INPUT TO DRAFT SER TO PM:	05/25/78	07/07/78C	ISSUE DRAFT SER:			INPUT TO SER:	08/21/78	10/17/78C	ISSUE SER:	10/02/78	12/29/78C	ACRS LETTER RECEIVED:	11/17/78	02/16/79C	INPUTS TO SE SUPPLEMENT 1:	12/08/78	03/21/79C	ISSUE SE SUPPLEMENT 1:	N/S	
SAFETY/HEARING MILESTONES:	SCHED. DATE	ACTUAL DATE																																			
APPLICATION TENDERED:	10/31/77	10/31/77C																																			
SAR DOCKETED:	10/31/77	10/31/77C																																			
SAR Q'S RECEIVED BY PM:	04/14/78	06/20/78C																																			
SAR APPL. RESPONSE TO Q'S RECEIVED:	06/02/78	07/31/78C																																			
INPUT TO DRAFT SER TO PM:	05/25/78	07/07/78C																																			
ISSUE DRAFT SER:																																					
INPUT TO SER:	08/21/78	10/17/78C																																			
ISSUE SER:	10/02/78	12/29/78C																																			
ACRS LETTER RECEIVED:	11/17/78	02/16/79C																																			
INPUTS TO SE SUPPLEMENT 1:	12/08/78	03/21/79C																																			
ISSUE SE SUPPLEMENT 1:	N/S																																				
CURRENT ANTITRUST:	HEARING STARTED: ASLB INITIAL DECISION: COMMISSION DECISION: SPECIAL PROJECT COMPLETE: N/S																																				
LATEST AMENDMENT:																																					
NEW SLIPS/NOTES:																																					

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																		
DOCKET NO: 95000591 APPLICANT: EBASCO SERVICES LOCATION: N/A REGION: 0 REAC. TYPE: BOP DESIGN PWR: 3800 MWT/0000 MWE AE: EBASCO NSSS: CONST:	LIC. PM: UNASSIGNED LIC. BC: J. MILLER LIC. LA.: P. ANDERSON COUNSEL: UNASSIGNED ANTITRUST: RM ANALYST: M. KING ASLB CHAIR: MEMBER 1: MEMBER 2: CONST. INSP: RESID. INSP:																																																																		
<p>CURRENT SAF. STATUS: Review in abeyance pending the future of standardization and resources to conduct review.</p> <p>CURRENT ENV. STATUS:</p> <p>CURRENT HRG. STATUS:</p> <p>CURRENT ANTITRUST:</p> <p>LATEST AMENDMENT:</p> <p>NEW SLIPS/NOTES:</p>	<p>ENVIRONMENTAL MILESTONES:</p> <table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td></td> <td></td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td></td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td></td> <td></td> </tr> </tbody> </table> <p>SAFETY/HEARING MILESTONES:</p> <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>11/23/77</td> <td>11/23/77C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>02/02/78</td> <td>02/02/78C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td></td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td></td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td></td> <td></td> </tr> <tr> <td>SPECIAL PROJECT COMPLETE:</td> <td>N/S</td> <td></td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:			ER SITE VISIT COMPLETE:			INPUT TO DES TO PM:			ISSUE DES:			RESPONSE TO COMMENTS ON DES:			ISSUE FES:			APPLICATION TENDERED:	11/23/77	11/23/77C	SAR DOCKETED:	02/02/78	02/02/78C	SAR Q'S RECEIVED BY PM:	N/S		SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S		INPUT TO DRAFT SER TO PM:	N/S		ISSUE DRAFT SER:	N/S		INPUT TO SER:	N/S		ISSUE SER:	N/S		ACRS FULL COMMITTEE MEETING:	N/S		INPUTS TO SE SUPPLEMENT 1:	N/S		ISSUE SE SUPPLEMENT 1:	N/S		HEARING STARTED:			ASLB INITIAL DECISION:			COMMISSION DECISION:			SPECIAL PROJECT COMPLETE:	N/S	
	SCHED. DATE	ACTUAL DATE																																																																	
ER DOCKETED:																																																																			
ER SITE VISIT COMPLETE:																																																																			
INPUT TO DES TO PM:																																																																			
ISSUE DES:																																																																			
RESPONSE TO COMMENTS ON DES:																																																																			
ISSUE FES:																																																																			
APPLICATION TENDERED:	11/23/77	11/23/77C																																																																	
SAR DOCKETED:	02/02/78	02/02/78C																																																																	
SAR Q'S RECEIVED BY PM:	N/S																																																																		
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S																																																																		
INPUT TO DRAFT SER TO PM:	N/S																																																																		
ISSUE DRAFT SER:	N/S																																																																		
INPUT TO SER:	N/S																																																																		
ISSUE SER:	N/S																																																																		
ACRS FULL COMMITTEE MEETING:	N/S																																																																		
INPUTS TO SE SUPPLEMENT 1:	N/S																																																																		
ISSUE SE SUPPLEMENT 1:	N/S																																																																		
HEARING STARTED:																																																																			
ASLB INITIAL DECISION:																																																																			
COMMISSION DECISION:																																																																			
SPECIAL PROJECT COMPLETE:	N/S																																																																		

(BOP)ESSAR/RESAR-414

PDA CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																
DOCKET NO: 00007591 APPLICANT: EBASCO SERVICES LOCATION: N/A REGION: 0 REAC. TYPE: BOP DESIGN PWR: 0000 MWT/0000 MWE AE: EBASCO NSSS: CONST:	LIC. PM: . UNASSIGNED LIC. BC: J. MILLER LIC. LA.: P. ANDERSON COUNSEL: . UNASSIGNED ANTITRUST: RM ANALYST: M. KING ASLB CHAIR: MEMBER 1: MEMBER 2: CONST. INSP: RESID. INSP:																																																
<p>CURRENT SAF. STATUS: Review in abeyance pending the future of standardization, and resources to conduct review.</p> <p>CURRENT ENV. STATUS:</p> <p>CURRENT HRG. STATUS:</p> <p>CURRENT ANTITRUST:</p> <p>LATEST AMENDMENT:</p> <p>NEW SLIPS/NOTES:</p>	<p>ENVIRONMENTAL MILESTONES:</p> <p>ER DOCKETED: ER SITE VISIT COMPLETE: INPUT TO DES TO PM: ISSUE DES: RESPONSE TO COMMENTS ON DES: ISSUE FES:</p> <p>SAFETY/HEARING MILESTONES:</p> <table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>11/23/77</td> <td>11/23/77C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>02/02/78</td> <td>02/02/78C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td></td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td></td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td></td> <td></td> </tr> <tr> <td>SPECIAL PROJECT COMPLETE:</td> <td>N/S</td> <td></td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	APPLICATION TENDERED:	11/23/77	11/23/77C	SAR DOCKETED:	02/02/78	02/02/78C	SAR Q'S RECEIVED BY PM:	N/S		SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S		INPUT TO DRAFT SER TO PM:	N/S		ISSUE DRAFT SER:	N/S		INPUT TO SER:	N/S		ISSUE SER:	N/S		ACRS FULL COMMITTEE MEETING:	N/S		INPUTS TO SE SUPPLEMENT 1:	N/S		ISSUE SE SUPPLEMENT 1:	N/S		HEARING STARTED:			ASLB INITIAL DECISION:			COMMISSION DECISION:			SPECIAL PROJECT COMPLETE:	N/S	
	SCHED. DATE	ACTUAL DATE																																															
APPLICATION TENDERED:	11/23/77	11/23/77C																																															
SAR DOCKETED:	02/02/78	02/02/78C																																															
SAR Q'S RECEIVED BY PM:	N/S																																																
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S																																																
INPUT TO DRAFT SER TO PM:	N/S																																																
ISSUE DRAFT SER:	N/S																																																
INPUT TO SER:	N/S																																																
ISSUE SER:	N/S																																																
ACRS FULL COMMITTEE MEETING:	N/S																																																
INPUTS TO SE SUPPLEMENT 1:	N/S																																																
ISSUE SE SUPPLEMENT 1:	N/S																																																
HEARING STARTED:																																																	
ASLB INITIAL DECISION:																																																	
COMMISSION DECISION:																																																	
SPECIAL PROJECT COMPLETE:	N/S																																																

(BOP)GAISSAR

PDA CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																		
DOCKET NO: 05000595 APPLICANT: GILBERT COMMONWEALTH LOCATION: N/A REGION: 4 REAC. TYPE: BOP DESIGN PWR: 0000 MWT/0000 MWE AE: WEST NSSS: CONST:	LIC. PM: UNASSIGNED LIC. BC: J. MILLER LIC. LA.: P. ANDERSON COUNSEL: M. KARMAN ANTITRUST: RM ANALYST: B. ST MARY ASLB CHAIR: MEMBER 1: MEMBER 2: CONST. INSP: RESID. INSP:																																																																		
<p>CURRENT SAF. STATUS: Review in abeyance pending the future of standardization and resources to conduct review.</p> <p>CURRENT ENV. STATUS:</p> <p>CURRENT HRG. STATUS:</p> <p>CURRENT ANTITRUST:</p> <p>LATEST AMENDMENT:</p> <p>NEW SLIPS/NOTES:</p>	<p>ENVIRONMENTAL MILESTONES:</p> <table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td></td> <td></td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td></td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td></td> <td></td> </tr> </tbody> </table> <p>SAFETY/HEARING MILESTONES:</p> <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>02/24/78</td> <td>02/24/78C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td></td> <td>08/21/78C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td></td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td></td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td></td> <td></td> </tr> <tr> <td>SPECIAL PROJECT COMPLETE:</td> <td>N/S</td> <td></td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:			ER SITE VISIT COMPLETE:			INPUT TO DES TO PM:			ISSUE DES:			RESPONSE TO COMMENTS ON DES:			ISSUE FES:			APPLICATION TENDERED:	02/24/78	02/24/78C	SAR DOCKETED:		08/21/78C	SAR Q'S RECEIVED BY PM:	N/S		SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S		INPUT TO DRAFT SER TO PM:	N/S		ISSUE DRAFT SER:	N/S		INPUT TO SER:	N/S		ISSUE SER:	N/S		ACRS FULL COMMITTEE MEETING:	N/S		INPUTS TO SE SUPPLEMENT 1:	N/S		ISSUE SE SUPPLEMENT 1:	N/S		HEARING STARTED:			ASLB INITIAL DECISION:			COMMISSION DECISION:			SPECIAL PROJECT COMPLETE:	N/S	
	SCHED. DATE	ACTUAL DATE																																																																	
ER DOCKETED:																																																																			
ER SITE VISIT COMPLETE:																																																																			
INPUT TO DES TO PM:																																																																			
ISSUE DES:																																																																			
RESPONSE TO COMMENTS ON DES:																																																																			
ISSUE FES:																																																																			
APPLICATION TENDERED:	02/24/78	02/24/78C																																																																	
SAR DOCKETED:		08/21/78C																																																																	
SAR Q'S RECEIVED BY PM:	N/S																																																																		
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S																																																																		
INPUT TO DRAFT SER TO PM:	N/S																																																																		
ISSUE DRAFT SER:	N/S																																																																		
INPUT TO SER:	N/S																																																																		
ISSUE SER:	N/S																																																																		
ACRS FULL COMMITTEE MEETING:	N/S																																																																		
INPUTS TO SE SUPPLEMENT 1:	N/S																																																																		
ISSUE SE SUPPLEMENT 1:	N/S																																																																		
HEARING STARTED:																																																																			
ASLB INITIAL DECISION:																																																																			
COMMISSION DECISION:																																																																			
SPECIAL PROJECT COMPLETE:	N/S																																																																		

P L A N T C H A R A C T E R I S T I C S :	K E Y P E R S O N N E L :																																													
DOCKET NO: 05000584 APPLICANT: GIBBS & HILL LOCATION: N/A REGION: 0 REAC. TYPE: BOP DESIGN PWR: 0000 MWT/0000 MWE AE: GHDR NSSS: CONST:	LIC. PM: UNASSIGNED LIC. BC: J. MILLER LIC. LA.: P. ANDERSON COUNSEL: M. WAGNER ANTITRUST: RM ANALYST: M. ANDERSON ASLB CHAIR: MEMBER 1: MEMBER 2: CONST. INSP: RESID. INSP:																																													
<p>CURRENT SAF. STATUS: Review in abeyance pending the future of standardization and resources to conduct review.</p> <p>CURRENT ENV. STATUS:</p> <p>CURRENT HRG. STATUS:</p> <p>CURRENT ANTITRUST:</p> <p>LATEST AMENDMENT:</p> <p>NEW SLIPS/NOTES:</p>	<p>ENVIRONMENTAL MILESTONES:</p> <p>SCHED. DATE ACTUAL DATE</p> <p>ER DOCKETED: ER SITE VISIT COMPLETE: INPUT TO DES TO PM: ISSUE DES: RESPONSE TO COMMENTS ON DES: ISSUE FES:</p> <p>SAFETY/HEARING MILESTONES:</p> <table border="0"> <tr> <td>APPLICATION TENDERED:</td> <td>10/15/76</td> <td>10/15/76C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>04/08/77</td> <td>05/10/77C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>02/03/78</td> <td>03/16/79C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>N/S</td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td></td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td></td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td></td> <td></td> </tr> <tr> <td>SPECIAL PROJECT COMPLETE:</td> <td>N/S</td> <td></td> </tr> </table>	APPLICATION TENDERED:	10/15/76	10/15/76C	SAR DOCKETED:	04/08/77	05/10/77C	SAR Q'S RECEIVED BY PM:	02/03/78	03/16/79C	SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S		INPUT TO DRAFT SER TO PM:	N/S		ISSUE DRAFT SER:	N/S		INPUT TO SER:	N/S		ISSUE SER:	N/S		ACRS FULL COMMITTEE MEETING:	N/S		INPUTS TO SE SUPPLEMENT 1:	N/S		ISSUE SE SUPPLEMENT 1:	N/S		HEARING STARTED:			ASLB INITIAL DECISION:			COMMISSION DECISION:			SPECIAL PROJECT COMPLETE:	N/S	
APPLICATION TENDERED:	10/15/76	10/15/76C																																												
SAR DOCKETED:	04/08/77	05/10/77C																																												
SAR Q'S RECEIVED BY PM:	02/03/78	03/16/79C																																												
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S																																													
INPUT TO DRAFT SER TO PM:	N/S																																													
ISSUE DRAFT SER:	N/S																																													
INPUT TO SER:	N/S																																													
ISSUE SER:	N/S																																													
ACRS FULL COMMITTEE MEETING:	N/S																																													
INPUTS TO SE SUPPLEMENT 1:	N/S																																													
ISSUE SE SUPPLEMENT 1:	N/S																																													
HEARING STARTED:																																														
ASLB INITIAL DECISION:																																														
COMMISSION DECISION:																																														
SPECIAL PROJECT COMPLETE:	N/S																																													

(BOP)SWESSAR/BSAR-205

PDA CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:		KEY PERSONNEL:		
DOCKET NO:	00000595	LIC. PM:	. UNASSIGNED	ASLB CHAIR:
APPLICANT:	STONE & WEBSTER	LIC. BC:	J. MILLER	MEMBER 1:
LOCATION:	N/A	LIC. LA.:	P. ANDERSON	MEMBER 2:
REGION:	0	COUNSEL:	. UNASSIGNED	CONST. INSP:
REAC. TYPE:	BOP	ANTITRUST:		RESID. INSP:
DESIGN PWR:	0000 MWT/0000 MWE	RM ANALYST:	M. KING	
AE:	S&W			
NSSS:				
CONST:	N/A			
CURRENT SAF. STATUS: Review in abeyance pending the future of standardization, and resources to conduct review.		ENVIRONMENTAL MILESTONES:		
		SCHED. DATE ACTUAL DATE		
		ER DOCKETED: N/A		
		ER SITE VISIT COMPLETE:		
		INPUT TO DES TO PM:		
		ISSUE DES:		
		RESPONSE TO COMMENTS ON DES:		
		ISSUE FES:		
CURRENT ENV. STATUS:		SAFETY/HEARING MILESTONES:		
		APPLICATION TENDERED: 12/15/75 12/22/75C		
		SAR DOCKETED: 12/22/75 12/22/75C		
		SAR Q'S RECEIVED BY PM: 11/12/76 04/04/77C		
		SAR APPL. RESPONSE TO Q'S RECEIVED: 01/14/77 05/20/77C		
CURRENT HRG. STATUS:		INPUT TO DRAFT SER TO PM: N/S		
		ISSUE DRAFT SER:		
		INPUT TO SER: 09/09/77 10/13/77C		
		ISSUE SER: 10/19/77 12/02/77C		
		ACRS LETTER RECEIVED: 01/15/78 01/13/78C		
		INPUTS TO SE SUPPLEMENT 1: N/S		
		ISSUE SE SUPPLEMENT 1: N/S		
CURRENT ANTITRUST:		HEARING STARTED:		
		ASLB INITIAL DECISION:		
		COMMISSION DECISION:		
		SPECIAL PROJECT COMPLETE: N/S		
LATEST AMENDMENT:				
NEW SLIPS/NOTES:				

PLANT CHARACTERISTICS:

DOCKET NO: 05000470
 APPLICANT: COMBUSTION ENGINEERING
 LOCATION: N/A
 REGION: 0
 REAC. TYPE: PWR
 DESIGN PWR: 3800 MWT/1295 MWE
 AE: COMB
 NSSS: COMB
 CONST:

KEY PERSONNEL:

LIC. PM: C. GRIMES
 LIC. BC: H. BERNARD
 LIC. LA.: P. ANDERSON
 COUNSEL: M. WAGNER
 ANTITRUST:
 RM ANALYST: M. KING
 ASLB CHAIR:
 MEMBER 1:
 MEMBER 2:
 CONST. INSP:
 RESID. INSP:

CURRENT SAF. STATUS:
 SER (NUREG-0852) issued 11/81. Awaiting documentation to resolve ACRS, open, and confirmatory issues.

CURRENT ENV. STATUS:
 N/A.

CURRENT HRG. STATUS:
 N/A.

CURRENT ANTITRUST:

LATEST AMENDMENT:

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES: SCHED. DATE ACTUAL DATE

ER DOCKETED:
 ER SITE VISIT COMPLETE:
 INPUT TO DES TO PM:
 ISSUE DES:
 RESPONSE TO COMMENTS ON DES:
 ISSUE FES:

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	10/27/78	10/27/78C
SAR DOCKETED:	12/21/79	12/21/79C
SAR Q'S RECEIVED BY PM:	09/01/80	09/01/81C
SAR APPL. RESPONSE TO Q'S RECEIVED:	01/01/81	07/15/81C
INPUT TO DRAFT SER TO PM:	N/S	
ISSUE DRAFT SER:	N/S	
INPUT TO SER:	11/01/81	11/13/81C
ISSUE SER:	05/01/82	11/10/81C
ACRS LETTER RECEIVED:	06/21/82	12/15/81C
INPUTS TO SE SUPPLEMENT 1:	02/28/83	
ISSUE SE SUPPLEMENT 1:	03/30/83	
HEARING STARTED:	N/A	
ASLB INITIAL DECISION:	N/A	
COMMISSION DECISION:	07/00/83	
SPECIAL PROJECT COMPLETE:	07/29/83	

(NSS)GESSAR SEVERE ACC

FDA CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																		
DOCKET NO: 00007447 APPLICANT: GENERAL ELECTRIC COMPANY LOCATION: N/A REGION: 0 REAC. TYPE: BWR DESIGN PWR: 3579 MWT/1220 MWE AE: BRAUN NSSS: GE CONST:	LIC. PM: D. LYNCH LIC. BC: J. MILLER LIC. LA.: P. ANDERSON COUNSEL: B. BORDENIK ANTITRUST: RM ANALYST: B. ST MARY ASLB CHAIR: N/A MEMBER 1: N/A MEMBER 2: N/A CONST. INSP: RESID. INSP:																																																																		
<p>CURRENT SAF. STATUS: GESSAR II was docketed 02/82; review is in progress. Some generic issues are being identified/resolved in conjunction with LRG-II. Dates shown reflect review for the severe accident design. PRA for severe accident design was submitted 4/82. Severe accident design modifications were submitted 6/82 in Amendment No. 4.</p> <p>CURRENT ENV. STATUS:</p> <p>CURRENT HRG. STATUS:</p> <p>CURRENT ANTITRUST: FDA antitrust review is in progress.</p> <p>LATEST AMENDMENT: FDA Amendment No. 4 was received in June, 1982.</p> <p>NEW SLIPS/NOTES:</p>	<p>ENVIRONMENTAL MILESTONES:</p> <table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td></td> <td></td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td></td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td></td> <td></td> </tr> </tbody> </table> <p>SAFETY/HEARING MILESTONES:</p> <table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>03/31/80</td> <td>03/31/80C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>02/22/82</td> <td>02/22/82C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>09/01/82</td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>02/01/83</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>02/01/84</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>03/01/84</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>04/06/84</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>04/21/84</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>05/25/84</td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>N/A</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>N/A</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>05/00/84</td> <td></td> </tr> <tr> <td>SPECIAL PROJECT COMPLETE:</td> <td>05/00/84</td> <td></td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:			ER SITE VISIT COMPLETE:			INPUT TO DES TO PM:			ISSUE DES:			RESPONSE TO COMMENTS ON DES:			ISSUE FES:			APPLICATION TENDERED:	03/31/80	03/31/80C	SAR DOCKETED:	02/22/82	02/22/82C	SAR Q'S RECEIVED BY PM:	09/01/82		SAR APPL. RESPONSE TO Q'S RECEIVED:	02/01/83		INPUT TO DRAFT SER TO PM:			ISSUE DRAFT SER:			INPUT TO SER:	02/01/84		ISSUE SER:	03/01/84		ACRS FULL COMMITTEE MEETING:	04/06/84		INPUTS TO SE SUPPLEMENT 1:	04/21/84		ISSUE SE SUPPLEMENT 1:	05/25/84		HEARING STARTED:	N/A		ASLB INITIAL DECISION:	N/A		COMMISSION DECISION:	05/00/84		SPECIAL PROJECT COMPLETE:	05/00/84	
	SCHED. DATE	ACTUAL DATE																																																																	
ER DOCKETED:																																																																			
ER SITE VISIT COMPLETE:																																																																			
INPUT TO DES TO PM:																																																																			
ISSUE DES:																																																																			
RESPONSE TO COMMENTS ON DES:																																																																			
ISSUE FES:																																																																			
APPLICATION TENDERED:	03/31/80	03/31/80C																																																																	
SAR DOCKETED:	02/22/82	02/22/82C																																																																	
SAR Q'S RECEIVED BY PM:	09/01/82																																																																		
SAR APPL. RESPONSE TO Q'S RECEIVED:	02/01/83																																																																		
INPUT TO DRAFT SER TO PM:																																																																			
ISSUE DRAFT SER:																																																																			
INPUT TO SER:	02/01/84																																																																		
ISSUE SER:	03/01/84																																																																		
ACRS FULL COMMITTEE MEETING:	04/06/84																																																																		
INPUTS TO SE SUPPLEMENT 1:	04/21/84																																																																		
ISSUE SE SUPPLEMENT 1:	05/25/84																																																																		
HEARING STARTED:	N/A																																																																		
ASLB INITIAL DECISION:	N/A																																																																		
COMMISSION DECISION:	05/00/84																																																																		
SPECIAL PROJECT COMPLETE:	05/00/84																																																																		

(NSS)GESSAR-238 NI

FDA CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000447
 APPLICANT: GENERAL ELECTRIC COMPANY
 LOCATION: N/A
 REGION: 0
 REAC. TYPE: BWR
 DESIGN PWR: 3579 MWT/1220 MWE

AE: BRAUN
 NSSS: GE
 CONST:

KEY PERSONNEL:

LIC. PM: D. LYNCH
 LIC. BC: J. MILLER
 LIC. LA.: P. ANDERSON
 COUNSEL: B. BORDENICK
 ANTITRUST:
 RM ANALYST: B. ST MARY

ASLB CHAIR: N/A
 MEMBER 1: N/A
 MEMBER 2: N/A
 CONST. INSP:
 RESID. INSP:

CURRENT SAF. STATUS:

GESSAR II was docketed 02/82; review is in progress. Some generic issues are being identified/resolved in conjunction with LRG-II. Dates shown reflect review for the 238 Nuclear Island.

CURRENT ENV. STATUS:

CURRENT HRG. STATUS:

CURRENT ANTITRUST:

FDA antitrust review is in progress.

LATEST AMENDMENT:

FDA Amendment No. 4 was received in June, 1982.

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:		
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:		
ISSUE DES:		
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:		

ER DOCKETED:
 ER SITE VISIT COMPLETE:
 INPUT TO DES TO PM:
 ISSUE DES:
 RESPONSE TO COMMENTS ON DES:
 ISSUE FES:

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	03/31/80	03/31/80C
SAR DOCKETED:	02/22/82	02/22/82C
SAR Q'S RECEIVED BY PM:	07/16/82	
SAR APPL. RESPONSE TO Q'S RECEIVED:	11/26/82	

INPUT TO DRAFT SER TO PM:		
ISSUE DRAFT SER:		
INPUT TO SER:	02/01/83	
ISSUE SER:	03/02/83	

ACRS FULL COMMITTEE MEETING:	04/08/83	
INPUTS TO SE SUPPLEMENT 1:	04/15/83	
ISSUE SE SUPPLEMENT 1:	05/12/83	

HEARING STARTED:	N/A	
ASLB INITIAL DECISION:	N/A	
COMMISSION DECISION:	05/00/83	
SPECIAL PROJECT COMPLETE:	05/00/83	

(SP)FNP 1-8 (MANUF.)

S P C C U R R E N T S T A T U S R E P O R T

REPORT AS OF: 08/16/82

P L A N T C H A R A C T E R I S T I C S :

DOCKET NO: 05000437
 APPLICANT: OFFSHORE POWER SYSTEMS
 LOCATION: JACKSONVILLE, FLA.
 REGION: 2 AE: OPS
 REAC. TYPE: PWR NSSS: WEST
 DESIGN PWR: 3411 MWT/1150 MWE CONST: OPS

K E Y P E R S O N N E L :

LIC. PM: UNASSIGNED ASLB CHAIR: S. WOLFE
 LIC. BC: E. ADENSAM MEMBER 1: D. SCHINK
 LIC. LA.: M. DUNCAN MEMBER 2: G. BRIGHT
 COUNSEL: D. GODDARD
 ANTITRUST: J. RUTBERG
 RM ANALYST: B. ST MARY
 CONST. INSP:
 RESID. INSP:

C U R R E N T S A F . S T A T U S :

ML matters have been addressed by applicant. 5SER 4, covering IMI requirements and other previous unresolved issues, was issued 09-29-81. An ACRS subcommittee meeting was held on 10-15-81. The ACRS sent a favorable letter on 10-19-81. Commission Decision is projected for 09-82.

C U R R E N T E N V . S T A T U S :

All environmental statements have been issued.

C U R R E N T H R G . S T A T U S :

Suppl. 4 to the SER was entered into the record on 12-4-81. Hearing reopened and closed on 12-4-81. Licensing Board issued an Initial Decision on 6-30-82, authorizing the Director of NRR to issue a manufacturing license, subject to a condition, to OPS for the manufacturing by the end of 1999 of eight standardized floating nuclear plants at Blount Island, Jacksonville, Florida.

C U R R E N T A N T I T R U S T :

L A T E S T A M E N D M E N T :

N E W S L I P S / N O T E S :

E N V I R O N M E N T A L M I L E S T O N E S :

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	07/05/73	07/05/73C
ER SITE VISIT COMPLETE:	08/16/73	08/16/73C
INPUT TO DES TO PM:		07/01/74C
ISSUE DES:	04/12/74	07/24/74C
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:	10/06/75	10/06/75C

S A F E T Y / H E A R I N G M I L E S T O N E S :

APPLICATION TENDERED:	05/07/73	05/07/73C
SAR DOCKETED:	07/05/73	07/05/73C
SAR Q'S RECEIVED BY PM:	02/15/74	02/15/74C
SAR APPL. RESPONSE TO Q'S RECEIVED:	04/08/74	04/08/74C
INPUT TO DRAFT SER TO PM:	07/25/75	07/25/75C
ISSUE DRAFT SER:		
INPUT TO SER:	08/22/75	08/22/75C
ISSUE SER:	09/30/75	09/30/75C
ACRS LETTER RECEIVED:	10/19/81	10/19/81C
INPUTS TO SE SUPPLEMENT 4:	02/20/76	03/05/76C
ISSUE SE SUPPLEMENT 4:	09/00/81	09/29/81C
HEARING STARTED:	06/17/76	06/15/76C
ASLB INITIAL DECISION:	06/30/82	06/30/82C
COMMISSION DECISION:	09/00/82	
SPECIAL PROJECT COMPLETE:	09/00/82	

CARROLL SITE

ESR CURRENT STATUS REPORT

REPORT AS OF: 08/16/82

PLANT CHARACTERISTICS:

DOCKET NO: 05000599
 APPLICANT: COMMONWEALTH EDISON
 LOCATION: CARROLL COUNTY, IL.
 REGION: 3 AE:
 REAC. TYPE: NSSS: WEST
 DESIGN PWR: 0000 MWT/1120 MWE CONST:

KEY PERSONNEL:

LIC. PM: J. WILSON ASLB CHAIR: J. WOLF
 LIC. BC: J. MILLER MEMBER 1: G. BRIGHT
 LIC. LA.: P. ANDERSON MEMBER 2: R. HOLTON
 COUNSEL: R. LESSY CONST. INSP:
 ANTITRUST: A. HODGDON RESID. INSP:
 RM ANALYST: S. HEDLUND

CURRENT SAF. STATUS:

The commercial operation date has been postponed until 1999 - 2000. This license is not under active review.

CURRENT ENV. STATUS:

Portions of the alternate site study are under review by DOE.

CURRENT HRG. STATUS:

Five intervenors have been admitted.

CURRENT ANTITRUST:

Awaiting updated antitrust information from applicant.

LATEST AMENDMENT:

NEW SLIPS/NOTES:

ENVIRONMENTAL MILESTONES:

ER DOCKETED:
 ER SITE VISIT COMPLETE:
 INPUT TO DES TO PM:
 ISSUE DES:
 RESPONSE TO COMMENTS ON DES:
 ISSUE FES:

SCHED. DATE ACTUAL DATE

04/07/79 04/07/79C
 N/S
 N/S
 N/S
 N/S
 N/S

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:
 SAR DOCKETED:
 SAR Q'S RECEIVED BY PM:
 SAR APPL. RESPONSE TO Q'S RECEIVED:

12/20/78 12/20/78C

INPUT TO DRAFT SER TO PM:
 ISSUE DRAFT SER:
 INPUT TO SER:
 ISSUE SER:

ACRS FULL COMMITTEE MEETING:
 INPUTS TO SE SUPPLEMENT :
 ISSUE SE SUPPLEMENT :

HEARING STARTED:
 ASLB INITIAL DECISION:
 SPECIAL PROJECT COMPLETE:

N/S
 N/S
 N/S

N R R L I C E N S I N G S Y S T E M
N O N - P O W E R R E A C T O R S

AS OF: 08/15/82

<u>NON-POWER FACILITY</u>	<u>EARLIEST DOCKET</u>	<u>ISSUE* DES</u>	<u>INPUT TO SER TO PM</u>	<u>ISSUE SER</u>	<u>ISSUE FES OR EIA</u>	<u>START HEARING</u>	<u>ISSUE DL</u>	<u>COMMENTS</u>
AFRRI, TRIGA 1000.0000W TANK	ESTIMATED DATE: 10/80 ACTUAL DATE: 10/80C	N/A		01/82 01/82C	N/S	09/81	N/S	CONTESTED CASE
NBSR 10.0000W T	ESTIMATED DATE: 12/80 ACTUAL DATE: 12/80C	02/82 02/82C		11/82	08/82		10/82	POWER INCREASE TO 20 MW INCLUDED IN RENEWAL
TEXAS A&M, TRIGA 1000.0000W POOL	ESTIMATED DATE: 07/79 ACTUAL DATE: 07/79C	N/A		10/82	11/82		11/82	
U. OF FLA., ARGONAUT 100.0000W GRAPH	ESTIMATED DATE: 01/81 ACTUAL DATE: 01/81C	N/A		06/82 06/82C	N/S	N/A	07/82	
U. OF VA. 2000.0000W POOL	ESTIMATED DATE: 03/77 ACTUAL DATE: 03/77C	N/A		10/82	10/82	N/A	08/82	
WORCHESTER POLY TECH 10.0000W	ESTIMATED DATE: 07/79 ACTUAL DATE: 07/79C	N/A		10/82	N/S	N/A	10/82	

* FOR TEST REACTORS ONLY

SECTION III

N R R L I C E N S I N G S Y S T E M
O L C U R R E N T S T A T U S R E P O R T

P L A N T C H A R A C T E R I S T I C S :	K E Y P E R S O N N E L :																																																																																										
<p>DOCKET NO: Docket No. or Project No., if not docketed</p> <p>APPLICANT: Utility</p> <p>LOCATION: Miles and direction from nearest major town</p> <p>REGION: 1 through 5 AE: Architect/Engineer</p> <p>REAC. TYPE: PWR, BWR, HTGR or LMFBR NSSS: Nuclear Steam Systems Supplier</p> <p>DESIGN PWR: Megawatts electric & thermal CONST: Constructor</p>	<p>LIC. PM: Licensing Project Manager ASLB CHAIR: ASLB Chairman</p> <p>LIC. BC: Licensing Branch Chief MEMBER 1: on panel</p> <p>LIC. LA.: Licensing Assistant MEMBER 2: on panel</p> <p>COUNSEL: Attorney assigned to case CONST. INSP: Construction Inspector</p> <p>ANTITRUST: Antitrust Attorney RESID. INSP: Resident Inspector</p> <p>MPA ANALYST: MPA analyst assigned to track project</p>																																																																																										
<p>CURRENT SAF. STATUS: Safety status for this reporting period only. It consists of accomplishments and schedule changes occurring since the last issue of Blue Book. Outstanding issues and late input from review branches should be indicated, along with indication of the critical path.</p> <p>CURRENT ENV. STATUS: Environmental status for this reporting period only. It consists of accomplishments and schedule changes occurring since the last issue of Blue Book. Outstanding issues and late input from review branches should be indicated.</p> <p>CURRENT HRG. STATUS: Changes in the hearing dates since the last issue of Blue Book. Changes in intervention and contentions should be indicated.</p> <p>CURRENT ANTITRUST: Changes in the antitrust status since the last issue of Blue Book.</p> <p>LATEST AMENDMENT: The latest amendment submitted by the applicant.</p> <p>NEW SLIPS/NOTES: Slips or potential problems that should be brought to management's attention.</p>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%; text-align: center;">SCHED. DATE</th> <th style="width: 15%; text-align: center;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ENVIRONMENTAL MILESTONES:</td> <td></td> <td></td> </tr> <tr> <td>ER DOCKETED:</td> <td></td> <td style="text-align: center;">Environmental Report</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> <td style="text-align: center;">Project Manager</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> <td style="text-align: center;">Draft Environmental Statement</td> </tr> <tr> <td>ISSUE DES:</td> <td></td> <td style="text-align: center;">Final Environmental Statement</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td></td> <td></td> </tr> <tr> <td>SAFETY/HEARING MILESTONES:</td> <td></td> <td></td> </tr> <tr> <td>APPLICATION TENDERED:</td> <td></td> <td style="text-align: center;">Safety Analysis Report</td> </tr> <tr> <td>SAR DOCKETED:</td> <td></td> <td></td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td></td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td></td> <td style="text-align: center;">Safety Evaluation Report</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td></td> <td></td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td></td> <td style="text-align: center;">Advisory Committee on Reactor Safeguards</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 3:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 3:</td> <td></td> <td style="text-align: center;">Safety Evaluation Supplement</td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td></td> <td style="text-align: center;">Atomic Safety & Licensing Board</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td></td> <td></td> </tr> <tr> <td>ASLB FINAL DECISION:</td> <td></td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td></td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE PARTIAL POWER LICENSE:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE:</td> <td></td> <td></td> </tr> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td style="text-align: center;">SCHED. DATE</td> <td style="text-align: center;">RECEIPT DATE</td> </tr> <tr> <td></td> <td style="text-align: center;">Applicant estimate of construction completion</td> <td style="text-align: center;">Date of written notice of change in construction completion</td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ENVIRONMENTAL MILESTONES:			ER DOCKETED:		Environmental Report	ER SITE VISIT COMPLETE:		Project Manager	INPUT TO DES TO PM:		Draft Environmental Statement	ISSUE DES:		Final Environmental Statement	RESPONSE TO COMMENTS ON DES:			ISSUE FES:			SAFETY/HEARING MILESTONES:			APPLICATION TENDERED:		Safety Analysis Report	SAR DOCKETED:			SAR Q'S RECEIVED BY PM:			SAR APPL. RESPONSE TO Q'S RECEIVED:			INPUT TO DRAFT SER TO PM:		Safety Evaluation Report	ISSUE DRAFT SER:			INPUT TO SER:			ISSUE SER:			ACRS LETTER RECEIVED:		Advisory Committee on Reactor Safeguards	INPUTS TO SE SUPPLEMENT 3:			ISSUE SE SUPPLEMENT 3:		Safety Evaluation Supplement	FEMA LETTER RECEIVED:			HEARING STARTED:		Atomic Safety & Licensing Board	ASLB INITIAL DECISION:			ASLB FINAL DECISION:			TECH SPECS COMPLETED:			COMMISSION DECISION:			ISSUE PARTIAL POWER LICENSE:			ISSUE FULL POWER LICENSE:			CONSTRUCTION COMPLETION - APPL.:	SCHED. DATE	RECEIPT DATE		Applicant estimate of construction completion	Date of written notice of change in construction completion
	SCHED. DATE	ACTUAL DATE																																																																																									
ENVIRONMENTAL MILESTONES:																																																																																											
ER DOCKETED:		Environmental Report																																																																																									
ER SITE VISIT COMPLETE:		Project Manager																																																																																									
INPUT TO DES TO PM:		Draft Environmental Statement																																																																																									
ISSUE DES:		Final Environmental Statement																																																																																									
RESPONSE TO COMMENTS ON DES:																																																																																											
ISSUE FES:																																																																																											
SAFETY/HEARING MILESTONES:																																																																																											
APPLICATION TENDERED:		Safety Analysis Report																																																																																									
SAR DOCKETED:																																																																																											
SAR Q'S RECEIVED BY PM:																																																																																											
SAR APPL. RESPONSE TO Q'S RECEIVED:																																																																																											
INPUT TO DRAFT SER TO PM:		Safety Evaluation Report																																																																																									
ISSUE DRAFT SER:																																																																																											
INPUT TO SER:																																																																																											
ISSUE SER:																																																																																											
ACRS LETTER RECEIVED:		Advisory Committee on Reactor Safeguards																																																																																									
INPUTS TO SE SUPPLEMENT 3:																																																																																											
ISSUE SE SUPPLEMENT 3:		Safety Evaluation Supplement																																																																																									
FEMA LETTER RECEIVED:																																																																																											
HEARING STARTED:		Atomic Safety & Licensing Board																																																																																									
ASLB INITIAL DECISION:																																																																																											
ASLB FINAL DECISION:																																																																																											
TECH SPECS COMPLETED:																																																																																											
COMMISSION DECISION:																																																																																											
ISSUE PARTIAL POWER LICENSE:																																																																																											
ISSUE FULL POWER LICENSE:																																																																																											
CONSTRUCTION COMPLETION - APPL.:	SCHED. DATE	RECEIPT DATE																																																																																									
	Applicant estimate of construction completion	Date of written notice of change in construction completion																																																																																									

RC FORM 335 771 U.S. NUCLEAR REGULATORY COMMISSION BIBLIOGRAPHIC DATA SHEET		1. REPORT NUMBER (Assigned by DDC) NUREG-0580 Vol. 11 No. 8	
TITLE AND SUBTITLE (Add Volume No., if appropriate) Regulatory Licensing Status Summary Report (Blue Book)		2. (Leave blank)	
AUTHOR(S)		3. RECIPIENT'S ACCESSION NO.	
PERFORMING ORGANIZATION NAME AND MAILING ADDRESS (Include Zip Code) Office of Resource Management Management Information Branch U. S. Nuclear Regulatory Commission Washington, D.C. 20555		5. DATE REPORT COMPLETED MONTH: August YEAR: 1982	
SPONSORING ORGANIZATION NAME AND MAILING ADDRESS (Include Zip Code) Office of Resource Management Management Information Branch U. S. Nuclear Regulatory Commission Washington, D.C. 20555		DATE REPORT ISSUED MONTH: August YEAR: 1982	
TYPE OF REPORT		6. (Leave blank)	
PERIOD COVERED (Inclusive dates) July 11 - August 15, 1982		8. (Leave blank)	
SUPPLEMENTARY NOTES		10. PROJECT TASK/WORK UNIT NO.	
ABSTRACT (200 words or less) Provide a review of the status of the progress of the licensing reviews for all construction permits, operating license, special project and non-power reactor renewals under review, as reported to Congress.		11. CONTRACT NO.	
7. KEY WORDS AND DOCUMENT ANALYSIS		14. (Leave blank)	
17a. DESCRIPTORS		19. SECURITY CLASS (This report) Unclassified	
7b. IDENTIFIERS OPEN ENDED TERMS		20. SECURITY CLASS (This page) Unclassified	
21. NO. OF PAGES		22. PRICE	
23. AVAILABILITY STATEMENT Unlimited		24. PRICE	

UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D.C. 20555

FIRST CLASS MAIL
POSTAGE & FEES PAID
USNRC
WASH D C
PERMIT No. 682

OFFICIAL BUSINESS
PENALTY FOR PRIVATE USE, \$300

1205527877 1 3110
US NRC
A/R DIV OF TDO
POLICY & PUBLICATIONS MGT BR
PDR NRC'S COPY
LA 217
WASHINGTON DC 20555