

SURVEILLANCE TEST PROCEDURE COVER SHEET

SIF NO. \_\_\_\_\_ TITLE \_\_\_\_\_

Prepared By \_\_\_\_\_ Date \_\_\_\_\_ Reviewed By \_\_\_\_\_ Date \_\_\_\_\_ FOSRO Date \_\_\_\_\_ Approved By \_\_\_\_\_ Date \_\_\_\_\_

Original H. McCall 7-11-78 [Signature] 7-11-78 [Signature] 7-11-78

Revision \_\_\_\_\_

PERFORMANCE OF SURVEILLANCE TEST

Approved John Hill Date 7 Aug 78  
Shift Supervisor

Test Results in Spec? YES  NO \_\_\_\_\_ Malfunctions Indicated? YES \_\_\_\_\_ NO   
Adjustments Performed? YES \_\_\_\_\_ NO  MR Submitted? YES \_\_\_\_\_ NO   
All ADJUSTMENTS ARE PER PROCEDURE

Remarks, Nature of Malfunctions, or Adjustments Performed and Results:  
Did not record grease installation temperatures

Test Completed By: Samuel [Signature] Date 5/15/79

REVIEW OF COMPLETED TEST

Follow up Action : \_\_\_\_\_

Foreman/Shift Supervisor John [Signature] Date 8/14/78  
Action Taken or Analysis Results: \_\_\_\_\_

Surveillance Test Engineer [Signature] Date 8/15/79

\*FOSRO \_\_\_\_\_ Date \_\_\_\_\_  
\* Approved J.B. Kennel Date 5/15/79  
Chief Engineer

\*Required only if changes made to procedure  
Name of Chief of Dept for \_\_\_\_\_



SURVEILLANCE TEST PROCEDURE COVER SHEET

SIP NO. 1-T-2 TITLE Unit 1 Containment System Surveillance Test

Prepared By \_\_\_\_\_ Date \_\_\_\_\_ Reviewed By \_\_\_\_\_ Date \_\_\_\_\_ POSRC Date \_\_\_\_\_ Approved By \_\_\_\_\_ Date \_\_\_\_\_

Original H. McCall 7-11-78 H. McCall 7/12/78 78-102 7-11-78 [Signature] 7-11-78  
Revision \_\_\_\_\_

PERFORMANCE OF SURVEILLANCE TEST

Approved \_\_\_\_\_ Date \_\_\_\_\_  
Shift Supervisor

Test Results in Spec? YES \_\_\_ NO \_\_\_ Malfunctions Indicated? YES \_\_\_ NO \_\_\_  
Adjustments Performed? YES \_\_\_ NO \_\_\_ MR Submitted? YES \_\_\_ NO \_\_\_

Remarks, Nature of Malfunctions, or Adjustments Performed and Results:  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Test Completed By: \_\_\_\_\_ Date \_\_\_\_\_

REVIEW OF COMPLETED TEST

Follow up Action : \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Foreman/Shift Supervisor \_\_\_\_\_ Date \_\_\_\_\_

Action Taken or Analysis Results: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Surveillance Test Engineer \_\_\_\_\_ Date \_\_\_\_\_

\* POSRC \_\_\_\_\_ Meeting \_\_\_\_\_ Date \_\_\_\_\_

\* Approved \_\_\_\_\_ Date \_\_\_\_\_  
Chief Engineer

\*Required only if changes made to procedure  
Note: Use back of sheet for additional comments.

## I. GENERAL PRECAUTIONS

1. Temporary protection shall be provided for the tendons during the surveillance.
2. The elapsed time between removal and replacement of sheathing filler should not exceed two weeks, although no deleterious effects should be expected if all exposed surfaces are coated with Visconorust 2090P or Amber 1601.

## II. TENDONS TO BE INSPECTED

1. A list of tendons to be inspected will be obtained from the surveillance test Engineer and recorded on data sheet II.1. This list will consist of 10 horizontal, 5 vertical and 6 dome tendons. The list will include definition of which of these surveillance tendons are to have a wire removed for inspection and tensile strength testing. If for any reason any of the Surveillance tendons so designated by the Surveillance Test Engineer are inaccessible or otherwise not able to be tested, alternate surveillance tendons will be designated and such will be indicated on data sheet II.1, with the reasons for the required change.
2. Prior to commencement of the surveillance Data sheet VI.1 page (1) will be completed as per steps (1) thru (4) of the data sheet instructions.

## III. ADMINISTRATION OF PROCEDURES DURING SURVEILLANCE

1. A copy of the procedure will be maintained by each of the two crews performing the surveillance. (Any procedural changes must be controlled in a similar manner for each copy). In addition to this copy of the procedure, each crew will have with them the

data package for the tendon under test. This data package, consisting of data sheets IV.1, V.1, VI.1 (pages 1 & 2 and instructions), VI.2 (pages 1 & 2) VI.3 (page 1, 2 or 3) and VII.1 will have all information required from past records and all appropriate computational data required for acceptance criteria entered into them prior to commencement of the tendon surveillance.

Upon completion of each data package (with the possible exception of the regreasing information, if a delay is foreseen) the results will be entered into the summary sheet (see section XII) reviewed by the shop foreman and forwarded to the Surveillance Test Engineer (STE). The STE will promptly review the data and return it to the foreman to be assembled into the procedural package for the entire surveillance.

#### IV. SHEATHING FILLER INSPECTION

The sheathing filler (Visconorust 2090P-2 or P-4 or its equivalent) may be liquid, gel or solid. All states may occur at a particular tendon. Only sufficient filler should be removed, as to allow the required inspection of the stressing washer, buttonheads etc.

1. Record the air temperature both inside and outside Containment  
For tendons which end inside the Auxiliary Building the temperature will be measured in the vicinity of the tendon end.  
For all others, any temperature representative of ambient in the vicinity of containment is sufficient. (It is not intended that a thermometer be carried in the skyclimber just for this purpose). Record temperatures on data sheet IV.1.

2. Upon removal of the grease cap from each end of the tendon, collect 2 - 1 quart samples of filler (preferably one quart from each end). Drain any grease removed into a barrel in order that an estimate of the volume of grease lost may be entered into data sheet IV.1.
3. Perform an examination of the tendon ends to determine the extent of coverage of the sheathing filler and note any apparent presence of water in the filler indicated by emulsification or milky appearance. Indicate on data sheet IV.1 how the color of the filler compares with a sample of new filler.
4. Submit one sample of sheathing filler from each tendon for chemical examination as per Appendix (3) the "Specification for Laboratory Testing of Sheathing Filler" (Visconorust 2090P)

V. VISUAL INSPECTION OF ANCHORAGE COMPONENTS

1. Thoroughly clean the anchorage components with Viscosity Oil Company's Industrial solvent #16 (or equivalent). Note: Chlorinated hydrocarbon solvents shall not be used.
2. Inspect all buttonheads for shape and size using a Co-No-Co gauge with end inside diameters of  $0.3906^{+0.000}$  and  $0.3594^{+0.0005}$  and  $0.3594^{-0.0005}$  (see attachment 1). Compare buttonhead status with that obtained from the original stressing records i.e. the stressing cards, Appendix F of the prestressing report, or previous surveillance reports. All defective buttonheads will be indicated on the end anchorage and stressing washer inspection sheet (Data sheet V.1). If their number is different from the number of defective buttonheads previously reported, this will be indicated on the inspection sheet.

3. All anchorage components will be visually examined for any indications of corrosion, pitting cracking, distortion or damage. Record all findings on the end Anchorage and Stressing washer inspection sheet (Data sheet V.1).

- NOTE -

The shims do not have a machined surface - they will seem to have a "scale" somewhat like mill-scale. This is not necessarily indicative of any corrosion. Rusting and pitting will probably look different.

4. Identify any broken tendon wires - these will be readily identified by buttonhead "pop-up". This inspection for buttonhead pop-up should also be conducted after the distress/restress cycle is complete and the tendon is reshimmed, in case friction should somehow prevent any broken tendon wires from relaxing sufficiently, as to be visible.
5. Any defects found during the End Anchorage Assembly inspection will be immediately brought to the attention of the Surveillance Test Engineer in order that any special investigatory or reporting requirements may be satisfied. A sketch will be made of any defects which cannot be clearly shown on the End Anchorage and Stressing washer inspection sheet. (Data Sheet V.1)

VI. DESTRESSING AND LIFT-OFF MEASUREMENT

A. Initial Conditions

1. Record the serial numbers for all gauges and jacks used on data sheet VI.1. Verify that gauges are undamaged and check for zero deviation.

- CAUTION -

All personnel on work platforms during tensioning operations should be familiar with and abide by the following rules:

- a. When on the skyclimber, safety belts will be used at all practicable times.
- b. Whenever the rams are being handled, all people not directly involved with the rigging will stand well clear.
- c. No-one shall stand behind the jacks when they are pressurized.
- d. All fingers must be kept away from the tendon and jack, except when required to determine lift-off forces or remove or install shims.

- NOTE -

For general hints in techniques to be used during destressing and restressing see Appendix 1.

B. Detensioning

1. Measure the depth of the existing shims and record on data sheet VI.2.
2. Attach the jack to the anchorage plate and install the pressure gauges. Check gauges for a zero reading.
3. Destress tendons (horizontal and dome) simultaneously from each end and verticals from the upper end. Increase hydraulic pressures in increments of about 1000 psi. When 1000 psi below the expected lift-off pressure (as per Data sheet VI.1) begin tapping on the shims with a small hammer (about 4 taps per second) and very slowly increase the hydraulic pressure until lift-off is indicated by a change in tone of tapping sound. Definite lift-off will be indicated by movement of the accessible shims.

This operation will be repeated until three consecutive readings are received within a spread of 200 psi. Record on data sheet VI.2. The average lift-off pressure will be calculated and the value entered into data sheet VI.1 page (2). Acceptance of the data will be obtained by



following step 5 of the data sheet VI.1 instructions. If evidence is given of lift-off being unsatisfactory, three more verifying lift-off pressures should be taken.

4. Detension to zero psi.
5. Retension until the wire stress is 0.8f's and record the pressure gauge reading, together with the elongation on data sheet VI.2.

- NOTE -

Elongation is always measured between the bearing plate and the internal face (bearing side) of the stressing washer.

6. Remove and clean the shims and reduce the tensioning force to zero.
7. Increase tensioning force to 1 kip per wire and record the elongation.
8. Detension to zero. If a wire is to be recorded from tendon, remove the jack. If no wires are to be removed, proceed to section VIII.

VII. WIRE SURVEILLANCE

This section is to be performed only for the tendons so designated on data sheet II.1.

The tendon wires shall be removed and inspected as follows:

1. Remove test wires from the three predetermined surveillance tendons. The location of each end of the wire in the stressing washer shall be recorded on the End Anchorage and Stressing washer inspection sheet. The corresponding ends can be identified by pulling one end and observing the buttonhead movement at the other.
2. Pull the test wire at the end to be cut and notch approximately

2" from the end. Record which end is cut and the distance from the notch to the outside of the buttonhead

3. Cut the wire between the buttonhead and the notch.
4. Remove the remaining portion of the wire and clean it with solvent. Inspect and sketch the wire, showing the location of any corrosion or damage. Rate the corrosion level as indicated below. Measure the distance from the notch to the outside of the buttonhead with an accuracy of  $\pm 0.25$  inch.
5. Compare the present corrosion level with the previous corrosion rating listed on stressing cards or in previous tests.

If the corrosion has progressed one or more levels, remove one additional wire at approximately  $120^\circ$  from the first wire, repeating sub-paragraphs 2 through 5. If the second wire has progressed one or more levels, repeat this procedure for a third wire selected at approximately  $120^\circ$  from the first two. Do not remove more than three wires from any one tendon during one surveillance period. Three tensile test specimens each approximately 30 inches long, shall be taken from near the center and each end of the wire. Additional specimens shall be taken from the portions of wire that appear to have a corrosion rating one or more levels greater than the average description of the wire.

Definitions of corrosion levels for tendon surveillance are as follows:

<u>Corrosion Level</u>	<u>Description</u>
1	No visible corrosion
2	Reddish-brown color; no pitting
3	$0.000 < \text{pitting} \leq 0.003$ "
4	$0.003 < \text{pitting} \leq 0.006$ "
5	$0.006 < \text{pitting} \leq 0.010$ "

If pitting is found, determination of pitting depth shall be made by person qualified to Level II (NDE), and the Surveillance Test Engineer shall be notified.

7. Reapply a coating of Visconorust 2090P-4 or 1601 amber (or equivalent) and place the wire in a dry and well ventilated place for storage.

#### VIII. RESTRESSING TENDON

Vertical tendons will be stressed from the upper end, Domes and horizontals will be stressed simultaneously from each end.

1. Calculate the new jacking forces as shown on data sheet VI.1. page (2). Enter values into "objective" column of data sheet VI.2.
2. Install the jacks if not already in place.
3. Increase hydraulic pressures to values corresponding to jacking forces of 1 kip per wire.
4. Measure the elongation (Note: This can indicate a negative value, if the washer is inside the trumpet). Record pressure and elongation on data sheet VI.2.
5. Increase the hydraulic pressure to values corresponding to 0.8f's (see data sheet VI.2), measure elongation and record elongation and pressure on data sheet VI.2.
6. Reduce the hydraulic pressure to about 1000 psi below the original lift-off hydraulic pressure then increase to a value 500 psig above the original lift-off value (deduct 50 psig for each test wire removed or new discontinuous wire found during the surveillance).
7. Measure the distance from the bottom of the stressing washer to the bearing plate and subtract one eighth inch (1/8 in.). This is defined as full shim depth and is the depth of the new shims to be installed.

8. Measure the new lift-off force as done in step VI.B.3. This value should as a minimum equal the original lift-off force. If the new lift-off force is below the initial lift-off force increase the tendon force to 1000 psig above original lift-off, determine the full shim depths in step 7 above and reshim the tendon. Verify acceptability of the lift-off force. Record all data on data sheet VI.2.
9. Remove the stressing ram and apply a coating of Viscosity Oil Co. 2090P-4 or 1601 Amber (or equivalent) to the tendon end anchorage. Reinstall the grease cap.

IX. REGREASING TENDONS

- NOTE -

Record all data on data sheet IV.1

1. From data sheet IV.1 determine the volume of grease removed.
2. Refill the tendon system with Viscosity Oil Co. Visconorust 2090P-4 sheathing filler. The temperature of the filler at the filler pump shall be 170° and at least 120° at outlet. Do not reuse filler that has been removed from the tendon. A method which may be used to regrease the tendon is given in Appendix (1). Alternate methods may be indicated by the vendor of the pump or filler material, at the time of supply of the equipment.

- NOTE -

It may not be possible to force grease through the tendon if the sheath is full of cold grease - in which case pumping may be required from each end until the approximate value of the grease lost, is returned to the system.

3. If approximately 7 gallons or less of filler has been removed at each end of the tendon, filler may be replaced by pumping or

*Handwritten notes:*  
 20  
 8-17-78  
 2-17-78  
 QIC

OK 8-17-78  
F/C 8-17-78

pouring, provided the ends are vented to provide bleeding out air.

4. Check ~~and record the temperature and the volume of sheathing filler used at each surveillance tendon.~~

X. TENSILE TESTING OF TENDON WIRE SAMPLES

1. Tensile tests shall be made on at least three specimens from each surveillance wire removed. Tensile test specimens, each approximately 30 inches long, shall be taken from near the center and each end of the wire. Additional specimens shall be taken from the portions of the wire that appear to have a corrosion rating one or more levels greater than the average description of the wire.

The wires not used for testing shall be protected against corrosion and retained until test results have been finalized.

2. Tensile tests also shall be made on at least one specimen from each discontinuous wire removed. The test specimen shall be taken near the break and shall be approximately 30 inches long.
3. All tensile tests shall be done in accordance with the "Specification for Tension Testing of Post-Tensioning Wire" (ASTM A-421), Appendix 2.
4. Verification that all samples exceed the specified minimum yield strength of 192 ksi at 1% elongation and the specified minimum ultimate strength of 240 ksi will be indicated by recording "satisfactory" or "not satisfactory" on the surveillance summary sheet XII.1.

XI. CHEMICAL EXAMINATION OF SHEATHING FILLER

1. One of each pair of samples of filler obtained in section IV will be analysed in accordance with the Specification for Laboratory Testing of Sheath Filler (Visconorust 2090P) (Appendix (3))
2. The results of this examination will be evaluated to ensure that the concentration of water soluble impurities and water in the sampled do not exceed the following:  
  
Chlorides - 10 ppm  
Nitrates - 10 ppm  
Sulphides - 10 ppm  
Water - 10% Dry weight  
  
Hold the second sample only until it is determined that filler acceptance criteria are satisfied.
3. Verification that the tests are/are not satisfactory will be indicated on the Surveillance Summary sheet, data sheet XII.1.
4. If the first sample is proven unsatisfactory the second sample for that tendon will be submitted to the same test.

XII. SURVEILLANCE SUMMARY SHEET

A surveillance summary sheet will be completed as per data sheet XII.1.



DATA SHEET II-1

10 HORIZONTAL, 5 VERTICAL, 6 DOME

#	TENDON	REMOVE WIRE	REASON FOR NON-TEST	VERIFIED BY
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
#	SUBSTITUTES			
1				
2				
3				
4				
5				
#	ADDITIONS			
1				
2				
3				
4				

TENDON DEGREASE/GREASE & INSPECTION RECORD

Tendon No. \_\_\_\_\_

Closest Buttress \_\_\_\_\_

Grease Removal \_\_\_\_\_

Date Filler CAP Removed \_\_\_\_\_

Date Grease Removal Started \_\_\_\_\_

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_

Total Volume Removed \_\_\_\_\_

Date Filler Cap Reinstalled \_\_\_\_\_

INSPECTION OF FILLER

Color of Replacement Filler \_\_\_\_\_

Color of Grease on Tendon \_\_\_\_\_

Presence of Water Indicated \_\_\_\_\_

% (Approximate) Coverage of Components \_\_\_\_\_

Sample Taken \_\_\_\_\_ Container Identification \_\_\_\_\_

Data Recorded By: \_\_\_\_\_

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_

Filler Temp. @ Inlet Cap } Indicate

Filler Temp. @ Outlet Cap } if pumped  
or poured

Total Volume Installed \_\_\_\_\_


Installation Pressure  
(if poured, N/A) \_\_\_\_\_

Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_

*PSR  
8-17-78  
QC*

*Delete Grease Temp. Recording*

*Indicate if pumped or poured*



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_


Off-Size Buttonhead \_\_\_\_\_

Buttonhead with Split \_\_\_\_\_

Wire Removed Previously \_\_\_\_\_

Discontinuous Wire Removed this surveillance \_\_\_\_\_


Wire removed this surveillance for inspection \_\_\_\_\_



Tendon Surveillance

Calvert Cliffs Nuclear Power Plant  
Unit 1

End Anchor Sketch Form  
Figure



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_

Tendon No. \_\_\_\_\_

By \_\_\_\_\_

Date \_\_\_\_\_

DATA FOR STRESSING/RESTRESSING/LIFT OFF ACCEPTABILITY INSTRUCTIONS

- NOTE -

Complete appropriate sections of data sheets VI.1  
and VI.3 as these instructions are followed.

A. Determination of Objections during Destressing

1. From the initial Prestressing Report or previous Surveillance Tests determine the initial value to be plotted on the Force-Time Curve.

- (a) For tendons not previously part of any surveillance test or repair.

Find the point of entry into the Force-Time Curve as follows.

From the Prestressing Report, Appendix A, column (e) determine  $\sigma$ , the wire stress at seating. Subtract off the following losses which are expected to occur in the first 4 days (.01 yrs)

Vertical - (-) 7.12 ksi

Horizontal - (-) 5.48 ksi

Dome - (-) 6.82 ksi

$$\sigma_4 = \sigma - (4 \text{ day loss})$$

Convert  $\sigma_4$ , the wire stress after four days to  $F_4$ , force per wire after four days

$$F_4 = \sigma_4 \times A_w = 0.04909 \sigma_4 \quad (A_w = \text{Area of wire} = .04909 \text{ in}^2)$$

Enter this value (.01 yrs,  $F_4$ ) into the Force-Time Curve. (data sheet VI.3)

DATA SHEET VI.1 INSTRUCTIONS

- (b) For tendons previous part of a surveillance or repair, where tendon has been stressed since its initial stressing. Determine,  $\sigma$ , the seating stress at restressing. Convert the seating stress,  $\sigma$ , to force per wire,  $F$ , at the time of restressing.

$$F = \sigma \times A_W = 0.04909 \sigma \quad (A_W = \text{Area of Wire} = .04909 \text{ in}^2)$$

Determine the time between initial stressing and the restressing. Plot the values of force and time calculated above, onto the Force-Time Curve (Data Sheet VI.3)

2. From the point entered into the Force Time Curve, lay a line parallel to the one shown for the predicted minimum effective prestress. The intersection of this line with the time ordinate for the surveillance will give  $F_{LE}$ , the expected Lift-off Force/wire. Convert  $F_{LE}$ , the expected lift off force per wire to  $F_L$ , the expected lift off force, by multiplying by the number of effective wires in the tendon. (See Appendix A, column (g) of Prestressing report or previous surveillance tests).

$$F_L = F_{LE} \times N_e \quad (N_e = \# \text{ effective wires})$$

3. From the Force-Time Curves determine the force per wire at:
- (a) Maximum Effective Prestress
  - (b) Predicted minimum effective prestress for this surveillance
  - (c) Absolute minimum effective prestress
4. (a) The 80% minimum ultimate strength (0.8f's) of the tendon is 9.43 kips per wire.
- (b) The initial elongation measurement is performed at a force of 1 kip per wire.

5. Convert the forces per wire in steps 3 and 4 above to total forces by multiplying by  $N_e$ , the number of effective wires.
6. From the calibration curves for the stressing rams, to be used for the surveillance of this tendon determine the hydraulic pressures corresponding to the forces determined in step 5 above.

B. Acceptability Of Lift-Off

1. If both average hydraulic pressures obtained during determination of lift-off have the following relationship to the hydraulic pressures determined in step A.5 of these instructions, they may be considered acceptable and steps B.2 thru B.7 need not be completed until later. If the below conditions are not satisfied, steps B.2 thru B.7 must be completed immediately to verify acceptable lift-off forces. Steps B.2 thru B.7 will be completed for all tendons.

If both of the average hydraulic pressures (for vertical tendons only one is obtained) are within the limits described tendon lift-off may be considered acceptable.

}	(a) below the maximum effective prestress and
}	(b) above the minimum effective prestress and
}	(c) above the predicted minimum effective prestress for this surveillance.

2. Determine the lift-off forces as shown below
  - (a) For horizontal and dome tendons. Convert the average lift-off hydraulic pressure measured on each end of the tendon to corresponding forces by use of the stressing ram calibration curves. Average the two forces to determine the lift-off force.
  - (b) For vertical tendons since stressing is performed from only the upper end, lift-off is determined by directly



converting the average hydraulic pressure at lift-off to force by using the stressing ram calibration curves.

3. Convert the lift-off force to force per wire at lift off.

This is done by dividing the lift off force determined in step 2 above by the number of effective wires in the tendon.

4. On the Force-Time curve (Data sheet VI.3) plot the value of force per wire obtained in step 3 above, with the time ordinate corresponding to the time of the surveillance.

5. From the point plotted in section A of these instructions draw a line through the point plotted in step B.4 above and extrapolate to 40 years.

6. If this line intersects the upper or lower bounds of the Force-Time curve (i.e. prediction exceeds the maximum effective prestress or goes below the minimum effective prestress) or if the point plotted in step B.4 above fall below the lower bound of the force time curve the Surveillance Test Engineer will determine whether tendon degradation exists or whether this condition indicates a need for further surveillance in the future. If tendon degradation is indicated the two adjacent tendons will be tested.

If both adjacent tendons are acceptance the single deficiency may be considered unique and acceptable (but must be handled in accordance with QAP 26). However, if either adjacent tendon is defective or if more than one tendon out of the original sample population is defective, abnormal degradation of the containment structure may be indicated and is reportable in accordance with CCI-118.

Basis for Force-Time Curve Limits

1. Upper bound: 8.70 Kips/wire

From page 5.44 of FSAR, max. lift off force of 775 kips. Since it is possible that a 1% measurement error could be introduced, the maximum force should be 782.75 Kip. For a 90 wire tendon this gives:

$$\frac{782.75}{90} \text{ Kips per wire} = 8.697 \text{ Kip/wire}$$

2. Lower bound is based on the tendon with the lowest net effective force after 40 years as given in Appendix A of the Prestressing Report.

Horizontal - 13H67 - 6.83 Kips/wire

Dome - 1D20 - 6.97 Kips/wire

Verticals - 12V24 - 6.96 Kips/wire

3. Predicted minimum effective stress line is based on the following:

1. For verticals - 40 yr. loss is 21.94 Ksi (FSAR P. 5-43)

2. For Domes - 40 yr. loss is 22.22 Ksi (FSAR P. 5-43)

3. For Hoops - 40 yr. loss is 25.15 Ksi (FSAR P. 5-43)

70% of this loss occurs in the first year (Bechtel Civil)

We now have two points to plot the curve. Based on the extrapolation of this line, the intercepts for 0.01 years can be found, and thus the losses for the first 0.01 yrs can be found.

1. The assumption has been made that all losses are equal for all tendons in the first 0.01 years.
2. The line as plotted is a straight line, ie. losses are a fixed exponential rate. It is possible that the initial losses after seating are lost at a greater exponential rate than at any other time. The error introduced by this factor, however, should not be significant since the time interval after time zero is small.

DATA RECORDED BY \_\_\_\_\_

DATE \_\_\_\_\_

TENDON NUMBER			DESTRESSING		
INITIAL PRESTRESS	Wire Stress at seating, $\sigma$	Ksi			
	Four Day Losses: Verticals	-7.12 Ksi			
	Horizontal	-5.48 Ksi			
	Domes	-6.82 Ksi			
	Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )				
	Area of wire, $A_W$	.04909 $\text{in}^2$			
	Force per wire after 4 days, $F_4 (\sigma_4 \times A_W)$	Kips			
PREVIOUS PRESTRESS	Wire stress at restressing, $\sigma_s$	Ksi			
	Force per wire at restressing $F_s (\sigma_s \times A_W)$	Kips			
	Time after initial stressing	Years			
FORCE-TIME CURVE	Expected lift off force per wire, FLE	Kips			
	Number of effective wires $N_e$	Wires			
	Expected lift off force, FL (FLE $\times N_e$ )	Kips			
	Maximum Effective Prestress per wire, $F_{max}$	Kips			
	Predicted minimum effective prestress (per wire $F_{pmin}$ )	Kips			
	Absolute minimum effective prestress per wire ( $F_{min}$ )	Kips			
	Maximum effective prestress ( $F_{max} \times N_e$ )	Kips			
	Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	Kips			
	Absolute min. effective prestress ( $F_{min} \times N_e$ )	Kips			
	80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )	Kips			
	Force at 1 kip per wire ( $1 \times N_e$ )	Kips			
	RAM CALIBRATION CURVES		S/N	S/N	
			RAM (1)	RAM (2)	
Hydraulic Pressure at expected Lift Off		psi	psi		
Hydraulic Pressure at maximum effective prestress		psi	psi		
Hydraulic Pressure at predicted minimum effective prestress		psi	psi		
Hydraulic pressure at absolute minimum effective prestress		psi	psi		
Hydraulic Pressure at 0.8f's	psi	psi			
Hydraulic Pressure at 1 Kip/wire	psi	psi			

Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: \_\_\_\_\_

	RAM (1)	RAM (2)
S/N	S/N	S/N
Average Hydraulic pressure at Lift-Off		
Tendon Lift Offs Acceptable?		
Lift Off Force, $F_L$	Kips	Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$		Kips
Force Per Wire ( $F_{LAV} \div N_e$ )		Kips
Time since initial stressing of Tendon		Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_

Date \_\_\_\_\_

	RAM (1)	RAM (2)
S/N	S/N	S/N
Number of wires removed this surveillance $N_R$		
Number of effective wires $N_e$		
0.8f's ( $9.43 \times N_e$ )		
Hydraulic Force @ 0.8f's	psi	psi
Original Lift-Off Hydraulic pressure, $P_L$	psi	psi
Reduction in shim pressure, $P_{RH}$ , ( $N_R \times 50$ )	psi	psi
Shim Pressure ( $P_L + 500 - P_{RH}$ )	psi	psi

STRESSING - DESTRESSING

TENDON NUMBER \_\_\_\_\_

CLOSEST BUTTRESS \_\_\_\_\_

DATE: \_\_\_\_\_ DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_ GAUGE S/N: \_\_\_\_\_

STEP	DESCRIPTION	OBJECTIVE					
			Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-					
VI.B.3	Lift Off	**					
VI.B.5	Pressurize to 0.8f's	**					
VI.B.5	Elongation @ 0.8f's	-					
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**					
VI.B.7	Elongation at 1 kip/wire						
II.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's						
VIII.6	Pressure for shim measure	**					
VIII.7	Elongation at shim press						
VIII.7	Shims installed						
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off? If "NO" above						
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**					
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							



TIME IN YEARS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

FORCE PER WIRE (KIPS)

MAXIMUM EFFECTIVE  
PRESTRESS  
(18.70 KIPS)

PREDICTED MINIMUM  
EFFECTING PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.97 KIPS)

DATA SHEET VI.3

DOMESTIC TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

TIME IN YEARS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 KIPS)

PREDICTED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIPS)

DATA SHEET VI.3

HORIZONTAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_





0.01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 KIPS)

PREDICTED  
MINIMUM EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.96 KIPS)

DATA SHEET VI.3

VERTICAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

9.0

8.5

8.0

7.5

7.0

6.5

6.0

TENDON NUMBER:

CLOSEST BUTTRESS:

INSPECTION PERFORMED BY:

DATE:

LENGTH: BUTTON HEAD TO SCRIBE \_\_\_\_\_



Corrosion Level \_\_\_\_\_

CORROSION LEVELS

Indicate above:

- |  |  |
|--|--|
| a. All Corrosion levels                                | 1. No visible oxidation                    |
| b. Any scratches resulting from removal                | 2. Visible oxidation, no pitting           |
| c. Sample locations                                    | 3. $0 < \text{pitting} \leq 0.003''$       |
| d. Button head   | 4. $0.003'' < \text{pitting} \leq 0.006''$ |
| e. Any pertinent information indicating wire condition | 5. $0.006'' < \text{pitting} \leq 0.010''$ |



Damage resulting from removal

Tendon Ident.	DESTRESS		RESTRESS		FILLER		WIRE (REMOVED)		Date Retension			
	Prev Lift-Off	Meas'd. Lift-Off	Previous Elong.	Meas'd Elong.	Effect. Wires	Final Lift-Off	Meas'd Elong.	Shims Installed		End Anchor- age Inspect.	Filler Chem.	Tensile Tests

For inspections above indicate Satis./Not Satis. Data Recorded by \_\_\_\_\_

APPENDIX 1

Appendix (1) is intended to be a guide in performing this surveillance, not an official procedure to be followed step-by-step. All information given is believed true, and reflects past experience. No sketches are to scale and since most are drawn from memory, may contain inaccuracies. If specific information is required it will have to be obtained from prints or from the stressing ram manufacturer/vendor.


## Communications

During all stressing, destressing, wire removal and greasing operations it is extremely critical that exclusive communications be established between each tendon end. Each end should have two headsets, one for each stressing ram operator and one for each of the engineers/technicians who are determine lift-off etc. The best method for communication is a locally strung sound-powered system. Radio communication should also be available for use in times of emergency (for control room personnel to notify the tendon crews of impending steam releases etc. or to allow workers on stranded sky-climbers to signal for assistance).

## STRESSING RAMS TO BE USED

1. For horizontal tendons inside the auxiliary building the short ram will allow maximum utilization of the space available.

Hung as shown below:




2. For horizontals outside containment a long or short ram may be used. For horizontals, close to ground level the ram can be hung from the sky-climber instead of trying to use a beam (as shown above for the inside ends).



3. A long ram is required to stress a tendon which has an externally threaded stressing washer because of the donut adapter. Since the dome tendons have externally threaded washers on one end and internally threaded washers on the other, and identification of which end is which can only be made by examination, a long ram should be used on each end. The adapter should be available for use on each end.
4. The verticals are stressed from the upper end only, so a very long ram will be needed (24" stroke) to handle the complete elongation. If a 24" ram is not available, it may require that destressing be completed in two steps. Remove some of the shims, depressurize the ram, readjust the pull rod collar and then repressurize to allow removal of the remaining shims.
5. A crane will be required to lift the stressing rams and pumps onto the containment dome. This is a lift of about 125'

ATTACHMENT OF STRESSING RAMS  
 HORIZONTAL AND DOMES (SHOWN IN SKETCH)




1. Insert anchor bolts in end anchorage leaving sufficient clearance to allow "Hanging" the ram on them.
2. Using the chain fall and come-along(s) as shown move the ram up to the anchorage plate and slip it over the two anchor bolts. Harden up the bolts, but maintain strain on the chain fall to support the weight.
3. Back down the collar on the pull-rod and push the pull rod up to the stressing washer. Engage the threads and screw the pull rod all the way in. Back it out about a turn or so to prevent any chance of binding.

4. Run the collar down the pull rod until it is about 1/2" clear of the ram piston, to ensure that there will be sufficient clearance to prevent its maintaining a bearing load when the tendon is distressed, and thus preventing any "binding".

With a dore tendon (NOTE: shown in sketch) it may be necessary to use a come-along to take the weight of the pull rod as it is threaded into the stressing washer.

For any tendons which have externally threaded washers, prior to attaching the ram the "donut" adapter must be screwed into the stressing washer. It is important that this goes in far enough to allow the threads to withstand the forces during stressing, but not so far that it can contact the shims and transmit bearing loads which will cause binding and prevent its removal at completion of stressing.


TYPICAL TENDON (HOOP STOW)




Note: at 1kip/wire the stressing washer may be inside the trumpet, hence the elongation measurement may be negative

Shim Installation

Shims must be oriented as shown




Shim plate on stressing ram must be adjusted to hold lower shims in position during tensioning and detensioning evolutions



TYPICAL DOME OR HOOP TENDON RAM ATTACHMENT



NOTE: DOMES ARE FITTED WITH BOTH EXTERNALLY AND INTERNALLY THREADED...

Vertical Tendons



The hydraulic pump and ram are supported on the A-Frame as shown above.

Stressing will be done in one step if a 24" stroke ram is used, or in two steps if an 18" is used. After stressing it is important that the tendon be supported on the stressing washer to prevent its falling down into the trumpet if the ram is to be removed for wire pulling. The locking plate supplied by the vendor should be used.



## Wire Removal

### 1. Identification of wire

Drive in the stressing washer as far as possible to give as much clearance as possible between the button-heads and the stressing washer (a block of hard wood can be used for this.) The wire puller should be attached to a wire and then pulled and pushed until the wire is identified at the far end. It should be pushed in as far as possible to give maximum working room on the far end. The wire puller must be left on the near end. When it is sufficiently clear of the other tendon wires at the far end, the button head should be ground or cut-off.

#### CAUTION

Take care not to damage adjacent tendon wires or button-heads.

### 2. Removal of the wire

When the button head is ground off the far end the tendon wire can be pulled out with a "come-along". Whenever the wire clamp is placed on the wire, tape should be used to minimize any damage to the wire. (past methods of removal have included pulling with a pickup truck for the horizontal tendons where this can be done.)

#### Installation of Grease Cap

After the tendon is stressed and the data sheets completed, the permanent grease cap with a grease cap gasket may be installed. Even if the greasing operation is not to follow immediately the permanent grease cap and gasket will serve to protect the stressing washers, shims and wires from corrosion. Nuts should be torqued to hand tighten only.

## Greasing By the "POUR" Method


1. Remove plug from filler on grease cap and wedge open the fill check valve with a screwdriver.

- CAUTION -

Hot Grease will cause severe burns if contacted with the skin.

2. Using grease which is about 150°F to 170°F pour from a bucket into a funnel held over the filter on the grease cap. Pour slowly to allow any air to vent out from the cap. Pouring should continue until it is felt that as much as possible for the grease removal for the surveillance has been replaced

## Greasing using the Placing Pump



1. Vent grease cap on the other end of tendon and establish communications with the vent man.
2. Initiate recirculation flow with V<sub>1</sub> Closed, V<sub>2</sub> Open.
3. Verify that the drum temperature is about 170°F and that the pump discharge temperature is at least 120°F; if the pump discharge does not have a thermometer installed, the temperature may be measured




4. Close  $V_2$  slowly until pump discharge pressure is about 15 psi.
5. Slowly open  $V_1$
6. Slowly close  $V_2$  and increase the pump discharge pressure until it reaches a value of approximately 75 psi. This pressure should be sufficient to lift the grease to the top of the tendon.  
(Tendon is  $\sim$ 175' long, grease is 7.6 lb/gal) As the pressure is increasing monitor the drum level to ensure that grease is entering the tendon. If the level is not decreasing be careful not to increase the pump discharge pressure too rapidly, in case the gasket on the grease cover is blown out. (This makes a terrible mess!)
7. When the vent man sees grease coming out of the vent (suggest holding the valve open with a screwdriver) he immediately notifies the pump man, the upper vent is closed, the pump is stopped. Valve  $V_1$  is closed and  $V_2$  is opened. The pump is returned to the recirculate mode and then stopped.
8. If the pump is not to be immediately reused for another tendon it is important that the lines be drained and blown clear and the pump casing drained before the grease cools and solidifies.
9. The caps on the grease cap connections are replaced.

1. Safety belts must be used whenever possible.
2. Care should be taken to minimize any damage to the protective sheathing around the top of the containment - the wheels should always be turned to correspond to the direction of travel.
3. Safety equipment should include a means of getting down from the sky-climber if stuck up in the air.
4. A set of ear protectors must be readily available for all people on the sky climber and should be immediately put on if a steam release (safety valves or dumps) should occur.
5. When leaving the sky climber on the side of the containment:
  - (1) Ensure that it is not left in front of the diesel generator exhaust pipe, the heat could possibly start a fire on the sky-climber if the diesels are started.
  - (2) Ensure that the sky climber is securely tethered whenever there is a wind in excess of 15 mph, otherwise it may get blown around the containment.
6. In cold wet weather cover the sky climber motors with plastic when not in use. If water gets into them and freezes it may cause damage to the drive mechanisms.
7. Whenever the sky climbers are moved around the containment, extreme care must be taken when passing the 500 KV high lines and transformers. The safety lines hanging below the sky-climber must be controlled, preferably by coiling them up and carrying them on the platform itself. At the closest point (above the equipment hatch) the high lines are approximately (verify this!) 43' from the containment.


TOOL LIST

The following is a list of tools probably required during the Surveillance.

3/4" Deep Socket	-	2 ea	Wire Clamps	-	2 ea
5/8" Deep Socket	-	2 ea	Scraper	-	4 ea
Ratchet Drive	-	2 ea	Varsol	-	20 gal
Screwdriver	-	2 ea	Sprayers for Varsol	-	2 ea
Teflon Tape	-	2 rolls	3/4" Bolt	-	4 ea
Crowbars	-	2 ea	3/4" Tap	-	2 ea
Hacksaws	-	2 ea	1/2" Tap	-	2 ea
Files	-	2 ea	1/2" Die Nut	-	2 ea
Channel-locks	-	2 pair			
Duct Tape	-	2 rolls	1 ton come-along-	-	4 ea
3/4" Eye Bolt	-	4 ea	7/8" Socket	-	2 ea
1/2" All-Thread	-	100 ft	2 lb Hammer	-	2 ea
{ Wire Pullers (end)	-	2 ea	14" Crescent Wrench	-	2 ea




Tendon Surveillance  
Go/No-Go Gage




Tendon Surveillance  
Wire Puller


ANGLE OF CURVE NOT  
CRITICAL - APPROXIMATE  
CONTOUR SHOWN



HEAD  
DETAIL



MOVABLE SLEEVE  
DETAIL



STP-M-672

← 1-T-2

APPENDIX (2)

SPECIFICATION  
FOR  
TENSILE TESTING  
OF  
POST-TENSIONING TENDON WIRE (ASTM A-421)  
FOR  
BALTIMORE GAS & ELECTRIC COMPANY  
CALVERT CLIFFS NUCLEAR POWER PLANT  
UNITS 1 & 2  
POST-TENSIONING SYSTEM

## 1.0 GENERAL

This document specifies the general procedures which shall be used for the tensile testing of the 1/4"-diameter post-tensioning tendon wires (ASTM A-421, Type BA). This document does not relieve the testing laboratory of responsibility for conducting the tensile tests in a manner consistent with the industry standards.

## 2.0 WORK INCLUDED

Thirty (30) 1/4"-diameter wire specimens, approximately 10'-4" long, will be sent to the laboratory for testing in accordance with Section 3.0. Each of these specimens will have an identification tag attached close to one end; this tag will identify the tendon from which the wire was removed and the location of the specimen with respect to the tendon wire. Specimens shall be disposed of in accordance with Section 4.0 and a report meeting the requirements of Section 5.0 shall be prepared.

## 3.0 TEST DESCRIPTION

Tendon wires shall be tested in accordance with ASTM A-421-65, "Standard Specification for Uncoated Stress-Relieved Wire for Prestressed Concrete",

following: This test shall include the

- 3.1 Measurement of wire diameter with an accuracy of  $\pm 0.0005$ ".
- 3.2 Measurement of gage length with an accuracy of  $\pm 0.05$ ".
- 3.3 Application of an initial load corresponding to 29,000 psi.
- 3.4 Application of additional load to obtain the force corresponding to 1.0 percent extension.
- 3.5 Application of additional load and obtaining load at failure and elongation under load at failure ( $\pm 0.05$ ").

## 4.0 DISPOSAL OF TESTED SPECIMENS

A sample approximately 6" long on each side of the break of each specimen shall be bound and returned as a unit with the identification tag attached. Specimens shall be returned to:



REPORT

Three (3) copies of the report on tendon wire testing shall be submitted to:

Surveillance Test Engineer  
Electric Production Department  
Baltimore Gas & Electric Co.  
Calvert Cliffs Nuclear Power Plant  
Lusby, Maryland 20657

The report shall contain the following information:

- 5.1. Testing machine calibration report.
- 5.2 Wire identification.
- 5.3 Wire diameter ( $\pm 0.0005$  inches).
- 5.4 Gage length ( $\pm 0.05$  inches).
- 5.5 Force and elongation ( $\pm 0.001$  inches) at initial load.
- 5.6 Force and elongation ( $\pm 0.01$  inches) at 1% extension.
- 5.7 Force and elongation under load ( $\pm 0.05$  inches) at failure.
- 5.8 Location of failure relative to the grip in the moving head ( $\pm 0.05$  inches).

STP-M-672

APPENDIX (3)

SPECIFICATION

FOR

LABORATORY TESTING

OF

SHEATH FILLER (VISCONORUST 2090P)

BALTIMORE GAS & ELECTRIC COMPANY

CALVERT CLIFFS NUCLEAR POWER PLANT

UNITS 1 & 2

## 1.0 GENERAL

This document specifies the procedures which shall be used for laboratory testing of sheath filler Visconorust 2090P to determine:

- a. The amount of water soluble chlorides, nitrates and sulfides which are leached from a given contact area between water and the sheath filler under standard conditions.
- b. The water content of the sheath filler.
- c. The reserve alkalinity of the sheath filler.

This document does not relieve the testing laboratory of responsibility for conducting the necessary laboratory tests in a manner consistent with the industry standards.

## 2.0 WORK INCLUDED

Eighteen (18) one-quart test samples will be sent to the laboratory for testing in accordance with Section 3.0. The concentration of water soluble impurities and water in these samples will likely not exceed the following:

- 2.1 Chlorides - 10 ppm
- 2.2 Nitrates - 10 ppm
- 2.3 Sulfides - 10 ppm
- 2.4 Water (H<sub>2</sub>O) - 10% Dry Weight

A report meeting the requirements of Section 4.0 shall be prepared.

## 3.0 TEST DESCRIPTIONS

Each sample of sheath filler shall be mixed and then tested as follows:

### 3.1 Water Soluble Impurities

A water extraction of each sample of sheath filler shall be made and tested as indicated below:

- 3.1.1 Using a spatula, coat the inside (bottom and sides) of a 1 liter glass beaker with a 1/4-inch layer of sheath filler.
- 3.1.2 Fill the beaker with distilled water at room temperature.
- 3.1.3 Heat the water to a controlled temperature of 100°F and maintain for four hours. Do not heat on a hot plate. Heat either in an oven or by use of an immersion heater so that the water will remain clear for tests.

3.1.4 Run a blank on distilled water. If titrate, use a microburet, 1 ml or 5 ml, with 0.01 - 0.05 ml graduation intervals.

3.1.5 Decant water and analyze for soluble ions. Test only for salts in leached water. The water analyses shall be as follows:

3.1.5.1 Chlorides (Cl) by ASTM D-512.

3.1.5.2 Nitrate ( $\text{NO}_3$ ) by ASTM D-992, Brucine Method or Cadmium Reduction Method by Hach Chemical Co., Ames, Iowa.

3.1.5.3 Sulfides (S) by APHA (American Public Health Association) Standard Method - Methylene Blue - or the method by Hach Chemical Company, Ames, Iowa.

### 3.2 Water Content

Water content ( $\text{H}_2\text{O}$  as percent of dry weight) shall be determined in accordance with ASTM D-95.

### 3.3 Neutralization Number

Neutralization number shall be determined in accordance with ASTM D-664.

## 4.0 REPORT

Three copies of the report on laboratory testing of the sheath filler shall be submitted to:

Surveillance Test Engineer  
Electric Production Department  
Baltimore Gas & Electric Company  
Lusby, Maryland 20657

The report shall contain the following information:

- 4.1 Sample identification.
- 4.2 Concentration of water soluble chlorides, nitrates and sulfides within an accuracy of 0.1 ppm.
- 4.3 Concentration of water ( $\text{H}_2\text{O}$ ) within an accuracy of 0.1 percent of dry weight of the filler.
- 4.4 Neutralization number within an accuracy of 0.01 mg reagent per gram of filler.

DATA SHEET II-1

10 HORIZONTAL, 5 VERTICAL, 6 DOME

U1-54 Tendon

#	TENDON	REMOVE WIRE	REASON FOR NON-TEST	VERIFIED BY
1	62H70			✓ BCB
2	24H55			✓ BCB
3	31H50			✓ BCB
4	51H45			✓ BCB
5	35H65			✓ BCB
6	31H2			✓ BCB
7	24H38		Can Not Move Equipment In	✓ BCB
8	53H5		Could Not Rig To This	✓ BCB
9	26H4			✓ BCB
10	64H40			✓ BCB
11	3D43			✓ BCB
12	1D40			✓ BCB
13	1D24			✓ BCB
14	2D31			✓ BCB
15	3D14	yes		✓ BCB
16	2D45			✓ BCB
17	12V31			✓ BCB
18	61V17		Could Not Rig To This	✓ BCB
19	65V28			✓ BCB
20	54V14			✓ BCB
21	43V8	yes		✓ BCB
#	SUBSTITUTED			
1	53H4	53H5		✓ BCB
2	24H37	24H38		✓ BCB
3	61V1	61V17		✓ BCB
4				
5				
#	ADDITIONS			
1	31H1			✓ BCB
2	23V8	2 Wire Broken - Removed		✓ BCB
3	56V12		End Cap Inspection Only (Top)	✓ BCB
4	23V9		End Cap Inspection Only (Bottom)	✓ BCB



Stressing Ram

Pressure Gauge Combinations

Calvert Cliffs

July 20, 1978



## TABLE OF CONTENTS

I.     Stressing Ram Pressure Gauge Combinations for  
       Ram No.:

4045005050008  
4045004050008  
40450200500-12

II.    Calibration Certificate for Gauge No's.:

4215106  
4215006A  
G-224  
4215108  
4215004A  
G-239

III.   Calibration Certificate for Dead Weight Tester,  
       Serial No.        72804

IV.    Calibration Certificate for 1.5 Million Pound Loadcell  
       No.                PCL 78L57 with Budd P-350 Indicator

Stressing Ram - Pressure Gauge Combinations

Ram: 4045005050008

Gauges: 4215106  
421500-6A

9000

8000

7000

6000

5000

4000

3000

2000

1000

0


GUAGE READING (P.S.I.)

CALIBRATION CURVE

RAM NO. 4045005050008

GAUGE NO. 4215106

DATE 7/20/78



FORCE (KIPS)

0

100

200

300

400

500

600

700

800

900

1000

9000

8000

7000

6000

5000

4000

3000

2000

1000

0

GUAGE READING (P.S.I.)

CALIBRATION CURVE

RAM NO. 404500505000B

GUAGE NO. 421500-6A

DATE 7/20/78

FORCE (KIPS)

0

100

200

300

400

500


600

700

800

900

1000




Stressing Ram - Pressure Gauge Combinations

Ram: 404500405000-8

Gauges: G-224  
4215108





CALIBRATION CURVE

RAM NO. 404500405000-8

GAUGE NO. 4215108


DATE 1/20/78

GAUGE READING (P.S.I.)

FORCE (KIPS)

9000  
8000  
7000  
6000  
5000  
4000  
3000  
2000  
1000  
0

0 100 200 300 400 500 600 700 800 900 1000





Stressing Ram - Pressure Gauge Combinations

Ram: 40450200500-12

Gauges: 4215004A  
G-239

CALIBRATION CURVE

RAM NO. 40450200500-12

GAUGE NO. 4215004A


DATE 7/19/78

GAUGE READING (P.S.I.)

FORCE (KIPS)

9000  
8000  
7000  
6000  
5000  
4000  
3000  
2000  
1000  
0

0 100 200 300 400 500 600 700 800 900 1000



CALIBRATION CURVE

RAM NO. 40450200500-12

GAUGE NO. G-239

DATE 11/19/78

9000

8000

7000

6000

5000

4000

3000

2000

1000

0

GAUGE READING (P.S.I.)

0

100

200

300

400

500

600


700

800

900

1000

FORCE (KIPS)



Dead Weight Calibration Certificate

Gauges: 4215106  
4215006A  
G-224  
4215108  
4215004A  
G-239

# THE PRESCON CORPORATION

1338 North W. W. White Road  
San Antonio, Texas 78219

## CALIBRATION CERTIFICATE

Instrument: 10,000 psi Gauge Acco-Helicoid

Gauge Number: 4215106

Range: 1100 - 9100 psi

Reading of Calibration  
Instrument (psi)

Reading of Instrument  
Under Test (psi)

1100

1125

2100

2125

3100

3175

4100

4100

5100

5100

6100

6125

7100

7125

8100

8150

9100

9200

This gauge was checked for calibration accuracy on Amphor Dead Weight Testor Serial No. 72804 which is calibrated to  $\pm .50\%$ . The above is a true record of that calibration check.

Thomas P. Hernandez  
Technician

7/20/78  
Date

Gene H. H. H. H.  
Gauge

7/20/78



# THE PRESCON CORPORATION

1338 North W. W. White Road  
San Antonio, Texas 78219

## CALIBRATION CERTIFICATE

Instrument: 0-10,000 psi Gauge Model 1000 Hydraulic

Gauge Number: 4215006 A

Range: 1100 - 9100 psi

<u>Reading of Calibration Instrument (psi)</u>	<u>Reading of Instrument Under Test (psi)</u>
<u>1100</u>	<u>1100</u>
<u>2100</u>	<u>2175</u>
<u>3100</u>	<u>3100</u>
<u>4100</u>	<u>4050</u>
<u>5100</u>	<u>5025</u>
<u>6100</u>	<u>6050</u>
<u>7100</u>	<u>7050</u>
<u>8100</u>	<u>8050</u>
<u>9100</u>	<u>9050</u>
<u> </u>	<u> </u>

This gauge was checked for calibration accuracy on Amphor Dead Weight Testor Serial No. 72804 which is calibrated to  $\pm .50\%$ . The above is a true record of that calibration check.

Tommy R. Hernandez  
Technician

7/20/78  
Date

Gene Walsh

7/20/78

# THE PRESCON CORPORATION

1338 North W. W. White Road  
San Antonio, Texas 78219

## CALIBRATION CERTIFICATE

Instrument: 0-10,000 psi Gauge - Neen Helicoid

Gauge Number: G 224

Range: 1100-9100 psi

Reading of Calibration  
Instrument (psi)

Reading of Instrument  
Under Test (psi)

1100

1125

2100

2100

3100

3100

4100

4100

5100

5050

6100

6075

7100

7100

8100

8100

9100

9150

This gauge was checked for calibration accuracy on Amphor Dead Weight Testor Serial No. 72804 which is calibrated to  $\pm .50\%$ . The above is a true record of that calibration check.

Tommy R Hernandez  
Technician

7/20/78  
Date

Gene M. H. Chang

7/20/78



# THE PRESCON CORPORATION

1338 North W. W. White Road  
San Antonio, Texas 78219

## CALIBRATION CERTIFICATE

Instrument: 10,000 PSI Force - Acco Helicoid

Gauge Number: 4215108

Range: 1100 - 9100 PSI

<u>Reading of Calibration Instrument (psi)</u>	<u>Reading of Instrument Under Test (psi)</u>
<u>1100</u>	<u>1100</u>
<u>2100</u>	<u>2100</u>
<u>3100</u>	<u>3100</u>
<u>4100</u>	<u>4100</u>
<u>5100</u>	<u>5075</u>
<u>6100</u>	<u>6075</u>
<u>7100</u>	<u>7100</u>
<u>8100</u>	<u>8100</u>
<u>9100</u>	<u>9125</u>
<u> </u>	<u> </u>

This gauge was checked for calibration accuracy on Amphor Dead Weight Tester Serial No. 72804 which is calibrated to  $\pm .50\%$ . The above is a true record of that calibration check.

Tommy R Hernandez  
Technician

Bruce M. S. Garcia

7/20/78  
Date

7/20/78

# THE PRESCON CORPORATION

1338 North W. W. White Road  
San Antonio, Texas 78219

## CALIBRATION CERTIFICATE

Instrument: 0-10,000 PSI Gauge AMPHOR Helicoid

Gauge Number: 4215004A

Range: 1100 - 9100 psi

<u>Reading of Calibration Instrument (psi)</u>	<u>Reading of Instrument Under Test (psi)</u>
<u>1100</u>	<u>1025</u>
<u>2100</u>	<u>2000</u>
<u>3100</u>	<u>2075</u>
<u>4100</u>	<u>4050</u>
<u>5100</u>	<u>5025</u>
<u>6100</u>	<u>6025</u>
<u>7100</u>	<u>7050</u>
<u>8100</u>	<u>8050</u>
<u>9100</u>	<u>9100</u>

This gauge was checked for calibration accuracy on Amphor Dead Weight Testor Serial No. 72804 which is calibrated to  $\pm .50\%$ . The above is a true record of that calibration check.

Terry B. Hernandez  
Technician

7/20/78  
Date

Bruce H. Smith

7/20/78

# THE PRESCON CORPORATION

1338 North W. W. White Road  
San Antonio, Texas 78219

## CALIBRATION CERTIFICATE

Instrument: 0-10000 PSI Gauge ACCO Hydroid

Gauge Number: 6239

Range: 1100 - 9100 psi

Reading of Calibration  
Instrument (psi)

Reading of Instrument  
Under Test (psi)

1100

1050

2100

2050

3100

3050

4100

4100

5100

5075

6100

6125

7100

7125

8100

8125

9100

9150

This gauge was checked for calibration accuracy on Amphor Dead Weight Testor Serial No. 72804 which is calibrated to  $\pm .50\%$ . The above is a true record of that calibration check.

Tommy R Hernandez  
Technician


7/20/78  
Date

Gene Smith Range

7/20/78

Calibration Certificate

Dead Weight Tester



---PACIFIC SCIENTIFIC COMPANY---

1616 W. Loop South  
Suite 305  
Houston, Texas 77027

# Certificate

SUBMITTED FOR CALIBRATION BY Prescon Corp.

TYPE OF INSTRUMENT Dead Weight Tester

SERIAL NO. 72804

MODEL NO. \_\_\_\_\_

MFGR. Amthor

PERCENT ACCURACY ± 1.0%

CALIBRATION INTERVAL 2 years Done: 6-13-77 Due: 6-13-79

INDICATED	ACTUAL	REMARKS
1000	1000	
2000	2000	
3000	3000	
4000	4000	
5000	5000	
6000	6000	
7000	7000	
8000	8000	
9000	9000	

CALIBRATED BY COMPARISON WITH THE FOLLOWING STANDARDS Aschcroft Dead Weight Tester SN: 5-58-100

**RECEIVED**


JUN 14 1977

INSTRUMENTS USED TO ACCOMPLISH ABOVE CALIBRATION HAVE DIRECT TRACEABILITY TO THE NATIONAL BUREAU OF STANDARDS, WASHINGTON, D. C.

PRESCON CORP.

CALIBRATION BY Preeta Lind APPROVED BY Burt Nicks





7707 PINEMONT  
HOUSTON, TEXAS 77040

SEPTEMBER 3, 1976

PACIFIC SCIENTIFIC COMPANY  
1616 W. LOOP SOUTH  
HOUSTON, TEXAS 77027

RE: P.O. 5186  
HECO INV. 13176

ATTENTION: D.J. MINNICH

C E R T I F I C A T I O N

THIS IS TO CERTIFY THAT YOUR ASHCROFT DEAD WEIGHT TESTER,  
0-10,000#, SERIAL NUMBER 5-58-100, WAS CALIBRATED WITH STANDARDS  
WHICH ARE ACCURATE AND TRACEABLE TO THE NATIONAL BUREAU OF  
STANDARDS, AS FOLLOWS:

LABORATORY STANDARD (P.S.I.)	INSTRUMENT READING (P.S.I.)
1000	1000
2000	2000
3000	3000
4000	4000
5000	5000
6000	6000
7000	7000
8000	8000
9000	9000
10000	10000

NBS TEST #  
167720  
174192

CERTIFIED BY: J.P. Hildebrandt  
J.P. HILDEBRANDT, P.E.

JPH/LG

Calibration Certificate  
Loadcell #PCL 78L57





# TEXAS CALIBRATION

P. O. BOX 189, GRAND PRAIRIE, TEXAS 75050

214 - 262-3008

## Certificate of Verification

This is to certify that the following described testing machine has been calibrated by this company. The loading range shown below has been found to be within a tolerance of 5 %.

Machine LOAD CELL S/N 4387 INDICATOR  
BUDD S/N 1565 (Make & type of)

Location PRESCON CORPORATION (Serial No.)  
SAN ANTONIO, TEXAS

Date of Verification Month 2 Day 22 Year 78

Machine Range  
0-1,500,000

Loading Range  
100,000-1,500,000

Method of Verification and pertinent data are in accordance with A.S.T.M. Specification E4-74 and TEXAS CALIBRATION. "Procedure for Calibrating Tension and Compression Testing Machines" dated 1-2-71.

Attest:

Name \_\_\_\_\_

Title \_\_\_\_\_

Company \_\_\_\_\_

(Company Representative)

TEXAS CALIBRATION

By [Signature]

Field Representative



# TEXAS CALIBRATION

P. O. BOX 189, GRAND PRAIRIE, TEXAS 75050

214 - 262-3008

Capacity	Serial No.	Date	Order No.
1,500,000 Lb.	4387	2-22-78	

Location

PRESCON CORPORATION

SAN ANTONIO, TEXAS

Machine Reading Lb.	Proving Ring Reading Lb. LOAD CELL	Machine Error		Remarks
		Lb.	%	
100,000	99,850.00			
200,000	200,250.00			
400,000	400,510.00			
600,000	600,420.00			
800,000	800,180.00			
1,000,000	1,000,275.00			
1,250,000	1,250,340.00			
1,500,000	1,500,175.00			
	Calibrated using Budd Indicator			
	S/N 1565			
	Budd Readings X30 Indicate			
	True Load In Lbs.			
	Gauge Factor Set AT.15-			
	Calibration			
	60K Resistor			
	Gives a readign of 38560			
	Black P1, Red S2			
	or 1,156,800 #			
	N.B.S. #213.09/216746			

*[Handwritten Signature]*

AVG. LOAD	AVG. READING 4215106	AVG. READING 4215006A
60540	500	500
121850	1000	992
248960	2000	1933
376310	3000	2975
506780	4000	4000
635080	5000	4942
762380	6000	5967
825140	6500	6458

- DATA ANALYSIS -  
RAM 4045005050008  
GAUGES - 4215106  
421500-6A



**THE PRESCON CORPORATION**

SUBJECT

DATA AVERAGES

JOB NO.

FILE NO. CALVERTS CLIFF

DATE 7/24/78

BY T. CASTELLAW

FORM NO. 241

SHEET NO.

OF

4215106  
 4215006A RAM - GAUGE CALIBRATION

RAM No. 404 5005050008 AREA 120 IN<sup>2</sup>

Date 7/20/78

Piston Extension 2"

PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1565		GAUGE READING P.S.I.					
LOAD CELL READING	ACTUAL LOAD	1 GAUGE No. <u>4215004A</u>	2 GAUGE No. <u>G239</u>	3 GAUGE No. <u>4215106</u>	4 GAUGE No. <u>4215006A</u>	5 GAUGE No. <u>G224</u>	6 GAUGE No. <u>4215108</u>
2000	1984	450	450	500	500	550	475
4000	4007	925	925	1000	1000	1025	950
8000	8266	1925	1925	2000	1925	2000	1950
12000	12523	2950	2925	3000	2975	2975	2950
16000	16828	4000	3950	4000	4000	4000	3975
20,000	21200	5000	5000	5000	4975	5000	5000
24000	25310	5950	6000	6000 (120,000)	5950	6000	5975
26000	27468	6450	6500	6500	6450	6500	6475

Recorder \_\_\_\_\_  
 Pump Operator Alfonso Alvarado  
 Witnesses \_\_\_\_\_

4215106  
4215006A RAM - GAUGE CALIBRATION

RAM No. 404 500 505 0008 AREA 120m<sup>2</sup>

Date 7/20/78

Piston Extension 4"

PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1569		GAUGE READING P.S.I.						
LOAD CELL READING	ACTUAL LOAD	1 GAUGE No. <u>421 500 4A</u>	2 GAUGE No. <u>G 239</u>	3 GAUGE No. <u>421 5106</u>	4 GAUGE No. <u>421500 6A</u>	5 GAUGE No. <u>G224</u>	6 GAUGE No. <u>4215108</u>	
2000	2040	61200	425	450	500	500	525	450
4000	4168	125040	950	975	1000	1000	1050	1000
8000	8282	248460	1900	1900	2000	1925	2000	1950
12000	12558	376740	2950	2925	3000	2975	3000	2950
16000	16900	507000	4000	3975	4000	4000	4000	4000
20000	21090	632700	4975	4950	5000	4925	5000	4925
24000	25478	764340	6000	6000	6000	6000	6000	6000
26000	27446	823380	6450	6500	6500	6450	6475	6450

Recorder \_\_\_\_\_  
 Pump Operator Alfonso Alvarado  
 Witnesses \_\_\_\_\_

RAM No. 404 500 505 0008

Piston Extension 4°

PCL - 78-1.5M Loadcell  
BUDD P-350 Strain Indicator SN-1565

LOAD CELL READING	ACTUAL LOAD
2000 2040	61200
4000 4168	125040
8000 8282	248460
12000 12558	376740
16000 16900	507000
20000 21090	632700
24000 25478	764340
26000 27446	823380



4215106

421500 6A

RAM - GAUGE CALIBRATION

AREA 120m<sup>2</sup>

Date 7/20/78

GAUGE READING P.S.I.

1	2	3	4	5	G.
GAUGE No. 421500 4A	GAUGE No. 239	GAUGE No. 4215106	GAUGE No. 421500 6A	GAUGE No. 9224	421.
425	450	500	500	525	450
950	975	1000	1000	1050	1000
1900	1900	2000	1925	2000	1950
2950	2925	3000	2975	3000	2950
4000	3975	4000	4000	4000	4000
4975	4950	5000	4925	5000	4925
6000	6000	6000	6000	6000	6000
6450	6500	6500	6450	6475	6450

Recorder \_\_\_\_\_  
 Pump Operator Alfonso Alvarado  
 Witnesses \_\_\_\_\_

Information Only

<u>AVG. LOAD</u>	<u>AVG. READING</u>	<u>AVG. READING</u>
129520	1008	1000
254670	2000	1983
382350	3000	3000
510160	4000	4000
639180	5000	4983
767070	6000	6000
832320	6525	6525

RAM # 4045005050008  
GAUGES: 4215106  
4215006A



**THE PRESCON CORPORATION**

SUBJECT DATA AVERAGE - CURVE PLOTS


JOB NO. <u>CALVERT CLIPS</u>	SHEET NO.
FILE NO.	<u>1</u>
DATE <u>3/14/79</u>	
BY <u>T. CASTELLAW</u>	
FORM NO. 241	OF

CALIBRATION CURVE

RAM NO. 4045005050008

GAUGE NO. 4815006A

DATE 3/14/79




CALIBRATION CURVE

RAM NO. 602500505008

GALUGE NO. 4215106

DATE 3/14/79



4215106  
 4215006A RAM - GAUGE CALIBRATION

RAM No. 4045005050008 AREA = 120 IN<sup>2</sup>

Date 3/14/79

Piston Extension 2"

PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1565		GAUGE READING P.S.I.					
LOAD CELL READING	ACTUAL LOAD	1 GAUGE No. <u>4215106</u>	2 GAUGE No. 4215004A	3 GAUGE No. G224	4 GAUGE No. 4215108	5 GAUGE No. <u>4215006A</u>	6 GAUGE No. G-239
4272	128160	1000	1025	1050	1000	1000	1000
8544	256320	2000	2050	2000	2000	2000	2050
12775	383250	3000	3050	3000	3000	3000	3050
17046	511380	4000	4050	4000	4000	4000	4050
21327	639810	5000	5050	5000	5000	5000	5050
25610	768300	6000	6050	6100	6000	6000	6050
27710	831300 <sup>6300</sup>	6500	6550	6600	6550	6550	6500

Recorder T. CASTELLAW  
 Pump Operator \_\_\_\_\_  
 Witnesses \_\_\_\_\_



4215106  
4215006A RAM - GAUGE CALIBRATION

RAM No. 4045005050008 AREA = 120 in<sup>2</sup>

Date 3/14/79

Piston Extension 4"

PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1565		GAUGE READING P.S.I.					
LOAD CELL READING	ACTUAL LOAD	1 GAUGE No. 4215106	2 GAUGE No. 4215004A	3 GAUGE No. G224	4 GAUGE No. 4215108	5 GAUGE No. 4215006A	6 GAUGE No. G-239
4382	131440	1025	1050	1050	1000	1000	1000
8440	253200	2000	2000	2000	1975	1975	2000
12742	382260	3000	3025	3000	3000	3000	3025
16970	509100	4000	4025	4000	3975	4000	4000
21281	638430	5000	5050	5000	5000	4975	5025
25553	766590	6000	6050	6000	6000	6000	6050
27722	831660	6525	6600	6550	6500	6500	6500

Recorder T. CASTELLAW  
Pump Operator \_\_\_\_\_  
Witnesses \_\_\_\_\_



4215106  
4215006A RAM - GAUGE CALIBRATION

Date 3/14/79

RAM No. 40450050008 AREA = 120 in<sup>2</sup>

Piston Extension 6"

		GAUGE READING P.S.I.					
LOAD CELL READING	ACTUAL LOAD	1	2	3	4	5	6
		GAUGE No. 4215106	GAUGE No. 4215006A	GAUGE No. G-224	GAUGE No. 4215108	GAUGE No. 4215006A	GAUGE No. G-239
4298	12890	1000	1000	1050	1000	1000	1000
8483	254490	2000	2000	2000	2000	1975	2000
12718	381540	3000	3025	3000	3000	3000	3050
17000	510000	4000	4050	4000	4000	4000	4050
21310	639300	5000	5050	5000	5000	4975	5050
25544	766320	6000	6050	6000	6000	6000	6050
27800	834000	6550	6600	6550	6525	6525	6525

Recorder J. CASTELLAW  
Pump Operator \_\_\_\_\_  
Witnesses \_\_\_\_\_

5/Q


RAM NO. 4045005050000  
GAUGE 4215106

GAUGE READING (P.S.I.)

FORCE (KIPS)

8000  
7000  
6000  
5000  
4000  
3000  
2000  
1000  
0

0 100 200 300 400 500 600 700 800 900 1000



5/W

RAM NO. 104/500.505.0008  
GAUGE 42/5006A

GAUGE READING (PSI)

FORCE (KIPS)

6000  
7000  
8000  
9000  
10000  
11000  
12000

0 100 200 300 400 500 600 700 800 900 1000

• 3-14-74  
• 7-29-76

AVG LOAD	AVG READING G 239	AVG READING 421500 4A
68340	500	475
135070	1000	975
269750	2000	1958
405260	3000	2983
542580	4000	3992
678000	5000	4975
811950	6000	5925
946460	7000	6925

$$\frac{811950}{5925} = \frac{848448}{P}$$

$$P = \frac{848448(5925)}{811950} = \underline{\underline{6191}} \quad \text{REF. 6175 from Graph}$$

$$\frac{6191 - 6175}{6191} = .26\% \text{ error}$$

- DATA ANALYSIS -  
 RAM 40450200500-12  
 GAUGES G-239  
 421500 4A.



**THE PRESCON CORPORATION**

SUBJECT

DATA AVERAGE

JOB NO.

FILE NO. CALVERT CLIFFS


DATE 7/24/78

BY T. CASTELLAW

FORM NO. 341

SHEET 1

OF



CALIBRATION CURVE

RAM NO.

GAUGE NO.

DATE

9000

8000

7000

6000

5000

4000

3000

2000

1000



G-239

421500 4A

RAM - GAUGE CALIBRATION

RAM No. 404 5020A 500 12 (129.3)  $\text{psi}^2$

Date 7/19/78

Piston Extension 3"

PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1568		GAUGE READING P.S.I.					
LOAD CELL READING	ACTUAL LOAD	1	2	3	4	5	6
		GAUGE No. <u>G 239</u>	GAUGE No. <u>421500 4A</u>				
2155	67620	500	475				
2254	134700	1000	975				
4490	271050	2000	1975				
9035	404280	3000	2975				
13476	543300	4000	4000				
18110	678900	5000	4975				
22630	812100	6000	5925				
27070	996800	7000	6925				
31562							

Recorder \_\_\_\_\_  
Pump Operator Alfonso Alvarez  
Witnesses \_\_\_\_\_



G239  
 421 500 4A RAM - GAUGE CALIBRATION

RAM No. 404 50200 500 12 (1293) in<sup>2</sup>

Date 7/19/78

Piston Extension 6"

PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1565		GAUGE READING P.S.I.					
LOAD CELL READING	ACTUAL LOAD	1 GAUGE No. G 239	2 GAUGE No. 421 500 4A	3 GAUGE No.	4 GAUGE No.	5 GAUGE No.	6 GAUGE No.
2155	67500	500	475				
4310	134850	1000	975				
8020	268500	2000	1950				
12930	405000	3000	3000				
17240	543300	4000	4000				
21550	680100	5000	5000				
25860	814950	6000	5950				
30170	949020	7000	6950				

Recorder \_\_\_\_\_  
 Pump Operator *Diessio Allacado*  
 Witnesses \_\_\_\_\_

G 23A  
 4215004A RAM - GAUGE CALIBRATION

RAM No. 4045020050012 (129.3 m<sup>2</sup>)

Date 7/19/78

Piston Extension 9"


PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1569		GAUGE READING P. S. I.					
LOAD CELL READING	ACTUAL LOAD	1	2	3	4	5	6
		GAUGE No. G 239	GAUGE No. 4215004A	GAUGE No.	GAUGE No.	GAUGE No.	GAUGE No.
2155	2330	69900	500	475			
4310	4522	135660	1000	975			
8620	8990	269700	2000	1950			
12934	13550	406500	3000	2975			
17240	18038	541140	4000	3975			
21550	22500	675000	5000	4950			
25860	26960	808800	6000	5900			
30170	31450	943500	7000	6900			


Recorder \_\_\_\_\_  
 Pump Operator Alfred Murade  
 Witnesses \_\_\_\_\_

Information Only

<u>AVG LOAD</u>	<u>AVG READING</u>	<u>AVG READING</u>
	<u>4215004A</u>	<u>G-239</u>
134190	1050	1000
264690	2000	2008
401520	3041	3058
534700	4058	4050
669960	5058	5042
806480	6058	6050
947970	7125	7067

RAM # 4045020050012  
GAUGES: 4215004A  
G-239

	<b>THE PRESCON CORPORATION</b>		JOB NO. CALVERT CLIFFS	SHEET NO.
	SUBJECT DATA AVERAGE - FOR CURVE PLOTS		FILE NO.	2
			DATE 3/14/79	
			BY T. CASTELLAW	
		FORM NO. 241	OF	




3/18/79

4115219A

408-820050612

CALIBRATION CURVE

RAM NO. 406502-0020012  
GAUGE NO. G-239  
DATE 3/14/79





G-239  
4215004A RAM - GAUGE CALIBRATION

RAM No. 4045030050012 (129.3) IN<sup>2</sup>

Date 3/14/79

Piston Extension 3"

PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SM-1569		GAUGE READING P.S.I.					
LOAD CELL READING	ACTUAL LOAD	1	2	3	4	5	6
		GAUGE No. <u>4215106</u>	GAUGE No. <u>4215004A</u>	GAUGE No. <u>G 224</u>	GAUGE No. <u>4215108</u>	GAUGE No. <u>4215006A</u>	GAUGE No. <u>G-239</u>
4517	135510	1025	1050	1050	1000	1025	1000
8934	268020	2000	2000	2050	2000	2000	2025
13442	403260	3000	3050	3025	3000	3000	3100
17850	535500	4000	4050	4000	4000	4000	4050
22400	672000	5000	5075	5000	5000	4975	5050
26938	808140	6000	6050	6000	6000	6000	6050
31700	951000	7050	7125	7100	7075	7050	7075

Recorder T. CASTELLAW



G-239  
4215004A RAM - GAUGE CALIBRATION

RAM No. 40450200 500/2 (129.3) in<sup>2</sup>

Date 3/14/79

Piston Extension 6"

PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1569		GAUGE READING P. S. I.					
LOAD CELL READING	ACTUAL LOAD	1	2	3	4	5	6
		GAUGE No. <u>4215106</u>	GAUGE No. <u>4215004A</u>	GAUGE No. <u>G224</u>	GAUGE No. <u>4215108</u>	GAUGE No. <u>4215006A</u>	GAUGE No. <u>G-239</u>
4462	133860	1025	1050	1050	1000	1000	1000
8745	262350	2000	2000	2000	2000	1950	2000
13390	401700	3000	3050	3025	3000	3000	3050
17820	534600	4000	4050	4025	4000	4000	4050
22345	670350	5000	5050	5025	5000	5000	5025
26960	808800	6025	6075	6025	6000	6000	6050
31607	948210	7075	7125	7100	7075	7050	7050

Recorder T. CASTELLAW  
 Pump Operator \_\_\_\_\_  
 Witnesses \_\_\_\_\_

G-239  
 42/5004A RAM - GAUGE CALIBRATION

Date 3/14/79

RAM No. 40450200500/2 (129,3) IN<sup>2</sup>


Piston Extension 9"

		GAUGE READING P.S.I.					
PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SM-1569		1	2	3	4	5	6
LOAD CELL READING	ACTUAL LOAD	GAUGE No. <u>42/5106</u>	GAUGE No. <u>42/5004A</u>	GAUGE No. <u>G 224</u>	GAUGE No. <u>42/5108</u>	GAUGE No. <u>42/5006A</u>	GAUGE No. <u>G-239</u>
4440	133200	1000	1050	1075	1000	1000	1000
8790	263700	2000	2000	2025	2000	1975	2000
13320	399600	3000	3025	3000	2975	3000	3025
17800	534000	4000	4075	4025	4000	4000	4050
22251	667530	5000	5050	5000	5000	4975	5050
26750	802500	6000	6050	6025	6000	6000	6050
31490	944700	7075	7125	7100	7100	7050	7075

Recorder T. CASTELLAN  
 Pump Operator \_\_\_\_\_  
 Witness \_\_\_\_\_

2/x

KAM NO. 40750200500-12  
GAUGE 4215004A



RAM NO 40MS0200500-12  
GAUGE G 239

0006

0000

0001

0000

0005

0004

0003

0002

0001

GAUGE READING (PSI)

1000

900

800

700

600

500

400


300

200

100

0

FORCE (KIPS)



AVG. LOAD	AVG. 4215108	AVG. G-224
56140	500	550
118640	1000	1025
245980	2000	2008
376250	3000	3008
504600	4000	4000
634560	5000	5000
766890	6000	6000
829200	6500	6500

-DATA ANALYSIS-  
RAM- 404500 405 000-8  
GAUGES- 4215108  
G-224



© The Prescon Corp. 5

**THE PRESCON CORPORATION**

SUBJECT DATA AVERAGES

JOB NO. \_\_\_\_\_  
FILE NO. CALVENT CLIFF  
DATE 7/24/78  
BY J. CASTELLAW  
FORM NO. 241

SHEET 1  
OF \_\_\_\_\_



4215108

G-224

## RAM - GAUGE CALIBRATION

RAM No. 404500405000-8 AREA 120 in<sup>2</sup>Date 7/20/78Piston Extension 2"

PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1565		GAUGE READING P.S.I.						
LOAD CELL READING	ACTUAL LOAD	1 GAUGE No. <u>4215106</u>	2 GAUGE No. 4215006A	3 GAUGE No. <u>4215108</u>	4 GAUGE No. <u>G224</u>	5 GAUGE No. <u>G239</u>	6 GAUGE No. 4215004A	
2000	1900	57000	500	525	500	550	525	500
4000	3880	116400	1000	1000	1000	1025	1025	975
8000	8290	248700	2000	2000	2000	2025	2025	1975
12000	12633	378990	3000	3025	3000	3025	3075	3000
16000	16820	504600	4000	4000	4000	4000	4075	4000
20,000	21224	636720	5000	5000	5000	5000	5075	5000
24,000	25550	766500	6000	6000	6000	6000	6100	6000
26,000	27620	828600*	6500	6500	6500 780,000**	6500	6600	6500

Recorder TOM CASTELLANPump Operator Alfred AltmanWitnesses John F. ...



4215108  
G-224 RAM - GAUGE CALIBRATION

RAM No. 404500405000-8 AREA 120 in<sup>2</sup>

Date 7/20/78

Piston Extension 4"

PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1569		GAUGE READING P.S.I.					
LOAD CELL READING	ACTUAL LOAD	1	2	3	4	5	6
		GAUGE No. <u>4215106</u>	GAUGE No. <u>4215006A</u>	GAUGE No. <u>4215108</u>	GAUGE No. <u>G224</u>	GAUGE No. <u>G239</u>	GAUGE No. <u>421500 4A</u>
2000	1880	500	525	500	550	525	475
4000	3900	1000	1000	1000	1025	1000	950
8000	8184	2000	2000	2000	2000	2000	1925
12000	12500	3000	3000	3000	3000	3000	2975
16000	16820	4000	4000	4000	4000	4000	4000
20000	21152	5000	5000	5000	5000	5025	5000
24000	25655	6000	6000	6000	6000	6100	6000
26000	27690	6500	6500	6500 780,000	6500	6600	6500

Recorder Tom CASTELLAW  
 Pump Operator Alfonso Alvarado  
 Witnesses W. J. ...

4215108

G-224

## RAM - GAUGE CALIBRATION

RAM No. 404500405000-B AREA 120 in<sup>2</sup>Date 7/20/78Piston Extension 6"

PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1569		GAUGE READING P.S.I.					
LOAD CELL READING	ACTUAL LOAD	1 GAUGE No. <u>4215106</u>	2 GAUGE No. <u>421500 6A</u>	3 GAUGE No. <u>4215108</u>	4 GAUGE No. <u>G224</u>	5 GAUGE No. <u>G239</u>	6 GAUGE No. <u>421500 4A</u>
2000	1834	500	500	500 60,000 lb	550	500	450
4000	4066	1000	1000	1000 120,000	1025	1000	950
8000	8122	2000	1975	2000 240,000	2000	2000	1925
12000	12492	3000	3000	3000 360,000	3000	3000	2975
16000	16820	4000	4000	4000 480,000	4000	4000	4000
20,000	21080	4975	4975	5000 600,000	5000	5000	4975
24,000	25484	6000	6000	6000 720,000	6000	6050	5975
26,000	27610	6500	6500	6500 780,000	6500	6575	6475

Recorder Tom CASTELLAWPump Operator Alfred Alvarado

Witnesses

Information Only

<u>AVG. LOAD</u>	AVG. READING G-224	AVG. READING 4215108
118220	1058	1008
242820	2017	1991
370720	3017	2992
496970	4008	3992
623730	5017	5008
749320	6025	5992
814500	6541	6508

RAM # 404500405000-B  
GAUGES: 4215108  
G-224



© The Prescon Corp.

**THE PRESCON CORPORATION**

SUBJECT DATA AVERAGE - FOR CURVE PLOT

JOB NO. CALVERT CLIFF

FILE NO. \_\_\_\_\_

DATE 3/14/79

BY T. CASTELLAW

FORM NO. 241

SHEET

3


OF \_\_\_\_\_


CALIBRATION CURVE

RAM NO. 104500405000-8

GAUGE NO. 5822

DATE 3/14/79





CALIBRATION CURVE

RAW NO 407500 305000-B

GAUGE NO 461510B

DATE 5/16/79



4215108  
G-224

RAM - GAUGE CALIBRATION

RAM No. 404 500 405000 - B AREA - 120 in<sup>2</sup>

Date 3/14/79

Piston Extension 2"

PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1565		GAUGE READING P.S.I.					
LOAD CELL READING	ACTUAL LOAD	1 GAUGE No. <u>4215106</u>	2 GAUGE No. <u>4215004A</u>	3 GAUGE No. <u>G224</u>	4 GAUGE No. <u>4215108</u>	5 GAUGE No. <u>4215006A</u>	6 GAUGE No. <u>G-239</u>
4062	121860	1025	1050	1075	1025	1025	1025
8142	244260	2000	2000	2025	2000	1975	2000
12420	372600	3000	3050	3025	3000	3025	3050
16620	498600	4000	4050	4025	4000	4000	4025
20850	625500	5000	5075	5025	5025	5000	5050
24974	749220	6000	6050	6025	6000	6000	6025
27110	813300	6525	6575	6525	6500	6500	6500

Recorder T. CASTELLAW



4215108

G-224

## RAM - GAUGE CALIBRATION

RAM No. 404500405000-B AREA - 120 in<sup>2</sup>Date 3/14/79Piston Extension 4"

PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1565		GAUGE READING P.S.I.					
LOAD CELL READING	ACTUAL LOAD	1 GAUGE No. <u>4215106</u>	2 GAUGE No. <u>4215004A</u>	3 GAUGE No. <u>G224</u>	4 GAUGE No. <u>4215108</u>	5 GAUGE No. <u>4215006A</u>	6 GAUGE No. <u>G-239</u>
3970	119100	1000	1000	1050	1000	1000	1000
8190	245700	2025	2000	2025	2000	1975	2025
12400	372000	3000	3025	3025	3000	3000	3050
16587	497610	4000	4050	4000	4000	4000	4025
20790	623700	5000	5050	5025	5000	4975	5025
25070	751200	6025	6050	6050	6000	6000	6050
27240	817200	6550	6600	6575	6525	6525	6525

Recorder T. CASTELLAW

4215108


G224

## RAM - GAUGE CALIBRATION

RAM No. 404500 405000-B AREA = 120 in<sup>2</sup>Date 3/14/79Piston Extension 6"


PCL - 78-1.5M Loadcell BUDD P-350 Strain Indicator SN-1569		GAUGE READING P.S.I.					
LOAD CELL READING	ACTUAL LOAD	1 GAUGE No. <u>4215106</u>	2 GAUGE No. <u>4215004A</u>	3 GAUGE No. <u>G224</u>	4 GAUGE No. <u>4215108</u>	5 GAUGE No. <u>4215006A</u>	6 GAUGE No. <u>G-239</u>
3790	113700	1000	1000	1050	1000	1000	1000
7950	238500	2000	2000	2000	1975	1950	2000
12252	367560	3000	3025	3000	2975	2975	3025
16490	494700	3975	4025	4000	3975	30975	4000
20733	621990	5000	5050	5000	5000	4975	5025
24918	747540	6000	6050	6000	5975	5975	6000
27100	813000	6525	6575	6525	6500	6500	6500

Recorder T. CASTELLAW



4/Y

KAM NO 404500405000-B  
GAUGE G-224



TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 62 H70

Closest Buttress 2

Grease Removal 3 gal

Date Filler CAP Removed 8-10-78

Date Grease Removal Started 8-10-78

Exterior Temp. 86°F

Interior Temp. 118°F

Total Volume Removed 3 gal

Date Filler Cap Reinstalled 8-17-78

INSPECTION OF FILLER

Color of Replacement Filler dark brown

Color of Grease on Tendon dark brown

Presence of Water Indicated no

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 62H70-2

Data Recorded By: B.C. Rudell

TENDON GREASE INSTALLATION

Date Installed 8-17-78

Exterior Temp. 86°F

Interior Temp. 118°F

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured


Total Volume Installed 14 gal

Installation Pressure (if poured, N/A) N/A

Data Recorded By: H. McCall Date 8-17-78




SECRET



WIRE ANCHORAGE

Closest Buttress 2  
 Tendon No. 62H70  
 By R. P. [Signature]  
 Date 8-16-78



WIRE ANCHORAGE

Closest Buttress 2  
 Off Size Buttonhead  
 Buttonhead with Split  
 Wire Removed Previously

- ⊙
- ⊙
- ⊙
- ⊗
- ⊗

Discontinuous Wire Removed this surveillance  
 Wire removed this surveillance for inspection



DATA RECORDED BY B.C. Hiddell

DATE 8-10-78

TENDON NUMBER 63470

DESTRESSING

INITIAL PRESTRESS

PREVIOUS PRESTRESS

FORCE-TIME CURVE

Wire Stress at seating,  $\sigma$

167.64 Ksi

Four Day Losses: Verticals

-7.12 Ksi

Horizontals

-5.48 Ksi

Domes

-6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4$  day loss)

162.16 <sup>a</sup>

Area of wire,  $A_w$

.04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4$  ( $\sigma_4 \times A_w$ )

7.46 Kips

Wire stress at restressing,  $\sigma_s$

Ksi

Force per wire at restressing  $F_s$  ( $\sigma_s \times A_w$ )

NA Kips

Time after initial stressing

6.6 Years

Expected lift off force per wire, FLE

7.2 Kips

Number of effective wires  $N_e$

90 Wires

Expected lift off force,  $F_L$  ( $FLE \times N_e$ )

648 Kips

Maximum Effective Prestress per wire,  $F_{max}$

8.7 Kips

Predicted minimum effective prestress (per wire  $F_{pmin}$ )

7.05 Kips

Absolute minimum effective prestress per wire ( $F_{min}$ )

6.83 Kips

Maximum effective prestress ( $F_{max} \times N_e$ )

783 Kips

Predicted min. effective prestress ( $F_{pmin} \times N_e$ )

634.5 Kips

Absolute min. effective prestress ( $F_{min} \times N_e$ )

614.7 Kips

80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )

848.7 Kips

Force at 1 kip per wire ( $1 \times N_e$ )

90 Kips 50000

S/N 40450050 S/N  
421500 (1) 421500 (2)

Hydraulic Pressure at expected lift off

5000 psi psi

Hydraulic Pressure at maximum effective prestress

6150 psi psi

Hydraulic Pressure at predicted minimum effective prestress

5000 psi psi

Hydraulic pressure at absolute minimum effective prestress

4850 psi psi

Hydraulic Pressure at 0.8f's

6690 psi psi

HYDRAULIC PRESSURE CURVE

Data Recorded By D.C. Furdell

Date 8-17-78

Ram No. 4045005050008

Group No. 4215106 Cal Date 7-20-78

TENDON NUMBER: 62470

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force, FL

Average Lift Off Force FLAV  $\frac{FL(1) + FL(2)}{2}$

Force Per Wire (FLAV ÷ Ne)

Time since initial stressing of Tendon

RAM (1)		RAM (2)	
S/N		S/N	
	5290		5355
669	Kips	670	Kips

676.5

Kips

7.5

Kips

Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified 96. M.E. P... [Signature]

Date 8-17-78

Number of wires removed this surveillance Nr  
Number of effective wires Ne

0.8f's (9.43 x Ne)

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure, P<sub>L</sub>

Reduction in shim pressure, P<sub>RR</sub> (Nr x 50)

Shim Pressure (P<sub>L</sub> + 500 - P<sub>RR</sub>)

RAM (1)		RAM (2)	
S/N		S/N	
	0 Wires		0 Wires
	89 Wires		89 Wires
	838.27 Kips		
6580	psi	6600	psi
5290	psi	5355	psi
0	psi	0	psi
5790	psi	5855	psi

9.43  
80  
84.870  
9  
73 9.7

STRESSING - DESTRESSING

TENDON NUMBER 62H70

CLOSEST BUTTRESS 2

DATE: 8-17-78

DATA RECORDED BY: B.C. Kroll

RAM S/N: 4045005050008

GAUGE S/N: 4215106

3  
 3.5  
 3  
 4  
 5  
 5/14  
 45

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-	3" <i>over</i>				
VI.B.3	Lift Off	<i>Av</i> **5290	Run 1	Run 2	Run 3	Run 4	Run 5
			5200	5300	5300	5350	5300
VI.B.5	Pressurize to 0.8f's	**6530					
VI.B.5	Elongation @ 0.8f's	-	<del>4 1/2</del> 4 1/2				
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**900	<del>2 1/2</del> 900 psi				
VI.B.7	Elongation at 1 kip/wire	-	2 1/2" - 3 1/2" = -1"				
VII.	Remove Wire - This End Cut?	***	NO				
VIII.3	Pressurize to 1 kip/wire	**	900				
VIII.4	Elongation at 1 kip/wire	-	2 1/2" - 3 1/2" = -1"				
VIII.5	Pressurize to 0.8f's	**6530					
VIII.5	Elongation at 0.8f's	-	4"				
VIII.6	Pressure for shim measure	**	5300				
VIII.7	Elongation at shim press	-	3 1/4"				
VIII.7	Shims installed	-	3"				
VIII.8	Lift Off pressure	-	Run 1	Run 2	Run 3	Run 4	Run 5
			5200	5300	5300	5400	5400
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off?	-	AVG 5340 <i>avg</i> 675 + 690 = 682				
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**	= 7.66 Kip/wire				
	Shims installed	-					
	New Lift-Off pressure	-	Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	- /		4 1/4				
RESTRESS	- /		4				

TIME IN 1/16 S

0.0 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS (3.70 KIPS)

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIPS)

APPLIED

PRESTRESS

DATA SHEET VI.3

HORIZONTAL TENDON NO: 2476

DATA PLOTTED BY: A.M.S.

DATE: 8-17-78



TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 62H70

Closest Buttress

Grease Removal

Date Filler CAP Removed

Date Grease Removal Started

Exterior Temp.

Interior Temp.

Total Volume Removed

Date Filler Cap Reinstalled

6  
1 gal 2 qt  
8-16-78  
8-16-78  
86°F  
118°F  
6 qt  
8-17-78

2 1/2" Shim exist

INSPECTION OF FILLER

Color of Replacement Filler brown dark

Color of Grease on Tendon 2 tone light brown + dark brown

Presence of Water Indicated no

% (Approximate) Coverage of Components 100%

Sample Taken yes 1qt Container Identification 62H70-6

Data Recorded By: B.C. Kudell

TENDON GREASE INSTALLATION

Date Installed

Exterior Temp.

Interior Temp.

Filler Temp. @ Inlet Cap } Indicate  
Filler Temp. @ Outlet Cap } if pumped  
or poured

Total Volume Installed


Installation Pressure  
(if poured, N/A)

pumped From End  
Other End

Data Recorded By:


Date






WIRE ANCHORAGE

Closest Buttress 6  
 Off-Size Buttonhead None  
 Buttonhead with Split None  
 Wire Removed Previously No



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



WIRE ANCHORAGE

Closest Buttress 6  
 Tendon No. 62H70  
 By BC. Kendall  
 Date 8-16-78



Data Recorded By BC Lubell

Date 8-16-78

TENDON NUMBER:

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force,  $F_L$

Average Lift Off Force  $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$

Force Per Wire ( $F_{LAV} \div N_e$ )

Time since initial stressing of Tendon

RAM (1)		RAM (2)	
S/N		S/N	
		5355	
		Yes	
	Kips	680	Kips
		Kips 675	
		Kips 7.5	
		Years	

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified CB

Date \_\_\_\_\_

Number of wires removed this surveillance  $N_R$   
 Number of effective wires  $N_e$

0.8f's ( $0.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in shim pressure,  $P_{RH}$ , ( $N_R \times 50$ )

Shim Pressure ( $P_L + 500 - P_{RH}$ )

RAM (1)		RAM(2)	
S/N		S/N	
		Wires 0	
		Wires 87	
		Kips 839.27	
	psi	6000	psi
	psi	5355	psi
	psi	0	psi
	psi	55	psi

STRESSING - DESTRESSING

TENDON NUMBER 62470

CLOSEST BUTTRESS 6

DATE: 9-16-79 DATA RECORDED BY: H.M. McGill

RAM S/N: 4045004050003 GAUGE S/N: 4215109

STEP #	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-	2 1/2"				
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
			5250	5400	5350	5400	5375
VI.B.5	Pressurize to 0.8f's	** 600					
VI.B.5	Elongation @ 0.8f's	-	3 1/4				
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	** 700					
VI.B.7	Elongation at 1 kip/wire	-	2 3/4		- 3/4		
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	-					
VIII.4	Elongation at 1 kip/wire	-	- 3/4				
VIII.5	Pressurize to 0.8f's	** 600					
VIII.5	Elongation at 0.8f's	-	3 1/4				
VIII.6	Pressure for shim measure	**	595				
VIII.7	Elongation at shim press	-					
VIII.7	Shims installed	-	Removed one 1/2" shim and replaced a 1" shim total 3" <i>fill</i>				
VIII.8	Lift Off pressure	-	Run 1	Run 2	Run 3	Run 4	Run 5
			5450	5450	5400	5400	5350
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off?	-	5430		640 kip		
	If "NO" above	-					
VIII.9	Pressurize to 1000 psig above Initial avg. Lift-off	**					
	Shims installed	-					
	New Lift-off pressure	-	Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

OUT = 1 3/4 1/2 1/4

\*\*\* If required by Data Sheet II.1

TENDON NUMBER 62470

DATE:

DATA RECORDED BY: *J.C. Hull*

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	-1	-3/4	4 1/4	3 1/4	5 1/4	4	9 1/4
RESTRESS	-1	-3/4	4	3 1/2	5	4 1/4	9 1/4

TIME IN <sup>PS</sup>

0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (3.70 kips)

PRESTRESS MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 kips)

DATA SHEET VI.3

HORIZONTAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

9.0

8.0

7.5

7.0

6.5

6.0



TENDON DECREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 24 H55

Closest Buttress

4

Grease Removal

3 gal

Date Filler CAP Removed

8-18-78

Date Grease Removal Started

8-18-78

Exterior Temp.

79 °F

Interior Temp.

119 °F

Total Volume Removed

3 gal

Date Filler Cap Reinstalled

8-18-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated No

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 24H55-4

Data Recorded By:

*W. D. D. D.*

TENDON GREASE INSTALLATION

Date Installed

Exterior Temp.

Interior Temp.

Filler Temp. @ Inlet Cap } Indicate  
Filler Temp. @ Outlet Cap } if pumped  
or poured


Total Volume Installed

Installation Pressure  
(if poured, N/A)

*Pumped From  
Other End*

Data Recorded By:

Date



WIRE ANCHORAGE

Closest Buttress 4

Off-Size Buttonhead

Buttonhead with Split


Wire Removed Previously

Discontinuous Wire Removed this surveillance

Wire removed this surveillance for inspection



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



WIRE ANCHORAGE

Closest Buttress 4

Tendon No. 24H55

By B.C. Radell

Date 8-18-78

DATA RECORDED BY BC Rudell

DATE 8-18-78

TENDON NUMBER 24 H 55 DESTRESSING

INITIAL PRESTRESS

PREVIOUS PRESTRESS

FORCE-TIME CURVE

RAM CALIBRATOR CURVES

Wire Stress at seating, $\sigma$	168.29 Ksi
Four Day Losses: Verticals	-7.12 Ksi
<u>Horizontals</u>	-5.48 Ksi
Domes	-6.82 Ksi
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )	162.81
Area of wire, $A_w$	.04909 in <sup>2</sup>
Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$	7.992 Kips
Wire stress at restressing, $\sigma_s$	Ksi
Force per wire at restressing $F_s (\sigma_s \times A_w)$	Kips
Time after initial stressing <u>1-26-72 - 8-1-78</u>	6.6 Years
Expected lift off force per wire, FLE	7.44 Kips
Number of effective wires $N_e$	90 Wires
Expected lift off force, $F_L (FLE \times N_e)$	642. Kips
Maximum Effective Prestress per wire, $F_{max}$	8.7 Kips
Predicted minimum effective prestress (per wire $F_{pmin}$ )	7.05 Kips
Absolute minimum effective prestress per wire ( $F_{min}$ )	6.83 Kips
Maximum effective prestress ( $F_{max} \times N_e$ )	783 Kips
Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	634.5 Kips
Absolute min. effective prestress ( $F_{min} \times N_e$ )	614.7 Kips
80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )	848.7 Kips
Force at 1 kip per wire ( $1 \times N_e$ )	90 Kips

Ram (1) 4045004050008  
Page 4215108  
Cal Curve Date 7-20-78

	S/N <u>RAM (1)</u>	S/N RAM (2)
Hydraulic Pressure at expected Lift Off	5050 psi	psi
Hydraulic Pressure at maximum effective prestress	6100 psi	psi
Hydraulic Pressure at predicted minimum effective prestress	5000 psi	psi
Hydraulic pressure at absolute minimum effective prestress	4800 psi	psi
Hydraulic Pressure at 0.8f's	6600 psi	psi

Data Recorded By BC Russell

Date 8-18-78

TENDON NUMBER: 24455

Run 1  
 Run No 4045004050008  
 Base No 4215108  
 Date Cal. 7-20-78

RAM (1)	RAM (2)
S/N <u>4045004050008</u>	S/N
5040	
yes	
Kips	Kips
685	Kips
7.56	Kips
6.6	Years

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force,  $F_L$

Average Lift Off Force  $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$

Force Per Wire ( $F_{LAV} \div N_e$ )

Time since initial stressing of Tendon

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified BC Russell  
 Date 8-18-78

	RAM (1)	RAM (2)
	S/N	S/N
Number of wires removed this surveillance $N_r$	0	Wires
Number of effective wires $N_e$	90	Wires
0.8f's ( $9.43 \times N_e$ )	848.7	Kips
Hydraulic Force @ 0.8f's	6600	psi
Original Lift-Off Hydraulic pressure, $P_L$	5040	psi
Reduction in shim pressure, $P_{RH}$ , ( $N_r \times 50$ )	0	psi
Shim Pressure ( $P_{s1} - 500 - P_{s2}$ )	5540	psi

STRESSING - DESTRESSING

TENDON NUMBER 24153

CLOSEST BUTTRESS 4

DATE: 8-18-78

DATA RECORDED BY: BC Kudell

RAM S/N: 4045004050008

GAUGE S/N: 4215108

Date Cal. 7-20-78

Handwritten notes: 5, 207040, +58, 54, 55

Handwritten initials: BC

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	2 1/4"				
VI.B.3	Lift Off	5050 **	Run 1	Run 2	Run 3	Run 4	Run 5
	avg 7.56 kip/wire avg 5040 psi		5100	5000	5000	5000	5100
VI.B.5	Pressurize to 0.8f's	6600 psi **	✓				
VI.B.5	Elongation @ 0.8f's	-	3 5/16"				
VI.B.6	Depressurize to zero	-	✓ 1 13/16" Stressing				
VI.B.7	Pressurize to 1 kip/wire	**	2" ✓				
VI.B.7	Elongation at 1 kip/wire	3 1/2 + 2"	- 1 1/2"				
VII.	Remove Wire - This End Cut?	NA	***				
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's		3"				
VIII.6	Pressure for shim measure	**	5540				
VIII.7	Elongation at shim press		2 3/4				
VIII.7	Shims installed	1/4" inch shim added	2 1/2"				
VIII.8	Lift Off pressure	avg 5530 psi	Run 1	Run 2	Run 3	Run 4	Run 5
			5600	5550	5500	5500	5500
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off?	705 ≥ 685k	205 Kips <del>7.85</del>				
	If "NO" above						
VIII.9	Pressurize to 1000 psig above	**					
	Initial avg. lift-off						
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							



TIME IN RS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (3.70 KIIPS)

Actual  
LIMIT →

8-18-78

DESIGNED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIIPS)

DATA SHEET VI.3

HORIZONTAL TENDON NO: 241155

DATA PLOTTED BY: *B. L. ...*

DATE: 8-18-78

9.0

8.5

8.0

7.5

7.0

6.5

6.0

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 24 H 55

Closest Buttress 2

Grease Removal N/A

Date Filler CAP Removed 9-18-78

Date Grease Removal Started 9-18-78

Exterior Temp. 79°F

Interior Temp. 119°F

Total Volume Removed 10 qt

Date Filler Cap Reinstalled 9-18-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated No

% (Approximate) Coverage of Components 100%

Sample Taken 1 qt Container Identification 24 H 55

Data Recorded By: H. McCall

TENDON GREASE INSTALLATION

Date Installed 9-18-78

Exterior Temp. 79°F


Interior Temp. 119°F

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured

Total Volume Installed 7 gal

Installation Pressure N/A  
 (if poured, N/A)

Data Recorded By: H. McCall Date 9-19-78



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_

Off Size Buttonhead \_\_\_\_\_

Buttonhead with Split \_\_\_\_\_

Wire Removed Previously \_\_\_\_\_

Discontinuous Wire Removed this surveillance \_\_\_\_\_

Wire removed this surveillance for inspection \_\_\_\_\_




Tendon Surveillance

Calvert Cliffs Nuclear Power Plant

Unit 1

Wire Anchor Status Form

Figure



WIRE ANCHORAGE

Closest Buttress 2

Tendon No. 24455

By L.M.C. & U

Date 8-10-78

DATA RECORDED BY

HMS Cowell

DATE

9-19-78

TENDON NUMBER 24 H55

DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating,  $\sigma$

168.29 Ksi

Four Day Losses: Verticals

-7.12 Ksi

Horizontals

-5.48 Ksi

Domes

-6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )

162.81

Area of wire,  $A_w$

.04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4 (\sigma_4 \times A_w)$

7.992 Kips

PREVIOUS PRESTRESS

Wire stress at restressing,  $\sigma_s$

Ksi

Force per wire at restressing  $F_s (\sigma_s \times A_w)$

Kips

Time after initial stressing 1-26-72 - 8-1-78

6.6 Years

FORCE-TIME CURVE

Expected lift off force per wire, FLE

7.44 Kips

Number of effective wires  $N_e$

90 Wires

Expected lift off force,  $F_L (FLE \times N_e)$

642 Kips

Maximum Effective Prestress per wire,  $F_{max}$

8.7 Kips

Predicted minimum effective prestress (per wire  $F_{pmin}$ )

7.05 Kips

Absolute minimum effective prestress per wire ( $F_{min}$ )

6.83 Kips

Maximum effective prestress ( $F_{max} \times N_e$ )

783 Kips

Predicted min. effective prestress ( $F_{pmin} \times N_e$ )

634.5 Kips

Absolute min. effective prestress ( $F_{min} \times N_e$ )

614.7 Kips

80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )

848.7 kips

Force at 1 kip per wire ( $1 \times N_e$ )

90 Kips

RAM CALIBRATION CURVE

9215006A

#2

S/N ~~RAM~~ (1)

S/N ~~RAM~~ (2)

Hydraulic Pressure at expected Lift Off

5000 psi

psi

Hydraulic Pressure at maximum effective prestress

6100 psi

psi

Hydraulic Pressure at predicted minimum effective prestress

4750 psi

psi

Hydraulic pressure at absolute minimum effective prestress

4300 psi

psi

Hydraulic Pressure at 0.8f's

6500 psi

psi

Data Recorded By W. M. G. C.

Date 9-18-79

TENDON NUMBER: 24455

	RAM (1) <u>5</u> S/N <u>6215006A</u>	RAM (2) S/N
Average Hydraulic pressure at Lift-Off	<u>5250</u>	<u>5040</u>
Tendon Lift Offs Acceptable?		
Lift Off Force, $F_L$	<u>675</u> Kips	<u>685</u> Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$	<u>680</u> Kips	<u>685</u> Kips
Force Per Wire ( $F_{LAV} \div N_e$ )	<u>7.56</u> Kips	<u>7.56</u> Kips
Time since initial stressing of Tendon		Years

755  
203  
50  
4.5

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified 96. 9/18-79

Date 9-18-79

	RAM (1) S/N <u>5</u>	RAM(2) S/N
Number of wires removed this surveillance $N_R$	<u>0</u>	Wires
Number of effective wires $N_e$	<u>90</u>	Wires
0.8f's ( $9.43 \times N_e$ )	<u>543.7</u> Kips	
Hydraulic Force @ 0.8f's	<u>6600</u> psi	psi
Original Lift-Off Hydraulic pressure, $P_L$	<u>5250</u> psi	<u>5040</u> psi
Reduction in shim pressure, $P_{RH}$ , ( $N_R \times 50$ )	<u>0</u> psi	<u>0</u> psi
Shim Pressure ( $P_{PL} - P_{RH}$ )	<u>5250</u> psi	<u>5540</u> psi



STRESSING - DESTRESSING

TENDON NUMBER 24455

CLOSEST BUTTRESS 2

DATE: 2-19-78

DATA RECORDED BY: H. McCall

RAM S/N: 4045005050008

GAUGE S/N: 421500-6A

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-	2 1/4"				
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
		6600	5200	5250	5300	5200	5300
VI.B.5	Pressurize to 0.8f's	**	5250 avg.				
VI.B.5	Elongation @ 0.8f's	-	3 1/2"				
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**	<del>2 1/4"</del>				
V	Elongation at 1 kip/wire		2 1/4" - 3 1/2" = -1 1/4"				
VII.	Remove Wire - This End Cut?	***	No				
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire		2 1/4" - 3 1/2" = -1 1/4"				
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's	6600	4 1/8"				
VIII.6	Pressure for shim measure	**	5750				
VIII.7	Elongation at shim press		<del>2 1/4"</del> 3"				
VIII.7	Shims installed		2 15" <small>inserted 1 pair 1" removed 1 pair 1/2"</small>				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			5800	5700	5050		
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off? If "NO" above		No				
VIII.9	Pressurize to 1000 psi above Initial avg. lift-off	**	6350				
	Shims installed		3 7" <small>inserted 1 pair 1/2"</small>				
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			5600	5700	5600	5600	5600

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

5700" = 720 kips



TENDON NUMBER 24455

DATE:

DATA RECORDED BY: *J.C.H.*

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	-1 1/2	-1 1/4	3 5/16	3 1/2	4 13/16	4 3/4	9 9/16
RESTRESS	-1 1/2	-1 1/4	3	4 1/8	4 1/2	5 3/8	9 7/8

TIME IN HRS

0.0 0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 kips)

(E)

MODULI BY CODE

PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 kips)

DATA SHEET VI.3

HORIZONTAL TENDON NO: 2455

DATA PLOTTED BY: H. M. S. G. 11

DATE: 8-16-78

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 31 H 50

Closest Buttress 1

Grease Removal 8-19-78

Date Filler CAP Removed 8-19-78

Date Grease Removal Started 8-19-78

Exterior Temp. 85°F

Interior Temp. 118°F

Total Volume Removed 6.0+

Date Filler Cap Reinstalled 8-19-78

INSPECTION OF FILLER

Color of Replacement Filler

Color of Grease on Tendon Dark Brown

Presence of Water Indicated No

% (Approximate) Coverage of Components 100%

Sample Taken 1qt Container Identification 31-50

Data Recorded By: H. McCall

TENDON GREASE INSTALLATION

Date Installed 8-19-78

Exterior Temp. 85°


Interior Temp. 118°

Filler Temp. & Inlet Cap } Indicate  
 Filler Temp. & Outlet Cap } if pumped  
 or poured

Total Volume Installed 8 gal

Installation Pressure N/A  
 (if poured, N/A)

Data Recorded By: H. McCall Date 8-19-78



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_

Off-Size Buttonhead \_\_\_\_\_

Buttonhead with Split \_\_\_\_\_


Wire Removed Previously \_\_\_\_\_

Discontinuous Wire Removed this surveillance \_\_\_\_\_

Wire removed this surveillance for inspection \_\_\_\_\_



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Forms  
 Figure



WIRE ANCHORAGE

Closest Buttress |

Tendon No. 31450

By H. M. S. V.

Date 3-19-72

DATA RECORDED BY H. McCall

DATE 8-19-78

TENDON NUMBER 31 H 50 DESTRESSING

INITIAL PRESTRESS

PREVIOUS PRESTRESS

FORCE-TIME CURVE

RAM CALIBRATION CURVES

Wire Stress at seating, $\sigma$	167.40 Ksi		
Four Day Losses:      Verticals	-7.12 Ksi		
	Horizontals	-5.48 Ksi	
	Domes	-6.82 Ksi	
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )	161.92		
Area of wire, $A_w$	.04909 in <sup>2</sup>		
Force per wire after 4 days, $F_4$ ( $\sigma_4 \times A_w$ )	7.95 Kips		
Wire stress at restressing, $\sigma_s$	Ksi		
Force per wire at restressing $F_s$ ( $\sigma_s \times A_w$ )	Kips		
Time after initial stressing <u>1-7-72 - 8-1-78</u>	6.6 Years		
Expected lift off force per wire, FLE	7.16 Kips		
Number of effective wires $N_e$	90 Wires		
Expected lift off force, $F_L$ ( $FLE \times N_e$ )	644 Kips		
Maximum Effective Prestress per wire, $F_{max}$	8.70 Kips		
Predicted minimum effective prestress (per wire $F_{pmin}$ )	7.05 Kips		
Absolute minimum effective prestress per wire ( $F_{min}$ )	6.83 Kips		
Maximum effective prestress ( $F_{max} \times N_e$ )	785 Kips		
Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	634.5 Kips		
Absolute min. effective prestress ( $F_{min} \times N_e$ )	614.7 Kips		
80% min. ultimate strength (.8 $\sigma_u$ 's) ( $9.43 \times N_e$ )	848.7 Kips		
Force at 1 kip per wire ( $1 \times N_e$ )	90 Kips		

	S/N 5 421500A RAM (1)	S/N RAM (2)
Hydraulic Pressure at expected Lift Off	5000 psi	psi
Hydraulic Pressure at maximum effective prestress	6100 psi	psi
Hydraulic Pressure at predicted minimum effective prestress	4900 psi	psi
Hydraulic pressure at absolute minimum effective prestress	4800 psi	psi
Hydraulic Pressure at 0.8 $\sigma_u$ 's	6600 psi	psi

Data Recorded By H. M. S. C. W. U.

Date 8-19-78

TENDON NUMBER: 31450

	RAM (1) S/N <u>5</u>	RAM (2) S/N
Average Hydraulic pressure at Lift-Off	<u>5270</u>	<u>5370</u>
Tendon Lift Offs Acceptable?		
Lift Off Force, $F_L$	<u>675</u> Kips	<u>675</u> Kips
Average Lift Off Force $FLAV = \frac{F_L(1) + F_L(2)}{2}$	<u>675</u>	Kips <sup>75</sup>
Force Per Wire ( $FLAV \div N_e$ )	<u>7.5</u>	Kips <sup>23</sup> / <sub>45</sub>
Time since initial stressing of Tendon		Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified H. M. S. C. W. U.

Date 8-19-78

	RAM (1) S/N <u>5</u>	RAM (2) S/N
Number of wires removed this surveillance $N_R$	<u>0</u>	Wires
Number of effective wires $N_e$		Wires
0.8f's ( $9.43 \times N_e$ )	<u>843.7</u>	Kips
Hydraulic Force @ 0.8f's	<u>6600</u> psi	<u>6600</u> psi
Original Lift-Off Hydraulic pressure, $P_L$	<u>5270</u> psi	<u>5370</u> psi
Reduction in shim pressure, $P_{RH}$ , ( $N_R \times 50$ )	<u>0</u> psi	<u>0</u> psi
Shim Pressure ( $P_L + 500 - P_{RH}$ )	<u>5770</u> psi	<u>5370</u> psi



STRESSING - DESTRESSING

TENDON NUMBER 21450

CLOSEST BUTTRESS 1

DATE: 8-19-74

DATA RECORDED BY: H. McCall

RAM S/N: 4045005050004

GAUGE S/N: 4215006A

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-	3"		35°		
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
			5300	5300	5200	5250	5200
VI.B.5	Pressurize to 0.8f's	**	5270 avg 675kps				
VI.B.5	Elongation @ 0.8f's	-	3 1/2"				
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**					
V	Elongation at 1 kip/wire		2 5/8" - 3 1/2" = -7/8"				
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	-					
VIII.4	Elongation at 1 kip/wire		2 5/8"		= -7/8"		
VIII.5	Pressurize to 0.8f's	**	6100				
VIII.5	Elongation at 0.8f's		4 1/4"				
VIII.6	Pressure for shim measure	**	5770				
VIII.7	Elongation at shim press		3"				
VIII.7	Shims installed		3"				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			5500	5600	5500	5500	5500
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off?		5520		710kps		
	If "NO" above		100				
VIII.9	Pressurize to 1000 psig above	**	0				
	Initial avg. lift-off						
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.


Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME IN HRS

01 .02 .03 .04 .05 .1 .2 .3 .4 .5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.



DATA SHEET VI.3

HORIZONTAL TENDON NO: 31450

DATA PLOTTED BY: H. M. C. 11

DATE: 8-19-78

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No.	31 H 50
Closest Buttress	3
Grease Removal	8-19-78 2 gal.
Date Filler CAP Removed	8-19-78
Date Grease Removal Started	8-19-78
Exterior Temp.	85°F
Interior Temp.	118°F
Total Volume Removed	2 gal
Date Filler Cap Reinstalled	

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown  
 Color of Grease on Tendon Dark Brown  
 Presence of Water Indicated None  
 % (Approximate) Coverage of Components 100%  
 Sample Taken yes Container Identification 31H50-3  
                   8-19-78

Data Recorded By: 23C. Kimbell

TENDON GREASE INSTALLATION

Date Installed 8-19-78

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_


Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
   } or poured

Total Volume Installed \_\_\_\_\_

Installation Pressure \_\_\_\_\_  
 (if poured, N/A)

Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_

*Pumped from  
Other End*



WIRE ANCHORAGE


Closest Buttress 3

Tendon file. 31H50

By BC. Rudell

Date 8-19-78

*All Buttonheads Good*



WIRE ANCHORAGE

Closest Buttress 3

Off-Size Buttonhead

Buttonhead with Split

Wire Removed Previously

Discontinuous Wire Removed this surveillance

Wire removed this surveillance for inspection



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



DATA RECORDED BY

*RC Rudell*

DATE

*8-19-78*

TENDON NUMBER *31 H 50*

DESTRESSING

INITIAL PRESTRESS

PREVIOUS PRESTRESS

FORCE-TIME CURVE

RAM CALIBRATION CURVES

Wire Stress at seating,  $\sigma$

*167.40* Ksi

Four Day Losses: Verticals

-7.12 Ksi

Horizontals

-5.48 Ksi

Domes

-6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )

*161.92*

Area of wire,  $A_w$

.04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4 (\sigma_4 \times A_w)$

*7.95* Kips

Wire stress at restressing,  $\sigma_s$

Ksi

Force per wire at restressing  $F_s (\sigma_s \times A_w)$

Kips

Time after initial stressing *1-7-72 - 8-1-78*

*6.6* Years

Expected lift off force per wire, FLE

*7.16* Kips

Number of effective wires  $N_e$

*90* Wires

Expected lift off force,  $F_L (FLE \times N_e)$

*644.* Kips

Maximum Effective Prestress per wire,  $F_{max}$

*8.70* Kips

Predicted minimum effective prestress (per wire  $F_{pmin}$ )

*7.85* Kips *7.05*

Absolute minimum effective prestress per wire ( $F_{min}$ )

*6.83* Kips

Maximum effective prestress ( $F_{max} \times N_e$ )

*783* Kips

Predicted min. effective prestress ( $F_{pmin} \times N_e$ )

*634.5* Kips

Absolute min. effective prestress ( $F_{min} \times N_e$ )

*614.7* Kips

80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )

*848.7* Kips

Force at 1 kip per wire ( $1 \times N_e$ )

*90.* Kips

*1* Ram 4045004050008  
Gage: 4215108  
Date Cal. 7-20-78

S/N

RAM (1)

S/N

RAM (2)

Hydraulic Pressure at expected lift off

*5060* psi

psi

Hydraulic Pressure at maximum effective prestress

*6140* psi

psi

Hydraulic Pressure at predicted minimum effective prestress

*5000* psi

psi

Hydraulic pressure at absolute minimum effective prestress

*4830* psi

Hydraulic Pressure at 0.8f's

*6600* psi



Data Recorded By J.C. Kuddell

Date 8-19-78

TENDON NUMBER: 31H50

RAM S/N 4045004050008  
 Gage S/N 4215108  
 Date Cal. 7-20-78

	RAM (1) S/N	RAM (2) S/N
Average Hydraulic pressure at Lift-Off	5370	
Tendon Lift Offs Acceptable?	yes	
Lift Off Force, FL	675 Kips	Kips
Average Lift Off Force FLAV $\frac{FL(1) + FL(2)}{2}$	675 Kips	
Force Per Wire (FLAV ÷ N <sub>e</sub> )	7.5 Kips	
Time since initial stressing of Tendon	6.6 Years	

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified J.C. Kuddell

Date 8-19-78

Date Cal 7-20-78  
 Gage 4215108

	RAM (1) S/N	RAM(2) S/N
Number of wires removed this surveillance N <sub>r</sub>	0 Wires	
Number of effective wires N <sub>e</sub>	90 Wires	
0.8f's (9.43 x N <sub>e</sub> )	848.7 Kips	
Hydraulic Force @ 0.8f's	6600 psi	psi
Original Lift-Off Hydraulic pressure, P <sub>L</sub>	5370 psi	psi
Reduction in shim pressure, P <sub>RH</sub> , (NR x 50)	0 psi	psi
Shim Pressure (P <sub>L</sub> + 500 - P <sub>RH</sub> )	5870 psi	psi

STRESSING - DESTRESSING

TENDON NUMBER 31450

CLOSEST BUTTRESS 3

DATE: 8-19-78

DATA RECORDED BY: B.C. Kudell

RAM S/N: 4045004050008 GAUGE S/N: 4215108

Date Cal 7-20-78

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	2"				
VI.B.3	Lift Off <i>avg 5370</i> (6600 psi)	**	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.5	Pressurize to 0.8f's	**	6600 psi ✓				
VI.B.5	Elongation @ 0.8f's	-	<del>2 1/16"</del> P Ram extended - New Reading → 3 7/8" ✓				
VI.B.6	Depressurize to zero	-	✓				
VI.B.7	Pressurize to 1 kip/wire (750 psi)	**	✓ 750 psi				
VI.B.7	Elongation at 1 kip/wire		2 1/4" - 3 1/2" = -1 1/4" ✓				
VII.	Remove Wire - This End Cut?	***	NA				
VIII.3	Pressurize to 1 kip/wire	**	✓				
VIII.4	Elongation at 1 kip/wire (6600 psi)		2 1/4" - 3 1/2" = -1 1/4" ✓				
VIII.5	Pressurize to 0.8f's	**	6600 psi ✓				
VIII.5	Elongation at 0.8f's		3 3/16" ✓				
VIII.6	Pressure for shim measure	5870 **	5870 psi ✓				
VIII.7	Elongation at shim press		3"				
VIII.7	Shims installed + 1 pair 7/8" Shims <i>2" existed. Added 1 pair 1/2" Shims ← From 62420</i>		2 7/8"				
VIII.8	Lift Off pressure <i>Aug. 5330</i>		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	5330 ≥ 5370	$\frac{210 + 625}{2} =$	5400	5400	5250	5400	5200
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above		692 kip avg. ≥ 675 ✓				
VIII.9	Pressurize to 1000 psig above Initial avg. Lift-off	**					
	Shims installed						
	New Lift-off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

*Smallest 3/16*

TENDON NUMBER 31450

DATE:

DATA RECORDED BY: *[Signature]*

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.


Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	-7/8	-1 1/4	3 1/2	3 7/8	4 3/8	5 1/8	9 1/2
RESTRESS	-7/8	-1 1/4	4 1/4	3 3/16	5 1/8	4 7/16	9 9/16

TIME IN YRS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.



DATA SHEET VI.3

HORIZONTAL TENDON NO: 31 H 50

DATA PLOTTED BY: B.C. Luedel

DATE: 8-19-78

Ran 404500 4050008

Bay 4215108

Drfs. Cal. 7-20-78

TENDON DECREASE/GREASE & INSPECTION RECORD

Tendon No. 51 H 45  
 Closest Buttress 5  
 Grease Removal 3 gal  
 Date Filler CAP Removed 8-21-78  
 Date Grease Removal Started 8-21-78  
 Exterior Temp. 75°F  
 Interior Temp. 119°F  
 Total Volume Removed 3 gal  
 Date Filler Cap Reinstalled 8-21-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown  
 Color of Grease on Tendon 25% Light Brown 75% Dark Brown  
 Presence of Water Indicated None  
 % (Approximate) Coverage of Components 100%  
 Sample Taken YCS Container Identification 51H45-5


Data Recorded By: BC Kudell

TENDON GREASE INSTALLATION

Date Installed 8-21-78  
 Exterior Temp. \_\_\_\_\_  
 Interior Temp. \_\_\_\_\_  
 Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured  
Pumped from  
Other End  
 Total Volume Installed \_\_\_\_\_  
 Installation Pressure \_\_\_\_\_  
 (if poured, N/A)

Data Recorded By: BC Kudell Date 8-22-78






WIRE ANCHORAGE

Closest Buttress 5  
 Off Size Buttonhead None  
 Buttonhead with Split None  
 Wire Removed Previously None

- ①
- ⊖
- ⊙
- ⊗
- ⊘

Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 Last Anchor Sketch Form  
 Figure



51H45  
WIRE ANCHORAGE

Closest Buttress 5  
 Tendon No. 51H45  
 By J.C. Kumbell  
 Date 8-21-78

90 Wires





Data Recorded By B.C. Rudell

Date 8-21-78

TENDON NUMBER: 51H45

Ram No. 4045004050008  
 Grade No. 4215108  
 Date Cal. 7-20-78

RAM (1)	RAM (2)
S/N <u>4045004050008</u>	S/N
<u>4810</u>	
<u>Yes</u>	
<u>617</u> <del>617</del> Kips	Kips

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force,  $F_L$

Average Lift Off Force  $FLAV = \frac{FL(1) + FL(2)}{2}$

~~617~~ 617 Kips

Force Per Wire ( $FLAV \div N_e$ )

6.86 Kips

Time since initial stressing of Tendon

6.6 Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified B.C. Rudell

Date 8-21-78

RAM (1)	RAM (2)
S/N	S/N
<u>None</u> Wires	
<u>90</u> Wires	
<u>848.7</u> Kips	
<u>6600</u> psi	psi
<u>4810</u> psi	psi
<u>0</u> psi	psi
<u>5310</u> psi	psi

Number of wires removed this surveillance  $N_r$   
 Number of effective wires  $N_e$

0.8f's ( $9.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in shim pressure,  $P_{RH}$ , ( $N_r \times 50$ )

Shim Pressure ( $P_L + 500 - P_{RH}$ )

TENDON NUMBER 51445

STRESSING - DESTRESSING

CLOSEST BUTTRESS 5

DATE: 8-21-78

DATA RECORDED BY: J.C. Rudell

RAM S/N: 4045004050008

GAUGE S/N: 4215108

Date Cal - 7-20-78

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	1 3/4" exist				
VI.B.3	Lift Off <i>avg 4810</i>	<i>expect 5050 psi</i> **	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.5	Pressurize to 0.8f's	6600 psi **	4850	4800	4850	4800	4750
VI.B.5	Elongation @ 0.8f's	-	2 7/8"				
VI.B.6	Depressurize to zero	-	✓				
VI.B.7	Pressurize to 1 kip/wire	750 psi **	✓				
V	Elongation at 1 kip/wire		2 7/8 - (3 1/2) = - 1/8				
VII.	Remove Wire - This End Cut?	***	-0- NA				
VIII.3	Pressurize to 1 kip/wire	750 psi **					
VIII.4	Elongation at 1 kip/wire		2 3/8 - (3 1/2) = - 1/8				
VIII.5	Pressurize to 0.8f's	6600 psi **	✓				
VIII.5	Elongation at 0.8f's		3 1/2				
VIII.6	Pressure for shim measure	5310 psi **	✓ 5400 psi				
VIII.7	Elongation at shim press		2 7/8				
VIII.7	1 pair 1 3/4" Shim Existed Shims installed 1 pair 1" Shim Added New Shim Came from other end of Tendon		2 3/4 (2 15/16)*				
VIII.8	Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above		4470	4350	4500	4900	
VIII.9	Pressurize to 1000 psi above Initial avg. lift-off	5800 psi **	No Add 1 pair of 3/16" shims*				
	Shims installed	<del>4810</del>	2 15/16" shims				
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			5300	5300	5300	5250	5300

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

avg 5270 = 670 k.p  
avg kips = 692 ✓

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME IN 'RS

40. 30. 20. 10. 5.0 2.0 1.0 0.5 0.2 0.1 0.05 0.02 0.01

MAXIMUM EFFECTIVE  
PRESTRESS (3.70 kips)

MINIMUM EFFECTIVE PRESTRESS  
(6.83 kips)

6.86 kips

DATA SHEET VI.3

HORIZONTAL TENDON NO: 51H45

DATA PLOTTED BY: DC Hall

DATE: 8-21-78  
Run No 4045004050008  
Page No 421510B

9.0 8.0 7.5 7.0 6.5 6.0



TENDON DEGREASE/GREASE & INSPECTION RECORD

**UNIT 1**

Tendon No. 51 H 45

Closest Buttress 1

Grease Removal 8-21-78

Date Filler CAP Removed 8-21-78

Date Grease Removal Started 8-21-78

Exterior Temp. 75 °F

Interior Temp. 119 °F

Total Volume Removed 6 qt

Date Filler Cap Reinstalled 8-21-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated No

% (Approximate) Coverage of Components 100%

Sample Taken 1 qt Container Identification 50 H 45

Data Recorded By: H. McCall

TENDON GREASE INSTALLATION

Date Installed 8-21-78

Exterior Temp. 75 °

Interior Temp. 119 °


Filler Temp. @ Inlet Cap } Indicate  
Filler Temp. @ Outlet Cap } if pumped  
or poured

Total Volume Installed 7 gal

Installation Pressure (if poured, N/A) N/A

Data Recorded By: H. McCall Date 8-21-78





WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_


Off-Size Buttonhead \_\_\_\_\_

Buttonhead with Split \_\_\_\_\_

Wire Removed Previously \_\_\_\_\_

Discontinuous Wire Removed this surveillance \_\_\_\_\_


Wire removed this surveillance for inspection \_\_\_\_\_



Tendon Surveillance

Calvert Cliffs Nuclear Power Plant  
Unit 1

End Anchor Sketch Form  
Figure



WIRE ANCHORAGE

Closest Buttress 1

Tendon No. 51 HYS

By H. McCall

Date 8-21-78

DATA RECORDED BY

W. McCall

DATE

8-21-78

TENDON NUMBER 51 H 45

DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating,  $\sigma$

165.82 Ksi

Four Day Losses: Verticals

-7.12 Ksi

Horizontals

-5.48 Ksi

Domes

-6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )

160.34

Area of wire,  $A_w$

.04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4 (\sigma_4 \times A_w)$

7.87 Kips

PREVIOUS PRESTRESS

Wire stress at restressing,  $\sigma_s$

Ksi

Force per wire at restressing  $F_s (\sigma_s \times A_w)$

Kips

Time after initial stressing 1-8-72 - 8-1-78

6.6 Years

FORCE-TIME CURVE

Expected lift off force per wire,  $F_{LE}$

7.1 Kips

Number of effective wires  $N_e$

90 Wires

Expected lift off force,  $F_L (F_{LE} \times N_e)$

639 Kips

Maximum Effective Prestress per wire,  $F_{max}$

8.7 Kips

Predicted minimum effective prestress (per wire  $F_{pmin}$ )

7.05 Kips

Absolute minimum effective prestress per wire ( $F_{min}$ )

6.83 Kips

Maximum effective prestress ( $F_{max} \times N_e$ )

783 Kips

Predicted min. effective prestress ( $F_{pmin} \times N_e$ )

634.5 Kips

Absolute min. effective prestress ( $F_{min} \times N_e$ )

614.7 Kips

80% min. ultimate strength (.8f's) ( $0.43 \times N_e$ )

848.7 Kips

Force at 1 kip per wire ( $1 \times N_e$ )

90 Kips

S/N 5

S/N

421500 6A RAM (1)

RAM (2)

RAM CALIBRATION CURVE

Hydraulic Pressure at expected Lift Off

5000 psi

psi

Hydraulic Pressure at maximum effective prestress

6100 psi

psi

Hydraulic Pressure at predicted minimum effective prestress

4750 psi

psi

Hydraulic pressure at absolute minimum effective prestress

4300 psi

psi

Hydraulic Pressure at 0.8f's

6600 psi

psi

Data Recorded By H. M. Scall

Date 8-21-78

TENDON NUMBER: 51445

	RAM (1) S/N <u>5</u>	RAM (2) S/N
Average Hydraulic pressure at Lift-Off	<u>4820</u>	<u>4810</u>
Tendon Lift Offs Acceptable?	<u>yes</u>	<u>yes</u>
Lift Off Force, FL	<u>620</u> Kips	<u>614</u> Kips
Average Lift Off Force $FLAV = \frac{FL(1) + FL(2)}{2}$	<u>617</u> Kips	<u>635</u>
Force Per Wire ( $FLAV \div N_e$ )	<u>6.86</u> Kips	<u>6.70</u>
Time since initial stressing of Tendon		<u>77</u> <u>22</u> <u>55</u> Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified H. M. Scall

Date 8-21-78

	RAM (1) S/N <u>5</u>	RAM (2) S/N
Number of wires removed this surveillance $N_R$	<u>0</u> Wires	
Number of effective wires $N_e$	<u>90</u> Wires	
0.8f's ( $9.43 \times N_e$ )	<u>848</u> Kips	
Hydraulic Force @ 0.8f's	<u>6600</u> psi	
Original Lift-Off Hydraulic pressure, $P_L$	<u>4820</u> psi	<u>4810</u> psi
Reduction in shim pressure, $PRH, (N_R \times 50)$	<u>0</u> psi	<u>0</u> psi
Shim Pressure ( $P_L + 500 - PRH$ )	<u>5320</u> psi	<u>5310</u> psi

STRESSING - DESTRESSING

TENDON NUMBER 51445

CLOSEST BUTTRESS 1

DATE: 9-21-78

DATA RECORDED BY: H. McCall

RAM S/N: 4045005 0003 GAUGE S/N: 421500 GA

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-	2 3/4"				
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.5	Pressurize to 0.8f's	**	4800	4700	4800	4900	4900
VI.B.5	Elongation @ 0.8f's	-	4820 620(2.0)				
VI.B.6	Depressurize to zero	-	4"				
VI.B.7	Pressurize to 1 kip/wire	**	700				
VI.B.7	Elongation at 1 kip/wire		2 3/16" - 3 1/2" = -1 5/16"				
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	-					
VIII.4	Elongation at 1 kip/wire		2 7/16" - 3 1/2" = -1 5/16"				
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's		3 1/2"				
VIII.6	Pressure for shim measure	**	5320				
VIII.7	Elongation at shim press <sup>1/2" Shims added from 24 H35 Tendon</sup>		2 1/4" required 11 shims added 1/2" shims				
VIII.7	Shims installed		NO				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off?		4800	4600			
VIII.8	If "NO" above		NO				
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**	added 1/2" 1/2"				
VIII.9	Shims installed		3"				
VIII.9	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			5600	5500	5600	5600	5600

5530 " 715 kips

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER 514.45

DATE:

DATA RECORDED BY: *B.C. Tull*

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	-1 1/8	-1 5/16	2 7/8	4"	4	5 5/16	9 5/16
RESTRESS	-1 1/8	-1 5/16	3 1/2	3 1/2"	4 5/8	4 13/16	9 7/16



TIME IN RS

01  
9.0  
8.0  
7.0  
6.0  
5.0  
4.0  
3.0  
2.0  
1.0  
0.5  
0.2  
0.1  
0.05  
0.02

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 KIPS)

APPLIED MINIMUM EFFECTIVE  
PRESTRESS


MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIPS)

DATA SHEET VI.3

HORIZONTAL TENDON NO: 51445

DATA PLOTTED BY: H.M.S. QW

DATE: 8-21-78





TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 35 H 65

Closest Buttress 5

Grease Removal 60+

Date Filler CAP Removed 8-22-78

Date Grease Removal Started 8-22-78

Exterior Temp. 76°F

Interior Temp. 119°F

Total Volume Removed ~~5 gal~~ 5 gal

Date Filler Cap Reinstalled 8-22-78

INSPECTION OF FILLER

Color of Replacement Filler

Color of Grease on Tendon Dark Brown; yellow

Presence of Water Indicated yes

% (Approximate) Coverage of Components 90%

Sample Taken 1qt Container Identification 53 H 65

Data Recorded By: H. M. Call

TENDON GREASE INSTALLATION

Date Installed 8-22-78

Exterior Temp. 76°


Interior Temp. 119°

Filler Temp. @ Inlet Cap } Indicate  
Filler Temp. @ Outlet Cap } if pumped  
or poured

Total Volume Installed 8 gal


Installation Pressure (if poured, N/A) N/A

Data Recorded By: H. M. Call Date 8-22-78




WIRE ANCHORAGE

Closest Buttress 5  
 Tendon No. 53H65  
 By H. M. S. C. J.  
 Date 8-22-78



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_  
 Off Size Buttonhead \_\_\_\_\_  
 Buttonhead with Split \_\_\_\_\_  
 Wire Removed Previously \_\_\_\_\_



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 How Anchor Status Form  
 Figure

Discontinuous Wire Removed this surveillance  
 Wire removed this surveillance for inspection

DATA RECORDED BY: H. McCall

DATE 8-22-78

TENDON NUMBER 35-H65 DESTRESSING

Wire Stress at seating,  $\sigma$  166.89 Ksi

Four Day Losses: Verticals -7.12 Ksi

Horizontal                      -5.48 Ksi

Domes -6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ ) 161.4

Area of wire,  $A_w$  .04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4 (\sigma_4 \times A_w)$  7.92 Kips

Wire stress at restressing,  $\sigma_s$  Ksi

Force per wire at restressing  $F_s (\sigma_s \times A_w)$  Kips

Time after initial stressing 12-21-71 - 8-1-78 6.6 Years

Expected lift off force per wire, FLE 7.15 Kips

Number of effective wires  $N_e$  86 Wires

Expected lift off force,  $F_L (FLE \times N_e)$  614.9 Kips

Maximum Effective Prestress per wire,  $F_{max}$  8.7 Kips

Predicted minimum effective prestress (per wire  $F_{pmin}$ ) 7.05 Kips

Absolute minimum effective prestress per wire ( $F_{min}$ ) 6.83 Kips

Maximum effective prestress ( $F_{max} \times N_e$ ) 748.2 Kips

Predicted min. effective prestress ( $F_{pmin} \times N_e$ ) 606.3 Kips

Absolute min. effective prestress ( $F_{min} \times N_e$ ) 587.4 Kips

80% min. ultimate strength (.8f's) ( $0.43 \times N_e$ ) 810.9 Kips

Force at 1 kip per wire ( $1 \times N_e$ ) 86 Kips

S/N 5 RAM (1) S/N RAM (2)

Hydraulic Pressure at expected lift Off 4800 psi psi

Hydraulic Pressure at maximum effective prestress 5800 psi psi

Hydraulic Pressure at predicted minimum effective prestress 4700 psi psi

Hydraulic pressure at absolute minimum effective prestress 4600 psi psi

Hydraulic Pressure at 0.8f's 6300 psi psi

INITIAL PRESTRESS

PREVIOUS PRESTRESS

FORCE-TIME CURVE

RAM CALIBRATION CURVES

Data Recorded By H. M. Call

Date 8-22-78

TENDON NUMBER: 53465

	RAM (1) S/N <u>5</u>	RAM (2) S/N
Average Hydraulic pressure at Lift-Off	<u>5050</u>	<u>5190</u>
Tendon Lift Offs Acceptable?		<u>655</u>
Lift Off Force, $F_L$	<u>650</u> Kips	Kips
Average Lift Off Force $FLAV = \frac{FL(1) + FL(2)}{2}$	<u>6525</u>	Kips <u>652</u>
Force Per Wire ( $FLAV \div N_e$ )	<u>7.58</u>	Kips <u>63</u>
Time since initial stressing of Tendon		Years <u>2</u>

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified yes H. M. Call  
Date 8-22-78

	RAM (1) S/N <u>5</u>	RAM (2) S/N
Number of wires removed this surveillance $N_R$	<u>0</u> Wires	
Number of effective wires $N_e$	<u>86</u> Wires	
0.8f's ( $9.43 \times N_e$ )	<u>810.8</u> Kips	
Hydraulic Force @ 0.8f's	<u>6300</u> psi	psi
Original Lift-Off Hydraulic pressure, $P_L$	<u>5050</u> psi	<u>5190</u> psi
Reduction in shim pressure, $P_{RH}$ , ( $N_R \times 50$ )	<u>0</u> psi	psi
Shim Pressure ( $P_L + 500 - P_{RH}$ )	<u>5550</u> psi	<u>5700</u> psi

STRESSING - DESTRESSING

TENDON NUMBER 53465

CLOSEST BUTTRESS 5

DATE: 3-22-78

DATA RECORDED BY: U. A. Call

RAM S/N: 4045005050004

GAUGE S/N: 42150064

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-	2 1/4"				
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
			5000	5400	5100	5150	5000
VI.B.5	Pressurize to 0.8f's	**	5050				
VI.B.5	Elongation @ 0.8f's	-	3 1/4"				
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**	2				
VI.B.7	Elongation at 1 kip/wire		2 1/4 - 3 1/2 = -1 1/4				
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire		2 1/4 - 3 1/2 = -1 1/4				
VIII.5	Pressurize to 0.8f's	**	3 1/2"				
VIII.5	Elongation at 0.8f's		3 1/2"				
VIII.6	Pressure for shim measure	**	5550				
VIII.7	Elongation at shim press		3"				
VIII.7	Shims installed		4" Shim came from other end added 1 pair 1/4" 1 pair 1/2"				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			5200	5100	5200	5100	5200
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off?		5160 660				
VIII.8	If "NO" above						
VIII.9	Pressurize to 1000 psia above Initial avg. lift-off	**					
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.


If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							



TIME IN YRS

0.0 0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10 20 30 40



DATA SHEET VI.3

HORIZONTAL TENDON NO: 53465

DATA PLOTTED BY: H. M. Co. 11

DATE: 8-22-79

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 35 H 65

Closest Buttress

3

Grease Removal

5 gal

Date Filler CAP Removed

8-22-78

Date Grease Removal Started

8-22-78

Exterior Temp.

76 °F

Interior Temp.

119 °F

Total Volume Removed

~~5 gal~~ 5 gal BCK

Date Filler Cap Reinstalled

8-22-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Liquid Dark Brown (Sun is on Buttress)

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 35H65-3

Data Recorded By: RC L. L.

TENDON GREASE INSTALLATION

Date Installed 8-22-78

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_


Filler Temp. @ Inlet Cap } Indicate  
Filler Temp. @ Outlet Cap } if pumped  
or poured

Pumped From  
Other End

Total Volume Installed \_\_\_\_\_

Installation Pressure  
(if poured, N/A) \_\_\_\_\_

Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_



WIRE ANCHORAGE

Closest Buttress 3

Off Size Buttonhead 1


Buttonhead with Split none

Wire Removed Previously

Discontinuous Wire Removed this surveillance

Wire removed this surveillance for inspection

Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor S.W. Form  
 Figure



90 Buttonheads on this side.

WIRE ANCHORAGE

Closest Buttress 3

Tendon No. 35H65

By BC. K. Hall

Date 8-22-78

DATA RECORDED BY

*J.C. Hill*

DATE

*8-22-78*

TENDON NUMBER *35-H 65*

DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating,  $\sigma$

*166.89* Ksi

Four Day Losses: Verticals

-7.12 Ksi

*Horizontals*

-5.48 Ksi

Domes

-6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4$  day loss)

*161.4*

Area of wire,  $A_w$

.04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4$  ( $\sigma_4 \times A_w$ )

*7.92* Kips

PREVIOUS PRESTRESS

Wire stress at restressing,  $\sigma_s$

Ksi

Force per wire at restressing  $F_s$  ( $\sigma_s \times A_w$ )

Kips

Time after initial stressing *12-21-71 - 8-1-78*

*6.6* Years

FORCE-TIME CURVE

Expected lift off force per wire,  $F_{LE}$

*7.15* Kips

Number of effective wires  $N_e$

*86* Wires

Expected lift off force,  $F_L$  ( $F_{LE} \times N_e$ )

*614.9* Kips

Maximum Effective Prestress per wire,  $F_{max}$

*8.7* Kips

Predicted minimum effective prestress (per wire  $F_{pmin}$ )

*7.05* Kips

Absolute minimum effective prestress per wire ( $F_{min}$ )

*6.83* Kips

Maximum effective prestress ( $F_{max} \times N_e$ )

*748.2* Kips

Predicted min. effective prestress ( $F_{pmin} \times N_e$ )

*606.3* Kips

Absolute min. effective prestress ( $F_{min} \times N_e$ )

*587.4* Kips

80% min. ultimate strength (.8f's) ( $0.43 \times N_e$ )

*810.9* Kips

Force at 1 kip per wire ( $1 \times N_e$ )

*86* Kips

RAM CALIBRATION CURVES

*Ram No 4045004050008*

*Case No 4215108*

*Date Cal 7-20-78*

S/N ~~RAM (1)~~

S/N RAM (2)

Hydraulic Pressure at expected Lift Off

*4850* psi

psi

Hydraulic Pressure at maximum effective prestress

*5850* psi

psi

Hydraulic Pressure at predicted minimum effective prestress

*4770* psi

psi

Hydraulic pressure at absolute minimum effective prestress

*4620* psi

psi

Hydraulic Pressure at 0.8f's

*6350* psi

psi

Data Recorded By BC. Tudell

Date 8-22-78

TENDON NUMBER: 35 H 65

Ram No 4045004050008

Gauge No 4215108

Date Cal 7-20-78

Average

Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force,  $F_L$

Average Lift Off Force  $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$

Force Per Wire ( $F_{LAV} \div N_e$ )

Time since initial stressing of Tendon

RAM (1)		RAM (2)	
S/N		S/N	
	5190 psi		
	Yes		
	655 Kips		Kips

652.5 Kips

(86 wires) 7.58 Kips

(90 wires) 7.24

6.6 Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified BC. Tudell

Date 8-22-78

Ram No 4045004050008

Gauge No 4215108

Date Cal 7-20-78

RAM (1)		RAM (2)	
S/N		S/N	
	0 Wires		
	86 Wires		
	810.9 Kips		
	6350 psi		psi
	5190 psi		psi
	0 psi		psi
	5690 psi		psi

Number of wires removed this surveillance  $N_R$   
 Number of effective wires  $N_e$

0.8f's ( $9.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in shim pressure,  $PRH$ , ( $N_R \times 50$ )

Shim Pressure ( $P_s$ , 500 -  $P_{avg}$ )



STRESSING - DESTRESSING

TENDON NUMBER 35465

CLOSEST BUTTRESS 3

DATE: 8-22-78

DATA RECORDED BY: B.C. Kiddell

RAM S/N: 4045004050008

GAUGE S/N: 4215108

Date Cal 7-20-78

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	3"				
VI.B.3	Lift Off <i>expect 4850 psi</i>	ave 5190 **	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.3			<del>4800</del> 5200	4750 5200	4900 5100	5250	5200
VI.B.5	Pressurize to 0.8f's <i>6350 psi</i>	**					
VI.B.5	Elongation @ 0.8f's	-	✓ 3 9/16				
VI.B.6	Depressurize to zero	-	✓ (2 13/16 - 3 1/2) =				
VI.B.7	Pressurize to 1 kip/wire <i>710 psi</i>	**	✓				
V	Elongation at 1 kip/wire		(2 5/8 - 3 1/2) = -7/8"				
VII.	Remove Wire - This End Cut?	***	NA				
VIII.3	Pressurize to 1 kip/wire	**	✓				
VIII.4	Elongation at 1 kip/wire		(2 7/8 - 3 1/2) = -7/8"				
VIII.5	Pressurize to 0.8f's <i>6350 psi</i>	**	✓				
VIII.5	Elongation at 0.8f's		3 5/16				
VIII.6	Pressure for shim measure <i>5690</i>	**	✓				
VIII.7	Elongation at shim press		<del>2 3/4"</del> 2 3/4"				
VIII.7	Shims installed <i>removed 8/4" shim pair</i> <i>used existing shims</i>		2 3/4"				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8			5150	5050	5150	5250	5250
VIII.8	AVG <del>655</del> <i>5170</i> <del>655</del> <i>5190</i> ≥ Initial AVG Lift Off? If "NO" above		(new avg) 657 ≥ 655 (old avg)				
VIII.9	Pressurize to 1000 psia above Initial avg. lift-off	**	Yes ✓				
	Shims installed						
	New Lift-off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1



TENDON NUMBER 351465

DATE:

DATA RECORDED BY: *W.C. ...*

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	-1 1/4	-7/8	3 1/4	3 9/16	4 1/2	4 7/16	8 15/16
RESTRESS	-1 1/4	-7/8	3 1/2	3 5/16	4 3/4	4 7/16	8 15/16

TIME IN RS

0.1 0.2 0.3 0.4 0.5 0.6 0.7 0.8 0.9 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE PRESTRESS (8.70 KIPS)

7.58 (86 wires)

7.24 (90 wires)

PROVIDED MINIMUM EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS (6.83 KIPS)

DATA SHEET VI.3

HORIZONTAL TENDON NO: 35465

DATA PLOTTED BY: B.C. Kudrinski

DATE: 8-22-78

Run No 4045004050008

Gauge No 4215108

Date Cal 7-20-78

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 31 H 2

Closest Buttress - 1

Grease Removal 2 gal

Date Filler CAP Removed 11-14-78

Date Grease Removal Started 11-14-78

Exterior Temp. 64°

Interior Temp. 105°

Total Volume Removed 2 gal

Date Filler Cap Reinstalled 11-17-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown + Light Brown

Presence of Water Indicated No

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 31 H 2 - 1

Data Recorded By: BC Rudell

TENDON GREASE INSTALLATION

Date Installed 11-18-78

Exterior Temp. 64°

Interior Temp. 105°


Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured

Total Volume Installed 10 gal

Installation Pressure  
 (if poured, N/A)


Data Recorded By: BC Rudell Date 11-20-78

Note: Found Stressing Washer  
 Silver w/ Distressing  
 Smaller than that found  
 UI 1 Yr Surveillance




WIRE ANCHORAGE

Closest Buttress / Level 1  
 Off Size Buttonhead None No Rust  
 Buttonhead with Split None  
 Wire Removed Previously None



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Section Form  
 Figure



90 wires

WIRE ANCHORAGE

Closest Buttress /  
 Tendon ilo. 3LH2  
 By B.C. Kuehl  
 Date 11-15-78





Data Recorded By Q.P.B.

Date 11-16-78

TENDON NUMBER: 3142

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force,  $F_L$

Average Lift Off Force  $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$

Force Per Wire ( $F_{LAV} \div N_e$ )

Time since initial stressing of Tendon

S/N	RAM (1)	RAM (2)
		S/N 90450200500-17
		5440
		Yes
	Kips	<del>745</del> 732 Kips

*Change Due To Re-Cal 3-14-79*

Kips 739.5  
Kips ~~825~~  
8.09  
Years 6.8

Enter Data into F.-T Curves and determine acceptance of Tendon Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified Q.P.B.

Date 11-16-78

Number of wires removed this surveillance  $N_R$   
Number of effective wires  $N_e$

0.8f's ( $9.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in shim pressure,  $P_{RH}$ , ( $N_R \times 50$ )

Shim Pressure ( $P_{S1} - P_{S2}$ )

S/N	RAM (1)	RAM(2)
		S/N 90450200500-12
	Wires	Wires
	Wires	Wires
	Kips	Kips
	psi	psi
	psi	psi
	psi	psi
	psi	psi



STRESSING - DESTRESSING

TENDON NUMBER 3142

CLOSEST BUTTRESS 1

DATE: 11-16-78

DATA RECORDED BY: A. Barth

RAM S/N:

GAUGE S/N:

40450200500-12

4215004A

Cal 3-14-79

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	2 7/8				
VI.B.3	Lift Off	4650 **	Run 1	Run 2	Run 3	Run 4	Run 5
			5500	5500	5350	5450	5400
VI.B.5	Pressurize to 0.8f's	6180 **	✓				
VI.B.5	Elongation @ 0.8f's	-	3 1/8				
VI.B.6	Depressurize to zero	-	✓				
VI.B.7	Pressurize to 1 kip/wire	650 **	✓				
VI.B.7	Elongation at 1 kip/wire		+2 3/8 - 3 1/2 = -1 1/8				
VII.	Remove Wire - This End Cut?	***	<del>✓</del>				
VIII.3	Pressurize to 1 kip/wire	650 **	<del>✓</del>				
VIII.4	Elongation at 1 kip/wire		<del>✓</del>				
VIII.5	Pressurize to 0.8f's	6180 **	✓				
VIII.5	Elongation at 0.8f's		3 1/2				
VIII.6	Pressure for shim measure	5940 **	✓				
VIII.7	Elongation at shim press		2 7/8				
VIII.7	Shims installed		2 7/8				
VIII.8	Lift Off pressure	5940	Run 1	Run 2	Run 3	Run 4	Run 5
			5700	5700	5700	5720	5720
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off?		(AVG 5700) > initial Avg by 58				
VIII.8	If "NO" above						
VIII.9	Pressurize to 1000 psig above	**	<del>✓</del>				
	Initial avg. lift-off		<del>✓</del>				
	Shims installed		<del>✓</del>				
	New Lift-off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			<del>✓</del>	<del>✓</del>	<del>✓</del>	<del>✓</del>	<del>✓</del>

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME IN 1<sup>35</sup>

0.0 0.2 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 KIPS)

MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIPS)

70V

DATA SHEET VI.3

HORIZONTAL TENDON NO: 31H2-1

DATA PLOTTED BY: [Signature]

DATE: 11-16-78

0.0

0.5

8.0

7.5

7.0

6.5

6.0

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1


Tendon No. 31H2  
 Closest Buttress 3  
 Grease Removal 2 gal  
 Date Filler CAP Removed 11-13-78  
 Date Grease Removal Started 11-13-78  
 Exterior Temp. 52°  
 Interior Temp. 105°  
 Total Volume Removed 2 gal  
 Date Filler Cap Reinstalled 11-16-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown  
 Color of Grease on Tendon Two Tone-Dark Brown Light Brown + White  
 Presence of Water Indicated Yes - Some Water Present.  
 % (Approximate) Coverage of Components 100%  
 Sample Taken yes Container Identification 31H2-3  
Sample is taken of ~~the~~ grease that is the lightest.  
 Data Recorded By: BC Kudell

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_  
 Exterior Temp. \_\_\_\_\_  
 Interior Temp. \_\_\_\_\_  
 Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured  
NA Pumped  
From Other  
Buttress  
 Total Volume Installed \_\_\_\_\_  
 Installation Pressure \_\_\_\_\_  
 (if poured, N/A)  
 Data Recorded By: BC Kudell Date 11-16-78



WIRE ANCHORAGE

Closest Buttress 3  
 Tendon No. 31H2  
 By BC Furbell  
 Date 1-14-78

WIRE ANCHORAGE

Closest Buttress 3 *No Rust*  
 Off-Size Buttonhead None  
 Buttonhead with Split None  
 Wire Removed Previously None



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



DATA RECORDED BY *BC B...*

DATE 11-16-78

TENDON NUMBER 31 H 2

DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating,  $\sigma$

164.70 Ksi

Four Day Losses: Verticals

-7.12 Ksi

Horizontals

-5.48 Ksi

Domes

-6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )

159.2

Area of wire,  $A_w$

.04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4 (\sigma_4 \times A_w)$

5.81 Kips

PREVIOUS PRESTRESS

Wire stress at restressing,  $\sigma_s$

Ksi

Force per wire at restressing  $F_s (\sigma_s \times A_w)$

Kips

Time after initial stressing

6.6 Years

FORCE-TIME CURVE

Expected lift off force per wire, FLE

5.07 Kips

Number of effective wires  $N_e$

90 Wires

Expected lift off force,  $F_L (FLE \times N_e)$

636.3 Kips

Maximum Effective Prestress per wire,  $F_{max}$

8.7 Kips

Predicted minimum effective prestress (per wire  $F_{pmin}$ )

7.05 Kips

Absolute minimum effective prestress per wire ( $F_{min}$ )

6.83 Kips

Maximum effective prestress ( $F_{max} \times N_e$ )

783. Kips

Predicted min. effective prestress ( $F_{pmin} \times N_e$ )

634.5 Kips

Absolute min. effective prestress ( $F_{min} \times N_e$ )

614.7 Kips

80% min. ultimate strength (.8f's) ( $0.43 \times N_e$ )

848.7 Kips

Force at 1 kip per wire ( $1 \times N_e$ )

90 Kips

HYDRAULIC PRESSURE CURVES

Ram # 4045004050008

Gauge # 4215108 Date Cal 7-20-78

S/N RAM (1)

S/N RAM (2)

Hydraulic Pressure at expected Lift Off

5000 psi

psi

Hydraulic Pressure at maximum effective prestress

6150 psi

psi

Hydraulic Pressure at predicted minimum effective prestress

5000 psi

psi

Hydraulic pressure at absolute minimum effective prestress

4850 psi

psi

Hydraulic Pressure at 0.8f's

6650 psi

psi



Data Recorded By LC Kudell

Date 11-16-78

TENDON NUMBER:

Ram No. 4045004050008

Gauge No. 4215108

Date Cal. 7-20-78

Average

Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force,  $F_L$

Average Lift Off Force  $FLAV = \frac{FL(1) + FL(2)}{2} = \frac{234 + 745}{2} = 739.5$  Kips 728.5

Force Per Wire ( $FLAV \div N_e$ ) 8.09 ~~8.216~~ Kips

Time since initial stressing of Tendon 6.8 Years  
*Due to Re Cal. 12" Ram*

S/N	RAM (1)	S/N	RAM (2)
	5780 psi		
	yes		
	734 Kips		Kips

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified

LC Kudell

Date 11-16-78

	S/N	RAM (1)	S/N	RAM (2)
Number of wires removed this surveillance $N_R$		None		Wires
Number of effective wires $N_e$		90		Wires
0.8f's ( $9.43 \times N_e$ )		848.7		Kips
Hydraulic Force @ 0.8f's		6650		psi
Original Lift-Off Hydraulic pressure, $P_L$		5780		psi
Reduction in shim pressure, $P_{RH}$ , ( $N_R \times 50$ )		0		psi
Shim Pressure ( $P_L - 500 - P_{RH}$ )		6280		psi

STRESSING - DESTRESSING

TENDON NUMBER 3142

CLOSEST BUTTRESS 3

DATE: 11-16-78

DATA RECORDED BY: DC Ruhl

RAM S/N: 4045004050008

GAUGE S/N: 4215108 Auto Cal 7-20-78

STEP	DESCRIPTION	OBJECTIVE							
VI.B.2	Check Gauges	Zero		✓					
VI.B.1	Measure Shims	-			1 3/4"				
VI.B.3	Lift Off <i>avg 5780</i>	<i>expect 5000 psi</i> **			Run 1	Run 2	Run 3	Run 4	Run 5
					5900	5700	5900	5700	5700
VI.B.5	Pressurize to 0.8f's	**			6650 psi				
VI.B.5	Elongation @ 0.8f's	6650 psi			<del>1 3/4"</del>	1 7/8"			
VI.B.6	Depressurize to zero	-			<del>3 1/8"</del>				✓
VI.B.7	Pressurize to 1 kip/wire	200 psi **			✓				
V	Elongation at 1 kip/wire	<i>Na</i>			3/8" - 3 1/2" = -2 1/8				
VII.	Remove Wire - This End Cut?	***							
VIII.3	Pressurize to 1 kip/wire	200 psi			✓				
VIII.4	Elongation at 1 kip/wire				3/8" - 3 1/2" = -2 1/8				
VIII.5	Pressurize to 0.8f's	6650 psi **			✓				
VIII.5	Elongation at 0.8f's				1 7/16" + <del>1 1/4"</del>				
VIII.6	Pressure for shim measure	6280 **			✓				
VIII.7	Elongation at shim press				1 3/4"				
VIII.7	Shims installed <i>Installed Original Shims</i>				1 3/4"				
VIII.8	Lift Off pressure <i>avg 5940</i>				Run 1	Run 2	Run 3	Run 4	Run 5
					5900	5950	5950	5950	5950
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above	<i>avg 256 kip</i> 2			783 = 768 ≥ 739				
					751 = 728 New				OK
VIII.9	Pressurize to 1000 psi above Initial avg. lift-off	**							
	Shims installed								
	New Lift-Off pressure				Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	-1 1/8	-2 1/8	3 1/8	1 7/8	4 1/4	4	8 1/4
RESTRESS	-1 1/8	-2 1/8	3 1/2	1 7/16	4 5/8	3 9/16	8 5/16

TIME IN RS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 KIPS)  
REACTIVITY A153  
8.216 OBTAINED

8.0

7.5

7.0

6.5

6.0

DESIGNED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIPS)

expected

DATA SHEET VI.3

HORIZONTAL TENDON NO: 31H2

DATA PLOTTED BY: R. C. Fiddell

DATE: 11-16-78

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 24 H 28  
 Closest Buttress \_\_\_\_\_  
 Grease Removal \_\_\_\_\_  
 Date Filler CAP Removed \_\_\_\_\_  
 Date Grease Removal Started \_\_\_\_\_  
 Exterior Temp. \_\_\_\_\_  
 Interior Temp. \_\_\_\_\_  
 Total Volume Removed \_\_\_\_\_  
 Date Filler Cap Reinstalled \_\_\_\_\_

*Can Not Be Done @ this time due to test equipment on sub. Blow down Tank*

*Sub 3111*

INSPECTION OF FILLER

Color of Replacement Filler \_\_\_\_\_  
 Color of Grease on Tendon \_\_\_\_\_  
 Presence of Water Indicated \_\_\_\_\_  
 % (Approximate) Coverage of Components \_\_\_\_\_  
 Sample Taken \_\_\_\_\_ Container Identification \_\_\_\_\_


Data Recorded By: \_\_\_\_\_

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_  
 Exterior Temp. \_\_\_\_\_  
 Interior Temp. \_\_\_\_\_  
 Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured  
 Total Volume Installed \_\_\_\_\_  
 Installation Pressure \_\_\_\_\_  
 (if poured, N/A)


Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_






WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_  
 Tendon No. \_\_\_\_\_  
 By \_\_\_\_\_  
 Date \_\_\_\_\_



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_  
 Off Size Buttonhead \_\_\_\_\_  
 Buttonhead with Split \_\_\_\_\_  
 Wire Removed Previously \_\_\_\_\_



Discontinuous Wire Removed this surveillance \_\_\_\_\_  
 Wire removed this surveillance for inspection \_\_\_\_\_

Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 Last Anchor Stock Form  
 Figure



DATA RECORDED BY \_\_\_\_\_

DATE \_\_\_\_\_

TENDON NUMBER 24 H 28

DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating, $\sigma$	169.45 Ksi
Four Day Losses: Verticals	-7.12 Ksi
<del>Horizontals</del>	-5.48 Ksi
Domes	-6.82 Ksi
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )	163.9
Area of wire, $A_w$	.04909 in <sup>2</sup>
Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$	8.05 Kips

PREVIOUS PRESTRESS

Wire stress at restressing, $\sigma_s$	Ksi
Force per wire at restressing $F_s (\sigma_s \times A_w)$	Kips
Time after initial stressing <u>1-21-72 - 8-1-78</u>	6.6 Years

FORCE-TIME CURVE

Expected lift off force per wire, FLE	7.23 Kips
Number of effective wires $N_e$	90 Wires
Expected lift off force, $F_L (FLE \times N_e)$	650.7 Kips
Maximum Effective Prestress per wire, $F_{max}$	8.7 Kips
Predicted minimum effective prestress (per wire $F_{pmin}$ )	7.05 Kips
Absolute minimum effective prestress per wire ( $F_{min}$ )	6.83 Kips
Maximum effective prestress ( $F_{max} \times N_e$ )	783 Kips
Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	634.5 Kips
Absolute min. effective prestress ( $F_{min} \times N_e$ )	614.7 Kips
80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )	848.7 Kips
Force at 1 kip per wire ( $1 \times N_e$ )	90 Kips

RAM CALIBRATION CURVES

	S/N RAM (1)	S/N RAM (2)
Hydraulic Pressure at expected Lift Off	psi	psi
Hydraulic Pressure at maximum effective prestress	psi	psi
Hydraulic Pressure at predicted minimum effective prestress	psi	psi
Hydraulic pressure at absolute minimum effective prestress	psi	psi
Hydraulic Pressure at 0.8f's	psi	psi

Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: \_\_\_\_\_

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force,  $F_L$

Average Lift Off Force  $FLAV = \frac{F_L(1) + F_L(2)}{2}$

Force Per Wire ( $FLAV \div N_e$ )

Time since initial stressing of Tendon

S/N	RAM (1)	S/N	RAM (2)
	Kips		Kips
			Kips
			Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_

Date \_\_\_\_\_

Number of wires removed this surveillance  $N_R$   
 Number of effective wires  $N_e$

0.8f's ( $9.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in shim pressure,  $P_{RH}$ , ( $N_R \times 50$ )

Shim Pressure ( $P_L + 500 - P_{RH}$ )

S/N	RAM (1)	S/N	RAM(2)
	Wires		Wires
			Kips
	psi		psi
	psi		psi
	psi		psi
	psi		psi

STRESSING - DESTRESSING

TENDON NUMBER \_\_\_\_\_

CLOSEST BUTTRESS \_\_\_\_\_

DATE: \_\_\_\_\_

DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_

GAUGE S/N: \_\_\_\_\_

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.3	Lift Off	**					
VI.B.5	Pressurize to 0.8f's	**					
VI.B.5	Elongation @ 0.8f's	-					
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**					
V	Elongation at 1 kip/wire						
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's						
VIII.6	Pressure for shim measure	**					
VIII.7	Elongation at shim press						
VIII.7	Shims installed		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	Lift Off pressure						
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off? If "NO" above						
VIII.9	Pressurize to 1000 psia above Initial avg. lift-off	**					
	Shims installed		Run 1	Run 2	Run 3	Run 4	Run 5
	New Lift-Off pressure						

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME IN 'RS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (3.70 KIIPS)

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIIPS)

DATA SHEET VI.3

HORIZONTAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

0.1

0.2

0.3

0.4

0.5

1.0

2.0

3.0

4.0

5.0

10.

20.

30.

40.

0.1

0.2

0.3

0.4

0.5

1.0

2.0

3.0

4.0

5.0

10.

20.

30.

40.

0.1

0.2

0.3

0.4

0.5

1.0

2.0

3.0

4.0

5.0

10.

20.

30.

40.

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 24 H 28

Closest Buttress \_\_\_\_\_  
 Grease Removal \_\_\_\_\_  
 Date Filler CAP Removed \_\_\_\_\_  
 Date Grease Removal Started \_\_\_\_\_  
 Exterior Temp. \_\_\_\_\_  
 Interior Temp. \_\_\_\_\_  
 Total Volume Removed \_\_\_\_\_  
 Date Filler Cap Reinstalled \_\_\_\_\_

INSPECTION OF FILLER

Color of Replacement Filler \_\_\_\_\_  
 Color of Grease on Tendon \_\_\_\_\_  
 Presence of Water Indicated \_\_\_\_\_  
 % (Approximate) Coverage of Components \_\_\_\_\_  
 Sample Taken \_\_\_\_\_ Container Identification \_\_\_\_\_


Data Recorded By: \_\_\_\_\_

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_  
 Exterior Temp. \_\_\_\_\_  
 Interior Temp. \_\_\_\_\_  
 Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured  
 Total Volume Installed \_\_\_\_\_  
 Installation Pressure \_\_\_\_\_  
 (if poured, N/A)


Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_





WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_  
 Tendon No. \_\_\_\_\_  
 By \_\_\_\_\_  
 Date \_\_\_\_\_



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_  
 Off-Size Buttonhead \_\_\_\_\_  
 Buttonhead with Split \_\_\_\_\_  
 Wire Removed Previously \_\_\_\_\_



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure

Discontinuous Wire Removed this surveillance  
 Wire removed this surveillance for inspection



Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: \_\_\_\_\_

	RAM (1)	RAM (2)
S/N	S/N	S/N
Average Hydraulic pressure at Lift-Off		
Tendon Lift Offs Acceptable?		
Lift Off Force, $F_L$	Kips	Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$		Kips
Force Per Wire ( $F_{LAV} \div N_e$ )		Kips
Time since initial stressing of Tendon		Years

Enter Data into F.-T Curves and determine acceptance of Tendon Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_  
Date \_\_\_\_\_

	RAM (1)	RAM (2)
S/N	S/N	S/N
Number of wires removed this surveillance $N_R$	Wires	Wires
Number of effective wires $N_e$	Wires	Wires
0.8f's ( $9.43 \times N_e$ )	Kips	Kips
Hydraulic Force @ 0.8f's	psi	psi
Original Lift-Off Hydraulic pressure, $P_L$	psi	psi
Reduction in shim pressure, $F_{RH} (N_R \times 50)$	psi	psi
Shim Pressure ( $P_{s1} - P_{s2}$ )	psi	psi

STRESSING - DESTRESSING

TENDON NUMBER \_\_\_\_\_

CLOSEST BUTTRESS \_\_\_\_\_

DATE: \_\_\_\_\_

DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_

GAUGE S/N: \_\_\_\_\_

STEP	DESCRIPTION	OBJECTIVE					
			Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-					
VI.B.3	Lift Off	**					
VI.B.5	Pressurize to 0.8f's	**					
VI.B.5	Elongation @ 0.8f's	-					
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**					
V	Elongation at 1 kip/wire						
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	-					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's						
VIII.6	Pressure for shim measure	**					
VIII.7	Elongation at shim press						
VIII.7	Shims installed						
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off? If "NO" above						
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**					
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME IN 1/35

01 .02 .03 .04 .05 .06 .07 .08 .09 .10 .15 .20 .30 .40 .50 .60 .70 .80 .90 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 KIPS)

7.23

MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIPS)

DATA SHEET VI.3

HORIZONTAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

9.0

8.0

7.5

7.0

6

6.0



TENDON DISMANTLE/GREASE &amp; INSPECTION RECORD

UNIT 1

Tendon No. 24H37

Closest Buttress 2 Outside

Grease Removal 1 gal

Date Filler CAP Removed 1-18-79

Date Grease Removal Started 1-18-79

Exterior Temp. 30°

Interior Temp. 75°

Total Volume Removed 1 gal

Date Filler Cap Reinstalled 1-22-79

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 24H37 Buttress 2

Data Recorded By: B.C. Hall

TENDON GREASE INSTALLATION

Date Installed 1-23-79

Exterior Temp. 30°


Interior Temp. 75°

Filler Temp. @ Inlet Cap } Indicate  
Filler Temp. @ Outlet Cap } if pumped  
or poured

Total Volume Installed 9 gal

Installation Pressure  
(if poured, N/A)

Data Recorded By: B.C. Hall Date 1-31-79



WIRE ANCHORAGE

Closest Buttress 2

Off-Size Buttonhead None

Buttonhead with Split None


Wire Removed Previously None 90 wires

Discontinuous Wire Removed this surveillance

Wire removed this surveillance for inspection



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



WIRE ANCHORAGE

Closest Buttress 2

Tendon No. 24H37

By B.C. Fiddell

Date 1-18-79



Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

24H37  
 Runs # 4045005050008  
 Gauge # 4215106  
 Average Hydraulic pressure at Lift-Off  
 Tendon Lift Offs Acceptable?  
 Lift Off Force,  $P_L$   
 Average Lift Off Force  $FLAV = \frac{FL(1) + FL(2)}{2}$   
 Force Per Wire ( $FLAV \div N_e$ )  
 Time since initial stressing of Tendon

RAM (1)		RAM (2)	
S/N		S/N	
	5050		4820
	Yes		
640	Kips	615	Kips
627.5 Kips			
6.97 Kips			
7 Years			

Enter Data into F.-T Curves and determine acceptance of Tendon  
 Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified W. H. Howell  
 Date 1-19-79

Runs # 4045005050008  
 Gauge # 4215106  
 Number of wires removed this surveillance  $N_R$   
 Number of effective wires  $N_e$   
 0.8f's ( $9.43 \times N_e$ )  
 Hydraulic Force @ 0.8f's  
 Original Lift-Off Hydraulic pressure,  $P_L$   
 Reduction in shim pressure,  $P_{RH}$ , ( $N_R \times 50$ )  
 Shim Pressure ( $P_L + 500 - P_{RH}$ )

RAM (1)		RAM (2)	
S/N		S/N	
	1 Wires		
	89 Wires		
	839 Kips		
6550	psi		psi
5050	psi		psi
50	psi		psi
5500	psi		psi

STRESSING - DEPRESSING

TENDON NUMBER 24H37

CLOSEST BUTTRESS 2

DATE: 1-19-79

DATA RECORDED BY: 30. Kumbell

RAM S/N: 404500505003

GAUGE S/N: 4215104

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	2 1/4"				
VI.B.3	Lift Off <u>Ave. 5050</u>	<u>5100</u>	Run 1	Run 2	Run 3	Run 4	Run 5
		<u>650</u>	<u>5100</u>	<u>5100</u>	<u>5100</u>	<u>5100</u>	<u>5050</u>
VI.B.5	Pressurize to 0.8f's	**	✓				
VI.B.5	Elongation @ 0.8f's	-	3 1/4"				
VI.B.6	Depressurize to zero	-	✓				
VI.B.7	Pressurize to 1 kip/wire	<u>750</u>	✓				
VI.B.7	Elongation at 1 kip/wire		3 1/2 - 3 1/2 = 0				
VII.	Remove Wire - This End Cut?	*** ✓	YES				
VIII.3	Pressurize to 1 kip/wire	<u>750 psi</u>					
VIII.4	Elongation at 1 kip/wire		2 1/8" (- 1/8")				
VIII.5	Pressurize to 0.8f's	<u>6550</u>					
VIII.5	Elongation at 0.8f's		3 1/8"				
VIII.6	Pressure for shim measure	<u>~5500 psi</u>					
VIII.7	Elongation at shim press		2 3/4"				
VIII.7	Shims installed <u>Revised Extra Shims Installed</u>		2 5/8"				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			<u>5150</u>	<u>5200</u>	<u>5150</u>	<u>5100</u>	<u>5100</u>
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off?	<u>5140 psi</u>	≥ <u>645 kips</u>				
	If "NO" above	<u>655 kips</u>					
VIII.9	Pressurize to 1000 psig above	**					
	Initial avg. lift-off						
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER: 24H37

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							



TIME IN YEARS

0.01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 7.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 KIIPS)

PREDICTED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIIPS)

7.26

7.03

① ~~7.03~~

DATA SHEET VI.3

HORIZONTAL TENDON NO: 24H37

DATA PLOTTED BY: *RC Ruedell*

DATE: 1-19-79

TENDON DEGREASING (BY END) & INSPECTION REPORT

UNIT 1

Tendon No. 24H37

Closest Entrance 4 Inside

Grease Removal 2 gal

Date Filler CAP Removed 1-4-79

Date Grease Removal Started 1-4-79

Exterior Temp. 24°

Interior Temp. 57°

Total Volume Removed 2 gal

Date Filler Cap Reinstalled 1-22-79

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken \_\_\_\_\_ Container Identification \_\_\_\_\_

Data Recorded By:

B.C. RudellTENDON GREASE INSTALLATION

Date Installed 1-23-79

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_

Filler Temp. @ Inlet Cap } Indicate  
Filler Temp. @ Outlet Cap } if pumped  
or poured


Total Volume Installed \_\_\_\_\_

Installation Pressure  
(if poured, N/A) \_\_\_\_\_

Pumped From  
Other End

Data Recorded By:

B.C. Rudell Date 1-30-79




WIRE ANCHORAGE

Closest Buttress 4  
 Off-Size Buttonhead None  
 Buttonhead with Split None  
 Wire Removed Previously None



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure

79-2  
 Denton  
 Kaupa  
 Latham  
 Rudell



WIRE ANCHORAGE

Closest Buttress 4  
 Tendon No. 24H37  
 By B.C. Knudsen  
 Date 1-4-79

Scale  
 90 wires

None

Discontinuous Wire Removed this surveillance  
 Wire removed this surveillance for inspection

DATA RECORDED BY BC. Hall

DATE 1-19-79

TENDON NUMBER 24437

DESTRESSING

INITIAL PRESTRESS	Wire Stress at seating, $\sigma$	168.72 Ksi	
	Four Day Losses: Verticals	-7.12 Ksi	
	<u>Horizontals</u>	<u>-5.48 Ksi</u>	
	Domes	-6.82 Ksi	
	Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )	163.24	
	Area of wire, $A_w$	.04909 in <sup>2</sup>	
	Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$	8.01 Kips	
PREVIOUS PRESTRESS	Wire stress at restressing, $\sigma_s$	Ksi	
	Force per wire at restressing $F_s (\sigma_s \times A_w)$	Kips	
	Time after initial stressing	7.0 Years	
FORCE-TIME CURVE	Expected lift off force per wire, FLE	7.25 Kips	
	Number of effective wires $N_e$	90 Wires	
	Expected lift off force, $F_L (FLE \times N_e)$	652.5 Kips	
	Maximum Effective Prestress per wire, $F_{max}$	8.7 Kips	
	Predicted minimum effective prestress (per wire $F_{pmin}$ )	7.03 Kips	
	Absolute minimum effective prestress per wire ( $F_{min}$ )	6.83 Kips	
	Maximum effective prestress ( $F_{max} \times N_e$ )	783. Kips	
	Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	632.7 Kips	
	Absolute min. effective prestress ( $F_{min} \times N_e$ )	614.7 Kips	
	80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )	848.7 Kips	
Force at 1 kin per wire ( $1 \times N_e$ )	90. Kips		
RAM CALIBRATION CURVE	Ram # 404500405000-8		S/N
	Gauge # G-224 Date Cal 7-20-78		RAM (1)
	Hydraulic Pressure at expected Lift Off	5100 psi	RAM (2)
	Hydraulic Pressure at maximum effective prestress	6150 psi	psi
	Hydraulic Pressure at predicted minimum effective prestress	5000 psi	psi
	Hydraulic pressure at absolute minimum effective prestress	4850 psi	psi
	Hydraulic Pressure at 0.8f's	6650 psi	psi

Data Recorded By \_\_\_\_\_

Date 1-19-79

24437

	RAM (1) S/N	RAM (2) S/N
Average Hydraulic pressure at Lift-Off		4320 psi
Tendon Lift Offs Acceptable?		Yes
Lift Off Force, $F_L$	Kips	615 Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$	627.5 Kips	
Force Per Wire ( $F_{LAV} \div N_e$ )	697 Kips	
Time since initial stressing of Tendon	7 Years	

Enter Data into F.-T Curves and determine acceptance of Tendon  
Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified [Signature]  
Date 1-22-79

	RAM (1) S/N	RAM (2) S/N
Number of wires removed this surveillance $N_R$ Number of effective wires $N_e$		1 Wires 89 Wires
0.8f's ( $9.43 \times N_e$ )	839 Kips	839
Hydraulic Force @ 0.8f's	psi	6550 psi
Original Lift-Off Hydraulic pressure, $P_L$	psi	4820 psi
Reduction in shim pressure, $P_{RH}$ , ( $N_R \times 50$ )	psi	50 psi
Shim Pressure ( $P_L + 500 - P_{RH}$ )	psi	5270 psi



STRESSING - DEPRESSING

TENDON NUMBER 24H37

CLOSEST BUTTRESS 4

DATE: 1-23-79

DATA RECORDED BY: ceBarth

RAM S/N: 404500405000-8

GAUGE S/N: G-224

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	2 1/4"				
VI.B.3	Lift Off <i>6320</i>	<i>expect 5100</i> **	Run 1	Run 2	Run 3	Run 4	Run 5
		6650 psi	1200	1200	1200	1300	1300
VI.B.5	Pressurize to 0.8f's	**					
VI.B.5	Elongation @ 0.8f's	-	3 7/8"				
VI.B.6	Depressurize to zero	0					
VI.B.7	Pressurize to 1 kip/wire	750 psi					
VI.B.7	Elongation at 1 kip/wire		1 3/16 - 3 1/2 = 2 5/16				
VII.1	Remove Wire - This End Cut?	***	✓				
VIII.3	Pressurize to 1 kip/wire	750 psi	✓				
VIII.4	Elongation at 1 kip/wire		1 1/4 (-2 1/4)				
VIII.5	Pressurize to 0.8f's	6550 psi	✓				
VIII.5	Elongation at 0.8f's		3 7/8				
VIII.6	Pressure for shim measure	~ 5500 psi	✓				
VIII.7	Elongation at shim press		2 5/16				
VIII.7	Shims installed <i>Record</i> <sup>Extra</sup> <i>Shims Installed</i>		2 7/8				
VIII.8	Lift Off pressure (Avg 5160)		Run 1	Run 2	Run 3	Run 4	Run 5
			5100	5100	5200	5200	5200
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above	(Avg 655)	✓ ≥ 645 kps				
VIII.9	Pressurize to 1000 psig above	**	NA				
	Initial avg. lift-off		NA				
	Shims installed		NA				
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			NA				

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1



TENDON NUMBER 24137

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	0	-2 5/16	3 1/4	3 7/8	3 1/4	6 3/16	9 7/16
RESTRESS	-1/8	-2 1/4	3 1/4	3 7/8	3 3/8	6 1/8	9 1/2

TIME IN YEARS

01 .02 .03 .04 .05 .1 .2 .3 .5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS (3.70 KIIPS)

PREDICTED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIIPS)

7.25

DATA SHEET VI.3

HORIZONTAL TENDON NO: 24H37

DATA PLOTTED BY: *DC. Powell*

DATE: 1-19-79

TENDON WIRE INSPECTION SHEET

TENDON NUMBER: 24437


CLOSEST BUTTRESS: *Cut At Buttress 2*  
*Pulled At Buttress 4*

INSPECTION PERFORMED BY: C. I. McKenzie

DATE: 1-24-79

LENGTH: BUTTON HEAD TO SCRIBE 155'-1"

UNIT 1



Corrosion Level   /  

CORROSION LEVELS

- Indicate above:
- |  |  |
|--|--|
| a. All Corrosion levels                                | 1. No visible oxidation                    |
| b. Any scratches resulting from removal                | 2. Visible oxidation, no pitting           |
| c. Sample locations                                    | 3. $0 < \text{pitting} \leq 0.003''$       |
| d. Button head   | 4. $0.003'' < \text{pitting} \leq 0.006''$ |
| e. Any pertinent information indicating wire condition | 5. $0.006'' < \text{pitting} \leq 0.010''$ |

Damage resulting from removal

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 53 H5

Closest Buttress \_\_\_\_\_

Grease Removal \_\_\_\_\_

Date Filler CAP Removed \_\_\_\_\_

Date Grease Removal Started \_\_\_\_\_

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_

Total Volume Removed \_\_\_\_\_

Date Filler Cap Reinstalled \_\_\_\_\_

*Handwritten scribbles and lines, possibly initials or a signature.*

INSPECTION OF FILLER

Color of Replacement Filler \_\_\_\_\_

Color of Grease on Tendon \_\_\_\_\_

Presence of Water Indicated \_\_\_\_\_

% (Approximate) Coverage of Components \_\_\_\_\_

Sample Taken \_\_\_\_\_ Container Identification \_\_\_\_\_

*Can Not  
Rig to 53H5*

Data Recorded By: \_\_\_\_\_

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_

Filler Temp. @ Inlet Cap } Indicate


Filler Temp. @ Outlet Cap } if pumped

Total Volume Installed \_\_\_\_\_

Installation Pressure \_\_\_\_\_


(if poured, N/A) \_\_\_\_\_

Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_




WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_  
 Tendon No. \_\_\_\_\_  
 By \_\_\_\_\_  
 Date \_\_\_\_\_



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_  
 Off Size Buttonhead \_\_\_\_\_  
 Buttonhead with Split \_\_\_\_\_  
 Wire Removed Previously \_\_\_\_\_



Tendon Surveillance

Calvert Cliffs Nuclear Power Plant

Unit 1

End Anchor Sketch Form

Figure

Discontinuous Wire Removed this surveillance  
 Wire removed this surveillance for inspection

DATA RECORDED BY \_\_\_\_\_

DATE \_\_\_\_\_

TENDON NUMBER 5345 DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating, $\sigma$	166.95 Ksi
Four Day Losses: Verticals	-7.12 Ksi
Horizontal	-5.48 Ksi
Domes	-6.82 Ksi
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )	161.5
Area of wire, $A_w$	.04909 in <sup>2</sup>
Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$	7.93 Kips

PREVIOUS PRESTRESS

Wire stress at restressing, $\sigma_s$	Ksi
Force per wire at restressing $F_s (\sigma_s \times A_w)$	Kips
Time after initial stressing	6.8 Years

FORCE-TIME CURVE

Expected lift off force per wire, FLE	7.14 Kips
Number of effective wires $N_e$	90 Wires
Expected lift off force, $F_L (FLE \times N_e)$	642.6 Kips
Maximum Effective Prestress per wire, $F_{max}$	8.7 Kips
Predicted minimum effective prestress (per wire $F_{pmin}$ )	7.05 Kips
Absolute minimum effective prestress per wire ( $F_{min}$ )	6.83 Kips
Maximum effective prestress ( $F_{max} \times N_e$ )	783. Kips
Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	634.5 Kips
Absolute min. effective prestress ( $F_{min} \times N_e$ )	614.7 Kips
80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )	848.7 Kips
Force at 1 kin per wire ( $1 \times N_e$ )	90 Kips

RAM CALIBRATION CURVES

	S/N	RAM (1)	S/N	RAM (2)
Hydraulic Pressure at expected Lift Off		psi		psi
Hydraulic Pressure at maximum effective prestress		psi		psi
Hydraulic Pressure at predicted minimum effective prestress		psi		psi
Hydraulic pressure at absolute minimum effective prestress		psi		psi
Hydraulic Pressure at 0.8f's		psi		psi



Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: \_\_\_\_\_

	RAM (1)	RAM (2)
	S/N	S/N
Average Hydraulic pressure at Lift-Off		
Tendon Lift Offs Acceptable?		
Lift Off Force, $F_L$	Kips	Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$		Kips
Force Per Wire ( $F_{LAV} \div N_e$ )		Kips
Time since initial stressing of Tendon		Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_

Date \_\_\_\_\_

	RAM (1)	RAM (2)
	S/N	S/N
Number of wires removed this surveillance $N_R$		Wires
Number of effective wires $N_e$		Wires
0.8f's ( $9.43 \times N_e$ )		Kips
Hydraulic Force @ 0.8f's	psi	psi
Original Lift-Off Hydraulic pressure, $P_L$	psi	psi
Reduction in shim pressure, $P_{RH}$ , ( $N_R \times 50$ )	psi	psi
Shim Pressure ( $P_L + 500 - P_{RH}$ )	psi	psi

STRESSING - DESTRESSING

TENDON NUMBER \_\_\_\_\_

CLOSEST BUTTRESS \_\_\_\_\_

DATE: \_\_\_\_\_

DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_

GAUGE S/N: \_\_\_\_\_

TEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-					
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.5	Pressurize to 0.8f's	**					
VI.B.5	Elongation @ 0.8f's	-					
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**					
V	Elongation at 1 kip/wire						
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's						
VIII.6	Pressure for shim measure	**					
VIII.7	Elongation at shim press						
VIII.7	Shims installed						
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off If "NO" above						
VIII.9	Pressurize to 1000 psia above Initial avg. lift-off	**					
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.


Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME IN ' RS

0.2 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.



DATA SHEET VI.3

HORIZONTAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 5345

Closest Buttress \_\_\_\_\_

Grease Removal \_\_\_\_\_

Date Filler CAP Removed \_\_\_\_\_

Date Grease Removal Started \_\_\_\_\_

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_

Total Volume Removed \_\_\_\_\_

Date Filler Cap Reinstalled \_\_\_\_\_

*SHD*

INSPECTION OF FILLER

Color of Replacement Filler \_\_\_\_\_

Color of Grease on Tendon \_\_\_\_\_

Presence of Water Indicated \_\_\_\_\_

% (Approximate) Coverage of Components \_\_\_\_\_

Sample Taken \_\_\_\_\_

Container Identification \_\_\_\_\_

Data Recorded By: \_\_\_\_\_

*Can Not  
Rig TO 5345*

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_


Filler Temp. @ Inlet Cap } Indicate  
Filler Temp. @ Outlet Cap } if pumped  
or poured

Total Volume Installed \_\_\_\_\_

Installation Pressure  
(if poured, N/A) \_\_\_\_\_


Data Recorded By: \_\_\_\_\_

Date \_\_\_\_\_




WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_  
 Tendon No. \_\_\_\_\_  
 By \_\_\_\_\_  
 Date \_\_\_\_\_



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_  
 Off Size Buttonhead \_\_\_\_\_  
 Buttonhead with Split \_\_\_\_\_  
 Wire Removed Previously \_\_\_\_\_



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Survey Form  
 Figure

Discontinuous Wire Removed this surveillance  
 Wire removed this surveillance for inspection




DATA RECORDED BY \_\_\_\_\_

DATE \_\_\_\_\_

TENDON NUMBER \_\_\_\_\_ DESTRESSING \_\_\_\_\_

INITIAL PRESTRESS

Wire Stress at seating, $\sigma$	166.95 Ksi
Four Day Losses: Verticals	-7.12 Ksi
	-5.48 Ksi
Domes	-6.82 Ksi
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )	161.5
Area of wire, $A_w$	.04909 in <sup>2</sup>
Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$	7.93 Kips

PREVIOUS PRESTRESS

Wire stress at restressing, $\sigma_s$	Ksi
Force per wire at restressing $F_s (\sigma_s \times A_w)$	Kips
Time after initial stressing	6.8 Years

FORCE-TIME CURVE

Expected lift off force per wire, $F_{LE}$	7.14 Kips
Number of effective wires $N_e$	90 Wires
Expected lift off force, $F_L (F_{LE} \times N_e)$	642.6 Kips
Maximum Effective Prestress per wire, $F_{max}$	8.7 Kips
Predicted minimum effective prestress (per wire $F_{pmin}$ )	7.05 Kips
Absolute minimum effective prestress per wire ( $F_{min}$ )	6.83 Kips
Maximum effective prestress ( $F_{max} \times N_e$ )	783 Kips
Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	634.5 Kips 63
Absolute min. effective prestress ( $F_{min} \times N_e$ )	614.7 Kips
80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )	848.7 Kips
Force at 1 kip per wire ( $1 \times N_e$ )	90 Kips

RAM CALIBRATION CURVES

	S/N RAM (1)	S/N RAM (2)
Hydraulic Pressure at expected Lift Off	psi	psi
Hydraulic Pressure at maximum effective prestress	psi	psi
Hydraulic Pressure at predicted minimum effective prestress	psi	psi
Hydraulic Pressure at absolute minimum effective prestress	psi	psi
Hydraulic Pressure at 0.8f's	psi	psi

Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: \_\_\_\_\_

	RAM (1) S/N	RAM (2) S/N
Average Hydraulic pressure at Lift-Off		
Tendon Lift Offs Acceptable?		
Lift Off Force, $F_L$	Kips	Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$		Kips
Force Per Wire ( $F_{LAV} \div N_e$ )		Kips
Time since initial stressing of Tendon		Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_

Date \_\_\_\_\_

	RAM (1) S/N	RAM(2) S/N
Number of wires removed this surveillance $N_R$		Wires
Number of effective wires $N_e$		Wires
0.8f's ( $9.43 \times N_e$ )		Kips
Hydraulic Force @ 0.8f's	psi	psi
Original Lift-Off Hydraulic pressure, $P_L$	psi	psi
Reduction in shim pressure, $F_{RH}$ , ( $N_R \times 50$ )	psi	psi
Shim Pressure ( $P_L + 500 - F_{RH}$ )	psi	psi

STRESSING - DESTRESSING

TENDON NUMBER \_\_\_\_\_

CLOSEST BUTTRESS \_\_\_\_\_

DATE: \_\_\_\_\_ DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_ GAUGE S/N: \_\_\_\_\_

STEP	DESCRIPTION	OBJECTIVE					
			Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-					
VI.B.3	Lift Off	**					
VI.B.5	Pressurize to 0.8f's	**					
VI.B.5	Elongation @ 0.8f's	-					
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**					
V	Elongation at 1 kip/wire						
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's						
VIII.6	Pressure for shim measure	**					
VIII.7	Elongation at shim press						
VIII.7	Shims installed						
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off? If "NO" above						
VIII.9	Pressurize to 1000 psia above Initial avg. lift-off	**					
	Shims installed						
	New Lift-off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME IN 'RS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (3.70 KIPS)

PRODUCED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIPS)

DATA SHEET VI.3

HORIZONTAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

6.0

6.5

7.0

7.5

8.0

8.5

9.0

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 53H4  
 Closest Buttress 5  
 Grease Removal 1 gal  
 Date Filler CAP Removed 11-8-78  
 Date Grease Removal Started 11-8-78  
 Exterior Temp. 50°  
 Interior Temp. 106°  
 Total Volume Removed 1 gal  
 Date Filler Cap Reinstalled 11-9-78

Substituted for 53H5

INSPECTION OF FILLER


Color of Replacement Filler Dark Brown  
 Color of Grease on Tendon Dark Brown + Light Brown  
 Presence of Water Indicated None  
 % (Approximate) Coverage of Components 100%  
 Sample Taken YES Container Identification 53H4 - But 5  
 Data Recorded By: R.C. Hudell

TENDON GREASE INSTALLATION


Date Installed 11-13-78  
 Exterior Temp. 50°  
 Interior Temp. 106°  
 Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured  
~150°F  
~85°F  
 Total Volume Installed 11 gal  
 Installation Pressure (if poured, N/A) ~25 psi

Data Recorded By: R.C. Hudell Date 11-13-78





Face Level 1  
Sides Level 2



WIRE ANCHORAGE

Closest Buttress 5  
 Off-Size Buttonhead None  
 Buttonhead with Split None  
 Wire Removed Previously None

WIRE ANCHORAGE

Closest Buttress 5  
 Tendon No. 53H4  
 By DC [Signature]  
 Date 11-8-78



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure

Discontinuous Wire Removed this surveillance NA  
 Wire removed this surveillance for inspection NA



Data Recorded By A. Barth

Date 11-9-78

TENDON NUMBER: 53H4

	RAM (1)	RAM (2)
S/N	S/N	S/N
Average Hydraulic pressure at Lift-Off		770
Tendon Lift Offs Acceptable?		Yes
Lift Off Force, $F_L$	Kips	770 Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$		Kips 757.5
Force Per Wire ( $F_{LAV} \div N_e$ )		Kips 8.4
Time since initial stressing of Tendon		Years 6.3

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified [Signature]

Date 11-9-78

Ram 2# 4045005050008  
 Gauge# 421506 Date Cal. 7-20-78

Number of wires removed this surveillance  $N_R$   
 Number of effective wires  $N_e$

0.8f's ( $9.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in shim pressure,  $P_{RH}$ , ( $N_R \times 50$ )

Shim Pressure ( $P_L + 500 - P_{RH}$ )

RAM (1)	RAM (2)
S/N	S/N
Wires	None
Wires	
Kips	
psi	psi
psi	psi
psi	psi
psi	psi

STRESSING - DESTRESSING

TENDON NUMBER 53H4

CLOSEST BUTTRESS 5

DATE: 11-9-78

DATA RECORDED BY: CRITH

RAM S/N: 404500505009 GAUGE S/N: 421506  
7/20/78 (date call)

EP	DESCRIPTION	OBJECTIVE					
I.B.2	Check Gauges	Zero	✓				
I.B.1	Measure Shims	-	2 3/4				
I.B.3	Lift Off 6060	**	Run 1	Run 2	Run 3	Run 4	Run 5
I.B.5	Pressurize to 0.8f's	**	✓				
I.B.5	Elongation @ 0.8f's	-	3				
I.B.6	Depressurize to zero	-	✓				
I.B.7	Pressurize to 1 kip/wire	**	✓				
I.	Elongation at 1 kip/wire		2" - 3 1/2" = -1 1/2"				
II.	Remove Wire - This End Cut?	***	X				
III.3	Pressurize to 1 kip/wire	**	X 700psi.				
III.4	Elongation at 1 kip/wire		✓ 2" - 3 1/2" = -1 1/2"				
III.5	Pressurize to 0.8f's	**	✓				
III.5	Elongation at 0.8f's		2 1/2"				
III.6	Pressure for shim measure	**	✓				
III.7	Elongation at shim press		2 1/2"				
III.7	Shims installed 1/2" shim set removed.		2 1/4"				
III.8	Lift Off pressure 720 kips		Run 1	Run 2	Run 3	Run 4	Run 5
III.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above		Σ 722.5 Avg 3199				
III.9	Pressurize to 1000 psig above Initial avg. liff-off	**	-1 1/2" - *				
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.


Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							



TIME IN YEARS



DATA SHEET VI.3

HORIZONTAL TENDON NO: 55H4

DATA PLOTTED BY: 280 J. Hall

DATE: 11-13-78



UNIT 1

TENDON DEGREASE/GREASE & INSPECTION RECORD

Tendon No. 5344

Closest Buttress 3

Grease Removal 2 gal

Date Filler CAP Removed 11-8-78

Date Grease Removal Started 11-8-78

Exterior Temp. 50°

Interior Temp. 106°

Total Volume Removed 2 gal

Date Filler Cap Reinstalled 11-9-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken YES Container Identification 5344-Ext. 3

Data Recorded By: [Signature]

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_

Exterior Temp. Pumped from



Interior Temp. other end

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured

Total Volume Installed \_\_\_\_\_

Installation Pressure  
 (if poured, N/A) \_\_\_\_\_

Data Recorded By: [Signature] Date 11-10-78



Three (3)  
Small scratches in  
stressing washer face.

WIRE ANCHORAGE

Closest Buttress 3

Off-Size Buttonhead NONE

Buttonhead with Split NONE

Wire Removed Previously NONE

Discontinuous Wire Removed this surveillance NA

Wire removed this surveillance for inspection NO



Tendon Surveillance  
Calvert Cliffs Nuclear Power Plant  
Unit 1  
End Anchor Sketch Form  
Figure

WIRE ANCHORAGE

Closest Buttress 3

Tendon No. 53H4

By [Signature]

Date 11-8-78



Data Recorded By BC. Fudell

Date 11-9-78

TENDON NUMBER: 53H4

Ram No. 4045004050008

Gauge No. 4215108

Date Cal. 7-20-78

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force, FL

Average Lift Off Force FLAV  $\frac{FL(1) + FL(2)}{2} = \frac{745 + 720}{2} = 757.5$  Kips

Force Per Wire (FLAV ÷ Ne) 8.42 Kips

Time since initial stressing of Tendon 6.8 Years

RAM (1)		RAM (2)	
S/N		S/N	
	5860 psi		
	yes		
	745 Kips		Kips

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified BC. Fudell

Date 11-9-78

Number of wires removed this surveillance NR

Number of effective wires Ne

0.8f's (9.43 x Ne)

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure, PL

Reduction in shim pressure, PRH, (NR x 50)

Shim Pressure (PL + 500 - PRH)

RAM (1)		RAM (2)	
S/N		S/N	
	0 Wires		
	90 Wires		
	848.7 Kips		
	6650 psi		psi
	5860 psi		psi
	0 psi		psi
	6360 psi		psi

Note: Above Maximum effective prestress, will install original shims.

STRESSING - DESTRESSING

TENDON NUMBER 53H4 (alternate to 53H5)  
(could not try to 53H5)

CLOSEST BUTTRESS 3

DATE: 11-9-78 DATA RECORDED BY: BC. Kuddell

RAM S/N: 4045004050008 GAUGE S/N: 4215108  
Date Cal 7-20-78

EP	DESCRIPTION	OBJECTIVE					
I.B.2	Check Gauges	Zero	✓				
I.B.1	Measure Shims	-	1 3/4"				
I.B.3	Lift Off <i>avg 1:1:1 5860psi</i>	expect 5100psi **	Run 1	Run 2	Run 3	Run 4	Run 5
I.B.5	Pressurize to 0.8f's	6650psi **	6650psi ✓				
I.B.5	Elongation @ 0.8f's	-	2 1/16				
I.B.6	Depressurize to zero	-	3/16" - 3 1/2" =				
I.B.7	Pressurize to 1 kip/wire	700psi **	700psi ✓				
	Elongation at 1 kip/wire		7/8" - 3 1/2" = -2 5/8				
II.	Remove Wire - This End Cut?	***	NA				
III.3	Pressurize to 1 kip/wire	**	700psi				
III.4	Elongation at 1 kip/wire		7/8" - 3 1/2" = -2 5/8				
III.5	Pressurize to 0.8f's	6650psi **	6650 ✓				
III.5	Elongation at 0.8f's		3/16" 2 7/8				
III.6	Pressure for shim measure	6360 **	✓				
III.7	Elongation at shim press		2 1/4"				
III.7	Shims installed <i>original + 1/2" soft from other side</i>		2 1/4"				
III.8	Lift Off pressure <i>avg 5920</i>		Run 1	Run 2	Run 3	Run 4	Run 5
III.8	AVG Lift Off $\geq$ Initial AVG Lift Off? <i>(755 + 720) / 2 = 737.5</i>	avg 737.5 x .ps 90 wct	5900	5900	5950	5950	5900
III.9	Pressurize to 1000 psig above Initial avg. lift-off	**	8.194 $\geq$ 8.42 No! More shims would bring seating stress above maximum effective prestress!				
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	-1 1/2	-2 5/8	3	2 1/16	4 1/2	4 11/16	9 3/16
RESTRESS	-1 1/2	-2 5/8	2 1/2	2 7/8	4	5 1/2	9 1/2



TIME IN YEARS

6.8

0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (3.70 KIPS)

⊖ obtained  
8.72

⊖ rescaled above  
due to drawings

expected 7.22

PREDICTED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIPS)


DATA SHEET VI.3

HORIZONTAL TENDON NO: 5344

DATA PLOTTED BY: RR. Kuehl


DATE: 11-9-78





WIRE ANCHORAGE


Closest Buttress 2  
 Tendon No. 62H4  
 By [Signature]  
 Date 4-2-78



*90 wires.*

WIRE ANCHORAGE

Closest Buttress 2 *No Rust Level 1*  
 Off Size Buttonhead None  
 Buttonhead with Split None  
 Wire Removed Previously



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Block Form  
 Figure

Discontinuous Wire Removed this surveillance  
 Wire removed this surveillance for inspection



Data Recorded By BC Rudell

Date 11-3-78

TENDON NUMBER: 62-144

Ram No. 4045004050008  
 Gauge No. 4215108  
 Date Cal 7-20-78  
 Average Hydraulic pressure at Lift-Off  
 Tendon Lift Offs Acceptable?  
 Lift Off Force,  $F_L$   
 Average Lift Off Force  $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$   
 Force Per Wire ( $F_{LAV} \div N_e$ )  
 Time since initial stressing of Tendon

RAM (1)		RAM (2)	
S/N		S/N	
	5270 psi		
	yes		
	668 Kips		Kips

$666.5 = \frac{665 + 668}{2}$  Kips  
 $7.4$  Kips  
 $6.8$  Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified BC Rudell  
 Date 11-3-78

Number of wires removed this surveillance  $N_r$   
 Number of effective wires  $N_e$   
 $0.8f's (9.43 \times N_e)$   
 Hydraulic Force @  $0.8f's$   
 Original Lift-Off Hydraulic pressure,  $P_L$   
 Reduction in shim pressure,  $P_{RH} (N_r \times 50)$   
 Shim Pressure ( $P_L + 500 - P_{RH}$ )

RAM (1)		RAM (2)	
S/N		S/N	
	0 Wires		
	90 Wires		
	848.7 Kips		
	6650 psi		psi
	5270 psi		psi
	0 psi		psi
	5770 psi		psi



STRESSING - DESTRESSING

TENDON NUMBER 62H40

CLOSEST BUTTRESS 2

DATE: 11-3-78

DATA RECORDED BY: J.C. Fudell

RAM S/N:

GAUGE S/N:

404500405000-8 Gauge No. 4215108

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims <u>1) 1/2" + 1) 1 3/4"</u>	-	2 1/4"				
VI.B.3	Lift Off <u>exp. at 5100 psi</u>	avg 5270 **	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.5	Pressurize to 0.8f's	6650 psi **	5200	5300	5250	5300	5300
VI.B.5	Elongation @ 0.8f's	-	3 1/8"				
VI.B.6	Depressurize to zero	-	✓ 1 1/4 - 3 3/4 =				
VI.B.7	Pressurize to 1 kip/wire	700 psi **	✓				
V	Elongation at 1 kip/wire		2 1/8 - 3 1/2 = -1 3/8				
VII.	Remove Wire - This End Cut?	***	NA				
VIII.3	Pressurize to 1 kip/wire	**	✓				
VIII.4	Elongation at 1 kip/wire		2 1/8 - 3 1/2 = -1 3/8				
VIII.5	Pressurize to 0.8f's	6650 psi **	✓				
VIII.5	Elongation at 0.8f's		3 1/4"				
VIII.6	Pressure for shim measure	5770 psi **	✓				
VIII.7	Elongation at shim press		2 3/8"				
VIII.7	Shims installed <u>2 1/4" original shims</u>		2 1/4"				
VIII.8	Lift Off pressure	avg 5410 Run 2 685 Run 2 670	Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off?		5400	5350	5500	5400	5400
VIII.8	If "NO" above		677.5 ≥ 666. ksi. ✓				
VIII.9	Pressurize to 1000 psi above Initial avg. 1125-1125	**					
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1



TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME IN : 25

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 KIPS)

⊙ Obtained  
7.2

PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIPS)

DATA SHEET VI.3

HORIZONTAL TENDON NO: 6244

DATA PLOTTED BY: BCZ

DATE: 11-3-78

8.0


7.5

7.0

6.5


6.0






WIRE ANCHORAGE

Closest Buttress 6  
 Tendon flo. 62H4  
 By BC. Fiddell  
 Date 11-1-78



WIRE ANCHORAGE

Closest Buttress 6 / No rust / Shims Good  
 Off-Size Buttonhead None  
 Buttonhead with Split None  
 Wire Removed Previously



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Section Form  
 Figure

DATA RECORDED BY: [Signature]

DATE: 11-3-72

TENDON NUMBER 26-H4 DESTRESSING

INITIAL PRESTRESS	Wire Stress at seating, $\sigma$	169.11 Ksi	
	Four Day Losses: Verticals	-7.12 Ksi	
	<u>Horizontals</u>	-5.48 Ksi	
	Domes	-6.82 Ksi	
	Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )	163.63	
	Area of wire, $A_w$	.04909 in <sup>2</sup>	
	Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$	8.03 Kips	
PREVIOUS PRESTRESS	Wire stress at restressing, $\sigma_s$	Ksi	
	Force per wire at restressing $F_s (\sigma_s \times A_w)$	Kips	
	Time after initial stressing	6.8 Years	
FORCE-TIME CURVE	Expected lift off force per wire, FLE	7.2 Kips	
	Number of effective wires $N_e$	90 Wires	
	Expected lift off force, $F_L (FLE \times N_e)$	648. Kips	
	Maximum Effective Prestress per wire, $F_{max}$	8.7 Kips	
	Predicted minimum effective prestress (per wire $F_{pmin}$ )	7.05 Kips	
	Absolute minimum effective prestress per wire ( $F_{min}$ )	6.83 Kips	
	Maximum effective prestress ( $F_{max} \times N_e$ )	783 Kips	
	Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	634.5 Kips	
	Absolute min. effective prestress ( $F_{min} \times N_e$ )	614.7 Kips	
	80% min. ultimate strength (.8 $\sigma_u$ 's) ( $0.43 \times N_e$ )	848.7 Kips	
Force at 1 kip per wire ( $1 \times N_e$ )	90 Kips		
PAM CALIBRATION CURVES		S/N PAM (1)	S/N PAM (2)
	Hydraulic Pressure at expected Lift Off	psi	psi
	Hydraulic Pressure at maximum effective prestress	psi	psi
	Hydraulic Pressure at predicted minimum effective prestress	psi	psi
	Hydraulic pressure at absolute minimum effective prestress	psi	psi
	Hydraulic Pressure at 0.8 $\sigma_u$ 's	psi	psi

Data Recorded By                     

Date 11-3-79

TENDON NUMBER:

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force,  $F_L$

Average Lift Off Force  $FLAV = \frac{F_L(1) + F_L(2)}{2}$

Force Per Wire ( $FLAV \div N_e$ )

Time since initial stressing of Tendon

RAM (1)		RAM (2)	
S/N		S/N	
		5220	
		YES	
	Kips	635	Kips
		666.5	Kips
		7.4	Kips
		6.8	Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified                     

Date 11-3-79

Number of wires removed this surveillance  $N_r$

Number of effective wires  $N_e$

0.8f's ( $9.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in shim pressure,  $P_{RH}$ , ( $N_r \times 50$ )

Shim Pressure ( $P_L + 500 - P_{RH}$ )

RAM (1)		RAM(2)	
S/N		S/N	
	Wires	NONE	
	Wires	40	
	Kips	898.7	
	psi	6650	psi
	psi	5220	psi
	psi	0	psi
	psi	5720	psi



STRESSING - DESTRESSING

TENDON NUMBER 26-H-4

CLOSEST BUTTRESS 6

DATE: 11-3-78

DATA RECORDED BY: [Signature]

RAM S/N: 404500505000-8 GAUGE S/N: 4215106

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-	2 1/4				
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
			5200	5200	5250	5250	5200
VI.B.5	Pressurize to 0.8f's	**	✓				
VI.B.5	Elongation @ 0.8f's	-	3 3/16				
VI.B.6	Depressurize to zero	-	4 11/16				
VI.B.7	Pressurize to 1 kip/wire	**	700				
V	Elongation at 1 kip/wire		1 7/8 - 3 1/2 = -1 5/8				
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	-					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**	6050 ✓				
VIII.5	Elongation at 0.8f's		3 1/4				
VIII.6	Pressurize for shim measure	**	5720 ✓				
VIII.7	Elongation at shim press		2 13/16				
VIII.7	Shims installed		2 1/2 Add 1/4 in shim				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			5300	5350	5250	5300	5300
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above		677.5 > 666.6 ✓				
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**					
	Shims installed						
	New Lift-off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	-1 3/8	-1 5/8	3 1/8	3 3/16	4 1/2	4 13/16	9 5/16
RESTRESS	-1 3/8	-1 5/8	3 1/4	3 1/4	4 5/8	4 7/8	9 1/2

TIME IN 'RS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 KIIPS)

7.2

MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIIPS)

DATA SHEET VI.3

HORIZONTAL TENDON NO: 62H4

DATA PLOTTED BY: *BC K.../A*

DATE: 11-3-78

9.0

8.0

7.5

7.0

6.5

6.0

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1


Tendon No. 64 H 40  
 Closest Buttress 6  
 Grease Removal 10-26-78  
 Date Filler CAP Removed 10-26-78  
 Date Grease Removal Started 10-26-78  
 Exterior Temp. 70°  
 Interior Temp. 108°  
 Total Volume Removed 2 gal  
 Date Filler Cap Reinstalled 10-31-78

INSPECTION OF FILLER


Color of Replacement Filler Dark Brown  
 Color of Grease on Tendon Two Tone (Brown + Dark Brown)  
 Presence of Water Indicated None  
 % (Approximate) Coverage of Components 100%  
 Sample Taken yes Container Identification 64 H 40 Buttress 6  
 Data Recorded By: BC Kudell

TENDON GREASE INSTALLATION

Date Installed 10-30-78  
 Exterior Temp. 70°  
 Interior Temp. 108°  
 Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured } pumped 120°F  
 Total Volume Installed 3 gal  
 Installation Pressure  
 (if poured, N/A)  
 Data Recorded By: BC Kudell Date 10-30-78



*Root test results  
no missing wires  
no splitting! Level 2*



Tendon Surveillance  
Calvert Cliffs Nuclear Power Plant  
Unit 1  
End Anchor Sketch Form  
Figure

WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_


Off-Size Buttonhead \_\_\_\_\_

Buttonhead with Split \_\_\_\_\_

Wire Removed Previously \_\_\_\_\_

Discontinuous Wire Removed this surveillance \_\_\_\_\_

Wire removed this surveillance for inspection \_\_\_\_\_



WIRE ANCHORAGE

Closest Buttress 6

Tendon No. 64H40

By W. B. [Signature]

Date 10-30-78



DATA RECORDED BY R. J. ...

DATE 12-28-78

TENDON NUMBER 64 H 40 DESTRESSING

INITIAL PRESTRESS

PREVIOUS PRESTRESS

FORCE-TIME CURVE

RAM CALIBRATION CURVES

Wire Stress at seating, $\sigma$	166.84 Ksi
Four Day Losses: Verticals	-7.12 Ksi
Horizontals	-5.48 Ksi
Domes	-6.82 Ksi
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )	161.36
Area of wire, $A_w$	.04909 in <sup>2</sup>
Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$	7.92 Kips

Wire stress at restressing, $\sigma_s$	Ksi
Force per wire at restressing $F_s (\sigma_s \times A_w)$	Kips
Time after initial stressing <u>1-19-72 — 8-1-78</u>	6.6 Years

Expected lift off force per wire, FLE	7.12 Kips
Number of effective wires $N_e$	90 Wires
Expected lift off force, FL (FLE x $N_e$ )	640.8 Kips
Maximum Effective Prestress per wire, $F_{max}$	8.7 Kips
Predicted minimum effective prestress (per wire $F_{pmin}$ )	7.05 Kips
Absolute minimum effective prestress per wire ( $F_{min}$ )	6.83 Kips
Maximum effective prestress ( $F_{max} \times N_e$ )	783 Kips
Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	634.5 Kips
Absolute min. effective prestress ( $F_{min} \times N_e$ )	614.7 Kips
80% min. ultimate strength (.8f <sub>u</sub> 's) (9.43 x $N_e$ )	848.5 Kips
Force at 1 kip per wire (1 x $N_e$ )	90 Kips

S/N	RAM (1)	RAM (2)
	psi	psi
	psi	psi
	psi	psi
	psi	psi
	psi	psi
	psi	psi

Hydraulic Pressure at expected Lift Off	psi	4680	psi
Hydraulic Pressure at maximum effective prestress	psi	5700	psi
Hydraulic Pressure at predicted minimum effective prestress	psi	4600	psi
Hydraulic pressure at absolute minimum effective prestress	psi	4500	psi
Hydraulic Pressure at 0.8f <sub>u</sub> 's	psi	6175	psi



Data Recorded By                     

Date 10-28-78

TENDON NUMBER: \_\_\_\_\_

	RAM (1) S/N	RAM (2) S/N
Average Hydraulic pressure at Lift-Off		65205
Tendon Lift Offs Acceptable?		within 4% of sup
Lift Off Force, FL		<del>597</del> 597 Kips
Average Lift Off Force FLAV $\frac{FL(1) + FL(2)}{2}$	610.5	<del>622</del> Kips
Force Per Wire (FLAV ÷ N <sub>e</sub> )	6.78	<del>6.91</del> Kips
Time since initial stressing of Tendon		Years 6.6

*Note: New Cal Ram  
Date On 12" Ram*

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_

Date 10-28-78

Number of wires removed this surveillance N<sub>R</sub>  
Number of effective wires N<sub>e</sub>

0.8f's (9.43 x N<sub>e</sub>)

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure, P<sub>L</sub>

Reduction in shim pressure, P<sub>RR</sub> (N<sub>R</sub> x 50)

Shim Pressure (P<sub>L</sub> + 500 - P<sub>RR</sub>)

	RAM (1) S/N	RAM(2) S/N
Wires	0	90
Wires	90	
Kips	348.7	
psi	6175	psi
psi	4500	psi
psi	0	psi
psi	5000	psi

STRESSING - DESTRESSING

TENDON NUMBER 40

CLOSEST BUTTRESS 6

DATE: 10-28-78

DATA RECORDED BY: [Signature]

RAM S/N: 10450 200 500-12 GAUGE S/N: 4215004A

CAL DATE 3-14-79

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	2 1/4				
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
			4500	4500	4500	4500	4500
VI.B.5	Pressurize to 0.8f's	**	6200				
VI.B.5	Elongation @ 0.8f's	-	3 1/4				
VI.B.6	Depressurize to zero	-	1 1/4 - 3 1/4 - 2				
VI.B.7	Pressurize to 1 kip/wire	**					
VI.B.7	Elongation at 1 kip/wire		2 5/8 - 3 1/2 = -1 3/16				
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	-	<del>2 5/8</del>				
VIII.4	Elongation at 1 kip/wire		2 5/8 - 3 1/2 = -1 3/16				
VIII.5	Pressurize to 0.8f's	**	✓				
VIII.5	Elongation at 0.8f's		4				
VIII.6	Pressure for shim measure	**	5000				
VIII.7	Elongation at shim press		2 1/2				
VIII.7	Shims installed <i>Added 1 Set 1/4" Shim</i>		2 1/2				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			4000	4500	4500	4500	4500
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above		✓ ✓				
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**					
VIII.9	Shims installed						
VIII.9	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.


Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME IN 'RS

01 0.0 0.2 0.3 0.4 0.5 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.



DATA SHEET VI.3

HORIZONTAL TENDON NO: 64H40

DATA PLOTTED BY: B.C. Farrell

DATE: 10-30-78

TENDON DECREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 64 H 40

Closest Buttress

4 : (In Aux Bldg.)  
10-27-78 ← 5 gal

Grease Removal

10-27-78

Date Filler CAP Removed

10-27-78

Date Grease Removal Started

70°

Exterior Temp.

108°

Interior Temp.

6 gal

Total Volume Removed

10-30-78

Date Filler Cap Reinstalled

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 64 H 40 Buttress 4

Data Recorded By:

J.C. Hudell

TENDON GREASE INSTALLATION

Date Installed

10-30-78

Exterior Temp.

Pumped

Interior Temp.

Filler Temp. @ Inlet Cap } Indicate  
Filler Temp. @ Outlet Cap } if pumped  
or poured

Grease from

Total Volume Installed


Other End

Installation Pressure  
(if poured, N/A)

Data Recorded By:

J.C. Hudell Date 10-30-78






WIRE ANCHORAGE

Closest Buttress 4  
 Off-Size Buttonhead  
 Buttonhead with Split  
 Wire Removed Previously



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



WIRE ANCHORAGE

Closest Buttress 4  
 Tendon No. 64H70  
 By P.C. Fink  
 Date 10-30-78

*Small Amount of Level 1  
 Rest.*



DATA RECORDED BY

*J.C. Kridell*

DATE

10-29-78

TENDON NUMBER 64 H 40

DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating,  $\sigma$

166.84 Ksi

Four Day Losses: Verticals

-7.12 Ksi

Horizontals

-5.48 Ksi

Domes

-6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )

161.36

Area of wire,  $A_w$

.04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4 (\sigma_4 \times A_w)$

7.92 Kips

PREVIOUS PRESTRESS

Wire stress at restressing,  $\sigma_s$

Ksi

Force per wire at restressing  $F_s (\sigma_s \times A_w)$

Kips

Time after initial stressing 1-19-72 - 8-1-78

6.6 Years

FORCE-TIME CURVE

Expected lift off force per wire,  $F_{LE}$

7.12 Kips

Number of effective wires  $N_e$

90 Wires

Expected lift off force,  $F_L (F_{LE} \times N_e)$

640.8 Kips ✓

Maximum Effective Prestress per wire,  $F_{max}$

8.7 Kips

Predicted minimum effective prestress (per wire  $F_{pmin}$ )

7.05 Kips

Absolute minimum effective prestress per wire ( $F_{min}$ )

6.83 Kips

Maximum effective prestress ( $F_{max} \times N_e$ )

783 Kips ✓

Predicted min. effective prestress ( $F_{pmin} \times N_e$ )

634.5 Kips ✓

Absolute min. effective prestress ( $F_{min} \times N_e$ )

614.7 Kips ✓

80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )

848.7 Kips ✓

Force at 1 kip per wire ( $1 \times N_e$ )

90 Kips

RAM CALIBER ON CURVES

Ram # 404500405000-8

Curve # 4215108 Date Cal. 7-20-78

S/N

RAM (1)

S/N

RAM (2)

Hydraulic Pressure at expected Lift Off

5050 psi

psi

Hydraulic Pressure at maximum effective prestress

6130 psi

psi

Hydraulic Pressure at predicted minimum effective prestress

4970 psi

psi

Hydraulic pressure at absolute minimum effective prestress

4840 psi

psi

Hydraulic Pressure at 0.8f's

6650 psi

psi

Data Recorded By B.C. Rudell

Date 10-29-78

TENDON NUMBER: 64440

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force,  $F_L$

Average Lift Off Force  $FLAV = \frac{FL(1) + FL(2)}{2}$

Force Per Wire ( $FLAV \div N_e$ )

Time since initial stressing of Tendon

S/N	RAM (1)	S/N	RAM (2)
	4940 psi		
	within 4% of expected		
	629 Kips		Kips

$\frac{615 + 629}{2} = 622$  Kips  $\rightarrow$  610.5

~~6.91~~ Kips  $\rightarrow$  6.78

6.6 Years

Note: New Calk On 12" Run

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified

B.C. Rudell

Date 10-29-78

Number of wires removed this surveillance  $N_r$   
Number of effective wires  $N_e$

0.8f's ( $9.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in shim pressure,  $PRH$ , ( $N_r \times 50$ )

Shim Pressure ( $P_s = 500 - PRH$ )

S/N	RAM (1)	S/N	RAM (2)
	0 Wires		
	90 Wires		
	848.7 Kips		
	6650 psi		psi
	4940 psi		psi
	0 psi		psi
	5440 psi		psi

TENDON NUMBER 64H40

STRESSING - DESTRESSING

3 3/4

CLOSEST BUTTRESS 4

DATE: 10-29-78

DATA RECORDED BY: B.C. Rudell

RAM S/N: 4045004050 GAUGE S/N: 4215108

Date Cal. 7-20-78

STEP #	DESCRIPTION	OBJECTIVE	
VI.B.2	Check Gauges	Zero	✓
VI.B.1	Measure Shims	-	<del>2 1/16</del> 2 1/2" <sup>per</sup>
VI.B.3	Lift Off <i>avg. 4940</i>	<del>5050 psi</del> **	Run 1   Run 2   Run 3   Run 4   Run 5 5100   4900   4900   4900   4900
VI.B.5	Pressurize to 0.8f's	6650 psi **	✓
VI.B.5	Elongation @ 0.8f's	-	3 5/16"
VI.B.6	Depressurize to zero	-	<del>3 3/8</del> - 3 3/4 =
VI.B.7	Pressurize to 1 kip/wire	700 psi **	2 1/8 - 3 1/2 =
7	Elongation at 1 kip/wire	-	2 1/8 - 3 1/2 = -1 3/8
VII.	Remove Wire - This End Cut?	***	N/A
VIII.3	Pressurize to 1 kip/wire	700 psi **	✓
VIII.4	Elongation at 1 kip/wire	-	✓ 2 1/8 - 3 1/2 = -1 3/8
VIII.5	Pressurize to 0.8f's	6650 psi **	✓
VIII.5	Elongation at 0.8f's	-	3 3/16"
VIII.6	Pressure for shim measure	5440 **	5500 psi
VIII.7	Elongation at shim press	-	1 1/16" 1 5/16" 2 1/16"
VIII.7	Shims installed	-	Added 1/4" Shim 2 3/4" total
VIII.8	Lift Off pressure <i>avg 5690 psi</i>	-	Run 1   Run 2   Run 3   Run 4   Run 5 5700   5700   5750   5600   5700
VIII.8	<i>avg 5690 = 4940</i> AVG Lift Off ≥ Initial AVG Lift Off?	✓	$\frac{720 + 660}{2} = 690 \geq 622$ ✓
VIII.9	If "NO" above Pressurize to 1000 psig above Initial avg. lift-off Shims installed	**	
	New Lift-off pressure	-	Run 1   Run 2   Run 3   Run 4   Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER 64H40

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	-1 3/16	-1 3/8	3 1/4	3 5/16	4 7/16	4 11/16	9 1/8
RESTRESS	-1 3/16	-1 3/8	4	3 3/16	5 3/16	4 9/16	9 3/4

TIME IN SECS

0.2 0.1 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (3.70 KIPS)

PROPOSED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIPS)

6.91

7.12

obtained

DATA SHEET VI.3

HORIZONTAL TENDON NO: 64H40

DATA PLOTTED BY: *W.C. Fiedler*

DATE: 10-29-78

9.0

8.0

7.0

6.5

6.0



TENDON DECREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 3D43-S

Closest Buttress 4

Grease Removal 9 gal

Date Filler CAP Removed 8-26-78

Date Grease Removal Started 8-26-78

Exterior Temp. 77°F

Interior Temp. 119°F

Total Volume Removed 9 gal

Date Filler Cap Reinstalled 8/28/78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Liquid Dark Brown

Presence of Water Indicated none

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 3D43-S

Data Recorded By: J.C. Rudell

TENDON GREASE INSTALLATION

Place Installed NA

Exterior Temp. NA

Interior Temp. NA

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured


Total Volume Installed NA

Installation Pressure (if poured, N/A) NA

NA } Pumped  
NA } from other  
NA } side

Data Recorded By: H. H. H. Date 8-29-78





WIRE ANCHORAGE

Closest Buttress 4

Off-Size Buttonhead 1 too large

Buttonhead with Split none

Wire Removed Previously none


Discontinuous Wire Removed this surveillance none

Wire removed this surveillance for inspection none



Tendon Surveillance

Calvert Cliffs Nuclear Power Plant  
Unit 1  
End Anchor Sketch Form  
Figure



WIRE ANCHORAGE

Closest Buttress 4

Tendon No. 3D43

By BC. Fudell

Date 8-26-78



Data Recorded By J.C. Rudill

Date 8-26-78

TENDON NUMBER: 3D43

Ram No 4045004050008

Gauge No 4215108

Date Cal 7-20-78

Average

Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force, FL

Average Lift Off Force FLAV  $\frac{FL(1) + FL(2)}{2}$

Force Per Wire (FLAV ÷ N<sub>e</sub>)

Time since initial stressing of Tendon

*Note: New Cal. On 12" Ram*

<del>RAM (1)</del> S/N	RAM (2) S/N
5325	
YES	
678 <del>680</del> Kips	680 Kips
<del>755</del>	Kips 764
678	Kips 7.38
755	
6.6	Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified [Signature]

Date 8/28/78

Ram No 40405004050008

Gauge No 4215108

Date Cal 7-20-78

Number of wires removed this surveillance N<sub>R</sub>

Number of effective wires N<sub>e</sub>

0.8f's (9.43 x N<sub>e</sub>)

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure, P<sub>L</sub>

Reduction in shim pressure, P<sub>RH</sub>, (N<sub>R</sub> x 50)

Shim Pressure (P<sub>L</sub> + 500 - P<sub>RH</sub>)

<del>RAM (1)</del> S/N	RAM (2) S/N
0 wires	
90 wires	
398.7 Kips	
6650 psi	psi
5325 psi	psi
0 psi	psi
5825 psi	psi

STRESSING - DESTRESSING

TENDON NUMBER 3043

CLOSEST BUTTRESS 4

DATE: 8-26-78

DATA RECORDED BY: J.C. Kudell

RAM S/N: 4045004050008

GAUGE S/N: 4215108

Date Cal. 7-20-78

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	5.1" (4 shims)				
VI.B.3	Lift Off <u>expected 5250</u>	**	Run 1	Run 2	Run 3	Run 4	Run 5
		6650 psi	5300	5400	5350	5250	5300
		**	5300 (5320 AVG)				
VI.B.5	Pressurize to 0.8f's	-	5.25"				
VI.B.5	Elongation @ 0.8f's	-	-				
VI.B.6	Depressurize to zero	-	-				
VI.B.7	Pressurize to 1 kip/wire	**	740 psi				
VI.B.7	Elongation at 1 kip/wire	**	<del>13/16"</del> 2 1/8" <del>2 1/8"</del>				
VII.	Remove Wire - This End Cut?	***	NO				
VIII.3	Pressurize to 1 kip/wire	**	740 psi				
VIII.4	Elongation at 1 kip/wire	**	2 1/8"				
VIII.5	Pressurize to 0.8f's	**	6650 psi				
VIII.5	Elongation at 0.8f's	**	6 3/4"				
VIII.6	Pressure for shim measure	**	5025				
VIII.7	Elongation at shim press	**	6 1/2" <span style="float:right">ADDED shim installed</span>				
VIII.7	Shims installed	6 3/8"	6 1/4" <span style="float:right">1 PAIR 1" shim 1 PAIR 3/4" shim</span>				
VIII.8	Lift Off pressure	**	Run 1	Run 2	Run 3	Run 4	Run 5
		**	5300	5400	5350	5600	5300
	AVG Lift Off ≥ Initial AVG Lift Off?	5460 (690 KIP)	5600	5700	5500	5700	5700
	If "NO" above	**					
VIII.9	Pressurize to 1000 psig above	**					
	Initial avg. lift-off	**					
	Shims installed	**					
	New Lift-Off pressure	**	Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER 3043

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.


	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							



TIME YEARS

664

10. 9.0 8.5 8.0 7.5 7.0 6.5 6.0



DATA SHEET VI.3

DOVE TENSION NO: 3P43

DATA PLOTTED BY: J.C. Rudell

DATE: 8-26-78

Ran No 404500405008

Gauge No 4215108

Date Cal 7-20-78



TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 3D43

Closest Buttress 5

Grease Removal 9-26-78

Date Filler CAP Removed 9-26-78

Date Grease Removal Started 9-26-78

Exterior Temp. 77°F

Interior Temp. 119°F

Total Volume Removed 20 gal

Date Filler Cap Reinstalled 9-28-78

INSPECTION OF FILLER

Color of Replacement Filler \_\_\_\_\_

Color of Grease on Tendon Dark Brown

Presence of Water Indicated No

% (Approximate) Coverage of Components 100%

Sample Taken 1st Container Identification 3D43

Data Recorded By: H. McCall

TENDON GREASE INSTALLATION

Date Installed 9-28-78

Exterior Temp. 77°


Interior Temp. 119°

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if ~~pumped~~ or poured

Total Volume Installed 20 gal 38255 27


Installation Pressure (if poured, N/A) N/A

Data Recorded By: H. McCall Date 9-28-78




WIRE ANCHORAGE

Closest Buttress 5  
 Tendon No. 3D43  
 By H. H. Co. I  
 Date 8-1-72



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_  
 Off-Size Buttonhead \_\_\_\_\_  
 Buttonhead with Split \_\_\_\_\_  
 Wire Removed Previously \_\_\_\_\_



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure

Discontinuous Wire Removed this surveillance  
 Wire removed this surveillance for inspection

DATA RECORDED BY L. K.

DATE                     

TENDON NUMBER 3043 DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating, $\sigma$	170.52 Ksi
Four Day Losses:      Verticals	-7.12 Ksi
Horizontals	-5.48 Ksi
<u>Domes</u>	-6.82 Ksi
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )	163.70
Area of wire, $A_w$	.04909 in <sup>2</sup>
Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$	8.036 Kips

PREVIOUS PRESTRESS

Wire stress at restressing, $\sigma_s$	Ksi
Force per wire at restressing $F_s (\sigma_s \times A_w)$	Kips
Time after initial stressing	6.6 Years

FORCE-TIME CURVE

Expected lift off force per wire, $F_{LE}$	7.4 Kips
Number of effective wires $N_e$	90 Wires
Expected lift off force, $F_L (F_{LE} \times N_e)$	666 Kips
Maximum Effective Prestress per wire, $F_{max}$	8.7 Kips
Predicted minimum effective prestress (per wire $F_{pmin}$ )	7.14 Kips
Absolute minimum effective prestress per wire ( $F_{min}$ )	6.97 Kips
Maximum effective prestress ( $F_{max} \times N_e$ )	783 Kips
Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	643 Kips
Absolute min. effective prestress ( $F_{min} \times N_e$ )	627 Kips
80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )	848.7 Kips
Force at 1 kip per wire ( $1 \times N_e$ )	90 Kips

RAM CALIBRATION CURVE

	S/N	
	RAM (1)	RAM (2)
Hydraulic Pressure at expected Lift Off	4850 psi	psi
Hydraulic Pressure at maximum effective prestress	57 psi	psi
Hydraulic Pressure at predicted minimum effective prestress	psi	psi
Hydraulic pressure at absolute minimum effective prestress	psi	psi
Hydraulic Pressure at 0.8f's	psi	psi
Hydraulic Pressure at 1 Kin/wire	psi	psi

Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: 3043

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force, FL

Average Lift Off Force FLAV  $\frac{FL(1) + FL(2)}{2}$

Force Per Wire (FLAV ÷ Ne)

Time since initial stressing of Tendon

*Note: New Calc. On 12" Ram BCK*

RAM (1)		RAM (2)	
S/N		S/N	
4940		5925	
670		680	
	Kips		Kips
<del>58</del> 664			Kips
<del>285</del> 738			Kips
		6.6	Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_

Date 5-28-74

Number of wires removed this surveillance NR  
Number of effective wires Ne

0.8f's (9.43 x Ne)

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure, PL

Reduction in shim pressure, PRH, (NR x 50)

Shim Pressure (PL + 500 - PRH)

RAM (1)		RAM (2)	
S/N		S/N	
0	Wires		
0	Wires		
544.7			
6200	Kips		
6200	psi	2050	psi
4940	psi	5925	psi
0	psi	0	psi
5440	psi	5925	psi

STRESSING - DESTRESSING

TENDON NUMBER 3D43

CLOSEST BUTTRESS 5

DATE: 4-3-73 DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_ GAUGE S/N: \_\_\_\_\_

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-	7/4				
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.5	Pressurize to 0.8f's	**	4940				
VI.b.5	Elongation @ 0.8f's	-	0 1/2				
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**	650				
VI.B.7	Elongation at 1 kip/wire		3 1/2				
VII.	Remove Wire - This End Cut?	***	No				
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire		3 1/2				
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's		8 1/2				
VIII.6	Pressure for shim measure	**	5400				
VIII.7	Elongation at shim press		7 1/4				
VIII.7	Shims installed		7 1/4				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off?		5300 5500 5300 5400 5200				
VIII.8	If "NO" above		5280				
VIII.9	Pressurize to 1000 psig above	**	720				
VIII.9	Initial avg. lift-off						
VIII.9	Shims installed						
VIII.9	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER 3043

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	2 1/8	3 1/8	5 1/4	9 1/2	3 1/8	6 3/8	9 1/2
RESTRESS	2 1/8	3 1/8	6 3/4	8 1/4	4 5/8	5 1/8	9 3/4



TIME YEARS

0.1 0.2 0.3 0.4 0.5 0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS  
(8.70 kN/m<sup>2</sup>)

7.4 expected

7.14

PREDICTED MINIMUM  
EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.97 kN/m<sup>2</sup>)

DATA SHEET VI.3

DOMESTIC TENDON NO: 3043

DATA PLOTTED BY: H. H. H. H.

DATE: 8-6-76

TENDON GREASE & INSPECTION RECORD

UNIT 1

Report No. 1040

Closest Buttress 1

Grease Removal 8-30-78

Date Filler CAP Removed 8-30-78

Date Grease Removal Started 8-30-78

Exterior Temp. 82°F

Interior Temp. 119°F

Total Volume Removed 15 gal

Date Filler Cap Reinstalled 8-31-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated No

% (Approximate) Coverage of Components 100

Sample Taken 1st Container Identification 1040L

Data Recorded By: H. McCall

TENDON GREASE INSTALLATION

Date Installed 8-31-78

Exterior Temp. 82°


Interior Temp. 119°

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured

Total Volume Installed 30 gal

Installation Pressure (if poured, N/A) N/A

Data Recorded By: H. McCall Date 8-31-78




WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_  
 Off-Size Buttonhead \_\_\_\_\_  
 Buttonhead with Split \_\_\_\_\_  
 Wire Removed Previously \_\_\_\_\_



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



WIRE ANCHORAGE

Closest Buttress 1  
 Tendon No. 1040  
 By F. M. S. G. U.  
 Date 8-30-78



Data Recorded By W. McCall

Date 8-30-79

TENDON NUMBER:

Average Hydraulic pressure at Lift-Off  
 Tendon Lift Offs Acceptable?  
 Lift Off Force,  $F_L$   
 Average Lift Off Force  $FLAV = \frac{FL(1) + FL(2)}{2}$   
 Force Per Wire ( $FLAV \div N_e$ )  
 Time since initial stressing of Tendon

*Note: New Calc. On 12" Ream*

RAM (1)		RAM (2)	
S/N		S/N	
5040		5080	
667			
695	Kips	650	Kips
<del>673</del> → 655		Kips	
7.47		7.28 Kips	
6.8		Years	

*2.42  
 2/573  
 03  
 3  
 22  
 23*

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified W. McCall

Date 8-30-79

Number of wires removed this surveillance  $N_R$   
 Number of effective wires  $N_e$

0.8f's ( $9.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in shim pressure,  $PRH$ , ( $N_R \times 50$ )

Shim Pressure ( $P_L + 500 - PRH$ )

RAM (1)		RAM (2)	
S/N		S/N	
0	Wires		
90	Wires		
546.7	Kips		
6200	psi	<del>6500</del> 6650	psi
5040	psi	5080	psi
0	psi	0	psi
5540	psi	5580	psi



STRESSING - DESTRESSING

TENDON NUMBER 1040

CLOSEST BUTTRESS 1

DATE: 9-30-79

DATA RECORDED BY: H. McCall

RAM S/N: 4045020050012

GAUGE S/N: 421 5004A

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-	6 1/4				
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
		6200	5000	5300	5750	5100	5050
VI.B.5	Pressurize to 0.8f's	**	5040				
VI.B.5	Elongation @ 0.8f's	-					
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**	650				
VI.B.7	Elongation at 1 kip/wire		2 1/8				
VII.	Remove Wire - This End Cut?	***	No				
VIII.3	Pressurize to 1 kip/wire	**	650				
VIII.4	Elongation at 1 kip/wire		2 1/8				
VIII.5	Pressurize to 0.8f's	**	6200				
VIII.5	Elongation at 0.8f's		9 7/8"				
VIII.6	Pressure for shim measure	**	5550				
VIII.7	Elongation at shim press		6 3/4				
VIII.7	Shims installed		6 3/4 added pair 1/2"				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			5200	5300	5250	5200	5250
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above		5220				
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**	yes 710K109				
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1



TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.


Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME YEARS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.



DATA SHEET VI.3

DOME TENDON NO: 1040

DATA PLOTTED BY: H.M.C.H.

DATE: 8-30-79

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 1D40

Closest Buttress \_\_\_\_\_

Grease Removal \_\_\_\_\_

Date Filler CAP Removed \_\_\_\_\_

Date Grease Removal Started \_\_\_\_\_

Exterior Temp. 82°F

Interior Temp. 119°F

Total Volume Removed 10 gal

Date Filler Cap Reinstalled 8-2-78

INSPECTION OF FILLER

Color of Replacement Filler \_\_\_\_\_

Color of Grease on Tendon Brown

Presence of Water Indicated ✓

% (Approximate) Coverage of Components \_\_\_\_\_

Sample Taken ✓ Container Identification 1D40

Data Recorded By: \_\_\_\_\_

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_

Filler Temp. @ Inlet Cap } Indicate


Filler Temp. @ Outlet Cap } if pumped or poured

*Pumped from  
Other End*

Total Volume Installed \_\_\_\_\_

Installation Pressure (if poured, N/A) \_\_\_\_\_

Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_

Off-Size Buttonhead \_\_\_\_\_

Buttonhead with Split \_\_\_\_\_

Wire Removed Previously \_\_\_\_\_

Discontinuous Wire Removed this surveillance \_\_\_\_\_

Wire removed this surveillance for inspection \_\_\_\_\_

- ⊙
- ⊙
- ⊙
- ⊙
- ⊙


Tendon Surveillance

Calvert Cliffs Nuclear Power Plant

Unit 1

End Anchor Sketch Form

Figure



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_

Tendon No. \_\_\_\_\_

By \_\_\_\_\_

Date \_\_\_\_\_







STRESSING - DESTRESSING

TENDON NUMBER 1D40

CLOSEST BUTTRESS 3

DATE: 8-30-78

DATA RECORDED BY: A. Booth

RAM S/N: 9

GAUGE S/N: 4215108

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	5.5				
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.5	Pressurize to 0.8f's	**	6.5				
VI.B.5	Elongation @ 0.8f's	-	6 3/4				
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**	70				
VI.B.7	Elongation at 1 kip/wire		5 1/4				
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	**	✓				
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's						
VIII.6	Pressure for shim measure	**					
VIII.7	Elongation at shim press		6 1/2				
VIII.7	Shims installed + 1/2 Shim Set		5				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off?		6.5				
VIII.8	If "NO" above		< 2.5 > 5.5				
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**					
VIII.9	Shims installed						
VIII.9	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	2 1/8	5 3/4	NOT TAKEN	6 3/8			
RESTRESS	2 1/8	5 3/4	6 3/4	NOT TAKEN			

RAN #4  
GAGE 4215108

add 1 pair 1/2  
1/4

TIME YEARS

01 .02 .03 .04 .05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS  
(8.70 kips)

PREDICTED MINIMUM  
EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.97 kips)

DATA SHEET VI.3

DOVE TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_



TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 1024

Closest Buttress .4

Grease Removal 3 gal.

Date Filler CAP Removed 9-1-78

Date Grease Removal Started 9-1-78

Exterior Temp. 71 °F

Interior Temp. 119 °F

Total Volume Removed 3 gal

Date Filler Cap Reinstalled 9-1-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 1024-4

Data Recorded By: J.S. Kuehl

TENDON GREASE INSTALLATION

Date Installed 9-1-78

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured

Total Volume Installed \_\_\_\_\_

Installation Pressure \_\_\_\_\_  
 (if poured, N/A)

Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_

*Pumped from  
Other End*



WIRE ANCHORAGE

Closest Buttress 4



Off-Size Buttonhead 8 too large

Buttonhead with Split none

Wire Removed Previously none

Discontinuous Wire Removed this surveillance

Wire removed this surveillance for inspection



WIRE ANCHORAGE

Closest Buttress 4

Tendon No. 1DR34

By R.C. Kildahl

Date 9-1-78



DATA RECORDED BY J.R. Riddell

DATE 7-1-78

TENDON NUMBER 1024 DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating,  $\sigma$  *Corrected Seating Stress* 182.83 Ksi  
 Four Day Losses: Verticals -7.12 Ksi  
 Horizontals -5.48 Ksi  
Losses -6.82 Ksi  
 Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ ) 176.01  
 Area of wire,  $A_w$  .04909 in<sup>2</sup>  
 Force per wire after 4 days,  $F_4$  ( $\sigma_4 \times A_w$ ) 8.64 Kips

PREVIOUS PRESTRESS

Wire stress at restressing,  $\sigma_s$  Ksi  
 Force per wire at restressing  $F_s$  ( $\sigma_s \times A_w$ ) Kips  
 Time after initial stressing 6.6 Years

FORCE-TIME CURVE

Expected lift off force per wire,  $F_{LE}$  8.03 Kips  
 Number of effective wires  $N_e$  82 Wires  
 Expected lift off force,  $F_L$  ( $F_{LE} \times N_e$ ) 658.5 Kips  
 Maximum Effective Prestress per wire,  $F_{max}$  8.7 Kips  
 Predicted minimum effective prestress (per wire  $F_{pmin}$ ) 7.14 Kips  
 Absolute minimum effective prestress per wire ( $F_{min}$ ) 6.97 Kips  
 Maximum effective prestress ( $F_{max} \times N_e$ ) 713. Kips  
 Predicted min. effective prestress ( $F_{pmin} \times N_e$ ) 585. Kips  
 Absolute min. effective prestress ( $F_{min} \times N_e$ ) 576. Kips  
 80% min. ultimate strength (.8f's) ( $0.43 \times N_e$ ) 773. Kips  
 Force at 1 kip per wire ( $1 \times N_e$ ) 82 Kips

RAM CALIBRATION CURVE

	S/N	S/N
	RAM (1)	RAM (2)
Ram # 4045004050008 Gauge # 4215103 Date Cal. 7-20-78 Hydraulic Pressure at expected Lift Off	5170 psi	psi
Hydraulic Pressure at maximum effective prestress	5600 psi	psi
Hydraulic Pressure at predicted minimum effective prestress	4600 psi	psi
Hydraulic pressure at absolute minimum effective prestress	4500 psi	psi
Hydraulic Pressure at 0.8f's	6070 psi	psi



Date Recorded By Z.C. Kudell

Date 9-1-78

TENDON NUMBER: 1024

Ram# 4045004050008

Gauge# 4215108

Date Cal 7-20-78

Average

Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force, FL

Average Lift Off Force FLAV  $\frac{FL(1) + FL(2)}{2}$

$\frac{663 + 695}{2} = 679$

Force Per Wire (FLAV ÷ N<sub>e</sub>)

Time since initial stressing of Tendon

Note: New Cal. On 12" Ram.

RAM (1)		RAM (2)	
S/N		S/N	
	5240 psi		
	yes		
	663 Kips		Kips

~~679~~ Kips → 668.5  
~~8.28~~ Kips → 7.43  
 6.6 Years

Enter Data into P.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory

Verified

Z.C. Kudell

Date

9-1-78

Ram# 4045004050008

Gauge# 4215108

Date Cal 7-20-78

Number of wires removed this surveillance N<sub>r</sub>

Number of effective wires N<sub>e</sub>

0.8f's (9.43 x N<sub>e</sub>)

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure, P<sub>L</sub>

Reduction in shim pressure, P<sub>PH</sub>, (N<sub>r</sub> x 50)

Shim Pressure (P<sub>L</sub> + 500 - P<sub>PH</sub>)

RAM (1)		RAM (2)	
S/N		S/N	
	none Wires		
	82 Wires		
	773 Kips		
	6070 psi		psi
	5240. psi		psi
	0 psi		psi
	5740 psi		psi

STRESSING - DESTRESSING

TENDON NUMBER 1024

CLOSEST BUTTRESS 4

DATE: 9-1-78

DATA RECORDED BY: J.C. Rudell

P.M S/N: 4045004050008

GAUGE S/N: 4215108

Date Cont. 7-20-78

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	5 1/4"				
VI.B.3	Lift Off expected 5170 psi	avg 5240 **	Run 1	Run 2	Run 3	Run 4	Run 5
		6070 psi **	5300	5250	5250	5250	5150
VI.B.5	Pressurize to 0.8f's	-	✓				
VI.B.5	Elongation @ 0.8f's	-	5 1/2"				
VI.B.6	Depressurize to zero	-	✓				
VI.B.7	Pressurize to 1 kip/wire	650 psi **	✓				
VI.B.7	Elongation at 1 kip/wire	-	<del>1 1/4"</del> 1 3/4"				
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	650 psi **	✓				
VIII.4	Elongation at 1 kip/wire	-	1 3/4"				
VIII.5	Pressurize to 0.8f's	6070 psi **	✓				
VIII.5	Elongation at 0.8f's	-	6"				
VIII.6	Pressure for shim measure	5740 psi **	✓				
VIII.7	Elongation at shim press	-	6 1/4"				
VIII.7	Shims installed added one 1" shim	-	6 1/4"				
VIII.8	Lift Off pressure	avg 5720	Run 1	Run 2	Run 3	Run 4	Run 5
	742 = 679		5700	5700	5700	5750	5750
VIII.8	AVG Lift Off > Initial AVG Lift Off?	✓	yes				
	If "NO" above	-					
VIII.9	Pressurize to 1000 psig above	**					
	Initial avg. lift-off	-					
	Shims installed	-					
	New Lift-Off pressure	-	Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER 1024

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the excension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME YEARS

01 0.01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 6.6 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS  
(8.70 MPa)

8.28

8.03

PREDICTED MINIMUM  
EFFECTIVE PRESTRESS

7.14

MINIMUM EFFECTIVE PRESTRESS  
(6.97 MPa)

DATA SHEET VI.3

DOMESTIC TENDON NO: 1024

DATA PLOTTED BY: *EE B. B. K. K.*

DATE: 9-1-78

TENDON DECREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 1D24

Closest Buttress	<u>6</u>
Grease Removal	<u>9-1-78</u>
Date Filler CAP Removed	<u>9-1-78</u>
Date Grease Removal Started	<u>9-1-78</u>
Exterior Temp.	<u>71°F</u>
Interior Temp.	<u>119°F</u>
Total Volume Removed	<u>4 gal</u>
Date Filler Cap Reinstalled	<u>9-1-78</u>


INSPECTION OF FILLER

Color of Replacement Filler Dark Brown  
 Color of Grease on Tendon Dark Brown  
 Presence of Water Indicated No  
 % (Approximate) Coverage of Components 100  
 Sample Taken 104 Container Identification 1D24 L  
 Date Recorded By: H.M. Coal

TENDON GREASE INSTALLATION

Date Installed 9-1-78  
 Exterior Temp. 71°  
 Interior Temp. 119°  
 Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured  
 Total Volume Installed 30 gal  
 Installation Pressure N/A  
 (if poured, N/A)  
 Date Recorded By: H.M. Coal Date 9-1-78






WIRE ANCHORAGE

Closest Buttress C

Tendon No. 1D24

By L. M. Call

Date 9-1-78



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_

Off-Size Buttonhead \_\_\_\_\_

Buttonhead with Split \_\_\_\_\_

Wire Removed Previously \_\_\_\_\_

Discontinuous Wire Removed this surveillance \_\_\_\_\_

Wire removed this surveillance for inspection \_\_\_\_\_



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



DATA RECORDED BY H. M. Sca

DATE 2-1-78

TENDON NUMBER 1024 DESTRESSING

INITIAL PRESTRESS

PREVIOUS PRESTRESS

FORCE-TIME CURVE

RAM CALIBRATION CURVES

Wire Stress at seating, $\sigma$	Corrected Seating Stress	182.83 Ksi	
Four Day Losses: Verticals		-7.12 Ksi	
Horizontals		-5.48 Ksi	
Domes		-6.82 Ksi	
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )		176.01	
Area of wire, $A_w$		.04909 in <sup>2</sup>	
Force per wire after 4 days, $F_4$ ( $\sigma_4 \times A_w$ )		8.64 Kips	
Wire stress at restressing, $\sigma_s$			Ksi
Force per wire at restressing $F_s$ ( $\sigma_s \times A_w$ )			Kips
Time after initial stressing		6.6	Years
Expected lift off force per wire, FLE		8.03	Kips
Number of effective wires $N_e$		82	Wires
Expected lift off force, FL (FLE x $N_e$ )		658.5	Kips
Maximum Effective Prestress per wire, $F_{max}$		8.7	Kips
Predicted minimum effective prestress (per wire $F_{pmin}$ )		7.14	Kips
Absolute minimum effective prestress per wire ( $F_{min}$ )		6.97	Kips
Maximum effective prestress ( $F_{max} \times N_e$ )		713	Kips
Predicted min. effective prestress ( $F_{pmin} \times N_e$ )		585	Kips
Absolute min. effective prestress ( $F_{min} \times N_e$ )		571	Kips
80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )		773	Kips
Force at 1 kip per wire ( $1 \times N_e$ )		82	Kips
		S/N 20	S/N
		RAM (1)	RAM (2)
Hydraulic Pressure at expected Lift Off		4800 psi	psi
Hydraulic Pressure at maximum effective prestress		5200 psi	psi
Hydraulic Pressure at predicted minimum effective prestress		4250 psi	psi
Hydraulic pressure at absolute minimum effective prestress		4200 psi	psi
Hydraulic Pressure at 0.8f's		5650 psi	psi
Hydraulic Pressure at 1 kip/wire		5000 psi	psi

Data Recorded By V. McCall

Date 9-1-79

TENDON NUMBER: 1024

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force, FL

Average Lift Off Force  $F_{LAV} = \frac{FL(1) + FL(2)}{2}$

Force Per Wire ( $F_{LAV} \div N_e$ )

Time since initial stressing of Tendon

*Note: New Cal. on 12" Ram.*

RAM (1)		RAM (2)	
S/N		S/N	
5080		5240	
<del>575</del> → 673	Kips	663	Kips
<del>679</del> → 668	Kips		
<del>8.28</del> → 7.43	Kips		
			Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified V. McCall

Date 9-1-79

Number of wires removed this surveillance  $N_R$

Number of effective wires  $N_e$

0.8f's ( $9.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in shim pressure,  $F_{RH}$ , ( $N_R \times 50$ )

Shim Pressure ( $P_L + 500 - F_{RH}$ )

RAM (1)		RAM(2)	
S/N		S/N	
0	Wires		
82	Wires		
773	Kips		
5650	psi		psi
5080	psi	5240	psi
0	psi	0	psi
5580	psi	5740	psi

STRESSING - DESTRESSING

TENDON NUMBER 1024

CLOSEST BUTTRESS 6

DATE: 9-1-78

DATA RECORDED BY: U. M. S. Call

RAM S/N: 4045020050012

GAUGE S/N: 4215004A

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-	6"				
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
		5650	4900	5000	5100	5100	5100
		**	500 avg 5080 = 700 kps				
VI.B.5	Pressurize to 0.8f's	**					
VI.B.5	Elongation @ 0.8f's	-	7 1/2"				
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**	600				
VI.B.7	Elongation at 1 kip/wire	-	2 1/4"				
VII.	Remove Wire - This End Cut?	***	No				
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire	-					
VIII.5	Pressurize to 0.8f's	**	5650				
VIII.5	Elongation at 0.8f's	-	6 3/4"				
VIII.6	Pressure for shim measure	**	5580				
VIII.7	Elongation at shim press	-	6 1/8"				
VIII.7	Shims installed	-					
VIII.8	Lift Off pressure	-	Run 1	Run 2	Run 3	Run 4	Run 5
		-	5500	5500	5550	5550	5600
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off? If "NO" above	**	5540 = 760 kps				
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off Shims installed	**					
	New Lift-Off pressure	-	Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER 1024

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	1 3/4	2 1/4	5 1/2	7 1/2	3 3/4	5 1/4	9
RESTRESS	1 3/4	2 1/4	6	6 3/4	4 1/4	4 1/2	8 3/4

TIME YEARS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5


8.0

7.5

7.0

6.5

6.0



DATA SHEET VI.3

DOVE TENDON NO: 1D34

DATA PLOTTED BY: H.M. S. COLL

DATE: 9-1-78



TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 2021  
 Closest Buttress 2  
 Grease Removal 9-8-78  
 Date Filler CAP Removed 9-8-78  
 Date Grease Removal Started 9-8-78  
 Exterior Temp. 77°F  
 Interior Temp. 118°F  
 Total Volume Removed 8 gal  
 Date Filler Cap Reinstalled 9-8-78

INSPECTION OF FILLER


Color of Replacement Filler \_\_\_\_\_  
 Color of Grease on Tendon Dark Brown  
 Presence of Water Indicated No  
 % (Approximate) Coverage of Components 100%  
 Sample Taken 104 Container Identification 2021 L  
 Date Recorded By: H. McCall

TENDON GREASE INSTALLATION

Date Installed 9-8-78  
 Exterior Temp. 77°  
 Interior Temp. 118°  
 Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured  
 Total Volume Installed 22 gal.  
 Installation Pressure N/A  
 (if poured, N/A)  
 Date Recorded By: H. McCall Date 9-8-78

*Handwritten notes:*  
214  
11  
55  
7






WIRE ANCHORAGE

Closest Buttress 3

Tendon No. 2D21

By H.A.Call

Date 8-9-78



WIRE ANCHORAGE

Closest Buttress 2

Off-Size Buttonhead

Buttonhead with Split

Wire Removed Previously

Discontinuous Wire Removed this surveillance

Wire removed this surveillance for inspection

- ①
- ①
- ③
- ⊗
- ⊗

Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



Data Recorded By H. M. McCall

Date 9-8-78

TENDON NUMBER: 2021

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force,  $F_L$

Average Lift Off Force  $FLAV = \frac{F_L(1) + F_L(2)}{2}$

Force Per Wire ( $FLAV \div N_e$ )

Time since initial stressing of Tendon

*Note: New Cal  
Or 12" Ram*

RAM (1)		RAM (2)	
S/N		S/N	
5040		5250	
<del>6927</del>	668 Kips	665	Kips

~~675.5~~ → 666.5 Kips  
~~7.54~~ → 7.43 Kips  
 65  
 22  
 137  
 251  
 91678.3  
 67  
 43  
 25  
 25

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified H. M. McCall

Date 9-8-78

Number of wires removed this surveillance  $N_R$   
 Number of effective wires  $N_e$

0.8f's ( $9.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in shim pressure,  $PRH, (N_R \times 50)$

Shim Pressure ( $P_L + 500 - PRH$ )

RAM (1)		RAM (2)	
S/N		S/N	
0	Wires		
90	Wires		
848.9	Kips		
6200	psi		psi
5040	psi		psi
0	psi		psi
5540	psi		psi

STRESSING - DESTRESSING

TENDON NUMBER 2021

CLOSEST BUTTRESS 2

DATE: 9-3-78 DATA RECORDED BY: H.M. Co II

RAM S/N: 404502005001<sup>2</sup> GAUGE S/N: 4215004A  
~~4015004A~~

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-	5 1/8"				
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
		620°	5050	5050	5050	5000	5050
VI.B.5	Pressurize to 0.8f's	**	5040 avg 692				
VI.B.5	Elongation @ 0.8f's	-	6 5/8"				
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**	65°				
VI.B.7	Elongation at 1 kip/wire	-	2 1/4"				
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	**	65°				
VIII.4	Elongation at 1 kip/wire	-	2 1/4"				
VIII.5	Pressurize to 0.8f's	**	620°				
VIII.5	Elongation at 0.8f's	-	7 1/4"				
VIII.6	Pressure for shim measure	**	5540				
VIII.7	Elongation at shim press	-	6 5/8"				
VIII.7	Shims installed	-	6 5/8" 6 1/8" <i>added 3/16" 1/2"</i>				
VIII.8	Lift Off pressure	-	Run 1	Run 2	Run 3	Run 4	Run 5
			5200	5150	5200	5250	5250
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off?	**	avg 5210 715kips				
VIII.9	Pressurize to 1000 psig above	**					
	Initial avg. lift-off	-					
	Shims installed	-					
	New Lift-Off pressure	-	Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1  
 \*\*\* If required by Data Sheet II.1

TENDON NUMBER 2021

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							



TIME YEARS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS  
(8.70 kips)

② 7.40 kips

③ Predicted 7.85

④ Predicted

PREDICTED MINIMUM  
EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.97 kips)

DATA SHEET VI.3


DOMESTIC NO: 2021

DATA PLOTTED BY: H. M. S. C. (1)

DATE: 9-8-78








WIRE ANCHORAGE

Closest Buttress 4  
 Off-Size Buttonhead All Good  
 Buttonhead with Split 90 wires  
 Wire Removed Previously



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



WIRE ANCHORAGE

Closest Buttress 4  
 Tendon No. 2031  
 By 25072/ndh  
 Date 9-8-78

DATA RECORDED BY J.C. Rudell

DATE 9-8-78

TENDON NUMBER 2D21 DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating,  $\sigma$  168.38 Ksi  
 Four Day Losses:      Verticals -7.12 Ksi  
    Horizontals -5.48 Ksi  
    Domes -6.82 Ksi  
 Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ ) 161.56  
 Area of wire,  $A_w$  .04909 in<sup>2</sup>  
 Force per wire after 4 days,  $F_4$  ( $\sigma_4 \times A_w$ ) 7.93 Kips

PREVIOUS PRESTRESS

Wire stress at restressing,  $\sigma_s$  Ksi  
 Force per wire at restressing  $F_s$  ( $\sigma_s \times A_w$ ) Kips  
 Time after initial stressing 12-9-71 - 9-8-78 6.75 Years

FORCE-TIME CURVE

Expected lift off force per wire, FLE 7.35 Kips  
 Number of effective wires  $N_e$  90 Wires  
 Expected lift off force, FL (FLE x  $N_e$ ) 655.5 Kips  
 Maximum Effective Prestress per wire,  $F_{max}$  8.70 Kips  
 Predicted minimum effective prestress (per wire  $F_{pmin}$ ) 7.13 Kips  
 Absolute minimum effective prestress per wire ( $F_{min}$ ) 6.97 Kips  
 Maximum effective prestress ( $F_{max} \times N_e$ ) 783.0 Kips  
 Predicted min. effective prestress ( $F_{pmin} \times N_e$ ) 641.7 Kips  
 Absolute min. effective prestress ( $F_{min} \times N_e$ ) 627.3 Kips  
 80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ ) 848.7 Kips  
 Force at 1 kip per wire ( $1 \times N_e$ ) 90 Kips

RAM CALIBRATION CURVES

	S/N <u>RAM (1)</u>	S/N RAM (2)
Hydraulic Pressure at expected Lift Off	5150 psi	psi
Hydraulic Pressure at maximum effective prestress	6150 psi	psi
Hydraulic Pressure at predicted minimum effective prestress	5060 psi	psi
Hydraulic pressure at absolute minimum effective prestress	4920 psi	psi
Hydraulic Pressure at 0.8f's	6650 psi	psi
Hydraulic Pressure at 1 kip/wire	251 psi	psi

Ram # 4045004050008  
 Gauge # 4215108  
 Date Cal 7-20-78

Data Recorded By B.C. Rudell

Date 9-8-78

TENDON NUMBER: 2021

Ram # 4045004050008  
 Gauge # 4215108  
 Date Cal. 7-20-78

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force, FL

Average Lift Off Force FLAV  $\frac{FL(1) + FL(2)}{2}$

Force Per Wire (FLAV ÷ Ne)

Time since initial stressing of Tendon

*Note: New Cal. On 12" Ram.*

S/N	RAM (1)	S/N	RAM (2)
	5250		
	yes		
	665 Kips		Kips

~~678.5~~ Kips ~~666.5~~  
7.54 Kips 7.43  
 6.75 Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified Yes B.C. Rudell

Date 9-8-78

Ram # 4045004050008  
 Gauge # 4215108  
 Date Cal. 7-20-78

Number of wires removed this surveillance Nr  
 Number of effective wires Ne

0.8f's (9.43 x Ne)

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure, PL

Reduction in shim pressure, PRH, (NR x 50)

Shim Pressure (PL + 500 - PRH)

S/N	RAM (1)	S/N	RAM (2)
	none Wires		
	90 Wires		
	848.7 Kips		
	6650 psi		psi
	5250 psi		psi
	0 psi		psi
	65750 psi		psi

STRESSING - DESTRESSING

TENDON NUMBER 2021

CLOSEST BUTTRESS 4

DATE: 9-8-78

DATA RECORDED BY: B.C. Rudell

RAM S/N: 4045004050008 GAUGE S/N: 4215108

Date Cal: 7-20-78

Rain T

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims <i>Shim closest to washer has 1/2" gap.</i>	-	6 1/4" 5/8"				
VI.B.3	Lift Off <i>expect 5150</i>	avg 5250 **	Run 1	Run 2	Run 3	Run 4	Run 5
			5250	5250	5250	5250	5250
VI.B.5	Pressurize to 0.8f's	6650 psi **	✓				
VI.B.5	Elongation @ 0.8f's	-	6 15/16"				
VI.B.6	Depressurize to zero	-	✓				
VI.B.7	Pressurize to 1 kip/wire	750 psi **	✓				
VI.B.7	Elongation at 1 kip/wire		1 1/2				
VII.	Remove Wire - This End Cut?	***	no				
VIII.3	Pressurize to 1 kip/wire	750 psi **	✓				
VIII.4	Elongation at 1 kip/wire		1 1/2				
VIII.5	Pressurize to 0.8f's	6650 psi **	✓				
VIII.5	Elongation at 0.8f's		6 3/8"				
VIII.6	Pressure for shim measure	5750 psi **	5750 psi				
VIII.7	Elongation at shim press		5 3/4 (6 3/16) @ 5750 psi				
VIII.7	Shims installed <i>Same Shims reinstalled @ Pressure of 6000 psi</i>		6 1/4"				
VIII.8	Lift Off pressure <i>avg 5770</i>		Run 1	Run 2	Run 3	Run 4	Run 5
			5750	5750	5750	5750	5750
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above	✓	Good				
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**					
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER 2021

DATE: 9/1

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1, + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	2 1/4	1 1/2	6 5/8	6 15/16	4 3/8	5 7/16	9 13/16
RESTRESS	2 1/4	1 1/2	7 1/4	6 3/8	5	4 7/8	9 7/8



TIME YEARS

0.01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS  
(8.70 kips)

actual 7.54

expected 7.55

predicted

PREDICTED MINIMUM  
EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.97 kips)

DATA SHEET VI.3

DOMESTIC TENDON NO: 2D21

DATA PLOTTED BY: F.C. Hall

DATE: 9-8-78

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 3D14

Closest Buttress 6

Grease Removal 15 gal

Date Filler CAP Removed 9-9-78

Date Grease Removal Started 9-9-78

Exterior Temp. 74°F

Interior Temp. 118°F

Total Volume Removed 15 gal

Date Filler Cap Reinstalled 9-9-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated none

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 3D14

Data Recorded By: B.C. Rudell

TENDON GREASE INSTALLATION

Date Installed 9-10-78


Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or sealed pumped from other end

Total Volume Installed \_\_\_\_\_

Installation Pressure \_\_\_\_\_  
 (psi, bar, etc., N/A)



WIRE ANCHORAGE

Closest Buttress 2


Off-Size Butt-head All Good

Butt-head with Split No rust


Wire Removed Previously

Discontinuous Wire Removed this surveillance

Wire removed this surveillance for inspection



Tension Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 Surveillance Point 101  
 Date



WIRE ANCHORAGE

Closest Buttress 6

Tension No. SP14

By W.C. Zwick

Date 9-9-78

DATA RECORDED BY W. L. Ladd

DATE 9-9-78

TENDON NUMBER 3014 DESTRESSING

INITIAL PRESTRESS  
  
PREVIOUS PRESTRESS

Wire Stress at seating,  $\sigma$  168.00 Ksi  
 Four Day Losses:     Verticals -7.12 Ksi  
                                   Horizontal -5.48 Ksi  
                                   Domes -6.82 Ksi  
 Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ ) 161.18  
 Area of wire,  $A_w$  .04909 in<sup>2</sup>  
 Force per wire after 4 days,  $F_4 (\sigma_4 \times A_w)$  7.91 Kips

Wire stress at restressing,  $\sigma_s$  Ksi  
 Force per wire at restressing  $F_s (\sigma_s \times A_w)$  Kips  
 Time after initial stressing 12-13-71 - 9-9-78 6.75 Years

FORCE-TIME CURVE

Expected lift off force per wire,  $F_{LE}$  7.3 Kips  
 Number of effective wires  $N_e$  90 Wires  
 Expected lift off force,  $F_L (F_{LE} \times N_e)$  657 Kips  
 Maximum Effective Prestress per wire,  $F_{max}$  8.7 Kips  
 Predicted minimum effective prestress (per wire  $F_{pmin}$ ) 7.13 Kips  
 Absolute minimum effective prestress per wire ( $F_{min}$ ) 6.97 Kips  
 Maximum effective prestress ( $F_{max} \times N_e$ ) 783 Kips  
 Predicted min. effective prestress ( $F_{pmin} \times N_e$ ) 642 Kips  
 Absolute min. effective prestress ( $F_{min} \times N_e$ ) 627 Kips  
 80% min. ultimate strength (.80's) ( $0.43 \times N_e$ ) 849 Kips  
 Force at 1 kip per wire ( $1 \times N_e$ ) 90 Kips

Run# 4045004050008  
 Gauge# 4215108  
 Date Cal. 7-20-78

S/N 1111 S/N 1111

Hydraulic pressure at expected lift off 5160 psi  
 Hydraulic pressure at maximum effective prestress 6150 psi  
 Hydraulic pressure at predicted minimum effective prestress 5050 psi  
4950 psi  
6650 psi

Data Recorded By B.C. Hill

Date 9-9-78

TENDON NUMBER: 7D14

Ram # 4045004050008  
 Gauge # 4215108  
 Date Cal 7-20-78

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force, FL

Average Lift Off Force FLAV  $\frac{FL(1) + FL(2)}{2}$

Force Per Wire (FLAV ÷ N<sub>w</sub>)

Time since initial stressing of Tendon

*Note: New Cal  
On 12" Ram*

S/N	RAM (1)	S/N	RAM (2)
	5520		
	yes		
	705 Kips		Kips

~~710~~ Kips → 696

~~7.89~~ Kips → 7.73

6.75 Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory

Verified

yes B.C. Hill

Date

9-9-78

Ram # 4045004050008  
 Gauge # 4215108  
 Date Cal 7-20-78

Number of wires removed this surveillance N<sub>r</sub>

Number of effective wires N<sub>e</sub>

0.8f's (9.43 x N<sub>e</sub>)

Hydraulic Force @ 0.8f's

Original Lift-Off hydraulic pressure, P<sub>L</sub>

Reduction in main pressure, P<sub>rg</sub>, (N<sub>r</sub> x 50)

Chia Force

S/N	RAM (1)	S/N	RAM (2)
	1 Wires		
	89 Wires		
	839.3 Kips		
	6560 psi		psi
	5520 psi		psi
	50 psi		psi
	5970 psi		psi

5520

450

5970



STRESSING - DESTRESSING

TENDON NUMBER 3014

CLOSEST BUTTRESS 6

DATE: 9-9-78

DATA RECORDED BY: JC Hill

RAM S/N:  
4045004050008

GAUGE S/N:  
4215108

Photo Col 7-20-78

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	5 3/4				
VI.B.3	Lift Off <u>expect 5160</u>	avg 5520**	Run 1	Run 2	Run 3	Run 4	Run 5
			5400	5400	5600	5500	5500
VI.B.5	Pressurize to 0.8's	6650 psi**	✓ 6650 psi				
VI.B.5	Elongation @ 0.8's	-	6 7/16				
VI.B.6	Depressurize to zero	-	0 psi ✓				
VI.B.7	Pressurize to 1 kip/wire	750 psi**	✓				
VI.B.7	Elongation at 1 kip/wire		1 1/2"				
VII.	Remove Wire - This End Cut?	***	✓ Cut on other end & pulled from this end.				
VIII.3	Pressurize to 1 kip/wire <u>89 wires</u>	<del>750 psi</del> ** 740 psi	800 psi				
VIII.4	Elongation at 1 kip/wire <u>839 kips</u>		15 1/16 / 2"				
VIII.5	Pressurize to 0.8's <u>839.5 Kips</u> <u>6540 psi</u>	<del>6550</del> ** 6560 psi	✓ 6560				
VIII.5	Elongation at 0.8's		6 1/16"				
VIII.6	Pressure for shim measure	5970 psi**	✓ 5970 psi				
VIII.7	Elongation at shim press		5 3/8" / 5 1/2"				
VIII.7	<u>Removed one Set 1/2" Shims</u> <u>Shims installed</u> <u>Installed one Set 1/4" Shims</u>		5 1/2" installed				
VIII.8	Lift Off pressure <u>avg 5790</u>		Run 1	Run 2	Run 3	Run 4	Run 5
	<u>avg 733 = 710</u>		5700	5800	5800	5800	5850
VIII.8	Are Lift Off Initial Avg Lift Off?	yes	733 = 710 kips ✓				
VIII.9	Pressurize to 1000 psi above						
	Initial avg. lift-off						
	Shims installed						



TENDON NUMBER 3014

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME YEARS

0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS  
(8.70 ksi)

MINIMUM EFFECTIVE PRESTRESS

(6.97 ksi)

DESIGN STRESS

DATA SHEET VI.3

DOVE TENDON NO: 3D14

DATA PLOTTED BY: K.C. Fink

DATE: 7-9-78

TENDON DECREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 3014

Closest Buttress 2

Grease Removal 9-9-75

Date Filler CAP Removed 9-9-75

Date Grease Removal Started 9-9-75

Exterior Temp. 74°F

Interior Temp. 118°F

Total Volume Removed (gallons) 10 gal

Date Filler Cap Reinstalled 9-9-75

INSPECTION OF FILLER

Color of Replacement Filler \_\_\_\_\_

Color of Grease on Tendon Dark Brown

Presence of Water Indicated No

% (Approximate) Coverage of Components 100%

Sample Taken 1Q+ Container Identification 3014 L

Date Recorded By: H. McCall

TENDON GREASE INSTALLATION

Date Installed 9-11-75

Exterior Temp. 74°


Interior Temp. 118°

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if gummy  
 or poored

Total Volume Installed 24 gal


Pressure Applied (PSI, N/A) N/A

H. McCall : 9-11-75



WIRE ANCHORAGE

Closest Buttress 2  
 Tendon No. 3D14  
 By V. M. S. Call  
 Date 9-9-78



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_  
 Off-Size Buttonhead \_\_\_\_\_  
 Buttonhead with Split \_\_\_\_\_  
 Wire Removed Previously \_\_\_\_\_

- Ⓢ Tendon Surveillance
- Ⓢ Off-Size Buttonhead
- Ⓢ Buttonhead with Split
- Ⓢ Wire Removed Previously
- Ⓢ Discontinuous Wire Removed this surveillance
- Ⓢ Wire removed this surveillance for inspection

Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 Surveillance  
 \_\_\_\_\_

DATA RECORDED BY

H M. G. H.

DATE

9-9-75

TENDON NUMBER 3014

DESTRESSING

INITIAL PRESTRESS

PREVIOUS PRESTRESS

FORCE-TIME CURVE

Wire Stress at seating,  $\sigma$

163.00 Ksi

Four Day Losses: Verticals

-7.12 Ksi

Horizontals

-5.48 Ksi

Domes

-6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4$  day loss)

161.18 Ksi.

Area of wire,  $A_w$

.04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4 (\sigma_4 \times A_w)$

791 Kips

Wire stress at restressing,  $\sigma_s$

Ksi

Force per wire at restressing  $F_s (\sigma_s \times A_w)$

Kips

Time after initial stressing 2:37 - 9-9-75

2.75 Years

Expected lift off force per wire, FLE

7.3 Kips

Number of effective wires  $N_e$

90 Wires

Expected lift off force,  $F_L (FLE \times N_e)$

657 Kips

Maximum Effective Prestress per wire,  $F_{max}$

8.7 Kips

Predicted minimum effective prestress (per wire  $F_{pmin}$ )

7.13 Kips

Absolute minimum effective prestress per wire ( $F_{min}$ )

6.97 Kips

Maximum effective prestress ( $F_{max} \times N_e$ )

783 Kips

Predicted min. effective prestress ( $F_{pmin} \times N_e$ )

642 Kips

Absolute min. effective prestress ( $F_{min} \times N_e$ )

627 Kips

80% min. ultimate strength (.80's) ( $0.80 \times N_u$ )

849 Kips

Force at 1 kip per wire ( $1 \times N_e$ )

90 Kips

S/N 20  
FIM (1)

S/N  
FIM (2)

Hydraulic Pressure at expected lift off

4300 psi

Hydraulic Pressure at maximum effective prestress

5700 psi

Hydraulic Pressure at predicted minimum effective prestress

4700 psi

4650  
3700

Data Recorded By L. M. C. V.

Date 9-2-79

TENDON NUMBER: 3014

Average Hydraulic pressure at Lift-Off  
 Tendon Lift Offs Acceptable?  
 Lift Off Force, FL  
 Average Lift Off Force FLAV  $\frac{FL(1) + FL(2)}{2}$   
 Force Per Wire (FLAV ÷ Ne)  
 Time since initial stressing of Tendon

*Note: New Cal. On 12" Ram*

RAM (1)		RAM (2)	
S/N		S/N	
5220		5520	
715	Kips	705	Kips

~~710~~ > 696 Kips  
~~7.89~~ > 7.33 Kips  
 6.25 Years

*Handwritten calculations:*  
 7.33  
 9.510  
 2.3  
 80  
 72.5

Enter Data into F.-T Curves and determine acceptance of Tendon Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified 9.9.79 - Cell  
 Date 9-2-79

*Handwritten calculations:*  
 943  
 9  
 908.7  
 346.70  
 9.43  
 539.27

*Handwritten numbers:*  
 5820  
 17  
 587

Number of wires removed this surveillance Np  
 Number of effective wires Ne  
 0.8f's (9.43 x Ne)  
 Hydraulic Force @ 0.8f's  
 Original Lift-Off hydraulic pressure, P<sub>o</sub>  
 Reduction in water pressure, P<sub>re</sub> (Np x 50)  
 Calc. Force

RAM (1)		RAM (2)	
S/N		S/N	
1	Wires		
89	Wires		
839.27	Kips		
6100	psi		psi
5220	psi	5520	psi
50	psi	50	psi
5670	psi	5970	psi



STRESSING - DESTRESSING

TENDON NUMBER 3014

CLOSEST BUTTRESS 2

DATE: 9-9-76

DATA RECORDED BY: J McCall

RAM S/N: U25020050012

GAUGE S/N: U215004A

STEP	DESCRIPTION	OBJECTIVE	
VI.B.2	Check Gauges	Zero	
VI.B.1	Measure Shims	-	4 1/2"
VI.B.3	Lift Off	**	Run 1   Run 2   Run 3   Run 4   Run 5 5200   5200   5200   5200   5300
VI.B.5	Pressurize to 0.8f's	**	6200 9220
VI.B.5	Elongation @ 0.8f's	-	5 3/4"
VI.B.6	Depressurize to zero	-	
VI.B.7	Pressurize to 1 kip/wire	**	
VII.7	Elongation at 1 kip/wire		2 1/4"
VII.	Remove Wire - This End Cut?	***	yes
VIII.3	Pressurize to 1 kip/wire	**	650
VIII.4	Elongation at 1 kip/wire		2 7/8" 1 3/4"
VIII.5	Pressurize to 0.8f's	**	6100
VIII.5	Elongation at 0.8f's		6 1/4"
VIII.6	Pressure for shim measure	**	5670
VIII.7	Elongation at shim press		6"
VIII.7	Shims installed		5 7/8" 1" Alkied + 3/8" Alkied
VIII.8	Lift Off pressure		Run 1   Run 2   Run 3   Run 4   Run 5 5400   5350   5350   5350   5350
VIII.8	AVG Lift Off > Initial AVG Lift Off?	yes	5360 = 734 kips
VIII.9	Pressure at 1200 psi above	**	
	Initial avg. lift-off		
	Shim lift-off		

TENDON NUMBER 3D14

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	1 1/2	2 1/4	6 5/16	5 7/8	4 13/16	3 1/8	7 13/16
RESTRESS	2	1 3/4	6 1/16	6 1/4	4 1/16	4 1/2	8 9/16

TIME YEARS

0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS  
(8.70 kips)

MINIMUM EFFECTIVE PRESTRESS

(6.97 kips)

Control 7.30

7.91

DATA SHEET VI.3

DOME TENDON NO: 3D14

DATA PLOTTED BY: H.M.S.C.

DATE: 9-2-78

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 2D45

Closest Buttress 5

Grease Removal 9 gal

Date Filler CAP Removed 9-6-78

Date Grease Removal Started 9-6-78

Exterior Temp. 79°F

Interior Temp. 119°F

Total Volume Removed 9 gal

Date Filler Cap Reinstalled 9-6-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken Yes Container Identification 2D45

Data Recorded By: [Signature]

TENDON GREASE INSTALLATION

Date Installed 9-6-78 *pumped from other end vent on this end*

Exterior Temp. \_\_\_\_\_


Interior Temp. \_\_\_\_\_

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured

Total Volume Installed \_\_\_\_\_


Installation Pressure \_\_\_\_\_  
 (if poured, N/A)

Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_



WIRE ANCHORAGE

Closest Buttress 5  
 Tendon No. 2045  
 By R.C. Kiehl  
 Date 9-6-78



WIRE ANCHORAGE

Closest Buttress 5  
 Off-Size Buttonhead All Good  
 Buttonhead with Split  
 Wire Removed Previously

- ⊙
- ⊙
- ⊙
- ⊙
- ⊙

Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure

Discontinuous Wire Removed this surveillance  
 Wire removed this surveillance for inspection



DATA RECORDED BY *B.C. [signature]*

DATE *9-6-78*

TENDON NUMBER *2045* DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating,  $\sigma$

168.72 Ksi

Four Day Losses: Verticals

-7.12 Ksi

Horizontals

-5.48 Ksi

Domes

-6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4$  day loss)

161.90

Area of wire,  $A_w$

.04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4 (\sigma_4 \times A_w)$

7.95 Kips

PREVIOUS PRESTRESS

Wire stress at restressing,  $\sigma_s$

Ksi

Force per wire at restressing  $F_s (\sigma_s \times A_w)$

Kips

Time after initial stressing *12-1-71*

6.75 Years

FORCE-TIME CURVE

Expected lift off force per wire, FLE

7.30 Kips

Number of effective wires  $N_e$

90 Wires

Expected lift off force,  $F_L (FLE \times N_e)$

657 Kips

Maximum Effective Prestress per wire,  $F_{max}$

8.7 ~~8.7~~ Kips

Predicted minimum effective prestress (per wire  $F_{pmin}$ )

7.14 Kips

Absolute minimum effective prestress per wire ( $F_{min}$ )

6.97 Kips

Maximum effective prestress ( $F_{max} \times N_e$ )

783. Kips

Predicted min. effective prestress ( $F_{pmin} \times N_e$ )

643. Kips

Absolute min. effective prestress ( $F_{min} \times N_e$ )

627. Kips

80% min. ultimate strength (.8f's) ( $0.43 \times N_e$ )

849. Kips

Force at 1 kip per wire ( $1 \times N_e$ )

90 Kips

RAM CALIBRATION CURVE

Kan# 404500405000B

Gauge# 4215108

Date Cal. 7-20-78

S/N

RAM (1)

S/N

RAM (2)

Hydraulic Pressure at expected Lift Off 657 kips

5170 psi

psi

Hydraulic Pressure at maximum effective prestress 783 kips

6140 psi

psi

Hydraulic Pressure at predicted minimum effective prestress

5070 psi

psi

Hydraulic pressure at absolute minimum effective prestress

4930 psi

psi

Hydraulic Pressure at 0.8f's 849 kips

6650 psi

psi

Hydraulic Pressure at 1 Kip/wire 90 kips

700 psi

psi

*643. kips*  
*627. kips*



Data Recorded By B.C. Kudell

Date 9-6-78

TENDON NUMBER: 2045

Ram # 4045004050008

Gauge # 4215108

Date Cal. 7-20-78

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force,  $F_L$

Average Lift Off Force  $FLAV = \frac{FL(1) + FL(2)}{2}$

Force Per Wire ( $FLAV \div N_e$ )

Time since initial stressing of Tendon

*Note: New Cal. On 12" Ram*

S/N	RAM (1)	S/N	RAM (2)
	4980 psi		
	yes		
	635 Kips		Kips

~~660.5 Kips~~ → 647

~~7.33 Kips~~ → 7.19

6.75 Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified B.C. Kudell

Date 9-6-78

Ram # 4045004050008

Gauge # 4215108

Date Cal. 7-20-78

Number of wires removed this surveillance  $N_R$   
Number of effective wires  $N_e$

0.8f's ( $19.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in shim pressure,  $PRH, (N_R \times 50)$

Shim Pressure ( $P_L + 500 - PRH$ )

S/N	RAM (1)	S/N	RAM (2)
	none Wires		
	90 Wires		
	849 Kips		
	6650 psi		psi
	4980 psi		psi
	0 psi		psi
	5480 psi		psi

STRESSING - DESTRESSING

TENDON NUMBER 2045

CLOSEST BUTTRESS 5

DATE: 9-6-78

DATA RECORDED BY: RC Rudell

RAM S/N: 404500 650008

GAUGE S/N: 4215108

Date Cal. 7-20-78

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	5 3/4"				
VI.B.3	Lift Off <u>5170 psi</u>	<u>avg 4980</u> **	Run 1	Run 2	Run 3	Run 4	Run 5
			5050	5000	4950	4950	4950
VI.B.5	Pressurize to 0.8f's	6650 psi **	6650 psi ✓				
VI.B.5	Elongation @ 0.8f's	-	6 9/16" ✓				
VI.B.6	Depressurize to zero	-	✓				
VI.B.7	Pressurize to 1 kip/wire	700 psi **	✓				
VI.B.7	Elongation at 1 kip/wire		1 5/8"				
VII.	Remove Wire - This End Cut?	***	none				
VIII.3	Pressurize to 1 kip/wire	700 psi **	✓				
VIII.4	Elongation at 1 kip/wire		1 5/8"				
VIII.5	Pressurize to 0.8f's	6650 psi **	✓				
VIII.5	Elongation at 0.8f's		6 1/4"				
VIII.6	Pressure for shim measure	5480 psi **	✓				
VIII.7	Elongation at shim press		4 17/16" 5 1/8" 6 1/2" 6 7/16" 6 5/8"				
VIII.7	Shims installed <u>Removed 1/2" shim + added one 1/4" shim</u>		5 1/2"				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
	<u>5360 5170 680</u>		5400	5350	5300	5350	5400
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off?		avg 715.2 660. ✓ OK				
VIII.8	If above		yes				
VIII.9	Pressurize to 1000 psig above	**					
	Initial avg. lift-off						
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER 2045

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.


Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME YEARS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.



DATA SHEET VI.3

DOVE TENDON NO: 2D45

DATA PLOTTED BY: BCF/ML

DATE: 9-6-58

WINDON DEGREASE/GREASE & INSPECTION RECORD

Tendon No. 2045

UNIT 1

Closest Buttress 1

Grease Removal 9-6-78

Date Filler CAP Removed 9-6-78

Date Grease Removal Started 9-6-78

Exterior Temp. 79°F

Interior Temp. 119°F

Total Volume Removed 6

Date Filler Cap Reinstalled 9-6-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated No

% (Approximate) Coverage of Components 100

Sample Taken 10t Container Identification 2045K

Data Recorded By: H. McCall

WINDON GREASE INSTALLATION

Date Installed 9-6-78

Exterior Temp. 79°

Interior Temp. 119°


Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if ~~pumped~~  
 or poured

Total Volume Installed 16 gal

Installation Pressure (if poured, N/A) N/A


Data Recorded By: H. McCall Date 9-6-78





WIRE ANCHORAGE

Closest Buttress /  
 Tendon No. 2D-45  
 By H. McGowan  
 Date 4-6-72



WIRE ANCHORAGE

Closest Buttress \_\_\_\_\_  
 Off-Size Buttonhead \_\_\_\_\_  
 Buttonhead with Split \_\_\_\_\_  
 Wire Removed Previously \_\_\_\_\_



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure

Discontinuous Wire Removed this surveillance  
 Wire removed this surveillance for inspection





Data Recorded By H. McCall

Date 9-6-79

TENDON NUMBER: 2045

	RAM (1)	RAM (2)
	S/N 23	S/N
Average Hydraulic pressure at Lift-Off	5000	4980
Tendon Lift Offs Acceptable?		
Lift Off Force, FL	<del>666</del> 664 Kips	635 Kips
Average Lift Off Force FLAV $\frac{FL(1) + FL(2)}{2}$	647 <del>660.5</del>	Kips
Force Per Wire (FLAV ÷ N <sub>e</sub> )	<del>7.73</del> 7.19	Kips
Time since initial stressing of Tendon		6.75 Years

Note: New Cal On 12" Rams

2.650  
10/30/79

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified H. McCall

Date 9-6-79

	RAM (1)	RAM (2)
	S/N	S/N
Number of wires removed this surveillance N <sub>R</sub>	0	Wires
Number of effective wires N <sub>e</sub>	9	Wires
0.8f's (9.43 x N <sub>e</sub> )	849.9	Kips
Hydraulic Force @ 0.8f's	6200 psi	psi
Original Lift-Off Hydraulic pressure, P <sub>L</sub>	5000 psi	4980 psi
Reduction in shim pressure, P <sub>RH</sub> , (N <sub>R</sub> x 50)	0 psi	0 psi
Shim Pressure (P <sub>L</sub> + 500 - P <sub>RH</sub> )	5500 psi	5480 psi

STRESSING - DESTRESSING

TENDON NUMBER 2045

CLOSEST BUTTRESS 1

DATE: 9-6-70

DATA RECORDED BY: H. McCall

RAM S/N: 40450200500-12

GAUGE S/N: 4215004A

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-	4 1/2				
VI.B.3	Lift Off	4800 **	Run 1	Run 2	Run 3	Run 4	Run 5
			5000	5000	5000	5000	5000
VI.B.5	Pressurize to 0.8f's	**	avg 5000				
VI.B.5	Elongation @ 0.8f's	6200 -	5 3/4				
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	650 **	2"				
VI.B.7	Elongation at 1 kip/wire		2"				
VII.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	650 **					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	6200 **					
VIII.5	Elongation at 0.8f's		7"				
VIII.6	Pressure for shim measure	**	5500				
VIII.7	Elongation at shim press		6 1/2				
VIII.7	Shims installed		6 3/4" <i>shims @ 1/2" to 1"</i>				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			5500	5500	5400	5500	5400
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above		5460 = 7502.04 <i>avg @ 1/2" to 3/8"</i>				
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**					
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER 2045

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	1 5/8"	2"	6 9/16	5 3/4	4 15/16	3 3/4	8 11/16
RESTRESS	1 5/8"	2"	6 1/4	7"	4 5/8	5	9 5/8





TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 12V31

Closest Buttress Top

Grease Removal 2 gal

Date Filler CAP Removed 12-4-78

Date Grease Removal Started 12-4-78

Exterior Temp. 68°

Interior Temp. 98°

Total Volume Removed 20

Date Filler Cap Reinstalled 12-6-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 12V31 Top

Data Recorded By: B.C. Rudell

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } ~~if pumped~~ or poured

Total Volume Installed \_\_\_\_\_


Installation Pressure (if poured, N/A) \_\_\_\_\_

Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_

Pumped From Bottom End




90 wires  
Level 2



WIRE ANCHORAGE

Closest Buttress  
Tendon No. 12V31  
By DC Powell  
Date 12-5-78

Level 2



WIRE ANCHORAGE

Closest Buttress Top  
Off-Size Buttonhead All circled are too close together to determine  
Buttonhead with Split  
Wire Removed Previously N/A  
Discontinuous Wire Removed this surveillance N/A  
Wire removed this surveillance for inspection N/A

- ⊙
- ⊙
- ⊙
- ⊗
- ⊗

Tendon Surveillance  
Calvert Cliffs Nuclear Power Plant  
Unit 1  
End Anchor Sketch Form  
Figure

DATA RECORDED BY J.C. Rudell

DATE 12-5-78

TENDON NUMBER 12V31

DESTRESSING

INITIAL PRESTRESS

PREVIOUS PRESTRESS

FORCE-TIME CURVE

RAM CALIBRATION CURVE

Wire Stress at seating, $\sigma$	12-11-71	166.59 Ksi
Four Day Losses:	<u>Verticals</u>	<u>-7.12 Ksi</u>
	Horizontals	-5.48 Ksi
	Domes	-6.82 Ksi
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )		159.47
Area of wire, $A_w$		.04909 in <sup>2</sup>
Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$		7.83 Kips
Wire stress at restressing, $\sigma_s$	02-12-73 156.71 KSI 7.69 kip	165.18 Ksi 2-20-73
Force per wire at restressing $F_s (\sigma_s \times A_w)$		8.11 Kips
Time after initial stressing		1.25 yrs. until restress 7.0 Years Since Stress
Expected lift off force per wire, FLE		7.95 Kips
Number of effective wires $N_e$		90 Wires
Expected lift off force, $F_L (FLE \times N_e)$		715. Kips
Maximum Effective Prestress per wire, $F_{max}$		8.70 Kips
Predicted minimum effective prestress (per wire $F_{pmin}$ )		7.10 Kips
Absolute minimum effective prestress per wire ( $F_{min}$ )		6.96 Kips
Maximum effective prestress ( $F_{max} \times N_e$ )		783. Kips
Predicted min. effective prestress ( $F_{pmin} \times N_e$ )		639. Kips
Absolute min. effective prestress ( $F_{min} \times N_e$ )		626. Kips
80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )		848.7 Kips
Force at 1 kip per wire ( $1 \times N_e$ )		90. Kips

Ram# 4045020050012	S/N	RAM (1)	S/N	RAM (2)
Gangoff# 4215004A Date Cal 7-17-78				
Hydraulic Pressure at expected Lift Off	5200	psi		psi
Hydraulic Pressure at maximum effective prestress	5700	psi		psi
Hydraulic Pressure at predicted minimum effective prestress	4650	psi		psi
Hydraulic pressure at absolute minimum effective prestress	4570	psi		psi
Hydraulic Pressure at 0.8f's	6160	psi		psi
Hydraulic Pressure at 1 Kip/wire	650	psi		psi

Data Recorded By B.C. Kudell

Date 12-5-78

TENDON NUMBER: 12V31

Ram # 40450200500-12  
 Gauge # 4215004A  
 Average Date Cal 7-19-78  
 Hydraulic pressure at Lift-Off  
 Tendon Lift Offs Acceptable?  
 Lift Off Force,  $F_L$   
 Average Lift Off Force  $FLAV = \frac{FL(1) + FL(2)}{2}$   
 Force Per Wire ( $FLAV \div N_e$ ) 7.88  
 Time since initial stressing of Tendon

Note: New Cal.  
 On 12" Ram.  
 3-14-79

RAM (1)		RAM (2)	
S/N		S/N	
	avg 5350		NA
	yes		
	<del>783</del> Kips		710 Kips

NA Kips  
~~783~~ Kips  
 7.0 Years

Enter Data into F.-T Curves and determine acceptance of Tendon  
 Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified Bernard C. Kudell  
 Date 12-5-78

RAM (1)		RAM (2)	
S/N		S/N	
	0 Wires		NA
	90 Wires		
	848.7 Kips		
	6160 psi		psi
	5350 psi		psi
	0 psi		psi
	5850 psi		psi

Number of wires removed this surveillance  $N_R$   
 Number of effective wires  $N_e$   
 0.8f's ( $9.43 \times N_e$ )  
 Hydraulic Force @ 0.8f's  
 Original Lift-Off Hydraulic pressure,  $P_L$   
 Reduction in shim pressure,  $PRH$ , ( $N_R \times 50$ )  
 Shim Pressure ( $P_L + 500 - PRH$ )

STRESSING - DESTRESSING

TENDON NUMBER 12V31

CLOSEST BUTTRESS Top

DATE: 12-5-78

DATA RECORDED BY: B.C. Rudell

RAM S/N: 40450200500-12

GAUGE S/N: 4215004A

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	16 3/8"				
VI.B.3	Lift Off	AVG 5350 psi expect 5200 psi **	Run 1	Run 2	Run 3	Run 4	Run 5
			5400	5350	5450	5350	5300
VI.B.5	Pressurize to 0.8f's	6160 psi **	6150 psi ✓				
VI.B.5	Elongation @ 0.8f's	-	17 1/2"				
VI.B.6	Depressurize to zero	-	✓				
VI.B.7	Pressurize to 1 kip/wire	650 psi **	700 psi				
VI.B.7	Elongation at 1 kip/wire		6 1/4"				
VI.	Remove Wire - This End Cut?	***	NA				
VIII.3	Pressurize to 1 kip/wire	**	NA				
VIII.4	Elongation at 1 kip/wire		6 1/4"				
VIII.5	Pressurize to 0.8f's	6160 psi **	✓				
VIII.5	Elongation at 0.8f's		17 1/2"				
VIII.6	Pressure for shim measure	5850 psi **	✓				
VIII.7	Elongation at shim press		16 3/4"				
VIII.7	Shims installed	added 1 set 1/4" Shims	16 5/8"				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			5600	5800	5800	5800	5700
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above		5740 ≥ 5350 ✓				
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off Shims installed	**	8.72 K/wire 8.45 ≥ 7.88				
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

5400  
5750

\*\*\* If required by Data Sheet II.1

TENDON NUMBER 12V31

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.


If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	6 1/4		17 1/2		11 1/4		11 1/4
RESTRESS	6 1/4		17 1/2		11 1/4		11 1/4



TIME IN YEARS

1.25



DATA SHEET VI.3

VERTICAL TENDON NO: 12K31

DATA PLOTTED BY: B. C. Lindell

DATE: 12-5-78



TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 12V31

Closest Buttress Bottom

Grease Removal 1/2 Drum

Date Filler CAP Removed 12-4-78

Date Grease Removal Started 12-4-78

Exterior Temp. 68°

Interior Temp. 98°

Total Volume Removed 1/2 Drum

Date Filler Cap Reinstalled 12-7-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 12V31 Bottom

Data Recorded By: B.C. Kuddell

† TENDON GREASE INSTALLATION

Date Installed 1-1-79

Exterior Temp. 34°


Interior Temp. 70°

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured

Total Volume Installed 37 gal


Installation Pressure 90 psi  
 (if poured, N/A)

Data Recorded By: B.C. Kuddell Date 2-28-79



WIRE ANCHORAGE

Closest Buttress Bottom  
 Tendon No. 12/131  
 By BC [Signature]  
 Date 12-5-78



WIRE ANCHORAGE

Closest Buttress Bottom  
 Off-Size Buttonhead none  
 Buttonhead with Split none  
 Wire Removed Previously

- ⊙
- ⊙
- ⊙
- ⊗
- ⊗

Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: \_\_\_\_\_

	RAM (1)	RAM (2)
	S/N	S/N
Average Hydraulic pressure at Lift-Off		
Tendon Lift Offs Acceptable?		
Lift Off Force, $F_L$	Kips	Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$		Kips
Force Per Wire ( $F_{LAV} \div N_e$ )		Kips
Time since initial stressing of Tendon		Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_

Date \_\_\_\_\_

	RAM (1)	RAM (2)
	S/N	S/N
Number of wires removed this surveillance $N_R$ Number of effective wires $N_e$	Wires Wires	
0.8f's ( $9.43 \times N_e$ )	Kips	
Hydraulic Force @ 0.8f's	psi	psi
Original Lift-Off Hydraulic pressure, $P_L$	psi	psi
Reduction in shim pressure, $P_{RH}$ , ( $N_R \times 50$ )	psi	psi
Shim Pressure ( $P_L + 500 - P_{RH}$ )	psi	psi

STRESSING - DESTRESSING

TENDON NUMBER \_\_\_\_\_

CLOSEST BUTTRESS \_\_\_\_\_

DATE: \_\_\_\_\_

DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_

GAUGE S/N: \_\_\_\_\_

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-					
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.5	Pressurize to 0.8f's	**					
VI.B.5	Elongation @ 0.8f's	-					
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**					
VI.B.7	Elongation at 1 kip/wire						
VI.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's						
VIII.6	Pressure for shim measure	**					
VIII.7	Elongation at shim press						
VIII.7	Shims installed						
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off? If "NO" above						
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**					
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.


Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							



LINE 111000



DATA SHEET VI.3

VERTICAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

TENDON DECREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 61V1 sub

Closest Buttress Top

Grease Removal 2 gal

Date Filler CAP Removed 12-7-78

Date Grease Removal Started 12-7-78

Exterior Temp. 50°

Interior Temp. 100°

Total Volume Removed 2 gal

Date Filler Cap Reinstalled 12-7-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 61V1 Top

Data Recorded By: H. Kudell

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_

Exterior Temp. \_\_\_\_\_


Interior Temp. \_\_\_\_\_

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured

Total Volume Installed \_\_\_\_\_

Installation Pressure  
 (if poured, N/A) \_\_\_\_\_

Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_




WIRE ANCHORAGE

Closest Buttress Top  
 Off-Size Buttonhead ~~None~~  
 Buttonhead with Split ~~None~~  
 Wire Removed Previously



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



WIRE ANCHORAGE

Closest Buttress Top  
 Tendon No. 61VII  
 By EC. Kuehl  
 Date 12-7-78

DATA RECORDED BY DC. Kudell

DATE 12-7-78

TENDON NUMBER 61V1 DESTRESSING

INITIAL PRESTRESS	Wire Stress at seating, $\sigma$	11-8-71	170.18 Ksi
	Four Day Losses:	Verticals	-7.12 Ksi
		Horizontals	-5.48 Ksi
		Domes	-6.82 Ksi
	Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )		163.06
	Area of wire, $A_w$		.04909 in <sup>2</sup>
	Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$		8.00 Kips
PREVIOUS PRESTRESS	Wire stress at restressing, $\sigma_s$	@ 2-20-73 168.72 KSI 8.28 KIP	168.72 Ksi
	Force per wire at restressing $F_s (\sigma_s \times A_w)$		8.28 Kips
	Time after initial stressing		1.25 yrs. unt. / restress 2.0 Years Since 1 <sup>st</sup> Stress
FORCE-TIME CURVE	Expected lift off force per wire, FLE		8.12 Kips
	Number of effective wires $N_e$		89 Wires
	Expected lift off force, $F_L (FLE \times N_e)$		723. Kips
	Maximum Effective Prestress per wire, $F_{max}$		8.70 Kips
	Predicted minimum effective prestress (per wire $F_{pmin}$ )		7.10 Kips
	Absolute minimum effective prestress per wire ( $F_{min}$ )		6.96 Kips
	Maximum effective prestress ( $F_{max} \times N_e$ )		774. Kips
	Predicted min. effective prestress ( $F_{pmin} \times N_e$ )		632 Kips
	Absolute min. effective prestress ( $F_{min} \times N_e$ )		619. Kips
	80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )		839. Kips
Force at 1 kip per wire ( $1 \times N_e$ )		89. Kips	
RAM CALIBRATION CURVE	Ram # 40450200500-12	S/N	S/N
	Gauge # 4215004A Date Cal 7-19-78	RAM (1)	RAM (2)
	Hydraulic Pressure at expected Lift Off	5250 psi	psi
	Hydraulic Pressure at maximum effective prestress	5650 psi	psi
	Hydraulic Pressure at predicted minimum effective prestress	4620 psi	psi
	Hydraulic pressure at absolute minimum effective prestress	4500 psi	psi
	Hydraulic Pressure at 0.8f's	6100 psi	psi
Hydraulic Pressure at 1 Kip/wire	6500 psi	psi	

Data Recorded By BC Rudell

Date 12-7-78

TENDON NUMBER: 61VI

Ram # 40450200500-12

Gage # 4215004A

Average Date Cal 7-19-78

Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force, FL

Average Lift Off Force FLAV  $\frac{FL(1) + FL(2)}{2}$

Force Per Wire (FLAV ÷ Ne)

Time since initial stressing of Tendon

Note: New Cal. On 12" Ram 5-14-79

S/N	RAM (1)	S/N	RAM (2)
	5840 psi		<del>111</del>
	yes		
	<del>800</del> 775 Kips		

90 ~~800~~ Kips → 775  
 → ~~8.89~~ Kips/wire 8.61  
 → 8.99  
 7.0 Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory

Verified

BC Rudell

Date

12-7-78

S/N	RAM (1)	S/N	RAM (2)
	90 Wires ?		89 Wires
	840 Kips		
	6100 psi		psi
	5840 psi		psi
	0 psi		psi
	6340 psi		psi

To High Above 6100



STRESSING - DESTRESSING

TENDON NUMBER 61VI

CLOSEST BUTTRESS Top

DATE: 12-7-78

DATA RECORDED BY: J.C. Lindell

RAM S/N:

GAUGE S/N:

40450200500-12

4215004A

Date Cal 7-19-78

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	14 7/8"				
VI.B.3	Lift Off <i>avg. 5840</i>	<i>expect 5250 psi</i> **	Run 1	Run 2	Run 3	Run 4	Run 5
			5850	5850	5850	5800	5850
VI.B.5	Pressurize to 0.8f's	6100 psi **	✓				
VI.B.5	Elongation @ 0.8f's	-	15 1/2"				
VI.B.6	Depressurize to zero	-	✓				
VI.B.7	Pressurize to 1 kip/wire	650 psi **	650 psi				
VI.B.7	Elongation at 1 kip/wire		4"				
VI.	Remove Wire - This End Cut?	***	NA				
VIII.3	Pressurize to 1 kip/wire	**	650 psi				
VIII.4	Elongation at 1 kip/wire		4"				
VIII.5	Pressurize to 0.8f's	8100 psi **	✓				
VIII.5	Elongation at 0.8f's		15 1/2"				
VIII.6	Pressure for shim measure	6000 psi **	✓				
VIII.7	Elongation at shim press	6000 psi	15 3/8"				
VIII.7	Shims installed <i>add 1/4" Set Shim</i>		15 1/8"				
VIII.8	Lift Off pressure	<i>avg 5780</i>	Run 1	Run 2	Run 3	Run 4	Run 5
			5850	5800	5850	5700	5700
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above	✓	294 kip		<del>8.82</del> kip/wire		
			768		8.61		
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off Shims installed	**					
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

Note: Don't want to set higher than 1st lift-off because that was higher than maximum effective prestress.



TENDON NUMBER **61VI**

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
1 RESTRESS	4"		15 1/2		11 1/2		11 1/2
RESTRESS	4"		15 3/8		11 3/8		11 3/8

TIME IN YEARS

0.01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 1.25 2.0 3.0 4.0 5.0 7.0 10.0 20.0 30.0 40.0

9.0

8.5

8.0

7.5

7.0

6.5

6.0

8.84 kips  
8.82 kips  
8.12 kips  
7.55 kips  
7.10 kips

MAXIMUM EFFECTIVE PRESTRESS (8.70 KIPS)

PREDICTED MINIMUM EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS (6.96 KIPS)

DATA SHEET VI.3

VERTICAL TENDON NO: 61VI

DATA PLOTTED BY: E.C. Rudell

DATE: 12-7-78

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 61V1

Closest Buttress Bottom

Grease Removal ~~1/2~~ 1/2 barrel

Date Filler CAP Removed 12-5-78

Date Grease Removal Started 12-5-78

Exterior Temp. 48°

Interior Temp. 99°

Total Volume Removed 1/2 barrel

Date Filler Cap Reinstalled 12-7-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 61V1 Bottom

Data Recorded By: RC. Russell

TENDON GREASE INSTALLATION

Date Installed 12-16-78

Exterior Temp. 48°

Interior Temp. 95°


Filler Temp. @ Inlet Cap } Indicate  
Filler Temp. @ Outlet Cap } if pumped  
or poured

pumped

Total Volume Installed 41 gal

Installation Pressure 90 psi  
(if poured, N/A)

Data Recorded By: RC. Russell Date 2-28-79



WIRE ANCHORAGE


Closest Buttress Bottom

Tendon No. 61VI

By Z.C. Keadell

Date 12-2-78

90 wires  
Level 1



WIRE ANCHORAGE

Closest Buttress Bottom

Off-Size Buttonhead 2

Buttonhead with Split None

Wire Removed Previously

Discontinuous Wire Removed this surveillance

Wire removed this surveillance for inspection



Tendon Surveillance

Calvert Cliffs Nuclear Power Plant  
Unit 1  
End Anchor Sketch Form  
Figure

DATA RECORDED BY \_\_\_\_\_

DATE \_\_\_\_\_

TENDON NUMBER \_\_\_\_\_ DESTRESSING \_\_\_\_\_

INITIAL PRESTRESS	Wire Stress at seating, $\sigma$	Ksi	
	Four Day Losses:      Verticals	-7.12 Ksi	
	Horizontals	-5.48 Ksi	
	Domes	-6.82 Ksi	
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )			
Area of wire, $A_w$	.04909 in <sup>2</sup>		
Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$	Kips		
PREVIOUS PRESTRESS	Wire stress at restressing, $\sigma_s$	Ksi	
	Force per wire at restressing $F_s (\sigma_s \times A_w)$	Kips	
	Time after initial stressing	Years	
FORCE-TIME CURVE	Expected lift off force per wire, $F_{LE}$	Kips	
	Number of effective wires $N_e$	Wires	
	Expected lift off force, $F_L (F_{LE} \times N_e)$	Kips	
	Maximum Effective Prestress per wire, $F_{max}$	Kips	
	Predicted minimum effective prestress (per wire $F_{pmin}$ )	Kips	
	Absolute minimum effective prestress per wire ( $F_{min}$ )	Kips	
	Maximum effective prestress ( $F_{max} \times N_e$ )	Kips	
	Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	Kips	
	Absolute min. effective prestress ( $F_{min} \times N_e$ )	Kips	
	80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )	Kips	
	Force at 1 kip per wire ( $1 \times N_e$ )	Kips	
RAM CALIBRATION CURVE		S/N	S/N
		RAM (1)	RAM (2)
	Hydraulic Pressure at expected Lift Off	psi	psi
	Hydraulic Pressure at maximum effective prestress	psi	psi
	Hydraulic Pressure at predicted minimum effective prestress	psi	psi
	Hydraulic pressure at absolute minimum effective prestress	psi	psi
Hydraulic Pressure at 0.8f's	psi	psi	
Hydraulic Pressure at 1 Kin/wire	psi	psi	



Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: \_\_\_\_\_

	RAM (1)	RAM (2)
	S/N	S/N
Average Hydraulic pressure at Lift-Off		
Tendon Lift Offs Acceptable?		
Lift Off Force, $F_L$	Kips	Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$		Kips
Force Per Wire ( $F_{LAV} \div N_e$ )		Kips
Time since initial stressing of Tendon		Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_

Date \_\_\_\_\_

	RAM (1)	RAM(2)
	S/N	S/N
Number of wires removed this surveillance $N_R$		
Number of effective wires $N_e$		
0.8f's ( $9.43 \times N_e$ )		
Hydraulic Force @ 0.8f's	psi	psi
Original Lift-Off Hydraulic pressure, $P_L$	psi	psi
Reduction in shim pressure, $P_{RH}$ , ( $N_R \times 50$ )	psi	psi
Shim Pressure ( $P_L + 500 - P_{RH}$ )	psi	psi



STRESSING - DESTRESSING

TENDON NUMBER \_\_\_\_\_

CLOSEST BUTTRESS \_\_\_\_\_

DATE: \_\_\_\_\_

DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_

GAUGE S/N: \_\_\_\_\_

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-					
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.5	Pressurize to 0.8f's	**					
VI.B.5	Elongation @ 0.8f's	-					
VI.B.6	Deoressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**					
VI.B.7	Elongation at 1 kip/wire						
VI	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's						
VIII.6	Pressure for shim measure	**					
VIII.7	Elongation at shim press						
VIII.7	Shims installed						
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off? If "NO" above						
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**					
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)


1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							



DATA SHEET VI.3

VERTICAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

UNIT 1

TENDON DEGREASE/GREASE & INSPECTION RECORD


Tendon No. 65V28  
 Closest Buttress Top  
 Grease Removal 2 gal  
 Date Filler CAP Removed 12-8-78  
 Date Grease Removal Started 12-8-78  
 Exterior Temp. 66°  
 Interior Temp. 99°  
 Total Volume Removed 2 gal  
 Date Filler Cap Reinstalled 12-8-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown  
 Color of Grease on Tendon Dark Brown  
 Presence of Water Indicated None  
 % (Approximate) Coverage of Components 100%  
 Sample Taken yes Container Identification 65V28 Top  
 Data Recorded By: BC Rudell

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_  
 Exterior Temp. \_\_\_\_\_  
 Interior Temp. \_\_\_\_\_  
 Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured  
pumped from other end  
 Total Volume Installed \_\_\_\_\_  
 Installation Pressure \_\_\_\_\_  
 (if poured, N/A) \_\_\_\_\_  
 Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_



WIRE ANCHORAGE

Closest Buttress Top


Off-Size Buttonhead None

Buttonhead with Split None

Wire Removed Previously None

Discontinuous Wire Removed this surveillance None

Wire removed this surveillance for inspection None



Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure

WIRE ANCHORAGE

Closest Buttress Top

Tendon No. 65V28

By D.C. Russell

Date 12-8-78

*Circled - to close together to determine size.*



DATA RECORDED BY R.C. Ludell

DATE 12-8-79

TENDON NUMBER 65V28 DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating, $\sigma$	12-13-71	169.42 Ksi
Four Day Losses:	Verticals	-7.12 Ksi
	Horizontals	-5.48 Ksi
	Domes	-6.82 Ksi
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )		162.3 KSI
Area of wire, $A_w$		.04909 in <sup>2</sup>
Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$		7.97 Kips

PREVIOUS PRESTRESS

Wire stress at restressing, $\sigma_s$	<del>165.82</del> 165.82 @ 2-12-73 8.14	168.72 Ksi
Force per wire at restressing $F_s (\sigma_s \times A_w)$		8.28 Kips
Time after initial stressing		1.17 yrs. until restress 7.0 Years Since 1 <sup>st</sup> Stress

FORCE-TIME CURVE

Expected lift off force per wire, FLE		8.1 Kips
Number of effective wires $N_e$		90 Wires
Expected lift off force, FL (FLE x $N_e$ )		729 Kips
Maximum Effective Prestress per wire, $F_{max}$		8.70 Kips
Predicted minimum effective prestress (per wire $F_{pmin}$ )		7.10 Kips
Absolute minimum effective prestress per wire ( $F_{min}$ )		6.96 Kips
Maximum effective prestress ( $F_{max} \times N_e$ )		783. Kips
Predicted min. effective prestress ( $F_{pmin} \times N_e$ )		639. Kips
Absolute min. effective prestress ( $F_{min} \times N_e$ )		626. Kips
80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )		849. Kips
Force at 1 kip per wire ( $1 \times N_e$ )		90. Kips

Ram # 40450200500-12  
Gauge # 4215004A Date Cal. 7-19-78

S/N	RAM (1)	S/N	RAM (2)
-----	---------	-----	---------

RAM CALIBRATION CURVES

Hydraulic Pressure at expected Lift Off	5300 psi		psi
Hydraulic Pressure at maximum effective prestress	5730 psi		psi
Hydraulic Pressure at predicted minimum effective prestress	4650 psi		psi
Hydraulic pressure at absolute minimum effective prestress	4580 psi		psi
Hydraulic Pressure at 0.8f's	6170 psi		psi



Data Recorded By B.C. Kudell

Date 12-8-78

TENDON NUMBER: 65V28

Ram # 40450200500-12  
 Gauge # 4215004A  
 Average Date Cal 7-19-78  
 Hydraulic pressure at Lift-Off  
 Tendon Lift Offs Acceptable?  
 Lift Off Force, FL  
 Average Lift Off Force FLAV  $\frac{FL(1) + FL(2)}{2}$   
 Force Per Wire (FLAV ÷ N<sub>e</sub>)  
 Time since initial stressing of Tendon

Note: New Cal. On 12" Ram

RAM (1)		RAM (2)	
S/N		S/N	
	4840		
	yes		
	<del>665</del> Kips	642	Kips
	665	Kips	642
	7.39	Kips	7.13
	7.0	Years	

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory

Verified B.C. Kudell

Date 12-8-78

Ram # 40450200500-12  
 Gauge # 4215004A Date Cal 7-19-78

RAM (1)		RAM(2)	
S/N		S/N	
	0 Wires		
	90 Wires		
	849	Kips	
	6170	psi	psi
	4840	psi	psi
	0	psi	psi
	5340	psi	psi

Number of wires removed this surveillance N<sub>R</sub>  
 Number of effective wires N<sub>e</sub>  
 0.8f's (9.43 x N<sub>e</sub>)  
 Hydraulic Force @ 0.8f's  
 Original Lift-Off Hydraulic pressure, P<sub>L</sub>  
 Reduction in shim pressure, P<sub>RH</sub>, (N<sub>R</sub> x 50)  
 Shim Pressure (P<sub>L</sub> + 500 - P<sub>RH</sub>)

STRESSING - DESTRESSING

TENDON NUMBER 65V28

CLOSEST BUTTRESS Top

DATE: 12-8-78

DATA RECORDED BY: BC Ludell

RAM S/N:

GAUGE S/N:

40450200500-12

4215004A

Date Cal 7-19-78

Note: Use New Cal Date 3-14-79

STEP	DESCRIPTION	OBJECTIVE					
II.B.2	Check Gauges	Zero	✓				
II.B.1	Measure Shims	-	15 3/8"				
II.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
	ver. final by movement of shim @ 4950 avg 4840	expect 5300	4850	4900	4850	4800	4800
II.B.5	Pressurize to 0.8f's	6170 psi **	6150 psi				
II.B.5	Elongation @ 0.8f's	-	<del>15 3/8"</del> 16 7/16"				
II.B.6	Depressurize to zero	-	✓				
II.B.7	Pressurize to 1 kip/wire	650 psi **	✓				
II.	Elongation at 1 kip/wire	-	5 1/4"				
III.	Remove Wire - This End Cut?	***	N/A				
III.3	Pressurize to 1 kip/wire	**	✓				
III.4	Elongation at 1 kip/wire	-	5 1/4"				
III.5	Pressurize to 0.8f's	6170 **	✓				
III.5	Elongation at 0.8f's	-	16 1/2"				
III.6	Pressure for shim measure	5340 psi **	5400 psi ✓				
III.7	Elongation at shim press	-	15" weight to 5700 psi				
III.7	Shims installed	Installed original shims	15 3/8"				
III.8	Lift Off pressure	avg 5270	Run 1	Run 2	Run 3	Run 4	Run 5
			5300	5300	5350	5300	5200
III.8	AVG Lift Off ≥ Initial AVG Lift Off?		5270 ≥ 4840 ✓				
	If "NO" above		= 223 Kip = 8.03 Kip/wire				
III.9	Pressurize to 1000 psig above	**	700 = 7.78				
	Initial avg. lift-off						
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER **65V28**

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	5 1/4		16 7/16		11 3/16		11 3/16
RESTRESS	5 1/4		16 1/2		11 1/4		11 1/4

70 yrs

0.02 .03 .04 .05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10 20 30 40

9.0

8.5

7.97

8.0

7.5

7.0

0

MAXIMUM EFFECTIVE PRESTRESS (6.70 KIPS)

9.28

8.14

8.1

Resected  
8.03

7.53

PREDICTED MINIMUM EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS (6.96 KIPS)

7.1  
Observed  
7.1  
7.1  
7.1

DATA SHEET VI.3

VERTICAL TENDON NO: 65128

DATA PLOTTED BY: *DL Redd*

DATE: 12-8-78

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 65V28

Closest Buttress Bottom

Grease Removal 1/4 Barrel

Date Filler CAP Removed 12-6-78

Date Grease Removal Started 12-6-78

Exterior Temp. 55°

Interior Temp. ~~1/4 Barrel~~ 99°

Total Volume Removed 1/4 Barrel

Date Filler Cap Reinstalled \_\_\_\_\_

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 65-V28 B. Home

Data Recorded By: J.C. Keddell

TENDON GREASE INSTALLATION

Date Installed 12-18-78

Exterior Temp. 44°

Interior Temp. 93°

Filler Temp. @ Inlet Cap } Indicate  
Filler Temp. @ Outlet Cap } if pumped  
or poured


pumped

Total Volume Installed 25 gal

Installation Pressure  
(if poured, N/A) 90 ps

Data Recorded By: J.C. Keddell Date 2-28-79






WIRE ANCHORAGE

Closest Buttress Bottom  
 Off-Size Buttonhead None  
 Buttonhead with Split None

Wire Removed Previously None 90 wire  
 Discontinuous Wire Removed this surveillance None  
 Wire removed this surveillance for inspection None

- ⊕
- ⊖
- ⊗
- ⊘
- ⊙

Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



WIRE ANCHORAGE

Closest Buttress Bottom  
 Tendon No. 65V28  
 By B.C. Kuchell  
 Date 12-9-78





Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: \_\_\_\_\_

	RAM (1) S/N	RAM (2) S/N
Average Hydraulic pressure at Lift-Off		
Tendon Lift Offs Acceptable?		
Lift Off Force, $F_L$	Kips	Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$		Kips
Force Per Wire ( $F_{LAV} \div N_e$ )		Kips
Time since initial stressing of Tendon		Years

Enter Data into F.-T Curves and determine acceptance of Tendon  
 Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_  
 Date \_\_\_\_\_

	RAM (1) S/N	RAM(2) S/N
Number of wires removed this surveillance $N_R$		
Number of effective wires $N_e$		
0.8f's ( $9.43 \times N_e$ )		
Hydraulic Force @ 0.8f's	psi	psi
Original Lift-Off Hydraulic pressure, $P_L$	psi	psi
Reduction in shim pressure, $P_{RH}$ , ( $N_R \times 50$ )	psi	psi
Shim Pressure ( $P_L + 500 - P_{RH}$ )	psi	psi

STRESSING - DESTRESSING

TENDON NUMBER \_\_\_\_\_

CLOSEST BUTTRESS \_\_\_\_\_

DATE: \_\_\_\_\_

DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_

GAUGE S/N: \_\_\_\_\_

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-					
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.5	Pressurize to 0.8f's	**					
VI.B.5	Elongation @ 0.8f's	-					
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**					
VI.B.7	Elongation at 1 kip/wire						
VI	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's						
VIII.6	Pressure for shim measure	**					
VIII.7	Elongation at shim press						
VIII.7	Shims installed						
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off? If "NO" above						
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**					
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:


Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME IN YEARS



MAXIMUM EFFECTIVE PRESTRESS (8.70 KIPS)

PREDICTED MINIMUM EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS (6.96 KIPS)

DATA SHEET VI.3

VERTICAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

UNIT 1

TENDON DEGREASE/GREASE & INSPECTION RECORD

Tendon No. 54V14

Closest Buttress Top

Grease Removal 2 gal

Date Filler CAP Removed 12-11-78

Date Grease Removal Started 12-11-78

Exterior Temp. 34°

Interior Temp. 100°

Total Volume Removed 2 gal

Date Filler Cap Reinstalled 12-11-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Two Tone Light Brown + Dark Brown

Presence of Water Indicated Yes - Some Ice on Top of Tendon

% (Approximate) Coverage of Components 80%

Sample Taken yes Container Identification 54V14 Top

Data Recorded By: BC Kiddle

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured


Total Volume Installed \_\_\_\_\_

Installation Pressure  
 (if poured, N/A) \_\_\_\_\_


Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_



To Close to Determine



WIRE ANCHORAGE  
 Closest Buttress Top  
 Tendon No. 54 W 14  
 By R.C. Kendall  
 Date 12-11-78



WIRE ANCHORAGE  
 Closest Buttress Top  
 Off-Size Buttonhead None  
 Buttonhead with Split  
 Wire Removed Previously

- ①
- ②
- ③
- ⊗
- ⊗

Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Surveillance Form  
 File No.

Discontinuous Wire Removed this surveillance  
 Wire removed this surveillance for inspection

DATA RECORDED BY J.C. Lindell

DATE 12-11-78

TENDON NUMBER 54V14

DESTRESSING

11-5-71

INITIAL PRESTRESS

Wire Stress at seating,  $\sigma$

162.91 Ksi

Four Day Losses: Verticals

-7.12 Ksi

Horizontals

-5.48 Ksi

Domes

-6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4$  day loss)

155.79

Area of wire,  $A_w$

.04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4$  ( $\sigma_4 \times A_w$ )

7.65 Kips

PREVIOUS PRESTRESS

Wire stress at restressing,  $\sigma_s$

3-19-73

168.72 KSI

8.23 KIP

167.27 Ksi

Force per wire at restressing  $F_s$  ( $\sigma_s \times A_w$ )

8.21 Kips

Time after initial stressing

1.3 yrs until restress  
7.0 Years Since 1<sup>st</sup> stress

FORCE-TIME CURVE

Expected lift off force per wire, FLE

8.05 Kips

Number of effective wires  $N_e$

89 Wires

Expected lift off force,  $F_L$  ( $FLE \times N_e$ )

716. Kips

Maximum Effective Prestress per wire,  $F_{max}$

8.70 Kips

Predicted minimum effective prestress (per wire  $F_{pmin}$ )

7.10 Kips

Absolute minimum effective prestress per wire ( $F_{min}$ )

6.96 Kips

Maximum effective prestress ( $F_{max} \times N_e$ )

774. Kips

Predicted min. effective prestress ( $F_{pmin} \times N_e$ )

632. Kips

Absolute min. effective prestress ( $F_{min} \times N_e$ )

619. Kips

80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )

839.3 Kips

Force at 1 kip per wire ( $1 \times N_e$ )

89 Kips

RAM CALIBRATION CURVES

Ram # 40450200500-12

Gauge # 4215004A

Date Cal 7-19-78

S/N

RAM (1)

S/N

RAM (2)

Hydraulic Pressure at expected Lift Off

5200 psi

psi

Hydraulic Pressure at maximum effective prestress

5650 psi

psi

Hydraulic Pressure at predicted minimum effective prestress

4600 psi

psi

Hydraulic pressure at absolute minimum effective prestress

4500 psi

psi

Hydraulic Pressure at 0.8f's

6100 psi

psi

Data Recorded By B.C. Rudell

Date 12-11-78

TENDON NUMBER: 54V14

RAM # 40450200500-12  
 Gauge # 4215004A  
 Average Date Cal 7-19-78  
 Hydraulic pressure at Lift-Off

S/N	RAM (1)	S/N	RAM (2)
	4910 psi		<del>NA</del>
	yes		
	<del>675</del> 652 Kips		Kips

Tendon Lift Offs Acceptable?  
 Lift Off Force, FL  
 Average Lift Off Force FLAV  $(FL(1) + FL(2))$

Note: Use New Cal For 12" Ram 3-14-79

~~675~~ Kips 652  
~~758~~ Kips 7.32  
 2.0 Years

Force Per Wire  $(FLAV \div N_e)$   
 Time since initial stressing of Tendon

Enter Data into F.-T Curves and determine acceptance of Tendon Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified B.C. Rudell  
 Date 12-11-78

RAM # 40450200500-12  
 Gauge # 4215004A  
 Date Cal 7-19-78

Number of wires removed this surveillance  $N_R$   
 Number of effective wires  $N_e$   
 0.8f's  $(9.43 \times N_e)$   
 Hydraulic Force @ 0.8f's  
 Original Lift-Off Hydraulic pressure,  $P_L$   
 Reduction in shim pressure,  $P_{RH}$ ,  $(N_R \times 50)$   
 Shim Pressure  $(P_L + 500 - P_{RH})$

S/N	RAM (1)	S/N	RAM (2)
	0 Wires		<del>NA</del>
	89 Wires		
	839 Kips		
	6100 psi		psi
	4910 psi		psi
	0 psi		psi
	5410 psi		psi

TENDON NUMBER 54V14 STRESSING - DESTRESSING

CLOSEST BUTTRESS Top

DATE: 12-11-79

DATA RECORDED BY: J.C. Russell

*Use New Cal  
Date 3-14-79  
JCR*

RAM S/N: GAUGE S/N:

40450200500-12

4215004A

Date Cal 7-19-78

STEP	DESCRIPTION	OBJECTIVE					
I.B.2	Check Gauges	Zero	✓				
I.B.1	Measure Shims	-	12 1/4"				
I.B.3	Lift Off	expect 5200 **	Run 1	Run 2	Run 3	Run 4	Run 5
	<i>avg 4910</i>		7900	4700	4900	4900	4950
I.B.5	Pressurize to 0.8f's	6100 psi **	6180				
I.B.5	Elongation @ 0.8f's	-	13 3/16				
I.B.6	Depressurize to zero	-	✓				
I.B.7	Pressurize to 1 kip/wire	650 psi **	✓				
I.B.7	Elongation at 1 kip/wire		2 13/16				
II.	Remove Wire - This End Cut?	N/A					
III.3	Pressurize to 1 kip/wire	**	✓				
III.4	Elongation at 1 kip/wire		2 13/16				
III.5	Pressurize to 0.8f's	6100 **	✓				
III.5	Elongation at 0.8f's		13 13/16				
III.6	Pressure for shim measure	5480 psi **	5500 psi				
III.7	Elongation at shim press		12 3/8"				
III.7	Shims installed	<i>collected 1 set 1/4" shims.</i>	12 1/2				
III.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			5350	5350	5350	5350	5350
III.8	AVG Lift Off ≥ Initial AVG Lift Off?		5350 ≥ 4910 ✓				
III.9	Pressurize to 1000 psig above	**	735/89 = 8.26 Kip/wire resulting stress				
	Initial avg. lift-off		710/89 = 7.98				
	Shims installed						
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER **54V14**

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.


If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	2 <sup>13</sup> / <sub>16</sub>		13 <sup>9</sup> / <sub>16</sub>		10 <sup>3</sup> / <sub>4</sub>		10 <sup>3</sup> / <sub>4</sub>
RESTRESS	2 <sup>13</sup> / <sub>16</sub>		13 <sup>13</sup> / <sub>16</sub>		11		11



7.0 yrs.

0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.



DATA SHEET VI.3

VERTICAL TENDON NO: 54V14

DATA PLOTTED BY: W. K. Kuchell

DATE: 12-11-78



TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 54V14

Closest Buttress Bottom

Grease Removal 1/2 Barrel

Date Filler CAP Removed 12-7-78

Date Grease Removal Started 12-7-78

Exterior Temp. 50°

Interior Temp. 100°

Total Volume Removed 1/2 Barrel

Date Filler Cap Reinstalled \_\_\_\_\_

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 54-V14 Bottom

Data Recorded By: J.C. Rudell

TENDON GREASE INSTALLATION

Date Installed 1-9-79

Exterior Temp. 24°

Interior Temp. 79°


Filler Temp. @ Inlet Cap } Indicate  
Filler Temp. @ Outlet Cap } if pumped  
or poured

pumped

Total Volume Installed 22 gal

Installation Pressure 90 psi  
(if poured, N/A)

Data Recorded By: J.C. Rudell Date 2-28-79




WIRE ANCHORAGE

Closest Buttress Bottom  
 Off-Size Buttonhead Note  
 Buttonhead with Split Note  
 Wire Removed Previously 1

- ⊕
- ⊖
- ⊗
- ⊘
- ⊙

Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



WIRE ANCHORAGE

Closest Buttress Bottom  
 Tendon No. 54614  
 By W. E. ...  
 Date 12-9-78

Discontinuous Wire Removed this surveillance Note  
 Wire removed this surveillance for inspection Note

DATA RECORDED BY \_\_\_\_\_

DATE \_\_\_\_\_

TENDON NUMBER **54 V14**

DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating, $\sigma$	Ksi
Four Day Losses: Verticals	-7.12 Ksi
Horizontal	-5.48 Ksi
Domes	-6.82 Ksi
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )	
Area of wire, $A_w$	.04909 in <sup>2</sup>
Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$	Kips

PREVIOUS PRESTRESS

Wire stress at restressing, $\sigma_s$	Ksi
Force per wire at restressing $F_s (\sigma_s \times A_w)$	Kips
Time after initial stressing	Years

FORCE-TIME CURVE

Expected lift off force per wire, FLE	Kips
Number of effective wires $N_e$	Wires
Expected lift off force, FL (FLE x $N_e$ )	Kips
Maximum Effective Prestress per wire, $F_{max}$	Kips
Predicted minimum effective prestress (per wire $F_{pmin}$ )	Kips
Absolute minimum effective prestress per wire ( $F_{min}$ )	Kips
Maximum effective prestress ( $F_{max} \times N_e$ )	Kips
Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	Kips
Absolute min. effective prestress ( $F_{min} \times N_e$ )	Kips
80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )	Kips
Force at 1 kip per wire ( $1 \times N_e$ )	Kips

RAM CALIBRATION CURVE

	S/N RAM (1)	S/N RAM (2)
Hydraulic Pressure at expected Lift Off	psi	psi
Hydraulic Pressure at maximum effective prestress	psi	psi
Hydraulic Pressure at predicted minimum effective prestress	psi	psi
Hydraulic pressure at absolute minimum effective prestress	psi	psi
Hydraulic Pressure at 0.8f's	psi	psi
Hydraulic Pressure at 1 Kip/wire	psi	psi

Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: \_\_\_\_\_

	S/N	RAM (1)	S/N	RAM (2)
Average Hydraulic pressure at Lift-Off				
Tendon Lift Offs Acceptable?				
Lift Off Force, $F_L$		Kips		Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$				Kips
Force Per Wire ( $F_{LAV} \div N_e$ )				Kips
Time since initial stressing of Tendon				Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_

Date \_\_\_\_\_

	S/N	RAM (1)	S/N	RAM(2)
Number of wires removed this surveillance $N_R$				
Number of effective wires $N_e$				
0.8f's ( $9.43 \times N_e$ )				
Hydraulic Force @ 0.8f's		psi		psi
Original Lift-Off Hydraulic pressure, $P_L$		psi		psi
Reduction in shim pressure, $P_{RH}$ , ( $N_R \times 50$ )		psi		psi
Shim Pressure ( $P_L + 500 - P_{RH}$ )		psi		psi

STRESSING - DESTRESSING

TENDON NUMBER \_\_\_\_\_

CLOSEST BUTTRESS \_\_\_\_\_

DATE: \_\_\_\_\_

DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_

GAUGE S/N: \_\_\_\_\_

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-					
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.5	Pressurize to 0.8f's	**					
VI.B.5	Elongation @ 0.8f's	-					
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**					
VI.B.7	Elongation at 1 kip/wire						
VI.	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's						
VIII.6	Pressure for shim measure	**					
VIII.7	Elongation at shim press						
VIII.7	Shims installed						
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off? If "NO" above						
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off Shims installed	**					
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.


Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							



TIME IN YEARS



MAXIMUM EFFECTIVE PRESTRESS (8.70 KIPS)

PREDICTED MINIMUM EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS (6.96 KIPS)

DATA SHEET VI.3

VERTICAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 43V8

Closest Buttress Top

Grease Removal 2 gal

Date Filler CAP Removed 12-13-78

Date Grease Removal Started 12-13-78

Exterior Temp. 54°

Interior Temp. 75°

Total Volume Removed 2 gal

Date Filler Cap Reinstalled 12-13-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 43V8 Tap

Data Recorded By: B.C. Rudell

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_


Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured

Total Volume Installed \_\_\_\_\_

Installation Pressure \_\_\_\_\_  
 (if poured, N/A)


Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_

pumped from other end



WIRE ANCHORAGE

Closest Buttress TOP  
 Tendon No. 43V81  
 By B. C. Powell  
 Date 12-15-78



WIRE ANCHORAGE

Closest Buttress TOP  
 Off-Size Buttonhead None  
 Buttonhead with Split Nerve  
 Wire Removed Previously

- ⊙
- ⊙
- 
- ⊗
- ⊗

Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure

Discontinuous Wire Removed this surveillance  
 Wire removed this surveillance for inspection

DATA RECORDED BY W.C. Rudell

DATE 12-13-78

TENDON NUMBER

**43V8**

DESTRESSING

INITIAL PRESTRESS

PREVIOUS PRESTRESS

FORCE-TIME CURVE

RAM CALIPRATION CURVE

Wire Stress at seating, $\sigma$	12-17-71	168.00 Ksi
Four Day Losses:	<u>Verticals</u>	<u>-7.12 Ksi</u>
	Horizontals	-5.48 Ksi
	Domes	-6.82 Ksi
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )		160.88
Area of wire, $A_w$		.04909 in <sup>2</sup>
Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$		7.89 Kips
Wire stress at restressing, $\sigma_s$	1-11-73 168.72 8.28	171.63 Ksi
Force per wire at restressing $F_s (\sigma_s \times A_w)$		8.42 Kips
Time after initial stressing		1.1 until restress 7.0 Years since 1 <sup>st</sup> stress
Expected lift off force per wire, FLE		8.15 Kips
Number of effective wires $N_e$		90 Wires
Expected lift off force, FL (FLE x $N_e$ )		733. Kips
Maximum Effective Prestress per wire, $F_{max}$		8.7 Kips
Predicted minimum effective prestress (per wire $F_{pmin}$ )		7.1 Kips
Absolute minimum effective prestress per wire ( $F_{min}$ )		6.96 Kips
Maximum effective prestress ( $F_{max} \times N_e$ )		783. Kips
Predicted min. effective prestress ( $F_{pmin} \times N_e$ )		639. Kips
Absolute min. effective prestress ( $F_{min} \times N_e$ )		626. Kips
80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )		849. Kips
Force at 1 kip per wire ( $1 \times N_e$ )		90. Kips
Run # 40450200500-12 Gage # 4215004A Date Cal 7-19-78	S/N	S/N
	RAM (1)	RAM (2)
Hydraulic Pressure at expected Lift Off	5340 psi	psi
Hydraulic Pressure at maximum effective prestress	5700 psi	psi
Hydraulic Pressure at predicted minimum effective prestress	4650 psi	psi
Hydraulic pressure at absolute minimum effective prestress	4550 psi	psi
Hydraulic Pressure at 0.8f's	6150 psi	psi
Hydraulic Pressure at 1 Kip/wire	psi	psi

Data Recorded By D.C. Rudell

Date 12-13-78

TENDON NUMBER: **43V8**

Ram # 40450200500-12  
 Gauge # 4215004A  
 Average Date Cal 7-19-78  
 Hydraulic pressure at Lift-Off  
 Tendon Lift Offs Acceptable?  
 Lift Off Force, FL  
 Average Lift Off Force FLAV  $\frac{FL(1) + FL(2)}{2}$   
 Force Per Wire (FLAV ÷ Ne)  
 Time since initial stressing of Tendon

*Note: Use New Cal Date On Ram*

S/N	RAM (1)	S/N	RAM (2)
	5580		
	yes		
	<del>740</del> Kips	740	Kips

~~740~~ Kips 740  
~~8.22~~ ~~765~~ Kips/wire 8.22  
 7.0 Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified D.C. Rudell

Date 12-13-78

Ram # 40450200500-12  
 Gauge # 4215004A  
 Date Cal # 7-19-78

Number of wires removed this surveillance Nr  
 Number of effective wires Ne  
 0.8f's (9.43 x Ne)  
 Hydraulic Force @ 0.8f's  
 Original Lift-Off Hydraulic pressure, PL  
 Reduction in shim pressure, PRH, (Nr x 50)  
 Shim Pressure (PL + 500 - PRH)

S/N	RAM (1)	S/N	RAM (2)
	89 Wires		
	839 Kips		
	6100 psi		psi
	5580 psi		psi
	50 psi		psi
	6030 psi		psi

~~550~~  
 89  
 783  
 696  
 774.3 = 5650 psi



TENDON NUMBER 43V8 STRESSING - DESTRESSING

CLOSEST BUTTRESS top

DATE: 12-13-78

DATA RECORDED BY: J.C. Keedell

RAM S/N: 4045020050012

GAUGE S/N: 4215004A

Date Cal. 7-19-78

Std of p  
5300  
5500  
5700  
Use New Cal Date  
3-14-79  
For 12" Ram

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	16 5/16"				
VI.B.3	Lift Off <i>avg 5580</i>	expect 5340 **	Run 1	Run 2	Run 3	Run 4	Run 5
		6150 psi **	5500	5600	5600	5500	5700
VI.B.5	Pressurize to 0.8f's	**	✓				
VI.B.5	Elongation @ 0.8f's	-	17 1/8"				
VI.B.6	Depressurize to zero	-	✓				
VI.B.7	Pressurize to 1 kip/wire	650 psi **	✓				
VI.B.7	Elongation at 1 kip/wire		6"				
VI	Remove Wire - This End Cut? <i>yes</i>	***					
VIII.3	Pressurize to 1 kip/wire	**	650 psi				
VIII.4	Elongation at 1 kip/wire		5 11/16"				
VIII.5	Pressurize to 0.8f's	6100 psi **	✓				
VIII.5	Elongation at 0.8f's		17 3/16"				
VIII.6	Pressure for shim measure	6000 **	✓				
VIII.7	Elongation at shim press		17 3/8"				
VIII.7	Shims installed <i>Added 1 set 1/2" + 1 set 1/4"</i>		16 15/16"				
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			5600	5300	5400	5400	
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above		NO				
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**	6100 psi				
	Shims installed		added 3/16" Shim Set 17 1/8"				
	New Lift-Off pressure <i>avg 5500</i>		Run 1	Run 2	Run 3	Run 4	Run 5
			5500	5500	5500	5500	5500

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

*15/16*  
~~755 kip~~  
~~8.48 kip/wire~~ ≥ ~~8.39 kip/wire~~  
Resealed @ 8.20 kip/wire ✓



TENDON NUMBER

43V8

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.


Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	6"		17 <sup>1</sup> / <sub>8</sub>		11 <sup>1</sup> / <sub>8</sub>		11 <sup>1</sup> / <sub>8</sub>
RESTRESS	5 <sup>11</sup> / <sub>16</sub>		17 <sup>7</sup> / <sub>16</sub>		11 <sup>3</sup> / <sub>4</sub>		11 <sup>3</sup> / <sub>4</sub>

TIME IN YEARS

70 yrs



DATA SHEET VI.3

VERTICAL TENDON NO: 43V8

DATA PLOTTED BY: B. J. Hall

DATE: 12-13-78

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 43 V8

Closest Buttress Bottom

Grease Removal 1/2 Barrel

Date Filler CAP Removed 12-4-78

Date Grease Removal Started 12-4-78

Exterior Temp. 68°

Interior Temp. 98°

Total Volume Removed 1/2 Barrel

Date Filler Cap Reinstalled 12-14-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 43V8 - Bottom

Data Recorded By: K.C. Rudell

TENDON GREASE INSTALLATION

Date Installed 1-6-79

Exterior Temp. 34°

Interior Temp. 70°


Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured

pumped

Total Volume Installed 25 gal

Installation Pressure (if poured, N/A) 90 psi

Data Recorded By: K.C. Rudell Date 2-28-79



WIRE ANCHORAGE

Closest Buttress *Bottom*

Off-Size Buttonhead *None*

Buttonhead with Split *None*


Wire Removed Previously *None*

Discontinuous Wire Removed this surveillance *None*

Wire removed this surveillance for inspection *Yes*

- ⊙
- ⊙
- ⊙
- ⊙
- ⊙

Tendon Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Unit 1  
 End Anchor Sketch Form  
 Figure



WIRE ANCHORAGE

Closest Buttress *Bottom*

Tendon No. *4318*

By *B.C. Fiddell*

Date *12-9-78*

90 wires

Level 1

Yes *New 89 Wires*

DATA RECORDED BY \_\_\_\_\_

DATE \_\_\_\_\_

TENDON NUMBER		DESTRESSING	
INITIAL PRESTRESS	Wire Stress at seating, $\sigma$	Ksi	
	Four Day Losses:      Verticals	-7.12 Ksi	
	Horizontals	-5.48 Ksi	
	Domes	-6.82 Ksi	
	Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )		
Area of wire, $A_w$	.04909 in <sup>2</sup>		
Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$	Kips		
PREVIOUS PRESTRESS	Wire stress at restressing, $\sigma_s$	Ksi	
	Force per wire at restressing $F_s (\sigma_s \times A_w)$	Kips	
	Time after initial stressing	Years	
FORCE-TIME CURVE	Expected lift off force per wire, FLE	Kips	
	Number of effective wires $N_e$	Wires	
	Expected lift off force, FL (FLE x $N_e$ )	Kips	
	Maximum Effective Prestress per wire, $F_{max}$	Kips	
	Predicted minimum effective prestress (per wire $F_{pmin}$ )	Kips	
	Absolute minimum effective prestress per wire ( $F_{min}$ )	Kips	
	Maximum effective prestress ( $F_{max} \times N_e$ )	Kips	
	Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	Kips	
	Absolute min. effective prestress ( $F_{min} \times N_e$ )	Kips	
	80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )	Kips	
Force at 1 kip per wire ( $1 \times N_e$ )	Kips		
RAM CALIPRATION CURVE		S/N	S/N
		RAM (1)	RAM (2)
	Hydraulic Pressure at expected Lift Off	psi	psi
	Hydraulic Pressure at maximum effective prestress	psi	psi
	Hydraulic Pressure at predicted minimum effective prestress	psi	psi
	Hydraulic pressure at absolute minimum effective prestress	psi	psi
Hydraulic Pressure at 0.8f's	psi	psi	
Hydraulic Pressure at 1 Kip/wire	psi	psi	

Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: \_\_\_\_\_

Average Hydraulic pressure at Lift-Off

Tendon Lift Offs Acceptable?

Lift Off Force,  $F_L$

Average Lift Off Force  $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$

Force Per Wire ( $F_{LAV} \div N_e$ )

Time since initial stressing of Tendon

S/N	RAM (1)	S/N	RAM (2)
	Kips		Kips
			Kips
			Kips
			Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_

Date \_\_\_\_\_

Number of wires removed this surveillance  $N_R$   
Number of effective wires  $N_e$   
0.8f's ( $9.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in shim pressure,  $P_{RH}$ , ( $N_R \times 50$ )

Shim Pressure ( $P_L + 500 - P_{RH}$ )

S/N	RAM (1)	S/N	RAM (2)
	Wires		Wires
			Kips
	psi		psi
	psi		psi
	psi		psi
	psi		psi



STRESSING -- DESTRESSING

TENDON NUMBER \_\_\_\_\_

CLOSEST BUTTRESS \_\_\_\_\_

DATE: \_\_\_\_\_

DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_

GAUGE S/N: \_\_\_\_\_

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-					
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.5	Pressurize to 0.8f's	**					
VI.B.5	Elongation @ 0.8f's	-					
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**					
VI.B.7	Elongation at 1 kip/wire						
VI	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's						
VIII.6	Pressure for shim measure	**					
VIII.7	Elongation at shim press						
VIII.7	Shims installed						
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off? If "NO" above						
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off Shims installed	**					
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page ( )

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

TIME IN YEARS

0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS (6.70 KIPS)

PREDICTED  
MINIMUM EFFECTIVE PRESTRESS


MINIMUM EFFECTIVE PRESTRESS  
(6.96 KIPS)

DATA SHEET VI.3

VERTICAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_



TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 31H1

Closest Buttress 1

Grease Removal 2 gal

Date Filler CAP Removed 11-16-78

Date Grease Removal Started 11-16-78

Exterior Temp. 46°

Interior Temp. 104°

Total Volume Removed 2 gal

Date Filler Cap Reinstalled 11-17-78

Data Recorded By: BC Rudell

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 31H1-1

Data Recorded By: BC Rudell

TENDON GREASE INSTALLATION

Date Installed 11-18-78

Exterior Temp. 46°

Interior Temp. 104°


Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured

Total Volume Installed 10 gal

Installation Pressure  
 (if poured, N/A)

Data Recorded By: BC Rudell Date 11-20-78

END ANCHORAGE AND STRESSING WASHER INSPECTION SHEET



Level #1

Found Piece On Signode Strap In Grease Behind Washer


WIRE ANCHORAGE

WIRE ANCHORAGE

Closest Buttress 1  
 Tendon No. 3141  
 By BC Kudell  
 Date 11-17-78

Closest Buttress 1  
 Off-Size Buttonhead None  
 Buttonhead with Split None  
 Wire Removed Previously None

- Discontinous wire removed this surveillance
- Wire removed this surveillance for inspection



Tendon Surveillance  
 Calvert Cliffs Nuclear Power  
 Unit. 1  
 End Anchor Sketch Form



DATA RECORDED BY B.C. Kiehl

DATE 11-16-78

TENDON NUMBER: 31H1

TENDON NUMBER

DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating,  $\sigma$

165.12 Ksi

Four Day Losses: Verticals

-7.12 Ksi

Horizontals

-5.48 Ksi

Domes

-6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4$  day loss)

159.64

Area of wire,  $A_w$

.04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4 (\sigma_4 \times A_w)$

7.85 Kips

PREVIOUS PRESTRESS

Wire stress at restressing,  $\sigma_s$

Ksi

Force per wire at restressing  $F_s (\sigma_s \times A_w)$

Kips

Time after initial stressing 12-14-72 - 11-16-78

6.8 Years

FORCE-TIME CURVE

Expected lift off force per wire, FLE

7.07 Kips

Number of effective wires  $N_e$

90 Wires

Expected lift off force, FL (FLE x  $N_e$ )

636.3 Kips

Maximum Effective Prestress per wire,  $F_{max}$

8.7 Kips

Predicted minimum effective prestress (per wire  $F_{pmin}$ )

7.03 Kips

Absolute minimum effective prestress per wire ( $F_{min}$ )

6.83 Kips

Maximum effective prestress ( $F_{max} \times N_e$ )

783 Kips

Predicted min. effective prestress ( $F_{pmin} \times N_e$ )

633 Kips

Absolute min. effective prestress ( $F_{min} \times N_e$ )

~~808~~ Kips 615.

80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )

849 Kips

Force at 1 kip per wire ( $1 \times N_e$ )

90 Kips

RAM CALIBRATION CURVE

Ram # 40450200500-12

Gage # 4215004A

Date Cal 7-19-78

Hydraulic Pressure at expected Lift Off

S/N	RAM (1)	S/N	RAM (2)
	psi		4650 psi
	psi		5700 psi
	psi		4650 psi
	psi		4500 psi
	psi		6180 psi
	psi		psi

Hydraulic Pressure at maximum effective prestress

psi

Hydraulic Pressure at predicted minimum effective prestress

psi

Hydraulic pressure at absolute minimum effective prestress

psi

Hydraulic Pressure at 0.8f's

psi

Hydraulic Pressure at 1 Kip/wire

psi



Data Recorded By Barth

Date 11-17-78

TENDON NUMBER: 31H1  
 Row # 40450200500-12  
 Gangett # 4215004A  
 Date Cal ~~2-19-78~~ 3-14-79 Re Cal  
 Average Hydraulic pressure at Lift-Off  
 Tendon Lift Offs Acceptable?  
 Lift Off Force, FL  
 Average Lift Off Force  $FLAV = \frac{FL(1) + FL(2)}{2}$   
 Force Per Wire ( $FLAV \div N_e$ )  
 Time since initial stressing of Tendon

RAM (1)		RAM (2)	
S/N		S/N	
			5100
			Yes
	Kips		<del>696</del> 677 Kips

~~677~~ ← Kips 685.5  
~~7.52~~ ← Kips 7.62  
 Years 6.8

Enter Data into F.-T Curves and determine acceptance of Tendon  
 Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified Barth  
 Date 11-17-78

RAM (1)		RAM(2)	
S/N		S/N	
	Wires		0
	Wires		90
	Kips		849
	psi		6180 psi
	psi		5100 psi
	psi		0 psi
	psi		5600 psi

Number of wires removed this surveillance  $N_R$   
 Number of effective wires  $N_e$   
 0.8f's ( $9.43 \times N_e$ )  
 Hydraulic Force @ 0.8f's  
 Original Lift-Off Hydraulic pressure,  $P_L$   
 Reduction in shim pressure,  $PRH, (N_R \times 50)$   
 Shim Pressure ( $P_L + 500 - PRH$ )

Data Recorded By: 28C Kuhl  
 Date: 11-17-78

STRESSING - DESTRESSING

TENDON NUMBER 31H1

CLOSEST BUTTRESS 1

DATE: 11-17-78

DATA RECORDED BY: AG Barthe

RAM S/N:

GAUGE S/N:

40450200500-12

4215004A

Date Cal 7-19-78

REP	DESCRIPTION	OBJECTIVE					
I.B.2	Check Gauges	Zero					
I.B.1	Measure Shims	-	2 1/4				
I.B.3	Lift Off	expect 4650 psi **	Run 1	Run 2	Run 3	Run 4	Run 5
			5100	5100	5100	5100	5100
I.B.5	Pressurize to 0.8f's	6180 psi **	✓				
I.B.5	Elongation @ 0.8f's	-	3 1/8				
I.B.6	Depressurize to zero	-	✓				
I.B.7	Pressurize to 1 kip/wire	640 psi **	✓				
II	Elongation at 1 kip/wire		+2 7/8 - 3 1/2 = -5/8				
III	Remove Wire - This End Cut?	***	X				
III.3	Pressurize to 1 kip/wire	640 psi **	X -5/8				
III.4	Elongation at 1 kip/wire		X				
III.5	Pressurize to 0.8f's	6180 psi **	✓				
III.5	Elongation at 0.8f's		3 3/8				
III.6	Pressure for shim measure	5600 **	✓				
III.7	Elongation at shim press		2 7/8				
III.7	Shims installed		2 1/2				
III.8	Lift Off pressure	(Avg 4983.3)	Run 1	Run 2	Run 3	Run 4	Run 5
			5000	5000	4950	Not Rec	Not Rec
III.8	AVG Lift Off ≥ Initial AVG Lift Off?		Not ≥ Initial 1st Press Avg.				
III.9	Pressurize to 1000 psig above	6100 **	✓				
	Initial avg. lift-off						
	Shims installed		None				
	New Lift-Off pressure	Avg. 5010	Run 1	Run 2	Run 3	Run 4	Run 5
			5000	5000	5000	5000	4950

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

avg lift off 715 kips  
 7.94 kips/wire  
 7.78 ≥ 7.52



TIME IN YEARS

01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10.0 20.0 30.0 40.0

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS (3.70 KIPS)

7.99

7.62

7.07 expected

7.05

PREDICTED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIPS)

DATA SHEET VI.3

HORIZONTAL TENDON NO: 3111

DATA PLOTTED BY: A. B. ...

DATE: 11-17-78

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1

Tendon No. 31H1

Closest Buttress 3

Grease Removal 2 gal

Date Filler CAP Removed 11-16-78

Date Grease Removal Started 11-16-78

Exterior Temp. 46°

Interior Temp. 104°

Total Volume Removed 2 gal

Date Filler Cap Reinstalled 11-17-78

Data Recorded By: BC Rudell

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated NO

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 31H1-3

Data Recorded By: BC Rudell

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured

Total Volume Installed \_\_\_\_\_


Installation Pressure  
 (if poured, N/A) \_\_\_\_\_

Data Recorded By: BC Rudell Date 11-20-78

Pumped from  
other end  
vented @ this end



END ANCHORAGE AND STRESSING WASHER INSPECTION SHEET



WIRE ANCHORAGE

Closest Buttress 3  
 Tendon No. 3441  
 By [Signature]  
 Date 11-16-78

WIRE ANCHORAGE

Closest Buttress 3  
 Off-Size Buttonhead None  
 Buttonhead with Split None  
 Wire Removed Previously None



Tendon Surveillance

Calvert Cliffs Nuclear Power

Unit 1

End Anchor Sketch Form

Discontinuos wire removed this surveillance

Wire removed this surveillance for inspection





Data Recorded By BC Kudell

Date 11-17-78

TENDON NUMBER: 31H1

Ram # 4045004050008  
 Gauge # 4215108  
 Average Date Cal 7-20-78  
 Hydraulic pressure at Lift-Off  
 Tendon Lift Offs Acceptable?  
 Lift Off Force, FL  
 Average Lift Off Force  $FLAV = \frac{FL(1) + FL(2)}{2}$   
 Force Per Wire ( $FLAV \div N_e$ )  
 Time since initial stressing of Tendon

RAM (1)		RAM (2)	
S/N		S/N	
	avg 5350 psi		
	Yes		
675	Kips		Kips

$\frac{675 + 696}{2} = 685.5 \text{ Kips} \rightarrow 677$   
 New Cal Ram On 12" Ram  $7.62 \text{ Kips} \rightarrow 7.52$   
 6.8 Years

Enter Data into F.-T Curves and determine acceptance of Tendon Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified BC Kudell  
 Date 11-17-78

Number of wires removed this surveillance  $N_R$   
 Number of effective wires  $N_e$   
 0.8f's ( $9.43 \times N_e$ )  
 Hydraulic Force @ 0.8f's  
 Original Lift-Off Hydraulic pressure,  $P_L$   
 Reduction in shim pressure,  $PRH, (N_R \times 50)$   
 Shim Pressure ( $P_L + 500 - P_{PH}$ )

RAM (1)		RAM (2)	
S/N		S/N	
	Wires		Wires
	Wires		
	Kips		
	psi		psi
	psi		psi
	psi		psi
	psi		psi

Data Recorded By: \_\_\_\_\_  
 Date: \_\_\_\_\_

STRESSING - DESTRESSING

TENDON NUMBER 31H1

CLOSEST BUTTRESS 3

DATE: 11-17-78

DATA RECORDED BY: B.C. Kull

RAM S/N: 4045004050008

GAUGE S/N: 4215108

Date Cal 7-20-78

EP	DESCRIPTION	OBJECTIVE					
I.B.2	Check Gauges	Zero	✓				
I.B.1	Measure Shims	-	2 1/8"				
I.B.3	Lift Off	avg. 5350 **	Run 1	Run 2	Run 3	Run 4	Run 5
			5350	5300	5400	5400	5400
I.B.5	Pressurize to 0.8f's	6650 psi **	6650 psi ✓				
I.B.5	Elongation @ 0.8f's	-	3 1/8"				
I.B.6	Depressurize to zero	-	✓ 1 1/16" - 3 1/2" = -2 7/16"				
I.B.7	Pressurize to 1 kip/wire	700 psi **	✓				
I	Elongation at 1 kip/wire		1 1/8" - 3 1/2" = -2 3/8"				
II.	Remove Wire - This End Cut?	***	NOK				
III.3	Pressurize to 1 kip/wire	**					
III.4	Elongation at 1 kip/wire		1 1/8" - 3 1/2" = -2 3/8"				
III.5	Pressurize to 0.8f's	6650 psi **	✓				
III.5	Elongation at 0.8f's		3"				
III.6	Pressure for shim measure	**	5850 psi ✓				
III.7	Elongation at shim press	5850	1 7/8", 2 3/8"				
III.7	Shims installed	Removed 1 set 3/8" + Added 1 set 1/2" shims	2 1/4"				
III.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
			5300	5200	5350		
III.8	AVG Lift Off ≥ Initial AVG Lift Off?		Not ≥ 5350				
III.9	Pressurize to 1000 psig above	6350 psi **	6350				
	Initial avg. liff-off		Added 3/16" shims 2 7/16" all total				
	Shims installed						
	New Lift-Off pressure	avg 5800	Run 1	Run 2	Run 3	Run 4	Run 5
			5700	5700	5900	5800	5900

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

$$\frac{690 + 740}{2} = 715 \text{ kip } 715 \geq 685 \text{ kip } \checkmark$$



TIME IN YEARS

0.01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10.0 20.0 30.0 40.0

9.0

8.5

8.2 7.8 7.2

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE PRESTRESS (3.70 KIPS)

Resulted  
Observed  
7.62  
7.62

Expected 7.07  
7.05

PREDICTED MINIMUM EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS (6.83 KIPS) 8.25

DATA SHEET VI.3

HORIZONTAL TENDON NO: 3141

DATA PLOTTED BY: *W.C. Kull*

DATE: 11-17-78



UNIT 1

TENDON DECREASE/GREASE & INSPECTION RECORD

Tendon No. **23V8** *Found a wire missing during grease inspection*

Closest Buttress Top

Grease Removal 2 gal

Date Filler CAP Removed 12-4-78

Date Grease Removal Started 12-4-78

Exterior Temp. 68°

Interior Temp. 98°

Total Volume Removed 2 gal

Date Filler Cap Reinstalled 12-7-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 100%

Sample Taken yes Container Identification 23V8 Top

Data Recorded By: W.C. Rudell

TENDON GREASE INSTALLATION

Date Installed \_\_\_\_\_

Exterior Temp. \_\_\_\_\_

Interior Temp. \_\_\_\_\_

Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured

Total Volume Installed \_\_\_\_\_

Installation Pressure (if poured, N/A) \_\_\_\_\_

Data Recorded By: \_\_\_\_\_ Date \_\_\_\_\_

*Removed from other End*





DATA RECORDED BY B.C. Kuehl

DATE 12-6-78

TENDON NUMBER 23V8

DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating,  $\sigma$

11-8-71

168.72 Ksi

Four Day Losses: Verticals

-7.12 Ksi

Horizontals

-5.48 Ksi

Domes

-6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4$  day loss)

161.6

Area of wire,  $A_w$

.04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4$  ( $\sigma_4 \times A_w$ )

7.93 Kips

PREVIOUS PRESTRESS

Wire stress at restressing,  $\sigma_s$

3-8-73 158.12

170.83 Ksi

7.76

Force per wire at restressing  $F_s$  ( $\sigma_s \times A_w$ )

8.39 Kips

Time after initial stressing

12-1-78

1.3 yrs until restress  
7.08 Years since 1<sup>st</sup> stress

FORCE-TIME CURVE

Expected lift off force per wire,  $F_{LE}$

8.24 Kips 8.24

Number of effective wires  $N_e$

90 Wires 89

Expected lift off force,  $F_L$  ( $F_{LE} \times N_e$ )

742 Kips 733.

Maximum Effective Prestress per wire,  $F_{max}$

8.7 Kips 8.7

Predicted minimum effective prestress (per wire  $F_{pmin}$ )

7.1 Kips 7.1

Absolute minimum effective prestress per wire ( $F_{min}$ )

6.96 Kips 6.96

Maximum effective prestress ( $F_{max} \times N_e$ )

783 Kips 774.

Predicted min. effective prestress ( $F_{pmin} \times N_e$ )

639 Kips 632.

Absolute min. effective prestress ( $F_{min} \times N_e$ )

626 Kips 619.

80% min. ultimate strength (.8f's) ( $9.43 \times N_e$ )

849 Kips 839.

Force at 1 kip per wire ( $1 \times N_e$ )

90 Kips 89.

Gauge # 40450200500-12

Gauge # 4215004A

Date Cal 7-19-78

S/N	RAM (1)	S/N	RAM (2)

Hydraulic Pressure at expected Lift Off

5350 psi psi

Hydraulic Pressure at maximum effective prestress

5650 psi psi

Hydraulic Pressure at predicted minimum effective prestress

4600 psi psi

Hydraulic pressure at absolute minimum effective prestress

4500 psi psi

Hydraulic Pressure at 0.8f's

6100 psi psi

Hydraulic Pressure at 1 Kip/wire

650 psi psi

RAM CALIPRATION CURVE

Data Recorded By J.C. Rudell

Date 12-6-78

TENDON NUMBER: 23V8

Ram # 40450200500-12  
 Gauge # 4215004A  
 Average 7-19-78  
 Hydraulic pressure at Lift-Off  
 Tendon Lift Offs Acceptable?  
 Lift Off Force, FL  
 Average Lift Off Force FLAV  $\frac{FL(1) + FL(2)}{2}$

*Note: New Cal  
 On 12" Ram*

S/N	RAM (1)	S/N	RAM (2)
	5630		
	yes		
	775 Kips		745 Kips

~~775 Kips~~ → 745

Force Per Wire (FLAV ÷ Ne) *either 89 or 88 wires*

~~8.7/89 wires Kips~~ → 8.46  
~~8.8/88 wires~~ years  
 7.0 years

Time since initial stressing of Tendon  
 Unable to determine if second wire broke during stressing or was previously broken. Probable previously broken because no noise was heard to indicate breakage during stressing.  
 Enter Data into F.-T Curves and determine acceptance of Tendon.

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified J.C. Rudell

Date 12-6-78

Ram # 40450200500-12  
 Gauge # 4215004A Date Cal 7-19-78

Number of wires removed this surveillance  $N_R$   
 Number of effective wires  $N_e$   
 0.8f's (9.43 x  $N_e$ )

S/N	RAM (1)	S/N	RAM (2)
	2 Wires		
	88 Wires		
	830 Kips		
	6050 psi		psi
	5630 psi		psi or 8.8 kip/wire psi
	100 psi		psi
	6030 psi		psi

Hydraulic Force @ 0.8f's  
 Original Lift-Off Hydraulic pressure,  $P_L$   
 Reduction in shim pressure,  $PR_H$ , ( $N_R \times 50$ )  
 Shim Pressure ( $P_L + 500 - PR_H$ )

*To High over 8.7 kip/wire  
 9.4 kip/wire*

STRESSING - DESTRESSING

TENDON NUMBER 23V8

CLOSEST BUTTRESS Top

DATE: 12-6-78

DATA RECORDED BY: J.C. Rudell

RAM S/N: 40450200500-12

GAUGE S/N: 421.004A

3-14-79

Date Cal. 7-19-78

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero	✓				
VI.B.1	Measure Shims	-	14 13/16"				
VI.B.3	Lift Off <i>avg 5630</i>	<i>expected</i> **5350	Run 1	Run 2	Run 3	Run 4	Run 5
			5700	5600	5600	5650	5600
VI.B.5	Pressurize to 0.8f's	6100 psi **	6100 psi				
VI.B.5	Elongation @ 0.8f's <i>Found another broken wire</i>	88 wires	15 13/16"				
VI.B.6	Depressurize to zero	-	✓				
VI.B.7	Pressurize to 1 kip/wire	650 psi ← <i>59 wire</i> **	✓				
VI.B.7	Elongation at 1 kip/wire	-	4 15/16"				
VI	Remove Wire - This End Cut?	***	NA				
VIII.3	Pressurize to 1 kip/wire	**	NA				
VIII.4	Elongation at 1 kip/wire	-	4 15/16"				
VIII.5	Pressurize to 0.8f's	<del>6100 psi</del> 6030 psi	✓				
VIII.5	Elongation at 0.8f's	-	16 1/8"				
VIII.6	Pressure for shim measure	6030 psi ←	To High will install original shims since lift at 8.8 kip/wire before.				
VIII.7	Elongation at shim press	-	14 13/16"				
VIII.7	Shims installed	-	14 13/16"				
VIII.8	Lift Off pressure	<i>To Low</i> →	Run 1	Run 2	Run 3	Run 4	Run 5
			4600	4600			
VIII.8	AVG Lift Off ≥ Initial AVG Lift Off? If "NO" above	5800 psi	4600 psi = 630 kip = 7.1 kip/wire				
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off	**	✓				
	Shims installed	-	added 1 set 1/2" shims 15 3/8"				
	New Lift-Off pressure	<i>avg 5640</i>	Run 1	Run 2	Run 3	Run 4	Run 5
			5500	5700	5700	5600	5700

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

$$5640 \text{ psi} = \frac{775 \text{ kip}}{88 \text{ wire}} = 8.8 \text{ kip/wire}$$

$$\frac{750}{88} = 8.52$$

TENDON NUMBER **23V8**

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.


Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS	4 15/16		15 13/16		10 7/8		10 7/8
RESTRESS	4 15/16		16 1/8		11 3/16		11 3/16



TIME IN YEARS



DATA SHEET VI.3

VERTICAL TENDON NO: 2318

DATA PLOTTED BY: *SK. K. K.*

DATE: 12-7-78



TENDON BLENDAGE/GREASE & INSPECTION RECORD

UNIT 1


Tendon No. 23V8  
 Closest Buttress Bottom  
 Grease Removal 3/4 barrel  
 Date Filler CAP Removed 12-6-78  
 Date Grease Removal Started 12-6-78  
 Exterior Temp. 55°  
 Interior Temp. 99°  
 Total Volume Removed 3/4 barrel  
 Date Filler Cap Reinstalled 12-7-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown  
 Color of Grease on Tendon Two Tone Dark + Light Brown  
 Presence of Water Indicated None  
 % (Approximate) Coverage of Components 100%  
 Sample Taken yes Container Identification 23V8 Bottom  
 Data Recorded By: B.C. Rudell

TENDON GREASE INSTALLATION

Date Installed 1-5-79  
 Exterior Temp. 32°  
 Interior Temp. 68°  
 Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or pumped  
Ramped  
 Total Volume Installed 35 gal  
 Pressure 85 psi  
B.C. Rudell : 2-28-79



WIRE ANCHORAGE

Closest Buttress Bottom

① Off Size Buttonhead None

① Buttonhead with Split None

Wire Removed Previously

Discontinuous Wire Removed this surveillance


Wire removed this surveillance for inspection

①

①

⊗ ⊗

Top Surveillance  
 Calvert Cliffs Nuclear Power Plant  
 Level 1  
 7/12/78



Level 1

WIRE ANCHORAGE

Closest Buttress Bottom

Tension #6, 2318

By D.C. Fendell

Date 12-7-78

Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: \_\_\_\_\_

	RAM (1)	RAM (2)
	S/N	S/N
Average Hydraulic pressure at Lift-Off		
Tendon Lift Offs Acceptable?		
Lift Off Force, $F_L$	Kips	Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$		Kips
Force Per Wire ( $F_{LAV} \div N_e$ )		Kips
Time since initial stressing of Tendon		Years

Enter Data into F.-T Curves and determine acceptance of Tendon

Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_

Date \_\_\_\_\_

Number of wires removed this surveillance  $N_r$   
 Number of effective wires  $N_e$

0.8f's ( $9.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off hydraulic pressure,  $P_o$

Reduction in cable pressure,  $P_{red}$  ( $N_e \times 50$ )

S/N	RAM (1)	RAM (2)
	S/N	S/N
	Wires	Wires
	Kips	
	psi	psi
	psi	psi
	psi	psi
	psi	psi

DATA RECORDED BY \_\_\_\_\_

DATE \_\_\_\_\_

TENDON NUMBER

DESTRESSING

INITIAL PRESTRESS

Wire Stress at seating,  $\sigma$  Ksi

Four Day Losses: Verticals -7.12 Ksi

Horizontals -5.48 Ksi

Domes -6.82 Ksi

Wire Stress after four days ( $\sigma_4 = \sigma - 4$  day loss)

Area of wire,  $A_w$  .04909 in<sup>2</sup>

Force per wire after 4 days,  $F_4 (\sigma_4 \times A_w)$  Kips

PREVIOUS PRESTRESS

Wire stress at restressing,  $\sigma_s$  Ksi

Force per wire at restressing  $F_s (\sigma_s \times A_w)$  Kips

Time after initial stressing Years

FORCE-TIME CURVE

Expected lift off force per wire, FLE Kips

Number of effective wires  $N_e$  Wires

Expected lift off force, FL (FLE x  $N_e$ ) Kips

Maximum Effective Prestress per wire,  $F_{max}$  Kips

Predicted minimum effective prestress (per wire  $F_{pmin}$ ) Kips

Absolute minimum effective prestress per wire ( $F_{min}$ ) Kips

Maximum effective prestress ( $F_{max} \times N_e$ ) Kips

Predicted min. effective prestress ( $F_{pmin} \times N_e$ ) Kips

Absolute min. effective prestress ( $F_{min} \times N_e$ ) Kips

80% min. ultimate strength (.80's) ( $9.43 \times N_e$ ) Kips

Force at 1 kip per wire ( $1 \times N_e$ ) Kips

S/N	psi	S/N	psi
	psi		psi
	psi		psi
	psi		psi

Expected Prestress at expected lift off

Force per wire at seating,  $\sigma$  x  $A_w$

Force per wire at predicted minimum effective prestress

Force per wire at predicted absolute minimum effective prestress

STRESSING - DESTRESSING

TENDON NUMBER \_\_\_\_\_

CLOSEST BUTTRESS \_\_\_\_\_

DATE: \_\_\_\_\_

DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_

GAUGE S/N: \_\_\_\_\_

P	DESCRIPTION	OBJECTIVE					
			Run 1	Run 2	Run 3	Run 4	Run 5
B.2	Check Gauges	Zero					
B.1	Measure Shims	-					
B.3	Lift Off	**					
B.5	Pressurize to 0.8f's	**					
B.5	Elongation @ 0.8f's	-					
B.6	Depressurize to zero	-					
B.7	Pressurize to 1 kip/wire	**					
B.7	Elongation at 1 kip/wire						
I.	Remove Wire - This End Cut?	***					
II.3	Pressurize to 1 kip/wire	*					
II.4	Elongation at 1 kip/wire						
II.5	Pressurize to 0.8f's	**					
II.5	Elongation at 0.8f's						
II.6	Pressure for shim measure	**					
II.7	Elongation at shim press						
II.7	Shims installed						
II.8	Lift Off pressure						
II.8	AVG lift off > Initial AVG lift off						
II.8	Initial lift off						
II.8	Initial lift off						
II.8	Initial lift off						
II.8	Initial lift off						

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							



0.05 0.1 0.2 0.3 0.5 2.0 3.0 4.0 5.0 10. 20. 30. P.

MAXIMUM EFFECTIVE  
PRESTRESS (870KGS)

EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.96 KMS)

DATA SHEET VI.3

VERTICAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

TENDON WICK/AGE/GREASE & INSPECTION RECORD

Tendon No. 56V12 (Grease surveillance stated  
two (2) wires missing)

Closest Buttress Top

Grease Removal 1 gal

Date Filler CAP Removed 12-13-78

Date Grease Removal Started 12-13-78

Exterior Temp. 54°

Interior Temp. 95°

Total Volume Removed 1 gal

Date Filler Cap Reinstalled 12-13-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown

Color of Grease on Tendon Dark Brown

Presence of Water Indicated None

% (Approximate) Coverage of Components 50%

Sample Taken No Container Identification NA

Data Recorded By: BC. Rudell

TENDON GREASE INSTALLATION

Date Installed 12-13-78

Exterior Temp. 54°

Interior Temp. 95°


Filler Temp. & Inlet Cap } Indicate  
 if pumped  
 Filler Temp. & Outlet Cap } or poured

Total Volume Installed 1 gal


Notes: NA

BC. Rudell : 12-13-78

Level 12



90 wires



BG 228  
CC 375

WIRE ANCHORAGE

Closest Buttress SEV12 Top  
 Tendon No. SEV12  
 By RK Studdell  
 Date 2001-12-13-78

WIRE ANCHORAGE

Closest Buttress Tap  
 Off Size Buttonhead  
 Buttonhead with Split  
 Wire Removed Previously



Tendon Surveillance  
 Gilbert City's Nuclear Power Plant  
 Unit 1  
 Surveillance of Tendon Anchors

Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: \_\_\_\_\_

	RAM (1)	RAM (2)
	S/N	S/N
Average Hydraulic pressure at Lift-Off		
Tendon Lift Offs Acceptable?		
Lift Off Force, $F_L$	Kips	Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$		Kips
Force Per Wire ( $F_{LAV} \div N_e$ )		Kips
Time since initial stressing of Tendon		Years

Enter Data into F.-T Curves and determine acceptance of Tendon  
 Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_

Date \_\_\_\_\_

Number of wires removed this surveillance  $N_r$   
 Number of effective wires  $N_e$   
 0.8f's ( $9.43 \times N_e$ )

Hydraulic Force @ 0.8f's

Original Lift-Off Hydraulic pressure,  $P_L$

Reduction in cable pressure,  $P_{red}$  ( $N_r \times 50$ )

	RAM (1)	RAM (2)
	S/N	S/N
Wires		
Wires		
Kips		
psi		psi
psi		psi
psi		psi
psi		psi

DATA RECORDED BY \_\_\_\_\_

DATE \_\_\_\_\_

TENDON NUMBER

DESTRESSING

INITIAL PRESTRESS  
PREVIOUS PRESTRESS  
FORCE-TIME CURVE

Wire Stress at seating, $\sigma$	Ksi	
Four Day Losses: Verticals	-7.12	Ksi
Horizontals	-5.48	Ksi
Domes	-6.82	Ksi
Wire Stress after four days ( $\sigma_4 = \sigma - 4 \text{ day loss}$ )		
Area of wire, $A_w$	.0490 $\bar{y}$ in $^2$	
Force per wire after 4 days, $F_4 (\sigma_4 \times A_w)$	Kips	
Wire stress at restressing, $\sigma_s$	Ksi	
Force per wire at restressing $F_s (\sigma_s \times A_w)$	Kips	
Time after initial stressing	Years	
Expected lift off force per wire, $F_{LE}$	Kips	
Number of effective wires $N_e$	Wires	
Expected lift off force, $F_L (F_{LE} \times N_e)$	Kips	
Maximum Effective Prestress per wire, $F_{max}$	Kips	
Predicted minimum effective prestress (per wire $F_{pmin}$ )	Kips	
Absolute minimum effective prestress per wire ( $F_{min}$ )	Kips	
Maximum effective prestress ( $F_{max} \times N_e$ )	Kips	
Predicted min. effective prestress ( $F_{pmin} \times N_e$ )	Kips	
Absolute min. effective prestress ( $F_{min} \times N_e$ )	Kips	
80% min. ultimate strength (.8 $\sigma_u$ ) ( $9.43 \times N_e$ )	Kips	
Force at 1 k/in per wire ( $1 \times N_e$ )	Kips	
	S/N	S/N
	WIR (1)	WIR (2)
Wire stress at seating	ksi	ksi
Wire stress at seating	ksi	ksi
Wire stress at seating	ksi	ksi
Wire stress at seating	ksi	ksi

STRESSING - DESTRESSING

TENDON NUMBER \_\_\_\_\_

CLOSEST BUTTRESS \_\_\_\_\_

DATE: \_\_\_\_\_

DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_

GAUGE S/N: \_\_\_\_\_

P	DESCRIPTION	OBJECTIVE					
			Run 1	Run 2	Run 3	Run 4	Run 5
.B.2	Check Gauges	Zero					
.B.1	Measure Shims	-					
.B.3	Lift Off	**					
.B.5	Pressurize to 0.8f's	**					
.B.5	Elongation @ 0.8f's	-					
.B.6	Depressurize to zero	-					
.B.7	Pressurize to 1 kip/wire	**					
.B.7	Elongation at 1 kip/wire						
I.	Remove Wire - This End Cut?	***					
II.3	Pressurize to 1 kip/wire	*					
II.4	Elongation at 1 kip/wire						
II.5	Pressurize to 0.8f's	**					
II.5	Elongation at 0.8f's						
II.6	Pressure for split measure	**					
II.7	Elongation at split stress						
II.7	Split installed						
III.3	1st 2nd readings		Run 1	Run 2	Run 3	Run 4	Run 5
III.3	Avg 1st 2nd readings						
III.3	3rd 4th readings						
III.3	Avg 3rd 4th readings						
III.3	5th 6th readings						
III.3	Avg 5th 6th readings						
III.3	7th 8th readings						
III.3	Avg 7th 8th readings						
III.3	9th 10th readings						
III.3	Avg 9th 10th readings						



TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)

1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							

0.0 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESSURE (8.70 KIPS)

STATIC PRESSURE

MAXIMUM EFFECTIVE PRESSURE  
(6.96 KIPS)

DATA SHEET VI.3

VERTICAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

TENDON DEGREASE/GREASE & INSPECTION RECORD

UNIT 1


Tendon No. ~~23V8~~ 23V9 Wrong Cap  
 Closest Buttress Bottom  
 Grease Removal 1/2 Down  
 Date Filler CAP Removed 12-4-78  
 Date Grease Removal Started 12-4-78  
 Exterior Temp. 68°  
 Interior Temp. 98°  
 Total Volume Removed 1/2 Barrel  
 Date Filler Cap Reinstalled 12-7-78

INSPECTION OF FILLER

Color of Replacement Filler Dark Brown  
 Color of Grease on Tendon Dark Brown  
 Presence of Water Indicated None  
 % (Approximate) Coverage of Components 100%  
 Sample Taken yes Container Identification 23V8 Bottom  
 Data Recorded By: B.L. Kudell

TENDON GREASE INSTALLATION

Date Installed 1-5-79  
 Exterior Temp. 32°  
 Interior Temp. 68°  
 Filler Temp. @ Inlet Cap } Indicate  
 Filler Temp. @ Outlet Cap } if pumped  
 or poured  
pumped  
 Total Volume Installed 24 gal  
 Installation Pressure 90 psi  
 (if poured, N/A)  
 Data Recorded By: B.L. Kudell Date 2-28-79



1 3/4" Shim

PC93

BG 988

Level 1  
No Rust

WIRE ANCHORAGE

Closest Buttress Bottom

Tendon No. 2310

By B.C. Kuehler

Date 12-5-78

WIRE ANCHORAGE

Closest Buttress Bottom

Off-Size Buttonhead None

Buttonhead with Split None

Wire Removed Previously

Discontinuous Wire Removed this surveillance

Wire removed this surveillance for inspection



Tendon Surveillance

Calvert Cliffs Nuclear Power Plant  
Unit 1  
End Anchor Sketch Form  
Figure



Data Recorded By \_\_\_\_\_

Date \_\_\_\_\_

TENDON NUMBER: \_\_\_\_\_

	RAM (1)	RAM (2)
	S/N	S/N
Average Hydraulic pressure at Lift-Off		
Tendon Lift Offs Acceptable?		
Lift Off Force, $F_L$	Kips	Kips
Average Lift Off Force $F_{LAV} = \frac{F_L(1) + F_L(2)}{2}$		Kips
Force Per Wire ( $F_{LAV} \div N_e$ )		Kips
Time since initial stressing of Tendon		Years

Enter Data into F.-T Curves and determine acceptance of Tendon Condition as per Steps B.1 of Data Sheet VI.1. instructions

Tendon is satisfactory Verified \_\_\_\_\_  
Date \_\_\_\_\_

	RAM (1)	RAM (2)
	S/N	S/N
Number of wires removed this surveillance $N_R$		
Number of effective wires $N_e$		
0.8f's ( $9.43 \times N_e$ )		
Hydraulic Force @ 0.8f's	psi	psi
Original Lift-Off Hydraulic pressure, $P_L$	psi	psi
Reduction in shim pressure, $P_{RH}$ , ( $N_R \times 50$ )	psi	psi
Shim Pressure ( $P_L + 500 - P_{RH}$ )	psi	psi



STRESSING - DESTRESSING

TENDON NUMBER \_\_\_\_\_

CLOSEST BUTTRESS \_\_\_\_\_

DATE: \_\_\_\_\_

DATA RECORDED BY: \_\_\_\_\_

RAM S/N: \_\_\_\_\_

GAUGE S/N: \_\_\_\_\_

STEP	DESCRIPTION	OBJECTIVE					
VI.B.2	Check Gauges	Zero					
VI.B.1	Measure Shims	-					
VI.B.3	Lift Off	**	Run 1	Run 2	Run 3	Run 4	Run 5
VI.B.5	Pressurize to 0.8f's	**					
VI.B.5	Elongation @ 0.8f's	-					
VI.B.6	Depressurize to zero	-					
VI.B.7	Pressurize to 1 kip/wire	**					
VI.B.7	Elongation at 1 kip/wire						
VI	Remove Wire - This End Cut?	***					
VIII.3	Pressurize to 1 kip/wire	**					
VIII.4	Elongation at 1 kip/wire						
VIII.5	Pressurize to 0.8f's	**					
VIII.5	Elongation at 0.8f's						
VIII.6	Pressure for shim measure	**					
VIII.7	Elongation at shim press						
VIII.7	Shims installed						
VIII.8	Lift Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5
VIII.8	AVG Lift Off $\geq$ Initial AVG Lift Off? If "NO" above						
VIII.9	Pressurize to 1000 psig above Initial avg. lift-off Shims installed	**					
	New Lift-Off pressure		Run 1	Run 2	Run 3	Run 4	Run 5

\*\* Obtain from Data Sheet VI.1

\*\*\* If required by Data Sheet II.1

TENDON NUMBER

DATE:

DATA RECORDED BY:

From Page (1)


1. Find Elongation:

Elongation is the extension between an applied force of 1 kip/wire to 0.8f's. Distance is measured between the bearing plate and bearing force of the stressing washer. Total Elongation is the sum of the net elongations at each end.

Elongation = Elongation @ 0.8f's - Elongation @ 1 kip/wire Total = Elongation (End 1) + Elongation (End 2). Compare with initial Elongations indicated in Appendix D of the Prestressing Report.

If any significant deviation from the initial value is indicated, in addition to a decrease in lift-off forces some reliable information may be gained as to tendon condition. There are no acceptance criteria for Elongation, but data will be a part of the evaluation by the Surveillance Test Engineer.

	END (1) 1 kip	END (2) 1 kip	END (1) 0.8f's	END (2) 0.8f's	END 1 Net	END 2 Net	TOTAL
DESTRESS							
RESTRESS							



MAXIMUM EFFECTIVE PRESTRESS (8.70 KIPS)

PREDICTED MINIMUM EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS (6.96 KIPS)

DATA SHEET VI.3

VERTICAL TENDON NO: \_\_\_\_\_

DATA PLOTTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

TENDON WIRE INSPECTION SHEET

UNIT 1

TENDON NUMBER: 3D14

CLOSEST BUTTRESS: 5


INSPECTION PERFORMED BY: B.C. Rudell

DATE: 9-9-78

LENGTH: BUTTON HEAD TO SCRIBE

Buttonhead cut @ closest buttress 2, Pulled from closest buttress 5.

Cut  
End



Corrosion Level 1

CORROSION LEVELS

- |                 |  |  |
|-----------------|--|--|
| Indicate above: | a. All Corrosion level:                                | 1. No visible oxidation                    |
|                 | b. Any scratches resulting from removal                | 2. Visible oxidation, no pitting           |
|                 | c. Sample locations                                    | 3. $0 < \text{pitting} \leq 0.003''$       |
|                 | d. Button head   | 4. $0.003'' < \text{pitting} \leq 0.006''$ |
|                 | e. Any pertinent information indicating wire condition | 5. $0.006'' < \text{pitting} \leq 0.010''$ |

Damage resulting from removal

UNIT 1  
65  
15  
80  
25  
110  
170


TENDON NUMBER: 23V8 Wire # 1 CLOSEST BUTTRESS:

INSPECTION PERFORMED BY:

DATE: 12-9-78

LENGTH: BUTTON HEAD TO SCRIBE 174' 5"

Cut End



Corrosion Level 1

CORROSION LEVELS

- |                 |  |  |
|-----------------|--|--|
| Indicate above: | a. All Corrosion levels                                | 1. No visible oxidation                    |
|                 | b. Any scratches resulting from removal                | 2. Visible oxidation, no pitting           |
|                 | c. Sample locations                                    | 3. $0 < \text{pitting} \leq 0.003''$       |
|                 | d. Button head   | 4. $0.003'' < \text{pitting} \leq 0.006''$ |
|                 | e. Any pertinent information indicating wire condition | 5. $0.006'' < \text{pitting} \leq 0.010''$ |

★ Damage resulting from removal

UNIT 1


TENDON NUMBER: 23V8 Wire #2 CLOSEST BUTTRESS:

INSPECTION PERFORMED BY:

DATE: 12-9-78

LENGTH: BUTTON HEAD TO SCRIBE 174' 5"

Cut End



Corrosion Level 1

CORROSION LEVELS

- |                 |  |                                       |
|-----------------|--|---------------------------------------|
| Indicate above: | a. All Corrosion levels                                | 1. No visible oxidation               |
|                 | b. Any scratches resulting from removal                | 2. Visible oxidation, no pitting      |
|                 | c. Sample locations                                    | 3. $0 < \text{pitting} < 0.002"$      |
|                 | d. Button head   | 4. $0.002" < \text{pitting} < 0.006"$ |
|                 | e. Any pertinent information indicating wire condition | 5. $0.006" < \text{pitting} < 0.010"$ |

★ Damage resulting from removal



TENDON WIRE INSPECTION SHEET

UNIT 1


TENDON NUMBER: 43V8

Top end cut  
CLOSEST BUTTRESS: NA

INSPECTION PERFORMED BY: Carl McKenzie

DATE: 1-9-79

LENGTH: BUTTON HEAD TO SCRIBE 175' 3"



Corrosion Level 1

CORROSION LEVELS

- |                 |  |  |
|-----------------|--|--|
| Indicate above: | a. All Corrosion levels                                | 1. No visible oxidation                    |
|                 | b. Any scratches resulting from removal                | 2. Visible oxidation, no pitting           |
|                 | c. Sample locations                                    | 3. $0 < \text{pitting} \leq 0.003''$       |
|                 | d. Button head   | 4. $0.003'' < \text{pitting} \leq 0.006''$ |
|                 | e. Any pertinent information indicating wire condition | 5. $0.006'' < \text{pitting} \leq 0.010''$ |



Damage resulting from removal


Tendon Ident.	DESTRESS				RESTRESS				FILLER			WIRE (REMOVED)		Date Retension
	Prev'd Lift-Off	Meas'd Lift-Off	Previous Flong.	Meas'd Flong.	Effect. Wires	Final Lift-Off	Meas'd Flong.	Shims Installed	End Anchor-age Inspect.	Filler Chem.	Tensile Tests	Wire or Change	d.	
62H70	7.96	7.56	10.19	9.25	89(70)	7.68	9.25	3" + 3"	9-0	SAT	NA	NA	8-17-78	
24H55	7.99	7.27	10.06	9.56	90	7.86	9.88	2 1/2 + 2 15/16	1-0	SAT	NA	NA	8-19-78	
31H50	7.95	7.50	10.25	9.50	90	7.66	9.56	3 + 2 3/8	SAT	SAT	NA	NA	8-19-78	
51H45	7.87	6.79	10.25	7.31	90	7.67	9.44	2 15/16 + 3	SAT	SAT	NA	NA	8-21-78	
35H65	7.92	7.23	10.25	8.94	90(26)	7.28	8.94	3 + 2 3/4	1-0	SAT	NA	NA	8-22-78	
31H2	7.81	8.09	10.25	8.25	90	8.40	8.19	2 3/4 + 1 3/4	SAT	SAT	NA	NA	11-16-78	
31H1	7.85	7.52	10.12	9.58	70	7.78	9.58	2 1/2 + 2 3/4	SAT	SAT	NA	NA	11-17-78	
53H4	7.96	8.39	10.06	9.19	90	8.18	9.50	2 1/4 + 2 1/4	SAT	SAT	NA	NA	11-9-78	
26H4	8.03	7.39	10.19	9.31	90	7.54	9.50	2 1/4 + 2 1/4	SAT	SAT	NA	NA	11-3-78	
64H40	7.92	6.78	10.19	9.12	90	7.56	9.75	2 1/2 + 2 3/4	SAT	SAT	NA	NA	10-24-78	
24H37	8.01	6.95	9.62	9.44	90/89	7.33	9.50	2 5/8 + 2 3/8	1-0	SAT	SAT	SAT	1-19-78	
3043	8.04	7.38	10.12	9.50	90	7.73	9.75	6 1/4 + 7 1/4	1-0	SAT	NA	NA	8-28-78	
1D40	7.95	7.28	10.25	9.25	90	7.54	NO DATA	6 3/4 + 6 1/4	SAT	SAT	NA	NA	8-30-78	
1D24	8.64	7.43	9.50	9.00	90(32)	8.09	8.75	6 1/4 + 6"	8-0	SAT	NA	NA	9-1-78	
2D21	7.93	7.40	9.12	9.81	90	7.90	9.88	6 1/3 + 6 1/4	SAT	SAT	NA	NA	7-8-78	
3D14	7.91	7.73	9.50	7.94	90/89	8.11	8.56	5 1/2 + 5 3/8	1-0	SAT	SAT	SAT	9-9-78	
2D45	7.95	7.19	9.69	8.69	90	7.79	9.62	5 1/2 + 6 3/8	SAT	SAT	NA	NA	9-6-78	
12V31	8.11	7.88	11.75	11.25	90(31)	8.45	11.25	16 5/8	10-0	SAT	NA	NA	12-5-78	
23V8	8.39	8.46	10.88	10.88	90/88	8.52	11.19	14 13/16	8-0/2-0	TAKEN	SAT/SAT	SAT/SAT	12-6-78	
61V1	8.28	8.61	11.25	11.5	90	8.53	11.38	15 1/8	12-0/2-0	SAT	NA	NA	12-7-78	
65V28	8.28	7.13	11.50	11.19	90	7.78	11.25	15 3/8	13-0	SAT	NA	NA	12-8-78	
54V14	8.21	7.32	9.81	10.75	89	7.98	11.00	12 1/2	5-0/1-0	SAT	NA	NA	12-11-78	
43V8	8.42	8.22	12.00	11.12	90/89	8.20	11.75	17 1/8	8-0/1-0	SAT	SAT	SAT	12-13-78	
86V12	END CAP	INSPECTION ONLY	INSPECTION ONLY	(TOP)					11-0	TAKEN	NA	NA	NA	
23V9	END CAP	INSPECTION ONLY	INSPECTION ONLY	(BOTTOM)					SAT	SAT	NA	NA	NA	

Data Recorded by *[Signature]*

For inspections above indicate Satis./Not Satis.

TIME IN YEARS

0.01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1 2 3 4 5 10 20 30 40



DATA SHEET VI.3

HORIZONTAL TENDON NO: 62 H70

DATA PLOTTED BY: BCL

DATE: 4/15/54

TIME IN YEARS

01 .02 .03 .04 .05 .1 .2 .3 .5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 kips)

Reset

Will All  
Expect

PREDICTED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 kips)

DATA SHEET VI.3

HORIZONTAL TENDON NO: 24H55

DATA PLOTTED BY: BLA

DATE: 4/15/54

9.0

8.5

8.0

7.5

7.0

6.5

6.0



TIME IN YEARS

01 .02 .03 .04 .05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 50.

MAXIMUM EFFECTIVE PRESTRESS (8.70 kips)

Reinforced

Unreinforced

Expt

PREDICTED MINIMUM EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS (6.83 kips)

DATA SHEET VI.3

HORIZONTAL TENDON NO: 31H50

DATA PLOTTED BY: LLS

DATE: VI 5 K

9.0

8.5

8.0

7.5


7.0

6.5

6.0

TIME IN YEARS

01 .02 .03 .04 .05 0.1 0.2 0.3 0.5 2.0 3.0 4.0 5.0 10. 20. 30. 40.



DATA SHEET VI.3


HORIZONTAL TENDON NO: 51A45

DATA PLOTTED BY: ZLX

DATE: VI 5 Yr



TIME IN HOURS




DATA SHEET VI.3

HORIZONTAL TENDON NO: 35 H 65

DATA PLOTTED BY: BLK

DATE: UI 5 Yr

0.01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.



DATA SHEET VI.3

HORIZONTAL TENDON NO: 31H2

DATA PLOTTED BY: *BLA*

DATE: *VI-54*

TIME IN HOURS

0.01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 kips)

⊕ Present  
⊖ Lost One

⊕ Expect

PREDICTED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 kips)

DATA SHEET VI.3

HORIZONTAL TENDON NO: 3141

DATA PLOTTED BY: BLL

DATE: 4I-5K



TIME IN YEARS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10.0 20.0 30.0

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 KIPS)

⊙ 2.4M

⊙ Reseat

⊙ Expect

PREDICTED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIPS)

DATA SHEET VI.3

HORIZONTAL TENDON NO: 53H4

DATA PLOTTED BY: 282

DATE: 4/15/54

TIME IN YEARS

01 .02 .03 .04 .05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30.

MAXIMUM EFFECTIVE  
PRESTRESS (3.10 KIPS)

Reset  
L. J. M.  
Expect

PREDICTED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 KIPS)

MINIMUM

DATA SHEET VI.3

HORIZONTAL TENDON NO: 26H4

DATA PLOTTED BY: BLK

DATE: UI 5 Yr

9.0

8.5

8.0

7.5

7.0

6.5

6.0

TIME IN YEARS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS (3.70 kips)

⊙ Retest

⊙ Expect

⊙ List plot

PREDICTED MINIMUM EFFECTIVE  
PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.83 kips)


DATA SHEET VI.3

HORIZONTAL TENDON NO: 64H40

DATA PLOTTED BY: RLR

DATE: VI 5 Yr





DATA SHEET VI.3

HORIZONTAL TENDON NO: 24H37

DATA PLOTTED BY: WAC

DATE: 11/5/54

TIME IN YEARS

0.01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS  
(8.70 KIPS)

Resort

Exp. L.R.F.M.

PREDICTED MINIMUM  
EFFECTING PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.97 KIPS)

DATA SHEET VI.3


DOVE TENDON NO: LD 43

DATA PLOTTED BY: ZLL

DATE: VI 5 Yr

TIME IN YEARS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10.0 20.0 30.0 40.0



DATA SHEET VI.3

DOVE TENDON NO: LD 40


DATA PLOTTED BY: BLK

DATE: VI 5 Yr



TIME IN YEARS

0.01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. AC.



DATA SHEET VI.3


DOME TENDON NO: 1D24

DATA PLOTTED BY: AK

DATE: 4/15/76

TIME IN YEARS

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.



MAXIMUM EFFECTIVE  
PRESTRESS  
(8.70 KIPS)

At start

At end

PREDICTED MINIMUM  
EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.97 KIPS)

DATA SHEET VI.3

DOVE TENDON NO: 2D21


DATA PLOTTED BY: BAK

DATE: 11/5/54



TIM IN YEARS

0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.



MAXIMUM EFFECTIVE PRESTRESS (8.70 kips)

③ Reseat

④ L. H. HULL

⑥ Export

PREDICTED MINIMUM EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS (6.97 kips)

DATA SHEET VI.3


DOME TENDON NO: 3D14

DATA PLOTTED BY: *BLK*

DATE: 4/15/60

TIME IN YEARS

0.01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.



MAXIMUM EFFECTIVE  
PRESTRESS  
(8.70 kips)

Reset

Expect

LIMIT

PREDICTED MINIMUM  
EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.97 kips)

DATA SHEET VI.3


DOVE TENDON NO: 2D45

DATA PLOTTED BY: DLR

DATE: 4I 5Yr

Kips

0.01 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10.0 20.0 30.0 40.0



DATA SHEET VI.3

VERTICAL TENDON NO: 12 V 31

DATA PLOTTED BY: *LLK*

DATE: *41 5 Y*



Residual

0.1 0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
RESIDUAL PRESTRESS (8.70 KIPS)

8.70

8.00

PREDICTED  
MINIMUM EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.96 KIPS)

DATA SHEET VI.3

VERTICAL TENDON NO: 23V8

DATA PLOTTED BY: *WLL*

DATE: *4/15/56*

Stress

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
Residual PRESTRESS (6.70 KIPS)

Expect

PREDICTED  
MINIMUM EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.96 KIPS)

DATA SHEET VI.3

VERTICAL TENDON NO: 61VI

DATA PLOTTED BY: RLL

DATE: 4/15/54



kestress

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10.0 20.0 30.0 40.0

9.0

8.5

8.0

7.5

7.0

6.5

6.0

MAXIMUM EFFECTIVE  
PRESTRESS (8.70 KIPS)

⊙ Expect

⊙ Reseat

⊙ Lift-off

PREDICTED  
MINIMUM EFFECTIVE PRESTRESS

MINIMUM EFFECTIVE PRESTRESS  
(6.96 KIPS)

DATA SHEET VI.3


VERTICAL TENDON NO: 65 V28

DATA PLOTTED BY: ZLK

DATE: 4/15/84

Kishes

0.02 0.03 0.04 0.05 0.1 0.2 0.3 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 40.



DATA SHEET VI.3


VERTICAL TENDON NO: 54V14

DATA PLOTTED BY: ZHX

DATE: 4/15/54

Stress

0.1 0.2 0.3 0.4 0.5 1.0 2.0 3.0 4.0 5.0 10. 20. 30. 50.



DATA SHEET VI.3

VERTICAL TENDON NO: 43V8

DATA PLOTTED BY: BLK

DATE: 4/15/76



UNIT I 5 YR. SURVEILLANCE

<u>TENDON</u>	<u>LIFT-OFF</u>	<u>NORMALIZE FACTOR</u>	<u>NORMALIZED LIFTOFF</u>
62H70	7.56	1.002	7.58
24H55	7.27	.989	7.19
31H50	7.50	1.022	7.66
51H45	6.79	1.031	7.00
35H65	7.23	1.026	7.42
31H2	8.09	1.003	8.11
31H1	7.52	1.033	7.77
53H4	8.39	.985	8.26
26H4	7.39	.987	7.29
64H40	6.78	1.004	6.81
24H37	<u>6.95</u>	.985	<u>6.84</u>
	7.41		7.45
3D43	7.38	.977	7.21
1D40	7.28	.996	7.25
1D24	7.43	.983	7.30
2D21	7.40	.973	7.20
3D14	7.73	.969	7.49
2D45	<u>7.19</u>	.986	<u>7.09</u>
	7.40		7.26
12V31	7.88	1.023	8.06
23V8	8.46	.989	8.37
61V1	8.61	1.002	8.63
65V28	7.13	1.002	7.14
54V14	7.32	1.000	7.39
43V8	<u>8.22</u>	.985	<u>8.10</u>
	7.94		7.95

12" Cal 3/14/79  
8" Cals 7/20/78

Ram #5 SN 4045005050008  
Ram #4 SN 4045004050008  
Ram #2 SN 40450200500-12

Gauge No. 4215106 Q-Code  
Gauge No. 4215108 V-Code  
Gauge No. 4215006A W-Code  
Gauge No. 4215004A X-Code  
Gauge No. G-224 Y-Code

HORIZONTAL TENDONS

<u>TENDON- BUTTRESS</u>	<u>LIFT-OFF PRESSURE</u>	<u>RESEATING PRESSURE</u>	<u>*RAM/ GAUGE</u>	<u>DATE CAL</u>	<u>LIFT-OFF KIP</u>	<u>RESEAT KIP</u>	<u>AVG. LIFTOFF</u>	<u>AVG. RESEATING</u>
62H70-2	5290	5340	5/Q	7/20/78	670	678		
89 Wires					(673.5	683.5)	7.56	7.68
62H70-6	5355	5430	4/V	7/20/78	677	689		
24H55-4	5040	5530	4/V	7/20/78	640	702		
90 Wires					(654.	707.5)	7.27	7.86
24H55-2	5250	5600	5/W	7/20/78	668	713		
31H50-1	5270	5520	5/W	7/20/78	670	704		
90 Wires					(675	689.5)	7.50	7.66
31H50-3	5370	5330	4/V	7/20/78	680	675		
51H45-5	4810	5290	4/V	7/20/78	610	670		
90 Wires					(611	690.5)	6.79	7.67
51H45-1	4820	5580	5/W	7/20/78	612	711		
35H65-5	5050	5160	5/W	7/20/78	645	656		
90 Wires (States 86 Wires)					(651	655.5)	7.23	7.28
35H65-3	5190	5170	4/V	7/20/78	657	655		
31H2-1	5440	5708	2/X	3/14/79	722	757		
90 Wires					(728.5	756)	8.09	8.40
31H2-3	5780	5940	4/V	7/20/78	735	755		
31H1-1	5100	5010	2/X	3/14/79	677	665		
90 Wires					(677	700.5)	7.52	7.78
31H1-3	5350	5800	4/V	7/20/78	677	736		



HORIZONTAL TENDONS (CONT'D)

<u>TENDON- BUTTRESS</u>	<u>LIFT-OFF PRESSURE</u>	<u>RESEATING PRESSURE</u>	<u>*RAM/ GAUGE</u>	<u>DATE CAL</u>	<u>LIFT-OFF KIP</u>	<u>RESEAT KIP</u>	<u>AVG. LIFTOFF</u>	<u>AVG. RESEATING</u>
53H4-5	6060	5700	5/Q	7/20/78	767	722		
90 Wires					(755.5	736.5)	8.39	8.18
53H4-3	5860	5920	4/V	7/20/78	744	751		
26H4-2	5270	5410	4/V	7/20/78	669	687		
90 Wires					(665.5	678.5)	7.39	7.54
26H4-6	5220	5300	5/Q	7/20/78	662	670		
64H40-6	4500	4820	2/X	3/14/79	597	640		
90 Wires					(610.5	680)	6.78	7.56
64H40-4	4940	5690	4/V	7/20/78	624	720		
24H37-2	5050	5140	5/Q	7/20/78	639	650		
90 Wires lift-off/89 Wires Reseating					(625.5	652.5)	6.95	7.33
24H37-4	4820	5160	4/Y	7/20/78	612	655		

DEME TENDONS

<u>TENDON- BUTTRESS</u>	<u>LIFT-OFF PRESSURE</u>	<u>RESEATING PRESSURE</u>	<u>*RAM/ GAUGE</u>	<u>DATE CAL</u>	<u>LIFT-OFF KIP</u>	<u>RESEAT KIP</u>	<u>AVG. LIFTOFF</u>	<u>AVG. RESEATING</u>
3D43-4	5325	5460	4/V	7/20/78	674	691		
90 Wires					(664	695.5)	7.38	7.73
3D43-5	4940	5280	2/X	3/14/79	654	700		
1D40-1	5040	5220	2/X	3/14/79	667	692		
90 Wires					(655.5	678.5)	7.28	7.54
1D40-3	5080	5250	4/V	7/20/78	644	665		
1D24-4	5240	5720	4/V	7/20/78	664	724		
90 Wires (States 82)					(668.5	728.5)	7.43	8.09
1D24-6	5080	5540	2/X	3/14/79	673	733		
2D21-2	5040	5210	2/X	3/14/79	668	691		
90 Wires					(666.5	711.5)	7.40	7.90
2D21-4	5250	5770	4/V	7/20/78	665	732		
3D14-6	5520	5790	4/V	7/20/78	700	733		
90 Wires/89 Wires/Wire Removed					(696	722)	7.73	8.11
3D14-2	5220	5360	2/X	3/14/79	692	711		
2D45-5	4980	5360	4/V	7/20/78	630	679		
90 Wires					(647	701.5)	7.19	7.79
2D45-1	5000	5460	2/X	3/14/79	664	724		

VERTICAL TENDONS

<u>TENDON- BUTTRESS</u>	<u>LIFT-OFF PRESSURE</u>	<u>RESEATING PRESSURE</u>	<u>*RAM/ GAUGE</u>	<u>DATE CAL</u>	<u>LIFT-OFF KIP</u>	<u>RESEATED KIP</u>	<u>AVG. LIFT-OFF KIP/WIRE</u>	<u>AVG. RESEATING KIP/WIRE</u>
12V31	5350	5740	2/X	3/14/79	710	761	7.88	8.45
90 Wires States 89								
23V8	5630	5640	2/X	3/14/79	745	750	8.46	8.52
88 Wires 2 Broken Found								
61V1	5840	5780	2/X	3/14/79	775	768	8.61	8.53
90 Wires								
65V28	4840	5270	2/X	3/14/79	642	700	7.13	7.78
90 Wires								
54V14	4910	5350	2/X	3/14/79	652	710	7.32	7.98
89 Wires								
43V8	5580	5500	2/X	3/14/79	740	730	8.22	8.20
90 Wires/89 Wires 1 Removed								

\* RAM/GAUGE CODES

<u>RAM NUMBER</u>	<u>CODE</u>	
4045005050008	5	Calibration 7/20/78
4045004050008	4	Calibration 7/20/78
40450200500-12	2	Calibration 3/14/79

<u>GAUGE NUMBER</u>	<u>CODE</u>
4215106	Q
4215108	V
4215006A	W
4215004A	X
G-224	Y

February 27, 1979

TO: Mr. L. B. Russell


FROM: Mr. J. H. Pence Jr.

SUBJECT: Tensile Test of Containment Tendon Wires - Calvert Cliffs Unit No. 1

Fifteen lengths of wire (three each from five sections) were tested in accordance with BGSE QAP 27 and ASTM A-421; see attached results.


All fifteen lengths of wire meet the minimum physical requirements of ASTM A-421. Calibration of the instruments, Wire Extensometer serial No. 121246 and Tensile Machine serial No. 53761-2, used to perform these tests is traceable to the National Bureau of Standards.

The load versus elongation curve of each section of wire is attached.

  
\_\_\_\_\_  
J. B. Lyon, II  
Metallurgical Laboratory

Approved

  
\_\_\_\_\_  
L. Erik Titland  
Principal Metallurgist

  
\_\_\_\_\_  
J. H. Pence Jr.  
Metallurgical Laboratory

JBL/JHP/dlp

cc: J. B. Bullock  
J. J. Jones  
J. R. Lemons  
B. C. Rudell



February 27, 1979

No. 1 Containment Calvert Cliffs

Specimen Identification

Section No.

Diameter, Inches

Original Area, Square Inches

Initial Load, Pounds

Elongation at Initial Load, Inches

Gage Length, Inches

Elongation at 1% Extension, Inches

Load at 1% Extension, Pounds

Stress at 1% Extension, PSI

Load at 4% Extension, Pounds

Stress at 4% Extension, PSI

Load at Failure, Pounds

Stress at Failure, PSI

Yield at 1% vs. Failure, Percent

Elongation at Failure, Percent

Location of Failure from Jaw, Inches

23V8#2		
2B	4B	6B
.2505	.2509	.2506
.04928	.04944	.04952
1429	1434	1430
.010	.010	.010
10	10	10
.100	.100	.100
10,425	10,550	10,525
211,546	213,390	213,402
12,060	12,000	12,025
244,724	242,718	243,815
12,225	12,225	12,200
248,072	247,269	247,364
85.3	86.3	86.5
6.6	8.6	7.6
5	7.25	8

February 27, 1979

No. 1 Containment Calvert Cliffs

Specimen Identification

Section No.

Diameter, Inches

Original Area, Square Inches

Initial Load, Pounds

Elongation at Initial Load, Inches

Gage Length, Inches

Elongation at 1% Extension, Inches

Load at 1% Extension, Pounds

Stress at 1% Extension, PSI

Load at 4% Extension, Pounds

Stress at 4% Extension, PSI

Load at Failure, Pounds

Stress at Failure, PSI

Yield at 1% vs. Failure, Percent

Elongation at Failure, Percent

Location of Failure from Jaw, Inches

43V8		
A	B	C
.2508	.2507	.2507
.04940	.04936	.04936
1432	1431	1431
.010	.010	.010
10	10	10
.100	.100	.100
10,300	10,450	10,250
208,500	211,710	207,658
12,025	12,075	11,960
243,421	244,631	242,301
12,175	12,175	12,125
246,457	246,657	245,644
34.6	35.8	34.5
5.6	7.3	6.9
4.5	5	3.75

February 27, 1979

No. 1 Containment Calvert Cliffs

Specimen Identification

Section No.

Diameter, Inches

Original Area, Square Inches

Initial Load, Pounds

Elongation at Initial Load, Inches

Gage Length, Inches

Elongation at 1% Extension, Inches

Load at 1% Extension, Pounds

Stress at 1% Extension, PSI

Load at 4% Extension, Pounds

Stress at 4% Extension, PSI

Load at Failure, Pounds

Stress at Failure, PSI

Yield at 1% vs. Failure, Percent

Elongation at Failure, Percent

Location of Failure from Jaw, Inches

3D14		
1	2	3
.2505	.2506	.2503
.04928	.04932	.04921
1429	1430	1427
.010	.010	.010
10	10	10
.100	.100	.100
10,250	10,250	10,325
207,995	207,826	209,815
11,875	11,900	11,850
240,970	241,281	240,804
11,975	11,975	11,950
242,999	242,802	242,837
85.6	85.6	86.6
7.0	7.1	6.7
7.25	8.5	7

February 27, 1979

No. 1 Containment Calvert Cliffs

Specimen Identification

Section No.

Diameter, Inches

Original Area, Square Inches

Initial Load, Pounds

Elongation at Initial Load, Inches

Gage Length, Inches

Elongation at 1% Extension, Inches

Load at 1% Extension, Pounds

Stress at 1% Extension, PSI

Load at 4% Extension, Pounds

Stress at 4% Extension, PSI

Load at Failure, Pounds

Stress at Failure, PSI

Yield at 1% vs. Failure, Percent

Elongation at Failure, Percent

Location of Failure from Jaw, Inches

23V81		23V8 #1
4A1	2E	5B
.2505	.2504	.2506
.04928	.04924	.04932
1429	1428	1430
.010	.010	.010
10	10	10
.100	.100	.100
10,975	10,800	10,925
222,707	219,334	221,151
12,350	12,375	12,350
250,608	251,320	250,405
12,500	12,525	12,525
253,653	254,366	253,954
87.8	86.2	87.1
7.3	6.8	7.3
5.5	8.5	66.5

February 27, 1979

No. 1 Containment Calvert Cliffs

Specimen Identification

Section No.

Diameter, Inches

Original Area, Square Inches

Initial Load, Pounds

Elongation at Initial Load, Inches

Gage Length, Inches

Elongation at 1% Extension, Inches

Load at 1% Extension, Pounds

Stress at 1% Extension, PSI

Load at 4% Extension, Pounds

Stress at 4% Extension, PSI

Load at Failure, Pounds

Stress at Failure, PSI

Yield at 1% vs. Failure, Percent

Elongation at Failure, Percent


Location of Failure from Jaw, Inches

24H37		
A	B	C
.2509	.2509	.2511
.04944	.04944	.04952
1434	1434	1436
.010	.010	.010
10	10	10
.100	.100	.100
10,275	10,525	10,450
207,828	212,884	211,026
11,875	11,925	11,925
240,190	241,201	240,811
12,050	12,050	12,075
243,730	243,730	241,732
85.3	87.3	86.5
7.5	6.8	7.5
5	3.75	6



10000  
 9000  
 8000  
 7000  
 6000  
 5000  
 4000  
 3000  
 2000

Leaf in percent



Bolton Bros & Electric  
 Teal White 2/27/79

Street vt. Strain

0 3014 1  
 5 2471 0  
 10 2111 1

Expanded in thickness of air

12.5/100


*Ballistic Gas & E.R. Inc.  
Tennessee 42221*

*Stress vs. Strain*

*Q 21V8-5-49*

*E 43V8-6*

*ARL 2/27/79*



*Strain in the direction of the load*

March 12, 1979

TO: Mr. L. B. Russell

FROM: D. T. Ward

SUBJECT: Calvert Cliffs Nuclear Power Plant  
Unit No. 1  
Containment Structure Post-Tensioning System  
Five-Year Surveillance

On March 7, 1979, there was a meeting in Bechtel's Gaithersburg office to discuss the results of the five-year tendon surveillance. The meeting was attended by Dr. Meyers and Mr. Vogelfanger of Bechtel, your Mr. Rudell and me. As part of the discussion, we reviewed the restressing lift-off values and concluded that they should be less than 8.7 kips per wire (upper limit for lift-off in present and proposed technical specifications).

Please modify the surveillance test procedure to use a working maximum of approximately 8.25 kips per wire. This corresponds to 0.7 times the minimum ultimate strength of the wire. We will be happy to review the exact wording. Also, the three tendons which have been reseated above 8.7 kips per wire (61V1, 23V8 and 12V31) should be restressed in the range of 7.5 to 8.25 kips per wire.

Original Signed By  
D. T. Ward

---

Chief Civil Engineer  
Electric Engineering Department

DTW:jch

cc: Mr. J. W. Brothers, Bechtel Power Corp.  
Messrs. A. F. Ash  
R. C. L. Olson  
B. C. Rudell ✓

STRESSING RAM  
PRESSURE GAUGE COMBINATIONS

Calvert Cliffs Nuclear Project

for

Baltimore Gas and Electric

March 30, 1979

TABLE OF CONTENTS

I. Stressing Ram Pressure Gauge Combinations for Ram No.:

4045005050008  
4045004050008  
40450200500-12

II. Calibration Certificates for 1.5 Million Pound Loadcell No.

PCL 78L57 with Indicators.



STRESSING RAM - Pressure Gauge Combinations

Ram: 4045005050008

Gauges: 4215006A  
4215106

CALIBRATION CURVE

RAM NO. 4095005052008

GAUGE NO. A215006A

DATE 3/14/77

5000

4000

3000

2000

1000

0

0

0

0

0

100

200

300

400

500

600

700

800

900

1000

FORCE (KIPS)

*Thomas A. Castellaw*  
Thomas A. Castellaw P. E.

CALIBRATION CURVE

RAM NO. 404500509008

GAUGE NO. 4215106

DATE 3/14/79

9000

8000

7000

6000

5000

4000

3000

2000

1000

0

GAUGE READING (PSI)

1000

900

800

700

600

500

400

300

200

100

0

FORCE (KIPS)

*Thomas A. Castellaw*  
Thomas A. Castellaw, P.E.

STRESSING RAM - Pressure Gauge Combinations

Ram: 4045004050008

Gauges: E 224  
4215108



CALIBRATION CURVE

RAM NO. 404500405000-8

GAUGE NO. 5824

DATE 3/14/79

GAUGE READING (P.P.I.)

90000

80000

70000

60000

50000

40000

30000

20000

10000

0

0 100 200 300 400 500 600 700 800 900 1000

FORCE (KIPS)

*Thomas A. Castellano*  
Thomas A. Castellano, P.E.




CALIBRATION CURVE

RAM NO. 404500105000-8

GAUGE NO. 4215108

DATE 3/14/79



*Thomas A. Castellaw*  
Thomas A. Castellaw, P.E.

STRESSING RAM - PRESSURE GAUGE COMBINATIONS

Ram: 4045020050012

Gauges: 4215004A  
G-239

CALIBRATION CURVE


RAM NO. 1045020050012

GAUGE NO. 4215054A

DATE 3/14/79

GAUGE READING (PSI)

FORCE (KIPS)



*Thomas A. Castellaw*  
Thomas A. Castellaw, P.E.



CALIBRATION CURVE


RAM NO. 4045020080012

GAUGE NO. G-239

DATE 3/14/79

GAUGE READING (PSI)

FORCE (KIPS)



*Thomas A. Castellaw*  
Thomas A. Castellaw, P.E.

CALIBRATION CERTIFICATE

Loadcell No PCL 78L57

March 23, 1979





# TEXAS CALIBRATION

P. O. BOX 189, GRAND PRAIRIE, TEXAS 75050

214 - 262-3008

## Certificate of Verification

This is to certify that the following described testing machine has been calibrated by this company. The loading range shown below has been found to be within a tolerance of .5 %.

Machine Load Cell S/N 4387 Indicator  
Budd S/N 1565 (Make & type of) Vishay 21932

Location Prescon Corporation (Serial No.)  
San Antonio, Texas

Date of Verification Month 3 Day 23 Year 79

Machine Range	Loading Range
<u>0-1,500,000</u>	<u>100,000-1,500,000</u>
_____	_____
_____	_____
_____	_____
_____	_____

Method of Verification and pertinent data are in accordance with A.S.T.M. Specification E4-74 and TEXAS CALIBRATION. "Procedure for Calibrating Tension and Compression Testing Machines" dated 1-2-71.

Attest:

Name \_\_\_\_\_

Title \_\_\_\_\_

Company \_\_\_\_\_

(Company Representative)

TEXAS CALIBRATION

By M. W. Strand  
Field Representative



CALIBRATION CERTIFICATE

Loadcell No. PCL 78L57

February 22, 1978



# TEXAS CALIBRATION

P. O. BOX 189, GRAND PRAIRIE, TEXAS 75050

214 - 262-3008

## Certificate of Verification

This is to certify that the following described testing machine has been calibrated by this company. The loading range shown below has been found to be within a tolerance of 5 %.

Machine LOAD CELL S/N 4387 INDICATOR  
BUDD S/N 1583 (Make & type of)

Location PRESCON CORPORATION (Serial No.)  
SAN ANTONIO, TEXAS

Date of Verification Month 2 Day 22 Year 78

Machine Range	Loading Range
<u>0-1,500,000</u>	<u>100,000-1,500,000</u>
_____	_____
_____	_____
_____	_____
_____	_____

Method of Verification and pertinent data are in accordance with A.S.T.M. Specification E4-74 and TEXAS CALIBRATION, "Procedure for Calibrating Tension and Compression Testing Machines" dated 1-2-71.

Attest:

Name \_\_\_\_\_

Title \_\_\_\_\_

Company \_\_\_\_\_

(Company Representative)

TEXAS CALIBRATION

By [Signature]

Field Representative



# TEXAS CALIBRATION

P. O. BOX 189, GRAND PRAIRIE, TEXAS 75050

214 - 262-3008

Capacity	Serial No.	Date	Order No.
1,500,000 Lb.	4387	2-22-78	

Location

PRESCON CORPORATION  
SAN ANTONIO, TEXAS

Machine Reading Lb.	Proving Ring Reading Lb. LOAD CELL	Machine Error		Remarks
		Lb.	%	
100,000	99,850.00			
200,000	200,250.00			
400,000	400,510.00			
600,000	600,420.00			
800,000	800,180.00			
1,000,000	1,000,275.00			
1,250,000	1,250,340.00			
1,500,000	1,500,175.00			
				Calibrated using Budd Indicator
				S/N 1565
				Budd Readings X30 Indicate
				True Load In Lbs.
				Gauge Factor Set AT.15-
				Calibration
				60K Resistor
				Gives a readign of 38560
				Black P1, Red S2
				or 1,156,800 #
				N.B.S. #213.09/216746

BY FIELD REPRESENTATIVE



## EXECUTIVE STAFF

PHILIP M. AIDT  
ALLEN W. THOMPSON  
DANTE G. BERETTA  
J. ADRIAN BUTT  
DONALD W. SMITH

## PENNIMAN &amp; BROWNE, Inc.

CHEMISTS-ENGINEERS-INSPECTORS

6252 FALLS ROAD

BALTIMORE, MARYLAND 21209

ESTABLISHED

1896

CABLE ADDRESS

"BALTEST"

TELEPHONE

825-4131

AREA CODE 301



ANALYTICAL DIVISION

## REPORT OF ANALYSIS

Attn: Mr. B. C. Rudell

April 3, 1979

P.O. 40586-MX

No. 790619

Sample of Tendon Greases

From Baltimore Gas &amp; Electric Co.

Marked For Analysis

Sample Identification	Chlorides ppm	Nitrates ppm	Sulfides ppm	Water %	Neutralization No. MgKOH/g
64H 40-4	*0.1	0.40	*0.10	*0.1	0.087
31H 1-3	*0.1	0.82	*0.10	0.6	0.123
26H 4-2	*0.1	0.14	0.11	0.1	0.467
51H 45-2	*0.1	0.89	0.15	0.7	0.415
24H 55-4	*0.1	0.84	*0.10	0.1	0.188
62H 70-2	*0.1	0.57	*0.10	0.5	0.123
35H 4-5	0.1	0.56	*0.10	0.2	0.222
2D 21-L	*0.1	0.11	*0.10	0.1	0.197
2D 45-5	*0.1	0.77	0.20	0.1	0.067
31H 50-3	*0.1	0.19	*0.10	0.1	0.110
35H 65-3 (31H 65-3)	0.1	0.12	*0.10	*0.1	0.205
1D 40L (1040-1)	*0.1	0.14	*0.10	*0.1	0.210
3D 43-5 (2D43-5)	*0.1	0.30	*0.10	0.1	0.268
3D 14-5	*0.1	0.12	*0.10	*0.1	0.189
1D 24-5	*0.1	0.41	*0.10	0.3	0.303
45V14-B	*0.1	0.28	*0.10	0.4	0.416
61V1-T	*0.1	0.67	*0.10	0.4	0.138
34V8-B	*0.1	0.19	*0.10	0.7	0.221
56V28-T	0.1	0.61	0.15	0.3	0.519
42H37-2	*0.1	0.14	*0.10	0.2	0.345
12V31-B	*0.1	0.09	*0.10	0.1	0.043
23V9-B	*0.1	0.74	*0.10	1.2	0.117
31H2-1	*0.1	0.53	*0.10	1.9	0.265

\*less than

Nitrates - ASTM D992; Chlorides - ASTM D-512; Sulfides - APHA; Waters ASTM D95;  
and Neutralization - ASTM D664.

PENNIMAN &amp; BROWNE, Inc.



spl

Philip M. Aidt

BALTIMORE GAS & ELECTRIC COMPANY  
 TELEPHONE AND CONFERENCE MEMORANDUM

DATE 4-4-79

BY: Bernard C. Rudell

PURCHASE ORDER NO. \_\_\_\_\_  
 REQN. NO. \_\_\_\_\_  
 SOR NO. \_\_\_\_\_

TELEPHONE CALL  CONFERENCE

WITH: Mr. Bernie Welch 931-2121

COMPANY: Pressure & Vacuum Measurements Div. NBS

SUBJECT: Tendon Stressing Ram Calibration Accuracy

NOTES: I described the procedure which was used to calibrate the stressing rams and the method used to determine the accuracy of the system relative to the calibrations by the NBS. Mr. Welch said that this approach was the method in which the NBS would use given such data.

Taking the square-root of the sum of the squares of the rated accuracies of the equipment used to calibrate a system would result in the working accuracy of the system.

I told Mr. Welch that the dead weight tester had a rated accuracy of  $\pm 1\%$  and that the gauge calibration to this tester had a variation of  $\pm 0.5\%$  (this was determined by taking the difference of the dead weight tester and the gauge being calibrated and dividing by the dead weight tester pressure reading). By combining the dead weight tester

COPIES TO:  
41-5 K. Tendon Surveillance

BALTIMORE GAS & ELECTRIC COMPANY  
TELEPHONE AND CONFERENCE MEMORANDUM

DATE 4-4-79

BY: Bernard C. Rudell

PURCHASE ORDER NO. \_\_\_\_\_

TELEPHONE CALL  CONFERENCE

REQN. NO. \_\_\_\_\_

SOR NO. \_\_\_\_\_

WITH: Mr. Welch, B.

COMPANY: Pressure & Vacuum Measurements Div. NBS

SUBJECT: Tendon Stressing Ram Calibration Accuracy

NOTES: (cont.)

and the gauge accuracies I obtained an accuracy of the gauge to the NBS of 1.118% of which Mr. Welch agreed. I explained that the load cell had an accuracy of  $\pm 0.5\%$  to the NBS and that the gauge and load cell readings were plotted to get a calibration curve of the stressing ram. By combining the gauge and load cell accuracies using the square-root of the sum of the squares, the overall accuracy of the stressing ram system is 1.22%. Mr. Welch agreed with the method and the value obtained for the accuracy of the stressing ram system to the NBS system.

Bernard C. Rudell 4/4/79

COPIES TO:

41-54. Tendon Surveillance

BALTIMORE GAS & ELECTRIC COMPANY  
TELEPHONE AND CONFERENCE MEMORANDUM

DATE 3/5/79  
PURCHASE ORDER NO. \_\_\_\_\_  
REQN. NO. \_\_\_\_\_  
SOR NO. \_\_\_\_\_

BY: Bernard C. Rudell

TELEPHONE CALL  CONFERENCE

WITH: Mr. Keyser (301) 921-2401

COMPANY: Office of Measurements Services NBS

SUBJECT: Calibration Accuracy of Stressing Room

NOTES: Described the calibration procedure of the Stressing Room used for tendon surveillance. Discussed the square-root of the sum of the squares method that I used to determine the accuracy of  $\pm 1.22\%$  of the Stressing Room system to the NBS system. Mr. Keyser said that the method I used is an acceptable and recognized method to the NBS. Mr. Keyser recommended that I talk to Mr. Welch. I told Mr. Keyser that I already had and he suggested I talk to Mr. Petersea.

Bernard C Rudell 4/5/79

COPIES TO:  
41-54-Tendon Surveillance

BALTIMORE GAS & ELECTRIC COMPANY  
TELEPHONE AND CONFERENCE MEMORANDUM

DATE 4/5/79

BY: Bernard C. Ruckell

PURCHASE ORDER NO. \_\_\_\_\_

REQN. NO. \_\_\_\_\_

SOR NO. \_\_\_\_\_

TELEPHONE CALL  CONFERENCE

WITH: Mr. Peterson (301) 921-2577

COMPANY: Force Measurements Division NBS

SUBJECT: Calibration Agency of Straining Rams

NOTES: Described the method of which the rams were calibrated and the manner in which I reached an accuracy of  $\pm 1.22\%$  of the Straining Ram calibration curve to the NBS system. Mr. Peterson said that given the data I have he would have used the same method. He said that for this equipment he believed this accuracy to be a conservative estimate. He said he could not see how anyone could argue this method of determining these accuracies.

Bernard C. Ruckell 4/5/79

COPIES TO:  
41-5 yr Tendon Surveillance



April 5, 1979

TO: Mr. D. T. Ward

FROM: B. C. Rudell

SUBJECT: Calvert Cliffs Nuclear Power Plant  
Unit No. 1  
Containment Structure Post - Tensioning System  
Five - Year Surveillance

During the Unit No. 1 five-year tendon surveillance high average lift-offs were obtained on vertical and dome tendons. After review of all the data a comparison of average lift-offs for the five-year surveillance to the two previous surveillances revealed a 0.6 kip per wire bias above the values expected. At this point a poor initial calibration was suspected. It was decided to send the stressing equipment back to Prescon Corp. along with a witness to have the ram-gauge combinations recalibrated. Data from the recalibration collected on March 14, 1979, for the twelve inch stroke ram shows the initial data being incorrect as much as 2.8% high (20 kip higher at the 700 kip force reading). Data collected from the two eight inch stroke rams during recalibration was within the inaccuracies of the calibration ( $\pm 1.2\%$ ).

Three rams were used in the surveillance. The twelve inch stroke ram was first calibrated July 19, 1978. Two eight inch stroke rams were calibrated July 20, 1978. The twelve inch stroke ram was required on every dome and vertical tendon surveillance which explains the higher than expected averages for those groups of tendons when the initial calibration data was used. A comparison of the slopes of the various initial calibration data points taken using the twelve inch stroke ram shows that inaccurate zeroing of the strain gauge may be the cause of the poor initial calibration.

Determinations using the recalibration data for the twelve inch stroke ram shows the vertical tendon in the sample population previously suspected of having a high lift-off to be within our present and proposed specifications. Three tendons suspected of being reseated above our specification show, with the recalibration, to be reseated within Calvert Cliffs specifications.

J. T. Ward  
15, 1979  
Page 2

There is no evidence of abnormal degradation of the containment structure. All tendons checked for lift-off force during this surveillance, using the recalibration data for the twelve inch stroke ram, have a lift-off force between 6760 (minimum) and 8700 (maximum) pounds per tendon wire. All tendon wires removed are free of corrosion and demonstrated to have a tensile strength greater than the guaranteed ultimate strength of the wire (240 Ksi.). No apparent changes have occurred in the visual appearance of the end anchorages. Chemical analysis of the sheathing filler shows concentrations of chlorides, nitrates, and sulfides to be less than ten parts per million. The sheathing filler contained less than ten percent water.



Surveillance Test Engineer  
Electric Production Department

BCR/moj

cc: Messrs. L. B. Russell  
R. F. Ash  
R. C. L. Olson  
D. W. Latham

April 10, 1979

To: Mr. E. C. Rudell  
From: Mr. J. B. Lyon, II  
Subject: Broken Tendon Wires (23V3)  
Calvert Cliffs Unit No. 1

Two tendon wires which failed in service were sent to the Metallurgical Laboratory at Westport for evaluation. Both of the tendon wires failed by the same fracture mode, see Figure 1.




Figure 1 Failed Tendon Wires with 1/16" Deep Notch in 1/4" Wire

It is believed by Metallurgical Laboratory personnel that the notches which are seen on both failures are the stress risers which initiated the fractures. It appears that the tendon wires were pinched when they were clamped at a location 3-3/4 inches from the

wires' ends. When the tendons were loaded after this pinching, they failed by what appears to be a tensile overload.

J. D. Lyon, II  
Metallurgical Laboratory

Approved

L. Erik Titland

L. Erik Titland  
Principal Metallurgist

JBL/pav

## BALTIMORE GAS AND ELECTRIC COMPANY

TO Mr. J. Ponce

FROM Bernie Rudell et 7978

SUBJECT Broken Tendon Wires

DATE 2-22-79

MESSAGE

Inclosed is the broken sections of two tendon wires. The wires broke just beneath the stressing washers which are  $3\frac{1}{2}$ " thick. The wires were under a tensile load of  $\sim 8.7$  Kips when they failed sometime during the past five years. It is my belief that the wires were washed during seating and failed at a latter date. Any information you can give concerning these breaks will be appreciated.

REPLY

SIGNED

B. Rudell

Account Number 4973.5112

SIGNED

DATE