

Georgia Power Company
333 Piedmont Avenue
Atlanta, Georgia 30308
Telephone 404 526-3195

Mailing Address
40 Inverness Center Parkway
Post Office Box 1295
Birmingham, Alabama 35201
Telephone 205 866-5581

December 13, 1990

the southern electric system

W. G. Hairston, III
Senior Vice President
Nuclear Operations

ELV-02353
#0755

Docket No. 50-425

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555


Gentlemen:

VOGTLE ELECTRIC GENERATING PLANT
FINAL SUPPLEMENT TO SUMMARY
REPORT OF STARTUP TEST PROGRAM

In accordance with Technical Specification 6.8.1.1, enclosed is the final supplement to the initial startup report which was submitted by letter ELV-00789 dated August 21, 1989.

If you have any questions, please contact this office.

Sincerely,


W. G. Hairston, III

WGHIII/NJS/11h

Enclosure

xc w/enclosure:
Georgia Power Company
Mr. C. K. McCoy
Mr. G. Bockhold, Jr.
Mr. P. D. Rushton
Mr. R. M. Odom
NORMS

U.S. Nuclear Regulatory Commission
Mr. S. D. Ebnetter, Regional Administrator
Mr. D. S. Hood, Licensing Project Manager, NRR
Mr. B. R. Bonser, Senior Resident Inspector, Vogtle

9012170280 901213
PDR ADDCK 05000425
P PDR

11
1256

VOGTLE ELECTRIC GENERATING PLANT - UNIT 2
FINAL SUPPLEMENT TO
SUMMARY REPORT OF STARTUP TEST PROGRAM

This final supplement to the initial startup report addresses the remaining startup test that was incomplete at the time of submittal of the initial startup report.

The test is identified according to the section numbering scheme used in the initial report. The test number is provided in parenthesis.

7.6.10 Thermal Expansion Test (2-600-11)

Final thermal expansion measurements have been performed, evaluated, and found acceptable. All acceptance criteria for this test were met and plant response was determined to be within allowable tolerances.

Based on the above, the Initial Startup Test Program for Vogtle Unit 2 is now complete in accordance with Technical Specification 6.8.1.1 and no additional supplements are required.