



Omaha Public Power District

1623 HARNEY ■ OMAHA, NEBRASKA 68102 ■ TELEPHONE 536-4000 AREA CODE 402

October 29, 1982
LIC-82-357

Mr. Robert A. Clark, Chief
U. S. Nuclear Regulatory Commission
Office of Nuclear Reactor Regulation
Division of Licensing
Operating Reactors Branch No. 3
Washington, D.C. 20555

Reference: Docket No. 50-285

Dear Mr. Clark:

Completion Schedule for the Fort Calhoun Station Permanent Emergency Operations Facility (EOF)

Omaha Public Power District's letter to the Commission dated June 4, 1982 provided the District's latest update and schedule for completing the permanent EOF located at the North Omaha Power Station. The District stated in this letter that completion of the construction and implementation of the new EOF was expected by November 1, 1982. The purpose of this letter is to provide the Commission with a status update and a new schedule for declaring the EOF fully operational.

Construction of the subject EOF is essentially complete, except for minor finishing work that is presently being completed. The District has also been performing the necessary work which will enable the new EOF to be declared functional, but several outstanding items remain to be completed. These items include: (1) installation of standard (commercial) telephones, (2) review and approval of revisions to the applicable Radiological Emergency Response Plan sections and Implementing Procedures to identify the personnel relocations and transition to the new EOF, (3) transfer of dedicated telephones and lines (i.e., state, county, HPN, and ENS) from the existing EOF and installation of microwave communications and miscellaneous equipment lines, (4) transfer of all equipment and supplies from the existing EOF to the new EOF, and (5) training of applicable personnel regarding the transition to the new emergency response facility.

A045

Mr. Robert A. Clark
LIC-82-357
Page Two

Based on the work that remains to be completed, the District now expects to have the permanent EOF operational, except for the integration of the emergency response facilities (ERF) computer and associated hardware, by January 1, 1983. Discussion of the implementation schedule for the ERF computer is provided in Attachment 2 to the District's June 4, 1982 letter. Until the new EOF is fully operational, the onsite EOF will continue to be available for emergencies and has proven to be effective during two emergency exercises.

Sincerely,



W. C. Jones
Division Manager
Production Operations

WCJ/TLP:jmm

cc: LeBoeuf, Lamb, Leiby & MacRae
1333 New Hampshire Avenue, N.W.
Washington, D.C. 20036

Mr. E. G. Tourigny, NRC Project Manager
Mr. L. A. Yandell, NRC Senior Resident Inspector
Mr. J. L. Montgomery, NRC Emergency Preparedness Analyst