



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

M. Service

SEP 13 1976

MEMORANDUM FOR: S. A. Varga, Chief, LWR #4, DPM
FROM: M. D. Lynch, LWR #4, DPM
SUBJECT: DELAY IN THE COMPLETION OF THE PERRY FACILITY

I have been informed by CEICO that the estimated completion of the Perry facility has been delayed. The present estimated completion dates are as indicated below:

	<u>Previous</u>	<u>Present</u>
Unit 1	January 1980	December 1981
Unit 2	October 1981	June 1903

Additionally, the estimated cost of construction for Perry has been increased from \$1.3 billion to \$2 billion

M. D. Lynch, Project Manager
Light Water Reactors
Branch No. 4
Division of Project Management



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

NOV 9 1978

Docket Nos: 50-440
50-441

MEMORANDUM FOR: Steven A. Varga, Chief, Light Water Reactors Branch
No. 4, DPM

FROM: M. D. Lynch, Project Manager, Light Water Reactors
Branch No. 4, DPM

SUBJECT: FORTHCOMING MEETING WITH THE CLEVELAND ELECTRIC
ILLUMINATING COMPANY REGARDING THE ESTIMATED FUEL
LOAD DATE OF THE PERRY FACILITY, UNIT 1

Date: Tuesday, November 14, 1978
Wednesday, November 15, 1978

Location: The Perry site
No. Perry Township, Ohio

Purpose: To permit the staff's Forecast Load
Panel make an independent assess-
ment of the fuel load date for Unit
1 of the Perry facility. The staff's
primary purpose in this assessment
is to forecast its manpower requirements
at the operating license stage of its
review.

Participants: NRC
W. Lovelace, A. Abell, M. Lynch,
and D. Hayes-Reg. III

Cleveland Electric
G. Grossaup, et al

A handwritten signature in cursive script, appearing to read "M. D. Lynch".

M. D. Lynch, Project Manager
Light Water Reactors Branch No. 4
Division of Project Management

cc: See next page

7811220208
.POR/LPOR

The Cleveland Electric
Illuminating Company

NOV 9 1978

ccs w/encl:
Gerald Charnoff, Esq.
Shaw, Pittman, Potts & Trowbridge
1800 M Street, N. W.
Washington, D. C. 20036

Evelyn Stebbins, Chairman
Coalition for Safe Electric Power
705 Elmwood Road
Rocky Road, Ohio 44116

Mr. David B. Disbennett
Acting Secretary
Ohio Power Siting Commission
P. O. Box 1735
Columbus, Ohio 43216

Donald H. Hauser, Esq.
Cleveland Electric Illuminating Company
P. O. Box 5000
Cleveland, Ohio 44101

Mr. Dalwyn R. Davidson
Vice President - Engineering
Cleveland Electric Illuminating Company
P. O. Box 5000
Cleveland, Ohio 44101