

***North Anna
Unit 1 Cycle 9
Startup Physics
Report***

*Nuclear Analysis and Fuel
Nuclear Engineering
Services*

May, 1991



VIRGINIA POWER

*North Anna
Unit 1 Cycle 9
Startup Physics
Report*

*Nuclear Analysis and Fuel
Nuclear Engineering
Services*

May, 1991



VIRGINIA POWER

9106110119 910604
PDR ADOCK 05000338
P PDR

TECHNICAL REPORT NE-840 - Rev. 0

NORTH ANNA UNIT 1, CYCLE 9
STARTUP PHYSICS TESTS REPORT

NUCLEAR ANALYSIS AND FUEL
NUCLEAR ENGINEERING SERVICES
VIRGINIA POWER
MAY 1991

PREPARED BY: A. H. Nicholson 5/23/91
A. H. Nicholson Date

REVIEWED BY: D. A. Trace 5/23/91
D. A. Trace Date

REVIEWED BY: A. P. Main 5/23/91
A. P. Main Date

APPROVED BY: D. Dziadosz 5/24/91
D. Dziadosz Date

QA Category: Nuclear Safety Related

Keywords: N1C9, Startup

CLASSIFICATION/DISCLAIMER

The data, techniques, information, and conclusions in this report have been prepared solely for use by Virginia Electric and Power Company (the Company), and they may not be appropriate for use in situations other than those for which they have been specifically prepared. The Company therefore makes no claim or warranty whatsoever, express or implied, as to their accuracy, usefulness, or applicability. In particular, THE COMPANY MAKES NO WARRANTY OF MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE, NOR SHALL ANY WARRANTY BE DEEMED TO ARISE FROM COURSE OF DEALING OR USAGE OF TRADE, with respect to this report or any of the data, techniques, information, or conclusions in it. By making this report available, the Company does not authorize its use by others, and any such use is expressly forbidden except with the prior written approval of the Company. Any such written approval shall itself be deemed to incorporate the disclaimers of liability and disclaimers of warranties provided herein. In no event shall the Company be liable, under any legal theory whatsoever (whether contract, tort, warranty, or strict or absolute liability), for any property damage, mental or physical injury or death, loss of use of property, or other damage resulting from or arising out of the use, authorized or unauthorized, of this report or the data, techniques, information, or conclusions in it.

TABLE OF CONTENTS

	PAGE
Classification/Disclaimer.....	1
Table of Contents.....	2
List of Tables.....	3
List of Figures.....	4
Preface.....	5
Section 1 Introduction and Summary.....	7
Section 2 Control Rod Drop Time Measurements.....	16
Section 3 Control Rod Bank Worth Measurements.....	21
Section 4 Boron Endpoint and Worth Measurements.....	26
Section 5 Temperature Coefficient Measurement.....	30
Section 6 Power Distribution Measurements.....	32
Section 7 References.....	39
APPENDIX Startup Physics Tests Results and Evaluation Sheets.....	40

LIST OF TABLES

TABLE	TITLE	PAGE
1.1	Chronology of Tests.....	10
2.1	Hot Rod Drop Time Summary.....	18
3.1	Control Rod Bank Worth Summary.....	23
4.1	Boron Endpoints Summary.....	28
5.1	Isothermal Temperature Coefficient Summary.....	31
6.1	Incore Flux Map Summary.....	34
6.2	Comparison of Measured Power Distribution Parameters With Their Technical Specification Limits.....	35

LIST OF FIGURES

FIGURE	TITLE	PAGE
1.1	Core Loading Map.....	11
1.2	Beginning of Cycle Fuel Assembly Burnups.....	12
1.3	Available Incore Moveable Detector Locations.....	13
1.4	Burnable Poison and Source Assembly Locations.....	14
1.5	Control Rod Locations.....	15
2.1	Typical Rod Drop Trace.....	19
2.2	Rod Drop Time - Hot Full Flow Conditions.....	20
3.1	Bank B Integral Rod Worth - HZP.....	24
3.2	Bank B Differential Rod Worth - HZP.....	25
4.1	Boron Worth Coefficient.....	29
6.1	Assemblywise Power Distribution - 24% Power.....	36
6.2	Assemblywise Power Distribution - 70% Power.....	37
6.3	Assemblywise Power Distribution - 99% Power.....	38

PREFACE

This report presents the analysis and evaluation of the physics tests which were performed to verify that the North Anna 1, Cycle 9 core could be operated safely, and makes an initial evaluation of the performance of the core. It is not the intent of this report to discuss the particular methods of testing or to present the detailed data taken. Standard testing techniques and methods of data analysis were used. The test data, results and evaluations, together with the detailed startup procedures, are on file at the North Anna Power Station. Therefore, only a cursory discussion of these items is included in this report. The analyses presented include a brief summary of each test, a comparison of the test results with design predictions, and an evaluation of the results.

The North Anna 1, Cycle 9 startup physics tests results and evaluation sheets are included as an appendix to provide additional information on the startup test results. Each data sheet provides the following information: 1) test identification, 2) test conditions (design), 3) test conditions (actual), 4) test results, 5) acceptance criteria, and 6) comments concerning the test. These sheets provide a compact summary of the startup test results in a consistent format. The design test conditions and design values of the measured parameters were completed prior to the startup physics testing. The entries for the design values were based on the calculations performed by Virginia Electric and Power Company's Nuclear Analysis and Fuel Group¹. During the tests, the data sheets were used as guidelines both to verify that the proper test conditions were met and to facilitate the preliminary

comparison between measured and predicted test results, thus enabling a quick identification of possible problems occurring during the tests.

SECTION 1

INTRODUCTION AND SUMMARY

On January 12, 1991 Unit No. 1 of the North Anna Power Station shutdown for its eighth refueling. During this shutdown, 93 of the 157 fuel assemblies in the core were replaced with 68 fresh fuel assemblies, one once-burned fuel assembly, and 24 twice-burned fuel assemblies. The ninth cycle core consists of 11 sub-batches of fuel: five once-burned batches, four from Cycle 8 (batches 10A, 10B, 10C, and N2/9B) and one from Cycle 7 (batch 9B); four twice-burned batches, one from North Anna 1 Cycles 5 and 6 (batch 7A), two from North Anna 1 Cycles 6 and 7 (batches 8A and 8B), and one from North Anna 2 Cycles 4 and 5 (batch N2/6); and two fresh batches (batches 11A and 11B). The two fresh batches of fuel assemblies have top and bottom grids of Inconel-718 while the inner six grids are made of Zircaloy-4 (all reload batches have eight grids made of Inconel-718). Cycle 9 incorporates a new burnable poison rod design made of B_4C in Alumina, which is available in various enrichments of B_4C . Six core locations occupied by neither control rod banks nor burnable poison assemblies will have demonstration thimble plugging devices inserted. Twenty-four peripheral assemblies will have baffle clips mounted on them to help protect against baffle jetting degradation. The center assembly, A2 of batch 9B, is a test assembly which is part of the demonstration corrosion program. It contains several rods clad in Zirconium-based advanced alloys instead of the standard Zircaloy-4

cladding as well as 18 replacement 1.9 w/o U-235 fresh fuel rods. Reference 1 provides a more detailed description of the Cycle 9 core.

The core loading pattern and the design parameters for each sub-batch are shown in Figure 1.1. Fuel assembly burnups are given in Figure 1.2. The available incore moveable detector locations used for the BOC flux map analysis are identified in Figure 1.3. Figure 1.4 identifies the location and number of burnable poison rods and source assemblies for Cycle 9, and Figure 1.5 identifies the location and number of control rods in the Cycle 9 core.

On March 7, 1991 at 2301, the ninth cycle core achieved initial criticality. Following criticality, startup physics tests were performed as outlined in Table 1.1. A summary of the results of these tests follows:

1. The measured drop time of each control rod was within the 2.7 second limit of Technical Specification 3.1.3.4.
2. Individual control rod bank worths were measured using the rod swap technique² and the results were within 3.4% of the design predictions. The sum of the individual measured control rod bank worths was within 0.2% of the design prediction. These results are within the design tolerance of $\pm 15\%$ for individual bank worths ($\pm 10\%$ for the rod swap reference bank worth) and the design tolerance of $\pm 10\%$ for the sum of the individual control rod bank worths.
3. Measured critical boron concentrations for two control bank configurations were within 32 ppm of the design predictions.

These results were within the design tolerances and also met the Technical Specification 4.1.1.1.2 criterion that the overall core reactivity balance shall be within $\pm 1\%$ $\Delta k/k$ of the design prediction.

4. The boron worth coefficient measurement was within 1.2% of the design prediction, which is within the design tolerance of $\pm 10\%$.
5. The measured isothermal temperature coefficient (ITC) for the all-rods-out configuration was within $0.85 \text{ pcm}/^{\circ}\text{F}$ of the design prediction. This result is within the design tolerance of $\pm 3 \text{ pcm}/^{\circ}\text{F}$. The measured ITC of $-0.90 \text{ pcm}/^{\circ}\text{F}$ meets the Technical Specification 3.1.1.4 criterion that the moderator temperature coefficient (MTC) be less than or equal to $+6.0 \text{ pcm}/^{\circ}\text{F}$. When the Doppler temperature coefficient and a $0.5 \text{ pcm}/^{\circ}\text{F}$ uncertainty are accounted for in the MTC limit, the MTC requirement is satisfied as long as the ITC is less than or equal to $+3.75 \text{ pcm}/^{\circ}\text{F}$.
6. Mode 1 (See Reference 4) core power distributions were within established design tolerances. Generally, the measured core power distribution was within 1.8% of the design predictions. The heat flux hot channel factors, $F-Q(T)$, and enthalpy rise hot channel factors, $F-DH(M)$, were within the limits of Technical Specifications 3.2.2 and 3.2.3, respectively.

In summary, all startup physics test results were acceptable. Detailed results, specific design tolerances and acceptance criteria for each measurement are presented in the following sections of this report.






Table 1.1

NORTH ANNA 1 - CYCLE 9 STARTUP PHYSICS TESTS
CHRONOLOGY OF TESTS

Test	Date	Time	Power	Reference Procedure
Hot Rod Drop - Hot Full Flow	03/07/91	0930	HSD	1-PT-17.2
Zero Power Testing Range	03/08/91	0005	HZP	1-PT-94.0
Reactivity Computer Checkout	03/08/91	0032	HZP	1-PT-94.0
Boron Endpoint - ARO	03/08/91	0320	HZP	1-PT-94.0
Temperature Coefficient - ARO	03/08/91	0436	HZP	1-PT-94.0
Bank B Worth	03/08/91	0534	HZP	1-PT-94.0
Boron Endpoint - B in	03/08/91	1105	HZP	1-PT-94.0
Bank SA Worth - Rod Swap	03/08/91	1136	HZP	1-PT-94.0
Bank SB Worth - Rod Swap	03/08/91	1301	HZP	1-PT-94.0
Bank A Worth - Rod Swap	03/08/91	1349	HZP	1-PT-94.0
Bank C Worth - Rod Swap	03/08/91	1419	HZP	1-PT-94.0
Bank D Worth - Rod Swap	03/08/91	1454	HZP	1-PT-94.0
Flux Map - 24% Power	03/10/91	1123	24%	1-PT-21.1
Flux Map - Peaking Factor Verification	03/11/91	1125	41%	1-PT-21.1
Flux Map - Peaking Factor Verification	03/12/91	1431	70%	1-PT-21.1
Flux Map - Peaking Factor Verification	03/13/91	0802	89%	1-PT-21.1
Flux Map - Peaking Factor Verification	03/13/91	2358	94%	1-PT-21.1
Flux Map - Monitor FQ(Z)/K(Z) / Hot Full Power	03/19/91	1108	99%	1-PT-21.1
Flux Map - Monitor FQ(Z)/K(Z)	03/25/91	1525	99%	1-PT-21.1
Flux Map - I/E Calibration	04/01/91	1402	99%	1-PT-21.1
Flux Map - I/E Calibration	04/02/91	0627	99%	1-PT-22.2
Flux Map - I/E Calibration	04/02/91	1727	99%	1-PT-22.2





1

IMAGE EVALUATION TEST TARGET (MT-3)








1

IMAGE EVALUATION
TEST TARGET (MT-3)



1

IMAGE EVALUATION TEST TARGET (MT-3)



NORTH ANNA UNIT 1 - CYCLE 9
CORE LOADING MAP



	SUB-BATCH										
	7A	8A	8B	9B	10A	10B	10C	11A	11B	N2/6	N2/9
INITIAL ENRICHMENT (W/O U-235)	3.60	3.60	3.80	3.99	3.80	4.00	3.82	4.01	4.19	3.60	4.01
BURNUP AT BOC 9 (MWD/MTU)	32943	31980	36876	21136	26491	22850	22246	0	0	33942	19664
ASSEMBLY TYPE	17x17	17x17	17x17	17x17	17x17	17x17	17x17	17x17	17x17	17x17	17x17
NUMBER OF ASSEMBLIES	7	8	8	1	24	27	12	32	36	1	1
FUEL RODS PER ASSEMBLY	264	264	264	264	264	254	264	264	264	264	264

NORTH ANNA UNIT 1 - CYCLE 9
BEGINNING OF CYCLE FUEL ASSEMBLY BURNUPS

Page 12 of 59

Figure 1.3

NORTH ANNA UNIT 1 - CYCLE 9
AVAILABLE INCORE MOVEABLE DETECTOR LOCATIONS





Figure 1.4


NORTH ANNA UNIT 1 - CYCLE 9
BURNABLE POISON AND SOURCE ASSEMBLY LOCATIONS



xxP or SSxx	- # OF BP RODS or SECONDARY SOURCE ID
BPxxx	- BP ASSEMBLY ID

Figure 1.5

NORTH ANNA UNIT 1 - CYCLE 9
CONTROL ROD LOCATIONS



Function

Number of Clusters

Control Bank D	8
Control Bank C	8
Control Bank B	8
Control Bank A	8
Shutdown Bank SB	8
Shutdown Bank SA	8
SP (Spare Rod Locations)	8

SECTION 2

CONTROL ROD DROP TIME MEASUREMENTS

The drop time of each control rod was measured at hot full-flow reactor coolant system (ECS) conditions in order to verify that the time from initiation of the rod drop to the entry of the rod into the dashpot was less than or equal to the maximum allowed by Technical Specification 3.1.3.4. The control rod drop times were measured in Mode 3^h with the RCS Tavg above 500°F and all reactor coolant pumps operating.

The rod drop times were measured by withdrawing a rod bank to its fully withdrawn position, and removing the moveable gripper coil fuse and stationary gripper coil fuse for the particular rod of the bank to be dropped. This allowed the rod to drop into the core as it would during a plant trip. The stationary gripper coil voltage and the Individual Rod Position Indication (IRPI) primary coil voltage signals were recorded to determine the rod drop time. This procedure was repeated for each control rod.

As shown on the sample rod drop trace in Figure 2.1, the initiation of the rod drop is indicated by the decay of the stationary gripper coil voltage when the stationary gripper coil fuse is removed. As the rod drops, a voltage is induced in the IRPI primary coil. The magnitude of this voltage is a function of control rod velocity. As the rod enters the dashpot region of the guide tube, its velocity slows causing a voltage decrease in the IRPI coil. This voltage reaches a minimum when the rod reaches the bottom of the dashpot. Subsequent variations in the trace are caused by rod bouncing.

The measured drop times for each control rod are recorded on Figure 2.2. The slowest, fastest, and average drop times are summarized in Table 2.1. Technical Specification 3.1.3.4 specifies a maximum rod drop time from loss of stationary gripper coil voltage to dashpot entry of 2.7 seconds with the RCS at hot, full flow conditions. These test results satisfied this limit.

Table 2.1


NORTH ANNA UNIT 1 - CYCLE 9 STARTUP PHYSICS TESTS
HOT ROD DROP TIME SUMMARY

ROD DROP TIME TO DASHPOT ENTRY

SLOWEST ROD	FASTEST ROD	AVERAGE TIME
B-06 1.83 sec.	H-02 1.52 sec.	1.62 sec.

Figure 2.1

NORTH ANNA UNIT 1 - CYCLE 9 STARTUP PHYSICS TESTS
TYPICAL ROD DROP TRACE




Graphical No. 871003

ROD DROP TIME MEASUREMENT

Figure 2.2

NORTH ANNA UNIT 1 - CYCLE 9 STARTUP PHYSICS TESTS
 ROD DROP TIME - HOT FULL FLOW CONDITIONS



X.XX --> ROD DROP TIME TO DASHPOT ENTRY (SEC)

SECTION 3

CONTROL ROD BANK WORTH MEASUREMENTS

Control rod bank worths were measured for the control and shutdown banks using the rod swap technique^{2,5}. The initial step of the rod swap method diluted the predicted most reactive control rod bank (hereafter referred to as the reference bank) into the core and measured its reactivity worth using conventional test techniques. The reactivity changes resulting from the reference bank movements were recorded continuously by the reactivity computer and were used to determine the differential and integral worth of the reference bank. For Cycle 9, Control Bank B was used as the reference bank.

After the completion of the reference bank reactivity worth measurement, the reactor coolant system temperature and boron concentration were stabilized with the reactor just critical and the reference bank near full insertion. Initial statepoint data for the rod swap maneuver were obtained by moving the reference bank to its fully inserted position and recording the core reactivity and moderator temperature. From this point, a rod swap maneuver was performed by withdrawing the reference bank several steps and then one of the other control rod banks (i.e., a test bank) was inserted to balance the reactivity of the reference bank withdrawal. This sequence was repeated until the test bank was fully inserted and the reference bank was positioned such that the core was just critical. This measured critical position (MCP) of the reference bank with the test bank fully inserted was used to determine the integral reactivity worth of the test bank.

The core reactivity, moderator temperature, and the differential worth of the reference bank were recorded with the reference bank at the MCP. The rod swap maneuver then was repeated in reverse such that the reference bank again was near full insertion with the test bank fully withdrawn from the core. This rod swap process was then repeated for each of the other control and shutdown banks.

A summary of the test results is given in Table 3.1. As shown in this table and the Startup Physics Tests Results and Evaluation Sheets given in the Appendix, the individual measured bank worths for the control and shutdown banks were within the design tolerance ($\pm 10\%$ for the reference bank, and $\pm 15\%$ or 100 pcm, whichever is greater, for the test banks). The sum of the individual measured rod bank worths was within 0.2% of the design prediction. This is well within the design tolerance of $\pm 10\%$ for the sum of the individual control rod bank worths.

The integral and differential reactivity worths of the reference bank (Control Bank B) are shown in Figures 3.1 and 3.2, respectively. The design predictions and the measured data are plotted together in order to illustrate their agreement. In summary, the measured rod worth values were satisfactory.

Table 3.1

NORTH ANNA UNIT 1 - CYCLE 9 STARTUP PHYSICS TESTS
CONTROL ROD BANK WORTH SUMMARY

BANK	MEASURED WORTH (PCM)	PREDICTED WORTH (PCM)	PERCENT DIFFERENCE (%) $(M-P)/P \times 100$
B-Reference Bank	1214.4	1207.0	0.6
SA	897.6	891.5	0.7
SB	1047.5	1040.6	0.7
A	266.9	258.2	3.4 *
C	807.8	819.8	-1.5
D	1004.8	1014.3	-0.9
Total Worth	5239.0	5231.4	0.2

* Difference is less than 100 pcm.

Figure 3.1

NORTH ANNA UNIT 1 - CYCLE 9 STARTUP PHYSICS TESTS
BANK B INTEGRAL ROD WORTH - HZP
ALL OTHER RODS WITHDRAWN





Figure 3.2

NORTH ANNA UNIT 1 - CYCLE 9 STARTUP PHYSICS TESTS
BANK B DIFFERENTIAL ROD WORTH - HZP
ALL OTHER RODS WITHDRAWN



SECTION 4

BORON ENDPOINT AND WORTH MEASUREMENTS

Boron Endpoint

With the reactor critical at hot zero power, reactor coolant system (RCS) boron concentrations were measured at selected rod bank configurations to enable a direct comparison of measured boron endpoints with design predictions. For each critical boron concentration measurement, the RCS conditions were stabilized with the control banks at or very near a selected endpoint position. Adjustments to the measured critical boron concentration values were made to account for off-nominal control rod position and moderator temperature, if necessary.

The results of these measurements are given in Table 4.1. As shown in this table and in the Startup Physics Tests Results and Evaluation Sheets given in the Appendix, the measured critical boron endpoint values were within their respective design tolerances. The ARO endpoint comparison to the predicted value met the requirements of Technical Specification 4.1.1.1.2 regarding core reactivity balance. In summary, the boron endpoint results were satisfactory.

Boron Worth Coefficient

The measured boron endpoint values provide stable statepoint data from which the boron worth coefficient or differential boron worth (DBW) was determined. By relating each endpoint concentration to the integrated rod worth present in the core at the time of the endpoint measurement,

the value of the DBW over the range of boron endpoint concentrations was obtained.

A plot of the boron concentration versus inserted control rod worth is shown in Figure 4.1. As indicated in this figure and in the Appendix, the measured DBW was -6.82 pcm/ppm. This is within 1.2% of the predicted value of -6.90 pcm/ppm and is well within the design tolerance of $\pm 10\%$. In summary, the measured boron worth coefficient was satisfactory.

Table 4.1


NORTH ANNA UNIT 1 - CYCLE 9 STARTUP PHYSICS TESTS
BORON ENDPOINT - SUMMARY

Control Rod Configuration	Measured Endpoint (ppm)	Predicted Endpoint (ppm)	Difference M-P (ppm)
ARO	2123	2091	+32
B Bank In	1945	1948*	-3

- * The predicted endpoint for the B Bank In configuration was adjusted for the difference between the measured and predicted values of the endpoint taken at the ARO configuration as shown in the boron endpoint Startup Physics Tests Results and Evaluation Sheets in the Appendix.

Figure 4.1

NORTH ANNA UNIT 1 - CYCLE 9 STARTUP PHYSICS TESTS
BORON WORTH COEFFICIENT



SECTION 5

TEMPERATURE COEFFICIENT MEASUREMENT

The isothermal temperature coefficient (ITC) at the all-rods-out condition is measured by controlling the reactor coolant system (RCS) temperature with the steam dump valves to the condenser, establishing a constant heatup or cooldown rate, and monitoring the resulting reactivity changes on the reactivity computer. This test sequence included a cooldown followed by a heatup.

Reactivity was measured during the RCS cooldown of approximately 5.5°F and the RCS heatup of approximately 3.3°F. Reactivity and temperature data were taken from the reactivity computer and strip chart recorders. Using the statepoint method, the temperature coefficient was determined by dividing the change in reactivity by the change in RCS temperature. An X-Y plotter, which plotted reactivity versus temperature, confirmed the statepoint method in calculating the measured ITC.

The predicted and measured isothermal temperature coefficient values are compared in Table 5.1. As can be seen from this summary and from the Startup Physics Tests Results and Evaluation Sheet given in the Appendix, the measured isothermal temperature coefficient value was within the design tolerance of $\pm 3 \text{ pcm}/^\circ\text{F}$. The moderator temperature coefficient was determined to be $+0.85 \text{ pcm}/^\circ\text{F}$ which met the requirements of Technical Specification 3.1.1.4. In summary, the measured result was satisfactory.

Table 5.1

NORTH ANNA UNIT 1 - CYCLE 9 STARTUP PHYSICS TESTS
ISOTHERMAL TEMPERATURE COEFFICIENT SUMMARY

BANK POSITION	TEMPERATURE RANGE (°F)	BORON CONCENTRATION (ppm)	ISOTHERMAL TEMPERATURE COEFFICIENT (PCM/°F)				
			C/D	H/U	AVE. MEAS.	PRFD.	DIFFER. (M-P)
D/204	544.1 to 549.6	2119	-0.73	-1.06	-0.90	-0.05	-0.85

SECTION 6

POWER DISTRIBUTION MEASUREMENTS

The core power distributions were measured using the moveable incore detector flux mapping system. This system consists of five fission chamber detectors which traverse fuel assembly instrumentation thimbles in up to 50 core locations. Figure 1.3 shows the available locations monitored by the moveable detectors for Cycle 9. For each traverse, the detector voltage output is continuously monitored on a strip chart recorder, and scanned for 61 discrete axial points by the PRODAC P-250 process computer. Full core, three-dimensional power distributions are determined from this data using the Westinghouse computer program, INCORE³. INCORE couples the measured voltages with predetermined analytic power-to-flux ratios in order to determine the power distribution for the whole core.

A list of the full-core flux maps taken during the startup test program and the measured values of the important power distribution parameters is given in Table 6.1. A comparison of these measured values with their Technical Specification limits is given in Table 6.2. Flux Map 1 was taken at 24% power to verify the radial power distribution (RPD) predictions at low power. Figure 6.1 shows the measured RPDs from this flux map. Flux maps 2, 3, 4, and 5 were taken at 41%, 70%, 89%, and 94% power levels respectively with different control rod configurations. These flux maps were taken to check at-power design predictions versus measured core power distributions at various operating conditions. The radial power distribution for the 70% power level flux map (flux map 3) is given in Figure 6.2. Flux maps 6 and 7 were taken at a power level

of 99% to monitor FQ(Z)/K(Z) every seven effective full power days (EFPD) in accordance with Technical Specification 4.2.2.2e. The radial power distribution for flux map 6 is given in Figure 6.3. The radial power distributions for the maps given in Figures 6.1, 6.2 and 6.3 show that the measured relative assembly power values were generally within 1.7% of the predicted values (1.8% including flux maps 2, 4, 5, 7, and 8). Further, the measured F-Q(T) and F-DH(M) peaking factor values for the at-power flux maps were within the limits of Technical Specifications 3.2.2 and 3.2.3, respectively. Flux maps 8, 9, and 10 were used to perform an Incore/Excore detector calibration.

In conclusion, the power distribution measurement results were considered to be acceptable with respect to the design tolerances, the accident analysis acceptance criteria, and the Technical Specification limits. It is therefore anticipated that the core will continue to operate safely throughout Cycle 9.

TABLE 6.1

NORTH ANNA UNIT 1 - CYCLE 9 STARTUP PHYSICS TESTS
INCORE FLUX MAP SUMMARY

MAP DESCRIPTION	MAP NO.	DATE	BURN UP MWD/PMW RTU	BANK D	(1) F-Q(1) HOT CHANNEL FACTOR				F-DH(K) HOT CHNL FACTOR				CORE F(2) MAX		(2) CORE TILT		AXIAL NO.	
					ASSY/PIN/AXIAL				ASSY/PIN/F-DH(K)				AXIAL F(2)		MAX LOC		SET THIN	
					[POINT](F-Q(1))				[POINT]				[POINT]				(2) [BLIS]	
LOW POWER	1	103-10-91	14	24	155	H 3	1B	56	2.239	L 3	QA	1.498	57	11.417	11.014	NW	-14.28	84
P.F.V. (3)	2	103-11-91	24	41	146	L 4	P1	31	2.195	L 3	QA	1.486	56	11.395	11.015	NW	-9.86	86
P.F.V. (3)	3	103-12-91	47	70	186	H 3	1B	29	2.013	H 3	1B	1.437	29	11.302	11.016	NW	-1.19	86
P.F.V. (3)	4	103-13-91	68	89	215	H 3	1B	36	1.926	H 3	1B	1.420	36	11.244	11.014	NW	-2.38	86
P.F.V. (3)	5	103-15-91	92	94	226	H 3	1B	37	1.946	H 3	1B	1.418	36	11.255	11.014	NW	-3.59	86
MONITOR FQ(2)/K(2)	6	103-19-91	305	99	228	H 3	1B	37	1.922	J 8	P1	1.413	37	11.265	11.017	NW	-3.86	86
MONITOR FQ(2)/K(2)	7	103-25-91	549	99	228	H 3	1B	36	1.915	J 8	P1	1.417	37	11.243	11.010	NW	-4.23	85
HOT FULL POWER	8	104-01-91	823	99	228	H 3	1B	37	1.911	J 8	P1	1.421	37	11.242	11.010	NW	-3.89	86

NOTES: HOT SPOT LOCATIONS ARE SPECIFIED BY GIVING ASSEMBLY LOCATIONS (E.G. H-8 IS THE CENTER-OF-CORE ASSEMBLY), FOLLOWED BY THE PIN LOCATION (DENOTED BY THE "Y" COORDINATE WITH THE SEVENTEEN ROWS OF FUEL RODS LETTERED A THROUGH R AND THE "X" COORDINATE DESIGNATED IN A SIMILAR MANNER). IN THE "Z" DIRECTION THE CORE IS DIVIDED INTO 61 AXIAL POINTS STARTING FROM THE TOP OF THE CORE.

(1) F-Q(1) INCLUDES A TOTAL UNCERTAINTY OF 1.05×1.05 .

(2) CORE TILT - DEFINED AS THE AVERAGE AXIAL QUADRANT POWER TILT FROM INCORE.

(3) P.F.V. - PEAKING FACTOR VERIFICATION.

(4) MAPS 9 AND 10 WERE QUARTER-CORE FLUX MAPS TAKEN FOR INCORE/EXCORE CALIBRATION. (I/E CALIBRATION)

Table 6.2

NORTH ANNA UNIT 1 - CYCLE 9 STARTUP PHYSICS TESTS
COMPARISON OF MEASURED POWER DISTRIBUTION PARAMETERS
WITH THEIR TECHNICAL SPECIFICATION LIMITS

MAP NO.	PEAK F-Q(T) HOT CHANNEL FACTOR*			F-Q(T) HOT CHANNEL FACTOR** (AT NODE OF MINIMUM MARGIN)				F-DH(M) HOT CHANNEL FACTOR		
	MEAS	LIMIT	NODE	MEAS	LIMIT	NODE	MARGIN (%)	MEAS	LIMIT	MARGIN (%)
1	2.239	4.380	38	2.239	4.380	38	48.9	1.498	1.828	18.1
2	2.195	4.380	31	2.195	4.380	31	49.9	1.486	1.754	15.3
3	2.013	3.112	29	2.013	3.103	28	35.1	1.437	1.624	11.5
4	1.926	2.470	36	1.926	2.470	36	22.0	1.420	1.541	7.9
5	1.946	2.339	37	1.946	2.339	37	16.8	1.418	1.518	6.6
6	1.922	2.211	37	1.922	2.211	37	13.0	1.413	1.494	5.4
7	1.915	2.203	36	1.915	2.203	36	13.1	1.417	1.493	5.1
8	1.911	2.207	37	1.911	2.207	37	13.4	1.421	1.494	4.9

* The Technical Specification's limit for the heat flux hot channel factor, F-Q(T), is a function of core height and power level. The value for F-Q(T) listed above is the maximum value of F-Q(T) in the core. The Technical Specification's limit listed above is evaluated at the plane of maximum F-Q(T).

** The value for F-Q(T) listed above is the value at the plane of minimum margin. The minimum margin values listed above are the minimum percent difference between the measured values of F-Q(T) and the Technical Specification's limit for each map.

The measured F-Q(T) hot channel factors include 8.15% total uncertainty.

Figure 6.1

NORTH ANNA UNIT 1 - CYCLE 9 STARTUP PHYSICS TESTS
ASSEMBLYWISE POWER DISTRIBUTION
24% POWER

R	P	N	A	L	K	J	H	G	F	E	D	C	B	A	
PREDICTED MEASURED PCT DIFFERENCE															1
0.25 0.31 0.25 0.26 0.33 0.26 6.5 6.1 6.0															
0.29 0.58 1.07 0.79 1.07 0.58 0.50 0.31 0.58 1.11 0.82 1.10 0.59 0.50 5.9 -0.4 3.1 2.7 2.5 1.1 0.2															2
0.53 1.15 1.27 1.14 1.32 1.15 1.28 1.16 0.54 0.35 1.19 1.28 1.15 1.35 1.15 1.28 1.15 0.33 3.5 3.2 0.6 0.1 0.1 0.1 0.1 -0.2 -0.8															3
0.53 0.82 1.33 1.22 1.33 1.22 1.33 1.22 1.33 0.82 0.53 0.54 0.84 1.36 1.24 1.35 1.24 1.35 1.21 1.32 0.81 0.53 3.5 2.6 2.8 2.0 1.2 1.1 -0.2 -1.2 -1.1 -1.2 -1.0															4
0.50 1.14 1.32 1.18 1.29 1.14 1.34 1.14 1.29 1.18 1.32 1.14 0.50 0.50 1.16 1.33 1.19 1.51 1.16 1.36 1.15 1.28 1.17 1.30 1.13 0.29 1.3 1.3 1.2 1.2 1.6 1.7 1.6 0.5 -1.2 -1.3 -1.6 -1.0 -1.0															5
0.56 1.26 1.21 1.29 1.06 1.29 1.15 1.29 1.06 1.29 1.21 1.26 0.58 0.59 1.29 1.23 1.30 1.08 1.31 1.14 1.29 1.05 1.25 1.18 1.23 0.57 2.3 2.5 1.8 1.2 1.6 1.9 1.4 0.4 -1.0 -3.1 -3.2 -2.5 -1.4															6
0.25 1.06 1.13 1.32 1.14 1.29 1.12 1.30 1.12 1.29 1.14 1.32 1.13 1.06 0.25 0.25 1.07 1.13 1.33 1.14 1.29 1.14 1.32 1.12 1.28 1.11 1.26 1.10 1.04 0.24 3.2 1.2 1.3 0.6 -0.2 0.4 1.3 0.9 -0.1 -0.6 -3.0 -4.6 -3.1 -2.5 -1.6															7
0.51 0.78 1.31 1.22 1.34 1.13 1.30 1.26 1.30 1.13 1.34 1.22 1.31 0.78 0.51 0.50 0.79 1.32 1.23 1.34 1.13 1.33 1.27 1.28 1.11 1.30 1.16 1.27 0.78 0.51 -1.1 0.9 1.0 0.7 0.4 0.8 1.6 0.8 -1.6 -1.7 -3.2 -4.6 -3.1 -0.7 0.6															8
0.25 1.06 1.13 1.32 1.14 1.29 1.13 1.31 1.13 1.29 1.14 1.32 1.13 1.06 0.25 0.25 1.06 1.13 1.32 1.15 1.28 1.10 1.28 1.10 1.26 1.12 1.30 1.12 1.06 0.25 0.5 -0.3 -0.3 0.1 5 -0.5 -2.4 -2.4 -2.5 -2.6 -1.4 -1.7 -1.5 -0.2 1.5															9
0.58 1.26 1.21 1.29 1.06 1.29 1.13 1.29 1.06 1.29 1.21 1.26 0.58 0.58 1.27 1.23 1.32 1.07 1.26 1.10 1.25 1.04 1.27 1.22 1.26 0.59 0.5 0.5 1.5 2.1 0.5 -2.3 -2.3 -3.0 -2.5 -1.4 0.5 -0.2 2.1															10
0.50 1.14 1.32 1.16 1.29 1.15 1.34 1.14 1.29 1.16 1.32 1.14 0.50 0.50 1.17 1.35 1.21 1.29 1.12 1.32 1.12 1.27 1.18 1.32 1.14 0.29 2.4 2.4 2.5 2.7 -0.4 7.1 -2.1 -2.5 -1.5 -0.6 0.0 -0.3 -0.6															11
0.53 0.82 1.33 1.22 1.33 1.23 1.33 1.22 1.33 0.82 0.53 0.55 0.85 1.36 1.23 1.31 1.20 1.30 1.20 1.31 0.82 0.53 4.3 3.5 2.6 0.4 -1.8 -1.8 -2.1 -1.6 -1.4 -0.3 -0.4															12
0.54 1.16 1.28 1.15 1.33 1.15 1.27 1.16 0.54 0.55 1.20 1.29 1.12 1.31 1.13 1.25 1.14 0.55 4.2 4.2 1.3 -1.5 -1.5 -1.7 -2.2 -1.5 -0.4															13
0.50 0.58 1.08 0.80 1.07 0.58 0.50 0.51 0.61 1.09 0.81 1.05 0.57 0.29 4.2 4.4 1.6 1.4 -1.6 -2.1 -2.2															14
STANDARD DEVIATION =1.504															15
0.25 0.31 0.24 0.26 0.32 0.25 4.4 4.3 4.4															
AVERAGE PCT DIFFERENCE = 1.7															

SUMMARY

MAP NO: N1-9-01	DATE: 03/10/91	POWER: 24%
CONTROL ROD POSITIONS:	F-Q(T) = 2.239	CORE TILT:
D BANK AT 133 STEPS	F-DH(M) = 1.498	NW 1.014 NE 0.991
	F(Z) = 1.417	SW 1.007 SE 0.987
BURNUP = 14 MWD/MTU	A.O. = -14.28%	

Figure 6.2

NORTH ANNA UNIT 1 - CYCLE 9 STARTUP PHYSICS TESTS
ASSEMBLYWISE POWER DISTRIBUTION
70% POWER

P	R	N	N	L	K	J	H	G	F	E	D	C	B	A		
PREDICTED						0.27	0.35	0.27							PREDICTED	
MEASURED						0.28	0.36	0.28							MEASURED	1
PCT DIFFERENCE						3.5	3.2	2.0							PCT DIFFERENCE	
						0.30	0.59	1.11	0.89	1.11	0.59	0.30				
						0.31	0.59	1.13	0.90	1.12	0.59	0.31				2
						2.8	-0.4	1.6	1.2	1.2	0.4	1.0				
						0.34	1.11	1.23	1.14	1.33	1.14	1.23	1.11	0.34		
						0.34	1.14	1.26	1.15	1.33	1.15	1.26	1.12	0.34		3
						2.8	2.8	2.7	0.5	0.4	0.6	0.7	1.0	1.6		
						0.33	0.80	1.27	1.19	1.30	1.21	1.30	1.19	1.28	0.80	0.33
						0.34	0.82	1.31	1.22	1.32	1.23	1.31	1.19	1.27	0.80	0.33
						2.1	2.3	2.6	2.9	1.6	1.5	0.7	0.1	-0.3	-0.8	-1.5
						0.30	1.10	1.27	1.16	1.29	1.14	1.32	1.14	1.19	1.16	1.27
						0.30	1.12	1.29	1.18	1.32	1.17	1.35	1.16	1.29	1.15	1.28
						1.8	1.9	1.7	1.8	2.3	2.2	2.1	1.1	-0.0	-1.0	-2.1
						0.59	1.23	1.18	1.29	1.16	1.31	1.13	1.31	1.16	1.29	1.19
						0.60	1.25	1.20	1.30	1.18	1.34	1.15	1.32	1.15	1.27	1.16
						1.9	1.9	1.6	1.2	2.0	2.4	2.0	0.9	-0.3	-1.7	-1.8
						0.27	1.10	1.13	1.30	1.14	1.31	1.14	1.30	1.13	1.10	0.27
						0.28	1.10	1.14	1.30	1.14	1.32	1.16	1.29	1.15	1.28	1.07
						2.4	0.5	0.6	0.1	-0.8	0.8	1.8	1.5	0.6	0.4	-0.7
						0.35	0.88	1.31	1.20	1.32	1.13	1.30	1.13	1.32	1.20	1.31
						0.34	0.88	1.32	1.21	1.33	1.14	1.33	1.27	1.29	1.13	1.31
						-1.6	0.3	0.3	0.4	0.4	1.1	2.6	1.7	-0.8	-0.5	-1.2
						0.27	1.10	1.13	1.30	1.14	1.31	1.14	1.30	1.13	1.10	0.27
						0.27	1.08	1.12	1.29	1.13	1.31	1.12	1.28	1.13	1.29	1.14
						-1.5	-1.6	-1.6	-0.5	0.6	-0.1	-1.8	-1.4	-1.2	-1.3	-0.6
						0.59	1.23	1.18	1.29	1.16	1.31	1.13	1.31	1.16	1.29	1.19
						0.58	1.20	1.19	1.32	1.17	1.29	1.11	1.28	1.14	1.28	1.19
						-1.8	-1.8	0.7	2.0	0.8	-1.7	-1.7	-2.1	-1.5	-0.8	0.4
						0.30	1.10	1.27	1.16	1.29	1.13	1.32	1.13	1.29	1.16	1.27
						0.30	1.10	1.27	1.19	1.29	1.13	1.30	1.12	1.28	1.16	1.26
						0.0	0.0	0.7	1.3	-0.2	-1.6	-1.6	-1.9	-0.9	-0.5	-0.4
						0.33	0.80	1.28	1.19	1.30	1.21	1.30	1.19	1.28	0.80	0.33
						0.34	0.82	1.30	1.19	1.28	1.19	1.28	1.17	1.26	0.80	0.33
						1.9	1.8	1.8	0.2	-1.6	-1.6	-1.9	-1.3	-1.2	-0.7	-1.2
						0.34	1.11	1.24	1.14	1.33	1.14	1.23	1.11	0.34		
						0.34	1.12	1.23	1.13	1.31	1.13	1.21	1.09	0.33		
						1.3	0.7	-0.3	-1.4	-1.2	-1.6	-1.7	-1.8	-1.2		
						0.30	0.59	1.11	0.89	1.11	0.59	0.30				
						0.31	0.60	1.12	0.89	1.09	0.58	0.30				
						0.7	1.8	0.8	0.1	-1.5	-1.6	-2.5				
STANDARD						0.28	0.35	0.27							AVERAGE	
DEVIATION						0.28	0.35	0.27							PCT DIFFERENCE	
=0.824						7.9	1.1	-0.8							= 1.4	15

SUMMARY

MAP NO: N1-9-03	DATE: 03/12/91	POWER: 70%
CONTROL ROD POSITIONS: F-Q(1) = 2.013	CORE TILT:	
D BANK AT 186 STEPS	F-DH(M) = 1.437	NW 1.014 NE 0.996
	F(Z) = 1.302	SW 1.000 SE 0.990
BURNUP = 47 MWD/MTU	A.O. = -1.19%	

Figure 6.3

NORTH ANNA UNIT 1 - CYCLE 2 STARTUP PHYSICS TESTS
ASSEMBLYWISE POWER DISTRIBUTION
99% POWER

	P	H	M	L	K	J	H	G	F	E	D	C	B	A		
PREDICTED						0.50	0.58	0.50							PREDICTED	
MEASURED						0.50	0.59	0.50							MEASURED	1
PCT DIFFERENCE						1.8	1.6	1.3							PCT DIFFERENCE	
						0.51	0.60	1.13	0.95	1.14	0.61	0.51				
						0.52	0.59	1.14	0.95	1.14	0.61	0.52				2
						5.8	-1.5	0.2	0.2	0.5	0.7	1.5				
						0.54	1.10	1.21	1.14	1.53	1.14	1.22	1.10	0.55		3
						0.55	1.12	1.22	1.14	1.53	1.15	1.22	1.11	0.55		
						2.2	2.0	0.2	0.0	-0.0	0.5	0.6	1.2	2.4		
						0.54	1.80	1.25	1.17	1.28	1.19	1.28	1.17	1.25	0.81	0.54
						0.55	0.82	1.28	1.20	1.35	1.21	1.28	1.17	1.25	0.80	0.54
						1.9	1.7	2.1	2.3	1.5	1.4	0.2	0.2	-0.1	-0.2	-0.6
						0.51	1.09	1.24	1.15	1.28	1.14	1.28	1.15	1.24	1.10	0.51
						0.51	1.09	1.25	1.17	1.51	1.17	1.54	1.16	1.28	1.12	0.51
						0.0	0.0	0.9	1.2	1.9	5.1	5.1	1.8	0.1	-0.8	-1.6
						0.60	1.21	1.17	1.28	1.19	1.30	1.12	1.30	1.19	1.28	1.17
						0.61	1.22	1.18	1.30	1.27	1.55	1.16	1.54	1.20	1.25	1.14
						0.7	0.7	1.1	1.5	2.6	5.8	3.6	2.7	1.0	-2.1	-2.1
						0.50	1.13	1.14	1.28	1.14	1.30	1.13	1.30	1.14	1.28	1.14
						0.50	1.12	1.13	1.28	1.14	1.32	1.17	1.32	1.16	1.33	1.13
						1.4	-0.5	-0.4	-0.2	0.1	1.5	5.5	5.1	2.3	1.9	-0.9
						0.58	0.94	1.57	1.19	1.50	1.12	1.28	1.23	1.28	1.12	1.50
						0.57	0.93	1.51	1.19	1.52	1.15	1.53	1.27	1.29	1.15	1.29
						-2.5	-0.6	-0.7	0.3	1.2	2.1	3.8	3.0	0.8	0.8	-1.0
						0.50	1.13	1.14	1.28	1.14	1.30	1.13	1.28	1.14	1.28	1.14
						0.29	1.10	1.11	1.27	1.15	1.51	1.12	1.27	1.13	1.30	1.14
						-2.4	-2.4	-2.4	-0.5	1.5	0.7	-0.8	-0.8	0.0	-0.0	0.2
						0.60	1.21	1.17	1.28	1.19	1.30	1.12	1.30	1.19	1.28	1.17
						0.59	1.18	1.18	1.31	1.21	1.29	1.11	1.28	1.18	1.28	1.18
						-2.4	-2.4	0.9	2.6	1.4	-1.0	-1.0	-1.3	-0.7	-0.4	0.6
						0.51	1.09	1.24	1.15	1.28	1.14	1.28	1.15	1.24	1.09	0.51
						0.51	1.10	1.25	1.18	1.28	1.12	1.29	1.12	1.28	1.15	1.25
						0.1	0.1	0.8	2.1	-0.0	-1.2	-1.2	-1.2	-0.4	-0.1	0.2
						0.54	0.81	1.25	1.17	1.28	1.19	1.28	1.17	1.25	0.81	0.54
						0.55	0.82	1.28	1.18	1.26	1.17	1.25	1.16	1.24	0.81	0.54
						2.5	2.3	2.1	0.5	-1.9	-1.9	-2.2	-1.4	-1.1	-0.0	-0.2
						0.55	1.10	1.22	1.14	1.53	1.14	1.22	1.10	0.55		
						0.55	1.11	1.21	1.12	1.50	1.11	1.18	1.08	0.54		13
						1.7	0.9	-0.3	-2.2	-2.4	-5.0	-5.1	-2.0	-0.2		
						0.51	0.61	1.14	0.95	1.13	0.60	0.51				
						0.52	0.62	1.14	0.94	1.10	0.59	0.50				
						0.9	2.3	0.5	-0.8	-5.0	-5.0	-5.5				
STANDARD						0.70	0.58	0.29							AVERAGE	
DEVIATION						0.51	0.59	0.28							PCT DIFFERENCE	15
1.067						5.4	0.5	-2.5							1.5	

SUMMARY

MAP NO: NI-9-06	DATE: 03/19/91	POWER: 99%
CONTROL ROD POSITIONS:	F-Q(T) = 1.922	CORE TILT:
D BANK AT 228 STEPS	F-DH(M) = 1.413	NW 1.012 NE 0.997
	F(Z) = 1.245	SW 1.000 SE 0.990
	BURNUP = 305 MWD/MTU	A.O. = -3.86%

SECTION 7

REFERENCES

1. T. S. Psuik, "North Anna Unit 1, Cycle 9 Design Report", Technical Report NE-824, Revision 0, Virginia Power, February, 1991.
2. T. K. Ross, W. C. Beck, "Control Rod Reactivity Worth Determination By The Rod Swap Technique," VEP-FRD-36A, December, 1980.
3. W. Leggett and L. Eisenhart, "The INCORE Code," WCAP-7149, December, 1967.
4. North Anna Unit 1 Technical Specifications, Sections 1.18, 3.1.3.4, 3.2.2, 3.2.3, 3.1.1.4, 4.1.1.1.2, and 4.2.2.2.
5. Letter from W. L. Stewart (Virginia Power) to the U.S.N.R.C, "Surry Power Station Units 1 and 2, North Anna Power Station Units 1 and 2: Modification of Startup Physics Test Program - Inspector Followup Item 280, 281/88-29-01", Serial No. 89-541, December 8, 1989.

APPENDIX

STARTUP PHYSICS TESTS RESULTS
AND EVALUATION SHEETS

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Reactivity Computer Checkout Proc No /Section: 1-PT-94.0 Sequence Step No: 3	
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: *	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 223 CD: 95	RCS Temperature (°F): 548.0°F Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
IV Test Results	Date/Time Test Performed: 3/8/91 00:32	
	Measured Parameter (Description)	P_c = Meas. Reactivity from p-computer P_t = Predicted Reactivity
	Measured Value	$P_c = -58.0 \quad +50.0$ $P_t = -58.6 \quad +49.8$ $ \%D = 1.0\% \quad 0.4\%$
	Design Value (Actual Conditions)	$\%D = ((P_c - P_t)/P_t) \times 100\% \leq 4.0\%$
	Design Value (Design Conditions)	$\%D = ((P_c - P_t)/P_t) \times 100\% \leq 4.0\%$
	Reference	WCAP 7905, Rev. 1, Table 3.6
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO * At The Just Critical Position Allowable Range = $\pm -58, +49$	

Prepared By: Andrew M. Knecht

Reviewed By: Paula D. Brown

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET
(PRELIMINARY ANALYSIS)

I Reference	Test Description: Critical Boron Concentration - ARO Proc No /Section: 1-PT-94.0 Sequence Step No: 4	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	CDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 549.0 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	
Date/Time Test Performed: 8/8/91 0320		
IV Test Results	Meas Parameter (Description)	(C _B) ^M ARO: Critical Boron Conc - ARO
	Measured Value	(C _B) ^M ARO = 2123
	Design Value (Actual Cond)	C _B = 2091 ± 50 ppm
	Design Value (Design Cond)	C _B = 2091 ± 50 ppm
	Reference	Technical Report NE-824 rev. 0
V Acceptance Criteria	FSAR/Tech Spec	$\alpha C_B \times C_B^D \leq 1000 \text{ pcm}$
	Reference	Technical Specification 4.1.1.1.2
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	
	$\alpha C_B = -6.90 \text{ pcm/ppm}$ for preliminary analysis $C_B^D = (C_B)^M \text{ ARO} - C_B $; C _B is design value at actual conditions.	

Prepared By: Bruce D. Banning

Reviewed By: Richard A. Nichols

NE-840 N1C9 STARTUP PHYSICS TESTS REPORT
 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET
 (FINAL ANALYSIS)

Reference	Test Description: Critical Boron Concentration - ARO Proc No /Section: 1-PT-94.0 Sequence Step No: 4a	
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	RCS Temperature (°F): 549.0 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	Date/Time Test Performed: 5/9/91 0320	
IV Test Results	Meas Parameter (Description)	M (C _B) ARO: Critical Boron Conc - ARO
	Measured Value	M (C _B) ARO = 2123
	Design Value (Actual Cond)	C _B = 2091 ± 50 ppm
	Design Value (Design Cond)	C _B = 2091 ± 50 ppm
	Reference	Technical Report NE-824 Rev. 0
V Acceptance Criteria	FSAR/Tech Spec	$\alpha C_B \times C_B^D \leq 1000 \text{ pcm}$
	Reference	Technical Specification 4.1.1.1.2
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO $\alpha C_B = -6.90 \text{ pcm/ppm}$ $C_B^D = (C_B)^M \text{ ARO} - C_B $; C _B is design value at actual conditions.	

Prepared By:

[Signature]

Reviewed By:

[Signature]

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Isothermal Temperature Coefficient - ARO Proc No /Section: 1-PT-94.0 Sequence Strip No: 5	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 546.9 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 204	
IV Test Results	Date/Time Test Performed: 3/8/91 0436	
	Meas Parameter (Description)	ISO (α_T) ARO Isothermal Temp Coeff - ARO
	Measured Value	ISO (α_T) ARO = -0.90 pcm/°F ($C_B = 2119$ ppm)
	Design Value (Actual Cond)	ISO (α_T) ARO = -0.05 pcm/°F ($C_B = 2119$ ppm)
	Design Value (Design Cond)	ISO (α_T) ARO = -0.31 ± 3.0 pcm/°F ($C_B = 2091$ ppm)
	Reference	Technical Report NE-824 Rev. 0
V Acceptance Criteria	FSAR/Tech Spec	ISO $\alpha_T \leq 3.75^* \text{ pcm/°F}$ $\alpha_T^{\text{Dop}} = -1.75 \text{ pcm/°F}$ ISO
	Reference	TS 3.1.1.4, Technical Report NE-824 Rev. 0
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	
	* Uncertainty on $\alpha_{T\text{MOD}}$ = 0.5 pcm/°F (Reference: memorandum from C. T. Snow to E. J. Lozito dated June 27, 1980).	

Prepared By: Paula D. Banning

Reviewed By: Andrew A. Hinchey

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Cntl Bank B Worth Meas., Rod Swap Ref. Bank Proc No /Section: 1-PT-94.0 Sequence Step No: 6	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 548.4 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	
Date/Time Test Performed: 3/8/91 0534		
IV Test Results	Measured Parameter (Description)	REF I _B : Integral Worth of Cntl Bank B, All Other Rods Out
	Measured Value	REF I _B = 1214.4 pcm
	Design Value (Actual Conditions)	REF I _B = 1207 ± 121 pcm
	Design Value (Design Conditions)	REF I _B = 1207 ± 121 pcm
	Reference	Technical Report NE-824 Rev. 0
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	

Prepared By: Thomas Spaul
3/8/91

Reviewed By: PCF 3-8-91

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET
(FINAL ANALYSIS)

I Reference	Test Description: Critical Boron Concentration - B Bank In Proc No /Section: 1-PT-94.0 Sequence Step No: 7	
II Test Conditions (Design)	Bank Positions (Steps)	PJS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 0 CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.4 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 0 CC: 228 CD: 228	
Date/Time Test Performed: 3/8/91 1105		
IV Test Results	Meas Parameter (Description)	$(C_B)_B^M$: Critical Boron Conc - B Bank In
	Measured Value	$(C_B)_B^M = 1945 \text{ ppm}$
	Design Value (Actual Cond)	$C_B = 1948 \text{ ppm} \pm 27 \text{ ppm}$
	Design Value (Design Cond)	$C_B = 1916 + \Delta C_B^{\text{Prev}} \pm (10 + 120.7/ aC_B) \text{ ppm}$
	Reference	Technical Report NE-824 Rev. 0
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	
	$aC_B = -6.92 \text{ ppm/ppm}$ $\Delta C_B^{\text{Prev}} = (C_B)_B^M - 2091$	

Prepared By:

Thomas S. Smith

Reviewed By:

C. A. Ford

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET
(FINAL ANALYSIS)

I Reference	Test Description: HZP Boron Worth Coefficient Measurement Proc No /Section: 1-PT-94.0 Sequence Step No: 7a	
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	RCS Temperature (°F): 549.0 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	Date/Time Test Performed: 3/8/91 0320	
IV	Measured Parameter (Description)	α_{CB} , Boron Worth Coefficient
Test Results	Measured Value	$\alpha_{CB} = -6.82 \frac{\text{pcm}}{1\% \text{pm}}$
	Design Value (Actual Conditions)	$\alpha_{CB} = -6.90 \pm 0.69 \text{ pcm/ppm}$
	Design Value (Design Conditions)	$\alpha_{CB} = -6.90 \pm 0.69 \text{ pcm/ppm}$
	Reference	Technical Report NE-824 Rev. 0
V	FSAR/Tech Spec	Not Applicable
Acceptance Criteria	Reference	Not Applicable
VI	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	
Comments		

Prepared By:

Thomas S. Rich

Reviewed By:

CAH

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Cntl Bank D Worth Measurement-Rod Swap Proc No /Section: 1-PT-94.0 Sequence Step No: <u>9</u>	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: Moving	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): <u>546.6</u> Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: Moving	
IV Test Results	Date/Time Test Performed: <u>3/9/91</u> <u>1454</u>	
	Meas Parameter (Description)	RS ID : Int Worth of Cntl Bank D-Rod Swap
	Measured Value	RS ID = <u>1004.8</u> (Adj. Meas. Crit. Ref Bank Position = <u>160</u> steps)
	Design Value (Actual Cond)	RS ID = <u>1014.3 ± 15</u> (Adj. Meas. Crit. Ref Bank Position = <u>160</u> steps)
	Design Value (Design Cond)	RS ID = 1015 ± 152 pcm (Critical Ref Bank Position = 165 steps)
	Reference	Technical Report NE-824 Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	

Prepared By:

Thomas Spurr

Reviewed By:

C. A. Ford

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Cntl Bank C Worth Measurement-Rod Swap Proc No /Section: 1-PT-94.0 Sequence Step No: 10	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: Moving CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 546.3 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: Moving CD: 228	
IV Test Results	Date/Time Test Performed: 3/1/91 1419	
	Meas Parameter (Description)	RS I _C : Int Worth of Cntl Bank C-Rod Swap
	Measured Value	RS I _C = 807.8 (Adj. Meas. Crit. Ref Bank Position = 126.3 steps)
	Design Value (Actual Cond)	RS I _C = 819.8 ± 123 (Adj. Meas. Crit. Ref Bank Position = 126.3 steps)
	Design Value (Design Cond)	RS I _C = 815 ± 122 pcm (Critical Ref Bank Position = 130 steps)
	Reference	Technical Report NE-824 Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : ☒ YES ☐ NO	
	Acceptance Criteria is met : ☒ YES ☐ NO	

Prepared By:

Thomas S. Smith

Reviewed By:

C. A. Foul

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Cntl Bank A Worth Measurement-Rod Swap Proc No /Section: 1-PT-94.0 Sequence Step No: 11	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA:Moving CB:Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.7 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA:Moving CB:Moving CC: 228 CD: 228	
Date/Time Test Performed: 3/8/91 1349		
IV Test Results	Meas Parameter (Description)	RS 1A: Int Worth of Cntl Bank A - Rod Swap
	Measured Value	RS 1A = 26.9 (Adj. Meas. Crit. Ref Bank Position = 65 steps)
	Design Value (Actual Cond)	RS 1A = 258.2 ± 100 (Adj. Meas. Crit. Ref Bank Position = 65 steps)
	Design Value (Design Cond)	RS 1A = 259 ± 100 pcm (Critical Ref Bank Position = 67 steps)
	Reference	Technical Report NE-824 Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : ☒ YES ☐ NO	
	Acceptance Criteria is met : ☒ YES ☐ NO	

Prepared By:

Thomas S. Paul

Reviewed By:

P. A. Ford

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

Reference	Test Description: Shutdown Bank B Worth Meas. - Rod Swap Proc No /Section: 1-PT-94.0 Sequence Step No: 12	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB:Moving CA: 228 CB:Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.9 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB:Moving CA: 228 CB:Moving CC: 228 CD: 228	
Date/Time Test Performed: 3/8/91 1301		
IV Test Results	Meas Parameter (Description)	RS 1 _{SB} : Int Worth of Shutdown Bank B-Rod Swap
	Measured Value	RS 1 _{SB} = 1047.5 (Adj. Meas. Crit. Ref Bank Position = 168.7 steps)
	Design Value (Actual Cond)	RS 1 _{SB} = 1040.6 ± 156 (Adj. Meas. Crit. Ref Bank Position = 168.7 steps)
	Design Value (Design Cond)	RS 1 _{SB} = 1039 ± 156 pcm (Critical Ref Bank Position = 170 steps)
	Reference	Technical Report NE-824 Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : ☒ YES ☐ NO	
	Acceptance Criteria is met : ☒ YES ☐ NO	

Prepared By:

Thomas Spald

Reviewed By:

C.C. Ford

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Shutdown Bank A Worth Meas. - Rod Swap Proc No /Section: 1-PT-94.0 Sequence Step No: 13	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: Moving SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 546.9 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: Moving SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	
IV Test Results	Date/Time Test Performed: 3/8/91 1136	
	Meas Parameter (Description)	RS ISA; Int Worth of Shutdown Bank A-Rod Swap
	Measured Value	RS ISA = 897.6 (Adj. Meas. Crit. Ref Bank Position = 140.3 steps)
	Design Value (Actual Cond)	RS ISA = 891.5 ± 134 (Adj. Meas. Crit. Ref Bank Position = 140.3 steps)
	Design Value (Design Cond)	RS ISA = 890 ± 134 pcm (Critical Ref Bank Position = 142 steps)
	Reference	Technical Report NE-824 Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	

Prepared By:

Thomas Spink

Reviewed By:

P. A. Ford

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Total Rod Worth - Rod Swap Proc No /Section: 1-PT-94.0		Sequence Step No: 13A
II Test Conditions (Design)	Bank Positions (Steps) SDA:Moving SDB:Moving CA:Moving CB:Moving CC:Moving CD:Moving	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating	
III Test Conditions (Actual)	Bank Positions (Steps) SDA:Moving SDB:Moving CA:Moving CB:Moving CC:Moving CD:Moving	RCS Temperature (°F): 548.4 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating	
Date/Time Test Performed: 3/3/91 0534			
IV Test Results	Meas Parameter (Description)	I _{Total} : Int Worth of All Banks - Rod Swap	
	Measured Value	I _{Total} = 5239 pcm	
	Design Value (Actual Cond)	I _{Total} = 5231.4 ± 523 pcm	
	Design Value (Design Cond)	I _{Total} = 5225 ± 523 pcm	
	Reference	Technical Report NE-824 Rev. 0, VEP-FRD-36A	
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.	
	Reference	VEP-FRD-36A	
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO		

Prepared By:

Thomas Spaul

Reviewed By:

P. A. Ford

ATTACHMENT 7

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: M/D Flux Map-Banks D,C at Insert. Limits Proc No / Section: 1-PT-21.1 Sequence Step No: 41				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): <30 Other (specify) Must have 2 38 thimbles		
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: " CD: "				
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): 24.32% Other (Specify): 44 THIMBLES		
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 133				
	Date/Time Test Performed: 3/10/91 11:23				
IV Test Results	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(M)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR
	Measured Value	-4.6% For P: 20.40 65% For P: 40.90	1.498	2.239	1.0143
	Design Value (Design Conds)	1.125 For P: 1 2.1 1.125 For P: 1 2.1 1.125 For P: 1 2.1	NA	NA	≤ 1.02
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1
V Acceptance Criteria	FSAR/Tech Spec	NONE	$P_{max} = 11.0511 \times 10^{-11}$	$P_{max} = 11.0511 \times 10^{-11}$	NONE
	Reference	NONE	TS 3.2.3	TS 3.2.2	NONE
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO * Near Control Rod Insertion Limits				

Prepared By:

[Signature]

Reviewed By:


[Signature]

ATTACHMENT 7


NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: M/D Flux Map-At Power Proc No / Section: 1-PT-21.1 Sequence Step No: 43				
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: "		RCS Temperature (°F): T _{REF} ±1 Power Level (% F.P.): 75% Other (specify) Must have 2 38 thimbles		
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 186		RCS Temperature (°F): T _{REF} ±1 Power Level (% F.P.): 70.03% Other (Specify): 46 thimbles		
Date/Time Test Performed: 3/12/91 14:31					
IV Test Results	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR
	Measured Value	-3.1% P2090 3.5% P4090	1.437	2.013	1.0143
	Design Value (Design Conds)	1.188 for P: 1.188 1.188 for P: 1.188 1.188 for P: 1.188	NA	NA	≤ 1.02
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1
V Acceptance Criteria	FSAR/Tech Spec	NONE	TS 3.2.3	TS 3.2.2	NONE
	Reference	NONE	TS 3.2.3	TS 3.2.2	NONE
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO * As Required				

Prepared By:



Reviewed By:



NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: M/D Flux Map - HFP, ARO, Eq. Xe Proc No / Section: 1-PT-21.1 Sequence Step No: 45				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): 95.15 Other (specify): Eq. Xe. Must have ≥ 38 thimbles		
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: *				
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature (°F): $T_{ref} \pm 1$ Power Level (% F.P.): 99.07 Other (Specify): 46 Thimbles		
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228				
IV Test Results	Date/Time Test Performed: 3/19/91 at 1107		MAPG		
	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR
	Measured Value	3.8% @ P = 9 3.8% @ P = 9	1.413	1.922	1.0121
	Design Value (Design Conds)	1.185 for P: 1.1.1 1.185 for P: 1.1.1 1.1.1 = Max. Power	NA	NA	≤ 1.02
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1
V Acceptance Criteria	FSAR/Tech Spec	NONE	$\frac{P_{max}(1.185 \times 1.185 \times 1.185)}{P_{max}(1.185 \times 1.185 \times 1.185)}$	$\frac{P_{max}(1.185 \times 1.185 \times 1.185)}{P_{max}(1.185 \times 1.185 \times 1.185)}$	NONE
	Reference	NONE	TS 3.2.3	TS 3.2.2	NONE
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO				
	* As Required				

Prepared By: R.M. Andrew

Reviewed By: A.P.M.

NORTH ANNA POWER STATION UNIT 1 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: M/D Flux Map- NI Calibration Proc No / Section: 1-PT-22.2 Sequence Step No: 46					
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): T _{REF} ±1° Power Level (% F.P.): 95±5 Other (specify): *			
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: **					
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature (°F): T _{ref} ±1° Power Level (% F.P.): 99.21% Other (Specify): MAP 8			
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228					
	Date/Time Test Performed:		4/6 THIMBLES			
	4/1/91					
IV	Test Results	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR
		Measured Value	-3.7% For P ≥ .9 +4.7% For P < .9	1.421	1.917 1.911	1.008 1.0102
		Design Value (Design Conds)	± 3.7% For P ≥ .9 ± 4.7% For P < .9	NA	NA	≤ 1.02
		Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1
V	Acceptance Criteria	FSAR/Tach Spec	NONE	1.494	1.911	NONE
		Reference	NONE	TS 3.2.3	TS 3.2.2	NONE
VI	Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO * Must have at least 38 thimbles for a full-core flux map, or at least 16 thimbles for a quarter-core flux map. ** As Required				

Prepared By: ROM London

Reviewed By: He P. Mr.

I Reference	Test Description: M/D Flux Map- NI Calibration Proc No / Section: 1-PT-22.2 Sequence Step No: 47				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): T _{REF} ± 1 Power Level (% F.P.): 95 ± 5 Other (specify): *		
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: **				
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature (°F): T _{ref} ± 1 Power Level (% F.P.): 94.24 % Other (Specify):		
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 205				
IV Test Results	Date/Time Test Performed: 4/2/91		MAP QUARTER CORE MAP 31 THIMBLES		
	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR
	Measured Value	N/A	N/A	N/A	N/A
	Design Value (Design Conds)	1.18% per P, 1.1% 1.18% per P, 1.1% 1.1% per P, 1.1%	NA	NA	≤ 1.02
	Reference	WCAP-7905 REV. 1	NONE	NONE	WCAP-7905 REV. 1
V Acceptance Criteria	FSAR/Tech Spec	NONE	TS 3.2.3	TS 3.2.2	NONE
	Reference	NONE	TS 3.2.3	TS 3.2.2	NONE
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO * Must have at least 38 thimbles for a full-core flux map, or at least 16 thimbles for a quarter-core flux map. ** As Required				

Reviewed By: John P. [Signature]

TEST RESULTS AND EVALUATION SHEET					
I Reference	Test Description: M/D Flux Map- NI Calibration Proc No / Section: 1-PT-22.2 Sequence Step No: 48				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): 95±5 Other (specify): *		
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: **				
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): 99.43% Other (Specify):		
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228				
IV Test Results	Date/Time Test Performed:		MAP 10 QUARTER CORE MAP 31 THIMBLES		
	4/2/91				
	Meas Parameter (Description)	MAX. REL ASYM PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F=dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F=Q(T)	QUADRANT POWER TILT RATIO QPTR
	Measured Value	NA	NA	NA	NA
	Design Value (Design Conds)	$\frac{1}{P_1} \frac{1}{P_2} \frac{1}{P_3} \frac{1}{P_4}$ (P ₁ = ASYM. PWR)	NA	NA	≤ 1.02
Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1	
V Acceptance Criteria	FSAR/Tech Spec	NONE	$P_{MAX}^{(1)} = 1.1 \times 1.1 \times 1.1 \times 1.1$ $P_{MAX}^{(2)} = 1.1 \times 1.1 \times 1.1 \times 1.1$	NONE	
	Reference	NONE	TS 3.2.3	TS 3.2.2	NONE
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO				
	* Must have at least 38 thimbles for a full-core flux map, or at least 16 thimbles for a quarter-core flux map. ** As Required				

Prepared By:

Reviewed By: