

memorandumIdaho Operations Office
West Valley Project Office

DATE September 27, 1991


SUBJECT Waste Tank Farm Processing Schedule Update

M-32

TO: T. W. McIntosh, EM 343
Project Manager for West Valley
U.S. Department of Energy

Attached for your information is a weekly update of the Level II Schedule for Resumption of Waste Tank Farm Processing. Also included is the LWTS & STS SAR schedules which will be issued weekly. Dates which have changed by more than ten working days from the previous schedule are highlighted with a "number". This number corresponds to a brief explanation of the reason for the schedule change. This explanation is contained in an attachment to the schedule.

If you have questions or comments, please call me at FTS 473-4780.



J. Alan Yeszel
Operations, Maintenance,
Construction Manager
West Valley Project Office

Attachment

cc: G. C. Comfort, NRC-HQ, (w/att)
J. Roth, NRC, Region I, (w/att)
J. L. Lyle, DOE-ID, (w/att)
T. L. Sonntag, NYSERDA, (w/att)
P. S. Klanian, WVNS (w/o att)

AY:064:91 - 0635:91:03

AY/mls

Add. LPR Ltr. Encl
M-32
DFB
11

**BASIS FOR SCHEDULE CHANGES
FROM SEPTEMBER 23, 1991 TO SEPTEMBER 27, 1991**

CODE

EXPLANATION OF CHANGE

For the activities required for the October 28, 1991 resumption of operation, there are no changes in the schedule dates that are greater than or equal to 10 working days.

RESUMPTION OF IRTS PROCESSING



OPEN PLAN (100)										RESUMPTION OF TRIS PROCESSING										West Valley Nuclear Services																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
Report	NOFLOAV	Project	KLWSTART	Time Now	25SEP91	Date	27SEP91	Time	09 10 35	ACT NUM	ESDATE	OUR	STATUS	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01</

RESUMPTION OF IRIS PROCESSING



ACT	NUM	ESDATE	EDATE	DUR	STATUS	
04R000510	30SEP91	22OCT91	17	Future		
04R000530	03OCT91	03OCT91	1	Future		
04R000540	10OCT91	22OCT91	9	Future		
04R000550	23OCT91	23OCT91	1	Future		
04R000270	24OCT91	25OCT91	2	Future		
B-01 & B-02 PUMP FIX AND INSTALLATION						
PMP000001	24SEP91	25SEP91	1	Future		
PMP000700	27MAR91	27MAR91	20	COMPLETE		
PMP000180	01APR91	04APR91	4	COMPLETE		
PMP000290	05APR91	16MAY91	15	COMPLETE		
PMP000204	12APR91	16APR91	4	COMPLETE		
PMP000195	28JUN91	28JUN91	4	COMPLETE		
PMP000210	03JUL91	05JUL91	3	COMPLETE		
PMP000405	05AUG91	13AUG91	1	COMPLETE		
PMP000422	15AUG91	15AUG91	1	COMPLETE		
PMP000432	16AUG91	16AUG91	1	COMPLETE		
PMP000442	19AUG91	19AUG91	2	COMPLETE		
PMP000452	21AUG91	21AUG91	1	COMPLETE		
PMP000412	22AUG91	22AUG91	1	COMPLETE		
PMP000460	24SEP91	24SEP91	0	COMPLETE		
PMP000256	19OCT91	23OCT91	5	Future		
PMP000720	30OCT91	30OCT91	1	Future		
LMTS SAG UPDATES AND APPROVALS						
LMT000500	20AUG91	26AUG91	2	COMPLETE		
LMT000144	23AUG91	25OCT91	30	Started		
STS SAG UPDATES AND APPROVALS						
STS000015	27MAR91	23APR91	15	COMPLETE		
STS000030	03MAY91	10MAY91	10	COMPLETE		

Legend
 ■ In progress
 ▨ Planned
 ▩ Critical

All characters represent 7 time-unit(s)

RESUMPTION OF THIS PROCESSING

Report: NOFLOW
Project: HLWSTARY
Time Now: 25SE89
Date: 27SE89
Time: 09:10:36
Page: 3

ACT NUM	ESDATE	EDAT	DUR	STATUS
STS00045	10JUN91	11JUN91	2	COMPLETE
STS00140	01AUG91	01AUG91	2	COMPLETE
STS00160	18OCT91	14NOV91	20	Future
IRTS STARTUP				
SUP00001	26OCT91	02DEC92	404	Future
SUP00110	28OCT91	01NOV91	5	Future
SUP00120	02NOV91	28NOV91	28	Future
SUP00220	30NOV91	20DEC91	21	Future
SUP00230	2 DEC 91	23DEC91	1	Future
SUP00100	03JAN92	06JAN92	2	Future
SUP00270	30JAN92	12FEB92	10	Future
SUP00300	13FEB92	18FEB92	5	Future
SUP00400	12MAR92	25MAR92	10	Future
SUP00500	25MAR92	25MAR92	0	Future
SUP00605	25MAR92	02DEC92	252	Future
TITANIUM ZOLITE				
11Z00001	25SEP91	17JAN92	115	Future
11Z00150	26APR91	10MAY91	1	COMPLETE
11Z00111	16MAY91	22OCT91	100	Started
11Z00180	30MAY91	31MAY91	2	COMPLETE
11Z00210	01JUL91	09JUL91	7	COMPLETE
11Z00220	12JUL91	12JUL91	1	COMPLETE
11Z00240	17SEP91	24SEP91	5	COMPLETE
11Z00266	21OCT91	22OCT91	2	Future
11Z00312	06JAN92	17JAN92	10	Future

Legend
 ■ = In progress
 ▨ = Planned
 ▩ = Critical

All characters represent 7 time unit(s)

Signatures

[illegible]

Approved by _____

CEMENT SOLIDIFICATION DOCUMENTATION

[illegible]

STS SAR APPROVAL SCHEDULE

West Valley
Nuclear
Services



OPEN PLAN (cm)

Report
Project
Time Now
Date
Time
Page

ACT NUM ESDATE EDATE DUR STATUS

STS SAR UPDATES AND APPROVALS

STS00010	13MAR91	28MAR91	33	0	COMPLETE	RESOLVE 29 STS SAR TRG COMMENT
STS00015	27MAR91	23APR91	15	0	COMPLETE	OBTAIN DFE ID COMMENTS ON ADDENDUM #2 STS SAR & OGR (RTS)10
STS00028	03APR91	03MAY91	20	0	COMPLETE	COMPLETE WINS INF TO STS REWRITE
STS000250	22APR91	10MAY91	10	0	COMPLETE	RESPOND TO DFE ID COMMENTS ON ADDENDUM #2 STS SAR
STS00030	03MAY91	10MAY91	10	0	COMPLETE	INFORM AUC #2 & WINS INPUT INTO SAR GREEN SHEET & ISSUE
STS00035	10MAY91	15MAY91	10	0	COMPLETE	WINS HSC REVIEW & APPROVE STS SAR
STS00036	17MAY91	05JUN91	2	0	COMPLETE	SUBMIT STS SAR 1004 REV B DRAFT A TO WVPD
STS00037	29MAY91	07JUN91	5	0	COMPLETE	WVPD REVIEW REVISED STS SAR
STS00039	10JUN91	11JUN91	2	0	COMPLETE	WVPD SUBMIT REVISED STS SAR TO NRC (DRAFT)
STS00045	10JUN91	11JUN91	2	0	COMPLETE	WVPD SUBMIT REVISED STS SAR TO DFE ID
STS00056	10JUN91	11JUN91	2	0	COMPLETE	WVPD SEND STS SAR TO TRG
STS00050	12JUN91	15JUL91	6	0	COMPLETE	DFE-10400 REVIEW & APPROVE STS/SAR
STS00068	12JUN91	14JUN91	2	0	COMPLETE	TRG TO REVIEW STS/SAR
STS00070	17JUN91	21JUN91	5	0	COMPLETE	TRG MEET TO DISCUSS/COMMENTS ON STS/SAR
STS00071	24JUN91	12JUL91	10	0	COMPLETE	WINS TO PREPARE RESPONSE TO TRG COMMENTS
STS00069	12JUL91	12JUL91	1	0	COMPLETE	WINS TO APPROVE CHANGES
STS00073	16JUL91	26JUL91	9	0	COMPLETE	WINS TO INCORP COMMENTS & SUBMIT SAR TO RSCC
STS00079	16JUL91	16JUL91	1	0	COMPLETE	WINS SUBMIT THIS COMMENTS WVPD
STS00072	24JUL91	25JUL91	2	0	COMPLETE	WVPD TO REVIEW RESPONSE P2/SOLUTION & SUBMIT TO TRG
STS00074	26JUL91	30JUL91	2	0	COMPLETE	TRG TO REVIEW RESPONSE
STS00076	29JUL91	30JUL91	1	0	COMPLETE	RSCC TO APPROVE CHANGES
STS00077	30JUL91	30JUL91	1	0	COMPLETE	RESOLVE RSCC COMMENTS
STS00078	31JUL91	01AUG91	1	0	COMPLETE	WINS TO ISSUE STS/SAR TO WVPD
STS00140	01AUG91	01AUG91	2	0	COMPLETE	WVPD SUBMIT APPROVED STS SAR TO DFE ID
STS00145	02AUG91	27SEP91	9	Started	DFE ID APPROVES STS SAR	
STS00075	06AUG91	06AUG91	1	0	COMPLETE	TRG TO TELEPHONE CONCURRENCE TO WVPD
STS00150	30SEP91	11OCT91	10	Future	WINS RESOLVE DFE ID STS SAR COMMENTS	
STS00152	14OCT91	15OCT91	2	Future	WINS ISSUE APPROVED STS SAR TO WVPD	
STS00154	15OCT91	17OCT91	2	Future	WVPD ISSUE APPROVED STS SAR TO NRC	
STS00160	18OCT91	14NOV91	20	Future	WINS NRC REVIEWS & ISSUE SER FOR STS	

Legend
- In progress
- Planned
- Critical

All characters represent 7 time unit (s)

Signatures

Prep S. K. Brown

Appr F. S. Kianian

