

NUREG-0580  
FOR NUREG  
1088 # PDR

NUREG-0580  
Vol. 12, No. 8

---

# **REGULATORY LICENSING**

## **STATUS SUMMARY REPORT**

**NUCLEAR POWER PLANTS  
DATA FOR DECISIONS  
(BLUE BOOK)**

**AUGUST 1 - AUGUST 31, 1983**

---

**UNITED STATES NUCLEAR REGULATORY COMMISSION**



AVAILABLE FROM

NRC/GPO SALES PROGRAM

SUPERINTENDENT OF DOCUMENTS  
GOVERNMENT PRINTING OFFICE  
WASHINGTON, D. C. 20402

A YEARS SUBSCRIPTION CONSISTS OF 12 ISSUES  
FOR THIS PUBLICATION

MICROFICHE OF SINGLE COPIES ARE  
AVAILABLE FROM NRC/GPO SALES PROGRAM  
WASHINGTON, D. C. 20555

NUREG-0580  
Vol. 12, No.8

---

# REGULATORY LICENSING STATUS SUMMARY REPORT

NUCLEAR POWER PLANTS  
DATA FOR DECISIONS  
(BLUE BOOK)  
AUGUST 1 - AUGUST 31, 1983

---

Manuscript Completed: September 1983  
Date Published: September 1983

Prepared for: OFFICE OF NUCLEAR REACTOR REGULATION

Prepared by: OFFICE OF RESOURCE MANAGEMENT  
U.S. NUCLEAR REGULATORY COMMISSION  
WASHINGTON, D.C. 20555



## FOREWORD

THIS MANAGEMENT REPORT, REGULATORY LICENSING STATUS SUMMARY REPORT, IS DESIGNED TO PROVIDE THE NECESSARY INFORMATION FOR CONTROLLING THE PROGRESS OF REVIEW PROCESSES FOR CENTRAL STATION NUCLEAR REACTOR APPLICATIONS. IT UTILIZES DATA COLLECTED FROM THE OFFICE OF NUCLEAR REACTOR REGULATION, OFFICE OF THE EXECUTIVE LEGAL DIRECTOR, OFFICE OF INSPECTION & ENFORCEMENT, AND THE NATIONAL LABORATORIES, AND ANALYZED BY THE OFFICE OF RESOURCE MANAGEMENT IN THE IMPLEMENTATION OF THE REGULATORY INFORMATION SYSTEM.

SECTION I OF THIS EDITION CONSISTS OF THE THREE SUMMARY OF ACCOMPLISHMENTS, THE NEW APPLICATION FORECAST FOR OL'S AND CP'S, AND AN ABBREVIATION KEY.

SECTION II REPRESENTS THE MAIN BODY OF THE REPORT AND CONSISTS OF THE FACILITY INFORMATION. ALL OL'S ARE LISTED FIRST, FOLLOWED BY CP'S, STANDARD DESIGN REVIEWS, OTHER REVIEWS, AND FINALLY, A NON-POWER REACTOR SUMMARY. EACH PROJECT CONSISTS OF GENERAL FACILITY DATA, CURRENT STATUS FOR ALL PHASES OF THE REVIEW, AND TARGETED AND ACTUAL COMPLETION DATES FOR ALL KEY MILESTONES IN THE REVIEW.



## L I C E N S I N G   O F   N U C L E A R   R E A C T O R S

THE U.S. NUCLEAR REGULATORY COMMISSION REQUIRES TWO SEPARATE LICENSES - ONE TO BUILD THE FACILITY AND ANOTHER TO OPERATE IT. LISTED BELOW ARE THE STEPS IN THE PROCESS OF OBTAINING A CONSTRUCTION PERMIT AND OPERATING LICENSE.

THE UTILITY SUBMITS A FORMAL APPLICATION DESCRIBING THE DESIGN, LOCATION, AND ENVIRONMENTAL IMPACT OF THE PROPOSED PLANT AND THE SAFEGUARDS TO BE PROVIDED. THE APPLICATION ALSO COVERS THE UTILITY'S FINANCIAL QUALIFICATIONS.

THE NRC MAKES COPIES OF THE APPLICATION AVAILABLE TO THE ACRS AND TO THE PUBLIC DOCUMENT ROOM. TECHNICAL EXPERTS ANALYSE THE APPLICATION, AND PREPARE A SAFETY EVALUATION AND AN ENVIRONMENTAL IMPACT STATEMENT. THESE DOCUMENTS ARE ALSO MADE AVAILABLE IN THE PUBLIC DOCUMENT ROOM.

THE STAFF'S ANALYSIS IS SUBMITTED TO THE NRC'S STATUTORY ADVISORY COMMITTEE ON REACTOR SAFEGUARDS, A COMMITTEE OF INDEPENDENT EXPERTS. ACRS STUDIES THE APPLICATION IN DETAIL AND HOLDS CONFERENCES WITH THE APPLICANT, THE LICENSING STAFF AND OTHERS. THE ACRS FINDINGS ARE REPORTED TO THE NRC AND MADE PUBLIC.

A PUBLIC HEARING IS HELD, USUALLY NEAR THE PROPOSED SITE, BY AN NRC APPOINTED ATOMIC SAFETY & LICENSING BOARD. PRIVATE CITIZENS, STATE AND LOCAL OFFICIALS, AND COMMUNITY GROUPS MAY PARTICIPATE.

AFTER REVIEWING THE HEARING RECORD INCLUDING THE NRC STAFF AND ACRS FINDINGS, THE BOARD DECIDES FOR OR AGAINST GRANTING A CONSTRUCTION PERMIT.

THE BOARD'S DECISION IS REVIEWED BY THE ATOMIC SAFETY AND LICENSING APPEAL BOARD, AND IS SUBJECT TO REVIEW BY THE FIVE-MEMBER NUCLEAR REGULATORY COMMISSION.

IF THE LICENSING BOARD AUTHORIZES THE ISSUANCE OF A CONSTRUCTION PERMIT, THE DIRECTOR OF THE DIVISION OF LICENSING WILL ISSUE A CONSTRUCTION PERMIT. AN EARLIER LIMITED WORK AUTHORIZATION TO DO PRELIMINARY SITE CONSTRUCTION MAY HAVE BEEN GRANTED IF THE SITE HAD BEEN DETERMINED TO BE SUITABLE BY THE NRC STAFF AND THE BOARD HAD RULED FAVORABLY ON THE ENVIRONMENTAL IMPACT ANALYSIS. CONSTRUCTION IS SUBJECT TO INSPECTION BY THE OFFICE OF INSPECTION AND ENFORCEMENT.

AS CONSTRUCTION PROGRESSES, ADDITIONAL INFORMATION IS DEVELOPED AND THE UTILITY APPLIES TO THE NRC FOR AN OPERATING LICENSE. THE SAME CAREFUL ANALYSIS AS IS MADE AT THE CONSTRUCTION PERMIT STAGE IS MADE BY THE NRC IN DECIDING WHETHER OR NOT TO ISSUE THE OPERATING LICENSE.

IN THE OPERATING LICENSE REVIEW PROCESS, OPPORTUNITY FOR HEARING IS PROVIDED. CONTRASTED WITH THE CONSTRUCTION PERMIT REVIEW PHASE, A HEARING IS HELD ONLY IF INTERVENTION IS GRANTED. FINAL ISSUANCE OF AN OPERATING PERMIT IS SUBJECT TO THE APPROVAL OF BOTH THE DIRECTOR OF THE DIVISION OF LICENSING AND OF THE COMMISSION.

# TABLE OF CONTENTS

PRINTED IN THE ORDER LISTED

## SECTION I

SUMMARY OF ACCOMPLISHMENTS  
OL SUMMARY OF ACCOMPLISHMENTS  
CP SUMMARY OF ACCOMPLISHMENTS  
COMBINED NUMERICAL SUMMARY OF ACCOMPLISHMENTS

TARGET DATES OF LICENSING STEPS FOR PLANTS SEEKING  
OPERATING LICENSES IN THE NEXT FIVE YEARS

TARGET DATES OF LICENSING STEPS FOR PLANTS SEEKING  
CONSTRUCTION PERMITS IN THE NEXT FIVE YEARS

NEW APPLICATION FORECAST:

OPERATING LICENSE REVIEWS

SPECIAL REVIEWS

COMMON ABBREVIATIONS USED WITHIN THE PUBLICATION

## SECTION II

PROJECT INDEX

OPERATING LICENSE REVIEWS

CONSTRUCTION PERMIT REVIEWS

STANDARD DESIGN REVIEWS

OTHER REVIEWS

NON-POWER REACTORS

## SECTION III

EXAMPLE REVIEW

SECTION I

# OL SUMMARY OF ACCOMPLISHMENTS

AS OF AUGUST 31, 1983

AUGUST			FISCAL YEAR TO DATE		
FACILITY	SCHEDULED	ACTUAL	FACILITY	SCHEDULED	ACTUAL
<u>S E R ' S</u>			<u>S E R ' S</u>		
LIMERICK 1 & 2	08/30/83		CATAWBA 1 & 2	02/06/83	02/09/83C
			LIMERICK 1 & 2	08/30/83	
			SEABROOK 1 & 2	01/12/83	03/07/83C
<u>S S E R ' S</u>			<u>S S E R ' S</u>		
DIABLO-CANYON 1 & 2	08/01/83		BYRON 1 & 2	12/10/82	01/31/83C
LASALLE 2		08/17/83C	CALLAWAY 1	06/28/83	06/28/83C
SHOREHAM	08/30/83		CATAWBA 1 & 2	05/02/83	05/02/83C
WOLF CREEK 1	08/26/83	08/26/83C	CLINTON 1 & 2	05/20/83	05/27/83C
			COMANCHE PEAK 1 & 2		03/11/83C
			DIABLO-CANYON 1 & 2	08/01/83	
			ENRICO FERMI 2		02/04/83C
			GRAND GULF 1 & 2		05/31/83C
			LASALLE 2	07/00/83	08/17/83C
			MCGUIRE 1 & 2	02/14/83	02/28/83C
			MIDLAND 1 & 2	10/06/82	10/06/82C
			PALO VERDE 1,2,3	03/15/83	03/15/83C
			PERRY 1 & 2	12/29/82	01/19/83C
			PERRY 1 & 2	04/22/83	04/25/83C
			SEABROOK 1 & 2	03/07/83	04/29/83C
			SEABROOK 1 & 2	06/30/83	06/30/83C
			SHOREHAM	01/15/83	02/04/83C
			SHOREHAM	08/30/83	
			ST LUCIE 2	04/06/83	04/06/83C
			SUMMER 1	11/12/82	11/12/82C
			SUSQUEHANNA 1	03/01/83	
			SUSQUEHANNA 2	03/01/83	11/12/82C
			SUSQUEHANNA 2	03/31/83	03/29/83C
			WASHINGTON NUCLEAR 2	12/21/82	12/21/82C
			WASHINGTON NUCLEAR 2	05/20/83	05/20/83C
			WATERFORD 3	10/22/82	10/29/82C
			WATERFORD 3	02/28/83	07/08/83C
			WOLF CREEK 1	05/27/83	06/17/83C
			WOLF CREEK 1	08/26/83	08/26/83C
<u>D E S ' S</u>			<u>D E S ' S</u>		
NONE			HARRIS 1 & 2	04/00/83	04/00/83C
			LIMERICK 1 & 2	06/24/83	06/24/83C

## AS OF AUGUST 31, 1983

\* FULL POWER

# CP SUMMARY OF ACCOMPLISHMENTS

AS OF AUGUST 31, 1983

AUGUST		FISCAL YEAR TO DATE	
FACILITY	SCHEDULED	FACILITY	SCHEDULED
SER'S	ACTUAL		ACTUAL
NONE		SER'S	
		CLINCH RIVER	03/11/83 03/11/83C
SER'S			
NONE		CLINCH RIVER	05/02/83 05/02/83C
		CLINCH RIVER	05/20/83 05/20/83C
		SKAGIT/HANFORD 1&2	11/30/82 12/30/82C
DES'S			
NONE		DES'S	
		NONE	
FES'S			
NONE		FES'S	
		NONE	
CP'S ISSUED			
NONE		CP'S ISSUED	
		NONE	

# SUMMARY OF ACCOMPLISHMENTS

AS OF AUGUST 31, 1983

AUGUST	FISCAL YEAR TO DATE		
	SCHEDULED 1	ACTUAL 0	SCHEDULED 3
SER'S (OL)			ACTUAL 2
SER'S (CP)	0	0	1
SSER'S (OL)	3	2	26
SSER'S (CP)	0	0	3
DES'S (OL)	0	0	2
DES'S (CP)	0	0	0
FES'S (OL)	0	0	2
FES'S (CP)	0	0	0
OL'S ISSUED*	0	0	4
CP'S ISSUED	0	0	0
* FULL POWER			



LICENSING SCHEDULES FOR ALL PENDING DL APPLICATIONS  
(INCLUDES SCHEDULES FOR ADDITIONAL UNITS WITH PROJECTED CONSTRUCTION COMPLETION IN CY 1983-1984)  
(LISTED IN ORDER OF FACILITY NAME)

REPORT AS OF: 08/31/83

PLANT	EST. DELAY (MONTHS)	ISSUE DLS	SER		ACRS MTG	ISSUE FES	SSER		START OF HRG	ASLB INITIAL DECISION	COMM* DEC. DATE	APPL. CONST. COMPL.
			STAFF TECH INPUT TO DL	ISSUE SER			STAFF TECH INPUT TO DL	ISSUE SSER				
BYRON 1	0	11/81C	01/82C	02/82C	03/82C	04/82C	08/82C	01/83C	03/83C	11/83	11/83	12/83
CALLAWAY 1	0	09/81C	09/81C	10/81C	11/81C	01/82C	05/83C	06/83C	11/81C	12/83	03/84	04/84
CATAWBA 1	0	08/82C	01/83C	02/83C	03/83C	01/83C	04/83C	05/83C	10/83	05/84	05/84	05/84
COMANCHE PEAK 1	0	05/81C	07/81C	07/81C	11/81C	09/81C	10/83	11/83	12/81C	11/83	11/83	12/83
COMANCHE PEAK 2	0	05/81C	07/81C	07/81C	11/81C	09/81C	10/83	11/84	12/81C	11/83	11/84	12/84
DIABLO CANYON 1	0	12/72C	01/75C	10/74C	07/76C	05/76C	06/83C	08/83	12/76C	N/S	09/83	
DIABLO CANYON 2	0	12/72C	01/75C	10/74C	07/76C	05/76C	06/83C	N/S	12/76C	N/S		
ENRICO FERMI 2	0	04/81C	05/77C	09/77C	08/81C	09/81C	01/83C	02/83C	03/82C	10/82C	11/83	12/83
GRAND GULF 1	0	05/81C	08/81C	09/81C	10/81C	10/81C	03/83C	05/83C	N/A	N/A	10/83	06/82C
LASALLE 2	0	03/78C	02/81C	03/81C	04/81C	11/78C	07/83C	08/83C	N/A	N/A	09/83	09/83
MIDLAND 2	0	02/82C	04/82C	05/82C	06/82C	07/82C	08/82C	10/82C	11/82C	09/84	09/84	10/84
PALO VERDE 1	0	10/81C	10/81C	11/81C	12/81C	03/82C	09/83	09/83	04/82C	12/82C	04/84	05/84
PERRY 1	0	02/82C	05/82C	05/82C	07/82C	08/82C	10/83	11/83	05/83C	03/84	11/84	12/84
SAN ONOFRE 3	0	01/81C	01/81C	02/81C	02/81C	04/81C	04/83C	06/82C	06/81C	05/82C	09/83	11/82C
SEABROOK 1	0	05/82C	12/82C	03/83C	04/83C	12/82C	N/S	N/S	08/83C	06/84	08/84	09/84
SHOREHAM	0	03/77C	03/81C	04/81C	10/81C	10/77C	N/S	08/83	05/82C	09/83	02/84	03/84
SUSQUEHANNA 2	0	03/81C	03/81C	04/81C	08/81C	07/81C	02/83C	11/83	10/81C	04/82C	12/83	01/84
WASHINGTON NUCLEAR 2	0	07/81C	05/82C	03/82C	10/82C	12/81C	11/82C	05/83C	N/A	N/A	10/83	11/83
WATERFORD 3	0	05/81C	05/81C	07/81C	08/81C	09/81C	05/83C	07/83C	08/83C	05/83C		05/83
WATTS BAR 1	0	06/73C	06/82C	07/82C	08/82C	12/78C	09/82C	11/83	N/A	N/A	12/83	01/84
WATTS BAR 2	0	06/73C	06/82C	07/82C	08/82C	12/78C	09/82C	06/84	N/A	N/A	12/84	01/85
WOLF CREEK 1	0	01/82C	03/82C	04/82C	05/82C	06/82C	07/83C	08/83C	01/84	06/84	07/84	08/84
ZIMMER 1	0	10/76C	12/77C	01/79C	03/79C	06/77C	08/82C	08/82C	02/82C	N/S	11/84	12/84

\*LICENSING SCHEDULES AND DECISION DATES DO NOT REFLECT POTENTIAL DELAY FROM EMERGENCY PREPAREDNESS REVIEW.



LICENSING SCHEDULES FOR ALL TENDERED OL UNITS TO BE ISSUED AFTER CY 1984

<u>PLANT</u>	<u>ISSUE SER</u>	<u>APPL. CONST. COMPLETE</u>
BEAVER VALLEY 2	12/84	12/85
BELLEFONTE 1	12/84	05/85
BELLEFONTE 2	N/S	05/86
BRAIDWOOD 1	05/84	04/85
BRAIDWOOD 2	N/S	04/86
BYRON 2	02/84	05/85
CATAWBA 2	N/S	10/86
CLINTON 1	05/83C	01/86
CLINTON 2		N/S
GRAND GULF 2	N/S	N/S
HARRIS 1	04/84	06/85
HARRIS 2	N/S	06/89
HOPE CREEK 1	02/85	01/86
LIMERICK 1	10/83	08/84
LIMERICK 2	N/S	04/88
MARBLE HILL 1	04/85	06/86
MARBLE HILL 2	N/S	12/87
MIDLAND 1	11/83	02/85
MILLSTONE 3	11/84	11/85
NINE MILE POINT 2	01/85	02/86
PALO VERDE 2	12/84	02/85
PALO VERDE 3	03/86	05/86
PERRY 2	N/S	05/87
RIVER BEND 1	05/84	04/85
RIVER BEND 2		N/S
SEABROOK 2	N/S	12/86
SOUTH TEXAS 1	01/86	12/86
SOUTH TEXAS 2	N/S	12/88
VOGTLE 1	08/85	09/86
VOGTLE 2		03/88
WASHINGTON NUCLEAR 1	N/S	N/S
WASHINGTON NUCLEAR 3	12/84	12/85

LICENSING SCHEDULES FOR ALL PENDING CP APPLICATIONS  
(LISTED IN ORDER OF FACILITY NAME)

REPORT AS OF: 08/31/83

<u>PLANT</u>	<u>SER</u>				<u>SSER</u>				<u>START OF HRG</u>	<u>ASLB INITIAL DECISION</u>	<u>COMM DEC. DATE</u>
	<u>ISSUE DES</u>	<u>STAFF TECH INPUT TO DL</u>	<u>ISSUE SER</u>	<u>ACRS MTG</u>	<u>ISSUE FES</u>	<u>STAFF TECH INPUT TO DL</u>	<u>ISSUE SSER</u>				
CLINCH RIVER SKAGIT/HANFORD 1&2	02/76C	02/83C	03/83C	04/83C	02/77C	04/83C	05/83C	08/82C	04/84	06/84	
	05/82C	07/77C	08/77C	02/83C	N/S	11/82C	12/82C	N/S	N/S	N/S	

# NEW APPLICATION FORECAST --- OPERATING LICENSE REVIEWS

(ANTICIPATED TENDER DATES FOR ALL UNITS WITH CONSTRUCTION PERMITS)  
AS OF WEEK ENDING: 08/31/83

FACILITY	DOCKET NUMBER	UTILITY	LICENSING PROJECT MANAGER	APPL. SUBMITS FSAR	APPL. SUBMITS ENV. RPT.	1ST UNIT CONST. COMPLETE	COUNSEL
FY83 MILLSTONE 3	050-00423	NORTHEAST NUCLEAR ENERGY	E. DOOLITTLE	10/29/82C	10/29/82C	11/01/85	M. ROTHSCHILD
MARBLE HILL 1 & 2	054680547	PUBLIC SERVICE OF INDIANA	P.O. CONNOR	11/23/82C	11/23/82C	06/00/86	E. CHEN
BEAVER VALLEY 2	050-00412	SCHUESNE LIGHT	L. LAZO	01/26/83C	01/26/83C	12/31/85	R. PALLA
NINE MILE POINT 2	050-00410	NIAGARA MOHAWK POWER	M. HAUGHEY	01/31/83C	01/31/83C	02/00/86	B. BORDENICK
HOPE CREEK 1	050-00354	PUBLIC SERVICE ELECTRIC & GAS	D. WAGNER	03/02/83C	03/02/83C	01/14/86	R. GODDARD
VOGTLE 1 & 2	050-00425	GEORGIA POWER	M. MILLER	06/30/83C	09/00/83	09/00/86	B. BORDENICK

NEW APPLICATION FORECAST - SPECIAL REVIEW

AS OF WEEK ENDING: 08/31/83

STANDARDIZATION REVIEWS

PROJECT  
(NSS)WAPWR

PROJ  
NO APPLICANT  
668 WESTINGHOUSE

PROJECT  
MANAGER  
G.MEYER

TENDER  
DATE  
09/30/83

# COMMON ABBREVIATIONS USED WITHIN THE PUBLICATION

ACRS: ADVISORY COMMITTEE ON REACTOR SAFEGUARDS  
 AE: ARCHITECT/ENGINEER  
 AEB: ACCIDENT EVALUATION BRANCH  
 ASB: AUXILIARY SYSTEMS BRANCH  
 ASLB: ATOMIC SAFETY LICENSING BOARD

B&R: BURNS & ROE  
 B&V: BLACK & VEACH  
 B&W: BABCOCK & WILCOX  
 BECH: BECHTEL  
 BRRT: BROWN & ROOT  
 BWR: BOILING WATER REACTOR

CEB: CHEMICAL ENGINEERING BRANCH  
 COMB: COMBUSTION ENGINEERING  
 CP: CONSTRUCTION PERMIT  
 CPB: CORE PERFORMANCE BRANCH  
 CSB: CONTAINMENT SYSTEMS BRANCH  
 CWE: COMMONWEALTH EDISON

DES: DRAFT ENVIRONMENTAL STATEMENT

EEB: ENVIRONMENTAL ENGINEERING BRANCH  
 EPA: ENVIRONMENTAL PROTECTION AGENCY  
 EPLB: EMERGENCY PREPAREDNESS LICENSING BRANCH  
 ER: ENVIRONMENTAL REPORT  
 EQB: EQUIPMENT QUALIFICATION BRANCH  
 ESR: EARLY SITE REVIEW  
 ETSB: EFFLUENT TREATMENT SYSTEMS BRANCH

F.R.: FEDERAL REGISTRAR  
 FDA: FINAL DESIGN APPROVAL  
 FES: FINAL ENVIRONMENTAL STATEMENT  
 FSAR: FINAL SAFETY ANALYSIS REPORT

G&H: GIBBS & HILL  
 GHDR: GIBBS & HILL  
 GIL: GILBERT COMMONWEALTH  
 GSB: GEOSCIENCES BRANCH

HGB: HYDROLOGIC AND GEOTECHNICAL BRANCH  
 HTGR: HIGH TEMPERATURE GAS COOLED REACTOR

ICB: INSTRUMENTATION AND CONTROL BRANCH

L.A.: LICENSING ASSISTANT  
 LESR: LIMITED EARLY SITE REVIEW (ALSO ABBREVIATED LES)  
 LGR: LICENSING GUIDANCE BRANCH  
 LMFBR: LIQUID METAL FAST BREEDER REACTOR  
 LQB: LICENSEE QUALIFICATIONS BRANCH

MEB: MECHANICAL ENGINEERING BRANCH  
 MPA: MANAGEMENT AND PROGRAM ANALYSIS  
 MTEB: MATERIALS ENGINEERING BRANCH  
 MWE: MEGAWATTS ELECTRIC  
 MWT: MEGAWATTS THERMAL

NSSS: NUCLEAR STEAM SYSTEMS SUPPLIER

O.: OPERATING LICENSE  
 GLB: OPERATOR LICENSING BRANCH  
 OPS: OFFSHORE POWER SYSTEMS

PDA: PRELIMINARY DESIGN APPROVAL  
 PG&E: PACIFIC GAS & ELECTRIC  
 PID: PARTIAL INITIAL DECISION  
 PM: PROJECT MANAGER  
 PS: POWER SYSTEMS BRANCH  
 PSAR: PRELIMINARY SAFETY ANALYSIS REPORT  
 PTRB: PROCEDURES AND TEST REVIEW BRANCH  
 PWR: PRESSURIZED WATER REACTOR

QAB: QUALITY ASSURANCE BRANCH

RAB: RADIOLOGICAL ASSESSMENT BRANCH  
 RSB: REACTOR SYSTEMS BRANCH

S&L: SARGENT & LUNDY  
 S&W: STONE & WEBSTER  
 SAB: SITING ANALYSIS BRANCH  
 SAR: SAFETY ANALYSIS REPORT  
 SDA: STANDARD DESIGN APPROVAL  
 SEB: STRUCTURAL ENGINEERING BRANCH  
 SER: SAFETY EVALUATION REPORT  
 SIB: SYSTEMS INTERACTION BRANCH  
 SP: SPECIAL PROJECT  
 SSC: SOUTHERN SERVICES COMPANY  
 SSER: SUPPLEMENT TO SAFETY EVALUATION

TVA: TENNESSEE VALLEY AUTHORITY

UEC: UNITED ENG. & CONSTRUCTORS  
 UFB: UTILITY FINANCE BRANCH

WEST: WESTINGHOUSE

SECTION II

# PROJECT INDEX

## SECTION II

### OPERATING LICENSE REVIEW

2- 1 BEAVER VALLEY 2  
 2- 2 BELLEFONTE 1 & 2  
 2- 3 BRAIDWOOD 1 & 2  
 2- 4 BYRON 1 & 2  
 2- 5 CALLAWAY 1  
 2- 6 CATAWBA 1 & 2  
 2- 7 CLINTON 1 & 2  
 2- 8 COMANCHE PEAK 1 & 2  
 2- 9 DIABLO-CANYON 1 & 2  
 2- 10 ENRICO FERMI 2  
 2- 11 GRAND GULF 1 & 2  
 2- 12 HARRIS 1 & 2  
 2- 13 HOPE CREEK 1  
 2- 14 LASALLE 2  
 2- 15 LIMERICK 1 & 2  
 2- 16 MARBLE HILL 1 & 2  
 2- 17 MIDLAND 1 & 2  
 2- 18 MILLSTONE 3  
 2- 19 NINE MILE POINT 2  
 2- 20 PALO VERDE 1,2,3  
 2- 21 PERRY 1 & 2  
 2- 22 RIVER BEND 1 & 2  
 2- 23 SAN ONOFRE 3  
 2- 24 SEABROOK 1 & 2  
 2- 25 SHOREHAM  
 2- 26 SOUTH TEXAS 1 & 2  
 2- 27 SUSQUEHANNA 2  
 2- 28 VOGTLE 1 & 2  
 2- 29 WASHINGTON NUCLEAR 1  
 2- 30 WASHINGTON NUCLEAR 2  
 2- 31 WASHINGTON NUCLEAR 3  
 2- 32 WATERFORD 3  
 2- 33 WATTS BAR 1 & 2  
 2- 34 WOLF CREEK 1  
 2- 35 ZIMMER 1

### CONSTRUCTION PERMIT REVIEWS

2- 36 CLINCH RIVER  
 2- 37 SKAGIT/HANFORD 1&2

### STANDARD DESIGN REVIEWS

2- 38 (NSS)CESSAR SYSTEM 80  
 2- 39 (NSS)GESSAR SEVERE ACC

### OTHER REVIEWS

MRR LICENSING SYSTEM  
OL CURRENT STATUS REPORT

PAGE NO: 2- 1

BEAVER VALLEY 2

REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																																	
<p>DOCKET NO: 05000412  APPLICANT: DUQUESNE LIGHT  LOCATION: 5 MI E OF E. LIVERPOOL, OH  REGION: 1  REAC. TYPE: PWR  DESIGN PWR: 2774 MWT/0852 MWE</p> <p style="text-align: right; margin-right: 50px;">AE: S&amp;W  NSSS: WEST  CONST: S&amp;W</p>	<p>LIC. PM: L. LAZO  LIC. BC: G. KNIGHTON  LIC. LA: E. HYLTON  COUNSEL: R. FALLA  ANTITRUST: J. RUTBERG  RM ANALYST: S. HEDLUND</p> <p style="text-align: right; margin-right: 50px;">ASLB CHAIR: N/A  MEMBER 1:  MEMBER 2:  CONST. INSP: S. FOLSON  RESID. INSP:</p>																																																																																	
<p><b>CURRENT SAF. STATUS:</b>  The FSAR was tendered on 01-26-83. The SAR was docketed on 05/18/83.</p> <p><b>CURRENT ENV. STATUS:</b>  The ER was tendered on 01-26-83. The ER was docketed on 05/18/83.</p> <p><b>CURRENT HRG. STATUS:</b>  Opportunity for Hearing was published in the Federal Register on June 1, 1983.</p> <p><b>CURRENT ANTITRUST:</b>  The information for antitrust review of operating license application was tendered 12/15/82.</p> <p><b>LATEST AMENDMENT:</b></p> <p><b>NEW SLIPS/NOTES:</b></p>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;">ENVIRONMENTAL MILESTONES:</th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>05/18/83</td> <td>05/18/83C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>05/25/84</td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td>07/27/84</td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>12/31/84</td> <td></td> </tr> </tbody> </table> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;">SAFETY/HEARING MILESTONES:</th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>01/26/83</td> <td>01/26/83C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>05/18/83</td> <td>05/18/83C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>09/30/83</td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>10/28/83</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>01/31/84</td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>02/24/84</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>07/27/84</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>09/28/84</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>10/31/84</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>11/00/84</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>12/31/84</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>05/31/85</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>11/29/85</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>11/00/85</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td></td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>12/00/85</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td></td> <td></td> </tr> </tbody> </table>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:	05/18/83	05/18/83C	ER SITE VISIT COMPLETE:			INPUT TO DES TO PM:	05/25/84		ISSUE DES:	07/27/84		RESPONSE TO COMMENTS ON DES:			ISSUE FES:	12/31/84		SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE	APPLICATION TENDERED:	01/26/83	01/26/83C	SAR DOCKETED:	05/18/83	05/18/83C	SAR Q'S RECEIVED BY PM:	09/30/83		SAR APPL. RESPONSE TO Q'S RECEIVED:	10/28/83		INPUT TO DRAFT SER TO PM:	01/31/84		ISSUE DRAFT SER:	02/24/84		INPUT TO SER:	07/27/84		ISSUE SER:	09/28/84		ACRS FULL COMMITTEE MEETING:	10/31/84		INPUTS TO SE SUPPLEMENT 1:	11/00/84		ISSUE SE SUPPLEMENT 1:	12/31/84		FEMA LETTER RECEIVED:			HEARING STARTED:	05/31/85		ASLB INITIAL DECISION:	11/29/85		COMMISSION EFFECTIVENESS DECISION:	11/00/85		TECH SPECS COMPLETED:			COMMISSION DECISION:	12/00/85		ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:		
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																																																																
ER DOCKETED:	05/18/83	05/18/83C																																																																																
ER SITE VISIT COMPLETE:																																																																																		
INPUT TO DES TO PM:	05/25/84																																																																																	
ISSUE DES:	07/27/84																																																																																	
RESPONSE TO COMMENTS ON DES:																																																																																		
ISSUE FES:	12/31/84																																																																																	
SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE																																																																																
APPLICATION TENDERED:	01/26/83	01/26/83C																																																																																
SAR DOCKETED:	05/18/83	05/18/83C																																																																																
SAR Q'S RECEIVED BY PM:	09/30/83																																																																																	
SAR APPL. RESPONSE TO Q'S RECEIVED:	10/28/83																																																																																	
INPUT TO DRAFT SER TO PM:	01/31/84																																																																																	
ISSUE DRAFT SER:	02/24/84																																																																																	
INPUT TO SER:	07/27/84																																																																																	
ISSUE SER:	09/28/84																																																																																	
ACRS FULL COMMITTEE MEETING:	10/31/84																																																																																	
INPUTS TO SE SUPPLEMENT 1:	11/00/84																																																																																	
ISSUE SE SUPPLEMENT 1:	12/31/84																																																																																	
FEMA LETTER RECEIVED:																																																																																		
HEARING STARTED:	05/31/85																																																																																	
ASLB INITIAL DECISION:	11/29/85																																																																																	
COMMISSION EFFECTIVENESS DECISION:	11/00/85																																																																																	
TECH SPECS COMPLETED:																																																																																		
COMMISSION DECISION:	12/00/85																																																																																	
ISSUE LIC. WITH POWER RESTRICTION:																																																																																		
ISSUE FULL POWER LICENSE AMEND:																																																																																		



# NKK LICENSING SYSTEM OL CURRENT STATUS REPORT

PAGE NO: 2- 2

BELLEFONTE 1 & 2

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 0438&0439  
APPLICANT: TENNESSEE VALLEY AUTHORITY  
LOCATION: 6 MI NE OF SCOTTSBORO, ALA  
REGION: 2 AE: TVA  
REAC. TYPE: PWR NSSS: B&W  
DESIGN PWR: 3760 MWT/1235 MWE CONST: TVA

## KEY PERSONNEL:

LIC. PM: M. THADANI  
LIC. BC: E. ADENSAM  
LIC. LA.: M. DUNCAN  
COUNSEL: B. PATON  
ANTITRUST: J. RUTBERG  
RM ANALYST: B. ST MARY

ASLB CHAIR: N/A  
MEMBER 1: N/A  
MEMBER 2: N/A  
CONST. INSP: R. CRLENJAK  
RESID. INSP: J. WILCOX

## CURRENT SAF. STATUS:

As a result of applicant's construction delay, the staff review schedule has been delayed and the applicant has revised the fuel loading to 05/85. The staff evaluated the impacts of this delay on the safety and environmental review schedules and issued new schedule on 01/25/83.

## CURRENT ENV. STATUS:

As a result of applicant's construction delay, the environmental review schedule was re-evaluated and revised as indicated in the environmental milestones. The environmental site visit was completed on 6/17/82.

## CURRENT HRG. STATUS:

No hearing is anticipated.

## CURRENT ANTITRUST:

Pending determination

## LATEST AMENDMENT:

No. 23 (12/17/82).

## NEW SLIPS/NOTES:

On 07/06/82 TVA revised fuel load date to 5/85. Staff evaluated impact on safety and environmental review schedules and issued new schedule on 01/25/83.

## ENVIRONMENTAL MILESTONES:

ER DOCKETED:  
ER SITE VISIT COMPLETE:  
INPUT TO DES TO PM:  
ISSUE DES:  
RESPONSE TO COMMENTS ON DES:  
ISSUE FES:

SCHED. DATE ACTUAL DATE

06/12/78 06/12/78C  
02/20/82 06/17/82C  
11/04/83  
12/16/83  
03/05/84  
05/18/84

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:  
SAR DOCKETED:  
SAR Q'S RECEIVED BY PM:  
SAR APPL. RESPONSE TO Q'S RECEIVED:

02/03/78 02/03/78C  
06/12/78C  
11/01/82C

INPUT TO DRAFT SER TO PM:  
ISSUE DRAFT SER:  
INPUT TO SER:  
ISSUE SER:

01/20/84  
03/16/84  
06/15/84  
08/17/84

ACRS FULL COMMITTEE MEETING:  
INPUTS TO SE SUPPLEMENT 1:  
ISSUE SE SUPPLEMENT 1:  
FEMA LETTER RECEIVED:

09/28/84  
10/05/84  
12/14/84

HEARING STARTED:  
ASLB INITIAL DECISION:  
COMMISSION EFFECTIVENESS DECISION:  
TECH SPECS COMPLETED:  
COMMISSION DECISION:  
ISSUE LIC. WITH POWER RESTRICTION:  
ISSUE FULL POWER LICENSE AMEND:

N/A  
N/A  
02/01/85  
04/15/85  
05/00/85

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.: 05/00/85 07/06/82

## NRR LICENSING SYSTEM

PAGE NO: 2- 3

BRAIDWOOD 1 &amp; 2

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 0456&0457  
 APPLICANT: COMMONWEALTH EDISON  
 LOCATION: 24 MI SSW OF JOLIET, ILL  
 REGION: 3 AE: S&L  
 REAC. TYPE: PWR NSSS: WEST  
 DESIGN PWR: 3425 MWT/1120 MWE CONST: CWE

## KEY PERSONNEL:

LIC. PM: J. STEVENS  
 LIC. BC: J. YOUNGBLOOD  
 LIC. LA.: M. RUSHBROOK  
 COUNSEL: D. HASSELL  
 ANTITRUST: B. VOGLER  
 RM ANALYST: S. HEDLUND  
 ASLB CHAIR: M. MILLER  
 MEMBER 1: R. COLE  
 MEMBER 2: D. CALLIHAN  
 CONST. INSP: J. NEISLER  
 RESID. INSP: L. MCGREGOR

## CURRENT SAF. STATUS:

Draft SER was issued on July 15, 1983.

## ENVIRONMENTAL MILESTONES:

SCHED. DATE ACTUAL DATE

ER DOCKETED: 11/30/78C  
 ER SITE VISIT COMPLETE: 05/31/83 05/05/83C  
 INPUT TO DES TO PM: 11/01/83  
 ISSUE DES: 01/01/84  
 RESPONSE TO COMMENTS ON DES: 04/15/84  
 ISSUE FES: 06/00/84

## CURRENT ENV. STATUS:

Site visit was conducted during May, 1983. Amendment 2 to ER submitted during June, 1983. Public meeting scheduled during August, 1983.

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED: 06/26/78 06/26/78C  
 SAR DOCKETED: 11/00/78 11/30/78C  
 SAR Q'S RECEIVED BY PM: 12/31/82 12/31/82C  
 SAR APPL. RESPONSE TO Q'S RECEIVED: 03/01/83 05/06/83C

## CURRENT HRG. STATUS:

Opportunity for Hearing was published in the Federal Register on 06/13/79. There will be a contested hearing.

INPUT TO DRAFT SER TO PM: 05/01/83 06/15/83C  
 ISSUE DRAFT SER: 07/15/83 07/15/83C  
 INPUT TO SER: 11/01/83  
 ISSUE SER: 12/01/83

## CURRENT ANTITRUST:

Applicant has submitted antitrust information pursuant to Reg. Guide 9.3.

ACRS FULL COMMITTEE MEETING: 01/00/84  
 INPUTS TO SE SUPPLEMENT 1: 04/01/84  
 ISSUE SE SUPPLEMENT 1: 05/00/84  
 FEMA LETTER RECEIVED: N/S

## LATEST AMENDMENT:

FSAR Amendment No. 42

HEARING STARTED: 11/00/84  
 ASLB INITIAL DECISION: 03/00/85  
 COMMISSION EFFECTIVENESS DECISION: 04/00/85  
 TECH SPECS COMPLETED: 04/00/85  
 COMMISSION DECISION: 04/00/85  
 ISSUE LIC. WITH POWER RESTRICTION:  
 ISSUE FULL POWER LICENSE AMEND: 04/00/85

## NEW SLIPS/NOTES:

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.: 04/00/85 04/14/82

## NRR LICENSING SYSTEM

PAGE NO: 2- 4

BYRON 1 &amp; 2

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 0454&0455  
 APPLICANT: COMMONWEALTH EDISON  
 LOCATION: 17 MI SW OF ROCKFORD, ILL  
 REGION: 3 AE: S&L  
 REAC. TYPE: PWR NSSS: WEST  
 DESIGN PWR: 3425 MWT/1120 MWE CONST: CWE

## KEY PERSONNEL:

LIC. PM: L. OLSHAN  
 LIC. BC: J. YOUNGBLOOD  
 LIC. LA.: M. RUSHBROOK  
 COUNSEL: S. GOLDBERG  
 ANTITRUST: B. VOGLER  
 RM ANALYST: S. HEDLUND  
 ASLB CHAIR: I. SMITH  
 MEMBER 1: R. COLE  
 MEMBER 2: D. CALLIHAN  
 CONST. INSP: M. RING  
 RESID. INSP: W. FORNEY

## CURRENT SAF. STATUS:

SER and Supplements 1 and 2 have been issued. Several outstanding and confirmatory issues remain to be resolved prior to licensing.

## ENVIRONMENTAL MILESTONES:

SCHED. DATE ACTUAL DATE

ER DOCKETED:		11/30/78C
ER SITE VISIT COMPLETE:	05/31/81	05/31/81C
INPUT TO DES TO PM:	08/15/81	08/15/81C
ISSUE DES:	11/05/81	11/05/81C
RESPONSE TO COMMENTS ON DES:	03/01/82	03/01/82C
ISSUE FES:	04/05/82	04/05/82C

## CURRENT ENV. STATUS:

Environmental review completed and FES (NUREG-0848) published in April 1982.

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	06/26/78	06/26/78C
SAR DOCKETED:	11/00/78	11/30/78C
SAR Q'S RECEIVED BY PM:	08/15/81	08/15/81C
SAR APPL. RESPONSE TO Q'S RECEIVED:	10/15/81	10/15/81C
INPUT TO DRAFT SER TO PM:	11/07/81	11/07/81C
ISSUE DRAFT SER:		
INPUT TO SER:	01/07/82	01/07/82C
ISSUE SER:	02/07/82	02/07/82C
ACRS LETTER RECEIVED:	03/10/82	03/10/82C
INPUTS TO SE SUPPLEMENT 2:	08/20/82	08/20/82C
ISSUE SE SUPPLEMENT 2:	12/10/82	01/31/83C
FEMA LETTER RECEIVED:		

## CURRENT HRG. STATUS:

Hearing began March 1, 1983. Hearing concluded on August 12, 1983.

HEARING STARTED:	03/00/83	03/01/83C
ASLB INITIAL DECISION:	11/00/83	
COMMISSION EFFECTIVENESS DECISION:	11/00/83	
TECH SPECS COMPLETED:	11/00/83	
COMMISSION DECISION:	11/00/83	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	12/00/83	

## CURRENT ANTITRUST:

Applicant has submitted antitrust information pursuant to Reg. Guide 9.3.

SCHED. DATE RECEIPT DATE

## LATEST AMENDMENT:

FSAR - Amendment 42  
 ER - Amendment 4

## NEW SLIPS/NOTES:

CONSTRUCTION COMPLETION - APPL.:	12/00/83	06/21/83
----------------------------------	----------	----------

NRR LICENSING SYSTEM  
OL CURRENT STATUS REPORT

PAGE NO: 2- 5

CALLAWAY 1

REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																																							
<p>DOCKET NO: 05000483  APPLICANT: UNION ELECTRIC  LOCATION: 10 MI SE OF FULTON, MO  REGION: 3  REAC. TYPE: PWR  DESIGN PWR: 3425 MWT/1188 MWE</p> <p style="margin-left: 200px;">AE: BECH  NSSS: WEST  CONST: DANIEL</p>	<p>LIC. PM: G. EDISON  LIC. EC: B. YOUNGBLOOD  LIC. LA.: M. RUSHBROOK  COUNSEL: B. PERLESS  ANTITRUST: B. VOGLER  RM ANALYST: S. HEDLUND</p> <p>ASLB CHAIR: J. GLEASON  MEMBER 1: G. BRIGHT  MEMBER 2: J. KLINE  CUNST. INSP: J. KONKLIN  RESID. INSP: J. NEISLER</p>																																																																																							
<p><b>CURRENT SAF. STATUS:</b>  SAR was docketed 08/08/80. The SER was issued by NRC on 10/07/81 and the SER Supplement No. 1 was issued on 01/15/82. SSER 2 was issued 6/28/83.</p> <p><b>CURRENT ENV. STATUS:</b>  ER was docketed 12/12/80. The DES was issued by NRC on 09/29/81 and the FES was issued on 01/29/82.</p> <p><b>CURRENT HRG. STATUS:</b>  Hearings were held on limited issues during November 1981. A decision on these limited issues was rendered by the licensing board on 12/13/82. Joint intervenors have appealed the initial decision. Oral arguments on the appeal were made on 6/22/83. The hearing on the one remaining contention, emergency preparedness, is scheduled for 9/13/83.</p> <p><b>CURRENT ANTITRUST:</b>  OL review is in progress.</p> <p><b>LATEST AMENDMENT:</b></p> <p><b>NEW SLIPS/NOTES:</b>  The Caseload Forecast Panel is reviewing construction progress in order to make a new construction completion schedule estimate. An April 1984 estimate is based on the applicant's fuel load date.</p>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">ENVIRONMENTAL MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>12/12/80</td> <td>12/12/80C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>12/00/81</td> <td>12/00/81C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>08/01/81</td> <td>08/01/81C</td> </tr> <tr> <td>ISSUE DES:</td> <td>09/29/81</td> <td>09/29/81C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>12/01/81</td> <td>12/01/81C</td> </tr> <tr> <td>ISSUE FES:</td> <td>01/29/82</td> <td>01/29/82C</td> </tr> </tbody> </table> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">SAFETY/HEARING MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>10/25/79</td> <td>10/25/79C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>08/08/80</td> <td>08/08/80C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>12/18/80</td> <td>12/18/80C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>10/01/81</td> <td>10/01/81C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>N/A</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>09/11/81</td> <td>09/11/81C</td> </tr> <tr> <td>ISSUE SER:</td> <td>10/07/81</td> <td>10/07/81C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>11/19/81</td> <td>11/19/81C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 2:</td> <td>04/01/83</td> <td>05/01/83C</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 2:</td> <td>06/28/83</td> <td>06/28/83C</td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>11/00/83</td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>11/17/81</td> <td>11/17/81C</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>12/00/83</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>01/00/84</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>02/00/84</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>03/00/84</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td>04/00/84</td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>07/00/84</td> <td></td> </tr> </tbody> </table> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">CONSTRUCTION COMPLETION - APPL.:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>04/00/84</td> <td>08/23/82</td> </tr> </tbody> </table>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:	12/12/80	12/12/80C	ER SITE VISIT COMPLETE:	12/00/81	12/00/81C	INPUT TO DES TO PM:	08/01/81	08/01/81C	ISSUE DES:	09/29/81	09/29/81C	RESPONSE TO COMMENTS ON DES:	12/01/81	12/01/81C	ISSUE FES:	01/29/82	01/29/82C	SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE	APPLICATION TENDERED:	10/25/79	10/25/79C	SAR DOCKETED:	08/08/80	08/08/80C	SAR Q'S RECEIVED BY PM:	12/18/80	12/18/80C	SAR APPL. RESPONSE TO Q'S RECEIVED:	10/01/81	10/01/81C	INPUT TO DRAFT SER TO PM:			ISSUE DRAFT SER:	N/A		INPUT TO SER:	09/11/81	09/11/81C	ISSUE SER:	10/07/81	10/07/81C	ACRS LETTER RECEIVED:	11/19/81	11/19/81C	INPUTS TO SE SUPPLEMENT 2:	04/01/83	05/01/83C	ISSUE SE SUPPLEMENT 2:	06/28/83	06/28/83C	FEMA LETTER RECEIVED:	11/00/83		HEARING STARTED:	11/17/81	11/17/81C	ASLB INITIAL DECISION:	12/00/83		COMMISSION EFFECTIVENESS DECISION:	01/00/84		TECH SPECS COMPLETED:	02/00/84		COMMISSION DECISION:	03/00/84		ISSUE LIC. WITH POWER RESTRICTION:	04/00/84		ISSUE FULL POWER LICENSE AMEND:	07/00/84		CONSTRUCTION COMPLETION - APPL.:	SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	04/00/84	08/23/82
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																																																																						
ER DOCKETED:	12/12/80	12/12/80C																																																																																						
ER SITE VISIT COMPLETE:	12/00/81	12/00/81C																																																																																						
INPUT TO DES TO PM:	08/01/81	08/01/81C																																																																																						
ISSUE DES:	09/29/81	09/29/81C																																																																																						
RESPONSE TO COMMENTS ON DES:	12/01/81	12/01/81C																																																																																						
ISSUE FES:	01/29/82	01/29/82C																																																																																						
SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE																																																																																						
APPLICATION TENDERED:	10/25/79	10/25/79C																																																																																						
SAR DOCKETED:	08/08/80	08/08/80C																																																																																						
SAR Q'S RECEIVED BY PM:	12/18/80	12/18/80C																																																																																						
SAR APPL. RESPONSE TO Q'S RECEIVED:	10/01/81	10/01/81C																																																																																						
INPUT TO DRAFT SER TO PM:																																																																																								
ISSUE DRAFT SER:	N/A																																																																																							
INPUT TO SER:	09/11/81	09/11/81C																																																																																						
ISSUE SER:	10/07/81	10/07/81C																																																																																						
ACRS LETTER RECEIVED:	11/19/81	11/19/81C																																																																																						
INPUTS TO SE SUPPLEMENT 2:	04/01/83	05/01/83C																																																																																						
ISSUE SE SUPPLEMENT 2:	06/28/83	06/28/83C																																																																																						
FEMA LETTER RECEIVED:	11/00/83																																																																																							
HEARING STARTED:	11/17/81	11/17/81C																																																																																						
ASLB INITIAL DECISION:	12/00/83																																																																																							
COMMISSION EFFECTIVENESS DECISION:	01/00/84																																																																																							
TECH SPECS COMPLETED:	02/00/84																																																																																							
COMMISSION DECISION:	03/00/84																																																																																							
ISSUE LIC. WITH POWER RESTRICTION:	04/00/84																																																																																							
ISSUE FULL POWER LICENSE AMEND:	07/00/84																																																																																							
CONSTRUCTION COMPLETION - APPL.:	SCHED. DATE	RECEIPT DATE																																																																																						
CONSTRUCTION COMPLETION - APPL.:	04/00/84	08/23/82																																																																																						

NRR LICENSING SYSTEM  
OL CURRENT STATUS REPORT

CATAWBA 1 & 2

PAGE NO: 2- 6  
REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:

DOCKET NO: 0413&0414  
APPLICANT: DUKE POWER  
LOCATION: 6 MI NNW OF ROCK HILL, SC  
REGION: 2 AE: DUKE  
REAC. TYPE: PWR NSSS: WEST  
DESIGN PWR: 3582 MWT/1145 MWE CONST: DUKE

KEY PERSONNEL:

LIC. PM: K. JABBOUR  
LIC. BC: E. ADENSAM  
LIC. LA.: M. DUNCAN  
COUNSEL: G. JOHNSON  
ANTITRUST: B. VOGLER  
RM ANALYST: L. LANIER

ASLB CHAIR: J. KELLEY  
MEMBER 1: D. CALLIHAN  
MEMBER 2: R. FOSTER  
CONST. INSP: P. VANDOORN  
RESID. INSP: P. VANDOORN

CURRENT SAF. STATUS:

SER was issued on February 9, 1983. SSER #1 was issued on May 2, 1983.

CURRENT ENV. STATUS:

DES was issued on 08/11/82. FES was issued on 1/7/83.

CURRENT HRG. STATUS:

Combined hearing anticipated to start 10/83.

CURRENT ANTITRUST:

Operating license antitrust review is in progress.

LATEST AMENDMENT:

Revision 7 dated 02/22/83.

NEW SLIPS/NOTES:

CP Amend. issued 12/23/80 indicating change in ownership.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	06/11/81	06/11/81C
ER SITE VISIT COMPLETE:	10/15/81	10/15/81C
INPUT TO DES TO PM:	06/25/82	07/29/82C
ISSUE DES:	08/05/82	08/11/82C
RESPONSE TO COMMENTS ON DES:	11/30/82	11/30/82C
ISSUE FES:	01/07/83	01/07/83C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	03/26/79	03/26/79C
SAR DOCKETED:	06/11/81	06/11/81C
SAR Q'S RECEIVED BY PM:	12/15/81	12/15/81C
SAR APPL. RESPONSE TO Q'S RECEIVED:	12/10/82	12/10/82C
INPUT TO DRAFT SER TO PM:	07/02/82	12/30/82C
ISSUE DRAFT SER:	11/19/82	11/19/82C
INPUT TO SER:	01/09/83	01/19/83C
ISSUE SER:	02/06/83	02/09/83C
ACRS LETTER RECEIVED:	03/18/83	03/18/83C
INPUTS TO SE SUPPLEMENT 1:	04/12/83	04/12/83C
ISSUE SE SUPPLEMENT 1:	05/02/83	05/02/83C
FEMA LETTER RECEIVED:	09/15/83	
HEARING STARTED:	10/00/83	
ASLB INITIAL DECISION:	05/00/84	
COMMISSION EFFECTIVENESS DECISION:	05/00/84	
TECH SPECS COMPLETED:	05/00/84	
COMMISSION DECISION:	05/00/84	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	05/00/84	

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.: 05/00/84 05/00/82



## NRR LICENSING SYSTEM

PAGE NO: 2- 7

CLINTON 1 &amp; 2

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 0461&0462  
 APPLICANT: ILLINOIS POWER  
 LOCATION: 6 MI E OF CLINTON, ILL  
 REGION: 3 AE: S&L  
 REAC. TYPE: BWR NSSS: GE  
 DESIGN PWR: 2894 MWT/0950 MWE CONST: BALDWIN

## KEY PERSONNEL:

LIC. PM: H. ABELSON  
 LIC. BC: A. SCHWENCER  
 LIC. LA.: E. HYLTON  
 COUNSEL: R. GODDARD  
 ANTITRUST: B. VOGLER  
 RM ANALYST: B. ST MARY  
 ASLB CHAIR: H. CLARK  
 MEMBER 1: G. FERGUSON  
 MEMBER 2: O. PARIS  
 CONST. INSP: F. JABLONSKI  
 RESID. INSP: H. LIVERMORE

## CURRENT SAF. STATUS:

FSAR was docketed 09/08/80. SER was issued 02/17/82.  
 Supplement No. 1 was issued 07/22/82. SSER No. 2 was  
 issued in May 1983.

## ENVIRONMENTAL MILESTONES:

SCHED. DATE ACTUAL DATE

ER DOCKETED:	03/01/81	09/08/80C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:	12/08/81	12/08/81C
ISSUE DES:	12/18/81	12/28/81C
RESPONSE TO COMMENTS ON DES:	02/22/82	03/25/82C
ISSUE FES:	05/20/82	05/20/82C

## CURRENT ENV. STATUS:

The draft environmental statement was completed December  
 1981. The FES was completed May 1982.

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	12/01/79	12/01/79C
SAR DOCKETED:	09/08/80	09/08/80C
SAR Q'S RECEIVED BY PM:		
SAR APPL. RESPONSE TO Q'S RECEIVED:		

## CURRENT HRG. STATUS:

A third prehearing conference was held June 2, 1983. Five  
 contentions are admitted. Hearing estimated to start in  
 late 1983 or early 1984. Awaiting Board order.

INPUT TO DRAFT SER TO PM:		
ISSUE DRAFT SER:		
INPUT TO SER:	12/05/81	12/05/81C
ISSUE SER:	01/05/82	02/17/82C

ACRS LETTER RECEIVED:	02/12/82	03/09/82C
INPUTS TO SE SUPPLEMENT 2:	06/30/82	06/30/82C
ISSUE SE SUPPLEMENT 2:	05/20/83	05/27/83C
FEMA LETTER RECEIVED:	N/S	

## CURRENT ANTITRUST:

Operating license antitrust review completed  
 March 18, 1982 (SECY-82-120).

HEARING STARTED:	12/00/83	
ASLB INITIAL DECISION:	N/S	
COMMISSION EFFECTIVENESS DECISION:	01/00/84	
TECH SPECS COMPLETED:	11/00/85	
COMMISSION DECISION:	12/00/85	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	04/00/86	

## LATEST AMENDMENT:

FSAR Amendment #26, 07/83.

SCHED. DATE RECEIPT DATE

## NEW SLIPS/NOTES:

A two year slip in fuel load date to 1/86 was announced by  
 IPC on 05/24/83.

CONSTRUCTION COMPLETION - APPL.:	01/00/86	05/24/83
----------------------------------	----------	----------

COMANCHE PEAK 1 &amp; 2

## O L C U R R E N T S T A T U S R E P O R T

REPORT AS OF: 08/31/83

## P L A N T C H A R A C T E R I S T I C S :

DOCKET NO: 0445&0446  
 APPLICANT: TEXAS UTILITIES GENERATING  
 LOCATION: 4 MI N OF GLEN ROSE, TEX  
 REGION: 4 AE: G&H  
 REAC. TYPE: PWR NSSS: WEST  
 DESIGN PWR: 3411 MWT/1150 MWE CONST: BRRT

## K E Y P E R S O N N E L :

LIC. PM:	S. BURWELL	ASLB CHAIR:	P. BLOCH
LIC. BC:	B. YOUNGBLOOD	MEMBER 1:	W. JORDAN
LIC. LA.:	M. RUSHBROCK	MEMBER 2:	K. MCCOLLUM
COUNSEL:	M. ROTHSCHILD	CONST. INSP:	R. TAYLOR
ANTITRUST:	B. VOGLER	RESID. INSP:	D. KELLEY
RM ANALYST:	S. HEDLUND		

## C U R R E N T S A F . S T A T U S :

The SER was issued 07/14/81. The staff deferred scheduling the Comanche Peak review by the ACRS until sufficient information was provided to resolve a large number of open issues. SSER #1 was issued 10/16/81. Application was reviewed by the ACRS on 11/13/81. SSER #2 responding to the ACRS was issued on 01/20/82. SSER #3 containing emergency preparedness was issued 03/11/83.

## E N V I R O N M E N T A L M I L E S T O N E S :

SCHED. DATE ACTUAL DATE

ER DOCKETED:	01/19/79	01/19/79C
ER SITE VISIT COMPLETE:	06/20/80	08/07/80C
INPUT TO DES TO PM:	08/15/80	04/27/81C
ISSUE DES:	04/30/81	05/22/81C
RESPONSE TO COMMENTS ON DES:	07/19/81	08/28/81C
ISSUE FES:	09/18/81	09/24/81C

## C U R R E N T E N V . S T A T U S :

The DES was issued on 05/22/81. The EPA Federal Register Notice was printed on 05/29/81 and the comment period ended 07/13/81. The FES was issued on 09/24/81.

## S A F E T Y / H E A R I N G M I L E S T O N E S :

APPLICATION TENDERED:	03/01/78	03/01/78C
SAR DOCKETED:	05/12/78	05/12/78C
SAR Q'S RECEIVED BY PM:	12/30/78	02/22/79C
SAR APPL. RESPONSE TO Q'S RECEIVED:	05/08/79	01/31/80C

## C U R R E N T H R G . S T A T U S :

Hearing began 12/02/81. Issues heard were financial qualifications and operating QA program. Further hearing sessions on QA/QC during construction were held 06/07-11/82, 07/26-30/82, and 09/13-17/82. The fifth and sixth hearing session continuing testimony on QA/QC during construction and emergency preparedness were held 5/16-20 and 6/13-16/83. The seventh hearing session continuing testimony on QA/QC during construction has not been noticed.

## C U R R E N T A N T I T R U S T :

ALJ appointed on 02/23/82 to replace ASLB. Prehearing conference held 04/13/82 to determine status of parties. Briefs filed 05/04/82 request immediate imposition of settlement license conditions. A Memorandum and Order approving settlement agreements & proposed license conditions & dismissing proceedings was issued 05/06/82.

## L A T E S T A M E N D M E N T :

41

## N E W S L I P S / N O T E S :

SSER-4, an interim supplement, is slipped 1 month due to applicant delays in submittal of information and staff delay in reviewing earlier submittals. No impact on fuel load date is projected.

INPUT TO DRAFT SER TO PM:	04/13/79	03/11/81C
ISSUE DRAFT SER:	03/31/81	03/31/81C
INPUT TO SER:	05/22/81	07/08/81C
ISSUE SER:	07/14/81	07/14/81C

ACRS LETTER RECEIVED:	11/17/81	11/17/81C
INPUTS TO SE SUPPLEMENT 4:	10/28/83	
ISSUE SE SUPPLEMENT 4:	09/09/83	
FEMA LETTER RECEIVED:	11/00/83	

HEARING STARTED:	12/02/81	12/02/81C
ASLB INITIAL DECISION:	11/00/83	
COMMISSION EFFECTIVE DECISION:	11/00/83	
TECH SPECS COMPLETE:	11/00/83	
COMMISSION DECISION:	11/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	12/00/83	
ISSUE FULL POWER LICENSE AMEND:	12/00/83	

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	12/00/83	07/08/83
----------------------------------	----------	----------

## NRR LICENSING SYSTEM

PAGE NO: 2- 9

DIABLO-CANYON 1 &amp; 2

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 0275&0323  
 APPLICANT: PACIFIC GAS & ELECTRIC  
 LOCATION: 12 MI WSW OF SAN LUIS OBISPO  
 REGION: 5 AE: PG&E  
 REAC. TYPE: PWR NSSS: WEST  
 DESIGN PWR: 3338 MWT/1084 MWE CONST: PG&E

## KEY PERSONNEL:

LIC. PM: R. BUCKLEY  
 LIC. BC: G. KNIGHTON  
 LIC. LA.: J. LEE  
 COUNSEL: L. CHANDLER  
 ANTITRUST: J. RUTBERG  
 RM ANALYST: B. ST MARY

ASLB CHAIR: J. WOLF  
 MEMBER 1: J. KLINE  
 MEMBER 2: G. BRIGHT  
 CONST. INSP: D. KIRSCH  
 RESID. INSP: J. CARLSON

## CURRENT SAF. STATUS:

SSER 15 (Equip. Qualification) was issued on 10-02-81. SSER 16 is estimated for 08/01/83 (indicated as SSER9 on schedule). Favorable ASLB Initial Decision on a full-power license was issued on August 31, 1982. Low Power license was issued on 09-22-81 and suspended on November 19, 1981.

## ENVIRONMENTAL MILESTONES:

SCHED. DATE	ACTUAL DATE
11/09/71	11/09/71C
10/09/72	10/09/72C
12/12/72	12/12/72C
04/27/73	04/27/73C
09/15/75	05/28/76C

ER DOCKETED:	11/09/71	11/09/71C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:	10/09/72	10/09/72C
ISSUE DES:	12/12/72	12/12/72C
RESPONSE TO COMMENTS ON DES:	04/27/73	04/27/73C
ISSUE FES:	09/15/75	05/28/76C

## CURRENT ENV. STATUS:

Complete

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	07/10/73	07/10/73C
SAR DOCKETED:	10/02/73	10/02/73C
SAR Q'S RECEIVED BY PM:	01/04/74	01/04/74C
SAR APPL. RESPONSE TO Q'S RECEIVED:	11/01/74	11/01/74C

## CURRENT HRG. STATUS:

LP hearings were held 05/19-22/81. A favorable PID on low power operation was issued 07/17/81. A full-power hearing was completed on 01/26/82. In 8/82 an Initial Decision was issued authorizing issuance of a full power operating license. The ASLAB reopened the record on design quality assurance. Evidentiary hearing concluded on 7/22/83 to determine if construction quality assurance will also be subject of a hearing.

INPUT TO DRAFT SER TO PM:	01/24/75	01/24/75C
ISSUE DRAFT SER:		
INPUT TO SER:	01/24/75	01/24/75C
ISSUE SER:	10/04/74	10/16/74C

## CURRENT ANTITRUST:

Not required

ACRS LETTER RECEIVED:	05/00/78	07/18/78C
INPUTS TO SE SUPPLEMENT 9:	06/21/83	06/21/83C
ISSUE SE SUPPLEMENT 9:	08/01/83	
FEMA LETTER RECEIVED:	N/S	

## LATEST AMENDMENT:

HEAKING STARTED:	10/29/75	12/07/76C
ASLB INITIAL DECISION:	N/S	
COMMISSION EFFECTIVENESS DECISION:		
TECH SPECS COMPLETED:	09/15/81	09/15/81C
COMMISSION DECISION:	09/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	09/30/83	
ISSUE FULL POWER LICENSE AMEND:	12/30/83	

## NEW SLIPS/NOTES:

Estimate of dates from end of LP hrg to lic. complete dependent upon dev./approval of State and local Emergency Plans. Ongoing Design Verif. Program likely to identify plant modifications. Const. completion dependent on mods.

SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	



ENRICO FERMI 2

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 05000341  
 APPLICANT: DETROIT EDISON  
 LOCATION: LAGUNA BEACH, MICH  
 REGION: 3  
 REAC. TYPE: BWR  
 DESIGN PWR: 3292 MWT/1093 MWE

AE: S&L  
 NSSS: GE  
 CONST: DANIEL

## KEY PERSONNEL:

LIC. PM: D. LYNCH  
 LIC. BC: J. YOUNGBLOOD  
 LIC. LA.: M. RUSHBROOK  
 COUNSEL: C. WOODHEAD  
 ANTITRUST: A. HODGDON  
 RM ANALYST: S. HEDLUND

ASLB CHAIR: G. MILLHOLLIN  
 MEMBER 1: P. MORRIS  
 MEMBER 2: D. SCHINK  
 CONST. INSP: P. PELKE  
 RESID. INSP: P. BYRON

## CURRENT SAF. STATUS:

An interim SER was issued on 09-29-77 and a final SER was issued on 07-10-81. SSER No. 1 was issued 9-25-81. SSER No. 2 was issued 1-29-82 with 7 precicensing issues outstanding. SSER No. 3 was issued on 2-4-83. The staff has requested that the standby liquid control system be upgraded to conform to the Level 1 QA/QC program.

## ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	04/04/75	04/04/75C
ER SITE VISIT COMPLETE:	09/27/78	10/31/78C
INPUT TO DES TO PM:	07/31/81	04/24/81C
ISSUE DES:	05/01/81	04/30/81C
RESPONSE TO COMMENTS ON DES:	07/31/81	06/29/81C
ISSUE FES:	08/31/81	09/04/81C

## CURRENT ENV. STATUS:

Addendum No. 1 to the FES was issued 03-03-82.

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	10/22/74	10/22/74C
SAR DOCKETED:	04/05/75	04/05/75C
SAR Q'S RECEIVED BY PM:	06/11/75	08/11/75C
SAR APPL. RESPONSE TO Q'S RECEIVED:	08/29/75	01/12/76C
INPUT TO DRAFT SER TO PM:	10/24/75	03/08/76C
ISSUE DRAFT SER:		
INPUT TO SER:	03/05/76	05/20/77C
ISSUE SER:	08/01/77	09/29/77C
ACRS LETTER RECEIVED:	08/20/81	08/11/81C
INPUTS TO SE SUPPLEMENT 3:	08/22/82	01/05/83C
ISSUE SE SUPPLEMENT 3:	09/01/82	02/04/83C
FEMA LETTER RECEIVED:	09/01/83	

## CURRENT HRG. STATUS:

A hearing on two issues began on 03-31-82 and ended on 04-02-82. Monroe County, Michigan petitioned for leave to reopen hearings on the evacuation issue of Emergency Preparedness; the Board denied this petition. ASLB issued initial decision on 10/29/82 authorizing operating license issuance. The Commission issued its Immediate Effectiveness Decision on 12/22/82.

## CURRENT ANTITRUST:

An ASLB decision on antitrust matters was issued on 04-25-78.

HEARING STARTED:	12/02/81	03/31/82C
ASLB INITIAL DECISION:	10/00/82	10/29/82C
COMMISSION EFFECTIVENESS DECISION:	12/22/82	12/22/82C
TECH SPECS COMPLETED:	10/30/83	
COMMISSION DECISION:	11/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	N/A	
ISSUE FULL POWER LICENSE AMEND:	12/30/83	

## LATEST AMENDMENT:

The latest final Safety Analysis Report Amendment is number 49.

## NEW SLIPS/NOTES:

	SCHED. DATE	RECEIPT DATE
--	-------------	--------------

CONSTRUCTION COMPLETION - APPL.:	12/30/83	06/22/83
----------------------------------	----------	----------

## NRR LICENSING SYSTEM

PAGE NO: 2- 11

GRAND GULF 1 &amp; 2

## LIC CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 0416&0417  
 APPLICANT: MISSISSIPPI POWER & LIGHT COMPANY  
 LOCATION: 25 MI S OF VICKSBURG, MISS  
 REGION: 2 AE: BECH  
 REAC. TYPE: BWR NSSS: GE  
 DESIGN PWR: 3833 MWT/1250 MWE CONST: BECH

## KEY PERSONNEL:

LIC. PM: D. HOUSTON  
 LIC. BC: A. SCHWENCER  
 LIC. LA.: E. HYLTON  
 COUNSEL: M. WAGNER  
 ANTITRUST: B. VOGLER  
 RM ANALYST: B. ST MARY  
 ASLB CHAIR: J. LAURENSEN  
 MEMBER 1: G. BRIGHT  
 MEMBER 2: J. HARBOUR  
 CONST. INSP: R. VANDORN  
 RESID. INSP: A. WAGNER

## CURRENT SAF. STATUS:

SER was issued on September 10, 1981. SSERs were issued in December 1981, in June and July 1982 and in May 1983. The ACRS report on full power operation for Unit 1 was issued August 18, 1982. Interim FEMA letter was received 12/17/82.

## ENVIRONMENTAL MILESTONES:

SCHED. DATE ACTUAL DATE

ER DOCKETED:	06/05/78	06/30/78C
ER SITE VISIT COMPLETE:		12/14/79C
INPUT TO DES TO PM:	04/30/81	04/30/81C
ISSUE DES:	05/31/81	05/31/81C
RESPONSE TO COMMENTS ON DES:	08/15/81	08/15/81C
ISSUE FES:	09/15/81	10/09/81C

## CURRENT ENV. STATUS:

DES was issued in May 1981. FES was issued October 9, 1981.

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	04/28/78	04/28/78C
SAR DOCKETED:	06/05/78	06/30/78C
SAR Q'S RECEIVED BY PM:		04/24/79C
SAR APPL. RESPONSE TO Q'S RECEIVED:	07/01/80	09/30/80C

## CURRENT HRG. STATUS:

No hearing. Petition was filed by the State of Louisiana on basis of Court of Appeals, District of Columbia, opinion on 5-3 Table issue. Board denied petition for intervention on October 20, 1982. The State of Louisiana filed an appeal to the Board's denial. Appeal Board upheld the denial for intervention in a decision issued December 8, 1982.

INPUT TO DRAFT SER TO PM:	N/S	
ISSUE DRAFT SER:		09/18/81C
INPUT TO SER:	04/01/81	08/14/81C
ISSUE SER:	06/00/81	09/10/81C

ACRS LETTER RECEIVED:	07/00/81	08/18/82C
INPUTS TO SE SUPPLEMENT 4:	04/01/82	03/15/83C
ISSUE SE SUPPLEMENT 4:		05/31/83C
FEMA LETTER RECEIVED:	04/00/83	06/29/83C

## CURRENT ANTITRUST:

OL review is in progress. No significant changes have occurred since the CP.

HEARING STARTED:	N/A	
ASLB INITIAL DECISION:	N/A	
COMMISSION EFFECTIVENESS DECISION:		
TECH SPECS COMPLETED:	09/01/81	06/16/82C
COMMISSION DECISION:	10/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	04/23/82	06/16/82C
ISSUE FULL POWER LICENSE AMEND:	10/30/83	

## LATEST AMENDMENT:

## NEW SLIPS/NOTES:

Unit 1 OL for fuel load to 5% power issued 06/16/82. FP delayed by Region II COA on TS surveillance procedure deficiencies & outstanding items, maint. & mods for 1st refueling outage. Appl. not ready to go above 5% until 10/83.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	06/16/82C	OL ISSUED
----------------------------------	-----------	-----------

## PLANT CHARACTERISTICS:

DOCKET NO: 0400-0401  
 APPLICANT: CAROLINA POWER & LIGHT  
 LOCATION: 20 MI SW OF RALEIGH, NC  
 REGION: 2  
 REAC. TYPE: PWR  
 DESIGN PWR: 2775 MWT/0915 MWE

AE: EBASCO  
 NSSS: WEST  
 CONST: DANIEL

## KEY PERSONNEL:

LIC. PM: B. BUCKLEY  
 LIC. BC: G. KNIGHTON  
 LIC. LA.: J. LEE  
 COUNSEL: C. BARTH  
 ANTITRUST: J. RUTBERG  
 RM ANALYST: B. ST MARY

ASLB CHAIR: J. KELLEY  
 MEMBER 1: G. BRIGHT  
 MEMBER 2: J. CARPENTER  
 CONST. INSP: G. MAXWELL  
 RESID. INSP: G. MAXWELL

## CURRENT SAF. STATUS:

FSAR was docketed on 12/22/81. Questions were sent to the applicant between 4/26/82 and 7/30/82. Most of applicant's responses were received by 08/31/82. Draft SER issued 2/1/83.

## CURRENT ENV. STATUS:

ER was docketed on 12/22/81. The site visit was complete on 04/08/82 and questions were sent to applicant on 04/28/82. Most of the applicant's responses were received by October 15, 1982. Draft Environmental Statement was issued in April 1983.

## CURRENT HRG. STATUS:

Notice for Opportunity for Hearing was published in the Federal Register on January 27, 1982. Several petitions to intervene were filed. Prehearing conference on petitions was held on July 13-14, 1982. Board decision on contentions issued September 23, 1982. Further clarification issued January 11, 1983. A pre-hearing conference was held on February 24, 1983 on discovery and scheduling.

## CURRENT ANTITRUST:

Status to be determined.

## LATEST AMENDMENT:

FSAR No. 9 ER No. 5

## NEW SLIPS/NOTES:

Staff schedule based on fuel load date of 06/03/85.

## ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	12/22/81	12/22/81C
ER SITE VISIT COMPLETE:	04/08/82	04/08/82C
INPUT TO DES TO PM:	01/14/83	02/08/83C
ISSUE DES:	04/00/83	04/00/83C
RESPONSE TO COMMENTS ON DES:	09/30/83	
ISSUE FES:	10/31/83	

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	06/26/80	06/26/80C
SAR DOCKETED:	12/22/81	12/22/81C
SAR Q'S RECEIVED BY PM:	07/09/82	07/09/82C
SAR APPL. RESPONSE TO Q'S RECEIVED:	11/08/82	11/08/82C

INPUT TO DRAFT SER TO PM:	09/01/83	
ISSUE DRAFT SER:	01/03/83	02/01/83C
INPUT TO SER:	09/01/83	
ISSUE SER:	11/01/83	

ACRS FULL COMMITTEE MEETING:	01/02/84	
INPUTS TO SE SUPPLEMENT 1:	03/01/84	
ISSUE SE SUPPLEMENT 1:	04/02/84	
FEMA LETTER RECEIVED:	04/00/84	

HEARING STARTED:	01/04/84	
ASLB INITIAL DECISION:	05/01/85	
COMMISSION EFFECTIVENESS DECISION:	05/00/85	
TECH SPECS COMPLETED:	05/01/85	
COMMISSION DECISION:	05/00/85	
ISSUE LIC. WITH POWER RESTRICTION:	06/00/85	
ISSUE FULL POWER LICENSE AMEND:	06/03/85	

## SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	06/03/85	10/06/82
----------------------------------	----------	----------

NRR LICENSING SYSTEM  
OL CURRENT STATUS REPORT

PAGE NO: 2- 13

HOPE CREEK 1

REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:

DOCKET NO: 05000354  
APPLICANT: PUBLIC SERVICE ELECTRIC & GAS  
LOCATION: 18 MI SE OF WILMINGTON, DEL  
REGION: 1  
REAC. TYPE: BWR  
DESIGN PWR: 3440 MWT/1067 MWE

AE: BECH  
NSSS: GE  
CONST: BECH

KEY PERSONNEL:

LIC. PM: D. WAGNER  
LIC. BC: A. SCHWENCER  
LIC. LA: E. HYLTON  
COUNSEL: R. GODDARD  
ANTITRUST:  
RM ANALYST: B. ST MARY

ASLB CHAIR: N/A  
MEMBER 1:  
MEMBER 2:  
CONST. INSP: W. BATEMAN  
RESID. INSP:

CURRENT SAF. STATUS:

FSAR was tendered on March 2, 1983 and docketed on June 29, 1983.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	06/29/83	06/29/83C
ER SITE VISIT COMPLETE:	07/28/83	07/28/83C
INPUT TO DES TO PM:	04/13/84	
ISSUE DES:	06/15/84	
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:	11/16/84	

CURRENT ENV. STATUS:

ER was tendered on March 2, 1983 and docketed on June 29, 1983.

SAFETY/HEARING MILESTONES:

	SCHED. DATE	ACTUAL DATE
APPLICATION TENDERED:	03/31/83	03/02/83C
SAR DOCKETED:	06/29/83	06/29/83C
SAR Q'S RECEIVED BY PM:	N/S	
SAR APPL. RESPONSE TO Q'S RECEIVED:	10/31/83	
INPUT TO DRAFT SER TO PM:	01/23/84	
ISSUE DRAFT SER:	02/21/84	
INPUT TO SER:	08/20/84	
ISSUE SER:	10/12/84	
ACRS FULL COMMITTEE MEETING:	11/00/84	
INPUTS TO SE SUPPLEMENT 1:	01/01/85	
ISSUE SE SUPPLEMENT 1:	02/15/85	
FEMA LETTER RECEIVED:		

CURRENT HRG. STATUS:

Notice of Opportunity for Hearing was published in the Federal Register on August 10, 1983.

HEARING STARTED: 07/15/85  
ASLB INITIAL DECISION: 01/00/86  
COMMISSION EFFECTIVENESS DECISION: 01/00/86  
TECH SPECS COMPLETED:  
COMMISSION DECISION: 01/00/86  
ISSUE LIC. WITH POWER RESTRICTION:  
ISSUE FULL POWER LICENSE AMEND:

CURRENT ANTITRUST:

Status to be determined.

LATEST AMENDMENT:

NEW SLIPS/NOTES:

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.: 01/14/86 06/30/82

## PLANT CHARACTERISTICS:

DOCKET NO: 05000374  
APPLICANT: COMMONWEALTH EDISON  
LOCATION: 11 MI SE OF OTTAWA, ILL  
REGION: 3  
REAC. TYPE: BWR  
DESIGN PWR: 3293 MWI/1078 MWE

AE: S&L  
NSSS: GE  
CONST: CWF

KEY PERSONNEL:

LIC. PM:	A. BOURNIA	ASLB CHAIR:	M. MILLER
LIC. BC:	A. SCHWENCER	MEMBER 1:	F. SHON
LIC. LA.:	E. HYLTON	MEMBER 2:	O. PARIS
COUNSEL:	C. WOODHEAD	CONST. INSP:	H. WESCOTT
ANTITRUST:	B. VOGLER	RESID. INSP:	W. GULDEMOND
RM ANALYST:	S. HEDLUND		

CURRENT SAF. STATUS:

SSER-1 was issued in June 1981. SSER-2 was issued in February 1982. SSER-3 was issued on April 16, 1982. SSER-4 was issued on July 14, 1982. SSER-5 was issued on August 17, 1983.

CURRENT ENV. STATUS:

Environmental Protection Plan has been issued with Unit 1 license.

CURRENT HRG. STATUS:

No hearing.

CURRENT ANTITRUST:

Complete.

LATEST AMENDMENT:

## NEW SLIPS/NOTES:

Lasalle Unit 1 criticality was achieved on June 21, 1982. Construction completion date for Unit 2 has been reassessed by applicant and has slipped to 10/83.

## ENVIRONMENTAL MILESTONES:

ER DOCKETED:	01/17/77	05/12/77C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:	02/17/78	02/17/78C
ISSUE DES:	03/22/78	03/29/78C
RESPONSE TO COMMENTS ON DES:	07/14/78	07/14/78C
ISSUE FES:	09/22/78	11/03/78C

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	09/01/76	09/01/76C
SAR DOCKETED:	04/08/77	05/12/77C
SAR Q'S RECEIVED BY PM:	07/22/77	07/27/77C
SAR APPL. RESPONSE TO Q'S RECEIVED:	12/15/77	08/18/78C
INPUT TO DRAFT SER TO PM:	10/06/78	11/05/78C
ISSUE DRAFT SER:		
INPUT TO SER:	12/29/78	02/27/81C
ISSUE SER:	09/05/80	03/05/81C
ACRS LETTER RECEIVED:	04/09/81	04/16/81C
INPUTS TO SE SUPPLEMENT 5:	07/20/83	07/20/83C
ISSUE SE SUPPLEMENT 5:	07/00/83	08/17/83C
FEMA LETTER RECEIVED:		

HEARING STARTED:	N/A	
ASLB INITIAL DECISION:	N/A	
COMMISSION EFFECTIVENESS DECISION:		
TECH SPECS COMPLETED:	04/12/82	04/12/82C
COMMISSION DECISION:	09/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	N/S	
ISSUE FULL POWER LICENSE AMEND:	10/00/83	

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	09/00/83	02/01/83

NRR LICENSING SYSTEM  
OL CURRENT STATUS REPORT

PAGE NO: 2- 15

LIMERICK 1 & 2

REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:

DOCKET NO: 0352&0353  
APPLICANT: PHILADELPHIA ELECTRIC  
LOCATION: 35 MI NW OF PHILADELPHIA, PA  
REGION: 1 AE: BECH  
REAC. TYPE: BWR NSSS: GE  
DESIGN PWR: 3440 MWT/1065 MWE CONST: BECH

KEY PERSONNEL:

LIC. PM:	R. MARTIN	ASLB CHAIR:	L. BRENNER
LIC. BC:	A. SCHWENCER	MEMBER 1:	R. COLE
LIC. LA:	E. HYLTON	MEMBER 2:	P. MORRIS
COUNSEL:	A. HODGDON	CONST. INSP:	
ANTITRUST:	B. VOGLER	RESID. INSP:	S. CHAUDHARY
RM ANALYST:	C. LANIER		

CURRENT SAF. STATUS:

Applicant submitted Probabilistic Risk Assessment with FSAR on March 17, 1981. SAR was docketed on 07/27/81. NUREG/CR on PRA issued by Board Notification on 03/04/83.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	07/27/81	07/27/81C
ER SITE VISIT COMPLETE:	08/20/82	08/20/82C
INPUT TO DES TO PM:	06/10/83	06/10/83C
ISSUE DES:	06/24/83	06/24/83C
RESPONSE TO COMMENTS ON DES:	10/06/83	
ISSUE FES:	03/00/84	

CURRENT ENV. STATUS:

ER was docketed on 07/27/81. DES will be issued in two parts (June & Oct. '83). The second part will address impacts by severe accidents and will be based on applicant's severe accidents risk assessment submitted April 21, 1983.

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	01/00/81	03/17/81C
SAR DOCKETED:	07/27/81	07/27/81C
SAR Q'S RECEIVED BY PM:	07/08/82	02/01/83C
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S	

CURRENT HRG. STATUS:

Notice of Opportunity of Hearing was published in the Federal Register on August 21, 1981. A special prehearing conference addressing conditionally admitted contentions was held 05/09/83. Actions were specified by the Board for all parties.

INPUT TO DRAFT SER TO PM:	N/S
ISSUE DRAFT SER:	N/S
INPUT TO SER:	N/S
ISSUE SER:	08/30/83

ACRS FULL COMMITTEE MEETING:	10/13/83
INPUTS TO SE SUPPLEMENT 1:	10/07/83
ISSUE SE SUPPLEMENT 1:	10/30/83
FEMA LETTER RECEIVED:	10/07/83

CURRENT ANTITRUST:

Status to be determined.

HEARING STARTED:	01/00/84
ASLB INITIAL DECISION:	03/00/85
COMMISSION EFFECTIVENESS DECISION:	03/00/85
TECH SPECS COMPLETED:	03/00/85
COMMISSION DECISION:	03/00/85
ISSUE LIC. WITH POWER RESTRICTION:	03/00/85
ISSUE FULL POWER LICENSE AMEND:	03/00/85

LATEST AMENDMENT:

Rev. 14, July 29, 1983 (ER OL); Rev. 22, July 29, 1983 (FSAR); Rev. 5, March 31, 1983 (EP), Rev 3, April 30, 1983

NEW SLIPS/NOTES:

Applicant estimates 2 month improvement in construction completion schedule. ASLB estimates that 17 months are necessary for hearing.

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	08/00/84	12/27/82



PLANT CHARACTERISTICS:		KEY PERSONNEL:	
DOCKET NO:	054610547	LIC. PM:	P. O CONNOR
APPLICANT:	PUBLIC SERVICE OF INDIANA	LIC. BC:	J. YOUNGBLOOD
LOCATION:	10 MI S OF MADISON, IN	LIC. LA.:	M. RUSHBROOK
REGION:	3	COUNSEL:	E. CHEN
REAC. TYPE:	PWR	ANTITRUST:	J. RUTBERG
DESIGN PWR:	3415 MWT/1130 MWE	RM ANALYST:	S. HEDLUND
	AE: S&L		
	NSSS: WEST		
	CONST: PSI		
<b>CURRENT SAF. STATUS:</b> Application was docketed on 02/25/83.		<b>ENVIRONMENTAL MILESTONES:</b>	
		ER DOCKETED:	03/01/83
		ER SITE VISIT COMPLETE:	07/11/83
		INPUT TO DES TO PM:	03/30/84
		ISSUE DES:	05/30/84
		RESPONSE TO COMMENTS ON DES:	
		ISSUE FES:	11/30/84
<b>CURRENT ENV. STATUS:</b> Application was docketed on 02/25/83. ER site visit completed on 07/11/83.		<b>SAFETY/HEARING MILESTONES:</b>	
		APPLICATION TENDERED:	12/01/82
		SAR DOCKETED:	03/01/83
		SAR Q'S RECEIVED BY PM:	10/28/83
		SAR APPL. RESPONSE TO Q'S RECEIVED:	12/02/83
<b>CURRENT HRG. STATUS:</b> An Atomic Safety and Licensing Board was established on 4/26/83. Three petitions for a hearing have been received. A Board Memorandum & Order dated 6/30/83 provided two petitioners 30 days to file amended petitions. The petitioners Valley Watch Inc. & Sassafras Audubon Society filed their amended petitions on 7/26/83 and 7/21/83 respectively.		INPUT TO DRAFT SER TO PM:	03/02/84
		ISSUE DRAFT SER:	04/06/84
		INPUT TO SER:	10/05/84
		ISSUE SER:	12/07/84
		ACRS FULL COMMITTEE MEETING:	01/10/85
		INPUTS TO SE SUPPLEMENT 1:	03/01/85
		ISSUE SE SUPPLEMENT 1:	04/15/85
		FEMA LETTER RECEIVED:	
<b>CURRENT ANTITRUST:</b> Notice of a receipt of antitrust information at OL stage published 4/6/83.		HEARING STARTED:	09/15/85
		ASLB INITIAL DECISION:	05/15/86
		COMMISSION EFFECTIVENESS DECISION:	06/00/86
		TECH SPECS COMPLETED:	06/00/86
		COMMISSION DECISION:	06/00/86
		ISSUE LIC. WITH POWER RESTRICTION:	
		ISSUE FULL POWER LICENSE AMEND:	
<b>LATEST AMENDMENT:</b> Amendment 26 (06/24/83)		<b>SCHED. DATE RECEIPT DATE</b>	
<b>NEW SLIPS/NOTES:</b>		CONSTRUCTION COMPLETION - APPL.	06/00/86 12/15/82

MIDLAND 1 &amp; 2

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 0330&0329  
 APPLICANT: CONSUMERS POWER  
 LOCATION: SW BOUNDARY OF MIDLAND, MICH.  
 REGION: 3 AE: BECH  
 REAC. TYPE: PWR NSSS: B&W  
 DESIGN PWR: 2452 MWT/0818 MWE CONST: BECH

## KEY PERSONNEL:

LIC. PM: D. HOOD  
 LIC. BC: E. ADENSAM  
 LIC. LA.: M. DUNCAN  
 COUNSEL: W. PATON  
 ANTITRUST: B. VOGLER  
 RM ANALYST: B. ST MARY

ASLB CHAIR: C. BECHHOEFER  
 MEMBER 1: F. COWAN  
 MEMBER 2: J. HARBOUR  
 CONST. INSP: R. LANDSMAN  
 RESID. INSP: R. COOK

## CURRENT SAF. STATUS:

Utilization of National Laboratories or other agencies to complete some review areas is currently in progress. CP extension was issued 12/28/81. ACRS Full Committee Meeting was held 06/04/82. SSER #1 responding to ACRS letter was issued 6/30/82. SSER #2 on soils settlement problems was issued 10/06/82.

## ENVIRONMENTAL MILESTONES:

SCHED. DATE ACTUAL DATE

ER DOCKETED:	04/01/78	04/14/78C
ER SITE VISIT COMPLETE:	09/08/78	09/08/78C
INPUT TO DES TO PM:	02/03/82	02/03/82C
ISSUE DES:	02/05/82	02/05/82C
RESPONSE TO COMMENTS ON DES:	07/08/82	07/08/82C
ISSUE FES:	07/30/82	07/30/82C

## CURRENT ENV. STATUS:

The DES was issued 02/05/82. The FES was issued on July 30, 1982.

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	08/31/77	08/31/77C
SAR DOCKETED:	09/30/77	11/13/77C
SAR Q'S RECEIVED BY PM:	03/20/78	10/02/78C
SAR APPL. RESPONSE TO Q'S RECEIVED:	12/08/78	12/08/78C

## CURRENT HRG. STATUS:

Three prehearings ending 04/27-28/81 were held for a separate hearing on soils settlement. Hearing on soils settlement began July 7, 1981 and is continuing. Combined hearings for soils issues and OL issues commenced on 11/15/82 and are continuing.

INPUT TO DRAFT SER TO PM:	11/01/78	12/01/78C
ISSUE DRAFT SER:	N/A	
INPUT TO SER:	04/23/82	04/23/82C
ISSUE SER:	05/11/82	05/11/82C

## CURRENT ANTITRUST:

Proceeding completed. License was amended 10/20/80.

ACRS LETTER RECEIVED:	06/15/82	06/08/82C
INPUTS TO SE SUPPLEMENT 2:	08/16/82	08/16/82C
ISSUE SE SUPPLEMENT 2:	10/06/82	10/06/82C
FEMA LETTER RECEIVED:	01/14/83	01/14/83C

## LATEST AMENDMENT:

110

HEARING STARTED:	11/15/82	11/15/82C
ASLB INITIAL DECISION:	09/00/84	
COMMISSION EFFECTIVENESS DECISION:	10/00/84	
TECH SPECS COMPLETED:	09/00/84	
COMMISSION DECISION:	09/00/84	
ISSUE LIC. WITH POWER RESTRICTION:	09/00/84	
ISSUE FULL POWER LICENSE AMEND:	10/00/84	

## NEW SLIPS/NOTES:

Applicant revised completion schedule on 4/12/83. Unit 2 slipped to 10/84 and unit 1 to 2/85. NRC caseload visit held 4/19-21/83. On 7/14/83 Dow Chemical announced decision not to buy steam. Impact on schedule under appl. evaluation.

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:	10/00/84	04/12/83
----------------------------------	----------	----------



MILLSTONE 3

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 05000423  
 APPLICANT: NORTHEAST NUCLEAR ENERGY  
 LOCATION: 3.2 MI WSW OF NEW LONDON CT.  
 REGION: 1 AE: S&W  
 REAC. TYPE: PWR NSSS: WEST  
 DESIGN PWR: 3565 MWT/1156 MWE CONST: S&W

## KEY PERSONNEL:

LIC. PM:	E. DOOLITTLE	ASLB CHAIR:	N/A
LIC. BC:	B. YOUNGBLOOD	MEMBER 1:	N/A
LIC. LA:	M. RUSHBROOK	MEMBER 2:	N/A
COUNSEL:	M. ROTHSCHILD	CONST. INSP:	
ANTITRUST:	B. VOGLER	RESID. INSP:	T. REBELGWSKI
RM ANALYST:	L. LANIER		

## CURRENT SAF. STATUS:

Safety review questions sent to applicant on 05/03/83, 05/31/83 and 06/29/83. Responses received on 7/22/83 and 08/01/83. Additional responses expected on 08/29/83. All responses expected prior to 10/01/83.

## CURRENT ENV. STATUS:

Environmental site visit completed on 07/20 and 07/21/83.

## CURRENT HRG. STATUS:

Notice of Opportunity for Hearing was published in the Federal Register on March 4, 1983. No requests for hearing or petitions for leave to intervene were received.

## CURRENT ANTITRUST:

## LATEST AMENDMENT:

Amendment 2 to FSAR received 04/21/83. Amendment 3 to ER received 07/27/83.

## NEW SLIPS/NOTES:

## ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	02/01/83	02/03/83C
ER SITE VISIT COMPLETE:	07/21/83	07/21/83C
INPUT TO DES TO PM:		
ISSUE DES:	04/17/84	
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:	11/ 6/84	

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	11/01/82	10/29/82C
SAR DOCKETED:	02/01/83	02/03/83C
SAR Q'S RECEIVED BY PM:	08/15/83	
SAR APPL. RESPONSE TO Q'S RECEIVED:	09/01/83	
INPUT TO DRAFT SER TO PM:	11/01/83	
ISSUE DRAFT SER:	12/01/83	
INPUT TO SER:	05/15/84	
ISSUE SER:	07/16/84	
ACRS FULL COMMITTEE MEETING:	08/15/84	
INPUTS TO SE SUPPLEMENT 1:	10/15/84	
ISSUE SE SUPPLEMENT 1:	11/15/84	
FEMA LETTER RECEIVED:		
HEARING STARTED:	N/A	
ASLB INITIAL DECISION:	N/A	
COMMISSION EFFECTIVENESS DECISION:	11/00/85	
TECH SPECS COMPLETED:	11/00/85	
COMMISSION DECISION:	11/01/85	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:		

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL :	11/01/85	09/30/82

NRR LICENSING SYSTEM  
OL CURRENT STATUS REPORT

PAGE NO: 2- 19

NINE MILE POINT 2

REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																									
DOCKET NO: 05000410 APPLICANT: NIAGARA MOHAWK POWER LOCATION: 8 MI NE OF OSWEGO, NY REGION: 1 REAC. TYPE: BWR DESIGN PWR: 3489 MWT/1080 MWE  AE: S&W NSSS: GE CONST: S&W	LIC. PM: M. HAUGHEY LIC. BC: A. SCHWENCER LIC. LA: E. HYLTON COUNSEL: B. BORDENICK ANTITRUST: L. DEWEY RM ANALYST: B. ST MARY  ASLB CHAIR: MEMBER 1: MEMBER 2: CONST. INSP: L. NARROW RESID. INSP:																																																									
<b>CURRENT SAF. STATUS:</b> The FSAR was tendered on 01-31-83 and docketed on 04/12/83.	<b>ENVIRONMENTAL MILESTONES:</b> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>03/31/83</td> <td>04/12/83C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>08/05/83</td> <td>08/03/83C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>05/18/84</td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td>07/20/84</td> <td></td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>12/14/84</td> <td></td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	03/31/83	04/12/83C	ER SITE VISIT COMPLETE:	08/05/83	08/03/83C	INPUT TO DES TO PM:	05/18/84		ISSUE DES:	07/20/84		RESPONSE TO COMMENTS ON DES:			ISSUE FES:	12/14/84																																					
	SCHED. DATE	ACTUAL DATE																																																								
ER DOCKETED:	03/31/83	04/12/83C																																																								
ER SITE VISIT COMPLETE:	08/05/83	08/03/83C																																																								
INPUT TO DES TO PM:	05/18/84																																																									
ISSUE DES:	07/20/84																																																									
RESPONSE TO COMMENTS ON DES:																																																										
ISSUE FES:	12/14/84																																																									
<b>CURRENT ENV. STATUS:</b> The ER was tendered on 01-31-83 and docketed on 04/12/83. ER site visit was completed on 8/2-3/83. Environmental public meeting was held on 03/02/83.	<b>SAFETY/HEARING MILESTONES:</b> <table style="width: 100%; border-collapse: collapse;"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>01/31/83</td> <td>01/31/83C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>03/31/83</td> <td>04/12/83C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>N/S</td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>10/27/83</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>01/19/84</td> <td></td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>02/16/84</td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>08/06/84</td> <td></td> </tr> <tr> <td>ISSUE SER:</td> <td>10/05/84</td> <td></td> </tr> <tr> <td>ACRS FULL COMMITTEE MEETING:</td> <td>11/08/84</td> <td></td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 1:</td> <td>12/01/84</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 1:</td> <td>01/00/85</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td></td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>N/A</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>N/A</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>02/00/86</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>02/00/86</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>02/28/86</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td></td> <td></td> </tr> </tbody> </table>	APPLICATION TENDERED:	01/31/83	01/31/83C	SAR DOCKETED:	03/31/83	04/12/83C	SAR Q'S RECEIVED BY PM:	N/S		SAR APPL. RESPONSE TO Q'S RECEIVED:	10/27/83		INPUT TO DRAFT SER TO PM:	01/19/84		ISSUE DRAFT SER:	02/16/84		INPUT TO SER:	08/06/84		ISSUE SER:	10/05/84		ACRS FULL COMMITTEE MEETING:	11/08/84		INPUTS TO SE SUPPLEMENT 1:	12/01/84		ISSUE SE SUPPLEMENT 1:	01/00/85		FEMA LETTER RECEIVED:			HEARING STARTED:	N/A		ASLB INITIAL DECISION:	N/A		COMMISSION EFFECTIVENESS DECISION:	02/00/86		TECH SPECS COMPLETED:	02/00/86		COMMISSION DECISION:	02/28/86		ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:		
APPLICATION TENDERED:	01/31/83	01/31/83C																																																								
SAR DOCKETED:	03/31/83	04/12/83C																																																								
SAR Q'S RECEIVED BY PM:	N/S																																																									
SAR APPL. RESPONSE TO Q'S RECEIVED:	10/27/83																																																									
INPUT TO DRAFT SER TO PM:	01/19/84																																																									
ISSUE DRAFT SER:	02/16/84																																																									
INPUT TO SER:	08/06/84																																																									
ISSUE SER:	10/05/84																																																									
ACRS FULL COMMITTEE MEETING:	11/08/84																																																									
INPUTS TO SE SUPPLEMENT 1:	12/01/84																																																									
ISSUE SE SUPPLEMENT 1:	01/00/85																																																									
FEMA LETTER RECEIVED:																																																										
HEARING STARTED:	N/A																																																									
ASLB INITIAL DECISION:	N/A																																																									
COMMISSION EFFECTIVENESS DECISION:	02/00/86																																																									
TECH SPECS COMPLETED:	02/00/86																																																									
COMMISSION DECISION:	02/28/86																																																									
ISSUE LIC. WITH POWER RESTRICTION:																																																										
ISSUE FULL POWER LICENSE AMEND:																																																										
<b>CURRENT NRG. STATUS:</b> Notice of Opportunity for Hearing was published in the Federal Register on 05/13/83. The ASLB ordered on August 4, 1983, that no hearing be held in this operating license application proceeding.																																																										
<b>CURRENT ANTITRUST:</b>																																																										
<b>LATEST AMENDMENT:</b> CP Extension was issued on February 28, 1983.																																																										
<b>NEW SLIPS/NOTES:</b>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>02/00/86</td> <td>01/31/83</td> </tr> </tbody> </table>		SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	02/00/86	01/31/83																																																			
	SCHED. DATE	RECEIPT DATE																																																								
CONSTRUCTION COMPLETION - APPL.:	02/00/86	01/31/83																																																								

## NRR LICENSING SYSTEM

PAGE NO: 2- 20

PALO VERDE 1,2,3

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 0528-0530  
 APPLICANT: ARIZONA PUBLIC SERVICE  
 LOCATION: 36 MI W OF PHOENIX, AZ  
 REGION: 5  
 REAC. TYPE: PWR  
 DESIGN PWR: 3817 MWT/1304 MWE

AE: BECH  
 NSSS: COMB  
 CONST: BECH

## KEY PERSONNEL:

LIC. PM: E. LICITRA  
 LIC. BC: G. KNIGHTON  
 LIC. LA.: J. LEE  
 COUNSEL: L. DEWEY  
 ANTITRUST: B. VOGLER  
 RM ANALYST: S. HEDLUND

ASLB CHAIR: R. LAZO  
 MEMBER 1: R. COLE  
 MEMBER 2: D. CALLIHAN  
 CONST. INSP: L. VBRUEGGEN  
 RESID. INSP: G. FIORELLI

## CURRENT SAF. STATUS:

Several "Independent Design Review" meetings have been completed. The SER was issued on November 11, 1981. SER supplement Nos. 1, 2, and 3 were issued on February 5, 1982 and May 17, 1982, and September 23, 1982 respectively. Supplement No. 4 was issued on March 15, 1983. Supplement No. 5 is targeted for 9/30/83.

## CURRENT ENV. STATUS:

The ER (OL) review is complete. A site visit was completed on January 30, 1981. The DES was issued on October 26, 1981 and the FES was issued on March 11, 1982.

## CURRENT HRG. STATUS:

The hearing started 4/27-30, 1982, resumed on 5/25-28 and on 6-22. Hearing record was closed on 6-25-82. A late petition, dated 10-13-82 dealing with salt drift on farm crops, was filed by W. Valley Agri. Protection Council. On 12-30-82, the Board issued a favorable ID but reopened the hearing on Units 2 and 3 to consider late petition by W. Valley. Board's decision authorizes full power license for Unit 1.

## CURRENT ANTITRUST:

Antitrust OL review for units 1 & 2 has resulted in a finding of no significant antitrust changes since the CP review. A Federal Register of the finding was published 2-9-83.

## LATEST AMENDMENT:

FSAR Amendment No. 11  
 ER Supplement No. 4

## NEW SLIPS/NOTES:

## ENVIRONMENTAL MILESTONES:

ER DOCKETED:  
 ER SITE VISIT COMPLETE:  
 INPUT TO DES TO PM:  
 ISSUE DES:  
 RESPONSE TO COMMENTS ON DES:  
 ISSUE FES:

SCHED. DATE ACTUAL DATE

07/01/80 06/20/80C  
 01/30/81 01/30/81C  
 10/05/81 10/05/81C  
 10/26/81 10/26/81C  
 02/25/82 02/25/82C  
 03/11/82 03/11/82C

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:  
 SAR DOCKETED:  
 SAR Q'S RECEIVED BY PM:  
 SAR APPL. RESPONSE TO Q'S RECEIVED:

10/05/79 10/05/79C  
 06/20/80 06/20/80C

INPUT TO DRAFT SER TO PM:

ISSUE DRAFT SER:

INPUT TO SER:

ISSUE SER:

10/30/81 10/30/81C  
 11/11/81 11/11/81C

ACRS LETTER RECEIVED:

INPUTS TO SE SUPPLEMENT 5:

ISSUE SE SUPPLEMENT 5:

FEMA LETTER RECEIVED:

12/18/81 12/18/81C  
 09/23/83  
 09/30/83  
 N/S

HEARING STARTED:

ASLB INITIAL DECISION:

COMMISSION EFFECTIVENESS DECISION:

TECH SPECS COMPLETED:

COMMISSION DECISION:

ISSUE LIC. WITH POWER RESTRICTION:

ISSUE FULL POWER LICENSE AMEND:

04/27/82 04/27/82C  
 12/30/82 12/30/82C  
 04/27/83 04/27/83C  
 05/01/84  
 04/00/84  
 05/01/84  
 07/00/84

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.:

05/00/84 08/16/83

## NRR LICENSING SYSTEM

PAGE NO: 2- 21

PERRY 1 &amp; 2

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 044080441  
 APPLICANT: CLEVELAND ELECTRIC ILLUMINATING  
 LOCATION: 7 MI NE OF PAINESVILLE, OHIO  
 REGION: 3 AE: GIL  
 REAC. TYPE: BWR NSSS: GE  
 DESIGN PWR: 3759 MWT/1205 MWE CONST: KAISER

## KEY PERSONNEL:

LIC. PM:	J. STEFANO	ASLB CHAIR:	P. BLOCH
LIC. BC:	J. YOUNGBLOOD	MEMBER 1:	J. KLINE
LIC. LA.:	M. RUSHBROOK	MEMBER 2:	G. BRIGHT
COUNSEL:	J. CUTCHIN	CONST. INSP:	P. PELKE
ANTITRUST:	J. CUTCHIN	RESID. INSP:	M. GILDNER
RM ANALYST:	S. HEDLUND		

## CURRENT SAF. STATUS:

The Safety Evaluation Report was issued in May 1982.  
 The ACRS Report was issued on July 13, 1982. SSER No. 1  
 was issued in August 1982. SSER No. 2 was issued in  
 Jan. 1983. SSER No. 3 was issued in 4/83. SSER No. 4 is  
 scheduled for November, 1983.

## ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
--	-------------	-------------

ER DOCKETED:	06/26/81	06/19/81C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:	01/01/82	01/01/82C
ISSUE DES:	02/26/82	02/26/82C
RESPONSE TO COMMENTS ON DES:	06/30/82	06/30/82C
ISSUE FES:	08/13/82	08/13/82C

## CURRENT ENV. STATUS:

Environmental acceptance review was completed on June  
 9, 1981. The ER was docketed June 19, 1981. FES  
 issued in August 1982.

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	06/26/80	06/26/80C
SAR DOCKETED:	01/09/81	01/30/81C
SAR Q'S RECEIVED BY PM:		
SAR APPL. RESPONSE TO Q'S RECEIVED:		
INPUT TO DRAFT SER TO PM:	02/24/82	02/24/82C
ISSUE DRAFT SER:	02/26/82	02/26/82C
INPUT TO SER:	04/10/82	05/10/82C
ISSUE SER:	05/10/82	05/24/82C
ACRS LETTER RECEIVED:	07/13/82	07/13/82C
INPUTS TO SE SUPPLEMENT 4:	10/30/83	
ISSUE SE SUPPLEMENT 4:	11/30/83	
FEMA LETTER RECEIVED:	12/00/83	

## CURRENT HRG. STATUS:

Hearing on issue 3 (QA Const. Prog.) completed. Issues  
 1 (EP), 13 (Turbine Missiles), 14 (In-core T/C's) and 15  
 (Steam Erosion) N/S. Issue 6 (ATWS-auto SLCS) and 8 (H2  
 control for degraded core accident) deferred pending Comm.  
 rulings. All other issues deleted by summ disp. Hearing  
 on issue(3) completed 4/29/83. Favorable Board decision  
 expected on issue 3.

## CURRENT ANTITRUST:

CP antitrust review has been completed. OL antitrust  
 status is under review.

## LATEST AMENDMENT:

Number 12 (7-9-83).

## NEW SLIPS/NOTES:

FEMA Letter of 4/28/83 schedules completion of offsite  
 emergency plan review by 12/83.

	SCHED. DATE	RECEIPT DATE
--	-------------	--------------

CONSTRUCTION COMPLETION - APPL.:	12/00/84	03/08/83
----------------------------------	----------	----------

RIVER BEND 1 &amp; 2

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 0458&0459  
 APPLICANT: GULF STATES UTILITIES  
 LOCATION: 24 MI NNW OF BATON ROUGE, LA  
 REGION: 4 AE: S&W  
 REAC. TYPE: BWR NSSS: GE  
 DESIGN PWR: 3015 MWT/0934 MWE CONST: S&W

## KEY PERSONNEL:

LIC. PM:	E. WEINKAM	ASLB CHAIR:	B. COTTER
LIC. BC:	A. SCHWENCER	MEMBER 1:	G. LINENBERGER
LIC. LA:	E. HYLTON	MEMBER 2:	R. COLE
COUNSEL:	D. REPKA	CONST. INSP:	UNASSIGNED
ANTITRUST:	B. VOGLER	RESID. INSP:	R. BROWN
RM ANALYST:	L. LANIER		

## CURRENT SAF. STATUS:

Applicant tendered FSAR for docketing on 04/24/81.  
 FSAR was docketed on 08/25/81. Draft SER issued 06/01/83.  
 Construction permit extension requested and granted from  
 03/83 to 12/85 for unit 1.

## ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
--	-------------	-------------

ER DOCKETED:	08/25/81	08/25/81C
ER SITE VISIT COMPLETE:	01/22/82	01/22/82C
INPUT TO DES TO PM:	12/09/83	
ISSUE DES:	01/09/84	
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:	06/08/84	

## CURRENT ENV. STATUS:

Applicant tendered ER for docketing on 04/24/81.  
 ER was docketed on 08/25/81.

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	04/24/81	04/24/81C
SAR DOCKETED:	08/25/81	08/25/81C
SAR Q'S RECEIVED BY PM:	12/07/81	06/01/82C
SAR APPL. RESPONSE TO Q'S RECEIVED:	05/14/82	12/01/82C
INPUT TO DRAFT SER TO PM:	03/04/83	03/30/83C
ISSUE DRAFT SER:	04/30/83	06/01/83C
INPUT TO SER:	11/04/83	
ISSUE SER:	12/02/83	

## CURRENT HRG. STATUS:

Notice of Opportunity for Hearing was published in the  
 Federal Register on 09/04/81. Prehearing conference  
 held 06/14/83 in Baton Rouge, La.

ACRS FULL COMMITTEE MEETING:	01/13/84
INPUTS TO SE SUPPLEMENT 1:	04/00/84
ISSUE SE SUPPLEMENT 1:	05/00/84
FEMA LETTER RECEIVED:	05/01/84

## CURRENT ANTITRUST:

Status to be determined.

HEARING STARTED:	10/00/84
ASLB INITIAL DECISION:	03/00/85
COMMISSION EFFECTIVENESS DECISION:	04/00/85
TECH SPECS COMPLETED:	10/00/84
COMMISSION DECISION:	04/00/85
ISSUE LIC. WITH POWER RESTRICTION:	
ISSUE FULL POWER LICENSE AMEND:	04/00/85

## LATEST AMENDMENT:

Number 9.

	SCHED. DATE	RECEIPT DATE
--	-------------	--------------

## NEW SLIPS/NOTES:

Amendment 10 to FSAR was received in September, 1983.

CONSTRUCTION COMPLETION - APPL.:	04/00/85	01/14/83
----------------------------------	----------	----------



## NRR LICENSING SYSTEM

PAGE NO: 2- 23

SAN ONOFRE 3

## LIC CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 05000362  
 APPLICANT: SOUTHERN CALIFORNIA EDISON  
 LOCATION: 5 MI S OF SAN CLEMENTE, CA  
 REGION: 5 AE: BECH  
 REAC. TYPE: PWR NSSS: COMB  
 DESIGN PWR: 3410 MWT/1100 MWE CONST: BECH

## KEY PERSONNEL:

LIC. PM: H. ROOD  
 LIC. BC: G. KNOTTON  
 LIC. LA: J. LYNN  
 COUNSEL: L. CHANDLER  
 ANTITRUST: J. GOLDBERG  
 RM ANALYST: L. LANIER  
 ASLB CHAIR: J. KELLEY  
 MEMBER 1: C. HAND  
 MEMBER 2: E. JOHNSON  
 CONST. INSP: D. KIRSCH  
 RESID. INSP: A. CHAFFEE

## CURRENT SAF. STATUS:

SER on geological and seismological matters was issued on 12/31/80. ACRS subcommittee meetings were held 01/30/81 and 03/11/81 and full committee meetings were held 02/5/81 and 03/12/81. SER (Non-TMI matters), was issued on 02/06/81. SER supplement on TMI issues was issued on 02/25/81. SER supplement No. 2, 3, 4, 5, and 6 addressing open items were issued 05/08/81, 09/16/81, 01/22/82, 02/16/82, and 06/30/82.

## CURRENT ENV. STATUS:

DES addressing class 9 accidents was issued 01-20-81, FES was issued 04-29-81.

## CURRENT HRG. STATUS:

Motions for summary disposition were granted by ASLB. Hearing started 06/22/81 and ended 09/31/81. ASLB PID was rendered on 01/11/82 and ID on 05/14/82. ASLAB Decision, (ALAB-717) was issued on 03/04/83.

## CURRENT ANTITRUST:

The antitrust review is complete.

## LATEST AMENDMENT:

## NEW SLIPS/NOTES:

## ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	03/01/77	03/23/77C
ER SITE VISIT COMPLETE:	05/20/77	05/20/77C
INPUT TO DES TO PM:	10/01/77	12/01/80C
ISSUE DES:	01/27/78	01/20/81C
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:	04/00/81	04/29/81C

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:		11/29/76C
SAR DOCKETED:	03/01/77	03/23/77C
SAR Q'S RECEIVED BY PM:	08/15/77	09/29/77C
SAR APPL. RESPONSE TO Q'S RECEIVED:	11/18/77	12/08/77C
INPUT TO DRAFT SER TO PM:	02/10/78	08/11/78C
ISSUE DRAFT SER:	01/15/81	01/15/81C
INPUT TO SER:	06/23/78	01/15/81C
ISSUE SER:	08/01/80	02/06/81C
ACRS LETTER RECEIVED:	03/17/81	03/17/81C
INPUTS TO SE SUPPLEMENT 6:	04/21/83	04/21/83C
ISSUE SE SUPPLEMENT 6:	06/30/82	06/30/82C
FEMA LETTER RECEIVED:	12/01/81	12/01/81C
HEARING STARTED:	06/22/81	06/22/81C
ASLB INITIAL DECISION:	05/14/82	05/14/82C
COMMISSION EFFECTIVENESS DECISION:	05/14/82	05/14/82C
TECH SPECS COMPLETED:	11/15/82	11/15/82C
COMMISSION DECISION:	09/00/83	
ISSUE LIC. WITH POWER RESTRICTION:	11/15/82	11/15/82C
ISSUE FULL POWER LICENSE AMEND:	10/00/83	

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	11/15/82C	09/27/82

NRR LICENSING SYSTEM  
OL CURRENT STATUS REPORT

SEABROOK 1 & 2

PAGE NO: 2- 24  
REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:

DOCKET NO: 0443&0444  
APPLICANT: PUBLIC SERVICE OF NEW HAMPSHIRE  
LOCATION: 13 MI S OF PORTSMOUTH, NH  
REGION: 1  
REAC. TYPE: PWR  
DESIGN PWR: 3411 MWT/1198 MWE

AE: UEC  
N555: WEST  
CONST: UEC

KEY PERSONNEL:

LIC. PM: V. NERSES  
LIC. BC: G. KNIGHTON  
LIC. LA.: J. LEE  
COUNSEL: R. LESSY  
ANTITRUST: B. VOGLER  
RM ANALYST: B. ST MARY

ASLB CHAIR: H. HCYT  
MEMBER 1: E. LUEBKE  
MEMBER 2: J. HARBOUR  
CONST. INSP: A. TOTH  
RESID. INSP: A. CERNE

CURRENT SAF. STATUS:

The FSAR acceptance review was completed in September 1981. The FSAR was docketed October 5, 1981. Applicant has responded to round 1 Q's. SER was issued 03/07/83. ACRS subcommittee meeting was held April 1-2, 1983. ACRS full committee meeting was held on April 15, 1983. The ACRS letter is contained in SSER 2 which was issued 06/30/83.

CURRENT ENV. STATUS:

ER was tendered June 1981. ER acceptance review was completed September 1981. The ER was docketed October 5, 1981. DES was issued in May, 1982. FES was issued in December 1982.

CURRENT HRG. STATUS:

Notice for Opportunity for Hearing was published in the Federal Register on October 19, 1981. Prehearing conferences were held May 6-7, 1982, July 15-16, 1982 and April 7-8, 1983. ASLB Order identifying parties, contentions and prehearing schedule was issued September 13, 1982. Hearings started August 17, 1983.

CURRENT ANTITRUST:

Status to be determined.

LATEST AMENDMENT:

48

NEW SLIPS/NOTES:

Fuel load slipped to 9/84 per applicant letter of 12/02/82.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	10/05/81	10/05/81C
ER SITE VISIT COMPLETE:	12/02/81	12/02/81C
INPUT TO DES TO PM:	03/01/82	03/01/82C
ISSUE DES:	05/14/82	05/14/82C
RESPONSE TO COMMENTS ON DES:	08/18/82	09/15/82C
ISSUE FES:	12/08/82	12/08/82C

SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	06/29/81	06/29/81C
SAR DOCKETED:	10/05/81	10/05/81C
SAR Q'S RECEIVED BY PM:	01/20/82	03/05/82C
SAR APPL. RESPONSE TO Q'S RECEIVED:	03/12/82	04/13/82C
INPUT TO DRAFT SER TO PM:	05/07/82	10/08/82C
ISSUE DRAFT SER:	07/30/82	08/13/82C
INPUT TO SER:	11/30/82	12/29/82C
ISSUE SER:	01/12/83	03/07/83C
ACRS LETTER RECEIVED:	02/17/83	04/19/83C
INPUTS TO SE SUPPLEMENT 3:	N/S	
ISSUE SE SUPPLEMENT 3:	N/S	
FEMA LETTER RECEIVED:	09/00/83	
HEARING STARTED:	08/17/83	08/17/83C
ASLB INITIAL DECISION:	06/00/84	
COMMISSION EFFECTIVENESS DECISION:	07/00/84	
TECH SPECS COMPLETED:	07/00/84	
COMMISSION DECISION:	08/00/84	
ISSUE LTC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	09/00/84	

SCHED. DATE RECEIPT DATE

CONSTRUCTION COMPLETION - APPL.: 09/30/84 12/02/82



NRR LICENSING SYSTEM  
OL CURRENT STATUS REPORT

SHOREHAM

PAGE NO: 2- 25

REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																									
DOCKET NO: 05000322 APPLICANT: LONG ISLAND LIGHTING CO. LOCATION: BROOKHAVEN, NY (LI) REGION: 1 REAC. TYPE: BWR DESIGN PWR: 2436 MWT/0820 MWE  AE: S&W NSSS: GE CONST: S&W	LIC. PM: R. CARUSO LIC. BC: A. SCHWENCER LIC. LA.: E. HYLTON COUNSEL: B. BORDENICK ANTITRUST: J. RUTBERG RM ANALYST: L. LANIER  ASLB CHAIR: L. BRENNER MEMBER 1: P. MORRIS MEMBER 2: G. FERGUSON CONST. INSP: L. NARROW RESID. INSP: J. HIGGINS																																																									
<b>CURRENT SAF. STATUS:</b> The ACRS meeting was held in October 1981. SER Supplement 2 was issued in March 1982. SSER #3 was issued 02/04/83.	<b>ENVIRONMENTAL MILESTONES:</b> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>01/26/76</td> <td>01/26/76C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>08/06/76</td> <td>08/03/76C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>11/22/76</td> <td>11/29/76C</td> </tr> <tr> <td>ISSUE DES:</td> <td>03/11/77</td> <td>03/24/77C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>07/22/77</td> <td>07/22/77C</td> </tr> <tr> <td>ISSUE FES:</td> <td>10/21/77</td> <td>10/18/77C</td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	01/26/76	01/26/76C	ER SITE VISIT COMPLETE:	08/06/76	08/03/76C	INPUT TO DES TO PM:	11/22/76	11/29/76C	ISSUE DES:	03/11/77	03/24/77C	RESPONSE TO COMMENTS ON DES:	07/22/77	07/22/77C	ISSUE FES:	10/21/77	10/18/77C																																				
	SCHED. DATE	ACTUAL DATE																																																								
ER DOCKETED:	01/26/76	01/26/76C																																																								
ER SITE VISIT COMPLETE:	08/06/76	08/03/76C																																																								
INPUT TO DES TO PM:	11/22/76	11/29/76C																																																								
ISSUE DES:	03/11/77	03/24/77C																																																								
RESPONSE TO COMMENTS ON DES:	07/22/77	07/22/77C																																																								
ISSUE FES:	10/21/77	10/18/77C																																																								
<b>CURRENT ENV. STATUS:</b> The environmental review is complete.	<b>SAFETY/HEARING MILESTONES:</b> <table style="width: 100%; border-collapse: collapse;"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>09/00/75</td> <td>09/04/75C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>12/15/77</td> <td>01/26/76C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>06/04/76</td> <td>07/09/76C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>07/23/76</td> <td>07/23/76C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>07/15/77</td> <td>08/01/77C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>03/10/81</td> <td>03/10/81C</td> </tr> <tr> <td>ISSUE SER:</td> <td>04/10/81</td> <td>04/10/81C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>09/18/81</td> <td>10/19/81C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 4:</td> <td>N/S</td> <td></td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 4:</td> <td>08/30/83</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>06/23/83</td> <td>06/23/83C</td> </tr> <tr> <td>HEARING STARTED:</td> <td>05/04/82</td> <td>05/04/82C</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>09/00/83</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>12/00/83</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>09/00/83</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>02/00/84</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td>10/00/83</td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>10/00/83</td> <td></td> </tr> </tbody> </table>	APPLICATION TENDERED:	09/00/75	09/04/75C	SAR DOCKETED:	12/15/77	01/26/76C	SAR Q'S RECEIVED BY PM:	06/04/76	07/09/76C	SAR APPL. RESPONSE TO Q'S RECEIVED:	07/23/76	07/23/76C	INPUT TO DRAFT SER TO PM:	07/15/77	08/01/77C	ISSUE DRAFT SER:			INPUT TO SER:	03/10/81	03/10/81C	ISSUE SER:	04/10/81	04/10/81C	ACRS LETTER RECEIVED:	09/18/81	10/19/81C	INPUTS TO SE SUPPLEMENT 4:	N/S		ISSUE SE SUPPLEMENT 4:	08/30/83		FEMA LETTER RECEIVED:	06/23/83	06/23/83C	HEARING STARTED:	05/04/82	05/04/82C	ASLB INITIAL DECISION:	09/00/83		COMMISSION EFFECTIVENESS DECISION:	12/00/83		TECH SPECS COMPLETED:	09/00/83		COMMISSION DECISION:	02/00/84		ISSUE LIC. WITH POWER RESTRICTION:	10/00/83		ISSUE FULL POWER LICENSE AMEND:	10/00/83	
APPLICATION TENDERED:	09/00/75	09/04/75C																																																								
SAR DOCKETED:	12/15/77	01/26/76C																																																								
SAR Q'S RECEIVED BY PM:	06/04/76	07/09/76C																																																								
SAR APPL. RESPONSE TO Q'S RECEIVED:	07/23/76	07/23/76C																																																								
INPUT TO DRAFT SER TO PM:	07/15/77	08/01/77C																																																								
ISSUE DRAFT SER:																																																										
INPUT TO SER:	03/10/81	03/10/81C																																																								
ISSUE SER:	04/10/81	04/10/81C																																																								
ACRS LETTER RECEIVED:	09/18/81	10/19/81C																																																								
INPUTS TO SE SUPPLEMENT 4:	N/S																																																									
ISSUE SE SUPPLEMENT 4:	08/30/83																																																									
FEMA LETTER RECEIVED:	06/23/83	06/23/83C																																																								
HEARING STARTED:	05/04/82	05/04/82C																																																								
ASLB INITIAL DECISION:	09/00/83																																																									
COMMISSION EFFECTIVENESS DECISION:	12/00/83																																																									
TECH SPECS COMPLETED:	09/00/83																																																									
COMMISSION DECISION:	02/00/84																																																									
ISSUE LIC. WITH POWER RESTRICTION:	10/00/83																																																									
ISSUE FULL POWER LICENSE AMEND:	10/00/83																																																									
<b>CURRENT HRG. STATUS:</b> The first emergency planning pre-hearing conference was held 7/13/83. A new safety contention regarding emergency diesel generators was admitted on 06/22/83. Hearings on that contention are scheduled to start 08/29/83, but were postponed indefinitely on 8/16/83, after a crankshaft on one of the EDGs failed during a load test. Hearings on Emergency Planning scheduled to begin 11/14/83.																																																										
<b>CURRENT ANTITRUST:</b> Not required.																																																										
<b>LATEST AMENDMENT:</b> FSAR Amendment 30																																																										
<b>NEW SLIPS/NOTES:</b> The ASLB announced on 8/9/83 that it expected to issue a partial initial decision in late August or early September, 1983.	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%;">SCHED. DATE</th> <th style="width: 15%;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>CONSTRUCTION COMPLETION - APPL.:</td> <td>03/00/84</td> <td>08/04/83</td> </tr> </tbody> </table>		SCHED. DATE	RECEIPT DATE	CONSTRUCTION COMPLETION - APPL.:	03/00/84	08/04/83																																																			
	SCHED. DATE	RECEIPT DATE																																																								
CONSTRUCTION COMPLETION - APPL.:	03/00/84	08/04/83																																																								

NRR LICENSING SYSTEM  
OL CURRENT STATUS REPORT

PAGE NO: 2- 26

SOUTH TEXAS 1 & 2

REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:

DOCKET NO: 0498&0499  
APPLICANT: HOUSTON LIGHTING & POWER COMPANY  
LOCATION: 12 MI SSW OF BAY CITY, TEX  
REGION: 4  
REAC. TYPE: PWR  
DESIGN FWR: 3800 MWT/1250 MWE  
AE: BECH  
N555: WEST  
CONST: EBASCO

KEY PERSONNEL:

LIC. PM: A. VIETTI  
LIC. BC: G. KNIGHTON  
LIC. LA.: J. LEE  
COUNSEL: R. PERLIS  
ANTITRUST: B. VOGLER  
RM ANALYST: L. LANIER

ASLB CHAIR: C. BECHHOEFER  
MEMBER 1: J. LAMB  
MEMBER 2: E. HILL  
CONST. INSP: W. HILL  
RESID. INSP: W. HILL

CURRENT SAF. STATUS:

BRRT has been replaced by Bechtel as the A/E. BRRT has been replaced by Ebasco as the constructor. Non-safety related construction restarted on June 15, 1982. Safety related construction restarted on August 15, 1982. Current FLD is 12/86. Milestones now reflect a 12/86 FLD. Applicant plans a series of updates to the FSAR. Review effort from updated FSAR docket thru applicant responses to Q's.

CURRENT ENV. STATUS:

Schedule revised to reflect new 12/86 FLD. Applicant plans update to the ER.

CURRENT HRG. STATUS:

As provided in a Commission Order of 9/22/80, an expedited hearing on QA programs and management was held. The record of this phase of the hearing was closed on June 17, 1982. Phase II of hearing will consider all aspects of Quadrex Report. Phase II is expected to begin in the Summer of '83.

CURRENT ANTITRUST:

Memo and Order issued May 6, 1982 approving settlements and proposed license conditions and dismissing proceeding.

LATEST AMENDMENT:

FSAR amendment #32 was issued 07/19/83.  
ER amendment #6 was issued 12/01/82.

NEW SLIPS/NOTES:

All schedules now reflect new official FLD of 12/86.

ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	09/26/78	07/17/78C
ER SITE VISIT COMPLETE:	08/00/85	09/26/78C
INPUT TO DES TO PM:	09/00/85	
ISSUE DES:	01/00/86	
RESPONSE TO COMMENTS ON DES:	02/00/86	
ISSUE FES:		

SAFETY/HEARING MILESTONES:

	SCHED. DATE	RECEIPT DATE
APPLICATION TENDERED:	05/10/78	05/10/78C
SAR DOCKETED:	07/17/78C	
SAR Q'S RECEIVED BY PM:	01/22/79	02/08/82C
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S	
INPUT TO DRAFT SER TO PM:	02/01/85	
ISSUE DRAFT SER:	02/01/85	
INPUT TO SER:	11/01/85	
ISSUE SER:	12/01/85	
ACRS FULL COMMITTEE MEETING:	01/00/86	
INPUTS TO SE SUPPLEMENT 1:	01/00/86	
ISSUE SE SUPPLEMENT 1:	01/00/86	
FEMA LETTER RECEIVED:	N/S	
HEARING STARTED:	06/00/86	
ASLB INITIAL DECISION:	11/00/86	
COMMISSION EFFECTIVENESS DECISION:	12/00/86	
TECH SPECS COMPLETED:	12/00/86	
COMMISSION DECISION:	12/00/86	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	12/00/86	

CONSTRUCTION COMPLETION - APPL.: 12/00/86 03/00/82

NRR LICENSING SYSTEM  
OL CURRENT STATUS REPORT

SUSQUEHANNA 2

PAGE NO: 2- 27  
REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																																				
<p>DOCKET NO: 05000388  APPLICANT: PENNSYLVANIA POWER &amp; LIGHT  LOCATION: 7 MI NE OF BERWICK, PA  REGION: 1  REAC. TYPE: BWR  DESIGN PWR: 3440 MWT/1052 MWE</p> <p style="margin-left: 200px;">AE: BECH  NSSS: GE  CONST: BECH</p>	<p>LIC. FM: R. PERCH  LIC. BC: A. SCHWENCER  LIC. LA.: E. HYLTON  COUNSEL: J. CUTCHIN  ANTITRUST: A. HODGDON  RM ANALYST: L. LANIER</p> <p style="margin-left: 200px;">ASLB CHAIR: J. GLEASON  MEMBER 1:  MEMBER 2: P. PURDOM  CONST. INSP: L. NARROW  RESID. INSP: J. MCCANN</p>																																																																																				
<p>CURRENT SAF. STATUS:  SER was issued 04/06/81. SSER #1 was issued 07/07/81.  Post ACRS SSER #2 was issued 09/10/81. SSER #3 was  issued 07/17/82. SSER #4 was issued 11/12/82. SSER #5  was issued 3/29/83. SSER #6 is scheduled for 11/83.</p> <p>CURRENT ENV. STATUS:  DES was issued on 03-30-81. FES was issued 07-02-81.</p> <p>CURRENT HRG. STATUS:  The OL hearing is complete; Initial Decision issued on  04-12-82.</p> <p>CURRENT ANTITRUST:  Complete.</p> <p>LATEST AMENDMENT:  FSAR: No. 30; ER: No. 5</p> <p>NEW SLIPS/NOTES:</p>	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">ENVIRONMENTAL MILESTONES:</th> <th style="width: 20%;">SCHED. DATE</th> <th style="width: 20%;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td></td> <td>06/10/78C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>10/20/78</td> <td>10/20/78C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td>03/30/81</td> <td>03/30/81C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>05/21/81</td> <td>05/21/81C</td> </tr> <tr> <td>ISSUE FES:</td> <td>06/15/81</td> <td>07/02/81C</td> </tr> </tbody> </table> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">SAFETY/HEARING MILESTONES:</th> <th style="width: 20%;">SCHED. DATE</th> <th style="width: 20%;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>06/05/78</td> <td>04/10/78C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>07/31/78</td> <td>07/31/78C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td></td> <td></td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>N/S</td> <td></td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>04/07/80</td> <td>04/07/80C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO SER:</td> <td>03/23/81</td> <td>03/23/81C</td> </tr> <tr> <td>ISSUE SER:</td> <td>04/06/81</td> <td>04/06/81C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td></td> <td>08/15/81C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 6:</td> <td>02/01/83</td> <td>02/03/83C</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 6:</td> <td>11/00/83</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>06/00/82</td> <td>06/00/82C</td> </tr> <tr> <td>HEARING STARTED:</td> <td>10/06/81</td> <td>10/06/81C</td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>04/12/82</td> <td>04/12/82C</td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td></td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>12/00/83</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>12/00/83</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>01/00/84</td> <td></td> </tr> <tr> <td>CONSTRUCTION COMPLETION -- APPL.:</td> <td>01/00/84</td> <td></td> </tr> </tbody> </table>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:		06/10/78C	ER SITE VISIT COMPLETE:	10/20/78	10/20/78C	INPUT TO DES TO PM:			ISSUE DES:	03/30/81	03/30/81C	RESPONSE TO COMMENTS ON DES:	05/21/81	05/21/81C	ISSUE FES:	06/15/81	07/02/81C	SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE	APPLICATION TENDERED:	06/05/78	04/10/78C	SAR DOCKETED:	07/31/78	07/31/78C	SAR Q'S RECEIVED BY PM:			SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S		INPUT TO DRAFT SER TO PM:	04/07/80	04/07/80C	ISSUE DRAFT SER:			INPUT TO SER:	03/23/81	03/23/81C	ISSUE SER:	04/06/81	04/06/81C	ACRS LETTER RECEIVED:		08/15/81C	INPUTS TO SE SUPPLEMENT 6:	02/01/83	02/03/83C	ISSUE SE SUPPLEMENT 6:	11/00/83		FEMA LETTER RECEIVED:	06/00/82	06/00/82C	HEARING STARTED:	10/06/81	10/06/81C	ASLB INITIAL DECISION:	04/12/82	04/12/82C	COMMISSION EFFECTIVENESS DECISION:			TECH SPECS COMPLETED:	12/00/83		COMMISSION DECISION:	12/00/83		ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:	01/00/84		CONSTRUCTION COMPLETION -- APPL.:	01/00/84	
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																																																																			
ER DOCKETED:		06/10/78C																																																																																			
ER SITE VISIT COMPLETE:	10/20/78	10/20/78C																																																																																			
INPUT TO DES TO PM:																																																																																					
ISSUE DES:	03/30/81	03/30/81C																																																																																			
RESPONSE TO COMMENTS ON DES:	05/21/81	05/21/81C																																																																																			
ISSUE FES:	06/15/81	07/02/81C																																																																																			
SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE																																																																																			
APPLICATION TENDERED:	06/05/78	04/10/78C																																																																																			
SAR DOCKETED:	07/31/78	07/31/78C																																																																																			
SAR Q'S RECEIVED BY PM:																																																																																					
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S																																																																																				
INPUT TO DRAFT SER TO PM:	04/07/80	04/07/80C																																																																																			
ISSUE DRAFT SER:																																																																																					
INPUT TO SER:	03/23/81	03/23/81C																																																																																			
ISSUE SER:	04/06/81	04/06/81C																																																																																			
ACRS LETTER RECEIVED:		08/15/81C																																																																																			
INPUTS TO SE SUPPLEMENT 6:	02/01/83	02/03/83C																																																																																			
ISSUE SE SUPPLEMENT 6:	11/00/83																																																																																				
FEMA LETTER RECEIVED:	06/00/82	06/00/82C																																																																																			
HEARING STARTED:	10/06/81	10/06/81C																																																																																			
ASLB INITIAL DECISION:	04/12/82	04/12/82C																																																																																			
COMMISSION EFFECTIVENESS DECISION:																																																																																					
TECH SPECS COMPLETED:	12/00/83																																																																																				
COMMISSION DECISION:	12/00/83																																																																																				
ISSUE LIC. WITH POWER RESTRICTION:																																																																																					
ISSUE FULL POWER LICENSE AMEND:	01/00/84																																																																																				
CONSTRUCTION COMPLETION -- APPL.:	01/00/84																																																																																				

NRR LICENSING SYSTEM  
OL CURRENT STATUS REPORT

VOGTLE 1 & 2

PAGE NO: 2- 28  
REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																												
DOCKET NO: 0424-0425 APPLICANT: GEORGIA POWER LOCATION: 25 MI SSE OF AUGUSTA, GA REGION: 2 REAC. TYPE: PWR DESIGN PWR: 3565 MWT/1210 MWE  AE: SSC/BECH NSSS: WEST CONST: GPO	LIC. PM: M. MILLER LIC. BC: E. ADAMSAM LIC. LA.: M. DUNCAN COUNSEL: B. BORDENICK ANTITRUST: RM ANALYST: B. ST MARY  ASLB CHAIR: A. ROSENTHAL MEMBER 1: MEMBER 2: CONST. INSP: J. RAUSCH RESID. INSP: W. SANDERS																																																												
CURRENT SAF. STATUS: FSAR was tendered on 06/30/83. Acceptance review is underway.	<table style="width: 100%;"> <thead> <tr> <th style="text-align: left;">ENVIRONMENTAL MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr><td>ER DOCKETED:</td><td>11/00/83</td><td></td></tr> <tr><td>ER SITE VISIT COMPLETE:</td><td>01/00/84</td><td></td></tr> <tr><td>INPUT TO DES TO PM:</td><td>05/00/84</td><td></td></tr> <tr><td>ISSUE DES:</td><td>07/00/84</td><td></td></tr> <tr><td>RESPONSE TO COMMENTS ON DES:</td><td></td><td></td></tr> <tr><td>ISSUE FES:</td><td>01/00/85</td><td></td></tr> </tbody> </table>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:	11/00/83		ER SITE VISIT COMPLETE:	01/00/84		INPUT TO DES TO PM:	05/00/84		ISSUE DES:	07/00/84		RESPONSE TO COMMENTS ON DES:			ISSUE FES:	01/00/85																																								
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																																											
ER DOCKETED:	11/00/83																																																												
ER SITE VISIT COMPLETE:	01/00/84																																																												
INPUT TO DES TO PM:	05/00/84																																																												
ISSUE DES:	07/00/84																																																												
RESPONSE TO COMMENTS ON DES:																																																													
ISSUE FES:	01/00/85																																																												
CURRENT ENV. STATUS: ER is estimated for tendering in September 1983.	<table style="width: 100%;"> <thead> <tr> <th style="text-align: left;">SAFETY/HEARING MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">RECEIPT DATE</th> </tr> </thead> <tbody> <tr><td>APPLICATION TENDERED:</td><td>06/30/83</td><td>06/30/83C</td></tr> <tr><td>SAR DOCKETED:</td><td>09/00/83</td><td></td></tr> <tr><td>SAR Q'S RECEIVED BY PM:</td><td>12/00/83</td><td></td></tr> <tr><td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td><td>04/00/84</td><td></td></tr> <tr><td>INPUT TO DRAFT SER TO PM:</td><td>07/00/84</td><td></td></tr> <tr><td>ISSUE DRAFT SER:</td><td>08/00/84</td><td></td></tr> <tr><td>INPUT TO SER:</td><td>02/00/85</td><td></td></tr> <tr><td>ISSUE SER:</td><td>04/00/85</td><td></td></tr> <tr><td>ACRS FULL COMMITTEE MEETING:</td><td>05/00/85</td><td></td></tr> <tr><td>INPUTS TO SE SUPPLEMENT 1:</td><td></td><td></td></tr> <tr><td>ISSUE SE SUPPLEMENT 1:</td><td>08/00/85</td><td></td></tr> <tr><td>FEMA LETTER RECEIVED:</td><td></td><td></td></tr> <tr><td>HEARING STARTED:</td><td>01/00/86</td><td></td></tr> <tr><td>ASLB INITIAL DECISION:</td><td>07/00/86</td><td></td></tr> <tr><td>COMMISSION EFFECTIVENESS DECISION:</td><td>08/00/86</td><td></td></tr> <tr><td>TECH SPECS COMPLETED:</td><td></td><td></td></tr> <tr><td>COMMISSION DECISION:</td><td>09/00/86</td><td></td></tr> <tr><td>ISSUE LIC. WITH POWER RESTRICTION:</td><td></td><td></td></tr> <tr><td>ISSUE FULL POWER LICENSE AMEND:</td><td></td><td></td></tr> </tbody> </table>	SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE	APPLICATION TENDERED:	06/30/83	06/30/83C	SAR DOCKETED:	09/00/83		SAR Q'S RECEIVED BY PM:	12/00/83		SAR APPL. RESPONSE TO Q'S RECEIVED:	04/00/84		INPUT TO DRAFT SER TO PM:	07/00/84		ISSUE DRAFT SER:	08/00/84		INPUT TO SER:	02/00/85		ISSUE SER:	04/00/85		ACRS FULL COMMITTEE MEETING:	05/00/85		INPUTS TO SE SUPPLEMENT 1:			ISSUE SE SUPPLEMENT 1:	08/00/85		FEMA LETTER RECEIVED:			HEARING STARTED:	01/00/86		ASLB INITIAL DECISION:	07/00/86		COMMISSION EFFECTIVENESS DECISION:	08/00/86		TECH SPECS COMPLETED:			COMMISSION DECISION:	09/00/86		ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:		
SAFETY/HEARING MILESTONES:	SCHED. DATE	RECEIPT DATE																																																											
APPLICATION TENDERED:	06/30/83	06/30/83C																																																											
SAR DOCKETED:	09/00/83																																																												
SAR Q'S RECEIVED BY PM:	12/00/83																																																												
SAR APPL. RESPONSE TO Q'S RECEIVED:	04/00/84																																																												
INPUT TO DRAFT SER TO PM:	07/00/84																																																												
ISSUE DRAFT SER:	08/00/84																																																												
INPUT TO SER:	02/00/85																																																												
ISSUE SER:	04/00/85																																																												
ACRS FULL COMMITTEE MEETING:	05/00/85																																																												
INPUTS TO SE SUPPLEMENT 1:																																																													
ISSUE SE SUPPLEMENT 1:	08/00/85																																																												
FEMA LETTER RECEIVED:																																																													
HEARING STARTED:	01/00/86																																																												
ASLB INITIAL DECISION:	07/00/86																																																												
COMMISSION EFFECTIVENESS DECISION:	08/00/86																																																												
TECH SPECS COMPLETED:																																																													
COMMISSION DECISION:	09/00/86																																																												
ISSUE LIC. WITH POWER RESTRICTION:																																																													
ISSUE FULL POWER LICENSE AMEND:																																																													
CURRENT HRG. STATUS: Notice of Opportunity for Hearing is to be published in the Federal Register.																																																													
CURRENT ANTITRUST: To be determined.																																																													
LATEST AMENDMENT:																																																													
NEW SLIPS/NOTES:																																																													

## NRR LICENSING SYSTEM

PAGE NO: 2- 29

WASHINGTON NUCLEAR 1

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 05000460  
 APPLICANT: WASHINGTON PUBLIC POWER SUPPLY SYSTEM  
 LOCATION: 10 MI N OF RICHLAND, WA  
 REGION: 5 AE: UEC  
 REAC. TYPE: PWR NSSS: B&W  
 DESIGN PWR: 3760 MWT/1266 MWE CONST: BECH

## KEY PERSONNEL:

LIC. PM: M. THADANI  
 LIC. BC: E. ADENSAM  
 LIC. LA.: M. DUNCAN  
 COUNSEL: M. YOUNG  
 ANTITRUST: J. RUTBERG  
 RM ANALYST: L. LANIER

ASLB CHAIR: H. GROSSMAN  
 MEMBER 1: G. BRIGHT  
 MEMBER 2: J. HARBOUR  
 CONST. INSP: J. OLIN  
 RESID. INSP: A. TOTH

## CURRENT SAF. STATUS:

Application was tendered on 11-25-81. Application was docketed on July 16, 1982. The staff reviews will be performed on "manpower available" basis. The construction permit was amended effective 06/16/83, extending the construction completion date from 01/01/82 to 06/01/91.

## CURRENT ENV. STATUS:

The staff reviews will be performed on "manpower available" basis.

## CURRENT HRG. STATUS:

Notice of Opportunity for Hearing was published in the Federal Register on August 16, 1982. A petition to intervene has been received from the Coalition for Safe Power. A prehearing conference was held in Richland, Wa., on January 26 and 27, 1983. ASLB denied CP amended hearing contention #1, and admitted CP contention #2. The CP extension hearing is scheduled for January 10, 1984.

## CURRENT ANTITRUST:

## LATEST AMENDMENT:

ER amend. 1 dated 02/11/83, received 03/04/83.

## NEW SLIPS/NOTES:

Construction delay of from 2 to 5 years was announced on 4/29/82.

## ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER L. KETED:	07/00/82	07/16/82C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:		
ISSUE DES:	N/S	
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:	N/S	

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED: 11/25/81 11/25/81C  
 SAR DOCKETED: 07/00/82 07/16/82C  
 SAR Q'S RECEIVED BY PM:  
 SAR APPL. RESPONSE TO Q'S RECEIVED:

INPUT TO DRAFT SER TO PM:  
 ISSUE DRAFT SER:  
 INPUT TO SER:  
 ISSUE SER:

N/S

ACRS FULL COMMITTEE MEETING:  
 INPUTS TO SE SUPPLEMENT 1:  
 ISSUE SE SUPPLEMENT 1:  
 FEMA LETTER RECEIVED:

N/S

N/S

HEARING STARTED:  
 ASLB INITIAL DECISION:  
 COMMISSION EFFECTIVENESS DECISION:  
 TECH SPECS COMPLETED:  
 COMMISSION DECISION:  
 ISSUE LIC. WITH POWER RESTRICTION:  
 ISSUE FULL POWER LICENSE AMEND:

N/S

N/S

N/S

N/S

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	N/S	04/29/82



## NRR LICENSING SYSTEM

PAGE NO: 2- 30

WASHINGTON NUCLEAR 2

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:		KEY PERSONNEL:																																																										
DOCKET NO:	05000397	LIC. PM:	R. AULUCK																																																									
APPLICANT:	WASHINGTON PUBLIC POWER SUPPLY SYSTEM	LIC. BC:	A. SCHWENCER																																																									
LOCATION:	30 MI NW OF RICHLAND, WASH	LIC. LA.:	E. HYLTON																																																									
REGION:	5	COUNSEL:	W. PATON																																																									
REAC. TYPE:	BWR	ANTITRUST:	B. VOGLER																																																									
DESIGN PWR:	3323 MWT/1103 MWE	RM ANALYST:	L. LANIER																																																									
	AE: B&R	ASLB CHAIR:	E. BOWERS																																																									
	NSSS: GE	MEMBER 1:	R. COLE																																																									
	CONST: BECH	MEMBER 2:	E. HILL																																																									
		CONST. INSP:	A. TOTH																																																									
		RESID. INSP:	R. FEIL																																																									
CURRENT SAF. STATUS:		ENVIRONMENTAL MILESTONES:																																																										
SER was issued 3/31/82. Geology/Seismology reviews were included in SSER No. 1 issued August 11, 1982. ACRS meeting was held on October 7, 1982. SSER No. 2 was issued 12/21/82. SSER #3 issued on 05/20/83.		<table border="1"> <thead> <tr> <th></th> <th>SCHED. DATE</th> <th>ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td>02/28/77</td> <td>04/20/77C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>07/13/77</td> <td>07/14/77C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>06/30/81</td> <td>06/30/81C</td> </tr> <tr> <td>ISSUE DES:</td> <td>07/31/81</td> <td>07/31/81C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>09/28/81</td> <td>09/28/81C</td> </tr> <tr> <td>ISSUE FES:</td> <td>12/31/81</td> <td>12/31/81C</td> </tr> </tbody> </table>			SCHED. DATE	ACTUAL DATE	ER DOCKETED:	02/28/77	04/20/77C	ER SITE VISIT COMPLETE:	07/13/77	07/14/77C	INPUT TO DES TO PM:	06/30/81	06/30/81C	ISSUE DES:	07/31/81	07/31/81C	RESPONSE TO COMMENTS ON DES:	09/28/81	09/28/81C	ISSUE FES:	12/31/81	12/31/81C																																				
	SCHED. DATE	ACTUAL DATE																																																										
ER DOCKETED:	02/28/77	04/20/77C																																																										
ER SITE VISIT COMPLETE:	07/13/77	07/14/77C																																																										
INPUT TO DES TO PM:	06/30/81	06/30/81C																																																										
ISSUE DES:	07/31/81	07/31/81C																																																										
RESPONSE TO COMMENTS ON DES:	09/28/81	09/28/81C																																																										
ISSUE FES:	12/31/81	12/31/81C																																																										
CURRENT ENV. STATUS:		SAFETY/HEARING MILESTONES:																																																										
FES was issued 12-31-81.		<table border="1"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td>12/30/76</td> <td>12/30/76C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>04/01/78</td> <td>06/22/78C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>01/05/79</td> <td>03/07/79C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>05/11/79</td> <td>07/26/79C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>10/12/81</td> <td>10/12/81C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>11/17/81</td> <td>11/17/81C</td> </tr> <tr> <td>INPUT TO SER:</td> <td>05/30/82</td> <td>05/30/82C</td> </tr> <tr> <td>ISSUE SER:</td> <td>03/31/82</td> <td>03/31/82C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>11/13/82</td> <td>11/13/82C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 3:</td> <td>11/22/82</td> <td>11/22/82C</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 3:</td> <td>05/20/83</td> <td>05/20/83C</td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>08/01/83</td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>N/A</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>N/A</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td>N/S</td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>09/00/83</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>10/00/83</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>11/00/83</td> <td></td> </tr> </tbody> </table>		APPLICATION TENDERED:	12/30/76	12/30/76C	SAR DOCKETED:	04/01/78	06/22/78C	SAR Q'S RECEIVED BY PM:	01/05/79	03/07/79C	SAR APPL. RESPONSE TO Q'S RECEIVED:	05/11/79	07/26/79C	INPUT TO DRAFT SER TO PM:	10/12/81	10/12/81C	ISSUE DRAFT SER:	11/17/81	11/17/81C	INPUT TO SER:	05/30/82	05/30/82C	ISSUE SER:	03/31/82	03/31/82C	ACRS LETTER RECEIVED:	11/13/82	11/13/82C	INPUTS TO SE SUPPLEMENT 3:	11/22/82	11/22/82C	ISSUE SE SUPPLEMENT 3:	05/20/83	05/20/83C	FEMA LETTER RECEIVED:	08/01/83		HEARING STARTED:	N/A		ASLB INITIAL DECISION:	N/A		COMMISSION EFFECTIVENESS DECISION:	N/S		TECH SPECS COMPLETED:	09/00/83		COMMISSION DECISION:	10/00/83		ISSUE LIC. WITH POWER RESTRICTION:			ISSUE FULL POWER LICENSE AMEND:	11/00/83	
APPLICATION TENDERED:	12/30/76	12/30/76C																																																										
SAR DOCKETED:	04/01/78	06/22/78C																																																										
SAR Q'S RECEIVED BY PM:	01/05/79	03/07/79C																																																										
SAR APPL. RESPONSE TO Q'S RECEIVED:	05/11/79	07/26/79C																																																										
INPUT TO DRAFT SER TO PM:	10/12/81	10/12/81C																																																										
ISSUE DRAFT SER:	11/17/81	11/17/81C																																																										
INPUT TO SER:	05/30/82	05/30/82C																																																										
ISSUE SER:	03/31/82	03/31/82C																																																										
ACRS LETTER RECEIVED:	11/13/82	11/13/82C																																																										
INPUTS TO SE SUPPLEMENT 3:	11/22/82	11/22/82C																																																										
ISSUE SE SUPPLEMENT 3:	05/20/83	05/20/83C																																																										
FEMA LETTER RECEIVED:	08/01/83																																																											
HEARING STARTED:	N/A																																																											
ASLB INITIAL DECISION:	N/A																																																											
COMMISSION EFFECTIVENESS DECISION:	N/S																																																											
TECH SPECS COMPLETED:	09/00/83																																																											
COMMISSION DECISION:	10/00/83																																																											
ISSUE LIC. WITH POWER RESTRICTION:																																																												
ISSUE FULL POWER LICENSE AMEND:	11/00/83																																																											
CURRENT HRG. STATUS:		SCHED. DATE RECEIPT DATE																																																										
A prehearing conference on CP extension order was held on January 26, 1983, in Richland, Wa. On February 22, 1983, the ASLB denied the request for hearing filed by the Coalition for Safer Power and dismissed the proceeding. No OL hearings scheduled.		CONSTRUCTION COMPLETION - APPL.: 11/00/83 08/24/83																																																										
CURRENT ANTITRUST:																																																												
Not required																																																												
LATEST AMENDMENT:																																																												
NEW SLIPS/NOTES:																																																												

## NRR LICENSING SYSTEM

PAGE NO: 2- 31

WASHINGTON NUCLEAR 3

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 05000508  
 APPLICANT: WASHINGTON PUBLIC POWER SUPPLY SYSTEM  
 LOCATION: 26 MI W OF OLYMPIA, WA  
 REGION: 5 AE: EBASCO  
 REAC. TYPE: PWR NSSS: COMB  
 DESIGN PWR: 3800 MWT/1242 MWE CONST: EBASCO

## KEY PERSONNEL:

LIC. PM:	A. VIETTI	ASLB CHAIR:	M. MARQUILIES
LIC. BC:	G. KNIGHTON	MEMBER 1:	F. SHON
LIC. LA.:	J. LEE	MEMBER 2:	R. FOSTER
COUNSEL:	D. HASSELL	CONST. INSP:	D. KIRSCH
ANTITRUST:	B. VOGLER	RESID. INSP:	W. ALBERT
RM ANALYST:	L. LANIER		

## CURRENT SAF. STATUS:

Application was tendered on June 2, 1982, and was docketed on 08/27/82. Review effort from FSAR docket thru applicant responses to Q's.

## ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
--	-------------	-------------

ER DOCKETED:	08/27/82	08/27/82C
ER SITE VISIT COMPLETE:		
INPUT TO DES TO PM:	09/08/83	
ISSUE DES:	11/07/83	
RESPONSE TO COMMENTS ON DES:		
ISSUE FES:	04/06/84	

## CURRENT ENV. STATUS:

Application was tendered on June 2, 1982, and was docketed on 08/27/82. Review effort from ER docket thru preparation and issuance of the DES.

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	06/02/82	06/02/82C
SAR DOCKETED:	08/27/82	08/27/82C
SAR Q'S RECEIVED BY PM:	N/S	
SAR APPL. RESPONSE TO Q'S RECEIVED:	N/S	

## CURRENT HRG. STATUS:

Notice of Opportunity for Hearing was published in the Federal Register on 09/15/82. On February 25, 1983, a request for a hearing and petition for leave to intervene was received from coalition for Safe Power of Portland, Oregon. On April 21, 1983 the Licensing Board handed down an order to accept its late filed petition. Prehearing was held on August 17, 1983.

INPUT TO DRAFT SER TO PM:	10/28/83
ISSUE DRAFT SER:	12/01/83
INPUT TO SER:	06/05/84
ISSUE SER:	08/09/84

ACRS FULL COMMITTEE MEETING:	09/00/84
INPUTS TO SE SUPPLEMENT 1:	11/06/84
ISSUE SE SUPPLEMENT 1:	12/13/84
FEMA LETTER RECEIVED:	

## CURRENT ANTITRUST:

Notice of receipt of Antitrust Information was published in the Federal Register on October 27, 1983.

HEARING STARTED:	05/00/85
ASLB INITIAL DECISION:	11/00/85
COMMISSION EFFECTIVENESS DECISION:	12/00/85
TECH SPECS COMPLETED:	12/00/85
COMMISSION DECISION:	12/00/85
ISSUE LIC. WITH POWER RESTRICTION:	
ISSUE FULL POWER LICENSE AMEND:	N/S

## LATEST AMENDMENT:

	SCHED. DATE	RECEIPT DATE
--	-------------	--------------

## NEW SLIPS/NOTES:

On July 8, 1983, the Supply System Executive Board adopted a resolution calling for an immediate construction delay of WNP-3 until an assured source of funding can be obtained.

CONSTRUCTION COMPLETION - APPL.:	12/00/85	10/01/82
----------------------------------	----------	----------



WATERFORD 3

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 05000382  
 APPLICANT: LOUISIANA POWER & LIGHT  
 LOCATION: 20 MI W OF NEW ORLEANS, LA  
 REGION: 4 AE: EBASCO  
 REAC. TYPE: PWR NSSS: COMB  
 DESIGN PWR: 3560 MWT/1151 MWE CONST: EBASCO

## KEY PERSONNEL:

LIC. PM: J. WILSON  
 LIC. BC: G. KNIGHTON  
 LIC. LA.: J. LEE  
 COUNSEL: S. TURK  
 ANTITRUST: B. VOGLER  
 RM ANALYST: L. LANIER

ASLB CHAIR: S. WOLFE  
 MEMBER 1: W. JORDAN  
 MEMBER 2: H. FOREMAN  
 CONST. INSP: UNASSIGNED  
 RESID. INSP: L. CONSTABLE

## CURRENT SAF. STATUS:

The safety review was expedited. SSER No. 8 was issued issued 7/8/83. Fuel load date was delayed until 05/83 by applicant. A new date will be supplied in September.

## ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	12/00/78	12/00/78C
ER SITE VISIT COMPLETE:	12/05/80	12/05/80C
INPUT TO DES TO PM:	04/06/81	04/06/81C
ISSUE DES:	05/31/81	05/01/81C
RESPONSE TO COMMENTS ON DES:	07/24/81	08/19/81C
ISSUE FES:	09/30/81	09/30/81C

## CURRENT ENV. STATUS:

The DES was completed in May 1981. FES was completed September 1981.

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	09/28/78	09/28/78C
SAR DOCKETED:		12/18/78C
SAR Q'S RECEIVED BY PM:	N/S	
SAR APPL. RESPONSE TO Q'S RECEIVED:	08/08/80	12/15/80C
INPUT TO DRAFT SER TO PM:	10/03/80	05/15/81C
ISSUE DRAFT SER:		
INPUT TO SER:	05/08/81	05/15/81C
ISSUE SER:	07/09/81	07/09/81C
ACRS LETTER RECEIVED:	08/08/81	08/08/81C
INPUTS TO SE SUPPLEMENT 5:	05/18/83	05/18/83C
ISSUE SE SUPPLEMENT 5:	02/28/83	07/08/83C
FEMA LETTER RECEIVED:	09/15/83	

## CURRENT HRG. STATUS:

Contested hearing started 03/82. Partial initial Decision issued 11/03/82. Hearing for remaining item (emergency preparedness) was held Feb. 7-11, 1983. Record closed Feb. 11, 1983. Appeal Board hearing was held April 19, 1983 to hear rebuttal of 11/03/82 PID. Second partial initial decision issued 05/26/83 by ASLB. ASLB decision issued 06/29/83. Commission review extended until 09/07/83.

HEARING STARTED:	08/17/83	08/17/83C
ASLB INITIAL DECISION:	05/26/83	05/26/83C
COMMISSION EFFECTIVENESS DECISION:	09/00/83	
TECH SPECS COMPLETED:	09/00/83	
COMMISSION DECISION:		
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	05/00/83	

## CURRENT ANTITRUST:

Staff is reviewing OL antitrust information.

## LATEST AMENDMENT:

ER #3 - 8/81  
 FSAR #32 - 6/83.

## NEW SLIPS/NOTES:

To date State of Louisiana does not have an approved emergency plan.

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	05/00/83	08/24/82

NRR LICENSING SYSTEM  
OL CURRENT STATUS REPORT

PAGE NO: 2- 33

WATTS BAR 1 & 2

REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																																																							
<p>DOCKET NO: 0390&amp;0391  APPLICANT: TENNESSEE VALLEY AUTHORITY  LOCATION: 10 MI S OF SPRING CITY, TENN  REGION: 2 AE: TVA  REAC. TYPE: PWR NSSS: WEST  DESIGN PWR: 3411 MWT/1165 MWE CONST: TVA</p>	<p>LIC. PM: T. KENYON  LIC. BC: E. ADENSAM  LIC. LA.: M. DUNCAN  COUNSEL: M. YOUNG  ANTITRUST: J. RUTBERG  RM ANALYST: L. LANIER</p> <p>ASLB CHAIR: N/A  MEMBER 1: N/A  MEMBER 2: N/A  CONST. INSP: W. SWAN  RESID. INSP: T. HEATHERLY</p>																																																																																							
<p><b>CURRENT SAF. STATUS:</b>  CFP predicted earliest Unit 1 completion date at 06/84. SER published 07/82. ACRS subcommittee meetings held 04/30/82 and 08/10/82. ACRS full committee meeting held 08/13/82. ACRS letter received 08/16/82. Supplement #1 to SER published 09/22/82. Supplement #2 to SER scheduled 11/83.</p> <p><b>CURRENT ENV. STATUS:</b>  Complete except for environmental tech specs.</p> <p><b>CURRENT HRG. STATUS:</b>  No hearings are assumed.</p> <p><b>CURRENT ANTITRUST:</b>  Complete</p> <p><b>LATEST AMENDMENT:</b>  FSAR No. 46</p> <p><b>NEW SLIPS/NOTES:</b></p>	<table style="width: 100%;"> <tr> <th style="text-align: left;">ENVIRONMENTAL MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">ACTUAL DATE</th> </tr> <tr> <td>ER DOCKETED:</td> <td>01/05/77</td> <td>11/23/76C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td>03/18/77</td> <td>02/25/77C</td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td>07/06/77</td> <td>08/16/77C</td> </tr> <tr> <td>ISSUE DES:</td> <td>11/29/77</td> <td>06/02/78C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td>N/A</td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td>11/24/78</td> <td>12/29/78C</td> </tr> </table> <table style="width: 100%;"> <tr> <th style="text-align: left;">SAFETY/HEARING MILESTONES:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">ACTUAL DATE</th> </tr> <tr> <td>APPLICATION TENDERED:</td> <td>06/30/76</td> <td>06/30/76C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td>10/04/76</td> <td>10/04/76C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td>12/15/76</td> <td>05/20/77C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td>03/23/77</td> <td>02/10/78C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td>06/18/80</td> <td>12/18/81C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td>12/30/81</td> <td>12/30/81C</td> </tr> <tr> <td>INPUT TO SER:</td> <td>06/04/82</td> <td>06/04/82C</td> </tr> <tr> <td>ISSUE SER:</td> <td>07/01/82</td> <td>07/01/82C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td>09/00/82</td> <td>08/16/82C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 2:</td> <td>08/27/82</td> <td>09/03/82C</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 2:</td> <td>11/00/83</td> <td></td> </tr> <tr> <td>FEMA LETTER RECEIVED:</td> <td>09/01/83</td> <td></td> </tr> <tr> <td>HEARING STARTED:</td> <td>N/A</td> <td></td> </tr> <tr> <td>ASLB INITIAL DECISION:</td> <td>N/A</td> <td></td> </tr> <tr> <td>COMMISSION EFFECTIVENESS DECISION:</td> <td></td> <td></td> </tr> <tr> <td>TECH SPECS COMPLETED:</td> <td>12/00/83</td> <td></td> </tr> <tr> <td>COMMISSION DECISION:</td> <td>12/00/83</td> <td></td> </tr> <tr> <td>ISSUE LIC. WITH POWER RESTRICTION:</td> <td>01/00/84</td> <td></td> </tr> <tr> <td>ISSUE FULL POWER LICENSE AMEND:</td> <td>03/00/84</td> <td></td> </tr> </table> <table style="width: 100%;"> <tr> <th style="text-align: left;">CONSTRUCTION COMPLETION - APPL.:</th> <th style="text-align: left;">SCHED. DATE</th> <th style="text-align: left;">RECEIPT DATE</th> </tr> <tr> <td></td> <td>01/00/84</td> <td>02/25/83</td> </tr> </table>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:	01/05/77	11/23/76C	ER SITE VISIT COMPLETE:	03/18/77	02/25/77C	INPUT TO DES TO PM:	07/06/77	08/16/77C	ISSUE DES:	11/29/77	06/02/78C	RESPONSE TO COMMENTS ON DES:	N/A		ISSUE FES:	11/24/78	12/29/78C	SAFETY/HEARING MILESTONES:	SCHED. DATE	ACTUAL DATE	APPLICATION TENDERED:	06/30/76	06/30/76C	SAR DOCKETED:	10/04/76	10/04/76C	SAR Q'S RECEIVED BY PM:	12/15/76	05/20/77C	SAR APPL. RESPONSE TO Q'S RECEIVED:	03/23/77	02/10/78C	INPUT TO DRAFT SER TO PM:	06/18/80	12/18/81C	ISSUE DRAFT SER:	12/30/81	12/30/81C	INPUT TO SER:	06/04/82	06/04/82C	ISSUE SER:	07/01/82	07/01/82C	ACRS LETTER RECEIVED:	09/00/82	08/16/82C	INPUTS TO SE SUPPLEMENT 2:	08/27/82	09/03/82C	ISSUE SE SUPPLEMENT 2:	11/00/83		FEMA LETTER RECEIVED:	09/01/83		HEARING STARTED:	N/A		ASLB INITIAL DECISION:	N/A		COMMISSION EFFECTIVENESS DECISION:			TECH SPECS COMPLETED:	12/00/83		COMMISSION DECISION:	12/00/83		ISSUE LIC. WITH POWER RESTRICTION:	01/00/84		ISSUE FULL POWER LICENSE AMEND:	03/00/84		CONSTRUCTION COMPLETION - APPL.:	SCHED. DATE	RECEIPT DATE		01/00/84	02/25/83
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																																																																						
ER DOCKETED:	01/05/77	11/23/76C																																																																																						
ER SITE VISIT COMPLETE:	03/18/77	02/25/77C																																																																																						
INPUT TO DES TO PM:	07/06/77	08/16/77C																																																																																						
ISSUE DES:	11/29/77	06/02/78C																																																																																						
RESPONSE TO COMMENTS ON DES:	N/A																																																																																							
ISSUE FES:	11/24/78	12/29/78C																																																																																						
SAFETY/HEARING MILESTONES:	SCHED. DATE	ACTUAL DATE																																																																																						
APPLICATION TENDERED:	06/30/76	06/30/76C																																																																																						
SAR DOCKETED:	10/04/76	10/04/76C																																																																																						
SAR Q'S RECEIVED BY PM:	12/15/76	05/20/77C																																																																																						
SAR APPL. RESPONSE TO Q'S RECEIVED:	03/23/77	02/10/78C																																																																																						
INPUT TO DRAFT SER TO PM:	06/18/80	12/18/81C																																																																																						
ISSUE DRAFT SER:	12/30/81	12/30/81C																																																																																						
INPUT TO SER:	06/04/82	06/04/82C																																																																																						
ISSUE SER:	07/01/82	07/01/82C																																																																																						
ACRS LETTER RECEIVED:	09/00/82	08/16/82C																																																																																						
INPUTS TO SE SUPPLEMENT 2:	08/27/82	09/03/82C																																																																																						
ISSUE SE SUPPLEMENT 2:	11/00/83																																																																																							
FEMA LETTER RECEIVED:	09/01/83																																																																																							
HEARING STARTED:	N/A																																																																																							
ASLB INITIAL DECISION:	N/A																																																																																							
COMMISSION EFFECTIVENESS DECISION:																																																																																								
TECH SPECS COMPLETED:	12/00/83																																																																																							
COMMISSION DECISION:	12/00/83																																																																																							
ISSUE LIC. WITH POWER RESTRICTION:	01/00/84																																																																																							
ISSUE FULL POWER LICENSE AMEND:	03/00/84																																																																																							
CONSTRUCTION COMPLETION - APPL.:	SCHED. DATE	RECEIPT DATE																																																																																						
	01/00/84	02/25/83																																																																																						

NRR LICENSING SYSTEM  
OL CURRENT STATUS REPORT

WOLF CREEK 1

PAGE NO: 2- 34  
REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																																												
DOCKET NO: 05000482 APPLICANT: KANSAS GAS & ELECTRIC LOCATION: 3.5 MI NE OF BURLINGTON, KAN REGION: 4 REAC. TYPE: PWR DESIGN PWR: 3425 MWT/1150 MWE  AE: BECH NSSS: WEST CONST: DANIEL	LIC. PM: J. HOLONICH LIC. BC: B. YOUNGBLOOD LIC. LA.: M. RUSHBROOK COUNSEL: M. KARMAN ANTITRUST: B. VOGLER RM ANALYST: S. HEDLUND  ASLB CHAIR: J. LAURENSEN MEMBER 1: G. ANDERSON MEMBER 2: H. PAXTON CONST. INSP: H. ROBERDS RESID. INSP: S. SCHUM																																																												
<b>CURRENT SAF. STATUS:</b> The SER was issued in April 1982. SSER-1 was issued in August 1982 and SSER-2 in June 1983. SSER-3 was issued in August 1983.	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; padding: 2px;">ENVIRONMENTAL MILESTONES:</th> <th style="text-align: left; padding: 2px;">SCHED. DATE</th> <th style="text-align: left; padding: 2px;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr><td>ER DOCKETED:</td><td>11/25/80</td><td>11/25/80C</td></tr> <tr><td>ER SITE VISIT COMPLETE:</td><td>07/28/81</td><td>04/21/81C</td></tr> <tr><td>INPUT TO DES TO PM:</td><td>10/01/81</td><td>10/01/81C</td></tr> <tr><td>ISSUE DES:</td><td>01/05/82</td><td>01/05/82C</td></tr> <tr><td>RESPONSE TO COMMENTS ON DES:</td><td>05/14/82</td><td>05/14/82C</td></tr> <tr><td>ISSUE FES:</td><td>06/11/82</td><td>06/11/82C</td></tr> </tbody> </table>	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE	ER DOCKETED:	11/25/80	11/25/80C	ER SITE VISIT COMPLETE:	07/28/81	04/21/81C	INPUT TO DES TO PM:	10/01/81	10/01/81C	ISSUE DES:	01/05/82	01/05/82C	RESPONSE TO COMMENTS ON DES:	05/14/82	05/14/82C	ISSUE FES:	06/11/82	06/11/82C																																							
ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE																																																											
ER DOCKETED:	11/25/80	11/25/80C																																																											
ER SITE VISIT COMPLETE:	07/28/81	04/21/81C																																																											
INPUT TO DES TO PM:	10/01/81	10/01/81C																																																											
ISSUE DES:	01/05/82	01/05/82C																																																											
RESPONSE TO COMMENTS ON DES:	05/14/82	05/14/82C																																																											
ISSUE FES:	06/11/82	06/11/82C																																																											
<b>CURRENT ENV. STATUS:</b> The DES was issued in January 1982. The FES was issued in June 1982.	<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; padding: 2px;">SAFETY/HEARING MILESTONES:</th> <th style="text-align: left; padding: 2px;">SCHED. DATE</th> <th style="text-align: left; padding: 2px;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr><td>APPLICATION TENDERED:</td><td>02/21/80</td><td>02/21/80C</td></tr> <tr><td>SAR DOCKETED:</td><td>08/07/80</td><td>08/07/80C</td></tr> <tr><td>SAR Q'S RECEIVED BY PM:</td><td></td><td></td></tr> <tr><td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td><td></td><td></td></tr> <tr><td>INPUT TO DRAFT SER TO PM:</td><td>03/12/82</td><td>03/12/82C</td></tr> <tr><td>ISSUE DRAFT SER:</td><td></td><td></td></tr> <tr><td>INPUT TO SER:</td><td>03/19/82</td><td>03/19/82C</td></tr> <tr><td>ISSUE SER:</td><td>04/07/82</td><td>04/07/82C</td></tr> <tr><td>ACRS LETTER RECEIVED:</td><td>05/11/82</td><td>05/11/82C</td></tr> <tr><td>INPUTS TO SE SUPPLEMENT 3:</td><td>07/08/83</td><td>07/08/83C</td></tr> <tr><td>ISSUE SE SUPPLEMENT 3:</td><td>08/26/83</td><td>08/26/83C</td></tr> <tr><td>FEMA LETTER RECEIVED:</td><td>09/15/83</td><td></td></tr> <tr><td>HEARING STARTED:</td><td>01/17/84</td><td></td></tr> <tr><td>ASLB INITIAL DECISION:</td><td>06/00/84</td><td></td></tr> <tr><td>COMMISSION EFFECTIVENESS DECISION:</td><td>07/00/84</td><td></td></tr> <tr><td>TECH SPECS COMPLETED:</td><td>02/00/84</td><td></td></tr> <tr><td>COMMISSION DECISION:</td><td>07/00/84</td><td></td></tr> <tr><td>ISSUE LIC. WITH POWER RESTRICTION:</td><td>N/A</td><td></td></tr> <tr><td>ISSUE FULL POWER LICENSE AMEND:</td><td>08/00/84</td><td></td></tr> </tbody> </table>	SAFETY/HEARING MILESTONES:	SCHED. DATE	ACTUAL DATE	APPLICATION TENDERED:	02/21/80	02/21/80C	SAR DOCKETED:	08/07/80	08/07/80C	SAR Q'S RECEIVED BY PM:			SAR APPL. RESPONSE TO Q'S RECEIVED:			INPUT TO DRAFT SER TO PM:	03/12/82	03/12/82C	ISSUE DRAFT SER:			INPUT TO SER:	03/19/82	03/19/82C	ISSUE SER:	04/07/82	04/07/82C	ACRS LETTER RECEIVED:	05/11/82	05/11/82C	INPUTS TO SE SUPPLEMENT 3:	07/08/83	07/08/83C	ISSUE SE SUPPLEMENT 3:	08/26/83	08/26/83C	FEMA LETTER RECEIVED:	09/15/83		HEARING STARTED:	01/17/84		ASLB INITIAL DECISION:	06/00/84		COMMISSION EFFECTIVENESS DECISION:	07/00/84		TECH SPECS COMPLETED:	02/00/84		COMMISSION DECISION:	07/00/84		ISSUE LIC. WITH POWER RESTRICTION:	N/A		ISSUE FULL POWER LICENSE AMEND:	08/00/84	
SAFETY/HEARING MILESTONES:	SCHED. DATE	ACTUAL DATE																																																											
APPLICATION TENDERED:	02/21/80	02/21/80C																																																											
SAR DOCKETED:	08/07/80	08/07/80C																																																											
SAR Q'S RECEIVED BY PM:																																																													
SAR APPL. RESPONSE TO Q'S RECEIVED:																																																													
INPUT TO DRAFT SER TO PM:	03/12/82	03/12/82C																																																											
ISSUE DRAFT SER:																																																													
INPUT TO SER:	03/19/82	03/19/82C																																																											
ISSUE SER:	04/07/82	04/07/82C																																																											
ACRS LETTER RECEIVED:	05/11/82	05/11/82C																																																											
INPUTS TO SE SUPPLEMENT 3:	07/08/83	07/08/83C																																																											
ISSUE SE SUPPLEMENT 3:	08/26/83	08/26/83C																																																											
FEMA LETTER RECEIVED:	09/15/83																																																												
HEARING STARTED:	01/17/84																																																												
ASLB INITIAL DECISION:	06/00/84																																																												
COMMISSION EFFECTIVENESS DECISION:	07/00/84																																																												
TECH SPECS COMPLETED:	02/00/84																																																												
COMMISSION DECISION:	07/00/84																																																												
ISSUE LIC. WITH POWER RESTRICTION:	N/A																																																												
ISSUE FULL POWER LICENSE AMEND:	08/00/84																																																												
<b>CURRENT HRG. STATUS:</b> Notice of Opportunity for Hearing was published in the Federal Register on 12/18/80. Two petitions for leave to intervene were filed. A special combined prehearing conference was held on 4/15/81. A second prehearing conference was held on March 10, 1983. Hearing is tentatively scheduled for Jan. 17-26, 1984 and Feb. 14-23, 1983.																																																													
<b>CURRENT ANTITRUST:</b> OL antitrust review is in progress.																																																													
<b>LATEST AMENDMENT:</b> SNUPPS FSAR - No. 11; Wolf Creek Site Addendum - No. 10; ER - No. 4.																																																													
<b>NEW SLIPS/NOTES:</b>																																																													

## NRR LICENSING SYSTEM

PAGE NO: 2- 35

ZIMMER 1

## OL CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 05000358  
 APPLICANT: CINCINNATI GAS & ELECTRIC  
 LOCATION: 24 MI SE OF CINCINNATI, OH  
 REGION: 3 AE: S&L  
 REAC. TYPE: BWR NSSS: GE  
 DESIGN PWR: 2436 MWT/0810 MWE CONST: KAISER

## KEY PERSONNEL:

LIC. PM: L. KINTNER  
 LIC. BC: B. YOUNGBLOOD  
 LIC. LA.: M. RICHBROOK  
 COUNSEL: C. BARTH  
 ANTITRUST: S. LEWIS  
 RM ANALYST: B. ST MARY  
 ASLB CHAIR: J. FRYE  
 MEMBER 1: F. HOOPER  
 MEMBER 2: M. LIVINGSTON  
 CONST. INSP: D. HUNTER  
 RESID. INSP: F. CHRISTIANSON

## CURRENT SAF. STATUS:

SSER1 was issued on 06/04/81, SSER2 on 10/81, and SSER3 on 08/23/82. Resolution of open items in the safety review is continuing. On 11/12/82 the Commission issued an order to Show Cause & Order Immediately Suspending Construction because of QA concerns. On 12/8/82, appl. consented to the Order. In response to Commission's Order, appl. obtained a report of a review by an independent contractor on Zimmer project mgmt. Report recommends a revised organization to complete construction. NRC eval. team reported results of assessment of hardware at Zimmer (NUREG-0969).

## CURRENT ENV. STATUS:

Complete

## CURRENT HRG. STATUS:

Hearing completed 3/5/82. Licensing Board decision rendered 6/82, which authorizes fuel loading and low power testing up to 5% power but precludes the NRC staff from issuing a full-power license and orders additional hearings on emergency plans. On 5/2/83, Appeal Board affirmed Licensing Board's decision with mods. On 7/13/83 decision became final. Intervenor MVPP moved the Licensing Board to reopen the hearing on quality assurance issues.

## CURRENT ANTITRUST:

Antitrust review is now closed.

## LATEST AMENDMENT:

Application amendment 150, FSAR Revision 96.

## NEW SLIPS/NOTES:

Applicant letter of 06/01/83 revised estimated construction completion date to the fourth quarter of 1984. Construction is still suspended by 11/12/82 Order.

## ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	09/10/75	09/10/75C
ER SITE VISIT COMPLETE:	10/09/75	10/09/75C
INPUT TO DES TO PM:	08/20/76	08/19/76C
ISSUE DES:	10/15/76	10/15/76C
RESPONSE TO COMMENTS ON DES:	03/25/77	04/01/77C
ISSUE FES:	06/10/77	06/10/77C

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	08/15/75	05/09/75C
SAR DOCKETED:	09/15/75	09/10/75C
SAR Q'S RECEIVED BY PM:	10/29/76	01/06/77C
SAR APPL. RESPONSE TO Q'S RECEIVED:	12/31/76	07/29/77C
INPUT TO DRAFT SER TO PM:	01/28/77	08/11/77C
ISSUE DRAFT SER:	N/A	
INPUT TO SER:	05/20/77	12/07/77C
ISSUE SER:	07/29/77	01/31/79C
ACRS LETTER RECEIVED:	09/16/77	03/13/79C
INPUTS TO SE SUPPLEMENT 3:	06/17/82	08/02/82C
ISSUE SE SUPPLEMENT 3:	08/23/82	08/23/82C
FEMA LETTER RECEIVED:	04/15/82	04/15/82C
HEARING STARTED:	02/26/82	02/26/82C
ASLB INITIAL DECISION:	N/S	
COMMISSION EFFECTIVENESS DECISION:	N/S	
TECH SPECS COMPLETED:	11/00/84	
COMMISSION DECISION:	11/00/84	
ISSUE LIC. WITH POWER RESTRICTION:		
ISSUE FULL POWER LICENSE AMEND:	12/00/84	

	SCHED. DATE	RECEIPT DATE
CONSTRUCTION COMPLETION - APPL.:	12/00/84	06/01/83

NRR LICENSING SYSTEM  
CP CURRENT STATUS REPORT

CLINCH RIVER

PAGE NO: 2- 36  
REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:	KEY PERSONNEL:																																	
DOCKET NO: 05000537 APPLICANT: PROJECT MANAGEMENT CORP.; DOE:TVA LOCATION: 25 MI W OF KNOXVILLE, TN REGION: 2 AE: B&R REAC. TYPE: LMFBR NSSS: WEST DESIGN PWR: 0975 MWT/0350 MWE CONST: S&W	LIC. PM: R. STARK LIC. BC: N. GRACE LIC. LA.: P. SHUTTLEWORTH COUNSEL: S. TREBY ANTITRUST: J. RUTBERG RM ANALYST: B. ST MARY  ASLB CHAIR: M. MILLER MEMBER 1: G. LINENBERGER MEMBER 2: C. HAND CONST. INSP: RESID. INSP:																																	
<b>CURRENT SAF. STATUS:</b> Safety review was reinitiated in October 1981. A revision to the Site Suitability Report was issued June 11, 1982. On August 17, 1982, NRC issued an order granting Clinch River's request to begin site preparation activities. The Site Suitability Report hearing sessions were held in Oak Ridge during the week of August 23, 1982. SER was issued 3/11/83. The ACRS meeting was held 4/14/83. LWA-2 will not be requested. Safety hearing was held August 8-11, 1983. Supplement No. 1 was issued on 5/2/83 and Supplement No. 2 was issued on 5/20/83.	<b>ENVIRONMENTAL MILESTONES:</b> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 70%;"></th> <th style="width: 15%; text-align: center;">SCHED. DATE</th> <th style="width: 15%; text-align: center;">ACTUAL DATE</th> </tr> </thead> <tbody> <tr> <td>ER DOCKETED:</td> <td style="text-align: center;">04/11/75</td> <td style="text-align: center;">04/11/75C</td> </tr> <tr> <td>ER SITE VISIT COMPLETE:</td> <td></td> <td></td> </tr> <tr> <td>INPUT TO DES TO PM:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE DES:</td> <td></td> <td style="text-align: center;">02/12/76C</td> </tr> <tr> <td>RESPONSE TO COMMENTS ON DES:</td> <td></td> <td></td> </tr> <tr> <td>ISSUE FES:</td> <td style="text-align: center;">02/07/77</td> <td style="text-align: center;">02/07/77C</td> </tr> </tbody> </table>		SCHED. DATE	ACTUAL DATE	ER DOCKETED:	04/11/75	04/11/75C	ER SITE VISIT COMPLETE:			INPUT TO DES TO PM:			ISSUE DES:		02/12/76C	RESPONSE TO COMMENTS ON DES:			ISSUE FES:	02/07/77	02/07/77C												
	SCHED. DATE	ACTUAL DATE																																
ER DOCKETED:	04/11/75	04/11/75C																																
ER SITE VISIT COMPLETE:																																		
INPUT TO DES TO PM:																																		
ISSUE DES:		02/12/76C																																
RESPONSE TO COMMENTS ON DES:																																		
ISSUE FES:	02/07/77	02/07/77C																																
<b>CURRENT ENV. STATUS:</b> The FES was issued in February 1977. A draft supplement to the FES was issued on July 19, 1982. A final supplement was issued on October 29, 1982.	<b>SAFETY/HEARING MILESTONES:</b> <table style="width: 100%; border-collapse: collapse;"> <tbody> <tr> <td>APPLICATION TENDERED:</td> <td style="text-align: center;">10/15/74</td> <td style="text-align: center;">10/15/74C</td> </tr> <tr> <td>SAR DOCKETED:</td> <td style="text-align: center;">06/13/75</td> <td style="text-align: center;">06/13/75C</td> </tr> <tr> <td>SAR Q'S RECEIVED BY PM:</td> <td style="text-align: center;">04/09/82</td> <td style="text-align: center;">04/09/82C</td> </tr> <tr> <td>SAR APPL. RESPONSE TO Q'S RECEIVED:</td> <td style="text-align: center;">05/15/82</td> <td style="text-align: center;">05/15/82C</td> </tr> <tr> <td>INPUT TO DRAFT SER TO PM:</td> <td style="text-align: center;">07/16/82</td> <td style="text-align: center;">07/16/82C</td> </tr> <tr> <td>ISSUE DRAFT SER:</td> <td style="text-align: center;">09/27/82</td> <td style="text-align: center;">09/27/82C</td> </tr> <tr> <td>INPUT TO SER:</td> <td style="text-align: center;">01/14/83</td> <td style="text-align: center;">02/04/83C</td> </tr> <tr> <td>ISSUE SER:</td> <td style="text-align: center;">03/11/83</td> <td style="text-align: center;">03/11/83C</td> </tr> <tr> <td>ACRS LETTER RECEIVED:</td> <td style="text-align: center;">04/19/83</td> <td style="text-align: center;">04/19/83C</td> </tr> <tr> <td>INPUTS TO SE SUPPLEMENT 2:</td> <td style="text-align: center;">04/22/83</td> <td style="text-align: center;">04/22/83C</td> </tr> <tr> <td>ISSUE SE SUPPLEMENT 2:</td> <td style="text-align: center;">05/20/83</td> <td style="text-align: center;">05/20/83C</td> </tr> </tbody> </table>	APPLICATION TENDERED:	10/15/74	10/15/74C	SAR DOCKETED:	06/13/75	06/13/75C	SAR Q'S RECEIVED BY PM:	04/09/82	04/09/82C	SAR APPL. RESPONSE TO Q'S RECEIVED:	05/15/82	05/15/82C	INPUT TO DRAFT SER TO PM:	07/16/82	07/16/82C	ISSUE DRAFT SER:	09/27/82	09/27/82C	INPUT TO SER:	01/14/83	02/04/83C	ISSUE SER:	03/11/83	03/11/83C	ACRS LETTER RECEIVED:	04/19/83	04/19/83C	INPUTS TO SE SUPPLEMENT 2:	04/22/83	04/22/83C	ISSUE SE SUPPLEMENT 2:	05/20/83	05/20/83C
APPLICATION TENDERED:	10/15/74	10/15/74C																																
SAR DOCKETED:	06/13/75	06/13/75C																																
SAR Q'S RECEIVED BY PM:	04/09/82	04/09/82C																																
SAR APPL. RESPONSE TO Q'S RECEIVED:	05/15/82	05/15/82C																																
INPUT TO DRAFT SER TO PM:	07/16/82	07/16/82C																																
ISSUE DRAFT SER:	09/27/82	09/27/82C																																
INPUT TO SER:	01/14/83	02/04/83C																																
ISSUE SER:	03/11/83	03/11/83C																																
ACRS LETTER RECEIVED:	04/19/83	04/19/83C																																
INPUTS TO SE SUPPLEMENT 2:	04/22/83	04/22/83C																																
ISSUE SE SUPPLEMENT 2:	05/20/83	05/20/83C																																
<b>CURRENT HRG. STATUS:</b> Hearing sessions on the SSR took place on August 23-27, 1982. The FES hearings were held November 15-19, 1982, December 13-17, 1982, and on January 4-5, 1983. PID was issued on 02/28/83 on the FES hearing. Safety hearing was held August 8-11, 1983.																																		
<b>CURRENT ANTITRUST:</b>																																		
<b>LATEST AMENDMENT:</b>																																		
<b>NEW SLIPS/NOTES:</b>																																		



## NRR LICENSING SYSTEM

PAGE NO: 2- 37

SKAGIT/HANFORD 142

## CP CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

## PLANT CHARACTERISTICS:

DOCKET NO: 0522&0523  
 APPLICANT: PUGET SOUND POWER & LIGHT  
 LOCATION: 12 MI. NW OF RICHLAND, WA.  
 REGION: 5 AE: BECH  
 REAC. TYPE: BWR NSSS: GE  
 DESIGN PWR: 3833 MWT/1277 MWE CONST: BECH

## KEY PERSONNEL:

LIC. PM: M. THADANI  
 LIC. BC: E. ADENSAM  
 LIC. LA.: M. DUNCAN  
 COUNSEL: L. DEWEY  
 ANTITRUST: B. VOGLER  
 RM ANALYST: S. HEDLUND

ASLB CHAIR: J. WOLF  
 MEMBER 1: F. HOOPER  
 MEMBER 2: G. LINENBERGER  
 CONST. INSP:  
 RESID. INSP:

## CURRENT SAF. STATUS:

Supplement No. 2 to the SER was issued 10/81 on TMI-related action items. The ER & FSAR amendments were submitted on 12/31/83. The applicant provided information on relocation of the site to Hanford Reservation. Supplement 3 to the SER was issued in 12/82. The staff recommends additional investigations of the May Junction monocline. An ACRS subcommittee site visit and meeting was complete on 01/24-25/83. The ACRS completed its review in a meeting on 02/10/83 and reported the results of its review in a letter to the chairman on 02/16/83.

## CURRENT ENV. STATUS:

Site relocation (to Hanford) DES was issued on 5/4/82. In response to the applicant's request of 2/4/83, issuance of the FES had been deferred until issuance of the Northwest Conservation and Electric Power Plan by the Northwest Power Council. On 4/27/83 Council adopted its first plan. The proposed portfolio of electrical resources for the next 20 years did not include S/HNP. Applicant is proposing cancellation of the facility.

## CURRENT HRG. STATUS:

A prehearing schedule on safety matters was established on 1/18/83 including a tentative date of 5/17/83 for beginning of hearing. Applicants on 2/4/83 and the intervenors on 2/10/83 submitted motions to suspend the safety prehearing schedule. On 2/18/83 the Board suspended the prehearing schedule (Safety) including the filing of new contentions pending adoption of the Final Regional Power Plan and until the conclusion of hearings on "Need for Power".

## CURRENT ANTITRUST:

Complete

## LATEST AMENDMENT:

## NEW SLIPS/NOTES:

## ENVIRONMENTAL MILESTONES:

	SCHED. DATE	ACTUAL DATE
ER DOCKETED:	09/30/74	09/30/74C
ER SITE VISIT COMPLETE:	02/05/82	02/05/82C
INPUT TO DES TO PM:	04/09/82	04/09/82C
ISSUE DES:	05/04/82	05/04/82C
RESPONSE TO COMMENTS ON DES:	08/06/82	09/30/82C
ISSUE FES:	N/S	

## SAFETY/HEARING MILESTONES:

APPLICATION TENDERED:	08/06/74	08/06/74C
SAR DOCKETED:	01/15/75	01/15/75C
SAR Q'S RECEIVED BY PM:	02/10/82	02/10/82C
SAR APPL. RESPONSE TO Q'S RECEIVED:	10/01/82	10/01/82C
INPUT TO DRAFT SER TO PM:		
ISSUE DRAFT SER:		
INPUT TO SER:	07/11/77	07/11/77C
ISSUE SER:	08/31/77	08/31/77C
ACRS LETTER RECEIVED:	01/00/83	02/16/83C
INPUTS TO SE SUPPLEMENT 3:	11/30/82	11/30/82C
ISSUE SE SUPPLEMENT 3:	11/30/82	12/30/82C

HEARING STARTED:	07/15/75	07/15/75C
ASLB INITIAL DECISION:	N/S	
COMMISSION EFFECTIVENESS DECISION:	N/S	
TECH SPECS COMPLETED:	N/A	
COMMISSION DECISION:	N/S	
CP ISSUED:	N/S	

(N55)CESSAR SYSTEM 80

## FDA CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:		KEY PERSONNEL:	
DOCKET NO:	05000470	LIC. PM:	G. MEYER
APPLICANT:	COMBUSTION ENGINEERING	LIC. BC:	C. THOMAS
LOCATION:	N/A	LIC. LA:	P. ANDERSON
REGION:	0	COUNSEL:	M. WAGNER
REAC. TYPE:	PWR	ANTITRUST:	
DESIGN PWR:	3800 MWT/1295 MWE	RM ANALYST:	S. HEDLUND
AE:		ASLB CHAIR:	
NSSS:	COMB	MEMBER 1:	
CONST:		MEMBER 2:	
		CONST. INSP:	
		RESID. INSP:	
CURRENT SAF. STATUS:		ENVIRONMENTAL MILESTONES:	
SER (NUREG-0852) issued 11/81. Awaiting documentation to resolve ACRS, open, and confirmatory issues. SSER-1 was issued 03/30/83. SSER-2 is scheduled to be issued on 09/14/83.		SCHED. DATE    ACTUAL DATE	
		ER DOCKETED:	
		ER SITE VISIT COMPLETE:	
		INPUT TO DES TO PM:	
		ISSUE DES:	
		RESPONSE TO COMMENTS ON DES:	
		ISSUE FES:	
CURRENT ENV. STATUS:		SAFETY/HEARING MILESTONES:	
N/A.			
		APPLICATION TENDERED:	
		10/27/78	
		10/27/78C	
		SAR DOCKETED:	
		12/21/79	
		12/21/79C	
		SAR Q'S RECEIVED BY PM:	
		09/01/80	
		09/01/81C	
		SAR APPL. RESPONSE TO Q'S RECEIVED:	
		01/01/81	
		07/15/81C	
CURRENT HRG. STATUS:		INPUT TO DRAFT SER TO PM:	
N/A.		N/S	
		ISSUE D'FT SER:	
		N/S	
		INPUT TO SER:	
		11/01/81	
		11/13/81C	
		ISSUE SER:	
		05/01/82	
		11/10/81C	
		ACRS LETTER RECEIVED:	
		06/21/82	
		12/15/81C	
		INPUTS TO SE SUPPLEMENT 2:	
		07/15/83	
		07/27/83C	
		ISSUE SE SUPPLEMENT 2:	
		09/14/83	
CURRENT ANTITRUST:		HEARING STARTED:	
		N/A	
		ASLB INITIAL DECISION:	
		N/A	
		COMMISSION DECISION:	
		09/00/83	
		SPECIAL PROJECT COMPLETE:	
		09/30/83	
LATEST AMENDMENT:			
NEW SLIPS/NOTES:			



## NRR LICENSING SYSTEM

PAGE NO: 2- 39

(NSS)GESSAR SEVERE ACC

## FDA CURRENT STATUS REPORT

REPORT AS OF: 08/31/83

PLANT CHARACTERISTICS:		KEY PERSONNEL:	
DOCKET NO:	00007447	LIC. PM:	D. SCALLETTI
APPLICANT:	GENERAL ELECTRIC COMPANY	LIC. BC:	C. THOMAS
LOCATION:	N/A	LIC. I.A.:	P. ANDERSON
REGION:	0	COUNSEL:	B. BORDENICK
REAC. TYPE:	BWR	ANTITRUST:	
DESIGN PWR:	3579 MWT/1220 MWE	RM ANALYST:	B. ST MARY
AE:	BRAUN	ASLB CHAIR:	N/A
NSSS:	GE	MEMBER 1:	N/A
CONST:		MEMBER 2:	N/A
		CONST. INSP:	
		RESID. INSP:	

  

CURRENT SAF. STATUS:	ENVIRONMENTAL MILESTONES:	SCHED. DATE	ACTUAL DATE
<p>GESSAR II was docketed 02/82; review is in progress. Dates shown reflect review for the severe accident design.</p>	<p>ER DOCKETED:</p> <p>ER SITE VISIT COMPLETE:</p> <p>INPUT TO DES TO PM:</p> <p>ISSUE DES:</p> <p>RESPONSE TO COMMENTS ON DES:</p> <p>ISSUE FES:</p>		
CURRENT ENV. STATUS:	SAFETY/HEARING MILESTONES:		
	<p>APPLICATION TENDERED:</p> <p>SAR DOCKETED:</p> <p>SAR Q'S RECEIVED BY PM:</p> <p>SAR APPL. RESPONSE TO Q'S RECEIVED:</p>	<p>03/31/80</p> <p>02/22/82</p> <p>09/01/82</p> <p>02/01/83</p>	<p>03/31/80C</p> <p>02/22/82C</p> <p>10/08/82C</p> <p>02/01/83C</p>
CURRENT HRG. STATUS:	<p>INPUT TO DRAFT SER TO PM:</p> <p>ISSUE DRAFT SER:</p> <p>INPUT TO SER:</p> <p>ISSUE SER:</p>	<p></p> <p></p> <p>02/01/84</p> <p>03/01/84</p>	
	<p>ACRS FULL COMMITTEE MEETING:</p> <p>INPUTS TO SE SUPPLEMENT 1:</p> <p>ISSUE SE SUPPLEMENT 1:</p>	<p>04/06/84</p> <p>04/21/84</p> <p>05/25/84</p>	
CURRENT ANTITRUST:	HEARING STARTED:	N/A	
FDA antitrust review is in progress.	ASLB INITIAL DECISION:	N/A	
	COMMISSION DECISION:	N/A	
	SPECIAL PROJECT COMPLETE:	05/00/84	
LATEST AMENDMENT:			
FSAR Amendment No. 14 was received in April, 1983.			
NEW SLIPS/NOTES:			

N R R L I C E N S I N G S Y S T E M  
N O N - P O W E R R E N E W A L S

AS OF:08/31/83

<u>NON-POWER FACILITY</u>	<u>DOCKET NUMBER</u>	<u>EARLIEST DOCKET</u>	<u>ISSUE* DES</u>	<u>INPUT TER TO PM</u>	<u>ISSUE SER</u>	<u>ISSUE FES OR EIA</u>	<u>START HEARING</u>	<u>ISSUE OL</u>	<u>COMMENTS</u>
AFRRI 1000.0000KW TRIGA	05000170	10/80C	N/A	09/81C	01/82C	N/A	N/S	N/S	CONTESTED CASE
CORNELL U. 100.0000KW TRIGA	05000157	05/80C	N/A	02/83C	07/83C	09/83	N/A	09/83	
CORNELL UNIVERSITY .1000KW CRITI	05000097	10/78C	N/A	02/83C	09/83	09/83	N/A	09/83	
GE TEST REACTOR 50.0000KW TANK	05000070	07/77C	N/S	N/S	N/S	N/S	N/S	N/S	ORDER TO SHOW CAUSE. ASLAB HEARINGS.
GE, NTR 100.0000KW POOL	05000073	11/79C	N/A	06/84	09/84	09/84	N/A	09/84	
IOWA STATE 10.0000KW ARGNT	05000116	09/79C	N/A	09/83	09/83	09/83	N/A	09/83	
MANHATTAN COLLEGE .0001KW CRITI	05000199	08/83C	N/A	08/84	10/84	10/84	N/A	10/84	
MICHIGAN STATE 250.0000KW TRIGA	05000294	09/77C	N/A	12/83	12/83	N/A	N/A	12/83	
NBSR 10.0000KW TANK	05000184	12/80C	02/82C	09/82C	09/83	09/82C	N/A	09/83	POWER INCREASE TO 20 MW INCLUDED IN RENEWAL
RENSSELAER .0000KW CRITI	05000225	05/79C	N/A	05/83C	09/83	09/83	N/A	09/83	
U. OF KANSAS 250.0000KW POOL	05000148	03/80C	N/A	02/84	04/84	04/84	N/A	04/84	
U. OF MD. 250.0000KW TRIGA	05000166	05/80C	N/A	10/83	12/83	N/A	N/A	12/83	
U. OF MO., ROLLA 200.0000KW POOL	05000123	10/79C	N/A	04/84	06/84	N/A	N/A	06/84	
U. OF OKLA. .0150KW AGN	05000112	10/78C	N/A	05/83C	09/83	09/83	N/A	09/83	
U. OF TEXAS 250.0000KW TRIGA	05000192	05/80C	N/A	03/83C	06/83C	07/83C	N/A	07/83C	
U. OF UTAH 100.0000KW TRIGA	05000407	05/83C	N/A	11/83	02/84	N/A	N/A	02/84	

## NRR LICENSING SYSTEM

## NON-POWER RENEWALS

AS OF:08/31/83

<u>NON-POWER FACILITY</u>	<u>DOCKET NUMBER</u>	<u>EARLIEST DOCKET</u>	<u>ISSUE*</u> <u>DES</u>	<u>INPUT</u> <u>TER</u> <u>TO PM</u>	<u>ISSUE</u> <u>SER</u>	<u>ISSUE</u> <u>FES OR</u> <u>EIA</u>	<u>START</u> <u>HEARING</u>	<u>ISSUE</u> <u>OL</u>	<u>COMMENTS</u>
U. OF VA., CAVALIER 1000KW POOL	05000396	06/84	N/A	07/84	09/84	N/A	N/A	09/84	
UCLA, ARGONAUT 100.0000KW ARGNT	05000142	02/80C	N/A	10/82C	06/81C	06/81C	09/80C	N/S	CONTESTED CASE
UNION CARBIDE 5000.0000KW POOL	05000054	05/80C	N/A	10/82C	12/83	12/83	N/A	12/83	
VA HOSPITAL 18.0000KW POOL	05000131	01/80C	N/A	05/83C	07/83C	N/A	N/A	08/83C	
VA. POLY. INSTITUTE 100.0000KW ARGNT	05000124	10/79C	N/A	01/84	03/84	03/84	N/A	03/84	
WEST., TRAINING REACTOR 10.0000KW TANK	05000087	12/81C	N/A	11/83	02/84	02/84	N/A	02/84	

\* FOR TEST REACTORS ONLY

SECTION III

PAGE NO: 2-  
REPORT AS OF:

\* U.S. GOVERNMENT PRINTING OFFICE: 1983-381-299:166

<b>NRC FORM 335</b> (7-77)		<b>U.S. NUCLEAR REGULATORY COMMISSION</b> <b>BIBLIOGRAPHIC DATA SHEET</b>		<b>1. REPORT NUMBER (Assigned by DDC)</b> NUREG-0580 Vol. 12, No. 8	
<b>4. TITLE AND SUBTITLE (Add Volume No., if appropriate)</b> Regulatory Licensing Status Summary Report (Blue Book)				<b>2. (Leave blank)</b>	
<b>7. AUTHOR(S)</b>				<b>3. RECIPIENT'S ACCESSION NO.</b>	
<b>9. PERFORMING ORGANIZATION NAME AND MAILING ADDRESS (Include Zip Code)</b> Office of Resource Management Management Information Branch U. S. Nuclear Regulatory Commission Washington, DC 20555				<b>5. DATE REPORT COMPLETED</b> MONTH   YEAR September   1983	
<b>12. SPONSORING ORGANIZATION NAME AND MAILING ADDRESS (Include Zip Code)</b> Office of Resource Management Management Information Branch U. S. Nuclear Regulatory Commission Washington, DC 20555				<b>DATE REPORT ISSUED</b> MONTH   YEAR September   1983	
				<b>6. (Leave blank)</b>	
				<b>8. (Leave blank)</b>	
<b>13. TYPE OF REPORT</b>				<b>PERIOD COVERED (Inclusive dates)</b> August 1, 1983 - August 31, 1983	
<b>15. SUPPLEMENTARY NOTES</b>				<b>14. (Leave blank)</b>	
<b>16. ABSTRACT (200 words or less)</b> <p>Provide a review of the status of the progress of the licensing reviews for all construction permits, operating licenses, special projects and non-power reactor renewals under review, as reported to Congress.</p>					
<b>17. KEY WORDS AND DOCUMENT ANALYSIS</b>			<b>17a. DESCRIPTORS</b>		
<b>17b. IDENTIFIERS OPEN ENDED TERMS</b>					
<b>18. AVAILABILITY STATEMENT</b> Unlimited			<b>19. SECURITY CLASS (This report)</b> Unclassified		<b>21. NO. OF PAGES</b>
			<b>20. SECURITY CLASS (This page)</b> Unclassified		<b>22. PRICE</b> \$

UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
WASHINGTON, D.C. 20555

OFFICIAL BUSINESS  
PENALTY FOR PRIVATE USE, \$300

FIRST CLASS MAIL  
POSTAGE & FEES PAID  
USNRC  
WASH D.C.  
PERMIT No. 662

120555070877 1 JAN10  
US NRC  
ADM-DIV LE TIDC  
POLICY & PUB MGT BR-PDR NUREG  
w-501  
WASHINGTON DC 20555