

10/20/80 10:00 AM

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AE870-C
 CIVIL/STRUCTURAL
 FIRST LINE---SCHEDULE DATES
 SECOND LINE---FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

08/29/80

DRAWG NUMBER REVDT DCN DESCRIPTION
 REVNO
 Q CL SYSTEM ENG I-J MODES
 AUX BLDG MISC CONC. WALLS
 PLANS, SECT., & DETAILS

1	2	3	4	5	6	7	8	9	10
START DRWG DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ACTIV ISSUE"
C-189 ----- 1									000643
CO01 ----- 2	19AUO 00 2						19AUO 19AUOA	01JA9 01JA1F	000601
CO02 ----- 2	17DC3 01 2						13JL3 13JL3A	17DC3 17DC3A	000601
CO03 ----- 2	06MYO 09 2	#					17DC3 17DC3A	01JA9 01FE0F	000601
CO04 ----- 2	16FEO 05 2						11DE5 11DE5A	01ND6 17ND6A	000601
CO05 ----- 2	29JLO 09 2						11DE5 11DE5A	01ND6 08DE6A	000601
CO06 ----- 2	28MYO 06 2						11DE5 11DE5A	01ND6 08DE6A	000601
CO07 ----- 2	02JNO 06 2						15DE5 15DE5A	24MR6 24MR6A	000601
CO08 ----- 2	07AUO 11 2						15DE5 15DE5A	25JN6 25JN6A	000601
CO09 ----- 2	13JL3 02 2						23JL9 23JL9A	13JL3 13JL3A	000601
CO10 ----- 2	28MR3 01 2						16JN9 16JN9A	28MR3 28MR3A	000601
CO11 ----- 2	28MR3 01 2						16JN9 16JN9A	28MR3 28MR3A	000601

8405240484 B40517
 PDR FOIA
 RICE84-96

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV
			ORDER						

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	16JN9	28MR3	01AP8	000601
CO12	28MR3	Q CL	SYSTEM ENG I-J NODES	15JA9	16JN9	28MR3	01AP8	000601
	01		YARDWK-BORG. LOGS P1 TO P 22 (DAMES & MOORE)	15JA9A	16JN9A	28MR3A	18JL7A	
	2		002030-					
CO13	28MR3		YARDWK-BORG. LOGS 1 TO 12 (MICH DRILLING CO.)	25JA9	16JN9	28MR3	01AP8	000601
	01			25JA9A	16JN9A	28MR3A	18JL7A	
	2		002030-					
CO14	28MR3		YARDWK-BORG. LOGS 1 TO 4 (DAMES AND MOORE)	25JA9	16JN9	28MR3	01AP8	000601
	01			25JA9A	16JN9A	28MR3A	18JL7A	
	2		002030-					
CO15	28MR3		YARDWK-BORG. LOGS 5 TO 9 (DAMES AND MOORE)	01FE9	16JN9	28MR3	01AP8	000601
	01			01FE9A	16JN9A	28MR3A	18JL7A	
	2		002030-					
CO16	28MR3		YARDWK-BORG. LOGS 1 TO 14 (DAMES AND MOORE)	01FE9	28JN9	28MR3	01AP8	000601
	01			01FE9A	16JN9A	28MR3A	18JL7A	
	2		002030-					
CO17	28MR3		YARDWK-BORG. LOGS 15 TO 24 (DAMES AND MOORE)	01MR9	14MR9	28MR3	01AP8	000601
	01			01MR9A	16JN9A	28MR3A	18JL7A	
	2		002030-					
CO18	28MR3		YARDWK-BORG. LOGS 101 TO 131 (DAMES AND MOORE)	01MR9	14MR9	28MR3	01AP8	000601
	01			01MR9A	16JN9A	28MR3A	18JL7A	
	2		002030-					
CO19	28MR3		YARDWK-BORG. LOGS 133 TO 162 (DAMES AND MOORE)	01MR9	28MR9	28MR3	01AP8	000601
	01			01MR9A	16JN9A	28MR3A	18JL7A	
	2		002030-					
CO20	28MR3		YARDWK-BRG. LG 308 (D&M) BRG LG 329 TO 339 (MOC)	01MR9	28MR9	28MR3	01AP8	000601
	01			01MR9A	16JN9A	28MR3A	18JL7A	
	2		002030-					
CO21	28MR3		YARDWK-BORG. LOG 340 TO 355 (MICH. DRILLING CO)	15MR9	11AP9	28MR3	01AP8	000601
	01			15MR9A	16JN9A	28MR3A	18JL7A	
	2		002030-					
CO22	28MR3		YARDWK-BORG. LOG 401 TO 425 (DAMES AND MOORE)	15MR9	11AP9	28MR3	01AP8	000601
	01			15MR9A	16JN9A	28MR3A	18JL7A	
	2		002030-					
CO23	28MR3		YARDWK-BORG. LOG 501 TO 511 (DAMES AND MOORE)	15MR9	25AP9	28MR3	01AP8	000601
	01			15MR9A	16JN9A	28MR3A	18JL7A	
	2		002030-					

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2

AE870-C
CIVIL/STRUCTURAL

FIRST LINE --- SCHEDULE DATES
SECOND LINE --- FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE --- INSTRUCTIONS, COMMENTS

10

9

8

7

6

5

4

3

2

1

START

DRWG.

30%

DONE

BIDS

ISSUE

FOR

FAB

ORDER

INTERM INTERM ISSUE
CONSTR CONSTR FOR
ISSUE1 ISSUE2 CONSTR

ADD. REV'S
REV'S

FINAL ACTIV
ISSUE*

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10
C024	15AUB	02	Q CL SYSTEM ENG I-J NODES YDWK. -OUTLET STRUCTURE, GENL. ARRANGMT. & DETAILS 9000000-	20ND08 20ND08A										
C025	28MR3	01	YDWK. -OUTLET STRUCTURE, CONCRETE DETAILS 9000000-	10FE9 10FE9A										
C026	28MR3	02	YARDWK.-COOLING POND, DRAINAGE DETAILS 002091-	10FE9 10FE9A										
C027	28MR3	01	YARDWK.-BORG. LOG 501 TO 611 (DAMES AND MOORE) 002030-	01MR9 01MR9A										
C028	28MR3	01	YARDWK.-BORG. LOG 202 TO 215, 730, 731 & 809 (DAM) 002030-	01MR9 01MR9A										
C029	05SE4	03	YARDWK. -ACCESS RR PLAN & PROFILE, SHEET 1 002041-	01JA9 01JA9A										
C030	15JAO	08	YARDWK. -ACCESS RR PLAN & PROFILE, SHEET 2 002041-	01JA9 01JA9A										
C031	15MY4	02	YARDWK. -RAILROAD SPUR, TRACK DETAILS 002041-	15MR9 15MR9A										
C032	15MY4	02	YARDWK. -RAILROAD SPUR, NO. 8 TURNOUT, SHEET 1 002041-	15MR9 15MR9A										
C033	15MY4	02	YARDWK. -RAILROAD SPUR, NO. 8 TURNOUT, SHEET 2 002041-	15MR9 15MR9A										
C034	15MY4	05	YARDWK. -RAILROAD EMBANKMENT 002041-	15MR9 15MR9A										
C035	05SE4	03	YARDWK. -R. R., SAGINAW RD. CROSSING DETAILS 002041-	15MR9 15MR9A										

(SORT BY --- IDENTIFICATION NUMBER)

10

9

8

7

6

5

4

3

2

1

START

DRWG.

30%

DONE

BIDS

ISSUE

FOR

FAB

ORDER

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AEB70-C

CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ACTIV
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ISSUE"

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS						
	REVNO									
	Q CL		SYSTEM ENG I-J NODES							
C036	16JA5		YARDWK.-R.R., SAGINAW	010C9			200C9	16JA5	01JAB	000605
	03		RD. PAVING PLAN & DETAIL	010C9A			200C9A	16JA5A	16JA5A	
	2		002041-							
C037	07N03		YARDWK.-RAILROAD BRIDGE,	05FE9			12SE9	07N03	01JAB	000605
	02		GENERAL PLAN	05FE9A			12SE9A	07N03A	07N03A	
	2		002041-							
C038	07N03		YARDWK.-RAILROAD BRIDGE,	01FE9			09JL9	07N03	01JAB	000605
	02		STRUCTURAL STEEL DETAILS	01FE9A			09JL9A	07N03A	07N03A	
	2		002041-							
C039	07N03		YARDWK.-RAILROAD BRIDGE,	15FE9			12SE9	07N03	01JAB	000605
	02		WEST ABUTMENT	15FE9A			12SE9A	07N03A	07N03A	
	2		002041-							
C040	16JA5		YARDWK.-RAILROAD BRIDGE	15FE9			12SE9	16JA5	01JAB	000605
	03		MISCELLANEOUS DETAILS	15FE9A			12SE9A	16JA5A	16JA5A	
	2		002041-							
C041	20DE9		YARDWK.-RAILROAD BRIDGE,	15AU9			310C9	20DE9	01JAB	000605
	02		EAST ABUTMENT	15AU9A			310C9A	20DE9A	20DE9A	
	2		002041-							
C042	09N07		YARDWORK-DOMESTIC WATER	31DE5			05MY6		01FE8	000602
	02		SYSTEM	31DE5A			19MY6A		01FEOF	
	2		002111-							
C043	27MRO		YARDWK.-PLANT AREA FIRE	240C5			15AU6	20SE8	01DE7	000602
	05		PROTECTION SYSTEM	240C5A			10MY7A	20SE8A	01JAOF	
	2		002112-							
C044	28AU5		YARDWK-PLANT AREA CONSTR	15FE9			17JN9	28AU5	01MR8	000601
	04		UCTION EXCAVATION	15FE9A			17JN9A	28AU5A	28AU5A	
	2		002041-							
C045	25SEO		YARDWORK-CLASS I FILL	07N04			30N04	08AU7	01FE8	000601
-----	05		MATERIAL AREA	06ND4A			15ND4A	08AU7A	01FEOF	
	1		002041-							
C046	01AU0		YARDWORK PLANT AREA	20AP6			15JL6	18AU8	01FE8	000602
-----	06		DRAINAGE-PROFILES SHT. 1	20AP6A			06JL6A	18AU8A	01FEOF	
	2		002041-							
C047	23JNB		YARDWK.-ACCESS ROAD, PLAN	01AP7			15SE7	23JNB	01JAO	000603
	00		AND PROFILE, SHEET 1	15ND7A			23JNB8A	23JNB8A		
	2		002043-							

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

08/29/80

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV
			ORDER						

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
C048	01	2	Q CL SYSTEM ENG I-J NODES YARDWK.-ACCESS ROAD, PLAN AND PROFILE, SHEET 2 002043-	15JAB 27MRBA								15JNB 23JNB		01JAO 000603	
C049	02	2	YARDWK.-ACCESS ROAD, DETAILS 002043-	20JAB 15FEBA				NA NA	NA NA	01MRB 01MRBA		20JNB 01MRBA		01JAO 000603	
C050	04	2	YARDWK.-PLANT AREA, PAV- ING PLAN & DETAILS 900000-900000	05SE4 05SE4A					NA NA	01MRB 01MRBA		20JNB 01MRBA		01FEB 000603 01FE0F	
C051	12	1	YDWK.-CIRCULATING WATER SYS., PLAN & SECTIONS 002120-	15AP9 15AP9A								22MY4 22MY4A	31JAB 31JABA	01SEB 31JABA	000614
C052	09	1	YDWK.-CIRCULATING WATER SYS., MISC. DETAILS 002120-900000	15AP9 15AP9A								22MY4 22MY4A	06SE7 06SE7A	01SEB 07JNB	000614
C053	03	2	YARDWORK-CIRC. WATER, DISCHARGE STRUCT. SHT. 1 003431-	050C4 24SE4A								10SE6 18FE7A	26JL7 26JL7A	01SEB 11N07A	000610
C054	03	2	YARDWORK CIRC. WATER, DISCHARGE STRUCT. SHT. 2 003431-	27SE4 27SE4A								15SE6 18FE7A	26JL7 26JL7A	01SEB 11N07A	000610
C055	04	1	YRDWRK SERV. WATER METER PITS & MISC DETAILS	100C9 100C9A								16N09 16N09A			000645
C056	01	2	YDWK.-CIRCULATING WATER HYDRAULIC GRADIENT 003431-	10MY4 04AP4A								08JL4 16MY4A	100C4 100C4A	01SEB 100C4A	000614
C057	07	2	YARDWORK SANITARY SEWER LINE PLAN&PROFILE SH. 1 002141-	20FE6 20FE6A								15MR6 24MR6A	20SE8 20SE8A	01FEB 28SE9F	000602
C058	04	2	COOL. TWR.-COOL. TWR. BASIN PLAN AND SECTIONS 900000-	10JN7 09SE7A SHEET 1					03MRB 03MRBA			15JAB 05MYBA	12DE8 12DE8A	01N00	000611
C059	04	2	COOL. TWR.-COOL. TWR. BASIN DETAILS, SHEET 2 900000-900000	15JN7 15N07A					03MRB 03MRBA			15JAB 05MYBA	09JNB 09JNB	01N00	000611

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2

AE870-C
CIVIL/STRUCTURAL
FIRST LINE --- SCHEDULE DATES
SECOND LINE --- FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE --- INSTRUCTIONS, COMMENTS

DRAWG NUMBER REV/DN REV/D DESCRIPTION
1 2 3 4 5 6 7 8 9 10
START DRWG ISSUE INTERM INTERM INTERM INTERM INTERM INTERM INTERM INTERM INTERM
DRWG. 20% FOR FOR CONSTR CONSTR CONSTR CONSTR CONSTR CONSTR CONSTR CONSTR CONSTR
DONE BIDS MILL FAB FAB FAB FAB FAB FAB FAB FAB FAB FAB
ORDER

DRAWG NUMBER	REV/DN	REV/D	DESCRIPTION	1	2	3	4	5	6	7	8	9	10
C060	01MPO 06 00 2	01MPO 06 00 2	Q CL SYSTEM ENG I-J NODES YARDWORK COOLING TOWER BASIN PLNS&SECT. SHT .3	01MPO 01MPO EL. 600-0	01JMO 01JMO EL. 600-0	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8
C061	01MPO 06 00 2	01MPO 06 00 2	CIRCULATING WATER SYSTEM INTAKE STRUCTURE PLAN AT 003061-	01JMO 01JMO EL. 600-0	01JMO 01JMO EL. 600-0	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8
C062	04MPO 09 00 2	04MPO 09 00 2	CIRCULATING WATER SYSTEM INTAKE STRUCTURE PLAN AT 003061-	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8
C063	29M08 05 00 2	29M08 05 00 2	CIRCULATING WATER SYSTEM INTAKE STRUCT. CONCRETE 003061-	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8
C064	72DE8 05 00 2	72DE8 05 00 2	CIRCULATING WATER SYSTEM INTAKE STRUCT. CONCRETE 003061-	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8
C065	18DOCT 03 00 2	18DOCT 03 00 2	CIRCULATING WATER SYSTEM INTAKE STRUCT. CONCRETE 003061-	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8
C066	20JCT 05 00 2	20JCT 05 00 2	CIRCULATING WATER SYSTEM INTAKE STRUCT. CONCRETE 003061-	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8
C067	08JUN 06 00 2	08JUN 06 00 2	CIRC. WATER SYS. INTAKE STR. DRAIN SUMP DETAILS 003061-	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8
C068	30SE0 05 00 2	30SE0 05 00 2	RETAINING WALL 003062-	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8
C069	23FEB 00 00 2	23FEB 00 00 2	YARDWORK COOLING POND DIKE SETTLEMENT MARKERS 002091-	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8
C070	25SE0 03 00 1	25SE0 03 00 1	SERV WTR PMP STRUCT MISC STL PLTRM SECT. BOTL SHQ	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8
C071	25SE0 01 00 2	25SE0 01 00 2	YARDWORK CNTRL RM. PRESS- URTN. PLN. SECT. 8DETLS.	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8	01JMO 01JMO EL. 634-8

(SORT BY --- IDENTIFICATION NUMBER

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2

AEB70-C
CIVIL/STRUCTURAL
FIRST LINE --- SCHEDULE DATES
SECOND LINE --- FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE --- INSTRUCTIONS, COMMENTS

DRAWG NUMBER REVDT DCN DESCRIPTION

1	2	3	4	5	6	7	8	9	10
START DRWG DRWG.	ISSUE FOR	ISSUE FOR	ISSUE FOR	ISSUE FOR	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ADD REV'S	FINAL ISSUE*	
1	2	3	4	5	6	7	8	9	10
DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE
08/29/80									
15FE7	11JL8	01SE8	000663	NA	15FE7	11JL8	01SE8	000663	
19AU7A	11JL8A	28DE9F		NA	19AU7A	11JL8A	28DE9F		
20AU6	07DE7	01SE8	000663		20AU6	07DE7	01SE8	000663	
29AP6A	07DE7A	28DE9F			29AP6A	07DE7A	28DE9F		
01DE6	11M07	15N08	000602		01DE6	11M07	15N08	000602	
25JA7A	11M07A	28DE9F			25JA7A	11M07A	28DE9F		
01MY6	22OC6	01FE8	000662		01MY6	22OC6	01FE8	000662	
15JUN6A	22OC6A	22OC6A			15JUN6A	22OC6A	22OC6A		
21JUN6	04JA7	01SE8	000661		21JUN6	04JA7	01SE8	000661	
15JUN6A	04JA7A	04JA7A			15JUN6A	04JA7A	04JA7A		
21JUN6	19AU6	01SE8	000661		21JUN6	19AU6	01SE8	000661	
15JUN6A	19AU6A	13N08A			15JUN6A	19AU6A	13N08A		
21JUN6	29SE6	01SE8	000661		21JUN6	29SE6	01SE8	000661	
15JUN6A	29SE6A	29SE6A			15JUN6A	29SE6A	29SE6A		
21JUN6	19AU6	01SE8	000661		21JUN6	19AU6	01SE8	000661	
15JUN6A	19AU6A	19AU6A			15JUN6A	19AU6A	19AU6A		
15FE7	01MR8	15MR8	000640		15FE7	01MR8	15MR8	000640	
25FE7A	01MR8A	01DE9F			25FE7A	01MR8A	01DE9F		
25FE8	11JL8	15MR0	000640		25FE8	11JL8	15MR0	000640	
01FE8A	11JL8A				01FE8A	11JL8A			
01DE6	20SE8	02AP8	000602		01DE6	20SE8	02AP8	000602	
10MY7A	20SE8A	01DE9F			10MY7A	20SE8A	01DE9F		
15JL7	21MR8	01JL0	000660		15JL7	21MR8	01JL0	000660	
27JUN7A	21MR8A				27JUN7A	21MR8A			

(SORT BY --- IDENTIFICATION NUMBER

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

08/29/80

PAGE 8

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1	2	3	4	5	6	7	8	9	10	
				START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
CO84	08JA9		Q CL SYSTEM ENG I-J NODES											
	06		MAKE-UP WATER SYS. PUMP	06MY4		26MR6					21JUN6	02FEB	01SEB	000661
	2		STRUCT.RIVER INTAKE CON- 003371-	11AP4A		26MR6A					15JUN6A	02FEB8A	01FE0F	
CO85	12DEB		MAKE-UP WATER SYSTEM	08AP4		26MR6					21JUN6	08DE6	01SEB	000661
	06		PUMP STRUCT.RIVER INTAKE	08AP4A		26MR6A					15JUN6A	08DE6A	01FE8A	
	2		003371-											
CO86	13DE9		SERVICE WATER STRUCTURE	11OC6							08NO6		07DEB	000640
	06		MISC.STEEL&CONC.DETAILED	11OC6A							07DE6A		07DE9F	
	1		003162-											
CO87	08MY8		MAKE-UP WATER SYSTEM	22JN4		26MR6					21JUN6	08MY8	01SEB	000664
	05		PUMP STRUCT.RIVER INTAKE	08AP4A		26MR6A					15JUN6A	08MY8A	06MY8A	
	2		003371-											
CO88	18JLB		MAKE-UP WATER SYS. PUMP	06MY4		26MR6					21JUN6	18JLB	01SEB	000663
	03		STRUCT.RIVER INTAKE	06MY4A		26MR6A					15JUN6A	18JLB8A	19JLB8A	
	2		003371-											
CO89	24APB		RIVER INTAKE TRASH RACK	15JL4		26MR6					21JUN6	17ND7	31DEB	000663
	03		& MISC. DETAILS	29JL4A		26MR6A					15JUN6A	17ND7A	24AP8A	
	2		003371-											
CO90	22OC6		RIVER INTAKE LOCATION	01MR6		26MR6					21JUN6	22OC6	31DEB	000661
	02		PLAN & DETAILS	06MR6A		26MR6A					15JUN6A	22OC6A	31DE9F	
	2		003371-											
CO91	18MY9		MAKE-UP WATER SYS.-PUMP	15JL7							01FEB		01SEB	000664
	00		STR & BLOWDOWN DISCH	15SE8A							18MY9A		02DE0F	
	2		005202-											
CO92-1	22APO		YARDWORK COOLING POND &	22MR9							18MY9		01JLO	000664
	02		BLOWDOWN DISCHARGE SYS.	22MR9A							18MY9A			
	2													
CO92-2	03OC9		YARDWORK COOLING POND &	09AP9							18MY9		01JLO	000664
	01		BLOWDOWN DISCHARGE SYS.	09AP9A							18MY9A			
	2													
CO92-3	18MY9		YDWORK COOLNG POND&BLOW-	09AP9							18MY9			000664
	00		DOWN DISCHARGE SYS.SECT&	09AP9A							18MY9A			
	2													
CO93	14SEB		SERV WTR STR-EMERG POND	15FE6				25JUN6			23AUG	17JAB	01SEB	000641
	05		INTK TRENCH & DISCH LNS	15FE6A				25JUN6A			17MR7A	17JABA	14SE8A	
	1	##	003162-											

(SORT BY --- IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

AE870-C
CIVIL/STRUCTURAL

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10	
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSLE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL	
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ACTIV	
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	ISSLE	ISSUE	ISSUE	CONSTR	CONSTR	CONSTR	REV'S	ISSUE"	
	REVNO				BIDS	MILL	FAB	ISSUE1	ISSUE2				
C094	01APO	10	SYSTEM ENG I-J NODES SERVICE WATER STRUCTURE CONC. PLN. @ EL. 592-0 & 003162-	09SE4 09SE4A EL. 634-6			26MR6 26MR6A			25AP6 10MY6A	29MR8 29MR8A	01SE8 28DE9F	000641
C095	20SE8	03	SERVICE WATER STRUCTURE CONC. PLN. @ EL. 656-0 & 003162-	09SE4 09SE4A SECTIONS						30SE6 07DE6A	16JAB 16JABA	01SE8 28DE9F	000643
C096	08JAO	08	SERVICE WATER STRUCTURE CONCRETE SECTIONS 003162-	11N04 140C4A			26MR6 26MR6A			10MY6 10MY6A	11MY8 11MY8A	01SE8 28DE9F	000643
C097	08JAO	05	SERV. WATER STRUCT. CONC. SECTS. & DETAILS, SHT. 1 003162-	15N04 15N04A			26MR6 26MR6A			10MY6 10MY6A	02DE7 02DE7A	01SE8 28DE9F	000641
C098	30SEO	06	SERV. WATER STRUCT. CONC. RETAINING WALL 003162-	20JN6 14MY6A						30SE6 25JN6A	21DE6 21DE6A	01SE8 21AP8A	000641
C099	19MYO	07	SERVICE WATER STRUCTURE MISC. STEEL DETAILS 003162-	12N04 01DE4A						25AP6 18MY6A	04AP8 04AP8A	01SE8 28DE9F	000641
C100	28MR3	00	YDWK.-COOL. POND, TOPOGR APHIC MAP, SHEET 1 002071-	03MR3 03MR3A	NA	NA	NA			28MR3 28MR3A		01AP8 18JL7A	000612
C101	28MR3	00	YDWK.-COOL. POND, TOPOGR APHIC MAP, SHEET 2 002071-	03MR3 03MR3A	NA	NA	NA			28MR3 28MR3A		01AP8 18JL7A	000612
C102	28MR3	00	YDWK.-COOL. POND, TOPOGR APHIC MAP, SHEET 3 002071-	03MR3 03MR3A	NA	NA	NA			28MR3 28MR3A		01AP8 18JL7A	000612
C103	28MR3	00	YDWK.-COOL. POND, TOPOGR APHIC MAP, SHEET 4 002071-	03MR3 03MR3A	NA	NA	NA			28MR3 28MR3A		01AP8 18JL7A	000612
C104	28MR3	00	YDWK.-COOL. POND, TOPOGR APHIC MAP, SHEET 5 002071-	03MR3 03MR3A	NA	NA	NA			28MR3 28MR3A		01AP8 18JL7A	000612
C105	28MR3	00	YDWK.-COOL. POND, TOPOGR APHIC MAP, SHEET 6 002071-	03MR3 03MR3A	NA	NA	NA			28MR3 28MR3A		01AP8 18JL7A	000612

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

AE870-C

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV
			ORDER						

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
C106	28MR3	00	Q CL SYSTEM ENG I-J NODES YDWK.-COOL. POND, TOPOGR APHIC MAP, SHEET 7 002071-	03MR3 03MR3A			NA	NA	NA			28MR3 28MR3A	01AP8 18JL7A	000612	
C107	28MR3	00	YDWK.-COOL. POND, TOPOGR APHIC MAP, SHEET 8 002071-	03MR3 03MR3A			NA	NA	NA			28MR3 28MR3A	01AP8 18JL7A	000612	
C108	28MR3	00	YDWK.-COOL. POND, TOPOGR APHIC MAP, SHEET 9 002071-	03MR3 03MR3A			NA	NA	NA			28MR3 28MR3A	01AP8 18JL7A	000612	
C109	11N05	09	YDWK.-COOL. POND, PLAN SHEET 1 002091-900000	19FE9 19FE9A								17JN9 17JN9A	11N05 11N05A	01AP8 11N05A	000612
C110	160C4	05	YDWK.-COOL. POND, PLAN SHEET 2 002091-	19FE9 19FE9A								17JN9 17JN9A	160C4 160C4A	01AP8 160C4A	000612
C111	28FE8	10	YDWK.-COOL. POND, PLAN SHEET 3 002091-900000	19FE9 19FE9A								17JN9 17JN9A	11N05 11N05A	01AP8 28FE8A	000612
C1115		1	REACTOR BLDG.UN.182 MISC. STEEL ACCES PLTFRMS SHT2												000625
C112	16DE4	07	YDWK.-COOL. POND, PLAN SHEET 4 002091-	19FE9 19FE9A								16JN9 16JN9A	26DE4 26DE4A	01AP8 26DE4A	000612
C113	160C4	05	YDWK.-COOL. POND, PLAN SHEET 5 002091-	19FE9 19FE9A								17JN9 17JN9A	160C4 160C4A	01AP8 160C4A	000612
C114	160C4	06	YDWK.-COOL. POND, PLAN SHEET 6 002091-	19FE9 19FE9A								16JN9 16JN9A	160C4 160C4A	01AP8 160C4A	000612
C115	160C4	06	YDWK.-COOL. POND, PLAN SHEET 7 002091-	19FE9 19FE9A								16JN9 16JN9A	160C4 160C4A	01AP8 160C4A	000612
C116	070C4	05	YARDWORK-COOLING POND, DIKE SECTIONS, SHEET 1 002091-	19FE9 19FE9A								16JN9 16JN9A	070C4 070C4A	01AP8 070C4A	000612

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AEB70-C CIVIL/STRUCTURAL			CIVIL / STRUCTURAL DRAWING CONTROL LOG MIDLAND UNITS 1 & 2 08/29/80										
FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10	
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL	
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"	
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	ISSUE	ISSUE	ISSUE	ISSUE1	ISSUE2	CONSTR	CONSTR	CONSTR	
C117	28AU5 06 1	Q CL SYSTEM ENG I-J NODES	YDWK.-COOL. POND, DIKE SECTIONS, SHEET2 002091-	19FE9 19FE9A						16JN9 16JN9A	28AU5 28AU5A	01AP8 28AU5A	000612
C118	05AP6 05 1	YDWK.-COOL. POND, MISCELLANEOUS DETAILS 002091-	19FE9 19FE9A							16JN9 16JN9A	05AP6 05AP6A	01AP8 05AP6A	000612
C119	28AU5 06 1	YDWK.-COOL. POND,DIKE SECTIONS, SHEET 3 002091-	15AU9 15AU9A							27AU9 27AU9A	28AU5 28AU5A	01AP8 28AU5A	000612
C1196	----- 1	AUX. BLDG. FUEL POOLAREA LINER PLATE MISC.DET.	SHT. 3.										000625
C120	03JL9 00 2	YARDWORK-CHANNEL WIDENING 004080-	25JN9 25JN9A							03JL9 03JL9A		01JAB 18JL7A	000601
C121	29OC9 05 2	YARDWORK-TRANSFORMER FOUNDATIONS SHEET 1 004152-900000	01SE6 01JN6A							01AP7 27JL7A	21DE7 01SEOF	01SE8 24SE9F	000651
C122	28DE8 05 2	YARDWORK-TRANSFORMER FOUNDATIONS SHEET 2 004152-	01OC6 25OC6A							01AP7 24MY7A	21DE7 21DE7A	01SE8 01DEOF	000651
C123	11ND4 04 2	YDWK.-BRINE LINE LAYOUT & DETAILS, SHEET 1 002150-	17JL9 17JL9A							05AU4 03JL4A		01JAB 11ND4A	000602
C124	23AU8 05 2	YDWK.-BRINE LINE LAYOUT & DETAILS, SHEET 2 002150-	01MY3 01MY3A							06AU4 03JL4A	21OC4 21OC4A	01JAB 21OC4A	000602
C125	18AU8 06 2	YARDWK.-DRAINAGE STRUCT. SHEET 1 004181-	04FE4 15ND3A							07AU4 16AU4A	18AU8 18AU8A	01DE9	000602
C126	20MYO 03 2	YARDWK.-DRAINAGE STRUCT. SHEET 2 004181-	05SE4 23SE4A		15JN6 16JN6A					01AU6 25JN6A	18AU8 18AU8A	01DE9	000602
C127	04MRO 06 1	YARDWK.-FIELD ERECTED TANKS, SHEET 1 004202-	15JL6 15AP7A				10DE6 04OC7A			01JA7 05MY8A		01SE8 01JAOF	000609

AE870-C

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ACTIV ISSUE"

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
C128	15N09	05	CL SYSTEM ENG I-J NODES YARDWK.-FIELD ERECTED TANKS, SHEET 2 004202-	15JL6 15AP7A					10DE6 040C7A			01JA7 05MY8A	01SE8 01SE0F	000607	
C129	01APO	04	YARDWK.-FENCING PLAN & DETAILS 002050-	26AU9 26AU9A								10MR4 04AP4A	01N00	000604	
C130	08JLO	09	YARDWORK UNDERGROUND PIPING-SECTIONS AND 002170-900000	03SE4 03SE4A DETAILS								25N04 12DE5A	10AP8 10AP8A	01DE9 000602	
C131	080C6	03	YARDWK.-SANITARY SEWER LN, PLANS & PROFILE SH 2 002141-	01MR4 01MR4A								03AU4 16AU4A	080C4 080C4A	01DE9 000602	
C132	11DE3	04	YARDWK.-TEMPORARY CONSTR UCTION LAYDOWN AREA 002041-	15MR3 15MR3A								13JL3 13JL3A	11DE3 11DE3A	01DE9 000608	
C133	08JLO	03	YARDWORK-STATION ARRANGEMENT SHEET 2 002022-	21JN3 21JN3A								15FE4 07N03A	01DE9	000601	
C134	02JNO	03	YDWORK STATION ARGMT DTL PLAN AREA F 002081-	01JN3 01JN3A	01AU6 10AU6A							010C6 10DE6A	01DE9	000601	
C135	02JNO	05	YDWORK STATION ARGMT DTL PLAN AREA G 002081-	01JN3 01JN3A	01AU6 10AU6A							010C6 10DE6A	01DE9	000601	
C136	12A17	01	PROCESS STEAM TUNNEL GEN. ARRANGEMENT SEC. 004295-	01SE6 01N06A		NA	NA	NA				10DE6 28MR7A	12AU7 12AU7A	01FE9 01FE9A	000650
C137	26DE9	04	PROCESS STEAM TUNNEL SECT. & DETAILS SHEET 1 004295-	10SE6 10N06A		NA	NA	100C6 17DE6A				10DE6 22FE7A	12SE7 12SE7A	01FE9 01JL9A	000650
C138	26JNO	09	PROCESS STEAM TUNNEL SECT. & DETAILS SHEET 2 004295-	10SE6 03MR7A		NA	NA	NA				10DE6 12JL7A	01FE9 01N00F	000650	
C139	15AU8	03	PROCESS STEAM TUNNEL SECT. & DETAILS SHEET 3 004295-	10SE6 25MR7A		NA	NA	NA				10DE6 12JL7A	01FE9 01N00F	000650	

(SORT BY - IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AE870-C
CIVIL/STRUCTURAL
FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FOR CONSTR	9 ADD REV'S	10 "FINAL ISSUE"	ACTIV
C140	09JAB 13 1	Q CL SYSTEM	ENG I-J NODES PROJ.CIVIL STAND.REINF. CONC.GEN.NOTES&DTLS.SH. 1 900000-	15AU9 15AU9A							080C9 27MYOA	09JAB 09JABA	01FE2	000680
C141	24JNO 07 1		PROJ.CIVIL STAND.MISC. CONC.REINF.DETAILS SH. 2 900000-	09AP9 09AP3A							15N09 13JL3A	23MR8 23MR8A	01FE2	000680
C142	23MR7 03 1		PROJECT CIVIL STAND.REIN CONC.GEN.NOTES&DTLS SH.3 900000-	270C6 270C6A							17N06 17N06A	23MR7 23MR7A		000680
C143	12SEO 03 1		PROJECT CIVIL STANDARDS REINF.CONC.GEN.NOTES AND 900000-	13DE6 13DE6A							27JA7 14JA7A	23N07 23N07A		000680
			DETAILS SHEET 4											
C144	25APO 08 2		PROJ.CIVIL STAND. STEEL, SHEET 1 900000-	01AU9 01AU9A							010C9 13JL3A	19AU7 19AU7A	01FE2	000680
C145	25APO 05 2		PROJ.CIVIL STAND. MISC. STEEL, SHEET 2 900000-	01AU9 15AU9A							010C9 13JL3A	20SE7 20SE7A	01FE2	000680
C146	07APO 08 2		PROJ.CIVIL STAND. MISC. STEEL, SHEET 3 900000-	01AU9 01AU9A							010C9 13JL3A	20MR7 20MR7A	01FE2	000680
C147	09MR8 07 1		PROJ.CIVIL STAND. STL.DETAILS & GENL.NOTES 900000-	01N03 01N03A							15AP4 29MR4A	09MR8 09MR8A	01FE2	000680
C148	04MRO 02 1		PROJECT CIVIL STANDARDS REINF.CONC.SECTIONS&DTLS 900000-	06DE6 06DE6A							27JA7 14JA7A	29AP7 29AP7A		000680
			SHEET 5											
C149	20SEB 05 1		STANDARD DETAILS-ANCHOR BOLTS SCHED. & DETAILS 900000-	19N03 19N03A							10JL4 30JL4A		01FE2	000680
C150	10SE9 04 1		AUX BLDG NEW FUEL STOR. EMBEDS 900000-	01N06 15N06A		NA NA	NA NA	NA NA	NA NA	NA NA	30JA7 12JA7A	18JL7 18JL7A	31DE8 31DE9F	000640
C151	10NCB 04 1		AUX.BLDG.CBL.RM.OUTLINES WEST SIDE EL.674-0 013131-	270C6 270C6A		NA NA	NA NA	NA NA	NA NA	NA NA	30ND6 17DE6A	03FE8 03FE8A	31DE8 31DE9F	000640

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

AE870-C
CIVIL/STRUCTURAL

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

PAGE 14

FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10		
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL		
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"		
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR	ACTIV		
C152	03FEB	03	Q CL SYSTEM ENG I-J NODES AUX.BLDG.CBL.RM.OUTLINES EAST SIDE EL.674-0 013131-	270C6 270C6A		NA	NA	NA	NA	NA	30N06 17DE6A	03FEB 03FEB8A	31DE8 31DE9F	000640
C153	14N09	04	AUX BLDG STEEL FRAMING ROOF PLAN EL.687-0 013021-	110C6 110C6A		NA	NA	NA	NA	NA	15DE6 22N06A	19AU7 07N08A	31MR9 01N09F	000640
C154	15FEB	03	AUX BLDG REINF SLAB @EL. 659-0 EAST WING @LINE K 013111-	120C6 120C6A		NA	NA	NA	NA	NA	15N06 21DE6A	15FEB 15FEB8A	31MR9 01JN9A	000640
C155	03JA7	00	AUX BLDG REINF SLAB @EL. 659-0 CENTER SECT 013111-	150C6 150C6A		NA	NA	NA	NA	NA	30N06 03JA7A	03JA7 03JA7A	31MR9 01JN9A	000640
C156	08JN7	01	AUX BLDG REINF SLAB @EL. 659-0 EAST&WEST NORTH OF 013111-	150C6 150C6A		NA	NA	NA	NA	NA	30N06 03JA7A	08JN7 08JN7A	31MR9 01JN9A	000640
C157	20JAB	02	AUX BLDG CONTROL TOWER CONC OUTLINES WESTSIDE 012171-	120C6 120C6A		NA	NA	NA	NA	NA	15N06 22N06A	20JAB 20JABA	31MR9 01JN9A	000640
C158	03FEB	01	AUX BLDG CONTROL TOWER CONC OUTLINES EASTSIDE 012171-	180C6 180C6A		NA	NA	NA	NA	NA	15N06 22N06A	03FEB 03FEB8A	31MR9 01JN9A	000640
C159	22FEB	06	AUX BLDG CONC.OUTLINES E.&W.WINGS @COL.LINE K 012171-	190C6 190C6A		NA	NA	NA	NA	NA	15N06 21DE6A	18JL8 18JL8A	31MR9 01MROF	000640
C160	09N08	01	AUX BLDG STRUCT.STEEL SECT.&DETAILS 013021-	020C6 020C6A		NA	NA	NA	NA	NA	200C6 200C6A	09N08 09N08A	31MR9 01N09F	000640
C161	18AP9	05	AUX.BLDG. PLAN AT ELEV. 670-673 & 677-0 013121-	15AU6 15AU6A		NA	NA	NA	NA	NA	25JN7 18N06A	310C7 310C7A	31JL8 01MYOF	000640
C162	29AUB	05	AUX.BLDG.ROOF CONC.OUTLN E.&W.@EL.687 NORTH OF 013141-	15AU6 15AU6A		NA	NA	NA	NA	NA	15FE7 14DE6A	29AUB 29AUBA	31JL8 01SE9A	000640
C163	25SEO	07	AUX. BLDG. PLAN @EL.691-0,695-6,708-6 012211-	15AU6 15AU6A		NA	NA	NA	NA	NA	25MR7 27JA7A		31JL8 01DEOF	000640

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

08/29/80

AEB70-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10	ACTIV
START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	
26N09 05 1	Q CL SYSTEM ENG I-J NODES AUX. BLDG. PLANS @EL. 691-0, 695-6, 708-6 013161-	150C6 100C6A CONC. OUTLINES E-SIDE	NA NA	NA NA	NA NA	NA NA	15MR7 27JA7A		15DE8 01DE0F	000640
07JL7 01 1	AUX. BLDG. FL. REINF. PL. & SECT. @EL. 670, 673, 673-6& 013131-	30AU6 30AU6A 677-0	NA NA	NA NA	NA NA	NA NA	25JA7 18N06A	07JL7 07JL7A	31JL8 07JL7A	000640
19AU7 02 1	AUX. BLDG. REINF. SLAB E.&W SIDE EL. 687 NORTH OF 013141-	30AU6 30AU6A FUEL POOL	NA NA	NA NA	NA NA	NA NA	15JA7 22DE6A	07JL7 19AU7A	31JL8 29JN9A	000640
08N09 05 1	AUX. BLDG. FL. REINF. PL. @EL 691, 695-6, 708-6 W. SIDE 012211-	15SE6 15SE6A	NA NA	NA NA	NA NA	NA NA	25AP7 27JA7A	16AU8 16AU8A	31JL8 010C9A	000640
21N08 05 1	AUX. BLDG. FL. REINF. PL. @EL 691&695-6 013161-	310C6 15SE6A EAST SIDE	NA NA	NA NA	NA NA	NA NA	31DE6 27JA7A	16AU8 16AU8A	15DE8 01JA0F	000640
13JN7 02 1	AUX. BLDG. REINF. SECTIONS SLAB 013101-	20JL6 20JL6A EL. 646-0	NA NA	NA NA	NA NA	NA NA	05JA7 10JA7A	13JL7 13JL7A	31JL8 13JL7A	000640
10AU8 05 1	AUX. BLDG. SLAB REINF. WEST WING EL. 659 @LINE K 013111-	07JL6 07JL6A	NA NA	NA NA	NA NA	NA NA	07DE6 21DE6A	10AU8 10AU8A	31DE8 10AU8A	000640
11AU7 03 1	AUX. BLDG. REINF. SECTIONS AND DETAILS ELE 674-6 013131-	08JL6 08JL6A	NA NA	NA NA	21JL6 21JL6A	150C6 17N06A	15JA7 24JA7A	11AU7 11AU7A	31DE8 11AU7A	000640
14DE9 05 1	AUX BLDG REINF SECTIONS AND DETAILS EL 634-6 012240-	30SE6 30SE6A BETW. LINE A-AA	NA NA	NA NA	NA NA	NA NA	30DE6 290C6A	10MR8 10MR8A	31DE8 10MR8A	000640
04JAO 04 1	AUX. BLDG. REINF. WALL AND DETAILS EL 673-6 COL. 013081-	01MY6 01MY6A LINE G&H	NA NA	NA NA	30JN6 30JN6A	NA NA	15FE7 11MR7A	20JAB 20JABA	31DE8 20JABA	000640
22FEB 04 1	AUX BLDG REINF WALL COL. LINE 5.3 BETW. 012151-	01N06 01N06A LINE H AND KC	NA NA	NA NA	NA NA	24N06 24N06A	01AP7 26JA7A	22FEB 22FE8A	31DE8 22FE8A	000640
08AU8 03 1	AUX BLDG REINF WALL COL. LINE 7.8 BETW. 012151-	15DE6 04N06A LINE H AND KC	NA NA	NA NA	NA NA	24N06 24N06A	01AP7 26JA7A	08AU8 08AUBA	31DE8 31DE8A	000640

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AEB70-C CIVIL/STRUCTURAL			CIVIL / STRUCTURAL DRAWING CONTROL LOG MIDLAND UNITS 1 & 2 08/29/80										PAGE 16
FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10	
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL	ACTIV
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"	
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS									
	REVNO												
C176	20MY7	01	Q CL SYSTEM ENG I-J NODES AUX BLDG REINF WALL COL. LINE H, BETW. O12141-	15JA7 17NO6A LINE 5.3 AND 7.8	NA	NA	NA	NA	NA	15MY7 10FE7A	20MY7 20MY7A	31DE8 31DE8A	000640
C177	11AUO	08	AUX BLDG CONC. OUTLINES EL. 634-6 & 659-0 BETW. O13111-	30AU6 30AU6A LINE A AND AA	NA	NA	NA	NA	NA	27DE6 27OC6A	15AU8 15AU8A	31DE8 31DE9F	000640
C179	21NO7	02	AUX BLDG PARTIAL FLOOR REINF. @ EL. 659-0 O13111-	27MR6 27MR6A	NA	NA	NA	03JN6 03JN6A	03SE6 07OC6A	21NO7 21NO7A	01JL1 21NO7A	000643	
C180	27AU9	06	AUX. BLDG. STEEL FRAMING PLAN #670-0, 673-0, 677-0 O13012-	15AU6 15AU6A	NA	NA	NA	30SE6 30SE6A	06DE6 21OC6A	03MR8 03MR8A	31DE8 31DE9F	000640	
C181	29OC9	04	AUX BLDG HANGER INSERTS EL 704 O13189-	01NO6 15SE6A	NA	NA	NA	15FE7 30SE6A	15AP7 06MY7A	22DE7 22DE7A	31MY9 31MY9A	000640	
C182	13JNO	08	AUX. BLDG. MISC. STRUCT. STEEL SUPPORT FOR 900000-	27FE8 27FE8A SUSPENDED CEILING CONTROL TOWER ABOVE EL. 659-0						21MR8 22MR8A	02NO8 02NO8A	31MY9 31MY9F	000640
C183	13JNO	00	AUX. BLDG. MISC. STRUCT. STEEL FRAMING DETAILS	10MYO 10MYOA						13JNO 13JNOA			000645
C184	25AUO	10	AUX. BLDG. EQUIP. LOC. PLAN EL. 568-0 O13193-	01AP6 01AP6A					19AP6 19AP6A	14SE6 18NO6A		01JL1	000646
C185	23MY9	04	EQUIP. LOC. PLAN EL. 659-0 O13194-	15MR6 15MR6A						14MY6 14MY6A	07SE7 07SE7A	01JL1	000646
C186	07FEO	08	EQUIP. LOC. PLAN EL. 674-6 & EL. 685-0 O13199-	07AP6 07AP6A					14MY6 14MY6A	10OC7 12JAB8		01JL1	000646
C187	14MR7	00	AUX. BLDG. EQUIP. LOCATION PLAN 673-6 O13199-	10AU6 15AU6A	NA	NA	NA			25DE6 14MR7A	14MR7 14MR7A	31DE8 31DE9F	000640
C188	07FEO	05	EQUIPMENT LOCATION PLAN EL. 646-0 & 652-6 O13197-	01JN6 01JN6A						02JL6 02JL6A	07DE7 07DE7A	10JL8 28DE9F	000640

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UT TS 1 & 2

AE870-C
CIVIL/STRUCTURAL
FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	08/25/80											
				1	2	3	4	5	6	7	8	9	10		
				START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL	ACTIV	
				DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"		
				DONE	BIDS	MILL	FAB	ORDER	ISSUE1	ISSUE2	CONSTR				
C190	26JL7	07	Q CL SYSTEM ENG I-J NODES AUXILIARY BLDG. -PIPE. RESTRAINTS & ANCHORS, 900000-									30MY4 13MY4A	26JL7 26JL7A	01JLO 26JL7A	000645
C191	01FE7	03	AUXILIARY BLDG. -PIPE. RESTRAINTS & ANCHORS, 900000-							20DE4 13N04A	30DE6 21SE6A	01FE7 01FE7A	01JLO	000645	
C192	16JA9	06	AUX. BLDG. MONORAILS EL. 599-0&614-O, PLNS&DETAILS 013199-								210C7 200C7A		01JLO	000644	
C193	15FE8	02	AUX. BLDG. PARTIAL PLANS& WALL EL. AT COL. LN. 588.2 900000-								25MR7 25MR7A	15FE8 15FE8A	01JLO	000645	
C194	08JN7	01	AUX. BLDG. PARTIAL SLABS& WALL EL. BETW. COL. LN. G&H 900000-								25MR7 25MR7A	08JN7 08JN7A	31DE8 30JN9A	000640	
C195	18JAO	10	AUX. BLDG. EQUIP. LOCATION PLAN @ EL. 584-O 013195-								01JL4 30JL4A		010C8 03DE9F	000646	
C196	29JLO	12	AUX. BLDG. EQUIP. LOCATION PLAN @ EL. 599-O 013196-								25N04 13N04A		010C8 03DE9F	000646	
C197	22JLO	12	AUX. BLDG. EQUIP. LOCATION PLAN @ EL. 614-O 013192-								30DE4 23JL5A		010C8 03DE9F	000646	
C198	17SEO	11	AUX. BLDG. EQUIP. LOCATION PLAN @ EL. 634-6 & 645-O 013199-								15AP6 11FE6A		010C8 03DE9F	000646	
C199	17SEO	08	AUX. BLDG. EQUIP. LOCATION PLAN @ EL. 634-6 & 646-O 013199-								30AU6 13AU6A	300C7 24JA7A	010C8 03DE9F	000646	
C200	14FE9	13	AUXILIARY BLDG. -CONCRETE FOUNDATION PLN. EL 568-O 900000-								01MR4 26FE4A	22FE8 22FE8A	010C8 03DE9F	000641	
C201	09JN6	09	AUXILIARY BLDG. -CONCRETE FOUNDATION PLN. EL 574-O 900000-								30DE3 25JN3A	09JN6 09JN6A	010C8 09JN6A	000641	

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AE870-C
CIVIL/STRUCTURAL
FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT REVNO	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
					START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
C202	28AUO	14	Q CL SYSTEM ENG I-J NODES AUXILIARY BLDG.-FOUNDA- TION & FLR.PLN. EL 584-0 900000-	28SE9 28SE9A								01MR4 26FE4A	22FE8 22FE8A	010C8 22FE8A	000641
C203	12SE7	05	AUXILLARY BLDG.-FLOOR PLAN @ EL. 599-0 900000-	040C9 040C9A								02AP4 05AP4A	12SE7 12SE7A	010C8 12SE7A	000643
C204	05SE9	09	AUXILLARY BLDG.-FLOOR PLAN AT EL. 614-0 012290-	25JAO 25JAOA								C1JL4 01JL4A	08JL7 08JL7A	010C8 08JL7A	000643
C205	26JL9	12	AUXILIARY BLDG.-FLOOR PLAN AT EL. 634-6 012300-	17JL3 17JL3A								05AU4 30AU4A	16FE8 16FE8A	010C8 03DE9F	000643
C206	01MY9	11	AUXILIARY BLDG.-FLOOR PLAN AT EL. 646-0 012161-	19JL3 19JL3A								20N04 02JA5A	07JN8 07JN8A	010C8 03DE9F	000643
C207	08JAO	07	AUX.BLDG.CONC.OUTLINES PLAN AT EL. 659-0 012171-	21JL3 21JL3A								20AP6 14MY6A	14N08 14N08A	010C8 03DE9F	000643
C208	15MY8	05	AUXILIARY BLDG.-FLOOR PLAN @ EL. 674-6 & 685-0 013121-	27JL3 27JL3A						25MY6 28AP6A		25SE6 21DE6A	15MY8 15MY8A	010C8 03DE9F	000643
C209	22JN7	05	AUXILIARY BLDG.-CONCRETE FDN.REINF.PLN.@ EL 568-0 900000-	110C9 110C9A								01MR4 26FE4A	21JN7 21JN7A	010C8 21JN7A	000641
C210	16AP4	05	AUXILIARY BLDG.-CONCRETE FDN.REINF.PLN.@ EL 574-0 900000-	180C9 180C9A								30DE3 25JN3A	16AP4 16AP4A	010C8 16AP4A	000641
C211	15FE8	05	AUXILIARY BLDG.-CONCRETE FDN.REINF.PLN.@ EL 584-0 900000-	03N09 03N09A								30JA4 26FE4A	15FE8 15FE8A	010C8 15FE8A	000641
C212	05N06	03	AUX.BLDG.FLOOR REINF.PLN.@ EL. 599-0 900000-	17JAO 17JAOA								01AP4 05AP4A	05N06 05N06A	010C8 05MR6A	000643
C213	12MY7	06	AUXILIARY BLDG.-CONCRETE REINF.PLN.@ EL.614-0 900000-	27MRO 27MROA								01JL4 01JL4A	12MY7 12MY7A	010C8 12MY7A	000643

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
 MIDLAND UNITS 1 & 2
 08/29/80

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUF FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FOR CONSTR	9 ADD REV'S	10 "FINAL ISSUE"	ACTIV		
															COMMENTS	
C214	29AUB 09 1		Q CL SYSTEM ENG I-J NODES AUXILIARY BLDG.-FLOOR REINF.PLN. @ EL. 634-6 012300-									05AU4 30AU4A	03FEB 03FEB8	010C8 29AUB8	000643	
C215	31JL9 07 1		AUXILIARY BLDG.-FLOOR REINF.PLN. @ EL.646-0 012161-									15DE4 02JA5A	20JL7 20JL7A	010C8 20JL7A	000643	
C216	21DE6 01 1		AUXILIARY BLDG.-FLOOR REINF.PLN. @ EL.659-0 012171-									10AP6 14MY6A	21DE6 21DE6A	010C8 21DE6A	000643	
C217	29AUB 04 1		AUXLY.BLDG.-FLR. REINF. PLN. @ EL. 674-6 & 685-0 013121-									15MY6 28AP6A	15OC7 11MR7A	15JL7 15JL7A	01DE8 03SE9A	000643
C218	14FE9 07 1	##	AUXILIARY BLDG.-CONCRETE SECT. & DETAILS, SHT.1 900000-									30JA4 26FE4A	13MR8 13MR8A	010C8 13MR8A	000641	
C219	09MR8 10 1	##	AUXILIARY BLDG.-CONCRETE SECT. & DETAILS, SHT.2 900000-									28FE4 25JN3A	09MR8 09MR8A	010C8 09MR8A	000641	
C220	07JL7 08 1	##	AUXILIARY BLDG.-CONCRETE SECT. & DETAILS, SHT.3 900000-									30MR4 26FE4A	07JL7 07JL7A	010C8 07JL7A	000641	
C221	13AUB 05 1		AUXILIARY BLDG.-CONCRETE SECTS.& DETAILS, SHEET 4 900000-									30AP4 05AP4A	13AUB 13AUB6A	010C8 13AUB6A	000643	
C222	24JAB 05 1		AUX BLDG CONT RM FL AT EL 659-0-CONC & REINF 012171-									20AP6 10MY6A	24JAB 24JAB8A	010C8 24JAB8A	000643	
C223	08AUB 05 1		AUXILIARY BLDG.-STEEL FRAMG.PLN. @EL. 584-0 013011-									30N03 12N03A	08AUB 08AUB5A	010C8 08AUB5A	000644	
C224	05N06 06 1		AUXILIARY BLDG.-STEEL FRAMG.PLN. @EL. 599-0 013011-									30N03 12N03A	05N06 05N06A	010C8 05N06A	000644	
C225	12APO 10 1		AUXILIARY BLDG.-STEEL FRAMG.PLN. @EL. 614-0 013011-									05MR4 19MR4A	17OC7 17OC7A	010C8 03SE9A	000644	

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AEB70-C

MIDLAND UNITS 1 & 2

08/29/80

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
	DONE	BIDS	MILL	FAB	ISSUE 1	ISSUE 2	CONSTR		ACTIV
			ORDER						

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
C226	22M/9	11	Q CL SYSTEM ENG I-J NODES AUXILIARY BLDG.-STEEL FRAMING PLAN @ EL 634-6 013011-	30JN9 30JN9A								05JN4 03JN4A	06MR8 06MR8A	010C8 01JLOF	000644
C227	12APO	14	AUXILIARY BLDG.-STEEL FRAMING PLAN @ EL 646-0 013011-	15JL9 15JL9A								10JN4 07JN4A	28N07 28N07A	010C8 01JLOF	000644
C228	18AUB	08	AUXILIARY BLDG.-STEEL FRAMING PLAN @ EL 659-0 013011-	15JL9 15JL9A								05AU4 14AU4A	20JAB 20JABA	010C8 01SEOF	000644
C229	14SEB	07	AUXILIARY BLDG.-STEEL FRAMING, ROOF PLAN, SHT. 1 013012-	30JL9 30JL9A					060C5 060C5A			15N06 04MR7A	14SEB 14SEBA	010C8 01N00F	000644
C230	11MYO	C	AUXILIARY BLDG.-STEEL FRAMING, ROOF PLAN, SHT. 2 900000-	15JN9 15JN9A DELETED											000644
C231	14SEB	06	AUXILIARY BLDG.-STEEL FRAMG. @ COL. LINES AA & D 013012-	15JN9 15JN9A						20JL6 05MR6A	20DE6 04MR7A	03MR8 03MR8A	010C8 01N00F	000644	
C232	10AUB	05	AUX. BLDG. STEEL FRAMG, EL @ COL LINES 5.6 & 7.4 013012-	20JN9 20JN9A					31DE5 31DE5A			20DE6 04MR7A	11JAB 11JABA	010C8 010COF	000644
C233	09MYB	06	AUXILIARY BLDG.-STEEL FRAMG. SECTS & DETAILS 013011-	20DE4 15N04A SHEET 1								10JL6 12AP6A	09MY8 09MY8A	010C8 09MY8A	000644
C234			AUXILIARY BLDG.-STEEL 900000-	DELETED 11MY70										11MYO 11MYOA	000644
C235			AUXILIARY BLDG.-STEEL FRAMING, GIRT ELEVATIONS 900000-	01JL9 01JL9A DELETED - AS OF 02JL69										02JL9 02JL9A	000644
C236			AUXILIARY BLDG.-STEEL 900000-	DELETED 11MY70										11MYO 11MYOA	000644
C237	07JN8	05	AUX. BLDG. STRUCTL. STEEL CRANE GIRDER PLAN & DTLS. 013011-	20AU9 20AU9A								23JL6 18JN6A	07JN8 07JN8A	010C8 03DE9F	000644

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

AE870-C
CIVIL/STRUCTURAL

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

PAGE 21

FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10		
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL		
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"		
DRAWG NUMBER	PEVDT	DCN	DESCRIPTION	COMMENTS	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR	ACTIV		
C238	08FE9 13 1	Q CL SYSTEM	ENG I-J NODES AUX. BLDG. STRUCTL. STEEL COLUMN SCHEDULE Q13011-	15JL9 15JL9A							30DE3 12N03A	240C7 240C7A	010C8 03DE9F	000644
C239	210C6 07 1	##	AUXILIARY BLDG. -COLUMN LOCATION PLAN Q13011-	30JL9 30JL9A							30DE3 12N03A	210C6 210C6A	010C8 210C6A	000644
C240	02JN8 10 1		AUXILIARY BLDG. -STRUCT- URAL STEEL,RIGID FRAME Q13012-	15N09 15N09A DETAILS				03DE5 03DE5A			150C6 01DE6A	02JN8 02JN8A	010C8 03DE9F	000644
C241	28DE8 11 1		AUXILIARY BLDG. -STEEL FRAMING PLAN @ EL 674-0 Q13011-	01AU3 01AU3A AND EL. 685-0							05SE4 09SE4A	07JN8 07JN8A	010C8 03DE9F	000644
C242	10SE9 09 1		AUXILIARY BLDG. -PARTIAL STEEL FRAMING PLANS Q13011-	01N00 26DE3A							05AU4 14AU4A	15FE8 15FE8A	010C8 03DE9F	000644
C243	03SE0 00 2		AUXILIARY BLDG. -STANDARD STEEL SECTIONS & DETAILS Q13011-900000	15JL9 15JL9A SH. 1 DELETED FORMER SF.DWG.NOT REACTIVATED							30MR4 03SE0A			000644
C244	22MY9 15 1		AUXILIARY BLDG. -STANDARD STEEL DETAILS, SHEET 2 Q13011-	27AU9 27AU9A							30MR4 12N03A	260C7 260C7A	010C8 260C7A	000644
C245	14JL0 13 1		FUEL POOL AREA GEN.ARGMT Q13201-	08SE9 08SE9A			25JN6 310C5A	15JA7 25MR7A			25JN7 08JL7A	28JN8 28JN8A	010C8 03DE9F	000648
C246	07N08 10 1		FUEL POOL AREA-LINER PLATE,PLN.&SECT.SHT. 1 Q13201-	15SE9 15SE9A			25JN6 09N05A	15JA7 23MR7A			25JN7 08JL7A	07N08 07N08A	010C8 03DE9F	000648
C247	180C9 13 1		FUEL POOL AREA-LINER PLATE,PLN.&SECT.SHT. 2 Q13201-	22SE9 22SE9A			100C5 09N05A	15JA7 23MR7A			25JN7 08JL7A	07N08 07N08A	010C8 03DE9F	000648
C248	06AU9 10 1		FUEL POOL AREA LINER PLATE,PLN.& SECT.SHT. 3 Q13201-	060C9 060C9A			100C6 310C5A	15JA7 18MR7A			25JN7 08JL7A	27AP8 27AP8A	010C8 03DE9F	000648
C249	06AU9 11 1		FUEL POOL AREA LINER PLATE,PLN.& SECT.SHT. 4 Q13201-	140C0 140C0A			200C6 310C5A	15JA7 17MR7A			25JN7 08JL7A	18MY8 18MY8A	010C8 03DE9F	000648

(SORT BY ---IDENTIFICATION NUMBER

)

2

3

4

5

6

7

8

9

10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AEB70-C

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		
			ORDER						

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS							
C250	22JLO	09	SYSTEM ENG I-J NODES FUEL POOL AREA LINER PLATE,MISC DETAILS SH 1 O13201-	200CO 200COA	200C6	15JA7		25JN7	11SE8	010C8	000648
		1			05N05A	17MR7A		08JL7A	11SE8A	03DE9F	
C251	19MYO	05	FUEL POOL AREA LINER PLATE,MISC DETAILS SH 2 O13201-	05JL5 05MR6A	250C6	15JA7		25JN7	08JL7	010C8	000648
		1			14MY6A	18MR7A		08JL7A	08JL7A	03DE9F	
C253			FUEL POOL AREA SPENT FUEL GTES SEC & DETAILS 900000-	03N09 03N09A DELETED							000648
C254			FUEL POOL AREA SPENT FUEL GTES SEC & DETAILS 900000-	20MR7 15SE6A DELETED							000648
C255	30JL9	09	FUEL POOL AREA REIN- FORCEMENT PLAN O13210-	25JL3 25JL3A				05FE5	23MY8	010C8	000648
		1						12SE4A	23MY8A	03DE9F	
C256	16N09	04	FUEL POOL AREA TRANSFER TUBE ALIGNMT.ROOM, PLAN O13210-	01JNO 01JNOA AND SECTIONS				30N04	19N06	010C8	000648
		1						20DE4A	19N06A	03DE9F	
C257	29AUO	12	FUEL POOL AREA FUEL TRANSFER TUBE,SEC.&DETS. O13210-	250C9 250C9A	18MR7 21AP7A	24JN7 280C7A		01JL7 16JA8A		010C7	000648
		1								03DE9F	
C258	01JN9	08	FUEL POOL AREA CONCRETE SECTIONS & DETAILS,SH.1 O13210-	25JL3 25JL3A				05SE4 12SE4A		010C8	000648
		1								03DE9F	
C259	19DE9	08	FUEL POOL AREA CONCRETE SECTIONS & DETAILS,SH.2 O13210-	25JL3 25JL3A =				10SE4 12SE4A	15AP7 15AP7A	010C8	000648
		1								03DE9F	
C260	28APO	07	FUEL POOL AREA CONCRETE SECTIONS & DETAILS,SH.3 O13210-	25JL3 25JL3A				15SE4 12SE4A	01DE7 01DE7A	010C8	000648
		1								01DE7A	
C261	14DE9	06	FUEL POOL AREA CONCRETE SECTIONS & DETAILS,SH.4 O13210-	28FE4 10AU3A				20SE4 12SE4A		010C7	000648
		1								10AU7A	
C262	29AUO	06	FUEL POOL AREA CONCRETE SECTIONS & DETAILS,SH.5 O13210-	20N04 10AP5A				30JA5 19MY6A		010C8	000648
		1								03DE9F	

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

AEB70-C
CIVIL/STRUCTURAL

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV
			Q CL SYSTEM ENG I-J NODES									
C263	23JN7		AUXILIARY BLDG.-MISC.	01JNO						15FE7		010C8 000645
	01		STEEL PLATFORMS &	01JNOA						04N00A		23JN7A
	1		900000-	DELETED AS OF 23JN77								
C264	22JLO		AUX.BLDG.MISC.STL.	07JL8						20N08		14APO 000645
-----	04		SUPPORTS&WATERTIGHT	07JL8A						22AUBA		
	1		-	STM FLOODING DOOR								
C265	20MRO		AUX.BLDG.MISC.STEEL PLAT							16FE9		01JL1 000645
	04		CABLE CHASE PLANS&SECT.							16FE9A		
	1		-900000	STM FLOODING DOOR								
C266	22APO		AUX BLDG MISC.STL PLTRM	05SE8						26SE8		14APO 000645
	03		*CABLE CHASE PLN,SECT,DT	05SE8A						12C8A		
	1		900000-	SHT.2								
C267	21SE9		AUX BLDG MISC.STEEL DTLS	14SE8						26SE8		14APO 000645
	03		FOR FAN SUPPORTS	14SE8A						21SE8A		
	1		900000-									
C268	13JN7		AUXILIARY BLDG. PARTIAL	30DE4						05AU4	13JN7	010C8 000643
	07		CONCRETE PLANS	20DE3A						30AU4A	13JN7A	13JN7A
	1		013131-									
C269	11MY9		AUX.BLDG.ROOF	10AU3				NA		15JA7		010C8 000643
	07		PLAN AT EL. 704-0	10AU3A				NA		11AU6A		03DE9F
	1		012201-									
C270	16AUB		AUX.BLDG.REINFORCEMENT	10AU3				NA		15JA7	16AUB	010C8 000643
	04		PLAN @ EL. 704-0	10AU3A				NA		13AU6A	16AUBA	03DE9F
	1		012201-									
C271	19AU7		AUXILIARY BLDG.-PARTIAL	10JN4						10AU4	19AU7	010C8 000643
	07		REINFORCEMENT PLANS	03MY4A						30AU4A	19AU7A	19AU7A
	1		900000-									
C272	07APO		AUXILIARY BLDG.-PLUGS &	220C4						20DE4		010C8 000643
	08		HATCHES-SCHED. & DETAILS	220C4A						28MY6A		03DE9F
	1		900000-									
C273	19AU0		AUX.BLDG.TENDON SERVICE	07AU5				09N05		30DE6	27MR8	010C8 000643
-----	06		SHAFT COVERS & HATCHES	07AU5A				09N05A		13JA7A	27MR8A	03DE9F
	1		900000-900000									
C274	01SE7		AUXILIARY BLDG.-CONCRETE	05JN4						05JL4	01SE7	010C8 000643
	07		SECTS.& DETAILS, SHEET 5	08JN4A						01JL4A	01SE7A	01SE7A
	1	##	900000-									

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AEB70-C

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10		
START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV	
DRAWG NUMBER	REVDT REVNO	DCN	DESCRIPTION	COMMENTS							
C275	17AU7 08 1		Q CL SYSTEM ENG I-J NODES AUXILIARY BLDG.-CONCRETE SECTS.& DETAILS,SHT. 6 900000-	20JL4 27JL4A			05AU4 30AU4A	17AU7 17AU7A	010C8 17AU7A	000643	
C276	20JAB 06 1		AUXILIARY BLDG.-CONCRETE SECTS.& DETAILS,SHEET 7 900000-	20N04 25N04A			20JA5 02JA5A	20JAB 20JABA	010C8 20JABA	000643	
C277	28OC7 10 1	##	AUXILIARY BLDG.-SHEER WALL EL. @ COL. LINE 5.3 012151-	01AU3 01AU3A			05AP4 05AP4A	28OC7 28OC7A	010C8 03DE9F	000643	
C278	08JL7 08 1		AUXILIARY BLDG.-SHEER WALL EL. @ COL. LINE 7.4 012151-	01AU3 01AU3A			07AP4 05AP4A	08JL7 08JL7A	010C8 03DE9F	000643	
C279	12SEO 11 1		AUXILIARY BLDG.-SHEER WALL EL. @ COL. LINE A,B 013021-	01AU3 01AU3A			10AP4 05AP4A	13JL7 13JL7A	010C8 13JL7A	000643	
C280	06MY7 07 1	##	AUXILIARY BLDG.-SHEER WALL EL. @ COL. LINE H & 012151-	01AU3 01AU3A			12AP4 05AP4A	06MY7 06MY7A	010C8 06MY4A	000643	
C281	27N08 11 1		AUXILIARY BLDG.-SHEER WALL EL. @ COL. LINE F, 012151-	01AU3 01AU3A			15AP4 05AP4A	03JN7 03JN7A	010C8 01DE9F	000643	
C282	30AU6 07 1		AUXILIARY BLDG.-INTERIOR WALL EL.& DETAILS,SHT. 1 013051-	30DE3 31DE3A			30MR4 26FE4A	30AU6 30AU6A	010C8 03DE9F	000643	
C283	29DE5 04 1		AUXILIARY BLDG.-INTERIOR WALL EL.& DETAILS,SHT. 2 900000-	05FE4 12FE4A			30AP4 13MY4A	29DE5 29DE5A	010C8 29DE5A	000643	
C284	26OC7 06 1		AUXILIARY BLDG.-INTERIOR WALL EL.& DETAILS,SHT. 3 900000-	05JN4 02MY4A			05JL4 13MY4A	26OC7 26OC7A	010C8 26OC7A	000643	
C285	22AU9 10 1		AUXILIARY BLDG.-SHEER WALL EL.@ COL LINE 4.55 013131-	11MR4 11MR4A			30AP4 05AP4A	10N06 03FE7A	12SE7 12SE7A	010C8 12SE7A	000643
C286	07DE7 06 1		AUXILIARY BLDG.-STEEL FRAMING PLAN @ EL 704-0 012100-	30DE3 13AU3A	30JN6 30JN6A	15JL6 15JL6A	NA NA	15FE7 14MR7A	07DE7 07DE7A	010C8 03DE9F	000644

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

08/29/80

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS						
C287	08JN7	05	Q CL SYSTEM ENG I-J NODES AUXILIARY BLDG.-PIPEWAY STEEL FRAMG.PLNS, SHT.1 013011-	05MY4 01MR4A			05AU4 21MY4A	08JN7 08JN7A	010C8 03DE9F	000644
C288	19AU7	08	AUXILIARY BLDG.-PIPEWAY CONCRETE PLANS 900000-	10MY4 16AP4A			07AU4 21MY4A	19AU7 19AU7A	010C8 03DE9F	000643
C289	23AUB	06	AUXILIARY BLDG.-STEEL FRAMING SECTION AND 012100-	01NO3 17OC3A DETAILS, SHEET 1			15DE3 12NO3A	17JN7 17JN7A	010C8 03DE9F	000644
C290	03NO6	05	AUXILIARY BLDG.-STEEL FRAMING SECTION AND 012100-	05MR4 09FE4A DETAILS, SHEET 2			05MY4 19MR4A	03NO6 03NO6A	010C8 03NO6A	000644
C291	11OC4	01	AUXILIARY BLDG.-STEEL FRAMING SECTION AND 012100-	05MY4 12AP4A DETAILS, SHEET 3			05JL4 07JN4A	11OC4 11OC4A	010C8 11OC4A	000644
C292	08JL7	03	AUXILIARY BLDG.-STEEL FRAMING SECTION AND 012100-	05JL4 18JL1A DETAILS, SHEET 4			05SE4 14AU4A	08JL7 08JL7A	010C8 08JL7A	000644
C293	15DE8	06	AUXILIARY BLDG.-STEEL FRAMING SECTIONS AND 012100-	05SE4 20AU4A DETAILS, SHEET 5			05NO4 09SE4A	07DE7 07DE7A	010C8 03DE9F	000644
C294	14MY9	00	AUX BLDG HOISTING RIGS SECTIONS AND DETAILS	22MR9 22MR9A			14MY9 14MY9A		01JLO	000640
C295	28AU0	04	AUX. BLDG.-SHEAR WALL EL. @ COL. LINE AA 013031-	27JA6 17JA6A			01JN6 24FE6A	13JA7 13JA7A	010C8 13JA7A	000643
C296	06MY7	03	AUXILIARY BLDG.-CONCRETE SECT. & DETAILS, SHEET 8 900000-	15DE4 23DE4A			25FE6 22JA6A	06MY7 06MY7A	010C8 06MY7A	000643
C297	23AUB	03	AUX. BLDG. CONCRETE SECTS. & DETAILS, SHEET 9 900000-	15MR6 10MR6A			25MY6 03JN6A	08JL7 08JL7A	010C8 01SE9F	000643
C298	08JN7	03	AUX. BLDG. CABLE RM. FLOOR @ EL. 674-6 CONC. & REINF. 012181-	12FE6 12FE6A			20JN6 17MR6A	08JN7 08JN7A	01NO8 08JN7A	000643

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

AE870-C

CIVIL / STRUCTURAL DRAWING CONTROL LOG

CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV
			ORDER						

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
C299	05SE9	05	Q CL SYSTEM ENG I-J NODES AUX. BLDG. CONCRETE SECTS. & DETAILS 900000-	27MY6 27MY6A								30DE6 21JL6A	22AP7 22AP7A	010C8 22AP7A	000643
C300	26MR3	02	REACTOR BLDG PRE- STRESSING REQUIREMENTS, 008100-	21JL8 21JL8A WALL DETAILS, SHEET 2								26MR3 26MR3A		01MR1	000622
C301	26MR3	03	REACTOR BLDG. UNIT 1 PRE- STRESSING REQUIREMENTS, 008100-	19AU8 19AU8A ROOF PLAN AND SECTIONS								26MR3 26MR3A		01MR1	000622
C302	26MR3	03	REACTOR BLDG. UNIT 1 PRE- STRESSING REQUIREMENTS, 008100-	19AU8 19AU8A WALL DETAILS SHEET 1								26MR3 26MR3A		01MR1	000622
C303	21MR8	06	REACTOR BLDG. UNIT 1 PRE- STRESSING REQUIREMENTS, 008100-	03SE8 03SE8A TYPICAL SECTIONS								26MR3 26MR3A		01MR1	000622
C304	26MR3	02	REACTOR BLDG. UNIT 1 PRE- STRESSING REQUIREMENTS, 008100-	03SE8 03SE8A EQUIPMENT HATCH DETAILS								26MR3 26MR3A		01MR1	000622
C307	28N08	08	REACT. BLDG. UNIT 1&2 TEND ON ACC GALLERY, PLN. DET. 008060-	05MY9 05MY9A								26MR3 26MR3A	18JL5 18JL5A	01MR1	000621
C308	30SE4	06	REACTOR BLDG. UNIT 1 BASE SLAB, PLN. SECTION & DET. 008060-	12MY9 12MY9A								16MY3 16MY3A	30SE4 30SE4A	01JN1 30SE4A	000621
C309	29JA4	04	REACTOR BLDG. UNIT 1 BASE SLAB, PLN. TOP REINFORCING 008060-	19MY9 19MY9A								16MY3 16MY3A	29JL4 29JL4A	01JN1 29JA4A	000621
C310	29JA4	03	REACTOR BLDG. UNIT 1 BASE SLAB, PLN. BTM. REINFORCING 008060-	26MY9 26MY9A								16MY3 16MY3A	29JN4 29JN4A	01JN1 29JA4A	000621
C311	21MR8	05	WALL REINF. -O/S FACE EL. 590 TO 673, 0 TO 120 DEGR 008081-	25AU9 25AU9A								02ND3 31JA4A	21MR8 21MR8A	01JN1 21MR8A	000622
C312	25FE7	04	WALL REINF. -O/S FACE EL. 590 TO 673, 120 TO 240 008081-	28AU9 28AU9A DEGREES								02ND3 31JA4A	25FE7 25FE7A	01JN1 25FE7A	000622

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

AE870-C

CIVIL/STRUCTURAL

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

PAGE 27

08/29/80

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ACTIV
DONE		BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ISSUE"
	ORDER								

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10
C313	17DE6	04	1	Q CL SYSTEM ENG I-J NODES WALL REINF.-O/S FACE EL. 590 TO 673, 240 TO 360 008081-	22AU9 22AU9A DEGREES					02N03 31JA4A	17DE6 E6A	01JN1	000622	
C314	22JL6	04	1	WALL REINFG.-O/S FACE EL 673-754, 0-120 - UNIT 1 008081-	04SE9 04SE9A DELETED, SUPERSEDED BY DWG C602					05MY4 01MY4A			000622	
C315	22JL6	04	1	WALL REINFG.-O/S FACE EL 673-754, 120-240 - UNIT 1 008081-	04SE9 04SE9A DELETED, SUPERSEDED BY DWG C601					05MY4 01MY4A			000622	
C316	06AP7	06	1	WALL REINFG.-O/S FACE EL 673 TO 754, 240 TO 360 008081-	28AU9 28AU9A DEGREES					05MY4 01MY4A	06AP7 06AP7A	01JN1	000622	
C317	21MR8	09	1	WALL REINFORCG.TYPICAL DETAILS 008082-	11AU9 11AU9A					31JA4 31JA4A	21MR8 21MR8A	01JN1	000622	
C318	26JL6	03	1	WALL REINF.-I/S FACE EL. 590 TO 673, 0 TO 120 DEGR 008081-	18MYO 18MYOA					31JA4 31JA4A	26JL6 26JL6A	01JN1	000622	
C319	10JA7	06	1	WALL REINF.-I/S FACE EL. 590 TO 673, 120 TO 240 008081-	25MYO 25MYOA DEGREES					31JA4 31JA4A	10JA7 10JA7A	01JN1	000622	
C320	29N06	07	1	WALL REINF.-I/S FACE EL. 590 TO 673, 240 TO 360 008081-	01JNO 01JNOA DEGREES					31JA4 31JA4A	29N06 29N06A	01JN1	000622	
C321	22JL6	03	1	WALL REINFG.-I/S FACE EL 673-754, 0-120 - UNIT 1 008081-	010C3 010C3A DELETED, SUPERSEDED BY DWG C604					05MY4 01MY4A			000622	
C322	22JL6	03	1	WALL REINFG.-I/S FACE EL 673-754, 120-240 - UNIT 1 008081-	040C3 040C3A DELETED, SUPERSEDED BY DWG C603					05MY4 01MY4A			000622	
C323	06AP7	06	1	WALL REINFG.-I/S FACE EL 673 TO 754, 240 TO 360 008081-	08MR3 08MR3A DEGREES					05MY4 01MY4A	06AP7 06AP7A	01JN1	000622	
C324	220C4	10	1	BASE SLAB - DETAILS & SECTIONS 900000-	15DE9 15DE9A					16MY3 16MY3A	220C4 220C4A	01JN1	000621	

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

AE870-C
CIVIL/STRUCTURAL

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10		
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL		
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"		
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR	ACTIV		
C325	23SE7	01	Q CL SYSTEM ENG I-J NODES REACTOR BLDG. UNIT 1&2 DOME CONC. POUR SEQUENCE 900000-	15JN7 22SE6A		NA	NA	NA			15DE7 21JA7A	23SE7 23SE7A	15AP9 23SE7A	000622
C326	29N06	04	REACT. BLDG. UNIT 1&2 EQUI HATCH REINFG. SHEET 1 900000-	01JLO 01JLOA							15JN4 30JL4A		01JN1 26N06A	000622
C327	29N06	04	REACT. BLDG. UNIT 1&2 EQUI HATCH REINFG. SHEET 2 900000-	15JLO 15JLOA							15JN4 30JL4A		01JN1 24N06A	000622
C328	24JN7	03	REACT. BLDG. UNIT 1&2 EQUI & RNG. GRDR. REINFG. PLAN 008082-	05MY4 11MY4A							20N04 01MY5A		01JN1 24JN7A	000622
C329	01FE8	07	REACT. BLDG. UNIT 1&2 DOME & RNG. GRDR. REINFG. SHT. 1 008082-	10MY4 06MY4A							20N04 01MY5A	01FE8 01FE8A	01JN1 01FE8A	000622
C330	01DE6	01	REACT. BLDG. UNIT 1&2 DOME & RNG. GRDR. REINFG. SHT. 2 008082-	05MY4 05MY4A							20N04 01MY5A	01DE6 01DE6A	01JN1 01DE6A	000622
C331	21MR8	02	REACT. BLDG. UNIT 1&2 BUTT RESS REINFG. TYPICAL DET 008082-	150CO 150COA							02N03 31JA4A	21MR8 21MR8A	01JN1 21MR8A	000622
C332	05MR9	07	REACT. BLDG. UNIT 1&2 BASE SLAB PIPE SLEV EMBEDMENT 008060-	14MYO 14MYOA							16MY3 16MY3A	14DE6 14DE6A	01JN1	000625
C333	06MYO	04	REACT. BLDG. UNIT 1&2 BUTTRESS ERECTION FRAMG. 900000-	10DE9 10DE9A							26MR3 26MR3A	290C4 290C4A	01JN1 290C4A	000625
C334	270C6	08	LINER PLATE REQMTS. PENE- TRATION SCHD. & ELEVATION 008092-	010C8 010C8A							26MR3 26MR3A	270C6 270C6A	01JN1	000627
C335	15SEC	12	LINER PLATE REQMTS. FLOOR PLAN & DETAILS 008092-	310C8 310C8A							16MY3 16MY3A	03AP8 03AP8A	01JN1 03AP8A	000627
C336	24SE4	04	LINER PLATE REQMTS. ELEVA TION AND SECTIONS 008092-	150C8 150C8A							16MY3 16MY3A	25SE4 25SE4A	01JN1 25SE4A	000627

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AE870-C
CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2
08/29/80

FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FOR CONSTR	9 ADD REV'S	10 "FINAL ISSUE"	ACTIV
C337	19AUO		SYSTEM ENG I-J NODES LINER PLATE REQMTS.CONST											
-----	08		RUCTION OPENING											
	1		008092-											
C338	16FEO		LINER PLATE REQMTS.											
	15		DETAILS, SHEET 1											
	1	##	008092-											
C339	16FEO		LINER PLATE REQMTS.											
	06		DETAILS, SHEET 2											
	1		008092-											
C340	16MY3		LINER PLATE REQMTS.											
	04		DETAILS, SHEET 3											
	1		008092-											
C341	29JLO		LINER PLATE REQMTS.											
-----	07		DETAILS, SHEET 4											
	1		008092-											
C342	24JNO		REAC.BLDG.UN 1&2 SUMP											
	02		ISOLATION VLV SUPP.PLATE											
	1		-											
C343	12JN9		LOCKS&HATCH REQUIREMENTS											
	06													
	1	##	008092-											
C346			REACTOR BLG.UNIT 1 MISC.											
-----			STR.STEEL MODIF&PIP REST											
	1		-											
C348	06JA7		STIFF FR.STDG.DOME,PLAN&											
	06		SECTIONS											
	1	##	008092-											
C349	29JLO		ATTACHMENTS TO WALL											
-----	02		LINER PLATE											
	1		008092-											
C350	02N07		LINER PLATE REQUIREMENTS											
	09		POLAR CRANE GIRDER											
	1	##	008092-											
C351	16MY3		LINER PLATE REQMTS.EQUIP											
	04		HATCH OPENING											
	1		008092-											

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AE870-C

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
					START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
C354	14FE9	08	Q CL SYSTEM ENG I-J NODES INTERNALS - CONCRETE OUTLINE PLANS 008131-	09AP3 09AP3A								150C4 12JL4A	22FE8 22FE8A	01JL1	000623
C355	10SE9	08	REINFD. CONCR PLAN AT EL. 593-6 008131-	11MYO 11MYOA								20FE5 04MY6A	14FE8 14FE8A	01JL1	000623
C356	02MYB	02	INTERIOR REINFD. CONCR PLAN AT EL. 626-0 008132-	08JNO 08JNOA	20JL6 20JL6A	NA NA		NA NA				01N06 05N06A	02MY8 02MY8A	01JL1	000623
C357	02FEO	04	INTERIOR REINFD. CONCR PLAN AT EL. 640-0 008133-	22JNO 22JNOA	15SE6 15SE6A		NA NA	NA NA				15MY7 09FE7A	01MY8 01MY8A	01JL1	000623
C358	21ND9	04	INTERNALS -REINFD. CONCR PLAN AT EL. 659-0 008134-	07JLO 07JLOA		NA NA						15MY7 26JL7A	10AUB 10AUBA	01JL1	000623
C359	11JA9	09	REINFD. CONCR SECTIONS & DETAILS SHT 1 008131-	01AU3 01AU3A								26AP4 10DE4A	08JAB 08JABA	01JL1	000623
C360	02MY9	13	REINFD. CONCR SECTIONS & DETAILS SHT 2 008131-	06AU3 06AU3A								26AP4 10DE4A	14N08 14N08A	01JL1	000623
C361	26OC7	08	REINFD. CONCR SECTIONS & DETAILS SHT 3 008134-	10AU3 10AU3A						26AP4 10DE4A		06MY7 06MY7A	26OC7 26OC7A	01JL1	000623
C362	08ND7	06	REINFD. CONCR SECTIONS & DETAILS SHT 4 008134-	05AP4 07FE4A						14JN4 10DE4A		06MY7 06MY7A	08ND7 08ND7A	01JL1	000623
C363	09ND7	06	REINFD. CONCR SECTIONS & DETAILS SHT 5 008134-	07AP4 25AP4A						14JN4 10DE4A		13MY7 13MY7A	09ND7 09ND7A	01JL1	000623
C364	30MR9	09	REINFD. CONCR SECTIONS & DETAILS SHT 6 008134-	05MY4 03MY4A						14JN4 10DE4A		16ND7 16ND7A		01JL1	000623
C365	27FEO	B	REFUEL G. CANAL LINER PLATE PLN & SECT. 900000-	06OC0 06OCOA DELETED AS OF 05-01-74											000627

(SORT BY --- IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AE870-C
CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES
SECOND LINE- FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ACTIV
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ISSUE"
			ORDER						

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS						
C366	27FEO	B	SYSTEM ENG I-J NODES INTERNAL-REFUEL.G.CANAL LNR.PLT.SEC.&DETS.SHT.1 900000-	140CO 140COA DELETED AS DF 05-01-74						000627
C368	12MY7	07	PRIMARY SHIELD LINER PLATE, SHEET 1 008131-	05MR4 13MR4A			30N04 09DE4A	12MY7 12MY7A	01JL1	000627
C369	12APO	10	PRIMARY SHIELD LINER PLATE, SHEET 2 008134-	05JL4 06JN4A		30N04 09DE4A	30MR7 30MR7A	30MR7 30MR7A	01JL1	000627
C370	13JNO	11	PRIMARY SHIELD MISC. CONCRETE DETAILS 008134-	07JL4 03JN4A		15SE7 24JA5A	15DE7 03AU8A	NA NA	01JL1	000623
C371	02N07	10	PRIMARY SHIELD CONCRETE REINFORCING, 008131-	06MYO 20AU3A DETAILS, SHEET 1			15AP5 16JL4A	02N07 02N07A	01JL1	000623
C372	01FEB	08	PRIMARY SHIELD CONCRETE REINFORCING, 008131-	14MYO 24AU3A DETAILS, SHEET 2			20JL5 16JL4A	01FEB 01FEB8A	01JL1	000623
C373	02N07	06	PRIMARY SHIELD CONCRETE REINFORCING, 008131-	21MYO 010C3A DETAILS, SHEET 3			20JL5 16JL4A	02N07 02N07A	01JL1	000623
C374	06MYO	11	UPPER STEAM GEN.LATERAL SUPPORT RC.PMP VERT SUP. 008151-	020CO 020COA		15N06 18MR7A	25AP7 25AP7A	20FE7 16SE7A	01JL1	000626
C375	13MYO	07	UPPER STEAM GEN.LATERAL SUPPORT RC.PMP VERT SUP. 008153-	10AP7 24FE7A EMBED DET.		15JL7 18MR7A	25AP7 25AP7A	15FE8 17JAB8A	01JL1	000625
C376	05SE9	10	REACT.&STM.GEN.PLTS,PLNS AND DETAILS 008153-	22APO 22APOA				190C3 21DE3A	01JL1	000626
C377	08JAO	06	MISC.STEEL REACT.COOLNT PUMP SUPPS.& RESTRAINTS 008153-	01FE7 23DE6A		15DE7 10JA7A		20JN8 18N07A	01JL1	000626
C378	13MYO	10	LWR PRESSURIZER SUPPORT PLAN & SECT. 008153-	10DE3 03DE3A		15DE6 12AU6A		20JN7 28JN7A	01JL1	000626

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES
SECOND LINE---FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FOR CONSTR	9 ADD REV'S	10 "FINAL ISSUE"	ACTIV
C379	13JNO 05 1	Q CL SYSTEM ENG I-J NODES	MISC. CONCRETE DETAILS, SHEET 1 008134-	15JN6 10JN6A				06JL6 06JL6A			10MY7 22AP7A		01JL1	000623
C380	1	MISC. STEEL FRAMING SUPP. FOR METAL SIDING 008134-	DELETED											000623
C381	11AUO 09 1	STEEL FRAMING PLAN AT EL 626-O 008171-	05NO4 05OC4A					23MY5 23MY5A			01JA7 01FE7A		01JL1	000624
C382	19DE9 09 1	STEEL FRAMING PLAN AT EL 640-O 008171-	10NO4 16OC4A					23MY5 23MY5A			01JA7 01FE7A		01JL1	000624
C383	13JNO 09 1	STEEL FRAMING PLAN AT EL 659-O 008172-	15JA5 19FE5A					23FE6 23FE6A			01JN7 07JN7A		01JL1	000624
C384	01AUO 08 1	STEEL FRAMING PLAN AT EL 685-O 008172-	20JA5 26FE5A					16AP6 13AP6A			01JL7 21JL7A		01JL1	000624
C385	16NO9 04 1	INTERNALS-STEEL DETAILS 008172-	15SE6 26AP7A					NA NA			20JA7 06MY7A		01JL1	000620
C386	1	RCTR BLDG UN1&2 DISODIUM PHSPHT BSKTS PLN&DTLS												000625
C387	01AUO 06 1	MISC. STEEL PLAN SECTIONS AND DETAILS 008172-	10MR6 25OC6A								NA NA		08NO6 08NO6A	10JN9 000620
C388	09AU7 04 1	COLUMN SCHED. AND BASE PLATE DETAILS 008172-	20JA5 28FE5A					06JN5 06JN5A			01MR7 04MR7A		01JL1	000624
C389	08NO9 02 1	EMBEDDED STEEL DETAILS AT EL. 659-O 900000-	01SE6 15JN7A					NA NA			20MR7 01SE7A	16JA8 16JA8A	01JL1	000625
C391	12MY7 06 1	MISC. STEEL PIPE RESTRAINTS, SHT. 2 008163-	05AP4 30AP4A EMBEDS								15NO4 15NO4A	12MY7 12MY7A	01JL1	000625

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

PAGE 33

AE870-C

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ACTIV
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ISSUE"
ORDER									
	REVDT DCN	DESCRIPTION	COMMENTS						
	REVNO								
	Q CL	SYSTEM ENG I-J NODES							
C392	17JL8	MISC. STEEL	05SE4				10MR7	17JL8	01JL1
	04	PIPE RESTRAINTS, SHT. 3	11JL4A				10DE5A	17JL8A	000625
	1	008163-900000	EMBEDS						
C393	18JL4	BASE SLAB-EMBEDDED MISC.	05JAO				16MY3		01JL1
	07	STEEL FRAMING	05JAOA				16MY3A		000625
	1	008060-							
C395	09FE7	MISC. STEEL	12AU4				15JA5		01JL1
	06	PIPE RESTRAINTS, SHEET 5	12AU4A				15N04A		000625
	1	008163-	EMBEDS						
C396	090C8	MISC. STEEL	26AU4		22JA7		25AP7		01JL1
	05	PIPE RESTRAINTS, SHEET 6	26AU4A		040C4A		10DE5A		000625
	1	008163-	EMBEDS						
C397	30JL4	LINER PLATE	16FEO				01MYO		01JL1
	01	LEAK CHASE SYS., SHT. 1	16FEOA				16MY3A		000627
	1	008092-							
C398	30JL4	LINER PLATE	16FEO				01MYO	30JL4	01JL1
	01	LEAK CHASE SYS., SHT. 2	16FEOA				16MY3A	30JL4A	000627
	1	008092-							
C399	16MY3	DOME LINER	01APO				01MYO	16MY3	01JL1
	00	PLATE LEAK CHASE SYS.	01APOA				16MY3A	16MY3A	000627
	1	008092-							
C400	25AP8	REACT. BLDG. UN. 1&2 MISC.	150C6		22DE7		15MR8		01FE1
	01	STRUCT. STEEL MODS. AND	05DE7A		22DE7A		25AP8A		000625
	1	009183-	PIPE RESTR.						
C401	12APO	REACT. BLDG. UN. 1&2 MISC.	150C6		03AU7		01SE7		01FE1
	05	STRUCT. STEEL MODS. AND	08DE7A		22DE7A		04MY8A		000625
	1	009183-	PIPE RESTR.						
C402	16N09	REACT. BLDG. UN. 1&2 MISC.	150C6		03AU7		01SE7		01FE1
	05	STRUCT. STEEL MODS. AND	12DE7A		18JABA		14AP8A		000625
	1	009183-	PIPE RESTR.						
C403	12APO	REACT. BLDG. UN. 1&2 MISC.	150C6		NA		01SE7		01FE1
	03	STRUCT. STEEL MODS. AND	29DE7A		NA		05MY8A		000625
	1	009183-	PIPE RESTR.						
C404	13AU0	REACT. BLDG. UN. 1&2 MISC.	150C6		03AU7		01SE7		01FE1
-----	05	STRUCT. STEEL MODS. AND	09JABA		14FE8A		07AP8A		000625
	1	009183-900000	PIPE RESTR.						

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS , & 2

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

08/29/87

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FOR CONSTR	9 ADD REV'S	10 "FINAL ISSUE"	ACTIV
C405	11AU0	05	SYSTEM ENG I-J NODES REACT.BLDG.UN.1&2 MISC. STRUCT.STEEL MODS.AND 009183-900000					03AU7 30JN8A			01SE7 05SE8A		01FE1	000625
C406	10MRO	04	REACTOR BLDG.UNIT 1&2 MISC.STRUCT.STEEL MODI- 008163-900000				14JL7 17AP8A				27SE7 31MY8A		01JL0	000625
C407	10MRO	05	REACTOR BLDG.UNIT 1 MISC STRUCT.STEEL MOD.& PIPE 008163-900000				150C6 01MY8A				01SE7 31MY8A		01JL0	000625
C408	11MY9	03	REAC.BLDG.UN.1&2 MISC STRUCT.STL.MODS AND PIPE 900000-900000				14JL7 04AU8A		26SE8 26SE8A		27SE7 26SE8A		01FE1	000625
C409	09MY8	07	PRIMARY AND SECONDARY SHIELD, WALL 008131-				30JL0 30JL0A				08JN3 08JN3A		01JL1	000627
C410	27JA7	05	PRIMARY AND SECONDARY SHIELD WALL,DTLS.&SECT. 008131-				31JL0 31JL0A				08JN3 08JN3A		01JL1	000627
C411	190C7	06	MISC.STEEL PIPE RESTRNTS SHEET 7 EMBEDS 008163-				09SE4 09SE4A				15AP7 10DE5A		01JL1	000625
C412	29JL7	04	MISC.STEEL PIPE RESTRNTS SHEET 8 EMBEDS 008163-				16SE4 16SE4A	02JA6 02JA6A			15MY7 29JL7A		01JL1	000625
C413	13JL9	13	MISC.STEEL PIPE RESTRNTS SHEET 9 UNIT 1 & 2 009183-				19SE4 19SE4A	13N04 13N04A			15JN7 21JN7A		01JL1	000625
C414	22JN7	03	MISC.STEEL PIPE RESTRNTS SHEET 10 EMBEDS 008163-				19DE5 19DE5A	02JA6 02JA6A			15JN7 21JN7A		01JL1	000625
C415	22JN7	02	MISC.STEEL PIPE RESTRNT. SHEET 11 EMBEDS 009183-				24MY6 24MY6A	28MY6 28MY6A			15JN7 21JN7A		15DE8 29DE9F	000625
C416	11AU0	08	MISC.STEEL PIPE RESTRNT. SCHED. SHEET 1 009183-				10SE6 08SE6A	15JN7 13SE6A	13JA7 03JA7A	20DE7 03JA7A			01MY1	000625

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

08/29/80
 1 2 3 4 5 6 7 8 9 10
 START DRWG ISSUE ISSUE ISSUE INTERM INTERM ISSUE ADD "FINAL ACTIV
 DRWG. 30% FOR FOR FOR CONSTR CONSTR FOR REV'S ISSUE"
 DONE BIDS MILL FAB ISSUE1 ISSUE2 CONSTR

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10
C417	11SEB 06 1	Q CL SYSTEM ENG I-J NODES	MISC. STEEL PIPE RESTRAINT. SCHED., SHEET 2 009183-	15SE6 08SE6A					15JN7 13SE6A	13JA7 13JA7A	20DE7 13JA7A			01MY1 000625
C419	13AUG 06 1	LINER PLATE REQUIREMENTS PENTRTN.DTLS. UNIT 1&2 009130-		150C6 150C6A								290C6 18N06A		01MY1 000627
C422	16N09 00 1	REACTOR BLDG. 1&2 MISC. STL. -DECAY HT. RETRN. PIPE - JET BARRIER		20JL9 20JL9A								16N09 16N09A		000625
C426	02AUG 08 1	REACTOR BLDG. UNIT 1 & 2 EXHAUST STACKS, PL. & DTLS. 009123-		15JL6 24JN6A				150C6 15JL6A	17SE6 17SE6A			15DE6 09JAB8		01MY1 000625
C427	02AUG 02 1	EXHAUST STACK SECTIONS & DETAILS 009123-		10MR7 29DE7A								10JN7 09JAB8		10JN9 000620 01DE9F
C428	02SEP 07 2	REACTOR BLDG. UNIT 1&2 BUTT RESS ACCESS SHAFT 900000-		25JAO 25JAOA								15SE4 23AUG4A		01MY1 000621
C429	01OCT 04 1	REACTOR BLDG. UNIT 1&2 FEEDWATER ISOLATION VLV 008131-		18SE4 18SE4A CHAMBER								20DE4 30AP6A		01JL1 000621
C430	29NOV 03 1	REACT BLDG. UNIT 1&2 CONS OPEN REINFG. SHEET 1 008082-		12NO3 29NO3A								20JN4 30JL4A		01MY1 000622
C431	29NOV 03 1	REACT BLDG. UNIT 1&2 CONS OPEN REINFG. SHEET 2 009100-		05FE4 20FE4A								20JN4 30JL4A		01MY1 000622
C432	05SEP 05 1	REACTOR BLDG. UNIT 1&2 COLD LEG RESTRAINT SH. 2 009183-		30JL6 19NO6A			29AP7 29AP7A	NA NA				15JL7 01DE7A		01DE8 000623 02NO9F
C434	16MAY 07 1	PRESSURIZER UPPER SUPP. PLAN AND SECTIONS 009174-		10FE7 29SE6A				21MR7 21MR7A				10MY7 31MY7A		10MY9 000620 01DE9F
C435	02FEB 10 1	REACTOR BLDG. UNIT 1 & 2 HOT LEG PIPE RUPTURE 009174-		10JN6 10JN6A SUPPORT SHT 1				20AUG 18JN6A	22DE6 22DE6A			20SE6 05OC7A		01DE8 000620 01SEOF

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AE870-C
CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FOR CONSTR	9 ADD REV'S	10 "FINAL ISSUE"	ACTIV
C436	120C9 09 1		Q CL SYSTEM ENG I-J NODES REACTOR BLDG. UNIT 1 & 2 HOT LEG PIPE RUPTURE 009174-					20AU6 18JN6A			25SE6 050C7A		01DE8 01SEOF	000620
C437	11AU0 09 1		REACT. BLDG. UN 1&2 MISC. STEEL HOT LEG PIPE RUPTR 009174-			01NO6 01NO6A	NA NA	15JA7 15AP7A			15FE7 050C7A		01DE8 01SEOF	000620
C438	11AU0 04 1		HOT LEG PIPE RUPTURE SUPPORTS SHEET 4 009174-			10FE7 10JA7A		20FE7 07FE7A			10MY7 15AP7A		10MY9 01MYOF	000620
C439	30NO9 04 1		REACTOR BLDG. UNIT 1 & 2 PIPE RESTRAINT LINE 009174-			15JN6 02JN6A	NA NA	15JA7 07FE7A			20FE7 050C7A		01DE8 02JL9A	000620
C440*	26NO9 07 1		PURP RETURN LINE RESTRAINTS SHEET 2 009174-			10AU6 14AUGA	NA NA	24AU6 24AUGA			20MR7 16FE7A		20MR9 01DCOF	000620
C442	06AP7 01 1		FEED WATER ISOLATION VLV CHMPR. REINF. SLAB EL642-0 008131-			110C6 120C6A	NA NA	NA NA			15NO6 270C6A			000620
C444	26JL7 02 1	##	SEC. SHIELD REINF NORTH WALL INSIDE ELEV. SHT 1 008134-			11SE6 11SE6A	NA NA	NA NA	01NO6 02NO6A	01FE7 31JA7A	01SE7 26JL7A	26JL7 26JL7A	150C9	000623
C445	*2AP8 04 1		SEC. SHIELD REINF NORTH WALL INSIDE ELEV. SHT 2 008134-			11SE6 11SE6A	NA NA	NA NA	NA NA	01FE7 31JA7A	01SE7 01SE7A	12AP8 12AP8A	150C9	000623
C446	12DE8 04 1		SEC. SHIELD REINF NORTH WALL OUTSIDE ELEV SHT 1 008134-			20AU6 30AUGA	NA NA	NA NA	01NO6 02NO6A	01FE7 31JA7A	01SE7 26JL7A	16DE7 16DE7A	150C9	000623
C447	03AU8 05 1		SEC. SHIELD REINF. NORTH WALL OUTSIDE ELEV SHT 2 008134-			20AU6 30AUGA	NA NA	NA NA	NA NA	01FE7 31JA7A	01SE7 01SE7A	03AU8 03AU8A	150C9	000623
C448	30AU8 04 1		SEC. SHIELD REINF. SOUTH WALL INSIDE ELEV. SHT 1 008134-			28JL6 30AUGA	NA NA	NA NA	01NO6 02NO6A	01FE7 02FE7A	01SE7 25JL7A	16DE7 16DE7A	150C9	000623
C449	03AP8 03 1		SEC. SHIELD REINF. SOUTH WALL INSIDE ELEV. SHT 2 008134-			10SE6 10SE6A	NA NA	NA NA	NA NA	01FE7 01FE7A	01SE7 30AU7A	03AP8 03AP8A	01NO8 04JN9A	000620

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

MIDLAND UNITS 1 & 2

08/29/80

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
					START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
C450	30AUB 04 1		Q CL SYSTEM ENG I-J NODES SEC. SHIELD REINF. SOUTH WALL OUTSIDE ELEV SHT 1 008134-	10SE6 10SE6A		NA	NA	NA	NA	01N06 02N06A	01FE7 03FE7A	01SE7 04AU7A	02FE8 02FE8A	01N08 01SE9A	000620
C451	19JLB 04 1		SEC. SHIELD REINF. SOUTH WALL OUTSIDE ELEV SHT 2 008134-	10SE6 10SE6A		NA	NA	NA	NA	NA	01FE7 01FE7A	01SE7 31AU7A		01N08 04JN9A	000620
C452	040C7 03 1		SEC. SHIELD REINF. WEST WALL INSIDE ELEV. SHT 1 008134-	100C6 10SE6A		NA	NA	NA	NA	01N06 05N06A	01FE7 02FE7A	01SE7 08JL7A	040C4 040C4A	01N08 04JN9A	000620
C453	12APB 04 1		SEC. SHIELD REINF. WEST WALL INSIDE ELEV. SHT 2 008134-	100C6 11SE6A		NA	NA	NA	NA	NA	01FE7 01FE7A	01SE7 30AU7A	12AP8 12AP8A	01N08 01SE9A	000620
C454	050C7 03 1		SEC. SHIELD REINF. WEST WALL OUTSIDE ELEV SHT 1 008134-	100C6 11SE6A		NA	NA	NA	NA	01N06 05N06A	01FE7 02FE7A	01SE7 08JL7A	040C4 040C4A	01N08 01SE9A	000620
C455	12JAB 02 1		SEC SHIELD REINF W WALL OUTSIDE ELEV SHEET 2 008134-	15SE6 15SE6A UNIT 1		NA	NA	NA	NA	NA	01FE7 01FE7A	01SE7 30AU7A	12JAB 12JA8A	01MR9 01SE9A	000623
C456	060C7 03 1		SEC SHIELD REINF E WALL INSIDE ELEV. SHEET 1 008134-	16SE6 16SE6A UNIT 1		NA	NA	NA	NA	01N06 08N06A	01FE7 02FE7A	01SE7 26JL7A	070C7 070C7A	01MR9 01SE9A	000623
C457	12JAB 02 1		SEC SHIELD REINF E WALL INSIDE ELEV. SHEET 2 008134-	16SE6 16SE6A UNIT 1		NA	NA	NA	NA	NA	01FE7 01FE7A	01SE7 22AU7A		01MR9 01SE9A	000623
C458	060C7 03 1		SEC SHIELD REINF E WALL OUTSIDE ELEV SHEET 1 008134-	17SE6 17SE6A UNIT 1		NA	NA	NA	NA	01N06 05N06A	01FE7 02FE7A	01SE7 26JL7A	070C7 070C7A	01MR9 01SE9A	000623
C459	12JAB 03 1		SEC SHIELD REINF E WALL OUTSIDE ELEV SHEET 2 008134-	17SE6 17SE6A UNIT 1		NA	NA	NA	NA	NA	01FE7 01FE7A	01SE7 31AU7A		01MR9 01SE9A	000623
C460*	21JA7 01 1		LETDOWN COOLER AREA REIN WALL ELEV SHEET 1 008134-	20SE6 20SE6A UNIT 1		NA	NA	NA	NA	01JA7 02N06A	NA	01FE7 21JA7A		01SE8 01SE9A	000623
C461	09MR9 03 1		LETDOWN COOL. AREA REINF WALL ELEV SHEET 2 008134-	20SE6 20SE6A UNIT 1		NA	NA	NA	NA	01JA7 02N06A	NA	01FE7 21JA7A		01SE8 01JLOF	000623

(SORT BY ---IDENTIFICATION NUMBER

)

2

3

4

5

6

7

8

9

10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AE870-C CIVIL/STRUCTURAL			CIVIL / STRUCTURAL DRAWING CONTROL LOG MIDLAND UNITS 1 & 2 08/29/80									
FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS								ACTIV
	REVNO											
C462	Q CL	SYSTEM ENG I-J NODES	REACTOR SUMP AREA REINF.	14SE6	NA	NA	NA	NA	NA	01SE7		01MR9 000623
	13JL8		WALL ELEV SHEET 1	14SE6A	NA	NA	NA	NA	NA	08NO6A		01SE9A
	02		008132-	UNIT 1								
C463	03FEB		REACTOR SUMP AREA REINF.	14SE6	NA	NA	NA	NA	NA	01SE7		01MR9 000623
	02		WALL ELEV SHEET 2	14SE6A	NA	NA	NA	NA	NA	05NO6A		01SE9A
	1		008132-	UNIT 1								
C466	02NO7		PRIMARY SHIELD REINF.	04OC6	NA	NA	NA	NA	NA	01FE7	02NO7	01SE8 000623
	02		ELEV SHEET 1	04OC6A	NA	NA	NA	NA	NA	17NO6A	02NO7A	01SE9A
	1		008133-	UNIT 1								
C467	02NO7		PRIMARY SHIELD REINF.	04OC6	NA	NA	NA	NA	NA	01FE7	02NO7	01SE8 000623
	01		ELEV SHEET 2	04OC6A	NA	NA	NA	NA	NA	17NO6A	02NO7A	01SE9A
	1		008133-	UNIT 1								
C468	03NO7		PRIMARY SHIELD REINF.	04OC6	NA	NA	NA	NA	NA	01FE7	03NO7	01SE8 000623
	01		ELEV SHEET 3	22OC6A	NA	NA	NA	NA	NA	17NO6A	03NO7A	01SE9A
	1		008133-	UNIT 1								
C470	06JL7		NORTH REFUELING CANAL	10NO6	NA	NA	NA	NA	01MY7	01SE7		01MR9 000623
	01		WALL ELEV AND SECTIONS	18NO6A	NA	NA	NA	NA	10FE7A	06JL7A		01SE9A
	1		008134-	UNIT 1								
C471	28FEB		SOUTH REFUELING CANAL	10NO6	NA	NA	NA	NA	01MY7	01SE7		01MR9 000623
	02		WALL ELEV AND SECTIONS	24NO6A	NA	NA	NA	NA	10FE7A	06JL7A		01SE9A
	1		008134-	UNIT 1								
C472	11AUG		SOUTH AND NORTH REFUEL	10NO6	NA	NA	NA	NA	01MY7	01SE7		01MR9 000623
	04		CANAL WALLS REBOR DTLS.	24NO6A	NA	NA	NA	NA	16FE7A	19AU7A		01SE9A
	1		008134-	UNIT 1								
C473	22FEB		PRIMARY SHIELD&CANAL	12NO6	NA	NA	NA	NA	01MY7	01SE7	22FEB	01MR9 000623
	04		WALL-INTERSECTION	20DE6A	NA	NA	NA	NA	09FE7A	30AU7A	22FEB	01SE9A
	1		008134-	UNIT 1 & 2								
C474	30AU7		SECONDARY SHIELD WALL	12NO6	NA	NA	03FE7	NA	01MY7	01SE7		01MR9 000623
	02		EMBEDS SECT AND DETAILS	29NO6A	NA	NA	03FE7A	NA	13MY7A	30AU7A		01SE9A
	1		008134-	UNIT 1 & 2								
C475	05OC7		SECONDARY SHIELD WALLS	15NO6	NA	NA	NA	NA	01MY7	01SE7		01MR9 000623
	02		ADD REINF SECT AND DET.	29NO6A	NA	NA	NA	NA	11FE7A	04AU7A		01SE9A
	1		008134-	UNIT 1								
C476	02AU7		RCS PIPE RESTRAINT AND	15DE6	NA	NA	NA			01FE7		01DE8 000625
	01		JET BARRIER LOCATIONS	15DE6A	NA	NA	NA			01FE7A		02JL9A
	1		008133-	UNIT 1								

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10	
START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
C477	30SEO 12 1	SYSTEM ENG I-J NODES COLD LEG PIPE RESTRAINTS UN. 1-2 SHEET 2 O08163-	COMMENTS 150C6 25SE6A	NA NA	NA NA	O2DE6 O2DE6A	22DE6 22DE6A	O1N06 17N07A	O1JL8 O1MROF	000625
C478	23NO7 01 1	FUEL POOL SLAB EL 634 PLAN SECT AND DETAILS O08133-	15DE6 15DE6A UNIT 1	NA NA	NA NA			O1FE7 09FE7A	O1AUB 10JN9A	000623
C479	19JL8 02 1	INTERNALS REINF. CONC. PLN EL. 685-0 O08134-	O1MR7 30MY7A UNIT 1	NA NA	NA NA			O1SE7 16N07A	O1MR9 O1SE9A	000623
C481	30SEO 08 1	UN. 1&2 MISC. STRUCT. STEEL MODS. & PIPE RESTRAINT O08163-	O1N06 14FE7A SHEET 1	NA NA	NA NA	15N06 27JN7A		O1DE6 14OC7A	O1JL8 O1FE1F	000625
C482	30SEO 11 1	UN. 1&2 MISC. STRUCT. STEEL MODS. & PIPE RESTRAINT O08163-	O1DE6 16MR7A SHEET 2	NA NA	NA NA	15DE6 27JN7A		O2JA7 22DE7A	O1AUB O1FE1F	000625
C483	11AUO 06 1	UN. 1&2 MISC. STRUCT. STEEL MODS. & PIPE RESTRAINT O08163-900000	O2JA7 11AP7A SHEET 3	NA NA	NA NA	15JA7 26JL7A		O1FE7 11N07A	O1SE8 O1FE1F	000625
C484	27MRO 04 1	UN. 1&2 MISC. STPUCT. STEEL MODS. & PIPE RESTRAINT O08163-900000	O2FE7 11AP7A SHEET 4	NA NA	NA NA	O1MR7 26JL7A		O1JN7 16DE7A	O1FE1	000625
C485	13AUO 07 1	UN. 1&2 MISC. STRUCT. STEEL MODS. & PIPE RESTRAINT C08163-900000	O7JN7 17JN7A SHEET 5	NA NA	NA NA	20JL7 30AU7A		20AU7 24JAB8A	O1FE1	000625
C486	24JNO 04 1	UN. 1&2 MISC. STRUCT. STEEL MODS. & PIPE RESTRAINT O08163-900000	14JN7 15JL7A SHEET 6	NA NA	19DE7 19DE7A	NA NA		27AU7 13MR8A	O1FE1	000625
C487	24JNO 07 1	UN. 1&2 MISC. STRUCT. STEEL MODS. & PIPE RESTRAINT O08163-900000	21JN7 24AU7A SHEET 7	NA NA	NA NA	O3AU7 23N07A		O1SE7 22FE8A	O1FE1	C00625
C488	01AUO 04 1	UN. 1&2 MISC. STRUCT. STEEL MODS. & PIPE RESTRAINT O08163-900000	28JN7 O10C7A SHEET 8	NA NA	10AU7 19DE7A			10SE7 13MR8A	O1FE1	000625
C489	01AUO 08 1	UN. 1&2 MISC. STRUCT. STEEL MODS. & PIPE RESTRAINT O08163-900000	O7JL7 150C7A SHEET 9	NA NA	17AU7 14FE8A			20SE7 C3AP8A	O1FE1	000625

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AE870-C
CIVIL/STRUCTURAL
FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FOR CONSTR	9 ADD REV'S	10 "FINAL ISSUE"	ACTIV
C490*	13AUO	03	UN. 1&2 MISC. STRUCT. STEEL MODS. & PIPE RESTRAINT	14JL7		NA	NA				27SE7 04AP8A	01FE1	000625	
	01	1	008163-900000	21N07A		NA	NA							
C491	22FEB	01	UN. 1&2 INTERNAL CONC OUTLINES SECT A	25OC6		NA	NA	NA			01DE6 06AP7A	010C8 01FE9A	000623	
	01	1	008134-	15N06A		NA	NA	NA						
C492	22AP7	00	UN. 1&2 INTERNAL CONC OUTLINES SECT B	25OC6		NA	NA	NA			01DE6 22AP7A	010C8 01FE9A	000623	
	00	1	008134-	15N06A		NA	NA	NA						
C493	01FE7	00	REACTOR BLDG. UNIT #1 REINF. SLAB EL. 605-6	29N06							15JA7 01FE7A	010C8 01FE7A	000623	
	00	1	008131-	29N06A										
C494	02JL9	02	REACT. BLDG. UN. 1, ATTACHMT TO WALL LNR. BELOW 680-0	30AU7							30SE7 26SE7A	010C8 01DE9F	000625	
	02	1	008093-	30AU7A										
C495	24JNO	05	REACT. BLDG. UN. 1&2 REACT. SUMP, PLAN & SECTIONS SH. 1	12DE7				NA			31JAB 10FE8A	010C9 01FCOF	000623	
	05	1	900000-	12DE7A				NA						
C496	24AU9	03	REACT. BLDG. UN. 1&2 REACT. SUMP, PLAN & SECTIONS SH. 2	16DE7				NA			31JAB 10FE8A	010C9 01FCOF	000623	
	03	1	900000-	16DE7A				NA						
C499	24OC8	01	TEMP. POLAR CRANE SUPPORT & LINER PLATE STIFF DT	27SE6							08OC6 07OC6A	07OC6 07OC6A	010C8 24OC8A	000620
	01	2	009222-	27SE6A										
	01		UNIT 2											
C501	08JLO	14	TURBINE BLDG. -UNIT 1 CON CRETE FOUND. MAT.	10AU9							20OC4 11OC4A	04AP8 04AP8A	01JL1	000631
	14	1	010140-	01AU9A										
	01		AT EL. 614-0											
C502	14JLO	06	TURBINE BLDG. UNIT 1 CONC MEZZ. FLR. PLN. @ EL. 634-6	15SE9				13DE4			10JA7 03FE7A	18JAB 18JABA	01JL1	000633
	06	2	010191-	15AU9A				13DE4A						
C503	12SEO	07	TURBINE BLDG. UNIT 1 CONC OPER. FLR. PLN. @ EL. 659-0	22SE9				13DE4			10AP7 12AP7A	18JAB 18JABA	01JL1	000633
	07	2	010211-	22SE9A				13DE4A						
C504	06AP7	05	TURBINE BLDG. -UNIT 1 FOUND. MAT. REINF. PLAN	01OC9							31AU4 11OC4A	06AP7 06AP7A	01JL1 06AP7A	000631
	05	1	010140-	01OC9A										
	01		AT EL. 614-0											

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AE870-C

CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
					START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
C506	16FEB	08	2	Q CL SYSTEM ENG I-J NODES TURBINE BLDG.-UNIT 1 CONCRETE FND.MAT., SECT. O10140-	12DE9 12DE9A AND DETAILS, SHEET 1							200C4 110C4A	16FEB 16FE8A	01JL1 16FE8A	000631
C507	15JAO	06	2	TURBINE BLDG.-UNIT 1 CONCRETE FND.MAT., SECT. O10140-	12DE9 12DE9A AND DETAILS, SHEET 2							200C4 110C4A	01FE7 01FE7A	01JL1 060C8A	000631
C508	15MR7	07	2	TURBINE BLDG.UN.1&2 CONC FND.MAT.SECT.& DET. SH.3 O10140-	16JNO 16JNOA							200C4 10SE4A	15MR7 15MR7A	01JL1 15MR7A	000631
C509	13JAB	03	2	TURB.BLDG.UNIT 1 REINF. SEC & DETLS 4 CONC WALLS O10140-	23MR6 23MR6A							30AP6 06MY6A	13JAB 13JAB8A	01JL1	000631
C511	16JN6	01	1	TURBINE BLDG.UNIT 1 COL- UMN ANCHOR BOLT PLAN O10131-	16JLO 16JLOA							21JN6 16JN6A	16JN6 16JN6A	01JL1 16JN6A	000634
C518	16JA6	09	2	TURBINE GENERATOR PEDESTAL FOUND. REINFORC O10111-	060C9 060C9A PLAN AND SECTIONS							30MY4 01JL4A	16JA6 16JA6A	01JL1 16JA6A	000636
C519	14FEO	05	2	TURBINE GENERATOR PEDESTAL DECK PLAN AND O10111-	130C9 130C9A LONGITUDE SECTIONS				15JA6 15JA6A			01DE6 29JN6A	17AU7 17AU7A	01JL1	000636
C520	10N06	02	2	TURBINE GENERATOR PEDEST TYP. CROSS SECTIONS O10111-	160C9 160C9A				16JA6 16JA6A			01N06 29JN6A	10N06 10N06A	01JL1 10N06A	000636
C521	10N06	02	2	TURBINE GENERATOR PEDESTAL ELEVATIONS O10111-	200C9 200C9A				16JA6 16JA6A			01N06 29JN6A	10N06 10N06A	01JL1 10N06A	000636
C522	21JA6	00	2	TURBINE GENERATOR PED.TYPICAL DETAILS O10111-	15JA5 14JA5A							20FE6 21JA6A	21JA6 21JA6A	01JL1 21JA6A	000636
C523	06AP7	04	2	TURBINE GENERATOR PEDESTAL REINFORCEMENT O10111-	290C9 290C9A PLAN AND SECTIONS					16JA6 16JA6A		01N06 15JN6A	06AP7 06AP7A	01JL1 06AP7A	000636
C524	15JN6	03	2	TURBINE GENERATOR PEDESTAL REINFORCEMENT O10111-	03N09 03N09A ELEVATIONS AND SECTIONS					16JA6 16JA6A		01N06 15JN6A	15JN6 15JN6A	01JL1 15JN6A	000636

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AEB70-C

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES

SECOND LINE---FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FOR CONSTR	9 ADD REV'S	10 "FINAL ISSUE"	ACTIV
C539	16FE8 03 2		SYSTEM ENG I-J NODES TURBINE BLDG. STEEL FRAM- ING EL. # COL LINE L & LB 010132-	30JL9 30JL9A				13DE4 13DE4A			20N06 21DE6A	16FE8 16FE8A	01JL1	000634
C540	02AU6 01 2		TURBINE BLDG. STEEL FRAM- ING EL. 614-0 & DETAILS 900000-	10JAO 10JAOA DELETED										000634
C541	14JLO 00 2		TURBINE BLDG. UN. 1&2 MISC STEEL DETAILS SH. 2	14MRO 14MROA							14JLO 14JLOA			000601
C542	10N09 08 2		TURBINE BLDG. STEEL FRAM- ING EL. # COL LINE Q & QA 010132-	20AU9 20AU9A				13DE4 13DE4A			20N06 26JL6A	28DE7 28DE7A	01JL1	000634
C543	21N08 08 2		TURBINE BLDG. STEEL FRAMG NORTH EL - UNIT 1 & 2 010132-	20AU9 20AU9A							30SE4 26JL4A	12JAB 12JABA	01JL1	000634
C544	28APO 09 2		STRUCTL. STEEL TURB. BLDG. FLOOR FRAMING EL. 695-0 010132-	21AU9 21AU9A				13DE4 13DE4A			15JL7 21DE6A	08MR8 08MR8A	01JL1	000634
C546	25APO 01 2		TURB BLDG UN1&2 STRCT STL MISC PLTFRMS & SPTS	01N09 01N09A							26DE9 26DE9A			000645
C547	24OC7 02 2		TURBINE BLDG. MISC. PLAT- FORMS & SUPPORTS, SHT. 1 010231-	05N00 05N00A				13DE4 13DE4A			10JN7 04MR7A	240C7 240C7A	01JL1	000635
C549	17AU9 02 2		TURB. BLDG. STRUCTL FRAME SUPP. SEC. & DETAIL 010132-	10JA7 15MR7A							15MY7 21AP7A	240C7 240C7A	01JL1	000635
C551	21N08 02 2		TURB. BLDG. MISC. STEEL HATCH COVERS & DETAILS 010132-	01DE6 23MY7A		NA NA					01MR7 07JN7A		01DEB 01JAOF	000635
C552	08FE8 05 2		TURBINE BLDG. EQUIPMENT FOUNDATIONS, SHEET 1 010242-	10JN6 27AP6A							20JA7 25JN6A	08FE8 08FE8A	01JL1	000631
C553	29DE6 02 2		TURBINE BLDG. EQUIPMENT FOUNDATIONS, SHEET 2 010242-	10AU6 28AP6A							20JA7 14MY6A	29DE6 29DE6A	01JL1 29DE6A	000631

(SORT BY ---IDENTIFICATION NUMBER

)

2

3

4

5

6

7

8

9

10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AE870-C

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
					START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
C554	31JLB	02	Q CL SYSTEM ENG I-J NODES TURBINE BLDG. EQUIPMENT FOUNDATIONS SHEET 3 010242-	10DE6 10DE6A								20MR7 25JN6A	02DE7 02DE7A	01JL1	000631
C555	25APO	03	TURB. BLDG. UNIT 1 CONC. OUTLINES FLOOR EL. 634-6 010191-900000	24JA7 24JA7A								28FE7 06SE7A	03MY8 03MY8A	28FEO	000633
C556	14JLO	07	TURB. BLDG. UNIT 1 CONC. OUTLINES FLOOR EL. 659-0 010211-	31JA7 31JA7A								28FE7 06SE7A	03MR8 03MR8A	28FEO	000633
C557	05SE9	02	TURB. BLDG. UNIT 1 MISC STEEL PLATF. SECT. & DE- 900000-	15MR8 15MR8A TAILS SH. 1								14AP8 19AP8A	130C8 130C8A	01JL1	000635
C558	14FEO	02	TURB. BLDG. UNIT 1 MISC STEEL PLATF. SECT. & DE- 900000-	10AP8 20AP8A TAILS SH. 2								15MY8 17MY8A	20SE8 20SE8A	01JL1	000635
C559	12DE8	01	TURB. BLDG. UNIT 1 MISC STEEL PLATF. SECT. & DE- 900000-	10MY8 12MY8A TAILS SH. 3								15JN8 22JN8A		01JL1	000635
C560	07MR8	00	TURB. BLDG. UN. 1&2 MISC EQUIP. SUPP. PLANS, SECT. 010242-	20FEB 20FEB8A & DETAILS								06MR8 07MR8A		01JL1	000633
C561	10AUB	01	TURB. BLDG. UN. 1&2 MISC REINF. SLABS ABOVE STAIRS 900000-	28FEB 01MR8A & DOORS								30MR8 27MR8A		01JL1	000633
C562	15JN8	00	TURB. BLDG. UN. 1 MISC. STL MSR VENT STACK SUPPORTS, 900000-	15MY8 22MY8A PLANS, SECTS. & DETS.								22JN8 15JN8A		14APO	000635
C563	12DE8	01	TURB. BLDG. UN. 1 MISC. STL PLATFORMS PLANS, SECTS. & 900000-	15JL8 16JN8A DETS. SH. 4								15AUB 28JL8A		14APO	000635
C564	12DE8	01	TURB. BLDG. UN. 1 MISC. STL PLATFORMS PLANS, SECTS. & 900000-	15JL8 07JL8A DETS. SH. 5								15AUB 28JL8A		14APO	000635
C565	29JLO	01	TURB BLDG UN. 1&2 MISC STEEL SHIELDING PLT DTLS 900000-	05SE8 05SE8A								060C8 26DE8A		14APO	000635

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AE870-C

CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ACTIV
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ISSUE"

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	8	9	10
C566	08JLO 01 2	Q CL SYSTEM	ENG I-J NODES TURB.BLDG.UN.1 MISC ST MAIN STM PIPE SUPP.PLANS	06N08 06N08A SECTIONS AND DETAILS	08JA9 01AU9A		000635
C601	02AP7 02 1		WALL REINF.-OUTSIDE FACE EL.673 TO 754 120 DEG.TO 009112-	08MR6 25FE6A 240 DEG.-UNIT 1 & 2	01JN6 12AP6A	06AP7 06AP7A	01JL1 000622
C602	130C7 04 1		WALL REINF.-OUTSIDE FACE EL.673 TO 754-240 DEG.TO 009112-	01MR6 23FE6A 360 DEG.-UNIT 1 & 2	01JN6 12AP6A	130C7 130C7A	01JL1 000622
C603	06AP7 03 1		WALL REINF.-INSIDE FACE EL.673 TO 754-120 DEG.TO 009112-	18FE6 18FE6A 240 DEG.-UNIT 1 & 2	01JN6 12AP6A	06AP7 06AP7A	01JL1 000622
C604	06AP7 03 1		WALL REINF.-INSIDE FACE EL.673 TO 754-240 DEG.TO 009112-	20FE6 20FE6A 360 DEG.-UNIT 1 & 2	01JN6 12AP6A	06AP7 06AP7A	01JL1 000622
C605	27JL5 01 1		PARTIAL WALL REINF.ABOVE EUIPMENT HATCH - UNIT 2 900000-	23MR6 23MR6A DELETED	15AP6 12AP6A	27JL6 27JL6A	NA NA 000622
C615	16DE7 11 1		LINER PLATE REQMTS. PENETRATION SCHEDULE 009130-	15FE0 15FEOA	26MR3 26MR3A	16DE7 16DE7A	01JNO 000627
C616	15JN4 06 1		LINER PLATE REQMTS. FLOOR PLANS & DETAILS 009130-	15FE9 15FE9A	16MY3 16MY3A	15JN4 15JN4A	01JNO 000627
C617			LINER PLATE REQUIREMENTS LEAK CHASE SYSTEM 009130-	28JA7 15JN9F			15N08 01DEOF 000627
C618	09SEO 10 1		REACT.BLDG.UNIT 2 ATTACH.TO WALL LINRPLATE 009130-	01MR6 01MR6A	30JL6 18JN6A		15N08 01AUOF 000627
C619	29JLO 01 1		LINER PLATE REQMTS. DETAILS, SHEET 1 009130-	11MR4 11MR4A	26AP4 05AP4A	05AP4 05AP4A	01JNO 000627
C620	06JAB 08 1		LINER PLATE REQUIREMENTS ATTACH TO DOME LINER PLT 009130-	26AP4 26AP4A SHEET 1	15AU4 14AU4A	06JAB 06JA8A	01JN1 000627

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AE870-C

CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES

SECOND LINE---FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FOR CONSTR	9 ADD REV'S	10 "FINAL ISSUE"	ACTIV
C621	08MR7 06 1		SYSTEM ENG I-J NODES LINER PLATE REQUIREMENTS ATTACH TO DOME 009130-								15AU4 14AU4A	08MR7 08MR7A	01JN1	000627
C622			UNIT 2 LINER PLATE LEAK CHASE SYSTEM 009130-	28JA7 10SE7A		NA NA	NA NA	NA NA			NA NA		15N08 03DE9F	000625
C623	27AP9 07 1	##	INTERNALS-CONCRETE OUTLINE, PLANS 009161-	28AU3 28AU3A							20MY4 24AP4A	130C7 130C7A	01JNO	000623
C624	11SE9 11 1	##	INTERNALS-REINFD. CONCRE PLAN AT EL 593-6 009161-	29AU3 29AU3A							20MY4 24AP4A	14FEB 14FEB8A	01JNO	000623
C625	12SEO 07 1		INTERNALS-REINFD. CONCRE PLAN AT EL 626-0 009162-	25SE3 25SE3A							20JL4 30JL4A	19DE7 19DE7A	01JNO	000623
C626	24JNO 08 1	##	INTERNALS-REINFD. CONCRE PLAN AT EL 640-0 009162-	150C3 150C3A							25N04 10DE3A		01JNO 22AU8A	000623
C627	14MRO 07 1		INTERNALS-REINFD. CONCRE PLAN AT EL. 650-0 009163-	10MR7 10MR7A				31MY7 31MY7A			10JN7 08JL7A	11AUB 11AUBA	01JNO	000623
C628	11AUB 03 1		INTERNALS REINFORCED CONCRETE, PLN. @ EL. 685-0 009163-	10JN7 25MY7A							10SE7 07JL7A	11AUB 11AUBA	01JL1	000623
C629	26OC7 03 1		FUEL POOL SLAB REINF ELEV. 634-0 SECTIONS 009163-	100C6 15SE6A		NA NA	NA NA	NA NA	10DE6 070C6A	NA NA	10FE7 06JA7A	26OC7 26OC7A	01JL1	000623
C630	22JN7 03 1		REINF. CONC. SLAB PLANS & SECTIONS EL 605-6 009161-	26JN5 26JN5A	15JN6 15JN6A						10AU6 26JL6A	21JN7 21JN7A	01JL1	000623
C631	07DE7 10 1		INTERNALS-REINF. CONC. SECTS. & DETAILS, SHEET 1 009163-	18SE5 18SE5A					20AP6 10MY6A		10FE7 24FE7A	07DE7 07DE7A	01JL1	000623
C632	06JAB 09 1		INTERNALS-REINF. CONC. SECTS. & DETAILS, SHEET 2 009163-	100C5 100C5A					20AP6 10MY6A	15AP7 15AP7A	10FE7 18MY7A	06JAB 06JABA	01JL1	000623

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

08/29/80

PAGE 47

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
					START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
C633	06JAB 11 1		SYSTEM ENG I-J NODES INTERNALS-REINF. CONC. SECTS.& DETAILS, SHEET 3 009163-	05N05 11DE5A						15MR6 10MY6A	15AP7 15AP7A	10FE7 18MY7A	06JAB 06JABA	01JL1	000623
C634	05SE9 11 1		INTERNALS-REINF. CONC. SECTS.& DETAILS, SHEET 4 009163-	05DE5 11DE5A						20MR6 10MY6A	15AP7 15AP7A	10FE7 18MY7A	08DE7 08DE7A	01JL1	000623
C635	28APB 12 1		INTERNALS-REINF. CONC. SEC TIONS&DETAILS SHEET 5 009163-	09FE6 09FE6A						08MR6 10MY6A		10FE7 24FE7A		01JL1 06JABA	000623
C636	09MYB 10 1		INTERNALS-REINF. CONC. SEC TIONS&DETAILS SHEET 6 009163-	10FE6 10FE6A						08MR6 10MY6A		10FE7 24FE7A		01JL1 09MYBA	000623
C637	22FE8 08 1		INTERNALS-REINF. CONC. SEC TIONS&DETAILS SHEET 7 009163-	10MR6 10MR6A						08MY6 10MY6A		10FE7 16FE7A	27FE8 27FE8A	01JL1	000623
C638	06FE9 06 1		INTERNALS-REINF. CONC. SEC TIONS&DETAILS SHEET 8 009163-	25FE6 25FE6A						08MY6 09AP6A		10FE7 24FE7A	24FE7 24FE7A	01JL1	000623
C639	03JN7 06 1		INTERNALS-REINF. CONC. SEC TIONS&DETAILS SHEET 9 009163-	16MR6 16MR6A						10MY6 10MY6A		10FE7 24FE7A	03JN7 03JN7A	01JL1	000623
C640	01MR8 03 1		REACTOR BLDG. UNIT 2 S.REFUELING CANAL WALL 009163-	30JL6 30JL6A								10AU6 24AU6A		10AUB 01MRBA	000620
C641	05AU7 05 1		REINF. CONC. PRIM SHLD DEV EL 009163-	21MY6 21MY6A								15JN6 28MY6A	04AU7 04AU7A	15N08 04JN9A	000623
C642	21DE7 04 1		REINF. CONC. PRIM SHLD SECTIONS 009163-	03JN6 03JN6A						15JN6 10JN6A		05JL7 05JL7A	21DE7 21DE7A	15N08 04JN9A	000623
C643	01MR8 03 1		REACTOR BLDG. UNIT 2 N.REFUELING CANAL WALL 009162-	15JN6 15JN6A								10AU6 24AU6A		10AUB 01MRBA	000620
C644	08JAO 09 1		REACTOR COOLANT PUMP SUPPORTS AND RESTRAINTS 009174-	05MR4 12MR4A					01AP6 01AP6A			10AU6 03SE6A		01JL1	000626

(SORT BY ---IDENTIFICATION NUMBER

) 1 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AE870-C CIVIL/STRUCTURAL			CIVIL / STRUCTURAL DRAWING CONTROL LOG MIDLAND UNITS 1 & 2 08/29/80									
FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS				ISSUE 1	ISSUE 2	CONSTR		ACTIV
	REVNO											
C645	26MRO 13 1	0 CL ##	SYSTEM ENG I-J NODES MISC. STEEL REACTOR COOL- ANT PUMP SUPPORT SECTS. 009173-	30MR4 30MR4A				26FE6 26FE6A		10AU6 050C6A		01JL1 000626
C646	14FEB 05 1		UNIT 1 & 2 MISC. CONCRETE DETAILS, SHEET 1 009161-	07MR4 04MR4A						20JN4 24AP4A		01JNO 000623
C647	08SEB 07 1		REACTOR BLDG. UNIT 2 S & N REFUELING CANAL 009162-	15JN6 20JL6A				03SE6 03SE6A		10FE7 02MR7A		01JL1 000623
C648	17NOB 05 1		REACT. BLDG. UNIT 1 & 2 S. REFUELING CANAL WALL 009162-	19JL6 19JL6A				03SE6 03SE6A		10FE7 16FE7A		10AUB 000620 01DEOF
C649	14NOB 05 1		REACT. BLDG. UNIT 1 & 2 REFUELING CANAL WALL 009162-	19JL6 19JL6A				03SE6 03SE6A		10FE7 16FE7A		10AUB 000620 01DEOF
C650	28MRB 04 1		REACT. BLDG. UNIT 1 & 2 SEC. SHIELD WALLS ADD. 009163-	28JL6 28JL6A				07SE6 07SE6A		10FE7 09FE7A	28MRB 28MRBA	10AUB 000620 15JL9A
C651	02SEO 15 1	##	UNIT 2 STEEL FRAMING PLAN AT EL. 626 009221-	05AP4 30JA4A						15MR5 20MY6A	27MRB 27MRBA	01JNO 000624
C652	10DE9 15 1	##	STEEL FRAMING PLAN AT EL. 640 009221-	07AP4 08FE4A						10AU7 20MY6A		01JNO 000624
C653	13JNO 12 1	##	STEEL FRAMING PLAN AT EL. 659 009221-	10AP4 30JA4A						100C7 20MY6A		01JNO 000624
C654	25APO 11 1	##	STEEL FRAMING PLAN AT EL. 685 009221-	15AP4 06FE4A						10JAB 20MY6A		01JNO 000624
C655	19AUG 11 1		STEEL DETAILS SHEET 1 009221-	15NO4 09DE4A						10AU7 20MY6A		01JN1 000624
C657	18NO7 08 1		COLUMN SCHED. & BASE PLATE DETAILS 009221-	05JN4 07JN4A						15MR5 20MY6A	18NO7 18NO7A	01JNO 000624

AE870-C
CIVIL/STRUCTURAL

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

PAGE 49

FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
					START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
C658	20MRB 06 1		SYSTEM ENG I-J NODES UNIT 1 & 2 EMBEDDED STEEL DETAILS 009221-	05AU4 23AU4A								15AP6 20MY6A		01JN0 000625	
C660	09SEO 09 1		MISC. STEEL PLNS. SECTS. & DETS. SHT. 1 009221-	10DE4 16SE4A								15MY6 20MY6A		01JN1 000624	
C662			REACTOR BLDG. UNIT 2 DOME REPAIR DETAILS											000625	
C663	30SEO 04 1	##	MISSILE SHIELDING UNITS 1&2 AT EL 687-9 009223-	10JN7 04JL7A								10DE7 13FE8A		01JN1 000623	
C666	02FEO 12 1	##	REFUELING CANAL LNR. PLATE PLN. & SECTION 009202-	04N09 04N09A								15JN6 01JN6A		01JN0 000625	
C667	11AUO 08 1		REFUELING CANAL LNR. PLT. SEC. & DETS. SHT. 1 009202-	10N09 10N09A								15JN6 01JN6A		01JN0 000625	
C668	16AP9 06 1		REFUELING CANAL LINER PLT. SECTS. AND 009202-	05MR4 28MR4A DETAILS, SHEET 2								20JN6 01JN6A		01JN0 000625	
C669	10MRO 07 1		REFUELING CANAL LINER PLT. SECTS. AND 009202-	05MR4 13AP6A DETAILS, SHEET 3								20JN6 01JN6A		01JN0 000625	
C673	01AUO 16 1		MISC. STEEL PIPE RESTRAINT SCHEDULE, SH. 1 009183-	07DE4 07DE4A				25JN6 25JN6A	10DE6 10DE6A			01SE7 10DE7A		01JN0 000625	
C674	20SEB 10 1		MISC. STEEL PIPE RESTRAINT SCHEDULE, SH. 2 009183-	25JA6 30DE5A				25JN6 25JN6A	10DE6 10DE6A			01SE7 08MY8A		01JL1 000625	
C675	08FEB 03 1		MISC. STEEL PIPE HANGER EMBED SCHEDULE 009183-	19JN6 19JN6A				28JN6 28JN6A	NA NA			10DE6 10DE6A	08FEB 08FE8A	15MR9 15MR9A	000625
C676	02AU7 02 1	##	UNIT 2 RCS PIPE RESTRT AND JET BARRIER LOCATION 009173-	15AU6 15AU6A	NA NA	NA NA	NA NA	08DE6 08DE6A				01FE7 01FE7A		25JN8 25JN9A	000625

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AE870-C

CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FOR CONSTR	9 ADD REV'S	10 "FINAL ISSUE"	ACTIV
C677	31JA7	00	Q CL SYSTEM ENG I-J NODES REACTOR BLDG.UNIT#2 SEC. SHIELD REINF.SECT.						NA		15DE6		25JN8	000623
	1		009112- EAST WALL						NA		31JA7A		31JA7A	
C678	31MY7	02	REACT.BLDG.UN.2 SEC.SHLD REINF.SECTS.SOUTH WALL						29N06		15DE6		25JN8	000623
	1		009112-						29N06A		31MY7A		31MY7A	
C679	27JA7	01	REACTOR BLDG.UNIT2 REINF HORIZ.SECT.WEST WALL						10DE6		15JA7		25JN8	000623
	1		009112-						10DE6A		27JA7A		27JA7A	
C680	03JN7	02	REACTOR BLDG.UNIT2 REINF HORIZ.SECT.NORTH WALL						03DE6		15JA7		25JN8	000623
	1		009112- SEC.SHIELD						03DE6A		25JA7A		03JN7A	
C681	13JL8	08	REACT.BLDG.UN.2 PIPE HNG EMBED LOC.NORTH WALL						11FE7		25JN7	13JL8	25JN8	000625
	1		009183-						11FE7A		11MR7A	13JL8A	03DE9F	
C682	27AP8	06	REACT.BLDG.UN.2 PIPE HNG EMBED LOC. EAST WALL						11FE7		25JN7	27AP8	25JN8	000625
	1		009183-						11FE7A		17MR7A	27AP8A	03DE9F	
C683	07AP8	07	REACT.BLDG.UN.2 PIPE HNG EMBED LOC.SOUTH WALL						25FE7		25JN7	07AP8	25JN8	000625
	1		009183-						25FE7A		17MR7A	07AP8A	03DE9F	
C684	27AP8	05	REACT.BLDG.UN.2 PIPE HNG EMBED LOC. WEST WALL						25FE7		25JN7	27AP8	25JN8	000625
	1		009183-						25FE7A		17MR7A	27AP8A	03DE9F	
C685	30MR7	01	REACT.BLDG.UN.2 PIPE HNG EMBED LOC.FUEL POOL SLAB								25JN7	30MR7	25JN8	000625
	1		009183-								16MR7A	30MR7A	03DE9F	
C686	06JN8	02	REACT.BLDG.UN.2 PIPE HNG EMBED LOC.PRIM.SHD.WALL								31MR7	06JN8	31MR8	000625
	1		009183-								11MR7A	06JN8A	01N09F	
C687	16DC8	04	REACT.BLDG.UN.2 SOUTH& NORTH REFUEL CANAL WALLS								01MY7	16DC8	01MY8	000623
	1		009163- ABOVE EL.659-0								12MY7A	16DC8A	01N09F	
C688	10AUB	09	REACT.BLDG.UN.1 PIPE HNG EMBED LOC.NORTH WALL								01JL7	10AUB	01JL8	000625
	1		008163-								12JL7A	10AUBA	03DE9F	

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AEB70-C

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
					START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
C689	01FE8	04	SYSTEM ENG I-J NODES REACT.BLDG.UN.1 PIPE HNG EMBED LOC. EAST WALL O0B163-	O4MR7 O1MR7A								01JL7 12AU7A	01FE8 01FE8A	01JL8 03DE9F	000625
C690	21SE8	07	REACT.BLDG.UN.1 PIPE HNG EMBED LOC.SOUTH WALL O0B163-	O7MR7 O4MR7A					16MR7 16MR7A			08JL7 12SE7A	21SE8 21SE8A	08JL8 03DE9F	000625
C691	12JN8	07	REACT.BLDG.UN.1 PIPE HNG EMBED LOC. WEST WALL O0B163-	10MR7 O4MR7A								11JL7 29JL7A	12JN8 12JN8A	11JL8 03DE9F	000625
C692	07OC7	00	REACT.BLDG.UN.1 PIPE HNG EMBED LOC.FUEL POOL SLAB O0B163-	14MR7 O9MR7A UNIT 1								14AP7 07OC7A	07OC7 07OC7A	14AP8 03DE9F	000625
C693	14NO8	03	REACT.BLDG.UN.1 PIPE HNG EMBED LOC.PRIM.SHIELD WL O0B163-	14MR7 14MR7A UNIT 1								18AP7 12AU7A	14NO8 14NO8A	18AP8 03DE9F	000625
C694	12DE8	05	REACT.BLDG.UN.1 SOUTH & NORTH REFUEL.CANAL WALLS O0B134-	14MR7 14MR7A ABOVE EL.659-0				18JL7 18JL7A				18AP7 18AU7A	15JN8 15JN8A	18AP8 03DE9F	000623
C695	10DE9	06	REACT.BLDG.UN.1&2 SHIELD ING WALL DTLS.#EL.640 O0B134-	24OC7 24OC7A								15NO7 22NO7A		01OC9 01DEOF	000623
C696	12DE8	04	REACT.BLDG.UN.1 CANAL WALL EL.FOR EMBED LOCAT. O0B134-	24OC7 24OC7A								15NO7 01DE7A		01OC9 01DEOF	000625
C697	17MY8	03	REACT.BLDG.UN.2 CANAL WALL EL.FOR EMBED LOCAT. O0B134-	24OC7 24OC7A								15NO7 31OC7A		01OC9 01JLOF	000625
C699	19AUO	00	REACTOR BLDG.UN.1&2 MISSILE PROTECT.FOR EMERGENCY PERSONNEL LOCK	15JNO 15JNOA								19AUO 19AUOA			000640
C701	04MRO	15	TURBINE BLDG.UNIT 2 CONC FOUND.MAT.PLN # EL 614-0 O11130-	15SE9 15SE9A								31MR4 02AU3A	07FE7 07FE7A	01AUO	000631
C702	25SEO	08	TURBINE BLDG. CONCRETE PLAN AT EL 634-6,UNIT 2 O11160-	16JN3 16JN3A								20JL4 25JL4A	05JL7 05JL7A	01AUO	000633

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

4E870-C
 CIVIL/STRUCTURAL
 FIRST LINE --- SCHEDULE DATES
 SECOND LINE --- FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE --- INSTRUCTIONS, COMMENTS

08/29/80
 MIDLAND UNITS 1 & 2

1 START DRWG 30% DONE
 2 DRWG 30% BIDS
 3 ISSUE FOR
 4 ISSUE FOR MILL ORDER
 5 ISSUE FOR FAB
 6 INTERM CONSTR ISSUE1
 7 INTERM CONSTR FOR ISSUE2
 8 INTERM ISSUE FOR REV'S
 9 ADD REV'S
 10 "FINAL ACTIV ISSUE"

DRAWG NUMBER	REVDT	DCN	REVNO	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
C722	17FE6	06	2	Q CL SYSTEM ENG I-J NODES TURBINE GENERATOR PED- ESTAL TYPICAL DETAILS 011100-	17DEC 040C3A								03JJA4 03JJA4A	07FE7 07FE7A	01AU0 07FE7A	000636
C723	11JN4	02	2	TURBINE-GENERATOR PEDESTAL REINFORCEMENT, 011100-	06NO9 06NO9A PLAN AND SECTIONS								28FE4 12JL3A	07FE7 07FE7A	01AU0 07FE7A	000636
C724	13DE4	03	2	TURBINE-GENERATOR PEDESTAL REINFORCEMENT, 011100-	11NO9 11NO9A ELEVATION AND SECTIONS								30ND3 12JL3A	07FE7 07FE7A	01AU0 07FE7A	000636
C725	13ND4	03	2	TURBINE-GENERATOR PEDESTAL ANCHOR BOLT 011100-	21APO 21APOA PLAN AND DETAILS								28FE4 20JL3A	07FE7 07FE7A	01AU0 07FE7A	000636
C726	25AU6	04	2	TURBINE GENERATOR PEDESTAL EMBEDDED 011100-	19JN3 19JN3A ITEMS, SHEET 1								30AP4 06FE4A	07FE7 07FE7A	01AU0 07FE7A	000636
C727	11AU0	05	2	TURBINE GENERATOR PEDESTAL EMBEDDED 011100-	05AU4 31JL4A ITEMS, SHEET 2								20DC4 30SE4A	07FE7 07FE7A	01AU0 07FE7A	000636
C728	13AP7	01	2	TURBINE GENERATOR PEDESTAL LAGGING & 011100-	18AP4 18AP4A CONTROL JOINTS								20JAS 210C4A	13AP7 13AP7A	01AU0 07FE7A	000636
C729	24AU6	05	2	STRUCTL. STEEL PEDESTAL 011100-	15AU9 15AU9A								20MY4 17AP4A	07FE7 07FE7A	01AU0 07FE7A	000636
C730	04AP5	03	2	TURBINE GENERATOR PED- ESTAL OPERATING FLOOR 011100-	25JLO 25JLOA BEAM SUPPORTS								20JL4 16JL4A	04AP5 04AP5A	01AU0 07FE7A	000634
C732	12SE0	15	2	TURBINE BLDG. STEEL FRAM ING, PLAN AT EL 634-6 011121-	05JN9 05JN9A								20JL4 03JL4A	02FEB 02FEB8	01AU0 07FE7A	000634
C733	26JNO	18	2	TURBINE BLDG. STEEL FRAM ING, PLAN AT EL 659-0 011121-	05JN9 05JN9A								20SE4 20SE4A	25AU7 25AU7A	01AU0 07FE7A	000634
C734	13AU0	14	2	TURBINE BLDG. STEEL FRAMING, ROOF PLAN 011121-	21JL9 21JL9A								20AU4 25JL4A	11ND7 11ND7A	01AU0 07FE7A	000634

(SORT BY --- IDENTIFICATION NUMBER

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AEB70-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV
			ORDER						

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10
C735	27AP9	00	SYSTEM ENG I-J NODES TURB.BLDG.#2 MISC.STL.- MAIN STM PIPE SUPP.PLN. 2	08JA9 08JA9A SECTIONS AND DETAILS								27AP9 27AP9A	01JLO	000635
C737	31JA7	04	TURB.BUILDING UNIT 2 COLUMN SCHED. & BASE 011100-	11AU9 11AU9A PLATE DETAILS								20JL4 21JN4A	31JA7 31JA7A	01AU0 000634
C738	17AU9	06	TURBINE BLDG. STEEL FRAMG., TRANSVERSE SECTS. 011121-	15AU3 15AU3A EL-UI 1 AND 2								10NO4 01NO4A	11MR7 11MR7A	01AU0 000634
C739	25AP0	03	TURB.BLDG.UNIT 2 MISC STEEL PLATF.SECT&DETAILS 900000-	02MR8 02MR8A								30MR8 19AP8A	19JAB 19JABA	01AU0 000635
C740	08NO8	03	TURBINE BLDG. STEEL FRAM ING, EL AT COL LINE L&LB 011121-	28AU3 28AU3A								20OC4 17SE4A	15NO6 15NO6A	01AU0 000634
C741	02AUG	03	TURBINE BLDG. STEEL FRAM ING,PLAN AT EL 614-0 AND 011121-	17SE3 17SE3A DETAILS - DELETED								20OC4 14AU4A		000634
C742	10MY8	07	TURBINE BLDG. STEEL FRAMING,DETAILS,SHT.1 011121-	15NO3 18OC3A								25OC4 14AU4A	10MY8 10MY8A	01AU0 000634
C743	19AU0	07	TURBINE BLDG. STEEL FRAM ING, EL AT COL LINE Q&QA 011121-	28AU3 28AU3A								25OC4 20AU4A	14FEB 14FEB8A	01AU0 000634
C744	13AU0	04	TURBINE BLDG. STEEL FRAMING,DETAILS,SHT.2 011121-	10FE4 26FE4A								25OC4 12JL4A	26JA7 26JA7A	01AU0 000634
C745	01FEB	00	TURBINE BLDG. UNIT 1&2 MISC.STEEL ISOPHASE BUS 900000-	18JAB 19JABA SECTIONS AND DETAILS					NA NA			20FEB 01FEB8A	01JL9 01JL9A	000635
C746	12JL8	01	TURBINE BLDG. UNIT 1&2 MISC.STEEL ISOPHASE BUS 900000-	30JAB 27FEB8A DETAILS AT TRANSFORMER LOCATIONS					NA NA			25MR8 24MR8A	01JL9 01JL9A	000635
C747	09SEO	15	TURBINE BLDG. STEEL FRAM ING,PLAN & DETAILS, 011121-	21AU9 21AU9A EL 695-0								20SE4 14AU4A	04AP8 04AP8A	01AU0 000634

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

08/29/80

AEB70-C CIVIL/STRUCTURAL			CIVIL / STRUCTURAL DRAWING CONTROL LOG										
FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10	
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL	
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"	
DRWG NUMBER	REVDT	DCN	DESCRIPTION		COMMENTS	ORDER	ISSUE1	ISSUE2	CONSTR			ACTIV	
C748	16MY0	10	Q CL	SYSTEM ENG I-J NODES	TURB.BLDG.MISC.PLATFORMS & SUPPORTS, SHEET 1	011121-	05MR4			20SE4		01AU0	000635
	2					01MR4A				17SE4A			
C749	17AU9	03		TURB. BLDG. STRUCTL. FRAME SUPPORT SEC. & DETAILS	011121-	15JA5			NA	150C6		01AU0	000635
	2					26DE4A			NA	17JA7A			
						FOR MSR-EL 659-0							
C750	17OC8	05		TURB.BLDG.MISC.PLATFORMS & SUPPORTS, SHEET 2	011182-	15FE5				15DE6		01AU0	000635
	2					19FE7A				06AP7A			
C751	29OC9	03		TURB.BLDG.MISC.PLATFORMS & SUPPORTS, SHEET 3	011121-	10OC6				20MR7		01AU0	000635
	2					10OC7A				04JAB			
C752	03JN7	04		TURBINE BLDG.MISC.STEEL, HATCH COVERS & DETAILS	011121-	01ND3				200C4	03JN7	01AU0	000635
	2					01ND3A				04DC4A	03JN7A		
C753	03MY8	06		TURBINE BLDG.EQUIPMENT FOUNDATIONS, SHEET 1	011191-	13AU3				31MR4	03MY8	01AU0	000631
	2					13AU3A				08MR4A	03MY8A		
C754	29DE6	03		TURBINE BLDG.EQUIPMENT FOUNDATIONS, SHEET 2	011191-	05JL4				20SE6	29DE6	01AU0	000631
	2					20JN4A				18MR6A	29DE6A		
C755	05SE9	11		TURBINE BLDG.EQUIPMENT FOUNDATIONS, SHEET 3	011191-	10ND6				15AP7	02MY8	01AU0	000631
	2					03MR6A				28AP6A	02MY8A		
C756	26OC7	03		TURB.BLDG.UNIT 2 CONC. OUTLINES FLOOR EL.634-6	011160-	24JA7				07FE7	26OC7	25FE9	000633
	2					24JA7A				25FE7A	26OC7A	01JL9A	
C757	25APO	05		TURB.BLDG.UNIT 2 CONC. OUTLINES FLOOR EL.659-0	011150-	24JA7				07FE7	02AU7	17FE9	000633
	2					24JA7A				17FE7A	02AU7A	01JAOF	
C758	16AUB	04		TURB.BLDG.UN.1&2 MN.STM. PIPE RESTRNTS&SNUB.SPPRT	900000-	10OC7		30ND7	16DE7	16JAB		01FE1	000634
	2					10OC7A		30ND7A	22DE7A	07JL8A			
						SHEET 1							
C759	22AU9	06		TURB.BLDG.UN.1&2 MN.STM. PIPE RESTRNTS&SNUB.SPPRT	900000-	12OC7		30ND7	16DE7	16JAB		01FE1	000634
	2					12OC7A		30ND7A	22DE7A	07JL8A			
						SHEET 2							

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2

AE870-C
CIVIL/STRUCTURAL
FIRST LINE --- SCHEDULE DATES
SECOND LINE --- FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE --- INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REV/DT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ADD FOR REV'S	9 FINAL ACTIV ISSUE"	10
				08/23/80									
				COMMENTS									
C760	03	06	Q CL SYSTEM ENG I-J NDDES TURB. BLDG. UN. 1&2, MN. STM. PIPE RESTR. SUPPORT SECT& 900000-	24DC7 24DC7A DETAILS SH.3	30ND7 30ND7A	16DE7 22DE7A			16JAB 07JLBA			01FE1	000634
C761	03	02	TURB. BLDG. UNIT 2, MISC STL MSR VENT STACK SUPPORTS, 900000-	05DE7 05DE7A PLANS SECT. & DETAILS 94		NA NA			30JAB 28FE8A			01JL9 01DE9F	000635
C762	02	02	TURB. BLDG. UN. 1&2 MISC. PLATFORM & DETAILS SHT 3 900000-	12DE7 12DE7A		NA NA			30JAB 13JABA			01JLO	000635
C763	04	04	TURBINE BLDG. UNIT 1&2 MISC. STEEL PLATFORM AND 900000-	16JAB 16JABA DETAILS SHT 2		NA NA			01MR8 14FE8A			01JLO	000635
C764	03	03	TURBINE BLDG. UNIT 1 & 2 MISC STEEL PLATFORMS, 900000-	02FE8 02FE8A SECTIONS AND DETAILS SHT 2					17MR8 08MR8A				000635
C765	07	07	EVP. & AUX. BLR. BLDG. PIPE TUNNEL PLAN 001143-	22ND6 22ND6A		30DE6 29DE6A			04MR7 04MR7A	06AP7 06AP7A		04MR9 01DE9F	000651
C766	04	04	EVP. & AUX. BLR. BLDG. PIPE TUNNEL SECT. & DETAILS 001143-	12DE6 12DE6A		30DE6 29DE6A			04MR7 04MR7A	06AP7 06AP7A		04MR9 01FE0F	000651
C767	05	05	EVP. & AUX. BLR. BLDG. FOUND. MAT. PLAN SHEET 1 001145-	22ND6 22ND6A		18FE7 18FE7A			06MY7 04MY7A	17JAB 17JABA		06MY9 01ND9F	000651
C768	04	04	EVP. & AUX. BLR. BLDG. FOUND. MAT. PLAN SHEET 2 001145-	23ND6 23ND6A		18FE7 18FE7A			06MY7 04MY7A	13JAB 13JABA		06MY9 01ND9F	000651
C769	03	03	EVP. & AUX. ELR. BLDG. FOUND. MAT. PLAN SHEET 3 001145-	25ND6 25ND6A		18FE7 18FE7A			06MY7 04MY7A	18JAB 18JABA		06MY9 01ND9F	000651
C770	08	08	EVP. & AUX. ELR. BLDG. FOUND. MAT. PLAN SHEET 4 001146-	30ND6 30ND6A		04MR7 04MR7A			20MY7 20MY7A	16DE7 16DE7A		20MY9 01ND9F	000651
C771	07	07	EVP. & AUX. BLR. BLDG. FOUND. MAT. PLAN SHEET 5 001146-	29ND6 29ND6A		04MR7 04MR7A			20MY7 20MY7A	16DE7 16DE7A		20MY9 01ND9F	000651

(SORT BY --- IDENTIFICATION NUMBER

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

08/29/80

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FOR CONSTR	9 ADD REV'S	10 "FINAL ISSUE"	ACTIV
C772	31JAO 09 2	Q CL SYSTEM ENG I-J NODES	EVP. & AUX. BLR. BLDG. FOUND. MAT. PLAN SHEET 6 001146-	01DE6 01DE6A				04MR7 04MR7A			20MY7 20MY7A	24JAB 24JABA	20MY9 01NO9F	000651
C773	16DE7 03 2		EVP. & AUX. BLR. BLDG. FOUND. SECTIONS&DETAILS SHEET 1 001145-	27DE6 16DE6A			18FE7 18FE7A			06MY7 24MR7A	16DE7 16DE7A	06MY9 01NO9F	000651	
C774	05JL9 04 2		EVP. & AUX. BLR. BLDG. FOUND. SECTIONS&DETAILS SHEET 2 001146-	31JA7 31JA7A			04MR7 18MR7A			20MY7 20MY7A	26AU7 26AU7A	20MY9 01NO9F	000651	
C775	01JNB 06 2		EVP&AUX. BLR. BLDG. NEUTRA- LIZATION BASIN SUMP 001146-	10DE6 10DE6A PLAN&SECTIONS			04MR7 18MR7A			20MY7 20MY7A	24JAB 24JABA	20MY9 01NO9F	000651	
C776	28JN9 04 2		EVP. & AUX. BLR. BLDG. CONC. FLOOR PLAN EL. 653-6 SH. 1 001146-	02DE6 02DE6A			NA NA			30NO7 18JABA		03JN9 01NO9F	000653	
C777	09OC8 03 2		EVP. & AUX. BLR. BLDG. CONC. FLOOR PLAN EL. 653-6 SH. 2 001146-	03DE6 03DE6A			NA NA			30NO7 18JABA		03JN9 01NO9F	000653	
C778	26JNO 04 2		EVP. & AUX. BLR. BLDG. MISC. CONC. FLOOR PLANS EL. 645- 001146-900000	06DE6 06DE6A 6.661-0 & 668-6			NA NA			30NO7 18JABA		03JN9 01DE9F	000653	
C779	26JN9 03 2		EVP. & AUX. BLR. BLDG. MISC. CONC. SECTIONS & DETAILS 001146-	14MR7 19DE7A			NA NA			30NO7 18JABA		24JN9 01NO9F	000653	
C780	01JN9 02 2		EVP. & AUX. BLR. BLDG. MISC. STEEL PLATFORMS, PLANS 001146-900000	21FE7 19AP8A SECTIONS & DETAILS			NA NA			30NO7 17MY8A		03JN9 01JLOF	000653	
C781	13NO9 03 2		EVAP. & AUX. BOILER BLDG. DEARATOR TANK SUPP 900000-	07AP8 07AP8A FRAME, PLAN, SECTIONS & DETAILS						28AP8 08MY8A		03JN9 01DEOF	000653	
C782	03AU7 04 2		EVP. & AUX. BLR. BLDG. COLUMN FOOTINGS&ANCHOR BOLT PL. 001146-	10DE6 10DE6A SHEET 1				18FE7 18FE7A	01AP7 01AP7A		06MY7 04MY7A	03AU7 03AU7A	06MY9 06MY9A	000651
C783	27MRO 05 2		EVP. & AUX. BLR. BLDG. COLUMN FOOTINGS&ANCHOR BOLT PL. 001146-900000	18JA7 18JA7A SHEET 2				18FE7 18FE7A	01AP7 01AP7A		06MY7 04MY7A	03AU7 03AU7A	06MY9 06MY9A	000651

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

08/29/80

AE870-C CIVIL/STRUCTURAL			CIVIL / STRUCTURAL DRAWING CONTROL LOG											
FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10		
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL		
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"		
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1	2	3	4	5	6	7	8	9	10	
	REVNO			DRWG.	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV	
	Q CL	SYSTEM	ENG I-J NODES	COMMENTS										
C784	01SE7		EVP.&AUX.BLR.BLDG.COLUMN	03JA7		NA		04MR7	01AP7		20MY7	01SE7	20MY9	000651
	03		FOOTINGS&ANCHOR BOLT PL.	03JA7A		NA		04MR7A	01AP7A		20MY7A	01SE7A	20MY9A	
	2		001146-	SHEET 3										
C785	19MR9		EVP.&AUX.BLR.BLDG.COLUMN	20DE6		21JA7		22AP7			17JN7	110C7	17JN9	000654
	04		SCHEDULE&BASE PLATE DTLS	09DE6A		20JA7A		22AP7A			19MY7A	110C7A	01JLOF	
	2		001114-											
C786	26JNO		EVP.&AUX.BLR.BLDG.STEEL	17N06		21JA7		22AP7			17JN7		17JN9	000654
	12		FRAMING PL.EL.653-6 SH.1	17N06A		20JA7A		22AP7A			19MY7A		01JLOF	
	2		001114-											
C787	26JNO		EVP.&AUX.BLR.BLDG.STEEL	17N06		21JA7		22AP7			17JN7		17JN9	000654
	10		FRAMING PL.EL.653-6 SH.2	17N06A		20JA7A		22AP7A			19MY7A		01JLOF	
	2		001114-											
C788	27MRO		EVP.&AUX.BLR.BLDG.MISC.	30DE6		21JA7		22AP7			17JN7		17JN9	000654
	08		STEEL FL.FRAMING PLANS	30DE6A		20JA7A		22AP7A			19MY7A		01JLOF	
	2		001124-	SHEET 1										
C789	02JLO		EVP.&AUX.BLR.BLDG.MISC.	12JA7		21JA7		22AP7			17JN7		17JN9	000654
	07		STEEL FL.FRAMING PLANS	12JA7A		20JA7A		22AP7A			19MY7A		01JLOF	
	2		001124-	SHEET 2										
C790	09SEO		EVP.&AUX.BLR.BLDG.STEEL	08DE6		21JA7		22AP7			17JN7		17JN9	000654
-----	09		FRAMING PL.AT ROOF SH.1	08DE6A		20JA7A		22AP7A			19MY7A		01JLOF	
	2		001114-											
C791	09SEO		EVP.&AUX.BLR.BLDG.STEEL	13DE6		21JA7		22AP7			17JN7		17JN9	000654
-----	11		FRAMING PL.AT ROOF SH.2	09DE6A		20JA7A		22AP7A			19MY7A		01JLOF	
	2		001114-											
C792	08SE8		EVP.&AUX.BLR.BLDG.ROOF	16DE6		21JA7		22AP7			17JN7		17JN9	000654
	05		TRUSS DETAILS	16DE6A		20JA7A		22AP7A			19MY7A		01JLOF	
	2		001114-											
C793	12N09		EVP.&AUX.BLR.BLDG.STEEL	29DE6		21JA7		22AP7			17JN7		17JN9	000654
	06		FRAMING-ELEVATIONS SH.1	29DE6A		20JA7A		22AP7A			19MY7A		01JLOF	
	2		001114-											
C794	29JLO		EVP.&AUX.BLR.BLDG.STEEL	04JA7		21JA7		22AP7			17JN7		17JN9	000654
-----	10		FRAMING-ELEVATIONS SH.2	04JA7A		20JA7A		22AP7A			19MY7A		01JLOF	
	2		001114-											
C795	04AP8		EVP.&AUX.BLR.BLDG.STEEL	29DE6		21JA7		22AP7			17JN7		17JN9	000654
	03		FRAMING-INTER.EL.&DETAIL	29DE6A		20JA7A		22AP7A			19MY7A		01JLOF	
	2		001114-											

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AEB70-C CIVIL/STRUCTURAL			08/29/80									
FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
DRWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	ORDER	FAB	ISSUE1	ISSUE2	CONSTR			
C796	02JLO	04	Q CL SYSTEM ENG I-J NODES EVAP&AUX.BLR.BLDG. STEEL FRAMING DTLS. SH. 1	28MR7 18MR7A			22AP7 22AP7A			17JN7 19MY7A	20MY7 20MY7A	20JN2 000654
C797	09SEO	02	EVAP&AUX. BLR. BLDG. STEEL FRAMING DTLS. SH. 2	04AP7 04AP7A			22AP7 22AP7A			17JN7 19MY7A	20MY7 20MY7A	20JN2 000654
C798	27N09	04	EVAP&AUX. BLR. BLDG. BOILER STACK SUPPORTS	20JN7 15N07A		NA NA				12AU7 10APBA		20JN2 000655
C793	25AP8	01	EVAP&AUX. BLR. BLDG. MISC. PLATFORMS SH. 1	11AP7 15N07A			13MY7 02FEBA			17JN7 25APBA	26MY7 26MY7A	20JN2 000655
CB***			DUMMY									00A947
CB00	08MY9	04	PROCESS STEAM TUNNEL SECTS&DETAILS SHEET 4	28JN7 28JN7A						12JL7 12JL7A	18MY8 18MY8A	01FE9 01JNOF
CB01	04SE9	04	AUX. BLDG. GIRT FRAMING EL. BETW. COL. LN. AA&LN. D	15JL7 15JL7A		NA NA				01AU7 02AU7A		010CO 000645
CB02	12APO	03	AUX. BLDG. GIRT FRAMING SECTIONS AND DETAILS	23JL7 23JL7A		NA NA				01AU7 29AU7A		010CO 000645
CB03	12SEO	08	AUX. BLG. MISC. STRUCT. STEEL MODIFCTIONS& PIPE	30JL7		NA NA				30SE7		010CO 000645
		1		900000-								RESTRAINTS SCHEDULE ABOVE ELEV. 599-0.
CB04	15FE9	04	AUX. BLDG. PIPE RESTRAINTS ABOVE EL. 599-0 STD. DTLS	30JL7 18JL7A		NA NA				30SE7 03AU7A		010CO 000645
CB05	12SEO	09	AUX. BLDG. PIPE RESTRAINTS ABOVE EL. 599-0 PLNS &	30JL7 18JL7A		NA NA				30SE7 03AU7A		010CO 000645
		1		DET. AT COL. LINE 7.4 SHEET 1								
CB06	02JLO	06	AUX. BLDG. MISC. STRUCT. STL MODIFICATIONS & PIPE	15AU7 15AU7A		NA NA				15DC7 03N07A		010CO 000645
		1		RESTRAINTS ABOVE EL. 599-0 PLNS AT COL. LINE 7.4 DET. SHEET 2								

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AEB70-C CIVIL/STRUCTURAL			MIDLAND UNITS 1 & 2											
FIRST LINE---SCHEDULE DATES			08/29/80											
SECOND LINE---FORECAST (F) AND ACTUAL (A) DATES			1	2	3	4	5	6	7	8	9	10		
THIRD LINE---INSTRUCTIONS, COMMENTS			START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV	
DRAWG NUMBER	REVDT	DCN	DESCRIPTION		COMMENTS									
C807	12SEO	Q CL	SYSTEM ENG I-J	NODES									15N00	000645
-----	09		AUX.BLDG.MISC.STRUCT.	STL	15AU7 NA									
	1		MODIFICATIONS & PIPE		15AU7A NA									
			013012-		RESTRAINTS ABOVE EL.599-0 PLNS AT COL.LINE 7.4 DET.SHEET 3									
C808	28APO		AUX.BLDG.MISC.STRUCT.		05AU7 NA								15N00	000645
	05		STEEL MODIFICATIONS		27DC7A NA									
	1		013012-900000		PIPE RESTRAINTS BELOW EL.599-0 U.N.SH.1									
C809	02JLO		AUX.BLDG.MISC.STRUCT.		05AU7 NA								01JAO	000645
	03		STEEL MODIFICATIONS		23JA8A NA									
	1		013012-		PIPE RESTRAINTS BELOW EL.599-0 U.N.SH.2									
C810	27FE9		AUX.BLDG.MISC.STRUCT.		30AU7 NA								01JAO	000645
	03		STEEL MODIFICATIONS		27DE7A NA									
	1		013012-		PIPE RESTRAINTS BELOW EL.599-0 U.N.SH.3									
C811	12SEO		AUX.BLDG.MISC.STRUCT.	STL	30AU7 NA								010CO	000645
-----	08		MODIFICATIONS & PIPE		15AU7A NA									
	1		900000-		RESTRAINTS ABOVE EL.599-0 PLNS AT COL.LINE 5.6 DET.SHEET 1									
C812	11AUO		AUX.BLDG.MISC.STRUCT.	STL	15SE7 NA								010CO	000645
-----	03		MODIFICATIONS & PIPE		260C7A NA									
	1		900000-		RESTRAINTS ABOVE EL.599-0 PLNS AT COL.LINE 5.6 DET.SHEET 2									
C813	13JNO		AUX.BLDG.MISC.STRUCT.	STL	15SE7 NA								010CO	000645
	05		MODIFICATIONS & PIPE		260C7A NA									
	1		900000-		RESTRAINTS ABOVE EL.599-0 PLNS AT COL.LINE 5.6 DET.SHEET 3									
C815	22JLO		EVAP.& AUX.BOILER BLDG.		15AU8								15MYO	000650
-----	07		MISC.PLATFORMS,PLANS.		26JN8A									
	2		900000-		SECTIONS AND DETAILS									
C816	02FEO		EVAP.AUX.BLR.BLDG.MISC.		12JA9									000650
	03		STEEL,PLNS,SECTS,DTLS.		12JA9A									
	2													
C817	23AUB		AUX.BLDG.SLAB PENETRA-		21SE7								15JNO	000643
	01		TION PLN.#EL.704-0&DTLS.		21SE7A									
	1		012201-											
C818	07APO		GUARD HOUSE,FOUNDATION		28N07								15MY1	000651
	07		PLAN & SECTIONS		13FE8A									
	2		005052-		NA									
C819	19AUO		AUX. BLDG. MISC STEEL		02FEB								010CO	000645
-----	05		PLATFORMS SECTIONS &		02FE8A									
	1		900000-		AND DETAILS SH.1									

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AEB70-C
CIVIL/STRUCTURAL

FIRST LINE --- SCHEDULE DATES
SECOND LINE --- FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE --- INSTRUCTIONS, COMMENTS

MIDLAND UNITS 1 & 2
08/29/80

1 START DRWG ISSUE FOR FAB ORDER
2 DRWG 30% DONE BIDS
3 ISSUE FOR MILL
4 ISSUE FOR ORDER
5 ISSUE FOR FAB
6 INTERM CONSTR ISSUE1
7 INTERM CONSTR ISSUE1
8 INTERM ISSUE FOR CONSTR
9 ADD REV'S
10 "FINAL ACTIV ISSUE"

DRAWG NUMBER REVDT DCN DESCRIPTION

REVNO	Q CL	SYSTEM	ENG	I-J	MODES	COMMENTS	27NO8	07DE8A	000645
04	1	11A00			AUX.BLDG.MISC.STEEL RAD. SHIELDING PLATES SH.1	01N08 01N08A			
05	1	305E0			AUX.BLDG.MISC.STEEL RAD. SHIELDING PLATES SH.2	10N08 10N08A			
07	1	305E0			AUX.BLDG.MISC.STEEL RAD. SHIELDING PLATES SH.3	30N08 30N08A			
02	1	170C7			AUX.BLDG.SHEAR WALL REINF ELEV.ABOVE EL.659-0 013041-	22N06 22N06A COL.LINE A88	20FE7 02FE7A	170C7 170C7A	02FE9 02FE9A
02	1	180C7			AUX.BLDG.REINF.WALL ELEV ABOVE EL.659-0 BETWEEN 013041-	29N06 29N06A COL.LINES C8D	20FE7 02FE7A	180C7 180C7A	02FE9 02FE9A
02	1	21N07			AUX.BLDG.REINF.WALL ELEV ABOVE EL.659-0 COL.LNS. 013041-	06DE6 06DE6A 587.9	20FE7 02FE7A	21N07 21N07A	02FE9 02FE9A
02	1	31MR0			AUX.BLDG.WALL REINF.EL. COL.LINE 4.688.6 HK FROM 013061-	07MR7 07MR7A EL.628-6 TO 674-6	15AP7 18AP7A	07DE7 07DE7A	15AP9 15AP9A
00	2	04FE7			AUX.BLDG.PIPE RESTRAINTS ABOVE EL.599-O.PL.SECT8 013021-	DELETED			
02	1	25SE0			AUX.BLDG.PIPE TUN.CONN. TO TURB.BLDG.STEEL FRAMS 013011-	28DE6 28DE6A AND DETAILS	28FE7 04FE7A	05FE7 05FE7A	02FE9 02JUL9A
07	1	22JUL0			AUX.BLDG.TORNADO MISSILE PROTECTION FRAMG.	18MY9 05JUL9A PLAN & SECTION #EL.714-0			
07	1	25A00			AUX.BLDG.TORNADO MISSILE PROT.FRMG ELEV.8 SECTION 013172-	13DE6 13DE6A	15MY8 16AUBA	20JUL0	000644
07	1	25A00			AUX.BLDG.TORNADO MISSILE PROT.FRMG ELEV.8 SECTION 013172-	15DE6 15DE6A	15MY8 16AUBA	20JUL0	000644

(SORT BY --- IDENTIFICATION NUMBER

AEB70-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

08/29/80

PAGE 62

	1	2	3	4	5	6	7	8	9	10	
	START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL	
	DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"	
		DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR			
				ORDER							
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS							
	REVNO										
C832	30SEO	07	Q CL SYSTEM ENG I-J NODES AUX.BLDG.TORNADO MISSILE PROT FRAMING & DETAILS 013172-	20JA7 20FE7A	01JN7 11MY8A	01DE7 23JN8A	NA	15MY8 07AUBA		20JLO 000644	
C833	26SEO	06	AUX.BLDG.TORNADO MISSILE PROT SECTION & DETAILS 013172-	20DE6 20DE6A		NA NA	NA	15MY8 18AUBA		25AUO 000644	
C834	12SEO	03	AUX.BLDG.PIPE RESTRN.COL LINE AT SEC. & DTLS. 013172-	15JA7 20JATA		NA NA		10MR8 22DE8A		25JLO 000645	
C835	29JLO	03	AUX.BLDG.MISC.STRUCT.STL MOD & PIPE RESTRAINTS 013021-	15JA7 15JA7A EL.704 BTW.LN.G & H		NA NA		30JAB 03FE8A		11AUO 000645	
C836	10JL9	05	AUX.BLDG.MISC.STRUCT.STL MOD.MAIN STM ANCHOR & 013021-	25JA7 25FE7A RESTRAINT SUP.LN.H EL 704-0		NA NA		30JAB 03FE8A		21JNO 000645	
C837	10JL9	02	AUX.BLDG.MISC.STRUCT STEEL MODIFICATIONS & 013021-	15DE6 15DE6A PIPE RESTRAINTS AT EL.704-0		NA NA		30JAB 09FE8A		21JNO 000645	
C838	15SEO	05	AUX.BLDG.MISC.STRUCT. STEEL MODIFICATIONS & 013021-	20DE6 20DE6A PIPE RESTRAINTS @ COL LINE KC.		NA NA		10MR8 22DERA		28JNO 000645	
C839	24AU9	02	AUX.BLDG.MISC.STEEL ATTACHMENTS TO FRAMING 013021-	25JA7 03AP8A PLAN EL 704-0				30JAB 21AP8A		000644	
C840	24AU9	02	AUX.BLDG.MISC.STEEL ATTACHMENTS, SECTIONS & 1	25JA7 04AP8A DETAILS EL. 704-0				30JAB 21AP8A		000644	
C841	24AU9	03	AUX.BLDG.REINF.CONC.PLAN AT EL.704-0 BETW.COL. 900000-	15N03 25AP8A LINES D&H				15N07 10MY8A		000643	
C842	18JAO	04	CL. 1 SEISMIC HVAC DUCTS STND.DTLS.FL.PENETRATION 900000-	08N06 08N06A		NA NA		23DE6 08FE7A	01FE9 01FE9A	08FE9 08FE9F	00A947
C844	07APO	07	CL. 1 SEISMIC HVAC DUCTS STND.DETAILS RECTANGULAR 900000-	08N06 08N06A DUCTS SH. 1	08FE7 08FE7A			23DE6 18MR7A		11MRO 00A947	

(SORT BY ---IDENTIFICATION NUMBER

)

2

3

4

5

6

7

8

9

10

AEB70-C
CIVIL/STRUCTURAL

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

			1	2	3	4	5	6	7	8	9	10	
			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL	
			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"	
			DRWG.	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV	
					ORDER								
DRAWG NUMBER	REVDT	DCN	DESCRIPTION										
	REVNO				COMMENTS								
C845	30JAN	04	Q CL SYSTEM ENG I-J NODES	CL. 1 SEISMIC HVAC DUCTS	23SE6	010C6	NA	NA			15DE6	11MRO	OOA947
	04	1	DESIGN TBL. RECTANGULAR	900000-	23SE6A	110C6A	NA	NA			21MR7A		
					AND ROUND DUCTS - SH #1								
C846	04DE9	03	CL. 1 SEISMIC HVAC DUCTS	STND.DTLS. RECTANGULAR	15N06	08FE7					15JA7	11MRO	OOA947
		1	900000-		15N06A	08FE7A					18MR7A		
					DUCTS SHEET 2								
C847	30SE0	05	CL. 1 SEISMIC HVAC DUCTS	STND.DTLS. RECTANGULAR	15N06						15JA7	08FEO	OOA947
		1	900000-		15N06A						08FE7A		
					DUCTS SHEET 3								
C848	14MRO	02	CL. 1 SEISMIC HVAC DUCTS	STND.DTLS. ROUND AND	15N06						15JA7	08FEO	OOA947
		1	900000-		15N06A						08FE7A		
					RECTANGULAR DUCTS SH #2								
C849	07APO	06	CL. 1 SEISMIC HVAC DUCTS	STND.DTLS. ROUND DUCTS	15N06						15JA7	08FEO	OOA947
		1	900000-		15N06A						08FE7A		
					SHEET 1								
C850	05JLO	12	AUX.BLDG.H&V DUCT SUPP.	PLAN BETW.EL. 568 & 584	01JN6						22JN6	31DE7	OOA947
		1	013183-		02JN6A						01JL6A	01AUOF	
					SHEET 1								
C851	29JAO	06	AUX.BLDG.H&V DUCT SUPP.	PLAN BETW.EL. 568 & 584	01JN6						22JN6	31DE7	OOA947
		1	013182-		04JN5A						01JL6A	01AUOF	
					SHEET 2								
C852	11AUG	04	AUX.BLDG.H&V SEISMIC	SUPP. SECTIONS& DETAILS	17AP8						04MY8	29JN9	OOA947
		1	013189-		17AP8A						04MY8A	01AUOF	
					SHEET 1								
C853	14DE9	08	AUX.BLDG.H&V DUCT SUPP.	PLAN BETW.EL. 584 & 599	21JN6						23JL6	31DE7	OOA947
		1	013182-		22JN6A						22JL6A	01AUOF	
					SHEET 1								
C854	25JLO	10	AUX.BLDG.H&V DUCT SUPP.	PLAN BETW.EL. 584 & 599	25JN6						23JL6	31DE7	OOA947
		1	013182-		27JN6A						22JL6A	01AUOF	
					SHEET 1								
C855	30SE0	11	AUX.BLDG.H&V DUCT SUPP.	PLAN BETW.EL. 584 & 599	05N06						20N06	08FEO	OOA947
		1	013182-		25N06A						09FE7A		
					SHEET 3								
C856	02JLO	10	AUX.BLDG.H&V DUCT SUPP.	PLAN BETW.EL. 599 & 614	06JL6						05AU6	31DE7	OOA947
		1	013184-		06JL6A						17AU6A	01AUOF	
					SHEET 1								

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

08/29/80

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FOR CONSTR	9 ADD REV'S	10 "FINAL ISSUE"	ACTIV
C857	11AUO		AUX.BLDG.H&V DUCT SUPP.	09JL6							05AU6		31MR8	OOA947
-----	10		PLN BETW.EL. 599 & 614	09JL6A							17AU6A		01SEOF	
	1		013184-	SHEET 2										
C858	10MRO		AUX.BLDG.H&V DUCT SUPP.	14JL6							05AU6		31MR8	OOA947
-----	07		PLN BETW.EL. 599 & 614	14JL6A							17AU6A		01SEOF	
	1		013185-	SHEET 3										
C859	120C9		AUX.BLDG.H&V SEISMIC	05JL7							12AU7			OOA947
-----	02		DUCT SUPPORTS,SECT.& DTL	17AP8A							05MY8A			
	1		013189-	SHEET 2										
C860	30SEO		AUX.BLDG.H&V DUCT SUPP.	22JL6		NA	NA	NA			17AU6		31MR8	OOA947
-----	07		PLN BETW.EL. 614 & 632	23JL6A		NA	NA	NA			11N06A		01SEOF	
	1		013185-	SHEET 1										
C861	07APO	04SEO5	AUX.BLDG.H&V DUCT SUPP.	28JL6		NA	NA	NA			20AU6		31MR8	OOA947
-----	08		PLN BETW.EL. 614 & 632	20AU6A		NA	NA	NA			11N06A		01SEOF	
	1		013185-900000	SHEET 2										
C862	04MRO		AUX.BLDG.H&V DUCT SUPP.	30JL6		NA	NA	NA			03SE6		31MR8	OOA947
-----	07		PLN BETW.EL. 614 & 632	20AU6A		NA	NA	NA			11N06A		01SEOF	
	1		013185-	SHEET 3										
C863	04MRO		AUX.BLDG.H&V DUCT SUPP.	30JL6		NA	NA	NA			10SE6		31MR8	OOA947
-----	03		PLN BETW.EL. 614 & 632	20AU6A		NA	NA	NA			11N06A		01SEOF	
	1		013185-	SHEET 4										
C864	120C9		AUX.BLDG.H&V SEISMIC	06MR8							31MR8		20MY9	OOA947
-----	01		DUCT SUPP,SECT.&DETAILS	06MR8A							10AP8A		20MYOF	
	1		013189-	SHEET 20										
C865	12APO		AUX.BLDG.H&V SEISMIC	20MR8							31MR8		20MY9	OOA947
-----	04		DUCT SUPP,SECT.&DETAILS	20MR8A							11AP8A		20MYOF	
	1		013189-	SHEET 21										
C866	13MYO		AUX.BLDG.H&V SEISMIC	20MR8							31MR8		20MY9	OOA947
-----	03		DUCT SUPP,SECT.&DETAILS	20MR8A							21AP8A		20MYOF	
	1		013189-	SHEET 22										
C867	14MRO		AUX.BLDG.H&V DUCT SUPP.	10SE6		NA	NA	NA			220C6		31JL8	OOA947
-----	04		PLN BETW.EL. 634 & 645	10SE6A		NA	NA	NA			25FE7A		010C9F	
	1		013186-	SHEET 1										
C868	30SEO		AUX.BLDG.H&V DUCT SUPP.	24SE6		NA	NA	NA			05N06		31JL8	OOA947
-----	06		PLN BETW.EL. 634 & 645	15JA7A		NA	NA	NA			25FE7A		010C9F	
	1		013186-	SHEET 2										

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

AE870-C
CIVIL/STRUCTURAL

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10	
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL	
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ACTIV	
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR	ISSUE"	
C869	30SEO	05	Q CL SYSTEM ENG I-J NODES AUX.BLDG.H&V DUCT SUPP. PLN BETW.EL. 634 & 645	080C6 15JA7A SHEET 3		NA	NA	NA			19N06 25FE7A	31JL8 010C9F	OOA947
C870	30SEO	04	AUX.BLDG.H&V DUCT SUPP. PLN BETW EL. 634 & 645	220C6 03JA7A SHEET 4		NA	NA	NA			03DE6 25FE7A	31JL8 010C9F	OOA947
C871	12SEO	02	AUX.BLDG.H&V SEISMIC DUCT SUPP.SECT.&DETAILS	06MR8 06MR8A SHEET 18							31MR8 04AP8A	20MY9 20MYOF	OOA947
C872	17JAO	03	AUX.BLDG.H&V SEISMIC DUCT SUPP.SECT.&DETAILS	13MR8 13MR8A SHEET 19							31MR8 21AP8A	20MY9 20MYOF	OOA947
C873	01AUO	08	AUX.BLDG.H&V DUCT SUPP. PLN BETW.EL. 645 & 659	05N06 15JA7A SHEET 1		NA	NA	NA			17DE6 12AP7A	31JL8 010C9F	OOA947
C874	27MRO	06	AUX.BLDG.H&V DUCT SUPP. PLN BETW.EL. 645 & 659	19N06 15JA7A SHEET 2		NA	NA	NA			31DE6 12AP7A	31JL8 010C9F	OOA947
C875	30SEO	07	AUX.BLDG.H&V DUCT SUPP. PLN BETW.EL. 645 & 659	03DE6 17JA7A SHEET 3		NA	NA	NA			14JA7 12AP7A	31JL8 01DE0F	OOA947
C876	30SEO	07	AUX. BLDG.H&V SEISMIC DUCT SUPP. PLN BETWEEN	03DE6 17JA7A EL. 646-O & 659-O SHEET 1		NA	NA	NA			14JA7 12AP7A	14JA9 14JA0F	OOA947
C877	13MYO	02	AUX.BLDG.H&V SEISMIC DUCT SUPPS.SECT.&DETAILS	15AU7 15AU7A SHEET 16							150C7 11JABA	20MY9 20MYOF	OOA947
C878	25JLO	07	AUX.BLDG.H&V SEISMIC DUCT SUPPS.SECT.&DETAILS	25AU7 25AU7A SHEET 17							150C7 11JABA	20MY9 20MYOF	OOA947
C879	19MYO	03	AUX. BLDG.H&V SEISMIC DUCT SUPP. PLN BETWEEN	31DE6 28MR7A EL. 659-O & 673-O SHEET 1		NA	NA	NA			11FE7 05JL7A	11FE9 010COF	OOA947
C880	20MYO	03	AUX. BLDG.H&V SEISMIC DUCT SUPP. PLN BETWEEN	14JA7 28MR7A EL. 659-O & 673-O SHEET 2		NA	NA	NA			25FE7 05JL7A	25FE9 25SE9F	OOA947

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2

AE870-C
CIVIL/STRUCTURAL
FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

08/29/80

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1	2	3	4	5	6	7	8	9	10	
				START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
C881	01AUO	01AUO2	AUX. BLDG.H&V SEISMIC DUCT SUPP. PLN BETWEEN 013188-	21JA7		NA	NA	NA			04MR7 20JN7A		04MR9 01N09F	OOA947
-----	03			28MR7A		NA	NA	NA						
	1			EL. 659-0 & 673-0 SHEET 3										
C882	26JNO		AUX. BLDG.H&V SEISMIC DUCT SUPP. PLN BETWEEN 013188-	28JA7		NA	NA	NA			11MR7 05JL7A		11MR9 01N09F	OOA947
-----	07			15JA7A		NA	NA	NA						
	1			EL. 659-0 & 673-0 SHEET 4										
C883	30SEO		AUX. BLDG.H&V SEISMIC DUCT SUPP. PLN BETWEEN 013188-	04FE7		NA	NA	NA			25MR7 05JL7A		25MR9 01N09F	OOA947
-----	06			17JA7A		NA	NA	NA						
	1			EL. 659-0 & 673-0 SHEET 5										
C884	22JLO		AUX. BLDG.H&V SEISMIC DUCT SUPP. SHEET 6 013189-	25FE7		NA	NA	NA			08AP7 26AP8A		08AP9 01DE9F	OOA947
-----	10			20JA7A		NA	NA	NA						
	1													
C885	30SEO		AUX. BLDG.H&V SEISMIC DUCT SUPP. SECT.&DTLS. 013188-	11MR7		NA	NA	NA			22AP7 20JN7A		22AP9 20APOF	OOA947
-----	05			20MY7A		NA	NA	NA						
	1			SHEET 14										
C886	22SE9		AUX. BLDG.H&V SEISMIC DUCT SUPPORTS SECT.&DTLS 013188-	10JN7							10AU7 09AU7A		29AP9 20APOF	OOA947
-----	04			10JN7A										
	1			SHEET 15										
C887	06MYO		AUX. BLDG.H&V SEISMIC DUCT SUPP. PLN BETWEEN 013189-	25MR7		NA	NA	NA			06MY7 20JN7A		06MY9 20APOF	OOA947
-----	03			25MR7A		NA	NA	NA						
	1			EL. 568-0&584-0 SH. 1										
C888	08SE8		AUX. BLDG.H&V SEISMIC DUCT SUPP. PLN BETWEEN 013189-	08AP7		NA	NA	NA			20MY7 09AU7A		20MY9 20APOF	OOA947
-----	02			01JL7A		NA	NA	NA						
	1			EL. 673-0 & 704-0 SHEET 2										
C889	29N09		AUX. BLDG.H&V SEISMIC DUCT SUPP. PLN BETWEEN 013189-	15AP7		NA	NA	NA			27MY7 09AU7A		27MY9 20APOF	OOA947
-----	03			01JL7A		NA	NA	NA						
	1			EL. 673-0 & 704-0 SHEET 3										
C890	26JNO		AUX. BLDG.H&V SEISMIC DUCT SUPP. PLN EL 674 013189-	22AP7		NA	NA	NA			03JN7 11JAB8		03JN9 01SEOF	OOA947
-----	08			15AU7A		NA	NA	NA						
	1			SHEET 1										
C891	14JLO		AUX. BLDG.H&V SEISMIC DUCT SUPP. PLN EL 674 013189-	06MY7		NA	NA	NA			17JN7 11JAB8		17JN9 01DE9F	OOA947
-----	06			15AU7A		NA	NA	NA						
	1			SHEET 2										
C892	27MRO		AUX. BLDG.H&V SEISMIC DUCT SUPPORTS. SECT. & DTL 013189-	05JL7							12AU7 04MY8A			OOA947
-----	02			27MR8A										
	1													

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

AE870-C
CIVIL/STRUCTURAL

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV
	REVNO					ORDER						
C893	01	1	Q CL SYSTEM ENG I-J NODES AUX. BLDG. H&V SEISMIC DUCT SUPPORTS, SECT. & DTL 013189-	05JL7 03AP8A SHEET 3						12AU7 04MY8A		OOA947
C894	06	1	AUX. BLDG. H&V SEISMIC DUCT SUPP. PLN BETWEEN 013189-	03JN7 15AP8A EL. 673-O & 685-O	NA NA	NA NA	NA NA			15JL7 10JL8A		15JL9 010COF OOA947
C895	05	1	AUX. BLDG. H&V SEISMIC DUCT SUPP. PLN BETWEEN 013180-	10JN7 15AP8A EL. 673-O & 685-O	NA NA	NA NA	NA NA			22JL7 22JN8A		22JL9 010COF OOA947
C896	05	1	AUX. BLDG. H&V SEISMIC DUCT SUPP. PLN EL. 685-O 013189-	17JN7 15AP8A SHEET 3	NA NA	NA NA	NA NA			29JL7 13JL8A		29JL9 010COF OOA947
C897	04	1	AUX. BLDG. H&V SEISMIC DUCT SUPP. PLANS, SECTS & 013189-	01JL7 15AP8A SHEET 4	NA NA	NA NA	NA NA			12AU7 22JN8A		12AU9 010COF OOA947
C898	06	1	AUX. BLDG. H&V SEISMIC DUCT SUPP. SEC. & DET. SHT1 013182-	07MY6 07MY6A	NA NA	NA NA	NA NA			01JL6 01JL6A		01JL8 01APOF OOA947
C899	06	1	AUX. BLDG. H&V SEISMIC DUCT SUPP. SEC. & DET. SHT2 013182-	21MY6 21MY6A	NA NA	NA NA	NA NA			20JL6 22JL6A		20JL8 015EOF OOA947
C900	09	1	AUX. BLDG. H&V SEISMIC DUCT SUPP. SEC. & DET. SHT3 013183-	18JN6 18JN6A	NA NA	NA NA	NA NA			25JL6 17AU6A		25JL8 01JLOF OOA947
C901	06	1	AUX. BLDG. H&V SEISMIC DUCT SUPP. SEC. & DET. SHT4 013183-	20AU6 05AU6A	NA NA	NA NA	NA NA			010C6 17AU6A		010C8 03DE9F OOA947
C902	02	1	AUX. BLDG. H&V SEISMIC DUCT SUPP. SEC. & DET. SHT5 013185-	290C6 300C6A	NA NA	NA NA	NA NA			10DE6 17N06A		10DE8 03DE9F OOA947
C903	04	1	AUX. BLDG. H&V SEISMIC DUCT SUPP. SEC. & DET. SHT6 013186-	290C6 300C6A	NA NA	NA NA	NA NA			10DE6 02FE7A		10DE8 03DE9F OOA947
C904	01	1	AUX. BLDG. H&V SEISMIC DUCT SUPP. SEC. & DET. SHT7 013186-	24N06 21JA7A	NA NA	NA NA	NA NA			07JA7 20JN7A		07JA9 07JAOF OOA947

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AE870-C

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

	1	2	3	4	5	6	7	8	9	10
	START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
	DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
		DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV
				ORDER						
DRAWG NUMBER	REVDT	DCN	DESCRIPTION		COMMENTS					
	REVNO	Q CL	SYSTEM	ENG I-J	NODES					
C905	02FE9	03	AUX. BLDG.	H&V SEISMIC	22DE6			04FE7		04FE9
	03	1	DUCT SUPP.	SEC.&DET.	14JA7A	NA	NA	05JL7A		01JLOF
	03	1	DUCT SUPP.	SEC.&DET.	21JA7	NA	NA	04MR7		04MR9
C906	07APO	03	AUX. BLDG.	H&V SEISMIC	20JA7A	NA	NA	25FE7A		01DE9F
	03	1	DUCT SUPP.	SEC.&DET.	18MR7	NA	NA	29AP7		29AP9
C907	19MYO	04	AUX. BLDG.	H&V SEISMIC	20JA7A	NA	NA	12AP7A		010COF
	04	1	DUCT SUPP.	SEC.&DET.	15AP7	NA	NA	27MY7		27MY9
C908	06JNO	02	AUX. BLDG.	H&V SEISMIC	25MR7A	NA	NA	12AP7A		01JLOF
	02	1	DUCT SUPP.	SEC.&DET.	13MY7	NA	NA	24JN7		24JN9
C909	09OC9	03	AUX. BLDG.	H&V SEISMIC	25MR7A	NA	NA	12AP7A		010COF
	03	1	DUCT SUPP.	SEC.&DET.	05JL7	NA	NA	12AU7		12AU9
C910	08JLO	05	AUX. BLDG.	H&V SEISMIC	25MR7A	NA	NA	12AP7A		010C9F
	05	1	DUCT SUPP.	SEC.&DET.	18MR7	NA	NA	29AP7		29AP9
C911	17JAO	03	REACTOR BLDG.	UNIT 2 H&V	12MR8A	NA	NA	26MY8A		22APOF
	03	1	SEISMIC DUCT	SUPP.PLAN	BETWEEN EL 593-0 & 626-0					
	03	1	SEISMIC DUCT	SUPP.PLAN	08AP7	NA	NA	20MY7		20MY9
C912	14MRO	02	REACTOR BLDG.	UNIT 2 H&V	28AP8A	NA	NA	26MY8A		22APOF
	02	1	SEISMIC DUCT	SUPP.PLAN	BETWEEN EL 593-0 & 626-0					
	02	1	SEISMIC DUCT	SUPP.PLAN	12AU7	NA	NA	23SE7		23SE9
C917	12APO	02	REACTOR BLDG.	UNIT 2 H&V	28AP8A	NA	NA	23MY8A		00A947
	02	1	SEISMIC DUCT	SUPP.PLAN	BETWEEN EL 626-0 & 640-0					
	02	1	SEISMIC DUCT	SUPP.PLAN	23SE7	NA	NA	04N07		04N09
C919	12APO	04	REACTOR BLDG.	UNIT 2 H&V	05MY8A	NA	NA	21JN8A		00A947
	04	1	SEISMIC DUCT	SUPP.PLAN	BETWEEN EL 640-0 & 659-0					
	04	1	SEISMIC DUCT	SUPP.PLAN	14OC7	NA	NA	25N07		25N09
C920	12DEB	01	REACTOR BLDG.	UNIT 2 H&V	05MY8A	NA	NA	11JL8A		00A947
	01	1	SEISMIC DUCT	SUPP.PLAN	BETWEEN EL 640-0 & 659-0					
	01	1	SEISMIC DUCT	SUPP.PLAN	04N07	NA	NA	16DE7		16DE9
C921	18JAO	02	REACTOR BLDG.	UNIT 2 H&V	12JN8A	NA	NA	30JN8A		00A947
	02	1	SEISMIC DUCT	SUPP.PLAN	BETWEEN EL 659-0 & 685-0					
	02	1	SEISMIC DUCT	SUPP.PLAN						

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AE870-C

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10
					START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"
C922	12APO 01 1		SYSTEM ENG 1-J NODES REACTOR BLDG. UNIT 2 H&V SEISMIC DUCT SUPP. PLAN 009235-	25N07 24JN8A BETWEEN EL 659-O & 685-O SHEET 2			NA NA NA	NA NA NA	NA NA NA			06JAB 11JL8A		06JAO OOA947
C923	30JN8 00 1		REACTOR BLDG. UNIT 2 H&V SEISMIC DUCT SUPP. PLAN 009235-900000	16DE7 12JN8A BETWEEN EL 659-O & 685-O SHEET 3			NA NA NA	NA NA NA	NA NA NA			27JAB 30JN8A		27JAO OOA947
C924	06FEO 01 1		REACTOR BLDG. UNIT 2 H&V SEISMIC DUCT SUPP. PLAN 009235-	06JAB 12JN8A EL. 685-O			NA NA NA	NA NA NA	NA NA NA			17FEB 30JN8A		17FEO OOA947
C927	29N09 03 1		REACTOR BLDG. UNIT 2 H&V SEISMIC DUCT SUPPORTS 009234-	18MR7 12MR8A SECTIONS & DETAILS SHEET 1			NA NA NA	NA NA NA	NA NA NA			22JL7 26MY8A		22JL9 O1DEOF OOA947
C928	28DE9 02 1		REACTOR BLDG. UNIT 2 H&V SEISMIC DUCT SUPPORTS 009234-	01JL7 12MY8A SECTIONS & DETAILS SHEET 2			NA NA NA	NA NA NA	NA NA NA			04N07 30JN8A		04N09 OOA947
C929	15DE8 01 1		REACTOR BLDG. UNIT 2 H&V SEISMIC DUCT SUPPORTS 009235-	14OC7 05JN8A SECTIONS & DETAILS SHEET 3			NA NA NA	NA NA NA	NA NA NA			17FEB 21JN8A		17FEO OOA947
C930	13MYO 02 1		REACTOR BLDG. UNIT 2 H&V SEISMIC DUCT SUPPORTS 009235-	27JAB 12JN8A SECTIONS & DETAILS SHEET 4			NA NA NA	NA NA NA	NA NA NA			31MR8 11JL8A		31MRO OOA947
C931	29N09 02 1		REACTOR BLDG. UNIT 1 H&V SEISMIC DUCT SUPP. PLAN 008182-	02SE7 10JL8A BETWEEN EL 593-O & 626-O SHEET 1			NA NA NA	NA NA NA	NA NA NA			30SE7 28JL8A		30SE9 OOA947
C933	12APO 02 1		REACTOR BLDG. UNIT 1 H&V SEISMIC DUCT SUPP. PLAN 008183-	30SE7 17JL8A BETWEEN EL 626-O & 640-O SHEET 1			NA NA NA	NA NA NA	NA NA NA			28OC7 28JL8A		28OC9 OOA947
C935	25JLO 02 1		REACTOR BLDG. UNIT 1 H&V SEISMIC DUCT SUPP. PLAN 008184-	28OC7 15JL8A BETWEEN EL 640-O & 659-O SHEET 1			NA NA NA	NA NA NA	NA NA NA			25N07 10AUBA		25N09 OOA947
C936	10AUB 00 1		REACTOR BLDG. UNIT 1 H&V SEISMIC DUCT SUPP. PLAN 008184-	11N07 10JL8A BETWEEN EL 659-O & 685-O SHEET 1			NA NA NA	NA NA NA	NA NA NA			09DE7 10AUBA		09DE9 OOA947
C937	14MRO 01 1		REACTOR BLDG. UNIT 1 H&V SEISMIC DUCT SUPP. PLAN 008185-	25N07 07AUBA BETWEEN EL 659-O & 685-O SHEET 2			NA NA NA	NA NA NA	NA NA NA			23DE7 22AUBA		23DE9 O1DE9F OOA947

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
 MIDLAND UNITS 1 & 2
 08/29/80

AEB70-C CIVIL/STRUCTURAL			CIVIL / STRUCTURAL DRAWING CONTROL LOG MIDLAND UNITS 1 & 2 08/29/80										
FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10	
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL	
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"	
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1	2	3	4	5	6	7	8	9	10
	REVNO			DRWG.	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV
C938	28JL8	00	REACTOR BLDG. UNIT 1 H&V SEISMIC DUCT SUPP. ELEV OOB185-	09DE7		NA	NA	NA			06JAB		06JAO
	1			10JL8A		NA	NA	NA			28JL8A		OOA947
				COMMENTS & SECTS. AT EL 659-0									
C939	08JLO	03	REACTOR BLDG. UNIT 1 H&V SEISMIC DUCT. SUPP. SECTS. OOB185-	23DE7		NA	NA	NA			20JAB		20JAO
	1			18JL8A		NA	NA	NA			10AUBA		OOA947
				BETWEEN EL 593-6 & 685-0 SHEET 3									
C940	10AUB	00	REACTOR BLDG. UNIT 1 H&V SEISMIC DUCT SUPP. PLAN OOB185-	06JAB		NA	NA	NA			03FEB		03FEO
	1			18JL8A		NA	NA	NA			10AUBA		OOA947
				EL. 685-0									
C941	22AUB	00	REAC. BLDG. UNIT 1 SEISMIC DUCT SUPP. DTLS BETW. -	11SEB							12JA9		17FEO
	1			07AUBA							22AUBA		OOA947
				EL. 685-0 & 784-6									
C945	12APO	03	REACTOR BLDG. UNIT 1 H&V SEISMIC DUCT SUPP. PLAN OOB186-	17MRB		NA	NA	NA			14APB		14APO
	1			25JL8A		NA	NA	NA			22AUBA		OOA947
				SECTIONS & DETAILS SHEET 1									
C949	13MYO	04	AUX. BLDG. H&V SEISMIC DUCT SUPPORT OOB6222-	01FEB		NA	NA	NA			31MYB		14APO
	1			12JN8A		NA	NA	NA			14JL8A		OOA947
				SH. 2									
C950*	26SEO	03	AUX. BLDG. H&V SEISMIC DUCT SUPP. SECT. & DTLS OOB3252-	03JA7		NA	NA	NA			14FE7		14FE9
	1			19JN8A		NA	NA	NA			21JL8A		OOA947
				SHEET 5									
C951	20MYO	03	AUX. BLDG. H&V SEISMIC DUCT SUPP. SECT. & DTLS OOB3252-	03JA7		NA	NA	NA			11MR7		11MR9
	1			30JN8A		NA	NA	NA			21JL8A		OOA947
				SHEET 6									
C952	13MYO	01	AUX. BLDG. H&V SEISMIC DUCT SUPPORTS -	03JA7							14FE7		11MR9
	1			20SEBA							160C8A		OOA947
				O1DE9F									
C953	19AUB	00	MISC STRCTR H&V SSMC DCT SPPT, PLNS, SCTNS, & DTLS -	01AUB							19AUB		
	1			01AUBA							19AUBA		000645
				SH. 13									
C954	30SEO	00	MISC STRCTR H&V SSMC DCT SPPT, PLNS, SCTNS, & DTLS -	02AUB							25AUB		
	1			02AUBA							25AUBA		000645
				SH. 14									
C955	09SEO	04	DIESEL GENERATOR BLDG. H&V SEIS. DUCTS. SUPP. PLNS -	04DEB							23FE9		14APO
	1			03AUBA							14SEBA		OOA947

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

08/29/80

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1	2	3	4	5	6	7	8	9	10
REVNO	Q CL	SYSTEM	ENG I-J	START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL ACTIV
				DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
				DONE	BIDS	MILL	FAB	ORDER	ISSUE1	ISSUE2	CONSTR		
C956	13MYO		ENG I-J NODES DIESEL GENERATOR BLDG. H&V SEIS.DUCTS.SUPPORTS	04DE8 03AUBA							23FE9 14SE8A		14APO 00A947
	03			SECTIONS AND DETAILS									
C957	19AUO	00SE01	MISC STRCTR H&V SSMC DCT SPRT,PLN,SCTN,DTLS,SH. 10	01AUO 01AUOA							19AUO 19AUOA		000645
C958	19AUO		MISC STRCTR H&V SSMC DCT SPRT,PLN,SCTN,DTLS,SH. 11	01AUO 01AUOA							19AUO 19AUOA		000645
C959	25SEO		MISC STRCTR H&V SSMC DCT SPRT,PLN,SCTN,DTLS,SH. 12										000645
C960	12SEO		SERV.WATER PUMP STRUCT. H&V SEIS.DUCT SUPPS.PLN	13NO8 04AUBA							26JA9 14SE8A		14FEO 00A947
C961	02FEO		SERV.WATER PUMP STRUCT. H&V SEIS.DUCT SUPPORTS	13NO8 04AUBA							26JA9 14SE8A		11MRO 00A947
	01			SECTIONS AND DETAILS									
C963	06JMO		MISC.STRUCTURES H&V SEISMIC DUCT SUPPORTS	14AU9 14AU9A	NA	NA	NA	NA			15SE9 28AU9A		000947
	03			PLANS,SECTIONS & DETAILS SH.1									
C964	22APO		MISC.STRUCTURES H&V SEISMIC DUCT SUPPORTS	14AU9 14AU9A	NA	NA	NA	NA			16N09 16N09A		000947
	01			PLANS,SECTIONS & DETAILS SH.2									
C965	30SEO		MISC.STRUCTURES H&V SEISMIC DUCT SUPPORTS	14AU9 14AU9A	NA	NA	NA	NA			16N09 16N09A		000947
	02			PLANS,SECTIONS & DETAILS SH.3									
C966	30SEO		MISC.STRUCTURES H&V SEISMIC DUCT SUPPORTS	14AU9 14AU9A	NA	NA	NA	NA			13N09 13N09A		000947
	04			PLANS,SECTIONS & DETAILS SH.4									
C967	30SEO		MISC.STRUCTURES H&V SEISMIC DUCT SUPPORTS	15JAO 15JAOA	NA	NA	NA	NA			29JAO 29JAOA		000947
	02			PLANS,SECTIONS & DETAILS SH.5									
C968	30SEO		MISC.STRUCTURES H&V SEISMIC DUCT SUPPORTS	14AU9 14AU9A	NA	NA	NA	NA			15SE9		000947
	02			PLANS,SECTIONS & DETAILS SH.6									

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AE870-C

CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10	
START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
C969	25APO	00	SYSTEM ENG I-J NODES MISC STRUCTURES H&V. SEISMIC DUCT SUPPORTS	25APO 25APOA PLANS, SECTIONS & DETAILS SHT. 7								25APO 25APOA		000655	
C970	30SEO	01	MISC STRUCTURES H&V SEISMIC DUCT SUPPT. SHT. 8	PLANS, SECTS. & DETAILS										000645	
C971	09SEO	00	AUX. BLDG. MISC STRUCT STL MODIFICATIONS & PIPE 900000-	30JL7 30JL7A RESTRAINTS SCHEDULE ABOVE EL 599-0					NA NA			30SE7 25AP8A	010C0	000645	
C972	14NOB	04	ADMIN. BUILDING REINF. SLAB EL. 634-6 007172-	24JA7 24JA7A								01FE7 02FE7A	05DE7 05DE7A	01FEB 01DE9F	000650
C973	12APO	06	ADMIN. & SERVICE BLDG. FOUND. PLAN & SECTIONS 007202-	10SE6 15N06A					NA NA			15DE6 17DE6A	05DE7 05DE7A	15DE8 28DE9F	000650
C974	09OC9	05	ADMIN. & SERVICE BLDG. STL. FRMG. PLN. @ EL 648-68 007142-	10JN4 10JN4A 662-3			15SE6 22N06A		NA NA			05FE7 24FE7A	06JAB 06JABA	05MY9 05MY0F	000650
C975	25AUO	10	ADMIN. & SERVICE BLDG. STL. FRMG. PLN. @ EL 676-0 & 007142-	17JN4 17JN4A DETAILS			15SE6 22N06A		NA NA			10FE7 24FE7A	21MR8 21MR8A	10FE9 10FE9A	000650
C976	14JL7	03	ADMIN. & SERVICE BLDG. STEEL FRMG. ELEVATIONS 007142-	07JL4 07JL4A			15SE6 22N06A		NA NA			15FE7 24FE7A	14JL7 14JL7A	15FE9 15FE9A	000650
C977	25AUO	04	ADMIN. & SERVICE BLDG. CRANE RAIL PLAN & DETAIL 900000-	06FE8 06FE8A SFRVICE AREA								10MR8 03MR8A		15FE9 01JAOF	000634
C978	14JL7	03	ADMIN. & SERVICE BLDG. COLUMN SCH. SEC. & DET. 007162-	08SE4 08SE4A			15SE6 22N06A		NA NA			15FE7 24FE7A	14JL7 14JL7A	15FE9 12FE9A	000650
C979	28DE7	03	ADMIN. & SERV. BLDG. SLAB REINF. @ EL. 648-6 & 662-3 007181-	10SE4 10SE4A					NA NA			15JA7 17MR7A	28DE7 28DE7A	15JA9 15JA9A	000650
C980	24AU9	07	ADMIN. & SERV. BLDG. SLAB REINF. @ EL. 676-0 007181-	14SE4 14SE4A			NA NA	NA NA	NA NA	NA NA	NA NA	30JA7 17MR7A	22MR8 22MR8A	30JA9 01JAOF	000650

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

08/29/80

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
					START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
C981	05DC7 02 2		SYSTEM ENG I-J NODES ADMIN. & SERV. BLDG. FDN. REINF. SEC&DETAILS 007202-	100C6 15N06A		NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	15DE6 17DE6A	050C7 050C7A	15DE8 28DE9F	000650
C982	08N08 05 2		ADMIN. & SERV. BLDG. CONC SEC. & DETAILS ELEVATED 007192-	100C6 15N06A SLABS		NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	28FE7 03FE7A	07DE7 07DE7A	28FE9 01JA0F	000650
C983	07DE9 06 2		CHLORINATION BLDG. FOUND. PLAN, SECT&DETAILS 005123-	30MY7 11JL7A								15JL7 29JL7A		15JL9 01JA0F	000650
C984	07AU0 02 2		YARDWORK STRUCTURES MISC STEEL PLATFORMS& DETAILS	12JL8 12JL8A								06N08 31JL8A		14APO	000641
C985	26JNO 01 2		PROCESS STEAM TUNNEL MISC STEEL DETAILS	30N09 30N09A								04JAO 04JAOA			000645
C986	11AU0 01 2		PROCESS STEAM TUNNEL MISC.DETAILS	06FEO 06FEOA								25APO 25APOA			000601
C987	30JN8 01 2		OILY WTR. WASTE SYS. LAYOUT 004352-900000	15MR7 15MR7A								01JN7 15AU7A		01JN8 03DE9F	000602
C988	06AU9 04 2		OILY WTR. WASTE SYS. SECTIONS & DETAILS 004352-	15MR7 15MR7A								01AP8 14JL8A		01JN8 03DE9F	000602
C989	02JLO 06 1		UNDERGROUND FUEL OIL STORAGE TANKS 004422-	01MR7 14MR7A								15JL7 16AU7A	11AP8 11AP8A	01JN9 01JLOF	000607
C990	26AP8 02 2		GROUND WATER MONITORING WELLS LOCATION PLAN 002062-	15MR7 15MR7A								02AP7 10MY7A	26AP8 26AP8A	01JA9 01JA9A	000610
C991	10MY7 00 2		GROUND WATER MONITORING WELLS SECTIONS&DETAILS 002062-	15MR7 15MR7A								02AP7 10MY7A		01JA9 10MY7A	000610
C992	01AU0 03 2		PLANT AREA DRAINAGE PROFILES (SHEET 2) 002043-	01AU7 16SE7A								010C7 08MY8A		01AU9 01AU9A	000602

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AE870-C
CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10	
START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV

DRAWG NUMBER	REVDT REVNO	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10
C993	22JUN9 01 2		SYSTEM ENG I-J NODES YARDWORK PROCESS STEAM LINES TO DOW CHEMICAL	01SE7 15AP8A SUPERSEDED BY DWG. C-993-1								010C7 08MY8A		01AU9 .00602
C993-1	29AU9 00 2		PROCESS STEAM & COND RTN TO DOW CHEM. AREA PLAN 004034-	01SE7 15AP8A								29AU9 29AU9A		000602
C993-2	13AUO 04 2		PROCESS STEAM LINES TO DOW CHEMICAL SH. 1	30AP9 01JL9F								05JL9 05JL9A		000602
C993-3	25AUO 02 2		PROCESS STEAM LINES TO DOW CHEMICAL SH. 2	16MR9 16MR9A								260C9 260C9A		000602
C994	30JNO 06 2		FOUNDATION SETTLEMENT MONITORING SH. 1 002061-	09MY7 09MY7A								17JN7 15AU7A	15AU7 15AU7A	01DE9 000601
C995-1	14MRO 05 2		SETTLEMENT RECORD TABLE- SHEET 1 002061-	11MY7 11MY7A								17JN7 17JN7A		01DE9 000601
C995-2	01AUO 05 2		SETTLEMENT RECORD TABLE SH. 2	03JA9 03JA9A								09JA9 09JA9A		000601
C995-3	13MRO 01 2		SETTLEMENT RECORD TABLE SHEET 3									14MRO 14MROA		000601
C996			YARD WORK PROC. STM PIPE SUPP. PLAN, SECTS. & DETLS	01SE7 01JL9F								01DE7 01ND9F		01DE9 000650
C997	21ND8 03 2		SUB. SURVEILLANCE PROGRAM BENCH MARK LOCATIONS 002061-	02MY7 02MY7A								27MY7 17MY7A	190C7 190C7A	01DE9 000601
C998-1	14JLO 01 2		YARDWORK CONDENSATE RTN. PUMPHOUSE-CONCRETE	06DE9 06DE9A PLAN, SECTION & DETAILS								13MYO 13MYOA		000610
C998-2	04JNO 00 2		YARDWORK CONDENSATE RTN. PUMPHOUSE-STEEL	06DE9 06DE9A PLAN, SECTION & DETAILS										000610

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

PAGE 75

AEB70-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

08/29/80

DRAWG NUMBER	REVDT REVNO	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10	
					START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
C998-3			Q CL SYSTEM ENG I-J NODES YARDWORK COND. RETURN PUMP HOUSE MISC DETAILS											000645	
C. 1001	26SEO		DIESEL GEN.BLDG.CONC. OUTLINES PLAN #EL.634-6 006153-	20FE7 10FE7A SHEET 1					15MR7 16MR7A			15JN7 22AP7A	20AP8 20AP8A	15JNO 15JNO	000640
C. 1002	26SEO		DIESEL GEN.BLDG.CONC. OUTLINES PLAN #EL.634-6 006153-	20FE7 11FE7A SHEET 2					15MR7 16MR7A			15JN7 22AP7A	20AP8 20AP8A	15JNO 15JNO	000640
C. 1003	26JNO		DIESEL GEN.BLDG.CONC. OUTLINES PLAN #EL.664-0 006163-	15MR7 14FE7A SHEET 1								01JL7 25AP7A	07SE8 07SE8A	01JLO 01JLO	000640
C. 1004	26JNO		DIESEL GEN.BLDG.CONC. OUTLINES PLAN #EL.664-0 006163-	15MR7 17FE7A SHEET 2								01JL7 25AP7A	07SE8 07SE8A	01JLO 01JLO	000640
C. 1005	31JAO		DIESEL GEN.BLDG.CONC. OUTLINES ROOF PL.EL680-0 006173-	15AP7 15MR7A SHEET 1								01SE7 01SE7A		01SE8 03DE9F	000640
C. 1006	28FE9		DIESEL GEN.BLDG.CONC. OUTLINES ROOF PL.EL680-0 006173-	15AP7 18AP7A SHEET 2								01SE7 01SE7A		01SE8 03DE9F	000640
C. 1007	22MR9		DIESEL GEN.BLDG.CONC. LONGITUDINAL SECTION 006153-	20FE7 20FE7A					15MR7 16MR7A			15JN7 22AP7A		15JNO 15JNO	000640
C. 1008	22APO		DIESEL GEN.BLDG.CONC. CROSS SECTIONS 006153-	20FE7 20FE7A					15MR7 16MR7A			15JN7 22AP7A		15JNO 15JNO	000640
C. 1009	12APO		DIESEL GEN.BLDG.STRUCTL. STEEL FR.PLAN EL 664-08 006133-	20MR7 14MR7A 680-0					15MY7 13MY7A			15JL7 25AU7A		01AUO 01AUO	000640
C. 1010	09SEO		DIESEL GEN.BLDG.MISC. STEEL SECTIONS AND DTLS. 006133-	150C7 15DE7A								15DE7 04JA8A		01AUO 01AUO	000640
C. 1011	04MRO		DIESEL GEN.BLDG.FND.PLAN ANCHOR BOLT LOCATION 006133-	23MY7 16JN7A								17JN7 25AU7A	26AU7 26AU7A	01AUO 01AUO	000640

(SORT BY ---IDENTIFICATION NUMBER

)

2

3

4

5

6

7

8

9

10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AE870-C

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ACTIV
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ISSUE"
			ORDER						

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS						
	REVNO									
C. 1012	17JAO	00	SYSTEM ENG I-J NODES DIESEL GEN.BLDG.ELEV. SUMMARY AFTER SURCHARGE	04JA9 04JA9A			17JAO 17JAOA			000601
C. 1013	20MRO	06	DIESEL GEN.BLDG.REINF. FOUNDATION PLAN SHEET 1 006144-	07MR7 14MR7A			07AP7 22AP7A	27AU7 27AU7A	07APO	000640
C. 1014	13JAB	03	DIESEL GEN.BLDG.REINF. FOUNDATION PLAN SHEET 2 006144-	07MR7 14MR7A			07AP7 22AP7A	13JAB 13JABA	07APO	000640
C. 1015	26SEO	04	DIESEL GEN.BLDG.REINF. FL.PLAN EL.634-6 SH.1 006153-	30MY7 06AP7A			30JN7 22AP7A		30JNO	000640
C. 1016	26SEO	04	DIESEL GEN.BLDG.REINF. FL.PLAN EL.634-6 SH.2 006153-	30MY7 06AP7A			30JN7 22AP7A		30JNO	000640
C. 1017	06AU9	02	DIESEL GEN.BLDG.REINF. FL.PLAN EL.664-0 SH.1 006163-	21JN7 05JL7A			21JL7 29JL7A	120C7 120C7A	21JLO	000640
C. 1018	06AU9	02	DIESEL GEN.BLDG.REINF. FL.PLAN EL.664-0 SH.2 006163-	21JN7 05JL7A			21JL7 29JL7A	120C7 120C7A	21JLO	000640
C. 1019	10SE9	02	DIESEL GEN.BLDG.REINF. ROOF PLAN EL.680-0 SH.1 006173-	21AU7 15AU7A			21SE7 06SE7A		21SEO	000640
C. 1020	10SE9	03	DIESEL GEN.BLDG.REINF. ROOF PLAN EL.680-0 SH.2 006173-	21AU7 15AU7A			21SE7 06SE7A		21SEO	000640
C. 1021	06JAB	04	DIESEL GEN.BLDG.REINF. WALL ELEVATION SH.1 006183-	15MR7 15MR7A		15AP7 22AP7A	21JL7 20JL7A	06JAB 06JABA	21JLO	000640
C. 1022	06JAB	04	DIESEL GEN.BLDG.REINF. WALL ELEVATION SH.2 006183-	15MR7 15MR7A		15AP7 22AP7A	21JL7 20JL7A	06JAB 06JABA	21JLO	000640
C. 1023	09JAB	04	DIESEL GEN.BLDG.REINF. WALL ELEVATION SH.3 006183-	15MR7 15MR7A		15AP7 22AP7A	21JL7 20JL7A		21JLO	000640

(SORT BY --- IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AE870-C CIVIL/STRUCTURAL			CIVIL / STRUCTURAL DRAWING CONTROL LOG MIDLAND UNITS 1 & 2 08/29/80									
FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV
	REVNO					ORDER						
C. 1024	09JA9	04	Q CL SYSTEM ENG I-J NODES DIESEL GEN.BLDG.REINF. WALL ELEVATION SH.4	15MR7				15AP7		21JL7		21JLO 000640
	04	1	006183-	15MR7A				22AP7A		20JL7A		
C. 1025	06JA8	03	DIESEL GEN.BLDG.REINF. WALL ELEVATION SH.5	22MR7				22AP7		21JL7		21JLO 000640
	03	1	006183-	22MR7A				22AP7A		20JL7A		
C. 1026	30MR9	04	DIESEL GEN.BLDG.REINF. WALL ELEVATION SH.6	22MR7				22AP7		21JL7		21JLO 000640
	04	1	006183-	22MR7A				22AP7A		20JL7A		
C. 1027	30MR9	04	DIESEL GEN.BLDG.REINF. WALL ELEVATION SH.7	22MR7				22AP7		21JL7		21JLO 000640
	04	1	006183-	22MR7A				22AP7A		20JL7A		
C. 1028	25AP9	04	DIESEL GEN.BLDG.REINF. WALL ELEVATION SH.8	22MR7				22AP7		21JL7		21JLO 000640
	04	1	006183-	22MR7A				22AP7A		20JL7A		
C. 1029	27AP8	04	DIESEL GEN.BLDG.REINF. WALL ELEV. SH-9	07MR7				22AP7		21JL7		07APO 000640
	04	1	006183-	14MR7A				22AP7A		20JL7A		
C. 1030	06JA8	02	DIESEL GEN.BLDG.REINF. SECT.&DETAILS SH-1	30MY7						30JN7	06JA8	30JNO 000640
	02	1	006183-	04AP7A						22AP7A	06JABA	
C. 1031	09JA8	04	DIESEL GEN.BLDG.REINF. SECT.&DETAILS SH-2	21JN7						21JL7	09JA8	21JLO 000640
	04	1	006183-	04AP7A						22AP7A	09JABA	
C. 1032	21JL7	00	DIESEL GEN.BLDG.REINF. SECT.&DETAILS SH-3	21JN7						21JL7		21JLO 000640
	00	1	006183-	21JN7A						21JL7A		
C. 1033	21JL7	00	DIESEL GEN.BLDG.REINF. SECTIONS AND DTLS. SH-4	15JN7						07JL7		21JLO 000640
	00	1	006183-	20JN7A						21JL7A		
C. 1034	21JL7	00	DIESEL GEN.BLDG.REINF. SECTIONS AND DTLS. SH-5	15JN7						07JL7		21JLO 000640
	00	1	006183-	14JN7A						21JL7A		
C. 1035	27AP8	01	DIESEL GEN.BLDG.REINF. SECT.&DETAILS SH-6	07JN7						07JL7	27AP8	07JLO 000640
	01	1	006183-	20JN7A						21JL7A	27AP8A	

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AE870-C

CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FC"	9 ADD REV'S	10 "FINAL ISSUE"	ACTIV
C. 1036	13AUG	04	SYSTEM ENG 1-J NODES DIESEL GEN. BLDG. REINF. SECT. & DETAILS SHEET 7 006192-	07JN7							07JL7 21JL7A		07JLO	000640
C. 1037	06JAB	01	DIESEL GEN. BLDG. REINF. PLAN GEN. FOUNDATION 006192-	07JN7							07JL7 11AU7A		07JLO	000640
C. 1038	06JAB	01	DIESEL GEN. BLDG. REINF. ELEV. GEN. FOUNDATION 006192-	15JN7				NA NA			07JL7 11AU7A		07JLO	000640
C. 1039	06JAB	01	DIESEL GEN. BLDG. REINF. SECTIONS GEN. FOUNDATION 006144-	15JN7				NA NA			07JL7 11AU7A		07JLO	000640
C. 1040	20SEP	04	DIESEL GEN. BLDG. TEMP. SURCHARGE REQT. PL&SECTS.	27NOB					29NOB 29NOBA		10JA9 10JA9A			000641
C. 1041	06MYO	07	MISC. ST. PLATF&DTLS. REACT BLDG. UN. 1&2 SH. 1 900000-	10FEB							15FEB 12JL7A		10JNO	000645
C. 1042	10MRO	09	MISC. ST. PLATF&DTLS. REACT BLDG. UN. 1&2 SH. 2 900000-900000	10FEB							15FEB 23FEB8A		10JNO	000645
C. 1043	11AUG	04	MISC. ST. PLATF&DTLS. REACT BLDG. UN. 1&2 SH. 3 900000-	10MRB				NA NA			15MR9 22MR9A		10JLO	000646
C. 1044	01AUG	06	MISC. STEEL ACCESS PLAT- FORMS & NORTH STEAM GEN 900000-	10MRB			06APB	NA NA			15MR9 02JN8A		10JN9	000625
C. 1045	27MRO	05	MISC. STEEL SECTIONS & DTLS & NORTH STEAM GEN 900000-	10APB			06APB	NA NA			15AP9 02JN8A		10AUO	000625
C. 1046	11AUG	08	MISC. STEEL ACCESS PLAT- FORMS & SOUTH STEAM GEN 900000-	10FEB			05MYB	NA NA			15FEB 02JN8A		10JNO	000625
C. 1047	01AUG	08	MISC. STEEL ACCESS PLAT- FORMS & SOUTH STEAM GEN 900000-	10FEB			05MYB	NA NA			15FEB 02JN8A		10JNO	000625

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AE870-C

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1	2	3	4	5	6	7	8	9	10	
				START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV
C. 1048	22JLO	01	Q CL SYSTEM ENG I-J NODES RCTR BLDG #1&2 MISC STL- PLANS SECTS & DTL5 SH#2	05N09							18DE9 18DE9A		000645	
C. 1050	15DEB	03	RADWASTE BLDG.CONC.OUT- LINES FOUNDATION PLAN O14142-	25JL7 25JL7A EL.634-O							30AU7 01FEBA	15DEB 15DE8A	15JAO 15JAO	000640
C. 1051	11AUG	06	RADWASTE BLDG.CONC.OUT- LINES FOUNDATION PLAN O14142-	25JL7 25JL7A EL.634-O, SH.2							30AU7 01FEBA	22SEB 22SE8A	15JAO 15JAO	000640
C. 1052	07JN9	04	RADWASTE BLDG.CONC.OUT- LINES PLAN EL.652-O SH.1 O14152-	29JL7 29JL7A							30AU7 29MR8A		15JAO 15JAO	000640
C. 1053	01FEO	05	RADWASTE BLDG.CONC.OUT- LINES EL.652-O SHEET 2 O14152-	29JL7 29JL7A							30AU7 29MR8A		15JAO 15JAO	000640
C. 1054	10SE9	04	RADWASTE BLDG.CONC.OUT- LINES EL.666-O SHEET 1 O14162-	01AU7 01AU7A							30AU7 20AP8A		15JAO 15JAO	000640
C. 1055	12JN9	04	RADWASTE BLDG.CONC.OUT- LINES EL.666-O SHEET 2 O14162-	01AU7 15AU7A							30AU7 20AP8A		15JAO 15JAO	000640
C. 1056	26DE9	06	RADWASTE BLDG.CONC.OUT- LINES SEC.& DTL5. SH.1 O14172-	15AU7 15AU7A							30AU7 27SE7A	17DCB 17DC8A	15JAO 15JAO	000640
C. 1057	29AU9	04	RADWASTE BLDG.CONC.OUT- LINES SEC.& DTL5. SH.2 O14172-	15AU7 15AU7A							30AU7 01FEBA	12JLB 12JL8A	15JAO 15JAO	000640
C. 1058	10SE9	06	RADWASTE BLDG.ST.FRAMEING ELEVATION 652-O & 666-O O14132-	15SE7 25OC7A	30SE7 01FEBA			NA NA			15N07 19AP8A	17DCB 17DC8A	15JAO 15JAO	000640
C. 1059	08FE9	03	RADWASTE BLDG.STEEL SECTIONS & DETAILS SH.1 O14132-	15SE7 09JABA	30SE7 01FEBA			NA NA			15N07 19AP8A	10AUB 10AUBA	15JAO 15JAO	000640
C. 1060	05JN9	02	RADWASTE BLDG.REINF.DTL5 FDN.PLAN EL.634-6 SH.1 O14142-	01SE7 15SE7A							15SE7 01FEBA	12APB 12AP8A	15JAO 15JAO	000640

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AE870-C
CIVIL/STRUCTURAL
FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV
			ORDER						

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS						
C. 1061	23JUN8 02 2		SYSTEM ENG I-J NODES RADWASTE BLDG.REINF.DTLS FDN.PLAN EL.634-6 SH.2 O14142-	01SE7 15SE7A			15SE7 01FE8A	23JUN8 23JUN8A	15JAO	000640
C. 1062	23JUN8 02 2		RADWASTE BLDG.REINF.DTLS FDN.PLAN EL.634-6 SH.3 O14142-	01SE7 15SE7A			15SE7 01FE8A	23JUN8 23JUN8A	15JAO	000640
C. 1063	06JUN9 04 2	00SE01	RADWASTE BLDG.FDN.REINF. DTLS&SECTS. O14172-	01SE7 26SE7A			15FEB 01FE8A	15AUB 15AUBA	15JAO	000640
C. 1064	24JUL8 02 2		RADWASTE BLDG.FDN.REINF. WALL ELEV. SHEET 1 O14172-	20SE7 26SE7A			15FEB 01FE8A	24JUL8 24JUL8A	15JAO	000640
C. 1065	15AUB 03 2		RADWASTE BLDG.FDN.REINF. WALL ELEV. SHEET 2 O14172-	20SE7 26SE7A			15FEB 01FE8A	15AUB 15AUBA	15JAO	000640
C. 1066	01JUN9 03 2		RADWASTE BLDG.REINF.SLAB AND EQUIP.LOC.EL.634-0 O14142-	30SE7 10FE8A SH. 1			15FEB 11MY8A		15JAO	000640
C. 1067	05OCT9 07 2		RADWASTE BLDG.REINF.SLAB AND EQUIP.LOC.EL.634-0 O14142-900000	30SE7 10FE8A SH. 2			15FEB 11MY8A		15JAO	000640
C. 1068	10SEP9 03 2		RADWASTE BLDG.REINF.WALL ELEV.ABOVE EL.637-0 AT O14172-	100C7 20FE8A LINE AA SH 1		NA NA	15FEB 01JUN8A		15JAO	000640
C. 1069	10SEP9 03 2		RADWASTE BLDG.REINF.WALL ELEV.ABOVE EL.637-0 AT O14172-	100C7 20FE8A LINE AA SH 2		NA NA	15FEB 01JUN8A		15JAO	000640
C. 1070	12JUL8 01 2		RADWASTE BLDG.REINF.WALL ELEV.ABOVE EL.637-0 AT O14172-	200C7 23FE8A LINE B SH. 1		NA NA	15FEB 01JUN8A		15JAO	000640
C. 1071	12JUL8 01 2		RADWASTE BLDG.REINF.WALL ELEV.ABOVE EL.637-0 AT O14172-	200C7 27MR8A LINE B SH. 2		NA NA	01NOV7 01JUN8A		15JAO	000640
C. 1072	13SEP9 02 2		RADWASTE BLDG.REINF.WALL ELEV.ABOVE EL.637-0 O14172-	30SE7 27MR8A EAST OF LINE O		NA NA	01NOV7 08MY8A		15JAO	000640

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2

AE870-C
CIVIL/STRUCTURAL
FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

08/29/80
1 2 3 4 5 6 7 8 9 10
START DRWG ISSUE ISSUE ISSUE INTERM INTERM ISSUE ADD "FINAL ACTIV
DRWG. 30% FOR FOR FOR CONSTR CONSTR FOR REV'S ISSUE"
DONE BIDS MILL FAB ISSUE1 ISSUE2 CONSTR

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10
C. 1073	120C9	04	Q CL SYSTEM ENG I-J NODES RADWASTE BLDG. REINF. INTERIOR WALL ELEV. ABOVE O14152-	30SE7 27MR8A EL. 637-0 AT COL. LINE 3.5						NA		01N07 14JN8A		15JAO 000640
C. 1074	14N09	04	RADWASTE BLDG. REINF. PARTITION WALL ELEV. O14152-	100C7 27MR8A						NA		15DE7 10AUBA		15JAO 000640
C. 1075	14APO	07	RADWASTE BLDG. REINF. DTLS. & SECTIONS SH. 1 O14152-	200C7 20FE8A						NA		15DE7 29MR8A		15JAO 000640
C. 1076	12APO	06	RADWASTE BLDG. REINF. DTLS. & SECTIONS SH. 2 O14152-	200C7 30MR8A						NA		15DE7 10MY8A		15JAO 000640
C. 1077	16N09	03	RADWASTE BUILDING EXTRU- DER SUPPORT & SHIELD -900000	11JL8 11JL8A WALL, SECTIONS AND DETAILS								160C8 24AUBA		14FEO 000640
C. 1078	29JLO	04	RADWASTE BUILDING EQUIP- MENT SUPPORTS PLANS -900000	25SE8 04SE8A SECTIONS AND DETAILS SH. 1								18DE8 170C8A		14FEO 000640
C. 1079	01FEO	01	RADWASTE BLDG. EQUIP. SUPP PLNS, SECT, AND DTLS. SH. 2	02JL9 02JL9A								04SE9 04SE9A		000340
C. 1080	11JN9	00	RADWASTE BLDG. MISC. STEEL PLANS, SECT. & DETAILS.	15MR9 15MR9A								11JN9 11JN9A		000640
C. 1082	25APO	00	YARDWORK HYDORGFN&NITROG BULK STORAGE PLNS&SECT.	25APO 25APOA								25APO 25APOA		000656
C. 1083	28APO	00	DIESEL GEN BLDG. MISC. SECTIONS&DETAILS	25MRO 25MROA								28APO 28APOA		000641
C. 1084	13DE9	00	TURB BLDG UN1&2 MISC STL PLTFRM SECT. & DTLS SH 4	220C9 220C9A								13DE9 13DE9A		000645
C. 1086	23JN8	03	PROCESS STEAM TUNNEL REINF. DTLS. WALL ELEV. 004295-	15MR7 02SE7A SHEET 1								01JL7 070C7A	23JN8 23JN8A	01DE9 000640

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AE870-C
CIVIL/STRUCTURAL
FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1 START DRWG.	2 DRWG 30% DONE	3 ISSUE FOR BIDS	4 ISSUE FOR MILL ORDER	5 ISSUE FOR FAB	6 INTERM CONSTR ISSUE1	7 INTERM CONSTR ISSUE2	8 ISSUE FOR CONSTR	9 ADD REV'S	10	
													"FINAL ISSUE"	ACTIV
C. 1087	24JL8 03 2	Q CL	SYSTEM ENG I-J NODES PROCESS STEAM TUNNEL REINF. DTLS. WALL ELEV. 004295-								01JL7 070C7A	24JL8 24JL8A	01DE9	000640
C. 1088	04AP8 02 2		PROCESS STEAM TUNNEL REINF. DTLS. SECTS. SH. 1 004295-								01JL7 070C7A	04AP8 04AP8A	01DE9	000640
C. 1089	03AUB 03 2		PROCESS STEAM TUNNEL REINF. DTLS. SECTS. SH. 2 004295-								01JL7 070C7A	03AUB 03AUBA	01DE9	000640
C. 1090	08JLO 02 2		PROC. STM. PIPE BRIDGE ABUTMENTS PLAN -								01DE7 03MY9A		20FEO 20APOF	000625
C. 1091	18SE9 02 2	02JNO4	PROCESS STM. PIPE BRIDGE PLAN AND ELEVATION 004034-								01DE7 20SE8A		20FEO	000650
C. 1092	03MY9 01 2		PROCESS STM. PIPE BRIDGE PLAN AND ELEVATION 004034-								01DE7 20SE8A		20FEO	000650
C. 1093	29JA9 03 2		YARDWORK, PIEZOMETER SECTIONS AND DETAILS 014173-								30N07 02DE7A	27FE8 27FE8A		000610
C. 1094	02JNO 01 2		YARDWORK CONDENSATE RTN. BRIDGE ABUTMENTS -								16AU9 16AU9A			000625
C. 1095	22JLO 01 1		YARDWORK CONDENSATE RTN. PIPE BRIDGE PLAN & ELEV. -								220C9 220C9A			000650
C. 1097	31MRO 01 2		YARDWORK DILY WASTE TREATMENT BLDG. PLANS 900000-								15DE9 060C8A		15JNO	000610
C. 1098	19MRO 04 2		GUARD HOUSE PLAN AT EL. 637-0 SECTIONS & DETAILS -								17JL8 28JN8A		15MY1	000651
C. 1099	----- 2		GRD USE WLKWYS, STRS, RMPS FOUND. PLN & SECTS. -											000651

CIVIL / STRUCTURAL DRAWING CONTROL LOG
 MIDLAND UNITS 1 & 2
 08/29/80

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS	1	2	3	4	5	6	7	8	9	10
					START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"
C. 1101	17AUB	01	Q CL SYSTEM ENG I-J NODES REACT.BLDG.UNIT 2,LINER PLATE REPAIR WORK BETW. 900000-	06JN7 06JN7A AZIMUTH 250 DEGREES&270 DEGREES SHEET 1								05JL7 05JL7A	01FE9 01SE9A	000627
C. 1102	17AUB	01	REACT.BLDG.UNIT 2, LINER PLATE REPAIR WORK BETW. 900000-	06JN7 06JN7A AZIMUTH 250 DEGREES & 270 DEGREES SHEET 2								05JL7 05JL7A	01FE9 01SE9A	000627
C. 1103	05JL7	00	REACT.BLDG.UNIT 2,LINER PLATE REPAIR WORK BETW. 900000-	06JN7 06JN7A AZIMUTH 270 DEGREES & 280 DEGREES SHEET 3								05JL7 05JL7A	01FE9 01JL9A	000627
C. 1110	30SEO	05	REAC.BLDG.UN.1 MISC STL. ACCESS PLATFORMS * NORTH	25AUB 25AUBA STEAM GEN.COMPARTMENT SH.1					25SE8 01NO8A			260C8 25AP9A	15DE1	000625
C. 1111	30SEO	03	REAC.BLDG.UN.1 MISC STL. ACCFS PLATFORMS * NORTH	25AUB 25AUBA STEAM GEN.COMPARTMENT SH.2					25SE8 01NO8A			260C8 25AP9A	15DE1	000625
C. 1112	11AUB	05	REAC.BLDG.UN.1 MISC STL. ACCESS PLATFORMS * SOUTH	04NO8 030C8A STEAM GEN.COMPARTMENT SH.1					05SE8 05DE8A			08JA9 25AP9A	15DE1	000625
C. 1113	16JL9	02	REAC.BLDG.UN.1 MISC STL. ACCESS PLATFORMS * SOUTH	04NO8 260C8A STEAM GEN.COMPARTMENT SH.2					05SE8 05DE8A			08JA9 25AP9A	15DE1	000625
C. 1114		1	RCTR BLDG UN1&2 MISC STL ACS PLTRM PLN,SEC,DTLSH1											000645
C. 1141	14MY9	02	DIESEL GEN.BLDG.TEMP. SURCHARGE REQ-PL&SECTS.	02JA9 02JA9A								10JA9 10JA9A		000641
C. 1142	10JL9	02	TURBINE BLDG #1&2 TEMP. SURCHRG REQTS MISC STEEL	05JA9 05JA9A					12JA9 12JA9A			22FE9 22FE9A		000645
C. 1143	18SE9	01	TURB.BLDG.TEMP.SURCHARGE REQ.MISC.STEEL SH.2	30JA9 30JA9A								22FE9 22FE9A		000645
C. 1144		2	PLANT AREA BORING PLAN	11JN9 11JN9A										000601

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

AE870-C
CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES
SECOND LINE---FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1	2	3	4	5	6	7	8	9	10
				START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ACTIV ISSUE"
C. 1145	31MRO 06 1	Q CL	SYSTEM ENG I-J NODES DIESEL GEN.BLDG.ADDITNL BORING LOCATIONS&DETAILS	09MR9 09MR9A							10MR9 10MR9A		01JLO 000641
C. 1146	25APO 01 1		DIESEL GEN.BLDG.ADDITNL PIPE PROFILING LOCATIONS	02AP9 02AP9A							27AP9 27AP9A		01JLO 000641
C. 1147	11AUO 01 2		DIESEL GEN.BLDG.FDN. GROUTING REQUIREMNTS.	10MRO 10MROA		07APO 07APOA					07APO 07APOA		000601
C. 1148	22AUO 00	OOSEO1	YARDWORK BORATED WATER STORAGE TANKS LOAD TEST	01JNO 01JNOA & MONITORING							22AUO 22AUOA		000609
C. 1150	04MRO 01 1		TURB.BLDG UN#2 MISC STL. PLATFORMS SECT.& DETAILS	01JN8 16MYBA							01DE8 28JL8A		000645
C. 1155	1		AUX BLDG MISC PLTFRM AT AUX BLDG RF SEC&DTLS SH4										000620
C. 1156	25SEO 01 1		AUX BLDG MISC PLTFRM AUX BLDG ROOF PLAN	26DE9 26DE9A		02JLO							000625
C. 1157	26SEO 01 1		AUX BLDG MISC PLTFRM AUX BLDG ROOF SEC&DET SH 1	16JNO 16JNOA		02JLO							000601
C. 1158	26SEO 00 1		AUX BLDG MISC PLTFRM AUX BLDG ROOF SEC&DET SH 2 900000-	02JLO 02JLOA							15DEO		000645
C. 1159	1		AUX BLDG MISC PLTFRM AUX BLDG ROOF SEC&DET SH 3 900000-	21AUO 21AUOA							15DEO		000640
C. 1160	02JLO 03 1		AUXILIARY BLDG.MISC. STEEL DETAILS FOR FAN	08JN9 08JN9A SUPPORT -SH.2							25JN9 26JN9A		000646
C. 1161	11AUO 01 1		AUXILIARY BLDG.MISC. STEEL DETAILS FOR FAN	11JN9 11JN9A SUPPORT -SH.3							19JAO 19JAOA		000646

CIVIL / STRUCTURAL DRAWING CONTROL LOG
MIDLAND UNITS 1 & 2
08/29/80

AE870-C
CIVIL/STRUCTURAL
FIRST LINE---SCHEDULE DATES
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
	DONE	BIOS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ACTIV
			ORDER						

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS					
C. 1162	12SEO	Q CL	SYSTEM ENG I-J NODES	12JN9			23JL9		000646
-----	02		AUXILIARY BLDG.MISC.	12JN9A			01JABF		
	1		STEEL DETAILS FOR FAN	SUPPORT -SH.4					
C. 1163	11JNO		AUXILIARY BLDG.MISC.	13JN9			06AU9		000646
	01		STEEL DETAILS FOR FAN	13JN9A			01JABF		
	1		-	SUPPORT -SH.5					
C. 1164	12SEO		AUX.BLDG.MISC.STEEL DET.	14JN9			10SE9		000646
-----	01		FOR FAN SUPPT.SHT.#6	14JN9A			02APOA		
	1		-						
C. 1170	09SEO		AUX.BLDG.MISC.STEEL RAD.	18DE8			14JAO		000645
-----	02		SHIELDING PLATES SH.4	18DE8A			14JAOA		
	1		-						
C. 1171	08JLO		AUX.BLDG.MISC.STEEL RAD.	08OC9			12OC9		000645
	03		SHIELDING PLATES SH.5	08OC9A			12OC9A		
	1		-						
C. 1175	10SE9		AUX.BLDG.AS-BUILT	02JA9			10SE9		000645
	00		LOCATION OF EMBEDS	02JA9A			10SE9A		
	2		-	* EL. 574-0					
C. 1176	10SE9		AUX.BLDG.AS-BUILT	03JA9			10SE9		000645
	00		LOCATION OF EMBEDS	03JA9A			10SE9A		
	2		-	* EL. 584-0					
C. 1177	10SE9		AUX.BLDG.AS-BUILT	04JA9			10SE9		000645
	00		LOCATION OF EMBEDS	04JA9A			10SE9A		
	2		-	* EL. 599-0					
C. 1178	10SE9		AUX.BLDG.AS-BUILT	05JAS			10SE9		000645
	00		LOCATION OF EMBEDS	05JA9A			10SE9A		
	2		-	* EL. 614-0					
C. 1179	21N09		AUX.BLDG.AS-BUILT	08JA9			21N09		000645
	00		LOCATION OF EMBEDS	08JA9A			21N09A		
	2		-	* EL. 634-6					
C. 1180	07DE9		AUX.BLDG.AS-BUILT	09JA9			07DE9		000645
	00		LOCATION OF EMBEDS	09JA9A			07DE9A		
	2		-	* EL. 634-6 & 659-0					
C. 1181	13DE9		AUX.BLDG.AS-BUILT	10JA9			13DE9		000645
	00		LOCATIONS OF EMBEDS	10JA9A			13DE9A		
	2		-	* EL. 646-0					

(SORT BY --- IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AEB70-C
CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2
08/29/80

FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10
SECOND LINE---FORECAST (F) AND ACTUAL (A) DATES			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
THIRD LINE---INSTRUCTIONS, COMMENTS			DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ISSUE"
DRAWG NUMBER	REVDT	DCN	DESCRIPTION	DONE	BIDS	MILL	FAB	ISS'IE1	ISSUE2	CONSTR		ACTIV
	REVNO					ORDER						
C. 1182	27N09	00	SYSTEM ENG I-J NODES AUX.BLDG AS-BUILT LOCATIONS OF EMBEDS	2		COMMENTS 11JA9 11JA9A * EL. 659-0				27N09 27N09A		000645
C. 1183	27N09	00	AUX.BLDG AS-BUILT LOCATIONS OF EMBEDS	2		12JA9 12JA9A * EL. 670-0				27N09 27N09A		000645
C. 1184	22JLO	01	AUX.BLDG AS-BUILT LOCATIONS OF EMBEDS	2		16JA9 16JA9A * EL.674-6 &685-0 SH.2				13DE9 13DE9A		000645
C. 1185	26N09	00	AUX BLDG AS BUILT LOC.OF EMBDS*EL.674-6&685-0 SH2	2		16JA9 16JA9A				21N09 21N09A		000645
C. 1186	26SEO	00	AUX.BUILD. RADIATION SHIELDING PLATES SHT.6	2								000645
C. 1187	25AUO	00	AUX.BUILD. RADIATION SHIELDING PLATES SHT.7	2		21JNO 21JNOA				25AUO 25AUOA		000645
C. 1188		1	AUX BLDG RADIATION SHIELD PLATES SHT.8									000645
C. 1189		1	AUX BLDG RADIATION SHIELDING PLATES SHT.9									000645
C. 1190	13N09	00	YARDWORK COOLING POND DIKE SECTIONS SH.4	2		040C9 040C9A				13N09 13N09A		000612
C. 1197		1	AUX BLDG MAX SPENT FUEL STORAGE ENVELOPE			090C9 090C9A						000648
C. 1198	29JLO	00	AUX.BLDG.TENDON SERV. SHAFT PLATFORMS	2		01MYO 01MYOA				29JLO 29JLOA		000601
C. 1200	30SEO	00	MISC STRCTR H&V SSMC DCT SPT.PLN,SCTN,DTLS SH.15	1								000645

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

AER70-C

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ACTIV
	DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ISSUE"
			ORDER						

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	COMMENTS					
	REVNO								
C. 1201	30SEO	00	Q CL SYSTEM ENG I-J NODES MISC STRCTR H&V SSMC DCT SPT. P. M, SCTN, DTLS SH. 16						000645
C. 1202	25SEO	00	MISC STRCTR H&V SSMC DCT SPT. PLN, SCTN, DTLS SH. 17						000645
C. 1203	25SEO	00	MISC STRCTR H&V SSMC DCT SPT. PLN, SCTN, DTLS SH. 18						000645
C. 1204			MISC STRCTR H&V SSMC DCT SPT. PLN, SCTN, DTLS SH. 19						000645
C. 1205			MISC STRCTR H&V SSMC DCT SPT. PLN, SCTN, DTLS SH. 20						000645
C. 2000	25JLO	01	SERV. WTR. PMP. STRUCT. PILE LOCATIONS&DETAILS	03MY9 03MY9A			04SE9 04SE9A		000641
C. 2001		2	SERVICE WATER PUMP STRUCTURE CORBEL & MISC.	STEEL DETAILS					000641
C. 2005	14JAO	01	AUX. BLDG. & F.W. ISO VALVE PIT-UNIT 1 UNDERPINNING	14MY9 14MY9A	30JL9 30JL9A				000641
C. 2006	14JAO	01	AUX. BLDG. & F.W. ISO. VLV. PIT -UNIT#2 UNDRGRND. PLNS&D.	16JL9 16JL9A	30JL9 30JL9A				000641
C. 2010	26JNO	03	AUX BLDG PLANT AREA DEWATERING SH 1.	23MY9 23MY9A	12JN9 12JN9A		17JL9 17JL9A		000641
C. 2011	28DE9	01	AUX BLDG PLANT AREA DEWATERING SH 2.	05JL9 05JL9A			17JL9 17JL9A		000641
C. 2015		2	AUX. BLDG. UNIT 1 UNDERPINNING TEMP.	21MY9 21MY9A					000641

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG
 MIDLAND UNITS 1 & 2
 08/29/80

AE870-C
 CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES
 SECOND LINE---FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10	
START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ISSUE"	ACTIV

DRAWG NUMBER	REVDT REVNO	DCN	DESCRIPTION	COMMENTS						
C.2016		Q CL	SYSTEM ENG I-J NODES PERMANENT DEWATERING SYS PLAN & SECTIONS							000601
C.2017			PRMNT DWTRING ENLARGED PLANS & PROFILES SH.1							000601
C.2018			PRMNT DWTRING ENLARGED PLANS & PROFILES SH.2							000601
C.2019			PERMANENT DEWATERING MISC STRUCTURES & DTL							000601
C.2020	29JAO 02 1	015E02	FEEDWATER ISOLATION VALVE CHAMBER-UNIT1&2	25MY9 25MY9A UNDERPINNING TEMP.SUPPORT-PLANS&DETAILS	20JL9 20JL9A		20JL9 25SE9A			000641
C.2022	26JNO 01 1	01A003	AUX BLDG TEMP SUPPORT AT CONTROL TOWER	09NO9 09NO9A			19DE9 19DE9A			000645
C.2023	25SEO 00		HEALTH PHYSICS CALIB- RATION FACILITY PLANS, SECTIONS & DETAILS							000651
C.2025			FDWTR 150.VLV.CHMBR.UNT1 PILE CAP&UNDRPIN.PL.&SEC	04JA9 04JA9A						000601
C.2026			FDWTR 150.VLV.CHMBR.UNT2 PILE CAP&UNDRPIN.PL.&SEC							000601
C.2049			UPS FACILITY IN EXISTING WAREHOUSE#1 PLNS,SCT&DTL							000651
C.2050	19MYO 01 1		PROJ.CIVIL STD.ATTACH. TO CONC BK.WALLSPORTS	20AU9 20AU9A			22AU9 22AU9A			000680
C.2051	01AUO 00 01		AUX.&REACT.BLDG.PLAN EL 568-O BLOCK WALLS IDENT.	01JLO 01JLOA NOS.			01AUO 01AUOA			000643

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

MIDLAND UNITS 1 & 2

08/29/80

AEB70-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---INSTRUCTIONS, COMMENTS

1	2	3	4	5	6	7	8	9	10
START DRWG.	DRWG 30% DONE	ISSUE FOR BIDS	ISSUE FOR MILL ORDER	ISSUE FOR FAB	INTERM CONSTR ISSUE1	INTERM CONSTR ISSUE2	ISSUE FOR CONSTR	ADD REV'S	"FINAL ACTIV ISSUE"
DRAWG NUMBER	REVDT REVNO	DCN	DESCRIPTION	COMMENTS					
C.2052	09SEO 00 01		SYSTEM ENG I-J NODES AUX.&REACT.BLDG.PLAN EL 584-O BLOCK WALLS IDENT.	01JLO 01JLOA NOS.					000643
C.2053	09SEO 00 01		AUX.&REACT.BLDG.PLAN EL 599-O BLOCK WALLS IDENT.	01JLO 01JLOA NOS.					000643
C.2054	01AUO 00 01		AUX.&REACT.BLDG.PLAN EL 614-O & 626-O BLOCK WALL IDENT NOS.	01JLO 01JLOA IDENT NOS.			01AUO 01AUOA		000643
C.2055	09SEO 00 01		AUX.&REACT.BLDG.PLAN EL 634-6 & 640-O BLOCK WALL IDENT NOS.	01JLO 01JLOA IDENT NOS.					000643
C.2056	01AUO 00 01		AUX.&REACT.BLDG.PLAN EL 646-O BLOCKWALL IDENT.	01JLO 01JLOA NOS. & DETAILS			01AUO 01AUOA		000643
C.2057	01AUO 00 01		AUX.&REACT.BLDG.PLAN EL 659-O BLOCKWALL IDENT.	01JLO 01JLOA NOS.			01AUO 01AUOA		000643
C.2058	01AUO 00 01		AUX.&REACT.BLDG.PLAN EL 674-6 & 685-O BLOCK WALL IDENT NOS	01JLO 01JLOA IDENT NOS			01AUO 01AUOA		000643
C.2059	09SEO 00		AUX.&REACT.BLDG.PLAN EL 685-O BLOCKWALL IDENT.	01JLO 01JLOA NOS					000643
C.2060	09SEO 00		AUX. & RADWASTE BLDG. MISC. PLANS-BLOCKWALL IDENT. NUMBERS	02JLO 02JLOA IDENT. NUMBERS					000643
C.2061	25AUO 00 1		AUX. & REACTOR BLDG. BLOCK WALL PHYSICAL PROPERTIES & LOAD TABLE SHEET 1	02JLO 02JLOA & LOAD TABLE SHEET 1			25AUO 25AUOA		000643
C.2062			AUX. & REACTOR BLDG. BLOCK WALL PHYSICAL PROPERTIES & LOAD TABLE SHEET 2	03JLO 03JLOA & LOAD TABLE SHEET 2					000643
C.2063			AUX. & REACTOR BLDG. BLOCK WALL PHYSICAL PROPERTIES & LOAD TABLE SHEET 3	03JLO 03JLOA & LOAD TABLE SHEET 3					000643

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL / STRUCTURAL DRAWING CONTROL LOG

AE870-C

CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---INSTRUCTIONS, COMMENTS

DRAWG NUMBER	REVDT	DCN	DESCRIPTION	1	2	3	4	5	6	7	8	9	10
	REVNO			START	DRWG	ISSUE	ISSUE	ISSUE	INTERM	INTERM	ISSUE	ADD	"FINAL
				DRWG.	30%	FOR	FOR	FOR	CONSTR	CONSTR	FOR	REV'S	ACTIV
					DONE	BIDS	MILL	FAB	ISSUE1	ISSUE2	CONSTR		ISSUE"
							ORDER						
C. 2064	25AUO	00	Q CL SYSTEM ENG I-J NODES AUX. & REACTOR BLDG. BLOCK WALL PHYSICAL PROPERTIES	02JLO							25AUO		000643
	1			02JLOA							25AUOA		
				- & LOAD TABLE SHEET 4									
C. 2065			AUX. & REACTOR BLDG. BLOCK WALL PHYSICAL PROPERTIES	02JLO									000643
				02JLOA									
				- & LOAD TABLE SHEET 5									
C. 2066			AUX. & REACTOR BLDG. BLOCK WALL PHYSICAL PROPERTIES	02JLO									000643
				02JLOA									
				- & LOAD TABLE SHEET 6									
C. 2067			AUX. & REACTOR BLDG. BLOCK WALL PHYSICAL PROPERTIES	02JLO									000643
				02JLOA									
				- & LOAD TABLE SHEET 7									
C. 2068			AUX. & REACTOR BLDG. BLOCK WALL PHYSICAL PROPERTIES	02JLO									000643
				02JLOA									
				- & LOAD TABLE SHEET 8									
C. 2069	09JEO	00	AUX. & REACTOR BLDG. BLOCK WALL PHYSICAL PROPERTIES	01JLO									000643
	1			01JLOA									
				- & LOAD TABLE SHEET 9									
C. 2070	25AUO	00	AUX. & REACTOR BLDG. BLOCK WALL PHYSICAL PROPERTIES	02JLO							25AUO		000643
	1			02JLOA							25AUOA		
				- & LOAD TABLE SHEET 10									
C. 2071	25AUO	00	AUX. & REACTOR BLDG. BLOCK WALL PHYSICAL PROPERTIES	02AUO							25AUO		000643
	1			02AUOA							25AUOA		
				- & LOAD TABLE SHEET 11									
C. 2072			AUX. & REACTOR BLDG. BLOCK WALL PHYSICAL PROPERTIES	04AUO									000643
				04AUOA									
				- & LOAD TABLE SHEET 12									

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL/STRUCTURAL MATERIAL REQUISITION & SPECIFICATION CONTROL LOG

MIDLAND UNITS 1 & 2

PAGE 1

08/29/80

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---PURCHASE METHOD, VENDOR & COMMENTS

1	2	3	4	5	6	7	8	9	10
ISSUE	RECV.	ISSUE	RECV.	COMPLT	CLIENT	ISSUE	RECV.	REL.	START
CLIENT	CLIENT	FOR	ALL	BID	APPRVD	P/O	1ST	DRWGS.	DELIV
COMMT	COMMT	BIDS	BIDS	EVAL	EVAL		VENDOR	FOR	
							DRWGS.	FAB	

MR/SPEC NO.	REVDT	REV DT	DESCRIPTION	PM	VENDOR	NAME	COMMENTS							
MRREV	SP	REV												
C-G-06	Q CL	1	SYSTEM ENG I-J NODES 25JA78 FARTHQUAKE RESIST.DESIGN 06 OF EQUIP IN REACT.BLDG. 05	14JL7	NA	NA	NA	NA	NA	NA	NA	NA	NA	000420
				14JL7A	NA	NA	NA	NA	NA	NA	NA	NA	NA	
C-G-07		1	13JN80 EARTHQUAKE RESIST.DESIGN 06 OF EQUIP IN AUX.BLDG.	14JL7	NA	NA	NA	NA	NA	NA	NA	NA	NA	000420
				14JL7A	NA	NA	NA	NA	NA	NA	NA	NA	NA	
C-G-11		1	03JN73 EARTHQUAKE RESIST.DESIGN 00 OF EQUIP IN TURB.BLDG.	03JL3	NA	NA	NA	NA	NA	NA	NA	NA	NA	000420
				03JL3A	NA	NA	NA	NA	NA	NA	NA	NA	NA	
C-G-27		1	16AP80 PROJ.REQ.FOR WELDING 12 & NON-DESTRUCTIVE EXAM. 900000-							22AP5 22AP5A			23AP6 23AP6A	000427
C-G-29		1	16AU77 ERTHQK.RESIST.DESIGN OF 03 EQUIP. IN DIESEL GFN BLDG	02JA5	NA	NA	NA	NA	NA	NA	NA	NA	NA	000420
				02JA5A	NA	NA	NA	NA	NA	NA	NA	NA	NA	
C-G-30		1	05MR76 ERTHQK.RESIST.DESIGN OF 01 EQUIP. IN S.W. PUMP HOUSE	15SE5	NA	NA	NA	NA	NA	NA	NA	NA	NA	000420
				15SE5A	NA	NA	NA	NA	NA	NA	NA	NA	NA	
C-001/001	14DE1 05 2	14DE71 05 01	SOIL EXPLORATION AND FOUNDATION INVESTIGATION 900000-							17JN8 17JN8A	NA NA	NA NA	NA NA	000424
				HS DAMES AND MOORE							COMPLETE			
C-002/002	20AUO 20 3	03JL80 15 02	POST-TENSIONING SYSTEM 900000-			30MR3 30MR3A	26AP3 26AP3A	06JN3 06JN3A	20JN3 20JN3A	20AU3 20AU3A	21AU3 21AU3A	22AU3 22AU3A	23AU3 23AU3A	000422
				HP INLAND REYERSON										
C-003	24APO 01 2		COOLING POND HYDRAULIC MODEL 900000-							24APO 24APOA	NA NA	NA NA	NA NA	000424
				HS							COMPLETE			
C-005	310C8 00 2		TOPOGRAPHIC SURVEY 900000-							30SE8 30SE8A	NA NA	NA NA	NA NA	000424
				HS ABRAMS AERIAL SURVEY CORP							COMPLETE			
C-006	07N09 00 2		SAGINAW ROAD CROSSING 900000-										030C9 030C9A	000424
				FS							COMPLETE-030C69			
C-008/008	300C9 00 2	18JN70 01 01	FIELD TESTING SERVICES 900000-										31AU1 31AU1A	000427
											SUPERSEDED BY C-208 31AU71			

(SORT BY ---IDENTIFICATION NUMBER)

) 2 3 4 . 5 6 7 8 9 10

CIVIL/STRUCTURAL MATERIAL REQUISITION & SPECIFICATION CONTROL LOG

AE870-C

MIDLAND UNITS 1 & 2

PAGE 2

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---PURCHASE METHOD, VENDOR & COMMENTS

1	2	3	4	5	6	7	8	9	10
ISSUE	RCV.	ISSUE	RCV.	COMPLT	CLIENT	ISSUE	RCV.	REL.	START
CLIENT	CLIENT	FOR	ALL	BID	APPRVD	P/O	1ST	DRWGS.	DELIV
COMMNT	COMMNT	BIDS	BIDS	EVAL	EVAL		VENDOR	FOR	ACTIV
							DRWGS.	FAB	

MR/SPEC NO.	REVDT	REV DT	DESCRIPTION	PM	VENDOR NAME	COMMENTS								
	MRREV	SP REV												
	Q CL	SYSTEM	ENG I-J NODES											
C-009		24SE78	FURNISH & DELIVERY OF	190C3	12N03	17MY4	NA	NA	NA	NA	NA	NA	NA	01AP6 000427
		04	CONCRETE WATER PIPE	190C3A	12N03A	17MY4A	NA	NA	NA	NA	NA	NA	NA	01AP6A
	2	02	900000-	FP										
C-010/010	27AU9	27AU99	CLEARING, GRADING AND			17AP9								12JA3 000424
	04	04	EARTHWORK			17AP9A								12JA3A
	2	01	900000-	SUPERSEDED BY C-210 12JA73										
C-011		13AP78	PAVING-PLANT AND ACCESS	09JLB	06AUB	03SE8	NA	NA	NA	NA	NA	NA	NA	01AP9 000424
		01	ROAD	01FE8A	10MR8A	13AP8A	NA	NA	NA	NA	NA	NA	NA	17APOF
	2	02	900000-	FS										
C-012/012	26JN9	26JN69	TRACK WORK, RAILROAD											07N03 000424
	00	00	SPLR											07N03A
	2	01	-	SUPERSEDED BY C-212 07N073										
C-013		03AP74	STEEL CHAIN LINK FENCING	14SE3	06N03	25FE4	NA	NA	NA	NA	NA	NA	NA	24JN4 000424
		01	AND GATES	14SE3A	06N03A	25FE4A	NA	NA	NA	NA	NA	NA	NA	24JN4A
	2		900000-	FS										
C-015/015	16SE9	16SE69	RAILROAD BRIDGE			08MY9								08MY9 000424
	02	02				08MY9A								08MY9A
	2	01	900000-	FS										
C-016/016	12JA7	12JA77	SEWAGE LIFT STATION	12JL4	100C4	01MR6	12AP6	05JL6	19JL6	02AU6	13SE6	110C6	13DE6	000424
	03	04		12JL4A	100C4A	19MR6A	12AP6A	14JL6A	28JL6A	16AU6A	16SE6A	11N06A	04FE7A	
	2	01	002145-	HP BIF CARLGAN ORDER COMPLETE										
C-017		26AU69	DRILLING & DEVELOPING	26SE9										27SE9 000424
		A	A WATERWELL	26SE9A										27SE9A
	2	01	900000-	NOT REQUIRED ANYMORE 27SE69										
C-018		18SE80	FIELD ERECTED STORAGE	14JN4	01JL4	22JL4	010C4	13DE4	30DE4	05JN5	03JA7	31JA7	01AP8	000425
-----		13	TANKS	14JN4A	01JL4A	22JL4A	010C4A	13DE4A	30DE4A	060C5A	01N07A	05DE7A	13SE8A	
			004203-	FS GRAVER										
C-019		30MR79	0/S YD FIRE SYS PIPG.	31JL3	23AU3	20MR4	NA	NA	NA	NA	NA	NA	NA	06AU4 000424
		C4	FTGS., HYDRANTS & VLVS.	31JL3A	23AU3A	20MR4A	NA	NA	NA	NA	NA	NA	NA	06AU4A
	2	01	900000-	FP SUPERSEDED BY C-72.										
C-020	27FE5		MISC. O/S FIRE PROTECTION	11DE4	22JA5	15MR6	NA	NA	NA	NA	NA	NA	NA	01JN6 000427
	01		EQUIPMENT	11DE4A	22JA5A	27FE5A	NA	NA	NA	NA	NA	NA	NA	01JN6A
	2	02	900000-	FP										
C-021/021	17N00	17N070	CIRCULATING WATER BUTTER			060C0								24JA4 000425
	01	01	FLY VALVES			060C0A								24JA4A
	2	01	900000-	SUPERSEDED BY M-138 24JA74										

(SORT BY --- IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL/STRUCTURAL MATERIAL REQUISITION & SPECIFICATION CONTROL LOG

AE870-C

CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES
 SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES
 THIRD LINE---PURCHASE METHOD,VENDOR&COMMENTS

1	2	3	4	5	6	7	8	9	10
ISSUE	RECV.	ISSUE	RECV.	COMPLT	CLIENT	ISSUE	RECV.	REL.	START
CLIENT	CLIENT	FDR	ALL	BID	APPRVD	P/O	1ST	DRWGS.	DELIV
COMMNT	COMMNT	BIDS	BIDS	EVAL	EVAL		VENDOR	FOR	ACTIV
							DRWGS.	FAB	

MR/SPEC NO.	REVDT	REV DT	DESCRIPTION	PM	VENDOR NAME	COMMENTS							
C-023/023	15DE8	15DE78	CIRCULATING WATER PIPE		27JN9				18JN3			21DE3 000425	
	10	07			27JN9A				18JN3A			21DE3A	
	3	01	900000-	HP	PROGRESSIVE	FAB.COMPLETE	REST.DEL:15MY76,U/G:SE76,EMB.OC76					MB.OC76	
C-024/024	11JA8	11JA78	SLUICE GATES AND EMBEDS	O4OC4	21OC4	O2AP6	30AP6	26JL6	O9AU6	O3SE6	11JL6	O6AU6	O1OC6 000427
	03	03		O4OC4A	21OC4A	17MY6A	15JN6A	13AU6A	24AU6A	O2SE6A	O2DE6A	O6JA7A	11MR7A
	1	02	900000-	HP	ARMCO								
C-025/025	13AU9	13AU69	BRINE LINE PIPE		13AUO							O8MR4 000425	
	B	B			13AUOA							O8MR4A	
	2	01	900000-									SUPERSEDED BY C-225 O8MR74	
C-026		21FE74	INSTL.OF SEAMLESS STEEL	23MY3	19JN3	18FE4	NA	NA	NA	NA	NA	NA	O1JL4 000425
		05	BRINE LINE PIPE & FITGS.	23MY3A	19JN3A	18FE4A	NA	NA	NA	NA	NA	NA	O1JL4A
		01	900000-	FS	COOLSAET	CONSTR.							
C-027A		28JA69	REACTOR BLDG.CONTAINMENT		28JA9								28JA9 000422
		00	VESSEL		28JA9A								28JA9A
	2	01	900000-										COMPLETE - 28JA69
C-027B		28JA69	REACTOR BLDG.SHIELD		28JA9								28JA9 000422
		00	STRUCTURE		28JA9A								28JA9A
	2	01	900000-										COMPLETE - 28JA69
C-027/027A&B	28JA9	28JA69	SHIELDED STEEL REACTOR		28JA9								28JA9 000422
	00	00	BLDG.		28JA9A								28JA9A
	2	01	900000-										COMPLETE - 28JA69
C-030A	14AP1		FURN. & DELIVER										14AP1 000421
	00		COARSE AGGREGATE										14AP1A
	2	01	900000-										COMPLETE
C-030/030	21DE0	21DE70	FURNISH & DELIVERY OF		O8AU9								O8JN3 000421
	03	04	CONCRETE		O8AU9A								O8JN3A
	2	01	900000-										SUPERSEDED BY C-230 O8JN73
C-031/031	O6AUO	O6AU70	FORMING,PLACING,FINISHG.										20JL3 000421
	O2	O2	AND CURING OF CONCRETE										20JL3A
	2	O1	900000-										SUPERSEDED BY C-231 20JL73
C-032	O3APO		WATERSTOP		25SE9								22JN3 000421
	O2				25SE9A								22JN3A
	2	O1	900000-										SUPERSEDED BY C-232 22JN73
C-033/033	13JL3	O9MY74	MISCELLANEOUS METAL		26SE9								26DE4 000421
	O2	O3			26SE9A								26DE4A
	3	O1	900000-										MR.SUPERSEDED BY C-233 26DE74

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL/STRUCTURAL MATERIAL REQUISITION & SPECIFICATION CONTROL LOG

AE870-C CIVIL/STRUCTURAL			MIDLAND UNITS 1 & 2 08/29/80											
FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10		
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			ISSUE	RECV.	ISSUE	RECV.	COMPLT	CLIENT	ISSUE	RECV.	REL.	START		
THIRD LINE---PURCHASE METHOD, VENDOR & COMMENTS			CLIENT	CLIENT	FOR	ALL	BID	APPRVD	P/O	1ST	DRWGS.	DELIV		
MR/SPEC NO.	REVDT	REV DT	DESCRIPTION	COMMNT	COMMNT	BIDS	BIDS	EVAL	EVAL	VENDOR	FOR	ACTIV		
	MRREV	SP REV								DRWGS.	FAB			
C-034/034	12APO 09 2	20FE76 03	STEEL FLOOR DECK 900000-	PM	VENDOR NAME	10AU3 10AU3A	NA NA	NA NA	NA NA	NA NA	NA NA	06MY4 06MY4A		
C-035/035	07N07 04 2	07N077 03 02	STR. STL. INCLS. ADMIN. BLDG EVAP. BLDG. 001095-	15N06 19N06A	13DE6 20DE6A	20JA7 17JA7A	17FE7 18FE7A	17MR7 11AP7A	01AP7 29AP7A	15AP7 02MY7A	13MY7 06JN7A	10JN7 24JN7A	01SE7 100C7A	000427
C-036A/036	14JA5 08 3	14JA75 05 01	STR. STL. A/B TO 603 UN. #2 TURBINE PED. TRUSSES 900000-			24MY3 24MY3A	07AU3 07AU3A	15AU3 15AU3A	24AU3 24AU3A	030C3 030C3A	040C3 040C3A	01N03 01N03A	27FE4 27FE4A	000421
C-036B/036	06O00 03 3	14JA75 05 01	A/B STR. STL. ABOVE EL 603 & T/B STR. STL. UNITS 1&2 900000-			19SE9 19SE9A							03JA4 03JA4A	000421
C-036/036	19SE9 00 3	14JA75 05 01	TURB. BLDG. & AUX. BLDG. STRUCTURAL STEEL 900000-			19SE9 19SE9A			030C3 030C3A				14JA5 14JA5A	000421
C-037		14N077 09 2	FURNISHING & ERECTION OF T/B STRUCTURAL STEEL 010110-	21SE3 21SE3A	120C3 120C3A	27N03 26N03A	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	01JL6 24FE5A	000421
C-038/038	14FEB 13 3	23N077 10 01	STR. STEEL - AUXILIARY AND REACTOR BUILDINGS 900000-	24SE3 24SE3A	120C3 120C3A	03JA4 03JA4A	08FE4 08FE4A	15MR4 15MR4A	29MR4 29MR4A	23MY4 23MY4A	24MY4 24MY4A	25MY4 25MY4A	02AU4 02AU4A	000421
C-039/039	28JN7 09 1	28JN77 10 02	FURN. DETAILING, FAB. & DELIVERY REINF. STEEL 900000-			11AU9 11AU9A	17AP3 17AP3A	23AP3 23AP3A	24AP3 24AP3A	10MY3 10MY3A	04JN3 04JN3A	01AU3 01AU3A	15AU3 15AU3A	000421
C-040/040	17JL8 05 2	17JL78 04 02	WELDED STEEL STACKS 900000-	27AU6 120C6A	10SE6 280C6A	17SE6 06DE6A	220C6 04FE7A	19N06 06AP7A	26N06 29AP7A	10DE6 02MY7A	07JA7 01JL7A	04FE7 19AU7A	05AU7 18AP8A	000427
C-041		21SE78 02 2	STRUCTURAL & MISC. STEEL RADWASTE BUILDING	NA NA	NA NA	29N07 29N07A	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	01MY8 09SE8A	000427
C-042/042	28AU0 07 1	28AU80 04	NEW AND SPENT FUEL RACKS 900000-	14JA7 04SE7A	11FE7 09SE7A	11MR7 21N07A	27MY7 31JABA	24JN7 02MY8A	27JL7 02JN8A	12AU7 21JL8A	18N07 26FE9A	18DE7 31AU9A	01JAB 050C9A	000423
C-043/043	13APO 01 2	13AP70 01	FURN. DET. FAB. DEL. & ERECT LNR PLT SPT FL PL AREA & 900000-										050C3 050C3A	000421

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL/STRUCTURAL MATERIAL REQUISITION & SPECIFICATION CONTROL LOG

AE870-C

CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---PURCHASE METHOD,VENDOR&COMMENTS

MR/SPEC NO.	REVDT	REV DT	DESCRIPTION	1	2	3	4	5	6	7	8	9	10
	MRREV	SP REV		ISSUE	RECV.	ISSUE	RECV.	COMPLT	CLIENT	ISSUE	RECV.	REL.	START
	Q CL	SYSTEM	ENG I-J	CLIENT	CLIENT	FOR	ALL	BID	APPRVD	P/O	1ST	DRWGS.	DELIV
				COMMNT	COMMNT	BIDS	BIDS	VAL	VAL		VENDOR	FOR	ACTIV
											DRWGS.	FAB	
C-044/044	07MY9	07MY79	SPENT FUEL POOL GATES	10SE6	080C6	220C6	07MR7	04AP7	18AP7	02MY7	30MY7	27JN7	15JN8
	05	05		08DE6A	03JA7A	16FE7A	01AP7A	05JL7A	09AU7A	10AU7A	14OC7A	10FE8A	03MY9A
	1		900000-	W.J. WOOLEY CO.									
C-046/046	08DE8	08DE78	FUEL TRANSFER TUBE	10SE6	080C6	220C6	03DE6	31DE6	14JA7	28JA7	25FE7	25MY7	01JA8
	08	07	& ACCESSORY STEEL	21DE6A	06JA7A	25AP7A	23JN7A	02SE7A	15SE7A	16SE7A	10FE8A	13AP8A	12AP9A
	1	02	900000-	HP SITE NEED DT: UNIT II 01MY78,UNIT I 01JA79 PATHWAY-BELLOWS									
C-049		29OC79	CORROSION PROTECT FILLER	25SE7	23OC7	20NO7	NA	NA	NA	NA	NA	NA	01OC8
		03		16JN8A	28AU8A	16OC8A	NA	NA	NA	NA	NA	NA	01OC9A
	1		900000-	FP									
C-050A/050	08AP1	27FE80	REACT.BLDG.LINER PLATE										10JL4
	06	15											10JL4A
	1	02	900000-	HP STH.BOILER AND TANK ON SITE COMPLETE									
C-050B/050	27FE0	27FE80	R/B PERS.LOCKS.EMERGCY	08AU3	19SE3	09OC3	23OC3	16NO3	17NO3	28DE3	01NO6	000422	
	08	15	PERS.LOCKS & EQ.HTCH.DRS	01AU3A	18SE3A	09OC3A	23OC3A	16NO3A	26NO3A	28DE3A	04AU7A		
	1	02	900000-	HP W.J.WOOLEY CO. ACCESS HATCH DELIV.UN-2 04AU77A,UN-1 30E77									
C-051/G20	09JL3	09OC70	STEEL PIPE FOR EMBEDMENT										09JL3
	01	03	SLEEVES										09JL3A
	1	01	900000-	FP REISSUED SPEC TO FIELD 09JL73 G1A SUPERSEDED BY G-20									
C-052/052	01NO3	01NO73	REACTOR BLDG. THICKENED	08JN3	21JN3	22JN3	10JL3	24JL3	03AU3	01OC3	02OC3	04OC3	06DE3
	04	05	LINER PLATE	08JN3A	21JN3A	22JN3A	10JL3A	24JL3A	03AU3A	01OC3A	02OC3A	04OC3A	06DE3A
	1	01	900000-	HP INLAND RYERSON COMPLETE									
C-053		26MR79	FURNISHING ERECTING AND	27JA8	17FE8	03MR8	06AP8	05MY8	26MY8	09JN8	30JN8	21JL8	01JN9
		03	TESTING TANKS	25JA8A	20FE8A	19AP8A	26JN8A	14SE8A	31OC8A	09NO8A	30JL9A	28AU9A	30OC9F
	2		900000-	FS									
C-055/055	02JL0	02JL70	CADWELD SPLICE MATERIAL										31MY3
	01	01											31MY3A
	2	01	900000-	SUPERSEDED BY C-255 31MY73									
C-059/059	30AP6	30AP76	STOP LOGS, TRASH RACKS	16JN5	11JL5	16AP6	NA	NA	NA	NA	NA	NA	01AU7
	01	01	AND STATIONARY SCREENS	16JN5A	16JL5A	05MY6A	NA	NA	NA	NA	NA	NA	01AU7A
	2	01	900000-	FP-ISSUED FOR FIELD PURCHASE-STOP LOGS NEED ON SITE 01AU77,TRSH RKS.01NO77									
C-061		10JL74	HEAVY LIFT RIGGING OF	08AP4		19AP4	28MY4	08JL4	19JL4	28AU4			06NO4
		02	NSSS PLANT EQUIPMENT	08AP4A		19AP4A	28MY4A	08JL4A	19JL4A	28AU4A			06NO4A
	2	02	900000-	HS RELIANCE									
C-066		04NO74	FURN. & DELIVERY OF	08OC3	12OC3	15OC3	NA	NA	NA	NA	NA	NA	05NO3
		03	MISC. STEEL	08OC3A	12OC3A	15OC3A	NA	NA	NA	NA	NA	NA	05NO3A
	1	01	900000-	FP RESCINDED FROM USE BY C-233:04NO74-COMLETE									

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL/STRUCTURAL MATERIAL REQUISITION & SPECIFICATION CONTROL LOG

AEB70-C

MIDLAND UNITS 1 & 2

CIVIL/STRUCTURAL

08/29/80

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---PURCHASE METHOD,VENDOR&COMMENTS

MR/SPEC NO.	REVDT	REV DT	DESCRIPTION	1	2	3	4	5	6	7	8	9	10
	MRREV	SP REV		ISSUE	RECV.	ISSUE	RECV.	COMPLT	CLIENT	ISSUE	RECV.	REL.	START
	Q CL	SYSTEM	ENG I-J NODES	CLIENT	CLIENT	FOR	ALL	BID	APPRVD	P/O	1ST	DRWGS.	DELIV
				COMMNT	COMMNT	BIDS	BIDS	VAL	VAL		VENDOR	FOR	ACTIV
											DRWGS.	FAB	
				PM VENDOR NAME	COMMENTS								
C-067	18JL7	18JL77	SERVICE WATER CONC.PIPE	17MY5	02JN5	07JL5	26JA6	15JN6	20FE6	09JL6	06AU6	03SE6	01JA7
	03	04		17N05A	12DE5A	24DE5A	15MY6A	15JN6A	25JN6A	30JL6A	20AU6A	21JA7A	27MY7A
	1	01	900000-	HP COMPLETE									
C-068/068	20DE6	20DE76	STR. STEEL TRUSSES FOR	15SE5		30SE5	150C5	290C5	12N05	01MR6	05AP6	03MY6	31AU6
	04	04	UNIT #1 TURB. PEDESTAL	15SE5A		30SE5A	310C5A	18N05A	26N05A	09DE5A	16MR6A	05AP6A	09SE6A
	2	01	900000-	HP WHITEHEAD & KALES ORDER COMPLETE									
C-069	16AP6		CIRC. WATER INTAKE	17N05	12DE5	22MR6	NA	NA	NA	NA	NA	NA	01JA7
	01		STRUCTURE MUD VALVES	17N05A	12DE5A	30AP6A	NA	NA	NA	NA	NA	NA	28DE6A
	2	01	900000-	FP COMPLETE									
C-070/070	05FE0	05FE80	HYDRAULIC SHOCK	01MY4	07JN4	27JN4	23AU4	280C4	300C4	11N04	01JN5	11MY6	01JL8
	05	05	SUPPRESSORS	01MY4A	07JN4A	27JN4A	23AU4A	280C4A	300C4A	11N04A	27DC5A	11MY6A	01JL9A
	1		900000-	FS									
C-071		21ND77	RVR. STRUCTURE (SUB-N/U	24DE5	07JA6	26MR6	30AP6	21MY6	04JN6	30JN6			31JL6
		05	WTR. PMP. RVR. IN. & BLOWDN)	30DE5A	16JA6A	29MR6A	04MY6A	18JN6A	25JN6A	09JL6A			31JL6A
	2	01	900000-	HS COMPLETE									
C-072		11JA78	DOMESTIC WATER SUPPLY &	09JL6	NA	NA	NA	NA	NA	NA	NA	NA	01AU6
		02	YARD FIRE PROTECTION SYS	05AU6A	NA	NA	NA	NA	NA	NA	NA	NA	06AU6A
	2	02	900000-	FIELD USE ONLY - ISSUED FOR CONSTRUCTION									
C-073		30JA79	LONG TERM CONCRETE	30JL6	NA	NA	NA	NA	NA	NA	NA	NA	24SE6
		03	TESTING	23AU6A	NA	NA	NA	NA	NA	NA	NA	NA	24AU6A
	2		900000-	HTSA (C-73 IS THE TECH SPEC TO TSA-76-1)									
C-074		11MY77	GROUND WATER MONITORING	15SE5	150C5	01FE6	NA	NA	NA	NA	NA	NA	01N06
		01		15FE7A	31MR7A	01MY7A	NA	NA	NA	NA	NA	NA	170C7A
		02	002061-	FS FIELD USE ONLY									
C-075		17MY77	SUBSIDENCE SURVEILLANCE	15SE5	150C5	01FE6	NA	NA	NA	NA	NA	NA	300C6
		01		21JA7A	31MR7A	17MY7A	NA	NA	NA	NA	NA	NA	170C7A
	2	02	002061-	FS FIELD USE ONLY									
C-076		04AU80	FOUNDATION SETTLEMENT	15SE5	150C5	01FE6	NA	NA	NA	NA	NA	NA	15DE6
		02	DATA SURVEY	21JA7A	31MR7A	20MY7A	NA	NA	NA	NA	NA	NA	170C7A
	2	02	002061-	FS									
C-077		02DE77	INSTALLATION OF PIEZO-	14N07	18N07	09DE7	NA	NA	NA	NA	NA	NA	15DE7
		01	METERS	14N07A	23N07A	02DE7A	NA	NA	NA	NA	NA	NA	30JABA
	2	01	-	FS RAYMOND INTL									
C-078	24FE8		PETROGRAPHIC EXAMINATION	NA	NA	NA	NA	NA	NA	24FE8	NA	NA	25FE8
	00			NA	NA	NA	NA	NA	NA	24FE8A	NA	NA	25FE8A
		01	900000-	COMPLETE (HTSA, NO SPEC OR MR ISSUED)									

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL/STRUCTURAL MATERIAL REQUISITION & SPECIFICATION CONTROL LOG

AE870-C
CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2

08/29/80

FIRST LINE---SCHEDULE DATES
SECOND LINE---FORECAST (F) AND ACTUAL (A) DATES
THIRD LINE---PURCHASE METHOD, VENDOR & COMMENTS

1	2	3	4	5	6	7	8	9	10	ACTIV
ISSUE	RECV.	ISSUE	RECV.	COMPLT	CLIENT	ISSUE	RECV.	REL.	START	
CLIENT	CLIENT	FOR	ALL	BID	APPRVD	P/G	1ST	DRWGS.	DELIV	
COMMT	COMMT	BIDS	BIDS	EVAL	EVAL		VENDOR	FOR		
							DRWGS.	FAB		

MR/SPEC NO.	REVDT	REV DT	DESCRIPTION	PM	VENDOR NAME	COMMENTS								
C-079	Q CL	SYSTEM ENG I-J NODES	030C79 LABORATORY SOILS TESTING	NA	NA	NA	NA	NA	NA	OBSE8			000424	
	1		03	HTSA	GOLDBERG-ZOINO-DUNNICLIFF, INC.					OBSE8A				
C-081	25AU0	20JUN79	SURCHARGE OF DIESEL GEN. BUILDING AREA	NA	NA	12DE8	NA	NA	NA	NA	NA	NA	000420	
	03	02		NA	NA	12DE8A	NA	NA	NA	NA	NA	NA		
		1												
C-082		19FE80	SOIL MONITORING INSTRU. INSTALLATION	NA	NA	29NO8	NA	NA	NA	NA	NA	NA	000420	
	1	02		HTSA	GOLDBERG-ZOINO-DUNNICLIFF, INC.					NA	NA	NA		
		1												
C-083		03JL79	INSTRUMENTATION AND MONITERING OF TURB.BLDG.										000420	
	2	01												
C-084		25JAB0	STEEL HP PILES	OBMY9	NA	NA	NA	NA	NA	NA	NA	NA	000420	
	2	02		OBMY9A	NA	NA	NA	NA	NA	NA	NA	NA		
				FS										
C-085		02MY79	CABLE TIE TESTING PROG.	NA	NA	NA	NA	NA	NA	NA	NA	NA	000420	
	1	01		NA	NA	NA	NA	NA	NA	NA	NA	NA		
C-087		08FE80	TENDON PROTECTION PROCEDURES	07JL9	17SE9	NA	NA	NA	NA	NA	NA	NA	000420	
	1	02		07JL9A	17SE9A	NA	NA	NA	NA	NA	NA	NA		
C-088		24JL80	DEWATERING			13JN9	22JN9	29JN9	06JL9	07JL9	13JL9	14JL9	20JL9	000420
	1	05		HS		13JN9A	22JN9A	11JL9A	12JL9A	13JL9A	06AU9A	10AU9A	11AU9A	
C-089		28JAB0	GROUTED BLOCK WALL TEST-ING	28AU9	NA	NA	NA	NA	NA	NA	NA	NA	NA	000420
	1	01		28AU9A	NA	NA	NA	NA	NA	NA	NA	NA	NA	
C-090		220C79	INSTALLATION OF BLOWDOWN STRUCTURES	20AP9	04MY9	18MY9	29JN9	13JL9	20JL9	27JL9	17AU9	31AU9	07SE9	000420
	2	02		27AP9A	25MY9A	21JN9A	NA	NA	NA	NA	18JA0F	01FE0F	08FE0F	
				FS										
C-091			CHEMICAL GROUTING DELETED			31MY9	08JN9	15JN9	16JN9	17JN9	03AU9	010C9	02N09	000420
						29JN9F	13JL9F	27JL9F	28JL9F	29JL9F	31AU9F	03SE9F	04SE9F	
				HS										
C-092		07MY80	TECH. SPEC. FOR ELEC. RCWY SUPPORT TEST. PROG.											000420
		0												
		01												

(SORT BY ---IDENTIFICATION NUMBER

) 2 3 4 5 6 7 8 9 10

CIVIL/STRUCTURAL MATERIAL REQUISITION & SPECIFICATION CONTROL LOG

AE870-C

CIVIL/STRUCTURAL

FIRST LINE---SCHEDULE DATES

SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES

THIRD LINE---PURCHASE METHOD,VENDOR&COMMENTS

MIDLAND UNITS 1 & 2

08/29/80

MR/SPEC NO	REVDT	REV DT	DESCRIPTION	1	2	3	4	5	6	7	8	9	10	ACTIV
	MRREV	SP REV		ISSUE	RECV.	ISSUE	RECV.	COMPLT	CLIENT	ISSUE	RECV.	REL.	START	
Q CL	SYSTEM	ENG I-J	NODES	CLIENT	CLIENT	FOR	ALL	BID	APPRVD	P/O	1ST	DRWGS.	DELIV	
				COMMNT	COMMNT	BIDS	BIDS	EVAL	EVAL		VENDOR	FOR		
											DRWGS.	FAB		
C-094	1	16AP80	STEEL PIPE PILES	PM VENDOR NAME	COMMENTS									
		01		15JUN9	29JUN9	06JUL9	03AUG9	10AUG9	30AUG9	31AUG9	14SEP9	19OCT9	26OCT9	000420
				15JUN9A	15JUL9A	15OCT9F	16OCT9F	29OCT9F	16NOV9F	19NOV9F	05DEC9F	07JAN0F	17JAN0F	
				HS										
C-095	1	02AUG9	UNDERPINNING	29MAY9	11JUN9	25JUN9	16JUL9	27JUL9	28JUL9	03AUG9	10AUG9	11AUG9	17AUG9	000420
		00		27AUG9A	02OCT9A	07AUG9A	07SEP9A	19OCT9F	20OCT9F	26OCT9F	29NOV9F	07DEC9F	08DEC9F	
				HS										
C-110	1	22AP77	RECOATG.WORK OF CONTAIN- OB MENT BLDG. LINER PLATE	03JUL3	24SEP3	27SEP3	24OCT3	25OCT3	03JAN4	25JAN4			02FEB4	000422
		02	900000-	03JUL3A	24SEP3A	27SEP3A	24OCT3A	25OCT3A	03JAN4A	25JAN4A			02FEB4A	
				CONTROLLED BY ARCHITECTURAL DEPARTMENT										
C-111	1	29OCT79	ERECTION OF REACTOR BLDG 12 LINER PLATE	13JUL3	13AUG3	16AUG3	NA	NA	NA	NA	NA	NA	16AUG3	000422
		01	900000-	13JUL3A	13AUG3A	16AUG3A	NA	NA	NA	NA	NA	NA	16AUG3A	
C-178	1	18JUN0	PURCHASE OF HYDRAULIC 00 SHOCK SUPPRESSORS											000422
		01												
C-205	1	14NOV2	AERIAL SURVEY			02NOV2				14NOV2			15NOV2	000424
		01				02NOV2A				14NOV2A			15NOV2A	
		2	900000-	HS										
C-208/208	1	10JUL4	MATERIALS TESTING 02 SERVICES	27MR3	12AP3	18MY3	28JUN3	20JUL3	30JUL3	24OCT3			25OCT3	000427
		02	900000-	27MR3A	12AP3A	18MY3A	28JUN3A	20JUL3A	30JUL3A	24OCT3A			25OCT3A	
		1		HS U.S TESTING CO. MR.CANCELLED 06JAN75										
C-210/210	3	05JUN5	PLANT FOUND.EXCAVATION & 04 COOLING POND DIKES			29MR3	10MY3	29MY3	30MY3	03AUG3			04AUG3	000424
		07	900000-			29MR3A	10MY3A	29MY3A	30MY3A	03AUG3A			03JUL3A	
		3		HS CANONIE CONSTR. MR CANCELLED 05JUN75										
C-211	1	12JUN80	STRUCTURAL BACKFILL 10			05AP4	NA	NA	NA	NA	NA	NA	06AUG4	000424
		01	900000-			05AP4A	NA	NA	NA	NA	NA	NA	06AUG4A	
				FS CANONIE										
C-212	2	18MY79	RAILROAD TRACKS 04	07NOV3	27DEC3	18JAN4	18MR4	12AP4	17AP4	01MY4			08MY4	000424
		02	900000-	07NOV3A	27DEC3A	18JAN4A	18MR4A	12AP4A	17AP4A	01MY4A			08MY4A	
				HS ARMOND CASILL										
C-224	2	30AUG78	INSTALLATION OF 04 CIRCULATING WATER PIPES	28JUN4	19AUG4								28JUN4	000427
		01	900000-	28JUN4A	19AUG4A								28JUN4A	
C-225/225	2	08MR4	BRINE LINE PIPE 02	23MY3	19JUN3	06JUL3	27JUL3	17AUG3	21AUG3	29AUG3			13DEC3	000425
		02	900000-	23MY3A	19JUN3A	06JUL3A	27JUL3A	17AUG3A	21AUG3A	29AUG3A			13DEC3A	
		2		HP										

CIVIL/STRUCTURAL MATERIAL REQUISITION & SPECIFICATION CONTROL LOG

AEB70-C
CIVIL/STRUCTURAL

MIDLAND UNITS 1 & 2
08/29/80

PAGE 10

FIRST LINE---SCHEDULE DATES			1	2	3	4	5	6	7	8	9	10
SECOND LINE--FORECAST (F) AND ACTUAL (A) DATES			ISSUE	REC.V.	ISSUE	REC.V.	COMPLT	CLIENT	ISSUE	REC.V.	REL.	START
THIRD LINE---PURCHASE METHOD, VENDOR & COMMENTS			CLIENT	CLIENT	FOR	ALL	BID	APPRVD	P/O	1ST	DRWGS.	DELIV
MR/SPEC NO.	REVDT	REV DT	DESCRIPTION	COMMMT	COMMMT	BIDS	BIDS	EVAL	EVAL	VENDOR	FOR	ACTIV
	MRREV	SP REV								DRWGS.	FAB	
C-260			Q CL SYSTEM ENG I-J NODES	PM VENDOR NAME	COMMENTS							
			18FE77 FURN. & INSTAL. SANITARY	17JL4 100C4 01AP6 29AP6					15JL6		NA	000424
			05 SEWER SYSTEM	17JL4A 100C4A 29AP6A 11JN6A					04AP6A		NA	
	2	01	-	FS								
C-261			09MY77 FURN. & INSTAL. STORM	010C6	31MR7							01MY7 000424
			01 DRAINAGE SYSTEM	04FE7A	09MY7A							01JL7A
	2	02	900000-	FP								
C-300			PURCHASE OF STRUCTURAL									000420
			STEEL									
	1	01	900000-	SUPERSEDED BY C-233								
C-303			19SE75 PROCEDURES FOR FIELD		0CND3							19SE5 000421
	01	01	BENDING OF STEEL REINF.		09ND3A							19SE5A
	2	01	900000-	RESCINDED FROM USE, SEE C-231, SEC.8.10. - 19SE75								
C-304			06JN80 FIELD FAB, REPAIR & ERECT									16JN5 000421
			08 STR. STL & MISC. METAL									16JN5A
	1	01	900000-						ISSUED FOR CONSTR. 16JN75			
C-305			30MY80 FURN. INST. & TEST OF EXP.									23AP6 000421
			12 TYPE CONCRETE ANCHORS									23AP6A
	3	01	900000-	ISSUED FOR FIELD USE 23AP76					COMPLETE			
C-306*			12MR80 FURN. INST. & TESTING OF	03SE6								04SE6 000421
			06 GROUTED ANCHOR BOLTS	09SE6A								09SE6A
	1	01	900000-	ISSUED FOR FIELD USE ON 09SE76								
C-308*			RESOLVED SCOPE CHANGES									01JA6 000421
												01JA6A
			01 900000-									
C-310			18JA78 FURN. & DELIVERY R/BLDG.	15SE6 150C6 07N06 NA NA NA NA NA NA NA								01JN8 000420
			02 ADDL. PENETRATION SYS.	08AP7A 04MY7A 16AU7A NA NA NA NA NA NA NA								20SE8A
	1	:	900000-	FP								
C-99			30MY80 CONTAINMENT BLDG. TENDON									000422
			02 REINSPECTION									
	1	01	-									

(SORT BY ---IDENTIFICATION NUMBER)

2 3 4 5 6 7 8 9 10