

DUKE POWER COMPANY

P.O. BOX 33189
CHARLOTTE, N.C. 28242

HAL B. TUCKER
VICE PRESIDENT
NUCLEAR PRODUCTION

TELEPHONE
(704) 373-4531

May 22, 1984

Mr. James P. O'Reilly, Regional Administrator
U. S. Nuclear Regulatory Commission
Region II
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30303

Re: Catawba Nuclear Station
Units 1 and 2
Docket Nos. 50-413 and 50-414

Dear Mr. O'Reilly:

In my letter of April 30, 1984 transmitting Significant Deficiency Report No. SD 413-414/84-06, it was stated that all corrective work would be complete by May 11, 1984. We have been delayed in clearing the partial penetration weld problem from Mode 6 systems due to rescheduling of the remaining system's stamp dates. This was in turn due to a large number of late hanger sketch revisions, field problems and an overly optimistic hanger erection rate. We are virtually complete with the review of the welds but procedurally the problem cannot be signed off until just prior to system stamping. We expect to complete the review by June 15, 1984.

Very truly yours,

Hal B. Tucker
HT

Hal B. Tucker

LTP/php

cc: Director
Office of Inspection & Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

NRC Resident Inspector
Catawba Nuclear Station

Palmetto Alliance
2135 1/2 Devine Street
Columbia, South Carolina 29205

INPO Records Center
Suite 1500
1100 Circle 75 Parkway
Atlanta, Georgia 30339

Mr. Robert Guild, Esq.
Attorney-at-Law
P. O. Box 12097
Charleston, South Carolina 29412

Mr. Jesse L. Riley
Carolina Environmental Study Group
854 Henley Place
Charlotte, North Carolina 28207

8406110310 840522
PDR ADOCK 05000413
S PDR

OFFICIAL COPY

IE 27 1/0