

GPU Nuclear Corporation
Post Office Box 388
Route 9 South
Forked River, New Jersey 08731-0388
609 971-4000
Writer's Direct Dial Number:

June 6, 1984

Mr. Darrell G. Eisenhut, Director
Division of Licensing
U.S. Nuclear Regulatory Commission
Washington, DC 20555

Dear Mr. Eisenhut:

Subject: Oyster Creek Nuclear Generating Station
Docket No. 50-219
Supplement 1 to NUREG-0737
SPDS Implementation Plan

Reference: Letter dated April 15, 1983, P.B. Fiedler
to D.G. Eisenhut

Our submittal fulfilling the original response requirements of Supplement 1 to NUREG 0737 (Emergency Response Capabilities) was forwarded to you by the referenced letter. That submittal included a commitment to have a Safety Parameter Display System (SPDS) Safety Analysis/Parameter Selection Study and an SPDS Implementation Plan submitted. The Safety Analysis was forwarded to you on April 2, 1984. This letter forwards to you the Implementation Plan which includes the Verification and Validation Plan for Oyster Creek's SPDS.

Should you have any questions about this plan, please contact me or Mr. Drew Holland of my staff at (609)971-4643.

Very truly yours,

Peter B. Fiedler
Vice President and Director
Oyster Creek

PBF:RJ:dam
Attachment

cc: Mr. J. Lombardo, Project Manager
U.S. Nuclear Regulatory Commission
7920 Norfolk Avenue
Bethesda, MD 20014

NRC Resident Inspector
Oyster Creek Nuclear Generating Station
Forked River, NJ 08731

8406120111 840606
PDR ADOCK 05000219
F PDR

A003
1/1

ATTACHMENT

SPDS IMPLEMENTATION PLAN

A) Current Status of SPDS

The SPDS is being designed as a subset of the Plant Computer System (PCS). The schedule of the PCS installation is shown on the PCS/SPDS implementation plan shown in Table 1.

A formal Safety Analysis/Parameter Selection Study has recently been completed where a minimum SPDS parameter set has been identified. A large portion of the instruments required for the selected parameters are being installed at present as part of the plant computer schedule. Work will be started shortly on the User Guidelines and display design. It is expected that SPDS specifications and system requirements will be documented October 1984. During 1985, it is expected that hardware procurement and software coding and testing will be completed followed by system integration which is expected to be completed during the 1985/1986 outage. If during this process different parameters become necessary for SPDS requirements, such parameters will be installed during this outage.


B) SPDS Verification and Validation (V&V) Program

The Oyster Creek SPDS V&V plan is detailed in the attached document. This program runs parallel to the SPDS implementation plan. A complete system requirements review will be carried out once the specification/system requirements documents are done. This will be followed by hardware/software design reviews. The methods and techniques used for the V&V effort are the same as those used for the plant computer software/hardware program. At the end of this verification effort, a validation test plan is formulated such that this test will be carried out during 1985/1986 outage. A detailed description of the V&V program is enclosed.

C) Operator Training

Towards the end of 1985/1986 outage, and when the plant computer becomes operational, user training will start. The training will involve general computer use followed by SPDS specific training programs. It is expected that by the end of 1986, a basic SPDS will be operational.

OYSTER CREEK SPDS IMPLEMENTATION PLAN



VERIFICATION AND VALIDATION PLAN
FOR OYSTER CREEK SAFETY
PARAMETER DISPLAY SYSTEM (SPDS)

TABLE OF CONTENTS

- 1.0 INTRODUCTION AND SCOPE
- 2.0 OVERVIEW OF V&V ACTIVITIES
AND DOCUMENTATION REQUIREMENTS
- 3.0 SYSTEM REQUIREMENTS REVIEW ACTIVITIES
- 4.0 HARDWARE CONFIGURATION DESIGN REVIEW ACTIVITIES
- 5.0 SOFTWARE DESIGN REVIEW ACTIVITIES
- 6.0 VALIDATION TEST PLANNING AND
PERFORMANCE ACTIVITIES
- 7.0 FIELD VERIFICATION TEST ACTIVITIES
- 8.0 REFERENCES

1.0 INTRODUCTION AND SCOPE

The verification and validation (V&V) plan described herein will be applied to the Safety Parameter Display System (SPDS) for the Oyster Creek Nuclear Generating Station, which is owned and operated by GPU Nuclear Corporation (GPUNC).

The purpose of the SPDS V&V program is to assure that the SPDS as installed satisfies its functional requirements in accordance with all applicable standards and regulations. The scope of the SPDS V&V program includes and is limited to the computer hardware and software that constitute the SPDS. The SPDS will be implemented on the Oyster Creek plant computer system (PCS) presently under procurement from Scientific System Services. A separate V&V program for the PCS is being implemented by Scientific System Services. The scope of the SPDS V&V program does not include PCS hardware and software covered by the PCS V&V program.

2.0 OVERVIEW OF V&V ACTIVITIES AND DOCUMENTATION REQUIREMENTS

Figure 1 diagrams all the V&V related activities for the OC SPDS program. The five main V&V activities as illustrated in Figure 1 are:

- o System Requirements Review;
- o Hardware Configuration Design Review;
- o Software Design Review;
- o Validation Test Planning and Performance; and
- o Field Verification Testing

The intent of the verification/review activities is to provide a comprehensive evaluation of the system requirements to determine that the right problem is being solved; and to provide a phase-by-phase check to determine that each phase is a consistent, complete and correct translation of the previous phase. The intent of the validation activities is to test and evaluate the integrated hardware and software system to determine compliance with the system requirements.

The people who perform the V&V activities of Figure 1 will not participate in the SPDS design or implementation.




FIGURE 1: FLOW DIAGRAM OF OC SPDS V&V RELATED ACTIVITIES

The V&V documentation provides formal evidence that the system has been verified and validated. Table 1 lists the documentation that will be produced by the SPDS V&V program. Seven major reports in addition to the V&V plan documented here will be produced during the program. The documentation will provide an audit trail in that non-associated personnel will be able to reconstruct the program activities and the results of those activities from the documentation. In general the results of each major V&V task of Figure 1 are documented in a separate report in accordance with Table 1.

TABLE 1: OC SPDS V&V PROGRAM DOCUMENTATION

<u>DOCUMENT</u>	<u>DISCUSSION</u>
Verification and Validation Plan	The initial document
System Requirements Review Report	--
Requirements Traceability Matrix (RTM)	The cross referencing document for the entire SPDS V&V program
Hardware Configuration Design Review Report	--
Software Design Review Report	--
Validation Test Plan and Report	--
Field Verification Test Plan and Report	--
SPDS V&V Program Final Report	Summary of all previous activities with conclusions. Closure of all open items. The "Validation Report" of Figure 1.

3.0 SYSTEM REQUIREMENTS REVIEW ACTIVITIES

The system requirements are the foundation on which the completed system is designed, built and accepted. The principal goal of the system requirements review is to independently determine if fulfilling the system requirements will result in an effective, functional SPDS that is in compliance with all the applicable standards and regulations.

The design basis for both the hardware configuration and software design shall be examined in the system requirements review. The major objective shall be to determine whether the system requirements are consistent with the system purpose, correct, complete, understandable, feasible, testable, and traceable.

A key system requirements review activity will be the creation of a Requirements Traceability Matrix (RTM). The RTM for the SPDS will list every functional, performance and project requirement for the program in a tabular format. Each item in the RTM will be cross-referenced to the paragraphs in each of the other major program documents. Figure 2 illustrates one page from the RTM for the Oyster Creek plant computer system. A similar format will be used for the Oyster Creek SPDS.

REQUIREMENTS MATRIX, GENERAL PUBLIC UTILITY NUCLEAR CORPORATION (GPUW)

ITEM	FUNCTIONAL AND PERFORMANCE REQUIREMENTS	TECHNICAL	SYSTEM	SYSTEM			
		SPECIFICATIONS	REQUIREMENT	ARCHITECTURE			
		1302-07-002 REV 1 06/30/83	302163-0100B	302163-0900A			
	***** ** OPERATING SYSTEM SOFTWARE ** *****						
177	Operating system software will be an executive-type standard operating system with the following capabilities: a. Activate tasks b. Suspend tasks c. Resume tasks d. Delete tasks e. Wait f. Enable interrupts g. Initiate interrupts h. Disable interrupts i. Schedule programs via time-of-day or periodic j. Control transfers between main and auxiliary memory k. Provide calendar functions l. Utilize all H/W features m. Most recently released O/S (minimally MAX IV G.2 or MPX 3.2 version) n. Provide I/O services for all devices	5.2	15.1 10.2.3 15.1.1 15.1.1 10.2.3 15.1.1 15.1.1 15.1.1 15.1.1 10.1 15.1.1 11.3.1 15.1.2 15.1.1 10.4				

THIS INFORMATION IS SUBJECT TO THE RESTRICTIONS CONTAINED ON THE FORM DESIGNATED

SCIENTIFIC SYSTEMS SERVICES

302163-3200C/02204/31558/0182a

FIGURE 2: SAMPLE PAGE FROM OYSTER CREEK PCS REQUIREMENTS TRACEABILITY MATRIX (RTM)

4.0 HARDWARE CONFIGURATION DESIGN REVIEW ACTIVITIES

The hardware configuration design review will trace the design to the system requirements. The review will also ensure that the design documents are complete, detailed and unambiguous.

The RTM shall be updated as part of the review, i.e. columns shall be added to Figure 2 as necessary to cover the design configuration documents and the tabulated items shall be cross-referenced to paragraphs in the documents.

5.0 SOFTWARE DESIGN REVIEW ACTIVITIES

The software design review shall be conducted on the entire SPDS software system, and trace the design to the system requirements. Criteria that shall be used for the software design review will include completeness, consistency and testability.

The software design review activity shall assure that the software design documentation is complete, understandable, and unambiguous. Furthermore, the verification activity shall assure that the design documentation describes the relationship of SPDS functions with the other plant computer functions.

The RTM shall be updated as part of the review, i.e. columns shall be added to Figure 2 as necessary to cover the software design documents, and the tabulated items shall be cross-referenced to paragraphs in the documents.

6.0 VALIDATION TEST PLANNING AND PERFORMANCE ACTIVITIES

6.1 General

The validation tests are intended to confirm by demonstration that the SPDS hardware and software meet the system requirements. The tests are initially planned based on the system requirements, but may be modified based on the results of the hardware and software design reviews.

6.2 Test Plan

The test plan shall establish the detailed requirements for testing the hardware and software functionality of the overall system. The test plan shall fulfill all the testing requirements specified in the SPDS system requirements document. Furthermore, it shall incorporate the results of the hardware configuration and software design specification reviews. Specific test plan items shall be cross-referenced in the RTM to the system requirements that they address.

The test plan shall include startup, shutdown, initiation, display selection, data archive, and test feature tests as applicable in addition to the operational tests. The degree of isolation between SPDS operation and other functions that are performed on the same computer system shall be demonstrated by tests described in the test plan.

The test plan shall include all the forms that will be completed during the tests.

6.3 Validation Test

The validation test shall demonstrate the proper performance of each function and the fulfillment of the design requirements for the overall system. The validation test shall implement the requirements of the test plan and shall be witnessed by the Project Manager and V&V personnel. All successes and problems identified during the tests shall be documented during the test program.

7.0 FIELD VERIFICATION TEST ACTIVITIES

The purpose of the field verification test is to verify that the validated system is properly installed. Since the plant computer system (PCS) will have been installed previously and since there will be no movement of the SPDS hardware or software following the completion of the validation tests, the field verification will be concerned with those aspects of "going live" that were not present during the validation test. In particular, it will be necessary to check input signal levels, and it may be appropriate to monitor the on-line performance for some reasonable period of time immediately after going live.

8.0 REFERENCES

The following references are some of the applicable standards and regulations for the SPDS.

1. Verification and Validation for Safety Parameter Display Systems. NSAC/39. December 1982.
2. Human Factors Review Guidelines for the Safety Parameter Display System. NUREG-0835 (Draft). June 1982.
3. Guidelines for Control Room Design Review. NUREG-0700. September 1981.
4. Supplement 1 to NUREG-0737 - Requirements for Emergency Response Capability (Generic Letter No. 82-33). December 1982.
5. Functional Criteria for Emergency Response Facilities - Final Report. NUREG-0696. February 1981.