


The final test results demonstrated that secondary containment could maintain 0.395 inch vacuum under calm wind conditions with a standby gas treatment flow of 4000 cfm. This value is uncorrected for wind speed, temperature and elevation. The Waiver of Compliance was formally exited at 7:15 p.m. on August 16, 1991.

A summary of the secondary containment test is provided in the attachment.

If there are any questions or comments regarding this submittal, please contact J. Schrage at (708) 515-7283.

Very truly yours,



Rita Stols
Nuclear Licensing Administrator

cc: R.J. Barrett, Project Director - NRR
L.N. Olshan, Project Manager - NRR
W.D. Shafer, Branch Chief - RIII
B.L. Burgess, Section Chief - RIII
T.E. Taylor, Senior Resident Inspector - Quad Cities
Document Control Desk

SUMMARY OF
SECONDARY CONTAINMENT TEST
AUGUST 16, 1991

Introduction

On August 16, 1991, Quad Cities Station conducted a test of secondary containment to demonstrate that secondary containment can maintain an average 1/4 inch water vacuum under calm wind conditions with a filter train flow rate of not more than 4000 cfm (Technical Specification 4.7.C.1.c).

Test Performance

The test was conducted during a wind speed of approximately 11.9 mph (at 196' elevation) in a 162.5° direction. The outside air temperature was 80.6°F and the average inside temperature was 96.5°F.

The test was initiated by simulating a high radiation signal to isolate the Unit One and Two Reactor Building Ventilation System. In response to the isolation, the "A" train of standby gas treatment (SBGT) automatically initiated. SBGT flow was 4000 cfm. Differential pressure readings were recorded after reaching equilibrium conditions.

The average differential pressure which was maintained by the secondary containment was 0.395 inches water vacuum. The individual readings were as follows:

South wall at elevation 690':	0.405 inches water vacuum
East wall at elevation 690':	0.400 inches water vacuum
North wall at elevation 690':	0.380 inches water vacuum
West wall at elevation 690':	0.395 inches water vacuum

Conclusion

Secondary containment was demonstrated to be operable per the requirements of Technical Specification 4.7.C.1.c. The next secondary containment test will be performed prior to the Unit 2 Refueling Outage which is scheduled to begin on December 28, 1991.