

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

Before the Atomic Safety and Licensing Board

In the Matter of)
)
Philadelphia Electric Company) Docket Nos. 50-352
) 50-353
(Limerick Generating Station)
Units 1 and 2))

AFFIDAVIT OF VINCENT S. BOYER
SENIOR VICE PRESIDENT, NUCLEAR POWER
PHILADELPHIA ELECTRIC COMPANY

Vincent S. Boyer being first duly sworn according to law deposes and states:

1. My name is Vincent S. Boyer. I am Senior Vice President, Nuclear Power, of Philadelphia Electric Company. In this position I have overall responsibility for the nuclear power activities of the Company including Limerick Generating Station.
2. I have reviewed my affidavit of June 29, 1984 filed in response to the Board's requirements (Tr 12,285) and have concluded that the current estimated fuel load date for Limerick Unit 1, as stated in my earlier affidavit, remains on or about September 15, 1984.
3. Applicant's estimated fuel loading date is based upon the current completion status of plant construction, testing and startup activities, as determined at monthly Project Review Meetings, weekly Integrated Schedule Review Meetings, and weekly Project Startup Test Results Review Meetings, the most recent of which was held on July 31, 1984.

4. The progress of plant construction and of testing and startup activities since the filing of my earlier affidavit demonstrates that these activities are proceeding on the schedule which supports a fuel load date of on or about September 15, 1984. Construction activity is essentially complete. Nothing has occurred to date which has resulted in any delays in the schedule. The two remaining major test activities are scheduled for completion by mid-August. Internal reviews and documentation of the test program are proceeding on schedule.

Vincent S. Boyer
Senior Vice President

Subscribed and sworn to
before me this 2ND day
of August, 1984.

Patricia D. Scholl
Notary Public

PATRICIA D. SCHOLL
Notary Public, Philadelphia, Philadelphia Co.
My Commission Expires February 10, 1986