

POWER SYSTEMS
A MORRISON-KNUDSEN DIVISION

General Electric Company
May 10, 1984
Page 2

SUBJECT: Generic 300 start tests for Electro-Motive Division of General Motors (EMD) Model EMD-645E4 diesels.

OBJECTIVE: To demonstrate restarting reliability and load pickup capability, IEEE Standard 387-1972 and 387-1977.


TESTS: All tests were conducted on Tandem Diesel arrangements of the following combinations:

- (a) Tandem 16-645E4 - 900 RPM. Exhibit 1
- (b) Tandem 16-645E4 with a 12-645E4 - 900 RPM. Exhibit 2
- * (c) Tandem 20-645E4 - 750 RPM. Exhibit 3

RESULTS: This is to certify that the data presented are copies of actual test results.

Very truly yours,

POWER SYSTEMS
A MORRISON-KNUDSEN DIVISION



Harry W. Falter, P.E.
Division Engineer

HWF:11



*Please note that item (c) is test data pertaining to the Beloit generator unit and the auxillary systems for the 645E4 engine model. The auxillary systems are identical for all engines of that model irrespective of the number of cylinders (i.e. 16 or 20).

POWER SYSTEMS
A MORRISON-KJUDSEN DIVISION

SUBJECT: Generic 300 start tests for Electro-Motive Division of General Motors (EMD) Model EMD-645E4 diesels.

OBJECTIVE: To demonstrate restarting reliability and load pickup capability, IEEE Standard 387-1972 and 387-1977.

TESTS: All tests were conducted on Tandem Diesel arrangements of the following combinations:

- (a) Tandem 16-645E4 - 900 RPM. Exhibit 1
- (b) Tandem 16-645E4 with a 12-645E4 - 900 RPM. Exhibit 2
- (c) Tandem 20-645E4 - 750 RPM. Exhibit 3

DISCUSSION: Proportional load division between diesels of the tandem arrangement is accomplished by means of the Woodward 2301 governing system and the Woodward governor actuator EGB 10 or 13P mounted on each engine.

The starting system components on the diesels for (a) and (c) above are EMD standard. The components on (b) except for the starting motors were to the ASME Section III Class 3 Code but the system function and arrangement was the same as for (a) and (c). The components used including the air start motors are the same size for all units.

Figure 1 shows a typical EMD16-645E4 tandem arrangement. Figure 2 shows a typical EMD 20-645E4 arrangement.

Figure 3 shows a typical EMD 645-E4 engine mounted starting system.

The starting logic and controls for tests (a), (b) and (c) were essentially the same with no significant differences.

The starting phase is actually in two parts:

- (a) Start signal, start logic and cranking.
- (b) The acceleration due to available engine torque when the engine fires.

Part (a) is essentially the same for all units tested and for which there are recorded 900 valid tests.

Part (b) is the acceleration to rated speed as a result of engine torque vs. system inertia. For all the tests, the acceleration was within the specified time limit of 10 seconds.

The generator inertia for the GEAPD HPCS differs from the inertia of the tests in this discussion. However, site tests conducted by GEAPD on the HPCS unit have verified the acceleration within the specified limits.

A minimum of 50% resistive load was applied to the diesel-generator for each of the tests (a), (b) and (c) to demonstrate the load acceptance capability of the units being tested.

The test conducted for (a) was done with 300 cold starts and no hot starts. This test was done prior to the 10% "hot start" requirement.

However, test (b) and (c) were conducted with 90% cold starts and 10% hot starts.

It is noted that there is no significant difference of the start and acceleration time between "hot" and cold starts.

- () Cold starts are those made from standby conditions wherein the engine jacket and lube oil systems are kept warm by externally supplied means as is duplicated in operating plant conditions.
- () Hot starts are those made from conditions where the engine jacket, lube oil system, and engine case with internal components are at normal operating temperatures the result of thermal gain from a previous run.

Remarks about Excerpts of Data

Strip Chart records of every 50th start show the following variables against time.

- () Acceleration, RPM
- () Power Loading, KW
- () Current Loading, AMPS
- () Frequency, HZ
- () Potential, VOLTS

Fig. 4 shows how the charts may be read.

General Remarks about Exhibits

Each start consisted of:


- a) Starting signal
- b) Acceleration to rated speed within 10.0 seconds from issuance of starting signal.
- c) The sudden application of at least 50% resistive load at the 10.0 second point.
- d) The load level (50% minimum) was maintained until the jacket water, lube oil, and cylinder head temperatures stabilized. Stability for a variable is judged to be reached when the plot flattens beyond the knee in the conventional sense. This takes approximately 25 minutes from the start signal.

TANDEM DIESEL-GENERATOR
QUALIFICATION TEST
300 CONSECUTIVE COLD STARTS

The tandem diesel-generator assembly includes:

- 1) EMD 16-645E4 Diesel R.H.
- 2) EMD 16-645E4 Diesel L.H.
- 3) Electric Products Generator rated:
 - Continuous - 4400KW .8PF
 - 2000 Hour - 4750KW .8PF
 - $\frac{1}{2}$ Hour - 5000KW .8PF
 - 6900 Volt, 3 Phase, 60 Cycle
(900 RPM)
- 4) Electric Products Static Excitation
- 5) Governor System - Woodward 2310 Control
EGB10/13P Actuator

Each tandem assembly will be subjected to a 72 hour load test at 4750KW, 0.8PF prior to conducting the 300 cold start qualification test.



POWER SYSTEMS DIVISION
 OF MOORE'S RADIUM CO.
 TEST NO. 50 DATE APR 14 1975
 TEST: 300 STARTS
 UNIT NO. AH B4
 SERIAL NO. 74E1-1176-1090
 TESTED BY O. Blum
 WITNESSED BY J. H. ...

100RPM

RIPPLES DUE TO TACH GENERATOR

CIRCUIT BREAKER CLOSED

20 AMP MIN.

NOISE

60 HZ.

1115 VOLTS

APPROVED
 ENGR. [Signature] DATE 4-15-75
 POWER SYSTEMS DIV. M-K

15 SEC

RIPPLES DUE TO LOAD TANK CHARACTERISTICS

10 SEC

2500 KW MIN.

START

1 SEC

3 SEC

SPEED
 1900
 1675
 1450
 1225

CALIBRATION
 150 STARTS
 A-4# B-4

CURRENT OR AMP
 1600
 1500
 1400
 1300
 1200
 1100

CYCLES
 163
 162
 161
 160
 159
 158
 157

VOLT
 1185
 1182
 1175
 1165
 1155
 1145
 1135
 1125
 1115
 1105
 1095
 1085
 1075
 1065

KW
 1900
 1875
 1850
 1825
 1800
 1775
 1750
 1725
 1700
 1675
 1650
 1625
 1600
 1575
 1550
 1525
 1500
 1475
 1450
 1425
 1400
 1375
 1350
 1325
 1300
 1275
 1250
 1225
 1200
 1175
 1150
 1125
 1100
 1075
 1050
 1025
 1000
 975
 950
 925
 900
 875
 850
 825
 800
 775
 750
 725
 700
 675
 650
 625
 600
 575
 550
 525
 500
 475
 450
 425
 400
 375
 350
 325
 300
 275
 250
 225
 200
 175
 150
 125
 100
 75
 50
 25
 0

DROP
LOAD



STOP RECORDER

INCREASE
RECORDER
SPEED


50

K

Model 1000
Series 1000
Recording Oscilloscope

UNIT # A4 B4
RUN # 50

EXHAUST GAS TEMPERATURE HIGH AND LOW TEMPERATURE



UNIT # A4 B4

RUN # 50


O - L.O. ENG. A

O - L.O. ENG. B

Δ - JACKET H₂O - ENG. A

□ - JACKET H₂O - ENG. B

X - CYD. HD AVERAGE



JOB 850 TVA WATTS BAR

P. O. BOX 1928 • ROCKY MOUNT, N. C. 27801 • TELEPHONE (919) 977-2720

PRESTART LOG SHEET

Unit # A4 BA Test # 50 Date APR 14 1975

	A	QC	B	QC
Ambient Temperature -----				
Barometer Reading -----				
Humidity -----				
Hot Leg L. O. Temp. -----	127		126	
Hot Leg. J.W. Temp. -----	101		102	
DC Supply Voltage -----				
Auto-Start Position -----				
Lube Oil Stand-by Press -----	12		14	
Pressure in Air Tanks -----				

Pressure in Air Tanks 185
 immediately after
 start

Remarks -

Test Technician Strickland
 PSD QC J. Dine
 Witness _____

START LOG SHEET

UNIT# A4 B4 TEST# 50 DATE APR 14 1975

Interval	Time	A.C. Volt			A.C. Amp			Freq.	KW
		A	B	C	A	B	C		
	5:53								
1 min.	5:54	6900	6900	6900	280	290	280	60	3333
5 min.	5:58	6900	6900	6900	280	290	280	60	3333
10 min.	6:03	6900	6900	6900	280	290	280	60	3333
15 min.	6:08	6900	6900	6900	280	290	280	60	3333

Success	Void	Failure
✓		

TEST TECHNICIAN

PSD QC

WITNESS

C. Strickland
J. Driver

REMARKS


START LOG SHEET

Unit A4-1 -A/B Test # 50 -Date APR 14 1975

Interval	Time	Exhaust Back Press. Inches H ₂ O		Intake Suction Inches H ₂ O		L.O. Press.		F.O. Press.	
		A	B	A	B	A	B	A	B
	5:53								
2 min.	5:55	4.3	5.2	5.7	6.0	94	94	42	50
4 min.	5:57	4.3	5.3	5.6	5.8	86	89	42	50
8 min.	6:01	4.4	5.2	5.6	5.8	82	86	42	50
15 min.	6:08	4.4	5.3	5.5	5.7	79	84	42	50

REMARKS

TEST TECHNICIAN C. Strickland
 PSD QC J. Diver
 WITNESS _____



POWER SYSTEMS DIVISION
 OF MORRISON ENGINEERING CO., INC.
 TEST NO. 180 DATE APR 15 1975
 UNIT NO. A4 B4
 SERIAL NO. 74 F1171 & 1290
 TESTED BY *[Signature]*
 WITNESSED BY *[Signature]*

APPROVED 1 SEC
 ENGR. *[Signature]* DATE 4-16-75
 POWER SYSTEMS DIV. M. K.

3 SEC

900 RPM
 RIPPLES DUE TO TACH GENERATOR

210 AMP MIN.

60 HZ

NOISE

10 SEC

115 VOLTS

15 SEC

2500 KW MIN.

RIPPLES DUE TO LOAD TANK CHARACTERISTICS

SE D

DROP
LOAD

STOP RECORDER

INCREASE
RECORDER
SPEED

50

K



START LOG SHEET

Unit A-4 & B-4 -A/B Test # 100 -Date APR 15 1975

Interval	Time	Exhaust Back Press. Inches H ₂ O		Intake Suction Inches H ₂ O		L.O. Press.		F.O. Press.	
		A	B	A	B	A	B	A	B
	21:31	-	-	-	-	-	-	-	-
2 min.	21:33	4.3	4.4	5.6	5.6	96	92	44	52
4 min.	21:35	4.3	4.4	5.6	5.6	96	92	44	52
8 min.	21:39	4.4	4.4	5.4	5.4	82	83	44	52
15 min.	21:46	4.4	4.6	5.4	5.6	80	82	44	52

REMARKS

TEST TECHNICIAN C. Stuebel
 PSD QC Loewe
 WITNESS Loewe

START LOG SHEET

UNIT# A4 B4 TEST# 100 DATE APR 15 1975

Interval	Time	A.C. Volt			A.C. Amp			Freq.	KW
		A	B	C	A	B	C		
	21:31								
1 min.	21:32	6900	6900	6900	280	290	280	60	3333
5 min.	21:36	6900	6900	6900	280	290	280	60	3333
10 min.	21:41	6900	6900	6900	280	290	280	60	3333
15 min.	21:46	6900	6900	6900	280	290	280	60	3333

Success	Void	Failure
✓		

TEST TECHNICIAN

PSD QC

WITNESS

C. Strickland
Laeme
Laeme

REMARKS



P. O. BOX 1928 • ROCKY MOUNT, N. C. 27801 • TELEPHONE (919) 977-2720

PRESTART LOG SHEET

Unit # A4 B4 Test # 100 Date APR 15 1975

	A	QC	B	QC
Ambient Temperature -----				
Barometer Reading -----				
Humidity -----				
Hot Leg L. O. Temp. -----	126		129	
Hot Leg. J.W. Temp. -----	103		107	
DC Supply Voltage -----				
Auto-Start Position -----				
Lube Oil Stand-by Press -----	12		14	
Pressure in Air Tanks -----				


Pressure in Air Tanks 175
immediately after
start

Remarks -

Test Technician C. Strickland
PSD QC Loewe
Witness Loewe

UNIT # AA B4
RUN # 100


EXHAUST GAS TEMPERATURE HIGH AND LOW TEMPERATURE







UNIT# A4 B4

RUN# 100

- O-LUBE OIL TEMP-ENG A4
- O-LUBE OIL TEMP-ENG B4
- Δ-JACKET H₂O -ENG. A4
- JACKET H₂O -ENG B4
- #-CYL. HEAD AVERAGE



JOB 850 TVA WATTS BAR



POWER SYSTEMS DIVISION
 OF ROYAL CANADIAN MOUNTED POLICE
 UNIT NO. 152 DA B APR 17 1975
 300 LCALD. START
 UNIT NO. A 9 - 04
 SERIAL NO. 24-EI-1090/1136
 TESTED BY *W. W. Dwyer*
 APPROVED BY *George Kelly*

APPROVED
 ENGR *W. W. Dwyer* DATE 4-18-75
 POWER SYSTEMS DIV. R. K.

RIPPLES DUE TO
 TANK GENERATOR

NOISE

210 AMPS

10 SEC

DECREASE RECORDER SPEED

15 SEC

RIPPLES DUE TO LOAD
 TANK CHARACTERISTICS

2500 KW

60 HZ.

115 VOLTS


10 SEC

3 SEC

START

1.5 SEC





STOP
RECORDER

DROP LOAD


INCREASE
RECORDER
SPEED

150

UNIT# A4 B4


RUN# 150

- L.O. TEMP -ENG A
- L.O. TEMP -ENG B
- △-JACKET H₂O-ENG A
- JACKET H₂O-ENG B
- *-CYL. HEAD TEMP.



UNIT # AA B4
RUN # 150

EXHAUST GAS TEMPERATURE HIGH AND LOW TEMPERATURES



P. O. BOX 1928 • ROCKY MOUNT, N. C. 27801 • TELEPHONE (919) 977-2720

PRESTART LOG SHEET

Unit # A4 34 Test # 150 Date APR 17 1975

	A	QC	B	QC
Ambient Temperature -----				
Barometer Reading-----				
Humidity -----				
Hot Leg L. O. Temp. -----	137		139	
Hot Leg. J.W. Temp. -----	112		114	
DC Supply Voltage-----				
Auto-Start Position-----				
Lube Oil Stand-by Press -----	12		15	
Pressure in Air Tanks-----				

Pressure in Air Tanks 195
 immediately after
 start

Remarks -

Test Technician m.w. Jones

PSD QC CW Batchelor

Witness _____

START LOG SHEET

UNIT# A4 B4 TEST# 150 DATE APR 17 1975

Interval	Time	A.C. Volt			A.C. Amp			Freq.	KW
		A	B	C	A	B	C		
1 min.	5:01	6900	6900	6900	280	290	280	60	3333
5 min.	5:05	6900	6900	6900	280	290	280	60	3333
10 min.	5:10	6900	6900	6900	280	290	280	60	3333
15 min.	5:15	6900	6900	6900	280	290	280	60	3333

Success	Void	Failure
✓		

TEST TECHNICIAN

M. W. Jones

PSD QC

C. W. Batchelor

WITNESS

REMARKS

START LOG SHEET

Unit A4 - 84 -A/B Test # 150 -Date APR 17 1975


Interval	Time	Exhaust Back Press. Inches H ₂ O		Intake Suction Inches H ₂ O		L.O. Press.		F.O. Press.	
		A	B	A	B	A	B	A	B
	5:00								
2 min.	5:02	4.3	5.0	5.4	5.6	92	92	41	52
4 min.	5:04	4.4	5.2	5.4	5.7	86	87	41	53
8 min.	5:08	4.4	5.3	5.4	5.7	81	86	41	53
15 min.	5:15	4.5	5.5	5.4	5.7	78	82	41	52

REMARKS

TEST TECHNICIAN M. W. Jones
 PSD QC CW Batchelor
 WITNESS _____

POWER SYSTEMS DIVISION
OF MORRISON-KNIGHTEN CO. INC.
TEST NO. 100 DATE APR 26 1975
UNIT NO. 41 5 2
SERIAL NO. 74 EL-1091 P-1056
TESTED BY *C. K. M. B.*
WITNESSED BY *[Signature]*

APPROVED
ENGR. *[Signature]* DATE 4-21-75
POWER SYSTEMS DIV. M. K.



700 RPM

↑
RIPPLES DUE TO TACH GENERATOR

210 AMPS

APPROXIMATE

NOISE

60 HZ

10 SEC

115 VOLTS

15 SEC

2500 KW

↑
RIPPLES DUE TO LOAD TANK CHARACTERISTICS

START

1 SEC.


3 SEC

K

K

K


K



UNIT # A3 B3

RUN # ~~100~~ 200


O - L.O. TEMP. - ENG A
O - L.O. TEMP. - ENG B
Δ - JACKET H₂O - ENG A
□ - JACKET H₂O - ENG B
* - CTL. HEAD TEMP (TYR)



JOB 850 TYA WATTS BAR

EXHAUST GAS TEMPERATURE
HIGH AND LOW TEMPERATURE

UNIT # A3 B3
RUN # 200



P. O. BOX 1928 • ROCKY MOUNT, N. C. 27801 • TELEPHONE (919) 977-2720

PRESTART LOG SHEET

Unit # A3 B3 Test # 200 Date APR 26 1975

	A	QC	B	QC
Ambient Temperature -----				
Barometer Reading-----				
Humidity -----				
Hot Leg L. O. Temp. -----	122		134	
Hot Leg. J.W. Temp. -----	101		112	
DC Supply Voltage-----				
Auto-Start Position-----				
Lube Oil Stand-by Press -----	20		22	
Pressure in Air Tanks-----				

Pressure in Air Tanks 205
 immediately after
 start

Remarks -

Test Technician C. Strick

PSD QC Ken Lewis

Witness _____

START LOG SHEET

UNIT# A3 R3 TEST# 200 DATE APR 26 1975

Interval	Time	A.C. Volt			A.C. Amp			Freq.	KW
		A	B	C	A	B	C		
	3:43								
1 min.	3:44	6900	6900	6900	270	280	270	60	3333
5 min.	3:48	6900	6900	6900	270	280	270	60	3333
10 min.	3:53	6900	6900	6900	270	280	270	60	3333
15 min.	3:58	6900	6900	6900	270	280	270	60	3333

Success	Void	Failure
✓		

TEST TECHNICIAN

C. Strickland

PSD QC

Ken Lewis

WITNESS

REMARKS

START LOG SHEET



Unit A3 B3 -A/B Test # 200 -Date APR 26 1975

Interval	Time	Exhaust Back Press. Inches H ₂ O		Intake Suction Inches H ₂ O		L.O. Press.		F.O. Press.	
		A	B	A	B	A	B	A	B
	3:43								
2 min.	3:45	5	6	5.2	5.8	101	106	72	72
4 min.	3:47	5	6.1	5.2	5.8	94	100	72	72
8 min.	3:51	5	6.2	5.1	5.8	88	92	72	72
15 min.	3:57	5.2	6.2	5	5.8	84	88	72	74

REMARKS

TEST TECHNICIAN C. Strickland
 PSD QC Ken Lewis
 WITNESS _____

POWER SYSTEMS DIVISION
 OF MORRISON ENGINEERING CO., INC.
 TEST NO. 950 DATE APR 28 1975
 TEST: 300 STMTS
 UNIT NO. 83-83
 SERIAL NO. M-1051-1052
 TESTED BY J. J. [unclear]
 WITNESSED BY [unclear]



APPROVED
 ENGR. [unclear] DATE 4-29-75
 POWER SYSTEMS DIV. M. E.

ES DUE TO LOAD CHARACTERISTICS

DECREASE RECORDER SPEED

RIPPLES DUE TO TACH GENERATOR

210 AMP MIN

NOISE

60 HZ

10 SEC


115 VOLTS

3 SEC

1 SEC

START

2500 KW MIN




DROPI
LOAD

STOP
RECORDER

INCREASE RECORDER SPEED


UNIT # A3 B3
RUN # 250

EXHAUST GAS TEMPERATURE
HIGH AND LOW TEMPERATURE



UNIT # A3 B3
RUN # 250

O-L.O. TEMP. ENG. A
O-L.O. TEMP. ENG. B
Δ-JACKET H₂O-ENG. A
□-JACKET H₂O-ENG. B
* - CTL. HEAD TEMP-(ITR)



MINUTES

JOB 850 TYA WATTS BAR

P. O. BOX 1928 • ROCKY MOUNT, N. C. 27801 • TELEPHONE (919) 977-2720

PRESTART LOG SHEET

Unit # A3 83 Test # 250 Date APR 28 1975.

	A	QC	B	QC
Ambient Temperature -----				
Barometer Reading-----				
Humidity-----				
Hot Leg L. O. Temp. -----	127		136	
Hot Leg. J.W. Temp. -----	102		111	
DC Supply Voltage-----				
Auto-Start Position-----				
Lube Oil Stand-by Press -----	20		22	
Pressure in Air Tanks-----				

Pressure in Air Tanks 210
 immediately after
 start _____

Remarks -

Test Technician M. Jones
 PSD QC J. Grues
 Witness _____

START LOG SHEET

UNIT# A3 B3 TEST# 250 DATE APR 28 1975

Interval	Time	A.C. Volt			A.C. Amp			Freq.	KW
		A	B	C	A	B	C		
1 min.	6:37	6900	6900	6900	270	280	270	60	3333
5 min.	6:41	6900	6900	6900	270	280	270	60	3333
10 min.	6:46	6900	6900	6900	270	280	270	60	3333
15 min.	6:51	6900	6900	6900	270	280	270	60	3333

Success	Void	Failure

TEST TECHNICIAN

m. Jones

PSD QC

J. Driver

WITNESS

REMARKS


START LOG SHEET

Unit A3-B3 -A/B Test # 250 -Date APR 28 1975

Interval	Time	Exhaust Back Press. Inches H ₂ O		Intake Suction Inches H ₂ O		L.O. Press.		F.O. Press.	
		A	B	A	B	A	B	A	B
—	6:36	—	—	—	—	—	—		
2 min.	6:38	5	6.2	5.1	5.6	96	100	70	70
4 min.	6:40	5	6.2	5.1	5.6	92	98	70	70
8 min.	6:44	5	6.2	5.1	5.6	88	92	70	70
15 min.	6:51	5	6.3	5.1	5.6	84	88	70	70

REMARKS

TEST TECHNICIAN M. Jones
 PSD QC J. Drive
 WITNESS _____



POWER SYSTEMS DIVISION
 OF ROSSIGNOL ANDERSON
 TEST NO. 300
 DATE APR 29 1974
 TEST: 300 Load START
 UNIT NO. A3-B3
 SERIAL NO. 7481-1091/105K
 TESTED BY M. G. [Signature]
 WITNESSED BY [Signature]

APPROVED
 ENGR. [Signature] DATE 5-1-75
 POWER SYSTEMS DIV. M. K.

900 RPM
 RIPPLES DUE TO TACH GENERATOR

GEN. SYSTEM TAKING
 CURRENT

210 AMPS

60 HZ

115 VOLTS

2500 KW

IDENT
 EC7

10 SEC
 15 SEC

DECREASE RECORDER SPEED
 RIPPLES DUE TO LOAD TANK CHARACTERISTICS

15 SEC
 3 SEC

START


SPEED

CURRENT OR AMP

VOLT

KW

CALIBRATION
 150 STAIRS
 2-28 B-4




STOP RECORDER

DROPPED LOAD

INCREASE RECORDER

UNIT # A3 B3
RUN # 300

EXHAUST GAS TEMPERATURE
HIGH AND LOW TEMPERATURES



UNIT # A3 B3

RUN # 300


O - L.O. TEMP. ENG. A

○ - L.O. TEMP. ENG. B

△ - JACKET H₂O-ENG. A

□ - JACKET H₂O-ENG. B

* - STL. HEAD TEMP. (TTP.)



P. O. BOX 1928 • ROCKY MOUNT, N. C. 27801 • TELEPHONE (919) 977-2720

PRESTART LOG SHEET

Unit # A3 B3 Test # 300 Date APR 29 1975

	A	QC	B	QC
Ambient Temperature -----				
Barometer Reading-----				
Humidity -----				
Hot Leg L. O. Temp. -----	118		131	
Hot Leg. J.W. Temp. -----	98		109	
DC Supply Voltage-----				
Auto-Start Position-----				
Lube Oil Stand-by Press -----	20		22	
Pressure in Air Tanks-----				

Pressure in Air Tanks 200 PSI
 immediately after
 start _____

Remarks -

Test Technician M. Jones
 PSD QC [Signature]
 Witness _____

START LOG SHEET

UNIT# A3 B3 TEST# 300 DATE APR 29 1975

Interval	Time	A.C. Volt			A.C. Amps			Freq.	KW
		A	B	C	A	B	C		
1 min.	11:05 PM	6900	6900	6900	270	280	270	60	3333
5 min.	11:09	6900	6900	6900	270	280	270	60	3333
10 min.	11:14	6900	6900	6900	270	280	270	60	3333
15 min.	11:19	6900	6900	6900	270	280	270	60	3333

Success	Void	Failure
<i>[Signature]</i>		

TEST TECHNICIAN

PSD QC

WITNESS

M. Jones
[Signature]

REMARKS

START LOG SHEET

Unit A3 B3 -A/B Test # 300 -Date APR 29 1975

Interval	Time	Exhaust Back Press. Inches H ₂ O		Intake Suction Inches H ₂ O		L.O. Press.		F.O. Press.	
		A	B	A	B	A	B	A	B
	11:04 AM								
2 min.	11:06 PM	5.0	6.0	5.4	5.8	100	104	70	70
4 min.	11:08	5.0	6.2	5.2	5.8	92	98	70	70
8 min.	11:12	5.0	6.4	5.1	5.8	88	92	70	70
15 min.	11:19	5.4	6.4	5.2	5.8	86	90	70	70

REMARKS

TEST TECHNICIAN M. Jones
 PSD QC J. Burns
 WITNESS _____



RIPPLE IN SPEED TACH GENERATOR

POWER SYSTEMS DIVISION
OF MORGAN ELECTRIC CO., INC.
TEST NO. 1 DATE APR 12 1975
TEST: 300 Cold Street
UNIT NO. A 4-B 4
SERIAL NO. 74-44-1030/1036
TESTED BY T.O.W. (JACK)
WITNESSED BY C. G. Roberts

Offhand
4-12-75

CIRCUIT BREAKER CLOSED

NOISE ON INSTRUMENT

15 SEC

10 SEC

1 SEC

TIMING INDENTS

START SIGNAL RELEASED


INIDENT-START (SIMULATED AUTO) SIGNAL

2000 KW MIN.



UNIT A4 B4
RUN # 1


EXHAUST GAS TEMPERATURE HIGH AND LOW TEMPERATURES



UNIT # A4 B4

RUN # 1

- O - L.O. TEMP. ENG. A4
- J - L.O. TEMP. ENG. B4
- Δ - JACKET H₂O - ENG. A4
- - JACKET H₂O - ENG. B4
- X - CYL. HEAD AVERAGE



P. O. BOX 1928 • ROCKY MOUNT, N. C. 27801 • TELEPHONE (919) 977-2720

PRESTART LOG SHEET

Unit # 1 Test # 1 Date APR 12 1975

	A	QC	B	QC
Ambient Temperature -----	56			
Barometer Reading -----	30.00			
Humidity -----	56			
Hot Leg L. O. Temp. -----	137		133	
Hot Leg. J.W. Temp. -----	111		110	
DC Supply Voltage -----	123			
Auto-Start Position -----				
Lube Oil Stand-by Press -----	14		16	
Pressure in Air Tanks -----	225			

Pressure in Air Tanks 195
 immediately after
 start

Remarks -

Test Technician M.W. Jones
 PSD QC CW Batchelor
 Witness _____

START LOG SHEET

UNIT# 1 TEST# 1 DATE April 12, 1975

Interval	Time	A.C. Volt			A.C. Amp			Freq.	KW
		A	B	C	A	B	C		
1 min.	1:41	6900	6900	6900	280	290	280	60	3333
5 min.	1:45	6900	6900	6900	280	290	280	60	3333
10 min.	1:50	6900	6900	6900	280	290	280	60	3333
15 min.	1:55	6900	6900	6900	280	290	280	60	3333

Success	Void	Failure
✓		

TEST TECHNICIAN M.W. Jones
 PSD QC CW Katchler
 WITNESS _____

REMARKS

START LOG SHEET

Unit 1 -A/B Test # 1 -Date APR 12 1975

Interval	Time	Exhaust Back Press. Inches H ₂ O		Intake Suction Inches H ₂ O		L.O. Press.		F.O. Press.	
		A	B	A	B	A	B	A	B
	1:40								
2 min.	1:42	4.3	5.0	5.5	5.7	90	92	43	52
4 min.	1:44	4.3	5.2	5.4	5.7	85	90	43	50
8 min.	1:48	4.4	5.3	5.4	5.7	80	88	43	52
15 min.	1:55	4.5	5.4	5.4	5.6	78	84	43	52

REMARKS

TEST TECHNICIAN M. W. Jones

PSD QC C. Batchelor

WITNESS _____

POWER SYSTEMS
A MORRISON-KNUDSEN DIVISION

The power unit consists of two (2) EMD diesel engines, a 1G-645E4, driving one (1) Electric Products generator coupled with EMD tandem couplings, forming a diesel-generator assembly.

1. Electric Products

Generator Output Capability @ 0.8 Power Factor:

Continuous: 3676 KW
2000 Hours: 3970 KW
½ Hour: 4212 KW






Generator Rating:

Continuous: 3676 KW, 4595 KVA,
4160 Volts, 3 Phase, 60 Hertz, 900 RPM, 0.8
Power Factor

2. Electric Products Static Excitation

3. Governor System - Woodward 2310 Control EGB10/13P Actuators

Auto start
signal



POWER SYSTEMS DIVISION
OF MORRISON-KNUDSEN CO., INC.

TEST NO. 1 DATE 5/15/78

TEST: 300 cold start

UNIT NO. 6020-3

SERIAL NO. 77611078 7861609

TESTED BY Ken Jensen

WITNESSED BY W. H. Michael

APPROVED:
ENGR. W. H. Michael DATE 5/15/78
POWER SYSTEMS DIV. M.-K.

Rev. 5
4/23/80

START 1 SHEET
START 1

IWO #6020
UNIT #6020-3

ENGINE SERIAL # A. 79G1 1078 B. 79G1 1029

DATE: 5/5/80

RUNNING DATA LOG

INTER-VAL	TIME	EXH. BACK PRESS. INCH OF H ₂ O		INTAKE AIR SUCTION PRESS. INCH OF H ₂ O		FUEL OIL PRESS. PI-63A/B		LUBE OIL				JACKET WATER TEMP. TI-45A/B		EXHAUST TEMP. DIFF. WITHIN 200°F ^{220°F} _{JW 5/80}			REMARKS
		A	B	A	B	A	B	PRESS. PI-31A/B		TEMP. TI-35A/B		A	B	A	B		
								A	B	A	B						
	11:50	4.6	5	6.2	5.8	49	50	94	97	52°C	51°C	53°C	38°C	✓	✓	CHECK MARK INDICATES THAT DIFFER. TEMP. IS WITHIN REQU. LIMITS	
	11:55	4.8	5	6.2	5.8	48	50	87	96	82°C	75°C	76°C	78°C	✓	✓		
	11:58	4.8	5	6.2	5.8	48	50	84	96	96°C	80°C	76°C	75°C	✓	✓		

NOTE: Take readings immediately after applying load and 5 minutes after. If the temperature did not reach minimum operating temperature specified on Page 83, continue operation of unit under load and take readings at 5 minutes intervals or after the minimum operating temperature requirement is met.

PRE-START DATA:

TEMPERATURES

- Lube Oil Into Engine (TI-36A/B): (A) 51°C (B) 48°C
- Lube Oil Out of Engine (TI-35A/B): (A) 60°C (B) 51°C
- Jacket Water Into Engine (TI-44A/B): (A) 43°C (B) 31°C
- Jacket Water Out of Engine (TI-45A/B): (A) 45°C (B) 32°C
- Ambient Air 80°F

APPROVED

ENGR. b-v-k DATE 5/10/80

POWER SYSTEMS DIV. M.-K,

PRESSURES

- Lube Oil (PI-34A/B): (A) 35 (B) 36
- Starting Air Pressure: PI-70A 165, PI-71A 167, PI-70B 165, PI-71B 162

SUCCESS	VOID	FAILURE
✓		


TEST TECHNICIAN: Kan Luan

PSD QC: MV Mitchell

WITNESS: [Signature]


-85-

10 SEC LINE



Ready to
Load signal

Auto Stop
signal



REV. 5

START LOG SHEET
START # 90

IWO #6020
UNIT #6020-3

ENGINE SERIAL # A. 79G1 1078 B. 79G1 1029

DATE: 5/6/80

RUNNING DATA LOG

INTER-VAL MIN.*	TIME	EXH. BACK PRESS. INCH OF H ₂ O		INTAKE AIR SUCTION PRESS. INCH OF H ₂ O		FUEL OIL PRESS. PI-63A/B (PSIG)*		LUBE OIL (PSIG)* (°C)*				JACKET WATER TEMP. (°C)* TI-45A/B		EXHAUST TEMP. DIFF. WITHIN 220° ^{max} / _{low} Fah. *		REMARKS	
		A	B	A	B	A	B	PRESS. PI-31A/B		TEMP. TI-35A/B		A	B	A*	B*		
								A	B	A	B						
	3:57	4.4	4.6	6.2	5.4	46	48	93	98	50	52	54	48	780	625	600	540
5	3:58	4.8	4.8	6.1	5.6	46	48	90	103	78	74	72	74	760	700	740	700
3	3:59	4.8	5	6.1	5.6	46	48	86	95	84	80	74	74	780	690	740	710

NOTE: Take readings immediately after applying load and 5 minutes after. If the temperature did not reach minimum operating temperature specified on Page 83, continue operation of unit under load and take readings at 5 minutes intervals or after the minimum operating temperature requirement is met.

PRE-START DATA:

TEMPERATURES

- 1. Lube Oil Into Engine (TI-36A/B): (A) 42 (B) 47 (°C) *
- 2. Lube Oil Out of Engine (TI-35A/B): (A) 33 (B) 43 (°C) *
- 3. Jacket Water Into Engine (TI-44A/B): (A) 30 (B) 42 (°C) *
- 4. Jacket Water Out of Engine (TI-45A/B): (A) 52 (B) 50 (°C) *
- 5. Ambient Air 86 (°F) *

APPROVED

ENGR. V. J. Galt DATE 5/7/80

POWER SYSTEMS DIV. M.-K.

PRESSURES

- 6. Lube Oil (PI-34A/B): PSI (A) 33 (B) 36
- 7. Starting Air Pressure: PSI PI-70A 187, PI-71A 188, PI-70B 187, PI-71B 187

SUCCESS	VOID	FAILURE
✓		

TEST TECHNICIAN: Ka Lewis

PSD QC: MV Mitchell 5/6/80

WITNESS: [Signature]



SECTION XIV.

APPROVED
ENGR. *V. J. Sells* DATE *5/6/80*
POWER SYSTEMS DIV.

Gould Inc.
Cleveland, Ohio


POWER SYSTEMS DIVISION OF MORRISON KNUDSEN CO., INC.	
TEST NO. <i>50</i>	DATE <i>5/6/80</i>
TEST: <i>300</i>	<i>START TEST</i>
UNIT NO. <i>6020-3</i>	
SERIAL NO. <i>77611078</i>	<i>77611029</i>
TESTED BY <i>Rene L...</i>	
WITNESSED BY <i>MV Michael</i>	

PERFORMED PREVENTATIVE MAINTENANCE PRIOR
TO START # 50

ADDED LUBRICANT TO AIR START MOTORS
BLOW DOWN WYE STRAPPERS IN AIR SYSTEM
VISUAL CHECK OF ALL TEST EQUIPMENT
AND DG UNIT

MV Michael 5/6/80

MS DIVISION
KNUDSEN CO., INC.



Rev. 5
1/23/80
Rev. 6, May 5, 1980

START SHEET
START # 101

IWO #6020
UNIT #6020-3

ENGINE SERIAL # A. 79G1 1078 B. 79G1 1029

DATE: 5/7/80

RUNNING DATA LOG

INTER-VAL MIN.*	TIME	EXH. BACK PRESS. INCH OF H ₂ O		INTAKE AIR SUCTION PRESS. INCH OF H ₂ O		FUEL OIL PRESS. PI-63A/B (PSIG)*		LUBE OIL (PSIG)* (°C)*				JACKET WATER TEMP. (°C)*		EXHAUST TEMP. DIFF. WITHIN 220° Fah. *		REMARKS
		A	B	A	B	A	B	PRESS. PI-31A/B		TEMP. TI-35A/B		A	B	A*	B*	
								A	B	A	B					
	7:10	4.4	4.2	6.4	5.8	47	49	93	100	61	55	48	39	680	690	
5	7:15	4.4	4.6	6.4	5.7	47	49	89	101	80	74	74	75	760	700	
3	7:18	4.4	4.6	6.4	5.7	47	48	86	98	85	80	74	74	760	720	

NOTE: Take readings immediately after applying load and 5 minutes after. If the temperature did not reach minimum operating temperature specified on Page 83, continue operation of unit under load and take readings at 5 minutes intervals or after the minimum operating temperature requirement is met.

PRE-START DATA:

TEMPERATURES

- Lube Oil Into Engine (TI-36A/B): (A) 52 (B) 52 (°C) *
- Lube Oil Out of Engine (TI-35A/B): (A) 60 (B) 55 (°C) *
- Jacket Water Into Engine (TI-44A/B): (A) 43 (B) 36 (°C) *
- Jacket Water Out of Engine (TI-45A/B): (A) 42 (B) 34 (°C) *
- Ambient Air: 85 (°F) *

APPROVED

ENGR. V. L. Batten DATE 5/10/80

POWER SYSTEMS DIV. M.-K.

PRESSURES

- Lube Oil (PI-34A/B): PSI (A) 34 (B) 35
- Starting Air Pressure: PSI PI-70A 154, PI-71A 154, PI-70B 154, PI-71B 154

SUCCESS	VOID	FAILURE

TEST TECHNICIAN: William J. Jasi




PSD QC: Don H. Eilene 5/7/80

WITNESS: _____

INDEXED BY WJ

SECTION XIV.

m/sec
M. J. J. J.
12/70



Room
to lead
strip

Also
strip
exam

7/80
m. d. h. e. l. l. e. t. t. e. r. s.

APPROVED

ENGR. V. I. BATT DATE 5/7/80

POWER SYSTEMS DIV. M.-K.

POWER SYSTEMS DIVISION OF MORRISON-KNUDSEN CO., INC.	
TEST NO. <u>100</u>	DATE <u>5/7/80</u>
TEST: <u>300 START</u>	
UNIT NO. <u>6020-3</u>	
SERIAL NO. <u>79611078</u>	<u>79611079</u>
TESTED BY <u>Ken Zwick</u>	
WITNESSED BY <u>MV Michael</u>	

ACCUCHART

BY M

REV. 5
/23/80
MAY 1980

START LOG SHEET
START 150

IWO 6020
UNIT 6020-3

ENGINE SERIAL # A. 79G1 1078 B. 79G1 1029

DATE: 5/8/80

RUNNING DATA LOG

INTER-VAL MIN.*	TIME	EXH. BACK PRESS. INCH OF H ₂ O		INTAKE AIR SUCTION PRESS. INCH OF H ₂ O		FUEL OIL PRESS. PI-63A/B (PSIG)*		LUBE OIL (PSIG)* (°C)*				JACKET WATER TEMP. (°C)* TI-45A/B		EXHAUST TEMP. DIFF WITHIN 200° Fah. *		REMARKS
		A	B	A	B	A	B	PRESS. PI-31A/B		TEMP. TI-35A/B		A	B	A*	B*	
								A	B	A	B					
	7:30	5	4.4	6.6	6.3	46	48	93	100	60	54	45	30	720	580	
5	7:35	4.8	4.9	6.5	6.1	47	48	90	102	79	71	74	72	920	680	
3	7:38	4.8	5	6.5	6.1	47	49	86	98	84	80	74	74	820	720	

NOTE: Take readings immediately after applying load and 5 minutes after. If the temperature did not reach minimum operating temperature specified on Page 83, continue operation of unit under load and take readings at 5 minutes intervals or after the minimum operating temperature requirement is met.

PRE-START DATA:

TEMPERATURES

- Lube Oil Into Engine (TI-36A/B): (A) 50 (B) 52 (°C) *
- Lube Oil Out of Engine (TI-35A/B): (A) 60 (B) 55 (°C) *
- Jacket Water Into Engine (TI-44A/B): (A) 42 (B) 30 (°C) *
- Jacket Water Out of Engine (TI-45A/B): (A) 40 (B) 30 (°C) *
- Ambient Air: 70 (°F) *

APPROVED

ENGR. V. J. Sattler DATE 5/10/80

POWER SYSTEMS DIV. M.-K.

PRESSURES

- Lube Oil (PI-34A/B): PSI (A) 34 (B) 35
- Starting Air Pressure: PI-70A 176, PI-71A 178, PI-70B 178, PI-71B 178

SUCCESS	VOID	FAILURE
✓		


TEST TECHNICIAN: Sheldon P. ...

PSD QC: W. A. Eilers 5/8/80

WITNESS: _____

INSPECTED BY: [Signature]

HART
EED
M/SEC
Ciba
150



READY
TO LOAD
SIGNAL

AUTO
START
SIGNAL

HART
EED
M/SEC
Ciba
150

Gould Inc.
Cleveland Ohio Printed in U.S.A.

LINE

APPROVED

ENGR. *W.A. [unclear]* DATE *5/12/80*

POWER SYSTEMS DIV. M.K.

POWER SYSTEMS DIVISION OF MORRISON-KNUDSEN CO., INC.	
TEST NO. <i>150</i>	DATE <i>5/8/80</i>
TEST <i>300</i>	START
UNIT NO. <i>6020-3</i>	
DATE NO. <i>7961-1078</i>	<i>7961-1029</i>
TEST BY <i>William Messer</i>	
TESTED BY <i>Edna R. [unclear]</i>	

APPROVED

DATE *5/12/80*

23/80

START SHEET
START 00

IWO 0600
UNIT 16010-3

ENGINE SERIAL # A. _____ B. _____

DATE: 5/12/80

RUNNING DATA LOG

INTERVAL	TIME	EXH. BACK PRESS. INCH OF H ₂ O		INTAKE AIR SUCTION PRESS. INCH OF H ₂ O		FUEL OIL PRESS. PI-63A/B		LUBE OIL				JACKET WATER TEMP. TI-45A/B		EXHAUST TEMP. DIFF. WITHIN 200°C	REMARKS	
		A	B	A	B	A	B	PRESS. PI-31A/B		TEMP. TI-35A/B		A	B			
								A	B	A	B					
	1:20	4.8	5	6.4	6	44	46	82	94	87	84	75	74	720 620	600 660	
5	1:25	4.8	5.2	6.4	6	44	46	82	95	90	86	75	76	760 660	660 720	

NOTE: Take readings immediately after applying load and 5 minutes after. If the temperature did not reach minimum operating temperature specified on Page 83, continue operation of unit under load and take readings at 5 minutes intervals or after the minimum operating temperature requirement is met.

PRE-START DATA:

TEMPERATURES

- 1. Lube Oil Into Engine (TI-36A/B): (A) 74 (B) 80
- 2. Lube Oil Out of Engine (TI-35A/B): (A) 86 (B) 85
- 3. Jacket Water Into Engine (TI-44A/B): (A) 72 (B) 70
- 4. Jacket Water Out of Engine (TI-45A/B): (A) 72 (B) 74
- 5. Ambient Air 82

APPROVED

ENGR. W. Katta DATE 5/12/80

POWER SYSTEMS DIV. M.-K.

PRESSURES

- 6. Lube Oil (PI-34A/B): (A) 26 (B) 28
- 7. Starting Air Pressure: PI-70A 180, PI-71A 180, PI-70B 180, PI-71B 180

SUCCESS	VOID	FAILURE
✓		

TEST TECHNICIAN: Wilhelm Maysie


PSD QC: Ray E. Baker 5/12/80

WITNESS: _____

57280

SECTION XIV.

1000
1/10/100
5/10




Gould Inc.

Cleveland, Ohio Printed in U.S.A.

READY TO
LOAD SIGNAL

10 Sec. later



23/80
 5
 1000

START LOG SHEET
 START 200

IWO 6020
 UNIT 6020-3

ENGINE SERIAL # A. 79G1 1078 B. 79G1 1029

DATE: 5/10/80

RUNNING DATA LOG

INTER-VAL MIN.*	TIME	EXH. BACK PRESS. INCH OF H ₂ O		INTAKE AIR SUCTION PRESS. INCH OF H ₂ O		FUEL OIL PRESS. PI-63A/B (PSIG)*		LUBE OIL (PSIG)* (°C)*				JACKET WATER TEMP. (°C)* TI-45A/B		EXHAUST TEMP. DIFF. WITHIN 220° Fah. *		REMARKS	
		A	B	A	B	A	B	PRESS. PI-31A/B		TEMP. TI-35A/B		A	B	A*	B*		
								A	B	A	B						
	1:50	5	4.8	7	6.6	47	48	92	100	60	55	45	32	640	560		
5	1:55	5	5	6.8	6.4	47	48	90	102	78	70	74	72	700	620	620	
3	1:58	5	5	6.8	6.4	47	48	87	98	83	79	74	74	700	620	700	

NOTE: Take readings immediately after applying load and 5 minutes after. If the temperature did not reach minimum operating temperature specified on Page 83, continue operation of unit under load and take readings at 5 minutes intervals or after the minimum operating temperature requirement is met.

PRE-START DATA:

TEMPERATURES

- Lube Oil Into Engine (TI-36A/B): (A) 50 (B) 52 (°C) *
- Lube Oil Out of Engine (TI-35A/B): (A) 60 (B) 55 (°C) *
- Jacket Water Into Engine (TI-44A/B): (A) 40 (B) 28 (°C) *
- Jacket Water Out of Engine (TI-45A/B): (A) 40 (B) 30 (°C) *
- Ambient Air 63 (°F) *

APPROVED
 ENGR. W. L. Patton DATE 5/11/80
 POWER SYSTEMS DIV. M.-K.

PRESSURES

- Lube Oil (PI-34A/B): PSI (A) 34 (B) 36
- Starting Air Pressure: PSI PI-70A 198, PI-71A 198, PI-70B 198, PI-71B 198

SUCCESS	VOID	FAILURE
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

TEST TECHNICIAN: William Mayes

PSD QC: Smith 5-10-80

WITNESS: _____

1/80 5

START LOG SHEET

START # 250

IWO #600
UNIT 1600-3

ENGINE SERIAL # A. 79G1 1078 B. 79G1 1029

DATE: 5/11/80

RUNNING DATA LOG

INTERVAL MIN.*	TIME	EXH. BACK PRESS. INCH OF H ₂ O		INTAKE AIR SUCTION PRESS. INCH OF H ₂ O		FUEL OIL PRESS. PI-63A/B (PSIG)*		LUBE OIL (PSIG)* (°C)*				JACKET WATER TEMP. (°C)* TI-45A/B		EXHAUST TEMP. DIFF. WITHIN 220° ^{new} Fah. * (°C)		REMARKS
		A	B	A	B	A	B	PRESS. PI-31A/B		TEMP. TI-35A/B		A	B	A*	B*	
								A	B	A	B	A	B			
	5:10	5	4.8	6.8	6.5	45	45	92	98	58	54	50	32	700	580	
5	5:15	5	5.2	6.6	6	46	46	89	101	80	72	74	74	760	600	
3	5:18	5.2	5.2	6.6	6	46	46	86	98	84	79	74	74	760	720	

NOTE: Take readings immediately after applying load and 5 minutes after. If the temperature did not reach minimum operating temperature specified on Page 83, continue operation of unit under load and take readings at 5 minutes intervals or after the minimum operating temperature requirement is met.

PRE-START DATA:

TEMPERATURES

- 1. Lube Oil Into Engine (TI-36A/B): (A) 52 (B) 52 (°C) *
- 2. Lube Oil Out of Engine (TI-35A/B): (A) 60 (B) 54 (°C) *
- 3. Jacket Water Into Engine (TI-44A/B): (A) 42 (B) 34 (°C) *
- 4. Jacket Water Out of Engine (TI-45A/B): (A) 42 (B) 30 (°C) *
- 5. Ambient Air 72 (°F) *


APPROVED
 ENGR. V. L. Batta DATE 5/11/80
 POWER SYSTEMS DIV. M.-K.

PRESSURES

- 6. Lube Oil (PI-34A/B): PSI (A) 34 (B) 35
- 7. Starting Air Pressure: PSI PI-70A 192, PI-71A 192, PI-70B 192, PI-71B 192

SUCCESS	VOID	FAILURE
✓		

TEST TECHNICIAN: William Magee PSD QC: Smith 5-11-80 WITNESS: _____




GEARD INC.
Cleveland, Ohio Printed in U.S.A.

ACCUCHEM

10 Sec. Lead

21/2
11/11/61
54



POWER SYSTEMS
A MORRISON-KNUDSEN DIVISION







The power unit is a tandem package comprising of two (2) EMD 20-645E4 diesel engines driving one (1) Beloit generator. The power unit is shipped as three following sub-units:

- 1) Engine 'A' with accessory rack and base
- 2) Engine 'B' with accessory rack and base
- 3) Generator with base

Continuous: 6100 BHP, 4400 KW
2000 HR/YR: 6600 BHP
½ HR/YR: 6750 BHP

0.8 P.F., 6600 Volts, 3 Phase, 50 Hertz, 750 RPM

- 4) Beloit Static Excitation System
- 5) Governor System - Woodward EGB 10/13P with a 1301 Control System.



START

RPM

KW

AMP

FREQ

ON LINE

VOLTAGE

ON LINE

CHART TEMPLATE

2500
2200


10

11

12

13

14



Cardiac Inc. (183) Columbia Systems Division

10-10-70



CERTIFIED CORRECT
 BY R. B. ...
 DATE 10-29-76
Power Systems Division of Morrison M.E. Co.

POWER SYSTEMS DIVISION
 OF MORRISON M.E. CO.
 TEST NO. 1 DATE 10-29-76
 TEST: 300 START TEST
 UNIT NO. 6001-1
 SERIAL NO. 761412/7611-1123
 TESTED BY Ken ...
 WITNESSED BY R.B. ...

APPROVED
 ENGR. S. ... DATE 11-4-76
 POWER SYSTEMS DIV. M.E. CO.

PRESTART LOG SHEET

Unit # 6001-1 Test # 1 Date # 11-29-76

	A	QC	B	QC
Ambient Temperature-----				
Barometer Reading-----				
Humidity-----				
Hot Leg L.O. Temp.-----	114		112	
Hot Leg. J. W. Temp.-----	73		74	
DC Supply Voltage-----				
Auto-Start Position-----				
Lube Oil Stand-by Press-----	24		25	
Pressure in Air Tanks-----				

Pressure in Air Tanks
immediately after
start 200

Remarks -

Test Technician Kon LewisPSI QC R. B. [Signature] INSPECTED BY 2Witness Neil [Signature]

BY <u>R. B. [Signature]</u>
DATE <u>10-29-76</u>
Power Systems Division of Morrison - Kn. Co.

S. [Signature] 11-1-76

In addition, the following readings will be taken per Start Log Sheet 850-2.

START LOG SHEET

Unit# 6001-1Test# 1Date 10-29-76

Interval	Time	A.C. Volt			A.C. Amp			Freq.	KW
		A	B	C	A	B	C		
1 min.	10:50								
5 min.	10:51	6600	6600	6600	265	265	265	50	3000
10 min.	10:55	6600	6600	6600	265	265	265	50	3000
15 min.	11:00	6600	6600	6600	265	265	265	50	3000
	11:05	6600	6600	6600	265	265	265	50	3000

Success

Void

Failure

TEST TECHNICIAN Ken Lewis

PSD QC

R. B. B...INSPECTED
BY 2

Witness

Mark Chelich, 11/1/76 U.S.T.

REMARKS

<p>CERTIFIED CORRECT</p> <p>BY <u>R. B. B...</u></p> <p>DATE <u>10-29-76</u></p> <p>Power Systems Division of Morrison - Kn. Co.</p>

Sales 11-1-76

Also record readings per Start Log Sheet 850-3.

START LOG SHEET

Unit 6001-1 -A/B Test # 1 - Date 10-29-76

Interval	Time	Exhaust Back Press. Inches H ₂ O		Intake Suction Inches H ₂ O		I.O. Press.		F.O. Press.	
		A	B	A	B	A	B	A	B
	1050								
2 min.	1052	3.6	4.3	6.3	5.6	92	94	42	38
4 min.	1054	3.6	4.2	6.2	5.6	99	93	42	38
8 min.	1058	3.7	4.3	6.2	5.4	87	89	42	38
15 min.	1105	3.7	4.3	6.1	5.4	82	81	42	38

REMARKS

TEST TECHNICIAN Ken Lewis

PSD QC R. Bane

INSPECTED BY	<u>2</u>
--------------	----------

WITNESS Herb ...

CERTIFIED CORRECT


BY R. Bane

DATE 10-29-76

Power Systems Division of Morrison - Kn. Co.


Sub 11-1-76

#1



#3-#4 L0

11



ENGINE TEST "A" IWO 6001-1 ENGINE SER.# _____ CUSTOMER _____ CUST. INSP. Mark A. ...
 SHEET 1 OF _____ PSD INSPECTOR _____ DATE _____ UNIT (A)(B)(C)(D) 1-2-3-4

TIME	EXHAUST TEMPERATURE CYLINDERS 1-20																				EXHAUST TURBO	HESTER	INSP.
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20			
0	190	183	110	112	74	75	110	113	117	116	112	118	116	118									
1	516	514	120	120	121	119	114	117	114	120	116	121	119	121									
2	596	591	136	126	136	133	118	119	115	122	119	123	122	124									
3	616	609	137	134	147	143	131	122	118	126	124	126	127	127									
4	634	626	142	141	159	153	128	128	131	131	132	131	133	132									
5	649	640	151	147	169	161	135	124	125	139	139	137	150	138									
10	669	663	174	174	183	178	165	163	142	163	167	162	171	165									
15	651	648	182	182	183	177	178	176	157	175	178	175	181	178									
20	647	646	186	186	184	177	183	183	157	186	182	181	186	184									
25	344	335	192	183	154	154	184	184	164	180	181	182	185	184									
30	225	219	158	159	112	115	160	163	150	159	155	163	161	165									
35	183	185	127	136	98	98	132	134	135	126	132	140	137	142									

CENTRAL CONTROL
 BY R.B.B.
 DATE 10-29-76
 Power Systems Division of Morrison-Knudsen Co.
Spokane 11-1-76

Tommy W. Taylor Tester


UNIT # 6001-1

RUN # 1

△ JACKET WATER DISCHARGE

□ LUBE OIL DISCHARGE

○ CYLINDER HEAD THERMOCOUPLE






1/2 PER HALF INCH

MADE IN U.S.A.

UNIT # 6001-2
RUN # 1

● EXHAUST TEMP.





APPROVED
[Signature] DATE *4-1-76*
 POWER SYSTEMS DIV. M. K.

CERTIFIED CORRECT
 BY *[Signature]*
 DATE *10-31-76*
 Power Systems Division of Southern - E. Co.

POWER SYSTEMS DIVISION
 OF SOUTHERN ELECTRIC CO. INC.
 TEST NO. *52* DATE *4-1-76*
 TEST: *300 STRENGTH*
 UNIT NO. *4001-1*
 SERIAL NO. *2181049/300110*
 TESTED BY *W. J. Smith*
 WITNESSED BY *[Signature]*

Global Inc. Instrument Systems Division

Model 70-1

BRUSH ACCUMET

APPROVED

ENGR. *[Signature]* DATE 11-2-77

POWER SYSTEMS DIV. M.K.


POWER SYSTEMS DIVISION	
OF ROBERTSON ENGINEERS, INC.	
TEST NO./00	DATE 11-3-76
TEST 300 STRAIN TEST	
UNIT NO. 6001-1	
SERIAL NO. 2813/11/27/1481-1070	
TESTED BY <i>[Signature]</i>	
APPROVED BY <i>[Signature]</i>	

CERTIFIED CORRECT	
BY <i>[Signature]</i>	
DATE 11-3-76	
<small>Power Engineering Division of Robertson - Inc. Co.</small>	



BRUSH ACCUCHART

DAVID INC. INSTRUMENT DIVISION



PRESTART LOG SHEET

Unit # 6001-1 Test # 100 Date # 11-2-76

	<u>A</u>	<u>QC</u>	<u>B</u>	<u>QC</u>
Ambient Temperature-----	<u>66°F</u>			
Barometer Reading-----	<u>30.3</u>			
Humidity-----	<u>34%</u>			
Hot Leg L.O. Temp.-----	<u>131</u>		<u>130</u>	
Hot Leg. J. W. Temp.-----	<u>98</u>		<u>100</u>	
DC Supply Voltage-----	<u>130VDC</u>			
Auto-Start Position-----	<u>✓</u>			
Lube Oil Stand-by Press-----	<u>.30</u>		<u>.30</u>	
Pressure in Air Tanks-----	<u>250</u>			

Pressure in Air Tanks immediately after start 220

Remarks -

Test Technician Ken Lewis

PSD QC R. B. ...

Witness C. H. M. ... USTC

CERTIFIED CORRECT
 BY R. B. ...
 DATE 11-2-76
 Power Systems Division of Morrison - Kn. Co.

In addition, the following readings will be taken per Start Log Sheet 850-2.

START LOG SHEET

Unit# 6001-1 Test# 100 Date 11-2-76

Interval	Time	A.C. Volt			A.C. Amp			Freq.	KW
		A	B	C	A	B	C		
1 min.	1520								
5 min.	1521	6600	6600	6600	270	270	270	50	3000
10 min.	1525	6600	6600	6600	270	270	275	50	3000
15 min.	1530	6600	6600	6600	270	270	275	50	3000
	1535	6600	6600	6600	270	270	275	50	3000

Success	Void	Failure
✓		

TEST TECHNICIAN Ken Lewis

PSD QC RB

Witness CH McDonald USTC

REMARKS

CERTIFIED CORRECT
BY <u>RB</u>
DATE <u>11-2-76</u>
<small>Power Systems Division of Morrison - Kn. Co.</small>

Also record readings per Start Log Sheet 850-3.

START LOG SHEET

Unit 6001-1 -A/B Test # 100 - Date 11-2-76

Interval	Time	Exhaust Back Press. Inches H ₂ O		Intake Suction Inches H ₂ O		I.O. Press.		F.O. Press.	
		A	B	A	B	A	B	A	B
	1520								
2 min.	1522	3.4	4.1	5.9	5.2	94	94	40	36
4 min.	1524	3.4	4.1	5.9	5.2	90	90	40	36
8 min.	1528	3.4	4.2	5.8	5.2	85	84	42	37
15 min.	1535	3.4	4.2	5.9	5.1	79	80	42	38


REMARKS

TEST TECHNICIAN Ken LewisPSD QC R. B. [unclear]WITNESS P. H. [unclear] USTC

CERTIFIED CORRECT
BY <u>R. B. [unclear]</u>
DATE <u>11-2-76</u>
Power Systems Division of Morrison - Kn. Co.


UNIT # 6001-1
RUN # 100.

△ JACKET WATER DISCHARGE
□ LUBE OIL DISCHARGE
○ CYLINDER HEAD THERMOCOUPLE



UNIT # 6001-1
RUN # 100


● EXHAUST TEMP



CYLINDERS

A B.


MINUTES



APP GVED
 ENGR. [Signature] DATE 11/5/54
 POWER SYSTEMS DIV. M.-K.

CERTIFIED CORRECT
 BY [Signature]

POWER SYSTEMS DIVISION
 OF WESTINGHOUSE ELECTRIC CO. INC.
 1150 N. 10th St. Pittsburgh, Pa.
 TEL. 300-5100
 4001-1



PRESTART LOG SHEET

Unit # 6001-1 Test # 150 Date # 11-4-76

	A	QC	B	QC
Ambient Temperature-----	68°F			
Barometer Reading-----	29.92			
Humidity-----	51.7%			
Hot Leg L.O. Temp.-----	196		196	
Hot Leg. J. W. Temp.-----	186		183	
DC Supply Voltage-----	130.0 VDC			
Auto-Start Position-----	✓			
Lube Oil Stand-by Press-----	30		30	
Pressure in Air Tanks-----	240			

Pressure in Air Tanks
immediately after
start

210

Remarks -

Test Technician Ken LewisPSD QC R. B. [Signature]
Witness C. A. McDonald 0576

CERTIFIED CORRECT	
BY	<u>R. B. [Signature]</u>
DATE	<u>11-4-76</u>
Power Systems Division of Morrison - Kn. Co.	

In addition, the following readings will be taken per Start Log Sheet 850-2.

START LOG SHEET

Unit# 6001-1 Test# 150 Date 11-4-76

Interval	Time	A.C. Volt			A.C. Amp			Freq.	KW
		A	B	C	A	B	C		
1 min.	1500								
	1501	6600	6600	6600	270	270	270	50	3000
5 min.	1505	6600	6600	6600	260	260	260	50	2875
10 min.	1510	6600	6600	6600	260	270	260	50	3000
15 min.	1515	6600	6600	6600	260	270	260	50	3000

Success	Void	Failure
✓		

TEST TECHNICIAN Ken Lewis

PSD QC
 Witness
R. B. ...

C. H. ... U.S.C.

REMARKS

<p>CERTIFIED CORRECT</p> <p>BY <u>R. B. ...</u></p> <p>DATE <u>11-4-76</u></p> <p>Power Systems Division of Morrison - Kn. Co.</p>


Also record readings per Start Log Sheet 850-3.

START LOG SHEET

Unit 6001-1 -A/B Test # 150 - Date 11-4-76

Interval	Time	Exhaust Back Press. Inches H ₂ O		Intake Suction Inches H ₂ O		I.O. Press.		F.O. Press.	
		A	B	A	B	A	B	A	B
	1500								
2 min.	1502	3.4	4.0	5.9	5.1	79	79	40	38
4 min.	1504	3.4	4.1	5.9	5.1	78	76	41	38
8 min.	1508	3.4	4.2	5.9	5.1	77	75	40	38
15 min.	1515	3.4	4.2	5.9	5.1	76	75	40	38

REMARKS

TEST TECHNICIAN Ken LewisPSD QC R. B. B.Witness C. H. H. Trinnell 11371

ENGINE TEST "A" IWO 6001-1 ENGINE SER.# _____ CUSTOMER _____
 SHEET 50 OF _____ PSD INSPECTOR _____ DATE 11-3-26 UNIT (A)(B)(C)(D) 1-2-3-4
 CUST. INSP. *C. H. Williams*

Cylinder	EXHAUST TEMPERATURE CYLINDERS 1-20										EXHAUST TURBO TESTER		INSP.							
	1	2	3	4	5	6	7	8	9	10	11	12		13	14	15	16	17	18	19
550550	196	196	196	186	183	192	190	184	187	189	187	187	192	190						
658669	197	195	184	180	194	191	185	188	191	188	193	193	191							
699707	197	195	186	181	193	191	185	188	190	188	192	192	191							
705711	199	199	188	183	194	192	187	189	191	190	194	194	194							
709714	201	199	191	185	195	197	188	190	193	192	195	194	194							
709713	201	199	191	186	196	196	194	188	191	192	191	195	194							
718718	201	202	190	184	196	193	188	189	192	192	190	195	194							
711715	202	200	188	182	185	192	189	189	192	191	195	193	193							
702709	200	197	184	180	192	192	187	188	191	189	195	193	193							
700700	201	201	190	183	197	196	192	192	192	194	195	198	196							
271266	181	181	140	137	182	184	180	179	177	181	181	184	184							
22225	155	154	115	114	154	157	158	153	150	156	154	158	158							
201191	138	137	100	101	135	138	141	136	131	138	135	136	136							

CERTIFIED CORRECT
 BY *REB*
 DATE 11-4-26
 POWER SYSTEMS DIVISION OF MORRISON-KNUDSEN CO.

HOT
 START

Tommy W. Taylor

APPROVED

ENGR. S. K. DATE 12-5-74

POWER SYSTEMS DIV. M.-K.



General Inc. Instrument Systems Division
12000 17th St.
Houston, T.X.

BRUSH RECORDS

BRUSH ACCOUNT

CERTIFIED CORRECT
BY W. L. ...
DATE 12/21
Power Systems Division of Morrison - Kn. Co.

POWER SYSTEMS DIVISION
OF MORRISON-KNUDSON CO., INC.
TEST NO. 100 DATE 12-7-76
CIRCUIT 300 STAT T021
UNIT NO. 4001-2
SERIAL NO. 0204101/514-1026
TESTED BY MD
WITNESSED BY RB

APPROVED
ENGR. [Signature] DATE 12-5-76
POWER SYSTEMS DIV. M. K.



PRESTART LOG SHEET

Unit # 6001-Z Test # 200 Date # 12-4-76

	A	QC	B	QC
Ambient Temperature-----				
Barometer Reading-----				
Humidity-----				
Hot Leg L.O. Temp.-----	127		123	
Hot Leg. J. W. Temp.-----	89		86	
DC Supply Voltage-----				
Auto-Start Position-----				
Lube Oil Stand-by Press-----	40		40	
Pressure in Air Tanks-----				

Pressure in Air Tanks immediately after start 185

Remarks -

Test Technician mg
PSD QC R. B. ...
Witness _____

CERTIFIED CORRECT
 BY R. B. ...
 DATE 12-4-76
 Power Systems Division of Morrison - Kn. Co.

In addition, the following readings will be taken per Start Log Sheet 850-2.

START LOG SHEET

Unit# 6001-CTest# 200Date 12-4-76

Interval	Time	A.C. Volt			A.C. Amp			Freq.	KW
		A	B	C	A	B	C		
1 min.	0738								
5 min.	0739	6600	6600	6600	265	265	265	50	3000
10 min.	0743	6600	6600	6600	265	265	265	50	3000
15 min.	0748	6600	6600	6600	265	265	265	50	3000
	0753	6600	6600	6600	265	265	265	50	3000

Success	Void	Failure
✓		

TEST TECHNICIAN mgPSD QC R. B. B.

Witness _____

REMARKS

CERTIFIED CORRECT	
BY	<u>R. B. B.</u>
DATE	<u>12-4-76</u>
Power Systems Division of Harrison - Kn. Co.	

Also record readings per Start Log Sheet 850-3.

START LOG SHEET

Unit 6001-2 -A/B Test # 200 - Date 12-4-76

Interval	Time	Exhaust Back Press. Inches H ₂ O		Intake Suction Inches H ₂ O		I.O. Press.		F.O. Press.	
		A	B	A	B	A	B	A	B
	738								
2 min.	740	3.5	4.3	4.9	4.9	100	90	40	41
4 min.	742	3.5	4.3	4.9	4.8	90	85	39	41
8 min.	746	3.5	4.2	4.8	4.8	87	83	39	40
15 min.	753	3.6	4.2	4.8	4.7	82	80	38	40

REMARKS

TEST TECHNICIAN mgPSD QC RB

WITNESS _____

CERTIFIED CORRECTBY RBDATE 12-4-76

Power Systems Division of Morrison - Kn. Co.

ENGINE TEST "A" IWO 6001-2 ENGINE SER.# _____ CUSTOMER _____ CUST. INSP. _____

SHEET _____ OF _____ PSD INSPECTOR _____ DATE _____ UNIT (A) (B) (C) (D) 1-2-3-4

TIME	EXHAUST TEMPERATURE CYLINDERS 1-20																				EXHAUST TURBO IN	TESTER	INSP.
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20			
759	740	710	750	740	740	748	720	720	720	680	760	740	750	740	730	710	730	720	730	710		RS	
758	740	710	740	740	740	740	720	720	720	680	760	740	760	740	730	730	740	720	740	710		RS	

CERTIFIED CORRECT
 BY RSB
 DATE 12-4-76
 Power Systems Division of Morrison-Kn. Co. Inc.



CERTIFIED CORRECT

BY RB

DATE 12-4-76

Power Systems Division of Morrison - Kn. Co.

START LOG SHEET

TEMPERATURE RECORDING SHEET 1 OF 5

UNIT # 6001-2 A/B TEST # 200 DATE: 12-4-76

TIME FROM START * MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0111.7	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0114.0	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0111.4	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0113.9	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0111.7	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0117.3	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0110.9	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0114.2	F
005	JACKET WATER TEMP. - "B" ENGINE...	005	0111.9	F
004	JACKET WATER TEMP. - "A" ENGINE...	004	0115.4	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0125.5	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0123.2	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0553.5	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0556.5	F

07 30 29

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0112.1	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0113.9	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0111.7	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0113.6	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0111.1	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0117.2	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0111.0	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0114.1	F
005	JACKET WATER TEMP. - "B" ENGINE..	005	0086.2	F
004	JACKET WATER TEMP. - "A" ENGINE..	004	0089.6	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0123.9	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0127.1	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0151.9	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0184.3	F

07 37 17 *TIME FROM START



START LOG SHEET

TEMPERATURE RECORDING SHEET 2 OF 5

UNIT # 6001-2 A/B TEST # 200 DATE: 12-4-76

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	01167	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	01186	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	01159	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	01180	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	01159	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	01211	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	01155	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	01187	F
005	JACKET WATER TEMP. - "B" ENGINE...	005	01410	F
004	JACKET WATER TEMP. - "A" ENGINE...	004	01451	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	01402	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	01436	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	06071	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	06162	F

07 41 28

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	01130	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	01152	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	01125	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	01150	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	01129	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	01181	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	01120	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	01154	F
005	JACKET WATER TEMP. - "B" ENGINE..	005	01293	F
004	JACKET WATER TEMP. - "A" ENGINE..	004	01321	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	01321	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	01351	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	05882	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	05959	F

07 40 28

START LOG SHEET

TEMPERATURE RECORDING SHEET 3 OF 5

UNIT # 6001-2 A/B TEST # 200 DATE: 12-4-76

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0122.2	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0122.3	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0126.6	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0122.1	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0126.4	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0131.4	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0126.6	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0122.7	F
005	JACKET WATER TEMP. - "B" ENGINE..	005	0162.3	F
004	JACKET WATER TEMP. - "A" ENGINE..	004	0164.0	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0156.3	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0162.2	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0627.1	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0635.7	F
		07	43	29

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0122.0	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0123.5	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0122.9	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0122.5	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0122.7	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0125.7	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0122.6	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0123.7	F
005	JACKET WATER TEMP. - "B" ENGINE..	005	0151.4	F
004	JACKET WATER TEMP. - "A" ENGINE..	004	0155.7	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0142.6	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0152.3	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0622.3	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0622.6	F
		07	42	29



START LOG SHEET

TEMPERATURE RECORDING SHEET 4 OF 5

UNIT # 6001-3 A/B TEST # 200 DATE: 12-4-76

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	01645	F	
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	01615	F	
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	01609	F	
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	01612	F	
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	01603	F	
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	01646	F	
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	01619	F	
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	01629	F	
005	JACKET WATER TEMP. - "B" ENGINE..	005	01661	F	
004	JACKET WATER TEMP. - "A" ENGINE..	004	01654	F	
003	LUBE OIL TEMP. - "B" ENGINE.....	003	01845	F	
002	LUBE OIL TEMP. - "A" ENGINE.....	002	01859	F	
001	TOTAL EXHAUST - "B" ENGINE.....	001	06538	F	
000	TOTAL EXHAUST - "A" ENGINE.....	07 53 27	000	06572	F

013	CYLINDER HEAD #14 - "B" ENGINE....	013	01543	F	
012	CYLINDER HEAD #14 - "A" ENGINE....	012	01517	F	
011	CYLINDER HEAD #11 - "B" ENGINE....	011	01507	F	
010	CYLINDER HEAD #11 - "A" ENGINE....	010	01507	F	
009	CYLINDER HEAD #6 - "B" ENGINE....	009	01503	F	
008	CYLINDER HEAD #6 - "A" ENGINE....	008	01547	F	
007	CYLINDER HEAD #3 - "B" ENGINE....	007	01515	F	
006	CYLINDER HEAD #3 - "A" ENGINE....	006	01527	F	
005	JACKET WATER TEMP. - "B" ENGINE..	005	01659	F	
004	JACKET WATER TEMP. - "A" ENGINE..	004	01649	F	
003	LUBE OIL TEMP. - "B" ENGINE.....	003	01794	F	
002	LUBE OIL TEMP. - "A" ENGINE.....	002	01799	F	
001	TOTAL EXHAUST - "B" ENGINE.....	001	06420	F	
000	TOTAL EXHAUST - "A" ENGINE.....	07 48 29	000	06466	F

NO COOL DOWN - NEXT
START-HOT START

START LOG SHEET

TEMPERATURE RECORDING SHEET 5 OF 5

UNIT # 6001-2 A/B TEST # 200 DATE 12-4-76

TIME FROM START _____ MINUTES


013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0173.2	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0169.0	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0169.3	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0169.2	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0167.5	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0171.9	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0169.4	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0171.9	F
005	JACKET WATER TEMP. - "B" ENGINE..	005	0166.1	F
004	JACKET WATER TEMP. - "A" ENGINE..	004	0165.9	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0189.2	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0190.5	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0661.1	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0665.4	F

09 03 28

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0169.6	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0166.4	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0165.8	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0166.5	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0165.1	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0169.4	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0166.9	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0169.1	F
005	JACKET WATER TEMP. - "B" ENGINE..	005	0166.3	F
004	JACKET WATER TEMP. - "A" ENGINE..	004	0165.7	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0187.8	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0189.9	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0661.7	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0664.8	F

07 58 28


UNIT # 6001-2
RUN # 200.
△ JACKET WATER DISCHARGE
□ LUBE OIL DISCHARGE
○ CYLINDER HEAD THERMOCOUPLE



MADE IN U. S. A.

5 X 5 PER HALF INCH

UNIT # 6001-2
RUN # 200
● EXHAUST. TEMP.



CERTIFIED CORRECT

BY E. J. Lowe

DATE 12-6-76

Power Systems Division of Morrison - Knudsen Co.

POWER SYSTEMS DIVISION
OF MORRISON-KNUDSEN CO., INC.

TEST NO. 250 DATE 12-6-76

TEST 300 START TEST

UNIT NO. 6001-2

SERIAL NO. 760-1099/761-1006

TESTED BY MLG

WITNESSED BY K. B. Bowditch

Grand Inc. Instrument Systems Division

APPROVED
ENGR. [Signature] DATE 12-7-76
POWER SYSTEMS DIV. M.-K.



PRESTART LOG SHEET

Unit # 6001-2

Test # 250

Date # 12-6-76

	A	QC	B	QC
Ambient Temperature-----				
Barometer Reading-----				
Humidity-----				
Hot Leg L.O. Temp.-----	188		187	
Hot Leg. J. W. Temp.-----	162		162	
DC Supply Voltage-----	130			
Auto-Start Position-----	✓			
Lube Oil Stand-by Press-----	40		40	
Pressure in Air Tanks-----	215			

Pressure in Air Tanks 190
 immediately after
 start

Remarks -

Test Technician mg
 PSD QC KC Baswell
 Witness _____

CERTIFIED CORRECT
 BY KC Baswell
 DATE 12-6-76
 Power Systems Division of Morrison - Kn. Co.

In addition, the following readings will be taken per Start Log Sheet 850-2.

START LOG SHEET

Unit# 6001 CTest# Z50Date 12-6-76

Interval	Time	A.C. Volt			A.C. Amp			Freq.	KW
		A	B	C	A	B	C		
1 min.	0255								
	0256	6600	6600	6600	265	265	265	50	3000
5 min.	0300	6600	6600	6600	265	265	265	50	3000
10 min.	0305	6600	6600	6600	265	265	265	50	3000
15 min.	0310	6600	6600	6600	265	265	265	50	3000

Success	Void	Failure
✓		

TEST TECHNICIAN mg

PSD.QC

KC Baswell

Witness

REMARKS

CERTIFIED CORRECT
BY <u>KC Baswell</u>
DATE <u>12-6-76</u>
Power Systems Division of Morrison - Kn. Co.

Also record readings per Start Log Sheet 850-3.

START LOG SHEET

Unit 604-2 -A/B Test # 250 - Date 12-6-76

Interval	Time	Exhaust Back Press. Inches H ₂ O		Intake Suction Inches H ₂ O		I.O. Press.		F.O. Press.	
		A	B	A	B	A	B	A	B
	02:55								
2 min.	02:57	3.5	4.2	4.7	4.7	84	80	38	40
4 min.	02:59	3.5	4.2	4.7	4.7	81	80	38	40
8 min.	03:03	3.5	4.2	4.7	4.7	80	79	37	40
15 min.	03:10	3.5	4.2	4.7	4.7	80	78	38	40

REMARKS

TEST TECHNICIAN mgPSD QC KC Braswell

WITNESS _____

CERTIFIED CORRECT
BY <u>KC Braswell</u>
DATE <u>12-6-76</u>
Power Systems Division of Morrison - Kn. Co.

ENGINE TEST "A" IWO 60d-2 ENGINE SER.# 7431-1089 CUSTOMER _____ CUST. INSP. _____
 SHEET _____ OF _____ PSD INSPECTOR KC Brumwell DATE 12-6-76 UNIT (A)(B)(C)(D) 1-2-3-4

TIME	EXHAUST TEMPERATURE CYLINDERS 1-20																				EXHAUST TURBO IN	TESTER	INSP.
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20			
03/11	750	725	760	745	750	730	720	720	710	680	760	755	780	745	745	745	750	730	750	720	689	KCD	KCB
03/16	745	720	760	740	745	725	715	715	700	680	750	740	745	725	720	725	725	710	735	705	670	KCB	KCB

CERTIFIED CORRECT
 BY KC Brumwell
 DATE 12-6-76
 Power Systems Division of Morrison - Kn Co.

ENGINE TEST "B" TWO 6001-2 ENGINE SER.# 764-1006 CUSTOMER _____ CUST. INSP. _____
 SHEET _____ OF _____ PSD INSPECTOR KC Dammell DATE 12-6-76 UNIT (A) (B) (C) (D) 1-2-3-4

TIME	EXHAUST TEMPERATURE CYLINDERS 1-20																				EXHAUST TURBO TESTER	INSP.	
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20			
0311	720	750	780	780	780	780	740	750	700	690	720	770	720	720	720	720	720	720	720	670	mg	693	KCB
0316	720	750	780	780	780	780	720	730	680	670	710	750	750	720	720	720	720	720	720	670	mg	674	KCB

CERTIFIED CORRECT

BY KC Dammell

DATE 12-6-76

Power Systems Division of Morrison-Kn Co.

START LOG SHEET

TEMPERATURE RECORDING SHEET 1 OF 7

UNIT # 6001-2 A/B TEST # 250 DATE: 12-6-76

TIME FROM START * MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0172.7	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0169.3	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0169.1	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0169.4	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0168.2	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0172.9	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0170.3	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0171.5	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	0162.6	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	0162.5	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0187.6	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0188.1	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0361.7	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0357.6	F

*TIME FROM START

CERTIFIED CORRECT

BY K.C. Baswell

DATE 12-6-76

Power Systems Division of Morrison - Kn. Co.

Hot Start

START LOG SHEET

TEMPERATURE RECORDING SHEET 2 OF 7

UNIT # 6001-2A/B TEST # 250 DATE: 12-6-76

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0174.4	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0171.3	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0171.0	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0171.8	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0169.9	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0174.2	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0172.1	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0172.9	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	0164.3	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	0164.2	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0184.9	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0185.7	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0649.6	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0649.5	F

02 57 40

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0175.9	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0172.3	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0172.2	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0172.7	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0170.0	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0175.2	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0173.3	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0174.1	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	0164.7	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	0164.2	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0184.1	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0184.5	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0632.1	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0626.5	F

02 57 40

START LOG SHEET

TEMPERATURE RECORDING SHEET 3 OF 7

UNIT # 6001-2 A/B TEST # 250 DATE: 12-6-76

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0172.3	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0170.1	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0169.6	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0170.6	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0168.7	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0172.9	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0170.6	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0171.5	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	0166.4	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	0165.5	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0187.3	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0189.2	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0660.1	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0658.2	F

02 50 40

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0173.4	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0170.5	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0170.1	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0171.1	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0169.1	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0173.4	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0171.2	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0172.0	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	0167.2	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	0165.3	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0136.6	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0137.2	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0657.5	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0654.0	F

02 52 41

START LOG SHEET

TEMPERATURE RECORDING SHEET 4 OF 7

UNIT # 6001-2 A/B TEST # 250 DATE: 12-6-76

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0173.8	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0170.6	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0170.3	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0171.0	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0169.4	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0173.7	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0171.4	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0172.4	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	0166.5	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	0165.9	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0190.3	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0190.9	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0664.7	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0661.9	F

07 05 41

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0172.7	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0169.9	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0169.4	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0171.4	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0167.6	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0172.9	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0170.3	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0171.4	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	0166.4	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	0165.7	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0139.6	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0139.0	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0664.0	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0652.1	F

07 03 41

START LOG SHEET

TEMPERATURE RECORDING SHEET 5 OF 7

UNIT # 6001-2A/B TEST # 250 DATE: 12-6-76

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0175.4	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0172.0	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0171.8	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0172.2	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0170.7	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0175.3	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0172.7	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0173.9	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	0166.5	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	0166.1	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0191.4	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0191.9	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0674.4	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0670.1	F
		03 15 40		

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0174.8	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0171.4	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0171.3	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0171.8	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0170.3	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0174.7	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0172.3	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0173.4	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	0166.9	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	0166.3	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0191.0	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0191.6	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0693.6	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0689.1	F
		03 10 40		

START LOG SHEET

TEMPERATURE RECORDING SHEET 6 OF 7

UNIT # 6001-2A/B TEST # 250 DATE: 12-6-76

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0161.0	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0160.0	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0158.4	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0160.7	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0157.8	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0165.2	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0159.3	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0161.9	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	0117.6	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	0121.0	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0168.4	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0170.5	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0199.0	F
000	TOTAL EXHAUST - "A" ENGINE.....	03 25 40	000	0240.7 F

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0175.6	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0172.2	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0172.1	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0172.5	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0171.2	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0175.7	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0173.2	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0174.4	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	0166.7	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	0166.1	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0191.5	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0192.0	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0682.9	F
000	TOTAL EXHAUST - "A" ENGINE.....	03 20 40	000	0677.9 F

START LOG SHEET

TEMPERATURE RECORDING SHEET 7 OF 7

UNIT # 600/2 A/B TEST # 250 DATE: 12-6-76

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0120.3	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0123.2	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0119.4	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0123.5	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0119.3	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0127.4	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0119.1	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0123.3	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	0089.7	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	0094.9	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0128.1	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0132.0	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0149.4	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0192.2	F
		03 35 41		

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0137.3	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0138.8	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0136.0	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0139.3	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0135.9	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0143.5	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0136.1	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0139.7	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	0100.0	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	0104.4	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0143.9	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0147.2	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0165.0	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0207.0	F
		03 30 40		



Ground Int. Instrument Systems Division

BRUSH ACCOUNT

POWER SYSTEMS DIVISION
 OF MORRISON-KNUDSEN CO., INC.
 TEST NO. 300 DAY 12-8-76
 TEST 300 START 7:57
 UNIT NO. 600-2
 SERIAL NO. 704-1004/704-1006
 TESTED BY TMCY
 WITNESSED BY K. B. Brouil

CERTIFIED CORRECT
 BY John S. ...
 DATE 12-8-76
 Power Systems Division of Morrison-Knudson Co.

APPROVED
 ENGR. John S. ... DATE 12-9-76
 POWER SYSTEMS DIV. M.-K.

PRESTART LOG SHEET

Unit # 6001-2 Test # 300 Date # 12-8-76

	A	QC	B	QC
Ambient Temperature-----	<u>64°F</u>			
Barometer Reading-----	<u>29.73</u>			
Humidity-----	<u>78%</u>			
Hot Leg L.O. Temp.-----	<u>188</u>		<u>188</u>	
Hot Leg. J. W. Temp.-----	<u>163</u>		<u>163</u>	
DC Supply Voltage-----	<u>130</u>			
Auto-Start Position-----	<u>✓</u>			
Lube Oil Stand-by Press-----	<u>37</u>		<u>38</u>	
Pressure in Air Tanks-----	<u>210</u>			

Pressure in Air Tanks immediately after start 197

Remarks -

Test Technician mg

PSD QC KC Braswell

Witness _____

CERTIFIED CORRECT
 BY KC Braswell
 DATE 12-8-76
 Power Systems Division of Morrison - Kn. Co.

In addition, the following readings will be taken per Start Log Sheet 850-2.

START LOG SHEET

Unit# 6001-2

Test# 300

Date 12-8-76

Interval	Time	A.C. Volt			A.C. Amp			Freq.	KW
		A	B	C	A	B	C		
1 min.	2449								
5 min.	2450	6600	6600	6600	260	260	270	50	3000
10 min.	2457	6600	6600	6600	260	260	270	50	3000
15 min.	2459	6600	6600	6600	260	260	270	50	3000
	0102	6600	6600	6600	260	260	270	50	3000

Success	Void	Failure
✓		

TEST TECHNICIAN mg

PSD QC

KCBrawell

Witness

REMARKS

CERTIFIED CORRECT
 BY KCBrawell
 DATE 12-8-76
 Power Systems Division of Morrison - Kn. Co.

Also record readings per Start Log Sheet 850-3.

START LOG SHEET

Unit 6001-2 -A/B Test # 300 - Date 12 - -76

Interval	Time	Exhaust Back Press. Inches H ₂ O		Intake Suction Inches H ₂ O		I.O. Press.		F.O. Press.	
		A	B	A	B	A	B	A	B
	00:49								
2 min.	00:51	3.3	4.0	4.5	4.4	81	79	37	39
4 min.	00:53	3.3	4.0	4.5	4.4	80	78	37	39
8 min.	00:57	3.3	4.1	4.5	4.4	79	78	37	38
15 min.	01:04	3.3	4.1	4.5	4.4	78	77	37	37

REMARKS

CERTIFIED CORRECT

BY KC BaswellDATE 12-8-76

Power Systems Division of Morrison • Kn. OH

TEST TECHNICIAN mfPSD QC KC Baswell

WITNESS _____

START LOG SHEET

TEMPERATURE RECORDING SHEET 1 OF 7

UNIT # 6001-2 A/B TEST # 300 DATE: 12-8-76

TIME FROM START * MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	01734	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	01700	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	01701	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	01707	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	01691	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	01736	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	01711	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	01725	F
005	JACKET WATER TEMP. - "B" ENGINE...	005	01631	F
004	JACKET WATER TEMP. - "A" ENGINE...	004	01631	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	01885	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	01888	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	03673	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	03706	F

00 45 42 * TIME FROM START

<p>CERTIFIED CORRECT</p> <p>BY <u>KC Braswell</u></p> <p>DATE <u>12-9-76</u></p> <p>Power Systems Division of Morrison - Kn. Co.</p>

Hot Start

START LOG SHEET


TEMPERATURE RECORDING SHEET 2 OF 7

UNIT # 6001-2 A/B TEST # 300 DATE 2-8-76

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0174.4	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0171.2	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0171.3	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0172.1	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0172.7	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0175.0	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0172.2	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0174.2	F
005	JACKET WATER TEMP. - "B" ENGINE...	005	0165.5	F
004	JACKET WATER TEMP. - "A" ENGINE...	004	0165.4	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0186.6	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0187.1	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0679.9	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0673.8	F

013	CYLINDER HEAD #11 - "B" ENGINE.....	013	0172.6	F
012	CYLINDER HEAD #11 - "A" ENGINE.....	012	0171.9	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0172.3	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0172.6	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0171.6	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0175.9	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0174.0	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0175.4	F
005	JACKET WATER TEMP. - "B" ENGINE...	005	0165.6	F
004	JACKET WATER TEMP. - "A" ENGINE...	004	0164.3	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0185.6	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0185.8	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0659.4	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0648.9	F



START LOG SHEET

TEMPERATURE RECORDING SHEET 3 OF 5

UNIT # 6001-2A/B TEST # 300 DATE 12-1-26

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	017.51	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	017.04	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	017.02	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	017.13	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	016.96	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	017.38	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	017.15	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	017.29	F
005	JACKET WATER TEMP. - "B" ENGINE...	005	016.69	F
004	JACKET WATER TEMP. - "A" ENGINE...	004	016.62	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	019.92	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	019.96	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	069.20	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	068.59	F

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	017.55	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	017.06	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	017.05	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	017.16	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	017.00	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	017.42	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	017.19	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	017.33	F
005	JACKET WATER TEMP. - "B" ENGINE...	005	016.68	F
004	JACKET WATER TEMP. - "A" ENGINE...	004	016.61	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	019.91	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	019.85	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	069.03	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	068.50	F



START LOG SHEET


TEMPERATURE RECORDING SHEET 4 OF 7

UNIT # 6001-2 A/B TEST # 300 DATE: 12-8-76

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0174.4	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0171.3	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0171.2	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0173.2	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0172.2	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0174.4	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0172.2	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0173.5	F
005	JACKET WATER TEMP. - "B" ENGINE...	005	0167.0	F
004	JACKET WATER TEMP. - "A" ENGINE...	004	0165.6	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0191.6	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0191.0	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0693.0	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0687.3	F

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	0173.1	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	0170.3	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	0172.2	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	0171.3	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	0162.4	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	0173.7	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	0171.4	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	0172.6	F
005	JACKET WATER TEMP. - "B" ENGINE...	005	0166.2	F
004	JACKET WATER TEMP. - "A" ENGINE...	004	0163.3	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	0182.2	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	0182.2	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	0693.1	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	0686.1	F



START LOG SHEET

TEMPERATURE RECORDING SHEET 5 OF 7

UNIT # 604-2 A/B TEST # 300 DATE 2-8-76

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	01753	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	01756	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	01755	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	01754	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	01757	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	01759	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	01755	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	01751	F
005	JACKET WATER TEMP. - "B" ENGINE...	005	01669	F
004	JACKET WATER TEMP. - "A" ENGINE...	004	01661	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	01923	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	01927	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	06793	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	06765	F
01 05				
013	CYLINDER HEAD #14 - "B" ENGINE.....	013	01754	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	01751	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	01751	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	01751	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	01751	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	01754	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	01750	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	01735	F
005	JACKET WATER TEMP. - "B" ENGINE...	005	01671	F
004	JACKET WATER TEMP. - "A" ENGINE...	004	01669	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	01923	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	01927	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	06941	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	06874	F
01 05				



START LOG SHEET


TEMPERATURE RECORDING SHEET 6 of 7

UNIT # 6001-2 A/B TEST # 300 DATE 12-8-76

TIME FROM START _____ MINUTES

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	01650	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	01641	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	01641	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	01631	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	01620	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	01650	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	01618	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	01633	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	01241	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	01262	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	01705	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	01715	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	02293	F
000	TOTAL EXHAUST - "A" ENGINE.....	01 1 55	000	02492

013	CYLINDER HEAD #14 - "B" ENGINE.....	013	01760	F
012	CYLINDER HEAD #14 - "A" ENGINE.....	012	01739	F
011	CYLINDER HEAD #11 - "B" ENGINE.....	011	01739	F
010	CYLINDER HEAD #11 - "A" ENGINE.....	010	01736	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	01730	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	01760	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	01730	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	01753	F
005	JACKET WATER TEMP. - "B" ENGINE....	005	01661	F
004	JACKET WATER TEMP. - "A" ENGINE....	004	01669	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	01930	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	01930	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	06033	F
000	TOTAL EXHAUST - "A" ENGINE.....	01 1 55	001	06290



START LOG SHEET

TEMPERATURE RECORDING SHEET 7 OF

UNIT # 6001-2 A/B TEST # 300 DATE 12 8 76


TIME FROM START MINUTES

013	CYLINDER HEAD #1 - "B" ENGINE.....	013	01280	F
012	CYLINDER HEAD #1 - "A" ENGINE.....	012	01278	F
011	CYLINDER HEAD #1 - "B" ENGINE.....	011	01252	F
010	CYLINDER HEAD #1 - "A" ENGINE.....	010	01293	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	01269	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	01319	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	01250	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	01294	F
005	JACKET WATER TEMP. - "B" ENGINE...	005	00996	F
001	JACKET WATER TEMP. - "A" ENGINE...	004	01015	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	01323	
002	LUBE OIL TEMP. - "A" ENGINE.....	002	01324	
001	TOTAL EXHAUST - "B" ENGINE.....	001	01595	
000	TOTAL EXHAUST - "A" ENGINE.....	000	02013	

013	CYLINDER HEAD #1 - "B" ENGINE.....	013	01417	
012	CYLINDER HEAD #1 - "A" ENGINE.....	012	01421	F
011	CYLINDER HEAD #1 - "B" ENGINE.....	011	01424	F
010	CYLINDER HEAD #1 - "A" ENGINE.....	010	01428	F
009	CYLINDER HEAD #6 - "B" ENGINE.....	009	01426	F
008	CYLINDER HEAD #6 - "A" ENGINE.....	008	01423	F
007	CYLINDER HEAD #3 - "B" ENGINE.....	007	01426	F
006	CYLINDER HEAD #3 - "A" ENGINE.....	006	01424	F
005	JACKET WATER TEMP. - "B" ENGINE...	005	01427	F
001	JACKET WATER TEMP. - "A" ENGINE...	004	01417	F
003	LUBE OIL TEMP. - "B" ENGINE.....	003	01477	F
002	LUBE OIL TEMP. - "A" ENGINE.....	002	01421	F
001	TOTAL EXHAUST - "B" ENGINE.....	001	01752	F
000	TOTAL EXHAUST - "A" ENGINE.....	000	02160	F

UNIT # 6001-2
RUN # 300 HOT START.


△ JACKET WATER DISCHARGE
□ LUBE OIL DISCHARGE
○ CYLINDER HEAD THERMOCOUPLE




UNIT # 6001-2

RUN # 300

● EXHAUST TEMP



MINUTES






12	WATERMETER JUNCTION BOX	2
13	ENGINE TERMINAL BOX	2
14	FUEL OIL TRANSFER PUMP	2
15	REBOUNDING FUEL OIL VALVE	2
16	REBOUNDING AIR START VALVE	2
17	A/C TERMINAL BOX	2
18	STARTER W/CL TERM BOX	2
19	SPRINKLER TERMINAL BOX	2
20	THERMOMETER L/O OUT OF ENGINE	2
21	THERMOMETER L/O INTO ENGINE	2
22	THERMOMETER L/O OUT OF OIL	2
23	THERMOMETER L/O INTO OIL	2
24	SWITCH HOT ENGINE ON/TOWNS	2
25	SWITCH HOT ENGINE OFF/TOWNS	2
26	Z LINE STARTER	2
27	EXHAUST VALVE METER (DET A)	2
28	SOAK BULK L/O WATER	2
29	SOAK BULK L/O OIL/TOWNS PUMP	2
30	STRAINER FUEL OIL	2
31	ENGINE ROOM	2
32	AIR STARTER	2
33	ACCESSORY VALVE	2
34	100% HOT AIR VALVE (DET A)	2
35	REDUCING VALVE (DET A)	2
36	HEAT EXCHANGER	2
37	AIR STARTER	2
38	HEAT EXCHANGER	2
39	COOLING WATER EXCHANGER	2
40	TEMPERATURE METER	2
41	JACKING SCREW	2
42	OVER SPEED TRIP RELAY	2
43	LOAD DISTRIBUTOR	2
44	FRESH WATER PUMP	2
45	FUEL OIL PUMP	2
46	AIR TURNING BOX	2
47	AIR TURNING BOX	2
48	LUBRICATOR AIR STARTER	2
49	AIR STARTER	2
50	ENGINE ROOM COOLER	2
51	ENGINE OIL WITH BACKWASH	2
52	FRESH WATER OIL FILTER	2
53	OIL SEPARATOR	2
54	TURBOCHARGER	2
55	REBOUNDING BOWSER	2
56	PUBLIC OIL TANK (DET A)	2
57	WATERMETER	2
58	WATERMETER	2
59	WATERMETER	2
60	WATERMETER	2
61	WATERMETER	2
62	WATERMETER	2
63	WATERMETER	2
64	WATERMETER	2
65	WATERMETER	2
66	WATERMETER	2
67	WATERMETER	2
68	WATERMETER	2
69	WATERMETER	2
70	WATERMETER	2
71	WATERMETER	2
72	WATERMETER	2
73	WATERMETER	2
74	WATERMETER	2
75	WATERMETER	2
76	WATERMETER	2
77	WATERMETER	2
78	WATERMETER	2
79	WATERMETER	2
80	WATERMETER	2
81	WATERMETER	2
82	WATERMETER	2
83	WATERMETER	2
84	WATERMETER	2
85	WATERMETER	2
86	WATERMETER	2
87	WATERMETER	2
88	WATERMETER	2
89	WATERMETER	2
90	WATERMETER	2
91	WATERMETER	2
92	WATERMETER	2
93	WATERMETER	2
94	WATERMETER	2
95	WATERMETER	2
96	WATERMETER	2
97	WATERMETER	2
98	WATERMETER	2
99	WATERMETER	2
100	WATERMETER	2

FIG. 1



WEIGHT 37,700 LB
 DIMENSIONS 37' x 37' x 11'
 1950
 1950
 1950

LIST OF MATERIALS PARTS LIST

WEIGHTS	DRY	WET
GEN. W/BASE	17,500	18,000
GENERATOR	46,400	49,600
GEN. BASE	2,800	2,800
HEAT EXCH.	5,000	7,000
TOTAL	69,700	77,400



EXHAUST FLANGES
AIR INTAKE FLANGES




LIST OF MATERIAL OR PARTS LIST			
44	201 AIR INTAKE ADAPTER (E-110)	Q08001	2
45	201 IMPELLER HEATER CONTROLLER (C-1)	Q08002	2
46	104 ENGINE FUEL	Q08003	2
47	104 ENGINE THERM. BOX (HOFFMAN)	Q08004	2
48	THERMOMETER - WIRE OIL OUT OF ENGINE #133921	Q08005	2
49	THERMOMETER - COILANT OUT OF ENGINE #133921	Q08006	2
50	THERMOMETER - COILANT INTO ENGINE #133921	Q08007	2
51	SWITCH - HOT ENGINE SHUTDOWN #447094	Q08008	2
52	CRANKCASE PRESSURE ORIFICE #447094	Q08009	2
53	EXHAUST OUTLET ADAPTER #142027	Q08010	2
54	SOAK BACK LUBE OIL FILTER #517451	Q08011	2
55	SOAK BACK LUBE OIL REGULATING RIMP #142483	Q08012	2
56	STEAMER - PUL. OIL #141985	Q08013	2
57	ENGINE REAR #141985	Q08014	2
58	AIR INTAKE TURNING BOX #141985	Q08015	2
59	201 ACCESSORY BRACK (E-110)	Q08016	2
60	HEAT EXCHANGER (CARRIER STRAND) #110 GPR	Q08017	2
61	AIR START SHUTOFF VALVE # 819749	Q08018	2
62	SHUT OFF VALVE - EXPANSION TANK # 819749	Q08019	2
63	FILLER & VENT - EXPANSION TANK #141925	Q08020	2
64	COOLING WATER EXPANSION TANK #141925	Q08021	2
65	TEMPERATURE REGULATOR #142027	Q08022	2
66	JACKING SCREWS #44744	Q08023	10
67	OVERBOARD TRIP REC-SET LEVER #141925	Q08024	2
68	LUBE OIL STRAINER #142027	Q08025	2
69	FRESH WATER PUMP #141985	Q08026	2
70	FUEL OIL FILTER #142027	Q08027	2
71	LUBRICATION AIR START MOTOR #142027	Q08028	2
72	AIR STARTING MOTOR #142027	Q08029	2
73	ENGINE LUBE OIL FILTER #142027	Q08030	2
74	ENGINE LUBE OIL COOLER #142027	Q08031	2
75	ENGINE OIL PAN MOUNT BRACKET #142027	Q08032	2
76	TURBOCHARGER OIL FILTER #142027	Q08033	2
77	OIL SEPARATOR & INJECTOR #142027	Q08034	2
78	TURBOCHARGER #142027	Q08035	2
79	EXHAUST MANIFOLD (E-110)	Q08036	2
80	REGULATING GOVERNOR (C-1000)	Q08037	2
81	201 TUB BASE (E-110)	Q08038	2
82	201 GENERATOR (E-110)	Q08039	2
83	201 EXHAUST MODEL 20-442A (E-110)	Q08040	2

FIG. 2

NOTES:
1. MAXIMUM PERMISSIBLE LOADS ON EXHAUST OUTLET FLANGE (LOADS NOT TO BE COMBINED)
2. WEIGHT OF GENERATOR SET AT SITE
3. HEAVY ENGINE PIECE MANHOLES IN NORMAL MAINTENANCE OR JES CLINDER HEAD

FIG. 4



RATED SPEED

MINIMUM KW

RATED FREQ

RATED VOLTS

APPLY LOAD STEP - 4000 KW

5000VVA TEST TRANSFORMER ENERGIZED WITH VOLTAGE BUILDUP

HZ APPEARS DUE TO RISE IN VOLTS

START OF TEST RUN

REORDER SLOWED DOWN

* SPIKES ARE FROM INSTRUMENT TRANSDUCER

10 SEC

TIMING INDEX

1 SEC

130
120
110
100
90
VOLTS

6000
5000
4000
2000
1000
500
0
KW

600
600
400
200
HZ

52
50
48
NI
I

POWER SYSTEMS DIVISION
OF MORRISON-KNEELAND CO., INC.
PLANT NO. / DATE 12-9-76
TEST 300 START TEST
INST. NO. 6001-7
SERIAL NO. 204149/264-1006
CHECKED BY [Signature]
SUBMITTED BY R.C. [Signature]

CERTIFIED CORRECT
BY [Signature]
DATE 12-9-76
POWER SYSTEMS DIVISION OF MORRISON-KNEELAND CO., INC.

APPROVED
ENGR [Signature] DATE 12-9-76
POWER SYSTEMS DIV. M.-K.

START SIGNAL INDENT

750
375
0
RPM

RPM

LOAD RUN - SYSTEM
STABILIZATION

END OF
TEST RUN

KW

AMPS

RECORD SPEED

HZ

RECORD SPEED
UP
10 SECOND

→ 1 SEC ←

VOLTS

FIG. 4