

SPECIFICATION
 FOR
 TEST REQUIREMENTS
 FOR
 STEADY STATE VIBRATION TESTING
 OF
 ASME SECTION III NUCLEAR CLASS
 1, 2, 3 AND ANSI B31.1 BECHTEL PIPING
 FOR THE
 LIMERICK GENERATING STATION
 UNITS 1 AND 2
 PHILADELPHIA ELECTRIC COMPANY
 POTTSTOWN, PENNSYLVANIA

 Bechtel Power Corporation
 San Francisco, California

NO.	DATE	REVISIONS	APPROVALS
	5/25/84	Addition number 2 to Rev 1	<i>[Signature]</i>
	4/15/84	Addition number 1 to Rev 1	<i>[Signature]</i>
1	4/6/84	Revised as noted in sheet 1, ii	<i>[Signature]</i>
		Issued for Use	KBS
0	12/6/83	Issued for Use	<i>[Signature]</i>

P-115(b)/10

8408140320 840808
 PDR ADCK 05000352
 E PDR

STEADY STATE VIBRATION INSTRUMENTATION
LOCATION AND DESCRIPTION LIST

System ID.	System	Location	Nos. of Instruments
A	Main Steam	O/C	6
B	Feedwater	I/C	5
C	Feedwater	O/C	3
D	HPCI Steam Supply	I/C	3
E	HPCI Steam Supply	O/C	3 6
F	HPCI Turbine Exhaust	O/C	3
G	RCIC Steam Supply	I/C	3 Change
H	RCIC Steam Supply	O/C	4
J	RCIC Turbine Exhaust	O/C	3 3
K	Core Spray	I/C	Deleted
L	RHR Shutdown Return	I/C	2
M	RHR LPCI	I/C	Deleted
N	RHR Head Spray	I/C	Deleted
P	RWCU	I/C	8
Q	RHR Shutdown Supply	I/C	3

Total Instruments Outside Containment (O/C) = ~~24~~ 25
 Total Instruments Inside Containment (I/C) = ~~24~~ 24
 Total = ~~48~~ 49

14 of the instruments are also used for Dynamic Transient testing per 8031-P-364.

Add the 2019

Adn. 2
Rev. 1

STEADY STATE VIBRATION INSTRUMENTATION
LOCATION AND DESCRIPTION LIST

System ID.	System	Location	Nos. of Instruments
A	Main Steam	O/C	6
B	Feedwater	I/C	5
C	Feedwater	O/C	3
D	HPCI Steam Supply	I/C	3
E	HPCI Steam Supply	O/C	3
F	HPCI Turbine Exhaust	O/C	3
G	RCIC Steam Supply	I/C	3
H	RCIC Steam Supply	O/C	4 Change
J	RCIC Turbine Exhaust	O/C	3
K	Core Spray	I/C	Deleted
L	RHR Shutdown Return	I/C	2
M	RHR LPCI	I/C	Deleted
N	RHR Head Spray	I/C	Deleted
P	RWCU	I/C	8
Q	RHR Shutdown Supply	I/C	3

Total Instruments Outside Containment (O/C) = ~~21~~ 22
 Total Instruments Inside Containment (I/C) = ~~24~~ 24 Change
 Total = ~~45~~ 46

14 of the instruments are also used for Dynamic Transient testing per 8031-P-364.

Delete this page

Adtn. 2
~~Adtn. 1~~
 Rev. 1

TEST POINT INFORMATION


System : E - HPCI Steam Supply
 Location : Outside Containment
 Isometric : SK-M-1556B Rev. N
 Calculation No.: PI-24-51

QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration	later		later	later ← Delete	
Acceleration	VA,Z,E,04		35	Z	Valve operator MO-1F001
Acceleration	VA,Z,E,05		65B	Z	
Acceleration	VA,X,E,06		90E	X	



Appendix C

TI
APERTURE
CARD




		DATA	REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE No.	EEB-108	E	2-17-77	FKK			
	MATERIAL	SWL. ASME SA-106, GR B	E	2-17-77	FKK			
	LINE THICKNESS (IN)	.625 .524	E	2-17-77	FKK			
MECHANICAL ENGINEER	LINE O.D. (IN)	12.750 10.750	E	2-17-77	FKK			
	MODE	I II III						
	PRESS. PSIG							
	TEMP F							
STRESS ENGINEER	EXP. COEFF. IN/100FT							
	EXP. COEFF. MIL-IN/IN							
	MOD. OF ELAS. E PSI							

C-39

Pg 4 of 8

Adtn. 2

Rev. 1



STRESS APPROVALS	
REV	THEMAL
	SEISMIC

NOTE
THIS DNG. SUPERSEDES SK-M-362

REV. F NOTE:
ADDED NORTH ARROW, COLUMN REF. & TE-149. ADDED CONT'D STRESS 150
REV. W.P. ELEVATIONS AS NOTED.
DIM. 8'-1 1/2" WAS 8'-3 1/2"

REV. N NOTE
ADDED HANGER SYMBOLS & DATA POINTS PER HANGER MARK-UPS.
SK-M-1556B WAS SK-M-1556

Also Available On
Aperture Card

REFERENCE

- M-55 P&ID
- M-227 PIPING PLAN
- M-228 " " "
- M-229 " " "
- EDS-108-1 REV 14 FAB-150.
- EDS-108-2 REV 20 " "

MODE DESCRIPTION

- MODE I - NORMAL SYSTEM NON-OPERATING CONDITIONS
- MODE II - MAXIMUM DESIGN CONDITIONS
- MODE III - ACCIDENT SYSTEM OPERATING CONDITIONS

STRESS CALC. # PI-24-51

N	1/11/51	SEE REV. N NOTE	AV	RV	SE	45W	11	11/11/51	11/11/51
M	1/15/51	REV PER PI-1 MSC	SRT	11/15/51	6			11/15/51	11/15/51
L	1/18/51	SEE REV. L NOTE	SP	11/18/51	11/18/51			11/18/51	11/18/51
A	1/19/51	ADDED 1" CONN ON 12" 150° CONC. RED.	FV	11/19/51				11/19/51	11/19/51
A	1/20/51	INC. FOR M-1556	JBR	11/20/51				11/20/51	11/20/51
H	1/21/51	RELEASED HOLD PER ENF 4737	BT	11/21/51				11/21/51	11/21/51
B	1/22/51	PUT IN 12" 150° CONC. RED.	JBR	11/22/51				11/22/51	11/22/51
F	1/23/51	SEE REV. F NOTE	SAL	11/23/51				11/23/51	11/23/51
E	1/24/51	REV. W.P. DATA	LTL	11/24/51				11/24/51	11/24/51

CCN REV. CALC. NO. PI-24-51

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							★ ANCHOR
							≡ GUIDE
I	II	III					⊥ SNUBBER
							⊥ RESTRAINT

SCALE: DRAWN BY: ROBERT L. LABAGO; CHECKED BY: [Signature]

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC - REACTOR BUILDING
HIGH PRESSURE COOLANT INJECTION
UNIT 1

8031 SK-M-1556 B N

8408140820-01

System: E-HPCI Steam Supply
 Location: Outside Containment
 Isometric: SK-M-1556B Rev.N
 Calculation No: PI-24-51



Instrument No.	Data Point	Axis	Remark
Later	Later	Later	Instrument sensitivity multiplier later

Delete this page

Adm. 2
 Rev. 1



INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}
 CALC. NO. PI-24-51 LINE NOS. 12" EBB-108
 PIPE SYSTEM HPCI STEAM (O/C) FROM LINE ANCH. 115 TO HPCI TURB NOZZ.
 ISO NOS. SK-M-1556 B Rev N

VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (Hz)	VA.Z.E.04 35-Z	VA.Z.E.05 65B-Z	VA.X.E.06 90E-X	_____	_____	_____	_____	_____
1	5.78			1.307					
2	12.52			1.000					
3	14.17	1.351							
4	17.71	1.071							
5	17.80			1.965					
7	20.54		2.584						
9	21.40		1.633						
10	22.66	1.657							
12	25.17			3.448					
13	26.20	2.703							
15	28.89		10.24	3.427					
16	29.38			1.191					
17	31.15		7.874						
19	33.15								
21	35.95			2.639					
22	37.30	9.496		7.000					
24	43.35								
25	43.50								
26	44.69		5.737						
27	46.44	4.463							
30	53.04			1.436					
31	54.01		7.014	6.824					
33	56.42	11.37	9.284						
34	62.43			2.793					
35	65.41			1.541					
38	70.77		7.164						
39	79.79								
41	88.95								
43	97.15			6.536					

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
 (**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)

Add this page

System: E - HPCI Steam Supply

Location: Outside Containment

Isometric: SK-M-1556B Rev. N

Calculation No: PI-24-51



Instrument No	Data Point	Axis	Remark
Later	Later	Later	Acceptable measured acceleration later

Delete this page

SYSTEM: HPCI (O/C)
STEAM SUPPLY

INSTRUMENT No.

Specification 8031-P-363
Appendix-E
NODE POINT LINE No.

FROM: IN-LINE ANCHOR AT D.P. 115

VA.Z.E.04

35-Z

TO: STEAM INLET NOZZLE

VA.Z.E.05

65B-Z

12^o-ESB-108


CALC NO: PT-24-51

VA.X.E.06

90E-X

ISO. NO: SK-M-1556B Rev N

MEASURED ACCELERATION, g's



Add this page

LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS

STEADY STATE VIBRATION INSTRUMENTATION
LOCATION AND DESCRIPTION LIST

System ID.	System	Location	Nos. of Instruments
A	Main Steam	O/C	6
B	Feedwater	I/C	5
C	Feedwater	O/C	3
D	HPCI Steam Supply	I/C	3
E	HPCI Steam Supply	O/C	3
F	HPCI Turbine Exhaust	O/C	3
G	RCIC Steam Supply	I/C	3
H	RCIC Steam Supply	O/C	4 Change
J	RCIC Turbine Exhaust	O/C	2 ³
K	Core Spray	I/C	Deleted
L	RHR Shutdown Return	I/C	2
M	RHR LPCI	I/C	Deleted
N	RHR Head Spray	I/C	Deleted
P	RWCU	I/C	8
Q	RHR Shutdown Supply	I/C	3

Total Instruments Outside Containment (O/C) = ~~21~~ 22
 Total Instruments Inside Containment (I/C) = ~~24~~
 Total = ~~45~~ 46 Change

14 of the instruments are also used for Dynamic Transient testing per 8031-P-364.

TEST POINT INFORMATION

System : J-RCIC Turbine Exhaust

Location : OUTSIDE CONTAINMENT

Isometric : SK-M-1645A Rev. 5

Calculation No.: P1-22-55




QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA. X. J. 01		35B	X	Deleted
ACCELERATION	VA. Z. J. 02		45B	Z	
Acceleration	VA. X. J. 03		35B	X	
Acceleration	VA. Y. J. 04		75E	Y	



ER ROW 1 1/2"
ROWS AT 1 1/2"
52

CLOUDED PORTION OF ISO
IS FOR REF. ONLY. FOR THE
LATEST DIMENSIONS SEE
SKM



CCN REV. 0
CALC.
NO. PI-22-55

Q-LISTED

STRESS APPROVALS

REV	THERMAL	SEISMIC
B	R/R	
	4-4-74	

REV. M NOTE:

REV. PER FOR M-7766 F (LATEST FIELD INFORMATION).

REV Q NOTE

REVISED HOLE ELEVATIONS PER MECH. REQUEST, PIPE SCHED. & CAP EL. PER STRESS REQUEST

REV R NOTE

ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION. DELETED PRESS/TEMP. AND VALVE DATA PER STRESS GROUP MARKUP.

REFERENCE

- M-80 P.R.I.D.
- M-49 " "
- M-227 PIPING PLAN-EL.177-AREA 1
- M-228 " " EL.201 " "
- HBB-101-1 REV.17 FAB.150
- HBD-173-1 REV.15 FAB.150

CALC. PI-22-55

MODE DESCRIPTION

- MODE I NORMAL CONDITIONS
- MODE II MAXIMUM DESIGN CONDITIONS
- MODE III

M SEE REV M NOTE

S	INCORP. FOR NO. 107, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000	DATE	BY	CHKD	DATE

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
HBD-173							● SPRING HANGER
SML ASTM A-106 Gr. B	A	1/4/73	ABZ				■ RIGID HANGER
.375 .688	A	1/12/73	RAZ				★ ANCHOR
12.750 12.750	A	1/12/73	RAZ				□ GUIDE
I	II	III					⊥ SNUBBER
							⊥ RESTRAINT

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC - REACTOR BLDG.

REACTOR CORE ISOLATION COOLING-UNIT

8031	SK-M-1645A
------	------------

Rev. 5

E.1 Acceptance Criteria for Remotely Monitored Inaccessible Piping

E.1.1 As required by Section 4.8 the Test Engineer shall identify as test exceptions those systems in which he determines that vibration is unacceptable for continued operation.

E.1.2 Criteria for identification and evaluation of test exceptions are provided in the graphs and tables on page E-7 through E-50. These criteria identify test exceptions at four different levels of evaluation described as follows.



Criterion A: A steady state single or multiple mode vibration producing measured acceleration lying within the NEGLIGIBLE region of the criteria shall be considered acceptable for long-term operation.

Criterion B: A ~~single~~ ^{simple} harmonic motion (single frequency) vibration producing measured acceleration lying within the ACCEPTABLE region of the criteria shall be considered acceptable for long term operation.

Criterion C: A multiple mode vibration producing measured acceleration outside the NEGLIGIBLE region shall be evaluated as follows.

The frequency distribution of measured acceleration shall be determined and the modal components of measured acceleration a_n and the associated frequencies f_n shall be combined according to the following rule:

$$\sum_{n=1}^N \left(\frac{a_n}{f_n} \right) \leq R_1 \quad \text{Criterion C}$$

- (2) suppress the vibration by means of fluid dynamic energy absorbing devices,
- (3) modify the dynamic response of the piping system by adding or deleting piping restraints and mechanical energy absorbers, or; *in accordance with 4.3* ← Add
- (4) other unspecified means.


E.4 Final Disposition of Test Exceptions

Following adoption of any of the measures noted in E.3 the piping system shall again be tested and re-evaluated under the same plant operating conditions that produced the unacceptable vibration.

The procedures specified in E.1 or E.2 as appropriate shall be repeated.

SYSTEM: RCIC (O/C: TURBINE EXH) INSTRUMENT No. VA.X. 03 Specification 8031-P-363 Appendix E
 FROM: FLUED HEAD X-215 TO: TURBINE EXHAUST NODE POINT LINE No. 10" HBB-101

TO: TURBINE EXHAUST VA.Z.J.02/ 35B-X 45B-Z 10" HBB-101 \uparrow
VA.Y.J.04 75E-Y 10" HBB-101 \uparrow
 Add \triangle
 CALC No: P1-22-55
 ISO. No: SK-M-1645A Rev. 5



LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS \triangle

SYSTEM: RWCU (I/C)
 6 inch, 4 inch, 2 inch & 2 inch ports


Appendix-E

Specification 8031-P-363

FROM: RPV NOZZLES 15
 TO: FWD HEAD X-14
 CALC NO: H10-11B
 ISO. NO: SK-M-1551 B Rev. M
SK-M-6453 Rev. G
SP-DA-115-EI-Rev. 5

INSTRUMENT NO.	NOZZLE POINT	LINE NO.
VA. Y. P. 09	847-Y	
VA. Z. P. 01	75-Z	6" DCA-101
VA. X. P. 02	87-X	4" DCA-101
VA. Y. P. 03	87-Y	2 1/2" DCA-113
VA. X. P. 04	56B-X	2" DCA-113
VA. Z. P. 05	56B-Z	
VA. X. P. 06	640B-X	
VA. Z. P. 07	810E-Z	
VA. Y. P. 08	847B-Y	

MEASURED ACCELERATION, g's



VA. Y. P. 08 Deleted

LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS

System: P-Reactor Water Cleanup

Location: Inside Containment

Isometric: SP-DCA-113-E1 Rev. 5

Calculation No: 1-10-11B



Instrument No	Data Point	Axis	Remark
VA.Y.P.09	847	Y	Acceptable measured acceleration later see E-23 ↖ change



Specification 8031-P-363
Appendix - E

INSTRUMENT SENSITIVITY MULTIPLIER, M_{in} ▲

CALC. NO. P1-22-55 LINE NOS. 10" 8" HSB-101 ▲
PIPE SYSTEM RGIC TURB. EXH. FROM: TURB. EXH. TO: X-215
ISO NOS. SK-M-1645 ARR. 5 ▲

VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (HZ)	VA.X.J.01 35.B-X	VA.Z.J.02 45.B-Z						
1	9.53	1.14	8.70						
3	12.70		3.69						
5	16.12		5.51						
6	17.72	3.15	1.72						
7	20.06	4.61	5.18						
11	25.62	2.05	1.63						
13	30.16	3.60	4.11						▲
15	33.43		7.11						
16	37.44		5.55						
18	39.25		7.25						
20	45.13		4.53						
21	47.15		7.89						
24	53.31	5.18	5.95						

Delete This page

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
(**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)

Adtn. I
REV. 1



INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC. NO. PI-22-55 LINE NOS. 2" & 10" HRS-101

PIPE SYSTEM RCIC TURB STN EXH FROM TURB P-4 TO: X-215 PENETR.

ISO NOS. SX-M-1645A REV. 5

VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (HZ)	VA.X.J.03 35.8-X	VA.Z.J.02 45.8-Z	VA.Y.J.04 75.E-Y	_____	_____	_____	_____	_____
1	9.53	1.14	8.70	-					
2	12.56	-	-	1.00					
3	13.70	-	3.69	-					
4	14.22	-	-	-					
5	16.12	-	5.51	2.27					
6	17.72	3.37	1.84	5.87					
7	20.06	4.61	5.18	4.61					
8	21.88	9.31	6.97	-					
9	22.31	-	-	-					
11	25.68	2.05	1.63	-					
12	27.76	-	-	-					
13	30.16	3.60	4.11	-					
15	33.43	-	7.11	6.12					
16	37.44	-	5.55	-					
17	37.49	-	-	-					
18	39.85	-	7.25	5.41					
19	42.28	-	-	-					
20	45.13	-	4.48	-					
21	47.15	-	7.89	-					
22	48.84	-	-	-					
23	50.15	-	-	8.10					
24	53.31	5.18	5.95	-					
25	65.10	6.52	7.43	-					
26	74.1	-	-	-					
27	75.1	6.76	1.82	-					
28	75.5	5.17	4.44	-					
29	80.8	-	-	-					
30	86.5	5.32	-	-					
31	92.8	-	7.85	-					
32	95.0	-	-	-					

Add This page

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
(**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)




INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC. NO. 1-10-11B LINE NOS. 6" & 4" DCA-101, 2 1/2" & 2" DCA-113

PIPE SYSTEM RWCU (X/C) FROM: PECK. PMP. TO: X-14

ISO NOS. SK-M-1551B Rev M, -6433 REV G₂

SF-DCA-113-E2 REV 5



VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction								
NUMBER (n)	FREQ. (HZ)	VA.Z.P.01 75-Z	VA.X.P.02 87-X	VA.Y.P.03 87-Y	VA.X.P.04 560 ₂ B-X	VA.Z.P.05 560 ₁ B-Z	VA.X.P.06 640 ₂ B-X	VA.Z.P.07 810 _A E-Z	VA.Y.P.08 847B-Y	
7	13.48		1.41							
8	13.69								5.05	
10	14.13							7.69	2.13	
14	15.44						1.00			
20	17.46							1.72		
23	18.38							1.14	7.57	
24	19.08	1.37	4.76	7.14						
27	19.64					3.06	2.74			
29	19.86							3.92	8.50	
34	19	Delete this page							3.16	
35	22.67							2.60		
36	23.39				4.04	2.35	9.18			
39	24.80				3.92					
40	24.89				4.64					
41	24.91							1.92		
42	25.09				6.25					
47	26.05						2.86			
48	26.33							1.59	1.78	
50	27.43				2.32	6.52				
53	28.18				9.18					
54	28.53				3.26	5.94				
55	29.28							9.21	8.06	
57	29.86			2.42						
60	31.06			9.09						
61	31.08							3.58	3.37	
62	31.20							3.47	2.41	
63	31.35	8.14		1.90						
69	33.18				2.44	8.47				
70	33.30							8.58	1.03	
72	34.16				6.00					

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
(**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)

VA.Y.P.08 Deleted
Adm. 1
REV. 1



INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC. NO. 1-10-11B LINE NOS. 6" & 4" DCA-101, 2 1/2" & 2" DCA-113

PIPE SYSTEM RWCU (S/C) FROM: RECIRC. PMP. TO: X-14

ISO NOS. SK-M-1551 B/WM-6433 REV 6 SP-DCA-113-EJ REV 5

VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (HZ)	VA.Z.P.01 75-Z	VA-X.P.02 87-X	VA.Y.P.03 87-Y	VA-X.P.04 560 ₂ B-X	VA.Z.P.05 560 ₁ B-Z	VA-X.P.06 640 ₂ B-X	VA.Z.P.07 810 ₁ E-Z	VA.Y.P.09 847-Y
7	13.48		1.41						
8	13.69								2.34
10	14.13							7.69	1.03
14	15.44						1.00		
20	17.46							1.72	9.07
23	18.38							1.14	4.27
24	19.08	1.37	4.76	7.14					
27	19.64					3.06	2.74		
29	19.86							3.92	5.60
34	22.19		Add This page					3.16	
35	22.67							2.60	
36	23.39				4.04	2.35	9.18		
39	24.80				3.92				
40	24.89				4.64				
41	24.91							1.92	5.32
42	25.09				6.25				
47	26.05						2.86		
48	26.33							1.59	2.18
50	27.43				2.32	6.52			
53	28.18				9.18				
54	28.53				3.26	5.94			
55	29.28							9.21	
57	29.86			2.42					
60	31.06			9.09					
61	31.08							3.58	
62	31.28							3.47	8.25
63	31.35	8.14		1.90					
69	33.18				2.44	8.47			
70	33.30							8.58	7.86
72	34.16				6.00				

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
(**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)

VA.Y.P.08 Deleted
Adm. 1
Rev 1



INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC. NO. 1-10-11B LINE NOS. 6" & 4" DCA-101, 2 1/2" & 2" DCA-113

PIPE SYSTEM RWCU (E/C) FROM: RECIRC. PMP. TO: X-14

150 NOS. SK-M-1551B20UM, -6433 REV G.

SP-DCA-113-E1 REV 5



VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction								
NUMBER (n)	FREQ. (HZ)	VA.Z.P.01 75-Z	VA-X.P.02 87-X	VAY.P.03 87-Y	VA.X.P.04 560,B-X	VA.Z.P.05 560,B-Z	VA.X.P.06 640,B-X	VA.Z.P.07 810,E-Z	VAY.P.08 847B-Y	
77	34.96				1.05	9.27				
78	35.71			4.16						
80	36.32							3.93	5.25	
82	37.28	Delete This page							5.89	2.26
91	41.06							4.11		
94	42.63							2.36	3.13	
95	43.33				7.29	1.07				
96	43.63				9.27	1.07				
103	46.25		1.55	1.60						
106	47.73	7.75	1.63	4.96						
108	49.15							4.12		
111	50.32				2.97	1.59				
112	50.71							6.93		
113	50.91				2.87	1.53				
115	51.69	5.88								
119	54.74	5.83	4.77	1.05						
128	57.54								3.92	
130	57.93				3.16	3.74				
131	58.78						5.15			
133	58.97							4.64	7.85	
144	63.02							6.31	5.32	
147	63.73							2.64		
152	67.32				9.09	3.57				
162	74.45	4.81		6.18						
163	74.68	3.32		5.94						
175	83.26				2.79	9.90				
177	84.13				4.24	4.81				
181	88.30							2.54	4.18	
184	89.19					6.06				
186	91.14							1.83	5.09	

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST

(**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)

VAY.P.08 Deleted



INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC NO 1-10-118 LINE 1.05 6" 4" DCA-101, 8 1/2" 6" 2" DCA-113
 PIPE SYSTEM RWCU (S/C) FROM: R.I. A.P. TO: X-14
 ISO NOS. SK-M-1518 Rev M, -6433 Rev B2 SP-DCA-113-B2 Rev E

VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (Hz)	VA.Z.P.01 75-Z	VA.X.P.02 87-X	VA.Y.P.03 87-Y	VA.X.P.04 560 _A B-X	VA.Z.P.05 560 _A B-Z	VA.X.P.06 640 _A B-X	VA.Z.P.07 810 _A E-Z	VA.Y.P.09 847-Y
77	34.96				1.05	9.27			
78	35.71			4.16					
80	36.32							3.93	
82	37.28							5.89	
91	41.06							4.11	
94	42.63							2.36	7.81
95	43.33				7.29	1.07			
96	43.63				9.27	1.07			
103	46.25		1.55	1.60					
106	47.73	7.75	1.63	4.96					
108	49.15							4.12	
111	50.32				2.97	1.59			
112	50.71							6.93	
113	50.91				2.87	1.53			
115	51.69	5.88							
119	54.74	5.83	4.77	1.05					
128	57.54								6.84
130	57.93				3.16	3.74			
131	58.78						5.15		
133	58.97							4.64	6.22
144	63.02							6.31	
147	63.73							2.64	7.00
152	67.32				9.09	3.57			
162	74.45	4.81		6.18					
163	74.68	3.32		5.94					
175	83.26				2.79	9.90			
177	84.13				4.24	4.81			
181	88.30							2.54	3.16
184	89.19					6.06			
186	91.14							1.83	4.18

Add this page


(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
 (**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)



Specification 8031-P-363 3/3
 Appendix - E

INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC. NO. I-10-11B LINE NOS. 6" & 4" DCA-101, 2 1/2" & 2" DCA-113
 PIPE SYSTEM RWCU (E/G) FROM: PECIKC. PMP. TO: X-14
 ISO NOS. SK-M-1551B Rev M, -6433 Rev G, EP-DCA-113-E1 Rev 5



VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (Hz)	VA.Z.P.01 75-Z	VA-X.P.02 87-X	VA.Y.P.03 87-Y	VA-X.P.04 560 ₂ B-X	VA.Z.P.05 560 ₂ B-Z	VA-X.P.06 640 ₂ B-X	VA.Z.P.07 810 _A E-Z	VA.Y.P.08 847B-Y
188	91.84	6.44							
190	94.84							4.17	1.28
191	96.09							4.35	3.70
192	97.30	4.25		9.27					
195	99.45								7.77
		<div style="border: 1px solid black; border-radius: 20px; padding: 5px; display: inline-block;">Delete this page</div>							

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
 (**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)
 E-47 | Adm. 1 Rev. 1



INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC. NO. L-10-11B LINE NOS. 6" & 4" DCA-101, 2 1/2" & 2" DCA-113

PIPE SYSTEM RWCU (I/G) FROM: PL. RC. AMP. TO: X-14

ISO NOS. SK-M-1551 Rev M, -6433 Rev G2 EP-DCA-113-EJ Rev 5


VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (HZ)	VA.Z.P.01 75-Z	VA-X.P.02 87-X	VAY.P.03 97-Y	VA.X.P.04 560 ₂ B-X	VA.Z.P.05 360 ₂ B-Z	VA.X.P.06 640 ₂ B-X	V..Z.P.07 810AE-Z	VA.Y.P.08 847--Y
188	91.84	6.44							
190	94.84							4.17	1.05
191	96.09							4.35	3.37
192	97.30	4.25		9.27					
195	99.45								9.62

Add This page

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
(**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)

SHEET	LATEST REV.	SHEET	LATEST REV.	SHEET	LATEST REV.	SHEET	LATEST REV.	SHEET	LATEST REV.	SHEET	LATEST REV.	SHEET	LATEST REV.
i	1	1	1	A-1	1	B-1	1	B-26	1	C-1	1	C-26	1
ii	1	2	1			B-2	1	B-27	1	C-2	1	C-27	1
iii	1	3	1			B-3	1	B-28	1	C-3	1	C-28	1
iv	0	4	1			B-4	1	B-29	1	C-4	1	C-29	1
		5	1			B-5	1	B-30	1	C-5	1	C-30	1
		6	1			B-6	1	B-31	1	C-6	1	C-31	1
		7	1			B-7	1	B-32	1	C-7	1	C-32	1
						B-8	1	B-33	1	C-8	1	C-33	1
						B-9	1	B-34	1	C-9	1	C-34	1
						B-10	1	B-35	1	C-10	1	C-35	1
						B-11	1	B-36	1	C-11	1	C-36	1
						B-12	1	B-37	1	C-12	1	C-37	1
						B-13	1	B-38	1	C-13	1	C-38	1
						B-14	1	B-39	1	C-14	1	C-39	1
						B-15	1	B-40	1	C-15	1	C-40	1
						B-16	1	B-41	1	C-16	1	C-41	1
						B-17	1	B-42	1	C-17	1	C-42	1
						B-18	1	B-43	1	C-18	1	C-43	1
						B-19	1	B-44	1	C-19	1	C-44	1
						B-20	1	B-45	1	C-20	1	C-45	1
						B-21	1	B-46	1	C-21	1	C-46	1
						B-22	1	B-47	1	C-22	1		
						B-23	1	B-48	1	C-23	1		
						B-24	1	B-49	1	C-24	1		
						B-25	1			C-25	1		

1		Revised sheets i, ii, iii, 1 to 7, A-1, B-1 to B-49, C-1 to C-46, Deleted sheet B		KUB									
0	12/16/93	Issued for Use		KUB									
NO.	DATE	REVISIONS	BY	CHK'D	APP'D	NO.	DATE	REVISIONS	BY	CHK'D	APP'D		

 POWER DIVISION	FACING SHEET LIMERICK GENERATING STATION, UNITS 1 & 2 PHILADELPHIA ELECTRIC COMPANY	JOB No 8031 8031-P-363 Sheet i	REV. 1
--	--	---	-----------

SHEET	LATEST REV.	SHEET	LATEST REV.	SHEET	LATEST REV.	SHEET	LATEST REV.	SHEET	LATEST REV.	SHEET	LATEST REV.	SHEET	LATEST REV.
D-1	0	E-1	1	E-26	1	B-50	1						
D-2	0	E-2	1	E-27	1	B-51	1						
D-3	0	E-3	1	E-28	1	B-52	1						
D-4	0	E-4	1	E-29	1	B-53	1						
D-5	0	E-5	1	E-30	1	B-54	1						
D-6	0	E-6	0	E-31	1	B-55	1						
D-7	0	E-7	1	E-32	1	B-56	1						
D-8	0	E-8	1	E-33	1								
D-9	0	E-9	1	E-34	1	C-47	1						
D-10	0	E-10	1	E-35	1	C-48	1						
D-11	0	E-11	1	E-36	1	C-49	1						
D-12	0	E-12	1	E-37	1	C-50	1						
D-13	0	E-13	1	E-38	1	C-51	1						
D-14	0	E-14	1	E-39	1	C-52	1						
		E-15	1	E-40	1	C-53	1						
		E-16	1	E-41	1	C-54	1						
		E-17	1	E-42	1								
		E-18	1	E-43	1	E-49	1						
		E-19	1	E-44	1								
		E-20	1	E-45	1								
		E-21	1	E-46	1								
		E-22	1	E-47	1								
		E-23	1	E-48	1								
		E-24	1										
		E-25	1										

1	Revised sheets	KCB	WJW	WJW									
	E-1 to E-5, E-7 to		KCB										
	E-48. Added sheets												
	B-50 to B-56, C-47												
	to C-54, E-49												
0	2/6/83 Issued for Use	KCB	WJW	WJW									
NO.	DATE	REVISIONS	BY	CHK'D	APP'D	NO.	DATE	REVISIONS	BY	CHK'D	APP'D		


 POWER DIVISION	FACING SHEET LIMERICK GENERATING STATION, UNITS 1 & 2 PHILADELPHIA ELECTRIC COMPANY	JOB No 8031 8031-P-363 Sheet ii	REV. 1
--	--	--	-----------

TABLE OF CONTENTS

<u>Section</u>		<u>Page</u>
1.0	Objectives	1
2.0	Scope	1
3.0	Acceptance Criteria	1
4.0	Precautions and Notes	3
5.0	Prerequisites	5
6.0	Instrumentation	5
7.0	References	7



<u>Appendix</u>		<u>Page</u>
A	Instrumentation	A-1
B	Test Point Information	B-1
C	Stress Isometrics	C-1
D	Scoping P&ID's	D-1
E	Acceptance Criteria	E-1

1.0 OBJECTIVES

- 1.1 The objective of the test is to verify that the steady state vibratory levels of the piping systems listed in Section 2.0 are within acceptable limits.

2.0 SCOPE

- 2.1 Those BOP (Balance Of Plant) systems within the scope of the testing are listed below. Only those portions identified in the Stress Isometric Drawings in Appendix C and in the scoping P&ID's in Appendix D are within the testing scope.

- 2.1.1 Main Steam (MS)

- 2.1.2 Feedwater (FW)

- 2.1.3 High Pressure Coolant Injection (HPCI)

- 2.1.4 Reactor Core Isolation Cooling (RCIC)

- 2.1.5 Reactor Water Clean-Up (RWCU)

- 2.1.6 Residual Heat Removal (RHR)

- 2.1.7 Core Spray (CS)

- 2.1.8 Standby Liquid Control (SLC)

- 2.2 The piping systems included within the scope of the testing shall be tested during start-up testing under all normal modes. Testing during plant pre-operational modes may be substituted wherever practical and equivalent to operational modes.

3.0 ACCEPTANCE CRITERIA

3.1 Instrumented Piping

- 3.1.1 The acceptance criterion for instrumented piping is that the maximum measured amplitude of the piping response shall not induce a stress in the pipe more than: a) 80% of the endurance limit for 10^6 cycles of the material for carbon steel piping; b) 60% of the endurance limit for 10^6 cycles of the material for stainless steel piping.



3.1.2 The graphs included in Appendix E show pipe acceleration acceptance criteria as a function of frequency. Methods for applying the criteria are also described in Appendix E.

3.1.3 The Test Engineer will implement only Criterion A of Appendix E. Test results not satisfying this Criterion will be evaluated by Project Engineering.



3.2 Visual Inspection

3.2.1 The piping may be qualified as acceptable, if upon visual examination a qualified test engineer judges the vibratory response to be within acceptable limits. Visual examination includes visual observation, tactile evaluation and measurement using hand held instruments.



3.2.2 Piping which cannot be judged acceptable, based on a visual review by a qualified test engineer, will require further testing as necessary (to be determined by the qualified Test Engineer), to assure that the maximum steady state vibration induced stress is less than that specified in Section 3.1.1.

3.3 Small Piping and Instrument Lines

3.3.1 Small pipe and instrument lines as described below are inaccessible during start-up. These lines shall receive a pre start-up review in accordance with Reference 7.10 to ascertain that the restraint system is satisfactory to limit vibration and stress induced by process pipe or equipment to acceptable levels.



- a. Reactor pressure vessel water level indicator instrumentation lines
- b. Main steam instrumentation lines used to monitor high steam flow
- c. Reactor core isolation cooling lines used to monitor high steam flow
- d. Control rod drive lines inside containment required for SCRAM



Lines found to be unacceptable during the review must be added to the instrumented piping test scope.

- 3.3.2 Small pipe and instrument lines connected to the piping described in Section 2.1 shall be evaluated as follows:
- a. Lines accessible during testing shall be visually inspected for excessive vibration.
 - b. Lines not accessible during testing shall receive a pre start-up review in accordance with Reference 7.10 to ascertain that the restraint system is satisfactory to limit vibration and stress induced by the process pipe to acceptable levels. Lines found to be unacceptable during the review must be added to the instrumented piping test scope.

Based on a satisfactory evaluation of the review, these lines are considered acceptable if the vibration levels in the connecting process pipe are within the acceptance criteria given in Section 3.1.

- 3.4 Piping systems exceeding the acceptance criteria given in this specification shall be designated as test exceptions in the test results. Test exceptions shall be addressed and resolved in accordance with Appendix E.


4.0 PRECAUTIONS AND NOTES


- 4.1 Vibration amplitude measurements in terms of root mean square (RMS) values must first be corrected to zero to peak values before comparison with the acceptance criteria of Appendix E.
- 4.2 For lines inspected visually during testing, if in the judgement of the Test Engineer, the piping vibrations are negligible, he may so indicate this in the test results without any measurements made by hand held instruments.


When measurements are made by hand held instruments they shall be indicated in the test results and shall include

- a. the vibration quantity measured i.e; displacement, velocity or acceleration.
- b. the frequency of vibration associated with each measured quantity
- c. the isometric node point where the measurement was taken and
- d. the measurement axis with respect to global coordinates.

The acceptance criteria shall be in accordance with Reference 7.9 and the methodology of Reference 7.8.

4.3 Snubbers shall not be used for steady state vibration control without prior approval from PECO. If snubbers are used to correct such conditions they shall be evaluated for acceptability in accordance with NRC MEB Question No. 77 against FSAR Section 3.9.3.4.1c. | 

4.4 The isometrics provided in Appendix C are used to show instrument locations and piping routing only. Other sources must be consulted for pipe support location, types, piping operating conditions, layout dimensions, etc. | 

4.5 The Test Engineer | 

- a. shall be qualified to make a visual determination of the steady state vibration response of the piping system based on the test results
- b. must be familiar with the piping stress analysis from a static and dynamic response point of view
- c. must be familiar with the operation of the system being tested, or similar systems, and understand any unique operational characteristics of the system being tested
- d. must be familiar with the instrumentation and acceptance criteria for the test being performed.

- e. must be familiar with the applicable technical procedures and specifications.

It is acceptable that a team of personnel with the above qualifications perform the testing.

Project Engineering shall designate those individuals qualified to perform visual examination.

- 4.6 Piping systems that can't be qualified as acceptable based upon visual examination or instrument readings shall be noted by the Test Engineer as test exceptions in the test results.

5.0 PREREQUISITES

- 5.1 Construction of the piping system, including insulation, penetration sealing, etc., must be complete and all pipe supports installed, inspected and adjusted per Reference 7.4
- 5.2 The test equipment listed in Section 6.0 shall be calibrated within the specified ranges and accuracies.
- 5.3 Prior to testing a system walkdown shall be conducted to verify that the instrument locations are in conformance with this specification.

6.0 INSTRUMENTATION

- 6.1 Those portions of the piping system inaccessible for visual examination by the qualified Test Engineer require remote instrumentation, signal conditioning, and recording instrumentation.
- 6.2 The location, types, and directions of remote instrumentation transducers are shown in Appendices B and C.

Accelerometers must be located within one pipe diameter of the position shown in Appendix C and the sensitive axis must be within 15° of the axis specified in Appendix B.
- 6.3 The transducers, signal conditioning equipment, and recorders shall be capable of providing a peak measured acceleration amplitude of 30 g's between 2 Hz and 150 Hz.

Accelerometers shall have a dynamic response accuracy which equals or exceeds $\pm .01g$ residual error and $\pm 5\%$ of reading at temperatures less than or equal to 400°F .



- 6.3.1 The test data shall be displayed for each test in the form of acceleration amplitude as a function of frequency. At the test engineers request, the test data shall also be displayed by one or more of the following charts:
- 1) displacement, velocity or acceleration amplitude as a function of time.
 - 2) displacement or velocity amplitude as a function of frequency.
- 6.4 The test data shall be provided on magnetic tape and in chart form.
- 6.4.1 The tape recording speed and gains and chart scales shall be such that there is no loss of data within the specified ranges and accuracies.
- 6.4.2 The data shall be in a format suitable for, but not limited to; 1) single or double integration, 2) spectrum analysis.
- 6.4.3 Factors for conversion of RMS data to peak values shall be provided.
- 6.5 Instrumentation shall not be removed or disconnected prior to final system acceptance and/or reconciliation.
- 6.6 It is anticipated that some piping system steady state vibratory levels might not be within the acceptance criteria limits. Should this situation occur, it will be up to the Test Director, after consultation with the Test Engineer(s), whether or not to continue the test. Project Engineering shall be informed immediately of any test acceptance criteria exceedance.
- 6.7 All original charts and recorder tapes shall be properly identified, dated, and signed by the Test Director and stored in accordance with Plant Administrative procedures.
- 6.8 All test data recorded in the Test Results shall be signed and dated by the Test Director and stored in accordance with Plant Administrative procedures.



- 6.9 A copy of each chart shall be provided to Project Engineering for information and action as necessary.
- 6.10 The instrument installation shall not affect the operation or integrity of the piping within the test scope or adjacent piping and equipment.
- 6.11 When visual inspection is used the Test Engineer shall be provided with a portable vibration measurement instrument suitable for measurement of both frequency and amplitude of vibration. The measuring instrument shall incorporate filtering capability so that steady state vibrations at discrete frequencies can be isolated and measured.

7.0 REFERENCES

- 7.1 ASME Boiler and Pressure Vessel Code, Division 1, Section III, 1971 issue with all addenda issued through winter 1972.
- 7.2 ANSI Power Piping, Code B31.1, 1973.
- 7.3 Piping Class Sheets, Summary Sheets and Standards 8031-P-300.
- 7.4 Technical Specification for Installation, Inspection and Documentation of Pipe Supports, Hangers and Restraints, 8031-P-319.
- 7.5 Final Safety Analysis Report Chapter 3, Section 3.9 and Chapter 14.
- 7.6 Stress Isometrics (Included in Appendix C).
- 7.7 Piping and Instrument Diagrams (Included in Appendix D).
- 7.8 ASME Paper 83-PVP-11. Criteria for Evaluating Steady State Piping Vibrations of Nuclear Power Piping.
- 7.9 ANSI/ASME OM3-1982. Requirements for Preoperational and Initial Startup Vibration Testing of Nuclear Power Plant Piping Systems.
- 7.10 Stress Group Design Criteria for Piping Stress Analysis, 8031-P-403.



APPENDIX A
Instrumentation

STEADY STATE VIBRATION INSTRUMENTATION
 LOCATION AND DESCRIPTION LIST

System ID.	System	Location	Nos. of Instruments
A	Main Steam	O/C	6
B	Feedwater	I/C	5
C	Feedwater	O/C	3
D	HPCI Steam Supply	I/C	3
E	HPCI Steam Supply	O/C	3
F	HPCI Turbine Exhaust	O/C	3
G	RCIC Steam Supply	I/C	3
H	RCIC Steam Supply	O/C	4
J	RCIC Turbine Exhaust	O/C	2
K	Core Spray	I/C	Deleted
L	RHR Shutdown Return	I/C	2
M	RHR LPCI	I/C	Deleted
N	RHR Head Spray	I/C	Deleted
P	RWCU	I/C	8
Q	RHR Shutdown Supply	I/C	3



Total Instruments Outside Containment (O/C) = 21
 Total Instruments Inside Containment (I/C) = 24

Total = 45

14 of the instruments are also used for Dynamic Transient testing per 8031-P-364.

APPENDIX B

Test Point Information

Instrumented Piping

TEST POINT INFORMATION

System : A - MAIN STEAM

Location : *Outside Containment*

Isometric : SK-M-1503 Rev. N

Calculation No.: 1-01-226



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA.Y.A.01		B23B	Y	
ACCELERATION	VA.Z.A.02		B25A	Z	
ACCELERATION	VA.Z.A.03		B40A	Z	

TEST POINT INFORMATION

System : A - MAIN STEAM
 Location : OUTSIDE CONTAINMENT
 Isometric : SK-M-1504 Rev. H
 Calculation No.: 1-01-226



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA.X.A.04		P37	X	EBB-107-H1
ACCELERATION	VA.Y.A.05		P35	Y	
ACCELERATION	VA.X.A.06		P56B	X	

TEST POINT INFORMATION

System : B - FEEDWATER
 Location : INSIDE CONTAINMENT
 Isometric : SK-M- 1552 Rev. J
 Calculation No.: 1 - 12 - 01



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA. Z. B. 01		60B	Z	
ACCELERATION	VA. X. B. 02		96	X	
ACCELERATION	VA. Y. B. 03		107	Y	DLA-107-H27
ACCELERATION	VA. X. B. 04		145B	X	
ACCELERATION	VA. X. B. 05		165	X	DLA-107-H21



Accelerometers are also used for dynamic transient testing per 8031-P-364.

TEST POINT INFORMATION

System : C - FEEDWATER
 Location : Outside Containment
 Isometric : SK-M- 1554 Rev. M
 Calculation No.: F1-15-51



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA.Z.C.03		39	Z	VALVE OPERATOR MO 103A

Accelerometers are also used for dynamic transient testing per 8031-P-364

TEST POINT INFORMATION

System : C - FEEDWATER

Location : Outside Containment

Isometric : SK-M-1555 Rev. F

Calculation No.: P1-15-51



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA.X.C.01		13	X	VALVE OPERATOR NO - 1FC32 B
ACCELERATION	VA.Z.C.02		15E	Z	

Accelerometers are also used for dynamic transient testing per 8031-P-364.

TEST POINT INFORMATION

System : D - HPCI steam supply

Location : INSIDE CONTAINMENT

Isometric : SK-M-1592 Rev. L

Calculation No.: 1-01-03



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA.X.D.01		200E	X	VALVE OPERATOR MO-1FC02 DBA-106-H15
ACCELERATION	VA.X.D.02		212	X	
ACCELERATION	VA.Y.D.03		400	Y	



Accelerometers are also used for dynamic transient testing per 8031-P-364

TEST POINT INFORMATION

System : E - HPCI Steam Supply

Location : OUTSIDE CONTAINMENT

Isometric : SK-M- 1556 A Rev.P

Calculation No.: P1-10-72



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA.X.E.01		16	X	VALVE OPERATOR NO - 1FC03
ACCELERATION	VA.X.E.02		47	X	
ACCELERATION	VA.X.E.03		75A	X	

Accelerometers are also used for dynamic transient testing per 8031-P-364

TEST POINT INFORMATION

System : E - HPCI Steam Supply
 Location : Outside Containment
 Isometric : SK-M-1556B Rev. N
 Calculation No.: PI-24-51

QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration	Later		Later	Later	



TEST POINT INFORMATION

System : F-HPCI Turbine Exhaust

Location : OUTSIDE CONTAINMENT

Isometric : SK-M-1589 Rev. E

Calculation No.: P1-24-52



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA.Y.F.03		85	Y	HBB-108-H4

TEST POINT INFORMATION

System : F - HPCI Turbine Exhaust

Location : OUTSIDE CONTAINMENT

Isometric : SK-M-1590 Rev. J

Calculation No.: P1-24-52



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA.X.F.01		45B	X	
ACCELERATION	VA.Z.F.02		65A	Z	

TEST POINT INFORMATION

System : G - RCIC Steam Supply

Location : INSIDE CONTAINMENT

Isometric : SK-M-1593 Rev. L

Calculation No.: 1-01-02



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA.X.G.01		326B	X	
ACCELERATION	VA.Z.G.02		332B	Z	
ACCELERATION	VA.X.G.03		332C	X	

TEST POINT INFORMATION

System : H-RCIC Steam Supply

Location : OUTSIDE CONTAINMENT

Isometric : SK-M-1565 Rev. G

Calculation No.: P1-22-51



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA.Z.H.03		100E	Z	
ACCELERATION	VA.Z.H.04		110A	Z	

TEST POINT INFORMATION

System : H - RCIC Steam Supply

Location : OUTSIDE CONTAINMENT

Isometric : SK-M-1566 Rev. J

Calculation No.: P1-22-S1



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA. X. H. 01		51AB	X	
ACCELERATION	VA. X. H. 02		70A	X	

TEST POINT INFORMATION

System : J-RCIC Turbine Exhaust

Location : OUTSIDE CONTAINMENT

Isometric : SK-M-1645A Rev. S

Calculation No.: P1-22-55



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA. X. J. 01		35B	X	Deleted
ACCELERATION	VA. Z. J. 02		45B	Z	
Acceleration	VA. X. J. 03		35B	X	



TEST POINT INFORMATION

System : K - CORE SPRAY
 Location : INSIDE CONTAINMENT
 Isometric : SK-M-1610 Rev.Q
 Calculation No.: 1-20-02



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA.Z.K.01		30E	Z	Deleted
ACCELERATION	VA.Y.K.02		45	Y	Deleted

TEST POINT INFORMATION

System : L-RHR Shutdown Return

Location : INSIDE CONTAINMENT

Isometric : SK-M-1548 A Rev.H


Calculation No.: 1-10-11A



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA. X.L.01		135	X	VALVE OPERATOR 20" NCA - GT (ZS 177) This piping must be tested at normal operating temperature.
ACCELERATION	VA. Z.L.02		135	Z	

TEST POINT INFORMATION


System : M - RHR LPCI
 Location : INSIDE CONTAINMENT
 Isometric : SK-M- 1542 Rev. L
 Calculation No.: 1-10-05



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA. Z. M. 01		30	Z	Deleted
ACCELERATION	VA. Y. M. 02		5	Y	Deleted
ACCELERATION	VA. Z. M. 03		120	Z	Deleted

TEST POINT INFORMATION

System : N-RHR Head Spray
 Location : INSIDE CONTAINMENT
 Isometric : SK-M- 1549 Rev. F
 Calculation No.: 1-10-22



QUANTITY MEASURED	MEASUREMENT			DATA POINT	AXIS ³	REMARKS
	METHOD		VISUAL INSPECTION ²			
	REMOTE INSTRUMENTATION ¹					
ACCELERATION	VA.Z.N.04			70E	Z	Deleted
ACCELERATION	VA.Y.N.05			70E	Y	Deleted

TEST POINT INFORMATION

System : N-RHR Head Spray

Location : INSIDE CONTAINMENT

Isometric : SK-M- 1550 Rev. P

Calculation No.: 1-10-09



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA.X.N.01		2208	X	Deleted
ACCELERATION	VA.Y.N.02		254	Y	Deleted

TEST POINT INFORMATION

System : N- RHR Head Spray

Location : INSIDE CONTAINMENT

Isometric : SK-M- 6794A Rev. D

Calculation No.: 1-10-09



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA. X. N. 03		174	x	Deleted

TEST POINT INFORMATION

System : P-RWCU

Location : INSIDE CONTAINMENT

Isometric : SK-M- 1551B Rev. M

Calculation No.: 4-10-11B



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA. Z. P. 01		75	Z	VALVE OPERATOR IP-1F027 This piping must be tested at normal operating temperature.
ACCELERATION	VA. X. P. 02		87	X	
ACCELERATION	VA. Y. P. 03		87	Y	

TEST POINT INFORMATION

System : P-RWCU

Location : INSIDE CONTAINMENT

Isometric : SK-M- 6433 Rev. G

Calculation No.: 1-10-11B



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA. X. P. 04		560B	X	This piping must be tested at normal operating temperature.
ACCELERATION	VA. Z. P. 05		560B	Z	
ACCELERATION	VA. X. P. 06		640B	X	

TEST POINT INFORMATION

System : P- RWCU

Location : INSIDE CONTAINMENT

Isometric : SK-M- SP - DCA - 113 - E1 Rev. 5

Calculation No.: 1-10-11B



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA. Z. P. 07		810E	Z	Deleted This piping must be tested at normal operating temperature.
ACCELERATION	VA. Y. P. 08		847B	Y	
Acceleration	VA. Y. P. 09		847	Y	



TEST POINT INFORMATION

System : Q- RHR Shutdown Supply

Location : INSIDE CONTAINMENT

Isometric : SK-M- 1546 Rev. J

Calculation No.: 1-10 - 10



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION	VA.X.Q.01		292	X	DCA-104-H26 VALVE OPERATOR IFOG0A This piping must be tested at normal operating temperature.
ACCELERATION	VA.Z.Q.02		314B	Z	
ACCELERATION	VA.Z.Q.03		342	Z	

Visually Monitored Piping

TEST POINT INFORMATION

System : FEEDWATER

Location : OUTSIDE CONTAINMENT

Isometric : SK-M- 29B Rev. J

Calculation No.: 1-15-51A



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration		✓			

TEST POINT INFORMATION

System : FEEDWATER

Location : OUTSIDE CONTAINMENT

Isometric : SK-M-299 A Rev. R

Calculation No.: 1-15-51



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration		✓			

TEST POINT INFORMATION

System : *Feedwater*
 Location : *Outside Containment*
 Isometric : *SK-M-299B Rev.R*
 Calculation No.: *1-15-51A*

QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
<i>Acceleration</i>		<i>✓</i>			



TEST POINT INFORMATION

System : Residual Heat Removal

Location : Outside Containment

Isometric : SK-M-1608A Rev. B1

Calculation No.: 1-10-56



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration		✓			



TEST POINT INFORMATION

System : Residual Heat Removal

Location : OUTSIDE CONTAINMENT

Isometric : SK-M-154A Rev. H

Calculation No. : P1-10-60



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			

TEST POINT INFORMATION

System : *Residual Heat Removal*

Location : *Outside Containment*

Isometric : *SK-M-1511C Rev.H*

Calculation No. : *P1-10-59*

QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
<i>Acceleration</i>		✓			



TEST POINT INFORMATION

System : *Residual Heat Removal*

Location : *Outside Containment*

Isometric : *SK-M-1514 A Rev.L*

Calculation No.: *P1-10-56*



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
<i>Acceleration</i>		✓			

TEST POINT INFORMATION

System : Residual Heat Removal

Location : Outside Containment

Isometric : SK-M-1514 B Rev. K

Calculation No.: P1-10-56

QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration		✓			



TEST POINT INFORMATION

System : - RESIDUAL HEAT REMOVAL

Location : OUTSIDE CONTAINMENT

Isometric : SK-M- 1515 A Rev. F

Calculation No.: P1-10-60



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			

TEST POINT INFORMATION

System : -RESIDUAL HEAT REMOVAL

Location : OUTSIDE CONTAINMENT

Isometric : SK-M- 1519 A Rev.P

Calculation No.: P1-10-65A



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			

TEST POINT INFORMATION


System : Residual Heat Removal
 Location : Outside Containment
 Isometric : SK-M-1519 B Rev. Q
 Calculation No.: P1-10-62

QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration		✓			



TEST POINT INFORMATION

System : - RESIDUAL HEAT REMOVAL
 Location : OUTSIDE CONTAINMENT
 Isometric : SK-M- 1524 A Rev. K
 Calculation No.: P1-10-62



QUANTITY MEASURED	MEASUREMENT			DATA POINT	AXIS ³	REMARKS
	METHOD		VISUAL INSPECTION ²			
	REMOTE INSTRUMENTATION ¹					
ACCELERATION			✓			

TEST POINT INFORMATION

System : Residual Heat Removal
 Location : Outside Containment
 Isometric : SK-M-1524 C Rev. J
 Calculation No.: P1-10-67

QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration		✓			



TEST POINT INFORMATION

System : RESIDUAL HEAT REMOVAL

Location : OUTSIDE CONTAINMENT

Isometric : SK-M-1534 Rev. E

Calculation No.: P1-10-99



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			



TEST POINT INFORMATION

System : Residual Heat Removal

Location : Inside Containment

Isometric : SK-M-1542 Rev. L

Calculation No.: 1-10-05



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration		✓			

TEST POINT INFORMATION

System : Residual Heat Removal

Location : Inside Containment

Isometric : SK-M-1549 Rev. F

Calculation No.: 1-10-22



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration		✓			

TEST POINT INFORMATION

System : Residual Heat Removal
 Location : Inside Containment
 Isometric : SK-M-1550 Rev. P
 Calculation No.: 1-10-09



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration		✓			

TEST POINT INFORMATION

System : - CORE SPRAY
 Location : OUTSIDE CONTAINMENT
 Isometric : SK-M-1574 Rev. J
 Calculation No.: P1-20-57



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			

TEST POINT INFORMATION

System : CORE SPRAY
 Location : OUTSIDE CONTAINMENT
 Isometric : SK-1-1575 A Rev. N
 Calculation No.: P1-20-56



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			

TEST POINT INFORMATION

System : Core spray
 Location : Outside Containment
 Isometric : SK-M-1575B Rev. N
 Calculation No.: PI-20-57



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration		✓			

TEST POINT INFORMATION

System : *Core Spray*

Location : *Inside Containment*

Isometric : *SK-M-1610 Rev. Q*

Calculation No.: *1-20-02*



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
<i>Acceleration</i>		<i>✓</i>			

TEST POINT INFORMATION

System : Residual Heat Removal

Location : Inside Containment

Isometric : SK-M-6794 A Rev. D

Calculation No.: 1-10-09



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration		✓			

TEST POINT INFORMATION

System : Residual Heat Removal
 Location : Inside Containment
 Isometric : SK-M-6794 B Rev D
 Calculation No. : PI-10-22

QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
Acceleration		✓			



TEST POINT INFORMATION

System : STAND-BY LIQUID CONTROL
 Location : OUTSIDE CONTAINMENT
 Isometric : SK-M- SP-ECB-114-E1 Rev.1
 Calculation No.: SP-G-780



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			

TEST POINT INFORMATION

System : STAND-BY LIQUID CONTROL

Location : OUTSIDE CONTAINMENT

Isometric : SK-M- SP-ECB-114-E2 Rev. 1

Calculation No.: SP-G-780



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			

TEST POINT INFORMATION

System : STAND-BY LIQUID CONTROL
 Location : OUTSIDE CONTAINMENT
 Isometric : SK-M- SP-ECB-114-E4 Rev. 5
 Calculation No.: SP-G-780



QUANTITY MEASURED	MEASUREMENT				REMARKS
	METHOD		DATA POINT	AXIS ³	
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			

TEST POINT INFORMATION

System : STAND-BY LIQUID CONTROL

Location : OUTSIDE CONTAINMENT

Isometric : SK-M- SP-ECB-114-ES Rev.1

Calculation No.: SP-6-780



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			

TEST POINT INFORMATION

System : STAND-BY LIQUID CONTROL

Location : OUTSIDE CONTAINMENT

Isometric : SK-M- SP-ECB-114-E8 Rev.0

Calculation No.: SP-G-780



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			

TEST POINT INFORMATION

System : STAND-BY LIQUID CONTROL

Location : OUTSIDE CONTAINMENT

Isometric : SK-M- SP-ECB-114-E3 Rev. 0

Calculation No.: SP-G-780



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			



TEST POINT INFORMATION

System : STAND-BY LIQUID CONTROL

Location : OUTSIDE CONTAINMENT

Isometric : SK-M- SP-ECE-114-E11 Rev. 0

Calculation No.: SP-G-780



QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			

TEST POINT INFORMATION

System : STAND-BY LIQUID CONTROL

Location : OUTSIDE CONTAINMENT

Isometric : SK-M- SP-ECB-114-E12 Rev.0

Calculation No.: SP-G-780




QUANTITY MEASURED	MEASUREMENT			REMARKS	
	METHOD		DATA POINT		AXIS ³
	REMOTE INSTRUMENTATION ¹	VISUAL INSPECTION ²			
ACCELERATION		✓			

TEST POINT INFORMATION

NOTES:

1.



- (i) VA - Vibration Accelerometer
 - (ii) Sensitive axis
 - (iii) System Identification
 - (iv) Instrument No.
2. Visual inspection of vibration will be conducted by the Test Engineer by means of a walkdown.
- If vibration measurements are required hand held instruments may be used and if necessary remote instrumentation may be installed.
3. X = East
Y = UP
Z = South

APPENDIX C

Stress Isometrics

LIST OF STRESS ISOMETRICS

<u>Drawing No.</u>	<u>Rev.</u>
SP-DCA-113-E1	5
SP-ECB-114-E1	1
SP-ECB-114-E2	1
SP-ECB-114-E4	5
SP-ECB-114-E5	1
SP-ECB-114-E8	0
SP-ECB-114-E9	0
SP-ECB-114-E11	0
SP-ECB-114-E12	0
SK-M-298	J
SK-M-299A	R
SK-M-299B	R
SK-M-1503	N
SK-M-1504	H
SK-M-1508A	B1
SK-M-1511A	H
SK-M-1511C	H



<u>Drawing No.</u>	<u>Rev.</u>
SK-M-1514A	L
SK-M-1514B	K
SK-M-1515A	F
SK-M-1519A	P
SK-M-1519B	Q
SK-M-1524A	K
SK-M-1524C	J
SK-M-1534	E
SK-M-1542	L
SK-M-1546	J
SK-M-1548A	H
SK-M-1549	F
SK-M-1550	P
SK-M-1551B	M
SK-M-1552	J
SK-M-1554	M
SK-M-1555	F
SK-M-1556A	P
SK-M-1556B	N
SK-M-1565	G
SK-M-1566	J
SK-M-1574	J
SK-M-1575A	N




<u>Drawing No.</u>	<u>Rev.</u>
SK-M-1575B	N
SK-M-1589	E
SK-M-1590	J
SK-M-1592	L
SK-M-1593	L
SK-M-1610	Q
SK-M-1645A	S
SK-M-6433	G
SK-M-6522	F
SK-M-6794A	D
SK-M-6794B	D



Specification 8031-P-363
Appendix C

REF. DWG. NO.
SK-M-6434-B



NOTE: ALL WELDS TO BE MADE AT POINT OF INSTALLATION.

NOTES


- 1) PROVIDED TWO SNUBBERS/MATCHED PERFORMANCE. SEE H2 DETL.
- 2) PROVIDE STIFF R'S AT POINT OF ATTACHMENT & ITEM ① SPH-105B TO WIO # 33. SEE STIFF R DETAIL.
- 3) DELETED
- 4) CHANGE ITEM #1 OF SPH-700E TO B.P. PART # 2410.35 SEE H6 DETL.
- 5) QUALITY OF B1=16%
B2=15%

This drawing and the design it covers are the property of BECHTEL. They are hereby loaned and on the borrower's express agreement that they will not be reproduced, copied, loaned, exhibited, or used in any way and private use permitted by any written consent given by the lender to the borrower.

Also Available On Aperture Card

TI APERTURE CARD

SEE ISO # SP-QBA-114-EI



LEGEND	
	SPRING HANGER
	RIGID HANGER
	ANCHOR
	GUIDE
	SNUBBER
	RESTRAINT

GRDES	MARK	H1	H2	H3	H4	H5
STD ASSY DWG #	SPH-654	SPH-655	SPH-656	SPH-657	SPH-658	SPH-659
STD STR DWG #	SPH-016	SPH-017	SPH-018	SPH-019	SPH-020	SPH-021
LENGTH "E-E"	8'	8'	8'	8'	8'	8'
ELEVATION "B"	203.472"	203.472"	203.472"	203.472"	203.472"	203.472"
DESIGN LOAD LBS	4115	4115	4115	4115	4115	4115
REMARK	1/8" PEST	NOTE 1				

ALLOW 1/16" ROOT GAP ON ALL SOCKET WELDS PIPING SYMBOLS SEE P-260 IN DRAFTING MANUAL *VENDOR SUPPLIED

8408140320-03
C-4
Rw. 1


Also Available On
Aperture Card

TI
APERTURE
CARD

THEOR. PR. NO.

REF. DWG. NO.

This drawing and the design it covers are the property of BECHTEL. They are merely loaned and on the borrower's express agreement that they will not be reproduced, copied, loaned, exhibited, or used except in the limited way and private use permitted by any written consent given by the lender to the borrower.




NOTES:
1. FIELD TO SHIM AS REQ'D

HGR NUMBER	H1	H2	H3
STD. ASSY.			
SPH DWG. NO.	601D	601E	601E
STD. STR.			
SPH DWG. NO.	103B	163A	163A
LENGTH "E E"	20	27 1/2	27 1/2
ELEVATION "A"			
DESIGN	FX 329		
LOAD	FY 200	206	200
LRS	FZ	206	358
REMARKS		ALT CONH.	ALT CONH.

LEGEND	SPRING HANGER	RIGID HANGER	ANCHOR	GUN
ALLOY 1/16" ROOT GAP ON ALL SOCKET WELDS		FITTING SYMBOLS SEE P 730 IN DRAFTING MANUAL		VENDOR S

C-5 |

Rev. 1



10 LF.
13 S.W.
1 M.J.

BILL OF MATERIAL

PC	QTY	LEN	SIZE	DESCRIPTION	CLASS	MATERIAL CODE	HEAT NO.
1	1	0-8 3/8"	1"	PIPE	ECB	ASME SA-376 TP304	
2	1	0-7 3/8"	1"	PIPE	BOS	BLU-BLK P471060032-2	
3	1	0-7 3/8"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
4	1	0-7 3/8"	1 1/2"	PIPE	BOS	BLU-BLK P471060034-2	
5	1	1-3 7/8"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
6	1	0-8 3/8"	1 1/2"	PIPE	BOS	BLU-BLK P471060034-2	
7	1	3-4 1/2"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
8	1	1-0 1/2"	1 1/2"	PIPE	BOS	BLU-BLK P471060034-2	
9	1		1 1/2"	90 DEG ELBOW 3000 SW	ECB	ASME SA-182 GRJ-316	
10	1		1 1/2"	90 DEG ELBOW 3000 SW	BOS	BLU-BLK P473060312-2	
11	1		1 1/2"	FLANGE LG YG 600 SW	ECB	ASME SA-182 GRJ-316	
12	1		1 1/2"	FLANGE LG YG 600 SW	BOS	BLU-BLK P473060312-2	
13	1		2"x1 1/2"	RED INSERT 3000 SW	ECB	ASME SA-182 GRJ-316	
14	1		1 1/2"x1"	RED TEE 3000 SW	BOS	BLU-BLK P473060312-2	
48-XV-1F004A	1			EXPLOSIVE VALVE (G.E.)			

PROCEDURE
ARC ROD
EAT P"
DVED

HANGER CRITICAL
CLEANLINESS CLASS B

PROBLEM NO. SP	
SPECIAL CALC. YES () NO ()	
TEMP. - 100.0° F	100.0° F
EXP. COEF. - 0.02	IN/FT
MAXIMUM STRESS (PSI)	ALLOW. STRESS (PSI)
PIPE SIZE	
MAX GRAVITY SPAN	
MAX GRAVITY LOAD	
MAX SEISMIC SPAN	
MAX SEISMIC LOAD	

DATE	DESCRIPTION	DRAWN	CHK'D	APP'D	HELD	PLD	PROJ. ENG.

REFERENCES

LINE CLASSIFICATION	SEISMIC CLASS
G <input checked="" type="checkbox"/> R <input type="checkbox"/> S <input type="checkbox"/> BOP <input type="checkbox"/> RG 128 <input type="checkbox"/>	I <input checked="" type="checkbox"/> II <input type="checkbox"/> IIIA <input type="checkbox"/>
STARTUP NO. 53A	SYSTEM NO. 21
INSUL. CL.	THICK.
PLANT DESIGN DWG. REV. M-48/10	SPM-241/22
UNIT 1	AREA 16

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2

PHILADELPHIA ELECTRIC COMPANY

REACTOR ENCLOSURE
STAND-BY LIQ. CONTR. INJECT.
PUMP 1AP-201 DISCHARGE

8031 SP-ECB-114-E1 1

FOR DOCUMENTATION PROCEDURE WD - 1 FOR SMALL PIPE WELDING AND NONDESTRUCTIVE EXAMINATION SEE BECHTEL QUALITY CONTROL MANUAL ASME III, VOL. A, SEC. 9

RESTRAINT
HORIZONTAL V. VERTICAL
B-BEND
FIELD TO FIT
FIELD WELD

Also Available On
Aperture Card

TI
APERTURE
CARD

ENDOR PR. NO.

SP. DWG. NO.




WELD PROCEDURE
MELI-ARC ROD
PRE-HEAT °F
M.D.E.
APPROVED *A. G. G.*

PS-T-Ag
ER308L
80° MIN

WELD PROCEDURE
MELI-ARC ROD
PRE-HEAT °F
M.D.E.
APPROVED *A. G. G.*

PS-P1-T-Ag
ER-308L
90° MIN

This drawing and the design it covers are the property of BECHTEL. They are merely loaned and on the borrower's express agreement that they will not be reproduced, copied, loaned, exhibited, or used except in the limited way and private use permitted by any written consent given by the lender to the borrower.



- NOTES:
1. FIELD TO SHIM AS REQ'D.
 2. FIELD TO GROUT 1" MIN.
 3. ALL WELDS TO BE MADE AT POINT OF INSTALLATION.

HGR. NUMBER	H1	H2	H3	H4	H5	
STD. ASSY. SPH DWG. NO.	601D	601E	601E	750D	701D	88T 1.25" (1")
STD. STR. SPH DWG. NO.	103B	163A	162A	---	---	U.S. 75
LENGTH "E E"	20'	23 3/4'	9'	---	---	P.P.
ELEVATION "B"	---	---	---	---	---	2.375'
DESIGN LOAD	FX 137	206	200	389	---	D.1
LBS.	FY 200	206	186	---	43	2.225'
REMARKS	---	ALT CONN	ALT CONN	P.P.	42"	---


LEGEND SPRING HANGER RIGID HANGER ANCHOR GUIDE

ALLOW 1/16" ROOT GAP ON ALL SOCKET WELDS P. 290 IN DRAFTING MANUAL *VENDOR S. P. 1

C-6 |

Rev. 1

1



BILL OF MATERIAL									
PC	QTY	LEN	SIZE	DESCRIPTION	CLASS	MATERIAL CODE	HEAT NO.		
1	0-8 3/8"	3'	3/4"	PIPE	ECB	ASME SA-376 TP304			
2	0-4 3/8"	3'	3/4"	PIPE	ROS	BLU-BLK P471060012-2			
3	0-2 3/8"	3'	3/4"	PIPE	ECB	ASME SA-376 TP304			
5	0-7 3/8"	1'	1"	PIPE	ECB	ASME SA-376 TP304			
6	0-8 3/8"	1'	1"	PIPE	ROS	BLU-BLK P471060012-2			
7	0-2 3/8"	1 1/2'	1 1/2"	PIPE	ECB	ASME SA-376 TP304			
8	0-8 3/8"	1 1/2'	1 1/2"	PIPE	ROS	BLU-BLK P471060012-2			
9	0-4 3/8"	1 1/2'	1 1/2"	PIPE	ECB	ASME SA-376 TP304			
10	0-0 3/8"	1 1/2'	1 1/2"	PIPE	ROS	BLU-BLK P471060012-2			
11	0-2 3/8"	2'	2"	PIPE	ECB	ASME SA-376 TP304			
12	0-4 3/8"	2'	2"	PIPE	ROS	BLU-BLK P471060012-2			
13	0-1 3/8"	2'	2"	PIPE	ECB	ASME SA-376 TP304			
14	1	3/4"		CAP 3000 THRO	SBO	ASTM A105			
15	1	1 1/2"		FLANGE LG TG 600 SW	ECB	ASME SA-182 GR J16			
16	1	1 1/2"		FLANGE LG TG 600 SW	ROS	BLU-BLK P473060453-2			
17	1	2 1/2"		RED INSERT 3000 SW	ECB	ASME SA-182 GR J16			
18	1	2 1/2"		RED INSERT 3000 SW	ROS	BLU-BLK P473060345-2			
19	1	1 1/2"		RED. TEE 6000 SW	ECB	ASME SA-182 GR J16			
20	1	2"		TEE 3000 SW	ECB	BLU-BLK P473060322-2			
21	1	2"		TEE 3000 SW	ROS	BLU-BLK P473060322-2			
22	1	2"		TEE 3000 SW	ECB	ASME SA-182 GR J16			
				Y GLOBE VLV 1500 SW	CCA	ASME SA-182 F316			
				Y GLOBE VLV 1500 SW	ROS	P4820600784			
				Y GLOBE VLV 1500 SW	CCA	ASME SA-182 F316			
				Y GLOBE VLV 1500 SW	ROS	P4820600784			
				Y GLOBE VLV 1500 SW	CCA	ASME SA-182 F316			
				Y GLOBE VLV 1500 SW	ROS	P4820600784			
				Y GLOBE VLV 1500 SW	CCA	ASME SA-182 F316			
				Y GLOBE VLV 1500 SW	ROS	P4820600784			
				HEX HD BOLTS	ROS	ASME SA-193 GR B7			
				NLT		BLU-BLK Y530750013-2			
				RJ CASKET		ASME SA-194 GR 2H			
						BLU-BLK Y531060004-2			
						SS ASBESTOS WOUND			
						Y533060013			
VENDOR SUPPLIED									
48-XV-1F004B EXPLOSIVE VLV.(I.G.E.)									

HANGER CRITICAL
CLEANLINESS CLASS B

PROBLEM NO. SP.	
SPECIAL CALC YES () NO ()	
TEMP - JOG. °F (F 300/150)	E - JOG. x 10 ³ PSI
EXP COEF - JOG. IN/FT	PRESS - JOG. PSI
MAXIMUM STRESS (PSI)	ALLOW STRESS (PSI)
S _a -	S _a -
SLP-DWT-SSM -	1.2 x S _a -
PIPE SIZE	2" 1 1/2" 1" 3/4"
MAX GRAVITY SPAN	12' 10' 8' 6'
MAX GRAVITY LOAD	78 40 22 13
MAX SEISMIC SPAN	10' 8' 7' 6'
MAX SEISMIC LOAD	182 58 28 13

DATE	DESCRIPTION	DRAWN	CHKD	APPR	HELD	FLD	PROJ	ENGR

REFERENCES	
LINE CLASSIFICATION	SEISMIC CLASS
<input type="checkbox"/> O <input type="checkbox"/> R <input type="checkbox"/> S <input type="checkbox"/> BOP <input type="checkbox"/> RG 128	<input checked="" type="checkbox"/> I <input type="checkbox"/> II <input type="checkbox"/> III
STARTUP No. 53A	SYSTEM No. 27
PAID REV. M-48/10	PLANT DESIGN DATE REV. SPM-24/22
UNIT 1	ELEV. 283'-0"
FOR DOCUMENTATION PROCEDURE NO. 1 FOR SMALL PIPE WELDING AND NONDESTRUCTIVE EXAMINATION SEE BECTEL QUALITY CONTROL MANUAL ASME III VOL. A SEC. 8	
<input checked="" type="checkbox"/> SNUBBER <input type="checkbox"/> RESTRAINT	
H = HORIZONTAL V = VERTICAL B = BEND F.T.F. = FIELD TO FIT F.W. = FIELD WELD	


BECTEL SAN FRANCISCO		
LIMERICK GENERATING STATION UNITS 1 & 2 PHILADELPHIA ELECTRIC COMPANY		
REACTOR ENCLOSURE STAND-BY LIQ. CONTR. INJECT PUMP 1BP-201 DISCHARGE		
JOB NO.	DRAWING NO.	REV.
8031	SP-ECB-114-E2	1

Specification
8031-P-363


Appendix C

VENDOR PR. NO.

REF DWG. NO:
SKM-1567



This drawing and the design it covers are the property of BECHTEL. They are hereby loaned and on the borrower's express agreement that they will not be reproduced, copied, loaned, exhibited, or used except in the manner and for the purpose intended by the issuer to the borrower.



△	26	WB
△	107	WB
△	3	3
REV	CDR	ACR
DATE		

THIS ISOMETRIC IS UNDER THE AUTHORITY OF THE SMALL PIPE FINAL CALCULATION GROUP. NO REVISIONS ARE TO BE MADE WITHOUT PRIOR APPROVAL OF THE LSPE.

LEGEND	
	SPRING HANGER
	RIGID HANGER
	ANCHOR
	GUIDE
	SNUBBER
	RESTRAINT

NOTE:
1) WELDS TO BE MADE IN INSTALLATION
(NOTES CONT)

REV. NOTE
REVISED TO REFLECT CONDITION OF PIPE REDLINES #1 THROUGH #4 M-15.455F & M-15.4 FOR CONSTRUCTION

ATTACH TO SP-PCA-102-E2-H12
DETAIL 'A'

HGR DES IN P/O	HGR MARK	H1	H2	H3	H4
	STD ASSY DWG #	SEE SP-	SEE SP-	SPH-601F	BOOL
STD STR DWG #	ECB-114	ECB-114	SEE SP-PCA-102	DET. 1	
LENGTH "E - E"	E4-H1	E4-H2	HGR DET		
ELEVATION "B"	HGR DET	HGR DET			
DESIGN LOAD LBS					
REMARK			DETAIL 2		

ALLOW 1/8" ROOT GAP ON ALL SOCKET WELDS PIPING SYMBOLS SEE P. 260 IN DRAFTING MANUAL *VENDOR SUPPLIED H =


Also Available On Aperture Card

C-7

Rev. 1

16X

I certify that the microfilmed image contained in this frame is the normal and regular course of business. This is a true and correct and complete reproduction and replacement for and/or of original documents generated by the Bechtel group of companies.
Signed *Kathleen Peterson* Date *12.8.81* Signed *Annella*
Bechtel Operator Microfilm



FA 35 L.P.
22 S.W.
1 F.C.

COLOR CODE AND STOCK CODE NO.		BILL OF MATERIAL			
PC	QTY	SIZE AND DESCRIPTION	AMBE PART	SP	TREAT NO.
COLOR: BLUE/BLACK		PIPE: SMLS, 3S, SCH-80S			
P471060032-2	1	2" 90° ELL.	54376	77804	463742
	2	1 1/2" 90° ELL.			
	3	1" 90° ELL.			
	4	3/4" 90° ELL.			
	5	1/2" 90° ELL.			
	6	3/8" 90° ELL.			
	10	2" 90° ELL.			462746
	11	1 1/2" 90° ELL.			462752
	12	1" 90° ELL.			
	13	3/4" 90° ELL.			
P475060327-2	14	2" TEE			P534-052
P475062246-2	20	2" x 2" x 1" RED TEE			M182
P475063083	21	1 THRD. CAP			
COLOR: BLUE/BLACK		FITTINGS: 3000# S.W.			
P475060318-2	2	2" 90° ELL.	54376	77804	JR
	10	1 1/2" 90° ELL.			M535
	11	1" 90° ELL.			
	12	3/4" 90° ELL.			
	13	3/8" 90° ELL.			
	14	2" TEE			
	20	2" x 2" x 1" RED TEE			
	21	1 THRD. CAP			
COLOR: BLUE/BLACK		VALVES: 1500# S.W.			
P487060079-1	48-036	1" GLOBE-CCA-Y-TYPE	54376	77804	33263
	48-037				69610
COLOR: BLUE/BLACK		PIPE: SMLS, 3S, SCH-80S			
P471060032-2	17	1 1/2" 90° ELL.	54376	77804	M0276
	18	1" 90° ELL.			
P471060032-2	19	3/4" 90° ELL.			

REV NOTE 3:
REVISED TO REFLECT AS BUILT CONDITIONS FOR HANGERS. PIPE REMAINS AS BUILT.
CALL NPS 5FG-18041-20-26
HANGER CRITICAL
CLEANLINESS CLASS "B"

PER STRESS CALC. 1-20-02-176 (REV. 3)
THE LOADS FOR THE UPSTREAM SIDE ONLY OF ANCHOR H-4 ARE AS FOLLOWS
Fx = 1.459K Mx = 16.393K-IN
Fy = .267K My = 4.511K-IN
Fz = .736K Mz = 31.059K-IN
ANCHOR H-4 SHALL BE ATTACHED TO REACTOR BLDG. STEEL @ ELEV. 283'-0"

TI
PERTURE
CARD

REV NOTE 4:
REV'D DETL. 1 (A4) TO SHOW GIRDER GAL IN PIVOTING. ADDED NOTES 2, 3, 4, 5. DELETED HGR. LOADS FOR W1, W2 & W3. ADDED SPEC BREAK & SEISMIC BREAK. REV. DIM TO 3'-3 1/2" WAS 2'-8 1/4". ADDED DIMS 7 1/2" ON SECT. B-B, 3'-7 1/2" ON DET. 1, REV. DIM OF WELD TO 5/8" WAS 6" ON DET. 1. ADDED DET 2 (W3) PER PEN 1104. REV. BILL OF MATL. DELETED W23, 150 REVISED TO REFLECT AS-BUILT COND. FOR HGRS AND REMAINS AS-BUILT FOR PIPES.

R & I 29		REFERENCES		SEISMIC CLASS	
CLASSIFICATION	53A	SEISMIC CLASS	II	SEISMIC CLASS	II
PLANT DESIGN NO.	M-48/15 (0-8)	SEISMIC CLASS	II	SEISMIC CLASS	II
UNIT	1	SEISMIC CLASS	II	SEISMIC CLASS	II

NO	DATE	DESCRIPTION	DRAWN	CHECKED	APP'D
1		SEE REV NOTE 5	JR		
2		INCORP SFHO HGR. REV. 3A	JF		
3		SEE REV NOTE 3	TM		
4		SEE REV NOTE 4	ED		
5		REVISED TO SHOW SHOP & FIELD AS-BUILT CONDITION OF DET. ONLY. REVISED & SUPERSEDES ALL PREVIOUS REV'S BY PIP & ISS'D FOR CONSTR.	ISAM		

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2

PHILADELPHIA ELECTRIC COMPANY

REACTOR BUILDING
STAND-BY LIQUID CONTROL PUMP
DISCH. TO VALVES HV-1FOOG A & B

JOB NO. 8031 DRAWING NO. SP-ECB-114-E4 REV. 5
SHEET 1 OF 2

HORIZONTAL V = VERTICAL

B = BEND F.P. = FIELD TO FIT F.W. = FIELD WELD

8408140320-06



Also Available On
Aperture Card

TI
APERTURE
CARD

VENDOR PR. NO.

REF. DWG. NO.

This drawing and the design it covers are the property of BECHTEL. They are hereby loaned and or the borrower's express agreement that they will not be reproduced, copied, loaned, exhibited, or used except in the limited way and private use permitted by any written consent given by the lender to the borrower.



- NOTES:
1. FIELD TO SHIM AS REQ'D.
 2. FIELD TO GROUT 1" MIN.


ALL WELDS TO BE MADE
AT POINT OF INSTALLATION.

HGR. NUMBER	H1	H2	H3	H4
STD. ASSY.	601E	601E	601E	601E
SPH DWG. NO.				205D
STD. STR.	163A	163A	163A	803C
SPH DWG. NO.				
LENGTH "E E"	27 1/4'	27 1/4'	27 1/4'	9'
ELEVATION "B"				
DESIGN	FX 170			164
LOAD	FY 200	206	213	207
LBS.	FZ	206	245	359
REMARKS	ALT CONN.	ALT CONN.	ALT CONN.	

LEGEND: SPRING HANGER PIG HANGER ANCHOR

ALLOW 1/16" ROOT GAP ON ALL SOCKET WELDS PIPING SYMBOLS SEE P. 760 IN DRAFTING MANUAL *VEND

C 8 / Rev. 1



20 LF
25 S.W.
1 M.J.

BILL OF MATERIAL

PC	QTY	LEN	SIZE	DESCRIPTION	CLASS	MATERIAL CODE	HEAT NO.
					SON	COLONY STOCK CODE NUMBER	
2	0-7		1 1/2"	PIPE	ECB	ASPE SA-376 TP304	
3	1-9 1/2		1"	PIPE	BOS	BLU-BLK P471060034-2	
4	0-7 3/4		1"	PIPE	ECB	ASPE SA-376 TP304	
5	1-3 3/4		1 1/2"	PIPE	BOS	BLU-BLK P471060034-2	
6	0-9 3/4		1 1/2"	PIPE	ECB	ASPE SA-376 TP304	
7	1-0 1/2		1 1/2"	PIPE	BOS	BLU-BLK P471060034-2	
8	0-4 1/2		1 1/2"	PIPE	ECB	ASPE SA-376 TP304	
9	2-9 3/4		1 1/2"	PIPE	BOS	BLU-BLK P471060034-2	
10	2-3 3/4		1 1/2"	PIPE	ECB	ASPE SA-376 TP304	
11	0-8 3/4		1 1/2"	PIPE	BOS	BLU-BLK P471060034-2	
12	1-9 3/4		1 1/2"	PIPE	ECB	ASPE SA-376 TP304	
13	2-9 3/4		1 1/2"	PIPE	BOS	BLU-BLK P471060034-2	
14	1		1 1/2"	90 DEG ELBOW	ECB	ASPE SA-376 TP304	
15	1		1 1/2"	90 DEG ELBOW	BOS	BLU-BLK P471060034-2	
16	1		1 1/2"	90 DEG ELBOW	ECB	ASPE SA-376 TP304	
17	1		1 1/2"	90 DEG ELBOW	BOS	BLU-BLK P471060034-2	
18	1		1 1/2"	90 DEG ELBOW	ECB	ASPE SA-376 TP304	
19	1		1 1/2"	90 DEG ELBOW	BOS	BLU-BLK P471060034-2	
20	1		1 1/2"	FLG Y&C SET	ECB	SA182	
21	1		1 1/2"	RED INSERT	ECB	ASPE SA-376 TP304	
22	1		1 1/2"	RED TEE	ECB	ASPE SA-376 TP304	
48-4F025C	1		1"	Y GLOBE VLV	CCA	ASPE SA-182 F316L	
48-4F024E	1		1"	Y GLOBE VLV	CCA	ASPE SA-182 F316L	
48-4F038C	1		1 1/2"	Y GLOBE VLV	CCA	ASPE SA-182 F316L	
4	4		3/4"	HEX HD BOLTS	ASPE	SA-193 CR 87	
4	4		3/4"	NUT	ASPE	SA-194 CR 2H	
1	1		1 1/2"	H3 GASKET	ASPE	SA-194 CR 2H	

SPECIAL ITEMS
48-XV-1F004C EXPLOSIVE VALVE (GE)

HANGER CRITICAL
CLEANLINESS CLASS B

PROBLEM No. SP		
SPECIAL CALC YES () NO ()		
TEMP = 200 °F (IF 300 °F)	E = 10 ⁶ PSI	
EXP COEF = 0.0001 IN/FT	PRESS = 1000 PSI	
MAXIMUM STRESS (PSI)	ALLOW STRESS (PSI)	
S _p =	S _a =	
SLP-SMT-SSM =	1.2 x S _a	
PIPE SIZE	IN	1
MAX GRAVITY SPAN	10-0	90
MAX GRAVITY LOAD	00	22
MAX SEISMIC SPAN	9-0	74
MAX SEISMIC LOAD	00	8

REFERENCES

LINE CLASSIFICATION	IF SEISMIC CLASS
<input checked="" type="checkbox"/> O <input type="checkbox"/> R <input type="checkbox"/> S <input type="checkbox"/> BOP <input type="checkbox"/> RG 129	<input checked="" type="checkbox"/> I <input type="checkbox"/> II <input type="checkbox"/> III
STARTUP No. 53A	SYSTEM No. 23
PLANT DESIGN Dwg. REV. M-48/18	SPM-241/22
UNIT. 282-C	AREA 16

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2

PHILADELPHIA ELECTRIC COMPANY

REACTOR ENCLOSURE
STAND-BY LIQ. CONTR. INJECT.
PUMP ICP-201 DISCHARGE

8031 9P-ECB-114-E5 1

GUIDE SNUBBER RESTRAINT

H = HORIZONTAL V = VERTICAL B = BEND F.T.F. = FIELD TO FIT F.W. = FIELD WELD

I certify that the microfilm image contained on this microform was made in the normal and regular course of business. This is a true, fair, correct and complete reproduction and replacement for and/or in lieu of original records.

Also Available On
Aperture Card

TI
APERTURE
CARD



8408140320-08

C-9 |  Rev. 1

VENDOR PR. NO.




REV. DWG. NO.

This drawing and the design it covers are the property of BECHTEL. They are hereby loaned and on the borrower's express agreement that they will not be reproduced, copied, loaned, exhibited, or used except in the limited way and precise use permitted by any written consent given by the lender to the borrower.




- NOTES:
1. ALL WELDS TO BE MADE AT POINT OF INSTALLATION
 2. FIELD TO SHIM AS REQUIRED
 3. FIELD TO GROUT 1" MIN.

HGR NUMBER	H1	H2	H3	H4	H5	H6
STD. ASSY. SPH DWG. NO.	7500	7500	601E	601E	601E	600E 6050
STD. STR. SPH DWG. NO.			164A			
LENGTH "E-E"			0-27 1/2"			
ELEVATION "B"						
DESIGN LOAD	FX	331				110
	FY		347	206	230	250
LBS.	FZ	93	206	206	415	47
REMARKS	P-P 42"	P-P 45"	ALT CONCL		DET 30"	DET 25"

LEGEND  SPRING HANGER  RIGID HANGER  ANCHOR

ALLOW 1/16" ROOT GAP ON ALL SOCKET WELDS RIGID HANGER SEE P. 280 IN DRAFTING MANUAL




WELD PROCEDURE
 MELI-Arc NOD
 PRE-HEAT P
 N.D.E.
 APPROVED *A. Smith*

PS-T-4g
 BR00L
 SP MIN
 21

8 L.P.
 26 S.W.
 2 M.J.

BILL OF MATERIAL									
PC	QTY	LEN	SIZE	DESCRIPTION	CLASS	MATERIAL CODE	HEAT NO.		
	1	0'-9"	3/4"	PIPE	ECB	ASME SA-376 TP304			
	2	1'-5"	3/4"	PIPE	ECB	ASME SA-376 TP304			
	3	0'-7"	3/4"	PIPE	ECB	ASME SA-376 TP304			
	4	0'-3"	1/2"	PIPE	ECB	ASME SA-376 TP304			
	5	0'-40"	1/2"	PIPE	ECB	ASME SA-376 TP304			
	6	0'-8"	1/2"	PIPE	ECB	ASME SA-376 TP304			
	7	0'-6"	1/2"	PIPE	ECB	ASME SA-376 TP304			
	8	0'-9"	1/2"	PIPE	ECB	ASME SA-376 TP304			
	9	0'-4"	1/2"	PIPE	ECB	ASME SA-376 TP304			
	10	0'-6"	1/2"	PIPE	ECB	ASME SA-376 TP304			
	11	1'-4"	1/2"	PIPE	ECB	ASME SA-376 TP304			
	12	1	3/4"	90 DEG ELBOW 3000 SW	ECB	ASME SA-182 304			
48-40034	1		1/2"	CHECK VALVE 1500 SW	CCA	ASME SA-182 304			
	13	1	3/4"	FLANGE LG TO 600 SW	ECB	ASME SA-182 304			
	14	1	1 1/2" x 3/4"	RED TEE 3000 SW	ECB	ASME SA-182 304			
	15	1	1 1/2" x 3/4"	RED TEE 3000 SW	ECB	ASME SA-182 304			
	16	1	1 1/2"	TEE 3000 SW	ECB	ASME SA-182 304			
	17	0	1 1/2"	TEE 3000 SW	ECB	ASME SA-182 304			
	18	1	1 1/2"	TEE 3000 SW	ECB	ASME SA-182 304			
	1		3/4"	V GLOBE VLV 1500 SW	CCA	ASME SA-182 304			
48-40034	1		1 1/2"	V GLOBE VLV 1500 SW	CCA	ASME SA-182 304			
	4		3/4"	EX HD BOLTS		ASME SA-193 304			
	4		3/4"	NUT		ASME SA-193 304			
	1		3/4"	N3 GASKET		ASBESTOS WOUND			
	48-PSV-029A	PRESS. SFTY. VALVE							
	48-PT-1N004A	PRESS. TRANSMITTER							
	48-1AT-207	NITROGEN ACCUMULATOR							
	19	1	3/4"	COOT VALVE STEM		ASME SA-193 304			
	4		3/4"	NUT		ASME SA-193 304			
	1		1 1/2"	25 GASKET		ASBESTOS WOUND			

HANGER CRITICAL
 CLEANLINESS CLASS B



PROBLEM No. SP	
SPECIAL CALC. YES () NO ()	
TEMP. = 70 °F	EXP COEF. = 10 / FT
MAXIMUM STRESS (PSI)	ALLOW STRESS (PSI)
SLP-DWT-SSM	12 x 1/2
PIPE SIZE	
MAX GRAVITY SPAN	
MAX GRAVITY LOAD	
MAX SEISMIC SPAN	
MAX SEISMIC LOAD	

NO	DATE	DESCRIPTION	DRAWN	CHEK'D	APP'D	HELD	APP'D	REV
1	1/14/81	THIS IS TO BE RECORDED IN SUPERSEDES ALL OTHER REV'S AND IS TO BE USED FOR CLASST.						

REFERENCES			
LINE CLASSIFICATION	SEISMIC CLASS	START UP No.	SYSTEM No.
G <input checked="" type="checkbox"/> R <input type="checkbox"/> S <input type="checkbox"/> BOP <input type="checkbox"/> RG <input type="checkbox"/> 128	I <input checked="" type="checkbox"/> II <input type="checkbox"/> III <input type="checkbox"/>	536	23
PLANT DESIGN DIV. REV	SPM-241/22	UNIT	AREA
M-48/10		283'-0"	16

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY

REACTOR ENCLOSURE
 STAND-BY LIO. CONTR. INJECT.
 PUMP 1AP-201 DISCHARGE


JOB NO. 8031 DRAWING NO. SP-ECB-111-E8 REV. 0

GUIDE JOE SHUBBER H RESTRAINT

INDOR BL P L I E D H = HORIZONTAL, V = VERTICAL B = BEND P F P = FIELD TO FIT F W = FIELD WELD


Also Available On
Aperture Card

**TI
APERTURE
CARD**



C-10/1

Rev. 1



BILL OF MATERIAL							
PC	QTY	LEN	SIZE	DESCRIPTION	CLASS	MATERIAL CODE	HEAT NO.
1	0-9 3/4'	3/4"	3/4"	PIPE	ECB	ASME SA-376 TP304	
2	0-7 3/4'	3/4"	3/4"	PIPE	ECB	ASME SA-376 TP304	
3	1-5 3/4'	3/4"	3/4"	PIPE	ECB	ASME SA-376 TP304	
4	0-11 3/4'	1 1/2"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
5	1-4 3/4'	1 1/2"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
6	1-3 3/4'	1 1/2"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
7	0-3 3/4'	1 1/2"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
8	0-6 0"	1 1/2"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
9	0-9 3/4'	1 1/2"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
10	0-6 3/4'	1 1/2"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
11	1-10 1/2'	1 1/2"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
12	0-10 3/4'	1 1/2"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
13	0-9 3/4'	1 1/2"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
14	0-6 3/4'	1 1/2"	1 1/2"	PIPE	ECB	ASME SA-376 TP304	
15	1	3/4"	90 DEG ELBOW	ECB	ASME SA-182 GR7304		
16	1	1 1/2"	90 DEG ELBOW	ECB	ASME SA-182 GR7304		
17	1	1 1/2"	90 DEG ELBOW	ECB	ASME SA-182 GR7304		
18	1	1 1/2"	90 DEG ELBOW	ECB	ASME SA-182 GR7304		
19	1	3/4"	PLANCE LG TO	ECB	ASME SA-182 GR7316		
20	1	1 1/2"	FLG. TEE	ECB	ASME SA-182 GR7304		
21	1	1 1/2"	TEE	ECB	ASME SA-182 GR7304		
22	1	1 1/2"	TEE	ECB	ASME SA-182 GR7304		
23	1	1 1/2"	TEE	ECB	ASME SA-182 GR7304		
24	1	1 1/2"	TEE	ECB	ASME SA-182 GR7304		
1	1	3/4"	GLOBE VLV	CCA	ASME SA-182 F316		
1	1	1 1/2"	GLOBE VLV	CCA	ASME SA-182 F316		
25	1	5/4"	CRACK VALVE	CCA	ASME SA-182 GR7304		
4	4	5/8"	NUT				
1	1	3/4"	WASHER				
48-1BT207				NITROGEN ACCUMULATOR			
48-PSV-1F029B				PRESSURE SAFETY VALVE			
48-PT-1N004B				PRESSURE TRANSMITTER			

NO	DATE	DESCRIPTION	BY	CHK'D	APPR.	WELD	APPV.	PREL. DES'N

REFERENCES			
53A	23	NONE	
M-48/10	SPH-241/22		
1	283'-8"	16	

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2

PHILADELPHIA ELECTRIC COMPANY


REACTOR ENCLOSURE
STAND-BY LIQ. CONTR. INJECT. PUMP 1BP-201 DISCHARGE

8031 SP-ECB-114-E9 0

8408140320-09

Also Available On
 Aperture Card
**APERTURE
 CARD**

8408140320-10



c-11 | 

Rev 1

VENDOR PR. NO.

REF. DWG. NO.

This drawing and the design it covers are the property of DECENTEL. They are hereby loaned and on the borrower's express agreement that they will not be reproduced, copied, loaned, exhibited, or used except in the limited way and proviso use permitted by any written consent given by the lender to the borrower.




(HOLD)

HGR NUMBER	H1	H2	H3	H4	H5	H6
STD. ASSY. SPH DWG. NO.	7500	7500	601E	601E	601E	601E
STD. STR. SPH DWG. NO.			164A			
LENGTH "E.E."			27'6"			
ELEVATION "						
DESIGN	JR	JJ				110
LOAD	17		347	206	115	200
LBS	12	93	206	206	206	47
REMARKS			4.5°	ALT DET W		DET B

LEGEND  SPRING HANGER  RIGID HANGER  ANCHOR

ALLOW 1/16" ROOT GAP ON ALL SOCKET WELDS PIPING SYMBOLS SEE P 290 IN DRAFTING MANUAL

1 1/2" 400-1-0008-178 JAN



BILL OF MATERIAL							
PC	QTY	LEN	SIZE	DESCRIPTION	CLASS	MATERIAL CODE NUMBER	HEAT NO.
	8		LF.				
	24		S.W.				
	2		M.J.				
1	1	1'-5 3/8"	3/4"	PIPE	ECB	ASME SA-375 F304	
2	2	0'-9 3/4"	3/4"	PIPE	BOS	BLU-BLK P473060011-2	
3	3	0'-7 3/4"	3/4"	PIPE	ECB	ASME SA-375 F304	
4	4	0'-3 3/8"	1 1/4"	PIPE	BOS	BLU-BLK P473060011-2	
5	5	1'-4 3/8"	1 1/4"	PIPE	ECB	ASME SA-375 F304	
6	6	0'-9 3/4"	1 1/4"	PIPE	BOS	BLU-BLK P473060011-2	
7	7	0'-4 3/8"	1 1/4"	PIPE	ECB	ASME SA-375 F304	
8	8	0'-6 3/8"	1 1/4"	PIPE	BOS	BLU-BLK P473060011-2	
9	9	0'-8 3/8"	1 1/4"	PIPE	ECB	ASME SA-375 F304	
10	10	0'-40 3/8"	1 1/4"	PIPE	BOS	BLU-BLK P473060011-2	
11	1		3/4"	90 DEG ELBOW 3000 SW	ECB	ASME SA-182 GR316	
11	1		3/4"	CHECK VALVE	CCA	ASME SA-182 GR316	
11	1		1 1/2"	1500 SW	BOS	P4820601504	
13	1		3/4"	FLANGE LG TG 600 SW	ECB	ASME SA-182 GR316	
14	1		1 1/2"	FLANGE LG TG 600 SW	ECB	ASME SA-182 GR316	
15	1		1 1/2" x 3/4"	RED TEE 3000 SW	BOS	BLU-BLK P473060011-2	
16	1		1 1/2" x 3/4"	RED TEE 3000 SW	ECB	ASME SA-182 GR316	
17	1		1 1/2"	TEE 3000 SW	ECB	ASME SA-182 GR316	
18	1		1 1/2"	TEE 3000 SW	ECB	ASME SA-182 GR316	
48-F029C	1		1 1/2"	V GLOBE VLV 1500 SW	CCA	ASME SA-182 GR316	
48-PT-1N004C	1		3/4"	V GLOBE VLV 1500 SW	BOS	P4820600804	
SPECIAL ITEMS							
48-PSY-1F029C				PRESSURE SAFETY VLV.			
48-PT-1N004C				PRESSURE TRANS.			
48-CT-207				NITROGEN ACCUM.			
12	1	34.36		ROOT VALVE STEM		ASME SA-419 W 304 D 473060011-2	
4	4	4.03		COUPLERS		ASME SA-193 SA 321 Coupl Y530100011-2	
4	4	3/4		NUTS		ASME SA-193 SA 321 NUTS Y530100011-2	
4	4	5/8		NUTS		ASME SA-193 SA 321 NUTS Y530100011-2	
1	1	1 1/2		R5 GASKET		See 473060011-2 Y530100011-2	
1	1	3/4		R5 GASKET		See 473060011-2 Y530100011-2	

**HANGER CRITICAL
CLEANLINESS CLASS B**

118-E11-HG
RING EAST
DET B

NOTES:
FIELD TO SHIM AS REQ'D.
FIELD TO CRUT 1" MIN.
ALL WELDS TO BE MADE AT POINT OF INSTALLATION.

WELD PROCEDURE HELIARC ROD
PRE-HEAT 75° MIN
N.O.E.
APPROVED B. Boyd

ATTACH TO ICP-201
5/8" CL 7
WELD TYPE A
NITROGEN ACCUM
HOLD
SEE TAG NO. SP-402-100-03

1/2" x 3" x 1/4"
5/8" x 4" x 3/8"
8 5/8" x 11" x 11"
1/8" WEDGE ANCHORS


PROBLEM NO. SP			
SPECIAL CALC. YES () NO ()			
TEMP. °F (300.0)	E. °F (100.0)		
EXP. COEF. (0.000)	W. (FT)	PRESS. (000.0)	PSIG
MAXIMUM STRESS (PSI)		ALLOW STRESS (PSI)	
S ₁ *	S ₂ *	S ₃ *	
SLP-DWT-SEM *		12 x 3/4"	
PIPE SIZE	IN.	W.	
MAX GRAVITY SPAN	FT-IP	E.P.	
MAX GRAVITY LOAD	LB	14	
MAX SEISMIC SPAN	FT-IP	E.P.	
MAX SEISMIC LOAD	LB	14	

No.	DATE	DESCRIPTION	DRAWN (CHKD)	APPD	WELD	PSI	PROJ ENG. U

GUIDE		10E SNUBBER	RESTRAINT	REFERENCES		BECTEL SAN FRANCISCO	
				LINE CLASSIFICATION 0 1 2 3 4 5 6 7 8 9 10 11 12		SEISMIC CLASS 0 1 2 3 4 5 6 7 8 9 10 11 12	
START/UP No.		SYSTEM No.		INSTR. CL.		TICKS	
510		23		NONE			
PROJ. REV.		PLANT DESIGNING REV.					
M-48/10		SPM-241/22					
UNIT		AREA					
1		283-0*		16			
				FOR DOCUMENTATION PROCEDURE WD - 1 FOR SMALL PIPE WELDING AND NONDESTRUCTIVE EXAMINATION, SEE BECTEL QUALITY CONTROL MANUAL ASME III, VOL. A, SEC. 8.			
8031		SP-ECB-114-E11		8			

Also Available On
Aperture Card

VENDOR PR. NO.
REF DWG. NO.
SMA-1467



This drawing and the design it covers are the property of BECHTEL. They are hereby loaned and on the borrower's express agreement that they will not be reproduced, copied, loaned, exhibited, or used except in the limited way and for the use permitted by any written consent given by the lender to the borrower.

TI APERTURE CARD

NOTES:
1. 3PH-808C ITEMS


LEGEND	
	SPRING HANGER
	RIGID HANGER
	ANCHOR
	GUIDE
	SNUBBER
	RESTRAINT

ITEMS	HOLD			
	H1	H2	H3	H4
0 HGR MARK	201	202	203	204
STD ASSY DWG #	201	202	203	204
STD STR DWG #	201	202	203	204
LENGTH "E - E"	21"	9"	9"	9"
ELEVATION "B"		26'10 1/2"	26'10 1/2"	
DESIGN LOAD LBS		100	100	100
REMARK				

ALLOW 1/16" ROOT GAP ON ALL SOCKET WELDS PIPING SYMBOLS SEE P. 280 IN DRAFTING MANUAL

8408140320-11

C-12 Rev. 1



43 LP
15 SW

COLOR CODE AND STOCK CODE NO.		BILL OF MATERIAL			
ITEM	QTY	SIZE AND DESCRIPTION	ASME	OR	HEAT NO.
COLOR NUMBER		ECB FITTINGS: 3000# S.W.		MATERIAL	
P473060035-2	1	2" 90° ELL.			
	2	2" 90° ELL.			
	3	2" 90° ELL.			
	4	2" 90° ELL.			
	5	2" 90° ELL.			
	6	2" 90° ELL.			
	7	2" 90° ELL.			
COLOR NUMBER		ECB FITTINGS: 3000# S.W.		MATERIAL	
P473060333-2	8	1 2" 90° ELL.			
	9	1 2" 90° ELL.			
	10	1 2" 90° ELL.			
	11	1 2" 90° ELL.			
	12	1 2" 90° ELL.			
	13	1 2" 90° ELL.			
P473060334-2	14	1 2" COUPLING			
P473060334-2	15	1 2" COUPLING			

WVTS
0.0
0.014
0.0
145
② & ④ ONLY.

WELD PROCEDURE
HELI-ARC ROD
PRE-HEAT 7"
N.D.E.
APPROVED _____
P6-T-Ag
ER308L
80° MIN
PT

PROBLEM NO. 8	
SPECIAL CALC. YES <input type="checkbox"/> NO <input type="checkbox"/>	
TEMP. $\frac{1}{2}$ (F/300K)	S = $\frac{1}{2}$ 1 1/2" PS
EXP. COEF. = .009	PRISM = 200 PS
MAXIMUM STRESS (PSI)	ALLOW. STRESS (PSI)
W =	W =
SLP-W/L-GSS =	1.2 x $\frac{1}{2}$ "
PIPE SIZE	
MAX GRAVITY SPAN	2'-0"
MAX GRAVITY LOAD	77.4#
MAX SEISMIC SPAN	17'-0"
MAX SEISMIC LOAD	6.2#

REV. 5-77
REV. 10-76
REV. 10-76 BY PD & USED FOR CONVT. See [Signature]

HOLD		
N5	H6	H7
100	100	100
100	100	100
100	100	100
100	100	100
100	100	100
100	100	100

REFERENCES		SEISMIC CLASS
LINE CLASSIFICATION		
53A	COY CODE	NONE
M 48/10	PLANT DESIGN CODE	SPN-230/19; 240/19
1	ELEV.	253'-0"
	AREA	15 & 16.
FOR DOCUMENTATION PROCEDURE WD-1 FOR SMALL PIPE WELDING AND NONDESTRUCTIVE EXAMINATION, SEE BECHTEL QUALITY CONTROL MANUAL ASME XI, VOL. A, SEC. 8		


BECHTEL
SAN FRANCISCO
LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY
REACTOR BUILDING
STAND-BY LIQUID CONTROL PUMP
DISCH. TO VALVES HV-1F006 A & B

VENDOR SUPPLIED H = HORIZONTAL V = VERTICAL S = BEND F.T.P. = FIELD TO FIT F.W. = FIELD WELD JOB NO. 8031 DRAWING NO. SP-ECB-114-E12 REV. 0

Specification
 6031-P-363

Appendix C



Also Available On
 Aperture Card



C-13

Rev. 1

		DATA	REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE No.	DBD-102						
	MATERIAL	A106 GR B						
	LINE THICKNESS (IN)	1.500"						
MECHANICAL ENGINEER	LINE O.D. (IN)	20.00"						
	MODE	I II III						
	PRESS. PSIG							
	TEMP F							
STRESS ENGINEER	EXP. COEFF. IN/100FT							
	EXP. COEFF. MIL-IN/IN							
	MOD. OF ELAS. E PSI							



STRESS APPROVALS

REV	THERMAL	SEISMIC

REV. J NOTE:

REDRAWN (SEE NOTE 1)
 ADDED PLUGS TO FE INCOIC CONNECTIONS PER FAB ISO,
 ADDED PENETRATION IDENTIFICATION NO'S, ADDED PIPE SUPPORTS & DATA POINTS.
 DELETED PRESS/TEMP DATA PER STRESS GROUP MARK-UP.
 CALC. 1-15-51A WAS CALC. NO. 1-15-51.
 SEISMIC I CHANGED TO SEISMIC II, CHANGED FROM NUMERICAL TO ALPHA NUMERICAL

NOTE:

- THIS DWG. SUPERCEDED SK-M-298 REV 9 (11"x17")

REFERENCE

- M-06 P.I.D.
- M-189 PIPING PLAN AREA 7
- M-178 PIPING PLAN AREA 6
- DBD-102-1 FAB ISO
- DBD-102-2 "
- DBD-102-3 "

CALC NO 1-15-51A

MODE DESCRIPTION

- MODE I
- MODE II
- MODE III

8408140320-12

TI APERTURE CARD

DATE	REVISIONS	BY	CHKD	DESIGN	APP'D

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2

PHILADELPHIA ELECTRIC COMPANY

FW. FROM HEATERS IAE-106, IBE-106 & ICE-106 TO REACTOR BLDG.


DESIGN NO.	DRAWING NO.	REV.
8031	SK-M-298	J

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							▲ ANCHOR
							□ GUIDE
							⊥ SNUBBER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

Specification
803-F-363

Appendix C


Also Available On
Aperture Card



		DATA	REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE NO.	DBD-102						
	MATERIAL	20' SMLS ASTM A 106 (GR. B) OR ASTM A 135 OR EC-70, CL. 1						
	LINE THICKNESS (IN)	.844 1.500 1.740						
MECHANICAL ENGINEER	LINE D. (IN)	10.750 20.00 34.00						
	MODE	I II III						
	PRESS. PSIG							
	TEMP. F							
STRESS ENGINEER	EXP. COEFF. IN/100FT							
	EXP. COEFF. MIL-IN/IN							
	MOD. OF BLAS. E PSI							

C-14

Rev. 1



STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV R. NOTE:
 REDRAWN (SEE NOTE 1)
 ADDED TE CONNECTIONS & PLUGS PER FAB ISO.
 ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION
 DELETED VALVE PRESS / TEMP DATA PER STRESS GROUP MARK-UP.
 CHANGED REV. NO. FROM NUMERICAL TO ALPHA NUMERICAL. SK-M-299A WAS SK-M-299.

NOTE
 1. THIS DWG SUPERCEDED.
 SK-M-299 REV 17 (11"x17")

- REFERENCE**
- M-06 P.I.D.
 - M-189 PIPING PLAN AREA 7
 - DBD-102-1 FAB ISO.
 - DBD-102-2 " "
 - DBD-102-3 " "
 - DBD-102-4 " "
 - DBD-102-5 " "
- CALC. NR 1-15-51

MODE DESCRIPTION

- MODE I
- MODE II
- MODE III

8408140320-13

NO.	DATE	BY	CHKD	REVISION	APPV
-----	------	----	------	----------	------

SCALE: _____

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY

FEED WATER SYSTEM FROM
 *6 HEATERS TO REACTOR
 PEN

	JOB NO.	DRAWING NO.	REV.
	3031	SK-M-299A	R

TI
 APERTURE
 CARD

* HERE NOT REQ'D. FOR SEI. I
 AS-BUILT RECONCILIATION FOR
 MODELING PURPOSES ONLY.
 SEE CALC. NO. 1-15-51A.

CLOUDED PORTION OF ISO
 IS FOR REF. ONLY. FOR THE
 LATEST DIMENSIONS SEE
 SKM-299B


CLOUDED PORTION OF ISO
 IS FOR REF. ONLY. FOR THE
 LATEST DIMENSIONS SEE
 SKM-299B

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							● RIGID HANGER
							★ ANCHOR
							□ GUIDE
I							10E SNUBBER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

Specification
8031-P-363

Appendix C


Also Available On
Aperture Card



		DATA	REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE No	DBD-102						
	MATERIAL	ASTM A 153 OR A 153 CL 1						
	LINE THICKNESS (IN)	844 1.574 1.740						
MECHANICAL ENGINEER	LINE D. (IN)	10 7/8 20.00 24.00						
	MODE	I B III						
	PRESS PSIG							
	TEMP							
STRESS ENGINEER	EXP. COEFF. IN/100FT							
	EXP. COEFF. MIL-IN/IN							
	MOD. OF ELAS. PSI							

C-15

Rev. 1



TI
APERTURE
CARD

CLOUDED PORTION OF ISO
IS FOR REF. ONLY. FOR THE
LATEST DIMENSIONS SEE
SKM-232A

STRESS APPROVALS

REV	THERMAL	SEISMIC

REV. P. NOTE:

REDRAWN (SEE NOTE 1)
ADDED TE CONNECTIONS & PLUGS PER
FAB ISO.
ADDED PIPE SUPPORTS & DATA
POINTS.
DELETED VALVE PRESS/TEMP DATA
PER STRESS GROUP MAKE UP.
SK-M-299B WAS SK-M-299. CALC. NO.
1-15-51A WAS CALC. 1-15-51. CHANGED
SEISMIC I TO SEISMIC II. CHANGED
FROM NUMERICAL TO ALPHANUMERICAL.

NOTE

1. THIS DWG. SUPERCEDED
SK-M-299 REV 17 (11x17)

REFERENCE

- M-06 PFI D...
- M-187 PIPING PLAN AREA 7
- DED-102-1 FAB ISO.
- DED-102-2 "
- DED-102-3 "
- DED-102-4 "
- DED-102-5 "
- CALC. NR 1-15-51A

MODE DESCRIPTION

- MODE I
- MODE II
- MODE III

8408140320-14

NO.	DATE	BY	REVISION	DESCRIPTION

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							● RIGID HANGER
							★ ANCHOR
							⊞ GUIDE
-I	II	III					HOE SNUBBER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT


BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

FEED WATER SYSTEM FROM
*6 HEATERS TO REACTOR
PEN

REV NO.	DRAWING NO.	APP.
8031	SK-M-299B	R

TI APERTURE CARD



Q-LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
G. E. PIPING							● SPRING HANGER
							● RIGID HANGER
							▲ ANCHOR
28							⊕ GUIDE
I	II						⊖ SNUBBER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

STRESS APPROVALS		
REV	THERMAL	SEISMIC
K	R/24	2-27-74

REV N Note:
ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION
DELETED VALVE, PRESS & TEMP DATA PER STRESS GROUP
MARK-UP

THIS STRESS ISO APPLIES AS FOLLOWS:			
UNIT No. 1 AS SHOWN	UNIT No. 2 OFF HAND		
EBB-104	EBB-104	DES	CHKD
		DATE	
		1-17-74	1-17-74

REV. K NOTE™
ADDED NOTE AT G.E./BECHTEL INTERFACE
(REF: CLR-M-4419F)

REFERENCE
M-41 PIPING PLAN
M-01 PIPING PLAN
M-368 PIPING PLAN
EBB-104-1 REV 26, FAB. 150
EBB-104-2 REV. C, FAB. 150
CALC. 1-01-224
MODE DESCRIPTION
MODE I - DESIGN
MODE II - MAXIMUM

NOTE:
I. GE HANGERS, SEE DWG. NO. 8031-M-2D-1 (1)-G SHT. 1..

NO.	DATE	REVISION	BY	CHKD	APPD
1		RECORDED "MV408" 16" V. PIP. SAYING TO WRITING FOR M-4419F			
2		SEE REV. K NOTE			
3		PIPE VALVE IMPROVED			
4		POINTEDED			
5		SEE EPV N NOTE			
6		ISSUED FOR STRESS ANALYSIS			

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC TURBINE BLDG. UNIT # 1 & 2
MAIN STEAM PIPING (LINE B)




8031	SK-M-4503 N
------	-------------

Specification
 8031-P-363
 Appendix C

Also Available On
 Aperture Card


8408140320-16
 C-17

Rev. 1



		DATA			REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE No.	EBB-106			Δ	4/73	JDA			
	MATERIAL	SML A BME SA-10664B								
	LINE THICKNESS (IN)	.750	.538	.432						
MECHANICAL ENGINEER	LINE O.D. (IN)	14	18	6.625	Δ	2/73	HS/LSA			
	MODE	I	II	III						
	PRESS. PSIG									
	TEMP F									
STRESS ENGINEER	EXP. COEFF. IN/100FT									
	EXP. COEFF. MIL-IN/IN									
	MOD. OF ELAS. E PSI									

Piping Section 8031-P-363



TI APERTURE CARD

VA.X.A.06
P56B

VA.Y.A.05
P35

UNIT 2 EBB-206 IS SUPERSEDED BY SKM-2752 EBB-207 BY SKM-2748

9-LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
EBB-107	A	8/1/73	gdb				● SPRING HANGER
SML ASME SA-106-B							■ RIGID HANGER
.750 .938							▲ ANCHOR
14 18	A	8/1/73	10/csa				□ GUIDE
I II III							⊞ SNUBBER
							⊞ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

STRESS APPROVALS		
REV	THERMAL	SEISMIC
B	RRJ 8-23-74	

REV. H NOTE: 13
ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION
DELETED VALVE, PRESS & TEMP DATA PER STRESS & BUDGET

THIS STRESS ISO APPLIES AS FOLLOWS:			
UNIT No. 1 AS SHOWN	UNIT No. 2 OFF HANG		
EBB-106	EBB-207		
EBB-107	EBB-208		
DES	CHKD.	ENGR.	DATE
C.M.	12-74	1-14-74	

REFERENCE
M-01 REV 3 P&ID
M-152 PIPING PLAN
M-368 " " "
EBB-106-1 REV. B FAB 150
EBB-106-2 REV. B FAB 150
EBB-107-1 REV. B FAB 150
STRESS CALC 1-01-226

MODE DESCRIPTION
MODE I DESIGN
MODE II MAXIMUM

REV. 6' EBB-106 PER FCR M-6710 REV. 1	F.Y.	JK	±	/	REV 1/5
ROTATED HV-109 15° UPWARD PER NCD-755 ADDED SEISMIC FLAG CONTN 12-01-73	AM.	J	±	/	REV 1/5
DELETED UNIT 2 STAMP	BR	J	±	/	REV 1/5
REVISED AS SHOWN	BR	J	±	/	REV 1/5
SEE REV H NOTE	NSM	J	±	/	REV 1/5
REISSUED FOR UNIT 2 ADDED	NSM	J	±	/	REV 1/5
ISSUED FOR STRESS ANALYSIS	NSM	J	±	/	REV 1/5

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY


ISOMETRIC TURBINE BLDG UNIT #1
MAIN STEAM BYPASS PIPING

8031 SK-M-1504 H

specification
9031-P-363

Appendix C


Also Available On
Aperture Card



		DATA	REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE No	CHB-101						
	MATERIAL	316L SS	A	7/5/76	mc			
	LINE THICKNESS (IN)	2X .237	2	7/5/76	mc	11	5/12/76	
MECHANICAL ENGINEER	LINE O.D (IN)	1 1/2 4.5	4	7/5/76	mc			
	MODE	I B III						
	PRSS PSIG							
STRESS ENGINEER	TEMP							
	EXP. COEFF. IN/100FT							
	EXP. COEFF. MIL-IN/IN							
	MOD OF BLAS. E PSI							

8408140320-17
C-18

Rev. 1



STRESS APPROVALS	
REV	SEISMIC
	THERMAL

GBB-101 MODE DESCRIPTION
 MODE I NORMAL SYSTEM OPERATION
 MODE II MAXIMUM SYSTEM OPERATION
 MODE III LPCI, FO47 OPEN
 MODE IV SYSTEM IDLE

GBB-102 MODE DESCRIPTION
 MODE I NORMAL SYSTEM OPERATION FO47 OPEN
 MODE II MAXIMUM SYSTEM OPERATION FO47 OPEN
 MODE III LPCI, FO47 OPEN
 MODE IV LPCI, FO47 CLOSED
 MODE V SHUT DOWN, FO47 OPEN

REV. A NOTES
 ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION. DELETED PROBABLY TEMP/VALVE DATA FOR STRESS MARK-UP PERMISED SKM 1508 TO 1508A

REFERENCE

M-21	PA&B SHT 27
M-227	PIPING PLAN
M-228	
M-229	
M-249	

NOTES:

- COUNTERSINK IN TURK WALL MATCH 3/8\"/>

X	REV PER PERM...
W	REV PER PERM...
Z	REV PER PERM...
Y	REV PER PERM...
U	REV PER PERM...
V	REV PER PERM...
S	REV PER PERM...
R	REV PER PERM...
Q	REV PER PERM...
P	REV PER PERM...
O	REV PER PERM...
N	REV PER PERM...
M	REV PER PERM...
L	REV PER PERM...
K	REV PER PERM...
J	REV PER PERM...
I	REV PER PERM...
H	REV PER PERM...
G	REV PER PERM...
F	REV PER PERM...
E	REV PER PERM...
D	REV PER PERM...
C	REV PER PERM...
B	REV PER PERM...
A	REV PER PERM...

O-LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
GBB-102							● SPRING HANGER
							■ RIGID HANGER
							★ ANCHOR
							≡ GUIDE
							⊕ SNOOPER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC - REACTOR BUNDLE
 RESIDUAL HEAT REMOVAL


SCALE: 1/4" = 1'-0"

NO. 8031 SK-M-1508A 84

specification
8031-P-363

Appendix C

Also Available On
Aperture Card




CLOUDED PORTION OF ISO
IS FOR REF. ONLY. FOR THE
LATEST DIMENSIONS SEE
SA-M 1611 B4c

		DATA			REV	DATE	BY	REV	DATE	B
PIPING ENGINEER	LINE No.	GBB-118								
	MATERIAL	SM15 ASME SA-106, GRB			A	7/27/73	GAZ			
	LINE THICKNESS (IN)	.375	.375	.237	A	7/27/73	GAZ			
MECHANICAL ENGINEER	LINE O.D. (IN)	18	12.75	4.5	A	7/27/73	GAZ			
	MODE	I	II	III						
	PRESS. PSIG									
STRESS ENGINEER	TEMP F									
	EXP. COEFF. IN/100FT									
	EXP. COEFF. MIL-IN/IN									
	MOD. OF ELAS. E PSI									

8408140320-18

C-19

Rev. 1



STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. F NOTE:
 REV AS SHOW TO AGREE WITH FAB ISO
 REF. FME 3136.

REV. H. NOTE:
 ADDED PIPE SUPPORTS & DATA POINTS FOR RECON.
 CILIATION & DELETED VALVE, TEMP & PRESS DATA PER STRESS
 GROUP MARK-UP. SK-M-1511A (WAS SK-M-1511)

REFERENCE

M-51 P&ID
 M-229 PIPING PLAN
 M-230
 M-231
 GBB-118-2 FAB ISO REV. 18
 STRESS CALC PI-10-60

MODE DESCRIPTION

MODE I-NORMAL (P-300)
 MODE II-MAXIMUM (P-300)
 MODE III-NORMAL SHUT DOWN, MODE D

NO	DATE	REVISION	BY	CHKD	REWORK SUPP	ENGR	PROJ ENGR	APPR
A	10/1/78	ORIG FOR STRESS ANALYSIS						
B	11/1/78	ADDED MODE DESCRIPTION	T.S.					
C	11/1/78	ADDED TEMP. DATA & REV CORRS. PER P&ID	WCP					
D	11/1/78	REV' PIPING TO MEET STRESS REQUIREMENTS AND AS NOTED	EBB	ALG				
E	11/1/78	ADDED 1\"/>						
F	11/1/78	SEE REV F NOTE	JBR					
G	11/1/78	ADDED PENET I.D. POOL/PSA-136	JMC					
H		SEE REV. H NOTE						

TI APERTURE CARD

Q-LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							▲ ANCHOR
							≡ GUIDE
I							⊞ SNUBBER
							⊞ RESTRAINT

SCALE: DESIGNED: DRAIN WILLSON; CHECK: ENGR

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY


ISOMETRIC - REACTOR BUILDING
 RESIDUAL HEAT REMOVAL - UNIT #1

JOB NO. 8031; DRAWING NO. SK-M-1511A; REV. H

specification
8031-P-363

Appendix C

Also Available On
Aperture Card




CCN REV 0
CALC. NO. PL-10-59


		DATA			REV	DATE	BY	REV	DATE
PIPING ENGINEER	LINE No.	GBB-118							
	MATERIAL	SMLS ASME SA-106, GRS			A	9/27/79	BAR		
	LINE THICKNESS (IN)	.375	.375	.237	A	9/27/79	BAR		
MECHANICAL ENGINEER	LINE O.D. (IN)	18	12.75	4.5	A	9/27/79	BAR		
	MODE	I	II	III					
	PRESS. PSIG								
STRESS ENGINEER	TEMP F								
	EXP. COEFF. IN/100FT								
	EXP. COEFF. MIL-IN/IN								
	MOD. OF ELAS. E PSI								

8408140320-19
C-20

Rev. 1



TI
APERTURE
CARD



Q-LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							★ ANCHOR
							□ GUIDE
I	II	III					⊕ SNUBBER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. F NOTE:
REV AS SHOWN TO AGREE WITH FAB ISO REF. FME 3136.

REV. H NOTE:
ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION. DELETED PRESS./TEMP. & VALVE DATA PER STRESS MARK-UP. SK-M-1511C (WAS SK-M-1511),

REFERENCE

M-51 P41D
M-229 PIPING PLAN
M-290
M-231
GGB-118-2 FAB ISO REV. 18
CALC# PI-10-59

MODE DESCRIPTION

MODE I-NORMAL (P-300)

MODE II-MAXIMUM (P-300)

MODE III-NORMAL SHUT DOWN, MODE D


REV	DATE	DESCRIPTION	BY	CHKD	APP'D	DATE	REV	DATE	BY	CHKD	APP'D	DATE
H		SEE REV. H NOTE	AE									
G		ADDED PENET I.D. POOL PA-115	JMC									
F		SEE REV. F NOTE	JBR									
E		ADDED 1\"/>										
D		REV. PIPING TO MEET STRESS REQUIREMENTS AND AS NOTED	EMB									
C		ADDED POOL I.D. REV. LOADS PER P-300	WPP									
B		ADDED MODE DESCRIPTION	T.S.									
A		SCALE FOR STRESS ANALYSIS	WPP									

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC - REACTOR BUILDING
RESIDUAL HEAT REMOVAL - UNIT

8031 SK-M-1511 C H



L	SEE REV L NOTE					
A	7/27/78 DIM: 2'-0\"/>					
G	7/17/78 CHANGE DIMS & EL ON 8\"/>					
K	5-28-83 ADDED NOTE TO REFER. FOR M14258					

STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV L NOTE:
 ADDED PIPE SUPPORTS & DATA POINTS FOR RECON. DILATION & DELETED VALVE TEMP. & PRESS DATA PER STRESS GROUP MARK-UP ISSUED OFF FOR M-15154F FOR M16382 F & L FOR M16448 F.

TI APERTURE CARD

REFERENCE STRESS CALC # P1-10-60

FOR M14258F	M-15154F	REF FOR
M-51-2	P&ID	REV. 7
M-227	PIPING PLAN	38
M-228	"	39
M-229	"	10
M-246	"	11
GBB-117-1	P&B ISO	REV. 10
GBB-118-1	"	REV. 17

- GBB-117 MODE DESCRIPTION
- MODE I NORMAL SYSTEM OPERATION
FOO3 OPEN
 - MODE II MAXIMUM SYSTEM OPERATION
FOO3 CLOSED
 - MODE III LPCT, FOO3 OPEN
 - MODE IV LPCT, FOO3 CLOSED
- GBB-118 MODE DESCRIPTION
- MODE I NORMAL SYSTEM OPERATION
FOO3 OPEN
 - MODE II MAXIMUM SYSTEM OPERATION
FOO3 OPEN
 - MODE III LPCI
 - MODE IV SYSTEM IDLE

J	7/14/78	ADDED PENET. I.D. P005/PSA-126	JMO	FM					
H	7/17/78	REVISION FOR T.S. 10/10/78	FY	WIP					
B	7/20/78	ISSUED MODE DESCRIPTION	T.S.						
A	7/27/78	ISSUED FOR STRESS ANALYSIS	REV						

Q-LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
GBB-118				E	1/20/78	ANON	● SPRING HANGER
SMLS ASME SA-106, G&B	A	7/27/78	PAZ	E	1/20/78	ANON	■ RIGID HANGER
.575 .322	A	7/27/78	PAZ	E	1/10/78	ANON	★ ANCHOR
18 8.625	A	7/27/78	PAZ	E	4/20/78	ANON	≡ GUIDE
I II III							⊥ SNUBBER
							⊥ RESTRAINT

SCALE ———

DESIGNED BY: **WILLIAMSON**

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY


ISOMETRIC - REACTOR BUILDING
RESIDUAL HEAT REMOVAL - UNIT #1

JOB NO.	DRAWING NO.	REV.
8031	SK-M-1514A E	

specification
8031-P-363

Appendix C

Also Available On
Aperture Card





CLOUDED PORTION OF 180 IS FOR REF. ONLY. FOR THE LATEST DIMENSIONS SEE SKM1514A

18" G88-120
CONT. ON
SK-M-1515


18" G88-118
CONT. ON
SK-M-1511

W.P.E.L. 223 - 2 1/4"

18" G88-101
CONT. ON
SK-M-1508



DETAIL 1




NOTE:

1. H2O VOID BETWEEN (ON ONE OR FCR

	DATA	REV	DATE	BY	REV	DATE
PIPEFITTER ENGINEER	LINE No.	688-117			E	4/2/78
	MATERIAL	SMLS A106 SA-106, A106B		A	7/2/78	8/1/78
	LINE THICKNESS (IN)	.875	.812	A	7/2/78	8/1/78
MECHANICAL ENGINEER	LINE O.D. (IN)	18	8.625	A	7/2/78	8/1/78
	MODE	I	II	III		
	PREM. PNIG					
STRESS ENGINEER	EXP. COEFA. IN/100FT					
	EXP. COEFF.					
	MOD. OF ELAS. E (PSI)					

8408140320-21
C-22

Rev. 1



NOTE: I.S.I. CLEARANCE
UGS AND WELD
(IDE) AS REPORTED
11-298F.

E	4/20/75	MO-1703A-B EYFAN ADDED PER DCN. # 17 ON M-51-2	BY	DATE	BY	DATE
A	7/27/75	UM: 207 WAS 19K, 8-0 WAS 5.7K	BY	DATE	BY	DATE
G	4/14/76	CHANGE DIMS & E-ONS GGB-117 & 118 CONN PER FCI: M-9129P, ADD. PER 150 W	BY	DATE	BY	DATE
K	1-27-81	ADDED NOTE TO REFER. PER M-14258	BY	DATE	BY	DATE
L	1/26/83	SEE REV. L NOTE	BY	DATE	BY	DATE

STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. L NOTE:
ADDED PIPE SUPPORTS & DATA POINTS
FOR RECONCILIATION. DELETED
PRESS./TEMP./VALVE DATA PER STRESS
MARK-UP.

TI APERTURE CARD

REFERENCE STRESSAL # P-10-56

FOR M-14258F	REV. 7
M-51-2 P&ID	31
M-227 PIPING PLAN	39
M-228	10
M-229	11
M-246	12
GGB-117 P&ID 150	REV. 10
GGB-118 " " "	REV. 17

GBB-117 MODE DESCRIPTION

MODE I NORMAL SYSTEM OPERATION
FOOS OPEN

MODE II MAXIMUM SYSTEM OPERATION
FOOS CLOSED

MODE III LPCI, FOOS OPEN

MODE IV LPCI, FOOS CLOSED

GBB-118 MODE DESCRIPTION

MODE I NORMAL SYSTEM OPERATION
FOOS OPEN

MODE II MAXIMUM SYSTEM OPERATI
FOOS OPEN

MODE III LPCI

MODE IV SYSTEM TIE

Q-LISTED

BY	DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
	GBB-118			E	4/20/75			● SPRING HANGER
		A	7/27/75	E	4/20/75			■ RIGID HANGER
	.575 .822	A	7/27/75	E	1/24/76			▲ ANCHOR
	18 8.625	A	7/27/75	E	8/20/76			□ GUIDE
	I II 7 III							○ HANGER NUMBER
								○ STRESS DATA POINT

NO.	DATE	DESCRIPTION	BY	CHKD	APPD


BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC REACTOR BUILDING
RESIDUAL HEAT REMOVAL UNIT

0031 SK-M-1514 B

Rev K



STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV F NOTE:
 CHANGED DIM. 3'-5" TO 3'-4" PER FAB 150 LAPPED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION & RELETED VALVE, TEMP / PRESS DATA PER STRESS GROUP MARK-UP. INCORP FOR M12, 108P REV. 1.

TI APERTURE CARD

REFERENCE
 M-51 P&ID SHEET 2 REV. 2
 M-229 PIPING PLAN REV. 10
 GBB-120-1 FAB. 100 REV. 14

CALC PI-10-60

MODE DESCRIPTION

- MODE I-NORMAL (P-300)
- MODE II-MAXIMUM (P-300)
- MODE III-NORMAL SHUT DOWN, MODE 'D'

REV	DATE	REVISIONS	BY	CHKD	DESIGN	ENGR	PROJ	APPV
F		SEE REV. F NOTE	NSH					
E	2/28	INCORP FOR M-12108F	TL	WIP				
D	7/24	REV PER P&ID M-215F	JB.	EP				
C	7/28	ADDED SI FLAG DRAIN SAL						
B	7/28	3/4" GBB-126 CONN.						
A	9/29	ADDED MODE DESCRIPTION	T.S.					
A	9/29	ISSUED FOR STRESS ANALYSIS						

Q - LISTED

Y	DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
1								● SPRING HANGER
2								■ RIGID HANGER
								▲ ANCHOR
								≡ GUIDE
	I							⊞ SNUBBER
	II							⊞ RESTRAINT
	III							

SCALE: _____

BECHTEL
SAN FRANCISCO


LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC - REACTOR BUILDING
RESIDUAL HEAT REMOVAL - UNIT #1

JOB No.	DRAWING No.	REV.
8031	SK-M-1515A	F

Specification
8031-P-363

Appendix C



Also Available On
Aperture Card

TI
APERTURE
CARD


CCM REV 0
CALC. NO. P110-65A

8408140320-23

C-24

Rev. 1


	DATA	REV	DATE	BY	REV	DATE	
PIPING ENGINEER	LINE No.	GBB-119					
	MATERIAL	SMLS ASME SA-106, GR B					
	LINE THICKNESS (IN)	.375	SCV. 40	.500	A	7/27/72	DRZ
MECHANICAL ENGINEER	LINE O.D. (IN)	18	4.5	22	A	7/27/72	DRZ
	MODE	I	II	III			
	PRESS. PSIG						
	TEMP F			100			
STRESS ENGINEER	EXP. COEFF. IN/100FT						
	EXP. COEFF. MIL-IN/IN						
	MOD. OF ELAS. & PR						



18" GBB-119
CONT. ON
SK-M-1524
W.P. EL. 242'-0 7/8"

W.P. EL. 242'-0 7/8"

SEE POINT "A"
THIS ISO
SEALED PENET.
AIR / STN TIGHT
5'-8 1/2"



CONT'D. ON
SK-M-1519B
CALC. PI-10-62


PI-10-65A

CLIPPED PORTION OF ISO
IS FOR REF. ONLY. FOR THE
LATEST DIMENSIONS SEE
SK-M-1519B



W.P. EL. 185'-7 3/8"

18" GBB-119
THIS SHEET



W.P. EL. 178'-6 1/2"

W.P. EL. 179'-0 1/4"

Q-LISTED

STRESS APPROVALS		
REV	THERMAL	SEISMIC
B	REV	REV

NOTES:

- COUNTERBORE 1/2" THK WALL PIPE ENDS TO MATCH 3/8" THK WALL TEE.
- VALVES ARE ASSI GR CF8M, SCH. 80 ENDS.
- WELD 22" SCH 80 JOINTS PER 688 RULES IN SPEC. 8081-P. 805 EXCEPT MAX. WALL IS 1.200".
- C BORE FOR SCH. 80 22" CONN. = 19.990" ± .010
- FOR 22" SIZE FITTINGS USE SCH 80 CARBON STL
- STAINLESS STEEL TRANSITIONS NOT REQUIRED DUE TO LIMITED FREQUENCY AND DEGREE OF THERMAL TRANSIENTS.
- COUNTERBORE 18" END OF REDUCERS TO STD. WALL (4HT 72.2 DE P. 488).

REV P NOTE:

ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION, DELETED PRESS, TEMP & VALVE DATA PER STRESS GROUP MARK-UP
ADDED REF. FOR M 16435F.
ADDED 3/4" HALF C/PLSS PER FAB ISO.

STRESS CALC. PI-10-65A

- M-51 PE1D SH 1 OF 2
- M-237 PIPING PLAN
- M-238
- M-239
- M-240
- FAB-150 GBB-119-11-REV.3

REFERENCE TO
M-11647F
FOR M 16435F

- 688-102-4 REV 3
- 688-119-5 REV 18
- 688-119-7 REV 12
- 688-119-4 REV 7

- MODE I-NORMAL (P-300)
- MODE II-MAXIMUM (P-300)
- MODE III-LPCI MODE A-1

P	SEE REV. P NOTE	W/SN	REV	CHK	APP
1	MODED REF. FOR M 16474F, PENET. NO. P007/PSA 127, P007/PSA-128 & P008/PSA-128.	E.Y.	WP	REV	NEW
2	REV. 688-119-11 PER M 16474F, 688-119 PER PLID M-1519B, REV. 688-119-11.	JMC	FW	REV	NEW
3	REV. 688-119-11 PER M 16474F, 688-119 PER PLID M-1519B, REV. 688-119-11.	FY	FW	REV	NEW
4	DELETED REFERENCE TO NOTE 1	FY	FW	REV	NEW
5	ADDED NOTES TO REV. 688-119 PER PLID M-1519B, REV. 688-119-11.	TL	FW	REV	NEW
6	REV. SPEC. CHG.	JB, AG	FW	REV	NEW
7	ISSUED FOR STRESS ANALYSIS	AM, VAC	FW	REV	NEW

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							★ ANCHOR
							□ GUIDE
							⊕ SNUBBER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC - REACTOR BUILDING
RESIDUAL HEAT REMOVAL - UNIT #1

JOB NO.	DRAWING NO.	REV
8031	SK-M-1519A	P

specification
8031-P-363

Appendix C

Also Available On
Aperture Card




TI
APERTURE
CARD


C-25

8408140320-24

Rev. 1



		DATA		REV	DATE	BY	REV	DATE
PIPING ENGINEER	LINE No.	GBB-119						
	MATERIAL	SMLS ASME SA-106, GR. B		A	7/7/70	222		
	LINE THICKNESS (IN)	.375	5/4.40	.500	A	7/7/70	222	H 2/2/70
MECHANICAL ENGINEER	LINE O.D. (IN)	18	4.5	22	A	7/7/70	222	H 2/2/70
	MODE	I	II	III				
	PRESS. PSIG	12						
	TEMP F							
STRESS ENGINEER	EXP. COEFF. IN/100FT							
	EXP. COEFF. MIL-IN/IN							
	MOD. OF ELAS. E PSI							




STRESS APPROVALS		
REV	THERMAL	SEISMIC
B	REB	REB

- NOTES:**
- COUNTERBORE 1/2" THK WALL PIPE ENDS TO MATCH 3/8" THK WALL TEE.
 - VALVES ARE ASSI GR CRB1, SCH. 80 ENDS.
 - WELD 22" SCH 80 JOINTS PER 688 RULES IN SPEC 8081-P. 808 EXCEPT MAX. WALL IS 1.200".
 - C BORE FOR SCH. 80 22" CONN. = 19.990 ± .010
 - FOR 22" SIZE FITTINGS USE SCH 80 CARBON ST.
 - STAINLESS STEEL TRANSITIONS NOT REQUIRED DUE TO LIMITED FREQUENCY AND DEGREE OF THERMAL TRANSIENTS.
 - COUNTERBORE 18" END OF REDUCERS TO STD. WALL (HIT 72.2 OF P. 400).

REV. P NOTE: SK-M-1519B WAS SK-M-1519
 ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION, DELETED PRESS, TEMP & VALVE DATA PER STRESS GROUP MARK-UP

M-51	P&ID	SR 1002	REFERENCE
M-257	PIPING PLAN		M-11647E
M-238			M-16435F
M-239			
M-246			
FAB-150	688-119-5 REV. 17		
CALC NO:	PI-10-62		



CCN REV. 0
 CALC. NO. PI-10-62

Q - LISTED

MODE	DESCRIPTION
MODE I	NORMAL (P-300)
MODE II	MAXIMUM (P-300)

Q	APPROVED	DATE	BY	REVISION	DESCRIPTION	DATE	BY	REVISION	DESCRIPTION
P	5				SEE REV. P NOTE				
N	6				REVISION FOR M-11647E OF NET. 10. 2001/04/17. 1700/04/17-17 & 1700/04/17-18				
M	4				REVISION FOR M-11647E OF NET. 10. 2001/04/17. 1700/04/17-18 (WAS 1700/04/17-18)				
L	7				DELETED REFERENCE TO NOTE 1				
K	19				ADDED P&ID FOR THE PIPING SYSTEM				
G	7				REV. SPEC. CHG.				
A	1				11-20-00 FOR STRESS ANALYSIS				


BY	DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
								● SPRING HANGER
								■ RIGID HANGER
								▲ ANCHOR
								≡ GUIDE
								⊥ SNUBBER
								⊥ RESTRAINT
								○ HANGER NUMBER
								○ STRESS DATA POINT

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC REACTOR BUILDING
 RESIDUAL HEAT REMOVAL UNIT

8031 SK-M-1519B Q



DETAIL 1
HANGER LOCATIONS ONLY

CCN REV 0
CALC.
NO PI-10-62

Q-LISTED

BY	DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
								● SPRING HANGER
								■ RIGID HANGER
								★ ANCHOR
								≡ GUIDE
								⊞ SNUBBER
								⊞ RESTRAINT
								○ HANGER NUMBER
								○ STRESS DATA POINT

STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. F NOTE
REV AS SHOWN TO AGREE WITH
FAB ISO. REF. FME 3186.

REV. G NOTE:
REVISED PER LATEST FAB ISO & FCR
"N-6247 F.A. ADDED FAB ISO NOTE.

REV. J NOTE: SK-M-1524A WAS SK-M-1524
ADDED PIPE SUPPORTS & DATA POINTS
FOR RECONCILIATION;
DELETED VALVE & PRESS/TEMP
DATA PER STRESS GROUP MARK-
UP.

REFERENCE
CALC. NR PI-10-62
M-51 P&ID
M-259 PIPING PLAN
M-240 " " " "
M-241 " " " "
M-220 " " " "
M-209 " " " "
M-210 " " " "
GBB-119-5 FAB ISO REV. 18
GBB-119-6 FAB ISO REV. 14
NOTE: THIS IS A SEISMIC CLASS I SYSTEM

MODE DESCRIPTION
MODE I-NORMAL (P-300)
MODE II-MAXIMUM (P-300)
MODE III-LPCI, MODE A-I

NO.	DATE	REVISIONS	BY	CHKD	DESIGN	ENGR	APPV
J	1/23/62	SEE REV. J NOTE	JDR	JDR	JDR	JDR	JDR
H	1/22/62	ADDED RELIEF VLV. POOL PSA-136	JMG	FY	CRP	JDR	JDR
G	1/18/62	SEE REV. G NOTE	SP	SP	JDR	JDR	JDR
F	1/17/62	SEE REV. F NOTE	JBR	JDR	JDR	JDR	JDR
E	1/17/62	ADDED VALVE DATA & SEALS	SAL	JDR	JDR	JDR	JDR
D	1/17/62	REV. PIPING TO MEET STRESS REQUIREMENTS AND AS NOTED	EBB	ALS	JDR	JDR	JDR
C	1/17/62	REVISED AS NOTED.	KAP	JDR	JDR	JDR	JDR
K	1/17/62	ADDED REF. FCR-M16435P	JMG	JDR	JDR	JDR	JDR
A	1/17/62	ISSUED FOR STRESS ANALYSIS	JDR	JDR	JDR	JDR	JDR

SCALE: _____

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY


ISOMETRIC - REACTOR BUILDING
RESIDUAL HEAT REMOVAL - UNIT #1

JOB NO.	8031	DESIGNER NO.	SK-M-1524A	REV.	K
---------	------	--------------	------------	------	---

Specification
8031-P-363

Appendix C

Also Available On
Aperture Card




TI
APERTURE
CARD

		DATA			REV	DATE	BY	REV	DATE
PIPING ENGINEER	LINE No.	GBB-119						E	11/24/76
	MATERIAL	SCH. 80 ASME SA-106, G.E.B.			A	7/7/75	BAR	E	11/24/76
	LINE THICKNESS (IN)	.575	.575	.237	A	7/7/75	BAR	E	11/24/76
MECHANICAL ENGINEER	LINE O.D. (IN)	18.000	12.750	4.500	A	7/7/75	BAR	E	11/24/76
	MODE	I	II	III					
	PRESS. PSIG								
STRESS ENGINEER	TEMP F								
	EXP. COEFF. IN/100FT								
	EXP. COEFF. MIL-IN/IN								
	MOD. OF ELAS. E/PV								

8408140320-26
C-27

Rev



CCN REV 0
 CALC.
 NO PI-10-67

9-LISTED

STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. F NOTE

REV AS SHOWN TO AGREE WITH
 FAB ISO. REF. FME 31:6.

REV. G NOTE

REVISED PER LATEST FAB ISO & FCR
 *N-6247 F.A. ADDED FAB ISO NOTE.

REV. J NOTE

ADDED PIPE SUPPORTS & DATA POINTS
 FOR RECONCILIATION; ADDED
 VALVE 112'S.
 DELETED VALVE & PRESS/TEMP
 DATA PER STRESS GROUP MARK-UP.

REFERENCE

- M-31 P&ID SHT 1
- M-239 PIPING PLAN
- M-240 " " "
- M-241 " " "
- M-220 " " "
- M-209 " " "
- M-210 " " "
- GBS-119-G FAB ISO REV. 14

NOTE:
 THIS IS A SEISMIC CLASS I SYSTEM
 STRESS CALC NO PI-10-67
MODE DESCRIPTION

- MODE I-NORMAL (P-300)
- MODE II-MAXIMUM (P-300)
- MODE III-LPCI, MODE A-1

REV	DESCRIPTION	BY	CHK	APP	DATE
J	SEE REV J NOTE	AD	SR		
H	ADDED PIPE I & R PA-124	JMG	FJ		
G	SEE REV G NOTE	SP			
F	SEE REV F NOTE				
E	ADDED VALVE DATA & SEALS	SAL			
D	KEY PIPING ELEMENT STRESS RECONCILIATION AND AS NOTED				
C	REMOVED AS NOTED				
B	ADD MODE DESCRIPTIONS				
A	ISSUED FOR FAB ISO				

REV	DATE	BY	REV	DATE	BY	LEGEND
						● SPRING HANGER
						■ RIGID HANGER
						★ ANCHOR
						□ GUIDE
						⊥ SHIMMER
						⊥ RESTRAINT
						○ STRESS DATA POINT
						○ HANGER NUMBER

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY


ISOMETRIC REACTOR BUILDING
 RESIDUAL HEAT REMOVAL UNIT

30031 SK-M-1524C J

Specification
8031-P-363

Appendix C


Also Available On
Aperture Card



		DATA			REV	DATE	BY	REV	DATE
PIPING ENGINEER	LINE No.	GBB-106							
	MATERIAL	SMLS ASME SA-106, GEB			A	7/27/73	002		
	LINE THICKNESS (IN)	.280	.237		A	7/27/73	002		
MECHANICAL ENGINEER	LINE O.D. (IN)	6.625	4.5		A	7/27/73	002		
	MODE	I	II	III					
	PRESS. PSIG								
	TEMP F								
STRESS ENGINEER	EXP. COEFF. IN/100FT								
	EXP. COEFF. MIL-IN/IN								
	MOD. OF ELAS. E PSI								

C-28

Rev 1



TI
APERTURE
CARD

CCN REV. 0
CALC. NO. PI-10-99

Q-LISTED

Y.	DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
								● SPRING HANGER
								■ RIGID HANGER
								★ ANCHOR
								□ GUIDE
I	II	III						⊥ SNUBBER
								⊥ RESTRAINT

STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. D NOTE:
ADDED PIPE SUPPORTS / DATA POINTS FOR RECONCILIATION.
DELETED VALVE / PRESS/TEMP DATA PER STRESS MARK-UP.
ADDED VALVE NOS IF0B1 IF0B2 & TRANSITION BETWEEN CLASS I SEISMIC AND CLASS II A SEISMIC SYSTEM TO REF. PHID M-51 SHT. 2.

REFERENCE
M-51 PHID
M-229 PIPING PLAN AREA 15
GBB-106-1 FAB 150 REV. 17
CALC NO PI-10-99
REF. NCR-8197



MODE DESCRIPTION
MODE I-NORMAL (F-300)
MODE II-MAXIMUM (P-300)
MODE III-REACTOR ISOLATION, MODE C-1

8408140320-27

E	1/13/99	REVISED TO REF. NCR 8197	F	WTF	SA	PL	DEC
D	5/14/83	SEE REV. D NOTE	AL	ADP	JSB	T.D.	PP
C	1/11/81	INC. FOR M-6510F REV. 1 REV. AS SHOWN	F.Y.	J.B.	BR	PP	PP
B	1/11/81	ADD MODE DESCRIPTION	T.S.	PP	PP	PP	PP
A	7/1/79	ISSUED FOR 1/22/79	PP	PP	PP	PP	PP

BECHTEL
SAN FRANCISCO
LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY
ISOMETRIC-REACTOR BUILDING
RESIDUAL HEAT REMOVAL - UNIT #1


8031	SK-M-1534	E
------	-----------	---

Specification

8031-P-363

Appendix C

Also Available On
Aperture Card



8408140320-28
C-29

Rev. 1

		DATA		REV	DATE	BY	REV	DATE
PIPING ENGINEER	LINE No.	DLA-112					C	1/5/76
	MATERIAL	SA725	ASME SA-333 Gr G	A	1/9/73	BAZ	C	1/5/76
	LINE THICKNESS (IN)	.688		A	1/9/73	BAZ	C	1/5/76
MECHANICAL ENGINEER	LINE O.D. (IN)	12.750		A	1/9/73	BAZ	C	1/5/76
	MODE	I	II	III				
	PRESS. PSIG							
STRESS ENGINEER	TEMP F							
	EXP. COEFF. IN/100FT							
	EXP. COEFF. MIL-IN/IN							

CCN REVO
CALC.
NO. 1-10-05

STRESS APPROVALS

REV	THERMAL	SEISMIC
8	RRJ 4-11-77	

REV J NOTE:

REVISED TO INCORP FOR M-8779F.

REV. L NOTE:

ADDED HANGERS AND DATA POINTS FOR RECON. DELETED VALVE / PRESS. / TEMP. DATA. CORRECTED LOCATION OF CLASH CLEARANCE FOR FAB. I.S.C.

REV. G NOTE:

REVISED DIMS. TO AGREE W/ FAB 150. REF PLB 9464 DATED 4-11-77 & VENDOR DNG. M-1-E21-F006-C-1.1.

REV. H NOTE:

REV. 12" DCA-GT WAS 12" DLA-GT. REV DIMS 41.5" WAS 6'-0" 1/2, 3'-11 1/2" WAS 2'-4 1/2", 23 1/2" WAS 6" TO AGREE WITH FAB. 150.

REFERENCE


M-41	PIID	CALL NO. 1-10-05
M-51	"	"
M-234	PIPING PLAN	"
M-235	"	"
M-241	"	"
DLA-112-1	REV 17	FAB. 150.
DCA-318-1	REV. 12	"
	MODE DESCRIPTION	

MODE I - NORMAL REACTOR OPERATION

MODE II - MAXIMUM REACTOR CONDITIONS

MODE III - LPCI MODE OF RHR (A-1)

H	SEE REV. H NOTE	DTD	BJS	4/11/77	4/11/77
G	SEE REV G NOTE	JBR	A	4/11/77	4/11/77
F	SEE REV F NOTE	JBR	A	4/11/77	4/11/77
E	ISSUED FOR HOLD PER PLB-106-C 4-7-78	BW	VER	4/11/77	4/11/77
	ADDED B/W BOSS FOR 1" DCA CONN	LTL	4/11/77	4/11/77	4/11/77
L	SEE REV L NOTE	SG	JSE	4/11/77	4/11/77
K	INCLUDE FILE #15074P	PJO	4/11/77	4/11/77	4/11/77
J	SEE REV J NOTE	JL	4/11/77	4/11/77	4/11/77
A	ISSUED FOR STRESS ANAL	J.O.	4/11/77	4/11/77	4/11/77



Q-LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
DCA-318	F						● SPRING HANGER
SEARCHED BOMBS LISTED CLT TP316L BOM 30	F	3/19/79	hgw				■ RIGID HANGER
688	F	3/19/79	hgw				★ ANCHOR
12750	F	3/19/79	hgw				□ GUIDE
I	II	III					10E INUBER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

SCALE: _____

DESIGNED: _____

DRAWN: J.O.

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY


ISOMETRIC - REACTOR BUILDING (DRYWELL)
RESIDUAL HEAT REMOVAL - UNIT #1

8031 SK-M-1542 L

Specification
8031-P-363

Appendix C

Also Available On
Aperture Card




TI
APERTURE
CARD

8408140320-29
C-30

CGN REV 1
CALC. NO. HO-10

	DATA	REV	DATE	BY	REV	DATE	
PIPING ENGINEER	LINE No. DCA-104						
	MATERIAL 8M15 SA-312 TP 304 304P	A	11-13-73	BAZ	C	1/1/74	RAZ
	LINE THICKNESS (IN) .687	A	11-13-73	BAZ			
MECHANICAL ENGINEER	LINE O.D. (IN) 12.750	A	11-13-73	BAZ			
	MODE I II III						
	PRESS. PSIG						
	TEMP F						
STRESS ENGINEER	EXP. COEFF. IN/100FT						
	EXP. COEFF. MIL-IN/IN						
	MOD. OF ELAS. E PSI						

Rev. 1



STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. F NOTE:
 REV. TO AGREE WITH FAB. ISG
 RELEASED "HOLD" REF. TME 3/36.
 ADD'D MATERIAL SPECS.

REV. G NOTE:
 REV. TO REF. FCR-M14698F ONLY

REV. H NOTE:
 ADDED HANGERS AND DATA POINTS
 FOR RECONCILIATION. DELETED VALVE/
 PRESS/TEMP. DATA, PER STRESS
 GROUP MARK-UP.

REFERENCE

M-51	P4ID	REV. 2
M-213	PIPING PLAN	REV. 2
M-225	"	REV. 4
M-229	"	REV. 10
DCA-104-2	FAB. 150	REV. 13
REF. FCR-M14698F	FAB. 150	REV. 2
DCA-104-4	FAB. 150	REV. 2

STRESS CALC. # 1-10-10

MODE DESCRIPTION

MODE I - NORMAL (P-300)
 MODE II - MAXIMUM (P-300)
 MODE III - SHUTDOWN COOLING
 (KHR PROCESS DIAGRAM)

REV	DATE	DESCRIPTION	BY	CHKD	APPV
H	10/10	SEE REV. H NOTE	JBR	AUS	J.O.
G	9/29	SEE REV. G NOTE	AT	JS	J.O.
F	9/29	SEE REV. F NOTE	JBR	AUS	J.O.
E	9/29	ISSUED FOR STRESS ANAL.	J.O.		J.O.
J	9/29	REV. FOR VALVE INFO, SPTL. SPTS.	B.R.		J.O.
C	9/29	REV. FOR VALVE INFO, SPTL. SPTS.	B.R.		J.O.
B	9/29	ADDED WEIGHT OF VALVE	J.O.		J.O.
A	9/29	ISSUED FOR STRESS ANAL.	J.O.		J.O.

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
DCA-104	F						● SPRING HANGER
BEAN WELD ASME SA-286 CL 1 TP 316L SCH 100	F	9/29	AT				■ RIGID HANGER
.845	F	9/29	AT				★ ANCHOR
12.750	F	9/29	AT				□ GUIDE
I							⊕ SNUBBER
II							⊖ RESTRAINT
III							○ STRESS DATA POINT
							○ HANGER NUMBER

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY


ISOMETRIC-REACTOR BUILDING (DRYWELL)
 RESIDUAL HEAT REMOVAL - UNIT #1

8031 SK-M-1546

specification
8031-P-363


Appendix C

Also Available On
Aperture Card




DETAIL-1

NOTE 1:
FOR SUPPORT LOADS & PIPE STRESSES
ON THIS LINE, CALC. # 1-10-11A REV. 2




CLOUDED PORTION OF ISO
IS FOR REF. ONLY. FOR THE
LATEST DIMENSIONS SEE
SKM/548B

CCN REV 0
CALC. 1-10-11A
NO



PENETRATION X-12 LOOKING IN
NORTHWARD DIRECTION




20" HBB-118
CON T. ON
SK-M-1539D
CALC # 1-10-31

	DATA	REV	DATE	BY	REV	DATE	
PIPING ENGINEER	LINE No.	DCA-105					
	MATERIAL	SMLS SA-312 TP304					
	LINE THICKNESS (IN)	3/32					
MECHANICAL ENGINEER	LINE D. (IN)	20.000					
	MODE	I II III					
	PRESS. PSIG						
STRESS ENGINEER	TEMP F	/H					
	EXP. COEFF. IN/100FT						
	EXP. COEFF. MIL-IN/IN						

8408140320-30

C-31



STRESS APPROVALS		
REV	THERMAL	SEISMIC
B	KBY	
	8-13-74	

REV. H NOTE:
 ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION. DELETED PRESS. TEMP & VALVE DATA PER STRESS GROUP MARK-UP INCORP. FOR MIG, 255F, INCORP. FSK SHT. 1 REV. 0.

REV. G NOTE:
 1 3/16" WAS 12 1/16" PER VENDOR REQUEST. ADDED FAB 150 REFERENCE. PLUGGED 3/4" CONN. PER P&ID M-51 SHEET 2 REV. 8.

REV. F NOTE:
 ADDED 1" CONN PER FOR M15694F.

TI APERTURE CARD

REFERENCE

M-43	P&ID	
M-51		
M-213	PIPING PLAN	
M-225		
M-239		
DCA-105-3	REV 4 FAB 150	
DCA-105-1	REV 15	
	STRESS CALC. = 1-10-11A	

MODE DESCRIPTION

MODE I - NORMAL REACTOR OP. (P-300)

MODE II - MAXIMUM " " " "

MODE III - SHUTDOWN COOLING

REV	DATE	REVISIONS	BY	CHKD	DESIGN SUPP	DRWG	APPV
H		SEE REV. H NOTE	RSP	BJS			
G		SEE REV. G NOTE	RSP	BJS			
F		SEE REV. F NOTE	JBR				
E		ISSUED FOR HOLD PER P&ID 156 C ADDED 2" DCA-105 PER P&ID 51 SHT. REV. 8					
D		3'-6" WAS 4'-6" ADDED S.C. TRANSITION PIPE	HR				
C		ADDED 2 KEY DRYS, VLY INVT. 1 REV MATERIAL	BR				
B		CHANG. 2" VALVES TO 2" 200# FLG. NEAR DIM.	TS				
A		ISSUED FOR STRESS ANAL.	J.O.				

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
DCA-105	E						● SPRING HANGER
SEAMWELD ASME SA-358 CL. 1 TP-316L	E	3/19/74	KBY				■ RIGID HANGER
903 MIN. WALL	E	3/19/74	KBY				▲ ANCHOR
20,000	E	3/19/74	KBY				□ GUIDE
I	II	III					⊕ SNUBBER
							⊥ RESTRAINT

SCALE: DESIGNED: DRAWN: J.O.

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY


ISOMETRIC - REACTOR BUILDING (DRYWELL)
 RESIDUAL HEAT REMOVAL - UNIT #1

8031 SK-M-1548A H

Specification
8031-P-363

Appendix C

Also Available On
Aperture Card




		DATA	REV	DATE	BY	REV	DATE	B
PIPING ENGINEER	LINE No.	ECB-III						
	MATERIAL	SML ASME SA-312 OR SA-376 TP304		A	11-13-73	ALZ		
	LINE THICKNESS (IN)	.280		A	11-13-73	ALZ		
MECHANICAL ENGINEER	LINE O.D. (IN)	6.625		A	11-13-73	ALZ		
	MODE	I	II	III				
	PRESS. PSIG	A						
STRESS ENGINEER	TEMP F							
	EXP. COEFF. IN/100FT							
	EXP. COEFF. MIL-IN/IN							
	MOD. OF ELAS. E PSI							

8408140320-31
C-32

Rev 1

W'ECB-III
CONT. ON
SK-M-6794 B
CALC. - P1 - 10-22



TI
APERTURE
CARD

CCN REV. 0
CALC.
NO. 1-10-22

Q-LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							▲ ANCHOR
							≡ GUIDE
I							⊥ SNUBBER
							⊥ RESTRAINT

STRESS APPROVALS

REV	THERMAL	SEISMIC
B	REV 8-13-79	

REV E NOTE:

RELOCATED GATE VALVE MO-1F012 PER STRESS GROUP REWORK NOTICE LP-DW-2 & LP-DW-3. ALSO REVISE CONT. 150 TO SK-M-6794.

REV. F NOTE:

ADDED HANGERS AND DATA POINTS FOR RECONCILIATION. DELETED VALVE & PRESS. TEMP. DATA PER STRESS GROUP MARK-UP.



REFERENCE
STRESS CALC. NO. 1-10-22
M-51 P410

M-213 PIPING PLAN

M-225 " "

M-226 " "

M-229 " "

M-234 " "

M-235 " "

M-236 " "

ECB-III-1 FAB. 150 REV. 9
MODE DESCRIPTION

MODE I-NORMAL REACTOR-OP. (P-300)

MODE II-MAXIMUM " "

MODE III-SHUT DOWN COOLING
(RHR, PROCESS DIAGRAM)

REV	DATE	REVISIONS	BY	CHKD	DATE	APPV
F	7/2	SEE REV. F NOTE	SG	EL	KB	PP
E	1/1	SEE REV. E NOTE	GP	RL	CM	PP
D	7/1	ISSUED FOR STRESS ANAL.	BN	SE	PP	PP
C	1/1	REVISED PER FAB. 150	WCP	PP	PP	PP
B	8/1	REVISED AS NOTED	T.S.	YB	PP	PP
A	1/1	ISSUED FOR STRESS ANAL.	JO	YB	PP	PP

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY


ISOMETRIC - REACTOR BUILDING (DRYWELL)
RESIDUAL HEAT REMOVAL - UNIT #1

JOB No.	8031	DRAWING No.	SK-M-1549	REV.	F
---------	------	-------------	-----------	------	---

Specification
8031-P-363

Appendix C


Also Available On
Aperture Card



		DATA			REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE No.	DCA-103								
	MATERIAL	SUL ASTM SA 312 TP 316L			N	1/10/73	brn	B	9/27/74	RE
	LINE THICKNESS (IN)	.432			A	11-13-73	ALL			
MECHANICAL ENGINEER	LINE O.D. (IN)	6.625			A	11-13-73	ALL			
	MODE	I	II	III						
	PRESS. PSIG	1000	1500	1200	A	11-13-73				
	TEMP F	550	600	140	A	11-13-73				
STRESS ENGINEER	EXP. COEFF. IN/100FT									
	EXP. COEFF. MIL-IN/IN									
	MOD. OF ELAS. E PSI									

8408140820-32
C-33

Rev 1



STRESS APPROVALS		
REV	THERMAL	SEISMIC
A	R.R.S.	11-19-73

REV. J NOTE:
 REVISED DIMENSIONS PER DET. 9 Dwg. C-290
 RELOCATED 3/4" VENT CONN. PER STRESS GRP
 REQUEST R/N 1A-DW-81.

REV N NOTE:
 ADDED FLUSH WELD TO SATISFY STRESS
 REQUIREMENTS - REVISED MATERIAL
 PER SPEC P-300, ADDED DETAIL "A"

REV. P NOTE:
 ADDED HGRS DATA POINTS & VALVE NO.
 FOR RECONCILIATION, INCORP. DCP #0239.

STRESS CALCD. 11-10-09

REFERENCE

M-51: 2 of 2 P&ID

M-236 PIPING PLAN

DGA-103-1 FAB 130. REV 15

C-290 CIVIL DETAIL - PENET. THRU CONST. SEAL PLATE

MODE DESCRIPTION


MODE I - NORMAL REACTOR OP. (P-300)

MODE II - MAXIMUM

MODE III - SHUT DOWN COOLING (RHR PROCESS DIAGRAM)

W	REV	DATE	BY	CHKD	APPD

TI
 APERTURE
 CARD



Q-LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
	E	3/9/74					● SPRING HANGER
							■ RIGID HANGER
							▲ ANCHOR
							≡ GUIDE
							⊥ SNUBBER
							⊥ RESTRAINT

SCALE: DRAWN: J.C. CHECKED: J.C.

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY


ISOMETRIC - REACTOR BUILDING (DRYWELL)
 RESIDUAL HEAT REMOVAL - UNIT #1

JOB NO. 8031 I.O. # SK-M-1550 D.P.

Specification
8031-P-363

Appendix C

Also Available On
Aperture Card



REV. E NOTE:

CHANGED EL. 297'-5" TO 297'-1 7/8",
297'-2 1/16" TO 297'-0 15/16", 297'-1 1/16" TO 297'-0 7/16",
297'-0 3/4" TO 296'-11 15/16", 297'-0 1/2" TO 296'-11 1/16",
2'-3 3/4" TO 2'-4 7/8", 3'-6" TO 3'-5 5/8", 7'-10" TO
7'-10 7/8" 4'-0 1/2" TO 4'-7 1/16" TO AGREE WITH
AS BUILT CONDITION. DELETED 3/4" PLUGGED
CONN. RELEASED "HOLD". CHANGED
G.L.R. ELL TO G.S.R. ELL.
REF FME 3136. REV MATL. SPECS.

REV. H NOTE:

REV. HVC IF03 VALVE PER
CONTROL SYSTEM GRP. REQUIRED
& INCORP. FOR M-11661 F.

REV. J NOTE:

REV PER FOR M-13927 F REV I.

REV. K NOTE:

REVISED DIM. TO AGREE PER
FOR M-13927 F REV I


CCN REV. 0
CALC. 1-10-11B
NO



8408140320-33
C-34

Rev. 1

		DATA	REV	DATE	BY	REV	DATE	B
PIPING ENGINEER	LINE No.	DCA-101						
	MATERIAL	304L ASME SA-312 TP-316L ENDS	A	1/17/74	ARZ	E	3/19/79	ARZ
	LINE THICKNESS (IN)	.432	A	1/17/74	ARZ			
MECHANICAL ENGINEER	LINE O.D. (IN)	6.625	A	1/17/74	ARZ			
	MODE	I II III						
	PRESS. PSIG	1						
STRESS ENGINEER	TEMP							
	EXP. COEFF. IN/100FT							
	EXP. COEFF. MIL.-IN/IN							
	MOD. OF ELAS. E PSI							



STRESS APPROVALS		
REV	THERMAL	SEISMIC
A	R29	1-25-74

NOTE: THIS DRAWING SUPERCEDES SK-M-966 FOR DCA-101 AND SK-M-2437

REV. G NOTE:
 4" DCA-101 CONN. WAS 2", DELETED 6" DCA-GT REPLACED BY 6" MO HVC-1F108 PER NCD 87

REV. M NOTE:
 ADDED PIPE SUPPORTS & DATAPOINTS FOR RECONCILIATION, DELETED PRESS, TEMP. & VALVE DATA PER STRESS GROUP MAKE-UP

TI
 APERTURE
 CARD

REFERENCE

M-43	PID	100-3
M-44	"	"
M-225	PIPING PLAN	"
M-226	"	"
M-231	"	"
M-234	"	"
M-235	"	"
DCA-101-1	REV. 17	FAB 150
STRESS CALC NO 1-70-718		

MODE DESCRIPTION

- MODE I-NORMAL CONDITIONS
- MODE II-MAXIMUM CONDITIONS
- MODE III

REV	DATE	BY	CHKD	APPD	REVISIONS
L	1/28/74	J.O.	J.O.	J.O.	INC. FOR M14609F
G	1/28/74	J.O.	J.O.	J.O.	SEE REV. G NOTE
F	1/28/74	J.O.	J.O.	J.O.	SEE REV. F NOTE
K	1/28/74	J.O.	J.O.	J.O.	SEE REV. K NOTE
J	1/28/74	J.O.	J.O.	J.O.	SEE REV. J NOTE
M	1/28/74	J.O.	J.O.	J.O.	SEE REV. M NOTE
B	1/28/74	J.O.	J.O.	J.O.	REV. VENDOR V.A. I.D. = SAL
A	1/28/74	J.O.	J.O.	J.O.	ISSUED FOR STRESS ANAL.

Q-LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							★ ANCHOR
							≡ GUIDE
I	II	III					H/E SNUBBER
							H RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY


ISOMETRIC - REACTOR BUILDING (DRYWELL)
 REACTOR WATER CLEAN-UP & FILTER DEMIN. UNIT

8031	SK-M-1551B	M
------	------------	---

Specification
8031-P-363

Appendix C

Also Available On
Aperture Card



8408140320-34
C-35


		DATA	REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE No.	DLA-105						
	MATERIAL	S&L ASME SA-353G' 6	A	1/17/70	002			
	LINE THICKNESS (IN)	1.812	A	1/17/70	002			
MECHANICAL ENGINEER	LINE O.D. (IN)	24.000	A	1/17/70	002			
	MODE	I II III						
	PRESS. PSIG							
	TEMP F							
STRESS ENGINEER	EXP. COEFF. IN/100FT							
	EXP. COEFF. MIL-IN/IN							

Rev. 1

Specification
8031-P-363

Appendix C

Also Available On
Aperture Card




NOTE :

1. FIELD TO BUILD UP PIPE ON BOTH SIDES OF VALVE MV-1F105 TO MAINTAIN MIN. WALL THICKNESS OF 0.568 ON DBB SIDE OF 0.546" ON SBB SIDE.

		DATA			REV	DATE	BY	REV	DATE
PIPING ENGINEER	LINE No.	DBB-103							
	MATERIAL	SML ASME SA-106 Gr. B			A	1/17/74	BJZ		
	LINE THICKNESS (IN)	1.812	1.219	—	A	1/19/74	BJZ		
MECHANICAL ENGINEER	LINE O.D. (IN)	24.000	16.000	—	A	1/17/74	BJZ		
	MODE	I	II	III					
	PRESS. PSIG								
	TEMP F								
STRESS ENGINEER	EXP. COEFF. IN/100FT								
	EXP. COEFF. MIL-IN/IN								
	MOD. OF ELAS. E PSI								



8408140320-35
C-36



TI
APERTURE
CARD

Q-LISTED

STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. L NOTE:
 ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION.
 DELETED VALVE & PRESS/TEMP DATA PER STRESS GROUP MARK-UP.
 REVISED OFFSET PIPE CONFIGURATION PER FAB ISO. 5'-5" (WAS 4'-9 1/4"), 2'-11 1/8" (WAS 2'-3 1/8"), 3'-8 3/8" (WAS 4'-8 7/8").
 INCORP. FOR. M-15, 50AF 1

REV. M NOTE:
 REVISED DATA POINT B-88 (WAS 38) 9 5/8" DIM (WAS 7") PER FAB ISO
 ADDED DATA POINT 50A (LINE N)
 ADDED 2 SP-HALF CPLAS PER FAB ISO.

REFERENCE
 M-41 P410
 M-226 PIPING PLAN
 M-234 " " " "
 M-189 " " " "
 DBD-103-1 REV 9 FAB. ISO
 DBD-103-1 REV 14 FAB. ISO
 CALC NO PI-15-51

MODE DESCRIPTION
 MODE I-NORMAL CONDITIONS
 MODE II-MAXIMUM CONDITIONS
 MODE III _____

NO.	DATE	REVISION	BY	CHKD	DESIGN	STRESS	APPV
H	1/17/74	REVISED AS SHOWN	J.B.	A.L.G.	J.C.	J.W.	J.W.
M		SEE REV. M NOTE	J.B.	J.S.	J.C.	J.W.	J.W.
L		SEE REV. L NOTE	J.B.	J.S.	J.C.	J.W.	J.W.
K		INCORP. FOR. M-15 DBD	J.S.	J.S.	J.C.	J.W.	J.W.
J		INCORP. FOR. M-15 DBD	J.S.	J.S.	J.C.	J.W.	J.W.
A		ISSUED FOR STRESS ANAL.	J.S.	J.S.	J.C.	J.W.	J.W.

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
DBD-103							● SPRING HANGER
SML ASTM A-106 Gr B	B	4/15/74	AAZ				■ RIGID HANGER
1.812	B	4/15/74	AAZ				★ ANCHOR
24,000	B	4/15/74	AAZ				□ GUIDE
I	II	III					⊕ SNUBBER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC - REACTOR BUILDING
 FEEDWATER UNIT #1




8031	SK-M-1554	M
------	-----------	---

Specification

8031-P-363

Appendix C

Also Available On
Aperture Card




		DATA			REV	DATE	BY	REV	DATE
PIPING ENGINEER	LINE No.	DBB-104							
	MATERIAL	5ML ASME SA-106 Gr. B			A	1/17/74	002		
	LINE THICKNESS (IN)	1.812	1.219	—	A	1/17/74	002		
MECHANICAL ENGINEER	LINE O.D. (IN)	24.000	16.000	—	A	1/17/74	002		
	MODE	I	II	III					
	PRESS. PSIG								
	TEMP F								
STRESS ENGINEER	EXP. COEFF. IN/100FT								
	EXP. COEFF. MIL-IN/IN								
	MOD. OF ELAS. E PSI								

C-37

Rev. 1

VA.X.C.01
13



16" DBB-105
CONT. ON
SK-M-1615A

TI
APERTURE
CARD

Q-LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
DBB-104							● SPRING HANGER
SML ASTM A-106 Gr B	B	4/15/74	BOZ				■ RIGID HANGER
1.812				B	4/15/74	BOZ	▲ ANCHOR
24.000				B	4/15/74	BOZ	□ GUIDE
I	II	III					⊥ SNUBBER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV F NOTE:

ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION. DELETED PRESS/TEMP & VALVE DATA PER STRESS GROUP MARK-UP. ADDED PLUGS & 1" CONN. PER FAB ISO-INCORP. FOR M16208F.

REFERENCE

- M-41 P&ID
- M-226 PIPING PLAN
- M-234 " " "
- M-189 " " "

CALC # PI-15-31
DBB-104-1 FAB ISO REV 9
DBB-104-1 FAB ISO REV 11
MODE DESCRIPTION

- MODE I - NORMAL CONDITIONS
- MODE II - MAXIMUM CONDITIONS
- MODE III -

8408140320-36

NO.	DATE	REVISIONS	BY	CHKD	DESIGN	ENGR	APPV
F		SEE REV F NOTE	AV	SP	JK		
E		REV B TO B TO CLR VALVE ON ASSEMBLY PER FINITE DING P-104 B-29-4	BW	GN	JK		RE
D		GENERAL AS NOTED	JR	SC	JK		
C		REVISED AS SHOWN	EO	ALG	JK		
B		ADDED DBB-104T PRESSURE FOR STRESS ANALYSIS	J.O.	JK	JK		
A		ISSUED FOR STRESS ANAL	J.O.	JK	JK		

SCALE — DESIGNED BY J.O. CHECKED BY

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC - REACTOR BUILDING
FEEDWATER UNIT #1

JOB NO.	DRAWING NO.	REV.
8031	SK-M-1555	F.


specification
8031-P-363

Appendix C

Also Available On
Aperture Card

TI
APERTURE
CARD

CCN REV 0
CALC. PI-10-72
NO




		DATA	REV DATE	BY	REV DATE	BY
PIPING ENGINEER	LINE No.	EBB-10B	E 2-17-77	RRK	1	
	MATERIAL	SML. A9MG SA-106, GR B	E 2-17-77	RRK		
	LINE THICKNESS (IN)	.688 .534	E 2-17-77	RRK		
MECHANICAL ENGINEER	LINE O.D. (IN)	12.750 10.750	E 2-17-77	RRK		
	MODE	I II III				
	PRESS. PSIG					
STRESS ENGINEER	TEMP F					
	EXP. COEFF. IN/100FT					
	EXP. COEFF. MIL-IN/IN					
	MOD. OF ELAS E PSI					

C-38

8408140320-37

Rev. 1



STRESS APPROVALS

REV	THERMAL	SEISMIC

NOTE:

THIS DWG. SUPERSEDES SK-M-368

REV. F NOTE:

ADDED NORTH ARROW, COLUMN REF. & TE-149. ADDED CONT'D STRESS ISO REV. W.P. ELEVATIONS AS NOTED. DIA. 8'-1 1/2" WAS 8'-3 1/2"

REV N NOTE:

DELETED VALVE DATA / PRESS / TEMP. DATA, SK-M-1556A WAS SK-M-1556. ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION.

REFERENCE

STRESS CALC. NO PI-10-72.

- M-55 P&ID
- M-227 PIPING PLAN
- M-228 " " "
- M-229 " " "

EBB-108-1 REV 14 FEB 1960
EBB-108-2 REV 20 " " "

MODE DESCRIPTION

- MODE I - NORMAL SYSTEM NON-OPERATING CONDITIONS
- MODE II - MAXIMUM DESIGN CONDITIONS
- MODE III - ACCIDENT SYSTEM OPERATING CONDITIONS

P	Y	REVISED PER H32 REV. 1	AD	SR	REV	DATE	CHKD	APPD
N	1/19/60	SEE REV N NOTE	OL	SR	SR	1/19/60	SR	SR
M	2/4/60	REV PER P&ID M-55	SRT	SR	SR	2/4/60	SR	SR
L	4/10/60	SEE REV L NOTE	GP	SR	SR	4/10/60	SR	SR
A	5/2/60	ADDED 11' LONG ON 12" SLOPE CONC. REED.	PV	SR	SR	5/2/60	SR	SR
A	5/2/60	INC. FOR M-4034F	JBR	SR	SR	5/2/60	SR	SR
M	5/2/60	RELEASED HOLD PER EMP-4797	BT	SR	SR	5/2/60	SR	SR
E	5/2/60	RELEASED HOLD PER EMP-4797	BC	SR	SR	5/2/60	SR	SR
F	5/2/60	SEE REV F NOTE	SAL	J.B.	SR	5/2/60	SR	SR
E	5/2/60	IN DESIGN, ADDS INSTANT 'REV.' VALVE DATA	LTL	SR	SR	5/2/60	SR	SR

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							★ ANCHOR
							■ GUIDE
I							IOE SNUBBER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT


BECHTEL
 SAN FRANCISCO
LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY
 ISOMETRIC - REACTOR BUILDING
 HIGH PRESSURE COOLANT INJECTION
 UNIT 1

NO.	8031	REVISED BY	SK-M-1556 A
-----	------	------------	-------------

Specification
8031-P-363

Appendix C

Also Available On
Aperture Card




		DATA			REV	DATE	BY	REV	DATE
PIPING ENGINEER	LINE No.	EBE-10B			E	2-17-77	KIK		
	MATERIAL	S.V.L. ASME SA-106 GR B			E	2-17-77	KIK		
	LINE THICKNESS (IN)	.625	.524		E	2-17-77	KIK		
MECHANICAL ENGINEER	LINE O.D. (IN)	10.750	10.750		E	2-17-77	KIK		
	MODE	I	II	III					
	PRESS PSIG								
STRESS ENGINEER	TEMP								
	EXP. COEFF. IN/100FT								
	EXP. COEFF. MIL-IN/IN								

C-39

8408140320-38

Rev 1



CLOUDED PORTION OF ISO IS FOR REF. ONLY. FOR LATEST DIMENSIONS SEE SK-M 1556A.

TI APERTURE CARD

CCN REV. 0
 CALC. NO. PI-24-51

STRESS APPROVALS		
REV	THERMAL	SEISMIC

NOTE
 THIS DWS. SUPERSEDES SK-M-362

REV. F NOTE:
 ADDED NORTH ARROW, COLUMN REF. & TE-149. ADDED CONT'D STRESS ISO REV. W.P. ELEVATIONS AS NOTED. DIM. 8'-1 1/2" HAS 8'-3 1/2"

REV. N NOTE
 ADDED HANGER SYMBOLS & DATA POINTS PER HANGER MARK-UPS. SK-M-1556B WAS SK-M-1556

REFERENCE

- M-55 P&ID
- M-227 PIPING PLAN
- M-228
- M-229
- EBB-108-1 REV 14 FAB-150
- EBB-108-2 REV 20 " "

MODE DESCRIPTION

- MODE I - NORMAL SYSTEM NON-OPERATING CONDITIONS
 - MODE II - MAXIMUM DESIGN CONDITIONS
 - MODE III - ACCIDENT SYSTEM OPERATING CONDITIONS
- STRESS CALC. # PI-24-51

N	REV	DESCRIPTION	BY	CHKD	DATE	APP'D
M	1	SEE REYN NOTE	AV	RE		
M	2	REV PER PI-1556	SRT	RE		
A	1	SEE REV. NOTE	SP	RE		
A	2	ADDED 11' COLUMN ON 10" DIA CONC. RED.	PV	RE		
A	3	INC. FLR. M-4054F	JBR	RE		
M	4	RELEASED HOLD PER ENP 4737	BT	RE		
B	1	REV PER PI-1556	JSC	RE		
F	1	SEE REV. F. V. 5	SAL	J.B.		
E	1	REV. - W.P. EL. DATA	LTL	RE		

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							● RIGID HANGER
							★ ANCHOR
							□ GUIDE
I	II	III					⊥ SNUBBER
							⊥ RESTRAINT

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC - REACTOR BUILDING
 HIGH PRESSURE COOLANT INJECTION
 UNIT 1

8031	SK-M-1556 B	N
------	-------------	---


specification
8031-P-363

Appendix C

Also Available On
Aperture Card



CCN REV 0
CALC.
NO PI-22-51



NOTE:



1. NGR. H32 VIOLATES I.S.I. CLEARANCE REQUIREMENTS OF: ONE SIDE OF THE WELD CLAMP MUST BE MOVED FOR WELD INSPECTION, TEMP. SUPPORT PROVIDED AS REPORT ON FCR M14304F.

		DATA	REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE No.	EBB-109						
	MATERIAL	SML ASME SA-106 Gr. B	A	11-9-73	PAZ			
	LINE THICKNESS (IN)	.432		A	11-9-73	PAZ		
MECHANICAL ENGINEER	LINE O.D. (IN)	6.625		A	11-9-73	PAZ		
	MODE	I	II	III				
	PRESS. PSIG							
STRESS ENGINEER	TEMP F							
	EXP. COEFF. IN/100FT							
	EXP. COEFF. MIL-IN/IN							
	MOD. OF SLAB & PIPE							

C-40

8408140320-39

Rev. 1



TI
APERTURE
CARD

Q - LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
I							● SPRING HANGER
							■ RIGID HANGER
							★ ANCHOR
							□ GUIDE
							⊥ SNUBBER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

STRESS APPROVALS		
REV	THERMAL	BEISMIC
A	RRM	4-9-79

REV. F NOTE:

ADDED HANGER SYMBOLS & DATA POINTS PER HANGER MARK-UPS.
ADDED HANGER NOTE 1 TO REF. FCR #M4304F.

REV. G NOTE:

DELETED TEMP & PRESS. DATA PER STRESS REQUEST.
ADDED HANGER NB'S & DATA POINTS FOR RECONCILIATION.
INCORP. FCR # M 17.128 F

REFERENCE
FCR # M17.128 F
STRESS CALC NR PI-87-51
FCR # M4304F
M-49 PEID
M-216 SECTION
M-229 PIPING PLAN
M-239
M-208
EBB-109-1 FAB. 1960 REV 22
MODE DESCRIPTION

- MODE I - NORMAL CONDITIONS (SYSTEM NOT OPERATING)
- MODE II - MAXIMUM DESIGN CONDITIONS (MAX. REACTOR PRESSURE)
- MODE III - OPERATING CONDITIONS (DURING ACCIDENT)

REV	DATE	DESCRIPTION	BY	CHKD	APPV
G	7/24	SEE REV. G NOTE	SG	BR	FR
F	3/12	SEE REV. F NOTE	ALC	BR	JSB
E	7/24	INC. FCR-M-4102 F	R	BR	FR
D	7/24	PLUGGED I-V. CONN.	ALC	BR	FR
C	7/24	ADDED VENT	RES	BR	FR
B	8-24	DELETED VENT	EBB	BR	FR
A	11-13	ISSUED FOR STRESS ANALYSIS	T.S	FR	FR

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY



ISOMETRIC REACTOR BUILDING
REACTOR CORE ISOLATION COOLING UNIT #1

8031	SK-M-1565	G
------	-----------	---

Specification
8031-P-363

Appendix C

Also Available On
Aperture Card




CCN REV. 0
CALC.
NO. PI-22-BI

	DATA		REV	DATE	BY	REV.	DATE	BY
PIPING ENGINEER	LINE No.	EBB-109						
	MATERIAL	SML ASME SA-106 G.B.		A	11-4-73			
	LINE THICKNESS (IN)	.432	.438	A	11-4-73			
MECHANICAL ENGINEER	LINE O.D. (IN)	6.625	3.500	A	11-4-73			
	MODE	I	II	III				
	PRESS. PSIG							
	TEMP F							
STRESS ENGINEER	EXP. COEFF. IN/100FT							
	EXP. COEFF. MIL-IN/IN							
	MOD. OF ELAS. E PSI							

C-41

8408140320-40
Rev. 1



STRESS APPROVALS		
REV	THERMAL	SEISMIC
A	RRM 4-9-74	

REV. J NOTE:
 REV. CONFIGURATION TO MATCH PAB 150
 & ADDED HANGER SYMBOLS & DATA POINTS
 PER HANGER GROUP MARK-UP
 DELETED TEMP, PRESS & VALVE DATA
 PER STRESS REQUEST.
 INCORP. FCR # M 17. 128F



REFERENCE M-49 P&ID
 M-50
 M-214 PIPING SECT.
 M-216
 M-228 PLAN
 EBB-109-1 PAB 150, REV. 21
 STRESS CALC NR PI-82-51
 FCR # M 17. 128F

MODE DESCRIPTION
 MODE I - NORMAL CONDITIONS
 (SYSTEM NOT OPERATING)
 MODE II - MAXIMUM DESIGN CONDITIONS
 (MAX REACTOR PRESSURE)
 MODE III - OPERATING CONDITIONS
 (DURING ACCIDENT)

J	REV	DESCRIPTION	DESIGNED	CHECKED	APPROVED	DATE
J	REV	SEE REV. J NOTE	B.S.	JMC	FA	EBL
H	REV	ADDED PENET ID PO22/PSA-117	JMC	FA	EBL	
G	REV	REV. PER FCR M-778F	PB	ER	GRN	
F	REV	ADDED FLOOR AT ELEV. 201'-0"	C.S.			
E	REV	REVISED AS SHOWN	ALG			
D	REV	REV. VALVE DATA & PT	GHC			
C	REV	REV. AS SHOWN	EBB	ALG	GRN	
B	REV	ADDED SPRING CLASSETS & SEALED PENET.	ALG	ER	GRN	
A	REV	ISSUED FOR STRESS ANALYSIS	T.S.	GRN	PP	STAT


DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							★ ANCHOR
							⊕ GUIDE
							⊖ SNUBBER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC REACTOR BUILDING
 REACTOR CORE ISOLATION COOLING - UNIT 1

8031	SK-M-1566	J
------	-----------	---



CCN REV 0
CALC.
NO PI-20-57

STRESS APPROVALS		
REV	THERMAL	
B	RRJ	RR

REV. J NOTE:
ADDED PIPE SUPPORTS & DATAPOINTS
CILIATION (DELETED VALVE, TEMP & P)
PER STRESS GROUP MARK-UP (ADD)
PER PAID M-52 REV.22

REFERENCE
M-52 PAID 2
M-206 PIPING PLAN
GBB-115-2 FAB 1950 REV
GBB-115-1 FAB 1950 REV
STRESS CALC PI-20-57

MODE DESCRIPTION
MODE I - NORMAL SYSTEM
CONDITIONS (DURING ACCU
MODE II - MAXIMUM SHUTOFF
(CLOSE DISCHARGE VALVE)

J	REV	SEE REV J NOTE	DESCRIPTION
H	1/18/57	ADDED DIM W PER SCR M-15422.F. ADDED PIGNET. LD POGA/PSA-707	RF JMC
G	4/4/57	REMOVED WIRE CONN PER M-15422.F AND ADDED 05 CONN PER M-15422.F	DTO
F	1/1/57	INCRP FOR M-15422.F	R
E	1/1/57	REORIENTED BY #PI	S
D	1/1/57	ADDED BRANCH 200 EBB	400
C	1/1/57	ADDED WIRE CONN	400
B	1/1/57	ADD MODE DESCRIPTION	TS
A	1/1/57	STRESS ANALYSIS	400

Q-LISTED

REV	DATE	BY	DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
										● SPRING HANGER
										■ RIGID HANGER
										▲ ANCHOR
										□ GUIDE
			I							⊖ SNUBBER
			II							⊥ RESTRAINT
			III							○ HANGER NUMBER
										○ STRESS DATA POINT

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING
UNITS 1 & 2
PHILADELPHIA ELECTRIC CO

ISOMETRIC - REACTOR
CORE SPRAY SYSTEM -

8031 SK-M

Specification
8031-P-363

Appendix C

Also Available On
Aperture Card




TI
APERTURE
CARD

C-43

8408140300-42

Rev 1



DETAIL 1

CLOUDED PORTION OF ISO IS FOR REF. ONLY. FOR THE LATEST DIMENSIONS SEE SKM 1575B


CALC. PI-20-57 SK-M-1575B
CALC. PI-20-56 SK-M-1575A

DLA-111
SEE ISO
SKM-1610
CALC-20-02
(18.5)

	DATA	REV	DATE	BY	REV	DATE
PIPING ENGINEER	LINE No.	GBB-113		E	2-17-77	RRK
	MATERIAL	SML. ASME SA-106, C RB		E	2-17-77	RRK
	LINE THICKNESS (IN)	.975		E	2-17-77	RRK
MECHANICAL ENGINEER	LINE O.D. (IN)	14.000		E	2-17-77	RRK
	MODE	I	II	III		
	PRESS. PSIG	7.5				
STRESS ENGINEER	TEMP F	100				
	EXP. COEFF. IN/100FT					
	EXP. COEFF. MIL-IN/IN					

NOTE:

THIS DWG SUPERSEDES
SK-M-344 & SK-M-346



STRESS APPROVALS		
REV	THERMAL	SEISMIC

REFERENCE:

- M-52 P&ID
- M-206 PIPING PLAN
- M-207 " " "
- M-208 " " "
- M-209 " " "
- M-210 " " "
- EBB-132-1 FAB ISO. REV. 16
- GBB-113-3 FAB ISO. REV. 18
- REF. FCR M-14208F
- STRESS CALC NE PI-20-56

MODE DESCRIPTION GBB-113

- MODE I: NORMAL SYSTEM OPERATING
- MODE II: MAXIMUM SHUTOFF CONDITION (C.S. FILL SYSTEM NON-OPERATING)
- MODE III: C.S. SYSTEM NON-OPERATING

MODE DESCRIPTION EBB-132

- MODE I: NORMAL SYSTEM OPERATING (RPV)
- MODE II: MAXIMUM DESIGN OPERATING COND (FOO4 CLOSED, FOO5 OPENED)
- MODE III: C.S. SYSTEM NON-OPERATING (FOO5 CLOSED, FOO4 OPENED)

EBB-132

	I	II	III
I			
II			
III	X	X	X

REV. J. NOTE

ADDED 3/4" COUPL FOR FT-INOLEGA PER
- P&ID M-52 REV. 9

REV. K NOTE:

REV. PER FCR M-7585F

REV. N NOTE:

ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION; DELETED PRESS/TEMP. DATA PER STRESS GROUP MARK-UP; CORRECTED PIPE CLASS AT VALVE & DIM'S AT F.O.; REVISED COUPLER DIM 3'-2 3/4" (WAS 3'-0 1/2").

N	SEE REV. N NOTE					
M	ADDED REF. FCR M-4282	RG	Th	JSB		
L	ADDED DIMENSIONS AT VALVES	PG	Th	PRP		
K	SEE REV. K NOTE	PG				
E						

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
EBB-132	E	2-17-77	RLK				● SPRING HANGER
SML. ASME SA-106, GR. B	E	2-17-77	RLK				■ RIGID HANGER
.GBB	E	2-17-77	RLK				▲ ANCHOR
18.750	E	2-17-77	RLK				□ GUIDE
I							⊕ RUBBER
II							⊥ RESTRAINT
III							○ STRESS DATA POINT
							○ HANGER NUMBER

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC - REACTOR BUILDING
CORE SPRAY SYSTEM - UNIT # 1

8031	3K-M-1875A	N

Specification
8031-P-363

Appendix C




Also Available On
Aperture Card

TI
APERTURE
CARD

C-44

8408140320-43

Rev 1





	DATA	REV	DATE	BY	REV	DATE
PIPING ENGINEER	LINE No.	GBB-113		E	2-77	RKR
	MATERIAL	9ML. ASME SA-106, 1/8"		E	2-77	RKR
	LINE THICKNESS (IN)	.075		E	2-77	RKR
MECHANICAL ENGINEER	LINE O.D. (IN)	14.000		E	2-77	RKR
	MODE	I	II	III		
	PRESS. PSIG					
STRESS ENGINEER	TEMP.					
	EXP. COEFF. IN/100FT					
	EXP. COEFF. MIL-IN/IN					
	MOD. OF ELAS. E (PSI)					

NOTE:

THIS DWG SUPERSEDES
SK-M-344 & SK-M-346

CCN REV 0
CALC.
NO PI-20-57



STRESS APPROVALS

REV	THERMAL	SEISMIC

REFERENCE: STRESS CALC PI-20-57
 M-52 P&ID
 M-206 PIPING PLAN
 M-207 " " " "
 M-208 " " " "
 M-209 " " " "
 M-210 " " " "
 EBB-132-1 FAB 160. REV. 14
 EBB-113-3 EAB 150. REV. 15
 REF. FOR M-1420AF

MODE DESCRIPTION: **GBB-113**

MODE I: NORMAL SYSTEM OPERATING
 MODE II: MAXIMUM SHUTOFF CONDITION (C.S. SYSTEM NON-OPERATING, FILL SYSTEM NON-OPERATING)

MODE DESCRIPTION: **EBB-132**

MODE I: NORMAL SYSTEM OPERATING (RPV)
 MODE II: MAXIMUM DESIGN OPERATING COND (FOO4 CLOSED, FOO5 OPENED)
 MODE III: C.S. SYSTEM NON-OPERATING (FOO5 CLOSED, T204 OPENED)

REV. N NOTE

ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION. DELETED VALVE TEMP. PRESS. DATA PER STRESS GROUP MARK-UP SK-M-1575B WAS SK-M-1575B

REV. J NOTE

ADDED 3/4" CONN FOR FT-INDELLA PER P&ID - M-52 REV 9

REV. K NOTE

REV. PER FOR M-7585F

REV. H NOTE

REV. W.P. ELEVATIONS TO AGREE WITH AGF BUILT CONDITIONS PER FOR M-427CF. PLUGGED 2" CONNECTION PER DENNIS, P&ID M-52 REV 9

N	SEE REV. N NOTE				
M	ADDED REF. FOR M-7585F				
L	ADDED BLEST 1/4" CONN				
E	SEE REV. K NOTE				

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
EBB-132	E	7.17.77	RLK				● SPRING HANGER
SML. ACME 3/4" LOG GR B	E	7.17.77	RLK				● RIGID HANGER
GBB	E	2.17.77	RLK				★ ANCHOR
H.750	E	2.17.77	RLK				■ GUIDE
I	II	III					⊞ SNUBBER
							⊞ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY


ISOMETRIC - REACTOR BUILDING
CORR. SPRAY SYSTEM - UNIT 1

8031 SK-M-1575B N

Specification
8031-P-363


Appendix C

Also Available On
Aperture Card



TI
APERTURE
CARD


CCN REV 0
CALC. NO. PI-24-52



C-45

		DATA			REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE No.	HBB-108			C	10/19/77	ORIGINAL SIGNED	D	9/21/77	RLA
	MATERIAL	SMPSASME 9A-106 GR-B			C	10/19/77		D	9/21/77	RLA
	LINE THICKNESS (IN)	0.315	0.312		C	10/19/77		D	9/21/77	RLA
MECHANICAL ENGINEER	LINE O.D. (IN)	10.000	10.000		C	10/19/77		D	9/21/77	RLA
	MODE	I	II	III						
	PRESS. PSIG									
	TEMP F									
STRESS ENGINEER	EXP. COEFF. IN/100FT									
	EXP. COEFF. MIL-IN/IN									
	MOD. OF BLAS. EPH									

Rev 1



Y.F.03
85

STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. D NOTE:

1. DELETED PSH-1NO17A, PSH-1NO17B, PT-1NO1G & PI-1RO05.
2. ADDED PT-1NO5G WAS PSH-1NO17B.
3. DELETED LSH-1NO1B.
4. 1" HBB-108 WAS 2" HBB-108
5. DELETED PRESS./TEMP DATA, ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION.

REV. E NOTE:

ADDED DETAIL 'A' AND REV. AS INDICATED.

REFERENCE STRESS CALC. NO PI-24-52

M-55 P & ID

M-56 P & ID

M-227 PIPING PLAN

M-216 SECTION

HBB-108-1 FAB. 150. REV. 14

MODE DESCRIPTION

- MODE I - ACCIDENT OPERATING CONDITIONS (SUPPRESSION POOL AT LOW PRESSURE)
- MODE II - MAXIMUM DESIGN CONDITIONS.
- MODE III - ACCIDENT OPERATING CONDITIONS (SUPPRESSION POOL AT HIGH PRESSURE)

8408140320-44

E	SEE REV. E NOTE	LG	WIP						
D	SEE REV. D NOTE	CBA							

DATE	REVISIONS	BY	CHKD	DESIGN	DRWG	PROJ	APPV

BECHTEL
SAN FRANCISCO
LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC - REACTOR BLDG.
HIGH PRESSURE COOLANT INJECTION - UNIT 1


JOB No.	8031	DRAWING No.	SK-M-1589	REV.	E
---------	------	-------------	-----------	------	---

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							★ ANCHOR
							≡ GUIDE
I	II	III					⊕ SNUBBER
							⊥ RESTRAINT
							○ STRESS DATA POINT
							○ HANGER NUMBER

specification
8031-P-363

Appendix C

Also Available On
Apertur Card




CCN REV 0
CALC. NO. PI-24-52

VA.Z.F.OZ
65A

	DATA			REV	DATE	BY	REV	DATE	B	
PIPING ENGINEER	LINE No.	HBB-108			A	10/4/73	ORIGINAL SIGNED	G	9/2/77	RL
	MATERIAL	9MLS ASME SA-106 GR B			A	10/4/73		G	9/2/77	RL
	LINE THICKNESS (IN)	0.375	0.375		A	10/4/73		G	9/2/77	RL
MECHANICAL ENGINEER	LINE O.D. (IN)	20.000	12.750		A	10/4/73		G	9/2/77	RL
	MODE	I	II	III						
	PRESS. PSIG									
STRESS ENGINEER	TEMP F									
	EXP. COEFF. IN/100FT									
	EXP. COEFF. MIL-IN/IN									

C-46

Rev 1



STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. G NOTE:

1. RELOCATED 3/4" VENT & 1/2" TEST AS SHOWN.
2. ADDED COLUMN REFERENCES.
3. ADDED 12" HBB-5-CK & DATA. (I.P.021)
4. RELOCATED MODE GRID AS SHOWN. REFERRED TO REFERENCE FOR MIA/GTF. ADDED PENET. I.D. P015/PSA-17 & REDRAWN / REV. D AS NOTED.

REV. H NOTE:

DELETED VALVE DATA / PRESS. / TEMP. DATA. ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION. ADDED TT IN-055H

REV. J NOTE:

ADDED CAPS ON EXISTING INTER-GASKET & LANTERN RING LEAK OFF CONNECTIONS PER FAB. ISO. REV. IG

REFERENCE STRESS CALC. NO PI-24-52.

M-55 P&ID
M-227 PIPING PLAN
M-228
M-216 SECTIONS
HBB-108-1 FAB. ISO. REV. 16
HBB-113-1 FAB. ISO. REV. 4

MODE DESCRIPTION HBB-108

MODE I - ACCIDENT OPERATING CONDITIONS.
(SUPPRESSION POOL AT LOW PRESSURE)

MODE II - MAXIMUM DESIGN CONDITIONS.

MODE III - ACCIDENT OPERATING CONDITIONS.
(SUPPRESSION POOL AT HIGH PRESSURE)

MODE DESCRIPTION HBB-113

MODE I - NORMAL OPERATING CONDITIONS
(MPIC PUMP ROOM ATMOSPHERE)

MODE II - MAXIMUM CONDITIONS
(DISC. 10003 RUPTURED)

HBB-113		
MODE	I	II
I	X	
II		X
III	X	

TI
APERTURE
CARD

8408140320-45

REFERENCE FOR MIA, GTF

J	SEE REV. J NOTE	LG	VP				
H	SEE REV. H NOTE	CE	AS	AM	PS	TIME	
G	SEE REV. G NOTE	CL	HE	KB	SC		

Q-LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
HBB-113	A	10/19/77	ORIGINAL B/ANBD	G	9/21/77	R/K	● SPRING HANGER
5MLS.AGME SA-10G GR.B	A	10/19/77		G	9/21/77	R/K	■ RIGID HANGER
0.875	A	10/19/77		G	9/21/77	R/K	★ ANCHOR
16.000	A	10/19/77		G	9/21/77	R/K	≡ GUIDE
I	II	III					⊕ SNUBBER
							⊥ RESTRAINT...
							○ STRESS DATA POINT.
							○ HANGER NUMBER

SCALE: _____

REVISION: _____

DRAWN: CBA

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

150METRIC - REACTOR BLDG.
HIGH PRESSURE COOLANT INJECTION UNIT

8031 SK-M-1590 J


ZUMPER SUPPORT IN
DOWNWARD, (Y) DIRECTION
ONLY. RUPTURE SUPPORT
ONLY.

Specification
8031-P-363

Appendix C

Also Available On
Aperture Card

TI
APERTURE
CARD




		DATA	REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE No.	DBA-106						
	MATERIAL	5VL ASME SA-106 Gr. B						
	LINE THICKNESS (IN)	.594						
MECHANICAL ENGINEER	LINE O.D. (IN)	10.750						
	MODE	I II III						
	PRESS. PSIG							
	TEMP F							
STRESS ENGINEER	EXP. COEFF. IN/100FT							
	EXP. COEFF. MIL-IN/IN							
	MOD. OF ELAB. & PBI							

C-47

8408140320-76

Rev. 1



PLAN

DETAIL '1'

Q-LISTED

STRESS APPROVALS		
REV	THERMAL	SEISMIC
B	RRZ	
		11-27-73

REV. J NOTE:
 REORIENTED VALVE MO1FOOZ PER FCR M-7840F. INCORP. FOR M-8001F REV. 1.

REV. H NOTE:
 REVISED LINE NUMBER FROM 10' DLA-109 TO 10' DBA-106 PER DCU # 11, P&ID M-55 REV. 9. REVISED CR ELBOW TO 0' THE ADDED FLANGE PER STRESS REQUEST AND RELEASED HOLD # 7 PER IOM # 072907. ALL MATERIAL TO BE IMPACT TESTED TO THE REQUIREMENTS OF CLASS DLA. FIELD WELDING TO BE IN ACCORDANCE WITH PIPING CLASS DLA.

REV. L NOTE:
 ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION. DELETED PRESS/TEMP. DATA AND VALVE TABULATION DATA. PER STRESS GROUP MARK-UP. ADDED REF. FCR-M14691F.

- REFERENCE
- CALC 1-01-03
 - M-55 P&ID
 - M-213 PIPING PLAN
 - M-225
 - M-226
 - DBA-106-1 FAB 150 REV. #7
 - DBA-106-2
 - REF. FCR-M14691F

MODE DESCRIPTION

MODE I-NORMAL NON-OPERATING CONDITIONS (REACTOR AT NORMAL PRESSURE)
 MODE II-MAXIMUM DESIGN CONDITIONS (REACTOR AT MAXIMUM PRESSURE)
 MODE III-MAXIMUM OPERATING CONDITIONS (REACTOR AT ACCIDENT CONDITIONS)

REV	DATE	REVISIONS	BY	CHKD	DESIGN	DRWG	SCALE	DATE
J	11/27/73	SEE REV. J NOTE	SRF	RRZ	SW	HEZ		
H	11/27/73	SEE REV. H NOTE	DP	BJS				
G	11/27/73	REROUTED LINE	ADC	RRZ				
F	11/27/73	REV VALVE WTS	NE	WJL				
E	11/27/73	SEE REV. NOTE	HR	WJL				
D	11/27/73	REV. AS SHOWN	WJL	WJL				
L	11/27/73	SEE REV L NOTE	NSW					
K	11/27/73	INCORP. FCR M-8001F	AD	RRZ				
A	11/27/73	WELD TOP SURF. AND 1/2\"/>						

SCALE	REVISIONS	DESIGN	SW:HEZ
-------	-----------	--------	--------


BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY

PLAN & SECTIONS-REACTOR BLDG.
 HIGH PRESSURE COOLANT INJECTION

8031	SK-M-1592	L
------	-----------	---

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							★ ANCHOR
							□ GUIDE
I							⊖ SNUBBER
II							⊥ RESTRAINT
III							○ HANGER NUMBER
							○ STRESS DATA POINT



STRESS APPROVALS		
REV	THERMAL	SEISMIC
A	R24	11-9-73

REV. L NOTE:
 INCORP FOR M14234F (SEE NOTE 1).
 ADDED PIPE SUPPORTS & DATA POINTS
 FOR RECONCILIATION (DELETED PRESS. TEMP.
 DATA & VALVE DATA VALVE DATA PER STRESS
 GROUP MARK-UP)

REV. F NOTE:
 REV. 4"x3" RED. ELL. WAS STD. ELL &
 4"x3" REDUCER PER SPOOL DWG, &
 FIELD REQUEST.

REV. G NOTE:
 REINSTATED 4"x3" ECC. RED & S.R. ELL.
 IN LIEU OF 4"x3" REDUCING ELL. PER
 STRESS GRP.



REFERENCE

- M-41 P&ID.
- M-49 P&ID.
- M-213 PIPING PLAN
- M-226 " "
- M-215 " SECT.
- M-225 " PLAN
- DBA-107-1 FAB. 150 REV 23
- STRESS CALC NO. E-01-02

MODE DESCRIPTION

- MODE I - NORMAL CONDITIONS
(SYSTEM NOT OPERATING)
- MODE II - MAXIMUM DESIGN CONDITIONS
(MAX REACTOR PRESSURE)
- MODE III - OPERATING CONDITIONS
(DURING ACCIDENT)

NO.	DATE	REVISIONS	BY	CHKD	DESIGN SUPT	ENGR	PROJ ENGR	APPV
L		SEE REV. L NOTE	WHP					
K	11-10-73	INCORP FOR M-14234F	WHP		BJS			
J	11-9-73	REVISED TO 3/4" DBA-107	WHP		PY	BJS		
H	11-9-73	ADDED LOCALITIONAL DIM. PER FIELD REQUEST	WHP		DIO	BJS		
G	11-9-73	SEE REV. G NOTE	WHP		BW	BJS		
F	11-9-73	SEE REV. F NOTE	WHP		WHP	BJS		
E	11-9-73	REROUTED LINE	WHP		WHP	BJS		
D	11-9-73	SEE REV. D NOTE	WHP		WHP	BJS		
C	11-9-73	REV. AS SHOWN	WHP		WHP	BJS		
B	11-9-73	DELETED 1" DIA. 3" W.P. FROM 1" DIA.	WHP		WHP	BJS		
A	11-9-73	ISSUED FOR STRESS ANALYSIS	T.S.		PP	PP		

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							▲ ANCHOR
							□ GUIDE
I	II	III					⊥ SNUBBER
							⊥ RESTRAINT


SCALE ---

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY

PLAN & SECTIONS - REACTOR BLDG
 REACTOR CORE ISOLATION COOLING UNIT

8031 SK-M-1593



REV. Q NOTE: CONT.
 UPDATED PER FAB. ISO. DLA-111-1
 REV. 18



Q - LISTED

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
DCA-320	H	2/6/79	WJ				● SPRING HANGER
SEAM WELD ASME B31.1 CL. 1 TP 316L SCH. 80	H	5/19/79	WJ				■ RIGID HANGER
.687	H	5/2/79	WJ				▲ ANCHOR
18.750	W	5/19/79	WJ				▬ GUIDE
I							⊕ SNUBBER
II							⊥ RESTRAINT

STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. K NOTE:
 REV. VALVE CLASS PER FIELD REQUEST.
 REV. VALVE SIZE 3'-0" WAS 3'-2" PER
 VENDOR PRINT M-1-B21-FOOS-C-2.5

REV. P NOTE:
 REV PER FOR M-12491F. & CHANGED STB TO
 SBZ. IN TEMP MODE III PER MECH. SW.

REV. L NOTE:
 REVISED DIMENSIONS TO 2'-078" WAS 2'-2116"
 2'-1158" WAS 2'-1370" PER FOR 4474 F.
 ADDED AS BUILT W. ELEVATIONS PER FOR 4474 F.

REV. Q NOTE:
 ADDED PIPESUPPORTS & DATA POINTS FOR
 RECONCILIATION & DELETED PRESS. & TEMP
 DATA & VALVE DATA PER STRESS MARK-UP.
 ADDED STRESS CALC. #'S. ADDED RETAIN-A
 3'-0" WAS 2'-52" AND ADDED DIM. 1-112"

- REFERENCE: STRESS CAL. 1-20708
- M-52 P110 REV. 2
 - M-210 PIPING PLAN REV. 12
 - M-235 PIPING PLAN REV. 7
 - DCA-520-1 REV. 12 FAB. ISO
 - DLA-111-1 REV. 18
 - M-7976F (REF. FOR)

MODE DESCRIPTION
 MODE I - NORMAL SYSTEM NON-OPERATING
 CONDITIONS (NORMAL REACTOR PRESSURE)
 MODE II - MAXIMUM DESIGN CONDITIONS
 (MAX. REACTOR PRESSURE)
 MODE III - SYSTEM OPERATING CONDITIONS


REV	DATE	REVISIONS	BY	CHKD	DESIGN	ENGR	FOOT	APPR
Q	5/16/79	SEE REV. Q NOTE	WJ	WJ	WJ	WJ	WJ	WJ
P	5/16/79	SEE REV. P NOTE	WJ	WJ	WJ	WJ	WJ	WJ
N	5/16/79	ADDED REF. FOR M-7976F	WJ	WJ	WJ	WJ	WJ	WJ
M	5/16/79	INCORP. PER M-5166F	WJ	WJ	WJ	WJ	WJ	WJ
L	5/16/79	SEE REV. L NOTE	WJ	WJ	WJ	WJ	WJ	WJ
K	5/16/79	SEE REV. K NOTE	WJ	WJ	WJ	WJ	WJ	WJ
B	5/16/79	REVISED & REISSUED	WJ	WJ	WJ	WJ	WJ	WJ
A	5/16/79	ISSUED FOR STRESS ANAL.	WJ	WJ	WJ	WJ	WJ	WJ

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC REACTOR BUILDING (DRY CELL)
 CORE SPRAY SYSTEM - UNIT 1

8031 SK-M-1610 Q



CLOUDED PORTION OF ISO IS FOR REF. ONLY. FOR THE LATEST DIMENSIONS SEE SKM

CALC # PI-22-55 SK-M-1645A
 CALC # 1-22-02 SK-M-1645B

R ROW OWNS AT 1/2" @ 52

CCN REV 0
 CALC. NO. PI-22-55

Q-LISTED

STRESS APPROVALS		
REV	THERMAL	SEISMIC
B	R/R	4-4-94

REV. M NOTE:
 REV. PER FOR M-TTG6F & LATEST FIELD INFORMATION.

REV Q NOTE
 REVISED HOLE ELEVATIONS PER MECH. REQUEST, PIPE SCHED. & CAP EL. PER STRESS REQUEST

REV R NOTE
 ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION. DELETED PRESS/TEMP. AND VALVE DATA PER STRESS SETUP MARK-UP.

TI APERTURE CARD

REFERENCE

- M-60 P.I.D.
- M-89 "
- M-227 PIPING PLAN-EL.177-AREA1
- M-228 " " EL.201 " "
- HBB-101-1 REV.17 FAB.150
- HBD-173-1 REV.15 FAB.150

CALC # PI-22-55

MODE DESCRIPTION

- MODE I NORMAL CONDITIONS
- MODE II MAXIMUM DESIGN CONDITIONS
- MODE III

M	1/10/73	SEE REV M NOTE	AS	ER	SW	...
---	---------	----------------	----	----	----	-----

S	1/10/73	INCORP. FOR NO. MIT. PIF JAM
R	1/10/73	SEE REV R NOTE
Q	1/10/73	SEE REV Q NOTE
P	1/10/73	REV. PER PER 0040
N	1/10/73	REV. PER FORM-11042
A	1/10/73	ISSUED FOR STRESS ANALYSIS

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
HBD-173							● SPRING HANGER
SML AETH A-106 Gr. B	A	1/10/73	AOZ				■ RIGID HANGER
.375 .688	A	1/10/73	AOZ				★ ANCHOR
12.750 12.750	A	1/10/73	AOZ				□ GUIDE
I II III							⊞ RNUBBER
							⊞ RESTRAINT

SCALE: _____

DESIGNED: _____

DRAWN: Tom S. ...

CHECKED: _____

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2

PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC - REACTOR BLDG.

REACTOR CORE ISOLATION COOLING-UNIT


JOB NO.	8031	SK-M-1645A
REVISION	Rev. 5	

Specification
8031-P-363
Appendix C

Also Available On
Aperture Card



CCN REV. 0
CALC. NO. 1-10-11B




NOTE:
1. ALL PIPE AND FITTINGS TO BE SEAMLESS
TYPE 304L GRADE MAT'L. SCH. 80S.

C-51

		DATA	REV	DATE	BY	REV	DATE
PIPING ENGINEER	LINE No.	DCA-101			SHAHN AHMED		
	MATERIAL	SEAMLESS ANNE & STB TP-316L SCH. 80S	A		SHAHN AHMED		
	LINE THICKNESS (IN)	0.218	A		SHAHN AHMED		
MECHANICAL ENGINEER	LINE O.D. (IN)	2.975	A		SHAHN AHMED		
	MODE	I II III					
	PRESS. PSIG						
STRESS ENGINEER	TEMP °						
	EXP. COEFF. IN/100FT						
	EXP. COEFF. MIL-IN/IN						
	MOD. OF ELAS. & PSI						

8408140320-50

Rev. 1



STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. D NOTE:

REV. D REROUTED THE LINE PER FCR'S M-11643FA & M-11650FA.

REV. G. NOTE:

ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION & DELETED PRESS. TEMP. & VALVE DATA PER STRESS GROUP MAKE-UP, ADDED 6\"/>

REV. F NOTE:

RELOCATED 4\"/>

REFERENCE

- M-43 P&ID
- M-44 P&ID
- M-213 PIPING PLAN
- M-225 "
- M-226 "
- M-217 SECT. AREA DWG.
- DCA-101-4 FAB. ISO.
- DCA-101-5 FAB. ISO.
- STRESS CALC. NO. 1-10-11B

TI APERTURE CARD

MODE DESCRIPTION

- MODE I - NORMAL
- MODE II - MAXIMUM
- MODE III -

NO.	DATE	REVISION	BY	CHKD	REVISION	BY	CHKD	APPR
G	1/10/78	SEE REV. G NOTE	WHP	WHP	WHP	WHP	WHP	WHP
F	1/10/78	SEE REV. F NOTE	WHP	WHP	WHP	WHP	WHP	WHP
E	1/10/78	REV. E PER FCR M-1250BF	WHP	WHP	WHP	WHP	WHP	WHP
D	1/10/78	SEE REV. D NOTE	WHP	WHP	WHP	WHP	WHP	WHP
C	1/10/78	SEE REV. C NOTE	WHP	WHP	WHP	WHP	WHP	WHP
B	1/10/78	REV. B PER FCR M-1250BF	WHP	WHP	WHP	WHP	WHP	WHP
A	1/10/78	ISSUED FOR STRESS ANALYSIS	WHP	WHP	WHP	WHP	WHP	WHP

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
DCA-101							○ SPRING HANGER
SEAMLESS ASME SA-312 OR SA-316 TP-304L SCHED. 40	C	1/10/78	WHP				■ RIGID HANGER
Q.557	C	1/10/78	WHP				★ ANCHOR
4.5	C	1/10/78	WHP				□ GUIDE
I							⊕ SNUBBER
							⊥ RESTRAINT
							○ HANGER NUMBER
							○ STRESS DATA POINT

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC - REACTOR BLDG.
REACTOR WATER CLEANUP PIPING
UNIT 1

JOB NO.	DRAWING NO.
8031	SK-M-6433 G


1 specification
1 8031-P-363

Appendix C

Also Available On
Aperture Card

⚠
No measurement
required. For
information
only.

CCN REV 0
CALC. NO. 1-10-11B




		DATA			REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE No.	DCA-113								
	MATERIAL	36A1-C38 20MB 20 3/2 17-324L 20N 40			A		shg			
	LINE THICKNESS (IN)	0.303			A		shg			
MECHANICAL ENGINEER	LINE O.D. (IN)	2.875			A		shg			
	MODE	I	II	III						
	PRESS. PSIG									
	TEMP F									
STRESS ENGINEER	EXP. COEFF. IN/100FT									
	EXP. COEFF. MIL-IN/IN									
	MOD. OF SLAB IN PSI									

C-52

8408140320-51

Rev. 1



STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. F. NOTE:

ADDED PIPE SUPPORTS & DATA POINTS FOR RECONCILIATION & DELETED PRESS & TEMP. DATA PER STRESS GROUP MARK-UP

TI APERTURE CARD

REFERENCE

- M-48 P&ID
- M-225 PIPING PLAN
- M-213 PIPING PLAN
- M-247 PIPING SECTION
- DCA-113-1 - FAB 150 REV. 5
- STRESS CALC. NO. 1-10-118



MODE DESCRIPTION

- 1. MODE I - NORMAL
- 2. MODE II - MAXIMUM
- 3. MODE III -

REV	DATE	DESCRIPTION	BY	CHKD	DESIGN	DATE	APPV
F		SEE REV. F. NOTE	NSH	NSH	NSH		
E		REV. TO REFLECT WORKING	TL	NSH	NSH		
D		REV. PER PER M-17, 505F	AP	JSB	NSH		
C		REV. PER FOR M-9261F	SF	NSH	NSH		
B		REV. PER NCD 079	SP	NSH	NSH		
A		ISSUED FOR STRESS ANALYSIS	NSH	NSH	NSH		

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							▲ ANCHOR
							■ GUIDE
							⊥ SNUBBER
							⊥ RESTRAINT
							○ STRESS DATA POINT
							○ HANGER NUMBER

SCALE: _____

REVISION: _____

DESIGNER: NSH

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY


ISOMETRIC - REACTOR ENCLOSURE
RPV DRAIN LINE

JOB NO.	DRAWING NO.	REV.
8031	SK-M-6522	F

Specification
8031-P-363

Appendix C

Also Available On
Aperture Card




		DATA			REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE No.	ECB-111			A					
	MATERIAL	SMLS. ASME SA-312 OR SA-376 TP 304			A	1/23/82	As per			
	LINE THICKNESS (IN)	0.280			A	1/23/82	As per			
MECHANICAL ENGINEER	LINE O.D. (IN)	6.625			A	1/23/82	As per			
	MODE	I	II	III						I
	PRESS. PSIG									
	TEMP F									
STRESS ENGINEER	EXP. COEFF. IN/100FT									
	EXP. COEFF. MIL-IN/IN									
	MOD. OF ELAS. E PSI									

8408140320-52

C-53

Rev. 1



TI
APERTURE
CARD

STRESS APPROVALS		
REV	THERMAL	SEISMIC

REV. A NOTE:
DUE TO THE RELOCATION OF VALVE MO-1F022 THIS ISO. SUPERSEDES PORTION OF PIPING ON SK-M-1550 THAT WAS PREVIOUSLY DCA-103 PER STRESS GROUP REQUEST RERWORK NOTICE LP-DW-2 & LP-DW-3.

REV. B NOTE:
REVISED ELEVATIONS PER STRESS GROUP REQUEST.

REV. D NOTE:
ADDED HANGERS AND DATA POINT FOR RECONCILIATION.

REFERENCE
M-51 SHT. 2/2 F&ID
U-236 PIPING PLAN - DRYWELL
ECB-III-2 FAB. 1950. REV. 4

STRESS CALC. # 1-10-09.

MODE DESCRIPTION.

- MODE I - NORMAL REACTOR OPER. (P-300)
- MODE II - MAXIMUM " "
- MODE III - SHUT DOWN COOLING (RHR. PROCESS DIAGRAM)

D	SEE REV. D NOTE	JMC	1/5			
C	REV PER PER M-11846 4P	WP	JR			
B	SEE REV. B NOTE	SP	SP			
A	SEE REV. A NOTE	SP	SP			

DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							● SPRING HANGER
							■ RIGID HANGER
							▲ ANCHOR
							≡ GUIDE
II	III						⊥ SNUBBER
							⊥ RESTRAINT

SCALE 1/8" = 1'-0"

DESIGNED BY SP

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION
UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC-REACTOR BLDG. UNIT-1
(DRYWELL) RESIDUAL HEAT REMOVAL


JOB NO.	DRAWING NO.	REV.
8031	SK-M-6794A	D

Specification
8031-P-363

Appendix C



Also Available On
Aperture Card



41

		DATA			REV	DATE	BY	REV	DATE	BY
PIPING ENGINEER	LINE No.	ECP-111			A					
	MATERIAL	SMLS ASME SA-312 SA-376 TP 304			A	1/23/92	ASPS			
	LINE THICKNESS (IN)	0.237			A	1/23/92	ASPS			
MECHANICAL ENGINEER	LINE D. (IN)	6.625			A	1/23/92	ASPS			
	MODE	I	II	III						I
	PRESS. PSIG									
	TEMP F									
STRESS ENGINEER	EXP. COEFF. IN/100FT									
	EXP. COEFF. MIL-IN/IN									
	MOD. OF ELAS E PSI									

8408140320-53

C-54

REV. 1

CCN REV 0
 CALC.
 NO 1-10-22

STRESS APPROVALS

REV	THERMAL	SEISMIC

REV. A NOTE:
 DUE TO THE RELOCATION OF VALVE MO-1F022 THIS 160 SUPERSEDES PORTION OF PIPING ON SK-M-1550 THAT WAS PREVIOUSLY DCA-105 PER STRESS GROUP REQUEST RERWORK NOTICE LP-DW-2 & LP-DW-3.

REV. B NOTE:
 REVISED ELEVATIONS PER STRESS GROUP REQUEST.

REV. D NOTE:
 ADDED HANGERS AND DATA POINT FOR RECONCILIATION.


REFERENCE
 M-51 SHT. 2/3
 M-236
 EC3-111-2
 CALC. 1-10-22

P&ID
 PIPING PLAN - DRYWELL
 FAB. 150
 REV. 4

MODE DESCRIPTION

- MODE I - NORMAL REACTOR OPER. (P-300)
- MODE II - MAXIMUM
- MODE III - SHUT DOWN COOLING (RHR PROCESS DIAGRAM)

D	SEE REV. D NOTE	JMC	1/15	1/15	1/15	1/15	1/15	1/15	1/15
C	REV PER REC M-11544	SP	1/15	1/15	1/15	1/15	1/15	1/15	1/15
B	SEE REV. B NOTE	SP	1/15	1/15	1/15	1/15	1/15	1/15	1/15
A	SEE REV. A NOTE	SP	1/15	1/15	1/15	1/15	1/15	1/15	1/15



DATA	REV	DATE	BY	REV	DATE	BY	LEGEND
							◆ SPRING HANGER
							■ RIGID HANGER
							★ ANCHOR
							≡ GUIDE
							⊥ SNUBBER
							⊥ RESTRAINT

BECHTEL
 SAN FRANCISCO

LIMERICK GENERATING STATION
 UNITS 1 & 2
 PHILADELPHIA ELECTRIC COMPANY

ISOMETRIC-REACTOR BLDG. UNIT-1
 (DRYWELL) RESIDUAL HEAT REMOVAL

JOB NO.	8031	DRAWING NO.	SK-M-6794 B D
---------	------	-------------	---------------

APPENDIX D
Scoping P&ID's

LIST OF SCOPING P&ID's:

<u>P&ID's No.</u>	<u>Title</u>
M-01	Main Steam
M-06	Feedwater
M-41	Nuclear Boiler
M-43	Reactor Recirculation Pump
M-44	Reactor Water Clean-Up
M-48	Standby Liquid Control
M-49	Reactor Core Isolation Cooling
M-50	RCIC Pump Turbine
M-51 (Sheets 1 & 2)	Residual Heat Removal
M-52	Core Spray
M-55	High Pressure Coolant Injection
M-56	HPCI Pump Turbine

TI
APERTURE
CARD


NOTE: Piping subjected to
STEADY STATE VIBRA-
TION testing is denoted
as follows:



Also Available On
Aperture Card


8408140320-54

D-2 Rev. 0



Also Available On
Aperture Card

NOTE: Piping subjected to
STEADY STATE VIBRATION
testing is denoted as
follows:





TI
APERTURE
CARD

D-3

Rev. 0

8408140320-55






- NOTES:**
- 1. VALVE STROKE SPEEDS CONTROLLED BY INLINE ORIFICES (FLOW SUPPLEMENT ACTUATOR AIR INLETS).
 - 2. LOW FLOW ON THE LOW FLOW SIDE OF THE REACTOR FEED PUMP.
 - 3. DIFFERENCE REACTOR FEEDWATER CONTROL SYSTEM (R.F.D. 8031-4-C33-100-1-1, (7) 8031-4-C33-100-1-1, (7) 8031-4-C33-100-1-1).
 - 4. REACTOR FEED PUMP MECHANICAL CONTROL (R.F.M. 8031-4-C33-100-1-1, (7) 8031-4-C33-100-1-1).
 - 5. CALIBRATION PRESSURE TAPS ARE TO BE TERMINATED INTO A SHUT-OFF VALVE AND AN INSTRUMENT BALANCING VALVE.
 - 6. THERM ELEMENTS TO BE LOCATED AS CLOSE AS PRACTICAL TO 8 OR 6 INCHES DOWNSTREAM OF MANOLE FLANGE.
 - 7. PRESSURE IN THE R.F.P. SUPPLY LINE IS NOT TO EXCEED 175 PSIG PER 8.2.
 - 8. REACTOR FEED PUMP PRE OPERATIONAL TESTING NOT TO EXCEED 800 PSIG DISCHARGE PRESSURE WHEN DISCHARGING TO THE CONDENSER VIA PIPELINE W/640-147 (M 4L 8.2).

REVISED PER REVISION 1154		DATE	BY
ISSUED FOR CONSTRUCTION		DATE	BY
BECHTEL SAN FRANCISCO			
LUMERICK GENERATING STATION UNITS 1 & 2 FEEDWATER SYSTEM			
P&ID FEEDWATER			
8031	M-06	18	

REVISION 1154 OF THIS P&ID REQUESTS REVISION OF THE FOLLOWING RELATED DOCUMENTS	DATE	YES	NO	NA	2
8031	8-68				
FEED TEST	8-68				
PHIC DIAGRAM	8-68				

Also Available On
Aperture Card

NOTE: Piping subjected to STEADY
STATE VIBRATION testing
is denoted as follows:



TI
APERTURE
CARD




TABLE III
EAFDS INPUT
NUMBER ASSIGNMENT

VALVE	INPUT NO	VALVE	INPUT NO
W015A	E1051	W015A	E1051
W015B	E1052	W015B	E1052
W015C	E1053	W015C	E1053
W015D	E1054	W015D	E1054
W015E	E1055	W015E	E1055
W015F	E1056	W015F	E1056
W015G	E1057	W015G	E1057
W015H	E1058	W015H	E1058
W015I	E1059	W015I	E1059
W015J	E1060	W015J	E1060
W015K	E1061	W015K	E1061
W015L	E1062	W015L	E1062
W015M	E1063	W015M	E1063
W015N	E1064	W015N	E1064
W015O	E1065	W015O	E1065
W015P	E1066	W015P	E1066
W015Q	E1067	W015Q	E1067
W015R	E1068	W015R	E1068
W015S	E1069	W015S	E1069
W015T	E1070	W015T	E1070

TABLE I
SAFETY/RELIEF VALVES & ASSOCIATED EQUIPMENT LOCATION & SUPPLY


LINE	VALVE	LOCATION	SUPPLY
A	W015A
B	W015B
C	W015C
D	W015D

D-4 Rev. 0
8408140320-56

RELIEF VALVES FOR AUTO DEPRESSURIZATION SYSTEM (ADS). VALVES E, H, M, N
CONTROL PROVIDED IN REMOTE SHUTDOWN SYSTEM VALVES A, C, G


Also Available On
Aperture Card

NOTE: Piping subjected to
STEADY STATE VIBRATION
testing is denoted as
follows:




TI
APERTURE
CARD

D.5 Rev. 0
8408140320-57



NOTE: Piping subjected to STEADY STATE VIBRATION testing is denoted as follows:




Also Available On Aperture Card

TI
APERTURE
CARD


D-6

Rev 0

8408140320-58



SIZE E



NO.	REFERENCE DRAWING	REVISION	DATE
1	NUCLEAR SAFETY P-2710	M-41	
2	REACTOR WATER CLEANUP P-100	REVISION 10E208	
3	REACTOR BUILDUP COOLING WATER P-100	M-41	
4	CLEANUP FILTER/HEAT EXCHANGER P-100	M-41	
5	RCIC P-100	M-41	
6	P-418 LEGEND	M-40	
7	1 HOUR RADWASTE EQUIP DRAW P-100	M-41	
8	PROCESS SAMPLING P-100	M-41	
9	CONDUITS P-100	M-40	
10	PRINTED P-100	M-40	
11	REACTOR WATER CLEANUP P-100	M-40	

NON-REGENERATIVE HEAT EXCHANGER 10E208

- NOTES:**
- THE ONLY ISA CLASSIFICATION SHOWN EXCEPT AS NOTED.
 - TEMPERATURE CLEANING AND DECONTAMINATION CONNECTIONS SHALL BE PROVIDED TO HAVE OPTIMUM DECONTAMINATION CONNECTIONS SHALL BE ARRANGED TO PROVIDE DECONTAMINATION OF ONE PIECE OF EQUIPMENT SEPARATELY FROM ALL OTHER EQUIPMENT.
 - NON-REGENERATIVE HEAT EXCHANGER SHALL BE VALVED AND PIPING DESIGNED TO DISCU SYSTEM CONDITIONS.
 - NON-REGENERATIVE HEAT EXCHANGER 10E208.
 - PIPING SYSTEM HIGH POINT VENTS AND LOW POINT DRAINS ARE TO BE ADDED AT ALL HIGH POINTS AND LOW POINTS SERVED BY EQUIPMENT VENTS AND BRANCHES.
 - THE ISA NUMBER FOR THIS SYSTEM IS 0-01.
 - TEMPERATURE LEAK DETECTION FOR THIS SYSTEM IS SHOWN ON P-100-35 THE TEMPERATURE INSTRUMENTS ARE INDICATED AS PART OF THIS P-100 (M-41).
 - THESE VALVES ARE FAST ACTING V-STEM TYPE GLOBE VALVES.
 - THESE VALVES ARE SERVICE RATED AT 900 PSI TO MEET DESIGN CONDITIONS.
 - RCIC PUMPS ARE SUPPLIED WITH RAISED FACE FLANGES ON SUCTION AND DISCHARGE NOZZLES (SUCTION - 900 PSI RATING, DISCHARGE - 1500 PSI RATING).
 - TEMPERATURE ELEMENT TO BE MOUNTED ON OUTSIDE SURFACE.
 - DESIGN, FABRICATION, MATERIAL PROCUREMENT AND TESTING FOR ALL PIPING, VALVES AND EQUIPMENT SHALL BE WITHIN THE SCOPE. (SEE NOTE 1) ON THIS P-100 MAY BE IN ACCORDANCE WITH THE REQUIREMENTS OF THE PIPING CLASS DESIGNATION, DESIGN CODE TO WITH THE FOLLOWING EXCEPTIONS:
 - CLEANING REQUIREMENTS SHALL BE PER THE ORIGINAL LINE CLASS DESIGNATION.
 - WELDING PROCEDURES TO BE USED SHALL BE AS REQUIRED PER THE ORIGINAL LINE CLASS DESIGNATION.
 - THE PUMP VIBRATION MONITORING AND TRIP FUNCTION WILL BE PROVIDED BY THE VIBRATION AND LOOSE PARTS MONITORING SYSTEM.
 - THIS PORTION OF DCA PIPE IS 3/4" S.S. W/30% CARBON NICK.
 - AIR FAILURE WILL NOT CLOSE THIS VALVE AGAINST NORMAL FLOW.
 - A MINIMUM STRAIGHT LENGTH OF TEN PIPE DIAMETERS TO BE PROVIDED BETWEEN 50 (800) AND 100 (150).
 - UNIT 3 VALVE SIZE IS 4".
 - THIS EQUIPMENT IS BEING MONITORED BY THE VIBRATION MONITORING SYSTEM (VMS). FOR THE TWO OF SENSORS - BEING USED. SEE THE VMS SUMMARY VP DWG 8031-M-347-100.
 - ALSO TO BE USED IN CONJUNCTION WITH 10E207 (10E1-100208) TO CALCULATE DIFFERENTIAL TEMPERATURE BETWEEN TOP AND BOTTOM VESSEL HEADS.

REVISION 10 OF THIS P-100 REQUIRES REVISION OF THE FOLLOWING RELATED DOCUMENTS:

049	YES <input checked="" type="checkbox"/>	NO <input type="checkbox"/>	NA <input type="checkbox"/>
P8 TEST	YES <input type="checkbox"/>	NO <input type="checkbox"/>	NA <input checked="" type="checkbox"/>
LOGIC DIAGRAM	YES <input type="checkbox"/>	NO <input type="checkbox"/>	NA <input checked="" type="checkbox"/>

NO.	REVISION	DATE	BY	CHKD.
1	REVISION 10E208	10-1-68	J. J. ...	J. J. ...
2	REVISION 10E208	10-1-68	J. J. ...	J. J. ...
3	REVISION 10E208	10-1-68	J. J. ...	J. J. ...
4	ISSUED FOR CONSTRUCTION	10-1-68	J. J. ...	J. J. ...

BECHTEL
SAN FRANCISCO



LIMERICK GENERATING STATION UNITS 1 & 2
REACTOR WATER CLEANUP


P-100
REA TOR WATER CLEAN UP

8031	M-44	15
------	------	----

Also Available On
Aperture Card

NOTE:- PIPING SUBJECTED
TO STEADY STATE VIBRATION
TESTING IS DENOTED AS
FOLLOWS:





NO.	REFERENCE DRAWING	REVISION	D.S.
1	CELL 5000-101-101-101	1	10/1/68
2	STANDBY LIQUID CONTROL P&ID	1	10/1/68
3	COMBINED A & B P&ID	1	10/1/68
4	UNION OF THE WATER P&ID	1	10/1/68
5	P&ID LEGEND	1	10/1/68
6	STANDBY LIQUID CONTROL P&ID	1	10/1/68
7	STANDBY LIQUID CONTROL P&ID	1	10/1/68
8	REDUCED REACTIVITY CONTROL SYSTEM	1	10/1/68
9	REACTOR WATER CLEANUP SYS. (L&I)	1	10/1/68

REVISION 13 OF THIS P&ID REQUIRES REVISION OF THE FOLLOWING RELATED DOCUMENTS:

Q&D YES NO NA

FD TEST YES NO NA

LOGIC DIAGRAM YES NO NA

- NOTES:**
- THIS IS A CLASS I SEISMIC SYSTEM EXCEPT AS NOTED.
 - STANDBY LIQUID CONTROL SYSTEM SHALL BE TESTED USING DEMINERALIZED WATER FROM THE SYSTEM TEST TANK ONLY.
 - THE ELEVATION OF THE DEMINERALIZED WATER AND INLET SUPPLY LINES SHALL BE ABOVE THE TOP OF THE STORAGE TANK.
 - ORIENT PRESSURE INDICATOR 107304 SO THAT IT CAN BE READ FROM VALVE DRIB LOCATION (ZONE E-6).
 - IN ORDER TO SERVICE THESE VALVES AFTER R-100, IT IS NECESSARY TO REMOVE A 6" SPOOL PIECE IMMEDIATELY UPSTREAM OF THE DESIRED VALVE. EACH EXPLOSIVE VALVE IS FURNISHED WITH A MATING SOCKET WELDING TYPE FLANGE FOR SOCKET WELDING TO A 6" SPOOL PIECE.
 - THE 6E MPL NUMBER FOR THIS SYSTEM IS C-41.
 - STANDBY LIQUID CONTROL SYSTEM SHALL HAVE MECHANICALLY CONTROLLED HEAT TRACING FROM PUMP 107304 UP TO AND INCLUDING INJECTION PUMP.
 - WHERE PRACTICAL ALL LIQUID LINES IN THE PRIMARY CONTAINMENT SHALL BE SLOPED IN THE DIRECTION OF FLOW.
 - ALL INSTRUMENT PIPING AND TUBING SHALL BE INSTALLED IN ACCORDANCE WITH REF. 7.
 - DEMINERALIZED WATER (INSTRUMENT AIR LINES ARE SEISMIC CLASS 2-A).
 - FLUSHING CONNECTIONS (SUPPLY AND DRAIN) SHALL BE LOCATED TO ALLOW FOR MAXIMUM SYSTEM FLOW & DRAIN.
 - PROVIDE C.R.S. ABOVE SOLENOID TO OBTAIN PROPER SPRING OR RELEASE OF SPRING PERFORMANCE SOLUTIONS.
 - TEST TANK CONNECTION TO PUMP SECTION SHOULD BE AS NEAR TO DRAIN CONNECTION AS POSSIBLE TO SATISFY PUMP SECTION HEAD REQUIREMENTS.
 - DOWN-DRAIN AND DRAIN LINES AND CAPPED ENDS EXTENDING FROM SEISMIC CATEGORY I PIPING ARE SEISMIC CATEGORY 2-A DOWNSTREAM OF THE LAST ISOLATION VALVE.
 - LOCATE VALVE 1027 AS CLOSE TO CONNECTION TO SEA-317 AS PRACTICAL.
 - INJECTION PUMP 107304 AND MOTOR PROVIDED BY P&ID.
 - LEVEL GAUGE LG-101 TO BE PROVIDED BY TANK LEADER WITH TEST TANK 107316.

NO.	REVISION	DATE	BY	CHKD.	APP.
1	ISSUED FOR CONSTRUCTION	10/1/68	J. J. ...	J. J. ...	J. J. ...
2	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
3	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
4	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
5	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
6	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
7	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
8	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
9	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
10	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
11	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
12	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
13	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
14	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
15	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
16	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
17	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
18	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
19	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...
20	REVISED PER REVISION NOTES	10/1/68	J. J. ...	J. J. ...	J. J. ...

BECHTEL
SAN FRANCISCO


EMERICK GENERATING STATION UNITS 1 & 2
MILWAUKEE ELECTRIC COMPANY

P&ID
STANDBY LIQUID CONTROL


NO. 8031	REVISED BY M-48	DATE 13
----------	-----------------	---------

Also Available On
Aperture Card

NOTE: Piping subjected to
STEADY STATE VIBRATION
testing is denoted as
follows:



TI
APERTURE
CARD




6031-M-49

D-8

Rev. 0

8408140320 - 60



REF. NO.	REFERENCE DRAWINGS	BECHTEL NO.	GE NO.
1	REC. PUMP CURVAE	M-50	
2	P. & I. D. LEGEND	M-50	
3	REC. FUNCTION CONTROL DIAGRAM	M-51	709622-A
4	NUCLEAR BOILER	M-51	
5	CONTROL SYSTEM MTR. DIAGRAM	M-51-9120	709622-A
6	DESIGN HEAT REMOVAL	M-51	
7	IMPRESS. HE. CONTROL FUNCTION	M-51	
8	REC. TUBING R/L LINE	M-51-COOL-C-5	709622-A
9	INSTRUMENTS	M-51	
10	COND. STEAM WATER STOP & TRANSFER	M-51	
11	MAIN STEAM	M-51	
12	CONDENSER	M-51	
13	LIQUID WASTE COLLECTION	M-51	
14	REC. MTR. DESIGN SPECIFICATION	M-51-9120-L	709622-A
15	REC. OVERSPEED TRIP	M-51-9120-B	709622-A
16	REC. TURBINE CONTROL DIAGRAM	M-51-COOL-C-6	709622-A
17	REC. SYSTEM P&ID (S.S.)	M-51-9120-01	709622-A
18	PLANT LEAK DETECTION	M-51	
19	PROCESSING INSTRUMENTATION	M-51-9120-A	709622-A
20	REC. P&ID FINAL DETERMINATION	M-51	

REVISION 12 OF THIS P&ID REQUIRES REVISION OF THE FOLLOWING RELATED DOCUMENTS:

QA0 YES NO NA
 PD TEST YES NO NA
 LOGIC DIAGRAM YES NO NA

- NOTES:**
- REC. IS A CLASS 1 SEISMIC SYSTEM EXCEPT AS NOTED.
 - SLOPE STEAM LINE DOWN ALL THE WAY FROM MAIN STEAM LINE TO DRAIN POT JUST AHEAD OF TURBINE.
 - LOCATE MAIN CONDENSER LINE AS CLOSE AS POSSIBLE TO PUMP SUCTION LINE FROM CONDENSATE STORAGE TANK.
 - AC POWER FOR REC INSTRUMENTS SHALL BE DERIVED FROM A DC SOURCE SEPARATE FROM THAT WHICH SUPPLIES THE REC SYSTEM, VOLTAGE UNINTERFERABLE AC OR COMPATIBLE DC TO AC CONVERSION SYSTEM.
 - PIPING HIGH POINT VENTS & LOW POINT DRAINS TO BE ADDED AS NECESSARY.
 - THE COMPL. NUMBER FOR THIS SYSTEM IS 6-51.
 - TEMPERATURE LEAK DETECTION FOR THIS SYSTEM IS SHOWN ON REF 16. THE TEMPERATURE INSTRUMENTS ARE NOTED AS PART OF THIS P&ID (M-49).
 - ALL INSTRUMENT PIPING & TUBING SHALL BE INSTALLED IN ACCORDANCE WITH REFERENCE 16.
 - ALL STEAM LINES SHALL BE SLOPED.
 - ALL LIQUID LINES INSIDE THE PRIMARY CONTAINMENT SHALL BE SLOPED WHERE PRACTICAL.
 - THE LINE SHOULD BE LOCATED AT HIGH POINT. (L.S.)
 - VALVE POB SHOULD BE LOCATED AT HIGH POINT. (L.S.)
- DELETED**
- TEMPERATURE ELEMENT TO BE INSTALLED ON OUTSIDE SURFACE.
 - INSTALL VALVE IN REVERSE DIRECTION SUCH THAT FLOW IS OVER THE SEAT TO COMPLY WITH PROPOSED APPENDIX J.
 - THE MAXIMUM DP ACROSS THE SECTION STRAINER SHALL NOT EXCEED THE AVAILABLE HEAD ABOVE THE ACTUAL OPEN WHEN THE STRAINERS ARE SOON PLUGGED.
 - FOR HIGH PRESSURE TESTING (CODE 1) REVALUATION DRUPICES (PO-49-1003A AND PO-49-1003B) ARE PROVIDED.
 - NON-Q DRAIN AND VENT LINES AND CAPPED ENDS EXTENDING FROM SEISMIC CATEGORY I PIPING ARE SEISMIC CATEGORY EA DOWNSTREAM OF THE LAST ISOLATION VALVE.
 - THE POSITION OF 688-150 SHALL BE A VERTICAL SECT. IN ABOVE THE PROCESS LINE, MINIMUM 3FT LONG. 151 TAPS SHALL BE PLACES 8FT APART. THE LINE FROM THE BOTTOM OF THE VERTICAL SECTION SHALL SLOPE DOWN TOWARDS THE PROCESS LINE.

NO.	DESCRIPTION	DATE	BY	CHKD.
1	REVISED PER REVISION NOTES 1 & 2	12/15/68	J. J. W.	J. J. W.
2	REVISED PER REVISION NOTES 3 & 4	12/15/68	J. J. W.	J. J. W.
3	REVISED PER REVISION NOTES 5 & 6	12/15/68	J. J. W.	J. J. W.
4	REVISED PER REVISION NOTES 7 & 8	12/15/68	J. J. W.	J. J. W.
5	REVISED PER REVISION NOTES 9 & 10	12/15/68	J. J. W.	J. J. W.
6	REVISED PER REVISION NOTES 11 & 12	12/15/68	J. J. W.	J. J. W.
7	REVISED PER REVISION NOTES 13 & 14	12/15/68	J. J. W.	J. J. W.
8	REVISED PER REVISION NOTES 15 & 16	12/15/68	J. J. W.	J. J. W.
9	REVISED PER REVISION NOTES 17 & 18	12/15/68	J. J. W.	J. J. W.
10	REVISED PER REVISION NOTES 19 & 20	12/15/68	J. J. W.	J. J. W.
11	REVISED PER REVISION NOTES 21 & 22	12/15/68	J. J. W.	J. J. W.
12	REVISED PER REVISION NOTES 23 & 24	12/15/68	J. J. W.	J. J. W.
13	REVISED PER REVISION NOTES 25 & 26	12/15/68	J. J. W.	J. J. W.
14	REVISED PER REVISION NOTES 27 & 28	12/15/68	J. J. W.	J. J. W.
15	REVISED PER REVISION NOTES 29 & 30	12/15/68	J. J. W.	J. J. W.
16	REVISED PER REVISION NOTES 31 & 32	12/15/68	J. J. W.	J. J. W.
17	REVISED PER REVISION NOTES 33 & 34	12/15/68	J. J. W.	J. J. W.
18	REVISED PER REVISION NOTES 35 & 36	12/15/68	J. J. W.	J. J. W.
19	REVISED PER REVISION NOTES 37 & 38	12/15/68	J. J. W.	J. J. W.
20	REVISED PER REVISION NOTES 39 & 40	12/15/68	J. J. W.	J. J. W.
21	REVISED PER REVISION NOTES 41 & 42	12/15/68	J. J. W.	J. J. W.
22	REVISED PER REVISION NOTES 43 & 44	12/15/68	J. J. W.	J. J. W.
23	REVISED PER REVISION NOTES 45 & 46	12/15/68	J. J. W.	J. J. W.
24	REVISED PER REVISION NOTES 47 & 48	12/15/68	J. J. W.	J. J. W.
25	REVISED PER REVISION NOTES 49 & 50	12/15/68	J. J. W.	J. J. W.
26	REVISED PER REVISION NOTES 51 & 52	12/15/68	J. J. W.	J. J. W.
27	REVISED PER REVISION NOTES 53 & 54	12/15/68	J. J. W.	J. J. W.
28	REVISED PER REVISION NOTES 55 & 56	12/15/68	J. J. W.	J. J. W.
29	REVISED PER REVISION NOTES 57 & 58	12/15/68	J. J. W.	J. J. W.
30	REVISED PER REVISION NOTES 59 & 60	12/15/68	J. J. W.	J. J. W.
31	REVISED PER REVISION NOTES 61 & 62	12/15/68	J. J. W.	J. J. W.
32	REVISED PER REVISION NOTES 63 & 64	12/15/68	J. J. W.	J. J. W.
33	REVISED PER REVISION NOTES 65 & 66	12/15/68	J. J. W.	J. J. W.
34	REVISED PER REVISION NOTES 67 & 68	12/15/68	J. J. W.	J. J. W.
35	REVISED PER REVISION NOTES 69 & 70	12/15/68	J. J. W.	J. J. W.
36	REVISED PER REVISION NOTES 71 & 72	12/15/68	J. J. W.	J. J. W.
37	REVISED PER REVISION NOTES 73 & 74	12/15/68	J. J. W.	J. J. W.
38	REVISED PER REVISION NOTES 75 & 76	12/15/68	J. J. W.	J. J. W.
39	REVISED PER REVISION NOTES 77 & 78	12/15/68	J. J. W.	J. J. W.
40	REVISED PER REVISION NOTES 79 & 80	12/15/68	J. J. W.	J. J. W.
41	REVISED PER REVISION NOTES 81 & 82	12/15/68	J. J. W.	J. J. W.
42	REVISED PER REVISION NOTES 83 & 84	12/15/68	J. J. W.	J. J. W.
43	REVISED PER REVISION NOTES 85 & 86	12/15/68	J. J. W.	J. J. W.
44	REVISED PER REVISION NOTES 87 & 88	12/15/68	J. J. W.	J. J. W.
45	REVISED PER REVISION NOTES 89 & 90	12/15/68	J. J. W.	J. J. W.
46	REVISED PER REVISION NOTES 91 & 92	12/15/68	J. J. W.	J. J. W.
47	REVISED PER REVISION NOTES 93 & 94	12/15/68	J. J. W.	J. J. W.
48	REVISED PER REVISION NOTES 95 & 96	12/15/68	J. J. W.	J. J. W.
49	REVISED PER REVISION NOTES 97 & 98	12/15/68	J. J. W.	J. J. W.
50	REVISED PER REVISION NOTES 99 & 100	12/15/68	J. J. W.	J. J. W.


BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION UNITS 1 & 2

P & I D
REACTOR CORE ISOLATION COOLING

8031 M-49 18

TURBINE SUPERVISORY INSTRUMENTATION ALARMS




TURBINE CONTROL LOGIC
REV 3 8/76

NOTE: Piping subjected to STEADY STATE VIBRATION is denoted as follows:

TO SUPPRESSION POND (C.1)


Also Available On Aperture Card

TI APERTURE CARD



REF	REFERENCE DRAWINGS	BECHTEL No.	GE No.
1	RCIC	M-48	
2	P & ID LEGEND	M-28	
3	RCIC LOGIC DIAGRAM	M-50-001	100000000
4	NUCLEAR BONES	M-81	
5	REVISIONS	M-51	
6	REVISIONS	M-51	
7	REVISIONS	M-51	
8	REVISIONS	M-51	
9	REVISIONS	M-51	
10	REVISIONS	M-51	
11	REVISIONS	M-51	
12	REVISIONS	M-51	
13	REVISIONS	M-51	
14	REVISIONS	M-51	
15	REVISIONS	M-51	
16	REVISIONS	M-51	
17	REVISIONS	M-51	
18	REVISIONS	M-51	

- NOTES:**
1. RCIC IS A CLASS I SEISMIC SYSTEM EXCEPT AS NOTED.
 2. SLURRY STEAM LINE SHALL BE THE MAIN STEAM MAIN LINE TO MAIN HP AND AHEAD OF TURBINE.
 3. ALL INSTRUMENT PIPING SHALL BE INSTALLED IN ACCORDANCE WITH REQUIREMENTS.
 4. AC POWER FOR ALL INSTRUMENTS SHALL BE SUPPLIED FROM A BUS SEPARATE FROM THAT WHICH SERVES THE MAIN SYSTEM AND THE INSTRUMENTS SHALL BE COMPATIBLE WITH THE AC SUPPLY SYSTEM.
 5. PIPING FROM POINT A TO POINT B SHALL BE AS SHOWN.
 6. THE BAROMETRIC CONDENSER AND VACUUM TANK SHALL BE LOCATED SUCH THAT ITS WATER LEVEL IS BELOW THE CENTER OF THE TURBINE EXHAUST FLANGE. THE BAROMETRIC CONDENSER IS DESIGNATED CLASSIC. THE GE MODEL NUMBER FOR THIS SYSTEM IS 10E209P.
 7. ALL STEAM LINES SHALL BE SLOPED. ALL LIQUID LINES SHALL BE SLOPED TO PREVENT TRAPPING. THE PRIMARY CONTAINMENT SHALL BE SLOPED TO PREVENT TRAPPING.
 8. REMOVE GASKETS (AS APPLICABLE) AFTER ALL TIGHTENING EXCEPT MECHANICAL OVERSPEED TRIP.
 9. REMOVE SPOOL PIECES AND REPLACE WITH BLIND FLANGES AFTER TESTING.
 10. MARK ALL VENT AND DRAIN LINES AND CAPPED ENDS EXCEPTED FROM SEISMIC CATEGORY I PIPING AND SEISMIC CATEGORY II A DOWNSTREAM OF THE LAST ISOLATION VALVE.



REVISION 12 OF THIS P&ID REQUIRES REVISION OF THE FOLLOWING RELATED DOCUMENTS:

GAS	YES <input checked="" type="checkbox"/>	NO <input type="checkbox"/>	NA <input type="checkbox"/>
PA TEST	YES <input type="checkbox"/>	NO <input type="checkbox"/>	NA <input checked="" type="checkbox"/>
LOGIC DIAGRAM	YES <input checked="" type="checkbox"/>	NO <input type="checkbox"/>	NA <input type="checkbox"/>


NO.	REVISION	DATE	BY	CHKD.	APP.
1	ISSUED FOR CONSTRUCTION				
2	REVISIONS				
3	REVISIONS				
4	REVISIONS				
5	REVISIONS				
6	REVISIONS				
7	REVISIONS				
8	REVISIONS				
9	REVISIONS				
10	REVISIONS				
11	REVISIONS				
12	REVISIONS				

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION UNITS 1 & 2
PULASKI ELECTRIC COMPANY


P & ID
RCIC PUMP TURBINE

DESIGN NO.	REVISION NO.	SHEET
8031	M-50	14



Also Available On Aperture Card

NOTE: Piping subjected to STEADY STATE VIBRATION testing is denoted as follows:




TI APERTURE CARD

D-10

8408140320-62

Rev. 0

SIZE E




- 16. PIPE CLASS BREAK IS AT FLODS NEAR DESIGN PRESSURE, TEMPERATURE AND SERVICE CONDITIONS FOR THE FLUID HEAD AND THE SAME IS FOR ADJACENT DRYWELL PIPING.
- 17. THIS PORTION OF SCA PIPE IS DIAL 55 WITH ODDS CARBON MAXIMUM.
- 18. THE RHR LOOP INERTIE LINE PIPING AND VALVES SHOULD BE SEISMIC CATEGORY I & Q LIST (WHICHEVER ESSENTIAL).
- 19. FI-RESA AND IACASD SHOULD BE LOCATED ADJACENT TO EACH OTHER, AND FI-RESB AND IACASD SHOULD BE LOCATED ADJACENT TO EACH OTHER, SO THAT OPERATOR MAY OBSERVE THE FLOW INDICATION WHILE OPERATING THE HEAT EXCHANGER LAY-UP VALVES.
- 20. RHR D DRAIN AND VENT LINES AND CAPPED ENDS EXTENDING FROM SEISMIC CATEGORY I PIPING ARE SEISMIC CATEGORY SA DOWNSTREAM OF THE LAST ISOLATION VALVE.
- 21. RHR PUMP ISOLATION AND DRAINING COOLING WATER LINES ARE SHOWN ON REFERENCE D.
- 22. ON UNIT 2 THESE DRAINS ARE NOT MANIPULATED AND P.Q. 278 IS LOCATED DOWNSTREAM OF VALVE 20496.
- 23. THE PORTION OF 600-153 SHALL BE VERTICAL ABOVE THE PROCESS LINE AND AT LEAST 3 FEET LONG. LEL TAPS SHALL BE ABOUT 2 FEET APART, THE LINE FROM THE BOTTOM OF THE VERTICAL SECTION SHALL SLOPE DOWN TOWARDS THE PROCESS LINE.
- 24. THIS EQUIPMENT IS BEING MONITORED BY THE VIBRATION MONITORING SYSTEM LINES. SEE TYPE OF SENSOR BEING USED SEE THE UNIT 2D LUMINARY, VP 803-W-247-1006.

REVISION 11 OF THIS P&ID REQUIRES REVISION OF THE FOLLOWING RELATED DOCUMENTS:

Q&S	YES <input checked="" type="checkbox"/>	NO <input type="checkbox"/>	NA <input type="checkbox"/>
FD TEXT	YES <input type="checkbox"/>	NO <input type="checkbox"/>	NA <input checked="" type="checkbox"/>
LOGIC DIAGRAM	YES <input type="checkbox"/>	NO <input checked="" type="checkbox"/>	NA <input type="checkbox"/>

REF. NO.	REFERENCE DRAWINGS	BECHTEL NO.	GE NO.
1	RESIDUAL HEAT REMOVAL P&ID	803-W-1000001	7798-10000
2	REACTOR PROTECTION SYSTEM I&D	803-W-1000002	7798-10000
3	NUCLEAR SAFETY LAMP RETENTION SYS DESIGN SPEC	803-W-1000003	7798-10000
4	NUCLEAR BOILER RETENTION SYS DESIGN SPEC	803-W-1000004	7798-10000
5	PROCESS HOT PIPING AND TUBING DESIGN SPEC	803-W-1000005	7798-10000
6	RHR PUMP TUBING P&ID	803-W-1000006	7798-10000
7	PLANT LEAK DETECTION P&ID	803-W-1000007	7798-10000
8	PROCESS DRAINING	803-W-1000008	7798-10000
9	RHR SYSTEM L&I/T DESCRIPTION	803-W-1000009	7798-10000
10	RHR SYSTEM LOOP DIAGRAMS	803-W-1000010	7798-10000
11	EMERGENCY SERVICE WATER P&ID	803-W-1000011	7798-10000



- NOTES:
- THIS IS A CLASS I SEISMIC SYSTEM EXCEPT AS NOTED.
 - THE BE NUMBERS FOR THIS SYSTEM ARE 11.
 - TEMPERATURE LEAK DETECTION IS SHOWN ON REFERENCE 7. TEMP INSTRUMENTS ARE NOTED AS PART OF THIS P&ID.
 - PSV 105 AND PSV 106 AND 107 ARE THERMAL RELIEF VALVES.
 - ALL INSTRUMENT PIPING AND TUBING SHALL BE INSTALLED IN ACCORDANCE WITH REFERENCE 5.
 - WHERE PRACTICAL, ALL LIQUID LINES INSIDE THE PRIMARY CONTAINMENT SHALL BE SLOPED.
 - SEE REFERENCE 11.
 - SEE REFERENCE 11.
 - THE FOLLOWING CONDUCTIVITY INSTRUMENTS ARE SHOWN ON REF 8: 610 THROUGH 618 & 611 INSIDE & 611 INSIDE.
 - THESE CONNECTIONS ARE ON LOOP W FOR UNIT 2.
 - VACUUM BREAKERS PSV 105 AND 106 IS LOCATED AS CLOSE TO THE RELIEF VALVE DISCHARGE AS PRACTICAL.
 - VALVE LEADOFF AND DRAIN CONNECTIONS SHALL BE CAPPED OR PLUGGED UNLESS SHOWN OTHERWISE.
 - INSTRUMENT AND VALVE LETTER SYMBOLS CORRESPOND TO HIGH POINT VENT SYMBOLS. ALARMS LAL 100 A, C, E, G AND F ARE LOCATED ON PANEL 10000. ALARMS LAL 100 B, D AND F ARE LOCATED ON PANEL 10001.

NO.	REVISION	DATE	BY	CHKD.	APP.
1	ISSUED FOR CONSTRUCTION	10/1/68	J. J. [unclear]	[unclear]	[unclear]
2	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
3	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
4	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
5	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
6	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
7	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
8	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
9	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
10	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
11	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
12	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
13	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
14	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
15	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
16	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
17	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
18	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
19	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
20	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
21	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
22	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
23	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
24	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
25	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
26	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
27	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
28	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
29	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
30	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
31	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
32	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
33	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
34	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
35	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
36	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
37	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
38	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
39	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
40	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
41	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
42	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
43	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
44	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
45	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
46	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
47	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
48	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
49	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]
50	REVISION FOR SEISMIC CATEGORIES	10/1/68	[unclear]	[unclear]	[unclear]

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION UNITS 1 & 2
PHILADELPHIA ELECTRIC COMPANY

P&ID
RESIDUAL HEAT REMOVAL

8031	M-51	21
------	------	----

10. REVIEW FABRICATION MATERIAL PROCUREMENT SPECIFICATION AND TESTING FOR ALL PIPING, VALVES AND EQUIPMENT UNDER THE SUPPLY ORDER (NOTE: IN THIS P&ID, THE SUPPLY ORDER IS THE REQUIREMENT OF THE P&ID CLASSIFICATION BEING USED) WITH THE FOLLOWING EXCEPTIONS:


11. CLEANING REQUIREMENTS SHALL BE PER THE ORIGINAL CLASSIFICATION.

12. WELDING PROCEDURES TO BE USED SHALL BE AS REQUIRED PER THE ORIGINAL CLASSIFICATION.

13. THE WELDING PROCEDURE SHALL BE THE DESIGN STANDARD SHALL NOT EXCEED THE AVAILABLE WELDING APPROPRIATE TO THE CLASSIFICATION WHEN THE STREAMS ARE 50% PLUGGED.

Also Available On
Aperture Card

NOTE: Piping subjected to
STEADY STATE VIBRATION
testing is denoted as
follows:





TI
APERTURE
CARD

D-11

Rev. 0

8408140320-63






<p>REVISIONS</p> <table border="1"> <tr> <th>NO.</th> <th>DESCRIPTION</th> <th>DATE</th> </tr> <tr> <td>1</td> <td>ISSUED FOR REVIEW</td> <td>12/15/68</td> </tr> <tr> <td>2</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>1/15/69</td> </tr> <tr> <td>3</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>2/15/69</td> </tr> <tr> <td>4</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>3/15/69</td> </tr> <tr> <td>5</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>4/15/69</td> </tr> <tr> <td>6</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>5/15/69</td> </tr> <tr> <td>7</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>6/15/69</td> </tr> <tr> <td>8</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>7/15/69</td> </tr> <tr> <td>9</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>8/15/69</td> </tr> <tr> <td>10</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>9/15/69</td> </tr> <tr> <td>11</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>10/15/69</td> </tr> <tr> <td>12</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>11/15/69</td> </tr> <tr> <td>13</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>12/15/69</td> </tr> <tr> <td>14</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>1/15/70</td> </tr> <tr> <td>15</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>2/15/70</td> </tr> <tr> <td>16</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>3/15/70</td> </tr> <tr> <td>17</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>4/15/70</td> </tr> <tr> <td>18</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>5/15/70</td> </tr> <tr> <td>19</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>6/15/70</td> </tr> <tr> <td>20</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>7/15/70</td> </tr> <tr> <td>21</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>8/15/70</td> </tr> <tr> <td>22</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>9/15/70</td> </tr> <tr> <td>23</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>10/15/70</td> </tr> <tr> <td>24</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>11/15/70</td> </tr> <tr> <td>25</td> <td>REVISED PER DESIGNER COMMENTS</td> <td>12/15/70</td> </tr> </table>	NO.	DESCRIPTION	DATE	1	ISSUED FOR REVIEW	12/15/68	2	REVISED PER DESIGNER COMMENTS	1/15/69	3	REVISED PER DESIGNER COMMENTS	2/15/69	4	REVISED PER DESIGNER COMMENTS	3/15/69	5	REVISED PER DESIGNER COMMENTS	4/15/69	6	REVISED PER DESIGNER COMMENTS	5/15/69	7	REVISED PER DESIGNER COMMENTS	6/15/69	8	REVISED PER DESIGNER COMMENTS	7/15/69	9	REVISED PER DESIGNER COMMENTS	8/15/69	10	REVISED PER DESIGNER COMMENTS	9/15/69	11	REVISED PER DESIGNER COMMENTS	10/15/69	12	REVISED PER DESIGNER COMMENTS	11/15/69	13	REVISED PER DESIGNER COMMENTS	12/15/69	14	REVISED PER DESIGNER COMMENTS	1/15/70	15	REVISED PER DESIGNER COMMENTS	2/15/70	16	REVISED PER DESIGNER COMMENTS	3/15/70	17	REVISED PER DESIGNER COMMENTS	4/15/70	18	REVISED PER DESIGNER COMMENTS	5/15/70	19	REVISED PER DESIGNER COMMENTS	6/15/70	20	REVISED PER DESIGNER COMMENTS	7/15/70	21	REVISED PER DESIGNER COMMENTS	8/15/70	22	REVISED PER DESIGNER COMMENTS	9/15/70	23	REVISED PER DESIGNER COMMENTS	10/15/70	24	REVISED PER DESIGNER COMMENTS	11/15/70	25	REVISED PER DESIGNER COMMENTS	12/15/70	<p>BECHTEL SAN FRANCISCO</p> <p>GENERAL ENGINEERING CORPORATION</p> <p>P & ID RESIDUAL HEAT REMOVAL</p> <table border="1"> <tr> <td>NO. 8031</td> <td>REVISION NO. M-51</td> <td>SHEET NO. 21</td> </tr> </table>	NO. 8031	REVISION NO. M-51	SHEET NO. 21
NO.	DESCRIPTION	DATE																																																																																
1	ISSUED FOR REVIEW	12/15/68																																																																																
2	REVISED PER DESIGNER COMMENTS	1/15/69																																																																																
3	REVISED PER DESIGNER COMMENTS	2/15/69																																																																																
4	REVISED PER DESIGNER COMMENTS	3/15/69																																																																																
5	REVISED PER DESIGNER COMMENTS	4/15/69																																																																																
6	REVISED PER DESIGNER COMMENTS	5/15/69																																																																																
7	REVISED PER DESIGNER COMMENTS	6/15/69																																																																																
8	REVISED PER DESIGNER COMMENTS	7/15/69																																																																																
9	REVISED PER DESIGNER COMMENTS	8/15/69																																																																																
10	REVISED PER DESIGNER COMMENTS	9/15/69																																																																																
11	REVISED PER DESIGNER COMMENTS	10/15/69																																																																																
12	REVISED PER DESIGNER COMMENTS	11/15/69																																																																																
13	REVISED PER DESIGNER COMMENTS	12/15/69																																																																																
14	REVISED PER DESIGNER COMMENTS	1/15/70																																																																																
15	REVISED PER DESIGNER COMMENTS	2/15/70																																																																																
16	REVISED PER DESIGNER COMMENTS	3/15/70																																																																																
17	REVISED PER DESIGNER COMMENTS	4/15/70																																																																																
18	REVISED PER DESIGNER COMMENTS	5/15/70																																																																																
19	REVISED PER DESIGNER COMMENTS	6/15/70																																																																																
20	REVISED PER DESIGNER COMMENTS	7/15/70																																																																																
21	REVISED PER DESIGNER COMMENTS	8/15/70																																																																																
22	REVISED PER DESIGNER COMMENTS	9/15/70																																																																																
23	REVISED PER DESIGNER COMMENTS	10/15/70																																																																																
24	REVISED PER DESIGNER COMMENTS	11/15/70																																																																																
25	REVISED PER DESIGNER COMMENTS	12/15/70																																																																																
NO. 8031	REVISION NO. M-51	SHEET NO. 21																																																																																

Also Available On
Aperture Card

NOTE: Piping subjected to
STEADY STATE VIBRATION
testing is denoted as
follows:





TI
APERTURE
CARD

D-12

Rev. 0

8408140320-64





REVISION TO THIS P&ID REQUIRES REVISION OF THE FOLLOWING RELATED DOCUMENTS:

QAB	YES	NO	NA
PA TEST	YES	NO	NA
LOGIC DIAGRAM	YES	NO	NA

REF. NO.	REFERENCE DRAWINGS	BECHTEL NO.	DATE
1	P&ID LOGS	10-00	
2	CONCRETE P&ID	10-00	
3	CONCRETE P&ID	10-00	
4	CONCRETE P&ID	10-00	
5	CONCRETE P&ID	10-00	
6	CONCRETE P&ID	10-00	
7	CONCRETE P&ID	10-00	
8	CONCRETE P&ID	10-00	
9	CONCRETE P&ID	10-00	
10	CONCRETE P&ID	10-00	
11	CONCRETE P&ID	10-00	
12	CONCRETE P&ID	10-00	
13	CONCRETE P&ID	10-00	
14	CONCRETE P&ID	10-00	
15	CONCRETE P&ID	10-00	
16	CONCRETE P&ID	10-00	
17	CONCRETE P&ID	10-00	
18	CONCRETE P&ID	10-00	
19	CONCRETE P&ID	10-00	
20	CONCRETE P&ID	10-00	

- NOTES:**
1. CORE SPRAY SYSTEM IS A CLASS B SYSTEM EXCEPT AS NOTED.
 2. CHECK VALVES (IF ANY) SHALL BE LOCATED UPSTREAM OF THE SUPPRESSION POOL WATER LEVEL.
 3. FILL LINES FROM CONDENSATE SYSTEM SHOULD BE CONNECTED TO PUMP DISCHARGE LINES AS CLOSE TO PRIMARY CONTAINMENT AS PRACTICABLE.
 4. PIPING HEAD POINTS AND LOW POINTS SHOULD BE AS NOTED AS NECESSARY.
 5. VENT CONNECTION SHOULD BE LOCATED AT HIGH POINT.
 6. THE A.E. MPL NUMBER FOR THIS SYSTEM IS 8-11.
 7. AN FAILURE WILL NOT CLOSE THIS VALVE AGAINST NORMAL FLOW.
 8. ALL LIQUID LINES INSIDE THE PRIMARY CONTAINMENT SHALL BE SLOPED UPWARD PROXIMAL.
 9. ALL INSTRUMENT PIPING AND TUBING SHALL BE INSTALLED IN ACCORDANCE WITH REF 10.
 10. ~~DELETED~~
 11. ~~DELETED~~
 12. CORE SPRAY PUMP MOTOR BEARINGS AND WINDING TEMPERATURES: 1AP206 SHOWN, TYP BY 4.
 13. FOR UNIT #1 THIS LINE WILL BE 4" DIA. AND CONNECT TO LINE 4" DIA. 211.
 14. ~~DELETED~~
 15. 6E MPL INDICATES THIS VALVE AS ST-1000.
 16. NON-DRAIN AND VENT LINES AND CAPS SHOULD EXTEND FROM SEISMIC CATEGORY I PIPING ARE SEISMIC CATEGORY I DOWNSTREAM OF THE LAST ISOLATION VALVE.
 17. THE MAXIMUM # OF ACROSS THE SECTION STRAINERS SHALL NOT EXCEED THE AVAILABLE NUMBER ABOVE THE REQUIRED MPL NUMBER. THIS PORTION OF SCOPE IS SHOWN FLANGED.
 18. THIS PORTION OF SCOPE IS SHOWN FLANGED WITH 0.015" CORROSION ALLOWANCE.
 19. THIS PORTION OF SCOPE IS SHOWN AS A VERTICAL SECTION WITH THE PROCESS LINE. MINIMUM 8" TYP. 15" TYP. SHALL BE PLACED 1FT ABOVE THE LINE FROM THE BOTTOM OF THE VERTICAL SECTION SHALL SLOPE DOWN TOWARDS THE PROCESS LINE.
 20. A MINIMUM STRAIGHT LENGTH OF EIGHT TO TEN PIPE DIAMETERS SHALL BE PROVIDED BETWEEN PG-15A-10 PG-15A-5 AND PG-15B-10 PG-15B-5.
 21. THIS EQUIPMENT IS BEING MONITORED BY THE VIBRATION MONITORING SYSTEM (VMS) 124-10-100 OF UNIT #1. SEE VMS 124-10-100 FOR VIBRATION MONITORING SYSTEM.

BECHTEL
SAN FRANCISCO

LIMERICK GENERATING STATION UNITS 1 & 2
NORTH BAY AREA PROJECT


P&ID
CORE SPRAY

NO. 8031	REVISION NO. M-52	SHEET NO. 20
----------	-------------------	--------------

Also Available On
Aperture Card

Also Available On
Aperture Card

NOTE: Piping subjected to
STEADY STATE VIBRATION
testing is denoted as
follows:





TI
APERTURE
CARD

D-13

Rev. 0


8408140320-65






Also Available On
Aperture Card

NOTE: Piping subjected to
STEADY STATE VIBRATION
testing is denoted as
follows:





REF. NO.	REFERENCE DRAWINGS	DCWTEL No.	GE No.
1	NUCLEAR BOILER	NO. 01	
2	HPCI FUNCTIONAL CONTROL DIAGRAM	NO. 02	7110 2712X
3	HPCI PUMP TURBINE	NO. 03	
4	P.E.D. LEGEND	NO. 04	
5	COAL SPRAY	NO. 05	
6	HCIC	NO. 06	
7	AUXILIARY STEAM	NO. 07	
8	MAIN STEAM	NO. 08	
9	CONDENSATE	NO. 09	
10	CONDENSATE FRESHWATER STORAGE	NO. 10	
11	TURBINE CONTROL DIAGRAM	NO. 11	791 791.1
12	HPCI SYSTEM P&ID	NO. 12	791 1304B
13	PROCESS INST. PIPING SYSTEM DESIGN SPEC.	NO. 13	791 1311
14	HPCI SYSTEM TIE-IN SPEC.	NO. 14	791 1312

REVISION 15 OF THIS P&ID INCORPORATES REVISION OF THE FOLLOWING RELATED DOCUMENTS:

QA	YES <input checked="" type="checkbox"/>	NO <input type="checkbox"/>	NA <input type="checkbox"/>
PD TEST	YES <input type="checkbox"/>	NO <input type="checkbox"/>	NA <input checked="" type="checkbox"/>
LOGIC DIAGRAM	YES <input type="checkbox"/>	NO <input checked="" type="checkbox"/>	NA <input type="checkbox"/>

- NOTES:
1. HPCI IS A CLASS I SYSTEM EXCEPT AS NOTED.
 2. ALL POWER FOR HPCI INSTRUMENTS SHALL BE DERIVED FROM THE PLANT DC POWER SYSTEM, AND AN INVERTER THE DC SOURCE IS TO BE SEPARATE FROM THAT WHICH SUPPLIES THE HPCI SYSTEM.
 3. THE 04 HPCI NUMBER FOR THIS SYSTEM IS 0-01.
 4. THE BAROMETRIC CONDENSER AND VACUUM TANK SHALL BE LOCATED SO THAT ITS WATER LEVEL IS BELOW THE BOTTOM OF THE TURBINE EXHAUST.
 5. ALL INSTRUMENT PIPING & TUBING SHALL BE INSTALLED IN ACCORDANCE WITH REFERENCE 15.
 6. ALL STEAM LINES SHALL BE SLOPED UPWARD PRACTICALLY.
 7. DOWN DRAIN AND VENT LINES AND CAPS END EXTENDING FROM SEISMIC CATEGORY I PIPING ARE SEISMIC CATEGORY 2A DOWNSTREAM OF THE LAST ISOLATION VALVE.
 8. THIS EQUIPMENT IS BEING MONITORED BY THE VIBRATION MONITORING SYSTEM (VMS). FOR THE TYPE OF SENSOR BEING USED, SEE VMS I/O SUMMARY, V-7 BWD 8031 PLANT NO.

TI
APERTURE
CARD

NO.	DESCRIPTION	DATE	BY	CHKD.
1	REVISED FOR CONSTRUCTION	10/1/71	J. J.
2	REVISED FOR CONSTRUCTION	10/1/71	J. J.
3	REVISED FOR CONSTRUCTION	10/1/71	J. J.
4	REVISED FOR CONSTRUCTION	10/1/71	J. J.
5	REVISED FOR CONSTRUCTION	10/1/71	J. J.
6	REVISED FOR CONSTRUCTION	10/1/71	J. J.
7	REVISED FOR CONSTRUCTION	10/1/71	J. J.
8	REVISED FOR CONSTRUCTION	10/1/71	J. J.
9	REVISED FOR CONSTRUCTION	10/1/71	J. J.
10	REVISED FOR CONSTRUCTION	10/1/71	J. J.

BECHTEL
 SAN FRANCISCO
 LINDBERGH GENERATING STATION UNITS 1 & 2
 CALIFORNIA ELECTRIC COMPANY
 P & ID
 HPCI PUMP TURBINE
 8031 M-56 16

APPENDIX E

Acceptance Criteria

E.1 Acceptance Criteria for Remotely Monitored
Inaccessible Piping

E.1.1 As required by Section 4.8 the Test Engineer shall identify as test exceptions those systems in which he determines that vibration is unacceptable for continued operation.

E.1.2 Criteria for identification and evaluation of test exceptions are provided in the graphs and tables on page E-7 through E-50. These criteria identify test exceptions at four different levels of evaluation described as follows.




Criterion A: A steady state single or multiple mode vibration producing measured acceleration lying within the NEGLIGIBLE region of the criteria shall be considered acceptable for long-term operation.

Criterion B: A single harmonic motion (single frequency) vibration producing measured acceleration lying within the ACCEPTABLE region of the criteria shall be considered acceptable for long term operation.

Criterion C: A multiple mode vibration producing measured acceleration outside the NEGLIGIBLE region shall be evaluated as follows.


The frequency distribution of measured acceleration shall be determined and the modal components of measured acceleration a_n and the associated frequencies f_n shall be combined according to the following rule:

$$\sum_{n=1}^N \begin{pmatrix} a_n \\ f_n \end{pmatrix} \leq R_1 \quad \text{Criterion C}$$

Vibrations satisfying Criterion C shall be considered acceptable for long term operation. Values of R_1 are provided in the graphs on pages E-7 through E-26. 

Criterion D: A multiple mode vibration producing measured acceleration not complying with Criterion C shall be re-evaluated by Criterion D, using instrument (i) and mode (n) multiplication factors (m_{in}) as follows:

$$\sum_{n=1}^N \left(\frac{m_{in} a_n}{f_n} \right) \leq R_2 \text{ Criterion D}$$

Vibrations satisfying Criterion D shall be considered acceptable for long term operation. Values of R_2 and m_{in} are provided in the graphs and tables on pages E-7 through E-50. In applications requiring Criterion D, Project Engineering should be notified and consulted regarding the appropriate procedures. 

E.1.3 Pipe vibrations failing to satisfy any of the criteria A through D shall be reported by the Test Engineer as a test exception. After consultation with the Test Director and with Project Engineering he may elect to either:

- (1) Recommend that the vibration amplitude be reduced to acceptable levels by pursuing the procedures outlined in E.3 or;
- (2) Supply Project Engineering with the complete test record for the unacceptable system vibration, including frequency distribution of all instrument acceleration measurements and procure and forward to Project Engineering additional test information as requested by them.

E.1.4 Project Engineering shall evaluate the test exceptions as required in E.1.3, employing the test records of E.1.3(2). The methods used shall conform to widely accepted methods for modal analysis of piping systems and the material endurance limits provided in the ASME Section III Code. Criterion E shall be applied, as follows:

(a) For Carbon Steel Piping

$$S \leq .8S_a$$

(b) For Stainless Steel Piping

$$S \leq .6S_a$$

Criterion E



where S = calculated multi-mode vibration stress according to the rules of the appropriate ASME Code classification and ANSI/ASME E-3 OM3-1982 requirements for vibration testing stress intensification factors.

S_a = ASME Code Section III design fatigue stress for 10^6 cycles of vibration.

E.1.1.5 Systems satisfying Criterion E shall be considered acceptable for long-term operation. Systems failing to satisfy Criterion E shall be reported as unacceptable and categorized as follows:

- a. Normal operation may be continued for a specified number of days while the procedures outlined in E.3 are being developed and implemented;
- b. The system must be shut down without delay in order to avoid excessive accumulation of fatigue damage. Procedures described in E.3 must be

developed and implemented to reduce the vibration to acceptable levels before operation is resumed.

E.2 Acceptance Criteria for Visually Monitored Accessible Piping

E.2.1 As required by Section 4.8 the Test Engineer shall identify as test exceptions those systems which he determines that vibration is unacceptable for continued operation. After consultation with the Test Director and with Project Engineering he may elect to either:

- (1) Recommend that the unacceptable vibration amplitude be reduced to acceptable levels by pursuing the procedures outlined in E.3.
- (2) Supply Project Engineering with the complete test information record for the unacceptable system vibration and procure and forward to Project Engineering additional test information as requested by them.

E.2.2 Project Engineering shall evaluate the test exception, employing the test records in E.2.1.(2). The methods used shall conform to widely accepted methods for modal analysis of piping systems and the material endurance limits provided in the ASME Section III Code. The criteria to be used by Project Engineering for evaluating pipe vibration stress as acceptable are as follows:

(a) For Carbon Steel Piping

$$S \leq .8S_a$$



(b) For Stainless Steel Piping

$$S \leq .6S_a$$



where S = calculated multi-mode vibration stress according to the rules of the appropriate ASME Code pipe classification and ANSI/ASME OM3-1982 requirements for vibration testing stress intensification factors.

S_a = ASME Code Section III design fatigue stress for 10^6 cycles of vibration.

- E.2.3 Systems satisfying the criteria of E.2.1 or E.2.2 shall be considered acceptable for long-term operation.

Systems failing to satisfy either criterion shall be reported as unacceptable and categorized as follows:

- a. Normal operation may be continued for a specified number of days while the procedures outlined in E.3 are being developed and implemented.
- b. The system must be shut down without delay in order to avoid excessive accumulation of fatigue damage. Procedures described in E.3 must be developed and implemented to reduce the vibration to acceptable levels before operation is resumed.

E.3 Procedures for Correcting Excessive Vibration

- E.3.1 Systems in which vibration remains unacceptable shall be modified in accordance with procedures adopted to:

- (1) eliminate or reduce source of the vibration, or

- (2) suppress the vibration by means of fluid dynamic energy absorbing devices,
- (3) modify the dynamic response of the piping system by adding or deleting piping restraints and mechanical energy absorbers, or;
- (4) other unspecified means.

E.4 Final Disposition of Test Exceptions

Following adoption of any of the measures noted in E.3 the piping system shall again be tested and re-evaluated under the same plant operating conditions that produced the unacceptable vibration.

The procedures specified in E.1 or E.2 as appropriate shall be repeated.

Steady State Vibration Expected (Maximum
Allowable) Acceleration vs. Frequency Charts

SYSTEM: MAIN STEAM LINEB (OC) INSTRUMENT No.


NODE POINT LINE No.

FROM: FLUED HEAD X-7B
 TO: HP TURB/and Bypass vlv. chest
 CALC NO: 1-01-226
 ISO. NO: SK-M-1503 Rev N
 -1504 Rev H

VA.Y.A.01
VA.Z.A.02
VA.Z.A.03
VA.X.A.04
VA.Y.A.05
VA.X.A.05


B23B -Y
B23A -Z
B40A -Z
P37 - X
P35 - Y
P56B - X

26" EBB-104
12" EBB-107
14" EBB-107



LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS

SYSTEM: FEEDWATER (I/C)	INSTRUMENT No.	NODE POINT	LINE No.
FROM: X-9A	VA.Z.B.01	60B-Z	DLA-107
TO: RPV	VA.X.B.02	96-X	
	VA.Y.B.03	107-Y	
CALC No: 1-12-01	VA.X.B.04	145B-X	
ISO. No: SK-M-1552 Rev J	VA.X.B.05	165-X	



LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS

SYSTEM: FEEDWATER (O/C)

INSTRUMENT No.

Specification 8031-P-363
Appendix E
NODE POINT

LINE No.

FROM: TURBINE BUILDING

VA.X.C.01

13-X

24" DBB-104

TO: X-9A

VA.Z.C.02

15-E-Z

24" DBB-103

CALC No: P1-15-51

VA.Z.C.03

39-Z


16" DBB-103

ISO. No: SK-M-1554 Rev M

-1555 Rev F



MEASURED ACCELERATION, g's



FREQUENCY, Hz.

LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS

SYSTEM: HPCI STM. (I/c)

INSTRUMENT No.

Specification 8031-P-363

Appendix E
NODE POINT

LINE NoS.

FROM: MAIN STM. LINE C

VA.X.D.01

200E-X

10 DBA-106

TO: PEN. X-11

VA.X.D.02

212-X

VA.Y.D.03


400-Y

CALC No: 1-01-03

ISO. No: SK-M-1592 Reul



MEASURED ACCELERATION, g's



FREQUENCY, HZ.

LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS

SYSTEM: HPCI (O/C)
STEAM SUPPLY

INSTRUMENT No.

Specification 8031-P-363
Appendix - E
NODE POINT LINE No.

FROM: FLUED HEAD X-11

VA.X.E.01

16-X

10'-EBB-121

TO: W-LINE ANCHOR ATDP85


VA.X.E.02

47-X

10'-EBB-108

CALC NO: PH-10-73

ISO. NO: SK-M-1556A Rev.P



LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS

System: E - HPCI Steam Supply

Location: Outside Containment

Isometric: SK-M-1556B Rev. N

Calculation No: PI-24-51



Instrument No.	Data Point	Axis	Remark
Later	Later	Later	Acceptable measured acceleration later

SYSTEM: HPCI (O/C)
TURBINE EXHAUST

INSTRUMENT No.

Specification 8031-P-363
 Appendix-E
 NODE POINT

LINE No.

FROM: PLUGGED HEAD X-210

VA.X.F.01

45B-X

12" HBB-108

TO: HPCI TURBINE EXHAUST

VA.Z.F.02

65A-Z

16" HBB-113

CALC No: PI-24-52

VA.Y.F.03


85-Y

20" HBB-108

ISO. NO: OK. M-1589 REV E

18" HBB-108

- 1990 Rev J



LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS

SYSTEM: RCIC (I/C)

INSTRUMENT No. _____

Specification 8031-P-363
Appendix E
NODE POINT _____

LINE No. _____

FROM: FLUED HEAD X-10

VA.X.G.01

326 B - X

4" DBA-107

TO: 26" MAIN STEAM LINE B.

VA.Z.G.02

332 B - E


3" DBA-107

CALC NO: 1-01-02

ISO. NO: SK-M-1593 REV.L



MEASURED ACCELERATION, g's



LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS

SYSTEM: RCIC (O/C)
Steam Supply

INSTRUMENT No.

Specification 8031-P-363
 Appendix - E
 NODE POINT

LINE No.

FROM: FLUED HEAD X-10

VA . X . H . 01

51AB-X

6"EBB-109

TO: TURBINE STOP VALVE

VA . X . H . 02

70A-X

CALC No: p1-22-51

VA . Z . H . 03


100A-E-Z

ISO. No: Sk-M-1563 Rev. G

VA . Z . H . 04

110A-Z

Sk-M-1566 Rev. J



LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS

SYSTEM: RCIC (O/C: TURBINE EXH) INSTRUMENT No. VA.X.J.01 Specification 8031-P-363
 Appendix E
 NODE POINT LINE No.


FROM: FLUED HEAD X-215 VA.X.J.01 35B-X 8" HBB 101 \triangle

TO: TURBINE EXHAUST VA.Z.J.02 45B-Z 10" HBB 101

CALC No: P1-22-55

ISO. No: SK-M-1645A Rev. S \triangle

MEASURED ACCELERATION, g's



FREQUENCY, HZ.

LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS \triangle

System: K-Core Spray

Location: Inside Containment

Isometric: SK-M-1610 Rev. Q

Calculation No: 1-20-02



Instrument No.	Data Point	Axis	Remark
VA. Z. K. 01	30E	Z	Deleted
VA. Y. K. 02	45	Y	Deleted

SYSTEM: RHR (I/C)
SHUTDOWN SUPPLY

INSTRUMENT No.

Specification 8031-P-363

Appendix - E

NODE POINT

LINE No.

FROM: FLUED HEAD X-12

VA.X.L01

135-X

20" DCA-105

TO: 80" RECIRC. LOOP "B"

VA.Z.L02


135-Z

CALC No: 1-10-11A

ISO. No: SK-M 1548A Rev. H



MEASURED ACCELERATION, g's



LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS

System: M-RHR LPCI

Location: Inside Containment

Isometric: SK-M-1542 Rev. L

Calculation No: 1-10-05



Instrument No.	Data Point	Axis	Remark
VA.Z.M.01	3C	Z	Deleted
VA.Y.M.02	5	Y	Deleted
VA.Z.M.03	120	Z	Deleted

System: N-RHR Head Spray

Location: Inside Containment

Isometric: SK-M-1549 Rev. F

Calculation No: 1-10-22



Instrument No.	Data Point	Axis	Remark
VA.Z.N.04	70E	Z	Deleted
VA.Y.N.05	70E	Y	Deleted

System: N-RHR Head Spray

Location: Inside Containment

Isometric: GK-M-1550 Rev. F

Calculation No: 1-10-09



Instrument No.	Data Point	Axis	Remark
VA.X.N.01	2203	X	Deleted
VA.Y.N.02	254	Y	Deleted

System: N-RHR Head Spray

Location: Inside Containment

Isometric: SK-M-6794A Rev. D

Calculation No: 1-10-09



Instrument No.	Data Point	Axis	Remark
VA.X.N.03	174	X	Deleted

SYSTEM: RWCU (I/C)
 6 inch, 4 inch, 2 1/2 inch & 2 inch ports

Appendix-E

Specification 8031-P-363

INSTRUMENT No.

NODE POINT

LINE No.

FROM: RPV NOZZLE N15

VA. Z. P. 01

75 - Z

6" DCA-101

TO: FWD HEAD X-14

VA. X. P. 02

87 - X

4" DCA-101

CALC No: H10-11B

VA. Y. P. 03

87 - Y

2 1/2" DCA-113

ISO. No: SK-M-1551 B Rev. M

VA. X. P. 04

560B - X

2" DCA-113

SK-M-6453 Rev. G

VA. Z. P. 05

560B - Z

SP.DCA-113-E1-Rev. 5

VA. X. P. 06


640B - X

VA. Z. P. 07

810E - Z

VA. Y. P. 08

847B - Y



VA. Y. P. 08 Deleted

LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS

System: P-Reactor Water Cleanup

Location: Inside Containment

Isometric: SP-DCA-113-E1 Rev. 5

Calculation No: 1-10-11B



Instrument No.	Data Point	Axis	Remark
VA.y.P.09	847	Y	Acceptable measured acceleration later.

SYSTEM: RHR (I/C) SHUTDOWN RET.

INSTRUMENT No.

Specification 8031-P-363
Appendix - E

NODE POINT

LINE No.

FROM: FLUES HEAD X13-A

VA.X.Q.01

292-X

12" DCA-104

TO: 28" REDUC. LOOP "A"

VA.Z.Q.02

314 B-Z

VA.Z.Q.03


342 - Z

CALC No: 1-10-10

ISO. No: SK-M-1546 Rev. J



MEASURED ACCELERATION, g's



LGS STARTUP TEST - INSTRUMENTED VIBRATION LIMITS

Table of Instrument Sensitivity Factor
(M_{in}) for Vibration Accelerometers



INSTRUMENT SENSITIVITY MULTIPLIER M_{in}

CALC. NO. 1-01-226 LINE NOS. 26" EBB-104, 14" EBB-107, 18" EBB-107 & 6" EBB-104
 PIPE SYSTEM MAIN STM B # BYP FROM: X-7E TO: SV-4
 ISO NOS. SK-M-1503 REV. N, -1504 REV. H



VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (HZ)	VA.Y.A.01 B23B-Y	VA.Z.A.02 B25A-Z	VA.Z.A.03 B40A-Z		VA.X.A.04 P37-X	VA.Y.A.05 P35-Y	VA.X.A.06 P56B-X	
1	7.842		3.51						
3	11.784		1.80	4.21					
6	12.438					4.95			
8	14.088		1.40	1.31					
9	14.668		1.40	1.63					
10	15.932	6.47	1.84			3.54			
11	16.138	2.18	5.68						
12	17.376	2.65							
14	18.734					5.43	3.64		
15	20.379		5.94						
16	20.778					3.90	2.68	9.35	
18	24.157					2.19	1.13	2.87	
20	25.821		8.41			1.46	2.35	1.23	
21	26.342			1.69		3.79		2.29	
22	26.521			8.76		2.04		1.08	
23	27.135					5.67		1.88	
24	28.533	2.23					4.67	5.38	
25	28.870	1.64				6.11	3.00	1.41	
27	29.519			3.77				6.06	
28	29.651					2.22	2.39	1.11	
29	30.169	1.15				5.75	2.00	3.30	
30	30.309	1.19					1.72		
31	30.599	5.68					7.16		
32	31.141						8.40		
33	31.529	8.79				2.62	1.10	3.10	
34	32.059						8.33		
36	33.084			2.72					
38	35.246						9.80		
39	35.701			1.40					
41	38.551					2.72	7.94	6.99	

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
 (**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)




INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC. NO. PI-15-51 LINE NOS. 24" DBB-104, 24" & 16" DBB-102

PIPE SYSTEM FRESHWATER (D/C) FROM: X-94 TO: TURB. BLDG.

ISO NOS. SK-M-1554 Rev. M-1555 Rev. E



VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER	FREQ.	VA.X.C.01	VA.Z.C.02	VA.Z.C.03	_____	_____	_____	_____	_____
(n)	(Hz)	13-X	15E-Z	39-Z					
5	18.80		4.00	1.04					
7	22.36		9.09	2.22					
8	22.94	8.62		1.12					
10	24.59		6.12	2.97					
11	24.78		4.90	2.34					
13	27.76		5.53	1.05					
14	28.01			4.17					
16	32.75	4.17	9.09	1.61					
17	35.48			1.21					
18	36.73	7.69		2.17					
19	37.48	1.92							
21	42.43	1.52		1.89					
23	47.12	7.85		8.50					
25	48.76	2.82	7.26	1.45					
26	51.33	1.00		7.14					
27	51.73	1.00		8.33					
28	52.35	7.69							
29	53.83	4.04							
30	54.95	1.50	3.71	1.91					
33	62.11	1.47		6.67					
34	63.38	2.54	3.47						
35	63.93	1.02		2.13					
36	70.40	5.67	3.19						
43	73.57			5.26					
44	85.30		8.50						
45	85.41		1.68						
46	87.65	2.14	5.00						
47	88.87	6.12	4.95						
48	88.95	7.69	6.25						

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
(**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)

System: E-HPCI Steam Supply
 Location: Outside Containment
 Isometric: SK-M-1556B Rev.N
 Calculation No: PI-24-51



Instrument No.	Data Point	Axis	Remark
Later	Later	Later	Instrument sensitivity multiplier later



INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC. NO. 1-01-02 LINE NOS. 4" DBA-107 3" DBA-107
PIPE SYSTEM R/C STM - I/C FROM: MS "B" TO: X-10
150 NOS. SK-M-1593 Rev. L

P. 1 of 2



VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (HZ)	VA.X.601 326B-X	VA.Z.602 332B-Z	VA.X.603 332C-X	_____	_____	_____	_____	_____
3	11.77	8.0	2.81	4.0					
5	14.21		1.018						
7	14.73	1.23		1.38					
10	18.05	1.26	4.05	3.07					
12	18.43								
13	19.66	1.07	1.80	1.71					
18	21.95	1.40	2.67	1.62					
20	22.36	5.64	2.82	5.98					
25	25.21		1.01						
26	25.23		1.01						
28	25.86		1.45						
30	26.52								
33	27.35	3.49	5.08						
34	27.59	3.74							
35	27.68	3.85	5.86						
51	35.86								
52	36.67		2.54	8.19					
54	36.93		2.55	7.15					
55	37.34								
58	38.98			5.19					
59	39.45			1.58					
60	39.75								
66	43.44								
71	45.54								
72	46.03								
75	48.55			5.00					
79	50.27			4.36					
81	50.76	2.85							
83	52.09								
87	56.82	7.04		3.77					

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
(**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)



INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC. NO. PI-22-51 LINE NOS. 6" ERB-109
PIPE SYSTEM PIC STM. (D/C) FROM: X-10 TO: TSV
ISO NOS. SK-M-556 REV. G, -1566 REV. J

VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (Hz)	VA.X.H.01 51AB-X	VA.X.H.02 70A-X	VA.Z.H.03 100A-E-Z	VA.Z.H.04 110A-Z				
1	6.98			1.01					
2	7.42			3.57					
4	10.20			1.00					
5	11.78				3.03				
6	11.80	4.79							
8	12.76		9.09	5.88	1.96				
9	13.03		4.76		2.44				
10	13.66		1.75		9.09				
11	14.39		1.41		3.37				
12	14.60	2.54							
14	15.23	1.95							
15	15.59		1.60	8.41	1.58				
17	16.67			1.61					
18	16.98	2.55							
19	17.18	1.98							
21	17.57		5.00		2.63				
22	18.36	4.66							
23	18.45		5.71						
24	18.92	4.62							
26	19.89	4.77							
27	20.55			5.69					
33	26.12		4.00						
34	26.95				1.92				
35	27.07		5.56						
36	29.14	2.13	4.53						
43	33.85	1.09							
44	34.35	1.47	9.11						
45	35.45			10.00	1.69				
47	38.45			7.18	3.80				
48				3.03	10.00				


(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST

(**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)



INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC NO. PI-22-51 LINE NOS. 6" EBB-109
PIPE SYSTEM P.I.C. STM. (o/c) FROM: X-10 TO: TSV
ISO NOS. SK-M-1565 REV. G, -1566 REV. J



VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (Hz)	VA.X.H.01 51A-B-X	VA.Y.H.02 70A-X	VA.Z.H.03 100A-E-Z	VA.Z.H.04 110A-Z	_____	_____	_____	_____
49	40.34			1.70	1.86				
51	41.41			1.98	2.71				
52	44.09	5.27							
53	44.44				4.57				
56	45.82	4.52	3.32						
57	46.44	2.08	3.64						
60	49.44	3.46							
61	49.67				1.33				
62	49.72		9.09		2.50				
63	50.79				2.10				
64	50.87	7.41							
65	51.99		5.44						
67	53.58	8.33	2.27						
69	57.45		1.04						
71	62.02		1.79						
72	63.75			2.17					
76	69.48			10.00	1.00				
78	74.77		5.90	5.02	5.02				
81	81.13		6.44		8.92				
83	83.82			3.12	8.58				
84	84.69	1.33	5.68						
85	85.22	1.73							
87	87.64	3.14	2.64						
88	88.47	2.01	3.82	3.69					
91	92.39	4.96	8.15						
92	95.46		9.55		1.88				
93	96.10			5.15	1.61				

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
(**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)

System: K-Core Spray

Location: Inside Containment

Isometric: SK-M-1610 Rev. Q

Calculation No: 1-20-02



Instrument No.	Data Point	Axis	Remark
VA.Z.K.01	30E	Z	Deleted
VA.Y.K.02	45	Y	Deleted

System: M-RHR LPCI

Location: Inside Containment

Isometric: SK-M-1542 Rev. L

Calculation No: 1-10-05



Instrument No.	Data Point	Axis	Remark
VA.Z.M.01	3C	Z	Deleted
VA.Y.M.02	5	Y	Deleted
VA.Z.M.03	120	Z	Deleted

System: N-RHR Head Spray

Location: Inside Containment

Isometric: SK-M-1549 Rev. F

Calculation No: 1-10-22



Instrument No.	Data Point	Axis	Remark
VA.Z.N.04	70E	Z	Deleted
VA.Y.N.05	70E	Y	Deleted

System: N-RHR Head Spray

Location: Inside Containment

Isometric: SK-M-1550 Rev. P

Calculation No: 1-10-09



Instrument No.	Data Point	Axis	Remark
VA.X. N.01	220B	X	Deleted
VA.Y. N.02	254	Y	Deleted

System: N-RHR Head Spray 1



Location: Inside Containment

Isometric: SK-M-6794A Rev. D



Calculation No: 1-10-09

Instrument No.	Data Point	Axis	Remark
VA.X.N.03	174	X	Deleted



INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC. NO. 1-10-11B LINE NOS. 6" & 4" DCA-101, 2 1/2" & 2" DCA-113

PIPE SYSTEM RWCU (I/C) FROM: PECIRC. PMP. TO: X-14

ISO NOS. SK-M-1551 Rev M, -6453 Rev G

SP-DCA-113-E1 Rev. 5

VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (HZ)	VA.Z.P.01 75-Z	VA-X.P.02 87-X	VA.Y.P.03 87-Y	VA.X.P.04 560,B-X	VA.Z.P.05 560,B-Z	VA.X.P.06 640,B-X	VA.Z.P.07 810,E-Z	VA.Y.P.08 847,B-Y
7	13.48		1.41						
8	13.69								5.05
10	14.13							7.69	2.13
14	15.44						1.00		
20	17.46							1.72	
23	18.38							1.14	7.57
24	19.08	1.37	4.76	7.14					
27	19.64					3.06	2.74		
29	19.86							3.92	8.50
34	22.19							3.16	
35	22.67							2.60	
36	23.39				4.04	2.35	9.18		
39	24.80				3.92				
40	24.89				4.64				
41	24.91							1.92	
42	25.09				6.25				
47	26.05						2.86		
48	26.33							1.59	1.78
50	27.43				2.32	6.52			
53	28.18				9.18				
54	28.53				3.26	5.94			
55	29.28							9.21	8.06
57	29.86			2.42					
60	31.06			9.09					
61	31.08							3.58	3.37
62	31.28							3.47	2.41
63	31.35	8.14		1.90					
69	33.18				2.44	8.47			
70	33.30							8.58	1.03
72	34.16				6.00				

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
 (**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)
 VA.Y.P.08 Deleted



INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC. NO. 1-10-11B LINE NOS. 6" & 4" DCA-101, 2 1/2" & 2" DCA-113
 PIPE SYSTEM RWCU (I/C) FROM: RECIC. PMP. TO: X-14
 ISO NOS. SK-M-1551 Rev M, -6433 Rev G SP-DCA-113-E1 Rev 5

VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (Hz)	VA.Z.P.01 75-Z	VA-X.P.02 87-X	VA.Y.P.03 87-Y	VA-X.P.04 560 ₁ B-X	VA.Z.P.05 560 ₁ B-Z	VA-X.P.06 640 ₂ B-X	VA.Z.P.07 810 ₁ E-Z	VA.Y.P.08 847B-Y
77	34.96				1.05	9.27			
78	35.71			4.16					
80	36.32							3.93	5.25
82	37.28							5.89	2.26
91	41.06							4.11	
94	42.63							2.36	3.13
95	43.33				7.29	1.07			
96	43.63				9.27	1.07			
103	46.25		1.55	1.60					
106	47.73	7.75	1.63	4.96					
108	49.15							4.12	
111	50.32				2.97	1.59			
112	50.71							6.93	
113	50.91				2.87	1.53			
115	51.69	5.88							
119	54.74	5.83	4.77	1.05					
128	57.54								3.92
130	57.93				3.16	3.74			
131	58.78						5.15		
133	58.97							4.64	7.85
144	63.02							6.31	5.32
147	63.73							2.64	
152	67.32				9.09	3.57			
162	74.45	4.81		6.18					
163	74.68	3.32		5.94					
175	83.26				2.79	9.90			
177	84.13				4.24	4.81			
181	88.30							2.54	4.18
184	89.19					6.06			
186	91.14							1.83	5.09

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
 (**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)
 VA.Y.P.08 Deleted

System: P-Reactor Water Clean up

Location: Inside Containment

Isometric: SP-DCA-113-E1 Rev. 5

Calculation No: 1-10-11B



Instrument No.	Data Point	Axis	Remark
VA.Y.P.09	847	Y	Instrument sensitivity multiplier later.



INSTRUMENT SENSITIVITY MULTIPLIER, M_{in}

CALC. NO. 1-10-10 LINE NOS. 12' DCA-104
 PIPE SYSTEM PHD SHUTD. PET. B FROM: FACIO 5 TO: X-12
 ISO NOS. SK-M-1546 Rev. J |

VIBRATION MODE (*)		(**) ACCELEROMETER (i) number/pipe node-direction							
NUMBER (n)	FREQ. (Hz)	VA.X.Q.01 292 -X	VA.Z.Q.02 314, B-Z	VA.Z.Q.03 342-Z	_____	_____	_____	_____	_____
4	12.99		1.04	3.23					
5	13.59	6.46	4.30	2.35					
7	15.08	4.55	1.09						
10	19.14	2.64	2.57						
11	19.82	1.22	4.77						
12	19.90	1.25							
15	20.98	1.29		6.51					
18	23.82		5.16						
19	26.32	1.58	2.66						
20	26.80		4.25						
22	29.62	3.58	3.34						
23	30.05		3.84						
26	33.16	3.52	1.13	2.92					
29	36.18		2.56	4.76					
32	39.10			1.06					
34	41.19			1.11					
38	47.03			1.00					
42	52.33			3.33					
43	53.50	1.75		1.01					
47	54.87			1.01					
49	57.69			3.38					
53	61.25	7.15		8.34					
60	68.43	1.01		2.95					
62	70.43	2.64							
66	74.33		1.10	1.16					
68	83.10	2.49		9.73					
69	86.87		7.17	3.72					
73	91.51		1.99	1.00					
75	99.32	7.69							

(*) SKIPPED MODES NOT SIGNIFICANT FOR SCOPE OF TEST
 (**) BLANK ENTRIES SIGNIFY LOW SENSITIVITY ($M_{in} > 10$)