



101 California Street, Suite 1000, San Francisco, CA 94111-5894

415 397-5600

June 30, 1984  
84042.023

50-445

Mrs. Juanita Ellis  
President, CASE  
1426 S. Polk  
Dallas, Texas 75224

Subject: Responses to Cygna Design Control, Pipe Support, and Pipe Stress  
Questions  
Comanche Peak Steam Electric Station  
Independent Assessment Program - Phase 3  
Texas Utilities Generating Company  
Job No. 84042

Dear Mrs. Ellis:

Enclosed please find copies of additional responses to Cygna design control,  
pipe support and pipe stress questions.

Feel free to call me if you have any questions or wish to discuss the enclosed  
documents.

Very truly yours,

*N.H. Williams*

N.H. Williams  
Project Manager

Attachments

cc: Mr. S. Treby, NRC, w/attachments  
Mr. S. Burwell, NRC, w/attachments  
Mr. D. Wade, TUGCO, w/o attachments  
Mr. G. Grace, TUGCO, w/o attachments  
Mr. D. Pigott, Orrick, Herrington & Sutcliffe, w/o attachments

8412120336 840630  
PDR ADDCK 05000445  
A PDR

San Francisco Boston Chicago Richland

2222  
1.  
USE ATTACHED DIST.  
Per J. Burwell



Mrs. Juanita Ellis  
July 2, 1984  
Page 2

#### ATTACHMENTS

1. A. Vega (TUGCO) memorandum to D. Smedley (Cygna), "Transmitting IR's," June 7, 1984, TUQ-219.
2. A. Vega (TUGCO) letter to N. Williams (Cygna), "Comanche Peak Steam Electric Station, Cygna Review Questions (Inspection Report)," June 12, 1984.
3. R.E. Ballard (G&H) letter to J.B. George (TUGCO), GTN-69118, "Texas Utilities Generating Company, Comanche Peak Steam Electric Station, G&H Project No. 2323, Phase 3 Cygna Pipe Support Questions, WOS-046/DOW-3464," June 14, 1984.
4. G. Grace (TUGCO/EBASCO) memorandum to N. Williams/J. Minichiello (Cygna), "Attachment C to June 8th letter to N. Williams (Cygna) from L. Popplewell (TUGCO)," June 18, 1984.
5. A. Vega (TUGCO) letter to N. Williams (Cygna) "Comanche Peak Steam Electric Station, Cygna Review Questions (Inspection Report)," June 18, 1984.
6. R. E. Ballard (G&H) letter to J. B. George (TUGCO), GTN-69135, "Texas Utilities Generating Company, Comanche Peak Steam Electric Station, G&H Project No. 2323, Phase 3 Cygna Support Questions, WOS-046/DOW-3464," June 21, 1984
7. R.E. Ballard (G&H) letter to J.B. George (TUGCO), GTN-69162, "Texas Utilities Generating Company, Comanche Peak Steam Electric Station, G&H Project No. 2323, Proposed Mass Participation Fraction Sensitivity Study," June 26, 1984.



**TEXAS UTILITIES GENERATING COMPANY**

## OFFICE MEMORANDUM

To Nancy Williams/John Miniciello Glen Rose, Texas June 18, 1984

Subject ATTACHMENT C TO JUNE 8TH LETTER TO N. WILLIAMS (CYGNA)  
FROM L. POPPLEWELL (TUGCO)

The calculation for hanger CC-1-028-007-S33R was revised to properly account for the elongation of the U-bolt due to thermal expansion. Attached is the revised calculation.

to thermal expansion.

CYONIA

JOB NO.: 84-42

DATE LOGGED: 6/29/01

LOG NO.: 442

FILL: 211.9 m

CROSS: 212 4/100

George E. Grace

GEG: pew

cc: J. C. Finneran  
D. M. Rencher  
D. H. Wade

## Distribution

84042 PF  
J. Minckley  
N. Williams

TEXAS UTILITIES SERVICES INC.  
COMANCHE PEAK S.E.S.

Agent For  
DALLAS POWER & LIGHT COMPANY  
TEXAS ELECTRIC SERVICE COMPANY  
TEXAS POWER & LIGHT COMPANY

Filing Code \_\_\_\_\_

Sheet No. 1 of 9

G &amp; H Job No. \_\_\_\_\_

Date 6-19-84Calc By GMCChk'd/Approved By THB 6-21-84Subject CC-1-028-007-533R


Ref. Desg./Spec. No. \_\_\_\_\_

**OBJECTIVE:** THE CALCULATIONS DATED 3/23/84, BY "A.T.", TO DESIGN U-BOLTS ADDED TO ENHANCE LATERAL STABILITY, HAD AN ERROR IN THE CALCULATIONS. ON PAGE 40 OF 60 OF THE REE'D CALCULATIONS, THE ASSUMED LENGTH OF THE U-BOLT IS NOT CORRECT. THE ERROR IS UNCONSERVATIVE, BUT BECAUSE OF OTHER CONSERVATIVE ASSUMPTIONS MADE ELSEWHERE IN THE CALC'S THE DESIGN IS STILL MORE THAN SUFFICIENT. THE FOLLOWING CALCULATIONS WILL DEMONSTRATE THAT.

### REQUIRED FRICTION BETWEEN U-BOLT AND PIPE

SWAY STRUT C-C = 45"  
 $F_y = 6018 \# @ \text{EMER.}$

$$\begin{aligned} \therefore F_x &= \tan \theta F_y \\ &= \frac{1.4375''}{45''} (6018 \#) \\ &= 192 \# \end{aligned}$$



$\theta$  IS  $1.82^\circ$ , FOR CONSERVATISM CONSIDER THE MAX SWING OF A STRUT BRACKET  $5^\circ$

$$\therefore F_x = \tan 5^\circ F_y = 526 \#$$

$$\text{TORSION @ } \& \text{ OF PIPE} = 526 \# (20'') = 10,520 \text{ IN} \#$$

$$\text{SINCE THERE ARE 2 U-BOLTS } \frac{10520 \text{ IN} \#}{2} = 5260 \text{ IN} \# \text{ EACH}$$

TEXAS UTILITIES SERVICES INC.

COMANCHE PEAK S.E.S.

Agent For

DALLAS POWER &amp; LIGHT COMPANY

TEXAS ELECTRIC SERVICE COMPANY

TEXAS POWER &amp; LIGHT COMPANY

Date 6-19-84Calc By GMCCalc'd/Approved By MB 6-21-84Subject CC-1-028-007-533R

Filing Code

Sheet No.

2 of 9

G &amp; H Job No.


Ref. Des./Spec. No.

FRICTION REQ'D TO RESIST 5260 IN<sup>#</sup> TORSION

$$\frac{5260 \text{ IN}^{\#}}{\text{PIPE RAD.}} = \frac{5260 \text{ IN}^{\#}}{12 \text{ IN}} = 438^{\#} \text{ TOTAL FRICTIONAL RESISTANCE}$$

\* CONSERVATIVE, SHOULD BE 2R <sub>6-27-84</sub>

$$\text{FRICTION} = \frac{1}{3} \text{ BEARING, } \therefore 438^{\#}(3) = 1315^{\#} \text{ BEAR'G REQ'D}$$



Use 2:1 FACTOR OF SAFETY

$$657^{\#}(2) = 1315^{\#} \text{ TENSION REQ'D IN EMER. COND.}$$

TENSION IN U-BOLT BECAUSE OF:

- TEMPERATURE
- RADIAL EXPANSION OF PIPE DUE TO PRESSURE
- TORQUE ON U-BOLT.


a) TEMPERATURE

$$T_{\text{AMBIENT}} = 75^{\circ}$$

$$T_{\text{PIPE}} = 150^{\circ}$$

$$\therefore \Delta T = 150^{\circ} - 75^{\circ} = 75^{\circ}$$

$$\text{PIPE } \Delta = \alpha (\Delta T) L = (5.91)(10^{-6})(75^{\circ})(\pi D L) = .0334202$$



TEXAS UTILITIES SERVICES INC.  
COMANCHE PEAK S.E.S.

Agent For  
DALLAS POWER & LIGHT COMPANY  
TEXAS ELECTRIC SERVICE COMPANY  
TEXAS POWER & LIGHT COMPANY

Date 6-19-84

Calc By GML

Chk'd/Approved By MPB 6-21-84

Subject CC-1-028-007-533R

Filing Code \_\_\_\_\_

Sheet No. 3 of 9

G & H Job No. \_\_\_\_\_

Ref. Dwg./Spec. No. \_\_\_\_\_

a) CONTINUED

PORTION B OF U-BOLT

NOTE THAT MSS SP-58, 4.5 STATES THAT PORTIONS OF SUPPORTS IN CONTACT WITH PIPE WILL EXPERIENCE SAME TEMP. AS PIPE.  $\phi$ , SINCE BOTH ARE CARBON STEEL, NO ADD'L PRETENSIONING WILL RESULT IN PORTION B.

PORTION A, U-BOLT, WILL ELONGATE SOME DUE TO TEMPERATURE. MSS SP-58 STATES THAT THE TEMP. IN THIS AREA IS  $\frac{1}{3}$  OF PIPE OR AMBIENT WHICH EVER IS GREATER.

$$(\frac{1}{3})(150^{\circ}) = 50^{\circ} \quad T_{AMB.} = 75^{\circ}$$

$\phi$  CONSIDER NO CHANGE



TEXAS UTILITIES SERVICES INC.  
COMANCHE PEAK S.E.S.

Agent For

DALLAS POWER & LIGHT COMPANY  
TEXAS ELECTRIC SERVICE COMPANY  
TEXAS POWER & LIGHT COMPANY

Filing Code

Sheet No.

4 of 9

G & H Job No.

Date 6-19-84

Calc By GMC

Chk'd/App'd. By WAB 6-21-84



Subject CC-1-028-007-533R

Ref. Desg./Spec. No.

b)  $\Delta$  IN U-BOLT DUE TO RADIAL EXPANSION  
OF PIPE FROM INTERNAL PRESSURE.

$$\Delta R = \frac{p R^2}{E t} \quad \text{ROARK, TABLE 29}$$

$$= \frac{(150 \text{ PSI})(12^2)}{(27.85)(10^6)(.375)} \\ = .0020682 \text{ @ } 150^\circ \text{ F}$$



$$(12.0020682 + 5)(2) + \frac{\pi 24.0041364}{2} = 71.709746$$

$$\Delta = \text{NEW LENG.} - \text{PREV. LENG.} = .01063''$$



TEXAS UTILITIES SERVICES INC.  
COMANCHE PEAK S.E.S.

Agent For  
DALLAS POWER & LIGHT COMPANY  
TEXAS ELECTRIC SERVICE COMPANY  
TEXAS POWER & LIGHT COMPANY

Filing Code

Sheet No.

5 of 9

G &amp; H Job. No.

Date: 6-19-84

Calc By: GMC

Chk'd/App'd. By: MJB 6-21-84

Subject: CC-1-028-007-533R

Ref. Dwg./Spec. No.

C.) TORQUE ON 1/2-BOLT IS 700 IN #

SOLVE FOR LOAD "P"

$$T = P \left[ R_m \left( \frac{\tan \alpha + f / \cos \theta_n}{1 - f \tan \alpha / \cos \theta_n} \right) + f_c R_c \right]$$

SCHAUMS  
OUTLINE  
SERIES,  
MACHINE  
DESIGN

WHERE:

$R_m$  = MEAN RADIUS  $(1.847)(\frac{1}{2})(\frac{1}{2}) = .46175$

$f$  = 0.12 THRD FRICTION

$f_c$  = 0.25 NUT FRICTION

$R_c$  = COLLAR RADIUS .625"

$\tan \alpha = \frac{\text{LEAD}}{2\pi R_m} = \frac{1/8}{2\pi(.46175)} = .043084$

$\cos \theta$  WHERE  $\theta = 30^\circ$  IS (.866)

TEXAS UTILITIES SERVICES INC.  
COMANCHE PEAK S.E.S.

Agent For

DALLAS POWER & LIGHT COMPANY  
TEXAS ELECTRIC SERVICE COMPANY  
TEXAS POWER & LIGHT COMPANY

Filing Code

Sheet No.

G &amp; H Job. No.

Date 6-19-84Calc By GMC

Calc'd/Approved By


Subject CC-1-028-007-533R

Ref. Desig./Spec. No.

C) CONTINUED

$$700 \text{ IN}^{\#} = P \left[ .46175 \left( \frac{.043034 + \frac{.12}{.866}}{1 - (.12)(.04384)/.866} \right) + .25(.625) \right]$$

$$P = 2908^{\#}$$



ASSUME THERE IS NO ADD'L PRETENSION-  
IN THE U-BOLT DUE TO TEMPERATURE  
OR PRESSURE IN A EMERGENCY  
CONDITION.

$$2908^{\#} / 657^{\#} = 4.4 \text{ FACTOR OF SAFETY}$$

## U-BOLT STRESS

THE STRESS IN THE U-BOLT COMES FROM  
THREE CONDITIONS:

1. THERMAL
2. RADIAL PRESSURE
3. TORQUE

$$P = 2908$$

$$\Delta = .005319$$

$$\Delta = .01063$$

$$\Delta = \text{NA}$$

TEXAS UTILITIES SERVICES INC.  
COMANCHE PEAK S.E.S.

Agent For

DALLAS POWER & LIGHT COMPANY  
TEXAS ELECTRIC SERVICE COMPANY  
TEXAS POWER & LIGHT COMPANY

Filing Code

Sheet No.

7 Of 9

G & H Job No.


Date 6-21-84

Calc By GMC

Chk'd/Approved By

Subject CC-1-028-007-533R

Ref. Dwg./Spec. No.



$K_1$  1/2-BOLT  $K_1$

$$\Delta = \frac{PL}{AE}$$

$$K_1 = \frac{P}{\Delta} \quad \text{so} \quad K = \frac{PAE}{PL} = \frac{AE}{L} = \frac{.785(27.7)10^6}{71.699}$$


$$K_1 = (3.032) 10^5$$

$K_2$  PLATE  $K_2$

$$\Delta = \frac{Pa}{24EI} (3l^2 - 4a^2)$$

$$K_2 = \frac{P}{\Delta} = \frac{P 24EI}{Pa(3l^2 - 4a^2)} = \frac{24EI}{a(3l^2 - 4a^2)}$$

$$= \frac{24(27.7)(10^6)(.333)}{2[3(6^2) - 4(2^2)]}$$



$$I = \frac{bd^3}{12}$$

$$K_2 = 1.2MEC$$



TEXAS UTILITIES SERVICES INC.  
COMANCHE PEAK S.E.S.

Agent For  
DALLAS POWER & LIGHT COMPANY  
TEXAS ELECTRIC SERVICE COMPANY  
TEXAS POWER & LIGHT COMPANY

Filing Code

Sheet No.

8 of 9

G &amp; H Job. No.

Date

6-20-84

Calc By

GMC

Chk'd/Approved By

Subject CC-1-028-007-S33R

Ref. Dwg./Spec. No.

$K_3$  CONSIDER THE DEFLECTION OF PIPE  $K_3$



$$K_3 = \frac{P}{\Delta}$$

THE  $\Delta$  IN THE PIPE DIAMETER WILL  
PRODUCE A  $2\Delta$  CHANGE IN U-BOLT  
LENGTH, IE NUT TO NUT LENGTH

$\Delta$  DUE TO PIPE

ROARK TABLE 31, PP 495

$$\Delta = 6.5 \frac{P}{Et} \left( \frac{R}{t} \right)^{3/2} \left( \frac{L}{R} \right)^{-3/4}$$

$$P = 1000 \text{ \#}$$

$$R = 12''$$

$$t = .375$$

$$L = 72''$$

$$E = 27.7 (10^4)$$

$$\Delta = 6.5 \left( \frac{1000}{27.7(10^4) \cdot .375} \right) \left( \frac{12}{.375} \right)^{3/2} \left( \frac{72''}{12''} \right)^{-3/4} = .02954703$$

$K_{\text{PIPE}} = 1000/\Delta$  HOWEVER WE ARE NOT INTERESTED

HERE IN THE STIFFNESS OF THE PIPE ITSELF

BUT RATHER HOW IT CONTRIBUTES TO THE  $\Delta$

IN THE U-BOLT. A  $.02954703''$  CHANGE IN  
PIPE DIA WILL BE  $(2)\Delta$  CHANGE IN U-BOLT  $\phi$

$$K = 1000/2\Delta = .169 \text{ E5}$$

TEXAS UTILITIES SERVICES INC.  
COMANCHE PEAK S.E.S.

Agent For

DALLAS POWER & LIGHT COMPANY  
TEXAS ELECTRIC SERVICE COMPANY  
TEXAS POWER & LIGHT COMPANYDate 6-21-84Calc By GMCCalc'd/Approved By 1783 6-21-84Subject CC-1-028-007-533R

Filing Code

Sheet No.

2 of 9

G &amp; H Job No.

Ref. Desig./Spec. No.

$$K_E = \frac{1}{\frac{1}{K_3} + \frac{1}{K_2} + \frac{1}{K_1} + \frac{1}{K_2}}$$

$$= \frac{1}{\frac{1}{1.169E5} + \frac{1}{12.04E5} + \frac{1}{3.032E5} + \frac{1}{12.04E5}}$$

$\uparrow$  PIPE       $\uparrow$  PLATE       $\uparrow$  U-BOLT       $\uparrow$  PLATE

$$= .1559E5$$

$$K = P/\Delta$$

$$\Delta = (2)(.005319) + (0.01063) = .021268$$

$\uparrow$  TEMP       $\uparrow$  PRESSURE

$$P = \Delta K = .021268 (.1559E5) = 331$$

$$331 \# + 2908 \# = 3239 \#$$

$\uparrow$   
TORQUE

$$(3239 \# / .551 \text{ IN}^2 = 5879 \text{ PSI @ Root Area})$$

$$5879 / (.6)(32.8 \text{ KSI}) \text{ OR } 5879 / 19680 = 30\%$$

$$w/LCD \quad 5879 \text{ PSI} / 9000 \text{ PSI} \quad (6.5\%) =$$



TEXAS UTILITIES GENERATING COMPANY

P. O. BOX 1002 · GLEN ROSE, TEXAS 76043

June 18, 1984

Distributors

S. Bibo

D. Smedley

N. Williams

84042 PF

CYGNA Energy Services  
101 California Street  
Suite 1000  
San Francisco, CA 94111

Attention: Ms. Nancy Williams, Project Manager

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION  
CYGNA REVIEW QUESTIONS  
(Inspection Reports)

CYGNA	
JOB NO.:	84042
DATE LOGGED:	6/26/84
LOG NO.:	# 38
FILE	2.1.1 Inc. CR
CROSS REF. FILE	2.1 Inc. CR log

Reference: June 7, 1984 Letter to J. B. George (TUGCO)  
from N. Williams (CYGNA)


Dear Ms. Williams:

Transmitted herewith are TUGCO's supplemental responses to the above referenced letter concerning Items Nos. 1 & 2.

If there are any additional questions, please contact the undersigned at Ext. 321 or B. C. Scott at Ext. 859.

Very truly yours,

TEXAS UTILITIES GENERATING COMPANY  
QUALITY ASSURANCE DEPARTMENT



A. Vega  
TUGCO Site QA Manager

AV/BCS/bll  
Attachments  
cc: D. N. Chapman  
D. H. Wade

#### Supplemental Response Item #1

An unsatisfactory inspection report will remain open until the condition is verified to be satisfactory. In addition to the inspection report, accountability of IR is maintained through an IR log which reflects the open/closed status. Also, the unsatisfactory condition is identified in the Master System Data Base Punchlist as an open work item.

The worst case condition would be losing an inspection report. However, as explained above the unsatisfactory report would continue to be identified and statused as an open item.

The unsatisfactory condition has to be verified acceptable after rework by craft. Any work performed during the time the IR was lost and later identified as an open item would have to be redone. This worst case condition is not a safety concern in that inadvertent use is precluded, but rather an economic consideration.

Procedural controls historically and current are CP-QP-18.0, titled "Inspection Report".

#### Supplemental Response Item #2

In some cases Engineering will issue a DCA/CMC accepting an unsatisfactory condition when a rework disposition is not practicable. In such cases the DCA/CMC number will be referenced on the inspection report reflecting acceptance of the as-built condition.

REBallard/SMMarano/077, TDHawkins/HMLapinig, HWMentel/SLim (17),  
MAVivirito (19), JLEichler/CMJan (16), OUTGOING, ELBezko

84042  
Rec'D 6/22

2 P.R.  
Received: 21 June 84

June 21, 1984

Distribution:  
N. Williams  
C. Wong

GTN- 69135

Texas Utilities Generating Company  
Post Office Box 1002  
Glen Rose, Texas 76043

Attention: Mr. J. B. George,  
Vice President/Project

Gentlemen:

CYGNA	
JOB NO :	84042
DATE LOGGED:	6/26/84
LOG NO :	#39
FILE:	2.1.1 Inc. CR.
CROSS REF. FILE	21 Inc. CR. Log 11.1 Sub file (#168)

TEXAS UTILITIES GENERATING COMPANY  
COMANCHE PEAK STEAM ELECTRIC STATION  
G&H PROJECT NO. 2323  
PHASE 3 CYGNA PIPE SUPPORT QUESTIONS  
WOS-046/DOW-3464

Our response to your telecon request of June 12, 1984 is as follows:

- Question 1: Is there a calculation developing the allowable ultimate pullout load/bolt for 9 or 12 bolt groups with 20 inch spacing? If so, please provide it to justify the 50% reduction noted in GTN-41315.
- 2: Is there a calculation for the same group based on 10 inch spacing? Please provide.

Answers to  
1 and 2 :

G&H Calculation Book SRB-123C, Set 1 provides the general guidelines as well as some specific sample examples for the evaluation of the embedment capacity of anchor bolts and Richmond inserts. The specific cases referenced in Question 1 and 2 are not included in the sample examples.

TRANSMITTED BY TELECOPIER

6/21/84, 2<sup>00</sup> pm.

Dravo

June 21, 1984

However, reference is made to GTT-10394 where the subject cases in Item 5 of GTN-41315 are modified. The modified note limits the number of bolts in a group within which the 50% of the maximum ultimate tensile capacity may be used. Pertinent calculations are in G&H Book No. SRB-123C, Set. 5, Rev. 0.

GTT-10395 requests the site to reconfirm that for support design by other than G&H, the limiting bolt group stipulations are adhered to.

Please note that for G&H support designs using anchor bolts in groups, actual pullout capacity is calculated rather than using the 50% criteria.

Question 3: What thickness wall is needed in this calculation to develop the calculated load in the concrete?

Answer to

3 : The calculation referenced above (SRB-123C, Set 5, Rev. 0) indicate the necessary concrete thicknesses to develop the calculated loads.


Question 4: What justification or calculation does G&H have for the Richmond insert loads presented in GTN-61623?


Answer to

4 : Please refer to GTN-69118 for the response.

Very truly yours,

GIBBS & HILL, Inc.

  
Robert E. Ballard, Jr.  
Project Manager

  
REBa/ELB:gw  
1 Letter

cc: ARMS (B&R Site) OL  
G. Grace/J. Minichiello (TUSI Site) 1L  
P.M. Milam/F. Bleck (TUSI/NY) 1L



TUSI SITE

ST-5292/SSe-793

TELECOPY

JUNE 21, 1984 ✓

GTT - 10395

ATTENTION: J.B. GEORGE/M.R. MC BAY/C.R. HOOTON

JOB: 2323

SUBJECT: CRITERIA FOR EMBEDDED ANCHOR BOLT ALLOWABLE LOADS

WOS-464/DOW-3465

REF: 1. GTT- 10394

2. GTN-41315

IT IS OUR UNDERSTANDING THAT FOR SUPPORTS DESIGNED BY OTHER THAN G&H, NO GROUP OF BOLTS USED EXCEEDS THE GUIDELINES INDICATED IN ABOVE REF. 1, EXCEPT ONE NPSI PIPE SUPPORT DESIGN (MK NO. MS-1-002-007-C72K). THIS PIPE SUPPORT IS DESIGNED PER GUIDELINES GIVEN IN GTN-64940 AND NOT GOVERNED BY REF. 2. PLEASE RECONFIRM.

*REB*      *ELB*      —      *SS*  
R.E. BALLARD/E.L. BEZKOR/A.M. KENKRE/S. SENGUPTA

-----  
Confirmation: Gerry Winfrey, 11th Floor

TRANSMITTED BY TELECOPY  
6/21/84 - 11:40 AM

REBa/375, ELB/AMK/SS  
outgoing, TDIT/HMLa  
P.M. Wilson/Rail/Wilson/  
F. Blech



TUSI SITE

ST-5289/SSe-792

TELECOPY

JUNE 21, 1984

GTT- 10394

ATTENTION: J.B. GEORGE/M.R. MC BAY/C.R. HOOTON

JOB: 2323

SUBJECT: CRITERIA FOR EMBEDDED ANCHOR BOLT

ALLOWABLE LOADS

WOS-464/DOW-3465




REFERENCE: GTN-41315

THE ABOVE REFERENCE PROVIDES THE CAPACITY OF ANCHOR BOLTS WHEN LOADED IN TENSION AND/OR SHEAR. HOWEVER, ITEM 5 OF THE REFERENCE SHOULD BE MODIFIED AND READ AS FOLLOWS:

5. PULLOUT CAPACITY AS GOVERNED BY CONCRETE, USE 50 PERCENT OF THE MAXIMUM ULTIMATE TENSILE CAPACITY WHERE 4 OR MORE BOLTS IN A GROUP ARE USED, BUT NOT TO EXCEED FOR:

- a. 1 1/2 DIA. BOLTS - 9 IN A GROUP
- b. 2 DIA. BOLTS - 6 IN A GROUP

FOR A GROUP OF BOLTS EXCEEDING THIS LIMIT, ACTUAL EVALUATION OF CAPACITY SHOULD BE MADE.

    
R.E. BALLARD/E.L. BEZKOR/S. SENGUPTA

RECEIVED BY TELETYPE  
6/21/84 11:45 am

Confirmation: Gerry Winfrey, 11th Floor

REBA/375 ELB/s.s.  
outgoing, Tott/Halla  
Dm m. l. am / B. Nelson / F. Be!

Gibbs & Hill, Inc. Job No. 2323 Client TUGCO  
 Subject CONC. PULLOUT CAPACITY OF A.B.s IN GROUPS  
 Calculation Number SRB-123C SET 5 Sheet No. 2

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #	1									
Preparer	SSC	6.20.84								
Checker	C.P.	6.20.84								

## PURPOSE OF CALCULATION:

TO DETERMINE THE PULLOUT CAPACITY OF ANCHOR BOLTS IN A GROUP AS GOVERNED BY CONCRETE AND TO ESTABLISH THE LIMIT OF GROUP ACTION UPTO WHICH 50 % OF THE MAXIMUM ULTIMATE TENSILE CAPACITY MAY BE USED (SEE REFERENCE 1 AND 3 BELOW.)

PER REF 1, 3 CASES ARE CONSIDERED.

- |   |                              |
|---|------------------------------|
| (i) 1 1/2" $\phi$ BOLT 5x5 ANCHOR PLATE | } BOLT MATL<br>ASTM<br>A-320 |
| (ii) 1 1/2" $\phi$ BOLT 6x6 " "         |                              |
| (iii) 2" $\phi$ BOLT 7x7 " "            |                              |

RELEVANT DETAILS CHOSEN ARE FROM


- (a) G&H DWG SI-0566 R/A 1 1/2"  $\phi$  BOLT  
 (b) G&H DWG SI-0567 R/A MK-2 & MK-4

## RELEVANT REFERENCES

1. GTN-41315
2. CALC NO SRB-123C SET 1
3. CYGNA QUESTIONS (#1 & 2)  
(SH 16 AND 17)
4. ACI 349-76

Gibbs & Hill, Inc. Job No. 2323 Client TUGCO  
 Subject CONC. PULLOUT CAPACITY OF A.B.S IN GROUPS  
 Calculation Number SRB-123C SET 5 Sheet No. 3

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	SSC	6.18.84								
Checker	C.P.	6.18.84								



$n$  = NO OF BOLTS IN A GROUP :  $A$  = AREA OF ANCHOR PL

$$A_c = \text{CONC. PULLOUT AREA (REF SRB-123C SET 1 REV 0)} \\
= \pi ld^2 + a \times b + 2ld(a+b) - a' \times b' - nA \quad \text{ACI 349.76}$$

$P_{uc}$  = CONC. PULLOUT CAPACITY / BOLT

$$= 4\phi\sqrt{f_c'} A / n = 0.164438 A / n \text{ KIPS}$$

$$[f_c' = 4000 \text{ PSI} ; \phi = 0.65]$$


Checking Method #

1. Line-by-line checking
2. Alternative Calculation Results compared
3. Identical Calculation Results compared
4. Compare inputs and results of computer with corresponding inputs and results of similar codes


F-166, 7-82

Gibbs & Hill, Inc. Job No. 2323 Client TUGCO  
 Subject CONC. PULL-OUT CAPACITY OF A.B.<sup>c</sup> IN GROUPS  
 Calculation Number SRB-123C SET 5 Sheet No. 4


Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	SS	6.18.84								
Checker	C.P.	6.18.84								




TYPE 1a 4 BOLTS @ 10 EW WITH 5x5 PL  
 1b " " " " 6x6 PL  
 1c " " " " 7x7 PL



TYPE 2a 6 BOLTS @ 10 EW WITH 5x5 PL  
 2b " " " " 6x6 PL  
 2c " " " " 7x7 PL



TYPE 3a 9 BOLTS @ 10 EW WITH 5x5 PL  
 3b " " " " 6x6 PL  
 3c " " " " 7x7 PL



TYPE 4a 12 BOLTS @ 10 EW WITH 5x5 PL  
 4b " " " " " " 6x6 PL  
 4c " " " " " " 7x7 PL

Checking Method #

1. Line-by-line checking
2. Alternative Calculation Results compared
3. Identical Calculation Results compared
4. Compare inputs and results of computer with corresponding inputs and results of similar codes

F-166, 7-82



Gibbs &amp; Hill, Inc. Job No. 2323


Client TUGCO

Subject CONC. PULL-OUT CAPACITY OF A.B.'S IN GROUPS


Calculation Number SFB-123C SET 5

Sheet No. 5


Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #	1									
Preparer	SSE	6.18.84								
Checker	OP	6.18.84								




TYPE 11a 4 BOLTS @ 20 EW WITH 5x5 PL  
 11b " " " " 6x6 PL  
 11c " " " " " 7x7 PL



TYPE 12a 6 BOLTS @ 20 EW WITH 5x5 PL  
 12b " " " " " 6x6 PL  
 12c " " " " " 7x7 PL



TYPE 13a 9 BOLTS @ 20 EW WITH 5x5 PL  
 13b " " " " " 6x6 PL  
 13c " " " " " 7x7 PL



TYPE 14a 12 BOLTS @ 20 EW WITH 5x5 PL  
 14b " " " 20 " " 6x6 PL  
 14c " " " 20 " " 7x7 PL

Checking Method #

1. Line-by-line checking
2. Alternative Calculation Results compared
3. Identical Calculation Results compared
4. Compare inputs and results of computer with corresponding inputs and results of similar codes

F-166, 7-82



Gibbs &amp; Hill, Inc.

Job No. 2323


Client TUGCO

Subject CONC. PULL-OUT CAPACITY OF A.B.'S IN GROUPS

Calculation Number SRB-123C SET 5

Sheet No. 6

Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	C.P.	6.19.84								
Checker	SSC	6.20.84								



TYPE 5a 15 BOLTS @10 WITH 5x5 PL

5b 15 " " " 6x6 PL


5c 15 " " " 7x7 PL



TYPE 6a 16 BOLTS @10 EW WITH 5x5 PL

6b 16 " " " 6x6 PL


6c 16 " " " 7x7 PL



TYPE 15a 15 BOLTS @20 WITH 5x5 PL

15b 15 " " " 6x6 PL

15c 15 " " " 7x7 PL



TYPE 16a 16 BOLTS @20 EW WITH 5x5 PL

16b 16 " " " 6x6 PL

16c 16 " " " 7x7 PL

Checking Method #

1. Line-by-line checking
2. Alternative Calculation Results compared
3. Identical Calculation Results compared
4. Compare inputs and results of computer with corresponding inputs and results of similar codes

F-166, 7-82

Gibbs &amp; Hill, Inc.

Job No. 2323

Client TUGCO

Subject CONC. PULL-OUT CAPACITY OF A.B.'S IN GROUPS

Calculation Number SRB-123C SET 5

Sheet No. 7

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #	1									
Preparer	MLK	6-18-84								
Checker	CP	6-19-84								

1 1/2"  $\Phi$  BOLT GROUP

TYPE	SIZE	SPACING (IN)	DEPTH (IN) SLAB	DEPTH (IN) ENG'D	$\alpha$	$\beta$	$\alpha + 2\beta - 2$	$\beta + 2\beta - 2$	$A_c = \pi d^2 + a \cdot b + 2\beta(\alpha + \beta) - \alpha' \cdot \beta' - nA_s$	$P_u = 0.10 \cdot 33 \cdot A_c$
1a	5x5	10x10	33	16	15	15	0	0	1889	77.6
2a	5x5	10x10	33	16	25	15	0	0	2309	63.3
3a	5x5	10x10	33	16	25	25	0	0	2804	51.
4a	5x5	10x10	33	16	35	25	1	0	3299	45.2
5a	5x5	10x10	33	16	45	25	11	0	3794	41.6
6a	5x5	10x10	33	16	35	35	1	1	3868	39.7
1a	5x5	10x10	24	16	15	15	0	0	1889	77.6
2a	5x5	10x10	24	16	25	15	0	0	2309	63.3
3a	5x5	10x10	24	16	25	25	0	0	2723	49.7
4a	5x5	10x10	24	16	35	25	19	0	3128	42.8
5a	5x5	10x10	24	16	45	25	29	0	3533	38.7
6a	5x5	10x10	24	16	35	35	19	19	3508	36.0

Checking Method #

1 Line-by-line checking  
 2 Alternative Calculation Results compared  
 3 Identical Calculation Results compared  
 4 Compare inputs and results of computer with corresponding inputs and results of similar nodes

F-166, 7-82

Gibbs &amp; Hill, Inc.

Job No. 2323

Client TUGCO

Subject CONC. PULL-OUT CAPACITY OF A.B.'S IN GROUPS

Calculation Number SRB-123C SET 5

Sheet No. 8

Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #	1	X		X		X		X		X
Preparer	C.P.	6.18.84								
Checker	MLK	8-20-84								

1 1/2" Ø BOLT GROUP

TYPE	SIZE	SPACING (IN)	DEPTH SLAB (IN)	DEPTH EMBED (IN)	Ø	D	a+2b-a	b+2d-b	Ac = $\pi d^2 + a \cdot b + 2b(a+b) - a \cdot d - na$	KIPS
11a	5x5	20x20	24	16	25	25	9	9	2848	117
12a					25	45	29	29	3758	103
13a					45	45	29	29	4643	84.8
14a					45	65	49	49	5528	75.7
15a					45	85	69	69	6413	70.3
16a	5x5	20x20	24	16	65	65	49	49	6388	65.6

Checking Method #

- 1 Line-by-line checking
- 2 Alternative Calculation Results compared
- 3 Identical Calculation Results compared
- 4 Compare inputs and results of computer with corresponding inputs and results of similar codes

F-166, 7-82

Gibbs &amp; Hill, Inc.

Job No. 2323

Client TUGCO

Subject CONC. PULL-OUT CAPACITY OF A.B.'s IN GROUPS

Calculation Number S&amp;B-123C SET 5 Sheet No. 9

Revision	By	Date	Rev.	Date	Rev.	Date	Rev.	Date
Design								
Prepared	MLK	6-19-84						
Checked	C.P.	6-19-84						

1 1/2"  $\phi$  BOLT GROUP

TYPE	R SIZE	SPACING (IN)	DEPTH OF SLAB (h)	DEPTH OF EMBED (Ld)	a	b	$a+2b-2a'$ $= a'$	$b+2b-2b'$ $= b'$	$A_c = \pi d^2 + a \cdot b$ $+ 2b(a+b)$ $= a' \cdot b' - nA$ sq in	$P_{uo} = 0.16 A_c \sqrt{f'_c}$
1b	6x6	10x10	33	22	16	16	0	0	3041	125.0
2b	6x6	10x10	33	22	26	16	4	0	3569	97.8
3b	6x6	10x10	33	22	26	26	4	4	4145	75.7
4b	6x6	10x10	33	22	36	26	14	4	4697	64.3
5b	6x6	10x10	33	22	46	26	24	4	5249	57.5
6b	6x6	10x10	33	22	36	36	14	14	5213	53.6

Checking Method #

1. Use by the checking  
 Alternative Calculation Results compared  
 Alternative Calculation Results compared  
 Computer inputs and results of computer with corresponding inputs and results of similar codes



Gibbs &amp; Hill, Inc.

Job No. 2323

Client TUGCO

Subject CONC. PULL-OUT CAPACITY OF A.B.S. IN GROUPS

Calculation Number SRB-123C SET 5 Sheet No. 10

Revision	Date	Rev.	Date	Rev.	Date	Rev.	Date
1							
Prepared	CP						
Checked	MLK						

1 1/2"  $\Phi$  BOLT GROUP

TYPE	R SIZE	SPACING (IN)	DEPTH OF SLAB (h)	DEPTH OF EMBED (ld)	a	b	a+2ld-a' = a	b+2ld-b' = b	$A_c = \pi l d^2 + a \cdot b$ $+ 2ld(a+b)$ $- a' \cdot b' - \pi A$	$p_{uo} = 0.15 A_{cs} A_c / n$
11a	5x5	20x20	33	16	25	25	0	0	2929	120
12a					25	45	0	11	4019	110
13a					45	45	11	11	5363	98
14a					45	65	11	31	6608	90.5
15a					45	85	11	51	7853	86
16a	5x5	20x20	33	16	65	65	31	31	7828	80

Checking Method #

Use by the checking. Results compared  
 Alternate Calculation Results compared  
 Computer Calculation Results compared  
 Computer input and results of computer with corresponding input and results of similar codes

Gibbs &amp; Hill, Inc.

Job No. 2323

Client TUGCO

Subject CONC. PULL-OUT CAPACITY OF A.B.'S IN GROUPS

Calculation Number

SRB-123C SET 5

Sheet No. 11

Revision	By	Date	Rev	Date	Rev	Date	Rev	Date
1	C.P.	6.19.84						
Checker	MLK	6.20.84						

1 1/2"  $\Phi$  BOLT GROUP

TYPE	R SIZE	SPACING (IN)	DEPTH OF SLAB (h)	DEPTH OF EMBED (Ld)	a	b	$a + 2b - a'$ $= a'$	$b + 2b' - b'$ $= b'$	$A_c = \pi d^2 + a \cdot b$ $+ 2b(a+b) - a' \cdot b' - nA$	$p_{uo} = 0.15498 A_c / n$
11b	6x6	20x20	33	22	26	26	4	4	4325	178
12b	↑	↑	↑	↑	26	46	4	24	5573	153
13b					46	46	24	24	6785	124
14b					46	66	24	44	7997	109.5
15b	↓	↓	↓	↓	46	86	24	64	9209	101
16b	6x6	20x20	33	22	66	66	44	44	9173	94

Checking Method #

1. Use by the checking method compared  
 2. Alternate Calculation Results compared  
 3. Alternate Calculation Results compared  
 4. Compare inputs and results of computer with corresponding inputs and results of similar codes

Client TUGCO

CONC. PULL-OUT CAPACITY OF A.B.'S IN GROUPS

Calculation Number *SRB-123C* SET *5* Sheet No. *12*

Revision	Original Design	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Design Report										
Preparer	M/LK	6-18-84								
Checker	CP	6.19.84								

[illegible]

### Checking Method #

1. Unit-by-unit checking
2. Alternative Calculation Results compared
3. Identical Calculation Results compared

**Client** TUGCO

Subject CONC. PULL-OUT CAPACITY OF A.B.'S IN GRADUES

Calculation Number S.R.B. - 123 C SET 5 Sheet No. 13

Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Report 8	1	X		X		X		X		X
Preparer	C.F.	6.19.84								
Checker	MLK	6.22.84								

2"  $\phi$  A.B GROUP

[illegible]

Checking Method #

1. Line by line checking
2. Alternative Calculation Results compared
3. Identical Calculation Results compared
4. Compare inputs and results of compiler with corresponding inputs and results of similar codes

**F-166, 7-82**



Gibbs & Hill, Inc. Job No. 2323 Client TUGCO  
 Subject CONC. PULLOUT CAPACITY OF A.Bs IN GROUPS  
 Calculation Number SRB-123C SET 5 Sheet No. 14

Revision	Original	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Design										
Prepared	SCC	6/20/84								
Checked	MLK	6/20/84								

SUMMARY OF RESULTS  
 DEPTH OF WALL / SLAB = 33"

DIA	R SIZE	20 x 20 PATTERN						10 x 10 PATTERN					
		4	6	9	12	15	16	4	6	9	12	15	16
1 1/2"	5 x 5	120	110	98	90.5	86	80	77.6	63.3	51	45.2	41.6	39.7
1 1/2"	6 x 6	178	153	124	109.5	101	94	125	97.8	75.7	64.3	57.5	53.6
2"	7 x 7	190	160	128	112	103	96	136.4	105.5	80.1	67.1	59.5	55.1

Checking Method #

1. Line-by-line checking  
 Alternative Calculation Results compared  
 Identical Calculation Results compared  
 Compare inputs and results of computer with corresponding inputs and results of similar codes.

Gibbs & Hill, Inc. Job No. 2323 Client TUGCO  
 Subject CONC. PULLOUT CAPACITY OF ABS IN GROUPS  
 Calculation Number SRB-123C SET 5 Sheet No. 15

Revision	Original Date	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Prepared by	SS	6/10/84								
Prepared	MLK	6-25-84								
Checked										

SUMMARY OF RESULTS  
 DEPTH OF SLAB WALL = 24"

DIA	IR SIZE	20 X 20 PATTERN					10 X 10 PATTERN						
		4	6	9	12	15	16	4	6	9	12	15	16
1 1/2	5 x 5	117	103	84.8	75.7	70.3	65.6	77.6	63.3	49.7	42.8	38.7	36.

Checking Method #

1 Line-by-line checking  
 2 Alternative Calculation Results compared  
 3 Identical Calculation Results compared  
 4 Compare inputs and results of computer with corresponding inputs and results of similar codes.

F-166, 7-82

# PRELIMINARY

## Communications Report

SSP

~~PRELIMINARY~~

Company: X Telecom ☐ Conference Report

Project: CSES IAP Job No. 84042

PHASE 3 Date: 6/12/84

Subject: PIPE SUPPORT QUESTIONS Time: 2:00

Place: SITE

Participants:

<u>ED-BEEKOR</u>	at <u>61505 HILL</u>
<u>J. MINICHELLO</u>	at <u>CYLAND</u>

Name	Comments	Req'd Action By
	<p>In reviewing the TUGCO response to item 23 (5/24/84 Telecom), Cyqua needed to verify how the allowable loads <del>are</del> <sup>were</sup> developed.</p> <p>Cyqua, therefore, asked Gibbs and Hill the following:</p> <p>1) Is there a calculation developing the allowable ultimate pullout load/bolt for 9 or 12 bolt groups with 20 inch spacing. If so, please provide it <del>in</del> <sup>to</sup> that justify the 50% reduction noted in GTN 41315</p>	

TPH  
Advance  
EJB  
JM.

RECEIVED BY TELECOPIER  
FLOOR

6/12  
DATE

3:11 PM  
TIME

INITIAL ED  
Date: 6-18-84  
Chk'd & Appr. by: MLK/6-20

Subject: CONC. PULL-OUT CAPACITY OF A.B. IN GROUPS

Filing Code: SRB-123 C SET 5 Rev: 0

Sheet No. 16

G&H Job No. Page 232/3 of 2

Signat  
Distribution  
MAIL





# Communications Report

Company:	<input type="checkbox"/> Telecon	<input type="checkbox"/> Conference Report
Project:	Job No.	
	Date:	
Subject:	Time:	
	Place:	
Participants:		

No.	Comments	Req'd Action By
	<p>2) Is there a calculation for the same group based on a 10' spacing. Please provide.</p> <p>3) What thickness wall is needed in these calculations to develop the calculated load in the concrete.</p> <p>4) What justification or calculation does Gibbs and Hill have for the Richmond Inset Load loads presented in GTN 6/6/77.</p> <p>Cygnus requested response no later than 6/18 to meet the phase 3 schedule.</p>	

INITIATED *SSC*  
Date: 6-18-84 Calc. by: *SSC*  
CHK'd & Appr. by: *MLK* / 6-20-84  
Subject: CONC. PULL-OUT CAPACITY OF A.B.S. IN GROUPS  
Filing Code: *SRB-123 SETS* Rev: 0  
Sheet No. *17*  
G&H Job No. *2323*



Gibbs & Hill, Inc. Job No. 2323 Client TUGCO  
 Subject CONC. PULLOUT CAPACITY OF A.B.S IN GROUPS  
 Calculation Number SRB-123C SET 5 Sheet No. 18

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #	1									
Preparer	SSC	6/20/84								
Checker	MLK	6.20.84								

CONCLUSION: PULLOUT CAPACITY AS GOVERNED BY  
 CONCRETE, USE 50 % OF THE  
 MAXIMUM ULTIMATE TENSILE CAPACITY  
 (REF 1 ITEM 2) WHERE 4 OR MORE  
 BOLTS IN A GROUP ARE USED  
 BUT NOT TO EXCEED FOR  
 (a)  $1\frac{1}{2}$ "  $\phi$  BOLTS - 9 IN A GROUP  
 (b) 2"  $\phi$  BOLTS - 6 IN A GROUP.

Date... AUG.: 1978..

Calc By... P. K. BANERJEE

Chk'd/Approved By... S. Sengupta

Subject... T.J.S.I. : PIPE... WHIP... RESTRAINT.....

**Gibbs & Hill, Inc.**  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

SRB-123C

Filing Code.....

Sheet No. 1 of.....

G & H Job No. 2323.....

Rel. Dwg./Spec. No. ....

## CONNECTION DESIGN

<sup>2</sup>Nuclear Safety Related

(1) ANCHOR BOLTS: ASTM A 320 BOLTS

$$f_{ut} = 125 \text{ ksi}$$

$$f_y = 105 \text{ ksi}$$

$$f_t = 47 \text{ ksi for Elastic Design}$$

(A) AREA: Use tensile area of bolt

$$A_t = \text{Tensile Area of } 1\frac{1}{2}'' \phi \text{ bolt} = 1.49 \text{ in}^2$$

$$2'' \phi \text{ bolt} = 2.77 \text{ in}^2$$

$$2\frac{1}{2}'' \phi \text{ bolt} = 4.44 \text{ in}^2$$

(B) TENSILE CAPACITY:

Connection capacity in tension is governed by one of the following types of failures :

(i) Tensile Capacity of Bolt ✓

(ii) Pull-out Strength of Concrete ✓

(iii) Anchorage Capacity based on bearing stress of Anchor Plate.

Use the lowest value for design purpose.

(i) TENSILE CAPACITY OF BOLT: ( $F_t$ )

$$\text{Assume } 2'' \phi \text{ A320 Bolt : } A_t = 2.77 \text{ in}^2$$

$$\text{Allowable stress : either } 0.9 f_y = 0.9 \times 105 = 94.5 \text{ ksi}$$

$$\text{or } 1.6 f_t = 1.6 \times 47 = 75.2 \text{ ksi (GOVERNS)}$$

$$\therefore \text{Tensile Capacity} = A_t \times (1.6 f_t) = 2.77 \times 75.2 = 208 \text{ K}$$

(ii) PULL-OUT STRENGTH OF CONCRETE :

For details, See Sheets 2 thru 5

(iii) ANCHORAGE CAPACITY: Limiting bearing stress on Concrete = 4 ksi

Diam of Hole in Anchor plate for  $2'' \phi$  Anch. Bolt =  $2\frac{1}{4}''$

Assume  $2'' \times 8'' \times 8''$  Anchor Pl. ✓

$$\therefore \text{Net Area of Anch. Pl.} = (8 \times 8 - \pi/4 \times 2.25^2) = 60 \text{ in}^2$$

$$\therefore \text{Anchorage Capacity} = \text{Net Area} \times \text{Bearing Stress} = 60 \times 4 = 240 \text{ K} \checkmark$$

Date AUG. 1978.

Code By PKB.

Chk'd/Apprd. By

Subject TUSI: PIPE...WHIP...RESTRAINT

**Gibbs & Hill, Inc.**  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

**SRB-123C**

1/2

Filing Code

Sheet No. 2 Of

G & H Job No. 2323

Ref. Dwg./Spec. No.

To prevent failure due to lateral bursting forces (tensile loading) at an anchor head, side cover (Edge) distance shall not be less than the following:


$$1\frac{1}{2}" \phi \text{ bolt} = 9"$$

$$2" \phi \text{ bolt} = 12"$$

$$2\frac{1}{2}" \phi \text{ bolt} = 15"$$

## (ii) CAPACITY AS GOVERNED BY CONCRETE:

### EXAMPLE 1: Individual Stress Cone:



(Unlimited Thickness.


Apex of shear cone inside slab depth)

4'-0" thick slab ( $f'_c = 4000 \text{ psi}$ )

2"  $\phi$  A320 Bolts spaced at 6'-0" c/c both ways.

Depth of Embedment = 31"

Size of Anchor PL. = 2" x 8" x 8" (A588,  $F_y = 50$ )



Effective stress Area  $A_e$

= (Projected Area of Stress Cone) - (Area of Anch. PL.)

$$\therefore A_e = [\pi \times (31)^2 + 4 \times 31 \times 8 + 8 \times 8] - 8 \times 8$$

$$\therefore A_e = 4075 - 64 = 4,011 \text{ in}^2$$

$\therefore$  Pull-out Load = Tensile stress  $\times$  Eff. Area

$$= (4 \phi \sqrt{f'_c}) \times A_e$$

$$\phi = 0.65$$

$$\therefore \text{Pull-out Load} = (4 \times 0.65 \times \sqrt{4000}) \times 4,011 = 659 \text{ k}$$

SRB-123C

Date ADG..1978...Calc By PKBChk'd/Approved By SinghptaSubject TJSI: PIPE WHIP RESTRAINTS

**Gibbs & Hill, Inc.**  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
New York

1/3

Filing Code .....

Sheet No. 3 Of .....G & H Job No. 2323

Ref. Dwg./Spec. No. ....

**NOTE :**

BOLT CAP. = 208K

PULL-OUT CAP. = 659K




ANCHORAGE CAP. = 240K

∴ Tensile Cap. of Bolt controls.**EXAMPLE 2 :**Overlapping Stress Cones.

(Limited Thickness.)

Apex of Group shear cone OUTSIDE Slab depth)2"  $\phi$  Bolts @ 1'-6" & 1'-0" c/c

other data same as Example 1





SRB-123C

Date AUG. 1978....

Gibbs & Hill, Inc.  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

1/4

Filing Code .....

Calc By... P.K.B. ....

Sheet No. 4... Of .....

Chk'd/App'd. By... *Singhpta* .....

G &amp; H Job No. 2323 .....

Subject TUSA: PIPE WHIT RESTRAINT..... Rel. Dwg./Spec. No. ....

Eff. Stress Area  $A_e = (\text{Projected Area of Stress Cone}) - (\text{Area reduction for limited depth}) - (\text{Total bearing area for Anchor PL})$

$$\therefore A_e = [\pi \times (31)^2 + 2 \times 80 \times 31 + 2 \times 44 \times 31 + 80 \times 44] - [(80 + 2 \times 31 - 2 \times 48) \times (44 + 2 \times 31 - 2 \times 48)] - [20 \times 8 \times 8]$$

$$\therefore A_e = 14227 - 460 - 1280 = 12,487 \text{ in}^2$$

$$\therefore \text{Pull-out Load (Group Load)} = 4\phi \sqrt{f_c'} \times A_e$$

$$= 4 \times 0.65 \sqrt{4000} \times 12487 = 2,053 \text{ K}$$

$$\therefore \text{Load per bolt} = \frac{2053}{20} = 102 \text{ K}$$

NOTE:

BOLT CAP. = 208 K

PULL-OUT CAP. = 102 K

ANCHORAGE CAP. = 240 K

 $\therefore$  Pull-out capacity controls.

Date AUG. 1978.

Calc By P.K.B.

Chk'd/Approved By S. Gupta

Subject I.D.S.I.: PIPE WHIP... RESTRAINT.

Gibbs & Hill, Inc.  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

1/5



Filing Code .....

Sheet No. 5 of .....

G &amp; H Job No. 2323


## EXAMPLE 3

2"  $\phi$  Bolts @ 1'-6" & 1'-0"  $\phi$   
Other data same as  
Example 1



overlapping Stress Cones -  
(Limited Thickness.)

Apex of Group Shear cone INSIDE Slab  
depth in one direction and OUTSIDE Slab  
depth in other direction.)



Apex of shear cone falls  
outside in one direction only.

Length  $(b + 2d - 2h)$  is small.

$$b + 2d - 2h = 44 + 2 \times 31 - 2 \times 48 = 10"$$

Hence this is neglected in  
this case.

∴ As a conservative measure,

it will be assumed that apex of stress  
cones falls INSIDE in both directions.

Egg. stress area computation similar  
to Example 2.

$$A_e = [\pi \times (31)^2 + 2 \times 26 \times 31 + 2 \times 44 \times 31 + 26 \times 44] - (8 \times 8 \times 8)$$

$$\therefore A_e = 8503 - 512 = 7991 \text{ in}^2$$

$$\text{Pull-out Load } P_{uc}' = 4 \times 0.65 \sqrt{4000} \times 7991 = 1314 \text{ K}$$

(for Group)

$$\therefore \text{Load/bolt} = \frac{1314}{8} = 164 \text{ K}$$

NOTE:

BOLT CAP. = 208 K

PULL-OUT CAP. = 164 K

∴ Pull-out capacity controls.

Date... AUG..1978.

Calc. By... P.K.B.

Chk'd/Approved By... *Seung*

Subject TUSI... PIPE... WHIP... RESTRAINTS... Rel. Dwg./Spec. No. ....

Gibbs & Hill, Inc.  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

SRB-123C

Piling Code .....

Sheet No. 6... Of .....

G &amp; H Job No. 2323

1/6

(C) SHEAR CAPACITY: (FOR ANCHOR BOLTS)

Connection capacity in shear as governed by concrete ( $V_{uc}$ ) will be computed using Shear friction concept:  $V_{uc} = \phi f_y \mu A_{bf}$  ✓

DIAM. (IN.)	TENSILE AREA $A_{bf}$	$V_{uc}$ (KIPS)
1½	1.49	73 ✓
2	2.77	136 ✓
2½	4.45	218 ✓

$\phi = 0.85$  ✓

$f_y = 105 \text{ ksi}$  ✓

$\mu = 0.55$  ✓

 $A_{bf}$  = Tensile Area of Anchor Bolt

For full development of Shear strength of Anchor Bolts to control design, side cover (edge) distance toward a free edge shall not be less than the following:

1½"  $\phi$  bolt = 24" ✓

2"  $\phi$  bolt = 32" ✓

2½"  $\phi$  bolt = 40" ✓

If side cover (edge) distance is less than as specified above, ultimate concrete shear strength ( $V_{uc}$ ) have to be reduced.

To prevent side blow out cone failures and loss of anchorage, minimum side cover (edge) distance toward a free edge shall not be less than the following:

1½"  $\phi$  bolt = 8" ✓

2"  $\phi$  bolt = 10½" ✓

2½"  $\phi$  bolt = 13" ✓

Date AUG... 1978...

Calc By... P.K.B...

Chk'd/Approved By... *Shengle*

Subject... TUST... PIPE WHIP RESTRAINT...

Gibbs & Hill, Inc.  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

1/1

SRB-123C

Filing Code .....

Sheet No. 7... Of .....

G &amp; H Job No. 2323

Ref. Draw./Spec. No. ....

(D) COMBINED TENSION & SHEAR:

- (i)
- ANCHOR BOLT AREA:
- Compute Anchor Bolt area required for tension & shear separately and then
- add
- for Combined effect.




EXAMPLE: Allow. stress for anchor bolt =  $0.9 F_y = 0.9 \times 105 = 94.5 \text{ Ksi}$   
OR  $1.6 f_t = 1.6 \times 47 = 75.2 \text{ Ksi}$  (GOVERNS)

$$\text{Area reqd. for Tension} = A_t = \frac{T}{1.6 f_t}$$

$$\text{Area reqd. for Shear} = A_v = \frac{V}{\phi f_y \mu}$$

$$\therefore \Sigma A_{\text{reqd.}} = (A_t + A_v) \leq \text{Area of Anch. Bolt}$$

- (ii)
- MINIMUM CAPACITY:
- Effect due to Axial Tension and/or Tension due to moment and Shear in a bolt or a group of bolts shall be added. This should not exceed the minimum capacity as governed by bolt or concrete pull-out or anchorage capacity (See Sh. 1)



$$\therefore T + V \leq \text{MINIMUM CAPACITY AS GOVERNED BY BOLT OR CONC. PULL-OUT OR PL. BEARING.}$$

Tension in bolt due to shear  
= Applied Shear V



Date... AUG... 1978.

Calc By... PKB

Chk'd/Approved By...

Subject .....

**Gibbs & Hill, Inc.**  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

1/8

SRB-123C

Filing Code .....

Sheet No. 8... Of .....

G & H Job No. 2323.....

Ref. Dwg./Spec. No. ....

NOTE ON DETERMINATION OF PULL-OUT CAPACITY:  
( DUE TO COMBINED TENSION & SHEAR )

For computing Pull-out Load of concrete, due care must be exercised in evaluating effective stress area  $A_e$  as shown on Pages 2 to 5.

When a base section is subjected to moment & shear, determine the tension due to moment ONLY FOR THOSE BOLTS IN THE GROUP which are assumed to be effective. The tension due to shear is assumed to be resisted equally by all bolts in the ENTIRE group.

If the magnitude of tension per bolt due to moment is large compared to tension due to shear, effective stress area  $A_e$  will be computed only for those bolts in the group subjected to both tension & shear and NOT for the entire group of bolts.

However, if the tension per bolt due to shear is high compared to tension per bolt due to moment then the ENTIRE group of bolts to be used in computing effective stress area  $A_e$  for pull-out.

Date AUG. 1978.

Calc By PKB.

Chk'd/App'd. By Sample

Subject TRST: PIPE WHIP RESTRAINT

**Gibbs & Hill, Inc.**  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

1/9

SRB-123C

Filing Code .....

Sheet No. 9 Of .....

G & H Job No. 2323

Ref. Dwg./Spec. No. ....

(2) 1"  $\phi$  & 1 1/2"  $\phi$  CONCRETE INSERTS: (RICHMOND SCREEN ANCHOR)

1"  $\phi$  Insert : Type EC 2 & EC 2W

1 1/2"  $\phi$  Insert : Type EC 6 & EC 6W

Richmond Inserts will be used with A 325 bolts unless noted otherwise.

- (A) AREA: Use Tensile Area of Bolt:  $1 1/2"$   $\phi$  Bolt with 6 threads/inch:  $A_t = 1.405 \text{ in}^2$   
 $1"$   $\phi$  Bolt with 8 threads/inch:  $A_t = 0.606 \text{ in}^2$

NOTE: 1 1/2"  $\phi$  Bolts with 8 threads/inch ( $A_t = 1.49 \text{ in}^2$ ) will NOT be used as standard. If this is required for design, proper reference must be made in the drawing such as 1 1/2"  $\phi$  Bolts with 8 threads/inch.

(B) TENSILE CAPACITY:

Capacity in tension ( $P_{uf}$ ) is governed by one of the following three types of failures:

- (i) Tensile capacity of Insert  
(ii) Tensile capacity of A 325 bolt  
(iii) Pull-out Strength of Concrete
- Use the lowest value for design purpose.

(i) Tensile Capacity of Inserts:

From Laboratory Test data and results as supplied by Richmond Screw Anch. Co. (Bulletin # 6, dated 1972):

Tensile Capacity of 1"  $\phi$  Type EC-2 Inserts = 24.6 K

Allowable Tensile Capacity =  $0.9 \times 24.6 = \underline{22 \text{ K}}$

Tensile Cap. of 1 1/2"  $\phi$  Type EC-6 Insert = 64.5 K

Allowable Tensile Capacity =  $0.9 \times 64.5 = \underline{58 \text{ K}}$

Date... AUG. 1978...

Calc By... P.K.B.

Chk'd/App'd. By...

Subject... TUSI: PIPE WHIP RESTRAINT

Gibbs & Hill, Inc.  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

1/11

Filing Code .....

Sheet No. 11 of .....

G &amp; H Job No. 2323

Ref. Dwg./Spec. No. ....

NOTE:

$$F_{\text{insert}} = 58K$$

$$F_{\text{bolt}} = 90K$$

$$\text{Pull-out Cap.} = 50K$$

 $\therefore$  Pull-out of Conc. Controls.

Minimum spacing for development of full shear cones =  $22\frac{1}{4}"$   
(Overlapping of cones @  $20\%$  is very little. It is neglected.)

## EXAMPLE 2:

overlapping stress cones in one direction only.  
(Apex of shear cone inside slab depth)

 $1\frac{1}{2}" \phi$  Inserts @  $10"$  &  $20\%$ 

Other data same as Example 1.

Configuration of stress cones as shown.

Effective Stress Area

$$A_e = [\pi \times (10)^2 + 20 \times 10] - \frac{\pi}{4} \times (3.25)^2 \times 2$$



$$A_e = 514 - 16 = 498 \text{ in}^2$$

$$\text{Pull-out Load} = 4 \phi \sqrt{f'_c} \times A_e$$

$$= 4 \times 0.65 \times \sqrt{4000} \times 498$$

$$= 82K$$

$$\therefore \text{Load per Insert} = \frac{82}{2} = 41K$$

 $\therefore$  Pull-out of concrete Controls.

Date AUG. 1978.

Calc By P.K.B.

Chk'd/Approved By S. Singupta

Subject T.U.S.I. PIPE WHIP RESTRAINT

Gibbs & Hill, Inc.  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

SRB-123C

112

Filing Code

Sheet No. 12 of

G &amp; H Job No. 2323


Ref. Dwg./Spec. No.

EXAMPLE 3 :

Overlapping of stress cones in both directions.  
(Apex of shear cone inside slab depth)

1 1/2"  $\phi$  Inserts @ 10' c/c both ways

Other data Same as Example 1.



Effective Stress Area


$$A_e = [\pi \times (10')^2 + 2 \times 10 \times 10 + 2 \times 40 \times 10 + 40 \times 10] - 10 \times \pi/4 \times (3.25')^2$$

$$A_e = 1714 - 83 = 1631 \text{ in}^2$$

$\therefore$  Pull-out Capacity

$$= 4 \times 0.65 \times \sqrt{4000} \times 1631$$

$$= 268 \text{ K}$$



$$\therefore \text{Load per Insert} = \frac{268}{10} = 27 \text{ K}$$

$\therefore$  Pull-out of Concrete controls.



Date AUG. 1978...

Calc By PKB

Chk'd/Aspd. By

Subject TUSI: PIPE WHIP... RESTRAINT...

Gibbs &amp; Hill, Inc.

ENGINEERS, DESIGNERS, CONSTRUCTORS

NEW YORK

1/13

SRB-123C

Filing Code .....

Sheet No. 13 of .....

G &amp; H Job No. 2323



## EXAMPLE 4:

overlapping of stress cones in both directions  
(Limited Thickness.

Apex of shear cone inside slab depth  
in one direction & outside slab depth  
in other direction)

1 1/2"  $\phi$  Inserts @ 10" c/c bothways.

Other data same as Example 1.



NOTE: As a conservative measure, it will be assumed that apex of stress cones falls INSIDE in both directions. Assumptions for eff. stress area computation similar to Example 3 of Anchor Bolt.

$$A_e = [\pi \times (10)^2 + 2 \times 10 \times 10 + 2 \times 60 \times 10 + 60 \times 10] - [14 \times \pi/4 \times (13.5)^2]$$

$$\therefore A_e = 2314 - 116 = 2198 \text{ in}^2$$

$$\therefore P_{uc} = 4 \times 0.65 \times \sqrt{4000} \times 2198 = 361 \text{ K}$$

$$\therefore \text{Load per Insert} = \frac{361}{14} = 25 \text{ K}$$

$\therefore$  Pull-out of concrete controls.

PREP. BY Vapiwala	REV.
DATE 4.11.83	
CHKD. BY PKB	
DATE 4/6/83	
CHECK METHOD	

Date... AUG. 1978

Calc By... P.K.B.

Chk'd/App'd. By...

Subject... T.V.S.I.:... TYPE WHIP... RESTRAINT...

Gibbs & Hill, Inc.  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

1/14

SRB-123C

Filing Code .....

Sheet No. A... Of .....

G &amp; H Job No. 2323 .....

Rel. Dwg./Spec. No. ....

(C) SHEAR CAPACITY:

Connection capacity in shear ( $V_u$ ) is governed by one of the following:

- (i) Shear capacity of Insert
- (ii) shear capacity of A325 Bolt.
- (iii) Shear capacity of Concrete

Use the Lowest value for design purpose.

NOTE: To increase shear capacity, A490 bolts may be used in place of A325 bolts

(i) Shear Capacity of Inserts:

From Laboratory Test data and results as supplied by Richmond Screw Anchor Co. (Bulletin # 6 dated 1975)

Shear strength of  $1\frac{1}{2}" \phi$  Type EC-6 Insert  
(Safety factor 3:1)

$$= 3 \times 18 \times 0.9 = \underline{48.6K}$$

Shear strength of  $1" \phi$  Type EC-2 Insert

$$= 3 \times 8 \times 0.9 = \underline{21.6K}$$

(ii) Shear Capacity of A-325 bolts: Design as per F.S.A.R. & A.I.S.

Use Tensile area of Bolt (Threads NOT excluded from shear plane)

Yield stress for  $1\frac{1}{2}" \phi$  bolt = 81 ksi, Yield stress for  $1" \phi$  bolt = 92 ksi

Allowable shear stress =  $0.5 F_y = 0.5 \times 81 = 41 \text{ ksi}$

OR  $15 \times 1.6 = 24 \text{ ksi (GOVERNS)}$

Shear Capacity of  $1\frac{1}{2}" \phi$  bolt =  $1.405 \times 24 = \underline{33.7K}$

Date... AUG. 1978.

Calc By... PKB.

Chk'd/Approved By... S. Sample

Subject... TUSI : PIPE WHIP RESTRAINT

Gibbs & Hill, Inc.  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

1/15

Filing Code .....

Sheet No. 15 of .....

G &amp; H Job No. 2323

Rel. Dwg./Spec. No. ....

(H) SHEAR CAPACITY AS GOVERNED BY CONCRETE :

- Ultimate concrete shear strength will be assumed to be equal to Ultimate Concrete Pull-out strength  $P_{uc}$  provided side cover (edge) distance toward a free edge is at least 1'-10" for 1 1/2"  $\phi$  Insert and 1'-4" for 1"  $\phi$  Insert.

If side cover (edge) distance is less than as specified above, ultimate concrete shear strength have to be reduced.

(D) COMBINED TENSION & SHEAR :

$$\left[ \frac{P_u}{P_{uc}} \right]^{4/3} + \left[ \frac{V_u}{V_{uc}} \right]^{4/3} \leq 1 \quad \checkmark$$

$P_u$  = Actual Tensile force on Insert connection

$V_u$  = Actual Shear applied to connection.

$P_{uc}$  = Minimum <sup>Tensile</sup> Capacity as governed by Insert or structural bolt or pull-out of concrete  
(See sheet 9)

$V_{uc}$  = Minimum shear capacity as governed by Insert or struct bolt or concrete.  
(See sh. 14)

Date AUG. 1978.Calc By PKBChk'd/Approved By SampleSubject TUSI; PIPE WHIP RESTRAINT**Gibbs & Hill, Inc.**  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

SRB-123C

1/16

Filing Code .....

Sheet No. 16 Of .....G & H Job No. 2323EXAMPLE ON COMBINED TENSION & SHEAR:

$$P_u = 15K \text{ (assumed)}$$

$$V_u = 10K \text{ (assumed)}$$

Assume further that this load is being applied on an insert group as shown in Page 12

$$\therefore P_{uc}' = V_{uc}' = 27K$$

$$\left[ \frac{P_u}{P_{uc}'} \right]^{4/3} + \left[ \frac{V_u}{V_{uc}'} \right]^{4/3} < 1.0$$

$$\therefore \left( \frac{15}{27} \right)^{4/3} + \left( \frac{10}{27} \right)^{4/3} = 0.46 + 0.27 = \underline{0.73} < 1.0$$

CHECK BOLT FOR COMBINED TENSION & SHEAR :

A 325 bolt  
SEE PAGE 10  
& PAGE 14

Allowable Tensile Stress = 64 ksiAllowable Shear Stress = 24 ksi  
(Threads not excluded) $1\frac{1}{2}" \phi$  A 325 bolt, Tensile Area = 1.405 in<sup>2</sup>

$$\therefore P_{us} = 1.405 \times 64 = 90K$$

$$V_{us} = 1.405 \times 24 = 33.7K$$

$$\therefore \left[ \frac{P_u}{P_{us}} \right]^2 + \left[ \frac{V_u}{V_{us}} \right]^2 \leq 1.0$$

$$\therefore \left( \frac{15}{90} \right)^2 + \left( \frac{10}{33.7} \right)^2 = 0.03 + 0.09 = 0.12 < 1.0$$

O.K.



Date Aug. 1978

Calc By PKB

Chk'd/Approved By Shengite

Subject TUSI; PIPE WHIP RESTRAINT

**Sibbs & Hill, Inc.**  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

**SRA-123C**

Filing Code .....  
Sheet No. 17 Of .....  
G & H Job No. 8373


1/17

Rel. Dwg./Spec. No. ....

# COMPUTATION OF APPLIED TENSILE LOAD ON INSERTS & ANCHOR BOLTS :

## (i) APPLIED MOMENT ONLY :

Compute tensile load on Bolts  $T_1$  &  $T_2$  and concrete compressive stress by ELASTIC DESIGN.  
For details, see example on Page 18



## (ii) APPLIED MOMENT & COMPRESSIVE LOAD :

Compute tensile load on Bolts  $T_1$  &  $T_2$  and concrete compressive stress by ELASTIC DESIGN.  
Design similar to example on Page 18 with the following exceptions:

(a) concrete compressive stress resultant lies directly below compression flange.

$$C = P + (T_1 + T_2)$$

$$P(e - d/2) = T_1 \times b + T_2 \times c$$

design similar to example on Page 18

Exact Method for App. Mom. & Comp. Load : Eccentricity greater than  $d/6$

$$T_1 = A_{s1} \times f_{s1}$$



$$T_2 = A_{s2} \times f_{s2}$$

$$T_1 \times g + C(d/2 - n/3) = P \times e$$

$$n \text{ diag: } f_{s1} = 8 f_c (d - n)$$

THIS WILL FINALLY REDUCE TO A CUBICAL EQUATION OF

THIS IS AN APPROX. METHOD. FOR EXACT METHOD SEE NOTE BELOW.



Date... AUG..1978

Calc By... D.M.C.

Chk'd/Approved By...

Subject... T.H.S.I. :... PIPE... WHIP... RESTRAINT...

Gibbs & Hill, Inc.  
ENGINEERS, DESIGNERS, CONSTRUCTORS  
NEW YORK

1/18

Filing Code.....

Sheet No. 18. Of.....

G &amp; H Job No. 2323

Rel. Dwg./Spec. No. ....

CONNECTION DESIGN WITH ANCHOR BOLTS.  
TO FIND FORCES IN BOLTS DUE TO MOMENT.EQUATING MOMENTS OF THE  
AREAS TO FIND N.A.  
MODULAR RATIO

$$66 \frac{n^2}{2} = 8 \times 7 \times 2.77 \times \text{AREA OF A.B.} \times [(53-n) + (48-n)]$$

$$\text{SOLVING } n = 17.1'' \checkmark$$

TO FIND THE CENTROID  
OF FORCES  $T_1$  &  $T_2$ .

$$T_1 \propto \frac{d-n}{n} f_c = \frac{53-17.1}{17.1} f_c \checkmark$$

$$= 2.1 f_c \checkmark$$

$$T_2 \propto \frac{d-n-10}{n} f_c = \frac{43-17.1}{17.1} f_c \checkmark$$

$$= 1.52 f_c \checkmark$$

$$\bar{x} \text{ FROM } T_1 = \frac{1.52 f_c \times 10}{2.1 f_c + 1.52 f_c} = 4.2''$$

TAKING MOMENT ABOUT THE CENTROID OF  $T_1$  &  $T_2$ 

$$C \left[ 53 - \frac{17.1}{3} - 4.2 \right] = 3000 \times 12$$

↑  $M_Y$  ASSUMED.



$$C = \frac{3000 \times 12}{43.1} = 835.26 \text{ K.}$$

$$C = \frac{1}{2} f_c b n$$

$$f_c = \frac{835.26 \times 2}{66 \times 17.1} = 1.48 \text{ KSI} \checkmark$$

$$< 0.45 f_c$$

O.K.



Domestic: 127636/968694  
International: 428813/234475  
A Dravo Company

Telexcopy to Nancy Williams  
CYGNA

② George Grace  
CPSES

Distribution

June 26, 1984

GTN- 69162

Texas Utilities Generating Company  
Post Office Box 1002  
Glen Rose, Texas 76043

Attention: Mr. J. B. George  
Vice President/Project Gen. Mgr.

Gentlemen:

TEXAS UTILITIES GENERATING COMPANY  
COMANCHE PEAK STEAM ELECTRIC STATION  
G&H PROJECT NO. 2323  
PROPOSED MASS PARTICIPATION  
FRACTION SENSITIVITY STUDY

By copy of this letter to Nancy Williams of CYGNA, attached is Gibbs & Hill's proposed plan of action regarding the Mass Participation Fraction Sensitivity Study. This plan is additional work by way of follow-up on the initial response on seismic analysis of piping presented in GTN-69098 dated June 11, 1984.

Should you have any questions or comments regarding the proposed plan contact Henry W. Mentel.

Very truly yours,

GIBBS & HILL, Inc.

*R. E. Ballard, Jr.*

Robert E. Ballard, Jr.  
Project Manager

*REBA-HWMe:lc*

1 Letter + 1 Attachment

CC: ARMS (B&R Site) OL + 1A  
N. Williams (CYGNA, Calif.) 1L 1A  
G. Bjorkman (CYGNA, Boston) 1L 1A  
G. Grace (CPPE Site) 1L 1A  
D. Wade (CPPE Site) 1L 1A

Dravo

CYGNA	
JOB NO :	84042
DATE LOGGED:	6/28/84
LOG NO. :	#80
FILE:	2.1.1 Inc. CA
CROSS REF. FILE	2.1.1 Inc. CA log

SEISMIC ANALYSIS OF PIPING  
EFFECT OF HIGHER ORDER MODES/MASS PARTICIPATION

PROPOSED MASS PARTICIPATION FRACTION SENSITIVITY STUDY

Gibbs & Hill presented its initial position regarding the effect of higher order seismic modes in a response to CYGNA Energy Services transmitted via GTN-69098 dated June 11, 1984. Based upon that response and following several discussions with CYGNA, Gibbs & Hill proposes the following plan of action:

1. An expanded explanation will be provided of the preliminary results of the mass participation survey conducted by Gibbs & Hill. In Gibbs & Hill's present response a simplified table of results indicating an average of 46.5 percent mass participation is presented. The basis for this and the means by which this number was arrived at will be expounded upon.
2. A selected number of stress problems will be re-analyzed. This re-analysis would be performed on a later version of ADLPIPE which accounts for the non-participating masses of the higher order modes. (Our present analysis is based upon versions 1C and 2C of ADLPIPE obtained from DIS/ADLPIPE, Inc., which has the program imposed limitation of not considering in the modal combination those modes exhibiting a deflection of less than .001 inch.) The selection and re-analysis would be done according to the following steps:
  - a. The selection being based upon  
Problems presently exhibiting low mass participation fractions in all directions (x, y & z) as well as problems with isolated low fractions i.e., 'y' only.  
  
The selection being from various pipe sizes and piping systems.  
  
The selection covering a variety of buildings and elevations.



The selected problems being a mix of those which do and do not contain a seismic anchor movement load case.

- b. The selected problem input data would remain as is except for necessary modifications to make them adaptable to the later version of ADLPIPE utilized.
- c. The results of the re-analysis of the selected problems will be compared with the original as-built analysis.

To be compared would be:

Resulting Code equation stress levels

Support loads on the basis of individual load contributions as well as loading conditions i.e., normal, upset, emergency and faulted.

Participating modes and higher order modal deflections.

Equipment loads, where applicable.

- 2. Upon completion of the re-analysis a preliminary report will be made to CYGNA Energy Services. It will be at that time that Gibbs & Hill will be in a better position to ascertain whether additional work is required.

## OFFICE MEMORANDUM

To Dave Smedley Glen Rose, Texas June 7, 1984

Subject Transmitting IR's

Attached are the copies of the Inspection Reports that you requested copies of:

BP-00258

BP-00341

ME-25096 ✓

On Inspection Report ME-25096, the original was not in the package at the time of your review, it was a copy of the IR.

The copy is still in the package along with the original which was closed on May 15, 1984.

We are also transmitting copies of the Master IR Log which shows the two BP reports to still be Unsat and open.

*A. Vega*  
A. Vega  
TUGCo Site QA Manager

AV/d1  
cc: D.N. Chapman  
D. Wade

Distribution  
84042 PF  
N. Williams  
S.B.Bo

CYGNA	
JOB NO :	84042
DATE LOGGED:	6/26/84
LOG NO. :	434
FILE:	2.1 Inc. OR
CROSS REF. FILE	2.1 Inc. OR Log
	11.11 Tech. File (B# 166)

# INSPECTION REPORT LOG

INSPECTION REPORT NUMBER	HANGER #	SYSTEM	BLDG.#	ROOM#	REPORT DATE	SAT	UNSAT	CLOSED DATE
338 BRO0338	HGH-X-AB-053-006-3	GH	AUX	243	12-12-82	✓		
	HGH-X-AB-053-007-3	GH	AUX	243	12-17-82	✓		
	HGH-I-AB-011-004-3	GH	AUX	243	12-17-82	✓		
	HGH-I-AB-011-001-3	GH	AUX	243	12-17-82	✓		
↓	HGH-X-AB-054-001-3	GH	AUX	243	12-17-82	✓		
BRO0339	CIMS519-142	NA	SGH1	?	12-9-82	✓	✓	2-20-83
BRO0340	CIMS-513-7410	NA	SGH1	?	12-8-82	✓	✓	2-29-83
BRO0341	C14K 30728	NA	SGH1	?	12-1-82	✓	✓	1-20-83
BRO0342	C13G 17540-1	NA	SGH1	?	12-1-82	✓	✓	1-20-83
BRO0343	C12G 18890-20	NA	RB1	?	12-13-82	✓	✓	6-4-83
BRO0344	C12G 18890-33	NA	RB1	?	12-13-82	✓	✓	6-4-83
BRO0345	C12G 19428-1	NA	CNEI BICG	?	12-2-82	✓	✓	2-18-83
BRO0346	C12G 19425-9	NA	CNEI BICG	?	12-2-82	✓	✓	2-18-83
BRO0347	C13G 19776-1	NA	CNEI BICG	?	11-24-82	✓	✓	1-27-83
BRO0348	C14K 30729-14	NA	SGH1	?	12-15-82	✓	✓	1-20-83
BRO0349	C14K 30729-13	NA	SGH1	?	12-15-82	✓	✓	1-20-83
BRO0350	HGH-I-AB-002-002-5	GH	AUX	225	12-15-82	✓	✓	10-11-83
BRO0351	HGH-I-AB-005-002-5	GH	AUX	225	12-15-82	✓	✓	12-17-83
BRO0352	HGH-I-AB-005-001-5	GH	AUX	225	12-15-82	✓	✓	2-16-83
BRO0353	HGH-I-AB-002-001-3	GH	AUX	225	12-15-82	✓	✓	1-20-83
BRO0354	HGH-X-AB-017B-017 <sup>3</sup>	GH	AUX	225	12-15-82	✓	✓	1-27-83

Transmitted to PFGON  
Transmitted to PFGON

# INSPECTION REPORT LOG

INSPECTION REPORT NUMBER	HANGER #	SYSTEM	BLDG. #	ROOM#	REPORT DATE	SAT	UNSAT	CLOSED DATE
BP00247	HCS-2-AB-010-001-3	CS	AUX	215	12-13-82	✓	✓	1-8-83
BP00248	HCS1-AB-013-002-3	CS	AUX	215	12-13-82	✓	✓	5-4-83
BP00249	HCS1-AB-029-002-3	CS	AUX	215	12-13-82	✓	✓	2-24-83
BP00250	CS1-AB-029-001-3	CS	AUX	215	12-13-82	✓	✓	2-18-83
BP00251	CS2-032-001-A53R	CS	AUX	215	12-13-82	✓	✓	12/30/82
BP00252	CS2-027-700-A53R	CS	AUX	215	12-13-82	✓	✓	1-8-83
BP00253	HBRX-AB-013-001-5	BR	AUX	215	12-13-82		✓	
BP00254	CS1-273-001-A53R	CS	AUX	215	12-13-82	✓	✓	12/30/82
BP00255	HCS1-AB-030-001-3	CS	AUX	215	12-13-82	✓	✓	1-8-83
BP00256	CS1-259-700-A53R	CS	AUX	215	12-14-82	✓	✓	12/30/82
BP00257	HCS1-AB-032-001-3	CS	AUX	215	12-14-82	✓	✓	1-8-83
BP00258	CS1-302-700-A53R	CS	AUX	215	12-14-82		✓	
BP00259	SB1-016-002-A55R	SB	AUX	215	12-14-82	✓	✓	12/30/82
BP00260	SB1-002-001-A55R	SB	AUX	215	12-14-82	✓	✓	12/30/82
BP00261	SB1-016-001-A55R	SB	AUX	215	12-14-82	✓	✓	12/30/82
BP00262	SB1-045-001-A55R	SB	AUX	215	12-14-82	✓	✓	12/30/82
BP00263	SB2-016-001-A55R	SB	AUX	215	12-13-82	✓		
	SB2-016-002-A55R	SB	AUX	215	12-13-82	✓		
	SB2-044-001-A55R	SB	AUX	215	12-13-82	✓		
	SB2-036-005-A55R	SB	AUX	215	12-13-82	✓		
↓	SB2-035-004-A55R	SB	AUX	215	12-13-82	✓		



~~COMANCHE PEAK STEAM ELECTRIC STATION~~

NO. 660228

ITEM DESCRIPTION <i>Pipe Support</i>		IDENTIFICATION NO. <i>CSP 302 700-A53R</i>		SYSTEM/STRUCTURE DESIGNATION <i>C5 Part 83-2</i>	
SPEC. NO. <i>2323-SS-9</i>	REV. <i>5</i>	REF. Q.C. DOC. & REV. & CHANGE NO. <i>QI-QP-11.0-15 Rev. 0</i>		MEASURE OR TEST EQUIP. IDENT. NO. <i>N/A</i>	
<input type="checkbox"/> IN PROCESS INSPECTION		<input type="checkbox"/> PRE INSTALLATION VERIFICATION		<input checked="" type="checkbox"/> FINAL INSPECTION	
		<input type="checkbox"/> INSTALLATION INSPECTION		<input type="checkbox"/> PRETEST INSPECTION	

### INBP. RESULTS

- ☐ INSPECTION COMPLETED, ALL APPLICABLE ITEMS SATISFACTORY
- ☒ INSPECTION COMPLETED, UNSATISFACTORY ITEMS LISTED BELOW

QC INSPECTOR

DATE \_\_\_\_\_

ITEM NO.	INSPECTION ATTRIBUTES	SAT	UNSAT.	DATE	QC SIGNATURE
1.	Gap does not exceed $\frac{1}{2}$ " at any point between baseplate and concrete surface. Para. 3.1.	✓			
2.	Gap does not exceed $1/16$ " for 80% or more of baseplate bearing surface Para. 3.1.	✓			
3.	For floor mounted equipment gap does not exceed $1/16$ " between cured cement grout and equipment base (without engineering approval). Para. 3.2.	✓			
4.	Shims installed. Para. 3.1	✓			
	North wall mount EL 848'6"	✓			
	3'3" East of JA				
	7'3" North of 4A				

REMARKS (DWGS, SPECS, ETC.)

\* Located in Rm #215 Access from EL. 852'

RELATED NCR NO. <i>N/A</i>	IS	I.R. CLOSED <input type="checkbox"/>	DATE	SIGNATURE _____ QC INSPECTOR
-------------------------------	----	--------------------------------------	------	---------------------------------

FOR INFORMATION ONLY

# COMANCHE PEAK STEAM ELECTRIC STATION INSPECTION REPORT

SHEET 1 OF 1  
NO. 6000341

ITEM DESCRIPTION <b>BASE PLATE</b>		IDENTIFICATION NO. <b>C14K30728-1</b>		SYSTEM / STRUCTURE DESIGNATION <b>810' JG-1</b>	
SPEC. NO. <b>2323-SS-9</b>	REV. <b>2</b>	REF. Q.C. DOC. & REV. & CHANGE NO. <b>QI-QP-11.0-15 Rev. 0</b>		MEASURE OR TEST EQUIP. IDENT. NO. <b>N/A</b>	
<input type="checkbox"/> IN PROCESS INSPECTION		<input type="checkbox"/> PRE INSTALLATION VERIFICATION		<input checked="" type="checkbox"/> INSTALLATION INSPECTION	
				<input type="checkbox"/> FINAL INSPECTION	
				<input type="checkbox"/> PRETEST INSPECTION	
INSP. RESULTS <input type="checkbox"/> INSPECTION COMPLETED, ALL APPLICABLE ITEMS SATISFACTORY <input checked="" type="checkbox"/> INSPECTION COMPLETED, UNSATISFACTORY ITEMS LISTED BELOW					
<i>Ray J. McInnis</i> 12/1/88 QC INSPECTOR      DATE					
ITEM NO.	INSPECTION ATTRIBUTES			SAT	UNSAT
1.	Gap does not exceed 1/2" at any point between baseplate and concrete surface. Para. 3.1.			✓	
2.	Gap does not exceed 1/16" for 80% or more of baseplate bearing surface Para. 3.1.			✓	
3.	For floor mounted equipment gap does not exceed 1/16" between cured cement grout and equipment base (without engineering approval). Para. 3.2.			12/1	
4.	Shims installed. Para. 3.1			✓	
* LOCATION OF SUPPORT #1 EL' 8' 10" 3' 50" OF 4-5 15'-6" W. OF F/S LOCATED ON WALL					
ARMS INDEXED					
DATE:					
PERM. PLT. RECORD FILE LOG 12.1.99.21 CONDUIT NO.					
REMARKS (DWGS, SPECS, ETC.) <b>N/A</b>					
RELATED NCR NO. <b>N/A</b>		I.R. CLOSED <input checked="" type="checkbox"/> <b>N/A</b>		DATE	
				SIGNATURE	
				QC INSPECTOR	

FOR INFORMATION ONLY

TEXAS UTILITIES GENERATING COMPANY

P. O. BOX 1002 · GLEN ROSE, TEXAS 76043

June 12, 1984

CYGNA Energy Services  
101 California Street  
Suite 1000  
San Francisco, CA 94111

Distribution  
S. Bibo  
D. Smedley  
N. Williams  
84042 PF

Attention: Ms. Nancy Williams, Project Manager

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION  
CYGNA REVIEW QUESTIONS  
(Inspection Reports)

Reference: June 7, 1984 Letter to J. B. George (TUGCO)  
from N. Williams (CYGNA)

JOB NO.:	84042
DATE LOGGED:	6/26/84
LOG NO.:	#35
FILE:	2-1-1 Enc. CR
CROSS REF. FILE	2-1-1 Enc. CR Log


Dear Ms. Williams:

Enclosed are TUGCO's responses to the above referenced letter.

If there are any further questions, please contact the undersigned at Ext. 321 or  
B. C. Scott at Ext. 859.

Very truly yours,

TEXAS UTILITIES GENERATING COMPANY  
QUALITY ASSURANCE DEPARTMENT



A. Vega  
TUGCO Site QA Manager

AV/BCS/bll  
Attachments  
cc: D. N. Chapman  
D. H. Wade

#### Item #1

No methods were identified to address the segregation of deficient items documented on Inspection Reports (IR's) to preclude inadvertent use of or further work to the items. The concern is that a deficiency could be made irretrievable or the condition could be made worse without some type of restraint. What procedural guidelines existed historically and exist currently to address this area?

#### Response

The Inspection Report is used to document field inspections. The inspection is identified as either being satisfactory or unsatisfactory. Inspection reports which reflect unsatisfactory inspection results remain open until such time they become satisfactory.

Please refer to ANSI N45.2, Section 9 "Identification and Control of Materials, Parts and Components" which states in part "...where physical identification is either impractical or insufficient, physical separation, procedural control or other appropriate means shall be employed. Identification may be either on the item or on records traceable to the item, as appropriate." In all cases unsatisfactory inspection reports are traceable to the item and are verified acceptable prior to closing the inspection report.

#### Item #2

Inspection Reports which identify unsatisfactory conditions do not appear to identify corrective actions which were taken to correct the unsatisfactory condition. What documentation exists delineating corrective action steps taken to eliminate the deficiencies?

#### Response

Inspection Reports (IR's) document either satisfactory/unsatisfactory conditions as implemented through comprehensive inspection instructions. Unsatisfactory conditions which can be corrected by rework, and then found acceptable, are documented as satisfactory on the IR. Unsatisfactory conditions which require a repair or use-as-is disposition are documented on a NCR which requires Engineering review for corrective action.



Item #3

A review of CP-QP-16.0, "Nonconformances" and CP-QP-18.0, "Inspection Reports" does not appear to address specific guidelines for determining when an Inspector should issue an unsatisfactory Inspection Report or a Nonconformance Report. What procedural guidelines were available historically and are available now to quality control inspectors which delineate when an unsatisfactory IR is generating instead of a Nonconformance Report.

Response

Please refer to Procedure CP-QP-16.0 (copy attached) "Nonconformances", paragraph 2.1 under NOTE: "When nonconformances are detected by inspection and testing, they shall be reported in accordance with quality procedures/instructions describing the inspection or testing functions (IR's). Where specific guidelines are not given in quality procedure/instructions, the provisions of this procedure shall govern (NCR's)." In other words, each inspection instruction establishes specific inspection attributes to be inspected. When an attribute is found unsatisfactory an unsatisfactory IR is written. In cases where unsatisfactory conditions are found that are not within the scope of an inspection procedure/instruction an NCR is written. For example, please see attached Inspection Instruction QI-QP-11.3-26.

TEXAS UTILITIES GENERATING CO CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	CP-QP-16.0	13	MAR 26 1984	1 of 14
NONCONFORMANCES	PREPARED BY: <u>George Wilkins</u> 3-16-84 DATE			
	APPROVED BY: <u>M. Krisher</u> 3/22/84 DATE			

1.0 REFERENCES

1-A CP-QP-15.0, "Tagging System"

2.0 GENERAL

2.1 PURPOSE AND SCOPE

The purpose of this procedure is to establish a method of documenting the identification, resolution, and closeout of nonconformances as defined in Paragraph 2.2. It is the responsibility of all site employees to report items of nonconformance to their supervisor or to the TUGCO Site QA Supervisor. The requirements contained herein are applicable to nonconformances identified for materials, services or items associated with safety-related structures, systems and components not under the jurisdiction of the ASME Code, Section III, Division 1.

NOTE: When nonconformances are detected by inspection and testing, they shall be reported in accordance with quality procedures/instructions describing the inspection or testing functions. Where specific guidelines are not given in quality procedure/instructions, the provisions of this procedure shall govern.

In Oct. 1983, a Building/Matrix Management Organization was established for the completion of Unit 1 and Common. Section 3.1 and 3.3 of this procedure describe the processing of nonconformances under this system. Section 3.1 and 3.2 describe the processing of nonconformances for Unit 2 and areas not under the Matrix organization.

2.2 DEFINITION

2.2.1 Nonconformance

A deficiency in characteristic, documentation, or procedure which renders the quality of an item unacceptable or indeterminate.

TEXAS UTILITIES GENERATING CO. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	CP-QP-16.0	13	MAR 26 1984	2 of 14

### 3.0 PROCEDURE

### 3.1 NONCONFORMANCE IDENTIFICATION

#### 3.1.1 Field Identification

When a nonconforming condition as defined in Paragraph 2.2.1 is identified, the individual shall immediately apply a Hold Tag, when practical, (Reference 1-A) and note his name and telephone extension on the tag. He shall return and note on the Hold Tag the appropriate NCR number when obtained from the TUGCO NCR Coordinator.

NOTE: For electrical activities, the inspector may use his judgement to apply a Hold Tag to a nonconforming internal component. For example, the inspector may apply a Hold Tag to a broken/damaged terminal strip and note on the Hold Tag wording such as "Applied to Terminal Strip Only." On the NCR the statement would be "Applied to Terminal Strip Only - other unrelated activities may proceed."

#### 3.1.2 Reporting

Nonconforming conditions shall be reported on the NCR form (Attachment 2). Supporting documentation, e.g., Inspection Reports, NDE reports, drawings shall also be attached to the NCR where appropriate. The location of the nonconforming condition (structure, room number, elevation and area code) and the system/subsystem number shall be recorded on the NCR form.

NOTE: The system/subsystem number is not required for discrepancies relating to conduit, cable trays, protective coatings, cable tray hangers or anchor bolt locations provided that the structure is identified.

#### 3.1.3 Numbering the NCR

Before sending the NCR to the Quality Control Supervisor, or his designee, the individual reporting the nonconformance shall obtain a number from the TUGCO NCR Coordinator. This number shall be noted on the NCR and on the Hold Tag per Reference 1-A that is applied to the nonconforming item/equipment.

TEXAS UTILITIES GENERATING CO. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	CP-QP-16.0	13	MAR 26 1984	3 of 14

The TUGCO NCR Coordinator shall assign numbers as follows:

e.g.     NCR             M     -     80     -     00214

sequential NCR number  
for that year

year

Discipline (Mechanical, Electrical  
Instrumentation, Civil)

For NCR's on items/components turned over to TUGCO, the TUGCO NCR Coordinator shall add the letter "S" after the NCR number and forward a copy to TUGCO Startup for information.

The TUGCO NCR Coordinator enters the NCR number and brief description of the nonconforming condition in the Master NCR Log (Attachment 3).

NOTE:     The TUGCO NCR Coordinator shall periodically review the Master NCR Log (at least annually) to ensure accuracy.

### 3.2     PROCESSING NONCONFORMANCE REPORTS FOR UNIT 2 AND AREAS NOT UNDER THE MATRIX ORGANIZATION

#### 3.2.1     Draft NCR

The inspector will sign and forward the draft NCR to the Discipline QC Supervisor or designee. When individuals assigned to departments other than QA/QC are reporting a nonconforming condition, they shall forward the draft Nonconformance Report to the TUGCO NCR Coordinator for processing in accordance with this procedure.

#### 3.2.2     Pre-Issuance Review and Preparation

The reported nonconformance shall be evaluated by the Discipline Quality Control Supervisor or his designee for clarity, accuracy, validity, specificity and legibility.

#### 3.2.2.1     NCR's may be voided at any time if it is determined that nonconforming conditions do not exist, the nonconformance was previously reported on another NCR or other similar conditions exist. In the event that an NCR is determined to be invalid, "Void" shall be entered in bold letters in the disposition block with the reason and justification



TEXAS UTILITIES GENERATING CO. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	CP-QP-16.0	13	MAR 26 1984	4 of 14

for voiding the NCR. Any pertinent supporting documentation shall be attached to the NCR and referenced in the reason/justification statements. Voiding of NCR's shall be approved by the QA/QC Supervisor or his designee by placing his signature and the date under the reason/justification statement. The original voided NCR will be forwarded to the TUGCO NCR Coordinator.

- 3.2.2.2 If the NCR is determined to be valid, the Discipline QC Supervisor signs and forwards the draft NCR to the TUGCO NCR Coordinator.

3.2.3 NCR Issue

The TUGCO NCR Coordinator enters the date issued in the NCR Log, maintains the original and forwards a copy of the NCR to an "Action Addressee".

(The "Action Addressee" normally is the responsible Engineering Supervisor who evaluates and dispositions the reported nonconformances.)

3.2.4 Disposition

3.2.4.1 Final Disposition (Rework, Repair, Scrap, Use-as-is)

The "Action Addressee" shall evaluate each reported nonconforming condition and determine an appropriate disposition to correct and/or resolve the nonconformance. The disposition shall be clearly and concisely recorded in the "Disposition" space on each NCR according to the following:

- a. The respective disposition block(s) shall be checked (i.e., Rework, Repair, Use-As-Is and/or Scrap).
- b. Rework Dispositions shall specify the rework actions required to correct the nonconforming conditions and bring the affected items into compliance with the specified requirements.
- c. Repair Dispositions shall specify the repair actions required to bring the nonconforming characteristic(s) to a condition such that the capability of the affected item to function reliably and safely is unimpaired, even though the item still may not conform to specified requirements. Repair dispositions shall also include appropriate Engineering technical justification for acceptance of the item with characteristics that do not comply with specified design requirements.

TEXAS UTILITIES GENERATING CO. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	CP-QP-16.0	13	MAR 26 1984	5 of 14

- d. Use-As-Is Dispositions shall include sufficient Engineering technical justification to establish that the nonconforming characteristic will result in no adverse conditions and that the affected item will continue to meet all Engineering functional requirements, including performance, maintainability, fit and safety.
- e. Scrap Dispositions shall be made when it is determined that an item is unsuitable for its intended purpose and cannot be feasibly or economically reworked or repaired.

#### 3.2.4.2 Temporary Waiver

For those nonconforming items which Construction/Engineering desires to continue to process on a "risk removal" basis, authorization shall be requested in the NCR disposition. In order to receive this authorization to continue the process, the following conditions must be satisfied:

- a. The NCR disposition shall include sufficient information and direction for accomplishing the work. Detail shall be provided to permit adequate evaluation of potential impact to affected parties (i.e., construction, engineering, QA/QC, records, start-up and operations);
- b. Engineer Review/Approval shall be by the Engineering Group Supervisor or above;
- c. Quality Assurance Review/Approval shall be by the Discipline QA/QC Supervisors or above.

After approval of the disposition a Blue Temporary Waiver Tag, per Reference 1-A, shall be affixed to the item. The NCR number shall be noted on the Temporary Waiver Tag.

#### 3.2.5 Engineering Review/Approval

Engineering review/approval of NCR disposition shall be authorized by the Site Engineering Manager or his designee. For weld related nonconformances in which "rework" only is specified, the Site Welding Engineer is authorized to approve the disposition. For Construction procedural violation NCR's in which hardware is not affected, the Construction Manager or his designee is authorized to sign the Engineering Review/Approval block.

TEXAS UTILITIES GENERATING CO. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	CP-QP-16.0	13	MAR 26 1984	6 of 14

### 3.2.6 Quality Assurance Review

The NCR disposition shall be reviewed by the Discipline Quality Engineer for adequacy and conformance to applicable specifications, code requirements and current drawing/design change.

If the review is satisfactory the TUGCO NCR Coordinator will have the disposition entered on the original, obtain the required signatures, and enter the date on the NCR log. If the disposition is not satisfactory, the Quality Engineer shall resolve all comments with the Engineer who dispositioned the NCR.

Based on his review, the QE may recommend voiding in accordance with Section 3.2.2.1.

Upon Quality Engineering approval of the disposition, and prior to beginning any rework/repair, QC shall remove the red hold tag and blue waiver tag (if applicable).

### 3.2.7 Revision of Nonconformance Reports

When changes are required to the nonconforming condition or disposition, the NCR shall be revised. This revision shall be denoted on the NCR number and the reason(s) for revision included in the comments section. The necessary approvals shall be obtained in accordance with this procedure for the portion affected by revision.

### 3.2.8 Implementation of the Disposition

NCR's dispositioned "Rework", "Repair" or "Scrap" shall be sent by the TUGCO NCR Coordinator to the appropriate department responsible for scheduling/coordinating work activities for implementation of the disposition.

NCR disposition "Use As Is" shall be sent to the Non-ASME discipline Level III QE for approval as designated by the QA/QC Supervisor.

For NCR's dispositioned as "Rework", "Repair", or "Scrap" and identified with an "S" after the NCR number, an information copy will also be sent to TUGCO Startup.

TEXAS UTILITIES GENERATING CO. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	CP-QP-16.0	13	MAR 26 1984	7 of 14

### 3.2.9 Verification/Closure

The Discipline QC Supervisor shall ensure that the NCR disposition work items are verified and/or witnessed by QC. QC shall document their inspections (via, inspection reports, checklists, travelers, etc. as required). These documents shall be either attached to or referenced on the NCR as appropriate.

The QA/QC Supervisors, or their designee, shall close the NCR by signing the "Verification" block of the original.

The closed NCR will then be transmitted by the NCR Coordinator to the Permanent Plant Records Vault and the date entered in the NCR log.

### 3.3 PROCESSING NONCONFORMANCE REPORTS FOR UNIT 1 AND COMMON (SEE ATTACHMENT 1 FOR NCR FLOW)

#### 3.3.1 Draft NCR

Following completion of activities specified in Section 3.1, the inspector will sign and forward the draft NCR to the Building QC Supervisor or designee. When individuals assigned to departments other than QA/QC are reporting a nonconforming condition, they shall forward the draft Nonconformance Report to the Building NCR Coordinator for processing in accordance with this procedure.

#### 3.3.2 Pre-Issuance Review and Preparation

The reported nonconformance shall be evaluated by the Building Quality Control Supervisor or his designee for clarity, accuracy, validity, specificity and legibility.

#### 3.3.2.1 NCR's may be voided by the Building QC Supervisor if it is determined that nonconforming conditions do not exist, the nonconformance was previously reported on another NCR or other similar conditions exists. In the event that an NCR is determined to be invalid, "Void" shall be entered in bold letters in the disposition block with the reason and justification for voiding the NCR. Any pertinent supporting documentation shall be attached to the NCR and referenced in the reason/justification statements. The original voided NCR with supporting documentation shall be filed in the PPRV and a copy forwarded to the TUGCO NCR Coordinator.



TEXAS UTILITIES GENERATING CO. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	CP-QP-16.0	13	MAR 26 1984	8 of 14

3.3.2.2 If the NCR is determined to be valid, the Building QC Supervisor signs and forwards the draft NCR to the Building NCR Coordinator. The Building NCR Coordinator sends a duplicate copy to the TUGCO NCR Coordinator for redundant filing.

### 3.3.3 NCR Issue

The Building NCR Coordinator enters the date issued in the Building NCR Log and forwards the original NCR to an "Action Addressee". (The Building NCR Log will be similar to the Master Log maintained by the TUGCO NCR Coordinator.)

(The "Action Addressee" normally is the responsible Construction/Engineering Building Supervisor who evaluates and dispositions the reported nonconformances.)

### 3.3.4 Disposition

#### 3.3.4.1 Final Disposition (Rework, Repair, Scrap, Use-as-is)

The "Action Addressee" shall evaluate each reported nonconforming condition and determine an appropriate disposition to correct and/or resolve the nonconformance. The disposition shall be clearly and concisely recorded in the "Disposition" space on each NCR according to the following:

- a. The respective disposition block(s) shall be checked (i.e., Rework, Repair, Use-As-Is and/or Scrap).
- b. Rework Dispositions shall specify the rework actions required to correct the nonconforming conditions and bring the affected items into compliance with the specified requirements.
- c. Repair Dispositions shall specify the repair actions required to bring the nonconforming characteristic(s) to a condition such that the capability of the affected item to function reliably and safely is unimpaired, even though the item still may not conform to specified requirements. Repair dispositions shall also include appropriate Engineering technical justification for acceptance of the item with characteristics that do not comply with specified design requirements.

TEXAS UTILITIES GENERATING CO. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	CP-QP-16.0	13	MAR 26 1984	9 of 14

- d. Use-As-Is Dispositions shall include sufficient Engineering technical justification to establish that the nonconforming characteristic will result in no adverse conditions and that the affected item will continue to meet all Engineering functional requirements, including performance, maintainability, fit and safety.
- e. Scrap Dispositions shall be made when it is determined that an item is unsuitable for its intended purpose and cannot be feasibly or economically reworked or repaired.

#### 3.3.4.2 Temporary Waiver

For those nonconforming items which Construction/Engineering desires to continue to process on a "risk removal" basis, authorization shall be requested in the NCR disposition. In order to receive this authorization to continue the process, the following conditions must be satisfied:

- a. The NCR disposition shall include sufficient information and direction for accomplishing the work. Detail shall be provided to permit adequate evaluation of potential impact to affected parties (i.e., construction, engineering, QA/QC, records, start-up and operations);
- b. Engineer Review/Approval shall be by the Building Group Supervisor or above;
- c. Quality Assurance Review/Approval shall be by the Building QA/QC Supervisors or above.

After approval of the disposition a Blue Temporary Waiver Tag, per Reference 1-A, shall be affixed to the item. The NCR number shall be noted on the Temporary Waiver Tag.

#### 3.3.5 Quality Assurance Review

The NCR disposition shall be reviewed by Quality Assurance for adequacy and conformance to applicable specifications, code requirements and current drawing/design change. Disposition for scrap, rework, and standard repairs are approved by the Building QC Supervisor. Dispositions for use-as-is and non-standard repairs shall be approved by the Non-ASME discipline Level III QE as designated by the QA/QC Supervisor.

TEXAS UTILITIES GENERATING CO. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	CP-QP-16.0	13	MAR 26 1984	10 of 14

If review is satisfactory the Building NCR Coordinator shall enter the date on the NCR log. If the disposition is not satisfactory, the Building QC Supervisor or Non-ASME discipline Level III QE as designated by the QA/QC Supervisor, as appropriate, shall resolve all comments with the Engineer who dispositioned the NCR. The Building NCR Coordinator sends a duplicate dispositioned copy to the TUGCO NCR Coordinator.

Upon Quality Assurance approval of the disposition, and prior to beginning any rework/repair, QC shall remove the red hold tag and blue waiver tag (if applicable).

### 3.3.6 Revision of Nonconformance Reports

When changes are required to the nonconforming condition or disposition, the NCR shall be revised. This revision shall be denoted on the NCR number and the reason(s) for revision included in the comments section. The necessary approvals shall be obtained in accordance with this procedure for the portion affected by revision.

### 3.3.7 Implementation of the Disposition

NCR's dispositioned "Rework", "Repair" or "Scrap" shall be sent by the Building NCR Coordinator to the appropriate building department responsible for scheduling/coordinating work activities for implementation of the disposition.

For NCR's dispositioned as "Rework", "Repair", or "Scrap" and identified with an "S" after the NCR number, an information copy will also be sent to TUGCO Startup.

### 3.3.8 Verification/Closure

The QC Building Supervisor shall ensure that the NCR disposition work items are verified and/or witnessed by QC. QC shall document their inspections (via, inspection reports, checklists, travelers, etc. as required). These documents shall be either attached to or referenced on the NCR as appropriate.

The QE or QC Supervisors, as appropriate, or their designees, shall close the NCR by signing the "Verification" block of the original.

TEXAS UTILITIES GENERATING CO. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	CP-QP-16.0	13	MAR 26 1984	11 of 14


Copies of closed NCR's will be distributed by the cognizant Building NCR Coordinator as follows:

- a. The original will be sent to the appropriate building Paper Flow Group who will transmit to the Permanent Plant Records Vault (PPRV).
- b. A copy of the closed NCR will be sent to the TUGCO NCR Coordinator for Master Log updating and duplicate filing.



ATTACHMENT 1

UNIT 1 AND COMMON  
NCR FLOW CHART



TEXAS UTILITIES GENERATING CO. CPSES	INSTRUCTION NUMBER	REVISION	ISSUE DATE	PAGE
	CP-QP-16.0	14		13 of 14

# ATTACHMENT 2

TEXAS UTILITIES  
GENERATING CO

## COMANCHE PEAK STEAM ELECTRIC STATION NONCONFORMANCE REPORT (NCR)

NCR No

REPORTING PERSONNEL

NONCONFORMING CONDITION

REFERENCE DOCUMENT

REV

PARA

REPORTED BY:

DATE

QE

QE REVIEW/APPROVAL

DATE

ACTION ADDRESSEE

DEPARTMENT

ACTION ADDRESSEE

DISPOSITION

REWORK REPAIR USE AS IS SCRAP

QE

ENG REVIEW/APPROVAL

DATE

QE REVIEW APPROVAL

DATE:

ANTI REVIEW APPROVAL

DATE

DISPOSITION VERIFICATION & CLOSURE

DATE:

ANTI REVIEW APPROVAL

DATE

COMMENTS:



TEXAS UTILITIES GENERATING CO. CPSES	INSTRUCTION NUMBER	REVISION	ISSUE DATE	PAGE
	QI-QP-11.3-26	22	JUN 8 1984	1 of 9
ELECTRICAL CABLE INSTALLATION INSPECTIONS	PREPARED BY: <u>W. J. H. H. H.</u>		<u>6/7/84</u>	DATE
	APPROVED BY: <u>W. E. H. H.</u>		<u>6-7-84</u>	DATE
	APPROVED BY: <u>L. M. B. H.</u>		<u>6-7-84</u>	DATE

1.0 REFERENCES

- 1-A CP-QP-11.3, "Electrical Inspection Activities"
- 1-B CP-QP-18.0, "Inspection Report"
- 1-C CP-QP-16.0, "Nonconformances "

2.0 GENERAL

2.1 PURPOSE AND SCOPE

This Quality Instruction supplements Reference 1-A and is established to assure the adequacy of Class 1E electrical cable installations at Comanche Peak Steam Electric Station.

3.0 INSTRUCTION

3.1 INSPECTION FREQUENCY AND SCOPE

The frequency of inspection efforts, as a minimum, shall be established within this instruction or its daughter documents. The QC Supervisor or his designee may direct inspection to a greater frequency should circumstances warrant this action.

The complexity of particular cable installations may vary; the following are the required minimum inspection frequencies:

- a. Class 1E raceways will be verified to be free from cable pulling hazards; It is acceptable to pull cable in cable tray which has Thermo-Lag applied without removal of Thermo-Lag. Quality Control verification of tray section has been established prior to installation of Thermo-Lag.

FOR INFORMATION ONLY



TEXAS UTILITIES GENERATING CO. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	QI-QP-11.3-26	22	JUN 8 1984	2 of 9

- b. Class 1E cables not requiring tension monitoring--This Instruction authorizes a monitoring of all Class 1E cable pulling operations.
- c. Class 1E cables requiring tension monitoring device--QC shall witness that the maximum allowable tension is not exceeded. In addition, QC shall provide a continuous monitoring of the cable pulling operations.
- d. Class 1E cable installation will be verified to be free from damage, properly identified, maintained spacing if required and tied down.
- e. Prior to any NIS triaxial cable installation, the Electrical QC Inspector shall verify that the cable has been in Class "A" storage for a minimum of 48 hours and the cable reel test is complete.

### 3.2 DOCUMENTATION

Inspection results shall be documented on the Inspection Report (Figure 1, 2, 3, 4 or 5) in accordance with Reference 1-B.

If a cable is partially pulled, the Inspector shall accurately describe in the space provided (Item #7) of the Inspection Report, the raceway(s) through which the cable had been pulled. If no deficiencies are noted, except incomplete processing of the cable, no entries will be made in the "Sat-Unsat" attribute blocks, items 1 through 6, of the IR. Item #7 shall be checked "Unsat", signed and dated by the inspector in the spaces provided. To prevent further processing of the incompleted cable, the QC Inspector shall apply a "hold" tag to both ends of the incompleted cable. A brief explanation should be noted in the "Remarks" section of the IR showing why the cable was partially pulled.

The QC Inspector completing the cable pull shall check all attributes on the IR (Sat - Unsat - NA) and process the IR in accordance with Reference 1-B.

If cable is reworked (cable physically moved in raceway) it shall be documented on the appropriate Inspection Report. The portion of the route pulled back shall be described in the remarks section. If cable was completely repulled through the entire raceway, "complete re-pull" shall be noted in remarks.

TEXAS UTILITIES GENERATING CO. CPSES	PROCEDURE NUMBER	REVISION	ISSUE DATE	PAGE
	QI-QP-11.3-26	22	JUN 8 1984	3 of 9

Handling of revisions to cable cards when the new card set is received with changes which do not affect the actual installation, such as a new card showing a change in system number, will have the information from the old card transferred to the new card and the revision number of the old cards noted on the new card by craft. This information is to be reviewed for accuracy by QC and this review documented on Figure 4 for filing in vault. The new set of cards are now handled as completed, the old card may be destroyed.

### 3.3

#### DISCREPANCIES

Discrepancies found during inspection shall be documented on the IR (Figures 1, 2, 3, 4 or 5) and/or a NCR per References I-B and I-C respectively, as directed by the QA/QC Supervisor.

TEXAS UTILITIES GENERATING CO. CPSES	INSTRUCTION NUMBER	REVISION	ISSUE DATE	PAGE
	QI-QP-11.3-26	22	JUN 8 1984	4 of 9

FIGURE 1

COMANCHE PEAK STEAM ELECTRIC STATION  
INSPECTION REPORT

SHEET 1 OF 2

ITEM DESCRIPTION ELECTRICAL CABLE INSTALLATION		IDENTIFICATION NO. CABLE #	SYSTEM / STRUCTURE DESIGNATION RM#
SPEC. NO.	REV.	REF. Q.C. DOC. & REV. & CHANGE NO. QI-QP-11.3-26, Rev.	MEASURE OR TEST EQUIP. ONLY CALIBRATION DATE
<input type="checkbox"/> IN PROCESS INSPECTION	<input type="checkbox"/> PRE-INSTALLATION VERIFICATION	<input type="checkbox"/> INSTALLATION INSPECTION	<input type="checkbox"/> FINAL INSPECTION
<input type="checkbox"/> PRE-TEST INSPECTION			
INSPECTION RESULTS			
<input type="checkbox"/> INSPECTION COMPLETED, ALL APPLICABLE ITEMS SATISFACTORY			
<input type="checkbox"/> INSPECTION COMPLETED, UNSATISFACTORY ITEMS LISTED BELOW			
QC INSPECTOR	DATE		
ITEM NO.	INSPECTION ATTRIBUTES		QC SIGNATURE
1.	Verify Cable Pull Card (Refer to QI-QP-11.3-26.2)		
	A. Multiple pull required		
	B. Calculation sheet required		
2.	Monitor Cable Acceptability (Refer to QI-QP-11.3-26)		
	A. Verify Cable Color and Type		
	B. Cable Free of Defects		
	C. Verify NIS Cable Reel Test is Complete		
	D. Verify Triaxial Cable Installed Inside Containment		
	is Tefzel Insulated		
	E. Verify Triaxial Cable Installed Outside Containment		
	is XLPE Insulated		
3.	Verify Conduit Raceway Swabbed (Refer to QI-QP-11.3-26.4)		
4.	Monitor Cable Pulling "Set-Up" (Refer to QI-QP-11.3-26.5)		
	A. Monitor immediate cable pulling is free of pulling hazard		
	B. Verify tension device properly calibrated and properly attached (if required)		
5.	Verify Cable Pulling Operations (Refer to QI-QP-11.3-26.6)		
	A. Verify cable lubricant is Engineering approved (if required)		
	B. Witness Tension Device (if required)		
	1) Actual tension witnessed:		
	2) Maximum tension allowed:		
	C. Verify cable pulling operation (routing)		
	D. Ensure that cable pull boxes are actually utilized		
	E. Verify cable did not sustain damage as a result of the process		





TEXAS UTILITIES GENERATING CO. CPSES	INSTRUCTION NUMBER	REVISION	ISSUE DATE	PAGE
	QI-QP-11.3-26	22	JUN 8 1984	6 of 9

FIGURE 2

COMANCHE PEAK STEAM ELECTRIC STATION					SHEET 1 OF 1	
INSPECTION REPORT					EC-	
ITEM DESCRIPTION ELECTRICAL CABLE INSPECTION		IDENTIFICATION NO. CABLE #		SYSTEM / STRUCTURE DESIGNATION		
SPEC. NO.	REV.	REF. Q.C. DOC. & REV. & CHANGE NO.	MEASURE OR TEST EQUIP. (OBSY.) NO.			
		QI-QP-11.3-26, Rev.	N/A			
<input type="checkbox"/> IN PROCESS INSPECTION <input checked="" type="checkbox"/> PRE INSTALLATION VERIFICATION <input type="checkbox"/> INSTALLATION INSPECTION <input type="checkbox"/> FINAL INSPECTION <input type="checkbox"/> PRE TEST INSPECTION						
INSPECTION RESULTS						
<input type="checkbox"/> INSPECTION COMPLETED, ALL APPLICABLE ITEMS SATISFACTORY						
<input type="checkbox"/> INSPECTION COMPLETED, UNSATISFACTORY ITEMS LISTED BELOW						
ITEM NO.	INSPECTION ATTRIBUTES				SAT	QC SIGNATURE
(V) 1.	Verify raceway acceptable for cable pull (Refer to QI-QP-11.3-26.1)					
	A. Verify no pulling hazards					
	B. Verify raceway identification					
	C. Evaluation of OA Hold Tags applied					
(V) 2.	Verify Cable Pull Card					
	Revision Code _____ in agreement with					
	E1/E2-1700, Section 98.					
	(Refer to QI-QP-11.3-26.2)					
(V) 3.	Verify unscheduled pull boxes					
	(Refer to QI-QP-11.3-26.6)					
(V) 4.	Verify compliance with separation requirements					
	(Refer QI-QP-11.3-26.7)					
REMARKS (DIMS, SPECS, ETC.)						
RELATED RCR NO.	L.R. CLOSED <input type="checkbox"/>		DATE	SIGNATURE _____ QC INSPECTOR		

TEXAS UTILITIES GENERATING CO. CPSES	INSTRUCTION NUMBER	REVISION	ISSUE DATE	PAGE
	QI-QP-11.3-26	22	JUN 8 1984	7 of 91

Figure 3

COMANCHE PEAK STEAM ELECTRIC STATION  
INSPECTION REPORT

ITEM DESCRIPTION ELECTRICAL CABLE REMOVAL		IDENTIFICATION NO. CABLE #	SYSTEM / STRUCTURE DESIGNATION RM#	
SPEC. NO. ES-100	REV. 5	REF. Q.C. DOC. & REV. & CHANGE NO. QI-QP-11.3-26, Rev.	MEASURE OR TEST EQUIP. IDENT. NO.	
<input type="checkbox"/> IN PROCESS INSPECTION <input type="checkbox"/> PRE INSTALLATION VERIFICATION <input type="checkbox"/> INSTALLATION INSPECTION <input type="checkbox"/> FINAL INSPECTION <input type="checkbox"/> PRETEST INSPECTION				
INSP. RESULTS <input type="checkbox"/> INSPECTION COMPLETED, ALL APPLICABLE ITEMS SATISFACTORY <input type="checkbox"/> INSPECTION COMPLETED, UNSATISFACTORY ITEMS LISTED BELOW				
ITEM NO.	INSPECTION ATTRIBUTES		SAT	QC SIGNATURE
1.	VERIFY CABLE REMOVAL OPERATIONS (REFER TO 11.3-26.6)			
	A. ENSURE CABLE PULL BOXES ARE UTILIZED			
	B. VERIFY CABLE DID NOT SUSTAIN DAMAGE AS A RESULT OF THE PROCESS			
	C. VERIFY PROPER CABLE IDENTIFICATION			
	D. VERIFY NO RACEWAY HAZARDS			
	E. VERIFY MAXIMUM CABLE TENSION PARAMETERS WERE NOT EXCEEDED			
	F. VERIFY CABLE ENDS ARE SEALED			
REMARKS (DWGS, SPECS, ETC.)				
IRN # _____				
RELATED NCR NO.	I.R. CLOSED <input type="checkbox"/>	DATE	SIGNATURE	
			QC INSPECTOR	

REVIEWED BY: \_\_\_\_\_ LEVEL \_\_\_\_\_ DATE: \_\_\_\_\_







**Gibbs & Hill, Inc.**

11 Penn Plaza  
New York, New York 10001  
212 760- 4438  
Telex:  
Domestic: 127636/968694  
International: 428813/234475  
A Dravo Company

*TLS - 84042*  
*LOB IN - COPY TO*  
*+ GIVE C/TURN*  
*EOP 7/4/85*

June 14, 1984

**CYGNA**

JOB NO.:	84042
DATE LOGGED:	6/26/84
LOG NO.:	#37
FILE:	2.1.1 Inc. wr
CROSS REF. FILE	2.1 Inc. OR Log <del>11.1 Inc. file (11.1)</del>

GTN- 69118

Texas Utilities Generating Company  
Post Office Box 1002  
Glen Rose, Texas 76043

Attention: Mr. J. B. George,  
Vice President/Project Gen. Mgr.

Gentlemen:

TEXAS UTILITIES GENERATING COMPANY  
COMANCHE PEAK STEAM ELECTRIC STATION  
G&H PROJECT NO. 2323  
PHASE 3 CYGNA PIPE SUPPORT QUESTIONS  
WOS-046/DOW-3464

*Distribution:*  
*N. Williams*  
*C. Wong*  
*84042 PF*

In accordance with your telecon request of June 12, 1984,  
we are sending the attached in response to Item 4 of the  
telecon.

Very truly yours,

GIBBS & HILL, Inc.

*Robert E. Ballard, Jr.*  
Robert E. Ballard, Jr.  
Project Manager

*REBa/ELB/PTH:gw*  
REBa/ELB/PTH:gw  
1 Letter

cc: ARMS (B&R Site) OL  
→ S. Grace/J. Minichello (TUSI Site) 1L, 1A  
P.M. Milam/F. Bleck (TUSI/NY) 1L

26  
March 14, 1984

Revision 1 April 27, 1984

Item 8(i)

BASIS FOR ESTABLISHING ALLOWABLE LOADS  
ON RICHMOND INSERTS

Recommended allowable tension loads by the Richmond Screw Anchor Co. are based on tension tests conducted at the Polytechnic Institute of Brooklyn in 1957. Two tension tests each were performed on 1"  $\emptyset$  and 1½"  $\emptyset$  inserts in concrete test blocks with moderate reinforcement with the following results:

	1" $\emptyset$	1½" $\emptyset$
Avg. Conc. Strength	2850 psi	2950 psi
Avg. Ultimate Load	25050#	65000#*
Failure Mode	Conc. pullout	Bolt threads

\*Ultimate strength of 1½"  $\emptyset$  insert mechanism or of concrete failure cone not determined.

Richmond's recommended allowable tension loads are based on their average ultimate test loads and a factor of safety which has varied over the years, i.e.,

Richmond Bulletin	Recommended Allowable Tension Load (Factor of Safety)	
	1" $\emptyset$	1½" $\emptyset$
#6, 1961	11.0 <sup>k</sup> (2.3)	25 <sup>k</sup> (2.6)
#6, 1971	10.0 <sup>k</sup> (2.5)	25 <sup>k</sup> (2.6)
#6, 1975	8.27 <sup>k</sup> (3.0)	21.67 <sup>k</sup> (3.0)

Design Approach - It was recognized that the CPSES 4000 psi design concrete strength, being significantly greater than the nominal 3000 psi concrete used in the Richmond tests, would result in higher ultimate capacities for the inserts than the Richmond test values. It was also evident very early in construction that the concrete strengths actually being achieved were between 4500 and 5000 psi, which would further increase the ultimate capacity of the inserts. In addition, the heavier surface reinforcement used in

FOR LAWYER'S ATTENTION ONLY  
NOT DISCOVERABLE

MAVivirito, (J)Eichler (2) RIotti (Ebasco), JFinneran (TUSI),  
ELBezkor, PTHuang, CMJan, REBallard, SMMarano/TDHawkins/077

the actual construction at CPSES as compared to that used in the test blocks for the Richmond tests would tend to result in yet higher concrete pullout cone tensile strengths. The design approach used was to calculate the ultimate insert capacity based on 4000 psi using the ultimate concrete tension value  $4\phi\sqrt{f'c}$  over the projected area of the postulated cone pullout, where  $\phi = 0.65$  as recommended in ACI 349, Appendix B and, checking for an equivalency to the actual test results. Because of the conservatism inherent in discounting the high concrete strength test values being achieved and the effects of heavier surface rebar described above, a factor of 2 was applied to these values to establish allowable loads. On this basis there is good agreement between the Richmond test values and the calculated ultimate load:

A. Allowable Tensile,  $\phi = 0.65 f'c = 4000$ , Safety Factor = 2

Size	Richmond Test Load	Calculated Ultimate Load	Allowable Load
1"Ø	25.05 <sup>k</sup>	23.1 <sup>k</sup>	11.5 <sup>k</sup>
1½"Ø	65 <sup>k</sup>	62.6 <sup>k</sup>	31.3 <sup>k</sup> for A325/A490 28.1 <sup>k</sup> for A307/A36

However, the tabulated values in A above, do not consider that the Richmond test results would indicate an actual  $\phi = 0.84$  and that  $f'c$  at CPSES was significantly higher. A more accurate safety factor considering these higher values is shown in B:

B. Estimated Ultimate Tensile Loads & Safety Factors

Size	$\phi$	Allowable Load	Est. Ult. Loads & (Safety Factors)		
			4000 psi	4500 psi	5000 psi
1"Ø	.84	11.5 <sup>k</sup>	29.8 <sup>k</sup> (2.6)	31.6 <sup>k</sup> (2.7)	33.4 <sup>k</sup> (2.9)
1½"Ø	.84*	31.3 <sup>k</sup>	80.9 <sup>k</sup> (2.6)	85.8 <sup>k</sup> (2.7)	90.4 <sup>k</sup> (2.9)
		(w/A325, A490 Bolt)			
	.84*	28.1 <sup>k</sup>	80.9 <sup>k</sup> (2.9)	85.8 <sup>k</sup> (3.0)	90.4 <sup>k</sup> (3.1)
		(w/A307, A36 Bolt)			

FOR TABULATION ONLY  
NOT DISCLOSED

\*Used 1"Ø value as calculated Ø of 0.79 for 1½"Ø based on bolt thread failure not concrete pullout.

Thus the actual minimum safety factors range from 2.6 to 2.9 for 4000 psi concrete to 2.9 to 3.2 for 5000 psi concrete. An evaluation of the concrete strength tests indicates that the actual minimum design strength of the concrete produced at CPSES is about 5500 psi.

4500 JH 5/1/84

The estimated loads in B, are based on concrete considerations only. Actual ultimate capacities of 1"Ø and 1½"Ø inserts have not been determined by the manufacturer. However, the following results, obtained from tests conducted for other purposes provide some insight into the capacity of the inserts.

1. Two tensile tests on 1½"Ø inserts were run for Richmond on 11/18/76 to establish the capacity of threaded rods. These tests were run only to predetermined levels of 70 and 72 kips respectively, not to failure. These values are both above the 65 kip Richmond test load for the 1½"Ø insert.
2. Shear tests were conducted on 1½" inserts in March, 1983 at CPSES and were run to between 88.1 kips and 95.4 kips without failure of concrete or insert.
3. Tests run on 1½"Ø inserts on 8/23/79 at PCA for Richmond indicated that one insert failed by simultaneous pullout and insert failure at 91.4 kips.

FOR LAMINAR / TENSION ONLY  
FOR DISCOVERY



A similar approach was taken to establish allowable shear values for the 1"Ø and 1½"Ø Richmond inserts. Shear tests conducted by Richmond in 1965 on 1"Ø inserts an average load at failure of 27 kips. Failure mode was by shearing of the bolts. Allowable shear values were established based on AISC bolt values for the materials used, but were not permitted to exceed the allowable tension loads in A, above. As shear tests did not involve concrete failure, the concrete shear capacity of the insert could only be estimated using  $f'_c = 4000$  psi and assuming  $\phi = 0.84$  as for tensile loads discussed above. Finally, shear tests conducted in 1983 on 1½"Ø inserts indicated that ultimate capacities were governed by bolt material, and varied between 88.1 and 95.4 kips. Ultimate capacity of the insert and of concrete in shear were not reached.

C. Allowable and Ultimate Shear Capacities and (Safety Factors

<u>Size</u>	<u>Material</u>	<u>Allowable Loads</u>		<u>Est. Ult. Conc. Shear Strength 4000 psi/<math>\phi=0.84</math></u>	<u>Test Ult. Load</u>
		<u>Richmond</u>	<u>CPSES</u>		
1"Ø	A-307	8.0 <sup>k</sup>	7.85 <sup>k</sup>	29.7 <sup>k</sup> (3.8)	—
1"Ø	A-325	—	11.5 <sup>k</sup>	29.7 <sup>k</sup> (2.6)	—
1½"Ø	A-307	18.0 <sup>k</sup>	17.67 <sup>k</sup>	80.5 <sup>k</sup> (4.6)	88.1-95.4 (5.5)
1½"Ø	A-325	—	26.51 <sup>k</sup>	80.5 <sup>k</sup> (3.0)	88.1-95.4 (3.3)

FOR LAWYER'S ATTENTION ONLY  
NOT DISCOVERABLE

To put the factors of safety utilized for the Richmond anchors at CPSES in perspective, it is useful to look at the factors of safety required by the FSAR (and NRC Standard Review Plan) for steel and concrete structures. (See FSAR paragraphs 3.8.3.3.2, 3.8.3.3.3, 3.8.3.5.2 and 3.8.3.5.4). These safety factors can be as low as 1.56 for concrete and 2.0 for steel under normal and upset load conditions when compared to the ultimate strength of the materials.

To further evaluate the significance of the factors of safety for the CPSES Richmond inserts, their reliability should be considered. The manufacturing process for the inserts furnished for CPSES use is controlled by QA/QC procedures to assure that the anchor material and fabrication conforms to or exceeds requirements necessary to assure material capability to meet capacity requirements. Construction procedures and tolerance requirements are controlled by site QA/QC regulations. Failures to meet these procedures and requirements are visually identified upon removal of concrete forms. When out-of-tolerance placement or improperly consolidated concrete around the insert is observed, corrective action or abandonment of the insert is required.

FOR LIAISON'S INFORMATION ONLY  
NOT DISCOVERABLE

**Gibbs & Hill, Inc.**

## SH. 1

Client TUG Co

Number of Sheets in Original Issue 1 To 10

Subject RICHMOND INSERT CAPACITIES

- ☒ Nuclear Safety Related  
☐ Non-Nuclear Safety Related—QA Program Applicable  
☐ Non-Nuclear Safety Related

		Sheets Deleted	Sheets Added	Sheets Revised	Job Engineer	
					Signature	Date
Original					<i>S. P. / 14</i>	3.13.84
Revision						

Gibbs E Hill, Inc. Job No. 2323 Client TUGCO  
Subject Richmond Input Capacities  
Calculation Number SCS-228C SET #1 Sheet No. 2

Revision	Design	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #	1									
Preparer	PSH	3/8/64								
Checker	JB	3-9-64								

Purpose: The purpose of this calculation is to establish the design basis, the design approach and to evaluate the long ultimate & allowable loads for the 1" & 1 1/2" Richmond Inputs.

- References:
- (1) Code Requirements for Nuclear Safety Related Concrete Structures - ACI-349-80 Appendix B
  - (2) Richmond Bulletin #6, 1961, 1971 & 1975 printing
  - (3) Test Report by Polytechnic Institute of Brooklyn on 1" & 1 1/2" Richmond Input dated 10/11/57 & 12/20/57
  - (4) Letter from Mr. Harry B. Lancelot of Richmond Screw Anchor Co. Inc. to Mr. Daley, Partner of G+H at Comanche Peak dated 1/30/64



Gibbs & Hill, Inc. Job No. 2323 Client TUGCO

Subject Richmond Insect Capacities

Calculation Number SCG-228C SET#1 Sheet No. 3

Revision	Original Issue	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Design Method's										
Preparer	PH	3/8/84								
Checker	JB	3-9-84								

The following is a summary of reference (3) test report  
for 1"  $\phi$  Richmond Insect

Ave. Conc. Strength: 2850 psi

Ave. Ultimate (test) load:  $\frac{1}{2}(24600 + 25500) = 25050 \text{ #}$

Failure Mode: concrete pullout

For 1 1/2"  $\phi$  Richmond Insect

Ave. Conc. Strength: 2950 psi

Ave Ult. (test) load:  $\frac{1}{2}(65500 + 64500) = 65000 \text{ #}$

Failure Mode: Bolt threads (reference 4)  
Note: Ultimate strength of Insect  
Mechanism or of concrete failure  
could not be determined

### Design Basis, Design Approach and the Capacity Values

- The Richmond Allowables for the CPSES project is established based on 4000 psi concrete strength which is the design concrete strength used for the entire project.

- The ultimate concrete pullout capacity is based on reference (1) recommendation

- The allowable concrete pullout capacity is based on the ultimate capacity divide by 2 recognizing the following inherent conservatism (1) Actual test loads (on weaker conc.) are higher than the design pullout strength (on stronger conc.) (2) The actual concrete strength is higher than the design conc strength of 4000 psi (3) Heavier surface rebar used in the plant construction than that of the test specimen.

Checking Method #

1 Line-by-line checking  
2 Alternative Calculation Results compared  
3 Identical Calculation Results compared  
4 Compare inputs and results of computer with corresponding inputs and results of similar codes

F-166, 7-82

Gibbs & Hill, Inc. Job No. 2322 Client TUGCO

Subject Richmond Inport Capacities

Calculation Number SC5-228C SET #1 Sheet No. 4

Revision	Drawn	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	PSH	3/8/84								
Checker	JB	3-9-84								

### Establishment of Allowable loads used in design \*

Based on reference (1), the design pullout strength of concrete in tension is

$$P_d = 4 \phi \sqrt{f'_c} A_c$$


where  $\phi = 0.65$

$$f'_c = \text{Specified compressive strength of concrete} \\ = 4000 \text{ psi}$$

$A_c$  = Effective stress area which is defined by the projected area of stress cone radiating toward the attachment from the bearing edge of the anchor

For 1"  $\phi$  Richmond Inport

$$A_c = \pi (6.8125)^2 - \frac{\pi}{4} (2.625)^2 \\ = 140.4 \text{ in}^2$$



$$P_d = 4 \phi \sqrt{f'_c} A_c$$

$$= 4 \times 0.65 \sqrt{4000} \times 140.4$$

$$= 23087 \text{ #}$$

The allowable load is

$$P_A = \frac{1}{2} P_d = 11544 \text{ #}$$

$$\text{Use } P_A = 11500 \text{ #}$$

\* Recurrent from previous calc. on book SC5-17C part 1 slabs 8.13 & 3.0 all for 0

Checking Method #

1. Line-by-line checking  
2. Alternative Calculations, Results compared  
3. Identical Calculations, Results compared  
4. Compare inputs and results of computer with corresponding inputs and results of similar codes

F-166, 7-82


Gibbs & Hill, Inc. Job No. 2323 Client TUGCO  
Subject Richmond Insect Capabilities  
Calculation Number SCS-228C SET#1 Sheet No. 5

Revision	Design	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Design										
Preparer	PJH	3/8/84								
Checker	JB	3-9-84								

For  $1\frac{1}{2}" \phi$  Richmond Insect

$$A_c = \pi (11.125)^2 - \frac{\pi}{4} (3.25)^2$$

$$= 380.53 \text{ in}^2$$



$$P_d = 4 \phi \sqrt{f_c'} A_c$$

$$= 4 \times 0.65 \sqrt{4000} \times 380.53 \text{ in}^2$$

$$= 62574 \text{ lb}$$

The allowable load is

$$P_A = \frac{1}{2} P_d = 31287 \text{ lb} \quad \text{use } 31300 \text{ lb}$$

### Establishment of Ultimate Loads & Safety Factors

The above design allowables are calculated based on ACI 349 Appendix B formula using their recommended  $\phi$  value (0.65). However, by comparing with the test result values (reference 3), it is obvious that the  $\phi$  value used in the calculation is too conservative since the calculated concrete pullout strength for a 4000 psi concrete is less than that of a 2850 psi concrete. Therefore, a more realistic  $\phi$  is derived based on the actual test result and this calculated  $\phi$  value is used to establish the theoretical estimate ultimate loads.

Gibbs &amp; Hill, Inc. Job No. 2323 Client TUGCO

Subject Richmond Insect Capabilities

Calculation Number SCS-228C SET #1 Sheet No. 6

Revision	Original	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method #										
Preparer	PZH	3/6/84								
Checker	JB	3-4-84								

for 1"  $\phi$  insert

$$P_T = 4 \phi \sqrt{f_c'} A_e$$

where  $P_T$  = test or actual pullout strength  
= 25050 #

$f_c'$  = test or actual concrete compressive strength  
= 2850 psi

$A_e$  = projected area of the postulated cone pullout  
= 140.4 in<sup>2</sup>

$$\phi = \frac{P_T}{4 \sqrt{f_c'} A_e} = \frac{25050}{4 \sqrt{2850} \times 140.4}$$

= 0.836 use  $\phi = 0.84$

for 1 1/2"  $\phi$  insert

$$P_T = 65000 \text{ #}$$

$$f_c' = 2950 \text{ psi}$$

$$A_e = 380.53 \text{ in}^2$$

$$\phi = \frac{65000}{4 \sqrt{2950} \times 380.53} = 0.786$$

However, the failure mode for this size insert is bolt thread failure not concrete pullout. The pullout capacity would be higher than 65000 #, thus use  $\phi = 0.84$  for this size insert also.

Checking Method #

1. Line by line checking.  
2. Alternative Calculation Results compared.  
3. Identical Calculation Results compared.  
4. Compare inputs and results of computer with corresponding inputs and results of similar codes.

F-166, 7-82



Gibbs & Hill, Inc. Job No. 2323 Client TUGCO

Subject Richmond Inport Capactive

Calculation Number SCS-228C SET #1 Sheet No. 7

Revision	Original	Date	Rev.	Date	Rev.	Date	Rev.	Date	Rev.	Date
Checking Method	1									
Preparer	BH	2/6/84								
Checker	JB	3-9-84								

The estimate conc. ultimate load can be calculated by using the following formula

$$P_E = 4 \phi \sqrt{f_c'} A_e$$

$$= 4 \times 0.84 \sqrt{f_c'} A_e$$

The following table lists the concrete ultimate load and the corresponding factors of safety (for the varying  $f_c'$ ) for the 1"  $\phi$  & 1 1/2"  $\phi$  inports

Inport Size	$A_e$	Design Allowable	PE = Est. Ult. loads & (Safety factors)		
			4000 psi	4500 psi	5000 psi
1" $\phi$	140.4 in <sup>2</sup>	11.5 K	29.8 <sup>K</sup> (2.6)	31.6 <sup>K</sup> (2.8)	33.4 <sup>K</sup> (2.9)
1 1/2" $\phi$	380.53 in <sup>2</sup>	31.3 <sup>K</sup> (A325, A490)	80.9 <sup>K</sup> (2.6)	85.8 <sup>K</sup> (2.7)	90.4 <sup>K</sup> (2.9)
		** 28.1 <sup>K</sup> (A307, A36)	80.9 <sup>K</sup> (2.9)	85.8 <sup>K</sup> (3.1)	90.4 <sup>K</sup> (3.2)

\*\* Design allowable for 1 1/2"  $\phi$  inport with A307 or A36 bolt is 28.1 K per G+H Spec. 2323-SS-30 rev. 1

FOR REFERENCE ONLY  
REF # 3


C.M.C. NO. SCS-228C SET # 1  
ST. 2 REV. 0  
UNIVERSITY OF BROOKLYN PREP. BY 1/4  
CHK'D. BY JBJ-6

BY L.P. DATE 10/17/57 DEPARTMENT  
TEST DATE 10/11/57 SUBJECT Test Report  
for  
SHEET NO. 5  
JOB NO.

Product: 1" diameter Richmond E.C. Type Insert with machine thread coil pull from 18" x 18" x 6" concrete slab by means of 1" x 36" Anchor Stud with nuts. The insert was made of .442E wire, and its setback in the concrete was 1/8". The concrete slab was reinforced with a .442 wire mat, 6" x 6" center opening, located at mid-depth of the slab. The strength of the concrete was 2850 p.s.i., and the slip dial indicator was zeroed in at a load of 2000 lbs.

Failure occurred in both specimens by the insert pulling out of the concrete slab. Six cracks emanated from the insert on the top of the slab and extended down on four side surfaces to the reinforcement. The first crack appeared with a load of about 14000 lbs. on both specimens.

Detail:



Specimen No. 1	
Load, kips	Slip, in.
2	0
4	0.021
6	0.036
8	0.048
10	0.066
12	0.080
14	0.092
16	0.141
18	0.162
20	0.182
22	0.205
24	0.245

Ultimate Load = 25500 lbs.

Specimen No. 2	
Load, kips	Slip, in.
2	0
4	0.008
6	0.015
8	0.023
10	0.044
12	0.058
14	0.072
16	0.089
18	0.107
20	0.127
22	0.149
24	0.180

Ultimate Load = 24600 lbs.

FOR LAWYER'S ATTENTION ONLY  
NOT DISCOVERABLE

Signed: Louis J. Pignataro  
Louis J. Pignataro  
Asst. Professor of Civil Engineering

TEST DATE 12/20/57

for

JOB NO.

PREP. BY [Signature] 1/1/58


Richmond Screw Anchor Co., Inc.

CHECK'D. BY JB 3-9-58

**Product:** 1 1/2" x 9 1/2" Richmond E.C. Type Insert (six struts) with machine thread coil pulled from 18" x 18" x 12" concrete block by means of 1 1/2" x 36" Anchor Stud Bolt with nuts. The setback of the insert in the concrete was 1/8". The concrete block was heavily reinforced with a cage 14" square and 12" high. The cage was made of .442 wire spaced 5" o.c. in the horizontal direction and 6" o.c. in the vertical direction. The strength of the concrete was 2950 p.s.i., and the slip dial indicator was zeroed in at a load of 2000 lbs.

Failure occurred in both specimens due to a shear failure of the machine threads on the anchor stud and in the insert. There was no evidence whatsoever of the insert pulling out of the concrete block. Prior to failure, four fine cracks emanated from the insert on the top of the block on both specimens. The first crack appeared with a load of about 48000 lbs. on both specimens.

**Detail:**



Specimen No. 1		Specimen No. 2	
Load, kips	Slip, in.	Load, kips	Slip, in.
2	0	2	0
4	0.011	4	0.017
6	0.022	6	0.035
8	0.031	8	0.048
10	0.039	10	0.058
12	0.047	12	0.068
14	0.054	14	0.077
16	0.061	16	0.086
18	0.067	18	0.095
20	0.072	20	0.103
22	0.080	22	0.111
24	0.085	24	0.119
26	0.091	26	0.126
28	0.096	28	0.135
30	0.101	30	0.143
32	0.106	32	0.152
34	0.111	34	0.159
36	0.117	36	0.170
38	0.121	38	0.178
40	0.127	40	0.188
42	0.132	42	0.197
44	0.138	44	0.206
46	0.147	46	0.217
48	0.169	48	0.437
50	0.537	50	0.520
52	0.608	52	0.659
54	0.675	54	0.690
56	0.748	56	0.739
58	0.830	58	0.929
60	0.923		

FOR LAWYER'S ATTENTION ONLY  
NOT DISCOVERABLE

Signed:

*Louis J. Pignataro*

Louis J. Pignataro

Asst. Professor of Civil Engineering

Ultimate Load = 65500 lbs. Ultimate Load = 64500 lbs.

# POLYTECHNIC INSTITUTE OF BROOKLYN

FOR LAWYER'S ATTENTION ONLY  
NOT DISCOVERABLE

BY L.P. DATE 01/11/65 SUBJECT Test Report SHEET NO. 5 OF 5

TEST DATE 01/11/65 for Richmond Screw Anchor Co., Inc. JOB NO.           

Richmond Screw Anchor Co., Inc.

**Product:** Richmond 1" diameter E.C.-2 Structural Concrete Insert sheared from 18" x 18" x 12" concrete block by means of a testing plate: 45" long, 3 1/2" wide, 1 1/4" thick. The block was clamped on top of the testing machine with two 4" x 4" x 3/4" bracing angles. The insert was placed at the center of the 18" x 18" face and installed flush with the surface of the concrete. The concrete block was reinforced with a .440 wire mat, 6" x 6" center opening, located at mid-depth of the block. The strength of the concrete was 3220 psi, and the slip dial indicator was zeroed in at a load of 2000 lbs. The testing bolt was snugly tightened using a 12" monkey wrench. The shear load was applied perpendicular to the plane of the struts.

Failure occurred in both specimens due to a shear failure of the testing bolt at the face of the block. The concrete spalled in a 3" radius, semi-circular patch below the insert, and there was no further cracking of concrete.

Detail:



Specimen No. 1	
Load, kips	Slip, in.
2	0
4	0.027
6	0.050
8	0.070
10	0.082
12	0.097
14	0.110
16	0.123
18	0.140
20	0.161
22	0.214
24	0.315
26	0.445

Specimen No. 2	
Load, kips	Slip, in.
2	0
4	0.022
6	0.043
8	0.063
10	0.081
12	0.100
14	0.120
16	0.140
18	0.162
20	0.192
22	0.265
24	0.400
26	0.515

INSERT

1"  $\phi$

Ultimate Load = 26,800 lbs.

Ultimate load = 27,200 lbs.

*ave = 27,000*

*Lucio P. Piantaro*



FACTOR OF SAFETY OF RICHMOND INSERT FOR CPSES  
BASED ON THE 1983 & 1984 FIELD TEST DATA

Background

The maximum working allowables for the 1"Ø and 1 1/2"Ø Richmond inserts recommended by the Richmond Screw Insert Anchor Co. in their Bulletin No. 6 are based on limited tension and shear tests conducted at the Polytechnic Institute of Brooklyn in 1957 and 1965. These test inserts were embedded in concrete with a nominal ultimate compressive strength of 3000 psi with minimal reinforcement.

The inserts at CPSES are embedded in concrete with a minimum ultimate compressive strength of 4000 psi (actual compressive strength is about 4500 psi) and more heavily reinforced. For this reason, G&H established the allowable values as shown in Specification SS-30 Appendix 3 which are moderately higher than those recommended by the Richmond Screw Anchor Co. Consequently, the G&H allowables result in a factor of safety of less than 3 when compared with the Richmond test loads. The basis and the methodology used in establishing the G&H allowables are explained in the response to ASLB question Item 8(i).

FIELD TEST PROGRAM

To put the factors of safety utilized for the Richmond anchors at CPSES in prospective and to establish the actual factors of safety, a series of controlled tests were performed utilizing the

same concrete mix and representative reinforcing steel as used for the plant construction. The test was in accordance with ASTM E-488 "Standard Test Methods for Strength of Anchors in Concrete and Masonry Elements."

Five tests each on shear tension and combined shear and tension were performed in April 1984 on the 1"Ø and 1 1/2"Ø inserts. Also, nine 1 1/2"Ø inserts were tested in shear in March 1983.

#### FACTORS OF SAFETY OF INSERTS

##### (a) Service Load Conditions(Normal & Upset Conditions):

Maximum allowable working loads specified in G&H Specification SS-30 are used and compared with the test failure loads to establish the factors of safety. These are the factors of safety against insert failures (failure of insert, insert shear cone or both). The factors of safety of the anchor bolts used with the insert are not part of the test program as the anchor bolt working allowables used in SS-30 are based on AISC specification allowable values.

The factors of safety for the service load conditions are above 3 for tension shear and the combined tension and shear test loads on the 1"Ø and 1 1/2"Ø inserts. Table A lists the factors of safety for each group of inserts. The factors of safety for the combined loads are based on insert interaction

formula given in SS-30 Appendix 3, Page 2 of 10.

$$\left(\frac{T}{T'}\right)^{4/3} + \left(\frac{S}{S'}\right)^{4/3} \leq 1$$

Since the minimum factor of safety, in all cases, is above 3 which exceeds the Richmond's factor of safety recommendation of 3, the working allowables in SS-30 for Richmond inserts are well justified and are conservative.

- (b) Factored Load Conditions (Emergency and Faulted Conditions): Allowable loads under factored load conditions are higher than those of the service load conditions. Based on FSAR, for steel design, the factored load allowables are equal to 1.6 times the normal (service) allowable loads. By applying the same ratio on the inserts,  $3 \div 1.6$  the minimum factor of safety is reduced to 1.87 for the factored load conditions.

ACI-349 "Code Requirements for Nuclear Safety Related Concrete Structures", Appendix B - Steel Embedments Section B.8.1 and B.9.2 stated that "Design allowable shall be based on actual test data of tests performed on inserts embedded in concrete....., A  $\phi$  factor of 0.5 shall be applied to the average test failure loads in determining strength requirements." This implied that a factor of safety of 2 for insert for factored loads.

Similarly, ASME code allows increased allowable for the

factored loads. However, no specific values are given for the inserts.

Based on the above understanding, the recommended factor of safety for Richmond inserts under factored load conditions should be in the range of 1.8 to 2.0 and 1.8 as a minimum.

In 1992, G&H issued allowable loads for the Emergency and Faulted conditions for the 1"0 and 1 1/2"Ø Richmond inserts. These allowable loads are shown on DCA-15338. The factors of safety for these allowables against the test failure loads range from a low of 1.8 to a high of 4.6 which meet or exceed the recommended minimum factor of safety requirement for inserts under factored loads. Thus, the above DCA factored load values are justified and are valid for use. Table B lists in detail the factors of safety results.



TABLE A

F.S. OF R.I. UNDER  
SERVICE LOAD CONDITIONS

Maximum allowable working loads specified in Specification SS-30 are used and compared with the test failure loads to establish the factors of safety.

GROUP A: BASED ON THE 1984 TEST

<u>Size</u>	<u>Bolt Type</u>	<u>Load</u>	<u>SS-30 Allowables</u>	<u>Test Failure Load</u>	<u>*Failure Mode</u>	<u>F.S.</u>
1"Ø	A307/A36	Tension	11.5 <sup>K</sup>	41.28 <sup>K</sup>	C&I	3.6
		Shear	7.85 <sup>K</sup>	40.28 <sup>K</sup>	B,I&C	5.1
		Combined	11.5 <sup>K</sup> & 7.85 <sup>K</sup>	28.36 <sup>K</sup>	B	5.2
	A325/A490	Tension	11.5 <sup>K</sup>	41.28 <sup>K</sup>	C&I	3.6
		Shear	11.5 <sup>K</sup>	40.28 <sup>K</sup>	B,I&C	3.5
		Combined	11.5 <sup>K</sup> & 11.5 <sup>K</sup>	28.36 <sup>K</sup>	B	4.2
1½"Ø	A307/A36	Tension	28.11 <sup>K</sup>	101.96 <sup>K</sup>	B,I&C	3.6
		Shear	17.67 <sup>K</sup>	94.34 <sup>K</sup>	B	5.3
		Combined	28.11 <sup>K</sup> & 17.67 <sup>K</sup>	63.47 <sup>K</sup>	B&I	5.0
	A325/A490	Tenson	31.3 <sup>K</sup>	101.96 <sup>K</sup>	B,I&C	3.3
		Shear	26.51 <sup>K</sup>	94.34 <sup>K</sup>	B	3.6
		Combined	31.3 <sup>K</sup> & 26.51 <sup>K</sup>	63.47 <sup>K</sup>	B&I	3.7

TABLE A

-2-

GROUP B: BASED ON THE 1983 TEST

<u>Size</u>	<u>Bolt Type</u>	<u>Load</u>	<u>SS-30 Allowables</u>	<u>Test Failure Load</u>	<u>Failure Mode</u>	<u>F.S.</u>
1½"Ø	A307/A36	Shear	17.67 <sup>K</sup>	61.83 <sup>K</sup>	**	3.5
	A325/A490	Shear	26.51 <sup>K</sup>	92.42 <sup>K</sup>	**	3.5

\* Failure Mode: B = Bolt; I = Insert; C = Concrete Cone

\*\* Tests were halted before failure.

TABLE B

## F.S. OF R.I. UNDER

EMERGENCY (E) & FAULTED (F) CONDITIONS

Allowable loads as shown on DCA-15338 are used and compared with the test failure loads to establish the factors of safety.

GROUP A - BASED ON THE 1984 TEST

<u>Size</u>	<u>Bolt Type</u>	<u>Load</u>	<u>Condition</u>	<u>DCA Allowables</u>	<u>Test Failure Load</u>	<u>*Failure Mode</u>	<u>F.S.</u>
1"Ø	A307/A36	Tension	E&F	19.4 <sup>K</sup>	41.28 <sup>K</sup>	G&I	2.1
		Shear	E	8.78 <sup>K</sup>	40.28 <sup>K</sup>	B,I&C	4.6
		Shear	F	9.7 <sup>K</sup>	40.28 <sup>K</sup>	B,I&C	4.2
		Combined	F	19.4 <sup>K</sup> & 9.7 <sup>K</sup>	28.36 <sup>K</sup>	B	3.8
	A325/A490	Tension	E&F	22 <sup>K</sup>	41.28 <sup>K</sup>	C&I	1.9
		Shear	E	18.17 <sup>K</sup>	40.28 <sup>K</sup>	B,I&C	2.2
		Shear	F	18.85 <sup>K</sup>	40.28 <sup>K</sup>	B,I&C	2.1
		Combined	F	22 <sup>K</sup> & 18.85 <sup>K</sup>	28.36 <sup>K</sup>	B	2.4
1½"Ø	A307/A36	Tension	E&F	45.12 <sup>K</sup>	101.96 <sup>K</sup>	B,I&C	2.3
		Shear	E	20.56 <sup>K</sup>	94.34 <sup>K</sup>	B	4.6
		Shear	F	22.56 <sup>K</sup>	94.34 <sup>K</sup>	B	4.2
		Combined	F	45.12 <sup>K</sup> & 22.56 <sup>K</sup>	63.47 <sup>K</sup>	B&I	3.6
	A325/A490	Tension	E&F	58 <sup>K</sup>	101.96 <sup>K</sup>	B,I&C	1.8
		Shear	E	37.23 <sup>K</sup>	94.34 <sup>K</sup>	B	2.5
		Shear	F	42.4 <sup>K</sup>	94.34 <sup>K</sup>	B	2.2
		Combined	F	58 <sup>K</sup> & 42.4 <sup>K</sup>	63.47 <sup>K</sup>	B&I	2.2

TABLE B

-2-

GROUP B - BASED ON THE 1983 TEST

<u>Size</u>	<u>Bolt Type</u>	<u>Load</u>	<u>Condition</u>	<u>DCA Allowables</u>	<u>Test Mode</u>	<u>Failure Mode</u>	<u>F.S.</u>
1½"Ø	A307/A36	Shear	E	20.56 <sup>K</sup>	61.83 <sup>K</sup>	**	3.0
		Shear	F	22.56 <sup>K</sup>	61.83 <sup>K</sup>	**	2.8
	A325/A490	Shear	E	37.23 <sup>K</sup>	92.42 <sup>K</sup>	**	2.5
		Shear	F	42.4 <sup>K</sup>	92.42 <sup>K</sup>	**	2.2


\*Failure Mode: B = Bolt; I = Insert; C = Concrete Cone

\*\*Tests were halted before failure.




# 1" $\phi$ RICHMOND INSERT

## TENSION - SHEAR INTERACTION CURVES



# 1 1/2" Ø RICHMOND INSERT TENSION - SHEAR INTERACTION CURVES



# **ALLOWABLE LOADS OF 1/2" $\phi$ RICHMOND INSERTS (EC6W) AND BOLTS TO BE USED IN INTERACTION FORMULAS FOR WALLS, SLABS & COLUMNS**

I: INSERT CAPACITY      B: BOLT CAPACITY      T: TENSION      S: SHEAR

CONCRETE THICKNESS		INSERT SPACING ON 20" C/C BOTH WAYS				INSERT SPACING ON 22" C/C OR MORE BOTH WAYS (FULL CAPACITY)			
		A-307 BOLTS OR A-36 THD. RODS USED WITH INSERT		A-325 OR BETTER BOLTS USED WITH INSERT		A-307 BOLTS OR A-36 THD. RODS USED WITH INSERT		A-325 OR BETTER BOLTS USED WITH INSERT	
		T	S	T	S	T	S	T	S
12" OR THICKER	I	25	25	25	25			31.3	
	B	28.11	17.67	58.21	26.51	28.11	17.67		26.51

**TABLE I (Contd.)**

# **ALLOWABLE LOADS OF 1" RICHMOND INSERTS (EC2W) AND BOLTS TO BE USED IN INTERACTION FORMULAS FOR WALLS, SLABS & COLUMNS**

I: INSERT CAPACITY    B: BOLT CAPACITY    T: TENSION    S: SHEAR

CONCRETE THICKNESS		INSERT SPACING ON 10" C/C BOTH WAYS				INSERT SPACING ON 12" C/C BOTH WAYS				INSERT SPACING ON 14" C/C OR MORE BOTH WAYS (FULL CAPACITY)			
		A-307 BOLTS OR A-36 THD. RODS USED W/INSERT		A-325 OR BETTER BOLTS USED W/INSERT		A-307 BOLTS OR A-36 THD. RODS USED W/INSERT		A-325 OR BETTER BOLTS USED W/INSERT		A-307 BOLTS OR A-36 THD. RODS USED W/INSERT		A-325 OR BETTER BOLTS USED W/INSERT	
		T	S	T	S	T	S	T	S	T	S	T	S
10" OR THICKER	I	6	6	6	6	8.85	8.85	8.85	8.85	11.5		11.5	11.5
	B	12.11	7.85	24.23	11.78	12.11	7.85	24.23	11.78		7.85		

**TABLE I (Contd.)**



# ALLOWABLE LOADS ON 1" $\phi$ INSERT

I = INSERT CAPACITY      T = TENSION      E = EMERGENCY  
 B = BOLT CAPACITY      S = SHEAR      F = FAULTED

CONCRETE THICKNESS			INSERT SPACING ON 10" C/C BOTHWAYS				INSERT SPACING ON 14" OR MORE BOTHWAYS			
			A307 BOLTS OR A36 THRD. RODS USED W/INSERT		A325 OR BETTER BOLTS USED W/INSERT		A307 BOLTS OR A36 THRD. RODS USED W/INSERT		A325 OR BETTER BOLTS USED W/INSERT	
			T	S	T	S	T	S	T	S
10" OR THICKER	I	E	12	12	12	12			22	
		F	12	12	12	12			22	
	B	E	19.4	8.78	48.36	18.17	19.4	8.78		18.17
		F	19.4	9.7	50.18	18.85	19.4	9.7		18.85

# ALLOWABLE LOADS ON 1 1/2" $\phi$ INSERTS

CONCRETE THICKNESS			INSERT SPACING ON 20" C/C BOTHWAYS				INSERT SPACING ON 22" OR MORE BOTHWAYS			
			A307 BOLTS OR A36 THRD. RODS USED W/INSERT		A325 OR BETTER BOLTS USED W/INSERT		A307 BOLTS OR A36 THRD. RODS USED W/INSERT		A325 OR BETTER BOLTS USED W/INSERT	
			T	S	T	S	T	S	T	S
12" OR THICKER	I	E	50	48.6	50	48.6			58	
		F	50	48.6	50	48.6			58	
	B	E	45.12	20.56	98.45	37.23	45.12	20.56		37.23
		F	45.12	22.56	102.8	42.4	45.12	22.56		42.4

INTERACTION :

FOR BOLTS :

$$\left\{ \frac{T}{T_A} \right\}^2 + \left\{ \frac{S}{S_A} \right\}^2 \leq 1$$

FOR INSERTS :

$$\left\{ \frac{T}{T_A} \right\}^{4/3} + \left\{ \frac{S}{S_A} \right\}^{4/3} \leq 1$$

WHERE

T = ACTUAL TENSION ON BOLT/INSERT

T<sub>A</sub> = ALLOWABLE TENSION ON BOLT/INSERT

S = ACTUAL SHEAR ON BOLT/INSERT

S<sub>A</sub> = ALLOWABLE SHEAR ON BOLT/INSERT

REV. 1

ATTACH. TO GTN

10-6-82

DCA - 15338

ATTACHMENT A

TEST REPORT

SHEAR TESTS

ON

RICHMOND 1 1/2-INCH TYPE EC-6W INSERTS

MARCH 30, 1983

Prepared by

*J.C. Gilbreth, P.E.*

J.C. Gilbreth  
Civil Engineer

Approved by

*R.M. Kissinger, P.E.*

R.M. Kissinger  
Project Civil Engineer

## TABLE OF CONTENTS

### 1.0 REFERENCES

### 2.0 GENERAL

#### 2.1 PURPOSE AND SCOPE

#### 2.2 RESPONSIBILITY

#### 2.3 TEST APPARATUS

### 3.0 PROCEDURE

### 4.0 RESULTS

### 5.0 CONCLUSIONS

### 6.0 APPENDICES

APPENDIX 1 - - DRAWING NO. FSC-00464, SHT. 1  
- - CONCRETE COMPRESSIVE TEST REPORT

APPENDIX 2 - - TEST DATA SHEETS

APPENDIX 3 - - LOAD-DEFLECTION CURVES

## TEST REPORT

### SHEAR TESTS

#### ON

#### RICHMOND 1 1/2-INCH TYPE EC-6W INSERTS

---

#### 1.0 REFERENCES

1-A CP-EP-13.0 Test Control

1-B CP-EI-13.0-8 1 1/2" Richmond Insert Shear Tests

#### 2.0 GENERAL

##### 2.1 PURPOSE AND SCOPE

These tests were performed to determine the characteristics of Richmond 1 1/2-Inch Type EC-6W Inserts when installed in concrete representative of that used in the power block structures at CPSES and subjected to shear-type loading. The strength, deflections, and type of deformations produced by this loading were the qualities to be determined. This series of tests employed only 1 1/2"-Inch Type EC-6W Inserts subjected to shear loads.

##### 2.2 RESPONSIBILITY

The tests were performed under the direction of the CP Project Civil Engineer. Witnesses to the tests were: A Nuclear Regulatory Commission (NRC) Representative from the Arlington, Texas Regional Office, the NRC Inspector stationed at CPSES, a TUSI site Quality Assurance representative, and other site engineering personnel.



### 2.3 TEST APPARATUS

The arrangement and details of the test apparatus are shown on Drawing No. FSC-00464, Sheet 1, included in Appendix 1 to this report. The insert specimens tested were taken at random from the Constructor's stock on site and were; therefore, representative of those installed in the plant structures. They were placed in a thick concrete slab cast specifically for these tests and which was composed of materials and reinforcement similar to those elements of the plant buildings. This is "4000-pound concrete" (28-day strength). The laboratory test report on the concrete of which this slab is composed is included here in Appendix 1.

An apparatus for applying shear loads to the specimens was designed and built on site. This facility employed a 60-ton capacity manually operated hydraulic ram whose thrust against a crosshead was transmitted by tension rods to a 1 1/2-inch thick shear plate bolted to the insert specimen. Base reaction of the ram was transmitted through a structural steel grillage to the outer face of the concrete slab. Ram thrust was determined by multiplying the fluid pressure (PSI), as indicated by a gauge on the pump, by a number equal to the ram piston area in square inches. Deflections were measured by a dial indicator mounted on a remotely anchored bracket and with its spring-loaded probe in contact with the specimen bolt head or bottom nut where threaded rods were used. These instruments bore valid stickers showing them to be currently in calibration.

### 3.0 PROCEDURE

In performance of the tests, inserts were cleaned of concrete mortar and other trash that would affect bolt thread engagement. The shear plate was attached to the specimen insert by a suitable length bolt or threaded rod of type shown on the test data sheets, Appendix 2. A new and different bolt was used for each insert. These fasteners were tightened "snug tight". On three specimens the shear plate was attached in direct contact with the top of the insert. On six other specimens a 1-inch thick plate was inserted between the shear plate and the insert, representing the "washer" used frequently at this location in pipe hanger installation. Shear loads were applied by the ram by operation of the manual pump. As the load increased from zero (0), indications of fluid pressure (later converted to load) and bolt head deflection were read at regular intervals. These intervals were at 400 PSI on the pressure gauge, corresponding to 5300 pounds thrust. Load application on each specimen was halted before failure occurred and when the load had reached a size considered to be sufficient in comparison with the design load values. At this point in each test, the NRC Representative indicated his concurrence with this consideration. After this, the load was removed, the apparatus detached, and observation was made of the condition of the specimen.

#### 4.0 RESULTS

As can be seen on the test data sheets, the maximum load applied to specimens on which ASTM A490 bolts were used ranged from 88,110 lb. to 95,400 lb.. The bolts could be seen, after removal from the insert, to be slightly bent. By measuring the distance of the bolt tip from a line perpendicular to the bolt head these deflections were approximately as follows:

<u>Fastener Type</u>	<u>Specimen No.</u>	<u>Bolt Length</u>	<u>Deflection of Tip</u>
A-490	1	4 1/2-in.	0.0 in.
A-490	2	5 1/2 in.	0.05 in.
A-490	3	5 1/2 in.	0.10 in.
A-490	4	4 1/2 in.	0.05 in.
A-490	5	5 1/2 in.	0.10 in.
A-490	6	4 1/2 in.	0.0 in.

Other than these deformations, no bolt showed signs of incipient failure.

Loading of the three specimens employing a double-nutted SA-36 threaded rod for attaching the shear plate and including the 1-inch washer plate produced a reverse curve in the threaded rod. The offset between the approximately parallel ends of each rod was approximately as follows:

<u>Specimen No.</u>	<u>Offset</u>
7	0.4 in.
8	.4 in.
9	.4 in.

The fact that the end portions of rods were not truly parallel accounts for the difference in deflection measured at the bottom nut on the rods. Although these deflections were experienced, there was no sign of imminent failure of either the threaded rod, the insert, or the concrete.

There was small spalling of concrete around the top of some inserts. This allowed the top of insert to deflect laterally and in the case of Specimen No. 1 to deform to a small extent. However, in no part of any test specimen did breakage or complete failure appear to be imminent. In each case at the time operation of the hydraulic pump was halted, the applied load was increasing, showing that neither the insert nor fastener had reached its maximum load carrying capability.

The factor of safety for each specimen based on these maximum applied loads is shown in the following table.

## FACTORS OF SAFETY

BASED ON

MAXIMUM APPLIED LOAD

<i>Fastener</i>	<i>Specimen Number</i>	<i>Maximum Applied Shear Load (Kips)</i>	<i>Factor of Safety</i> $F.S. = \frac{\text{Max. Applied Load}}{\text{Design Allowable Ld.}}$
A-490 Bolt w/ 1" Shim $\varnothing$	1	88.1 *	$88.1/26.51 = 3.32$
	3	90.1	$90.1/26.51 = 3.40$
	5	95.4	$95.4/26.51 = 3.60$
A-490 Bolt w/ 6 1" Shim $\varnothing$	2	95.4	$95.4/26.51 = 3.60$
	4	95.4	$95.4/26.51 = 3.60$
	6	90.1	$90.1/26.51 = 3.40$
SA-36 Threaded Rod w/ 1" Shim $\varnothing$	7	58.3	$58.3/17.67 = 3.30$
	8	63.6	$63.6/17.67 = 3.60$
	9	63.6	$63.6/17.67 = 3.60$

\* Load halted due to dial indicator for deflection having reached its limit of travel.

## 5.0 CONCLUSION

These test results show that the performance capabilities of the Richmond Insert in shear exceed the design allowable by a ratio of more than 3 to 1. Thus, a minimum factor of safety of 3 is indicated. The test results for the specimens with the 1" thick washer are comparable to the test results for the specimens without the washer. This indicates that the presence of the washer had little effect on the performance of the bolt or the Richmond Insert. If additional bending stresses are introduced into the bolt as a result of the presence of the 1" thick washer, the test results show that it is not significant enough to distinguish the difference.

Based on this test, the design allowables for shear loading are acceptable for use without further investigation or additional calculations.



## APPENDIX 1

MINCHE PEAK STEAM ELECTRIC STATION  
REPORT ON COMPRESSIVE TESTS OF CONCRETE  
PROCEDURE Q16P11.1-41

NOTE:  
017-9840-001  
(Test Block)

DATE 2-11-83 APP. - 1  
POUR NO. 515 G-24  
CYL. SET NO. 2315

MIX	CONCRETE DATA AND AMOUNTS FROM BATCH TICKET	WATER ADJ.	P.A.	H <sub>2</sub> O P.A.	C.A.	H <sub>2</sub> O C.A.	TOTAL WATER/BATCH	TYPE OF CURING					
	CEMENT / CU YD.												
MATERIALS	BRAND OF CEMENT	TYPE OF CEMENT	BRAND OF AIR ENTRAINING ADMIXTURE	BRAND OF WATER REDUCING ADMIXTURE	MAX SIZE C.A.								
	SOURCE C.A.	SP. GR. C.A.	SOURCE P.A.	SP. GR. P.A.	FINESS MODULES P.A.								
SAMPLING	TYPE OF MIXING	BATCH LOAD	TICKET NO.	SAMPLE TAKEN AT:									
				<input type="checkbox"/> CENTRAL MIXER <input type="checkbox"/> FORMS <input checked="" type="checkbox"/> POINT OF DISCHARGE									
	METHOD OF PLACING	<input checked="" type="checkbox"/> PUMP <input type="checkbox"/> BUCKET	DATE SAMPLED	HOUR	WEATHER	AIR TEMP.	CONC. TEMP.	SLUMP					
	<input type="checkbox"/> BUCKIES <input type="checkbox"/> BELT <input type="checkbox"/> CHUTE												
COMMENTS	TIME OF MAKING AT CENTRAL PLANT	UNIT WT. CU. FT.	MIX ID.	SPECIMEN TAKEN BY	SPECIMEN CAST BY	AIR							
TESTS	CYL. NO. & ID.	AGE	MEASURED DIA. IN.	AVG. DIA. IN.	DATE CAPPED	CAPPED BY	TIME TESTED	DATE TESTED	MAX. LOAD LB.	COMPRESSIVE STRENGTH	CAP CHECKED BY	CYL. NO. TESTED BY	TYPE OF PEAK
	23.5A	7	6.002	6.006	2-13-83		0728	2-13-83	94500	3340	JAS	JAS	RC
	23.5B	7	6.012	6.007	2-13-83		0730	2-13-83	95500	3370	JAS	JAS	RC
	23.5C	23	6.014	6.009	3-9-83	JAS	0706	3-11-83	159,000	5610	R.G.	R.G.	RC
	23.5D	23	6.014	6.012	3-9-83	JAS	0702	3-11-83	158,000	5570	R.G.	R.G.	RC
	23.5E	23	6.014	6.009	3-9-83	JAS	0658	3-11-83	132,000	4650	R.G.	R.G.	RC
	23.5F	23	6.014	6.005	3-9-83	JAS	0655	3-11-83	129,500	4570	R.G.	R.G.	RC
	NA												
	NA												
	NA												
DATE & TIME STRIPPED: <u>2-12-83 1230</u> REMARKS:													

CURING CONTROL TEST RESULTS  
FOR 28 DAY BREAK

LABORATORY CURED CYLINDERS:

STRENGTH (PSI): 5610 (C)  
5570 (D)  
1. (C)+(D) ÷ 2 = 5590

FIELD CURED CYLINDERS:

STRENGTH (PSI): 4650 (C)  
4570 (D)  
2. (C)+(D) ÷ 2 = 4610

\*NOTE: (1) ABOVE MUST BE EQUAL TO OR GREATER THAN C.B.S.; OR (2) ABOVE NEED NOT EXCEED THE DESIGN STRENGTH BY MORE THAN 300 PSI EVEN THOUGH THE C.B.S. CRITERION IS NOT MET.

LABORATORY NO. ATE-1392  
COMPRESSION MACHINE NO. ATE-3031  
CURING MOLD NO. L191-L102

7 DAY PREPARED BY JAS CHECKED BY JAS  
28 DAY PREPARED BY R.G. CHECKED BY JAS

PREPARED BY: CONCRETE LABORATORY

FOR INFORMATION ONLY!

J. J. L. L.  
TUGED LAB SUPERVISOR

MANCHE PEAK STEAM ELECTRIC STATION  
REPORT ON COMPRESSIVE TESTS OF CONCRETE  
PROCEDURE Q111.1-41

NOTE:

017-9840-001  
(Test Block)

DATE 2-11-83  
POUR NO. 5862  
CYL SET NO. 2315

MIX	SCUMPLE DATA AS APPLICABLE FROM BATCH TICKET	101 MOIST ADJ.	F.A.	H <sub>2</sub> O F.A.	C.A.	H <sub>2</sub> O C.A.	TOTAL WATER/BATCH	TYPE OF CURING					
			6120 LBS	120 LBS	8460 LBS	0 LBS	1188 LBS	M+W					
MATERIALS	BRAND OF CEMENT	TYPE OF CEMENT	BRAND OF AIR ENTRAINING ADMIXTURE	BRAND OF WATER REDUCING ADMIXTURE	MAX SIZE C.A.								
	C-H	I	MBYR	N/A	3/4								
SAMPLING	SOURCE C.A.	SP GR. C.A.	SOURCE F.A.	SP GR. F.A.	FINENESS MODULES F.A.								
	Tix Clever	263	Tix Clever	263	2.51								
SAMPLING	TYPE OF MIXING	BATCH LOAD	TICKET NO.	SAMPLE TAKEN AT:									
	Plant 1	5	62256	<input type="checkbox"/> CENTRAL MIXER <input type="checkbox"/> FORMS <input checked="" type="checkbox"/> POINT OF DISCHARGE									
SAMPLING	METHOD OF PLACING	<input checked="" type="checkbox"/> PUMP <input type="checkbox"/> BUCKET	DATE SAMPLED	HOUR	WEATHER	AIR TEMP.	CONC. TEMP.	SLUMP					
	<input type="checkbox"/> BUGGIES <input type="checkbox"/> BELT <input type="checkbox"/> CHUTE		2-11-83	1957 <sup>AM</sup>	Clear	50 °F	64 °F	3 3/4 IN.					
SAMPLING	TIME OF MIXING AT CENTRAL PLANT	UNIT WT. CU. FT.	MIX LG.	SPECIMEN TAKEN BY	SPECIMEN CAST BY	AIR							
	70 mins	144.56 LBS	132	Osborne	RG-ITS	5.2 %							
TESTS	CYLINDER ID	AGE	MEASURED DIA IN.	AVG. DIA IN.	DATE CAPPED	CAPPED BY	TIME TESTED	DATE TESTED	MAX. LOAD LB.	COMPRESSIVE STRENGTH	CAP CHECKED BY	CYLINDER TESTED BY	TYPE OF FAILURE
	NA												1
	NA												2
	NA												2
	NA												2
	2315	3	6.008	6.011	2-14-83	IMS	6:59 <sup>AM</sup>	2-14-83	55500	1960	IMS	IMS	R.C.
	2315	4	6.012	6.003	2-15-83	(P)	6:59 <sup>PM</sup>	2-15-83	64500	22800	(P)	(P)	Key
	2315	5	6.002	6.002	2-16-83	(P)	6:59 <sup>PM</sup>	2-16-83	67000	2370	R.G.	R.G.	R.C.
	NA												2
	DATE & TIME STRIPPED: 2-12-83 1230 <sup>PM</sup> REMARKS:												

CURING CONTROL TEST RESULTS  
FOR 28 DAY BREAK

LABORATORY CURED CYLINDER(S)

STRENGTH (P.S.I.) NA (C)  
L (D)  
 1. (C) + (D) = (C) + (D) = L

FIELD CURED CYLINDER(S)

STRENGTH (P.S.I.) NA (C)  
T (D)  
 2. (C) + (D) + 2 = L

\* NOTE: (1) ABOVE MUST BE EQUAL TO OR GREATER THAN 0.85; OR (2) ABOVE NEED NOT EXCEED THE DESIGN STRENGTH BY MORE THAN 500 PSI EVEN THOUGH THE 0.85 CRITERION IS NOT MET.

W. METER NO. MTE-1392  
 COMPRESSION MACHINE NO. MTE-3031  
 SAPPING MOLD NO. L-111-6102

3 DAY PREPARED BY IMS CHECKED BY (P)  
 4 DAY PREPARED BY (P) CHECKED BY IMS  
 5 DAY PREPARED BY (P) CHECKED BY IMS

For Information Only!

Dr. Logan  
TUGCO LAB SUPERVISOR

APPENDIX 2

TEST DATA SHEETS



RICHMOND 1-1/2-INCH TYPE EC-6W INSERTS  
SHEAR TESTS  
REFERENCE: CP-EI-13.0-8

SPECIMEN NUMBER: 1DATE 22 March 83BOLT SPEC: A-490W/SHIM PL. ☒W/O SHIM PL. ☐

DEFLECTION (IN.)	GAUGE PRESSURE (P.S.I.)	JACK* THRUST (LBS).	NOTES - FAILURE MODE
<u>0.100</u>	<u>400</u>		
<u>.40</u>	<u>800</u>		
<u>.80</u>	<u>1200</u>		
<u>.023</u>	<u>400</u>	<u>5,300</u>	
<u>0.04</u>	<u>800</u>	<u>10,600</u>	
<u>.055</u>	<u>1200</u>	<u>15,900</u>	
<u>.083</u>	<u>1600</u>	<u>21,200</u>	
<u>.105</u>	<u>2000</u>	<u>26,500</u>	
<u>.138</u>	<u>2400</u>	<u>31,800</u>	
<u>.168</u>	<u>2800</u>	<u>37,100</u>	
<u>.200</u>	<u>3200</u>	<u>42,400</u>	
<u>.230</u>	<u>3600</u>	<u>47,700</u>	
<u>.270</u>	<u>4000</u>	<u>53,000</u>	
<u>.300</u>	<u>4400</u>	<u>58,300</u>	<i>Stalled Yield - Jack had flooded due probably to pump failure.</i>
<u>.360</u>	<u>4800</u>	<u>63,600</u>	
<u>.452</u>	<u>5200</u>	<u>68,900</u>	
<u>.530</u>	<u>5600</u>	<u>74,200</u>	
<u>.613</u>	<u>6000</u>	<u>79,500</u>	
<u>.377</u>	<u>6400</u>	<u>84,800</u>	
<u>1.000</u>	<u>6600</u>	<u>88,110</u>	<i>Insert sent over - Reling moved on tension side</i>

\*JACK THRUST EQUAL SHEAR LOAD ON INSERT.

JACK THRUST (LBS) = GAUGE PRESSURE (P.S.I.) TIMES 13.25JACK: EQUIPMENT NUMBER RCH 606PRESSURE GAUGE: M&TE NUMBER 1821DUE DATE: 9 June '83DIAL GAUGE: M&TE NUMBER 2094DUE DATE: 20 June '83

PERFORMED BY:

WITNESSED BY:

*John H. H. H.*  
DATE 22 March 83

*John H. H. H.*  
QA REPRESENTATIVE DATE 3-22-83

RICHMOND 1-1/2-INCH TYPE EC-6W INSERTS  
SHEAR TESTS  
REFERENCE: CP-EI-13.0-8

SPECIMEN NUMBER: 2DATE 22 March '83BOLT SPEC: A-490

W/SHIM PL. \_\_\_\_\_

W/O SHIM PL. ☒

DEFLECTION (IN.)	GAUGE PRESSURE (P.S.I.)	JACK* THRUST (LBS.)	NOTES - FAILURE MODE
.010	400	5,300	
.028	800	10,600	
.062	1200	15,900	
.094	1600	21,200	
.130	2000	26,500	
.172	2400	31,800	
.212	2800	37,100	
.254	3200	42,400	
.285	3600	47,700	
.306	4000	53,000	
.326	4400	58,300	
.348	4800	63,600	
.371	5200	68,900	
.400	5600	74,200	
.434	6000	79,500	
.472	6400	84,800	
.513	6800	90,100	
.560	7200	95,400	Concrete failed - cone type - Spall in Bedding - Prying action. Spec: - diameter 7" diam.

\*JACK THRUST EQUAL SHEAR LOAD ON INSERT.

JACK THRUST (LBS) = GAUGE PRESSURE (P.S.I.) TIMES 13.25JACK: EQUIPMENT NUMBER RCH 606PRESSURE GAUGE: M&TE NUMBER 1821DUE DATE: 9 June '83DIAL GAUGE: M&TE NUMBER 2094DUE DATE: 20 June '83

PERFORMED BY:

WITNESSED BY:

Joe LaRocca  
DATE 3-22-83

1/2" Dia. Pin  
QA REPRESENTATIVE DATE 3-22-83





RICHMOND 1-1/2-INCH TYPE EC-6W INSERTS  
SHEAR TESTS  
REFERENCE: CP-EI-13.0-8

SPECIMEN NUMBER: 4DATE 22 July '83BOLT SPEC: A-490

W/SHIM PL. \_\_\_\_\_

W/O SHIM PL. ✓

DEFLECTION (IN.)	GAUGE PRESSURE (P.S.I.)	JACK* THRUST (LBS.)	NOTES - FAILURE MODE
0.004	400	5,300	
.019	800	10,600	
.043	1200	15,900	
.070	1600	21,200	
.100	2000	26,500	
.132	2400	31,800	
.165	2800	37,100	
.198	3200	42,400	
.244	3600	47,700	
.308	4000	53,000	
.380	4400	58,300	
.448	4800	63,600	
.511	5200	68,900	
.536	5600	74,200	Concrete spalled at edge of
.571	6000	79,500	slab at jack end of rock.
.604	6400	84,800	
.646	6800	90,100	
.688	7200	95,400	
			Concrete spalled @ insert allowing
			lateral deflection of specimen at top

\*JACK THRUST EQUAL SHEAR LOAD ON INSERT.

JACK THRUST (LBS) = GAUGE PRESSURE (P.S.I.) TIMES 19.25JACK: EQUIPMENT NUMBER RCH 600PRESSURE GAUGE: M&TE NUMBER 1821DUE DATE: 9 June 83DIAL GAUGE: M&TE NUMBER 2094DUE DATE: 20 June 83

PERFORMED BY:

WITNESSED BY:

3-22-83  
DATE

3-22-83  
QA REPRESENTATIVE DATE



RICHMOND 1-1/2-INCH TYPE EC-6W INSERTS  
SHEAR TESTS  
REFERENCE: CP-EI-13.0-8

SPECIMEN NUMBER: 5DATE 22 June '83BOLT SPEC: A-490W/SHIM PL. ☒W/O SHIM PL. ☒

DEFLECTION (IN.)	GAUGE PRESSURE (P.S.I.)	JACK* THRUST (LBS.)	NOTES - FAILURE MODE
.013	400	5,300	
.052	800	10,600	
.091	1200	15,900	
.132	1600	21,200	
.180	2000	26,500	
.220	2400	31,800	
.265	2800	37,100	
.303	3200	42,400	
.336	3600	47,700	
.365	4000	53,000	
.391	4400	58,300	
.415	4800	63,600	
.441	5200	68,900	
.479	5600	74,200	Concrete spalled slightly at edge of slab under jack support
.509	6000	79,500	
.538	6400	84,800	
.570	6800	90,100	
.616	7200	95,400	Failure by local spalling of concrete at insert permitting lateral move- ment of insert.

\*JACK THRUST EQUAL SHEAR LOAD ON INSERT.

JACK THRUST (LBS) = GAUGE PRESSURE (P.S.I.) TIMES 13.25JACK: EQUIPMENT NUMBER RCH 606PRESSURE GAUGE: M&T NUMBER 1821DUE DATE: 9 June '83DIAL GAUGE: M&T NUMBER 2094DUE DATE: 20 June '83

PERFORMED BY:

WITNESSED BY:

J. C. Vilhail 3-22-'83  
DATE

1/2 in. P. 62 3-22-'83  
QA REPRESENTATIVE DATE

RICHMOND 1-1/2-INCH TYPE EC-6W INSERTS  
SHEAR TESTS  
REFERENCE: CP-EI-13.0-8

SPECIMEN NUMBER: 6DATE 22 March '83BOLT SPEC: A-470

W/SHIM PL. \_\_\_\_\_

W/O SHIM PL. ☒

DEFLECTION (IN.)	GAUGE PRESSURE (P.S.I.)	JACK* THRUST (LBS.)	NOTES - FAILURE MODE
0.034	400	5,300	
.067	800	10,600	
.099	1200	15,900	
.134	1600	21,200	
.173	2400	26,500	
.225	2400	31,800	
.284	2800	37,100	
.352	3200	42,400	
.407	3600	47,700	
.442	4000	53,000	
.490	4400	58,300	
.624	4800	63,600	
.672	5200	68,900	Concrete cracked at upper edge of
.725	5600	74,200	slab at jack end of rods
.765	6000	79,500	
.807	6400	84,800	
.855	6800	90,100	
			Concrete cracked locally
			around insert - allowing
			lateral deflection of upper
			part of insert

\*JACK THRUST EQUAL SHEAR LOAD ON INSERT.

JACK THRUST (LBS) = GAUGE PRESSURE (P.S.I.) TIMES 13.25JACK: EQUIPMENT NUMBER RCM 606PRESSURE GAUGE: M&TE NUMBER 1821DUE DATE: 9 June '83DIAL GAUGE: M&TE NUMBER 2094DUE DATE: 20 June '83

PERFORMED BY:

WITNESSED BY:

W. H. H. H. 3-22-83  
DATE

W. H. H. H. 3-22-83  
QA REPRESENTATIVE DATE





RICHMOND 1-1/2-INCH TYPE EC-6W INSERTS  
SHEAR TESTS  
REFERENCE: CP-EI-13.0-8

SPECIMEN NUMBER: 8DATE 22 March '83BOLT SPEC: SA 30 RodW/SHIM PL. ☒W/O SHIM PL. ☐

DEFLECTION (IN.)	GAUGE PRESSURE (P.S.I.)	JACK* THRUST (LBS.)	NOTES - FAILURE MODE
0.029	400	5,300	
.190	800	10,600	
.345	1200	15,900	
.408	1600	21,200	
.457	2000	26,500	
.526	2400	31,800	
.618	2800	37,100	
.698	3200	42,400	
.745	3600	47,700	
.815	4000	53,000	
.890	4400	58,300	Slight spalling of concrete but practically all deformation was in the bolt, it being deformed thus:
.992	4800	63,600	

\*JACK THRUST EQUAL SHEAR LOAD ON INSERT.

JACK THRUST (LBS) = GAUGE PRESSURE (P.S.I.) TIMES 13.25JACK: EQUIPMENT NUMBER RCM 606PRESSURE GAUGE: M&TE NUMBER 1821DUE DATE: 9 June '83DIAL GAUGE: M&TE NUMBER 2094DUE DATE: 20 June '83

PERFORMED BY:

WITNESSED BY:

J. C. Hickock3-22-83  
DATEV. J. McDe 3-23-83  
QA REPRESENTATIVE DATE



RICHMOND 1-1/2-INCH TYPE EC-6W INSERTS  
SHEAR TESTS  
REFERENCE: CP-EI-13.0-B

SPECIMEN NUMBER: 9DATE 22 March 83BOLT SPEC: SA-36 RodW/SHIM PL. ☒W/O SHIM PL. ☐

DEFLECTION (IN.)	GAUGE PRESSURE (P.S.I.)	JACK* THRUST (LBS).	NOTES - FAILURE MODE
.027	400	5,300	
.071	800	10,600	
.120	1200	15,900	
.179	1600	21,200	
.225	2000	26,500	
.266	2400	31,800	
.340	2800	37,100	
.440	3200	42,400	
.526	3600	47,700	
.609	4000	53,000	
.698	4400	58,300	
.821	4800	63,600	
			all deflection was result of deformation of bolt. no sign of failure of bolt, only deformation.

\*JACK THRUST EQUAL SHEAR LOAD ON INSERT.

JACK THRUST (LBS) = GAUGE PRESSURE (P.S.I.) TIMES 13.25JACK: EQUIPMENT NUMBER RCH 606PRESSURE GAUGE: M&TE NUMBER 1821DUE DATE: 9 June 83DIAL GAUGE: M&TE NUMBER 2094DUE DATE: 20 June 83

PERFORMED BY:


WITNESSED BY:

E.C. Dillith  
3-22-83  
DATE









V. J. R. S. 3-22-83  
QA REPRESENTATIVE DATE

### APPENDIX 3

#### LOAD-DEFLECTION CURVES



DATE	NAME	AGE	UNITED STATES
1	One young sheep	1	One young sheep
2	1	1	1
3	1	1	1
4	1	1	1
5	1	1	1
6	1	1	1
7	1	1	1
8	1	1	1
9	1	1	1
10	1	1	1
11	1	1	1
12	1	1	1
13	1	1	1
14	1	1	1
15	1	1	1
16	1	1	1
17	1	1	1
18	1	1	1
19	1	1	1
20	1	1	1
21	1	1	1
22	1	1	1
23	1	1	1
24	1	1	1
25	1	1	1
26	1	1	1
27	1	1	1
28	1	1	1
29	1	1	1
30	1	1	1
31	1	1	1
32	1	1	1
33	1	1	1
34	1	1	1
35	1	1	1
36	1	1	1
37	1	1	1
38	1	1	1
39	1	1	1
40	1	1	1
41	1	1	1
42	1	1	1
43	1	1	1
44	1	1	1
45	1	1	1
46	1	1	1
47	1	1	1
48	1	1	1
49	1	1	1
50	1	1	1
51	1	1	1
52	1	1	1
53	1	1	1
54	1	1	1
55	1	1	1
56	1	1	1
57	1	1	1
58	1	1	1
59	1	1	1
60	1	1	1
61	1	1	1
62	1	1	1
63	1	1	1
64	1	1	1
65	1	1	1
66	1	1	1
67	1	1	1
68	1	1	1
69	1	1	1
70	1	1	1
71	1	1	1
72	1	1	1
73	1	1	1
74	1	1	1
75	1	1	1
76	1	1	1
77	1	1	1
78	1	1	1
79	1	1	1
80	1	1	1
81	1	1	1
82	1	1	1
83	1	1	1
84	1	1	1
85	1	1	1
86	1	1	1
87	1	1	1
88	1	1	1
89	1	1	1
90	1	1	1
91	1	1	1
92	1	1	1
93	1	1	1
94	1	1	1
95	1	1	1
96	1	1	1
97	1	1	1
98	1	1	1
99	1	1	1
100	1	1	1









This is a temporary facility, non-safety-related

TYPEAL SECTION  
N. V. O.

[illegible]



DATE	NO	3 HOP	SHARE	ENTN	NOTES - SPEC
			ST		
A	1	One Amdy Shaver	1	1	One Amdy Shaver
	2	1	1	1	1
	3	1	1	1	1
	4	1	1	1	1
	5	1	1	1	1
B	6	One Amdy Shaver	1	1	One Amdy Shaver
	7	1	1	1	1
	8	1	1	1	1
	9	1	1	1	1
	10	1	1	1	1
C	11	One Amdy Shaver	1	1	One Amdy Shaver
	12	1	1	1	1
	13	1	1	1	1
	14	1	1	1	1
	15	1	1	1	1
D	16	One Amdy Shaver	1	1	One Amdy Shaver
	17	1	1	1	1
	18	1	1	1	1
	19	1	1	1	1
	20	1	1	1	1
E	21	One Amdy Shaver	1	1	One Amdy Shaver
	22	1	1	1	1
	23	1	1	1	1
	24	1	1	1	1
	25	1	1	1	1
F	26	One Amdy Shaver	1	1	One Amdy Shaver
	27	1	1	1	1
	28	1	1	1	1
	29	1	1	1	1
	30	1	1	1	1
G	31	One Amdy Shaver	1	1	One Amdy Shaver
	32	1	1	1	1
	33	1	1	1	1
	34	1	1	1	1
	35	1	1	1	1
H	36	One Amdy Shaver	1	1	One Amdy Shaver
	37	1	1	1	1
	38	1	1	1	1
	39	1	1	1	1
	40	1	1	1	1
I	41	One Amdy Shaver	1	1	One Amdy Shaver
	42	1	1	1	1
	43	1	1	1	1
	44	1	1	1	1
	45	1	1	1	1
J	46	One Amdy Shaver	1	1	One Amdy Shaver
	47	1	1	1	1
	48	1	1	1	1
	49	1	1	1	1
	50	1	1	1	1
K	51	One Amdy Shaver	1	1	One Amdy Shaver
	52	1	1	1	1
	53	1	1	1	1
	54	1	1	1	1
	55	1	1	1	1
L	56	One Amdy Shaver	1	1	One Amdy Shaver
	57	1	1	1	1
	58	1	1	1	1
	59	1	1	1	1
	60	1	1	1	1
M	61	One Amdy Shaver	1	1	One Amdy Shaver
	62	1	1	1	1
	63	1	1	1	1
	64	1	1	1	1
	65	1	1	1	1
N	66	One Amdy Shaver	1	1	One Amdy Shaver
	67	1	1	1	1
	68	1	1	1	1
	69	1	1	1	1
	70	1	1	1	1
O	71	One Amdy Shaver	1	1	One Amdy Shaver
	72	1	1	1	1
	73	1	1	1	1
	74	1	1	1	1
	75	1	1	1	1
P	76	One Amdy Shaver	1	1	One Amdy Shaver
	77	1	1	1	1
	78	1	1	1	1
	79	1	1	1	1
	80	1	1	1	1
Q	81	One Amdy Shaver	1	1	One Amdy Shaver
	82	1	1	1	1
	83	1	1	1	1
	84	1	1	1	1
	85	1	1	1	1
R	86	One Amdy Shaver	1	1	One Amdy Shaver
	87	1	1	1	1
	88	1	1	1	1
	89	1	1	1	1
	90	1	1	1	1
S	91	One Amdy Shaver	1	1	One Amdy Shaver
	92	1	1	1	1
	93	1	1	1	1
	94	1	1	1	1
	95	1	1	1	1
T	96	One Amdy Shaver	1	1	One Amdy Shaver
	97	1	1	1	1
	98	1	1	1	1
	99	1	1	1	1
	100	1	1	1	1



TRIPAL 81570N

RECEIVED MAY 15 1968

**This is a temporary facility, non-safety-related**

[illegible]


ATTACHMENT B

TEST REPORT


SHEAR AND TENSION LOADING  
OF  
RICHMOND INSERTS  
1 1/2-INCH TYPE EC-6W  
1-INCH TYPE EC-2W

APRIL 19, 1984

Prepared by

  
S.G. McBee  
Civil Engineer

Approved by

 P.E.  
R.M. Kissinger P.E.  
Project Civil Engineer

## TABLE OF CONTENTS

### 1.0 REFERENCES

### 2.0 GENERAL

#### 2.1 DEFINITIONS

#### 2.2 PURPOSE AND SCOPE

#### 2.3 RESPONSIBILITY

#### 2.4 TEST APPARATUS

##### 2.4.1 EMBEDMENTS

##### 2.4.2 SHEAR TEST APPARATUS

##### 2.4.3 TENSION TEST APPARATUS

##### 2.4.4 COMBINED SHEAR AND TENSION TEST APPARATUS

### 3.0 TEST PROCEDURE

### 4.0 RESULTS

#### 4.1 1 1/2-INCH RICHMOND INSERTS

##### 4.1.1 SHEAR TESTS

##### 4.1.2 TENSION TESTS

##### 4.1.3 COMBINED SHEAR AND TENSION TESTS

#### 4.2 1-INCH RICHMOND INSERTS

##### 4.2.1 SHEAR TESTS

##### 4.2.2 TENSION TESTS

##### 4.2.3 COMBINED SHEAR AND TENSION TESTS

### 5.0 CONCLUSIONS

## TABLE OF CONTENTS (Cont.)

### 6.0 APPENDICES

APPENDIX 1 - DRAWING NO. FSC-00464 SHT. 1, 2 & 3

APPENDIX 2 - CONCRETE COMPRESSIVE TEST REPORT

TEST DATA SHEETS

APPENDIX 3 - LOAD-DEFLECTION CURVES

APPENDIX 4 - PICTURES OF ACTUAL TEST APPARATUS



## TEST REPORT

### SHEAR AND TENSION LOADING

OF

RICHMOND INSERTS

1 1/2-INCH TYPE EC-6W

AND

1-INCH TYPE EC-2W

---

#### 1.0 REFERENCES

- A CP-EP-13.0 Test Control
- B CP-EI-13.0-13 1 1/2" and 1" Richmond Insert Shear and Tension Tests

#### 2.0 GENERAL

##### 2.1 DEFINITIONS

Ultimate Load - The load applied to the specimen which caused a physical rupture of the specimen.

Failure Load - The load applied to the specimen beyond which, deflections increased considerably without substantial increase in the applied load.

##### 2.2 PURPOSE AND SCOPE

These tests were performed to determine the characteristics of 1 1/2-Inch Type EC-6W and 1-Inch Type EC-2W Richmond Inserts when installed in concrete representative of that used in the power block structures at CPSES. The test specimens were subjected to shear, tension, and combined shear and tension loadings. The strength, deflections, and type of deformations produced by these loadings were the qualities to be determined.

## 2.3 RESPONSIBILITY

The tests were performed under the direction of the CP Project Civil Engineer. Witnesses to the tests were: A TUGCO site Quality Assurance representative and other site engineering personnel.

## 2.4 TEST APPARATUS

### 2.4.1 CONCRETE SLAB & EMBEDMENTS


The arrangement and details of the test apparatus are shown on Drawing No. FSC-00464, Sheet 1, 2 and 3, which are included in Appendix 1 to this report. (Note that only MK C-14, C-15, C-16 and Assembly 'D' on Sheet 1 were used in this test.) The insert specimens tested were taken at random from the Constructor's stock on site and therefore, were representative of those installed in the plant structures. They were placed in a concrete slab cast specifically for these tests and which was composed of materials and reinforcement similar to those elements of the plant buildings. The concrete used was based on having a minimum design strength of 4000 pounds per square inch at 28 days. The laboratory test report on the concrete of which this slab is composed is included here in Appendix *X.2.* *WJ/94*  
*mas*

### 2.4.2 SHEAR TEST APPARATUS

An apparatus for applying shear loads to the specimens was designed and built on site. This facility employed a 60-ton capacity, manually operated hydraulic ram whose thrust against a cross head was transmitted by tension rods to a 1 1/2-inch thick shear plate bolted to the insert specimen. The base reaction of the jack was transmitted through a structural steel "bridge" to the outer face of the concrete test slab. This arrangement, as shown in Appendix 1, provided a horizontal shear load on the vertically positioned insert without producing secondary or reactive concrete stresses in the vicinity of the specimen. Ram thrust was determined by multiplying the fluid pressure (PSI), as indicated by a calibrated gauge on the pump, by a number equal to the ram piston area in square inches. Deflections were measured by a calibrated dial indicator mounted on a remotely anchored bracket and with its spring loaded probe in contact with a lug welded to the shear plate directly behind the bolt head or threaded rod.

### 2.4.3 TENSION TEST APPARATUS

An apparatus for applying tension loads to the specimens was also designed and built on site. This facility employed a 60-ton capacity, manually operated hydraulic ram which serves as an end loading on a built-up steel beam. The other end of the beam was bearing against a well-supported round bar which served as a fulcrum and provided the other end reaction of the beam when the jack was operated to load the specimen. A threaded rod protruded through the beam at mid-span, through a nut and bearing plate on the beam with the opposite end threaded into the Richmond Insert. This arrangement caused the load on the rod to be equal to twice the force applied to the jack. Location of the base plates for the reactions of the beam provided clearance from the insert of at least 4 times the overall insert height; i.e., at least 39 1/2 inches for the 1 1/2 inch inserts and 23 inches for the 1 inch inserts. Ram thrust was determined by multiplying the fluid pressure (PSI), as indicated by a calibrated gauge on the pump, by a number equal to the ram piston area in square inches. Deflections were measured by a calibrated dial indicator mounted on a remotely anchored bracket and with its spring loaded probe in contact with a bracket which was securely clamped to the nut on the threaded rod, as shown in the sketch below.



#### 2.4.4 COMBINED SHEAR AND TENSION TEST

The apparatus for the combined shear and tension test utilized the same equipment as that used on the individual shear and tension tests. For the shear portion, the equipment was set up identically to the individual shear test. For the tension portion, the equipment was arranged in a slightly different fashion. The hydraulic ram was not placed under the end of the beam, but instead, on the center of the beam on top. The ram thrust was applied directly to the threaded rod, which passed through the center of the ram, by means of a plate which was placed on top of the ram. The base reaction was resisted by the tension beam, loading which was supported by two wide flange stands at sufficient distance from the insert so as not to induce secondary or reactive concrete stresses in the vicinity of the specimen. This arrangement caused the load on the rod to be equal to the ram thrust. Both rams (one applying tension and one applying shear) were operated by a single hand pump with a calibrated pressure gauge. In this fashion, the shear and tension loads applied to the test specimen would be equal at all times.

#### 3.0 TEST PROCEDURE

In performance of all of the tests, inserts were cleaned of concrete mortar and other trash that would affect bolt thread engagement. A new bolt (A-490) or threaded rod (SA-193 Grade B7) was used for each insert. The fasteners were all tightened "snug tight". The application of all loads was applied by the ram by operation of the manual hydraulic pump. As the load increased from zero (0), indications of fluid pressure (later converted to load) and simultaneous bolt head deflection were read at regular intervals. These intervals were at 400 PSI on the pressure gauge, corresponding to 5300 pounds thrust with the exception of the direct tension tests. On the direct tension test, these intervals were at 200 PSI on the pressure gauge, which also corresponded to 5300 pounds thrust on the specimen due to the configuration used. The load as indicated by these gauge pressures was maintained as constant as possible for a period of two (2) minutes. At the end of this time period, the deflection was again observed and noted. Load application on each specimen was carried out until ultimate failure of the specimen occurred (except specimen no. 1, which was tested in shear). At this point, observations were made of the condition of the specimens and the failure mode.



## 4.0 RESULTS

## 4.1 1 1/2-INCH RICHMOND INSERTS

## 4.1.1 SHEAR TESTS

As can be seen on the test data sheets, the ultimate load applied to the specimens ranged from 90,100 lbs. to 106,000 lbs.. The failure loads ranged from 84,800 lbs. to 106,000 lbs.. All bolts sheared abruptly (except specimen #1; test was halted prior to ultimate failure), with minor spalling of the concrete on the compression side of the Richmond Insert. All five (5) specimens were utilizing A-90 bolts.

<u>SPECIMEN NO.</u>	<u>ULTIMATE LOAD (lbs)</u>	<u>FAILURE LOAD (lbs)</u>
1	90,100	84,800
2	95,400	90,100
3	95,400	90,100
4	106,000	100,700
5	106,000	106,000
Average	98,580	94,340

Using the allowable insert loads given in specification 2323-SS-30 for 1 1/2-inch Richmond Inserts, the factor of safety is determined.

Allowable Shear = 27.0<sup>k</sup>

Factor of Safety (F.S.) =  $\frac{\text{Average Failure Ld.}}{\text{Design Allowable Ld.}}$

<u>SPECIMEN NO.'s</u>	<u>AVERAGE FAILURE LOAD (k)</u>	<u>FACTOR OF SAFETY</u>
1 thru 5	94.34	$\frac{94.34}{27.0} = 3.49$

#### 4.1.2 TENSION TESTS

The ultimate load applied to the tension test specimens ranged from 87,650 lbs. to 114,150 lbs.. The failure loads ranged from 87,650 lbs. to 108,850 lbs.. The failure mode for specimens 11 and 12 was by stripping the threads between the threaded rod and the Richmond Insert. Specimen 13 failed in the Richmond Insert by a failure of the welds between the axial strut rods to the upper threaded coil. Specimens 14 and 15 failed by concrete shear cone failures. All specimens were utilizing SA-193 Grade B7 threaded material.

<u>SPECIMEN NO.</u>	<u>ULTIMATE LOAD</u>	<u>FAILURE LOAD</u>
11	106,200	103,550
12	114,150	108,850
13	114,150	108,850
14	87,650	87,650
15	100,900	100,900
Average	104,610	101,960

Allowable Tension = 31.3k

Factor of Safety (F.S.) =  $\frac{\text{Average Failure Ld.}}{\text{Design Allowable Ld.}}$

<u>SPECIMEN NO.'s</u>	<u>AVERAGE FAILURE LOAD (k)</u>	<u>FACTOR OF SAFETY</u>
11 thru 15	101.96	101.96/31.3 = 3.26

#### 4.1.3 COMBINED SHEAR AND TENSION TESTS

The shear and tension loads applied to the specimens under this loading condition are equal and the ultimate loads ranged from 60,950 lbs. to 68,900 lbs.. The failure loads ranged from 58,300 lbs. to 67,575 lbs.. Specimens 6 through 9 failed by an abrupt shearing of the threaded rod. There was some deformation of the rod in bending at the shear zone (ranging for 20° to 45° bend). Upper insert washer moved from 1/2 inch to 3/4 inch with some concrete spalling on the compression side of the insert. Specimen 10 failed by stripping the threads between the threaded rod and the insert. This failure lifted the upper insert washer from the struts, but the insert remained in place.

<u>SPECIMEN NO.</u>	<u>ULTIMATE LOAD (lbs)</u>	<u>FAILURE LOAD (lbs)</u>
6	68,900	67,575
7	67,575	67,575
8	60,950	58,300
9	61,613	61,613
10	64,925	62,275
Average	64,793	63,468

Allowable Tension = 31.3k

Allowable Shear = 27.0k

Factor of Safety (F.S.)

$$\left( \frac{\text{Average Failure Tension}}{\text{Design Allowable Tension} \times \text{F.S.}} \right)^{4/3} + \left( \frac{\text{Average Failure Shear}}{\text{Design Allowable Shear} \times \text{F.S.}} \right)^{4/3} = 1.$$

<u>SPECIMEN NO's.</u>	<u>TENSION AND SHEAR AVERAGE FAILURE LOAD (k)</u>	<u>FACTOR OF SAFETY</u>
6 thru 10	63.47	$\left( \frac{63.47}{31.3 \times \text{F.S.}} \right)^{4/3} + \left( \frac{63.47}{27.0 \times \text{F.S.}} \right)^{4/3} = 1.0$ <p>F.S. = 3.68</p>

## 4.2 1-INCH RICHMOND INSERTS

### 4.2.1 SHEAR TESTS

From the test data sheets, the ultimate load applied to the specimens ranged from 39,750 lbs. to 50,350 lbs.. The failure loads ranged from 37,100 lbs. to 42,400 lbs.. Specimens 16 thru 19 failed by shear failure of the A-490 bolt. The top portion of the inserts deflected from 1/8 inch to 7/8 inch with some spalling on the compression side of the insert. Specimen 16 showed some rotation of the top of the insert. Specimen 17 and 18 showed no apparent sign of rotation. Specimen 19 failed by breaking the weld between the upper coil and the struts. The bolt then failed in bending after rotating with the upper portion of the coil. Specimen 20 failed by crushing the concrete on the compression side of the insert. The insert then rotated intact and the bolt ultimately failed in bending.

<u>SPECIMEN NO.</u>	<u>ULTIMATE LOAD (lbs)</u>	<u>FAILURE LOAD (lbs)</u>
16	46,375	42,400
17	43,050	37,100
18	50,350	42,400
19	46,375	42,400
20	39,750	37,100
Average	45,182	40,280

Allowable Shear = 11.5k

Factor of Safety (F.S.) =  $\frac{\text{Average Failure Ld.}}{\text{Design Allowable Ld.}}$

<u>SPECIMEN NO.'s.</u>	<u>Average Failure Load (k)</u>	<u>Factor of Safety</u>
16 thru 20	40.28	40.28/11.5 = 3.50

#### 4.2.2 TENSION TESTS

The ultimate load applied to the specimens ranged from 41,270 lbs. to 43,920 lbs.. The failure loads ranged from 39,950 lbs. to 43,920 lbs.. Specimens 26, 28 and 29 failed by concrete shear cone failure. Specimens 27 and 30 failed by Richmond Insert failure. The inserts failed by a failure of the welds between the struts and the lower coil. There was some surface spalling associated with these failures.

<u>SPECIMEN NO.</u>	<u>ULTIMATE LOAD (lbs)</u>	<u>FAILURE LOAD (lbs)</u>
26	42,600	42,600
27	43,920	43,920
28	42,600	39,950
29	42,600	39,950
30	41,270	39,950
Average	42,598	41,276



Allowable Tension = 11.5k

Factor of Safety (F.S.) =  $\frac{\text{Average Failure Ld.}}{\text{Design Allowable Ld.}}$

<u>SPECIMEN NO's.</u>	<u>AVERAGE FAILURE LOAD (k)</u>	<u>FACTOR OF SAFETY</u>
26 thru 30	41.276	41.276/11.5 = 3.59

#### 4.2.3 COMBINED SHEAR AND TENSION TESTS

The shear and tension loads applied to the specimens under this loading condition are equal and the ultimate loads ranged from 27,825 lbs. to 30,475 lbs.. The failure loads ranged from 27,825 to 29,150 lbs.. Specimens 21 thru 25 failed abruptly due to shear failure of the threaded rod. All inserts remained intact with only surface spalling of the concrete.

<u>SPECIMEN NO.</u>	<u>ULTIMATE LOAD (lbs)</u>	<u>FAILURE LOAD (lbs)</u>
21	27,825	27,825
22	29,150	29,150
23	30,475	29,150
24	29,150	27,825
25	28,487	27,825
Average	29,017	28,355

Allowable Tension = 11.5k

Allowable Shear = 11.5k

Factor of Safety (F.S.)

$$\left( \frac{\text{Average Failure Tension}}{\text{Design Allowable Tension} \times \text{F.S.}} \right)^{4/3} + \left( \frac{\text{Average Failure Shear}}{\text{Design Allowable Shear} \times \text{F.S.}} \right)^{4/3} = 1.0$$

<u>SPECIMEN NO's</u>	<u>TENSION AND SHEAR AVERAGE FAILURE LOAD (k)</u>	<u>FACTOR OF SAFETY</u>
21 thru 25	28,355	$\left( \frac{28.36}{11.5 \times \text{F.S.}} \right)^{4/3} + \left( \frac{28.36}{11.5 \times \text{F.S.}} \right)^{4/3} = 1.0$ F.S. = 4.15


## 5.0 CONCLUSIONS

These test results show that the performance capabilities of the 1 1/2-inch type EC-6W and the 1-inch type EC-2W Richmond Inserts in shear, tension and combined shear and tension exceed the design allowable by a ratio of more than 3 to 1. These conclusions are valid for the design allowables shown in Specification 2323-SS-30, based on a spacing of the Richmond Inserts such that a full shear cone can develop.

Based on this test, the design allowables for shear, tension and combined shear and tension are acceptable for use without further investigation or additional calculations. Richmond's recommendation of a minimum safety factor of 3 has been complied with.

APPENDIX 1

DRAWING NO. FSC-00464 SHT. 1, 2 & 3



**SHOP BILL**


ITEM	QTY	UNIT	PRICE	TOTAL
1. Cast Iron Base	1	EA	10.00	10.00
2. Cast Iron Cover	1	EA	10.00	10.00
3. Cast Iron Frame	1	EA	10.00	10.00
4. Cast Iron Flange	1	EA	10.00	10.00
5. Cast Iron Gasket	1	EA	10.00	10.00
6. Cast Iron Bolt	1	EA	10.00	10.00
7. Cast Iron Nut	1	EA	10.00	10.00
8. Cast Iron Washer	1	EA	10.00	10.00
9. Cast Iron Seal	1	EA	10.00	10.00
10. Cast Iron Pin	1	EA	10.00	10.00
11. Cast Iron Key	1	EA	10.00	10.00
12. Cast Iron Shim	1	EA	10.00	10.00
13. Cast Iron Gasket	1	EA	10.00	10.00
14. Cast Iron Bolt	1	EA	10.00	10.00
15. Cast Iron Nut	1	EA	10.00	10.00
16. Cast Iron Washer	1	EA	10.00	10.00
17. Cast Iron Seal	1	EA	10.00	10.00
18. Cast Iron Pin	1	EA	10.00	10.00
19. Cast Iron Key	1	EA	10.00	10.00
20. Cast Iron Shim	1	EA	10.00	10.00

**FOR OFFICE AND  
ENGINEERING USE ONLY**


SPECIMEN INSTALLATION APPARATUS REAS. SERVICE, INC. 1000 N. 10TH ST. ST. LOUIS, MO. 63101	DRAWING NO. 1000	SCALE 1/4" = 1"	DATE 10/1/54	DESIGNED BY J. E. B.	CHECKED BY J. E. B.	APPROVED BY J. E. B.
--	---------------------	--------------------	-----------------	-------------------------	------------------------	-------------------------




~~CONFERRING USE OF~~



# ENGINEERING CO.




PLAN VIEW  
RICHMOND BRACKET - TEN 2000 TONS




ELEVATION VIEW


THE BRACKET SHALL BE  
MADE OF STEEL



PLAN VIEW - GALVANNE SHEET - CORRODED BRACKET - TEN 2000 TONS



ELEVATION VIEW



PLAN VIEW

THIS BRACKET LAYOUTS ARE NON-SPECIFIC RELATED - (100-1)

PROJECT NO. 100-1 DATE 10-1-54 DRAWN BY J. L. BROWN CHECKED BY J. L. BROWN APPROVED BY J. L. BROWN		TITLE RICHMOND BRACKET TESTS ENGINEER J. L. BROWN F.S.C. 100-1-1	
CLIENT TEXAS UTILITIES SERVICES, INC. 100-1-1 100-1-1 100-1-1		PROJECT NO. 100-1 100-1 100-1	
LOCATION GLEN ROSA, TEXAS 100-1-1 100-1-1 100-1-1		SCALE 1" = 1'-0" 1" = 1'-0" 1" = 1'-0"	
DRAWN BY J. L. BROWN 100-1-1 100-1-1 100-1-1		CHECKED BY J. L. BROWN 100-1-1 100-1-1 100-1-1	
APPROVED BY J. L. BROWN 100-1-1 100-1-1 100-1-1		DATE 10-1-54 10-1-54 10-1-54	

ALL DIMENSIONS SHALL BE IN INCHES TO NEAREST 1/16"  
 UNLESS OTHERWISE SPECIFIED

APPENDIX 2

CONCRETE COMPRESSIVE TEST REPORT

## COMANCHE PEAK SES

PORT ON COMPRESSIVE TESTS OF CONCRETE  
PROCEDURE QT-QP-16.1-412-29-84  
POUR NO 017-9834-001  
CYL. SET NO 2473  
(TEST BLOCK)

MIX	COMPLETE DATA AS APPLICABLE FROM BATCH TICKET	(W) MOIST AGGR	F.A.	H <sub>2</sub> O F.A.	C.A.	H <sub>2</sub> O C.A.	TOTAL WATER/BATCH	TYPE OF CURING
	CEMENT / CU YD	H <sub>2</sub> O ADDED	H <sub>2</sub> O/CEMENT: RATIO	AIR CU YD	TOTAL AIR	SPECIFIED DESIGN STRENGTH		
MATERIALS	BRAND OF CEMENT	TYPE OF CEMENT	BRAND OF AIR ENTRAINING ADMIXTURE	BRAND OF WATER REDUCING ADMIXTURE	MAX SIZE C.A.			
	SOURCE C.A.	SP OR C.A.	SOURCE F.A.	SP OR F.A.	FINENESS MODULUS F.A.			
SAMPLING	TYPE OF MIXING	BATCH LOAD	TICKET NO.	SAMPLE TAKEN AT:				
	METHOD OF PLACING	RUMP	BUCKET	DATE SAMPLED	HOUR	WEATHER	AIR TEMP	CONC. TEMP
	BUGGIES	BELT	CHUTE	2-29-84	1030 AM	Clear	46°	60°
	TIME OF MIXING AT CENTRAL PLANT	UNIT WT. CU. FT.	MIX ID.	SPECIMEN TAKEN BY	SPECIMEN CAST BY	AIR		
	70 REV MIN	144.36 LBS	132	BIRCHFIELD	RG-00-ZTS	5.0%		
	CYLINDER ID.	AGE	MEASURED DIA. IN.	AVG. DIA. IN.	DATE CAPPED	CAPPED BY	TIME TESTED	DATE TESTED
LAB CURED	2473A	7	5.980	5.990	3-6-84	De	0710	3-7-84
	2473B	7	6.001	6.021	3-6-84	De	0704	3-7-84
	2473C	28	5.978	6.002	3-23-84	De	0702	3-28-84
	2473D	28	6.006	6.008	3-23-84	De	0648	3-28-84
	2473E	28	6.001	6.002	3-23-84	De	0650	3-28-84
	2473F	28	5.991	6.004	3-23-84	De	0656	3-28-84
FIELD CURED	NA							
	NA							
DATE & TIME STRIPPED		REMARKS						
3-1-84 9:15 PM								

CURING CONTROL TEST RESULTS  
FOR 28 DAY BREAK

## LABORATORY CURED CYLINDERS

STRENGTH (PSI) 5430 (C)  
5495 (D)  
 1 (C) + (D) - (C) + (D) = 0.91 \*

## FIELD CURED CYLINDERS

STRENGTH (PSI) 4930 (C)  
4980 (D)  
 2 (C) + (D) + 2 = 4955 \*

\* NOTE: (1) ABOVE MUST BE EQUAL TO OR GREATER THAN 0.85; OR (2) ABOVE NEED NOT EXCEED THE DESIGN STRENGTH BY MORE THAN 300 PSI EVEN THOUGH THE 0.85 CRITERION IS NOT MET

WIDENOMETER OR CALIPERS NO M.T. 1292  
 COMPRESSION MACHINE NO M.B.T. 307  
 CAPPING MOLD NO W.T. 1102

7 DAY PREPARED BY W.C. CHECKED BY TAS  
 28 DAY PREPARED BY C.W. CHECKED BY TAS

IGN ENGINEERS COMMENTS (IF APPLICABLE)

See: Log  
 TUGCO, INC. 1/1/80



APPENDIX 2

TEST DATA SHEETS

## COMANCHE PEAK SES

## SHEAR TESTS

RICHMOND  $1\frac{1}{2}$ -INCH, TYPE EC-6W INSERTReference: CP-EI-13.0  $\pm 13$  psiSpecimen Number: 1Bolt Spec: A-490Date: 3 Apr 84

(First insert @ west end of conc. slab)

DEFLECTION (IN.)		GAUGE PRESSURE (P.S.I.)	JACK * THRUST (Lbs.)	NOTES-FAILURE MODE
INITIAL	AFTER 2-MIN.			
0.003	0.003	400	5300	
.032	.035	800	10600	
.060	.060	1200	15900	
.076	.079	1600	21200	
.095	.098	2000	26500	
.111	.116	2400	31800	
.128	.132	2800	37100	
.144	.150	3200	42400	
.160	.167	3600	47700	
.178	.185	4000	53000	
.196	.206	4400	58300	
.220	.233	4800	63600	
.250	.264	5200	68900	
.277	.297	5600	74200	
.304	.348	6000	79500	Bolt deformed.
.380	.429	6400	84800	Crushing of concrete was
.510	1.125	6800	90100	principal failure. No increase
				in load with increased deflec-
				tion. Did not lead to destructic
				Burned off bolt head for removal. Insert stayed fast
				in concrete

\* Jack Thrust equal Shear Load on Insert.

Jack Thrust (Lbs.) = Gauge Pressure (PSI) x 13.25Jack:.....Equipment Number RCN 606Pressure Gauge: M & TE Number 2355Dial Gauge:.....M & TE Number 2949Due Date: 16 Apr 84Due Date: 29 Apr 84

Performed By:

Witnessed By:

J.C. Gilbreth 3 April 84  
 Name Date

Robert Pritchard 4-3-84  
 QA Representative Date

COMANCHE PEAK SES  
SHEAR TESTS

RICHMOND  $\frac{1}{2}$ -INCH, TYPE EC-61V INSERT

Reference: CP-EI-13.0 ~~7~~ 18, PCB

Specimen Number: 2  
(2nd from west end)


Bolt Spec: A-490

Date: 4 April 84

DEFLECTION (IN.)		GAUGE PRESSURE (P.S.I.)	JACK * THRUST (Lbs.)	NOTES-FAILURE MODE
INITIAL	AFTER 2-MIN.			
0.002	0.002	400	5,300	
.021	.022	800	10,600	
.034	.036	1200	15,900	
.049	.051	1600	21,200	
.063	.066	2000	26,500	
.080	.083	2400	31,800	
.096	.102	2800	37,100	
.115	.121	3200	42,400	
.133	.142	3600	47,700	
.157	.166	4000	53,000	
.180	.192	4400	58,300	
.208	.217	4800	63,600	
.237	.247	5200	68,900	
.263	.276	5600	74,200	
.293	.314	6000	79,500	
.338	.370	6400	84,800	
.480	.555	6800	90,100	
.770	1.110	7200	95,400	Bolt sheared abruptly. Concrete spalled on compression side of ins. approx 1 1/2" deep, running out to zero @ 7" away. Small approx 6" wide near insert.

\* Jack Thrust equal Shear Load on Insert.  
Jack Thrust (Lbs.) = Gauge Pressure (PSI) x 13.25  
Jack:.....Equipment Number RCM 606  
Pressure Gauge: M & TE Number 29442355  
Dial Gauge:.....M & TE Number 2944

Due Date: 16 Apr 84  
Due Date: 29 Jun 84

  
Insert top defl.  
ed 8"

Performed By:

Witnessed By:

J. C. Hilbreth 4 April 84  
Name Date

Adrian Antyk 4-4-84  
QA Representative Date

COMANCHE PEAK SES  
SHEAR TESTS  
RICHMOND 1 1/2-INCH, TYPE EC-6W INSERT

Reference: CP-EI-13.0-~~X~~ 13 *per*

Specimen Number: 3 Bolt Spec: A-490 Date: 4 April 84  
(3rd from West End)

DEFLECTION (IN.)		GAUGE PRESSURE (P.S.I.)	JACK * THRUST (Lbs.)	NOTES-FAILURE MODE
INITIAL	AFTER 2-MIN.			
.004	.004	400	5300	
.002	.002	800	10600	
.003	.003	1200	15900	
.006	.007	1600	21200	
.012	.018	2000	26500	
.032	.036	2400	31800	
.049	.052	2800	37100	
.067	.069	3200	42400	
.078	.083	3600	47700	
.096	.107	4000	53000	
.126	.131	4400	58300	
.144	.154	4800	63600	
.174	.182	5200	68900	
.206	.218	5600	74200	
.242	.259	6000	79500	
.283	.315	6400	84800	
.365	.399	6800	90100	
.540	(1.2)	7200	95400	Bolt sheared abruptly. Concrete spalled 1" deep @ insert, tapering to zero depth @ 5" out (on compression side of insert). Insert deformed where visible (ins, H). Insert seemingly intact where still in concrete.

\* Jack Thrust equal Shear Load on Insert.

Jack Thrust (Lbs.) = Gauge Pressure (PSI) x 13.25

Jack:.....Equipment Number ACH 606

Pressure Gauge: M & TE Number 2355

Dial Gauge:.....M & TE Number 2949

Due Date: 16 Apr 84

Due Date: 29 Jun 84

Insert too  
deflected abt 5/16

Performed By:

Witnessed By:

J. C. Gillette 4 April 84  
Name Date

Andrew Pietryk 4-4-84  
QA Representative Date



COMANCHE PEAK SES  
SHEAR TESTS  
RICHMOND 1 1/2-INCH, TYPE EC-GW INSERT

Reference: CP-EI-13.0-X13 gcm

Specimen Number: 4 Bolt Spec: A-490 Date: 4 April '84  
(4<sup>th</sup> from West End)

DEFLECTION (IN.)		GAUGE PRESSURE (P.S.I.)	JACK * THRUST (Lbs.)	NOTES-FAILURE MODE
INITIAL	AFTER 2-MIN.			
.0005	.0005	400	5,300	
.003	.003	800	10,600	
.012	.013	1200	15,900	
.024	.026	1600	21,200	
.035	.038	2000	26,500	
.047	.048	2400	31,800	
.058	.059	2800	37,100	
.067	.070	3200	42,400	
.078	.081	3600	47,700	
.089	.092	4000	53,000	
.102	.1	4400		accidental opening of valve - Load returned
.107	.109	4800	58,300	
.116	.120	4800	63,600	
.128	.133	5200	68,900	
.142	.146	5600	74,200	
.156	.164	6000	79,500	
.173	.181	6400	84,800	
.292	.303	6800	90,100	
.315	.333	7200	95,400	
.360	.389	7600	100,700	
.552		8000	106,000	Bolt sheared abruptly. Concrete spall 1" deep @ insert to 0" @ 4" out. spall 8" wide

\* Jack Thrust equal Shear Load on Insert.

Jack Thrust (Lbs.) = Gauge Pressure (PSI) x 13.25

Jack:.....Equipment Number RCH 606

Pressure Gauge: M & TE Number 2355

Dial Gauge:.....M & TE Number 2949

Due Date: 16 Apr 84

Due Date: 24 Jun 84

Performed By:

Witnessed By:

J.C. Nibbeli 4 April 84  
Name Date

Adrian Ritzke 4-4-84  
QA Representative Date

Insert deflects about 1/4".

COMANCHE PEAK SES  
SHEAR TESTS

RICHMOND 1 1/2-INCH, TYPE      INSERT


Reference: CP-EI-13.0-~~13~~13 pch

Specimen Number: 5  
(5th from West End)

Bolt Spec: A-490

Date: 4 April 84

DEFLECTION (IN.)		GAUGE PRESSURE (P.S.I.)	JACK * THRUST (Lbs.)	NOTES-FAILURE MODE
INITIAL	AFTER 2-MIN.			
0.002	0.002	400	5300	
.004	.005	800	10600	
.013	.015	1200	15900	
.035	.037	1600	21200	
.057	.063	2000	26500	
.090	.094	2400	31800	
.117	.124	2800	37100	
.150	.157	3200	42400	
.176	.183	3600	47700	
.200	.209	4000	53000	
.223	.236	4400	58300	
.248	.261	4800	63600	
.276	.295	5200	68900	
.307	.322	5600	74200	
.338	.356	6000	79500	
.370	.389	6400	84800	
.408	.428	6800	90100	
.447	.479	7200	95400	
.506	.556	7600	100700	
.585		8000	106000	106000 Sheared abruptly. Concrete spall 1.1" @ Break 1" deep @ insert to 0" @ 4" out, 6" wide

\* Jack Thrust equal Shear Load on Insert.  
Jack Thrust (Lbs.) = Gauge Pressure (PSI) x 13.25 *also:  Insert top deflection 3/8"*  
Jack:.....Equipment Number RCH 608  
Pressure Gauge: M & TE Number 2355 Due Date: 16 Apr '84  
Dial Gauge:.....M & TE Number 2947 Due Date: 29 Jun '84

Performed By:

L.C. Gilketh 4 Apr 84  
Name Date

Witnessed By:

Adrian Pietryk 4-4-84  
QA Representative Date

COMANCHE PEAK SES  
COMBINED SHEAR & TENSION TESTS  
Richmond 1 1/2-Inch, Type SC-6W Insert  
Reference: CP-EI-13.04/17 Jan

Specimen Number: 6 (6" from wall)

Inserted Load Rod: A-193

Date: 10 April 64

Common	SHEAR			TENSION						Notes - Failure Mode	
	Gauge Press. (PSI)	Jack Thrust (Lb.)	Deflection (Inch)		Gauge Press. (PSI)	Jack Thrust (Lb.)	Net Jack Thrust (Lb.)	Insert Load (Lb.)	Deflection (Inch)		
			Init.	After 2-Min.					Init.		After 2-Min.
400	5300	0.007	0.007		5300				0.0015	0.0015	
800	10600	.023	.024		10600				.005	.005	
1200	15900	.091	.092		15900				.0085	.0105	
1600	21200	.062	.068		21200				.010	.019	
2000	26500	.088	.095		26500				.031	.034	
2400	31800	.146	.153		31800				.046	.048	
2800	37100	.192	.199	N/A	37100	N/A	N/A		.054	.056	
3200	42400	.236	.246		42400				.062	.0635	
3600	47700	.290	.304		47700				.0715	.074	
4000	53000	.339	.382		53000				.083	.087	
4250	56313	.420			56313						
4300	56975	.460			56975						
4400	58300	.475	.559		58300				.115	.139	
4500	59625		.58		59625						
4800	60950	.630			60950						

- 1- Jack Thrust = Shear Load on Insert.  
1- Jack Thrust (Lb.) = Gauge Pressure (PSI) x 18.25 for Shear Load.  
2- Jack Thrust (Lb.) = Gauge Pressure (PSI) x 13.65 for Tension Load.  
Total Wt. of Tension Load Beam = NA Lb.  
\*\* Net Jack Thrust = Total Thrust Minus 1/2 Wt. of Beam  
\*\*\* Insert Load = Net Jack Thrust - 2- 204

Shear Apparatus: Jack---Equipment No: ACH 608  
Pressure Gauge-MATE No: 2355 Due Date: 16 Apr 64  
Dial Gauge-MATE No: 2849 Due Date: 29 Apr 64  
Tension Apparatus: Jack-Equipment No: ACH 603T  
Pressure Gauge-MATE No: 2100 Due Date: 18 Apr 64  
Dial Gauge-MATE No: 2092 Due Date: 18 Apr 64

Performed By: J. C. Helbert 4-10-64  
Name Date

Witnessed by: John P. Kelly 4-13-64  
QA Representative Date



Page 1 of 1

Specimen Number: 6 (P. 2 of 2)

Inserted Load Rod: A-193

Date: 10 April '82

Gauge Press. (PSI)	SHEAR		TENSION					Notes - Failure Mode
	1- <sup>a</sup> Jack Thrust (lb.)	Deflection (inch) After 2-min.	Gauge Press. (PSI)	2- <sup>a</sup> Jack Thrust (lb.)	Net Jack Thrust (lb.)	3- <sup>a</sup> Insert Load (lb.)	Deflection (inch) After 2-min.	
4800	62600	.750		63600			.167	Abrupt shearing of Rod. Rod deformed in bending @ shear plane, carrying about washer same 1/2" horizontally.
5000	66250	.810		66250				
5100A	67575	.910		67575				
5200	68200	1.010		68900	4 1/4	N/A	.086	
5100	67575		N/A	67575				

1-0 Jack Thrust • Shear Load on Insert.

1.0 Jack Thrust (lb.) = Gauge Pressure (PSI)  $\times$  22.25" for Shear Load.

2.- Jack Thrust (lb.) = Gauge Pressure (PSI)  $\times$   $\frac{4.71 \times 2\pi}{1}$  for Tension Load.  
Total Up. of Tension Load Beam =  $\frac{1}{2}$  in.

~~Net-Jack-Thrust = Total-Thrust minus 1/2 Wt. of Beam.~~

\*\*\* Insert Load = Net Jack Thrust - 2. *PCB*

Shear Apparatus:

Equipment No. 25A 600  
Pressure Gauge-MATE No: 2355

Dial Gauge-MATE No: 2949 Due Date: 29 Dec '90

Jack-Equipment No: ACN 6037  
Pressure Gauge: ML No: 6037

Dial Gauge-MATE No: 2094 Due Date:

13

Performed By: J. C. Galt 4-10-89  
Name Date

Witnessed By: James Dietz 4-13-84



COMANCHE PEAK SES  
COMBINED SHEAR & TENSION TESTS  
Richmond 1 1/2-Inch, Type EC-CW Insert  
Reference: CP-EI-13.04-12924

Specimen Number: 7 (7th from west end)

Inserted Load Rod: A-193

Date: 11 April '84

SHEAR				TENSION						Notes - Failure Mode
Gauge Press. (PSI)	Jack Thrust (lb.)	Deflection (Inch)		Gauge Press. (PSI)	Jack Thrust (lb.)	Net Jack Thrust (lb.)	Insert Load (lb.)	Deflection (Inch)		
		Init.	After 2-Min.					Init.	After 2-Min.	
400	5300	0.000	0.000		5300			0.000	0.000	
800	10600	.002	.000		10600			.003	.003	
1200	15900	.023	.026		15900			.012	.012	
1600	21200	.041	.043		21200			.022	.023	
2000	26500	.070	.0765		26500			.039	.043	
2400	31800	.123	.133		31800			.063	.065	
2800	37100	.179	.186		37100			.084	.086	
3200	42400	.253	.256	N/A	42400	N/A	N/A	.102	.093	
3600	47700	.327	.327		47700			.117	.121	
4000	53000	.393	.397		53000			.132	.140	
4400	58300	.458	.459		58300			.165	.179	
4600	60950	.58			60950			.195		
4700	62275	.770			62275			.210		
4800	63600	.802	.846		63600			.206	.198	
4950	65588	.870			65588					
5000	66250	.900			66250					
5050	66913	1.15			66913					
5100	67575	1.200			67575					
		1.38								

vert. deflection sensor reversed direction due to fouling of bracket with bending rod.

\* Rod failed in shear. Top of insert deflected horizontally some 5/8". Rod distorted to some 30° from vert @ shear zone.

Concrete spalled slightly around insert cracks. Insert intact

Vert. deflection same reversed direction due to faulting of bracket with bending rod.  
Rod failed in shear. Top of insert deflected horizontally some 1/8". Rod distorted to some 30° from vert @ shear zone.  
Concrete spalled slightly around insert.  
Insert intact

- 1- Jack Thrust = Shear Load on Insert.  
1- Jack Thrust (lb.) = Gauge Pressure (PSI) x 13.25 for Shear Load.  
2- Jack Thrust (lb.) = Gauge Pressure (PSI) x 13.25 for Tension Load.  
Total Wt. of Tension Load Beam = N/A lb.  
Net Jack Thrust = Total Thrust Minus 1/2 Wt. of Beam.  
Insert Load = Net Jack Thrust x 2. QC #

Shear Apparatus: Jack---Equipment No: ACN 600  
Pressure Gauge-MATE No: 2355 Due Date: 16 Apr '84  
Dial Gauge-MATE No: 2749 Due Date: 29 Apr '84  
Tension Apparatus: Jack-Equipment No: ACN 603T  
Pressure Gauge-MATE No: 1000 Due Date: 16 Apr '84  
Dial Gauge-MATE No: 2094 Due Date: 18 Apr '84

Performed By: J. C. Helbock 4-11-84  
Name Date

Witnessed By: Adrian Dietrich 4-11-84  
QA Representative Date

**COMANCHE PEAK SES**  
**COMBINED SHEAR & TENSION TESTS**  
 Richmond  $\frac{1}{2}$  - Inch, Type EC-6W  
 Reference: CP-11-13.0-13908

Specimen Number: 8 (8th from middle) Inserted Load Rod: A-193 Date: 11 April 64

SHEAR			TENSION			Notes - Failure Mode	
Gauge Press. (PSI)	1-a Jack Thrust (lb.)	Deflection (Inch) After 2-Min.	Gauge Press. (PSI)	2-a Jack Thrust (lb.)	Net Jack Thrust (lb.)	Insert Load (lb.)	Deflection (Inch) After 2-Min.
700	5300	0.000		5300			0.000
800	10600	.021		10600			.001
1200	16900	.046		15900			.005
1600	21200	.066		21200			.008
2000	25500	.086		25500			.010
2400	29800	.106		29800			.012
2800	34100	.126		34100			.014
3200	38400	.146		38400			.016
3600	42700	.166		42700			.018
4000	47000	.186		47000			.020
4400	51300	.206		51300			.022
4800	55600	.226		55600			.024
5200	59900	.246		59900			.026
5600	64200	.266		64200			.028
6000	68500	.286		68500			.030
6400	72800	.306		72800			.032
6800	77100	.326		77100			.034
7200	81400	.346		81400			.036
7600	85700	.366		85700			.038
8000	90000	.386		90000			.040
8400	94300	.406		94300			.042
8800	98600	.426		98600			.044
9200	102900	.446		102900			.046
9600	107200	.466		107200			.048
10000	111500	.486		111500			.050
10400	115800	.506		115800			.052
10800	120100	.526		120100			.054
11200	124400	.546		124400			.056
11600	128700	.566		128700			.058
12000	133000	.586		133000			.060
12400	137300	.606		137300			.062
12800	141600	.626		141600			.064
13200	145900	.646		145900			.066
13600	150200	.666		150200			.068
14000	154500	.686		154500			.070
14400	158800	.706		158800			.072
14800	163100	.726		163100			.074
15200	167400	.746		167400			.076
15600	171700	.766		171700			.078
16000	176000	.786		176000			.080
16400	180300	.806		180300			.082
16800	184600	.826		184600			.084
17200	188900	.846		188900			.086
17600	193200	.866		193200			.088
18000	197500	.886		197500			.090
18400	201800	.906		201800			.092
18800	206100	.926		206100			.094
19200	210400	.946		210400			.096
19600	214700	.966		214700			.098
20000	219000	.986		219000			.100
20400	223300	1.006		223300			.102
20800	227600	1.026		227600			.104
21200	231900	1.046		231900			.106
21600	236200	1.066		236200			.108
22000	240500	1.086		240500			.110
22400	244800	1.106		244800			.112
22800	249100	1.126		249100			.114
23200	253400	1.146		253400			.116
23600	257700	1.166		257700			.118
24000	262000	1.186		262000			.120
24400	266300	1.206		266300			.122
24800	270600	1.226		270600			.124
25200	274900	1.246		274900			.126
25600	279200	1.266		279200			.128
26000	283500	1.286		283500			.130
26400	287800	1.306		287800			.132
26800	292100	1.326		292100			.134
27200	296400	1.346		296400			.136
27600	300700	1.366		300700			.138
28000	305000	1.386		305000			.140
28400	309300	1.406		309300			.142
28800	313600	1.426		313600			.144
29200	317900	1.446		317900			.146
29600	322200	1.466		322200			.148
30000	326500	1.486		326500			.150
30400	330800	1.506		330800			.152
30800	335100	1.526		335100			.154
31200	339400	1.546		339400			.156
31600	343700	1.566		343700			.158
32000	348000	1.586		348000			.160
32400	352300	1.606		352300			.162
32800	356600	1.626		356600			.164
33200	360900	1.646		360900			.166
33600	365200	1.666		365200			.168
34000	369500	1.686		369500			.170
34400	373800	1.706		373800			.172
34800	378100	1.726		378100			.174
35200	382400	1.746		382400			.176
35600	386700	1.766		386700			.178
36000	391000	1.786		391000			.180
36400	395300	1.806		395300			.182
36800	399600	1.826		399600			.184
37200	403900	1.846		403900			.186
37600	408200	1.866		408200			.188
38000	412500	1.886		412500			.190
38400	416800	1.906		416800			.192
38800	421100	1.926		421100			.194
39200	425400	1.946		425400			.196
39600	429700	1.966		429700			.198
40000	434000	1.986		434000			.200
40400	438300	2.006		438300			.202
40800	442600	2.026		442600			.204
41200	446900	2.046		446900			.206
41600	451200	2.066		451200			.208
42000	455500	2.086		455500			.210
42400	459800	2.106		459800			.212
42800	464100	2.126		464100			.214
43200	468400	2.146		468400			.216
43600	472700	2.166		472700			.218
44000	477000	2.186		477000			.220
44400	481300	2.206		481300			.222
44800	485600	2.226		485600			.224
45200	489900	2.246		489900			.226
45600	494200	2.266		494200			.228
46000	498500	2.286		498500			.230
46400	502800	2.306		502800			.232
46800	507100	2.326		507100			.234
47200	511400	2.346		511400			.236
47600	515700	2.366		515700			.238
48000	520000	2.386		520000			.240
48400	524300	2.406		524300			.242
48800	528600	2.426		528600			.244
49200	532900	2.446		532900			.246
49600	537200	2.466		537200			.248
50000	541500	2.486		541500			.250
50400	545800	2.506		545800			.252
50800	550100	2.526		550100			.254
51200	554400	2.546		554400			.256
51600	558700	2.566		558700			.258
52000	563000	2.586		563000			.260
52400	567300	2.606		567300			.262
52800	571600	2.626		571600			.264
53200	575900	2.646		575900			.266
53600	580200	2.666		580200			.268
54000	584500	2.686		584500			.270
54400	588800	2.706		588800			.272
54800	593100	2.726		593100			.274
55200	597400	2.746		597400			.276
55600	601700	2.766		601700			.278
56000	606000	2.786		606000			.280
56400	610300	2.806		610300			.282
56800	614600	2.826		614600			.284
57200	618900	2.846		618900			.286
57600	623200	2.866		623200			.288
58000	627500	2.886		627500			.290
58400	631800	2.906		631800			.292
58800	636100	2.926		636100			.294
59200	640400	2.946		640400			.296
59600	644700	2.966		644700			.298
60000	649000	2.986		649000			.300
60400	653300	3.006		653300			.302
60800	657600	3.026		657600			.304
61200	661900	3.046		661900			.306
61600	666200	3.066		666200			.308
62000	670500	3.086		670500			.310
62400	674800	3.106		674800			.312
62800	679100	3.126		679100			.314
63200	683400	3.146		683400			.316
63600	687700	3.166		687700			.318
64000	692000	3.186		692000			.320
64400	696300	3.206		696300			.322
64800	700600	3.226		700600			.324
65200	704900	3.246		704900			.326
65600	709200	3.266		709200			.328
66000	713500	3.286		713500			.330
66400	717800	3.306		717800			.332
66800	722100	3.326		722100			.334
67200	726400	3.346		726400			.336
67600	730700	3.366		730700			.338
68000	735000	3.386		735000			.340
68400	739300	3.406		739300			.342
68800	743600	3.426		743600			.344
69200	747900	3.446		747900			.346
69600	752200	3.466		752200			.348
70000	756500	3.486		756500			.350
70400	760800	3.506		760800			.352
70800	765100	3.526		765100			.354
71200	769400	3.546		769400			.356
71600	7737						

CONCRETE PEAR SES  
COMBINED SHEAR & TENSION TESTS  
Richmond 1/2-Inch, Type  $\frac{1}{2}$  Insert  
Reference: CP-EI-13.0-9-1200

Specimen Number: 9 (95 from road end)

Inserted Load Rod: A-193

Date: 11 April 68

Comments	SHEAR		TENSION					Notes - Failure Mode	
	1-a	2-b	Gauge Press.	Jack Thrust (lb.)	Deflection (Inch) After 2-Min.	Net Jack Thrust (lb.)	Insert Load (lb.)		Deflection (Inch) After 2-Min.
Gauge Press. (PSI)	400	5300	0.000	0.000	0.000	0.000	0.000	0.000	Break! Near failure of rod. Rod shear zone rotated about 45°. Struts on comp. & tension sides of insert broke loose from washer & welds. Washer moved 3/4" horizontally. Insert below washer appeared to be intact but threaded rod shd. be replaced.
	800	7000	0.002	0.002	0.002	0.002	0.002	0.002	
	1200	8700	0.005	0.005	0.005	0.005	0.005	0.005	
	1600	10400	0.007	0.007	0.007	0.007	0.007	0.007	
	2000	12100	0.009	0.009	0.009	0.009	0.009	0.009	
	2400	13800	0.010	0.010	0.010	0.010	0.010	0.010	
	2800	15500	0.011	0.011	0.011	0.011	0.011	0.011	
	3200	17200	0.013	0.013	0.013	0.013	0.013	0.013	
	3600	18900	0.015	0.015	0.015	0.015	0.015	0.015	
	4000	20600	0.016	0.016	0.016	0.016	0.016	0.016	
	4400	22300	0.018	0.018	0.018	0.018	0.018	0.018	
	4800	24000	0.020	0.020	0.020	0.020	0.020	0.020	
	5200	25700	0.022	0.022	0.022	0.022	0.022	0.022	
	5600	27400	0.024	0.024	0.024	0.024	0.024	0.024	
	6000	29100	0.026	0.026	0.026	0.026	0.026	0.026	
	6400	30800	0.028	0.028	0.028	0.028	0.028	0.028	
	6800	32500	0.030	0.030	0.030	0.030	0.030	0.030	
	7200	34200	0.032	0.032	0.032	0.032	0.032	0.032	
	7600	35900	0.034	0.034	0.034	0.034	0.034	0.034	
	8000	37600	0.036	0.036	0.036	0.036	0.036	0.036	
	8400	39300	0.038	0.038	0.038	0.038	0.038	0.038	
	8800	41000	0.040	0.040	0.040	0.040	0.040	0.040	
	9200	42700	0.042	0.042	0.042	0.042	0.042	0.042	
	9600	44400	0.044	0.044	0.044	0.044	0.044	0.044	
	10000	46100	0.046	0.046	0.046	0.046	0.046	0.046	
	10400	47800	0.048	0.048	0.048	0.048	0.048	0.048	
	10800	49500	0.050	0.050	0.050	0.050	0.050	0.050	
	11200	51200	0.052	0.052	0.052	0.052	0.052	0.052	
	11600	52900	0.054	0.054	0.054	0.054	0.054	0.054	
	12000	54600	0.056	0.056	0.056	0.056	0.056	0.056	
	12400	56300	0.058	0.058	0.058	0.058	0.058	0.058	
	12800	58000	0.060	0.060	0.060	0.060	0.060	0.060	
	13200	59700	0.062	0.062	0.062	0.062	0.062	0.062	
	13600	61400	0.064	0.064	0.064	0.064	0.064	0.064	
	14000	63100	0.066	0.066	0.066	0.066	0.066	0.066	
	14400	64800	0.068	0.068	0.068	0.068	0.068	0.068	
	14800	66500	0.070	0.070	0.070	0.070	0.070	0.070	
	15200	68200	0.072	0.072	0.072	0.072	0.072	0.072	
	15600	69900	0.074	0.074	0.074	0.074	0.074	0.074	
	16000	71600	0.076	0.076	0.076	0.076	0.076	0.076	
	16400	73300	0.078	0.078	0.078	0.078	0.078	0.078	
	16800	75000	0.080	0.080	0.080	0.080	0.080	0.080	
	17200	76700	0.082	0.082	0.082	0.082	0.082	0.082	
	17600	78400	0.084	0.084	0.084	0.084	0.084	0.084	
	18000	80100	0.086	0.086	0.086	0.086	0.086	0.086	
	18400	81800	0.088	0.088	0.088	0.088	0.088	0.088	
	18800	83500	0.090	0.090	0.090	0.090	0.090	0.090	
	19200	85200	0.092	0.092	0.092	0.092	0.092	0.092	
	19600	86900	0.094	0.094	0.094	0.094	0.094	0.094	
	20000	88600	0.096	0.096	0.096	0.096	0.096	0.096	
	20400	90300	0.098	0.098	0.098	0.098	0.098	0.098	
	20800	92000	0.100	0.100	0.100	0.100	0.100	0.100	
	21200	93700	0.102	0.102	0.102	0.102	0.102	0.102	
	21600	95400	0.104	0.104	0.104	0.104	0.104	0.104	
	22000	97100	0.106	0.106	0.106	0.106	0.106	0.106	
	22400	98800	0.108	0.108	0.108	0.108	0.108	0.108	
	22800	100500	0.110	0.110	0.110	0.110	0.110	0.110	
	23200	102200	0.112	0.112	0.112	0.112	0.112	0.112	
	23600	103900	0.114	0.114	0.114	0.114	0.114	0.114	
	24000	105600	0.116	0.116	0.116	0.116	0.116	0.116	
	24400	107300	0.118	0.118	0.118	0.118	0.118	0.118	
	24800	109000	0.120	0.120	0.120	0.120	0.120	0.120	
	25200	110700	0.122	0.122	0.122	0.122	0.122	0.122	
	25600	112400	0.124	0.124	0.124	0.124	0.124	0.124	
	26000	114100	0.126	0.126	0.126	0.126	0.126	0.126	
	26400	115800	0.128	0.128	0.128	0.128	0.128	0.128	
	26800	117500	0.130	0.130	0.130	0.130	0.130	0.130	
	27200	119200	0.132	0.132	0.132	0.132	0.132	0.132	
	27600	120900	0.134	0.134	0.134	0.134	0.134	0.134	
	28000	122600	0.136	0.136	0.136	0.136	0.136	0.136	
	28400	124300	0.138	0.138	0.138	0.138	0.138	0.138	
	28800	126000	0.140	0.140	0.140	0.140	0.140	0.140	
	29200	127700	0.142	0.142	0.142	0.142	0.142	0.142	
	29600	129400	0.144	0.144	0.144	0.144	0.144	0.144	
	30000	131100	0.146	0.146	0.146	0.146	0.146	0.146	
	30400	132800	0.148	0.148	0.148	0.148	0.148	0.148	
	30800	134500	0.150	0.150	0.150	0.150	0.150	0.150	
	31200	136200	0.152	0.152	0.152	0.152	0.152	0.152	
	31600	137900	0.154	0.154	0.154	0.154	0.154	0.154	
	32000	139600	0.156	0.156	0.156	0.156	0.156	0.156	
	32400	141300	0.158	0.158	0.158	0.158	0.158	0.158	
	32800	143000	0.160	0.160	0.160	0.160	0.160	0.160	
	33200	144700	0.162	0.162	0.162	0.162	0.162	0.162	
	33600	146400	0.164	0.164	0.164	0.164	0.164	0.164	
	34000	148100	0.166	0.166	0.166	0.166	0.166	0.166	
	34400	149800	0.168	0.168	0.168	0.168	0.168	0.168	
	34800	151500	0.170	0.170	0.170	0.170	0.170	0.170	
	35200	153200	0.172	0.172	0.172	0.172	0.172	0.172	
	35600	154900	0.174	0.174	0.174	0.174	0.174	0.174	
	36000	156600	0.176	0.176	0.176	0.176	0.176	0.176	
	36400	158300	0.178	0.178	0.178	0.178	0.178	0.178	
	36800	160000	0.180	0.180	0.180	0.180	0.180	0.180	
	37200	161700	0.182	0.182	0.182	0.182	0.182	0.182	
	37600	163400	0.184	0.184	0.184	0.184	0.184	0.184	
	38000	165100	0.186	0.186	0.186	0.186	0.186	0.186	
	38400	166800	0.188	0.188	0.188	0.188	0.188	0.188	
	38800	168500	0.190	0.190	0.190	0.190	0.190	0.190	
	39200	170200	0.192	0.192	0.192	0.192	0.192	0.192	
	39600	171900	0.194	0.194	0.194	0.194	0.194	0.194	
	40000	173600	0.196	0.196	0.196	0.196	0.196	0.196	
	40400	175300	0.198	0.198	0.198	0.198	0.198	0.198	
	40800	177000	0.200	0.200	0.200	0.200	0.200	0.200	
	41200	178700	0.202	0.202	0.202	0.202	0.202	0.202	
	41600	180400	0.204	0.204	0.204	0.204	0.204	0.204	
	42000	182100	0.206	0.206	0.206	0.206	0.206	0.206	
	42400	183800	0.208	0.208	0.208	0.208	0.208	0.208	
	42800	185500	0.210	0.210	0.210	0.210	0.210	0.210	
	43200	187200	0.212	0.212	0.212	0.212	0.212	0.212	
	43600	188900	0.214	0.214	0.214	0.214	0.214	0.214	
	44000	190600	0.216	0.216	0.216	0.216	0.216	0.216	
	44400	192300	0.218	0.218	0.218	0.218	0.218	0.218	
	44800	194000	0.220	0.220	0.220	0.220	0.220	0.220	
	45200	195700	0.222	0.222	0.222	0.222	0.222	0.222	
	45600	197400	0.224	0.224	0.224	0.224	0.224	0.224	
	46000	199100	0.226	0.226	0.226	0.226	0.226	0.226	
	46400	200800	0.228	0.228	0.228	0.228	0.228	0.228	
	46800	202500	0.230	0.230	0.230	0.230	0.230	0.230	
	47200	204200	0.232	0.232	0.232	0.232	0.232	0.232	
	47600	205900	0.234	0.234	0.234	0.234	0.234	0.234	
	48000	207600	0.236	0.236	0.236	0.236	0.236	0.236	
	48400	209300	0.238	0.238	0.238	0.238	0.238	0.238	
	48800	211000	0.240	0.240	0.240	0.240	0.240	0.240	
	49200	212700	0.242	0.242	0.242	0.242	0.242	0.242	
	49600	214400	0.244	0.244	0.244	0.244	0.244	0.244	
	50000	216100	0.246	0.246	0.246	0.246	0.246	0.246	
	50400	217800	0.248	0.248	0.24				

**CONMACHE PEAR SES**  
**COMBINED SHEAR & TENSION TESTS**  
 Richmond  $\frac{1}{2}$  - Inch, Type  $\frac{1}{2}$  C -  $\frac{1}{2}$  W  
 Reference: CP-EI-13.0-9-13 PCM

Specimen Number: 10 (10<sup>th</sup> from west end) Inserted Load Rod: A-193 Date: 11 April '84

Diameter	SHEAR			TENSION				Notes - Failure Mode
	1- <sup>a</sup> Gauge Press. (PSI)	Jack Thrust (lb.)	Deflection (Inch) Init. After 2-Min.	Gauge Press. (PSI)	2- <sup>a</sup> Jack Thrust (lb.)	Net Jack Thrust (lb.)	Insert Load (lb.)	
400	5300	5300	0.000		5300			
400	7000	7000	0.000		7000			
400	8500	8500	0.000		8500			
400	10000	10000	0.000		10000			
400	11500	11500	0.000		11500			
400	13000	13000	0.000		13000			
400	14500	14500	0.000		14500			
400	16000	16000	0.000		16000			
400	17500	17500	0.000		17500			
400	19000	19000	0.000		19000			
400	20500	20500	0.000		20500			
400	22000	22000	0.000		22000			
400	23500	23500	0.000		23500			
400	25000	25000	0.000		25000			
400	26500	26500	0.000		26500			
400	28000	28000	0.000		28000			
400	29500	29500	0.000		29500			
400	31000	31000	0.000		31000			
400	32500	32500	0.000		32500			
400	34000	34000	0.000		34000			
400	35500	35500	0.000		35500			
400	37000	37000	0.000		37000			
400	38500	38500	0.000		38500			
400	40000	40000	0.000		40000			
400	41500	41500	0.000		41500			
400	43000	43000	0.000		43000			
400	44500	44500	0.000		44500			
400	46000	46000	0.000		46000			
400	47500	47500	0.000		47500			
400	49000	49000	0.000		49000			
400	50500	50500	0.000		50500			
400	52000	52000	0.000		52000			
400	53500	53500	0.000		53500			
400	55000	55000	0.000		55000			
400	56500	56500	0.000		56500			
400	58000	58000	0.000		58000			
400	59500	59500	0.000		59500			
400	61000	61000	0.000		61000			
400	62500	62500	0.000		62500			
400	64000	64000	0.000		64000			
400	65500	65500	0.000		65500			
400	67000	67000	0.000		67000			
400	68500	68500	0.000		68500			
400	70000	70000	0.000		70000			
400	71500	71500	0.000		71500			
400	73000	73000	0.000		73000			
400	74500	74500	0.000		74500			
400	76000	76000	0.000		76000			
400	77500	77500	0.000		77500			
400	79000	79000	0.000		79000			
400	80500	80500	0.000		80500			
400	82000	82000	0.000		82000			
400	83500	83500	0.000		83500			
400	85000	85000	0.000		85000			
400	86500	86500	0.000		86500			
400	88000	88000	0.000		88000			
400	89500	89500	0.000		89500			
400	91000	91000	0.000		91000			
400	92500	92500	0.000		92500			
400	94000	94000	0.000		94000			
400	95500	95500	0.000		95500			
400	97000	97000	0.000		97000			
400	98500	98500	0.000		98500			
400	100000	100000	0.000		100000			

1-<sup>a</sup> Jack Thrust = Shear Load on Insert.  
 1-<sup>b</sup> Jack Thrust (lb.) = Gauge Pressure (PSI) x  $\frac{12.25}{16}$  for Shear Load.  
 2-<sup>a</sup> Jack Thrust (lb.) = Gauge Pressure (PSI) x  $\frac{12.25}{16}$  for Tension Load.  
 Total Wt. of Tension Load Beam =  $\frac{N/A}{16}$  lb.  
 Net Jack Thrust = Total Thrust minus  $\frac{1}{16}$  Wt. of Beam  
 Insert Load = Net Jack Thrust x 2.

Shear Apparatus: Jack---Equipment No: PCN 606  
 Pressure Gauge-MATE No: 2325 Due Date: 16 Apr '84  
 Dial Gauge-MATE No: 2927 Due Date: 16 Apr '84  
 Tension Apparatus: Jack-Equipment No: PCN 6087  
 Pressure Gauge-MATE No: 48222 Due Date: 16 Apr '84  
 Dial Gauge-MATE No: 2094 Due Date: 16 Apr '84

Witnessed By: J.C. Hilbert Date: 9-11-84  
 Representative



RICHMOND  $1\frac{1}{2}$ -INCH, TYPE EC-6W INSERT

(11<sup>th</sup> from west, 5<sup>th</sup> from east)

190 214 Abrupt failure of  
threads (Insert and rod). Thread engage-  
ment was "full". Threads on both  
rod & insert were stripped. Concrete  
spalled to about 12" depth, 12" x 15" cu  
concrete only. Rebar not exposed.

Andrew Kutzak 4-5-84  
QA Representative Date

COMANCHE PERKSES  
TENSION TESTS

RICHMOND 1 1/2-INCH, TYPE EC-6W INSERT

Reference: CP-EI-13.0-~~2~~ 13.04

Specimen Number: 12

Load Rod Spec: A-193

Date: 5 April '84

(12 from West, 4th from East)

GAUGE PRESS. P.S.I.)	* JACK THRUST (Lb.)	** NET JACK THRUST (Lb.)	*** INSERT LOAD (Lb.)	DEFLECTION (IN.)		NOTES-FAILURE MODE
				INIT.	AFTER 2-MIN.	
200	2650	1425	2850	0.000	0.000	
400	5300	4075	8150	0.000	0.000	
600	7950	6725	13450	0.000	0.000	
800	10600	9375	18750	0.005	0.002	
1000	13250	12025	24050	0.005	0.005	
1200	15900	14675	29350	0.007	0.008	
1400	18550	17325	34650	0.009	0.010	
1600	21200	19975	39950	0.015	0.012	
1800	23850	22625	45250	0.014	0.0145	
2000	26500	25275	50550	0.017	0.0175	
2200	29150	27925	55850	0.0195	0.020	
2400	31800	30575	61150	0.022	0.0225	
2600	34450	33225	66450	0.0245	0.0265	
2800	37100	35875	71750	0.028	0.0295	
3000	39750	38525	77050	0.032	0.034	
3200	42400	41175	82350	0.036	0.037	
3400	45050	43825	87650	0.040	0.043	
3600	47700	46475	92950	0.048	0.051	
3800	50350	49125	98250	0.057	0.0625	
4000	53000	51775	103550	0.070	0.075	
4200	55650	54425	108850	0.084	0.092	
4400	58300	57075	114150	0.120		Failure by stripping threads, Rod to insert. Thread engagement was "full" stripped length was 3". Concrete surface spalled in 18" dia. area Spalling apparently result of impact when threads stripped. This failure was abrupt. Max. depth of surface spall was 1". Did not expose rebar.

\* Jack Thrust (Lb.) = Gauge Pressure (PSI) x 13.25

Total Weight of Load Beam = 2450

\*\* Net Jack Thrust = Total Thrust Minus 1/2 Weight of Beam. ( $\frac{1}{2}$  Wt. = 1225#)

\*\*\* Insert Load = Net Jack Thrust x 2.

Jack:.....Equipment Number RCH 606

Pressure Gauge: M & TE Number 2355

Due Date: 16 Apr '84

Dial Gauge: M & TE Number 2949

Due Date: 29 Jun '84

Performed By:

J. C. Hilbert 5 Apr 84  
Name Date

Witnessed By:

Andrew P. Taylor 9-5-84  
QA Representative Date

COMANCHE PEAK LES  
TENSION TESTS

RICHMOND  $\frac{1}{2}$ -INCH, TYPE EC-6W INSERT

Reference: CP-EI-3.0 ~~13~~ 13

Specimen Number: 13

Load Rod Spec: A-193

Date: 5 Apr '84

(1344 from West, 324 from East)

GAUGE PRESS. P.S.I.)	* JACK THRUST (Lb.)	** NET JACK THRUST (Lb.)	*** INSERT LOAD (Lb.)	DEFLECTION (IN.)		NOTES-FAILURE MODE
				INIT.	AFTER 2-MIN.	
200	2650	1725	2850	0.000	0.000	
400	5300	4075	8150	0.000	0.000	
600	7950	6725	13450	0.000	0.000	
800	10600	9375	18750	0.000	0.000	
1000	13250	12025	24050	0.001	0.001	
1200	15900	14675	29350	.001	.001	
1400	18550	17325	34650	.0015	.0015	
1600	21200	19975	39950	.003	.004	
1800	23850	22625	45250	.0045	.0045	
2000	26500	25275	50550	.0055	.007	
2200	29150	27925	55850	.0075	.008	
2400	31800	30575	61150	.009	.010	
2600	34450	33225	66450	.011	.012	
2800	37100	35875	71750	.0135	.015	
3000	39750	38525	77050	.0175	.0185	
3200	42400	41175	82350	.021	.023	
3400	45050	43825	87650	.0255	.0285	
3600	47700	46475	92950	.033	.0385	
3800	50350	49125	98250	.045	.051	
4000	53000	51775	103550	.059	.063	
4200	55650	54425	108850	.074	.080	
4400	58300	57075	114150			Concrete failed
						On surface in area surr 18" x 18"
						structural failure that allowed this was
						failure of the weld connecting the
						axial strut rods to the threaded coil.
						This permitted surface spalling of the
						concrete. However there was no discern
						able sign of a cone failure in the concrete
						Concrete visible @ rebar depth looked intact
						and there was no sound like a void when
						tapped with a metal object.

- \* Jack Thrust (Lb.) = Gauge Pressure (PSI) x 13.25  
 Total Weight of Load Beam = 2450  
 \*\* Net Jack Thrust = Total Thrust Minus 1/2 Weight of Beam. ( $\frac{1}{2}$  wt. = 1225#)  
 \*\*\* Insert Load = Net Jack Thrust x 2.  
 Jack:.....Equipment Number RGH 606

Pressure Gauge: M & TE Number 2355

Due Date: 16 Apr '84

Dial Gauge: M & TE Number 2949

Due Date: 29 Jun '84

Performed By:

Witnessed By:

J. C. Hilbert 5 Apr '84  
Name Date

Andrew Rietzke 4.5.84  
QA Representative Date



RICHMOND  $1\frac{1}{2}$ -INCH, TYPE EC-6W INSERT

Specimen Number: 14

Load Rod Spec: A-193

Date: 5 Apr 84

(14<sup>th</sup> from West End, 2<sup>nd</sup> from East)

\* Jack Thrust (Lb.) = Gauge Pressure (PSI) x 13.25  
 Total Weight of Load Beam = 2450  
 Net Jack Thrust = Total Thrust Minus 1/2 Weight of Beam. ( $\frac{1}{2}$  WT = 1225#)  
 Insert Load = Net Jack Thrust x 2.  
 Jack:.....Equipment Number RCN 606  
 Pressure Gauge: M & TE Number 2355 Due Date: 16 Apr '84  
 Dial Gauge: M & TE Number 2947 Due Date: 29 Jun '84

Performed By:

J. C. Libbitt 5 April 87  
Name Date

Witnessed By:

Andrew Ritzel 4-5-89  
QA Representative Date



COMANCHE PEAK SES  
TENSION TESTS  
EC-6W  
RICHMOND  $\frac{1}{2}$ -INCH, TYPE INSERT

Reference: CP-EI-13.0-1/3CH

Specimen Number: 15

Load Rod Spec: A-193

Date: 4 April '84

(15th from West end - 1st on East End)

GAUGE PRESS. (P.S.I.)	JACK THRUST (Lb.)	NET JACK THRUST (Lb.)	INSERT LOAD (Lb.)	DEFLECTION (IN.)		NOTES-FAILURE MODE
				INIT.	AFTER 2-MIN.	
200	2650	1425	2850	0.000	0.000	
400	5300	4075	8150	0.000	0.000	
600	7950	6725	13450	0.001	0.001	
800	10400	9375	18750	0.003	0.003	
1000	13250	12025	24050	0.004	0.006	
1200	15900	14675	29350	.008	.008	
1400	18550	17325	34650	.009	.010	
1600	21200	19975	39950	.010	.012	
1800	23850	22625	45250	.013	.015	
2000	26500	25275	50550	.017	.0175	
2200	29150	27925	55850	.021	.024	
2400	31800	30575	61150	.026	.027	
2600	34450	33225	66450	.028	.031	
2800	37100	35875	71750	.034	.036	
3000	39750	38525	77050	.038	.040	
3200	42400	41175	82350	.041	.042	
3400	45050	43825	87650	.049	.053	
3600	47700	46475	92950	.058	.065	
3800	50350	49125	98250	.069	.081	
3900	51,675	50,450	100,900	.70		Concrete failed,
						shear cone type, limited by rebar pattern. Concrete above rebar spalled in oval 3' x 4'. Cone below rebar. Cone about 10" dia at top. depth = insert height, dimension top of conc. to eff. in vertical rods of insert, (Apt. 6")

\* Jack Thrust (Lb.) = Gauge Pressure (PSI) x  $\frac{13.25}{1}$  (By dynamometer)  
Total Weight of Load Beam = 2450 Lb. (-2 = 1225) --- M & TE 1432  
\*\* Net Jack Thrust = Total Thrust Minus 1/2 Weight of Beam. due Apr 17, '84  
\*\*\* Insert Load = Net Jack Thrust x 2.

Jack:.....Equipment Number ACH 656

Pressure Gauge: M & TE Number 2355

Due Date: 16 Apr 84

Dial Gauge: M & TE Number 2999

Due Date: 29 Jun 84

Performed By:

Witnessed By:

J. C. Gilbreth 4 Apr 84  
Name Date

Andrew Ritzke 4-4-84  
QA Representative Date

## SHEAR TESTS

RICHMOND / -INCH, TYPE \_\_\_\_\_ INSERT

Reference: CP-EI-13.0-~~X~~12 pcm

Specimen Number: 16

Bolt Spec: A-192-490 Date: 6 April '88

(1st on West end)

DEFLECTION (IN.)		GAUGE PRESSURE (P.S.I.)	JACK * THRUST (Lbs.)	NOTES-FAILURE MODE
INITIAL	AFTER 2-MIN.			
0.000	0.000	400	5,300	
.001	.001	800	10,600	
.0195	.021	1200	15,900	
.042	.044	1600	21,200	
.062	.0655	2000	26,500	
.085	.091	2400	31,800	
.112	.123	2800	37,100	
.152	.170	3200	42,400	
.22		3,500-3600 <del>4000</del>	46,375	Failure of bolt in shear.
Insert top deflected 1/8" by crushing of upper portion of concrete. Within this yield pattern the top of insert rotated a few degrees.				

- \* Jack Thrust equal Shear Load on Insert.

Jack Thrust (Lbs.) = Gauge Pressure (PSI) x 13.25

Jack:.....Equipment Number REN 606

Pressure Gauge: M & T# Number 2355

Dial Gauge:.....M & TE Number 2747

Due Date: 16 Apr '24

Due Date: 29 Jun 84

Performed By:

Witnessed By:

J C Gillett, 6 April '89  
Name Date

QA Representative John R. Smith Date 4-6-94

COMANCHE PEAK SES  
SHEAR TESTS

RICHMOND 1 -INCH, TYPE EC-2W INSERT

Reference: CP-EI-13.0-X 13 gch

Specimen Number: 17

~~Spec~~ A-490 ~~Spec~~ A-173 gch Date: 6 Apr '84  
~~Bolt~~

(2nd fr West End)

DEFLECTION (IN.)		Jack Thrust (Lbs.)	Gauge Pressure (PSI)	NOTES-FAILURE MODE
INITIAL	AFTER 2-MIN.			
0.000	0.000	5300	400	
.020	.020	10,600	800	
.037	.039	15,900	1200	
.060	.0645	21,200	1600	
.087	.093	26,500	2000	
.127	.129	31,800	2400	
.166	.186	37,100	2800	
.313	.332	42,400	3200	
		43,060	3250	Failure by bolt shear
				Insert deflected horizontally 3/8", being
				permitted by crushing failure of concrete
				No apparent rotation of top of insert.

\* Jack Thrust equal Shear Load on Insert.  
Jack Thrust (Lbs.) = Gauge Pressure (PSI) x 13.25  
Jack:.....Equipment Number PCM 606  
Pressure Gauge: M & TE Number 2355  
Dial Gauge:.....M & TE Number 2949

Due Date: 16 Apr '84  
Due Date: 29 Jun '84

Performed By:

Witnessed By:

J C Hilbott 6 apr '84  
Name Date

James Ritzke 4-6-84  
QA Representative Date

COMANCHE PEAK SES  
SHEAR TESTS

RICHMOND 1-INCH, TYPE EC-2W INSERT

Reference: CP-EI-13.0-<sup>13</sup>~~X~~<sub>24</sub>

Specimen Number: 18

Bolt Spec: A-490

Date: 6 Apr '84

(3<sup>rd</sup> from west end)

DEFLECTION (IN.)		GAUGE PRESSURE (P.S.I.)	JACK * THRUST (Lbs.)	NOTES-FAILURE MODE
INITIAL	AFTER 2-MIN.			
0.000	0.000	400	5300	
.003	.004	800	10600	
.023	.0245	1200	15400	
.042	.045	1600	21200	
.060	.063	2000	26500	
.080	.085	2400	31800	
.104	.109	2800	37100	
.136	.148	3200	42400	
.200	.332	3600	47700	
.410		3800	50350	Failure by bolt shear.
				Insert top deflected about 1/8" in
				apparent rotation of insert.
				Top of concrete crushed (sq)
				about 2" in front of insert.
				The insert washer sheared off
				from the struts, thus the 1/2
				deflection was after this she
				failure. Coils & struts did
				not move.

\* Jack Thrust equal Shear Load on Insert.

Jack Thrust (Lbs.) = Gauge Pressure (PSI) x 13.25

Jack:.....Equipment Number ACH 606

Pressure Gauge: M & TE Number 2355

Dial Gauge:.....M & TE Number 2949

Due Date: 16 Apr '84

Due Date: 29 Jun '84

Performed By:

Witnessed By:

J. C. Gilbert 6 Apr '84  
Name Date

James Ritzke 4-6-84  
QA Representative Date



COMANCHE PEAK SES  
SHEAR TESTS

RICHMOND 1 -INCH, TYPE EC-2W INSERT

Reference: CP-EI-13.0-X 13.25

Specimen Number: 19  
(4<sup>th</sup> from west end)

Bolt Spec: A-490

Date: 9 Apr '84

DEFLECTION (IN.)		GAUGE PRESSURE (P.S.I.)	JACK * THRUST (Lbs.)	NOTES-FAILURE MODE
INITIAL	AFTER 2-MIN.			
0.004	0.0035	400	5300	
.036	.036	800	10600	
.052	.0805	1200	15900	
.080	.081	1600	21200	
.098	.099	2000	26500	
.122	.127	2400	31800	
.147	.155	2800	37100	
.190	.2225	3200	42400	
		<del>3600</del>		
.270		3500	46375	Insert failed by breaking
				weld between upper coil and
				struts. Bolt failed after rotation
				with the engaged upper coil
				thru several degrees. The
				bolt failed in bending with
				a lesser load than the
				46375 lb.

\* Jack Thrust equal Shear Load on Insert.

Jack Thrust (Lbs.) = Gauge Pressure (PSI) x 13.25

Jack:.....Equipment Number RCH 606

Pressure Gauge: M & TE Number 2355

Dial Gauge:.....M & TE Number 2949

Due Date: 16 Apr '84

Due Date: 29 JUN '84

Performed By:

Witnessed By:

J.C. Gilbitt 9 Apr '84  
Name Date

Andrew Ritzke 9-9-84  
QA Representative Date

## COMANCHE PEAK SES

## SHEAR TESTS

EC-2W

RICHMOND 1-INCH, TYPE      INSERTReference: CP-EI-13.0-~~13904~~ 13904Specimen Number: 20Bolt Spec: A-490Date: 9 Apr 84

(5th from West End)

DEFLECTION (IN.)		GAUGE PRESSURE (P.S.I.)	JACK * THRUST (Lbs.)	NOTES-FAILURE MODE
INITIAL	AFTER 2-MIN.			
<del>0.002</del>	<del>0.007</del>	<del>400</del>		} Slack not out of apparatus.
		<del>200</del>		
<del>0.004</del>	<del>0.008</del>	<del>400</del>		
<del>0.008</del>	<del>0.01</del>	<del>600</del>		
		<del>1200</del>		
0.003	0.003	900	5300	
.025	.032	800	10600	
.046	.046	1200	15900	
.063	.064	1600	21200	
.085	.087	2000	26500	
.115	.122	2400	31800	
.154	.173	2800	37100	
.270		3200 3000	39750	Concrete crushed. Insert remained intact but upper portion rotated thru a few degrees. Deflection of upper part of insert (washer) 3/8". Bolt broke in bending at lower load than the max. 39750. Rotation caused conc spd to lift on tension side 1 1/2 inches. 10' from 10' back. Spall mid 12" dia (I)

\* Jack Thrust equal Shear Load on Insert.  
 Jack Thrust (Lbs.) = Gauge Pressure (PSI) x  
 Jack:.....Equipment Number RCH 606  
 Pressure Gauge: M & TE Number 2355  
 Dial Gauge:.....M & TE Number 2949

Due Date: 16 Apr '84  
 Due Date: 29 Jun '84

Performed By:

Witnessed By:

J.C. Gilbeth 9 Apr '84  
 Name Date

Alvin Pictish 4-9-84  
 QA Representative Date

Richmond 1 -Inch, Type 5C-2W Insert  
Reference: CP-El-13.0-5/3, 108

Inserted Load Rod:

[illegible]

1-1- Jack Thrust = Shear Load on Insert.  
1-1- Jack Thrust (lb.) = Gauge Pressure (PSI)  $\times$  12.25 for Shear Load.  
2-2- Jack Thrust (lb.) = Gauge Pressure (PSI)  $\times$  12.25 for Tension Load.  
Total Wt. of Tension Load Beam =  $\frac{N \times A}{16}$   
Net Jack Thrust = Total Thrust minus 1/2 Wt. of Beam  
Insert Load = Net Jack Thrust  $\times$  27

Shear Apparatus: Jack---Equipment No: *ACN 606*  
Pressure Gauge-MATE No: *2355*  
Dial Gauge-MATE No: *2748*

Tension Apparatus: Jack-Equipment No: *ACN 6037*  
Pressure Gauge-MATE No: *2096*  
Dial Gauge-MATE No: *2456, 2796*

Performed By: J. C. Willard 2nd 1st  
Name Date

Witnessed By: Richard Ditzel 6-9-68  
Representative Date



CONQUANT PEAK SES

## COMBINED SHEAR & TENSION TESTS

Richmond / - Inch Type

Reference: CP-El-13.0-~~18~~19-24

Inserted Load Rod: 1-100

Specimen Number: 22 (7th floor - W.C.)

Specimen Number: 22

(7th from West)

100

...

[illegible]

1- Jack Thrust = Shear Load on Insert.  
1- Jack Thrust (lb.) = Gauge Pressure (PSI) x 18.25 for Shear Load.  
2- Jack Thrust (lb.) = Gauge Pressure (PSI) x 11.25 for Tension Load.  
Total Wt. of Tension Load Beam = 119 lb.  
Net Jack Thrust = Total Thrust minus 12 Wt. of Beam -  
Insert Load = Net Jack Thrust = 2

Shear Apparatus:	Jack---Equipment No:	PCN 606	Pressure Gauge-H&E No:	2825	Due Date:	16 Jan 54
			Dial Gauge-H&E No:	2892	Due Date:	27 Jun 54
Tension Apparatus:	Jack-Equipment No:	PCN 6037	Pressure Gauge-H&E No:	2822a	Due Date:	18 Jun 54
			Dial Gauge-H&E No:	2094	Due Date:	18 Jun 54

Performed By: J. C. Hill 8/24/04  
Name Date

Witnessed By: Alfred Ritzel 4-7-14  
(A Representative) Date



ND6 4-0-61-17-27

Inserted Load Rod: A-197

Inserted Load Rod: A-197

Notes - Failure Mode

Deflection increased rapidly.  
Abrupt failure by shear of 3 rod. Insert  
washer moved horizontally  $\frac{1}{8}$ ". No buckling  
of insert. Rod rotated some 30° above  
threshold of insert. This permitted by  
crushing of concrete and probably debon-  
dation of threaded coil. Rod failure  
was by shear after considerably defor-  
mation

Shear Apparatus:	Jack---Equipment No:	PCN 608	Pressure Gauge-MATE No:	2255	Due Date:	15 Dec 69
			Dial Gauge-MATE No:	2259	Due Date:	15 Dec 69
Tension Apparatus:	Jack-Equipment No:	PCN 603T	Pressure Gauge-MATE No:	2275	Due Date:	

Witnessed By: James P. R. 4-13-88  
Representative Date



Richmond 1 -inch, Type 2C-2W Insert  
Reference: CP-E1-13.0 PCN

Specimen Number: 25 (10<sup>th</sup> from West End) Inserted Load Rod: A-19.3

Date: 10 April '84

[illegible]

- 1-\* Jack Thrust = Shear Load on Insert.  
1-\* Jack Thrust (lb.) = Gauge Pressure (PSI) x  $\frac{19.25}{16}$  for Shear Load.  
2-\* Jack Thrust (lb.) = Gauge Pressure (PSI) x  $\frac{13.22}{16}$  for Tension Load.  
- Total Wt. of Tension Load Beam =  $\frac{N/A}{16}$   
\*\* Net Jack Thrust = Total Thrust minus 1/2 Wt. of Beam.  
\*\*\* Insert Load = Net Jack Thrust - 2. J.C. &

Shear Apparatus: Jack---Equipment No: RC4 600  
Pressure Gauge-MATE No: 2355 Due Date: 16 Apr 50  
Dial Gauge-MATE No: 2422 Due Date: 27 June 50  
Tension Apparatus: Jack-Equipment No: RC4 600T  
Pressure Gauge-MATE No: 2422 Due Date: 16 Apr 50  
Dial Gauge-MATE No: 2422 Due Date: 27 June 50

Performed By: J. C. Lilbeth 10 April 80  
Name Date

Witnessed By: John D. [Signature] 4-12-04  
IA Representative Date



COMMACHE PEAK SES  
TENSION TESTS

RICHMOND 1 -INCH, TYPE EC-2W INSERT

Reference: CP-EI-13.0-~~13~~ 1394

Specimen Number: 26 Load Rod Spec: A-193 Date: 6 Apr '84  
11<sup>th</sup> [2] <sup>th</sup> from west end, 5<sup>th</sup> from east

GAUGE PRESS. P.S.I.)	* JACK THRUST (Lb.)	** NET JACK THRUST (Lb.)	*** INSERT LOAD (Lb.)	DEFLECTION (IN.)		NOTES-FAILURE MODE
				INIT.	AFTER 2-MIN.	
200	2650	1423	2850	0.000	0.000	
400	5300	4075	8150	.003	.003	
600	7950	6725	13450	.007	.0075	
800	10600	9375	18750	.012	.0125	
1000	13250	12025	24050	.0175	.019	
1200	15900	14675	29350	.037	.038	
1400	18550	17325	34650	.070	.070	
1600	21200	19975	39950	.098	.105	
1700	22525	21300	42600	.134		Failure.
			Insert remained intact. Shear cone type			
			failure of concrete. Insert was located			
			near center between E-W & N-S rebars.			
			Cone was restricted somewhat by 4-bar			
			2-each way. Some lifting force on bars caused			
			concrete to spall 3-ft. ea. side of insert.			
			Shear cone depth = full height of insert			
			less 3/4" @ bottom.			

\* Jack Thrust (Lb.) = Gauge Pressure (PSI) x 13.25

Total Weight of Load Beam = 2450

\*\* Net Jack Thrust = Total Thrust Minus 1/2 Weight of Beam. ( $\frac{1}{2}$  wt. = 1225 lb)

\*\*\* Insert Load = Net Jack Thrust x 2.

Jack:.....Equipment Number RCH 606

Pressure Gauge: M & TE Number 2355

Due Date: 16 Apr '84

Dial Gauge: M & TE Number 2949

Due Date: 29 Jun '84

Performed By:

Witnessed By:

J. B. Hilth 6 Apr '84  
Name Date

R. L. O'Rourke 4-6-84  
QA Representative Date



RICHMOND / -INCH, TYPE <sup>EC-214</sup> INSERT

Specimen Number: 27

Load Rod Spec: A-193

Date: 6 Apr '84

12<sup>th</sup> ~~22nd~~ from West End, 4th from East

\* Jack Thrust (Lb.) = Gauge Pressure (PSI) x 13.25  
 Total Weight of Load Beam = 2450  
 \*\* Net Jack Thrust = Total Thrust Minus 1/2 Weight of Beam. ( $\frac{1}{2}$  Wt. = 1225)  
 \*\* Insert Load = Net Jack Thrust x 2.  
 Jack:.....Equipment Number RCH 606

Pressure Gauge: M & TE Number 2355

Due Date: 16 Apr '84

Dial Gauge: M & TE Number 2949

Due Date: 29 Jun '84

Performed By:

Witnessed By:

J. C. Gilbeth, Apr '84  
Name Date

Witnessed By: John A. [Signature] 4-6-84  
QA Representative Date

COMANCHE PEAK  
TENSION TEST

RICHMOND / -INCH, TYPE EC-2W INSERT

Reference: CP-EI-13.0 ~~4~~ 13 PCN

Specimen Number: 28  
(3<sup>rd</sup> from east end)

Load Rod Spec: A-193

Date: 10 April '84

GAUGE PRESS. (P.S.I.)	* JACK THRUST (Lb.)	** NET JACK THRUST (Lb.)	*** INSERT LOAD (Lb.)	DEFLECTION (IN.)		NOTES-FAILURE MODE
				INIT.	AFTER 2-MIN.	
200	2650	1425	2850	0.000	0.000	
400	5300	4075	8150	.000	.000	
600	7950	6725	13450	.000	.000	
800	10600	9375	18750	.002	.002	
1000	13250	12025	24050	.004	.005	
1200	15900	14675	29350	.009	.010	
1400	18550	17325	34650	.015	.029	
<del>1550</del> 1550	20538	19313	38626	.055	—	
1600	21200	19975	39950	.067	.082	
<del>1700</del> 2000	22525	21300	42600	.15		Concrete shear.
<del>2100</del> 2200						Cone failure. Insert and rod
<del>2600</del>						remained intact. Cone height
						equal insert height. Size of cone
						top limited by rebar <del>mat.</del>
						Rebars lifted with cone and lifted
						area 4.5 x 3.5'. Rebars @ 9" o.c. E.W.

\* Jack Thrust (Lb.) = Gauge Pressure (PSI) x 13.25

Total Weight of Load Beam = 2450

\*\* Net Jack Thrust = Total Thrust Minus 1/2 Weight of Beam. ( $\frac{1}{2}$  wt. = 1225 Lb)

\*\*\* Insert Load = Net Jack Thrust x 2.

Jack:.....Equipment Number PCN 606

Pressure Gauge: M & TE Number 2355

Due Date: 16 Apr '84

Dial Gauge: M & TE Number 2049

Due Date: 18 June '84

Performed By:

D.C. Gilbert 4-10-84  
Name Date

Witnessed By:

Alvin Ritzel 4-10-84  
QA Representative Date

EC-2W

Reference: CP-EI-13.0 ~~13~~ *13*

Date: 5 April '84

(2<sup>nd</sup> from East, 14<sup>th</sup> fr. West)

42,600 concrete failed by the load on insert lifting the rebar mat. An area some 3.5' x 6.0' failed in this manner then insert pulled out taking a small cone with it. Top rebar was placed in contact with insert, thus contributing to the cause of this large area concrete failure.

- Andrew Pietrylak 4-5-89  
QA Representative Date








### APPENDIX 3

#### LOAD-DEFLECTION CURVES


# LOAD-DEFLECTION CURVES 1 1/2-INCH TYPE EC-6W, SHEAR TEST




# COMBINED SHEAR & TENSION TEST CHART

RICHMOND 1 1/2 INCH, TYPE EC-6W INSERT

SPECIMAN No. 6




1½ INCH, TYPE EC-6W  
SPECIMEN # 7






COMBINED SHEAR & TENSION TEST CURVES  
 1½ INCH, TYPE EC-6W  
 SPECIMEN # 8




# LOAD DEFLECTION CURVES FOR 1 1/2" TYPE EC-6W RICHMOND INSERT



NOTES: AT EVERY GIVEN LOAD, TENSION & SHEAR WERE APPLIED SIMULTANEOUSLY.

DEFLECTION - INCHES

# LOAD DEFLECTION CURVES FOR 12 IN. DIAMETER EC-GW RICHMOND INSERT




NOTES: AT EVERY GIVEN  
LOAD, TENSION & SHEAR  
WERE APPLIED SIMULTAN-  
EOUSLY.

## LEGEND


- INITIAL DEFLECTION
- - - DEFLECTION @ 2 INCH
- O SPECIMEN NO.
- \* THREADS STRIPPED

# LOAD-DEFLECTION CURVES 1½-INCH TYPE EC-6W, TENSION TEST







# LOAD-DEFLECTION CURVES; 1-INCH TYPE EC-2W SHEAR TEST



COMBINED SHEAR & TENSION CHART  
 RICHMOND 1 INCH, TYPE EC-2W INSERT  
 SPECIMEN No. 21




COMBINED SHEAR & TENSION CHART  
 RICHMOND 1 INCH, TYPE EC-2W INSERT  
 SPECIMAN No. 22




DEFLECTION INCHES

COMBINED SHEAR & TENSION TEST CURVES  
1 INCH, TYPE EC-2W  
SPECIMEN #23






# LOAD DEFLECTION CURVES FOR 1" $\phi$ TYPE EC-2W RICHMOND INSERT




DEFLECTION - INCHES

# LOAD-DEFLECTION CURVE 1-INCH TYPE EC-2W COMBINED SHEAR AND TENSION



# LOAD-DEFLECTION CURVES 1-INCH TYPE EC-2W TENSION TEST




APPENDIX 4


PICTURES OF ACTUAL TEST APPARATUS




# SHEAR TEST



TEST APPARATUS




DIAL INDICATOR ARRANGEMENT




TYPICAL SHEAR FAILURE

# TENSION TEST




TEST APPARATUS






DIAL INDICATOR ARRANGEMENT




CONCRETE SHEAR ZONE FAILURE




# COMBINED SHEAR AND TENSION TEST




TEST APPARATUS




— TEST APPARATUS



DIAL INDICATOR ARRANGEMENT



1½-INCH SPECIMEN JUST PRIOR TO FAILURE




1½-INCH SPECIMEN AT FAILURE





1 1/2 - INCH FAILED SPECIMEN



TYPICAL FAILURE