



Engine Cylinder Pressure Logs

EDG 101, 102, 103

Pre-crankshaft Failure

8412140380 840910  
PDR ADOCK 05000322  
G PDR

PT.307.004A-1

EDG 101

Page 10 of 10

TCN #1

TABLE V

*Data Reviewed  
by WJ Cook  
7/5/83*

ENGINE CYLINDER PRESSURE LOG

|                 |                 |  |  |  |  |  |  |  |  |
|-----------------|-----------------|--|--|--|--|--|--|--|--|
|                 | 6/19/83         |  |  |  |  |  |  |  |  |
| Step Number     | STEP            |  |  |  |  |  |  |  |  |
| Date/Time       | P.E.2           |  |  |  |  |  |  |  |  |
| ENGINE CYLINDER |                 |  |  |  |  |  |  |  |  |
| PRESSURE        |                 |  |  |  |  |  |  |  |  |
| 1               | <del>1530</del> |  |  |  |  |  |  |  |  |
| 2               | 1500            |  |  |  |  |  |  |  |  |
| 3               | 1520            |  |  |  |  |  |  |  |  |
| 4               | 1550            |  |  |  |  |  |  |  |  |
| 5               | 1560            |  |  |  |  |  |  |  |  |
| 6               | 1550            |  |  |  |  |  |  |  |  |
| 7               | 1570            |  |  |  |  |  |  |  |  |
| 8               | 1530            |  |  |  |  |  |  |  |  |
| LOAD            |                 |  |  |  |  |  |  |  |  |

*Data recorded by JH 6/29/83*

UNCONTROLLED  
For Informatics Only

PT. 30" 011B-1

TCF 1

TABLE V

ENGINE CYLINDER PRESSURE LOG

|                 |       |
|-----------------|-------|
| Step Number     |       |
| Date/Time       | 8.82  |
| ENGINE CYLINDER |       |
| PRESSURE        |       |
| 1               | 1550" |
| 2               | 1610" |
| 3               | 1600" |
| 4               | 1540" |
| 5               | 1628" |
| 6               | 1638" |
| 7               | 1688" |
| 8               | 1678" |
| LOAD            | 3.5mm |

179.29

LILCO OIL  
REVIEWED  
BY *[Signature]*  
DATE 7/8/82

LILCO OIL  
REVIEWED  
BY *[Signature]*  
DATE 7/15/82

ENCLOSURE ONLY

TABLE V

UNCONTROLLED  
Eng Information Only

ENGINE CYLINDER PRESSURE LOG

| Step Number | Date/Time | ENGINE CYLINDER | PRESSURE | LOAD |
|-------------|-----------|-----------------|----------|------|
|             |           |                 | 1550     |      |
|             |           |                 | 1490     |      |
|             |           |                 | 1520     |      |
|             |           |                 | 1530     |      |
|             |           |                 | 1580     |      |
|             |           |                 | 1500     |      |
|             |           |                 | 1500     |      |
|             |           |                 | 1510     |      |
|             |           |                 | 3.5mm    |      |

M. D. Quaff  
6/23/83

Engine Cylinder Pressure Logs

EDG 101, 102, 103

Post-crankshaft Replacement

EDG 101

PT.307.004A-2

UNCONTROLLED  
For Information Only

## APPENDIX F

ENGINE CYLINDER PRESSURE LOG

|                                    |         |  |
|------------------------------------|---------|--|
| Step No.                           | 8.8.2   |  |
| Date                               | 4/11/84 |  |
| Time                               | 2200    |  |
| ENGINE/CYLINDER<br>PRESSURE (PSIG) | EDG 101 |  |
| 1                                  | 1720    |  |
| 2                                  | 1640    |  |
| 3                                  | 1640    |  |
| 4                                  | 1640    |  |
| 5                                  | 1650    |  |
| 6                                  | 1700    |  |
| 7                                  | 1680    |  |
| 8                                  | 1700    |  |
| Gen. Load (KW)                     | 3500    |  |
| Var Loading (KVAR)                 | 2700    |  |

Data taken by: *[Signature]*

JTG APPROVED NOV 8 1983

## APPENDIX F

ENGINE CYLINDER PRESSURE LOG

|                                    |                                   |  |
|------------------------------------|-----------------------------------|--|
| Step No.                           | 8.14.2                            |  |
| Date                               | 3-17-84                           |  |
| Time                               | 02:25                             |  |
| ENGINE CYLINDER<br>PRESSURE (PSIG) |                                   |  |
| 1                                  | 1620                              |  |
| 2                                  | 1630                              |  |
| 3                                  | 1650                              |  |
| 4                                  | 1650                              |  |
| 5                                  | 1620                              |  |
| 6                                  | 1600                              |  |
| 7                                  | 1650                              |  |
| 8                                  | 1620                              |  |
| GEN Load (KW)                      | 3528                              |  |
| Var Loading (KVAR)                 | 2625                              |  |
| Data taken by:                     | <i>John A. Smith, J. M. Smith</i> |  |

ETG APPROVED JAN 26 1984

UNCONTROLLED -  
For Information Only

## APPENDIX F

ENGINE CYLINDER PRESSURE LOG

|                                    |               |  |
|------------------------------------|---------------|--|
| Step No.                           | 8.8.2         |  |
| Date                               | 4-10-84       |  |
| Time                               | 0655          |  |
| ENGINE CYLINDER<br>PRESSURE (PSIG) |               |  |
| 1                                  | 1620          |  |
| 2                                  | 1640          |  |
| 3                                  | 1680          |  |
| 4                                  | 1500          |  |
| 5                                  | 1590          |  |
| 6                                  | 1680          |  |
| 7                                  | 1550          |  |
| 8                                  | 1670          |  |
| Gen Load (KW)                      | PC 3595       |  |
| Var Loading (KVAR)                 | CR 2675       |  |
| Data taken by:                     | Wong Joo King |  |

RACK SETTING  
43.0 mm  
#3 DIESEL TEST

Sample Preoperational Test Procedure

UNCONTROLLED  
For Information OnlyOct. 1, 1975  
REVISION 0SHOREHAM I  
NUCLEAR POWER STATION  
STARTUP FORM 8.3Preoperational Test Results Review and Approval

1. System No. R43A
2. Preoperational Test No. PT. 307.004 A-2
3. -System EDG 101 Qualification Preoperational Test
4. Test Engineer William J. Cook
5. Lead Startup Engineer M.W. Harlihy
6. Attached for your review are:

Preoperational Test Results and Analysis

William J. Cook 4/19/84  
Prepared By / Performed By

FC Chaffin 4/19/84  
Reviewed By

M. W. Harlihy 4/19/84  
Reviewed By

W. J. Cook 4/23/84  
Startup Manager Approval, Date

Preoperational Test Approval/Release For Performance  
(Startup #8.1)

System Checkout & Initial Operations Tests

Test Change Notice(s) (Startup #8.2)

7. Preoperational Test Results attached are Approved by the JTG

William J. Cook 4/23/84  
Site Operations Manager

William J. Cook 4/23/84  
S&W Advisory Operations Engineer

W. J. Cook 4/23/84  
Startup Manager

W. J. Cook  
JTG Chairman

4/23/84  
Date

A13522

UNCONTROLLED  
For Information OnlySHOREHAM  
NUCLEAR POWER STATION

July 29, 1982

REVISION 17

START-UP FORM 8-3

PT. 307.00 4A-2 *WPK*

8. Preoperation Test Results attached are DISAPPROVED for the following reasons: \_\_\_\_\_
- \_\_\_\_\_
- \_\_\_\_\_
- \_\_\_\_\_
- \_\_\_\_\_

JTG Chairman: \_\_\_\_\_ Date \_\_\_\_\_

9. Authorization granted to STARTUP MANAGER to review complete system status and area status for purpose of negotiating system turnover to Production Department.

JTG Chairman: \_\_\_\_\_ Date \_\_\_\_\_

10. System described herein has been thoroughly reviewed regarding testing, status of outstanding items, etc., and is ACCEPTED by the Production Department for conditional operation.

Startup Manager \_\_\_\_\_ Date \_\_\_\_\_

Plant Manager \_\_\_\_\_ Date \_\_\_\_\_

Distr: Original - Preoperational Test Procedures  
 Copies - JTG Chairman  
 Startup Manager  
 Lead Startup Engineer  
 Test Engineer  
 S&W Lead Advisory Engineer  
 GE Operations Manager  
 Vice President - Nuclear  
 OQA Engineer

## TRANSMITTAL RECORD

UNCONTROLLED  
For Information Only

|   |                       |
|---|-----------------------|
| TO: J. RIVELLO  | DATE: 11/9/83         |
| LOCATION: SHOREHAM NUCLEAR POWER STATION - UNIT NO. 1 | W.O. NO: 44430        |
| BRIEF: STARTUP TEST PROCEDURE                         | PROJECT NO.: K.71.340 |

| ITEM NO. | NO. OF COPIES | BILLS OF MATERIAL, DRAWINGS, SPEC. PERMITS, ETC. | TITLE   |
|----------|---------------|--|---|
| 2U       |               | PT. 302.004A-2                                   | EMERGENCY DIESEL GENERATOR QUALIFICATION TEST |

Remarks: Controlled copy issued to responsible Test Engineer, must be returned to PRC, as Test Engineers responsibility changes.

TCN #1 4/6/84 C. Slater

|                               | TYPE | ITEMS |
|-------------------------------|------|-------|
| G. BISHOP (G.E.)              | U    | 1 Ea. |
| L. BETTENHAUSEN (NRC)         | U    | 1 Ea. |
| C. SLATER (PRC)               | U    | 2 Ea. |
| C. SLATER (PRC)               | O    | 1 Ea. |
| <u>E.J. YOUNGLING</u> / T.E.  | C    | 1 Ea. |
| <u>M.W. HERLIHY</u> / L.S.E.C | C    | 1 Ea. |

O - ORIGINAL C - CONTROLLED  
WC - WORKING COPY U - UNCONTROLLED

Department: LILCO STARTUP

By: C. SLATER

Transmittal Number: 10219

|               |     |       |
|---------------|-----|-------|
| Forwarded To: | By: | Date: |
| Remarks:      |     |       |

SHOREHAM I  
NUCLEAR POWER STATION  
STARTUP FORM 8.1

UNCONTROLLED  
For Information Only  
REVISION 0

Preoperational Test Approval/Release  
For Performance

1. System No. R43A
2. Preoperational Test No. PT.307.004A-2
3. System: Emergency Diesel Generator 101

Qualification Preoperational Test

4. Test Engineer: William J. Cook
5. Lead Startup Engineer: M. W. Herlihy
6. Attached Preoperational Test Procedure is submitted for your Approval of content, format, acceptability and/or revision.

- |                                   |                        |             |
|-----------------------------------|------------------------|-------------|
| <u>JTG Meeting Date Scheduled</u> | <u>Startup Manager</u> | <u>Date</u> |
|-----------------------------------|------------------------|-------------|
7. Preoperational Test Approved by Operational Q.A.

- |                                |             |
|--------------------------------|-------------|
| <u>Operational QA Engineer</u> | <u>Date</u> |
|--------------------------------|-------------|
8. Preoperational Test Approved by JTG for content, format, acceptability and/or revision.

G.E. Site Operations Mgr.

S&W Advisory Operations Engr

Startup Manager

Approval: JTG Chairman Date  
(constitutes JTG approval)

Disapproval: JTG Chairman  
Date

Remarks \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

UNCONTROLLED  
For Information Only  
January 28, 1982  
REVISION 16

SHOREHAM I  
NUCLEAR POWER STATION  
STARTUP FORM 8.1

9. Attached Preoperational Test Procedure and completed Check-out & Initial Operations Tests with pertinent documents and comments are submitted for your "RELEASE FOR PERFORMANCE".

William J Cook 4/7/84  
Test Engineer Date

10. Preoperational Test attached RELEASED FOR PERFORMANCE.

Approval: [Signature]  
Lead Startup Engineer  
4/9/84  
Date

Disapproval: \_\_\_\_\_  
Lead Startup Engineer  
Date \_\_\_\_\_

Remarks\*: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

\*Recommendations For Partial Preop. Test, Revisions, Clarification, etc.

Distr: Original - Startup Manager  
Copies - Plant Manager, S&W Lead Advisory Engineer,  
GE Operations Manager, Lead Startup Engineer,  
LILCO Operational Q.A.

UNCONTROLLED  
For Information OnlyPROCEDURE REVISION TRANSMITTAL - ATTACHMENT 2  
PT.307.004A-2

September 12, 1983

E. J. Youngling

RECOMMENDATION TO VOID EDG PREOPERATIONAL TEST RESULTS  
Shoreham Nuclear Power Station - Unit 1  
W. O. No. 44430/48923


In view of the recent crankshaft failure of the 102 emergency diesel generator, a recovery program has been established to teardown and inspect all three (3) emergency diesel generators. This is being done to determine the extent of the crankshaft problems with these engines. This requires that all three (3) engine/generators be removed from their rooms, be totally disassembled, reassembled with the appropriate new parts and reinstalled back into their respective rooms.

Based on the above scope of work, it is recommended that the following preoperational test results be voided:

|               |                                   |
|---------------|-----------------------------------|
| PT.307.001A-1 | EDG-101 Mechanical Preop Test     |
| PT.307.001B-1 | EDG-102 Mechanical Preop Test     |
| PT.307.001C-1 | EDG-103 Mechanical Preop Test     |
| PT.307.003A-1 | EDG-101 Electrical Preop Test     |
| PT.307.003B-1 | EDG-102 Electrical Preop Test     |
| PT.307.003C-1 | EDG-103 Electrical Preop Test     |
| PT.307.004A-1 | EDG-101 Reliability Qualification |
| PT.307.004B-1 | EDG-102 Reliability Qualification |
| PT.307.004C-1 | EDG-103 Reliability Qualification |
| PT.307.005A   | EDG-101 Load Test                 |
| PT.307.005B   | EDG-102 Load Test                 |
| PT.307.005C   | EDG-103 Load Test                 |

These preoperational test results should be maintained on file with their cover sheets marked void or some suitable means to identify this action. It is also recommended that the above preoperational tests be revised accordingly to incorporate, as required, the many test change notices and exceptions taken against them.

In closure, I suggest that the above recommendations be presented to the full Joint Test Group for consideration. The minutes of this meeting would provide the formal direction to the Startup Organization for proceeding with these actions in accordance with the Startup Manual.

  
William M. Matejek  
Project Advisory Engineer

WMM:com

cc: W. R. Klein  
M. W. Herlihy

JTG APPROVED NOV 8 1983

A13527

Revision 17 / UNCONTROLLED  
 July 29, 1982 For Information Only

## PROCEDURE REVISION TRANSMITTAL

Messrs: Startup Manager  
 Plant Manager  
 S&W Lead Advisory Engineer  
 GE Operations Manager  
 Operating Quality Assurance Engineer

Date: October 12, 1983

Procedure Type: Preoperational Test

Approved Procedure # PT.307.004A-1

Revised Procedure # PT.307.004A-2

Procedure Title: EMERGENCY DIESEL GENERATOR QUALIFICATION TEST

Shoreham Nuclear Power Station - Unit 1

The subject approved procedure has been revised (the new revision number is indicated above) and is being transmitted for your review in black on pink form. The procedure changes are identified in the margin. Listed below are the changes and the reasons for the changes. See attachments to this letter.

This transmittal will serve as the approval form and will be routed to OQA, if required, for signoff before being submitted to the JTG for approval.

After the change has been approved, revised pages will be issued in black on white form.

Should you have any comments, please notify the undersigned before: October 26, 1983

E. J. Youngling

Test Engineer/Date

Not Required:

OQA Approved:

Required:

Lead Startup Engineer

Lead Startup Engineer

GE Operations Manager

Approved:

JTG CHAIRMAN

Date

S&W Lead Advisory Engineer

Remarks:

Startup Manager

PT.307.004A-2

CONTROLLED  
BY INFORMATION CTR.PROCEDURE REVISION TRANSMITTALATTACHMENT 1PT.307.004A-2

Revision 2 to PT.307.004A incorporates TCN numbers 1 and 2 and appropriate exceptions taken against Revision 1. In addition, certain procedural requirements were added such as requirements to perform cylinder head leak check at 4, 8, and 12 hours after shutdown, update references, measure diesel room humidity before and during testing, and document baseline diesel generator performance at 0.8 power factor.

UNCONTROLLED  
For Information Only

## TRANSMITTAL RECORD

|   |                       |
|---|-----------------------|
| J. RIVELLO  | DATE: 04-06-83        |
| LOCATION: SHOREHAM NUCLEAR POWER STATION - UNIT NO. 1 | W.O. NO: 44430        |
| BRIEF: STARTUP TEST PROCEDURE                         | PROJECT NO.: K.71.340 |

| ITEM NO. | NO. OF COPIES | BILLS OF MATERIAL, DRAWINGS, SPEC. PERMITS, ETC. | TITLE  |
|----------|---------------|--|--|
| 2U       |               |  | <u>PT. 307.004A-1 EMERGENCY DIESEL GENERATOR QUALIFICATION</u> |

Remarks: Controller copy issued to responsible Test Engineer, must be returned to PRC, as Test Engineers responsibility changes.

TCN #1 6/13/83  
TCN #2 6/15/83

|                            | TYPE | ITEMS |
|----------------------------|------|-------|
| G. BISHOP (G.E.)           | U    | 1 Ea. |
| L. BETTENHAUSEN (NRC)      | U    | 1 Ea. |
| C. SLATER (PRC)            | U    | 2 Ea. |
| C. SLATER (PRC)            | O    | 1 Ea. |
| <u>WH. COOK</u> /T.E.      | C    | 1 Ea. |
| <u>WH. KZELAT</u> /L.S.E.C |      | 1 Ea. |

O - ORIGINAL  
WC - WORKING COPY

C - CONTROLLED  
U - UNCONTROLLED

|                           |
|---------------------------|
| Department: LILCO STARTUP |
| By: C. SLATER / J. BARONE |
| Transmittal Number: 9942  |

|               |     |       |
|---------------|-----|-------|
| Forwarded To: | By: | Date: |
| Remarks:      |     |       |

A13530

Revision 17  
July 29, 1982

UNCONTROLLED  
For Information Only

# PROCEDURE REVISION TRANSMITTAL

Messrs: Startup Manager  
Plant Manager  
S&W Lead Advisory Engineer  
GE Operations Manager  
Operating Quality Assurance Engineer

Date: 2/22/83

Procedure Type: Preoperational Test

Approved Procedure # PT.307.004A

Revised Procedure # PT.307.004A-1

Procedure Title: Emergency Diesel Generator Qualification

## Shoreham Nuclear Power Station - Unit 1

The subject approved procedure has been revised (the new revision number is indicated above) and is being transmitted for your review in black on pink form. The procedure changes are identified in the margin. Listed below are the changes and the reasons for the changes.

This transmittal will serve as the approval form and will be routed to OQA, if required, for signoff before being submitted to the JTG for approval.

After the change has been approved, revised pages will be issued in black on white form.

Should you have any comments, please notify the undersigned before: March 4, 1983

William J. Cook 2/22/83  
Test Engineer/Date

Not Required:

Lead Startup Engineer

OQA Approved:

W. R. Klein 4/5/83

Required:

W. R. Klein 4/5/83  
Lead Startup Engineer

John D. [Signature] 4/5/83  
GE Operations Manager

Approved:

J. Powell  
JTG CHAIRMAN

4/5/83  
Date

William M. Matlock 4/5/83  
S&W Lead Advisory Engineer

Remarks:

W. R. Klein 4/5/83  
Startup Manager

**VOID**

/ UNCONTROLLED  
For Information Only

## TRANSMITTAL RECORD

|   |                       |
|---|-----------------------|
| TO: J. RIVELLO                                    | DATE: 11/9/81         |
| LOCATION: SHOREHAM NUCLEAR POWER STATION - UNIT 1 | W.D. NO: 4430         |
| BRIEF: STARTUP TEST PROCEDURE                     | PROJECT NO: K. 71.340 |

| ITEM NO.  | NO. OF COPIES | BILLS OF MATERIAL, DRAWINGS, SPEC. PERMITS, ETC. | TITLE |
|---|---------------|--|-------|
| 2U PT. 307.004A EMERGENCY DIESEL GENERATORS (QUALIFICATION) |               |  |       |

Remarks: Controlled copy returned to PRC. d to responsible Test Engineer, must be Test Engineers responsibility changes.

|                         | TYPE | ITEMS |
|-------------------------|------|-------|
| ✓ R. PULSIFER (G.E.)    | U    | 1 Ea. |
| ✓ L. Bettenhausen (NRC) | U    | 1 Ea. |
| ✓ C. Slater (PRC)       | U    | 2 Ea. |
| ✓ C. Slater (PRC)       | O    | 1 Ea. |

✓ Wm. J. Cook T.E. C 1 Ea.  
 ✓ Wm. R. Klein L.S.E. C 1 Ea.

O - ORIGINAL C - CONTROLLED  
 WC - WORKING COPY U - UNCONTROLLED

|                           |
|---------------------------|
| Department: LILCO STARTUP |
| By: C. SLATER             |
| Transmittal Number: 9536  |

|               |     |       |
|---------------|-----|-------|
| Forwarded To: | By: | Date: |
| Remarks:      |     |       |

SHOREHAM I  
NUCLEAR POWER STATION  
STARTUP FORM 8.1

UNCONTROLLED  
For Information Only

Oct. 1, 1975  
REVISION 2

Preoperational Test Approval/Release  
For Performance

1. System No. R43
2. Preoperational Test No. PT 307.004A
3. System: EMERGENCY DIESEL GENERATORS QUALIFICATION
4. Test Engineer: William J. Cook
5. Lead Startup Engineer: William R. Kai
6. Attached Preoperational Test Procedure is submitted for your Approval of content, format, acceptability and/or revision.  
November 9, 1981 E. J. Murphy 11/2/81  
 JTG Meeting Date Scheduled Startup Manager Date
7. Preoperational Test Approved by Operational Q.A.  
Al Maller 11/2/81  
 Operational QA Engineer Date
8. Preoperational Test Approved by JTG for content, format, acceptability and/or revision.  
John J. Casey 11/9/81  
 JTG Chairman  
 (constitutes JTG approval)  
William R. Kai 11-9-81  
 SSW Advisory Operations Engr  
E. J. Murphy 11-9-81  
 Startup Manager Date

Remarks \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

JTG APPROVED NOV 9 1981  
A13533

SHOREHAM I  
NUCLEAR POWER STATION  
STARTUP FORM 8.1

UNCONTROLLED  
For Information Only  
REVISION 0

9. Attached Preoperational Test Procedure and completed Checkout & Initial Operations Tests with pertinent documents and comments are submitted for your "RELEASE FOR PERFORMANCE".

\_\_\_\_\_  
Lead Startup Engineer/Test Engineer      Startup Manager      Date

10. Preoperational Test attached RELEASED FOR PERFORMANCE.

\_\_\_\_\_  
G.E. Site Operations Mgr

\_\_\_\_\_  
S&W Advisory Operations Engr

\_\_\_\_\_  
Startup Manager

Approval: \_\_\_\_\_

JTG Chairman  
(constitutes JTG approval)

\_\_\_\_\_  
Date

Disapproval: \_\_\_\_\_

JTG Chairman

\_\_\_\_\_  
Date

Remarks\*: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

\*Recommendations For Partial Preop. Test, Revisions, Clarification, etc.

Distr: Original - Startup Manager  
Copies - Plant Manager, S&W Lead Advisory Engineer,  
GE Operations Manager, Lead Startup Engineer,  
LILCO Operational Q.A.

UNCONTROLLED  
For Information Only

PT.307.004A-2

## TEST ENGINEER'S ANALYSIS REPORT

EMERGENCY DIESEL GENERATOR 101 QUALIFICATION PREOP TEST

This revised Qualification Preoperational Test was "released for performance" on April 9, 1984 subsequent to the crankshaft replacement in the fall of 1983. The purpose of this test was to meet the testing requirements of USNRC Regulatory Guide 1.108, Rev. 1 section C.2.a (9) i.e. to demonstrate the ability of EDG101 to start, accept load, maintain load (greater than 50% of rated load) and to shutdown, without trips, 23 consecutive times.

Documentation of test parameters was accomplished via the use of General Electric's Transient Recording System (GETARS) which monitored and plotted start times and system parameters. GETARS produced numerical data (histograms) at selected periods during each of the 23 engine runs (i.e. start of 1 hour run, 1/4 hr. interval and 1 hour interval). GETARS plotted all engine shutdowns to verify no anomalies occurred which could have been interpreted as a failure of EDG101. Also during each engine run, operational logs (Appendix D) were maintained utilizing the process computer print out as the instrument of record for KW loads and GETARS as the instrument of record for all other electrical parameters (except Generator Field Voltage and Current) and engine speed. The remaining operating parameters were taken from local and control room indicators or M&TE instruments. During engine operation, the Run Log (Appendix D) intervals were determined by use of a stop watch (M&TE) and not the engine hour meter.

All twenty-three (23) starts were completed in a successful consecutive manner. The "Quick Start" requirements (engine loaded > 3500 KW < 60 seconds) were met during Start 13, as a loading time of 21.4 seconds was obtained. All engine parameters were acceptable for operating conditions and no other items of concern were noted.

There were nine (9) exceptions taken against this procedure. These are summarized below. Full details of these exceptions are contained within the body of the procedure.

EXCEPTIONS 1, 5, 7, 9

These exceptions were taken to identify typographical errors, minor deviations from procedural step, and references that were updated. The "intent" of this procedure was not violated by these exceptions.

A13535

Page 2

EXCEPTIONS 2 & 3

These exceptions were taken to identify recorded values (Appendix D) which did not meet acceptable limits (Normal Operating Parameters (Table 1)). Since, these deviations, within acceptable limits, were only slight, they were dispositioned "accept as is" because test results were not impacted.

EXCEPTION 4

This exception was taken to identify that temporary test equipment was not removed because of additional testing requirements. The removal of temporary test equipment is to be tracked by Step 9.2 of PT.307.002-2 (IET) and is not an open item to this procedure.

EXCEPTION 6

This exception was taken to explain that TCN #1 was voided because additional testing requirements will be performed as part of PT.307.003A-2 (EDG101 Electric Preop).

EXCEPTION 8

This exception clarified the interpretation of the Technical Specification surveillance requirement criteria regarding engine loading to 3500 KW in less than 60 seconds (Quick Start).

Based on the results of this test and the above analysis, it is this test engineer's opinion that twenty-three (23) starts were successfully completed in accordance with Regulatory Guide 1.109 Rev. 1 Section C.2.a (9).

*William J. Cook* 4/19/84  
William J. Cook  
Test Engineer

*Francis C. Clifford* 4/19/84  
Francis C. Clifford  
Test Results Reviewer

WJC/FCC:jl

A13536

SHOREHAM I.  
NUCLEAR POWER STATION  
TARTUP FORM 8.2

UNCONTROLLED  
For Information Only  
MAR 7 1980  
REVISION 11

Page 1 of 4

TEST CHANGE NOTICE #1 *Exception #6*

1. System Number: R43
2. Test Procedure Number: PT.307.004A-2
3. System Description: Emergency Diesel Generator 101 Qualification Test
4. Prepared By: R. I. Samson *[Signature]* 4/6/84  
Cognizant System Test Engineer Date
5. Approved By: *[Signature]* 4/6/84  
Lead Startup Engineer Date

| Item | Test Step and<br>Procedure Page<br>Number Affected | Modification<br>Reason                          | LILCO System<br>Test Engineer/<br>Date |
|------|--|---|--|
| 1    | Insert pages 16a & 16b                             | Adding Section 8.9 for<br>Post Outage load run. | J. D. Kuo<br>4/10/84                   |
| 2    | Remove page 18.<br>Insert new page 18.             | Provide Acceptance<br>Criteria for Section 8.9. | J. D. Kuo<br>4/10/84                   |
|      |  |   |  |
|      |  |   |  |

7. This form is attached to the original master copy of the test procedure.

ORIGINAL: Project Resource Center  
Distribution: COPY TO: Test Procedure (Test Engineer Copy)  
Cognizant Lead Startup Engineer  
Startup Manager  
JTG (For JTG approved procedures only)

WFOA Initials (if required): WFOA 4/6/84 4/6/84

0-25

A13537

10.0 ACCEPTANCE CRITERIA

- 10.1 The Emergency Diesel Generator 101 successfully completed 23 consecutive valid tests with no failures as defined in Regulation Guide 1.108, Rev. 1 paragraph C.2.e. A valid test shall be defined as achieving a successful start, followed by a loading to at least 50% of continuous rating and continued operation for at least one hour, as per reference 2.26.

Verified \_\_\_\_\_ Date \_\_\_\_\_

OQA Witness \_\_\_\_\_ Date \_\_\_\_\_

## NOTE:

All charts will be available to backup readings of Appendix D. These charts will be submitted to the PRC with the approved procedure.

PER

TCN #

EMERGENCY DIESEL GENERATOR QUALIFICATION  
PREOPERATIONAL TEST

| <u>Section</u> | <u>Description</u>                          | <u>Page</u> |
|----------------|---|-------------|
| 1.0            | Purpose                                     | 1           |
| 2.0            | References                                  | 1           |
| 3.0            | Prerequisites                               | 4           |
| 4.0            | Precautions                                 | 5           |
| 5.0            | Initial Conditions                          | 7           |
| 6.0            | Environmental Conditions                    | 13          |
| 7.0            | Test Equipment                              | 13          |
| 8.0            | Procedure                                   | 14          |
| 9.0            | System Return to Normal                     | 17          |
| 10.0           | Acceptance Criteria                         | 18          |
| 11.0           | Exception Sheet                             | 19          |
| Table I        | EDG Normal Operating Parameters             | 20          |
| Table II       | EDG Shutdown/Prestart Parameters            | 21          |
| Table III      | Test Equipment Log                          | 22          |
| Appendix A     | Valve Line-up Sheet                         | 23          |
| Appendix B     | System Component Power Supply Checklist     | 27          |
| Appendix C     | EDG Qualification Test Start Sign Off Sheet | 29          |
| Appendix D     | EDG Qualification Log                       | 32          |
| Appendix E     | Diesel Generator Run Log                    | 35          |
| Appendix F     | Engine Cylinder Pressure Log                | 37          |

TOTAL PAGES 37

JTG APPROVED NOV 8 1983

A13539

UNCONTROLLED  
For Information Only

PT.307.004A-2

UNCONTROLLED  
For Information Only

## 1.0 PURPOSE

- 1.1 The purpose of this procedure is to verify the qualification of emergency diesel generator 101 with respect to starting and loading reliability following repairs due to the failure of the crankshaft. | 2
- 1.2 This procedure will consist of starting the diesel, loading the diesel to at least 1,750 kW, and operating the diesel at load for at least one hour 23 consecutive time without a failure.
- 1.3 This procedure in conjunction with PT.307.003A-2 and PT.307.002 satisfies the intent of Regulatory Guide 1.108 (August 1977), Periodic Testing of Diesel Generator Units used as On-Site Electrical Power Systems at Nuclear Power Plants. | 2
- 1.4 At least one of the qualification runs will be used to demonstrate that the diesel generator is capable of performing its monthly surveillance requirement per Reference 2.27. | 2

NOTE: All equipment mark numbers are prefixed by 1R43, unless otherwise noted.

## 2.0 REFERENCES

- 2.1 FSAR Sections 8.3 and 14.1.3.7.24
- 2.2 FM-44A-15, Fuel Oil Transfer System
- 2.3 FM-44B-4, Diesel Generator Air Start System
- 2.4 LILCO Startup Manual
- 2.5 LILCO Safety Manual
- 2.6 ESK-5R2209-14, Elementary Diagram, Emergency Bus Normal Supply ACB 101-1
- 2.7 ESK-5R2210-15, Elementary Diagram, Emergency Bus Reserve Supply ACB 101-2
- 2.8 ESK-5R4301-19, Elementary Diagram, Emergency Generator Breaker ACB 101-8
- 2.9 ESK-6R4301-6, Elementary Diagram, G-101 Starting Air Compressors
- 2.10 ESK-6R4304-11, Elementary Diagram, G-101 Fuel Oil Transfer Pump

PT.307.004A-2

UNCONTROLLED  
For Information Only

- 2.11 ESK-6R4307-<sup>6</sup>8, Elementary Diagram, G-101 Before and After Lube Oil Pump and Heater
- 2.12 ESK-6R4310-<sup>6</sup>8, Elementary Diagram, G-101 Jacket Water Heater and Pump
- 2.13 ESK-6R4313-2, Elementary Diagram, Diesel Generator G-101 Protection
- 2.14 ESK-8R4301-<sup>14</sup>13, Elementary Diagram, Emergency Diesel Generator G-101 Protection
- 2.15 ESK-8R4304-7, Elementary Diagram, Emergency Diesel Synchronizing Circuit
- 2.16 ESK-8R4305-<sup>13</sup>11, Elementary Diagram, G-101 Voltage Regulator
- 2.17 ESK-11R4301-<sup>7</sup>6, Elementary Diagram, Emergency Diesel Generator 101 Sheet 1
- 2.18 ESK-11R4302-<sup>14</sup>12, Elementary Diagram, Emergency Diesel Generator 101 Sheet 2
- 2.19 ESK-11R4307-<sup>7</sup>8, Elementary Diagram, Fuel Booster Pump
- 2.20 Manufacturer's Drawings
- 2.20.1 11600.02-1.12-5H, Lube Oil Piping Schematic
- 2.20.2 11600.02-1.12-6M, Starting Air Piping Schematic
- 2.20.3 11600.01-1.12-7<sup>N</sup>L, Jacket Water Piping Schematic
- 2.20.4 11600.02-1.12-74M, Engine Pneumatic Schematic
- 2.20.5 11600.02-1.12-75<sup>M</sup>Z, Panel Pneumatic Schematic
- 2.20.6 11600.02-1.12-<sup>73</sup>91C, Panel Installation
- 2.20.7 11600.02-1.12-93<sup>M</sup>Z, Panel Electrical Schematic
- 2.20.8 11600.02-1.12-94P, Panel Electrical Schematic
- 2.20.9 11600.02-1.51-94J, Front View Layout for BOP Main Control Board
- 2.20.10 11600.02-1.12-43G, Wiring Diagram Static Exciter
- 2.21 System Description (S/D 1020.307), Emergency Diesel Generators Revision 1

A135.11

UNCONTROLLED  
For Information Only

- 2.22 Operating Procedure (SP.23.307.01), Emergency Diesel Generators Revision 8 7 *at 1/18*
- 2.23 Operating Procedure (SP.23.309.01), 4,160 V Emergency Bus Distribution Revision 4
- 2.24 Shoreham Specification SH1-89, Diesel Generator Sets, Revision 2, January 26, 1983
- 2.25 Manufacturer's Instruction Manual, R43-1 Volume I, II and III
- 2.26 Regulator Guide 1.108 "Periodic Testing of Diesel Generator Units as on site Electrical Power Systems at Nuclear Plant". Rev. 1 August, 1977. (Paragraphs C.2.a.9 and C.2.e)
- 2.27 SNPS Proof and Review Copy Tech Spec 3.8.1.1 and 4.8.1.1.2 dated July 22, 1983.
- 2.28 Operating Procedure (SP.27.307.02) Emergency Diesel Generator Cylinder Head Leak Detection Test, Revision 1.

NOTE: All personnel signing this procedure must fill out the following information for future reference:

| Name<br>(Written/Printed)   | Initials<br>(Written/Printed) | Title/<br>Organization | Level of<br>Qualification<br>I, II, III |
|-----------------------------|-------------------------------|------------------------|---|
| A. K. / L. D. / L. D.       | L.D. / L.D.                   | TE/LSU                 | II                                      |
| A. S. / A. T. / A. T.       | A.S. / A.T.                   | TE/LSU                 | II                                      |
| A. J. / H. R. / H. R. S.    | H. / H.R.S.                   | TE/LSU.                | II                                      |
| A. H. / G. H. / G. H.       | G.H. / G.H.                   | OQA                    | II                                      |
| A. C. / C. S. / C. S. N.    | C.S. / C.S.N.                 | OQA                    | II                                      |
| A. B. / M. D. B. / M. D. B. | M.B. / M.D.B.                 | TE/LSU                 | II                                      |
| A. G. / J. A. / J. A. M.    | J.A. / J.A.M.                 | OQA                    | II                                      |
| A. V. / R. A. V. / R. A. V. | R.A. / R.A.V.                 | TE/LSU                 | II                                      |
| A. S. / S. Y. A. / S. Y. A. | S.Y. / S.Y.A.                 | TE/LSU                 | II                                      |
| A. S. / E. S. / E. S. L.    | E.S. / E.S.L.                 | TE/LSU                 | II                                      |
| A. C. / F. C. / F. C.       | F.C. / F.C.                   | TE/LSU                 | II                                      |

PT. 307.004A-2

| NAME<br>(printed)   | NAME<br>(signed)           | INITIALS<br>PRINTED/WRITTEN | TITLE             | LEVEL OF<br>QUALIFICATION |
|---------------------|----------------------------|-----------------------------|-------------------|---------------------------|
| MICHAEL F. GORFEN   | <i>Michael F. Gorfen</i>   | MMG / AUG                   | OGPA              | IV                        |
| LENNY MORSE         | <i>Lenny Morse</i>         | LM /                        | TECH / BSU        | I                         |
| Stephen Cummings    | <i>Stephen Cummings</i>    | SC / DC                     | Tech LSU          | I                         |
| Tony C. Masaretti   | <i>Tony C. Masaretti</i>   | TCM /                       | Tech LSU          | I                         |
| AL MEYER            | <i>Al Meyer</i>            | AM /                        | TECH LSU          | I                         |
| RAYMOND SIMON       | <i>Raymond Simon</i>       | RS /                        | Tech LSU          | I                         |
| PAUL WARNTZ         | <i>Paul Warntz</i>         | PW /                        | Tech LSU          | I                         |
| ROBERT T. SMITH     | <i>Robert T. Smith</i>     | RTS /                       | TECH LSU          | I                         |
| Richard T. Quitt    | <i>Richard T. Quitt</i>    | RTR /                       | Tech LSU          | I                         |
| DOUGLAS E. Campbell | <i>Douglas E. Campbell</i> | DEC /                       | ARMY TECHS. / LSU | II                        |
| WILLIAM P. FLETCHER | <i>William P. Fletcher</i> | WPF /                       | TECH / LSU        | I                         |
| REEDMAN VANDERBEEK  | <i>Reedman Vanderbeek</i>  | RVV /                       | TECH LSU          | II                        |
| AL C. TOLSON        | <i>Al C. Tolson</i>        | AT /                        | CQA               | III                       |

UNCONTROLLED  
For Information Only

A13543

PT.307.004A-2

UNCONTROLLED  
For Information Only3.0 PREREQUISITES

- 3.1 The master punch list contains no deficiencies that will affect this test. List any exceptions in Section 11.0. | 2

Emilink 4/10/84  
Verified Date

- 3.2 Verify applicable C&IO tests have been performed, and have been approved.

Emilink 4/10/84  
Verified Date

- 3.3 The Lead Startup Engineer has released test for performance (SU Form 8.1).

A. J. Sonoma 4-10-84  
Verified Date

- 3.4 Emergency Diesel Generator Mechanical Preoperational Test Procedure PT.307.001A-2 and the Emergency Diesel Generator Electrical Preoperational Test Procedure PT.307.003A-2 have been completed. | 2

A. J. Sonoma 4/10/84  
Verified Date

- 3.5 Notify the Watch Engineer and OQA prior to performing test.

A. J. Sonoma 4-10-84  
Verified Date

- 3.6 Notify the LILCO System Operator prior to performing test.

A. J. Sonoma 4-10-84  
Verified Date

- 3.7 Notify DeLaval representative that this procedure is about to commence.

A. J. Sonoma 4-10-84  
Verified Date

- 3.8 Establish communication between an operator at the Emergency Diesel Control Panel and an operator in the Main Control Room at the Emergency Diesel Generator portion of Panel 1H11\*MCB-01.

A. J. Sonoma 4-10-84  
Verified Date

- 3.9 Diesel engine inputs to the process computer need not be verified if the computer is not available.

Computer is is not available.

B. J. Vanna 4-10-84  
Verified Date

- 3.10 Ensure all documents used at time of this test are of the latest revision.

Exception #1  
Verified Date

- 3.11 Verify valve lineup in accordance with Appendix A.

B. J. Vanna 4-10-84  
Verified Date

#### 4.0 PRECAUTIONS

- 4.1 A sudden increase in lubrication oil temperature and amount of vapor from the crankcase ventilating discharge can indicate some overheated internal part of the engine. This could signal an approaching piston seizure and a possible crankcase explosion. A sudden increase in lube oil temperature requires immediate unloading and shutdown of the diesel.
- 4.2 Sustained operation of the diesel below 875 KW (critical load) should be avoided. However, when unloading unit, reduce load between 100 - 200 KW prior to opening diesel generator output breaker.
- 4.3 Sustained operation of the diesel in the range of 250 to 400 rpm (critical speed) should be avoided.
- 4.4 When starting a cool engine after shutdown, observe the manufacturer's starting procedure in Section 4 of Volume I of the manufacturer's instruction manual.
- 4.5 Ear protection should be worn by personnel in the Diesel Generator Room during diesel operation.
- 4.6 An operator should continuously monitor the operation of the diesel and auxiliary equipment throughout the entire test. At least one set of log readings should be taken whenever the diesel is started.
- 4.7 Diesel Room air temperature and humidity should be frequently monitored during diesel testing (especially in the vicinity of the air dryers and fuel oil day tanks).

- 4.8 Any fuel oil or lube oil spills should be wiped up as soon as possible to avoid fire hazards.
- 4.9 Portable fire extinguishing equipment should be readily available during diesel testing.
- 4.10 When leaving a diesel generator room, ensure that the fire doors between individual diesel generator rooms are closed.
- 4.11 Lube oil strainers should be cleaned when the differential pressure across them reaches 20 psid.
- 4.12 Lube oil filters should be changed when the differential pressure across them reaches 20 psid.
- 4.13 Fuel oil strainers should be cleaned when the differential pressure across them reaches 2.0 psid.
- 4.14 Fuel oil filters should be changed when the differential across them reaches 20 psid.
- 4.15 Lube oil pressure should not exceed 65 psig, or drop below 50 psig.
- 4.16 Jacket water pressure should not exceed 30 psig, or drop below 20 psig.
- 4.17 Fuel oil pressure should not exceed 35 psig.
- 4.18 Lube oil and jacket water temperatures should not exceed 200°F.
- 4.19 The exhaust temperature limits for sustained operation is 150°F between any two cylinders at full load. The maximum temperature limit at any load is 1100°F. Should these limits be reached, reduce load and notify Test Engineer.
- 4.20 For sustained operation, 200 psig is maximum firing pressure difference between any two cylinders at any load. Should these limits be reached, reduce load and notify Test Engineer.
- 4.21 Turbocharger lube oil pressure should not drop below 25 psig.
- 4.22 If the diesel is to be shutdown for greater than 4 hours during any portion of this test, perform a cylinder head leakage surveillance per Reference 2.28 (SP.27.307.02).

PT.307.004A-2

UNCONTROLLED  
For Information Only5.0 INITIAL CONDITIONS

- 5.1 Engine 101 is shutdown ready for testing and its output breaker 1R22\*SWG101-8 ACB is open.

A. J. Somma 4-10-84  
Verified Date

- 5.2 Verify equipment is energized in accordance with Appendix B, System Component Power Supply Checklist, by initialing next to each step.

A. J. Somma 4-10-84  
Verified Date

- 5.3 Service Water System is in operation to supply cooling water to the Jacket Water Cooler.

A. J. Somma 4-10-84  
Verified Date

- 5.4 Emergency Diesel Generator 101 HVAC System is in operation.

A. J. Somma 4-10-84  
Verified Date

- 5.5 Fire Protection (Cardox System) is available in diesel room 101, or Fire Watch has been provided in case of fire.

A. J. Somma 4-10-84  
Verified Date

- 5.6 Verify \*ENG101 has been barred over using barring device within one hour of first diesel start, and no presence of water was found.

A. J. Somma 4-10-84  
Verified Date

- 5.7 Diesel Generator Fuel Oil Storage and Transfer System is in operation.

A. J. Somma 4-10-84  
Verified Date

- 5.8 At emergency switchgear 1R22\*SWG101, check the following at diesel generator supply breaker ACB 101-8 compartment:

- 5.8.1 Local control switch midposition.

A. J. Somma 4-10-84  
Verified Date

PT.307.004A-2

UNCONTROLLED  
For Information Only

5.8.2 Circuit Breaker closing springs charged.

A. J. Summa 4-10-84  
Verified Date

5.8.3 GREEN (Open) indication shown for breaker.

A. J. Summa 4-10-84  
Verified Date

5.8.4 Primary protection lockout relay 86P-101-8 reset.

A. J. Summa 4-10-84  
Verified Date

5.8.5 Backup protection lockout relay 86B-101-8 reset.

A. J. Summa 4-10-84  
Verified Date

5.9 Place or check the following switches at the emergency diesel generator \*G101 local diesel control panel \*PNL-DG1 in the positions indicated:

5.9.1 Mode selector switch in REMOTE.

A. J. Summa 4-10-84  
Verified Date

5.9.2 Before and after LO pump/heater (\*P-226A) and \*H-015A in AUTO.

A. J. Summa 4-10-84  
Verified Date

5.9.3 Fuel booster pump \*P-109A in AUTO.

A. J. Summa 4-10-84  
Verified Date

5.9.4 Jacket Water pump/heaters (\*P-238A and \*H-014A and D in AUTO.

A. J. Summa 4-10-84  
Verified Date

5.9.5 Both starting air compressors \*C-003A and \*C-004A in AUTO.

A. J. Summa 4-10-84  
Verified Date

PT.307.004A-2

UNCONTROLLED  
For Information Only

- 5.9.6 Primary fuel oil transfer pump \*P-201A in  
AUTO.

A. J. Sommer 4-10-84  
Verified Date

- 5.9.7 Secondary fuel oil transfer pump \*P-202A in  
AUTO.

A. J. Sommer 4-10-84  
Verified Date

- 5.9.8 White control power available light ON.

A. J. Sommer 4-10-84  
Verified Date

- 5.10 Verify starting air pressure as indicated on local  
diesel control panel \*PNL-DG1 is greater than  
220 psig.

A. J. Sommer 4-10-84  
Verified Date

- 5.11 Verify Before and After Lube Oil Pump \*P-226A is  
operating.

A. J. Sommer 4-10-84  
Verified Date

- 5.12 Verify Jacket Water Heater Circulating Pump \*P-238A  
is operating.

A. J. Sommer 4-10-84  
Verified Date

- 5.13 Verify lube oil temperature is above 140°F.

A. J. Sommer 4-10-84  
Verified Date

- 5.14 Verify jacket water standpipe level is greater than  
10 o'clock and jacket water temperature is greater  
than 140°F.

A. J. Sommer 4-10-84  
Verified Date

- 5.15 At diesel generator \*G-101 hydraulic  
actuator/governor, record the following settings:

5.15.1 Speed Droop 0 Initials AJS  
(0 - 10)

JTG APPROVED NOV 8 1993

PT. 307.004A-2

UNCONTROLLED  
For Information Only

5.15.2 Load Limit Max Initials AGS  
(Fuel Setting)  
(Min - Max)

5.15.3 Speed Setting 14.08 Initials AGS  
(0 - 23)

5.16 Check air dryers \*AD-002A and \*AD-003A to ensure they are both running and that the cooling fin air passages are not blocked.

A. J. Somma 4-10-84  
Verified Date

5.17 Ensure the fire doors between the diesel generator rooms are closed.

A. J. Somma 4-10-84  
Verified Date

5.18 At the diesel generator \*G-101 section of control room control panel 1H11\*MCB-01, place or verify the following switches are in the positions indicated:

5.18.1 Diesel generator \*G-101 start control switch in AUTO.

A. J. Somma 4-10-84  
Verified Date

5.18.2 \*G-101 governor speed changer in mid position.

A. J. Somma 4-10-84  
Verified Date

5.18.3 Bus 101 program reset to RESET.

A. J. Somma 4-10-84  
Verified Date

5.18.4 Bus 101 program test switch in NORMAL.

A. J. Somma 4-10-84  
Verified Date

5.18.5 \*G101 voltage regulator control switch in mid position.

A. J. Somma 4-10-84  
Verified Date

JTG APPROVED NOV 8 1993

- 5.18.6 Jacket Water cooler \*E-013A outlet valve  
1P41\*AOV-016A in AUTO.

A. J. Sumner 4-10-84  
Verified Date

- 5.18.7 125V Bus A dc volts greater than or equal to  
125 volts.

A. J. Sumner 4-10-84  
Verified Date

E. J. Hassell 4/10/84  
OQA Witness Date

- 5.18.8 125V dc Bus A battery ground detector lights  
are both dim and alarm point 0357 (125V Bat A  
Ground) is not annunciated.

A. J. Sumner 4-10-84  
Verified Date

E. J. Hassell 4/10/84  
OQA Witness Date

- 5.19 Verify emergency bus 101 is being supplied from the  
NSST (101-1 closed) ☒ or RSST (101-2  
closed) ☐ Check one. | 2

A. J. Sumner 4-10-84  
Verified Date

- 5.20 Verify the Honeywell Visi recorder and/or the GE  
Transient Analysis Response Computer is connected to  
record the following 7 inputs as follows: | 2

Channel 1 - Engine Speed (RPM) @ output of tachometer  
Channel 2 - Generator AC Voltage @ \*PNLGPI  
Channel 3 - Generator AC Current (Amps) @  
1H11\*MCB01  
Channel 4 - Generator Load (Watts) @ 1H11\*MCB01  
Channel 5 - Generator ACB 101-8 closure @ SWGR 101-2  
Channel 6 - Diesel start from start circuit *Exception # 7*  
Channel 7 - Generator freq. from 1H11\*MCB01

Indicate: Visirecord ☐ GETARS ☒ or  
Both ☐ recording inputs. | 2

A. J. Sumner 4-10-84  
Verified Date

- 5.21 Wire a temporary selector switch (capable of handling 6 RTD's) to the Generator Winding RTD's. Connect the output off the selector switch to a digital volt meter. This setup will be used to determine the hottest Generator winding temperature. Record temporary hookup in SNPS lifted lead and jumper program.

*[Signature]* 4/10/84 2  
Verified Date

- 5.22 Verify no abnormal alarms are initiated, which would prevent a successful start.

*A. J. Sumner* 4-10-84  
Verified Date

- 5.23 Connect a micromite to the output of the generator pedestal bearing RTD to permit measurement of bearing temperature. Record any necessary temporary connections in the lifted lead and jumper program.

*A. J. Sumner* 4/10/84 2  
Verified Date

5.0 ENVIRONMENTAL CONDITIONS

6.1 Diesel room temperature below 120°F.

6.2 Diesel room humidity below 80% relative humidity.

At start of test:

Diesel Room Temperature: 90 °FDiesel Room Humidity : 18 %Q/S  
Verified4-10-84  
Date

2

7.0 SPECIAL TEST EQUIPMENT

7.1 Stop watches.

7.2 High speed visirecorder with at least 7 channels.

7.3 Getars computer (if available).

7.4 Temporary RTD measuring switch box.

7.5 Psychrometer

7.6 Digital Voltmeter

7.7 Micromite

NOTE: All above used test equipment should be recorded on  
Table III.

2

PT.307.004A-2

UNCONTROLLED  
For Information Only8.0 PROCEDURE

NOTE: All KVAR values specified are lagging vars.

- 8.1 All prerequisites in Section 3.0 and initial conditions in Section 5.0 have been satisfied. Any exceptions are listed in the Exception Section, Section 11.0.

*A. J. Simon* 4-10-84  
Verified Date  
*Carl J. Prange* 4-10-84  
QA Witness Date

- 8.2 Verify that the emergency diesel shutdown parameters were recorded on Appendix D just prior to the next diesel start, are within tolerances per Table II, and engine is ready to be restarted. (If engine has been shutdown for more than 12 hours the initial conditions of paragraph 5.0 have been reverified).

- 8.3 Start emergency diesel generator 101 and load to at least 1750KW and 700 KVars.

- 8.4 Run the diesel generator at load for at least one (1) hour while completing all the data in Appendix D. The one (1) hour run at load shall be timed using a stop watch.

NOTE: The time to start, load and shutdown the engine shall not be included in the one hour.

- 8.5 Reduce generator load to 100 - 200 KW, run at this load for 2 min to allow unit cooldown, open its output breaker 101-8 and then shutdown the diesel engine by depressing stop pushbutton.

NOTE: Prior to shutdown from the 23rd start, perform step 8.8.

- 8.6 Verify that the engine was successfully started, loaded to constitute a valid test and that the data recorded on Appendix D conforms to the ranges of Table I and Table II.

- 8.7 Repeat steps 8.2 through 8.6 until twenty three consecutive successful starts and qualification runs are accomplished.

NOTE 1:

Sign-off of the above steps will be done in Appendix C. Should a start be considered a failure (per reference 2.26) indicate such on Appendix C, correct the problem and begin the first qualification start again. Any failures will be explained as an exception in Section 11.0.

UNCONTROLLED  
For Information Only

8.7 - continued

NOTE 2:

*Exception #8*  
At least one of the 23 consecutive starts should verify the diesel generator is capable of being ~~started~~ *started*, synchronized, loaded to greater than or equal to 3500KW/1500KVars in less than or equal to 60 seconds, and operated with this load for at least 60 minutes.

8.8 Final Baseline Data at Various Diesel Load Levels

8.8.1 Verify the emergency diesel generator is running at approximately full load (3500KW/2625 K Vars) then record running data in Appendix E.

Verified

Date

QA Witness

Date

8.8.2 While still at full load, record cylinder pressure data in Appendix E.

Verified

Date

QA Witness

Date

8.8.3 Reduce load to approximately 75% load, (2600KW/2000 K Vars) long enough for parameters to stabilize, then record data in Appendix E.

Verified

Date

QA Witness

Date

8.8.4 Reduce diesel generator load to approximately 50% (1750 KW/1300 K Vars), run long enough to stabilize parameters, then record data in Appendix E.

Verified

Date

QA Witness

Date

PT.307.004A-2

UNCONTROLLED  
For Information Only

- 8.8.5 Reduce diesel generator load to approximately 25% (900 KW/650 K Vars), run long enough to stabilize parameters, then record data in Appendix E.

W.D. Bove  
Verified4/11/84  
Date12  
12James A. Murphy  
QA Witness4/11/84  
Date

- 8.8.6 Shutdown diesel generator in accordance with SP.23.307.01, paragraph 8.1.6 and leave engine in standby or as directed by test engineer.

W.D. Bove  
Verified4/11/84  
Date

UNCONTROLLED  
For Information Only

Page 2 of 4

TCN #1

PT.307.004A-2

8.9 Post Outage Load Run (5 hours)

- 8.9.1 Start the Diesel Generator and parallel to its emergency bus. Load the Diesel to approximately 3500KW and 2000 KVARs as monitored by the main control room meters. Establish engine equilibrium conditions prior to continuing test.

---

 Verified \_\_\_\_\_ Date \_\_\_\_\_

---

 OQA Witness \_\_\_\_\_ Date \_\_\_\_\_

- 8.9.2 Block the governor load limit setting on the hydraulic actuator. Raise the electric speed setting above 4000KW.

Slowly raise the load limit until the load stabilizes at 3900KW + 0.25% - 1.0% (i.e. load between 3861KW and 3910KW) as measured by the watt hour meter over a minimum three minute time interval. The control room operator should simultaneously increase the Var loading to obtain a final reading between 2800 KVARs - 2900KVARs.

---

 Verified \_\_\_\_\_ Date \_\_\_\_\_

---

 OQA Witness \_\_\_\_\_ Date \_\_\_\_\_

*Voided*  
*Except 6*  
*Jace*  
*4/12/84*  
*OQA*  
*EX #6 NOTED*  
*4/16/84*

UNCONTROLLED  
For Information Only

Page 3 of 4

TCN #1

PT.307.004A-2

- 8.9.3 Run at this load for one hour, recording all parameters in Appendix E every 15 minutes. Cross out the existing step numbers on Appendix E and fill in step no. 8.9.3 for this run. Ensure generator field current does not exceed 305 amps and field resistance is less than .395 ohms.

Verified \_\_\_\_\_ Date \_\_\_\_\_

OQA Witness \_\_\_\_\_ Date \_\_\_\_\_

- 8.9.4 Reduce load to a value greater than or equal to 3500KW and 1900KVAR. Run at this load for at least four hours. Record all parameters listed in Appendix E every 20 minutes for the first two hours. For the remaining two hours record data every 30 minutes. Cross out the existing step numbers on Appendix E and fill in step no. 8.9.4 for this run.

Verified \_\_\_\_\_ Date \_\_\_\_\_

OQA Witness \_\_\_\_\_ Date \_\_\_\_\_

- 8.9.5 At the end of the 4 hour run, change the diesel load or shut down the diesel engine as directed by the Test Engineer.

Verified \_\_\_\_\_ Date \_\_\_\_\_

OQA Witness \_\_\_\_\_ Date \_\_\_\_\_

*Voided by*  
*Except*  
*Free*  
*12/14*  
*OQA 1/16/84*  
*EX#6 NOTED*  
*16b*

A13558

UNCONTROLLED  
For Information Only

PT.307.004A-2

9.0 SYSTEM RETURN TO NORMAL

- 9.1 Place the diesel generator in its normal standby condition as directed by Test Engineer.

J. J. Cullen 4/12/84  
Verified Date

James G. Massey 4/12/84  
OQA Witness Date

- 9.2 Indicate in Appendix A the as left condition of each valve at the completion of this test.

J. J. Cullen 4/12/84  
Verified Date

Carl M. Muzinski 4/12/84  
OQA Witness Date

- 9.3 Ensure all temporary test equipment has been removed.

Ernest A. H. J. J. Cullen 4/12/84  
Verified Date

James G. Massey 4/12/84  
OQA Witness Date

- 9.4 Perform a cylinder head leakage surveillance per SP.27.307.02 (Ref. 2.28) at 4, 8 and 12 hours after shutdown.

After 4 hours: sat ☒ unsat ☐  
J. J. Cullen 4/12/84  
Verified Date

James G. Massey 4/12/84  
OQA Witness Date

After 8 hours: sat ☒ unsat ☐  
J. J. Cullen 4/12/84  
Verified Date

James G. Massey 4/12/84  
OQA Witness Date

After 12 hours: sat ☒ unsat ☐  
A. J. Sumner 4/12/84  
Verified Date

Carl M. Muzinski 4/12/84  
OQA Witness Date

Page 4 of 4

TCN #1

PT.307.004A-2

10.0 ACCEPTANCE CRITERIA

10.1 The Emergency Diesel Generator 101 successfully completed 23 consecutive valid tests with no failures as defined in Regulation Guide 1.108, Rev. 1 paragraph C.2.e. A valid test shall be defined as achieving a successful start, followed by a loading to at least 50% of continuous rating and continued operation for at least one hour, as per reference 2.26.

|                    |         |
|--------------------|---------|
| <i>A. Louma</i>    | 4-12-84 |
| Verified           | Date    |
| <i>[Signature]</i> | 4/6/84  |
| OQA Witness        | Date    |

NOTE: All charts will be available to backup readings of Appendix D. These charts will be submitted to the PRC with the approved procedure.

10.2 During the post outage load run, the diesel generator ran continuously for 5 hours at loads of 3900KW (1 hour), and 3500KW (4 hours), (Section 8.9);

|                    |         |
|--------------------|---------|
| Verified           | Date    |
| <i>[Signature]</i> | 4/11/84 |
| OQA Witness        | Date    |

*Voided by  
Exception  
JFC  
4/12/84*

TCN #1

## 11.0 EXCEPTION SHEET

| Item                   | Description of Exception        | Initial/<br>Date | Disposition                | Initial/<br>Date |
|------------------------|---------------------------------|------------------|----------------------------|------------------|
| <del>EXC#1</del><br>*1 | STEP 3.10                       |                  |                            |                  |
|                        | References indicated on         |                  | Updated references         |                  |
|                        | pages 2 and 3 of                |                  | as indicated on pages      |                  |
|                        | procedure are not of            |                  | 2 and 3 of                 |                  |
|                        | the latest revision             |                  | procedure to include Test  |                  |
|                        | number.                         | AJS 4-10-84      | Result Accept as is.       | AJS 4-10-84      |
| EXC#2                  | QUAL RUN #12,13,14, Data Sheets | NSB              | UCCO Grid feed was         |                  |
|                        | STEP 86.                        | 4/11/84          | transferred from the NST   |                  |
|                        | Generator Voltage out of        |                  | The NST to support         |                  |
|                        | spec per Table I                |                  | plant maintenance on       |                  |
|                        |                                 |                  | The NST. Grid disturbances |                  |
|                        |                                 |                  | on the NST feed caused     |                  |
|                        |                                 |                  | the Generator Voltage      |                  |
|                        |                                 |                  | to be slightly high        |                  |
|                        |                                 |                  | No effect on testing.      |                  |
|                        |                                 |                  | Since this voltage can     |                  |
|                        |                                 |                  | only be changed by         |                  |
|                        |                                 |                  | UCCO system load           |                  |
|                        |                                 |                  | dispatcher, it will be     |                  |
|                        |                                 |                  | accepted as is.            |                  |
|                        |                                 |                  | NSB                        |                  |
|                        |                                 |                  | QPA                        | 4/11/84          |
|                        |                                 |                  |                            | 4/12/84          |

## 11.0 EXCEPTION SHEET

| Item  | Description of Exception   | Initial/<br>Date      | Disposition   | Initial/<br>Date |
|-------|--|-----------------------|---|------------------|
| Exc 3 | Qual Run 14. Data sheets<br>Step 8.6<br>JW temp slightly out of<br>spec per Table 2                        | MAJ<br>4/11/84        | Due to the small initial<br>loading (only about 2000 lbs)<br>on the Auto UV start<br>the JW did not heat up.<br>After sything to grid and<br>loading to 2000 lbs and<br>running at this load the<br>JW temp came into spec<br>Accept as is M/O Brie'<br>DPA 4/16/84 4/16/84 |                  |
| Exc 4 | PT 307.004A-2 page 17<br>step 9.3; All Temporary<br>test-equipment will<br>not be removed at this<br>time. | JYA<br>4/12/84<br>MAJ | Temporary<br>test equip-<br>ment is being<br>left installed<br>to support the<br>Integrated Elec.<br>Test (PT 307.002-2)<br>and will be removed<br>when the IET has<br>been successfully<br>completed   |                  |
|       |  |                       | TEMPORARY TEST EQUIPMENT<br>TO BE REMOVED AT THE END OF<br>UP PT 307.002-2. See attached<br>sheet. 4/12/84  |                  |

PT.307.004A-2

UNCONTROLLED  
For Information Only

## 11.0 EXCEPTION SHEET

| Item | Description of Exception   | Initial/<br>Date | Disposition  | Initial/<br>Date |
|------|--|------------------|--|------------------|
| 5    | App D page 2 of 3 / App E page 2 of 2<br>The Greater Whiting Temp<br>is being monitored by PTD #12/84<br>and the Bearing Temp is<br>being monitored by TFO72A          | JTC<br>4/12/84   | Type, description (App D/E)<br>changed to indicate the<br>correct temp monitoring<br>device. Accept as is, does<br>not affect test results<br>JTC 4/12/84<br>OQA 4/19/84   |                  |
| 6    | PT.307004A-2 TCN #1 page 2 of 4<br>Section 8.9 Post Outage Load Run (SLR)<br>The refueling section will not<br>be performed as part of the<br>Qual Test (PT.307004A-2) | JTC<br>4/12/84   | Post Outage Load Run<br>will be performed by<br>SLR/Post Outage #5 and<br>TCN #4 to PT.307004A-2<br>(EOL) Electrical Prep<br>These addition section will<br>be reviewed and<br>approved with PT.307004A-2<br>Accept as is, Post Outage<br>Load Run were initiated<br>by field to verify<br>eligibility requirements. This is an<br>on open item to<br>this procedure. JTC 4/16/84<br>OQA 4/16/84 |                  |

## 11.0 EXCEPTION SHEET

| Item | Description of Exception   | Initial/<br>Date | Disposition           | Initial/<br>Date |
|------|--|------------------|-----------------------|------------------|
| 7    | Step 5.20 Channel #6   |                  |                       |                  |
|      | GETARS did not monitor GEC   |                  | GETAR operator        |                  |
|      | the diesel start automatically. Shale will coordinate all DG starts with Central Room operator and will manually initiate or reset marker to indicate when start occurred. |                  | Aircraft is the shale |                  |
|      |  |                  | D. D. R. 4/19/84      |                  |



Test Procedure # PT. 307004A-2UNCONTROLLED  
For Information OnlyEXCEPTION SHEET  
Test Procedure Section # 11.0  
Page 1 of 6

| Description of Exception     | Init./<br>Date | Disposition                    | Init./<br>Date |
|------------------------------|----------------|--------------------------------|----------------|
| Exception 9                  |                |                                |                |
| Appendix A & B               |                |                                |                |
| TR 802 Fill and Drain Valve  | JTC            | Type, the correct valve #s     |                |
| have incorrectly referenced  | 4/1/74         | are 202V-0218A (Fill) and      |                |
| valve number                 |                | 202V-3216A (Drain). Accept as  |                |
|                              |                | is, Ref Drawing 112-74         |                |
|                              |                | JTC 4/1/74                     |                |
| P201A Discharge valve has    | JTC            | Type, the correct valve # is   |                |
| incorrectly referenced valve | 4/1/74         | 202V-0202A. Accept as is.      |                |
| number                       |                | Ref Drawing MFSE-44A-9         |                |
|                              |                | JTC 4/1/74                     |                |
| Power Supply for PNL-A1      | JTC            | Type, the correct power supply |                |
| and 1R22*50CR101 is          | 4/1/74         | Designation is 1R22*PNL-A1.    |                |
| incorrectly referenced.      |                | CET 11 is correct for 125VDC   |                |
| CET 5 for 125VDC for         |                | for D-101 ACR 101-8. Accept as |                |
| D-101 ACR 101-8 is           |                | is, Ref Drawing FE'0F-4        |                |
| incorrect.                   |                | JTC 4/1/74                     |                |

EXC# UNCONTROLLED  
For Information Only**MINCO****RESISTANCE TEMPERATURE TABLE  
COPPER****RESISTANCE THERMOMETER  
9.035 OHMS AT 32°F.****TABLE  
17-9**

7300 Commerce Lane | Minneapolis, Minnesota 55432 | TWX: 910-576-2848 | Telephone: (512) 766-3121

| T(°F) | W(ohms) | T(°F) | W(ohms) | T(°F) | W(ohms) | T(°F) | W(ohms) |
|-------|---------|-------|---------|-------|---------|-------|---------|
| -400  |         | -300  | 1.262   | -200  | 2.140   | -100  | 3.018   |
| -390  |         | -290  | 1.260   | -190  | 2.141   | -90   | 3.019   |
| -380  |         | -280  | 1.258   | -180  | 2.142   | -80   | 3.020   |
| -370  |         | -270  | 1.256   | -170  | 2.143   | -70   | 3.021   |
| -360  |         | -260  | 1.254   | -160  | 2.144   | -60   | 3.022   |
| -350  |         | -250  | 1.252   | -150  | 2.145   | -50   | 3.023   |
| -340  |         | -240  | 1.250   | -140  | 2.146   | -40   | 3.024   |
| -330  |         | -230  | 1.248   | -130  | 2.147   | -30   | 3.025   |
| -320  |         | -220  | 1.246   | -120  | 2.148   | -20   | 3.026   |
| -310  |         | -210  | 1.244   | -110  | 2.149   | -10   | 3.027   |
| -300  |         | -200  | 1.242   | -100  | 2.150   | 0     | 3.028   |
| -290  |         | -190  | 1.240   | -90   | 2.151   | 10    | 3.029   |
| -280  |         | -180  | 1.238   | -80   | 2.152   | 20    | 3.030   |
| -270  |         | -170  | 1.236   | -70   | 2.153   | 30    | 3.031   |
| -260  |         | -160  | 1.234   | -60   | 2.154   | 40    | 3.032   |
| -250  |         | -150  | 1.232   | -50   | 2.155   | 50    | 3.033   |
| -240  |         | -140  | 1.230   | -40   | 2.156   | 60    | 3.034   |
| -230  |         | -130  | 1.228   | -30   | 2.157   | 70    | 3.035   |
| -220  |         | -120  | 1.226   | -20   | 2.158   | 80    | 3.036   |
| -210  |         | -110  | 1.224   | -10   | 2.159   | 90    | 3.037   |
| -200  |         | -100  | 1.222   | 0     | 2.160   | 100   | 3.038   |
| -190  |         | -90   | 1.220   | 10    | 2.161   | 110   | 3.039   |
| -180  |         | -80   | 1.218   | 20    | 2.162   | 120   | 3.040   |
| -170  |         | -70   | 1.216   | 30    | 2.163   | 130   | 3.041   |
| -160  |         | -60   | 1.214   | 40    | 2.164   | 140   | 3.042   |
| -150  |         | -50   | 1.212   | 50    | 2.165   | 150   | 3.043   |
| -140  |         | -40   | 1.210   | 60    | 2.166   | 160   | 3.044   |
| -130  |         | -30   | 1.208   | 70    | 2.167   | 170   | 3.045   |
| -120  |         | -20   | 1.206   | 80    | 2.168   | 180   | 3.046   |
| -110  |         | -10   | 1.204   | 90    | 2.169   | 190   | 3.047   |
| -100  |         | 0     | 1.202   | 100   | 2.170   | 200   | 3.048   |
| -90   |         | 10    | 1.200   | 110   | 2.171   | 210   | 3.049   |
| -80   |         | 20    | 1.198   | 120   | 2.172   | 220   | 3.050   |
| -70   |         | 30    | 1.196   | 130   | 2.173   | 230   | 3.051   |
| -60   |         | 40    | 1.194   | 140   | 2.174   | 240   | 3.052   |
| -50   |         | 50    | 1.192   | 150   | 2.175   | 250   | 3.053   |
| -40   |         | 60    | 1.190   | 160   | 2.176   | 260   | 3.054   |
| -30   |         | 70    | 1.188   | 170   | 2.177   | 270   | 3.055   |
| -20   |         | 80    | 1.186   | 180   | 2.178   | 280   | 3.056   |
| -10   |         | 90    | 1.184   | 190   | 2.179   | 290   | 3.057   |
| 0     |         | 100   | 1.182   | 200   | 2.180   | 300   | 3.058   |
| 10    |         | 110   | 1.180   | 210   | 2.181   | 310   | 3.059   |
| 20    |         | 120   | 1.178   | 220   | 2.182   | 320   | 3.060   |
| 30    |         | 130   | 1.176   | 230   | 2.183   | 330   | 3.061   |
| 40    |         | 140   | 1.174   | 240   | 2.184   | 340   | 3.062   |
| 50    |         | 150   | 1.172   | 250   | 2.185   | 350   | 3.063   |
| 60    |         | 160   | 1.170   | 260   | 2.186   | 360   | 3.064   |
| 70    |         | 170   | 1.168   | 270   | 2.187   | 370   | 3.065   |
| 80    |         | 180   | 1.166   | 280   | 2.188   | 380   | 3.066   |
| 90    |         | 190   | 1.164   | 290   | 2.189   | 390   | 3.067   |
| 100   |         | 200   | 1.162   | 300   | 2.190   | 400   | 3.068   |
| 110   |         | 210   | 1.160   | 310   | 2.191   | 410   | 3.069   |
| 120   |         | 220   | 1.158   | 320   | 2.192   | 420   | 3.070   |
| 130   |         | 230   | 1.156   | 330   | 2.193   | 430   | 3.071   |
| 140   |         | 240   | 1.154   | 340   | 2.194   | 440   | 3.072   |
| 150   |         | 250   | 1.152   | 350   | 2.195   | 450   | 3.073   |
| 160   |         | 260   | 1.150   | 360   | 2.196   | 460   | 3.074   |
| 170   |         | 270   | 1.148   | 370   | 2.197   | 470   | 3.075   |
| 180   |         | 280   | 1.146   | 380   | 2.198   | 480   | 3.076   |
| 190   |         | 290   | 1.144   | 390   | 2.199   | 490   | 3.077   |
| 200   |         | 300   | 1.142   | 400   | 2.200   | 500   | 3.078   |
| 210   |         | 310   | 1.140   | 410   | 2.201   | 510   | 3.079   |
| 220   |         | 320   | 1.138   | 420   | 2.202   | 520   | 3.080   |
| 230   |         | 330   | 1.136   | 430   | 2.203   | 530   | 3.081   |
| 240   |         | 340   | 1.134   | 440   | 2.204   | 540   | 3.082   |
| 250   |         | 350   | 1.132   | 450   | 2.205   | 550   | 3.083   |
| 260   |         | 360   | 1.130   | 460   | 2.206   | 560   | 3.084   |
| 270   |         | 370   | 1.128   | 470   | 2.207   | 570   | 3.085   |
| 280   |         | 380   | 1.126   | 480   | 2.208   | 580   | 3.086   |
| 290   |         | 390   | 1.124   | 490   | 2.209   | 590   | 3.087   |
| 300   |         | 400   | 1.122   | 500   | 2.210   | 600   | 3.088   |
| 310   |         | 410   | 1.120   | 510   | 2.211   | 610   | 3.089   |
| 320   |         | 420   | 1.118   | 520   | 2.212   | 620   | 3.090   |
| 330   |         | 430   | 1.116   | 530   | 2.213   | 630   | 3.091   |
| 340   |         | 440   | 1.114   | 540   | 2.214   | 640   | 3.092   |
| 350   |         | 450   | 1.112   | 550   | 2.215   | 650   | 3.093   |
| 360   |         | 460   | 1.110   | 560   | 2.216   | 660   | 3.094   |
| 370   |         | 470   | 1.108   | 570   | 2.217   | 670   | 3.095   |
| 380   |         | 480   | 1.106   | 580   | 2.218   | 680   | 3.096   |
| 390   |         | 490   | 1.104   | 590   | 2.219   | 690   | 3.097   |
| 400   |         | 500   | 1.102   | 600   | 2.220   | 700   | 3.098   |
| 410   |         | 510   | 1.100   | 610   | 2.221   | 710   | 3.099   |
| 420   |         | 520   | 1.098   | 620   | 2.222   | 720   | 3.100   |
| 430   |         | 530   | 1.096   | 630   | 2.223   | 730   | 3.101   |
| 440   |         | 540   | 1.094   | 640   | 2.224   | 740   | 3.102   |
| 450   |         | 550   | 1.092   | 650   | 2.225   | 750   | 3.103   |
| 460   |         | 560   | 1.090   | 660   | 2.226   | 760   | 3.104   |
| 470   |         | 570   | 1.088   | 670   | 2.227   | 770   | 3.105   |
| 480   |         | 580   | 1.086   | 680   | 2.228   | 780   | 3.106   |
| 490   |         | 590   | 1.084   | 690   | 2.229   | 790   | 3.107   |
| 500   |         | 600   | 1.082   | 700   | 2.230   | 800   | 3.108   |
| 510   |         | 610   | 1.080   | 710   | 2.231   | 810   | 3.109   |
| 520   |         | 620   | 1.078   | 720   | 2.232   | 820   | 3.110   |
| 530   |         | 630   | 1.076   | 730   | 2.233   | 830   | 3.111   |
| 540   |         | 640   | 1.074   | 740   | 2.234   | 840   | 3.112   |
| 550   |         | 650   | 1.072   | 750   | 2.235   | 850   | 3.113   |
| 560   |         | 660   | 1.070   | 760   | 2.236   | 860   | 3.114   |
| 570   |         | 670   | 1.068   | 770   | 2.237   | 870   | 3.115   |
| 580   |         | 680   | 1.066   | 780   | 2.238   | 880   | 3.116   |
| 590   |         | 690   | 1.064   | 790   | 2.239   | 890   | 3.117   |
| 600   |         | 700   | 1.062   | 800   | 2.240   | 900   | 3.118   |
| 610   |         | 710   | 1.060   | 810   | 2.241   | 910   | 3.119   |
| 620   |         | 720   | 1.058   | 820   | 2.242   | 920   | 3.120   |
| 630   |         | 730   | 1.056   | 830   | 2.243   | 930   | 3.121   |
| 640   |         | 740   | 1.054   | 840   | 2.244   | 940   | 3.122   |
| 650   |         | 750   | 1.052   | 850   | 2.245   | 950   | 3.123   |
| 660   |         | 760   | 1.050   | 860   | 2.246   | 960   | 3.124   |
| 670   |         | 770   | 1.048   | 870   | 2.247   | 970   | 3.125   |
| 680   |         | 780   | 1.046   | 880   | 2.248   | 980   | 3.126   |
| 690   |         | 790   | 1.044   | 890   | 2.249   | 990   | 3.127   |
| 700   |         | 800   | 1.042   | 900   | 2.250   | 1000  | 3.128   |

A13567

SURVEILLANCE REQUIREMENTS

GROUP 1: UNCONTROLLED  
For Information Only

4.8.1.1.1 Each of the above required independent circuits between the offsite transmission network and the onsite Class 1E distribution system shall be:

- a. Determined OPERABLE at least once per 7 days by verifying correct breaker alignments and indicated power availability, and
- b. Demonstrated OPERABLE at least once per 18 months during shutdown by transferring, manually and automatically, unit power supply from the normal circuit to the alternate circuit.

4.8.1.1.2 Each of the above required diesel generators shall be demonstrated OPERABLE:

- a. In accordance with the frequency specified in Table 4.9.1.1.2-1 on a STAGGERED TEST BASIS by:
  1. Verifying the fuel level in the day tank.
  2. Verifying the fuel level in the fuel storage tank.
  3. Verifying the fuel transfer pump starts and transfers fuel from the storage system to the day tank.
  4. Verifying the diesel starts from ambient condition and accelerates to at least 450 rpm in less than or equal to 13 seconds. The generator voltage and frequency shall be  $4160 \pm 420$  volts and  $60 \pm 3.0$  Hz within 10 seconds after the start signal. The diesel generator shall be started for this test by using one of the following signals:
    - (a) Manual
    - (b) Simulated loss of offsite power by itself
    - (c) Simulated loss of offsite power in conjunction with an ESF actuation test setpoint
    - (d) An ESF actuation test signal by itself *Exception to*
  5. Verifying the diesel generator is synchronized, loaded to greater than or equal to 3500 kw in less than or equal to 60 seconds, and operates with this load for at least 60 minutes.
  6. Verifying the diesel generator is aligned to provide standby power to the associated emergency busses.
  7. Verifying the pressure in all diesel generator air start receivers to be greater than or equal to 215 psig.
- b. At least once per 31 days and after each operation of the diesel where the period of operation was greater than or equal to 1 hour by checking for and removing accumulated water from the day tank.

UNCONTROLLED  
For Information Only

Erection #4

PT.307.002-2

9.0 SYSTEMS RETURN TO NORMAL

- 9.1 Inform the Watch Engineer that the Integrated Electrical Test is complete and that the plant may be returned to Normal in accordance with station procedure at his direction.

\_\_\_\_\_  
Verified Date

- 9.2 Remove all temporary test equipment installed by section 5.10 and initial those portions of Appendix C. Attach a completed copy of Repair/Rework R43-713 to APPENDIX C as attachment C2.

\_\_\_\_\_  
Verified Date

- 9.3 Remove temporary test fixture installed in step 5.9 via Repair/Rework E32-67 and initial Appendix C. Attach completed copies of Repair/Rework E32-67 and MWR 83-0851 to Appendix C as attachment C1.

\_\_\_\_\_  
Verified Date

\_\_\_\_\_  
OQA Witness Date

- 9.4 Return LOCA level transmitter isolation valves to normal service position and initial as required:

| <u>1H21*PNL-04</u> | <u>INITIAL/DATE</u> | <u>1H21*PNL-05</u> | <u>INITIAL/DATE</u> |
|--------------------|---------------------|--------------------|---------------------|
| 1B21*LT-155A       | _____               | 1B21*LT-155C       | _____               |
| 1B21*LT-154A       | _____               | 1B21*LT-154C       | _____               |
| 1B21*LT-157A       | _____               | 1B21*LT-155D       | _____               |
| 1B21*LT-157C       | _____               | 1B21*LT-154D       | _____               |
| 1B21*LT-154B       | _____               | 1B21*LT-157B       | _____               |
| 1B21*LT-155B       | _____               | 1B21*LT-157D       | _____               |

CAUTION: When returning transmitter to service operate instrument valves slowly to preclude spurious LOCA signals.

\_\_\_\_\_  
Verified Date

UNCONTROLLED  
For Information Only

Exception #4

PT.307.002-2

- 5.9 The loss of offsite power (LOOSP) event is initiated by simultaneously tripping the NSS and RSS transformer Primary Protection.

The loss of coolant (LOCA) event is initiated by simulating HIGH DRYWELL PRESSURE for Test 8.1 and by simulating LOW reactor water level for tests 8.2 through 8.5. Both LOOSP and LOCA events are selectable at the TEMPORARY TEST FIXTURE to be used as follows: The event must be selected by enabling LOOSP or LOCA or both. The event is then initiated by placing the event switch to the INITIATE position. Verify circuit modification is installed according to MWR #83-0851 and Repair/Reworks E32-067 (Appendix C) and initial Appendix C.

Verified \_\_\_\_\_ Date \_\_\_\_\_

OQA Witness \_\_\_\_\_ Date \_\_\_\_\_

- 5.10 Verify temporary cables for instrumentation are installed in accordance with Repair/Rework R43-713 (APPENDIX C2) and temporary test instrumentation test results (Appendix E2) to provide temporary GETARS computer points listed in Appendix A2 and initial Appendix C.

Verified \_\_\_\_\_ Date \_\_\_\_\_

OQA Witness \_\_\_\_\_ Date \_\_\_\_\_

- 5.11 Calibrate the GETARS computer points listed in Appendix A2 and attach the calibration data as Attachment E4.

Verified \_\_\_\_\_ Date \_\_\_\_\_

OQA Witness \_\_\_\_\_ Date \_\_\_\_\_

STG APPROVED MAR 16 1984

A13570

UNCONTROLLED  
For Information Only  
February 18, 1981  
Revision 12

SHOREHAM 1  
NUCLEAR POWER STATION  
STARTUP FORM 7.6

Shoreham Nuclear Power Station - Unit 1

REPAIR/REWORK REQUEST *W. L. Cook*

1. Request: R43-713 Initiated By: W. Maloney 1/19/83 System #: R-3  
Test Engineer/Date

Work performed under jurisdiction of: ( ) Unico Construction ☒ LILCO Startup

Work to be performed by: ( ) Unico Construction ☒ LILCO Startup *JP 1/19/83*

Quality Assurance function to be performed by: ☒ QA ( ) FQC ( ) Work Supervisor

System or Subsystem Description: INTEGRATED ELECTRICAL TEST

QA Category: I Completion Date Required: \_\_\_\_\_  
Perform the following work: INSTALL TEMPORARY CABLES AND REMOVE  
AFTER TEST  
Reason for Work: TO SUPPORT PT 307.002

2. Work to be performed in accordance with the following applicable construction or maintenance procedure: TEST ENGINEER DIRECTION AND ATTACHED SHEETS

3. Notify W. Maloney 373 E OQA 83-307 prior to performing work.  
Startup Engineer

4. Request Approved: [Signature] 1/19/83 [Signature] 1/19/83  
Lead Startup Engineer / Date S&W Lead Advisory Eng./Date

5. This form must be signed and returned to the party requesting the work when the work is completed.

The above work has been completed. A work summary and necessary documentation is attached.

Supervisor/Date \_\_\_\_\_ Field QC or Operational QA/Date \_\_\_\_\_  
6. The following retest(s) are required and completed: \_\_\_\_\_

LILCO Operational QA Engineer/Date \_\_\_\_\_ Startup Engineer/Date \_\_\_\_\_  
DISTRIBUTION: Original to: Organization Performing Work: ( ) Unico Construction Superintendent (via Turnover Coordinator), or ☒ LILCO Startup.  
Copies To: Organization Not Performing Work: ☒ Unico Construction Superintendent (via Turnover Coordinator), or ( ) LILCO Startup Operational QA

TABLE I  
EDG NORMAL OPERATING PARAMETERS

| <u>Parameter</u>                  | <u>Range</u>                    |
|-----------------------------------|---------------------------------|
| Generator Voltage                 | 4,160 + 190 volts, -310 volts   |
| Generator Frequency               | 60 ± 1.2 Hz                     |
| Lube Oil Pressure                 | 50 to 65 psig                   |
| Turbo Oil Pressure                | 25 to 35 psig                   |
| Jacket Water Pressure             | 20 to 30 psig                   |
| Fuel Oil Pressure                 | 20 to 35 psig                   |
| Lube Oil Temperature (Outlet)     | 170°F to 180°F                  |
| Jacket Water Temperature (Outlet) | 160°F to 170°F                  |
| Generator Winding Temperature     | less than 320°F                 |
| Generator Bearing Temperature     | less than 180°F                 |
| Generator Load                    | greater than 1750 KW            |
| Generator Vars                    | greater than 700 KVar           |
| Generator Current                 | greater than 250 Amps           |
| Combustion Air Pressure           | greater than 20" Hg             |
| Diesel Generator Room Temperature | less than 120°F                 |
| Diesel Generator Room Humidity    | less than 80% relative humidity |

TABLE II

EDG SHUTDOWN/PRESTART PARAMETERS

| <u>Parameter</u>               | <u>Range</u>                |
|--------------------------------|-----------------------------|
| Lube Oil Inlet Temperature     | 140°F - 170°F               |
| Lube Oil Level                 | less than 10" from S/D mark |
| Jacket Water Inlet Temperature | 140°F - 170°F               |
| Jacket Water Level             | 9 - 1 o'clock               |
| Starting Air Pressure          | greater than 200 PSIG       |
| Group I Shutdown Pressure      | greater than 50 PSIG        |

PT.307.004A-2

UNCONTROLLED  
For Information Only

TABLE III

TEST EQUIPMENT LOG

[illegible]