


Vepco

NORTH ANNA UNIT 2, CYCLE 4 STARTUP PHYSICS TEST REPORT



8412210194 841130
PDR ADOCK 05000339
PDR
F

NUCLEAR OPERATIONS DEPARTMENT

Virginia Electric and Power Company

IE26
1/4

NORTH ANNA UNIT 2, CYCLE 4
STARTUP PHYSICS TEST REPORT

by

B. D. Mann

Reviewed By:

C. A. Ford
C. A. Ford, Senior Engineer
Nuclear Fuel Operation

Approved By:

C. T. Snow
C. T. Snow, Supervisor
Nuclear Fuel Operation

Operations and Maintenance Support Subsection
Nuclear Operations Department
Virginia Electric and Power Company
Richmond, Virginia

November, 1984

CLASSIFICATION/DISCLAIMER

The data, techniques, information, and conclusions in this report have been prepared solely for use by the Virginia Electric and Power Company (the Company), and they may not be appropriate for use in situations other than those for which they were specifically prepared. The Company therefore makes no claim or warranty whatsoever, express or implied, as to their accuracy, usefulness, or applicability. In particular, **THE COMPANY MAKES NO WARRANTY OF MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE, NOR SHALL ANY WARRANTY BE DEEMED TO ARISE FROM COURSE OF DEALING OR USAGE OF TRADE** , with respect to this report or any of the data, techniques, information, or conclusions in it. By making this report available, the Company does not authorize its use by others, and any such use is expressly forbidden except with the prior written approval of the Company. Any such written approval shall itself be deemed to incorporate the disclaimers of liability and disclaimers of warranties provided herein. In no event shall the Company be liable, under any legal theory whatsoever (whether contract, tort, warranty, or strict or absolute liability), for any property damage, mental or physical injury or death, loss of use of property, or other damage resulting from or arising out of the use, authorized or unauthorized, of this report or the data, techniques, information, or conclusions in it.

ACKNOWLEDGEMENTS

The author would like to acknowledge the cooperation of the North Anna Power Station staff in performing the tests documented in this report.

TABLE OF CONTENTS

SECTION	TITLE	PAGE NO.
	Classification/Disclaimer.	i
	Acknowledgements	ii
	List of Tables	iv
	List of Figures.	v
	Preface.	vi
1	Introduction and Summary	1
2	Control Rod Drop Time Measurements	9
3	Control Rod Bank Worth Measurements.	14
4	Boron Endpoint and Worth Measurements.	19
5	Temperature Coefficient Measurements	23
6	Power Distribution Measurements.	26
7	References	35
APPENDIX	Startup Physics Tests Results and Evaluation Sheets.	36

LIST OF TABLES

TABLE	TITLE	PAGE NO.
1.1	Chronology of Tests.	3
2.1	Hot Rod Drop Time Summary.	11
3.1	Control Rod Bank Worth Summary	16
4.1	Boron Endpoints Summary.	21
5.1	Isothermal Temperature Coefficient Summary	24
6.1	Incore Flux Map Summary.	28
6.2	Comparison of Measured Power Distribution Parameters With Their Technical Specifications Limits	29

LIST OF FIGURES

FIGURE	TITLE	PAGE NO.
1.1	Core Loading Map	4
1.2	Beginning of Cycle Fuel Assembly Burnups	5
1.3	Incore Instrumentation Locations	6
1.4	Burnable Poison and Source Assembly Locations.	7
1.5	Control Rod Locations.	8
2.1	Typical Rod Drop Trace	12
2.2	Rod Drop Times - Hot Full Flow Conditions.	13
3.1	Bank B Integral Rod Worth - HZP.	17
3.2	Bank B Differential Rod Worth - HZP.	18
4.1	Boron Worth Coefficient.	22
5.1	Isothermal Temperature Coefficient - HZP, ARO	25
6.1	Assemblywise Power Distribution - ARO, 4% Power.	30
6.2	Assemblywise Power Distribution - 50% Power.	31
6.3	Assemblywise Power Distribution - 50% Power.	32
6.4	Assemblywise Power Distribution - 70% Power.	33
6.5	Assemblywise Power Distribution - HFP, Eq. Xenon	34

PREFACE

The purpose of this report is to present the analysis and evaluation of the physics tests which were performed to verify that the North Anna 2, Cycle 4 core could be operated safely, and to make an initial evaluation of the performance of the core. It is not the intent of this report to discuss the particular methods of testing or to present the detailed data taken. Standard test techniques and methods of data analysis were used. The test data, results, and evaluations, together with the detailed startup procedures, are on file at the North Anna Power Station. Therefore, only a cursory discussion of these items is included in this report. The analyses presented includes a brief summary of each test, a comparison of the test results with design predictions, and an evaluation of the results.

The North Anna 2, Cycle 4 Startup Physics Tests Results and Evaluation Sheets have been included as an appendix to provide additional information on the startup tests results. Each data sheet provides the following information: 1) test identification, 2) test conditions (design), 3) test conditions (actual), 4) test results, 5) acceptance criteria, and 6) comments concerning the test. These sheets provide a compact summary of the startup tests results in a consistent format. The design test conditions and design values of the measured parameters were completed prior to startup physics testing. The entries for the design values were based on the calculations performed by Vepco's Nuclear Engineering Group¹. During the tests, the data sheets were used as guidelines both to verify that the proper test conditions were met and to facilitate the preliminary comparison between measured and predicted test results, thus enabling a quick identification of possible problems occurring during the tests. The Appendix to this report contains the final completed and approved version of the Startup Physics Tests Results and Evaluation Sheets.

Section 1

INTRODUCTION AND SUMMARY

On August 2, 1984, Unit No. 2 of the North Anna Power Station was shut down for its third refueling. During this shutdown, 64 of the 157 fuel assemblies in the core were replaced with fresh fuel assemblies. The core loading pattern and the design parameters for each batch are shown in Figure 1.1. Fuel assembly burnups are given in Figure 1.2. The incore instrumentation locations are identified in Figure 1.3. Figure 1.4 identifies the location and number of burnable poison rods in the Cycle 4 core. Figure 1.5 identifies the location and number of control rods in the Cycle 4 core.

On November 2, 1984, at 0820, the fourth cycle core achieved initial criticality. Following criticality, startup physics tests were performed as outlined in Table 1.1. A summary of the results of these tests follows:

1. The drop time of each control rod was confirmed to be within the 2.2 second limit of the North Anna Technical Specifications².
2. Individual control rod bank worths for all control rod banks were measured using the rod swap technique³ and were found to be within 6.3% of the design predictions. (The measured worth of 383 pcm for Control Bank A was only 43 pcm, or 11%, different from the predicted worth.) The sum of the individual control rod bank worths was measured to be within 1.6% of the design prediction. These results are within the design tolerance of $\pm 15\%$ for individual bank worths ($\pm 10\%$ for the rod swap reference bank worth) and the design tolerance of $\pm 10\%$ for the sum of the individual control rod bank worths.
3. Critical boron concentrations for two control bank configurations were measured to be within 23 ppm of the design

predictions. These results were within the design tolerances and also met the accident analysis acceptance criterion.

4. The boron worth coefficient was measured to be within 2.7% of the design prediction, which is well within the design tolerance of $\pm 10\%$ and meets the accident analysis criterion.
5. The isothermal temperature coefficient was measured to be within 0.60 pcm/ $^{\circ}\text{F}$ of design prediction. This result is within the design tolerance of ± 3 pcm/ $^{\circ}\text{F}$ and also met the accident analysis acceptance criterion.
6. Core power distributions for various HZF and at-power conditions were generally within 8% of the predicted power distributions. For all maps, the hot channel factors were measured to be within the limits of the Technical Specifications. However, at 50% power, there were violations of the Radial Peaking Factor, $F_{xy}(\text{RTP})$, surveillance limit, and at 4% power, a quadrant power tilt ratio of 3% was measured. Generally, all measured parameters met their respective design tolerances. All measurement parameters met their respective accident analysis acceptance criteria.


In summary, all startup physics tests results were acceptable. Detailed results, together with specific design tolerances and acceptance criteria for each measurement, are presented in the appropriate sections of this report.

Table 1.1

NORTH ANNA 2 - CYCLE 4 STARTUP PHYSICS TESTS
CHRONOLOGY OF TESTS

Test	Date	Time	Power	Reference Procedure
Hot Rod Drop-Hot Full Flow	11/01/84	2103	HSD	2-PT-17.2
Reactivity Computer Checkout	11/02/84	1141	HZP	2-PT-94.2
Boron Endpoint-ARO	11/02/84	1513	HZP	2-PT-94.3
Temperature Coefficient-ARO	11/02/84	1605	HZP	2-PT-94.4
Bank B Worth	11/02/84	1827	HZP	2-PT-94.5
Boron Endpoint-B In	11/02/84	2352	HZP	2-PT-94.3
Bank D Worth - Rod Swap	11/03/84	0028	HZP	2-PT-94.7
Bank C Worth - Rod Swap	11/03/84	0158	HZP	2-PT-94.7
Bank A Worth - Rod Swap	11/03/84	0333	HZP	2-PT-94.7
Bank SB Worth - Rod Swap	11/03/84	0401	HZP	2-PT-94.7
Bank SA Worth - Rod Swap	11/03/84	0429	HZP	2-PT-94.7
Flux Map - ARO, 4% Power	11/03/84	1101	4%	2-PT-21.1
Flux Map - 50% Power	11/10/84	1150	50%	2-PT-22.2
Flux Map - I/E Calibration	11/12/84	0022	70%	2-PT-22.2
Flux Map - I/E Calibration	11/12/84	0612	75%	2-PT-22.2
Flux Map - I/E Calibration	11/12/84	1044	75%	2-PT-22.2
Flux Map - HFP, Eq. Xenon	11/16/84	0928	100%	2-PT-21.1

Figure 1.1
NORTH ANNA UNIT 2 - CYCLE 4
CORE LOADING MAP



FUEL ASSEMBLY DESIGN PARAMETERS

	SUB-BATCH			
	3A3	4A2	5A	6A
INITIAL ENRICHMENT (W/O U235)	3.10	3.41	3.59	3.60
BURNUP AT BOC 4 (MWD/MTU)	23252	19242	17121	0
ASSEMBLY TYPE	17X17	17X17	17X17	17X17
NUMBER OF ASSEMBLIES	1	36	56	64
FUEL RODS PER ASSEMBLY	264	264	264	264

Figure 1.2
NORTH ANNA UNIT 2 - CYCLE 4
BEGINNING OF CYCLE FUEL ASSEMBLY BURNUPS

	R	P	N	M	L	K	J	H	G	F	E	D	C	B	A	
							R32 17303	S15 13403	R52 18171							1
					S26 18906	S27 18431	T22 0	R09 13808	T34 0	S32 18395	S18 18691					2
			S33 18386	T36 0	T59 0	R05 16049	T61 0	R33 15806	T07 0	T60 0	S19 18282					3
		S12 18437	S07 13596	T54 0	S54 17382	T46 0	S21 18576	T51 0	S46 17397	T33 0	S48 13917	S47 17980				4
	S55 18686	T19 0	T32 0	R37 21892	T20 0	S31 14811	S53 18178	S24 14972	T25 0	R28 21973	T30 0	T05 0	S17 19164			5
	S20 18119	T44 0	S04 17675	T04 0	R47 23240	T16 0	R19 23565	T53 0	R10 23479	T21 0	S10 17466	T56 0	S05 18222			6
R44 17474	T10 0	R01 16352	T64 0	S56 15321	T09 0	R12 23458	T24 0	R43 24627	T12 0	S06 14689	T45 0	R21 15964	T11 0	R46 17449		7
S09 13743	R14 13723	T47 0	S45 18026	S03 18219	R40 23275	T31 0	P39 23252	T41 0	R30 23234	S11 18694	S14 18191	T42 0	R26 13713	S13 13452		8
R38 17640	T03 0	R15 15747	T14 0	S34 14744	T29 0	R17 23280	T02 0	R50 23288	T13 0	S36 14746	T27 0	R24 16235	T17 0	R11 17087		9
	S43 18618	T58 0	S49 17277	T35 0	R13 23656	T39 0	R36 23065	T50 0	R08 23565	T38 0	S52 17409	T55 0	S08 18490			10
	S23 18914	T52 0	T48 0	R25 22081	T43 0	S02 15100	S38 17997	S41 14899	T63 0	R20 21994	T26 0	T08 0	S16 18896			11
		S42 18412	S44 13648	T28 0	S37 17625	T18 0	S40 17943	T40 0	S35 17367	T49 0	S01 14351	S29 18262				12
			S39 18138	T37 0	T62 0	R29 16051	T01 0	R16 16240	T23 0	T06 0	S50 18230					13
				S30 19177	S28 18547	T57 0	R07 13559	T15 0	S51 18315	S25 18825						14
						R03 17371	S22 13445	R02 17399								15

--> ASSEMBLY ID
 --> ASSEMBLY BURNUP

Figure 1.3
NORTH ANNA UNIT 2 - CYCLE 4
INCORE INSTRUMENTATION LOCATIONS





Figure 1.4

NORTH ANNA UNIT 2 - CYCLE 4
BURNABLE POISON AND SOURCE ASSEMBLY LOCATIONS

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A	
															1
					4P		4P								2
			4P	16P		20P		16P	4P						3
			16P		20P	SS	20P		16P						4
		4P	16P		20P	4P		4P	20P		16P	4P			5
		16P		20P		16P		16P		20P		16P			6
	4P		20P	4P	16P		16P		16P	4P	20P		4P		7
		20P				16P		16P			SS	20P			8
	4P		20P	4P	16P		16P		16P	4P	20P		4P		9
		16P		20P		16P		16P		20P		16P			10
		4P	16P		20P	4P		4P	20P		16P	4P			11
			16P		20P	SS	20P		16P						12
			4P	16P		20P		16P	4P						13
					4P		4P								14
															15

944 --- FRESH BURNABLE POISON RODS
SS --- SECONDARY SOURCE

Figure 1.5
NORTH ANNA UNIT 2 - CYCLE 4
CONTROL ROD LOCATIONS



Function	Number of Clusters
Control Bank D	8
Control Bank C	8
Control Bank B	8
Control Bank A	8
Shutdown Bank SB	8
Shutdown Bank SA	8
SP (Spare Rod Locations)	8

Section 2

CONTROL ROD DROP TIME MEASUREMENTS

The drop time of each control rod was measured at hot RCS conditions in order to confirm satisfactory operation and to verify that the rod drop times were less than the maximum allowed by the Technical Specifications. The control rod drop time measurements were run with the RCS at hot, full flow conditions (547 °F, 2235 psig) and are described below.

The rod drop time measurements were performed by first withdrawing a rod bank to its fully withdrawn position, and then removing the movable gripper coil fuse and stationary gripper coil fuse for the test rod. This allows the rod to drop into the core as it would in a normal plant trip. The data recorded during this test are the stationary gripper coil voltage, the LVDT (Linear Variable Differential Transformer) primary coil voltage and a 60Hz timing trace which are recorded via a visicorder. The rod drop time to the dashpot entry and to the bottom of the dashpot are determined from this data. Figure 2.1 provides an example of the data that is recorded during a rod drop time measurement.

As shown in Figure 2.1, the initiation of the rod drop is indicated by the decay of the stationary gripper coil voltage when the stationary coil fuse is removed. A voltage is then induced in the LVDT primary coil as the rod drops. The magnitude of this voltage is a function of the rod velocity. When the rod enters the dashpot section of its guide tube, the velocity slows causing a voltage decrease in the LVDT coil. The LVDT voltage then reaches a minimum as the rod reaches the bottom of the dashpot. Subsequent variations in the trace are caused by the rod

bouncing. This procedure was repeated for each control rod.

The measured drop times for each control rod are recorded on Figure 2.2. The slowest, fastest, and average drop times are summarized in Table 2.1. Technical Specification 3.1.3.4 specifies a maximum rod drop time from loss of stationary gripper coil voltage to dashpot entry of 2.2 seconds with the RCS at hot, full flow conditions. All test results met this limit.

Table 2.1

NORTH ANNA UNIT 2 - CYCLE 4 STARTUP PHYSICS TESTS
HOT ROD DROP TIME SUMMARY

ROD DROP TIME TO DASHPOT ENTRY

SLOWEST ROD	FASTEST ROD	AVERAGE TIME
B-6, 1.77 Sec.	M-4, 1.38 Sec.	1.60 Sec.

ROD DROP TIME TO BOTTOM OF DASHPOT

SLOWEST ROD	FASTEST ROD	AVERAGE TIME
B-6, 2.43 Sec.	M-4, 1.98 Sec.	2.23 Sec.

Figure 2.1

TYPICAL ROD DROP TRACE

NORTH ANNA 2, CYCLE 4 BOL PHYSICS TEST




Figure 2.2

NORTH ANNA UNIT 2 - CYCLE 4 STARTUP PHYSICS TESTS
ROD DROP TIMES - HOT FULL FLOW CONDITIONS

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A	
															1
					1.63 2.30		1.60 2.23		1.60 2.27						2
						1.57 2.23		1.60 2.15							3
		1.38 1.98			1.70 2.28				1.58 2.15			1.66 2.23			4
				1.58 2.20						1.63 2.22					5
1.56 2.21		1.67 2.27			1.63 2.23		1.60 2.21		1.58 2.23		1.57 2.15		1.77 2.43		6
	1.54 2.25					1.51 2.17		1.53 2.17				1.58 2.37			7
1.62 2.25					1.58 2.08				1.51 2.17				1.71 2.32		8
	1.61 2.27					1.52 2.10		1.56 2.21				1.47 2.08			9
1.63 2.31		1.58 2.17			1.60 2.21		1.54 2.21		1.58 2.18		1.62 2.17		1.61 2.30		10
			1.65 2.30							1.55 2.17					11
		1.58 2.25			1.57 2.15				1.54 2.13		1.65 2.27				12
						1.60 2.22		1.61 2.32							13
					1.72 2.38		1.68 2.33		1.68 2.32						14
															15

--Rod Drop Time to Dashpot Entry(sec.)
--Rod Drop Time to Bottom of Dashpot(sec.)

Section 3

CONTROL ROD BANK WORTH MEASUREMENTS

Control rod bank worth measurements were obtained for all control and shutdown banks using the rod swap technique³. The first step in the rod swap procedure was to dilute the most reactive control rod bank (hereafter referred to as the reference bank) into the core and measure its reactivity worth using conventional test techniques. The reactivity changes resulting from the reference bank movements were recorded continuously by the reactivity computer⁴ and were used to determine the differential and integral worth of the reference bank (Control Bank B). At the completion of the reference bank reactivity worth measurement, the reactor coolant system temperature and boron concentration were stabilized such that the reactor was critical with the reference bank near full insertion. Initial statepoint data for the rod swap maneuver were obtained by moving the reference bank to its fully inserted position and recording the core reactivity and moderator temperature. At this point, a rod swap maneuver was performed by withdrawing the reference bank while one of the other control rod banks (i.e., a test bank) was inserted. The core was kept nominally critical throughout this rod swap and the maneuver was continued until the test bank was fully inserted and the reference bank was at the position at which the core was just critical. This measured critical position (MCP) of the reference bank with the test bank fully inserted is the major parameter of interest and was used to determine the integral reactivity worth of the test bank. Statepoint data (core reactivity, moderator temperature, and the differential worth of the reference bank) were recorded with the reference bank at the MCP. The rod swap maneuver was then performed in reverse order such that the reference bank once again was near full insertion and the test bank was

once again fully withdrawn from the core. The rod swap process was then repeated for all of the other control rod banks (control and shutdown).

A summary of the results for these tests is given in Table 3.1. As shown by this table and the Startup Physics Tests Results and Evaluation Sheets given in the Appendix, the individual measured bank worths for all of the control and shutdown banks were within the design tolerance ($\pm 10\%$ for the reference bank and $\pm 15\%$ for the test banks). The sum of the individual rod bank worths was measured to be within 1.6% of the design prediction. This is well within the design tolerance of $\pm 10\%$ for the sum of the individual control rod bank worths.

The integral and differential reactivity worths of the reference bank (Control Bank B) are shown in Figures 3.1 and 3.2, respectively. The design predictions and the measured data are plotted together in order to illustrate their agreement. In summary, all measured rod worth values were satisfactory.

Table 3.1

NORTH ANNA UNIT 2 - CYCLE 4 STARTUP PHYSICS TESTS
CONTROL ROD BANK WORTH SUMMARY

BANK	MEASURED WORTH (PCM)	PREDICTED WORTH (PCM)	PERCENT DIFFERENCE $(M-P)/P \times 100$
B-Reference Bank	1372	1399	-1.9
D	1036	1070	-3.2
C	801	851	-5.9
A	426	383	11.2 (43 pcm)
SB	853	910	-6.3
SA	1103	1068	3.3
Total Worth	5591	5681	-1.6

FIGURE 3.1
NORTH ANNA UNIT 2 - CYCLE 4 BOL PHYSICS TEST
BANK B INTEGRAL ROD WORTH - HZP
BANK B WITH ALL OTHER RODS OUT

-- PREDICTED

■ MEASURED





FIGURE 3.2
 NORTH ANNA UNIT 2 - CYCLE 4 BOL PHYSICS TEST
 BANK B DIFFERENTIAL ROD WORTH - HZP
 BANK B WITH ALL OTHER RODS OUT



Section 4

BORON ENDPOINT AND WORTH MEASUREMENTS

Boron Endpoint

With the reactor critical at hot zero power, reactor coolant system boron concentrations were measured at selected rod bank configurations to enable a direct comparison of measured boron endpoints with design predictions. For each measurement, the RCS conditions were stabilized with the control banks at or very near a selected endpoint position. The critical boron concentration was then measured. If necessary, an adjustment to the measured critical boron concentration was made to account for off-nominal core conditions, such as rod position and moderator temperature.

The results of these measurements are given in Table 4.1. As shown in this table and in the Startup Physics Tests Results and Evaluation Sheets given in the Appendix, all measured critical boron endpoint values were within their respective design tolerances. All measured values met the accident analysis acceptance criterion. In summary, all results were satisfactory.

Boron Worth Coefficient

The measured boron endpoint values provide stable statepoint data from which the boron worth coefficient was determined. A plot of the boron concentration as a function of integrated reactivity can be constructed by relating each endpoint concentration to the integrated rod worth present in the core at the time of the endpoint measurement. The value of the boron coefficient, over the range of boron endpoint

concentrations, is obtained directly from this plot.

The boron worth plot is shown in Figure 4.1. As indicated in this figure and in the Appendix, the boron worth coefficient of reactivity was measured to be -7.80 pcm/ppm. The measured boron worth coefficient is within 2.7% of the predicted value of -7.60 pcm/ppm and is well within the design tolerance of $\pm 10\%$. The measurement result also met the accident analysis acceptance criterion. In summary, this result was satisfactory.


Table 4.1

NORTH ANNA UNIT 2 - CYCLE 4 STARTUP PHYSICS TESTS
BORON ENDPOINTS SUMMARY

Control Rod Configuration	Measured Endpoint (ppm)	Predicted Endpoint (ppm)	Difference M-P (ppm)
ARO	1676	1699	-23
B Bank In	1500	1494*	6

*The predicted endpoint for the B Bank in configuration has been adjusted for the difference between the measured and predicted values of the endpoint taken at the ARO configuration as shown in the boron endpoint Startup Physics Test Results and Evaluation Sheets in the Appendix.

FIGURE 4.1
NORTH ANNA 2 - CYCLE 4 BOL PHYSICS TEST
BORON WORTH COEFFICIENT
□ ENDPOINT MEASUREMENTS



Section 5

TEMPERATURE COEFFICIENT MEASUREMENTS

The isothermal temperature coefficient measurements were accomplished by controlling the RCS heat gains/losses with the steam dump valves to the condenser, establishing a constant and uniform heatup/cooldown rate, and then monitoring the resulting reactivity changes on the reactivity computer. These measurements were performed at very low power levels in order to minimize the effects of non-uniform nuclear heating, thus, the moderator and fuel were approximately at the same temperature (between 542 and 546 °F) during these measurements. To eliminate the boron reactivity effect of outflow from the pressurizer, the pressurizer level was maintained constant or slightly increasing during these measurements.

Reactivity measurements were taken during both RCS heatup and cooldown ramps during which the RCS temperature varied approximately 3°F. Reactivity was determined using the reactivity computer and was plotted against the RCS temperature on an x-y recorder. The temperature coefficient was then determined from the slope of the plotted lines. The X-Y recorder plot of reactivity change versus RCS temperature for the all-rods-out configuration is shown in Figure 5.1.


The predicted and measured isothermal temperature coefficient values are compared in Table 5.1. As can be seen from this summary and from the Startup Physics Test Results and Evaluation Sheet given in the Appendix, the measured isothermal temperature coefficient value was within the design tolerance of ± 3 pcm/°F and met the accident analysis acceptance criterion. In summary, the measured result was satisfactory.

Table 5.1

NORTH ANNA UNIT 2 - CYCLE 4 STARTUP PHYSICS TESTS
ISOTHERMAL TEMPERATURE COEFFICIENT SUMMARY

BANK POSITION	TEMPERATURE RANGE (°F)	BORON CONCENTRATION (PPM)	ISOTHERMAL TEMPERATURE COEFFICIENT (PCM/°F)				
			HEATUP	COOL DOWN	AVER.	PRED.	DIFFER (M-P)
All Rods Out	542.4 to 545.6	1669	-2.5	-3.4	-2.95	-3.55	0.60

Figure 5.1
NORTH ANNA UNIT 2 - CYCLE 4 BOL PHYSICS TESTS
ISOTHERMAL TEMPERATURE COEFFICIENT
HZP, ARO



Section 6

POWER DISTRIBUTION MEASUREMENTS

The core power distributions were measured using the incore movable detector flux mapping system. This system consists of five fission detectors which traverse fuel assembly instrumentation thimbles in 50 core locations (see Figure 1.3). For each traverse, the detector output is continuously monitored on a strip chart recorder. The output is also scanned for 61 discrete axial points by the PRODAC P-250 process computer. Full core, three-dimensional power distributions are then determined by analyzing this data using the Westinghouse computer program, INCORE⁵. INCORE couples the measured flux map data with predetermined analytic power-to-flux ratios in order to determine the power distribution for the whole core.

A list of all the full-core flux maps taken during the test program together with a list of the measured values of the important power distribution parameters is given in Table 6.1. The measured power distribution parameter values are compared with their Technical Specifications limits in Table 6.2. Flux map 1 was taken at 3% power. This flux map served as the base case design check. Figure 6.1 shows the resulting radial power distribution associated with the flux map. Map 1 indicated a quadrant power tilt value that was slightly above the established design tolerance for HZP flux maps (the measured power tilt was 1.030 compared to the 1.020 design tolerance). However, there is no Technical Specification limit for power tilt below 50% power. All subsequent measurements of power tilt above 5% power were within the full-power limits.

Flux maps 2 through 7 were taken over a wide range of power levels and control rod configurations. These flux maps were taken to check the at-power design predictions and hot channel factors, to establish a target delta flux for operation, and to measure core power distributions at various operating conditions. These maps also provide incore/excore detector calibration data for the nuclear instrumentation system. The radial power distributions for the full-core maps taken during the escalation to 100% power are given in Figures 6.2 through 6.5. These figures show that the measured relative assembly power values are generally within 6% of the predicted values. At 50% power, a violation of the Radial Peaking Factor, $F_{xy}(RTP)$, surveillance limit was measured. However, at higher power levels, the values of F_{xy} were within the limit.

In conclusion, all power distribution measurement results were considered to be acceptable with respect to the design tolerances and the Technical Specification limits. It is therefore anticipated that the core will continue to operate safely throughout Cycle 4.

TABLE 6.1

NORTH ANNA 2 - CYCLE 4 STARTUP PHYSICS TESTS

INCORE FLUX MAP SUMMARY

MAP DESCRIPTION	MAP NO.	DATE	BURN UP MWD/MTU	PWR (%)	BANK D STEPS	1 F-Q(T) HOT CHANNEL FACTOR				2 F-DH(N) HOT CHNL. FACTOR			CORE F(Z) MAX		3 F(XY) MAX	4 QPTR		AXIAL OFF SET (%)	NO OF THIM BLES
						ASSY	PIN	AXIAL POINT	F-Q(T)	ASSY	PIN	F-DH(N)	AXIAL POINT	F(Z)		MAX	LOC		
ARO	1	11- 3-84	0	3	211	N05	OG	18	2.499	N11	QQ	1.508	18	1.575	1.596	1.030	NW	31.60	46
DELTA 1 TARGET	2	11-10-84	65	50	162	L13	KO	29	2.001	L13	KO	1.487	30	1.315	1.548	1.011	NW	-4.50	47
QPTR VERIFICATION	3	11-11-84	77	50	155	N05	OG	31	2.027	N05	OG	1.487	36	1.334	1.556	1.019	NW	-7.91	47
I/E CAL.	4	11-12-84	82	70	171	N05	OG	30	1.931	N05	OG	1.448	30	1.298	1.517	1.015	NW	-4.61	47
HFP, EQ. XENON (5)	7	11-16-84	230	100	216	P07	OG	37	1.789	P07	OG	1.420	37	1.203	1.493	1.015	NW	-2.47	46

NOTES: HOT SPOT LOCATIONS ARE SPECIFIED BY GIVING ASSEMBLY LOCATIONS (E.G. H-8 IS THE CENTER-OF-CORE ASSEMBLY), FOLLOWED BY THE PIN LOCATION (DENOTED BY THE "Y" COORDINATE WITH THE SEVENTEEN ROWS OF FUEL RODS LETTERED A THROUGH R AND THE "X" COORDINATE DESIGNATED IN A SIMILAR MANNER). IN THE "Z" DIRECTION THE CORE IS DIVIDED INTO 61 AXIAL POINTS STARTING FROM THE TOP OF THE CORE.

1. F-Q(T) INCLUDES A TOTAL UNCERTAINTY OF 1.05×1.03 .
2. F-DH(N) INCLUDES A MEASUREMENT UNCERTAINTY OF 1.04.
3. F(XY) IS THE MAXIMUM UNRODDED F(XY) AND INCLUDES A TOTAL UNCERTAINTY OF 1.05×1.03 .
4. QPTR - QUADRANT POWER TILT RATIO.
5. FLUX MAPS 5 AND 6 WERE QUARTER-CORE MAPS TAKEN FOR EXCORE DETECTOR CALIBRATION.

Table 6.2

NORTH ANNA UNIT 2 - CYCLE 4 STARTUP PHYSICS TESTS
COMPARISON OF MEASURED POWER DISTRIBUTION PARAMETERS
WITH THEIR TECHNICAL SPECIFICATION LIMITS

MAP NO.	F-Q(T) HOT CHANNEL FACTOR ¹			F-DH(N) HOT CHANNEL FACTOR ²			F(XY) MAX ³			
	MEAS	LIMIT	MARGIN (%)	MEAS	LIMIT	MARGIN (%)	MEAS	AXIAL POINT	LIMIT	MARGIN (%)
2	2.00	4.37	54.2	1.49	1.78	16.6	1.73	11	1.71	-1.2
3	2.03	4.40	53.7	1.49	1.78	16.5	1.75	11	1.71	-2.1
4	1.93	3.16	38.8	1.45	1.69	14.4	1.66	10	1.71	3.1
7	1.79	2.20	18.7	1.42	1.55	8.4	1.49	52	1.61	7.3

- 1 The Technical Specification's limit for the heat flux hot channel factor, F-Q(T) is a function of core height. The value for F-Q(T) listed above is the maximum of F-Q(T) in the core. The Technical Specification's limit listed above is evaluated at the plane of maximum F-Q(T). The minimum margin values listed above are the minimum percent difference between the measured values of F-Q(T) and the Technical Specification's limit for each map. All measured F-Q(T) hot channel factors include 5% measurement uncertainty and 3% engineering uncertainty.
- 2 The measured values for the enthalpy rise hot channel factor, F-ΔH(N) includes 4% measurement uncertainty.
- 3 All measured F(XY) MAX values include 5% measurement uncertainty and 3% engineering uncertainty. For maps 2, 3, and 4, the rodged F(XY) values and limits are shown. There were no rodged F(XY) values for map 7, therefore, the unrodged value and limit are shown.

FIGURE 6.1
NORTH ANNA UNIT 2, CYCLE 4
ASSEMBLYWISE POWER DISTRIBUTION
ARO, 4% POWER

R	P	H	M	L	K	J	N	G	F	E	D	C	B	A	
PREDICTED MEASURED PCT DIFFERENCE 0.38 0.49 0.38 0.41 0.53 0.40 10.1 9.9 7.3 PREDICTED MEASURED PCT DIFFERENCE 0.43 0.68 1.08 0.99 1.08 0.68 0.43 0.46 0.64 1.11 1.01 1.12 0.71 0.43 8.4 -5.0 2.6 2.4 3.2 4.4 0.7															1
PREDICTED MEASURED PCT DIFFERENCE 0.51 1.12 1.18 1.16 1.24 1.16 1.18 1.12 0.51 0.53 1.17 1.19 1.13 1.21 1.15 1.18 1.11 0.49 4.8 4.4 0.5 -2.7 -2.8 -1.4 0.0 -1.1 -3.3 PREDICTED MEASURED PCT DIFFERENCE 0.50 0.91 1.23 1.26 1.26 1.26 1.26 1.26 1.23 0.91 0.50 0.53 0.96 1.28 1.28 1.25 1.22 1.19 1.18 0.88 0.49 7.2 4.9 4.0 1.8 -0.6 -0.8 -3.2 -5.6 -4.2 -4.0 -1.4															2
PREDICTED MEASURED PCT DIFFERENCE 0.42 1.11 1.22 1.06 1.19 1.20 1.20 1.19 1.06 1.22 1.11 0.42 0.45 1.17 1.26 1.08 1.22 1.21 1.21 1.18 1.14 1.02 1.16 1.10 0.43 6.0 6.0 3.3 1.9 2.4 0.9 0.7 -1.8 -4.4 -3.9 -4.3 -0.4 1.0 PREDICTED MEASURED PCT DIFFERENCE 0.67 1.18 1.26 1.19 1.01 1.20 1.03 1.20 1.01 1.19 1.26 1.18 0.67 0.71 1.25 1.32 1.23 1.03 1.21 1.02 1.17 0.97 1.15 1.20 1.17 0.69 6.1 6.1 4.7 3.4 2.3 1.0 -0.2 -2.1 -4.1 -3.6 -4.2 -0.3 2.2															3
PREDICTED MEASURED PCT DIFFERENCE 0.38 1.08 1.16 1.26 1.20 1.20 0.99 1.15 0.99 1.20 1.20 1.26 1.16 1.08 0.38 0.39 1.11 1.20 1.31 1.26 1.24 0.99 1.13 0.95 1.15 1.16 1.20 1.15 1.08 0.38 3.1 3.1 3.0 4.4 5.0 3.5 0.0 -1.3 -3.1 -3.9 -4.4 -1.2 -0.1 1.9 PREDICTED MEASURED PCT DIFFERENCE 0.48 0.99 1.24 1.26 1.20 1.03 1.16 0.92 1.16 1.03 1.20 1.26 1.24 0.99 0.48 0.50 1.02 1.28 1.33 1.28 1.08 1.16 0.89 1.09 0.98 1.14 1.21 1.22 1.00 0.50 3.2 3.2 5.0 5.3 6.6 4.6 0.6 -2.8 -5.4 -5.5 -4.5 -1.4 1.1 3.3															4
PREDICTED MEASURED PCT DIFFERENCE 0.38 1.08 1.16 1.26 1.20 1.20 0.99 1.15 0.99 1.20 1.20 1.26 1.16 1.08 0.38 0.39 1.12 1.21 1.32 1.28 1.23 0.92 1.08 0.93 1.13 1.15 1.21 1.15 1.09 0.39 4.7 3.8 3.8 5.2 6.5 2.1 -6.8 -6.0 -5.9 -6.0 -4.8 -3.4 -1.4 0.8 2.9 PREDICTED MEASURED PCT DIFFERENCE 0.67 1.18 1.26 1.19 1.01 1.20 1.03 1.20 1.01 1.19 1.26 1.18 0.67 0.70 1.23 1.32 1.26 1.02 1.14 0.98 1.13 0.95 1.14 1.23 1.17 0.70 4.5 4.5 5.0 5.2 1.0 -4.5 -4.5 -5.1 -5.5 -4.4 -2.2 -0.5 3.5															5
PREDICTED MEASURED PCT DIFFERENCE 0.42 1.11 1.22 1.06 1.19 1.20 1.20 1.20 1.19 1.06 1.22 1.11 0.42 0.46 1.19 1.30 1.11 1.17 1.16 1.16 1.15 1.13 1.03 1.19 1.09 0.42 7.7 7.7 6.5 4.2 -1.4 -3.5 -3.3 -4.2 -5.0 -3.3 -2.0 -1.1 -0.3 PREDICTED MEASURED PCT DIFFERENCE 0.50 0.91 1.23 1.26 1.26 1.26 1.26 1.26 1.26 1.23 0.91 0.50 0.55 0.98 1.28 1.27 1.21 1.22 1.19 1.20 1.18 0.90 0.49 11.0 7.7 4.2 0.9 -3.7 -3.8 -5.3 -4.9 -4.0 -2.0 -1.7															6
PREDICTED MEASURED PCT DIFFERENCE 0.51 1.12 1.18 1.16 1.24 1.16 1.18 1.12 0.51 0.54 1.13 1.18 1.11 1.19 1.11 1.15 1.08 0.50 6.0 1.1 -0.5 -5.0 -3.7 -4.3 -2.8 -3.4 -1.7 PREDICTED MEASURED PCT DIFFERENCE 0.43 0.68 1.08 0.99 1.08 0.68 0.43 0.43 0.69 1.07 0.97 1.04 0.66 0.40 1.1 2.8 -1.6 -1.5 -4.0 -2.6 -5.1															7
PREDICTED MEASURED PCT DIFFERENCE 0.38 0.49 0.38 0.39 0.50 0.38 4.2 2.0 -0.1 AVERAGE PCT DIFFERENCE = 3.5															15

SUMMARY

MAP NO: N2-4- 1	DATE: 11/ 3/84	POWER: 3%
CONTROL ROD POSITIONS:	F-Q(T) = 2.499	QPTR:
D BANK AT 211 STEPS	F-DH(N) = 1.508	NW 1.030 NE 0.981
	F(Z) = 1.575	SW 1.020 SE 0.969
	F(XY) = 1.596	
BURNUP =	0 MWD/MTU	A.O = 31.60(%)

FIGURE 6.2
NORTH ANNA UNIT 2, CYCLE 4
ASSEMBLYWISE POWER DISTRIBUTION
50% POWER

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A							
PREDICTED MEASURED PCT DIFFERENCE						0.38	0.47	0.38	PREDICTED MEASURED PCT DIFFERENCE						1						
						0.37	0.46	0.39													
						-2.9	-2.8	3.8													
						0.45	0.69	1.06	0.92	1.06	0.69	0.45			2						
						0.47	0.67	1.03	0.89	1.07	0.72	0.46									
						4.6	-3.0	-2.9	-2.7	0.5	3.8	1.5									
						0.54	1.15	1.19	1.15	1.21	1.15	1.19	0.54		3						
						0.55	1.16	1.16	1.13	1.19	1.15	1.21	0.54								
						1.4	1.0	-2.4	-1.7	-1.7	-0.2	1.3	0.5	-1.0							
						0.53	0.95	1.24	1.26	1.25	1.26	1.24	0.95	0.53	4						
						0.55	0.97	1.26	1.27	1.24	1.25	1.23	1.22	0.93	0.53						
						3.1	1.7	1.5	0.5	-0.8	-0.8	-1.5	-1.1	-1.8	-2.2	-0.7					
						0.45	1.13	1.23	1.07	1.17	1.19	1.20	1.19	1.17	1.07	1.23	1.13	0.45	5		
						0.46	1.15	1.23	1.06	1.17	1.20	1.21	1.19	1.16	1.05	1.19	1.13	0.46			
						1.9	1.9	-0.1	-0.6	-0.3	0.3	0.3	-0.4	-0.8	-1.6	-3.4	-0.5	2.5			
						0.69	1.18	1.26	1.17	0.95	1.18	1.04	1.18	0.95	1.17	1.26	1.18	0.69	6		
						0.72	1.23	1.28	1.17	0.95	1.19	1.04	1.18	0.95	1.14	1.20	1.17	0.71			
						4.0	4.0	1.9	-0.3	0.3	0.8	0.7	-0.0	-0.4	-2.9	-4.4	-1.1	2.1			
						0.38	1.06	1.15	1.25	1.20	1.18	1.00	1.16	1.00	1.18	1.20	1.25	1.15	1.06	0.38	7
						0.41	1.12	1.19	1.26	1.18	1.18	1.00	1.17	0.99	1.18	1.17	1.19	1.14	1.07	0.39	
						10.1	5.4	3.1	1.0	-1.0	-0.2	0.9	0.7	-0.2	-0.5	-2.4	-4.5	-0.8	0.9	2.8	
						0.47	0.92	1.20	1.26	1.21	1.04	1.17	0.94	1.17	1.04	1.21	1.26	1.20	0.92	0.47	8
						0.52	0.97	1.24	1.28	1.23	1.06	1.19	0.95	1.15	1.02	1.16	1.20	1.19	0.94	0.50	
						9.7	5.2	2.6	2.1	1.6	1.5	1.5	0.6	-1.6	-1.7	-3.9	-4.4	-0.8	2.6	4.9	
						0.38	1.06	1.15	1.25	1.20	1.18	1.00	1.16	1.00	1.18	1.20	1.25	1.15	1.06	0.38	9
						0.41	1.09	1.14	1.25	1.22	1.18	0.95	1.14	0.97	1.15	1.17	1.23	1.16	1.09	0.40	
						10.1	3.1	-0.7	0.4	1.6	-0.5	-4.6	-2.4	-2.2	-2.6	-2.4	-1.8	0.6	3.2	5.6	
						0.69	1.18	1.26	1.17	0.95	1.18	1.04	1.18	0.95	1.17	1.26	1.18	0.69			10
						0.68	1.17	1.27	1.20	0.95	1.14	1.01	1.14	0.93	1.15	1.27	1.20	0.73			
						-1.1	-1.2	1.0	2.1	-0.5	-3.2	-2.0	-3.0	-2.6	-2.2	0.5	1.0	5.7			
						0.45	1.13	1.23	1.07	1.17	1.19	1.20	1.19	1.17	1.07	1.23	1.13	0.45			11
						0.46	1.16	1.26	1.09	1.15	1.15	1.17	1.16	1.15	1.06	1.24	1.15	0.46			
						2.4	2.4	2.4	2.3	-2.0	-3.3	-3.1	-2.9	-1.8	-0.8	0.9	1.1	2.5			
						0.53	0.95	1.24	1.26	1.25	1.26	1.25	1.26	1.24	0.95	0.53					12
						0.56	0.99	1.27	1.25	1.21	1.22	1.21	1.23	1.22	0.96	0.54					
						6.0	4.2	2.3	-1.0	-3.3	-3.2	-3.5	-2.4	-1.8	1.2	1.3					
						0.54	1.15	1.19	1.15	1.21	1.15	1.19	1.15	0.54							13
						0.57	1.18	1.18	1.10	1.18	1.13	1.17	1.12	0.55							
						4.5	3.0	-0.5	-4.3	-2.3	-2.1	-1.3	-2.3	1.1							
						0.45	0.69	1.06	0.92	1.06	0.69	0.45									14
						0.47	0.74	1.09	0.94	1.04	0.69	0.43									
						3.0	6.3	2.6	2.0	-1.8	-1.0	-4.1									15
STANDARD DEVIATION =1.851						0.38	0.47	0.38	AVERAGE PCT DIFFERENCE = 2.3												
						0.41	0.50	0.38													
						9.1	5.6	2.1													

SUMMARY

MAP NO: N2-4- 2	DATE: 11/10/84	POWER: 50%
CONTROL ROD POSITIONS:	F-Q(T) = 2.001	QPTR:
D BANK AT 162 STEPS	F-DH(N) = 1.487	NW 1.011 NE 0.995
	F(Z) = 1.315	SW 1.005 SE 0.989
	F(XY) = 1.548	
BURNUP =	65 MWD/MTU	A.O = -4.50(%)

FIGURE 6.3 **NORTH ANNA UNIT 2, CYCLE 4** **ASSEMBLYWISE POWER DISTRIBUTION** **50% POWER**

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A	
PREDICTED MEASURED PCT DIFFERENCE 0.37 0.47 0.37 0.39 0.46 0.39 4.5 -2.4 3.3 PREDICTED MEASURED PCT DIFFERENCE															1
0.45 0.70 1.06 0.91 1.06 0.70 0.45 0.47 0.72 1.07 0.92 1.06 0.72 0.46 4.0 4.3 1.1 1.0 0.5 3.2 1.3															2
0.54 1.15 1.19 1.15 1.20 1.15 1.19 1.15 0.54 0.55 1.16 1.21 1.16 1.21 1.15 1.21 1.16 0.54 1.2 0.9 1.1 0.8 0.4 0.0 1.5 0.7 -0.9															3
0.53 0.95 1.25 1.26 1.25 1.26 1.25 1.26 1.25 0.95 0.53 0.55 0.97 1.27 1.29 1.26 1.27 1.24 1.22 0.93 0.53 3.0 2.1 1.9 1.9 0.7 0.6 -1.0 -0.3 -1.8 -2.6 -1.2															4
0.45 1.14 1.24 1.07 1.17 1.19 1.20 1.19 1.17 1.07 1.24 1.14 0.45 0.46 1.16 1.24 1.07 1.17 1.20 1.21 1.19 1.16 1.05 1.18 1.12 0.46 2.3 2.3 0.5 0.1 0.2 0.5 0.5 -0.1 -0.5 -1.8 -4.3 -1.3 1.7															5
0.69 1.19 1.26 1.17 0.94 1.18 1.04 1.18 0.94 1.17 1.25 1.19 0.69 0.72 1.24 1.29 1.18 0.95 1.19 1.04 1.17 0.93 1.13 1.20 1.17 0.70 4.5 4.4 2.5 0.5 0.7 0.9 0.8 -0.1 -0.7 -3.4 -5.0 -1.7 1.6															6
0.37 1.05 1.15 1.25 1.20 1.18 0.99 1.16 0.99 1.18 1.20 1.25 1.15 1.05 0.37 0.40 1.09 1.19 1.27 1.19 1.18 1.01 1.17 0.99 1.17 1.17 1.19 1.14 1.06 0.38 6.6 3.7 3.8 1.4 -0.9 -0.1 1.1 0.8 -0.3 -0.7 -2.6 -4.5 -0.9 0.8 2.6															7
0.47 0.91 1.20 1.26 1.21 1.04 1.17 0.94 1.17 1.04 1.21 1.26 1.20 0.91 0.47 0.47 0.94 1.24 1.29 1.23 1.06 1.19 0.95 1.15 1.02 1.15 1.20 1.19 0.93 0.49 0.9 3.8 3.4 2.5 1.5 1.5 1.6 0.7 -1.9 -2.0 -4.5 -4.4 -0.9 2.5 4.6															8
0.37 1.05 1.15 1.25 1.20 1.18 0.99 1.16 0.99 1.18 1.20 1.25 1.15 1.05 0.37 0.37 1.05 1.15 1.26 1.22 1.18 0.95 1.14 0.97 1.15 1.16 1.23 1.16 1.09 0.39 -0.8 -0.1 -0.2 0.6 1.6 -0.4 -4.4 -2.0 -2.6 -3.0 -3.1 -2.0 0.5 3.2 5.3															9
0.69 1.19 1.26 1.17 0.94 1.18 1.04 1.18 0.94 1.17 1.26 1.19 0.69 0.68 1.17 1.27 1.20 0.94 1.14 1.02 1.14 0.91 1.14 1.26 1.19 0.73 -1.1 -1.2 0.9 2.0 -0.4 -3.1 -1.9 -3.3 -3.0 -2.7 0.1 0.6 5.4															10
0.45 1.14 1.24 1.07 1.17 1.19 1.20 1.19 1.17 1.07 1.24 1.14 0.45 0.46 1.17 1.27 1.10 1.15 1.15 1.17 1.15 1.15 1.06 1.24 1.14 0.46 2.6 2.6 2.5 2.2 -2.0 -3.3 -3.1 -3.2 -2.0 -1.1 0.3 0.5 1.7															11
0.53 0.95 1.25 1.26 1.25 1.26 1.25 1.26 1.25 0.95 0.53 0.57 1.00 1.27 1.25 1.21 1.22 1.20 1.23 1.22 0.96 0.54 6.4 4.4 2.2 -1.0 -3.2 -3.1 -3.7 -2.8 -2.0 0.7 0.3															12
0.54 1.15 1.19 1.15 1.20 1.15 1.19 1.15 0.54 0.57 1.17 1.18 1.11 1.18 1.13 1.17 1.12 0.55 4.2 2.1 -1.0 -4.0 -2.0 -2.0 -1.5 -2.6 0.3															13
0.45 0.70 1.06 0.91 1.06 0.70 0.45 0.46 0.73 1.08 0.93 1.04 0.69 0.43 2.1 5.5 2.6 2.0 -1.7 -1.1 -4.7															14
STANDARD DEVIATION =1.566 0.37 0.47 0.37 0.41 0.49 0.38 8.5 5.4 2.3 AVERAGE PCT DIFFERENCE = 2.1															15

SUMMARY

MAP NO: N2-4- 3	DATE: 11/11/84	POWER: 50%
CONTROL ROD POSITIONS:	F-Q(T) = 2.027	QPTR:
D BANK AT 155 STEPS	F-DH(N) = 1.487	NW 1.019 NE 0.990
	F(Z) = 1.334	----- -----
	F(XY) = 1.556	SW 1.003 SE 0.988
BURNUP =	77 MWD/MTU	A.O = -7.91(%)

FIGURE 6.4
NORTH ANNA UNIT 2, CYCLE 4
ASSEMBLYWISE POWER DISTRIBUTION
70% POWER

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A					
PREDICTED MEASURED PCT DIFFERENCE					0.40 0.42 5.0			0.51 0.53 4.8			0.40 0.42 3.5			PREDICTED MEASURED PCT DIFFERENCE					
					0.47 0.48 1.5	0.71 0.70 -1.8	1.07 1.09 1.7	0.94 0.96 1.5	1.07 1.09 1.8	0.71 0.72 1.7	0.47 0.46 -0.9								
					0.56 0.56 0.6	1.13 1.14 0.5	1.17 1.17 -0.4	1.15 1.14 -0.7	1.20 1.19 -0.8	1.15 1.18 0.7	1.17 1.13 -0.8	0.56 0.54 -3.6							
					0.55 0.56 2.1	0.95 0.97 1.7	1.22 1.24 1.3	1.24 1.26 1.3	1.23 1.24 -0.1	1.24 1.22 -0.5	1.22 1.21 -1.1	0.95 0.94 -1.5	0.55 0.53 -2.1						
					0.47 0.48 2.8	1.12 1.16 2.8	1.21 1.23 1.1	1.06 1.07 0.6	1.16 1.17 0.8	1.18 1.19 0.8	1.20 1.19 0.3	1.16 1.17 0.5	1.06 1.06 -0.2	1.21 1.21 -0.5	1.12 1.11 -0.5	0.47 0.46 -0.5			
					0.71 0.74 4.4	1.17 1.22 4.4	1.24 1.27 2.6	1.16 1.17 0.8	0.97 0.97 0.6	1.18 1.19 0.7	1.04 1.05 0.4	1.18 0.96 -0.1	0.97 1.15 -0.2	1.16 1.22 -1.5	1.24 1.22 -1.6	1.17 1.16 -1.2	0.71 0.71 0.7		
					0.40 0.43 6.1	1.07 1.11 3.2	1.15 1.18 3.2	1.23 1.25 1.7	1.19 1.19 0.3	1.18 1.19 0.6	1.01 1.01 0.1	1.17 1.17 0.1	1.01 1.00 -0.6	1.18 1.17 -1.3	1.19 1.15 -2.7	1.23 1.19 -3.2	1.15 1.14 -0.4	1.07 1.08 1.0	0.40 0.41 2.4
					0.51 0.51 0.3	0.94 0.97 3.2	1.20 1.23 2.8	1.24 1.27 2.8	1.20 1.23 2.8	1.05 1.07 2.0	1.18 1.18 0.4	0.96 0.96 -0.4	1.18 1.15 -2.0	1.05 1.03 -2.0	1.20 1.16 -3.4	1.24 1.20 -3.1	1.20 1.19 -0.4	0.94 0.96 1.3	0.51 0.52 2.5
					0.40 0.40 -0.1	1.07 1.07 -0.0	1.15 1.15 -0.2	1.23 1.24 1.3	1.19 1.19 2.8	1.18 1.19 0.7	1.01 0.97 -3.5	1.17 1.15 -2.0	1.01 0.98 -2.3	1.18 1.15 -2.6	1.19 1.16 -2.1	1.23 1.22 -0.9	1.15 1.15 0.3	1.07 1.08 1.1	0.40 0.41 2.2
					0.71 0.71 -0.4	1.17 1.17 -0.5	1.24 1.26 1.6	1.16 1.19 2.7	0.97 0.97 0.4	1.18 1.15 -2.3	1.04 1.02 -1.7	1.18 1.15 -2.5	0.97 0.95 -2.1	1.16 1.15 -1.4	1.24 1.25 1.0	1.17 1.17 0.2	0.71 0.72 1.6		
					0.47 0.47 1.5	1.12 1.14 1.5	1.21 1.23 1.7	1.06 1.09 2.0	1.16 1.15 -1.0	1.18 1.16 -2.0	1.20 1.17 -1.9	1.18 1.16 -1.9	1.16 1.15 -0.9	1.06 1.06 -0.1	1.21 1.22 0.5	1.12 1.12 0.0	0.47 0.47 -0.2		
					0.55 0.57 3.6	0.95 0.98 2.8	1.22 1.25 2.0	1.24 1.24 0.0	1.23 1.20 -1.9	1.24 1.22 -1.9	1.23 1.20 -2.4	1.24 1.22 -1.5	1.22 1.21 -0.9	0.95 0.96 0.4	0.55 0.55 -0.2				
					0.56 0.56 1.1	1.13 1.12 -1.4	1.17 1.16 -1.6	1.15 1.12 -2.4	1.20 1.18 -1.1	1.15 1.13 -1.3	1.17 1.17 -0.7	1.13 1.12 -1.4	0.56 0.55 -0.1						
					0.47 0.46 -1.4	0.71 0.72 1.4	1.07 1.08 0.6	0.94 0.95 0.8	1.07 1.06 -1.0	0.71 0.71 -0.4	0.47 0.46 -2.9								
STANDARD DEVIATION = 1.158					0.40 0.42 4.0	0.51 0.52 2.9	0.40 0.41 1.9	AVERAGE PCT DIFFERENCE = 1.5											

SUMMARY

MAP NO: N2-4- 4	DATE: 11/12/84	POWER: 70%
CONTROL ROD POSITIONS:	F-Q(T) = 1.931	QPTR:
D BANK AT 171 STEPS	F-DH(N) = 1.448	NW 1.015 NE 0.993
	F(Z) = 1.298	SW 1.001 SE 0.991
	F(XY) = 1.517	
BURNUP =	82 MWD/MTU	A.O = -4.61(%)

FIGURE 6.5
NORTH ANNA UNIT 2, CYCLE 4
ASSEMBLYWISE POWER DISTRIBUTION
HFP, EQUILIBRIUM XENON

	R	P	N	M	L	K	J	H	G	F	E	D	C	B	A	
1	PREDICTED MEASURED PCT DIFFERENCE						0.42 0.45 5.4	0.54 0.57 5.3	0.42 0.44 3.9		PREDICTED MEASURED PCT DIFFERENCE					
2					0.47 0.48 2.1	0.71 0.74 3.4	1.09 1.12 2.0	1.01 1.03 1.9	1.09 1.11 1.6	0.71 0.73 2.2	0.47 0.47 0.2					
3					0.55 0.55 0.1	1.10 1.10 -0.1	1.15 1.16 0.6	1.14 1.15 0.4	1.20 1.20 -0.0	1.14 1.14 -0.5	1.15 1.16 0.9	1.10 1.10 -0.1	0.55 0.54 -1.9			
4					0.54 0.55 1.6	0.93 0.94 0.9	1.19 1.19 0.7	1.21 1.23 1.1	1.21 1.23 0.4	1.22 1.23 0.3	1.21 1.19 -1.7	1.19 1.18 0.5	0.93 0.92 -0.9	0.54 0.53 -1.6		
5					0.47 0.47 1.1	1.09 1.11 1.1	1.18 1.18 -0.3	1.06 1.16 -0.7	1.16 1.19 0.4	1.18 1.20 0.8	1.16 1.17 0.5	1.06 1.05 0.8	1.18 1.17 -0.2	1.09 1.08 -0.9	0.47 0.47 -1.4	
6					0.71 0.73 2.8	1.15 1.18 2.7	1.21 1.23 1.2	1.17 1.16 -0.4	1.03 1.03 0.3	1.20 1.21 0.9	1.05 1.06 0.9	1.20 1.04 0.9	1.03 1.16 -1.1	1.17 1.19 -1.8	1.15 1.13 -1.5	0.71 0.71 0.4
7					0.42 0.44 4.6	1.09 1.14 4.5	1.14 1.19 4.4	1.21 1.22 0.8	1.18 1.17 -1.1	1.20 1.20 -0.3	1.02 1.04 1.1	1.18 1.19 1.0	1.02 1.03 0.7	1.20 1.21 0.6	1.18 1.17 -0.9	0.42 0.42 -3.6
8					0.54 0.56 4.5	1.01 1.06 4.4	1.20 1.25 4.4	1.22 1.25 2.5	1.19 1.21 1.5	1.06 1.07 1.4	1.18 1.20 1.2	0.97 0.98 0.7	1.18 1.17 -0.9	1.06 1.05 -1.0	1.19 1.16 -2.8	0.54 0.56 -3.6
9					0.42 0.44 4.6	1.09 1.11 1.4	1.14 1.12 -1.8	1.21 1.22 0.5	1.18 1.20 1.6	1.20 0.99 -0.1	1.02 0.99 -3.5	1.18 1.16 -1.6	1.02 1.01 -1.5	1.20 1.18 -1.7	1.18 1.19 -1.8	0.42 0.44 -0.9
10					0.71 0.70 -1.8	1.15 1.13 -1.8	1.21 1.22 0.7	1.17 1.19 2.1	1.03 1.03 0.1	1.20 1.17 -2.2	1.05 1.04 -1.3	1.20 1.17 -2.2	1.03 1.01 -1.7	1.17 1.15 -1.6	1.21 1.22 0.9	0.71 0.73 3.2
11					0.47 0.47 0.9	1.09 1.10 0.9	1.18 1.20 1.3	1.06 1.08 2.1	1.16 1.15 -1.5	1.18 1.16 -2.5	1.19 1.15 -2.3	1.18 1.15 -2.2	1.16 1.15 -1.0	1.06 1.05 -0.3	1.18 1.10 0.6	0.47 0.47 0.7
12					0.54 0.56 3.6	0.93 0.96 2.9	1.19 1.21 2.1	1.21 1.20 -0.8	1.21 1.18 -2.7	1.22 1.19 -2.6	1.21 1.17 -2.8	1.21 1.19 -1.6	1.19 1.17 -1.1	0.93 0.94 1.1	0.54 0.54 0.1	
13					0.55 0.56 2.0	1.10 1.11 0.3	1.15 1.13 -1.6	1.14 1.10 -3.7	1.20 1.16 -3.7	1.14 1.10 -3.5	1.15 1.12 -3.1	1.10 1.08 -1.6	0.55 0.55 0.1			
14					0.47 0.47 0.3	0.71 0.73 3.0	1.09 1.11 1.1	1.01 1.02 0.7	1.09 1.06 -3.5	0.71 0.69 -3.0	0.47 0.45 -3.1					
15	STANDARD DEVIATION = 1.351						0.42 0.45 5.7	0.54 0.57 5.6	0.42 0.45 5.7		AVERAGE PCT DIFFERENCE = 1.7					

SUMMARY

MAP NO: N2-4- 7	DATE: 11/16/84	POWER: 100%
CONTROL ROD POSITIONS:	F-Q(T) = 1.789	QPTR:
D BANK AT 216 STEPS	F-DH(N) = 1.420	NW 1.015 NE 0.996
	F(Z) = 1.203	----- -----
	F(XY) = 1.493	SW 1.001 SE 0.988
	BURNUP = 230 MWD/MTU	A.O = -2.47(%)

Section 7

REFERENCES

1. C. B. Laroe, M. E. Paul, "North Anna Unit 2, Cycle 4, Design Report," NE Technical Report No. 385, Vepco, September, 1984.
2. North Anna Unit 2 Technical Specifications, Sections 3.1.3.4, 3/4.2.
3. T. K. Ross, W. C. Beck, "Control Rod Reactivity Worth Determination By The Rod Swap Technique," VEP-FRD-36A, December 1980.
4. "Technical Manual for Westinghouse Solid State Reactivity Computer," Westinghouse Electric Corporation.
5. W. Leggett and L. Eisenhart, "The INCORE Code," WCAP-7149, December, 1967.

APPENDIX

STARTUP PHYSICS TESTS RESULTS AND EVALUATION SHEETS

2-PT-94.2
4-10-1994
10/10/94

**NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Reactivity Computer Checkout Proc No /Section: 2-PT-94.2 Sequence Step No: 3		
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating	
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: *		
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 543.5°F Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating	
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 180		
	Date/Time Test Performed: 11/2/84 1141		
IV Test Results	Measured Parameter (Description)	ρ_c = Meas. Reactivity using ρ -computer ρ_t = Inferred React from react period	
	Measured Value	$\rho_c = 63.5 \text{ pcm} - 50 \text{ pcm}$ $\rho_t = 64.4 \text{ pcm} - 52 \text{ pcm}$ $\%D = -1.4\% - 3.8\%$	
		Design Value (Actual Conditions)	$\%D = [(\rho_c - \rho_t) / \rho_t] \times 100\% \leq 4.0\%$
		Design Value (Design Conditions)	$\%D = [(\rho_c - \rho_t) / \rho_t] \times 100\% \leq 4.0\%$
	Reference	WCAP 7905, Rev. 1, Table 3.6	
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable	
	Reference	Not Applicable	
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO		
	* At the just critical position Allowable Range = $\pm 50 \text{ pcm}$		

Completed By: R. R. I.
Test Engineer

Evaluated By: B. D. Manna

Recommended for
Approval By: C. J. Snow
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Critical Boron Concentration - ARO Proc No /Section: 2-PT-94.3 Sequence Step No: 4	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545°F Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	
IV Test Results	Date/Time Test Performed: 11/2/84 1513	
	Meas Parameter (Description)	$(C_B)^M_{ARO}$; Critical Boron Concentration - ARO
	Measured Value	$(C_B)^M_{ARO} = 1676 \text{ ppm}$
	Design Value (Actual Cond)	$C_B = 1699 \pm 50 \text{ ppm}$
	Design Value (Design Cond)	$C_B = 1699 \pm 50 \text{ ppm}$
	Reference	NE REPORT NO. 385
V Acceptance Criteria	FSAR/Tech Spec	$\alpha_{C_B} \times C_B \leq 24,000 \text{ pcm}$
	Reference	UFSAR Section 15.2.4
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	
	$\alpha_{C_B} = -7.60 \text{ pcm/ppm}$ for preliminary analysis $\alpha_{C_B} = -7.80 \text{ pcm/ppm}$ for final analysis.	

Completed By: W. R. J.

Test Engineer

Evaluated By: C. J. Snow

Recommended for

Approval By: C. J. Snow

NFO Engineer

NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Isothermal Temperature Coefficient - ARO Proc No /Section: 2-PT-94.4 Sequence Step No: 5	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.0°F Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 222	
Date/Time Test Performed: 11/2/84 1605		
IV Test Results	Meas Parameter (Description)	$(\alpha_T^{ISO})_{ARO}$ Isothermal Temp Coeff - ARO
	Measured Value	$(\alpha_T^{ISO})_{ARO} = -2.95 \text{ pcm/°F } (C_B = 1667 \text{ ppm})$
	Design Value (Actual Cond)	$(\alpha_T^{ISO})_{ARO} = -3.55 \pm 3.0 \text{ pcm/°F } (C_B = 1669 \text{ ppm})$
	Design Value (Design Cond)	$(\alpha_T^{ISO})_{ARO} = -3.25 \pm 3.0 \text{ pcm/°F } (C_B = 1699 \text{ ppm})$
	Reference	NE REPORT NO. 385
V Acceptance Criteria	FSAR/Tech Spec	$\alpha_T^{ISO} \leq -2.12 \text{ * pcm/°F } \quad \alpha_T^{Dop} = -2.12 \text{ pcm/°F}$
	Reference	TS 3.1.1.4, NE REPORT NO. 385
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	
	* A measured value more positive than -2.12 pcm/°F requires implementation of control rod withdrawal limits.	

Completed By: D. J. R.
Test Engineer

Evaluated By: B. O. Mann

Recommended for
Approval By: C. J. Snow
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Cntl Bank B Worth Meas., Rod Swap Ref. Bank Proc No /Section: 2-PT-94.5 Sequence Step No: 7	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545°F Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	
IV Test Results	Date/Time Test Performed: 11/2/84 1827	
	Measured Parameter (Description)	I_B^{REF} ; Integral Worth of Cntl Bank B, All Other Rods Out
	Measured Value	$I_B^{REF} = 1372 \text{ pcm}$
	Design Value (Actual Conditions)	$I_B^{REF} = 1399 \pm 140 \text{ pcm}$
	Design Value (Design Conditions)	$I_B^{REF} = 1399 \pm 140 \text{ pcm}$
	Reference	NE REPORT NO. 585
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	

Completed By: E. J. Hall
Test Engineer

Evaluated By: E. J. Hall

Recommended for
Approval By: C. J. Snow

NFO Engineer

NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Critical Boron Concentration - B Bank In Proc No /Section: 2-PT-94.3 Sequence Step No: <u>8</u>	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 0 CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): <u>544</u> °F Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 0 CC: 228 CD: 228	
Date/Time Test Performed: <u>11/2/84</u> <u>2352</u>		
IV Test Results	Meas Parameter (Description)	$(C_B)^M$; Critical Boron Concentration - B Bank In
	Measured Value	$(C_B)^M = 1500 \text{ ppm}$
	Design Value (Actual Cond)	$C_B = 1494 \pm 28 \text{ ppm}$
	Design Value (Design Cond)	$C_B = 1317 + \Delta C_B^{\text{Prev}} \pm (10 + 139.9/ a_{C_B}) \text{ ppm}$
	Reference	NE REPORT NO. 385
V Acceptance Criteria	FSAR/Tech Spec	$a_{C_B} \times C_B \leq 24,000 \text{ pcm}$
	Reference	UFSAR Section 15.2.4
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	
	$a_{C_B} = -7.60 \text{ pcm/ppm}$ for preliminary analysis $\Delta C_B^{\text{Prev}} = (C_B)^M_{\text{ARO}} - 1699$ $a_{C_B} = -7.80 \text{ pcm/ppm}$ for final analysis.	

Completed By: [Signature]
Test Engineer

Evaluated By: [Signature]

Recommended for
Approval By: [Signature]
NFO Engineer

16
- 126

NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: HZP Boron Worth Coefficient Measurement Proc No /Section: 2-PT-94.5 Sequence Step No: 8	
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	RCS Temperature (°F): 545.0°F Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	Date/Time Test Performed: 11-2-84 1513	
IV	Measured Parameter (Description)	α_{CB} , Boron Worth Coefficient
Test Results	Measured Value	$\alpha_{CB} = -7.80 \text{ pcm/ppm}$
	Design Value (Actual Conditions)	$\alpha_{CB} = -7.60 \pm 0.76 \text{ pcm/ppm}$
	Design Value (Design Conditions)	$\alpha_{CB} = -7.60 \pm 0.76 \text{ pcm/ppm}$
	Reference	NE REPORT NO. 385
V Acceptance Criteria	FSAR/Tech Spec	$\alpha_{CB} \times C_B \leq 24,000 \text{ pcm}$
	Reference	UFSAR Section 13.2.4
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	

Completed By: [Signature]
Test Engineer

Evaluated By: [Signature]

Recommended for
Approval By: C. J. Snow
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Cntl Bank D Worth Measurement-Rod Swap Proc No /Section: 2-PT-94.7 Sequence Step No: 10	
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: Moving	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: Moving	RCS Temperature (°F): 544.5°F Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	Date/Time Test Performed: 11/3/84 0028	
	Meas Parameter (Description)	I_{D}^{RS} : Int Worth of Cntl Bank D-Rod Swap -
IV Test Results	Measured Value	(Adj. Meas. Crit. Ref Bank) $I_{D}^{RS} = 1036 \text{ pcm}$ Position = 162 steps
	Design Value (Actual Cond)	(Adj. Meas. Crit. Ref Bank) $I_{D}^{RS} = 1070 \pm 161 \text{ pcm}$ Position = 162 steps
	Design Value (Design Cond)	$I_{D}^{RS} = 1067 \pm 160 \text{ pcm}$ (Critical Ref Bank Position = 175 steps)
	Reference	NE REPORT NO. 385, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	

Completed By: D. H. U. R. J.
Test Engineer

Evaluated By: C. S. Hall

Recommended for
Approval By: C. J. Snow

NFO Engineer

NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Cntl Bank C Worth Measurement-Rod Swap Proc No /Section: 2-PT-94.7 Sequence Step No: 11	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: Moving CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 544.7°F Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: Moving CD: 228	
Date/Time Test Performed: 11-3-84 0158		
IV Test Results	Meas Parameter (Description)	I_{C}^{RS} ; Int Worth of Cntl Bank C-Rod Swap
	Measured Value	(Adj. Meas. Crit. Ref Bank) $I_{C}^{RS} = 801 \text{ pcm}$ Position = 127 steps
	Design Value (Actual Cond)	(Adj. Meas. Crit. Ref Bank) $I_{C}^{RS} = 851 \pm 128 \text{ pcm}$ Position = 127 steps
	Design Value (Design Cond)	$I_{C}^{RS} = 852 \pm 128 \text{ pcm}$ (Critical Ref Bank Position = 149 steps)
	Reference	NE REPORT NO. 385, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	

Completed By: [Signature]
Test Engineer

Evaluated By: C.A. Ford

Recommended for
Approval By: C.J. Snow
NFO Engineer

1
12.3.F

NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Cntl Bank A Worth Measurement-Rod Swap Proc No /Section: 2-PT-94.7 Sequence Step No: 12	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA:Moving CB:Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 544.2 °F Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA:Moving CB:Moving CC: 228 CD: 228	
IV Test Results	Date/Time Test Performed: 11-3-84 0333	
	Meas Parameter (Description)	I_A^{RS} : Int Worth of Cntl Bank A - Rod Swap
	Measured Value	(Adj. Meas. Crit. Ref Bank $I_A^{RS} = 426 \text{ pcm}$ Position = 82 steps)
	Design Value (Actual Cond)	(Adj. Meas. Crit. Ref Bank $I_A^{RS} = 383 \pm 100 \text{ pcm}$ Position = 82 steps)
	Design Value (Design Cond)	$I_A^{RS} = 391 \pm 100 \text{ pcm}$ (Critical Ref Bank Position = 95 steps)
	Reference	NE REPORT NO. 385, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	

Completed By: [Signature]
Test Engineer

Evaluated By: C. A. Ford

Recommended for
Approval By: C. J. Snow
NFO Engineer

P-211
Rev 0.1.3

**NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Shutdown Bank B Worth Meas. - Rod Swap Proc No /Section: 2-PT-94.7 Sequence Step No: 13	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB:Moving CA: 228 CB:Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 544.2 °F Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB:Moving CA: 228 CB:Moving CC: 228 CD: 228	
IV Test Results	Date/Time Test Performed: 11-3-84 0401	
	Meas Parameter (Description)	$I_{RS/ SB}$; Int Worth of Shutdown Bank B-Rod Swap
	Measured Value	$I_{RS/ SB} = 853 \text{ pcm}$ (Adj. Meas. Crit. Ref Bank Position = 134 steps)
	Design Value (Actual Cond)	$I_{RS/ SB} = 910 \pm 137 \text{ pcm}$ (Adj. Meas. Crit. Ref Bank Position = 134 steps)
	Design Value (Design Cond)	$I_{RS/ SB} = 917 \pm 138 \text{ pcm}$ (Critical Ref Bank Position = 157 steps)
	Reference	NE REPORT NO. 385, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	

Completed By: *[Signature]*
Test Engineer

Evaluated By: *C.A. Ford*

Recommended for
Approval By: *C.J. Snow*
NFO Engineer

NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Shutdown Bank A Worth Meas. - Rod Swap Proc No /Section: 2-PT-94.7 Sequence Step No: 14	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA:Moving SDB: 228 CA: 228 CB:Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 544.2 °F Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA:Moving SDB: 228 CA: 228 CB:Moving CC: 228 CD: 228	
	Date/Time Test Performed: 11-3-84 0429	
IV Test Results	Meas Parameter (Description)	I _{RS} SA; Int Worth of Shutdown Bank A-Rod Swap
	Measured Value	(Adj. Meas. Crit. Ref Bank I _{RS} SA = 1103 pcm Position = 173 steps)
	Design Value (Actual Cond)	(Adj. Meas. Crit. Ref Bank I _{RS} SA = 1068 ± 160 pcm Position = 173 steps)
	Design Value (Design Cond)	I _{RS} SA = 1067 ± 160 pcm (Critical Ref Bank Position = 175 steps)
	Reference	NE REPORT NO. 385, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	

Completed By: [Signature]
Test Engineer

Evaluated By: C.A. Ford

Recommended for
Approval By: C.J. Snow
NFO Engineer

A.G. 1
Page 11 of 16

**NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Total Rod Worth - Rod Swap Proc No /Section: 2-PT-94.7 Sequence Step No: 14	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA:Moving SDB:Moving CA:Moving CB:Moving CC:Moving CD:Moving	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.0 °F Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA:Moving SDB:Moving CA:Moving CB:Moving CC:Moving CD:Moving	
IV Test Results	Date/Time Test Performed: 11-2-84 1827	
	Meas Parameter (Description)	I_{Total} ; Int Worth of All Banks - Rod Swap
	Measured Value	$I_{Total} = 5591 \text{ pcm}$
	Design Value (Actual Cond)	$I_{Total} = 5681 \pm 568 \text{ pcm}$
	Design Value (Design Cond)	$I_{Total} = 5693 \pm 569 \text{ pcm}$
	Reference	NE REPORT NO. 385, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO	

Completed By: DMK
Test Engineer

Evaluated By: C.A. Ford

Recommended for
Approval By: C. J. Snow
NFO Engineer

1-15-76

**NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description : M/D Flux Map - HZP, ARO Proc No / Section: 2-PT-21.1 Sequence Step No: 42A					
II Test Conditions (Design)	Bank Positions (Steps)			RCS Temperature (°F): T _{REF} ±1		
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 228			Power Level (% F.P.): ~ 3 Other (specify) Must have ≥ 38 thimbles		
III Test Conditions (Actual)	Bank Positions (Steps)			RCS Temperature (°F): 547°F		
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 211			Power Level (% F.P.): 3% Other (Specify): 46 thimbles		
IV Test Results	Date/Time Test: 11/3/84 Performed: 1101					
	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR	RADIAL PEAKING FACTOR F-XY
	Measured Value	7.7% for N11=1.19 11% for N12=0.55	1.508	2.499	1.03	1.596
	Design Value (Design Conds)	2.1% for P₁ = 0.9 2.1% for P₂ = 0.9 (P₁ = 0.999, P₂ = 1)	2.1% (1.1-1.2) (1-0.999)	2.1% (2.1-2.2) (2-2.001)	≤ 1.02	≤ 1.71 (unrodded, 2.1% unrodded, 2.1% and rodded 1.7% and 2.1% tolerance)
	Reference	WCAP-7905 REV. 1	NONE	NONE	WCAP-7905 REV. 1	NONE
V Acceptance Criteria	FSAR/Tech Spec	NONE	NA	NA	NA	NA
	Reference	NONE	TS 3.2.3	TS 3.2.2	TS 3.2.4	TS 4.2.2
VI Comments	Design Tolerance is met : <u>YES</u> ☒ NO ☐ #					
	Acceptance Criteria is met : ☒ YES ☐ NO					
# The test results are acceptable as indicated by North Anna Power Station Deviation Report No. 84-1605.						

Completed By: *[Signature]*

Test Engineer

Evaluated By: *[Signature]*

Recommended for
Approval By: *[Signature]*

NFO Engineer

* The final limit for unrodded Fxy was 1.61.

NORTH ANNA POWER STATION UNIT 2 CYCLE 4 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description : M/D Flux Map-At Power, NI Calibration Proc No / Section: 2-PT-22.2 Sequence Step No: 43					
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): T _{REF} ±1 Power Level (% F.P.): ~ 50 Other (specify)			
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *					
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature (°F): T _{REF} Power Level (% F.P.): 50.1% Other (Specify): 47 thimbles			
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 162					
IV Test Results	Date/Time Test: 11/10/84 Performed: 1150					
	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR	RADIAL PEAKING FACTOR F-XY
	Measured Value	5.4% for P ₇ = 1.12 10.1% for P ₉ = 0.41	1.487	2.001	1.0107	1.730 [#]
	Design Value (Design Conds)	± 10% for P ₁ , P ₂ , P ₃ ± 15% for P ₄ , P ₅ , P ₆ (P ₇ = design Pwr)	NA	NA	≤ 1.02	NA
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1	NONE
V Acceptance Criteria	FSAR/Tech Spec	NONE	P ₇ (S) 3.3(1) 3.1(P) [1488P(M)]	P ₉ (S) 3.3(1) 3.1(P) [1488P(M)] P ₉ (S) 3.3(1) 3.1(P) [1488P(M)] P ₉ (S) 3.3(1) 3.1(P) [1488P(M)]	NA	3.1.71 reduced, 3.1.50 increased except 1.00 and below 1.00 and 1.00 below 1.00
	Reference	NONE	TS 3.2.3	TS 3.2.2	TS 3.2.4	TS 4.2.2
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☐ YES ☒ NO					
	*As Required Must have at least 38 thimbles for a full-core flux map, or at least 16 thimbles for a quarter-core flux map.					

Completed By: *[Signature]*
Test Engineer

Evaluated By: *C.A. Ford*

Recommended for
Approval By: *C.J. Snow*
NFO Engineer

[#] A violation of the F_{xy}^{RTP} Technical Specifications limit occurred, but was deemed acceptable as per North Anna Power Station Deviation Report 84-1663.

A 6 10
7-1-84

**NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I	Reference Test Description : M/D Flux Map-At Power, NI Calibration Proc No / Section: 2-PT-22.2 Sequence Step No: 44					
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$			
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *		Power Level (% F.P.): ~ 70 Other (specify)			
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature (°F): T_{REF}			
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 171		Power Level (% F.P.): 69.5% Other (Specify): 47 thimbles			
			Date/Time Test: 11/12/84 Performed: 0022			
IV Test Results	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENT'AL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR	RADIAL PEAKING FACTOR F-XY
	Measured Value	4.4% for PN-1 = 1.22 6.1% for PN-2 = 0.43	1.448	1.931	1.0150	1.517
	Design Value (Design Conds)	± 10% for P, 1.0 ± 10% for P, 1.0 ± 10% for P, 1.0	NA	NA	≤ 1.02	NA
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1	NONE
V Acceptance Criteria	FSAR/Tech Spec	NONE	TS 3.2.3	TS 3.2.2	NA	TS 4.2.2
	Reference	NONE	NONE	NONE	NONE	NONE
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO					
	Must have at least 38 thimbles for a full-core flux map or, at least 16 thimbles for a quarter-core flux map. *As Required					

Completed By: *DMR*
Test Engineer

Evaluated By: *BO Mann*
Recommended for
Approval By: *C. J. Snow*
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description : M/D Flux Map-At Power, NI Calibration Proc No / Section: 2-PT-22.2 Sequence Step No: 45					
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *			RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): ~ 70 Other (specify)		
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 184			RCS Temperature (°F): T_{REF} Power Level (% F.P.): 74.8% Other (Specify): 25 thimbles		
	Date/Time Test: 11/12/84 Performed: 0612			Quarter-core Flux Map		
IV Test Results	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR	RADIAL PEAKING FACTOR F-XY
	Measured Value	3.1% for $P_{N3} = 1.16$ 3.7% for $P_{N11} = 0.48$	NA ¹	NA ¹	NA ¹	NA ¹
	Design Value (Design Conds)	1.000 1.000 0.000	NA	NA	≤ 1.02	NA
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1	NONE
V Acceptance Criteria	FSAR/Tech Spec	NONE	TS 3.2.3 (11-ADP1001)	TS 3.2.2 (11-ADP1001)	NA	TS 4.2.2 (11-ADP1001)
	Reference	NONE	TS 3.2.3	TS 3.2.2	TS 3.2.4	TS 4.2.2
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO Must have at least 38 thimbles for a full-core flux map or, at least 16 thimbles for a quarter-core flux map. *As Required					

Completed By: DMR
Test Engineer

Evaluated By: BO Mena

Recommended for
Approval By: C. J. Snow
NFO Engineer

¹ These parameters are not verified using a
partial-core map obtained for NI calibration.

476
2-1276

**NORTH ANNA POWER STATION UNIT 2 CYCLE 4
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description : M/D Flux Map-At Power, NI Calibration Proc No / Section: 2-PT-22.2 Sequence Step No: 46					
II Test Conditions (Design)	Bank Positions (Steps)			RCS Temperature (°F): $T_{REF} \pm 1$		
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: *			Power Level (% F.P.): ~ 70 Other (specify)		
III Test Conditions (Actual)	Bank Positions (Steps)			RCS Temperature (°F): T_{REF}		
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 172			Power Level (% F.P.): 74.5% Other (Specify): 19 thimbles		
IV Test Results	Date/Time Test: 11/12/84 Performed: 1044			Quarter-core Flux Map		
	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR	RADIAL PEAKING FACTOR F-XY
	Measured Value	4.5% for $P_{H-2} = 0.99$ 4.8% for $P_{H-2} = 0.53$	NA ¹	NA ¹	NA ¹	NA ¹
	Design Value (Design Conds)	2.1% for $P_{H-2} = 0.9$ 2.1% for $P_{H-2} = 0.9$ (P _{H-2} = 0.99 for 1)	NA	NA	≤ 1.02	NA
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1	NONE
V Acceptance Criteria	FSAR/Tech Spec	NONE	$P_{H-2} \leq 1.0$ (TS 3.2.3)	$P_{H-2} \leq 1.0$ (TS 3.2.2)	NA	2.1% (TS 4.2.2)
	Reference	NONE	TS 3.2.3	TS 3.2.2	TS 3.2.4	TS 4.2.2
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO					
	Must have at least 38 thimbles for a full-core flux map or, at least 16 thimbles for a quarter-core flux map. *As Required					

Completed By: DMR
Test Engineer

Evaluated By: BO Mann

Recommended for
Approval By: C. J. Snow
NFO Engineer

¹ These parameters are not verified using a partial-core
map obtained for NI calibration.

46.11
Page 12 of 26

NORTH ANNA POWER STATION UNIT 2 CYCLE 4 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description : M/D Flux Map - HFP, ARO, Eq. Xe Proc No / Section: 2-PT-21.1 Sequence Step No: 47					
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): 95 ± 5 Other (specify) Must have ≥ 38 thimbles			
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature (°F): T_{REF} Power Level (% F.P.): 100% Other (Specify): 46 thimbles			
IV Test Results	Date/Time Test: 11/16/04 Performed: 0928					
	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR	RADIAL PEAKING FACTOR F-XY
	Measured Value	4.5% for $P_{PT} = 1.14$ 5.7% for $P_{AT} = 0.45$	1.420	1.789	1.015	1.493
	Design Value (Design Conds)	0.1% for $P_{PT} = 0.9$ 0.1% for $P_{AT} = 0.9$ (P, = 0.999, Per 1)	NA	NA	≤ 1.02	NA
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1	NONE
V Acceptance Criteria	FSAR/Tech Spec	NONE	$P_{AT} \leq 0.1$ (TS 3.2.3)	$P_{PT} \leq 0.1$ (TS 3.2.2)	NA	0.1% for $P_{PT} = 0.9$ 0.1% for $P_{AT} = 0.9$ (P, = 0.999, Per 1)
	Reference	NONE	TS 3.2.3	TS 3.2.2	TS 3.2.4	TS 4.2.2
VI Comments	Design Tolerance is met : ☒ YES ☐ NO Acceptance Criteria is met : ☒ YES ☐ NO *As Required					

Completed By: D. H. U. R. Y
Test Engineer

Evaluated By: B. O. N. A. M.

Recommended for Approval By: P. O. N. A. M.
NFO Engineer