

VIRGINIA ELECTRIC AND POWER COMPANY
RICHMOND, VIRGINIA 23261

July 16, 1992

U.S. Nuclear Regulatory Commission
Attention: Document Control Desk
Washington, D.C. 20555

Serial no. 92-453
NA&F/EAH/EJW
Docket Nos. 50-339
License Nos. NPF-7

Gentlemen:

VIRGINIA ELECTRIC AND POWER COMPANY
NORTH ANNA POWER STATION UNIT 2
CYCLE 9 STARTUP PHYSICS TESTS REPORT.

As required by North Anna Technical Specification 6.9.1, enclosed are five copies of the Virginia Electric and Power Company Technical Report NE-895, "North Anna Unit 2, Cycle 9 Startup Physics Test Report." This report summarizes the results of the physics testing program performed after initial criticality of Cycle 9 on April 22, 1992.

Very truly yours,

for W. L. Stewart
Senior Vice President - Nuclear

Enclosures

cc: U.S. Nuclear Regulatory Commission
Region II
101 Marietta Street, N.W.
Suite 2900
Atlanta, GA 30323

Mr. M. S. Lesser
NRC Senior Resident Inspector
North Anna Power Station

220/46

IF26
1/5

North Anna
Fuel 2 Cycle 1
Startup Physics
Report

8

Nuclear Analysis and Fuel
Nuclear Engineering
Services

June 1992



TECHNICAL REPORT HE-895 - Rev. 0

NORTH ANNA UNIT 2, CYCLE 9
STARTUP PHYSICS TEST REPORT

NUCLEAR ANALYSIS AND FUEL
NUCLEAR ENGINEERING SERVICES
VIRGINIA POWER
JUNE 1992

PREPARED BY: E. A. Hoffman 6/23/92
E. A. Hoffman Date

REVIEWED BY: Patricia D. Banning 6/23/92
P. D. Banning Date

REVIEWED BY: A. P. Main 6-24-92
A. P. Main Date

APPROVED BY: D. Dziadosz 6/24/92
D. Dziadosz Date

QA Category: Nuclear Safety Related

Keywords: N2C9, Startup

CLASSIFICATION/DISCLAIMER

The data, techniques, information, and conclusions in this report have been prepared solely for use by Virginia Electric and Power Company (the Company), and they may not be appropriate for use in situations other than those for which they have been specifically prepared. The Company therefore makes no claim or warranty whatsoever, express or implied, as to their accuracy, usefulness, or applicability. In particular, THE COMPANY MAKES NO WARRANTY OF MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE, NOR SHALL ANY WARRANTY BE DEEMED TO ARISE FROM COURSE OF DEALING OR USAGE OF TRADE, with respect to this report or any of the data, techniques, information, or conclusions in it. By making this report available, the Company does not authorize its use by others, and any such use is expressly forbidden except with the prior written approval of the Company. Any such written approval shall itself be deemed to incorporate the disclaimers of liability and disclaimers of warranties provided herein. In no event shall the Company be liable, under any legal theory whatsoever (whether contract, tort, warranty, or strict or absolute liability), for any property damage, mental or physical injury or death, loss of use of property, or other damage resulting from or arising out of the use, authorized or unauthorized, of this report or the data, techniques, information, or conclusions in it.

TABLE OF CONTENTS

	PAGE
Classification/Disclaimer.....	1
Table of Contents.....	2
List of Tables... ..	3
List of Figures.....	4
Preface.....	5
Section 1 Introduction and Summary.....	7
Section 2 Control Rod Drop Time Measurements.....	16
Section 3 Control Rod Bank Worth Measurements.....	21
Section 4 Boron Endpoint and Worth Measurements.....	26
Section 5 Temperature Coefficient Measurement.....	30
Section 6 Power Distribution Measurements.....	32
Section 7 References.....	39
APPENDIX Startup Physics Tests Results and Evaluation Sheets.....	40

LIST OF TABLES

TABLE	TITLE	PAGE
1.1	Chronology of Tests.....	10
2.1	Hot Rod Drop Time Summary.....	18
3.1	Control Rod Bank Worth Summary.....	23
4.1	Boron Endpoints Summary.....	28
5.1	Isothermal Temperature Coefficient Summary.....	31
6.1	Incore Flux Map Summary.....	34
6.2	Comparison of Measured Power Distribution Parameters With Their Technical Specification Limits.....	35

LIST OF FIGURES

FIGURE	TITLE	PAGE
1.1	Core Loading Map.....	11
1.2	Beginning of Cycle Fuel Assembly Burnups.....	12
1.3	Incore Movable Detector Locations.....	13
1.4	Burnable Poison and Source Assembly Locations.....	14
1.5	Control Rod Locations.....	15
2.1	Typical Rod Drop Trace.....	19
2.2	Rod Drop Time - Hot Full Flow Conditions	20
3.1	Bank B Integral Rod Worth - HZP.....	24
3.2	Bank B Differential Rod Worth - HZP.....	25
4.1	Boron Worth Coefficient.....	29
6.1	Assemblywise Power Distribution - 30% Power.....	36
6.2	Assemblywise Power Distribution - 73% Power.....	37
6.3	Assemblywise Power Distribution - 99% Power.....	38

PREFACE

The purpose of this report is to present the analysis and evaluation of the physics tests which were performed to verify that the North Anna 2, Cycle 9 core could be operated safely, and to make an initial evaluation of the performance of the core. It is not the intent of this report to discuss the particular methods of testing or to present the detailed data taken. Standard test techniques and methods of data analysis were used. The test data, results and evaluations, together with the detailed startup procedures, are on file at the North Anna Power Station. Therefore, only a cursory discussion of these items is included in this report. The analyses presented include a brief summary of each test, a comparison of the test results with design predictions, and an evaluation of the results.

The North Anna 2, Cycle 9 Startup Physics Tests Results and Evaluation Sheets have been included as an appendix to provide additional information on the startup test results. Each data sheet provides the following information: 1) test identification, 2) test conditions (design), 3) test conditions (actual), 4) test results, 5) acceptance criteria, and 6) comments concerning the test. These sheets provide a compact summary of the startup test results in a consistent format. The design test conditions and design values of the measured parameters were completed prior to the startup physics testing. The entries for the design values were based on the calculations performed by Virginia Power's Nuclear Analysis and Fuel Group¹. During the tests, the data sheets were used as guidelines both to verify that the proper test conditions were

met and to facilitate the preliminary comparison between measured and predicted test results, thus enabling a quick identification of possible problems occurring during the tests.

SECTION 1

INTRODUCTION AND SUMMARY

On February 26, 1992 Unit No. 2 of the North Anna Power Station was shutdown for its eighth refueling. During this shutdown, 75 of the 157 fuel assemblies in the core were replaced with 60 fresh fuel assemblies, 2 once burned fuel assemblies, 9 twice burned fuel assemblies, and 4 thrice burned fuel assemblies. The ninth cycle core consists of 11 sub-batches of fuel: four once-burned batches, two from Cycle 8 (batches 10A and 10B), one from cycle 7 (batch 9A), and one from North Anna 1 Cycle 4 (batch N1/6); four twice burned batches, two from Cycles 7 and 8 (batches N1/10A and 10B), one from Cycles 3 and 4 (batch 5A), and one from North Anna 1 Cycles 7 and 8 (batch N1/9B); one thrice burned batch from North Anna 1 Cycles 5, 6, and 7 (batch N1/7); and two fresh batches (batches 11A and 11B). The core loading pattern and the design parameters for each batch are shown in Figure 1.1. Fuel assembly burnups are given in Figure 1.2. The incore instrumentation locations are identified in Figure 1.3. Figure 1.4 identifies the location and number of burnable poison rods and source assemblies for Cycle 9, and Figure 1.5 identifies the location and number of control rods in the Cycle 9 core.

On April 22, 1992 at 0038, the ninth cycle core achieved initial criticality. Following criticality, startup physics tests were performed as outlined in Table 1.1. A summary of the results of these tests follows:

1. The measured drop time of each control rod was within the 2.7 second limit of Technical Specification 3.1.3.4.
2. Individual control rod bank worths for the control rod banks were measured using the rod swap technique² and were found to be within 8.5% of the design predictions. The sum of the individual control rod bank worths was measured to be within 1.1% of the design prediction. These results are within the design tolerance of $\pm 15\%$ or ± 100 pcm for individual bank worths ($\pm 10\%$ for the rod swap reference bank worth) and the design tolerance of $\pm 10\%$ for the sum of the individual control rod bank worths.
3. Measured critical boron concentrations for two control bank configurations were within 43 ppm of the design predictions. The ARO result was not within the design tolerance of 32 ppm, but met the Technical Specification 4.1.1.1.2 criterion that the overall core reactivity balance shall be within $\pm 1\%$ $\Delta k/k$ of the design prediction. Further analysis was done to evaluate the impact of the boron misprediction on the safety analysis⁶. The safety analysis was not affected by the boron difference.
4. The boron worth coefficient was measured to be within 0.7% of the design prediction, which is within the design tolerance of $\pm 10\%$.
5. The isothermal temperature coefficient for the all-rods-out configuration was measured to be within 0.67 pcm/^oF of the design prediction. This result is within the design tolerance of ± 3 pcm/^oF. The measured temperature coefficient of -1.75 pcm/^oF

meets the criterion of Technical Specification 3.1.1.4. Technical Specification 3.1.1.4 requires that the moderator temperature coefficient be less than $+6.0 \text{ pcm}/^{\circ}\text{F}$. When the Doppler temperature coefficient and a $0.5 \text{ pcm}/^{\circ}\text{F}$ uncertainty are accounted for, this requirement is met as long as the isothermal temperature coefficient is less than $+3.75 \text{ pcm}/^{\circ}\text{F}$.

6. Mode 1 (See Reference 4) core power distributions were within established design tolerances. Generally, the measured core power distribution was within 1.8% of the design predictions. The heat flux hot channel factors, F-Q(T), and enthalpy rise hot channel factors, F-DH(M), were within the limits of Technical Specifications 3.2.2 and 3.2.3, respectively.

In summary, the startup physics test results were acceptable. Detailed results, together with specific design tolerances and acceptance criteria for each measurement, are presented in the appropriate sections of this report.

Table 1.1

NORTH ANNA 2 - CYCLE 9 STARTUP PHYSICS TESTS
CHRONOLOGY OF TESTS

Test	Date	Time	Power	Reference Procedure
Hot Rod Drop - Hot Full Flow	4/21/92	1100	HSD	2-PT-17.2
Zero Power Testing Range	4/22/92	0102	HZP	2-PT-94.0
Reactivity Computer Checkout	4/22/92	0128	HZP	2-PT-94.0
Boron Worth Coefficient - ARO	4/22/92	0430	HZP	2-PT-94.0
Boron Endpoint - ARO	4/22/92	0431	HZP	2-PT-94.0
Temperature Coefficient - ARO	4/22/92	0442	HZP	2-PT-94.0
Bank B Worth	4/22/92	0542	HZP	2-PT-94.0
Boron Endpoint - B in	4/22/92	0542	HZP	2-PT-94.0
Bank D Worth - Rod Swap	4/22/92	1119	HZP	2-PT-94.0
Bank C Worth - Rod Swap	4/22/92	1156	HZP	2-PT-94.0
Bank A Worth - Rod Swap	4/22/92	1224	HZP	2-PT-94.0
Bank SB Worth - Rod Swap	4/22/92	1244	HZP	2-PT-94.0
Bank SA Worth - Rod Swap	4/22/92	1311	HZP	2-PT-94.0
Flux Map - $P \leq 30\%$	4/26/92	0427	30%	2-PT-21.1
Flux Map - $50\% \leq P \leq 75\%$	4/27/92	2230	73%	2-PT-21.1
Flux Map - $95\% \leq P \leq 100\%$	5/01/92	0820	99%	2-PT-21.1

Figure 1.2


NORTH ANNA UNIT 2 - CYCLE 9
 BEGINNING OF CYCLE FUEL ASSEMBLY BURNUPS

	R	P	N	M	L	K	J	H	G	F	E	D	C	B	A						
							X21	G28	K38												
							38583	29858	38750						1						
							K12	S54	6L1	Y43	4L1	S46	K03								
							35174	36119	0	20109	0	36298	35955		2						
							X25	ZL7	5L0	Y54	5L4	Y46	5L2	3L8	X26						
							35530	0	19130	0	18856	0	0	35097	3						
							X27	Y34	5L7	Y16	1L3	Y51	3L4	Y14	6L4	Y58	X25				
							35577	4321	0	24168	0	23183	0	25102	0	19719	36621				
							K04	3L5	6L5	Y45	Y09	ZL5	Y17	ZL2	Y53	4L6	3L1	K07			
							35753	0	23588	0	24200	0	24049	0	23950	0	0	35236			
							K04	4L4	Y24	1L9	Y25	Y48	Y21	Y64	Y10	1L8	Y03	5L8	5L0		
							36386	0	25236	0	22178	24618	2.280	24608	21631	0	25122	0	36023		
							K44	6L8	Y33	4L0	Y20	Y63	Y07	1L8	Y11	Y61	Y27	ZL8	Y50	4L3	X34
							37675	0	19156	0	24391	24134	22363	0	22293	23585	24295	0	19249	0	36502
							G02	Y60	6L0	Y35	3L7	Y13	1L2	X09	3L2	Y05	1L6	Y36	4L8	F06	G27
							30184	19736	0	23896	0	24284	0	23847	0	24637	0	23458	0	10233	2921
							X47	4L9	Y30	ZL1	Y04	Y38	Y12	ZL4	Y08	Y41	Y01	3L3	Y49	6L2	X48
							38860	0	19160	0	24751	24229	21924	0	22979	24359	24534	0	18583	0	39272
							S49	6L6	Y06	ZL9	Y26	Y50	Y18	Y59	Y02	ZL3	Y22	5L5	552		
							35920	0	24539	0	22988	23912	24129	24055	22218	0	24418	0	36411		
							K09	ZL6	5L5	Y62	3L6	Y19	6L9	Y15	3L9	Y31	6L5	1L1	K10		
							35619	0	0	23929	0	24282	0	24624	0	23715	0	0	35196		
							X31	Y52	4L5	Y23	1L7	Y57	3L0	Y28	6L7	Y37	X37				
							35789	19760	0	24454	0	24160	0	24643	0	20142	35609				
							X52	ZL4	5L6	Y29	4L2	Y54	6L7	ZL0	X46						
							35063	0	0	18096	0	19196	0	0	34367						
							K01	S57	5L1	Y44	5L9	S35	K05								
							35991	36099	0	19804	0	35960	35654								
							X24	G46	X39												
							39692	29483	39391												

---> BATCH
 ---> ASSEMBLY BURNUP

Figure 1.3

NORTH ANNA UNIT 2 - CYCLE 9
 INCORE MOVABLE DETECTOR LOCATIONS



MD - Movable Detector Location

* - locations not available to flux mapping system for Cycle 9

Figure 1.4

NORTH ANNA UNIT 2 - CYCLE 9
 BURNABLE POISON AND SOURCE ASSEMBLY LOCATIONS





Figure 1.5

NORTH ANNA UNIT 2 - CYCLE 9
CONTROL ROD LOCATIONS



Function	Number of Clusters
Control Bank D	8
Control Bank C	8
Control Bank B	8
Control Bank A	8
Shutdown Bank SB	8
Shutdown Bank SA	8
SP (Spare Rod Locations)	8

↓ CALLED NORTH

SECTION 2

CONTROL ROD DROP TIME MEASUREMENTS

The drop time of each control rod was measured at hot full-flow reactor coolant system (RCS) conditions in order to verify that the time from initiation of the rod drop to the entry of the rod into the dashpot was less than or equal to the maximum allowed by Technical Specification 3.1.3.4. The control rod drop times were measured in Mode 3⁴ with the RCS Tavg above 500⁶F and all reactor coolant pumps operating.

The rod drop times were measured by withdrawing a rod bank 229 steps, and removing the movable gripper coil fuse and stationary gripper coil fuse for the particular rod of the bank to be dropped. This allowed the rod to drop into the core as it would during a plant trip. The stationary gripper coil voltage and the Individual Rod Position Indication (IRPI) primary coil voltage signals were recorded to determine the rod drop time. This procedure was repeated for each control rod.

As shown on the sample rod drop trace in Figure 2.1, the initiation of the rod drop is indicated by the decay of the stationary gripper coil voltage when the stationary gripper coil fuse is removed. As the rod drops, a voltage is induced in the IRPI primary coil. The magnitude of this voltage is a function of control rod velocity. As the rod enters the dashpot region of the guide tube, its velocity slows causing a voltage decrease in the IRPI coil. This voltage reaches a minimum when the rod reaches the bottom of the dashpot. Subsequent variations in the trace are caused by rod bouncing.

The measured drop times for each control rod are recorded on Figure 2.2. The slowest, fastest, and average drop times are summarized in Table 2.1. Technical Specification 3.1.3.4 specifies a maximum rod drop time from loss of stationary gripper coil voltage to dashpot entry of 2.7 seconds with the RCS at hot, full flow conditions. These test results satisfied this limit.

Table 2.1


NORTH ANNA UNIT 2 - CYCLE 9 STARTUP PHYSICS TESTS
HOT ROD DROP TIME SUMMARY

ROD DROP TIME TO DASHPOT ENTRY

SLOWEST ROD	FASTEST ROD	AVERAGE TIME
B-06 1.83 sec.	M-04 1.44 sec.	1.61 sec.

Figure 2.1

NORTH ANNA UNIT 2 - CYCLE 9 STARTUP PHYSICS TESTS
TYPICAL ROD DROP TRACES




ROD DROP TIME MEASUREMENT

2/28/82, 97332

Figure 2.2

NORTH ANNA UNIT 2 - CYCLE 9 STARTUP PHYSICS TESTS
 ROD DROP TIME - HOT FULL FLOW CONDITIONS



X.XX --> ROD DROP TIME TO DASHPOT ENTRY (SEC)

SECTION 3

CONTROL ROD BANK WORTH MEASUREMENTS

Control rod bank worths were measured for the control and shutdown banks using the rod swap technique^{2,5}. The initial step of the rod swap method diluted the predicted most reactive control rod bank (hereafter referred to as the reference bank) into the core and measured its reactivity worth using conventional test techniques. The reactivity changes resulting from the reference bank movements were recorded continuously by the reactivity computer and were used to determine the differential and integral worth of the reference bank. For Cycle 9, Control Bank B was used as the reference bank.

After the completion of the reference bank reactivity worth measurement, the reactor coolant system temperature and boron concentration were stabilized with the reactor just critical and the reference bank near full insertion. Initial statepoint data for the rod swap maneuver were obtained by moving the reference bank to its fully inserted position and recording the core reactivity and moderator temperature. From this point, a rod swap maneuver was performed by withdrawing the reference bank several steps and then one of the other control rod banks (i.e., a test bank) was inserted to balance the reactivity of the reference bank withdrawal. This sequence was repeated until the test bank was fully inserted and the reference bank was positioned such that the core was just critical. This measured critical position (MCP) of the reference bank with the test bank fully inserted was used to determine the integral reactivity worth of the test bank.

The core reactivity, moderator temperature, and the differential worth of the reference bank were recorded with the reference bank at the MCP. The rod swap maneuver then was repeated in reverse such that the reference bank again was near full insertion with the test bank fully withdrawn from the core. This rod swap process was then repeated for each of the other control and shutdown banks.

A summary of the test results is given in Table 3.1. As shown in this table and the Startup Physics Tests Results and Evaluation Sheets given in the Appendix, the individual measured bank worths for the control and shutdown banks were within the design tolerance ($\pm 10\%$ for the reference bank, and $\pm 15\%$ or 100 pcm, whichever is greater, for the test banks). The sum of the individual measured rod bank worths was within 1.1% of the design prediction. This is well within the design tolerance of $\pm 10\%$ for the sum of the individual control rod bank worths.

The integral and differential reactivity worths of the reference bank (Control Bank B) are shown in Figures 3.1 and 3.2, respectively. The design predictions and the measured data are plotted together in order to illustrate their agreement. In summary, the measured rod worth values were satisfactory.

Table 3.1

NORT: ANNA UNIT 2 - CYCLE 9 STARTUP PHYSICS TESTS
CONTROL ROD BANK WORTH SUMMARY

BANK	MEASURED WORTH (PCM)	PREDICTED WORTH (PCM)	PERCENT DIFFERENCE (%) (M-P)/P X 100
B-Reference Bank	1227.5	1288.0	-4.70
D	980.1	939.9	4.28
C	829.8	765.6	8.39
A	213.1	227.1	-6.16 *
SB	1066.8	988.8	7.89
SA	1009.0	1061.5	-4.25
Total Worth	5326.3	5270.9	1.05

* Difference is less than 100 pcm.

Figure 3.1

NORTH ANNA UNIT 2 - CYCLE 9 STARTUP PHYSICS TESTS
BANK B INTEGRAL ROD WORTH - HZP
BANK B WITH ALL OTHER RODS OUT





Figure 3.2

NORTH ANNA UNIT 2 - CYCLE 9 STARTUP PHYSICS TESTS
BANK B DIFFERENTIAL ROD WORTH - HZP
BANK B WITH ALL OTHER RODS OUT



SECTION 4

BORON ENDPOINT AND WORTH MEASUREMENTS

Boron Endpoint

With the reactor critical at hot zero power, reactor coolant system (RCS) boron concentrations were measured at selected rod bank configurations to enable a direct comparison of measured boron endpoints with design predictions. For each critical boron concentration measurement, the RCS conditions were stabilized with the control banks at or very near a selected endpoint position. Adjustments to the measured critical boron concentration values were made to account for off-nominal control rod position and moderator temperature, if necessary.

The results of these measurements are given in Table 4.1. As shown in this table and in the Startup Physics Tests Results and Evaluation Sheets given in the Appendix, the measured ARO critical boron endpoint value was not within design tolerance, but did meet the requirements of Technical Specification 4.1.1.1.2 regarding core reactivity balance. The ARO endpoint exceeded its design tolerance of 32 ppm, but further analysis showed no impact on the safety analysis. In summary, the boron endpoint results were satisfactory.

Boron Worth Coefficient

The measured boron endpoint values provide stable statepoint data from which the boron worth coefficient or differential boron worth (DBW) was determined. By relating each endpoint concentration to the integrated rod worth present in the core at the time of the endpoint measurement,

the value of the DBW over the range of boron endpoint concentrations was obtained.

A plot of the boron concentration versus inserted control rod worth is shown in Figure 4.1. As indicated in this figure and in the Appendix, the measured DBW was -6.86 pcm/ppm. This is within 0.7% of the predicted value of -6.81 pcm/ppm and is well within the design tolerance of $\pm 10\%$. In summary, the measured boron worth coefficient was satisfactory.

Table 4.1


NORTH ANNA UNIT 2 - CYCLE 9 STARTUP PHYSICS TESTS
BORON ENDPOINTS SUMMARY

Control Rod Configuration	Measured Endpoint (ppm)	Predicted Endpoint (ppm)	Difference M-P (ppm)
ARO	2096	2053	+43
B Bank In	1917	1907*	+10

* The predicted endpoint for the B Bank in configuration has been adjusted for the difference between the measured and predicted values of the endpoint taken at the ARO configuration as shown in the boron endpoint Startup Physics Test Results and Evaluation Sheets in the Appendix.

Figure 4.1

NORTH ANNA UNIT 2 - CYCLE 9 STARTUP PHYSICS TESTS
BORON WORTH COEFFICIENT



SECTION 5

TEMPERATURE COEFFICIENT MEASUREMENT

The isothermal temperature coefficient (ITC) at the all-rods-out condition is measured by controlling the reactor coolant system (RCS) temperature with the steam dump valves to the condenser, establishing a constant heatup or cooldown rate, and monitoring the resulting reactivity changes on the reactivity computer. This test sequence includes a cooldown followed by a heatup.

Reactivity was measured during the RCS cooldown of approximately 3.1°F and the RCS heatup of approximately 3.2°F. Reactivity and temperature data was taken from the reactivity computer and strip chart recorders. Using the statepoint method, the temperature coefficient was determined by dividing the change in reactivity by the change in RCS temperature. An X-Y plotter, which plotted reactivity versus temperature, confirmed the statepoint method in calculating the measured ITC.

The predicted and measured isothermal temperature coefficient values are compared in Table 5.1. As can be seen from this summary and from the Startup Physics Test Results and Evaluation Sheet given in the Appendix, the measured isothermal temperature coefficient value was within the design tolerance of ± 3 pcm/°F. The moderator temperature coefficient was determined to be +0.02 pcm/°F which met the requirements of Technical Specification 3.1.1.4. In summary, the measured result was satisfactory.

Table 5.1

NOB™, ANNA UNIT 2 - CYCLE 9 STARTUP PHYSICS TESTS
ISOTHERMAL TEMPERATURE COEFFICIENT SUMMARY

BANK POSITION	TEMPERATURE RANGE (°F)	BORON CONCENTRATION (ppm)	ISOTHERMAL TEMPERATURE COEFFICIENT (PCM/°F)				
			C/D	H/U	MEAS.	PRED.	DIFFER. (M-P)
D.213	544.2 to 547.4	2093	-1.77	-1.72	-1.75	-1.08	-0.67

SECTION 6

POWER DISTRIBUTION MEASUREMENTS

The core power distributions were measured using the movable incore detector flux mapping system. This system consists of five fission chamber detectors which traverse fuel assembly instrumentation thimbles in up to 50 core locations. Figure 1.3 shows the available locations monitored by the movable detectors for Cycle 9. For each traverse, the detector voltage output is continuously monitored on a strip chart recorder, and scanned for 61 discrete axial points by the PRODAC P-250 process computer. Full core, three-dimensional power distributions are determined from this data using the Westinghouse computer program, INCORE³. INCORE couples the measured voltages with predetermined analytic power-to-flux ratios in order to determine the power distribution for the whole core.

A list of the full-core flux maps taken during the startup test program and the measured values of the important power distribution parameters is given in Table 6.1. A comparison of these measured values with their Technical Specification limits is given in Table 6.2. Flux Map 1 was taken at 30% power to verify the radial power distribution (RPD) predictions at low power. Figure 6.1 shows the measured RPDs from this flux map. Flux maps 2 and 3 were taken at 73% and 99% power levels respectively with different control rod configurations. These radial power distributions for these maps are given in Figures 6.2 and 6.3. The radial power distributions for the maps given in Figures 6.1, 6.2 and 6.3 show that the measured relative assembly power values were generally within 1.8% of the predicted values. Further, the measured F-Q(Z) and

F-DH(N) peaking factor values for the at-power flux maps were within the limits of Technical Specifications 3.2.2 and 3.7.3, respectively.

In conclusion, the power distribution measurement results were considered to be acceptable with respect to the design tolerances, the accident analysis acceptance criteria, and the Technical Specification limits. It is therefore anticipated that the core will continue to operate safely throughout Cycle 9.

TABLE 6.1

NORTH ANNA UNIT 2 - CYCLE 9 STARTUP PHYSICS TESTS
INCORE FLUX MAP SUMMARY

MAP DESCRIPTION	MAP NO.	DATE	BURN UP RTU	PANK	F-Q(2) HOT CHANNEL FACTOR					F-DH(H) HOT CHNL. FACTOR			CORE F(2) MAX		CORE TILT		AXIAL SET (2)	NO. OF (1) (2)
					HTU	(X) STEPS	ASSY	(PIN)	(A, I, A)	(POINT)	F-Q(2)	ASSY	(PIN)	(DH(H))	(AXI)	(1 (2))		
COLD POWER	1	4-26-92	7	50	143	H 5	AA	31	2.122	L13	1P	1.501	31	1.348	1.011	NW	-5.52	46
QTR VERIFICATION	2	4-27-92	36	73	184	L13	LN	27	1.982	L13	LN	1.447	27	1.288	1.006	NE	2.65	46
HOT FULL POWER	3	5-01-92	159	99	228	L13	LN	36	1.847	H 7	IM	1.411	31	1.210	1.009	NE	0.58	46

NOTES: HOT SPOT LOCATIONS ARE SPECIFIED BY GIVING ASSEMBLY LOCATIONS (E.G. H-5 IS THE CENTER-OF-CORE ASSEMBLY), FOLLOWED BY THE PIN LOCATION (DENOTED BY THE "Y" COORDINATE WITH THE SEVENTEEN ROWS OF FULL RODS LETTERED A THROUGH R AND THE "X" COORDINATE DESIGNATED IN A SIMILAR MANNER). IN THE "Z" DIRECTION THE CORE IS DIVIDED INTO 61 AXIAL POINTS STARTING FROM THE TOP OF THE CORE.

1. F-Q(2) INCLUDES A TOTAL UNCERTAINTY OF 1.95 X 1.03.
2. CORE TILT - DEFINED AS THE AVERAGE QUADRANT POWER TILT FROM INCORE.

Table 6.2

NORTH ANNA UNIT 2 - CYCLE 9 STARTUP PHYSICS TESTS
 COMPARISON OF MEASURED POWER DISTRIBUTION PARAMETERS
 WITH THEIR TECHNICAL SPECIFICATION LIMITS

MAP NO.	F-Q(Z) HOT CHANNEL FACTOR*			F-Q(Z) HOT CHANNEL FACTOR** (AT NODE OF MINIMUM MARGIN)				F-DH(N) HOT CHANNEL FACTOR		
	MEAS	LIMIT	MARGIN (%)	MEAS	LIMIT	NODE	MARGIN (%)	MEAS	LIMIT	MARGIN (%)
1	2.122	4.380	51.6	2.122	4.380	31	51.6	1.501	1.803	16.7
2	1.982	2.976	33.4	1.977	2.968	25	33.4	1.447	1.611	10.2
3	1.842	2.202	16.3	1.819	2.158	23	15.7	1.411	1.492	5.4

* The Technical Specification's limit for the heat flux hot channel factor, F-Q(Z), is a function of core height and power level. The value for F-Q(Z) listed above is the maximum value of F-Q(Z) in the core. The Technical Specification's limit listed above is evaluated at the plane of maximum F-Q(Z).

** The value for F-Q(Z) listed above is the value at the plane of minimum margin. The minimum margin values listed above are the minimum percent difference between the measured values of F-Q(Z) and the Technical Specification's limit for each map.

The measured F-Q(Z) hot channel factors include 8.15% total uncertainty.

Figure 6.2

NORTH ANNA UNIT 2 - CYCLE 9 STARTUP PHYSICS TESTS
 ASSEMBLYWISE POWER DISTRIBUTION
 73% POWER

R	P	M	K	L	E	J	H	G	F	E	D	C	B	A
..... PREDICTED : 0.76 , 0.31 , 0.26 , PREDICTED : MEASURED : 0.26 , 0.31 , 0.25 , MEASURED : PCT DIFFERENCE : 0.0 , -6.3 , -2.7 , PCT DIFFERENCE :														
..... 0.52 , 0.47 , 1.08 , 0.92 , 1.09 , 0.47 , 0.52 , 0.52 , 0.47 , 1.07 , 0.92 , 1.06 , 0.45 , 0.41 , 0.2 , 0.5 , -0.4 , -0.7 , -2.2 , -4.6 , -2.6														
..... 0.41 , 1.14 , 1.25 , 1.26 , 1.29 , 1.26 , 1.28 , 1.18 , 0.41 , 0.41 , 1.11 , 1.24 , 1.26 , 1.29 , 1.25 , 1.23 , 1.12 , 0.41 , -1.5 , -1.7 , -1.4 , -4.0 , -0.1 , -0.9 , -1.5 , -1.2 , -1.4 ,														
..... 0.40 , 0.91 , 1.29 , 1.21 , 1.32 , 1.79 , 1.31 , 1.21 , 1.29 , 0.91 , 0.40 , 0.40 , 0.90 , 1.27 , 1.72 , 1.33 , 1.36 , 1.37 , 1.23 , 1.29 , 0.91 , 0.40 , -1.8 , -1.6 , -1.1 , 0.2 , 0.9 , 0.9 , 0.4 , 1.5 , 0.1 , -0.1 , -1.1 ,														
..... 0.52 , 1.15 , 1.29 , 1.25 , 1.25 , 1.18 , 1.27 , 1.18 , 1.25 , 1.24 , 1.29 , 1.15 , 0.52 , 0.51 , 1.09 , 1.26 , 1.25 , 1.25 , 1.22 , 1.31 , 1.22 , 1.78 , 1.23 , 1.28 , 1.12 , 0.52 , -3.8 , -3.8 , -1.9 , -1.2 , 0.0 , 3.5 , 5.5 , 3.6 , 2.8 , 1.6 , -0.6 , -1.6 , -0.3 ,														
..... 0.47 , 1.25 , 1.71 , 1.25 , 1.09 , 1.12 , 1.11 , 1.12 , 1.09 , 1.25 , 1.21 , 1.25 , 0.47 , 0.46 , 1.23 , 1.20 , 1.25 , 1.10 , 1.17 , 1.16 , 1.17 , 1.13 , 1.27 , 1.21 , 1.24 , 0.46 , -1.6 , -1.6 , -0.9 , -0.2 , 1.1 , 6.3 , 4.5 , 5.1 , 3.3 , 1.1 , -0.4 , -1.5 , -1.7 ,														
..... 0.26 , 1.09 , 1.24 , 1.32 , 1.18 , 1.12 , 1.14 , 1.26 , 1.14 , 1.12 , 1.13 , 1.32 , 1.26 , 1.09 , 0.26 , 0.26 , 1.09 , 1.25 , 1.31 , 1.18 , 1.12 , 1.20 , 1.31 , 1.19 , 1.17 , 1.22 , 1.31 , 1.24 , 1.07 , 0.26 , 0.5 , -0.7 , -0.9 , -0.6 , -0.3 , 0.4 , 5.3 , 5.3 , 4.7 , 4.3 , 2.8 , -0.6 , -1.4 , -2.0 , -2.7 ,														
..... 0.31 , 0.93 , 1.29 , 1.29 , 1.28 , 1.12 , 1.26 , 1.15 , 1.26 , 1.17 , 1.28 , 1.29 , 1.30 , 0.92 , 0.42 , 0.31 , 0.92 , 1.28 , 1.30 , 1.19 , 1.14 , 1.26 , 1.19 , 1.31 , 1.16 , 1.31 , 1.28 , 1.28 , 0.90 , 0.52 , 0.2 , -0.4 , -0.8 , 0.4 , 1.5 , 1.6 , 0.0 , 3.7 , 3.6 , 3.6 , 2.4 , -0.9 , -1.5 , -1.7 , -1.5 ,														
..... 0.26 , 1.08 , 1.26 , 1.32 , 1.18 , 1.12 , 1.14 , 1.26 , 1.14 , 1.12 , 1.18 , 1.32 , 1.26 , 1.10 , 0.27 , 0.26 , 1.06 , 1.22 , 1.31 , 1.20 , 1.15 , 1.17 , 1.29 , 1.18 , 1.16 , 1.21 , 1.31 , 1.25 , 1.09 , 0.26 , 0.5 , -1.9 , -3.3 , -0.8 , 1.0 , 2.1 , 2.9 , 3.0 , 3.5 , 3.4 , 2.5 , -0.6 , -1.3 , -1.4 , -1.3 ,														
..... 0.47 , 1.25 , 1.21 , 1.25 , 1.09 , 1.12 , 1.11 , 1.12 , 1.09 , 1.25 , 1.21 , 1.25 , 0.47 , 0.45 , 1.19 , 1.21 , 1.29 , 1.12 , 1.13 , 1.12 , 1.12 , 1.10 , 1.26 , 1.12 , 1.14 , 0.46 , -4.6 , -4.7 , 0.1 , 2.7 , 2.7 , 1.3 , 1.1 , 0.1 , 0.4 , 0.6 , 0.6 , -1.3 , -1.4 ,														
..... 0.52 , 1.15 , 1.29 , 1.24 , 1.25 , 1.18 , 1.27 , 1.18 , 1.25 , 1.24 , 1.29 , 1.15 , 0.52 , 0.51 , 1.11 , 1.28 , 1.26 , 1.26 , 1.18 , 1.27 , 1.16 , 1.24 , 1.23 , 1.29 , 1.13 , 0.51 , -1.5 , -1.6 , -0.4 , 0.1 , 1.2 , 0.3 , 0.2 , -1.3 , -0.7 , -0.2 , 0.3 , -0.6 , -1.4 ,														
..... 0.40 , 0.91 , 1.29 , 1.21 , 1.31 , 1.29 , 1.31 , 1.21 , 1.29 , 0.91 , 0.40 , 0.41 , 0.93 , 1.31 , 1.22 , 1.29 , 1.27 , 1.28 , 1.19 , 1.27 , 0.91 , 0.40 , 1.4 , 1.7 , 2.0 , 0.2 , -1.4 , -1.8 , 2.3 , -2.6 , -1.5 , 0.2 , 0.1 ,														
..... 0.41 , 1.14 , 1.25 , 1.26 , 1.29 , 1.26 , 1.25 , 1.14 , 0.41 , 0.42 , 1.16 , 1.25 , 1.26 , 1.26 , 1.21 , 1.20 , 1.11 , 0.41 , 1.4 , 2.0 , -1.5 , -1.8 , -2.4 , -3.5 , -4.2 , -2.5 , 0.0 ,														
..... 0.52 , 0.47 , 1.09 , 0.92 , 1.08 , 0.47 , 0.52 , 0.52 , 0.47 , 1.08 , 0.90 , 1.04 , 0.45 , 0.50 , 0.5 , 0.4 , -0.9 , -2.2 , -3.5 , -4.1 , -4.7 ,														
..... STANDARD : 0.26 , 0.31 , 0.26 , AVERAGE : DEVIATION : 0.26 , 0.30 , 0.25 , PCT DIFFERENCE : = 1.361 = 1.7														

SUMMARY

MAP NO: N2-9-02	DATE: 4/27/92	POWER: 73%
CONTROL ROD POSITIONS: F-Q(Z) = 1.982	CORE TILT:	
D BANK AT 184 STEPS	F-DH(N) = 1.447	NW 1.0005 NE 1.0060
	F(Z) = 1.268	SW 0.7997 SE 0.9937
BURNUP = 36 MWD/HTU	A.O. = 2.646%	

Figure 6.3

NORTH ANNA UNIT 2 - CYCLE 9 STARTUP PHYSICS TESTS
 ASSEMBLYWISE POWER DISTRIBUTION
 99% POWER

	R	P	H	M	L	K	J	H	G	F	E	D	C	B	A	
PREDICTED							0.27	0.55	0.27							PREDICTED
MEASURED							0.27	0.55	0.27							MEASURED
PCT DIFFERENCE							-0.2	-0.2	-1.3							PCT DIFFERENCE
															
	0.52	0.47	1.10	0.98	1.10	0.47	0.52									1
	0.52	0.47	1.08	0.97	1.08	0.46	0.52									2
	2.2	-0.5	-1.2	-1.3	-2.0	-2.4	-0.0									
															
	0.41	1.11	1.25	1.25	1.28	1.25	1.25	1.11	0.41							3
	0.41	1.10	1.24	1.24	1.27	1.24	1.22	1.17	0.47							
	-0.8	-1.1	-2.5	-0.9	-1.1	-0.9	-0.5	0.6	2.5							
															
	0.46	0.89	1.25	1.19	1.30	1.27	1.29	1.19	1.25	0.89	0.40					4
	0.46	0.88	1.24	1.19	1.30	1.27	1.29	1.21	1.17	0.90	0.40					
	-0.8	-1.5	-1.0	-0.5	0.1	-0.0	-0.3	1.8	1.0	0.7	0.5					
															
	0.52	1.11	1.25	1.25	1.28	1.18	1.28	1.18	1.25	1.22	1.26	1.11	0.52			5
	0.51	1.07	1.22	1.21	1.24	1.21	1.30	1.21	1.29	1.26	1.25	1.10	0.52			
	-3.7	-3.7	-2.4	-1.9	-0.7	2.8	2.8	2.9	2.8	1.5	-0.3	-0.5	1.4			
															
	0.47	1.25	1.19	1.26	1.16	1.19	1.15	1.16	1.16	1.26	1.20	1.25	0.46			6
	0.46	1.20	1.17	1.25	1.16	1.19	1.17	1.20	1.20	1.27	1.19	1.22	0.47			
	-2.2	-2.2	-1.5	-0.9	0.4	3.8	3.9	6.7	3.6	1.0	-0.3	-1.1	-0.8			
															
	0.28	1.11	1.25	1.30	1.18	1.15	1.16	1.27	1.16	1.15	1.19	1.30	1.11	0.28		7
	0.28	1.09	1.25	1.28	1.17	1.14	1.21	1.35	1.21	1.20	1.22	1.29	1.1	1.09	0.27	
	-0.1	-1.2	-1.7	-1.4	-1.1	-1.1	4.8	8.8	4.6	4.4	2.7	1.3	-1.7	-2.1	-2.0	
															
	0.54	0.96	1.26	1.27	1.27	1.15	1.27	1.16	1.27	1.15	1.27	1.28	1.50	0.99	0.55	8
	0.54	0.97	1.26	1.27	1.28	1.25	1.26	1.21	1.52	1.16	1.30	1.26	1.28	0.97	0.55	
	-0.1	-1.2	-1.8	-0.5	1.1	1.2	-0.6	6.2	8.9	3.9	2.5	-1.4	-1.7	-1.3	-0.9	
															
	0.27	1.10	1.25	1.30	1.18	1.15	1.15	1.27	1.16	1.15	1.18	1.30	1.26	1.12	0.28	9
	0.27	1.07	1.20	1.28	1.20	1.17	1.19	1.50	1.20	1.20	1.22	1.29	1.25	1.12	0.28	
	-0.1	-2.6	-3.8	-1.2	1.4	1.8	2.9	2.9	3.9	3.9	2.9	-0.7	-1.8	-0.7	-0.1	
															
	0.47	1.25	1.19	1.25	1.16	1.14	1.15	1.14	1.16	1.26	1.19	1.25	0.46			10
	0.45	1.17	1.19	1.29	1.19	1.16	1.14	1.15	1.17	1.27	1.21	1.25	0.60			
	-4.9	-4.9	-0.0	2.6	2.7	1.2	0.9	0.4	1.2	1.1	1.0	-0.1	-0.0			
															
	0.52	1.10	1.25	1.22	1.25	1.18	1.26	1.18	1.25	1.22	1.26	1.11	0.52			11
	0.51	1.09	1.25	1.25	1.26	1.18	1.26	1.17	1.25	1.23	1.27	1.17	0.52			
	-1.2	-1.2	-0.1	2.1	1.1	0.1	0.0	-1.2	-0.1	0.3	1.3	0.0	1.0			
															
	0.43	0.89	1.25	1.19	1.29	1.27	1.30	1.19	1.25	0.89	0.40					12
	0.41	0.91	1.28	1.20	1.27	1.25	1.36	1.18	1.26	0.91	0.41					
	2.5	2.5	2.1	0.2	-1.8	-1.8	-2.4	-1.5	-1.0	1.6	1.7					
															
	0.41	1.11	1.25	1.25	1.28	1.25	1.25	1.11	0.41							13
	0.42	1.13	1.21	1.22	1.25	1.20	1.18	1.09	0.42							
	2.5	2.1	-1.6	-2.3	-2.7	-3.6	-4.0	-2.1	1.5							
															
	0.52	0.47	1.10	0.98	1.10	0.47	0.52									14
	0.52	0.46	1.09	0.96	1.06	0.45	0.50									
	0.7	0.7	-1.0	-2.0	-3.6	-3.9	-4.3									
															
STANDARD DEVIATION															1.780	
															
															AVERAGE PCT DIFFERENCE = 1.7	
.....																

SUMMARY

MAP NO: N2-9-05 DATE: 5/01/92 POWER: 99%

CONTROL ROD POSITIONS: F-Q(Z) = 1.842 CORE TILT:

D BANK AT 228 STEPS F-DH(N) = 1.411 NW 0.9943 | NE 1.0069

 F(Z) = 1.210 SW 0.9978 | SE 0.9990

BURNUP = 159 MWD/MTU A.O. = 0.532%

SECTION 7

REFERENCES

1. A. H. Nicholson, "North Anna Unit 2, Cycle 9 Design Report," Technical Report NE-885, Revision 0, Virginia Power, April, 1992.
2. T. K. Ross, W. C. Beck, "Control Rod Reactivity Worth Determination By The Rod Swap Technique," VEP-FRD-36A, December, 1980.
3. W. Leggett and L. Eisenhart, "The INCORE Code," WCAP-7149, December, 1967.
4. North Anna Unit 2 Technical Specifications, Sections 3.1.3.4, 3.2.2, 3.2.3, 3.1.1.4 and 4.1.1.1.2.
5. Letter from W.L Stewart (Virginia Power) to the U.S.N.R.C., "Surry Power Station Units 1 and 2, North Anna Power Station Units 1 and 2: Modification of Startup Physics Test Program - Inspector Followup Item 280, 281/88-29-01," Serial No. 89-541, December 8, 1989.
6. Memorandum from C.B. McRoe and R.T. Robins to Mr. R.G. McAndrew, "Evaluation of Measure N2C9 HZP ARO Critical Boron Concentration," April 22, 1992.

APPENDIX

STARTUP PHYSICS TESTS RESULTS
AND EVALUATION SHEETS

NORTH ANNA POWER STATION UNIT 2 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Reactivity Computer Checkout Proc No /Section: 2-PT-94.0 Sequence Step No: 3	
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: *	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 70 ⁷⁹⁸ CD: 70 <i>4/22/92</i>	RCS Temperature (°F): 546.0 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	Date/Time Test Performed: 0128 4/22/92	
IV Test Results	Measured Parameter (Description)	p_c = Meas. Reactivity using p-computer p_t = Predicted Reactivity
	Measured Value	p_c = -46.0 +45.5 p_t = -47.2 +45.9 ΔR = -2.54 -0.87
	Design Value	$\Delta D = ((p_c - p_t) / p_t) \times 100\% \leq 4.0\%$
	Reference	WCAP 7905, Rev. 1, Table 3.6
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO * At The Just Critical Position Allowable Range = +45.5, -46.0	

Prepared By: *Walt Bet*
4/22/92

Reviewed By: *Andrew H. ...*

NORTH ANNA POWER STATION UNIT 2 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: HZP Boron Worth Coefficient Measurement Proc No /Section: 2-PT-94.0 Sequence Step No: 7	
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	Date/Time Test Performed: 4/22/92 0430	
IV Test Results	Measured Parameter (Description)	α_{CB} , Boron Worth Coefficient
	Measured Value	$\alpha_{CB} = -6.86$ -6.97 <i>DOB</i>
	Design Value (Design Conditions)	$\alpha_{CB} = -6.81 \pm 0.68$ pcm/ppm
	Reference	Technical Report NE-285, Rev. 0
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: *Janice D. Banning* Reviewed By: *William H. Kohler*

NORTH ANNA POWER STATION UNIT 2 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Critical Boron Concentration - ARO Proc No /Section: 2-PT-94.0		Sequence Step No: 4
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 22° CA: 228 CB: 228 CC: 228 CD: 228		
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature (°F): 546.6 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228		
	Date/Time Test Performed: 0431 7/22/92		
IV Test Results	Meas Parameter (Description)	^M (C _B) ARO; Critical Boron Conc - ARO	
	Measured Value (Design Cond)	^M (C _B) ARO : 2096	
	Design Value (Design Cond)	C _B = 2053 ± 32 ppm	
	Reference	Technical Report NE-885, Rev. 0	
V Acceptance Criteria	FSAR/Tech Spec	^D αC _B × C _B ≤ 1000 pcm	
	Reference	Technical Specification 4.1.1.1.2	
	Design Tolerance is met : <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		
VI Comments	αC _B = -6.78 pcm/ppm ^D C _B = (C _B) ^M _{ARO} - C _B ; C _B is design value.		

Prepared by: *Walter Bate*

Reviewed By: *A. J. Anderson*

NORTH ANNA POWER STATION UNIT 2 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Isothermal Temperature Coefficient - ARO Proc No /Section: 2-PT-94.0		Sequence Step No: 5
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating	
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 213	RCS Temperature (°F): 547.4 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating	
	Date/Time Test Performed: 4/22/92 0442		
IV	Meas Parameter (Description)	ISO (α_T) _{ARO} Isothermal Temp Coeff - ARO	
Test Results	Measured Value	ISO (α_T) _{ARO} = -1.75 pcm/°F (C _B = 2093ppm)	
	Design Value (Actual Cond)	ISO (α_T) _{ARO} = -1.08 pcm/°F (C _B = 2093ppm)	
	Design Value (Design Cond)	ISO (α_T) _{ARO} = -1.45 ± 3.0 pcm/°F (C _B = 2053 ppm)	
	Reference	Technical Report NE-885, Rev. 0	
V Acceptance Criteria	FSAR/Tech Spec	ISO $\alpha_T \leq 3.73^* \text{ pcm/°F}$ Dop $\alpha_T = -1.77 \text{ pcm/°F}$	
	Reference	TS 3.1.1.4, Technical Report NE-885, Rev. 0	
VI	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		
Comments	* Uncertainty on $\alpha_{T_{MOD}}$ = 0.5 pcm/°F (Reference: memorandum from C. T. Snow to E. J. Lozito dated June 27, 1980).		

Prepared By: H. A. Nicholas

Reviewed By: [Signature]

NORTH ANNA POWER STATION UNIT 2 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Cntl Bank B Worth Meas., Rod Swap Ref. Bank Proc No /Section: 2-PT-94.0		Sequence Step No: 6
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating	
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228		
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.2 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating	
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228		
Date/Time Test Performed: 4/22/92 0542			
IV Test Results	Measured Parameter (Description)	I_B^{REF} ; Integral Worth of Cntl Bank B, All Other Rods Out	
	Measured Value	$I_B^{REF} = 1227.5$ pcm	
	Design Value (Design Conditions)	$I_B^{REF} = 1288 \pm 129$ pcm	
	Reference	Technical Report NE-885, Rev. 0	
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.	
	Reference	VEP-FRD-36A	
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		

Prepared By: Andrew Mitchell

Reviewed By: Walter Peterson

NORTH ANNA POWER STATION UNIT 2 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Critical Boron Concentration - B Bank In Proc No /Section: 2-PT-94.0		Sequence Step No: 7
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating	
	SDA: 228 SDB: 228 CA: 228 CB: 0 CC: 228 CD: 228		
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating	
	SDA: 228 SDB: 228 CA: 228 CB: 0 CC: 228 CD: 228		
Date/Time Test Performed: 4/22/92 / 0542			
IV Test Results	Meas Parameter (Description)	$(C_B)_B^M$; Critical Boron Conc - B Bank In	
	Measured Value (Design Cond)	$(C_B)_B^M = 1917$	
	Design Value (Design Cond)	$C_B = 1864 + \Delta C_B^{Prev} \pm (10 + 128.8/ aC_B)ppm$ $C_B = 1907$ $C_B = 1904 ppm \pm 29$	
	Reference	Technical Report NE-885, Rev. 0	
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable	
	Reference	Not Applicable	
VI Comments	Design tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		
	$aC_B = -6.81 pcm/ppm$ $\Delta C_B^{Prev} = (C_B)_B^M - 2053$		

Prepared By: William R. Kollman 4/22/92 Reviewed By: Frank D. Bannock 4/22/92

NORTH ANNA POWER STATION UNIT 2 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Cntl Bank D Worth Measurement-Rod Swap Proc No /Section: 2-PT-94.0 Sequence Step No: 8	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: Moving	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.2 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: Moving	
IV Test Results	Date/Time Test Performed: 4/22/93 1119	
	Meas Parameter (Description)	RS I _D ; Int Worth of Cntl Bank D-Rod Swap
	Measured Value	RS I _D = 980.1 (Adj. Meas. Crit. Ref Bank Position = 170 steps) <i>172.1</i>
	Design Value (Actual Cond)	RS I _D = 939.9 ± 141 (Adj. Meas. Crit. Ref Bank Position = 170 steps) <i>172.1</i>
	Design Value (Design. Cond)	RS I _D = 941 ± 141 pcm (Critical Ref Bank Position = 164 steps)
	Reference	Technical Report NE-885, Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: Paula D. Conway

Reviewed By: William R. Robinson

NORTH ANNA POWER STATION UNIT 2 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Cntl Bank A Worth Measurement-Rod Swap Proc No /Section: 2-PT-94.0 Sequence Step No: 10	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA:Moving CB:Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547. Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA:Moving CB:Moving CC: 228 CD: 228	
IV Test Results	Date/Time Test Performed: 4/22/92 1214	
	Meas Parameter (Description)	^{RS} I _A ; Int Worth of Cntl Bank A-Rod Swap
	Measured Value	^{RS} I _A = 213.1 (Adj. Meas. Crit. Ref Bank Position = 73.9 steps)
	Design Value (Actual Cond)	^{RS} I _A = 227.1 ± 100 (Adj. Meas. Crit. Ref Bank Position = 73.9 steps)
	Design Value (Design Cond)	^{RS} I _A = 236 ± 100 pcm (Critical Ref Bank Position = 82 steps)
	Reference	Technical Report NE-885, Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: William N. Koller

Reviewed By: Ronnie D. Bannister

NORTH ANNA POWER STATION UNIT 2 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Shutdown Bank B Worth Meas. - Rod Swap Proc No /Section: 2-PT-94.0 Sequence Step No: 11	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB:MovingCA: 228 CB:Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.4 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB:MovingCA: 228 CB:Moving CC: 228 CD: 228	
IV Test Results	Date/Time Test Performed: 4/22/92 1244	
	Meas Parameter (Description)	RS ISB; Int Worth of Shutdown Bank B-Rod Swap
	Measured Value	RS ISB = 1066.8 (Adj. Meas. Crit. Ref Bank Position = 186.0 steps)
	Design Value (Actual Cond)	RS ISB = 986.8 ± 147 (Adj. Meas. Crit. Ref Bank Position = 186.0 steps)
	Design Value (Design Cond)	RS ISB = 779 ± 147 pcm (Critical Ref Bank Position = 169 steps)
	Reference	Technical Report NE-885, Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: Gillian K. Kline

Reviewed By: [Signature]

NORTH ANNA POWER STATION UNIT 2 CYCLE
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Shutdown Bank A Worth Meas. - Rod Swap Proc No /Section: 2-PT-94.0		Sequence Step No: 12
	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating	
	JA: Moving SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228		
II Cor. (Accept.)	Bank Positions (Steps)	RCS Temperature (°F): 547.4 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating	
	SDA: Moving SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228		
	Date/Time Test Performed: 4/22/92 1311		
IV Test Results	Neas Parameter (Description)	RS ISA: Int Worth of Shutdown Bank A-Rod Swap	
	Measured Value	RS ISA = 1009.0	(Adj. Meas. Crit. Ref Bank Position = 176.6 steps)
	Design Value (Actual Cond)	RS ISA = 1041.5 ± 159	(Adj. Meas. Crit. Ref Bank Position = 176.6 steps)
	Design Value (Design Cond)	RS ISA = 1063 ± 159 pcm	(Critical Ref Bank Position = 180 steps)
	Reference	Technical Report NE-885, Rev. 0, VEP-FRD-36A	
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.	
	Reference	VEP-FRD-36A	
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		

Prepared By: William R. Ellison

Reviewed By: [Signature]

NORTH ANNA POWER STATION UNIT 2 CYCLE 9
STARTUP PHYSICS TFST RESULTS AND EVALUATION SHEET

I Reference	Test Description: M/D Flux Map-At Power Proc No / Section: 2-PT-94 0, 2-PT-21.1 Sequence Step No: <u>34</u>			
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): 330 Other (specify): Must have 18 thimbles*	
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 143		RCS Temperature (°F): T_{REF} Power Level (% F.P.): 30.090 Other (Specify): 46 thimbles	

Date/Time Test Performed:
12/6/92 4:27

	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(Z)	MAXIMUM POS. INCORE QUADRANT POWER TILT
IV Test Results	Measured Value	<u>6.4 % P 20.9 5.8 % A 20.9</u>	<u>1.01</u>	<u>2.72</u>	<u>1.011</u>
	Design Value (Design Conds)	<small>1.000 Max P, 20.0 1.000 Max P, 20.0 P₁ = Assy. Pwr. 1</small>	NA	NA	≤ 1.0213
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1

	FSAR/Tech Spec	NONE	TS 3.2.1	TS 3.2.2	NONE
V Acceptance Criteria	Reference	NONE	TS 3.2.1	TS 3.2.2	NONE

Design Tolerance is met : YES NO
Acceptance Criteria is met : YES NO

VI
Comments
* As Required
** Must have at least 16 thimbles for quarter core maps for multi-point calibrations.

Prepared By: Thomas S. Smith Reviewed By: John S. Lee

NORTH ANNA POWER STATION UNIT 2 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

Reference	Test Description: M/D Flux Map-At Power Proc No / Section: 2-PT-94.0, 2-PT-21.1 Sequence Step No: <u>36</u>				
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: * CD: *	RCS Temperature (*F): <u>T_{ref} #1</u> Power Level (% F.P.): <u>50.5% 75%</u> Other (specify): Must have ≥ 38 thimbles**			
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 184	RCS Temperature (*F): <u>T_{ref}</u> Power Level (% F.P.): <u>72.4%</u> Other (Specify): <u>46 Thimbles</u>			
Date/Time Test Performed: <u>4/27/92 2230</u>					
IV Test Results	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(Z)	MAXIMUM POS. INCORE QUADRANT POWER TILT
	Measured Value	5.3% for P ≥ 0.90 -4.7% for P < 0.90	1.4465	1.9773	1.006
	Design Value (Design Conds)	1.000 for P ₁ ≥ 0.9 1.000 for P ₁ < 0.9 (P ₁ = max. Pwr.)	NA	NA	≤ 1.0207
	Reference	WCAP-7905 REV. 1	NONE	NONE	WCAP-7905 REV. 1
V Acceptance Criteria	FSAR/Tech Spec	NONE	<u>P₁ ≥ 0.90 (TS 3.2.3)</u>	<u>F₁ ≤ 2.00 (TS 3.2.2)</u>	NONE
	Reference	NONE	TS 3.2.3	TS 3.2.2	NONE
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO * As Required ** Must have at least 16 thimbles for quarter core maps for multi-point calibrations.				

Prepared By: Bonita D. Browning

Reviewed By: [Signature]

NORTH ANNA POWER STATION UNIT 2 CYCLE 9
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: M/D Flux Map-At Power Proc No / Section: 2-PT-94.0, 2-PT-21.1 Sequence Step No: 37				
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): $95 \leq P \leq 100\%$ Other (specify): Must have ≥ 38 thimbles**		
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 228		RCS Temperature (°F): T_{REF} Power Level (% F.P.): 99.45% Other (Specify): 46 THIMBLES		
Date/Time Test Performed: 5-1-92 0820					
IV Test Results	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(Z)	MAXIMUM POS. INCORE QUADRANT POWER TILT
	Measured Value	-4.9% FOR P ≥ 0.10 -4.9% FOR P ≤ 0.90	1.4107	1.8188	1.0089
	Design Value (Design Conds)	1.0% FOR P ₁ & P ₂ 1.0% FOR P ₃ & P ₄ (P ₁ = Assy. Pwr.)	NA	NA	≤ 1.0211
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1
V Acceptance Criteria	FSAR/Tech Spec	NONE	TS 3.2.3	TS 3.2.2	NONE
	Reference	NONE	TS 3.2.3	TS 3.2.2	NONE
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	* As Required ** Must have at least 16 thimbles for quarter core maps for multi-point calibrations.				

Prepared By: ALP

Reviewed By: DMC