

WISCONSIN ELECTRIC POWER COMPANY
POINT BEACH NUCLEAR PLANT
UNIT 2 CYCLE 11 STARTUP
JANUARY, 1985

BY

R. L. HARRIS

P. N. KURTZ

8502250108 850215
PDR ADOCK 05000301
P PDR

TABLE OF CONTENTS

	<u>Page</u>
<u>LIST OF TABLES</u>	iii
<u>LIST OF FIGURES</u>	iv
<u>PREFACE</u>	v
<u>SECTION 1.0, REFUELING</u>	1
1.1 Core Unload	1
1.2 Insert Changes	1
1.3 Fuel Assembly Inspections	2
1.4 Core Reload	2
1.5 Core Design	4
<u>SECTION 2.0, CONTROL ROD OPERATIONAL TESTING</u>	9
2.1 Rod Drop Times	9
2.2 Control Rod Mechanism Timing	9
2.3 Rod Position Calibration	9
<u>SECTION 3.0, THERMOCOUPLE AND RTD CALIBRATION</u>	13
<u>SECTION 4.0, PRESSURIZER TESTS</u>	15
4.1 Heater Capacity	15
4.2 Spray Valve Effectiveness	15
4.3 Heater Effectiveness	15
<u>SECTION 5.0, REACTOR COOLANT SYSTEM</u>	16
5.1 RTD Manifold Flow	16
5.2 Flow Transient Times	16
<u>SECTION 6.0, CONTROL SYSTEMS</u>	18
<u>SECTION 7.0, TRANSIENTS</u>	18
<u>SECTION 8.0, INITIAL CRITICALITY AND REACTIVITY COMPUTER CHECKS</u>	18
8.1 Initial Criticality	18
8.2 Reactivity Computer Checks	19
<u>SECTION 9.0, CONTROL ROD WORTH MEASUREMENT</u>	21
9.1 Test Description	21
9.2 Data Analysis and Test Results	22
9.3 Evaluation of Test Results	22

	<u>Page</u>
<u>SECTION 10.0, TEMPERATURE COEFFICIENT MEASUREMENTS</u>	27
<u>SECTION 11.0, BORON WORTH AND ENDPOINT MEASUREMENTS</u>	28
<u>SECTION 12.0, POWER DISTRIBUTION</u>	30
<u>SECTION 13.0, XENON REACTIVITY</u>	37
<u>SECTION 14.0, SHUTDOWN MARGIN CONSIDERATIONS</u>	37
<u>SECTION 15.0, EXCORE DETECTOR BEHAVIOR</u>	37
15.1 Detector Current Versus Power Level	37
15.2 Excore Axial Offset Response	40
15.3 Channel Calibration	40
<u>SECTION 16.0, OVERPOWER, OVERTEMPERATURE AND DELTA FLUX SETPOINTS CALCULATION</u>	42
16.1 Overpower and Overtemperature ΔT Setpoints Calculation	42
16.2 Delta Flux Setpoints Calculation	42
<u>SECTION 17.0, FUEL PERFORMANCE</u>	45
<u>SECTION 18.0, CONCLUSION</u>	46

L I S T O F T A B L E S

<u>Table</u>	<u>Page</u>
1-1 Changes to Core Loading Plan	3
1-2 Uranium Loading	5
3-1 RTD Calibration Check	14
4-1 Heater Group Energy Input	15
5-1 Reactor Coolant Flow Transient Times	17
8-1 Reactivity Computer Checkout	20
9-1 Critical Rod Configuration Data	25
9-2 Comparison of Inferred/Measured Bank Worths with Design Predictions	26
10-1 Isothermal Temperature Coefficients	27
11-1 Boron Worth and Endpoints	28
12-1 Initial Power Escalation, Flux Map Results	31
14-1 Excess Shutdown Worth Available for a Full Power Trip	37
15-1 100% Currents (μ amps)	39
15-2 Excore Axial Offset Response History	41
15-3 BOL Calibration Currents	41
16-1 Overtemperature ΔT Constants	43
16-2 Overpower ΔT Constants	44
17-1 Typical Isotopic Composition of Primary Coolant Activity	45

L I S T O F F I G U R E S

<u>Figure</u>	<u>Page</u>
1-1 Core Loading	6
1-2 BOL SNM Data	7
1-3 BOL Burnup Data	8
2-1 Cold Rod Drop Times (Full-Flow)	10
2-2 Hot Rod Drop Times (No-Flow)	11
2-3 Hot Rod Drop Times (Full-Flow)	12
9-1 Control Bank A Worth	24
11-1 BOL HZP Boron Concentrations	29
12-1 Power Distribution Differences Greater than $\pm 5\%$	32
12-2 Power Distribution, HZP, ARO	33
12-3 Power Distribution at Power	34
12-4 Axial Power Distribution, BOL, HZP, ARO	35
12-5 Axial Power Distribution, BOL, HFP	36
15-1 Intermediate Range Detector Response to Power Level	38

P R E F A C E

This report is intended to document in a concise format the results of the physics testing program and unit systems response during the startup of Unit 2 following Refueling 10. The organization of the report follows that utilized previously in startup reports.

The core loading pattern was determined by Westinghouse, the vendor for the nuclear steam supply system. WCAP 10583, Revision 1 "The Nuclear Design - Core Management of the Point Beach Unit 2 Nuclear Reactor Cycle 11," tabulates various parameters predicted by computer codes. All references in this report to design values pertain to WCAP 10583. Actual end of Cycle 10 burnup was 13,677 MWD/MTU. The published WCAP parameters were based on actual Cycle 10 EOL burnup. Cycle 10 was ended on September 28, 1984 with a peak assembly burnup of 42,730 MWD/MTU and average assembly burnup of 24,108 MWD/MTU. Electrical power was first generated during Cycle 11 on November 20, 1984.

This report is intended primarily for the use of Wisconsin Electric Power Company personnel as a readily accessible, complete compilation of reduced data.

Copies of this report were submitted to the NRC to comply with Technical Specification 15.6.9.1.A.1.c and 15.6.9.1.A.2. A region of Westinghouse optimized fuel assemblies (OFA's) was loaded for the first time at PBNP in Unit 2 Cycle 11. The fuel design changes for OFA's were significant enough to be classified as constituting a different fuel design.

Section 1.0

REFUELING

Section 1.1 Core Unload

The core was completely unloaded to facilitate incore thimble changeout and reactor vessel component inspections. The first fuel assembly was unloaded on October 13, 1984 at 1842 hours. Using two 10-hour shifts per day, the unload was completed without any changes to the sequence on October 15, 1984, at 1752 hours.

All fuel was stored in the north spent fuel pit. Spent fuel receipt was suspended between core unload and core reload with one spent fuel assembly (D14) not put in the spent fuel pit.

There were no insert changes made during core unload.

One fuel assembly (M55) sustained grid damage when being placed in storage location SM-27. It was replaced with fuel assembly N02 for the core reload.

Section 1.2 Insert Changes

1. Eight RCCA's were replaced because of wear found during visual inspections performed in 1983. All control rod transfers were made without incident.
2. Several depleted burnable poison (BP) assemblies were removed from or transferred between reload fuel assemblies with no incident.
3. Three new BP assemblies were transferred between new fuel assemblies. A fourth BP assembly could not be transferred because it repeatedly fell from the tool's gripper mechanism when lifted from a new fuel assembly. One of the new BP assemblies that were successfully transferred was then partially withdrawn by the tool in front of the periscope. It was discovered that the BP assembly crossbar was wedged in the gripper mechanism below the latching fingers. Apparently the three transfers were made with the BP assemblies held in the tool by friction.

The fourth BP assembly was transferred to the new fuel vault so that it could be inspected at a later date. It was replaced with a new BP assembly left over from Unit 1.

4. One plug device was damaged when a top nozzle spring clamp with orientation hole broke off and wedged between the plug device tool and top nozzle of fuel assembly K77. Several spare plug devices were available for replacement because of the changeover to optimized fuel requiring new redesigned plug devices. A spare plug device was put in fuel assembly K68 (replacement for K77).

All other plug device changes were made without incident.

Section 1.3 Fuel Assembly Inspections

OFA demonstration assemblies ZD1, ZD2, and ZD4 were inspected by Westinghouse. These assemblies have removable rods and have had 3 cycles of burnup. The inspection program included general visual examinations of the fuel assemblies and high magnification visual examination of several individual fuel rods. No abnormalities were found.

Section 1.4 Core Reload

Changes were made to the original core loading plan for Cycle 10 because of damage to the following fuel assemblies:

1. M55 - Replaced with N02 after sustaining grid damage from spent fuel pit storage rack at location SM-27.
2. K77 - Replaced with K68 after the top nozzle spring clamp with orientation hole broke off.

As a result of the above replacements, changes were made to the original core loading sequence as described in Table 1-1.

Numerous changes had to be made to the core loading sequence because assemblies were bowed. This problem is expected to occur during full core reloads.

TABLE 1-1

CHANGES TO CORE LOADING PLAN

<u>Core Location</u>	<u>Original</u>		<u>Final</u>	
	<u>F/A</u>	<u>Insert</u>	<u>F/A</u>	<u>Insert</u>
E-3	M55	RCCA	M77	RCCA
D-4	M77	RCCA	N02	RCCA
G-1	ZD2	ZPD	K68	PD
G-13	K77	8P50	ZD2	ZPD
D-3	N81	2P105Z	N81	PDZ

1. Optimized Fuel Assemblies

A region of 32 new optimized fuel assemblies were used for the first time at PBNP in Cycle 11. Their distribution in core is typical of the low leakage concept in which new fuel assemblies are loaded between the center area and extreme periphery of the core.

Three demonstration optimized fuel assemblies with removable fuel rods were loaded for a fourth cycle of operation at peripheral locations A-7, G-13, and M-7. These assemblies were found to be in good condition when inspected prior to core load.

The optimized fuel assembly employs a slightly reduced fuel rod clad OD (0.400 inch) compared to the standard fuel rod clad OD (0.422 inch) while retaining the same fuel rod pitch. This increases the water to uranium ratio which improves neutron moderation and efficiency eventually lowering fuel cycle costs. The fuel pellets are enriched to 3.4% in U-235.

Another feature of the optimized fuel assembly design is the use of zircaloy spacer grids for all but the top and bottom spacer grids. The top and bottom spacer grids are Inconel, the same material used in standard fuel assembly spacer grids.

Slight reductions in the guide thimble and instrument thimble diameters were also made. Standard control rods and burnable poison rods are compatible with optimized fuel assemblies. Standard plug devices, all having thicker plugging rods are not compatible however, and new plug devices were provided for use in optimized fuel assemblies.

2. Inserts

New burnable poison assemblies were provided in Cycle 11 to control radial power distribution. Seven 2P and eight 14P asymmetric burnable poison assemblies were loaded in optimized fuel assemblies. Four 4P burnable poison assemblies were loaded in once-burned fuel near the core's center.

Eight control rods were replaced in a continuing program leading eventually to total replacement. A total of 10 original control rods have been replaced since the program started in 1983.

The two secondary sources were returned to their normal locations at G-2 and G-12.

3. Fuel Loading

Table 1-2 lists the uranium weight by region. Figure 1-1 shows the final core load pattern, Figure 1-2 BOL SNM data, and Figure 1-3 BOL burnup data.

TABLE 1-2

URANIUM LOADING

<u>Region</u>	<u>Number of Assemblies</u>	<u>U Weight (MTU)</u>		<u>Current Enrichment (%U235)</u>
		<u>Original</u>	<u>Current</u>	
9A	1	0.40	0.38	0.74
10	5	2.00	1.92	1.10
10A	3	1.06	1.01	0.75
11	23	11.24	10.86	1.23
13A	4	1.60	1.55	1.36
13B	1	0.40	0.39	1.65
12	7	2.81	2.76	2.05
12A	40	16.13	15.80	1.88
13*	32	<u>11.40</u>	<u>11.40</u>	<u>3.40</u>
	TOTAL	47.04	46.07	2.02

* New Assemblies

FIGURE 1-1

CORE LOADING

PBNP SHM DATA - UNIT 2 CYCLE 11 - START OF CYCLE AS OF 10/26/84

11/14/84

	1	2	3	4	5	6	7	8	9	10	11	12	13
A						L60 LHOAFQ PB	ZD1 LHO3PK SPB	L62 LHOAFL PB					
B				L52 LHOAFY PB	N53 LHOE3S OPB	N60 LHOE3K R	N65 LHOE3V 64 PB	N63 LHOE2X R	N73 LHOE3B 84 OPB	L77 LHOAFC PB			
C			L72 LHOAFB PB	N74 LHOE37 2P	N52 LHOAV9 107 R	N07 LHO9YD 56 PB	L63 LHOAFH R	L58 LHOAFT 114 PB	N58 LHOAVG R	N52 LHOE3T 65 2P	L55 LHOAFU 100 PB		
D		L66 LHOAFH PB	N81 LHOE3B OPB	N02 LHO9YJ R	N79 LHOE3E 76 PB	N55 LHOE3B 14P102	K59 LHO3NU PB	N68 LHOE31 14P100	N97 LHOE3B PB	N82 LHOE3B R	N69 LHOE33 74 2P	L67 LHOAFK 102 PB	
E			N65 LHOE32 OPB	N77 LHOE3A R	N85 LHOE3R 83 PB	N64 LHOE3F R	N92 LHOE3U 57 PB	N88 LHOE3U PB	N91 LHOE3U PB	N81 LHOE3U R	N87 LHOE3U 68 PB	N57 LHOE3U R	N66 LHOE34 72 OPB
F	L59 LHOAFB PB	N59 LHOE3L R	L54 LHOAFY 55 PB	N62 LHOE3H 14P105	N67 LHOE3V PB	N76 LHOE3V R	N89 LHOE3V 4P 102	N68 LHOE3V R	N63 LHOE3V 69 PB	N51 LHOE3U 14P104	N88 LHOE3U PB	N72 LHOE33 R	L61 LHOAFJ 107 PB
G	K68 LHO3PE PB	N61 LHOE3K SPB	L73 LHOAFY 3 R	K51 LHOE3P 115 PB	N80 LHOE3E PB	N70 LHOE3E 4P 100	J76 LHOE3E R	N98 LHOE3E 77 4P 101	N90 LHOE3E PB	K61 LHOE3P PB	L71 LHOE3E R	N95 LHOE3E 112 SPS	ZD2 LHOE3E 4 SPB
H	L51 LHOAG0 PC	N58 LHOE3H R	N05 LHO9YF 61 PB	N57 LHOE3P 14P103	N66 LHOE3V PB	N69 LHOE3V R	N96 LHOE3V 4P 103	N83 LHOE3V R	N94 LHOE3V 63 PB	N79 LHOE3E 14P107	L53 LHOAFZ PB	N77 LHOE3E R	L70 LHOAFJ 110 PB
I		N71 LHOE3Y OPB	N56 LHOE3E R	N86 LHOE3L 75 PB	N74 LHOE3V R	N59 LHOE3V 62 PB	N75 LHOE3V PB	N60 LHOE3V PB	N73 LHOE3V R	N84 LHOE3V 81 PB	N51 LHOE3E R	N82 LHOE3E 66 OPB	
J		L75 LHOAFB PB	N70 LHOE36 2P	N93 LHOE3B 103 R	N62 LHOE3V 73 PB	N67 LHOE27 14P106	K70 LHO3PC PB	N76 LHOE39 14P101	N71 LHOE3V PB	N78 LHOE3V R	N56 LHOE3E 92 2P	L74 LHOAFE 104 PB	
K			L69 LHOAFB PB	N80 LHOE3B 2P	N54 LHOAVC 101 R	L64 LHOAFR 54 PB	L57 LHOAFU R	N06 LHO9YE 116 PB	N53 LHOAVB R	N54 LHOE3R 34 2P	L65 LHOAFZ 106 PB		
L				L78 LHOAFA PB	N61 LHOE3J OPB	N75 LHOE3A R	N72 LHOE3V 111 PB	N64 LHOE30 R	N78 LHOE3B 109 OPB	L68 LHOAF7 PB			
M						L56 LHOAFU PB	ZD4 LHO3PN SPB	L76 LHOAFB PB					

FIGURE 1-2

BOL SNM DATA

PB:IP SNM DATA * UNIT 2 CYCLE 11 * START OF CYCLE AS OF 10/26/84

11/14/84

	1	2	3	4	5	6	7	8	9	10	11	12	13
A						L60 4584 2434	ZD1 2509 2020	L62 4517 2444					
B				L52 4574 2447	N53 12216 0	N60 12021 0	M65 9227 1414	N63 12230 0	N73 12139 0	L77 4528 2448			
C			L72 4987 2371	N74 12038 0	M52 8084 1744	N07 9261 2232	L63 4846 2385	L58 9255 2351	M58 8126 1726	N52 12066 0	L55 4981 2373		
D		L66 4600 2442	N81 12116 0	N02 6446 2019	M79 7290 1949	N55 12040 0	K59 4543 2493	N68 12081 0	M97 7346 1959	M82 7326 1941	N69 11998 0	L67 4527 2434	
E		N65 11983 0	M77 7402 1923	M83 7335 1954	M64 6737 2078	M92 6690 2095	M88 7337 1938	M91 6743 2086	M81 6713 2083	M87 7254 1951	M57 8070 1720	N66 12055 0	
F	L59 4536 2439	N59 12034 0	L54 5185 2353	N62 12028 0	M67 6665 2097	M76 6738 2070	M89 8967 1521	M68 6779 2073	M63 6665 2087	N51 12028 0	N08 5318 2240	N72 12039 0	L61 4605 2437
G	K68 3121 2644	M61 9297 1414	L73 4872 2396	N51 4506 2492	M80 7419 1934	M70 8034 1538	J76 2818 2674	M98 8883 1543	M90 7341 1940	K61 4509 2503	L71 4828 2391	M95 9184 1421	ZD2 2558 2018
H	L51 4563 2441	N58 12008 0	N05 5253 2346	N57 12068 0	M66 6723 2088	M54 6703 2081	M96 8936 1531	M83 6799 2080	M94 6687 2087	N79 12035 0	L53 5156 2343	N77 12132 0	L70 4610 2440
I		N71 12043 0	M56 8125 1729	M86 7213 1970	M74 6732 2071	M59 6673 2102	M75 7336 1940	M60 6712 2090	M73 6649 2088	M84 7221 1959	M51 8039 1743	N62 12002 0	
J		L75 4582 2428	N70 12029 0	M93 7346 1943	M62 7365 1957	N67 12089 0	K70 4492 2564	N76 12020 0	M71 7259 1954	M78 7481 1925	N56 12026 0	L74 4620 2441	
K			L49 5084 2376	N80 12069 0	M54 8012 1758	L64 5198 2337	L57 5023 2399	N06 5245 2249	M53 8114 1733	N54 12024 0	L65 5040 2363		
L				L78 4526 2432	N61 12196 0	N75 11987 0	M72 9238 1429	N64 12036 0	N78 12027 0	L68 4567 2431			
M						L56 4603 2459	ZD4 2570 2017	L76 4564 2427					

CONTENTS OF EACH CURE LOCATION

FUEL IDENTIFICATION #
CURRENT U-235 GRAMS
CURRENT PISSILE PU GRAMS

BOL BURNUP DATA

PSNP UNIT 2 CYCLE 11 - START OF CYCLE BURNUP DATA - 11/14/84

	1	2	3	4	5	6	7	8	9	10	11	12	13
A						L60	ZD1	L62					
						15452	16770	15633					
						26268	36823	26545					
B				L52	N53	N60	N65	N63	N73	L77			
				15644	0	0	8895	0	0	15586			
				26246	0	0	8895	0	0	26499			
C			L72	N74	N52	N07	L63	L38	N58	N52	L55		
			16915	0	12276	15849	16140	14382	12131	0	16891		
			24093	0	12276	22635	24729	23006	12131	0	24186		
D		L66	N81	N02	N79	N55	K59	N68	N97	N82	N69	L67	
		15673	0	8968	14937	0	6374	0	14954	14866	0	15693	
		26122	0	17392	14937	0	28146	0	14954	14866	0	26360	
E			N65	N77	N85	N64	N92	N88	N91	N81	N87	N57	N66
			0	14564	14937	16960	17254	14764	16984	17036	15065	12094	0
			0	14564	14937	16960	17254	14764	16984	17036	15065	12094	0
F	L59	N59	L34	N62	N67	N76	N89	N68	N63	N51	N88	N72	L61
	15624	0	14615	0	17283	16877	9787	16833	17242	0	15776	0	15600
	26301	0	23290	0	17283	16877	9787	16833	17242	0	22522	0	26078
G	K68	N61	L73	K31	N80	N70	J74	N98	N90	K61	L71	N95	ZD2
	14847	8806	15983	6419	14597	10026	5099	10014	14774	6535	15917	8943	16201
	36943	8806	24711	28263	14597	10026	39130	10014	14774	28350	24849	8943	36428
H	L51	N58	N05	N57	N66	N69	N96	N83	N94	N79	L53	N77	L70
	15551	0	15865	0	17075	17224	9886	16898	17163	0	14479	0	15736
	26309	0	22765	0	17075	17224	9886	16898	17163	0	23316	0	26145
I		N71	N56	N86	N74	N59	N75	N60	N73	N84	N51	N82	
		0	12171	15232	17069	17290	14801	17139	17421	15124	12414	0	
		0	12171	15232	17069	17290	14801	17139	17421	15124	12414	0	
J		L75	N70	N93	N62	N67	K70	N76	N71	N78	N56	L74	
		15738	0	14846	14918	0	6352	0	15137	14476	0	15695	
		26119	0	14846	14918	0	28435	0	15137	14476	0	26075	
K			L69	N80	N54	L64	L57	N06	N53	N54	L65		
			16854	0	12513	14358	15613	15811	12194	0	16848		
			23802	0	12513	23106	24168	22805	12194	0	23821		
L			L78	N61	N75	N72	N64	N78	L68				
			15865	0	0	8955	0	0	15689				
			26387	0	0	8955	0	0	26200				
M						L56	ZD4	L76					
						15652	16624	15474					
						26307	36416	26206					

CONTENTS OF EACH CORE LOCATION

FUEL IDENTIFICATION #
 CYCLE ASSEMBLY BURNUP
 TOTAL ASSEMBLY BURNUP

Section 2.0

CONTROL ROD OPERATIONAL TESTING

Cold control rod testing was conducted on November 15, 1984, just prior to initial cycle heatup.

Hot control rod testing was conducted shortly after primary system heatup on November 17, 1984.

Section 2.1 Rod Drop Times

Rod drop times to dashpot in the cold full-flow condition ranged from 1.27 seconds to 1.50 seconds with several rod drop times near each end of the range.

Rod drop times to dashpot in the hot zero flow condition ranged from 1.08 seconds to 1.18 seconds with several rod drop times near each end of the range.

Rod drop times to dashpot in the hot full-flow condition ranged from 1.23 seconds to 1.36 seconds with several rod drop times near each end of the range.

See Figures 2-1 through 2-3 for rod drop times and core parameters. Locations containing optimized fuel assemblies are marked because the narrower thimble tubes increase rod drop times slightly in the dashpot area. Locations with new control rods are also shown.

All rod drop times to dashpot were well within the Technical Specification limit of 2.2 seconds (15.3.10.E).

Section 2.2 Control Rod Mechanism Timing

Control rod mechanism timing was conducted in cold plant conditions on November 15, 1984. The visicorder traces of the lift, movable and stationary gripper coil voltages of each rod mechanism were reviewed by plant personnel. No rod misstepping occurred.

Section 2.3 Rod Position Calibration


During hot rod testing, LVDT voltages were read at 20 steps and 200 steps to determine if any voltages were abnormal.

"Zero" adjustments were made with rods at 20 steps under hot zero power full flow conditions.

"Span" adjustments were made at full power after rods were verified to be at 228 steps using WMTF 9.19.

FIGURE 2-1

COLD ROD DROP TIMES (FULL FLOW)



← Optimized Fuel Assembly

 ← TIME TO DASHPOT (SEC)

 ← TIME TO BOTTOM (SEC)

 ← New Control Rod

UNIT 2

 DATE 11-15-84

 TEMP. 295 °F

 FLOW 100 %

 PRESSURE 340 psia


POINT BEACH NUCLEAR PLANT

 CONTROL ROD TESTING

 ROD DROP TIMES

FIGURE 2-2

HOT ROD DROP TIMES (NO FLOW)



* Optimized Fuel Assembly
 TIME TO DASHPOT (SEC)
 TIME TO BOTTOM (SEC)
 New Control Rod


UNIT 2
 DATE 11-17-84
 TEMP. ~520 °F
 FLOW 0 %
 PRESSURE ~1990 psia

POINT BEACH NUCLEAR PLANT

CONTROL ROD TESTING
 ROD DROP TIMES

FIGURE 2-3

HOT ROD DROP TIMES (FULL FLOW)



← Optimized Fuel Assembly
 ← TIME TO DASHPOT (SEC)
 ← TIME TO BOTTOM (SEC)
 ← New Control Rod

UNIT 2
 DATE 11-17-84
 TEMP. ~ 535 °F
 FLOW 100 %
 PRESSURE ~2000 psia

POINT BEACH NUCLEAR PLANT

CONTROL ROD TESTING
ROD DROP TIMES

During initial cycle heatup, thermocouple and loop RTD signals were recorded at different temperature levels under partial and full-flow conditions. See Table 3-1 for the results for full flow conditions. The RTD resistance readings were obtained at the protection racks in the control room using a digital multimeter that subtracted lead resistance. Thermocouple temperatures were read at the toggle readout panel.

Since the core was producing very little heat, the hot and cold leg RTD's were at about the same temperature. Thus both hot leg and cold leg readings were averaged into one temperature for the RTD's. The RTD resistances were converted to degrees Fahrenheit by using the vendor's calibration curves.

Due to the use of optimized fuel assemblies, the Improved Thermal Design Procedure (ITDP) was implemented. The ITDP has a requirement of 0.9% of span accuracy for the bypass manifold RTD's. To obtain the required accuracy, the existing Sostman RTD's were removed from the bypass manifolds for recalibration at PBNP. Because of poor calibration results, the Sostman RTD's were replaced with four Rosemount Model 176 and eight Model 189 RTD's.

It was found, however, that the yellow channel hot and cold leg RTD's being used were still not accurate enough as indicated in Table 3-1 and readings during initial power escalation. The spare RTD's (407A and 407B) were wired in place of 404A and 404B to obtain the required accuracy.

The T/C readout panel indicated that thermocouples at I-10, K-3, L-7, E-4, I-4, and M-6 were not functioning properly.

TABLE 3-1

RTD CALIBRATION CHECK

<u>RTD Elements</u>	<u>RTD Temperatures from Measured Resistances (°F)</u>				
Loop A - Cold Leg					
R 401B	413.11	466.76	475.10	515.39	539.25
R 405B	413.48	466.67	475.42	515.56	539.05
W 402B	413.56	467.11	475.61	515.90	539.77
Loop A - Hot Leg					
R 401A	412.81	466.02	474.63	514.80	538.38
R 405A	413.98	467.09	475.75	515.84	539.30
W 402A	413.37	466.88	475.27	515.50	538.96
Loop B - Cold Leg					
B 403B	414.23	467.77	476.30	516.62	539.99
B 407B	414.02	467.13	475.70	515.77	538.94
Y 404B	410.55	463.53	472.10	512.27	534.83
Loop B - Hot Leg					
B 403A	413.27	466.66	475.07	515.26	538.46
B 407A	414.43	468.66	476.22	516.62	539.15
Y 404A	414.70	468.56	476.88	517.42	540.57
RTD Average	413	467	475	516	539
T/C Average	421	479	--	524	545
Saturation Temp.	414	455	--	520	535

Section 4.0

PRESSURIZER TESTS

Section 4.1

Heater Capacity

Pressurizer heater capacity was calculated using volt and ampere readings for each group of heaters. Table 4-1 shows that heater capacity is above Technical Specification requirements of 100 KW minimum total.

TABLE 4-1

HEATER GROUP ENERGY INPUT

<u>Group</u>	<u>I-Current (amps)</u>	<u>V-Voltage (volts)</u>	<u>KW-Energy Input $KW = \sqrt{3} \times V \times I / 1000$</u>
A	271	480	225
B	227	480	189
C	226	480	188
D	209	480	174
E	225	480	<u>187</u>
		<u>TOTAL</u>	<u>963</u>

Section 4.2

Spray Valve Effectiveness

Spray valve effectiveness is determined by measuring how fast each spray valve decreases pressurizer pressure when fully opened with the other valve closed and heaters off. For the test, spray valve "A" decreased pressure at the rate of 116 psi/min. Spray valve "B" decreased pressure at the rate of 113 psi/min. These are typical values and indicate that mass/flow through each valve is greater than design. It can be shown that given normal heat balance characteristics of the pressurizer, 200 gpm design spray flow decreases pressure by about 70 psi/min well below the results achieved above.

Section 4.3

Heater Effectiveness

Heater effectiveness is determined by measuring how fast pressurizer pressure increases with all heaters on and spray flow only through the bypass valves. For the test, pressurizer pressure increased at an average rate of 15.6 psi/min between 1840 and 2150 psia using all heaters. This is well above design heater capacity of 14.0 psi/min.

Section 5.0

REACTOR COOLANT SYSTEM

Section 5.1 RTD Manifold Flow

After the initial cycle heatup, the reactor coolant bypass flow through the RTD manifold was checked and found to be adequate for both loops. The flows were 215 gpm through Loop "A" and 190 gpm through Loop "B".

Section 5.2 Flow Transient Times

Table 5-1 gives the times to reach certain percentages of full-flow from the time a reactor coolant pump is tripped or started. The times are consistent with those obtained in previous measurements.

TABLE 5-1

REACTOR COOLANT FLOW TRANSIENT TIMES

<u>Condition</u>	<u>Time to Reach 90% Flow (Sec.)</u>	<u>Time to Reach 50% Flow (Sec.)</u>	<u>Flow Through Active Loop (%)</u>	<u>Flow Through Inactive Loop (%)</u>
A Tripped	2.1	14.0	----	0
B Tripped	2.1	14.5	----	0
A Not Running	----	----	----	-13.8
B Started	17.5*	----	>108.3 ⁽¹⁾	----
A Started	18.0*	----	100	----
B Running	----	----	100	----
A Running	----	----	>107.9 ⁽¹⁾	----
B Tripped	1.8	11.12	----	-17.3
A Running	----	----	100	----
B Started	19.6*	----	100	----
A Tripped	1.8	10.6	----	-14.3
B Running	----	----	107.7	----

* Time to reach 100% flow.

(1) Signal was off-scale high. Values given are for the highest scale reading.

Section 6.0

CONTROL SYSTEMS

There were no difficulties encountered during heatup or testing in the control systems of pressurizer level, pressurizer pressure, or the rod control system.

Section 7.0

TRANSIENTS

There were no significant transients during the startup or approach to full power. There were no violations of the fuel conditioning restrictions on power and rod stepping change rates.

Section 8.0

INITIAL CRITICALITY AND REACTIVITY COMPUTER CHECKS

Section 8.1

Initial Criticality

The approach to criticality was made in two phases. The first step, which began at 2020 hours on November 17, 1984, was the normal withdrawal of control rods until Bank D reached 180 steps at 2111 hours. Then the reactor coolant boron concentration was decreased by dilution until criticality was achieved. The dilution began at 2114 hours. The initial boron concentration was 1978 ppm. 10,400 gallons of water were used to reduce boron concentration by 594 ppm until criticality was achieved.

ICRR plots were maintained during each phase of the approach to criticality.

The reactor conditions at the time of criticality were determined to be as follows:

Date	November 18, 1984
Time	0100 hours
RCS Temperature	530°F
RCS Pressure	1985 psig
Rod Position	Bank D at 180 steps
Boron Concentration	1384 ppm

1. Following criticality, acceptable zero power physics testing flux levels were determined. The flux level at which nuclear heat appeared was at 5×10^{-6} amps on N-35, 6×10^{-6} on N-36 and 3×10^{-6} amps on the Keithley picoammeter. Normal flux levels for physics testing are one-third of these values.
2. A check of the reactivity computer was made by comparing the computer's calculated reactivity for a certain doubling time versus the reactivity obtained from Figure A.1 of the WCAP. Reactor coolant system temperature was near 535°F . Table 8-1 shows the results of this check.

TABLE 8-1

REACTIVITY COMPUTER CHECKOUT

<u>Bank D Steps</u>		<u>Measured</u> <u>Doubling</u> <u>Time (Sec.)</u>	<u>Measured</u> <u>Reactivity</u> <u>(pcm)</u>	<u>Calculated</u> <u>Reactivity</u> <u>(pcm)</u>
<u>From</u>	<u>To</u>			
173	185	75.89	48	48
172	187	57.04	59	60
172	194	40.33	78	78

Section 9.0 CONTROL ROD WORTH MEASUREMENT

Section 9.1 Test Description

The rod worth verification utilizing rod exchange ("rod swap") was divided into two parts. In the first part, the reactivity worth of the reference bank was obtained from reactivity computer measurements and boron endpoint data during RCS boron dilution. In the second part, the critical height of the reference bank was measured after exchange with each remaining bank.

In the rod exchange technique, the reference bank is defined as that bank which has the highest worth of all banks, control or shutdown, when inserted into the core alone. For Cycle 11 the reference bank was Control Bank A (CA) as was the case in all prior rod swap tests.

Using the analog reactivity computer, reactivity measurements were made during the insertion of Control Bank A from the fully-withdrawn to the fully-inserted position. The average current (flux level) during the measurement was approximately 5×10^{-7} amps. Critical boron concentration measurements (boron endpoints) were made before and after the insertion of Control Bank A (see Section 11.0). Figure 9-1 shows the results of the differential worth measurements.

Starting at a critical position with the reference bank fully inserted and Control Bank C at 212 steps, a new critical configuration at constant RCS boron concentration was established with Control Bank C fully inserted and Control Bank A at 141 steps. Control Bank C was then withdrawn and Control Bank A inserted to one step to establish the initial conditions for the next exchange. This sequence was repeated until a critical position was established for the reference bank with each of the other banks individually inserted. Criticality determinations before and after each exchange were made with the reactivity computer.

The sequence of events during the rod exchange and a summary of the rod exchange data is presented in Table 9-1.

Section 9.2

Data Analysis and Test Results

The integral reactivity worth of the measured bank is inferred from the swapped portion of Control Bank A by the following equation:

$$W_X^I = W_R^M - \Delta\rho_1 - (\alpha_X) (\Delta\rho_2) + W_X^E \text{ where:}$$

W_X^I = The inferred worth of Bank X, pcm

W_R^M = The measured worth of the reference bank, Control A, from fully withdrawn to fully inserted with no other bank in the core.

α_X = A design correction factor taking into account the fact that the presence of another control rod bank is affecting the worth of the reference bank.

$\Delta\rho_2$ = The measured worth of the reference bank from the elevation at which the reactor is just critical with Bank X in the core to the reference bank fully withdrawn condition. This worth was measured with no other bank in the core.

$\Delta\rho_1$ = The measured worth of the reference bank from the fully inserted condition to the elevation at which the reactor was just critical prior to the worth measurement of Bank X. In this test $\Delta\rho_1$ is zero.

W_X^E = The worth of Bank X from the initial position (before the start of the exchange) to 228 steps. This worth is measured by the normal endpoint worth method.

Final values for the integral worth of control and shutdown banks inferred from the measurement data are tabulated in Table 9-2. Values for α_X were obtained from the design predictions are also listed in Table 9-2.

Section 9.3 Evaluation of Test Results

A comparison of the measured/inferred bank worths with design predictions is presented in Table 9-2.

In evaluating the test results, the standard review and acceptance criteria were used.

Review Criteria

- a. The measured worth of the reference bank agrees with design predictions within $\pm 10\%$.
- b. The inferred individual worth of each remaining bank agrees with design predictions within $\pm 15\%$ or ± 100 pcm whichever is greater.
- c. The sum of the measured and inferred worths of all control and shutdown banks is less than 1.1 times the predicted sum.

Acceptance Criteria

- a. The sum of the measured/inferred worths of all control and shutdown banks is greater than 0.9 times the predicted sum.

As shown on Table 9-2, all review and acceptance criteria were met.

FIGURE 9-1

CONTROL BANK A WORTH

PBNP UNIT 2 CYCLE 11

BOL HZP

All Other Rods Fully Withdrawn

O - Measured Data
Solid Line - Design




TABLE 9-1

CRITICAL ROD CONFIGURATION DATA
11-19-84

<u>Bank Measured</u>	<u>Time</u>	<u>RCS Tavg (°F)</u>	<u>CA Position (Steps)</u>	<u>Measured Bank Position (Steps)</u>
CC	1721	530	1	212
CC	1732	530	141	1
CC	1744	531	1	214
SB	1747	531	1	217
SB	1757	531	131	1
SB	1808	531	1	217
SA	1819	531	1	213
SA	1827	531	127	1
SA	1839	531	1	214
CD	1849	531	1	213
CD	1856	531	83	1
CD	1905	531	1	220
CB	1906	531	1	218
CB	1912	530	101	1
CB	1920	530	1	220

Boron concentration was 1190 ppm.

TABLE 9-2

COMPARISON OF INFERRED/MEASURED BANK WORTHS
WITH DESIGN PREDICTIONS

<u>Bank X</u>	$\Delta\rho_2$ (pcm)	α_X	w_X^E (pcm)	w_X^I (pcm)	w_X^P (pcm)	$(\frac{I-P}{P}) \times 100$ (%)
CC	530	0.956	37	1125	1149	- 2.1
SB	602	1.009	23	1011	996	+ 1.5
SA	631	0.953	23	1017	993	+ 2.4
CD	1014	0.991	24	607	580	+ 5.9
CB	837	1.077	27	714	690	+ 3.7
CA	-----	-----	-----	<u>1595</u>	<u>1650</u>	- <u>3.3</u>
			TOTAL	6076	6058	+ 0.3

Isothermal temperature coefficient measurements were taken during zero power physics testing. The measurement test conditions and results are given in Table 10-1. The measured values are the average of the recorded reactor coolant system heatups and cooldowns. Reactivity from the reactivity computer and reactor coolant system temperature were recorded on an X-Y plotter and two-pen recorder.

The measured temperature coefficients are within the review criteria of ± 3 pcm/ $^{\circ}$ F.

TABLE 10-1ISOTHERMAL TEMPERATURE COEFFICIENTS

<u>Control Bank Configuration</u>	<u>Boron Conc. ppm</u>	<u>Avg. Temp. $^{\circ}$F</u>	<u>Measured pcm/$^{\circ}$F</u>	<u>Design* pcm/$^{\circ}$F</u>	<u>Difference pcm/$^{\circ}$F (M-D)</u>
ARO	1351	534	-3.1	-3.1	0.0
A in	1189	530	-7.3	-6.3	-1.0

*WCAP Figure 5.1 and Figure 5.8

Figure 11-1 shows RCS boron concentration during zero power physics testing. Table 11-1 shows results of the endpoint measurements. Design values are for 530°F testing temperature. The measured boron worth was obtained by dividing bank worth (pcm) into change in boron concentration between the endpoints.

Review criterion was not met (± 0.5 pcm/ppm). This is a typical problem with boron endpoint measurements where measured boron endpoints are not close to design.

TABLE 11-1BORON WORTH AND ENDPOINTS

<u>Bank Configuration</u>	<u>Endpoint</u>		<u>Bank Worth</u>		<u>Boron Worth</u>	
	<u>Design⁽¹⁾ (ppm)</u>	<u>Measured (ppm)</u>	<u>Design (pcm)</u>	<u>Measured (pcm)</u>	<u>Design⁽²⁾ (pcm/ppm)</u>	<u>Measured (pcm/ppm)</u>
ARO	1373	1355	---	---	-9.19	---
CA in	1189	1192	1650	1595	-9.15	-9.8

(1) Figure 5.1
Table A.2

(2) Figure 2 - Supplement to WCAP, Letter 84WE-G-080
Table A.2




FIGURE 11-1

UNIT 2 CYCLE 11

BOL HZP

BORON CONCENTRATIONS
DURING PHYSICS TESTING

Time (November 17-18, 1984)

Table 12-1 illustrates the lowering of maximum hot channel factors during initial power increase to full load. More flux maps were required because allowed power levels based on maximum hot channel factors were less than 100% for the HZP flux map. Allowed power levels were calculated using the relationships for $F\Delta H$ and FQ versus power level in Technical Specification 15.3.10.B.1.a. The relationships have been changed due to the use of optimized fuel assemblies in Cycle 11. Zero power flux map results typically do not show that full power operation is permitted due to hot channel factor limitations.

Measured power sharing factors ($F\Delta H$) for each fuel assembly were compared to predicted values. Differences of more than 5% were listed in Figure 12-1 for the ARO HZP flux map and for a full power map (No. 9) taken after a month of operation.

Figures 12-2 and 12-3 show the actual power sharing factors at each location for the same flux maps.

Measured axial power distribution compared to design is shown in Figures 12-4 and 12-5 for the same flux maps.

TABLE 12-1
INITIAL POWER ESCALATION
FLUX MAP RESULTS


<u>Flux Map Number</u>	<u>Date</u>	<u>Power (%)</u>	<u>Thimbles Missing</u>	<u>Allowed Power (%)</u>	
				<u>FΔHN</u>	<u>FQN</u>
1	11-18-84	0	5	100	76
2	11-20-84	20	1	112	104
3	11-26-84	50	1	117	113
* 4	11-27-84	50	2	114	109
* 5	11-27-84	50	1	116	107
6	12-03-84	100	1	116	118
* 7	12-04-84	100	1	116	115
* 8	12-04-84	100	1	116	115
9	12-19-84	100	1	117	119

* QAO flux maps taken when delta flux or control rods were not near their normal operating positions.

FIGURE 12-1

UNIT 2 CYCLE 11 STARTUP

$\frac{F^N}{\Delta H}$ DIFFERENCES GREATER THAN $\pm 5\%$



← Flux Map #1 Difference (%) - HEP
 ← Flux Map #9 Difference (%) - Full Power

$$\% \text{ Diff.} = \frac{M-E}{E}$$

POINT BEACH NUCLEAR PLANT

FIGURE 12-2

POWER DISTRIBUTION, HZP, ARO

PBFH 211-1A HZP ARO 11/18/84

	1	2	3	4	5	6	7	8	9	10	11	12	13	
A						0.309	0.284	0.312						
						0.313	0.307	0.357						
						1.2	7.9	14.3						
B				0.408	0.936	1.099	0.949	1.111	0.971	0.436				
				0.443	0.947	1.112	1.016	1.209	1.056	0.453				
				8.5	1.2	1.2	7.1	8.9	8.8	3.9				
C			0.470	1.083	1.153	0.996	0.893	0.998	1.216	1.183	0.519			
			0.510	1.122	1.151	0.998	0.916	1.043	1.290	1.229	0.527			
			8.5	3.6	-0.2	0.1	2.6	4.4	6.1	3.9	1.5			
D		0.403	1.119	1.113	1.181	1.136	0.958	1.156	1.276	1.313	1.213	0.456		
		0.403	1.123	1.151	1.185	1.142	0.986	1.206	1.339	1.359	1.238	0.463		
		-0.1	0.3	3.4	0.3	0.3	2.9	4.3	5.0	3.5	2.0	1.5		
E		0.905	1.113	1.165	1.199	1.219	1.244	1.251	1.294	1.311	1.284	1.036		
		0.830	1.021	1.150	1.199	1.222	1.290	1.307	1.363	1.345	1.317	1.063		
		-8.3	-8.3	-1.3	-0.0	0.3	3.7	4.5	5.3	2.6	2.6	2.6		
F	0.307	1.074	0.953	1.107	1.199	1.215	1.203	1.254	1.285	1.222	1.086	1.205	0.340	
	0.296	1.034	0.919	1.083	1.203	1.236	1.261	1.244	1.292	1.292	1.120	1.252	0.354	
	-3.7	-3.7	-3.6	-2.2	0.4	1.7	4.8	-0.8	-0.3	-1.6	3.1	3.9	4.1	
G		0.315	0.956	0.894	0.954	1.234	1.201	0.883	1.235	1.293	1.016	0.963	1.029	0.316
		0.317	0.924	0.862	0.915	1.231	1.219	0.906	1.205	1.244	0.969	0.954	1.069	0.329
		0.7	-3.3	-3.6	-4.1	-0.2	1.5	2.6	-2.4	-3.8	-4.7	-1.0	3.9	4.1
H		0.321	1.144	1.035	1.174	1.252	1.249	1.241	1.283	1.290	1.214	1.058	1.186	0.336
		0.324	1.101	0.994	1.106	1.254	1.275	1.240	1.220	1.197	1.159	1.035	1.202	0.350
		0.7	-3.7	-3.9	-5.8	0.1	2.0	-0.1	-4.9	-7.3	-4.5	-2.1	1.4	4.1
I		0.994	1.237	1.280	1.281	1.260	1.295	1.310	1.327	1.325	1.273	1.023		
		0.913	1.136	1.175	1.286	1.265	1.309	1.325	1.305	1.266	1.217	0.987		
		-8.2	-8.2	-8.2	0.4	0.4	1.1	1.2	-1.7	-4.4	-4.4	-3.5		
J		0.442	1.186	1.297	1.278	1.181	1.006	1.229	1.328	1.345	1.226	0.455		
		0.460	1.236	1.352	1.332	1.214	1.050	1.284	1.354	1.299	1.184	0.439		
		4.2	4.2	4.2	4.2	2.8	4.3	4.5	1.9	-3.4	-3.4	-3.5		
K			0.513	1.181	1.230	1.029	0.942	1.077	1.283	1.228	0.533			
			0.525	1.210	1.260	1.083	1.000	1.058	1.218	1.097	0.51			
			2.4	2.5	2.4	5.3	6.2	-1.7	-5.1	-10.7	-3.3			
L				0.439	0.990	1.150	1.002	1.187	1.031	0.458				
				0.449	1.013	1.179	1.028	1.131	0.841	0.374				
				2.3	2.3	2.6	2.6	-4.7	-18.4	-18.4				
M						0.325	0.300	0.333						
						0.324	0.300	0.293						
						-0.1	-0.1	-9.0						

PBFH 211-1A HZP ARO 11/18/84

0.000 PREDICTED FDHM
 0.000 MEASURED FDHM
 0.0 % DIFF. (M-P)/P

0.0 % FZ = 1.685 FDHM = 1.520 AT F12DE FQ = 2.345 AT F12DE

POWER DISTRIBUTION AT POWER


PBPM 211-9 1500.9 MWt ROUTINE 12/19/84


	1	2	3	4	5	6	7	8	9	10	11	12	13
A						0.356	0.334	0.355					
						0.354	0.343	0.373					
						-0.3	2.4	5.1					
B				0.453	0.984	1.149	1.006	1.144	0.990	0.462			
				0.463	0.980	1.145	1.030	1.185	1.026	0.472			
				2.1	-0.3	-0.3	2.4	3.6	3.6	2.0			
C			0.517	1.125	1.183	1.041	0.937	1.026	1.201	1.164	0.537		
			0.528	1.138	1.182	1.045	0.947	1.050	1.235	1.186	0.542		
			2.1	1.2	-0.0	0.4	1.1	2.3	2.8	2.0	0.9		
D	0.448	1.160	1.142	1.201	1.166	0.991	1.164	1.241	1.258	1.178	0.473		
	0.454	1.176	1.153	1.198	1.168	1.001	1.191	1.262	1.270	1.180	0.478		
	1.3	1.4	1.2	-0.3	0.2	1.0	2.3	1.7	1.0	0.1	0.9		
E	0.956	1.147	1.188	1.209	1.219	1.233	1.227	1.251	1.258	1.235	1.021		
	0.962	1.154	1.190	1.207	1.220	1.234	1.233	1.245	1.249	1.218	1.000		
	0.6	0.6	0.2	-0.2	0.1	0.1	0.5	-0.5	-0.7	-1.4	-2.1		
F	0.350	1.125	1.002	1.142	1.203	1.207	1.189	1.221	1.241	1.197	1.072	1.186	0.369
	0.355	1.140	1.010	1.142	1.203	1.207	1.189	1.216	1.235	1.182	1.053	1.166	0.364
	1.4	1.4	0.8	-0.1	-0.0	0.0	-0.1	-0.4	-0.5	-1.3	-1.8	-1.7	-1.3
G	0.360	1.006	0.957	0.988	1.228	1.189	0.897	1.201	1.247	1.011	0.963	1.035	0.352
	0.362	1.004	0.935	0.981	1.230	1.195	0.894	1.191	1.232	0.992	0.941	1.017	0.347
	0.7	-0.1	-0.2	-0.7	0.2	0.5	-0.3	-0.9	-1.2	-1.8	-2.3	-1.7	-1.3
H	0.361	1.168	1.056	1.181	1.230	1.221	1.208	1.234	1.237	1.184	1.045	1.169	0.365
	0.363	1.165	1.054	1.168	1.234	1.227	1.204	1.224	1.217	1.166	1.026	1.154	0.363
	0.6	-0.2	-0.2	-1.1	0.3	0.5	-0.3	-0.8	-1.6	-1.6	-1.8	-1.2	-0.6
I	1.008	1.219	1.248	1.246	1.227	1.251	1.253	1.259	1.256	1.217	1.006		
	0.993	1.197	1.226	1.248	1.229	1.242	1.243	1.240	1.238	1.198	0.991		
	-1.4	-1.8	-1.8	0.2	0.2	-0.7	-0.8	-1.5	-1.4	-1.6	-1.5		
J	0.468	1.169	1.252	1.241	1.171	1.006	1.198	1.259	1.264	1.175	0.469		
	0.460	1.156	1.239	1.235	1.159	0.997	1.187	1.246	1.251	1.158	0.461		
	-1.7	-1.1	-1.1	-0.5	-1.0	-0.9	-0.9	-1.0	-1.0	-1.4	-1.6		
K			0.535	1.162	1.204	1.034	0.951	1.063	1.226	1.176	0.540		
			0.528	1.148	1.192	1.011	0.936	1.051	1.215	1.165	0.530		
			-1.2	-1.2	-1.0	-2.2	-1.6	-1.1	-0.9	-1.0	-1.8		
L				0.463	0.994	1.153	1.019	1.172	1.012	0.471			
				0.458	0.984	1.210	1.069	1.208	1.006	0.468			
				-1.0	-1.0	4.9	4.9	3.0	-0.6	-0.6			
M						0.358	0.339	0.363					
						0.401	0.379	0.384					
						11.9	11.9	5.8					

PBPM 211-9 1500.9 MWt ROUTINE 12/19/84

CONTROL ROD POSITIONS (STEPS)						0.000	PREDICTED FDHM
SHOWN	SHOWN	CNTRL	CNTRL	CNTRL	CNTRL	0.000	MEASURED FDHM
A	B	A	B	C	D	0.0	% DIFF. (M-P)/P
225.	225.	228.	228.	228.	213.		

POWER 1501. MWt 98.8 % FZ = 1.161 FDHM = 1.443 AT L 3JD FQ = 1.698 AT L 3JD





Section 13.0

XENON REACTIVITY

Xenon reactivity behavior data for Unit 2 Cycle 11 was supplied by Westinghouse as part of the WATCH data package. Point Beach code XENALG will be run with a TDF1 of 0.95 and a TDF2 of 1.2 to remain consistent with the Xenon Tables. Tables are supplied for BOL, MOL and EOL conditions.

Section 14.0

SHUTDOWN MARGIN CONSIDERATIONS

Rod swap results were within acceptance criteria and were accepted as valid proof of rod worth for shutdown margin determination. See Section 9.0 for rod swap details. Thus WCAP Table 6.3 was accepted as a valid shutdown margin determination. Table 14-1 calculates the excess worth available to Unit 2 Cycle 11.

TABLE 14-1

EXCESS SHUTDOWN WORTH AVAILABLE
FOR A FULL POWER TRIP

	<u>BOL (pcm)</u>	<u>EOL (pcm)</u>
Shutdown Margin From WCAP Table 6.3	-4230	-3500
- <u>Required Shutdown</u>	<u>-1000</u>	<u>-2770</u>
= Excess Worth	-3230	- 730

Section 15.0

EXCORE DETECTOR BEHAVIOR

Section 15.1

Excore Detector Current Versus Power Level

The upper and lower excore detector currents for each power range channel were recorded and calorimetrics were performed at various power levels. The upper and lower detector currents were summed for each channel and then normalized to obtain predicted currents for 100% power. These 100% currents are listed in Table 15-1.

Intermediate range detector currents versus power level are shown in Figure 15-1. The intermediate range detector trip signals activated at about 2.9×10^{-4} amps and 3.2×10^{-4} amps for N35 and N36 respectively. From Figure 15-1, the trip signals occurred between 28% and 30% power as expected.

FIGURE 15-1

INTERMEDIATE RANGE DETECTOR
RESPONSE TO POWER LEVEL




TABLE 15-1

100% CURRENTS (μ AMPS)

	<u>41</u>	<u>42</u>	<u>43</u>	<u>44</u>
Cycle 11	576	626	379	573
Cycle 10	625	641	403	574
Cycle 9	615	651	415	610

Section 15.2

Excure Axial Offset Response

Excure axial offset responds to actual incore axial offset (calculated from flux map data) in a linear fashion but not with a one-to-one correspondence. Excure axial offset "sees" only about 70% of the actual axial offset. Table 15-2 shows the historic response of the detectors.

Section 15.3

Channel Calibration

The currents measured during flux maps at three different axial offsets were first corrected for quadrant tilt by dividing each channel current by the quadrant tilt factor calculated by PBCORE for the associated quadrant. Then because each flux map was taken at a slightly different power level, the currents from two maps were ratioed up or down by the percent the power level had changed from the reference map.

Straight line fits of the "corrected" currents for each channel versus incore axial offset as determined by the flux maps were obtained. The intersection of the line with zero axial offset was the calibration current at the power level of the reference map.

Power range quadrant tilt alarms were meant for rapidly developing tilts. Natural core tilts were washed out to prevent a bias in alarming of rapidly occurring tilts. This was accomplished by multiplying the calibration currents for each channel by the quadrant tilt factors calculated by PBCORE, to obtain "tilt free" calibration currents. Thus, after the "tilt free" calibration currents were entered, the computer and the Hagan recorders indicated the same power (voltage) on all upper half quadrants and the same power on all lower half quadrants.

In actual practice, the "tilt free" calibration currents are ratioed to a power level slightly above normal operating full power to make it possible for the currents to be set in at power. Table 15-3 lists the actual "tilt free" calibration currents at 100% power at BOL.

TABLE 15-2

EXCORE AXIAL OFFSET RESPONSE HISTORY

	<u>Slope (Incore vs. Excore)</u>			
	<u>41</u>	<u>42</u>	<u>43</u>	<u>44</u>
Cycle 11	1.45	1.37	1.17	1.38
Cycle 10	1.56	1.55	1.27	1.50
Cycle 9	1.49	1.58	1.27	1.66

TABLE 15-3

BOL CALIBRATION CURRENTS (100%)

	<u>41</u>	<u>42</u>	<u>43</u>	<u>44</u>
T	304	321	201	290
B	265	291	168	271

Section 16.0

OVERPOWER, OVERTEMPERATURE AND DELTA FLUX SETPOINTS
CALCULATION

Section 16.1

Overpower and Overtemperature ΔT Setpoints Calculation

Discussion of the setpoints and equations has been sufficiently covered in previous reports.

The equations are:

$$\text{Overpower } \Delta T \left(\frac{1}{1+\tau_3 S} \right)$$

$$\leq \Delta T_o \left[K_4 - K_5 \left(\frac{\tau_5 S}{\tau_5 S + 1} \right) \left(\frac{1}{1+\tau_4 S} \right) T - K_6 \left[T \left(\frac{1}{1+\tau_4 S} \right) - T' \right] - f(\Delta I) \right]$$

$$\text{Overtemperature } \Delta T \left(\frac{1}{1+\tau_3 S} \right)$$

$$\leq \Delta T_o \left(K_1 - K_2 \left(T \left(\frac{1}{1+\tau_4 S} \right) - T' \right) \left(\frac{1+\tau_1 S}{1+\tau_2 S} \right) + K_3 (P-P^1) - f(\Delta I) \right)$$

See Tables 16-1 and 16-2 for the constants associated with this cycle of operation.

Section 16.2

Delta Flux Setpoints Calculation

The overpower and overtemperature ΔT setpoints are reduced when the excore detectors sense a power mismatch between the top and bottom of the core. The dead band is +5% and -17% before the setpoints are reduced. For each percent (more than 5%) the top detector output exceeds the bottom detector, the setpoints are reduced an equivalent of 2% of the rated power. For each percent (more than -17%) the bottom detector exceeds the top detector, the setpoints are reduced an equivalent of 2% of rated power.

TABLE 16-1

OVERTEMPERATURE ΔT CONSTANTS

ΔT_0 = Indicated ΔT at rated power, °F

T = Average temperature, °F

T^1 = 574.2°F

P = Pressurizer pressure, psig

P^1 = 2235 psig

$K_1 \leq 1.117$ for operation at 2250 psia primary system pressure

≤ 1.30 for operation at 2000 psia primary system pressure

K_2 = 0.0150

K_3 = 0.000791

τ_1 = 25 seconds

τ_2 = 3 seconds

τ_3 = 2 seconds for Rosemount or equivalent RTD

= 0 seconds for Sostman or equivalent RTD

τ_4 = 2 seconds for Rosemount or equivalent RTD

= 0 seconds for Sostman or equivalent RTD

TABLE 16-2

OVERPOWER ΔT CONSTANTS

ΔT_o = Indicated ΔT at rated power, °F

T = Average temperature, °F

T' = 574.2°F

$K_4 \leq 1.089$ of rated power

$K_5 = 0.0262$ for increasing T

= 0.0 for decreasing T

$K_6 = 0.00123$ for $T \geq T'$

= 0.0 for $T < T'$

$\tau_5 = 10$ seconds

f(ΔI) as defined in Section 16.2

$\tau_3 = 2$ seconds for Rosemount or equivalent RTD

= 0 seconds for Sostman or equivalent RTD

$\tau_4 = 2$ seconds for Rosemount or equivalent RTD

= 0 seconds for Sostman or equivalent RTD

Section 17.0

FUEL PERFORMANCE

Reactor coolant activity is summarized in Table 17-1 and indicates good fuel integrity.

Because of low Cycle 10 activity, no fuel assembly failures were expected. Thus, there were no fuel assembly inspections scheduled other than the demonstration optimized fuel assemblies. Those assemblies were in good condition.

TABLE 17-1TYPICAL ISOTOPIC COMPOSITION OF PRIMARY COOLANT ACTIVITY

<u>Isotope</u>	<u>Half Life</u>	<u>End of Cycle 10</u> <u>$\mu\text{C}/\text{cc} \times 10^{-1}$</u>	<u>Start of Cycle 11</u> <u>$\mu\text{C}/\text{cc} \times 10^{-1}$</u>
I-131	8.05 days	0.1	0.0
I-132	2.3 hours	1.5	0.7
I-133	21 hours	1.0	0.5
I-134	53 minutes	2.6	1.2
I-135	6.7 hours	<u>2.0</u>	<u>1.0</u>
	TOTAL	7.1	3.5
Gross Activity ($\mu\text{Ci}/\text{cc}$) 30 minute decay		0.6	0.3

Section 18.0

CONCLUSION

The use of optimized fuel assemblies produced no unusual physics testing results. The use of optimized fuel assemblies had no significant effects on other phases of startup testing.