

Preservice examination data has been organized by zones under individual zone tabs.

Within each zone, the surface examination data is first, organized by date of examination. Volumetric examination data is last, organized by date of examination.


8411070175 841030
PDR ADOCK 05000382
Q PDR



The
Virginia Corp.
of Richmond

TITLE

Preservice Examination Data



Don Payne ANII 3/22/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer <i>LPL</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/Zone <i>2/13</i>
Component/Piping System <i>R.L. Pump 2B to Steamgen. #2</i>		Examiner/Level <i>David L. Finken II</i>	Date <i>March 10, 1982</i>
Procedure <i>ISI 2.5</i>	Iso/Drawing No. <i>Zone 13 Rev. 2 E63</i>	VCR Supervisor <i>Daniel Finken</i>	Continuation Sheet Attached <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

Equipment

Instrument		Transducer		Calibration
Mfgr. <i>Sonic</i>	Mfgr. <i>KB-Aerotech</i>	Size <i>.50"</i>	Cal. Block <i>UT-5</i>	
Model <i>Mack I</i>			Cal. Block <i>N/A</i>	
S/N <i>01610E</i>	Freq. <i>2.25 MHz</i>	Range Cal. <i>5"</i>		
Reject <i>OFF</i>	Serial No. <i>J02184</i>		Calibration Checks	
Damp. <i>Min.</i>	Coax. Cable <i>12' BNC-BNC</i>		<i>IN 13:38</i>	
Freq. <i>2.0 MHz</i>	Gain <i>35dB</i>		<i>Out 15:42</i>	
Rep. Rate <i>1K</i>				
Filter <i>OFF</i>				
Video <i>Norm.</i>				
Couplant <i>Sensorex 40 #8117</i>				

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan
<i>13-013</i>	<i>12</i>	<i>3.24"</i>	<i>3.48"</i>	<i>2.94"</i>	<i>13-015LA</i>	<i>7'</i>	<i>3.42"</i>	<i>3.42"</i>	<i>3.42"</i>
<i>13-013</i>	<i>2</i>	<i>3.30"</i>	<i>3.54"</i>	<i>2.94"</i>	<i>13-015LA</i>	<i>8'</i>	<i>3.54"</i>	<i>3.48"</i>	<i>3.54"</i>
<i>13-013</i>	<i>4</i>	<i>3.54"</i>	<i>3.60"</i>	<i>2.94"</i>					
<i>13-013</i>	<i>6</i>	<i>3.60"</i>	<i>3.60"</i>	<i>2.94"</i>					
<i>13-013</i>	<i>8</i>	<i>3.36"</i>	<i>3.66"</i>	<i>2.94"</i>					
<i>13-013</i>	<i>10</i>	<i>3.36"</i>	<i>3.54"</i>	<i>2.94"</i>					
<i>13-015LA</i>	<i>1'</i>	<i>2.48"</i>	<i>2.48"</i>	<i>3.42"</i>					
<i>13-015LA</i>	<i>2'</i>	<i>3.36"</i>	<i>3.42"</i>	<i>3.36"</i>					
<i>13-015LA</i>	<i>3'</i>	<i>3.48"</i>	<i>3.42"</i>	<i>3.42"</i>					
<i>13-015LA</i>	<i>4'</i>	<i>3.48"</i>	<i>3.42"</i>	<i>3.42"</i>					
<i>13-015LA</i>	<i>5'</i>	<i>3.48"</i>	<i>3.42"</i>	<i>3.42"</i>					
<i>13-015LA</i>	<i>6'</i>	<i>3.48"</i>	<i>3.42"</i>	<i>3.42"</i>					

Sketch/Identification



Ultrasonic Examination Report *Don Payne ANII 3/22/82*




Customer <i>LP&L</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/Zone <i>2/13</i>	Iso/Drawing No. <i>Zone 13 Rev. 2 F.C. 3</i>
Procedure <i>ISE-23 Rev. 0</i>	Exam Surface <i>O.D.</i>	Examiner/Level <i>David L. Johnson II</i>	VCR Supervisor <i>Don Payne</i>	Date <i>3-10-82</i>
Component/Piping System <i>Cold leg RCP 2B to St. Gen #2</i>	Pipe Size <i>36" 30"</i>	Weld Type <i>Built</i>	Cal. Block # <i>UT-10</i>	Couplant: <i>SONOTRAC</i> Type <i>46</i> Batch No. <i>8117</i>

Continuation Sheet Attached
 Yes No



Field Changes:
 Yes No
 If Yes, Number _____

	Transducer			Instrument				
	S/N	<i>48807</i>	<i>N/A</i>	<i>N/A</i>	Mfr.	<i>SONIC</i>	Model	<i>Mark I</i>
	Size	<i>1"</i>	<i>N/A</i>	<i>N/A</i>	S/N	<i>05303E</i>	RepRate	<i>11x</i>
	Frequency	<i>2.25 MHz</i>	<i>N/A</i>	<i>N/A</i>	Reject	<i>off</i>	Filter	<i>off</i>
	Beam Angle	<i>0°</i>	<i>N/A</i>	<i>N/A</i>	Damp	<i>MIN</i>	Coax	<i>12' BNC to BNC</i>

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks						
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°		
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out	
<i>1/4T</i>	<i>70%</i>	<i>2.0</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>13:50</i>	<i>15:40</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>
<i>1/2T</i>	<i>80%</i>	<i>4.0</i>															
<i>3/4T</i>	<i>40%</i>	<i>6.0</i>															
<i>1T</i>	<i>N/A</i>	<i>8.3</i>															



Additional Comments/Sketch



Unable to maintain back reflection
due to unparallel surfaces on weld#
13-013.



Ultrasonic Examination Report *Don Payne ANII 3/22/82*


Customer LP+L		Plant Waterford		Unit 3	Loop/Zone 2B/13	Iso/Drawing No. Zone 13 Rev. 2 F.C. 3	
Procedure ISI 2.3 Rev. 0		Exam Surface O.D.		Examiner/Level Mary Longenecker II		VCR Supervisor Don Payne	
Component/Piping System Cold leg RC Pump to S.G. #2		Pipe Size 36" 30"		Weld Type Butt		Cal. Block UT-6	
						Couplant: <small>Semitrace</small> Type 40 Batch No 8117	

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number _____

	Transducer			Instrument			
	S/N	0°	45°	60°	Mfr.	Sonic	Model
	Size	N/A	N/A	L19801	S/N	03704E	RepRate
	Frequency			1" Diam.	Reject	OFF	Filter
	Beam Angle			2.25 MHz	Damp	MIN.	Coax
				62°	Freq.	2 MHz	Video
							Normal

Calibration 0°			2 & 5 Scan					7 & 8 Scan					Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°	
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out
1/4 T			80%	2	1 3/8	1 3/8	1 7/8	80%	2	1 3/8	1 3/8	1 7/8	N/A	N/A	N/A	N/A	9:45	1:00
1/2 T			80%	4	3 1/8	2 13/16	3 1/8	80%	4	3 1/8	2 7/16	3 1/8						
3/4 T			52%	6	4 13/16	4 1/4	5 1/16	52%	6	4 13/16	4 1/4	5 1/16						
5/4 T			22%	10	N/A	N/A	N/A	22%	10	N/A	N/A	N/A						



Don Payne ANIZ 3/27/82

Ultrasonic Examination Report - Continuation Sheet Page of


Customer: LP#
 Procedure: 151.2.3 Rev. 0
 Component/Piping System: Cold leg - R.C. Pump to S.G. #2



Plant: Waterford
 Exam Surface: Mary Longmecker
 Examiner/Level: Mary Longmecker II

Unit: 3
 VCR Supervisor: Dennis J. Grier
 Pipe Size: 36" 30"
 Weld Type: Butt

Loop/Zone: 28/13
 VCR Supervisor: Dennis J. Grier
 Date: 3-12-82
 Cal. Block Compliant: Type & Batch: Ut. 6 Sonotrace 4048119

Weld No.	Base Metal Scan	Scan Direction				Inspection Limitations	Surface Condition			Examination Results		Remarks
		2	5	7 & 8	0		Base Metal	Weld	UT	Results		
										Visual	UT	
13-007LB	N/A	Yes	Yes	Yes	0	Clean	Ground	NI	Sat.			
13-009	↓	Part.	Part.	Part.		Clean	Ground	NI	Sat.			
13-013	↓	Part.	Part.	Part.		Clean	Ground	NI	Sat.			
13-015LA	↓	Yes	Part.	Yes		Clean	Ground	NI	Sat.			







The
Virginia Corp.
of Richmond

Date 3-12-82

Page 4 of 4

To: _____

Subject INSPECTION LIMITATIONS
ISO 13 R-2 F.C. 3

WELD NO 13-008 HAD INTERMITENT LOSS OF CONTACT WITH
THE SURFACE AS A RESULT OF WELD
GEOMETRY.

SCAN 2 LOSS OF APPROX. 55%

SCAN 5 LOSS OF APPROX. 10%

SCANS 7 & 8 LOSS OF APPROX. 10%

WELD NO 13-013 HAD INTERMITENT LOSS OF CONTACT WITH
THE SURFACE AS A RESULT OF WELD
GEOMETRY.

SCAN 2 LOSS OF APPROX. 10%

SCAN 5 LOSS OF APPROX. 55%

SCANS 7 & 8 LOSS OF APPROX. 10%


WELD NO 13-015LA HAD LOSS OF CONTACT WITH THE SURFACE
USING 1" DIA. 60° SHEAR WAVE BECAUSE
OF 2 GROUND AREA. THESE AREA'S WILL
BE COVERED WITH 1/2" DIA 60° SHEAR WAVE.

SCAN 5 WAS OBSTUCTED BY GROUND AREAS.

AREA 1 FROM DATUM IN 7 DIRECTION
46 1/2" TO 47 1/2" ON 5 SIDE FROM WELD
CENTERLINE 4" TO 6"

AREA 2 FROM DATUM IN 7 DIRECTION
51" TO 51 3/4" ON 5 SIDE FROM WELD
CENTERLINE 4 3/8 TO 5 1/2"

Signed Harry Longenecker



Don Payne ANII 3/22/82
Ultrasonic Data Sheet
 for
Thickness Measurement

Customer <i>LP&L</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/Zone <i>2/13</i>
Component/Piping System <i>R.C. Pump 2B to Steam Gen. #2</i>		Examiner/Level <i>David J. Fokem #</i>	Date <i>March 12, 1982</i>
Procedure <i>ISI 2.3 REV. 0</i>	Iso/Drawing No. <i>Zone 13 REV. 2563</i>	VCR Supervisor <i>Ronnie Johnson</i>	Continuation Sheet Attached [] Yes [X] No

Equipment

Instrument	Transducer		Calibration
Mfgr. <i>Sonic</i>	Mfgr. <i>KB-Aerotech</i>	Size <i>.50"</i>	Cal. Block <i>UT-6</i>
Model <i>Mark I</i>			Cal. Block <i>N/A</i>
S/N <i>01610E</i>	Freq. <i>2.25</i>		Range Cal. <i>7"</i>
Reject <i>OFF</i>			Calibration Checks
Damp. <i>Min.</i>	Serial No. <i>J02184</i>		
Freq. <i>2.0MHz</i>	Coax. Cable <i>17' BNC-BNC</i>		<i>In 7:50</i>
Rep. Rate <i>1K</i>			<i>Out 9:19</i>
Filter <i>OFF</i>	Gain <i>32dB</i>		
Video <i>Norm.</i>			
Couplant <i>Sonotrace 40 # 8117</i>			

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan
<i>13-0074A</i>	<i>1'</i>	<i>3.48"</i>	<i>3.42"</i>	<i>3.42"</i>	<i>13-008</i>	<i>10</i>	<i>3.06"</i>	<i>2.88"</i>	<i>3.54"</i>
<i>13-0074A</i>	<i>2'</i>	<i>3.42"</i>	<i>3.42"</i>	<i>3.42"</i>					
<i>13-0074A</i>	<i>3'</i>	<i>3.48"</i>	<i>3.42"</i>	<i>3.42"</i>					
<i>13-0074A</i>	<i>4'</i>	<i>3.54"</i>	<i>3.42"</i>	<i>3.42"</i>					
<i>13-0074A</i>	<i>5'</i>	<i>3.54"</i>	<i>3.42"</i>	<i>3.48"</i>					
<i>13-0074A</i>	<i>6'</i>	<i>3.54"</i>	<i>3.42"</i>	<i>3.42"</i>					
<i>13-0074A</i>	<i>7'</i>	<i>3.48"</i>	<i>3.42"</i>	<i>3.42"</i>					
<i>13-008</i>	<i>12</i>	<i>3.24"</i>	<i>2.88"</i>	<i>3.42"</i>					
<i>13-008</i>	<i>2</i>	<i>3.30"</i>	<i>2.88"</i>	<i>3.54"</i>					
<i>13-008</i>	<i>4</i>	<i>3.30"</i>	<i>2.88"</i>	<i>3.48"</i>					
<i>13-008</i>	<i>6</i>	<i>3.30"</i>	<i>2.88"</i>	<i>3.54"</i>					
<i>13-008</i>	<i>8</i>	<i>3.30"</i>	<i>2.88"</i>	<i>3.60"</i>					

Sketch/Identification



The
Virginia Corp.
of Richmond

Ultrasonic Examination Report *Don Payne ANII 2/2/82*




Customer LP+L	Plant Waterford	Unit 3	Loop/Zone 2/13	Iso/Drawing No. Zone 13 Rev. 2 F.C. 3
Procedure ISI-2.3 Rev. 0	Exam Surface O.D.	Examiner/Level David T. Finken II		VCR Supervisor Don Payne
Component/Piping System Cold leg-RCP2B to St. Generator #2		Pipe Size 36" 30"	Weld Type BUTT	Date 3-12-82
			Cal. Block # UT-6	Couplant: Type Songtrace Batch No. 817

Continuation Sheet Attached
 Yes No

Field Changes:
Yes No
If Yes, Number

Transducer	0°			45°			60°			Instrument			
	S/N	48807	N/A	N/A	Mfg.	Sonic	Model	Mark I	RepRate	1K	Filter	off	
	Size	1"	N/A	N/A	S/N	05703E	Coax	12' Box to Pwr	Video	NORM			
	Frequency	2.25MHz	N/A	N/A	Damp	Min.							
	Beam Angle	0°	N/A	N/A	Freq.	2.0MHz							

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
Y4T	65%	2.0	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	7:43	9:28	N/A	N/A	N/A	N/A
Y2T	80%	4.0														
Y4T	40%	6.0														
1T	N/A	8.3														
Ref. dB			34dB													



Additional Comments/Sketch



Don Payne ANZI 3/22/82





Ultrasonic Examination Report - Continuation Sheet Page 2 of 3


Customer <i>LP&L</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/ Zone <i>2/13</i>	Iso/Drawing No. <i>Zone 13 Rev. 2 F.C.3</i>
Procedure <i>15123 Rev.0</i>	Exam Surface <i>O.D.</i>	Examiner/Level <i>David L. Fokun II</i>		VCR Supervisor <i>Denis [Signature]</i>
Date <i>3-12-82</i>		Cal. Block Couplant: Type & Batch # <i>UT-6 Senotrace 40#8117</i>		
Component/Piping System <i>R.C. Pump 20 to Steam Gen. #2</i>		Pipe Size <i>30" 36" All</i>	Weld Type <i>Butt</i>	

Weld No.	Base Metal Scan	Scan Direction				Inspection Limitations	Surface Condition		Examination Results		Remarks
		2	5	7 & 8	0		Base Metal	Weld	UT	Visual	
<i>13-007</i>	<i>Par</i>	<i>NIA</i>	<i>NIA</i>	<i>NIA</i>	<i>Yes</i>	<i>See attached sheet</i>	<i>Smooth</i>	<i>Ground Flush</i>	<i>NI</i>	<i>Sat.</i>	<i>NIA</i>
<i>13-008</i>	<i>Par</i>	<i>L</i>	<i>L</i>	<i>L</i>	<i>Par</i>	<i>See attached sheet</i>	<i>Smooth</i>	<i>Ground</i>	<i>NI</i>	<i>Sat.</i>	<i>NIA</i>




*Unable to maintain back reflection
due to unparallel surfaces of weld
13-008.*





RED AREA INDICATES
NON-COVERAGE AREAS
WITH IN THE TEST
MATERIAL



GREEN AREA INDICATES
45° COVERAGE FROM
THE 2.5 SCANS OF
THE WELD ROOT AREA.

SWEEP BACK
FROM 45°
TO 33°



The
Virginia Corp.
of Richmond

Ultrasonic Examination Report *Don Payne ANI 3/22/82*




Customer <i>LP&L</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/Zone <i>2/13</i>	Iso/Drawing No. <i>Zone 13 R.2 F.C.3</i>
Procedure <i>ISI-23 R.O</i>	Exam Surface <i>O.D.</i>	Examiner/Level <i>Nary Longenscher II</i>	VCR Supervisor <i>Don Payne</i>	Date <i>3-19-82</i>
Component/Piping System <i>Cold leg-RC Pump 2B to S.G. #2</i>	Pipe Size <i>30" 30</i>	Weld Type <i>Butt</i>	Cal. Block <i>UT-6</i>	Couplant: <i>30% trace</i> Type <i>40</i> Batch No <i>8119</i>

Continuation Sheet Attached
 Yes No

Field Changes:
Yes No
If Yes, Number



Transducer	0°	45°	60°	Instrument			
S/N	N/A	N/A	607152	Mfr.	SONIC	Model	Mark 1
Size			.5"	S/N	05304E	RepRate	1K
Frequency			2.25	Reject	OFF	Filter	off
Beam Angle			60°	Damp	MIN.	Coax	6'
				Freq.	2.25	Video	Normal

Calibration 0°			2 & 5 Scan						7 & 8 Scan						Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°			
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out		
1/4 T	N/A	N/A	80%	2	1 1/2	1 1/4	1 1/8	80%	2	1 1/2	1 1/4	1 1/8	N/A	N/A	N/A	N/A	10:40	11:20		
1/2 T			32%	4	3 1/8	2 3/4	3 3/8	32%	4	3 1/8	2 3/4	3 3/8								
3/4 T			16%	6	4 5/8	3 5/8	5 3/8	16%	6	4 5/8	3 5/8	5 3/8								
5/4 T			7%	10	N/A	N/A	N/A	7%	10	N/A	N/A	N/A								
Ref. dB			48 db																	



Additional Comments/Sketch

1/2" USED FOR BETTER COVERAGE





The
Virginia Corp.
 of Richmond

Date 3-19-82

Page 4 of 4

To: _____


Subject REMARKS
ISO 13 R-2 F.C.-3

WELD NO 13-0156A EXAMINED GROUND AREA'S WITH
 $\frac{1}{2}$ " DIA 60° SHEAR WAVE THAT WOULD
 NOT PERMIT CONTACT WITH 1." DIA.
 60° SHEAR WAVE. 5 SCAN ONLY.

AREA 1 FROM DATUM IN 7 DIRECTION
 46½" TO 47½" ON 5 SIDE FROM WELD
 CENTERLINE 4" TO 6."

AREA 2 FROM DATUM IN 7 DIRECTION
 51" TO 51¾" ON 5 SIDE FROM WELD
 CENTERLINE 4¾" TO 5½"

Signed Gary Longenecker



Don Payne ANII 4/2/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer L P & L	Plant WATERFORD	Unit 3	Loop/Zone 2B/13
Component/Piping System Cold leg 1/2" #2 TO RCP 20	Examiner/Level Michael W Blew II	Date 3-25-82	
Procedure 151-2.5 REV 0	Iso/Drawing No. ZONE 13 REV. 3 FC. 3	VCR Supervisor Daniel Jensen	Continuation Sheet Attached <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No


Equipment

Instrument		Transducer		Calibration	
Mfgr. SONIC	Mfgr. AEROTECH	Size .50"	Cal. Block UT-4		
Model MARK I	Freq. 1 MHz		Cal. Block UT-6		
S/N 05303E	Serial No. M15838		Range Cal. 5"		
Reject OFF	Coax. Cable 12' BNC TO BNC		Calibration Checks		
Damp. 6	Gain 43 db		12:45 IN		
Freq. 1			2:45 CHECK		
Rep. Rate 3K			4:30 OUT		
Filter HIGH					
Video NORM					
Couplant SONOTRACE 40 1/4 B119					

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
13-001	12	3.40"	3.65"	3.45"	13-003LB	6"	3.50"	3.50"	3.55"
13-001	2	3.40"	3.35"	3.30"	13-003LB	12"	3.50"	3.40"	3.40"
13-001	4	3.35"	3.35"	3.30"	13-003LB	18"	3.50"	3.40"	3.45"
13-001	6	3.35"	3.30"	3.35"	13-003LB	24"	3.50"	3.45"	3.45"
13-001	8	3.35"	3.30"	3.35"	13-003LB	30"	3.50"	3.40"	3.50"
13-001	10	3.40"	3.40"	3.30"	13-003LB	36"	3.45"	3.40"	3.50"
13-002	12	3.50"	3.45"	3.00"	13-003LB	42"	3.45"	3.55"	3.55"
13-002	2	3.20"	3.30"	3.40"	13-003LB	48"	3.45"	3.50"	3.60"
13-002	4	3.40"	3.30"	2.90"	13-004LA	3"	3.55"	3.55"	3.50"
13-002	6	3.35"	3.35"	2.90"	13-004LA	6"	3.50"	3.55"	3.60"
13-002	8	3.40"	3.35"	2.90"	13-004LA	9"	3.50"	3.60"	3.60"
13-002	10	3.40"	3.30"	2.95"	13-004LA	12"	3.55"	3.55"	3.60"

Sketch/Identification




Ultrasonic Data Sheet
for *D. Paganini* #1/82
Thickness Measurement
Continuation Page 2 of 3

Customer <i>LP&L</i>	Plant <i>WATERFORD</i>	Unit <i>3</i>	Loop/Zone <i>2B/13</i>
Component/Piping System <i>Cold LEG 5/6 #2 RCP 2B</i>	Examiner/Level <i>Michael W. Allen II</i>	Date <i>3-25-82</i>	
Procedure <i>ISI-2.5 REV 0</i>	Iso/Drawing No. <i>ZONE 13 REV 2 FC-3</i>	VCR Supervisor <i>Harold Jensen</i>	

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
13-004LA	15"	3.60"	3.60"	3.60"	13-009LB	7'	2.85"	2.90"	2.90"
13-004LA	18"	3.50"	3.60"	3.60"	13-009LB	8'	2.90"	2.90"	2.85"
13-005	12	3.70"	3.55"	3.50"	13-010LA	1'	2.85"	2.80"	2.90"
13-005	2	3.55"	3.55"	3.55"	13-010LA	2'	2.95"	2.85"	2.90"
13-005	4	3.55"	3.55"	3.60"	13-010LA	3'	2.95"	2.85"	2.90"
13-005	6	3.55"	3.55"	3.55"	13-010LA	4'	2.90"	2.85"	2.85"
13-005	8	3.60"	3.60"	3.60"	13-010LA	5'	2.90"	2.85"	2.85"
13-005	10	3.65"	3.60"	3.55"	13-010LA	6'	2.90"	2.85"	2.85"
13-006LA	6"	3.40"	3.50"	3.50"	13-010LA	7'	2.90"	2.85"	2.85"
13-006LA	12"	3.45"	3.55"	3.50"	13-010LA	8'	2.90"	2.85"	2.85"
13-006LA	18"	3.45"	3.55"	3.55"	13-014LB	6"	3.45"	3.45"	3.55"
13-006LA	24"	3.50"	3.55"	3.50"	13-014LB	12"	3.40"	3.45"	3.60"
13-006LA	30"	3.45"	3.50"	3.50"	13-014LB	18"	3.50"	3.50"	3.60"
13-006LA	36"	3.50"	3.50"	3.55"	13-014LB	24"	3.40"	3.45"	3.65"
13-009LB	1'	2.90"	2.85"	2.90"	13-014LB	30"	3.40"	3.40"	3.60"
13-009LB	2'	2.95"	2.90"	2.85"	13-014LB	36"	3.40"	3.40"	3.60"
13-009LB	3'	2.90"	2.90"	2.90"	13-014LB	42"	3.40"	3.45"	3.55"
13-009LB	4'	2.90"	2.90"	2.90"	13-018	12	3.30"	3.00"	3.65"
13-009LB	5'	2.90"	2.90"	2.85"	13-018	2	3.30"	3.40"	3.60"
13-009LB	6'	2.90"	2.90"	2.85"	13-018	4	3.20"	2.90"	3.60"

Sketch/Identification



Ultrasonic Examination Report *Don Payne ANII 4/2/82*




Customer LP FL		Plant Waterford		Unit 3		Loop/Zone 2B/13		Iso/Drawing No. Zone 13 Rev 2 FC-3	
Procedure ISI-23 Rev 0		Exam Surface OD		Examiner/Level CRS [Signature] (Int II)		VGR Supervisor [Signature]		Date 3-27-82	
Component/Piping System Cold Leg - RCP 2A to Steam Gen. #2				Pipe Size 30"		Weld Type Butt		Cal: Block UT-6	
						Couplant: Sonotrace Type 40		Batch No. 8119	

Continuation Sheet Attached
 Yes No



Field Changes:
 Yes No
 If Yes, Number

	Transducer			Instrument				
	S/N	0°	45°	60°	Mfr.	Serial	Model	FTS Mark I
	Size	NA	LA134	NA	S/N	016/DE	RepRate	1K
	Frequency		1.0"		Reject	off	Filter	off
Beam Angle	2.25 MHz			Damp	off	Coax	12'	
	44°			Freq.	2 MHz	Video	D.F.	

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
1/4 T	NA	NA	65%	2	5/8	13/32 1/8	65%	2	5/8	13/32 1/8	NA	NA	0800	1140	NA	NA
1/2 T			70%	4.05	1 2/32	1 7/16 2	70%	4.05	1 2/32	1 7/16 2			1315	1555		
3/4 T			80%	6	2 5/8	2 7/16 2 25/32	80%	6	2 5/8	2 7/16 2 25/32						
5/4 T			50%	10			50%	10								
Ref. dB	✓	✓	55 dB				55 dB				✓	✓			✓	✓



Additional Comments/Sketch



ELBOW



COLLAR

NOZZLE

RED SHADED AREA SHOWS AREA NOT COVERED WITH SCAN 5 ON WELD 13-018 AND SCAN 2 ON WELD 13-002, USING A 1" DIA TRANSDUCER


45°

NOTE: TYPICAL COLD LEG TO STEAM GENERATOR FIT-UP SHOWN. EXACT DIMENSIONS MAY DIFFER.



RED SHADED AREA SHOWS AREA
NOT COVERED BY 45° ANGLE BEAM
EXAM. (SCAN'S 215)
WELD NO. 13-001.

NOTE: TYPICAL NOZZEL TO
ELBOW FIT-UP ON STEAM
GENERATORS SHOWN. EXACT
DIMENSIONS MAY DIFFER



Date _____

Page 3 of 6

To: _____

Subject LOOP 2 B / ZONE 13
LIMITATIONS


WELD 13-001 PARTIAL 2 AND 5 SCAN DUE TO GEOMETRY.
SEE PAGE 6.

WELD 13-002 PARTIAL 2 AND 5 SCAN DUE TO GEOMETRY
SEE PAGES 4 AND 5

WELD 13-018 PARTIAL 2 AND 5 SCAN DUE TO GEOMETRY.
SEE PAGES 4 AND 5

WELDS 13-019 LB AND 13-020 LA PARTIAL 2 AND 5 SCAN
DUE TO GEOMETRY. SEE PAGES 4 AND 6

Signed CR [Signature]



Date 3-29-82

Page 3 of 4



To: _____

Subject ZONE 13
INSPECTION
LIMITATIONS

WELDS 13-001, 13-002, 13-018, 13-019 LB, AND
13-020-LA HAD PARTIAL 2 AND 5 SCAN COVERAGE
DUE TO O.D. GEOMETRY.

See Page 4 of 4 for additional partial information.
Daniel Jensen


Signed CP Stultz



RED SHADED AREAS SHOW AREAS NOT COVERED WITH THE 2 SCAN ON WELD 13-002 AND THE 5 SCAN ON WELD 13-018, USING A 1/2" MINI. TRANSDUCER. (45°)

NOTE: TYPICAL COLD LEG TO STEAM GENERATOR FIT-UP SHOWN. EXACT DIMENSIONS MAY DIFFER.

RJ



Ultrasonic Examination Report *Don Payne ANIZ 4/2/82*

Customer LP AND L.		Plant WATERFORD		Unit 3	Loop/Zone 2B/13	Iso/Drawing No. ZONE 13, REV 2, F.C. 3	
Procedure ISI 2.3, REVO		Exam Surface O. D.		Examiner/Level CR Staub II		VCR Supervisor Daniel Jones	
Component/Piping System COLD LEG - RCP 2B STEAM GEN #2		Pipe Size 36" 30"		Weld Type BUTT		Date 3-29-82	
Cal: Block		Couplant: SONOTRACE		UT-6		Type 40 Batch No 8119	




Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number

Transducer S/N Size Frequency Beam Angle	0°	45°	60°	Instrument			
	NA	L19134	NA	Mfer.	SONIC	Model	ETS MARK I
		1"		S/N	01610E	RepRate	1K
		2.25MHZ		Reject	OFF	Filter	Hi
		45°		Damp	MIN	Coax	12' BNC
				Freq.	2	Video	NORM

Calibration 0°			2 & 5 Scan				7 & 8 Scan			
Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:	
					Scribe Line	50% DAC			Scribe Line	50% DAC
1/4 T	NA	NA	80	2.0	5/8	7/16 1 3/32	80	2.0	5/8	7/16 1 3/32
1/2 T			68	4.0	1 1/16	1 3/8 1 3/8	68	4.0	1 1/16	1 3/8 1 3/8
3/4 T			80	6.0	2 5/8	2 1/2 2 9/16	80	6.0	2 5/8	2 1/2 2 9/16
5/4 T			65	10.0			65	10.0		

Calibration Checks					
0°		45°		60°	
In	Out	In	Out	In	Out
NA	NA	846	1038	NA	NA



Additional Comments/Sketch



The
Virginia Corp.
of Richmond

Ultrasonic Examination Report *Don Payne ANZI 4/9/82*




Customer LP 3L		Plant WATERFORD		Unit 3		Loop/Zone 2B/13		Iso/Drawing No. ZONE 13, REV. 2, FC-3	
Procedure 151-23 REV. 0		Exam Surface OD		Examiner/Level BURLINGAME II		VCR Supervisor <i>Don Payne</i>		Date 3-30-82	
Component/Piping System REACTOR COOLANT				Pipe Size 30.10		Weld Type BUTT		Cal: Block UT-6 3.5"	
						Couplant: SCOUTRACE		Batch No. 819	

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number

	Transducer			Instrument		
	S/N	0°	45°	Mfer.	SONIC	Model
	Size	N/A	N/A	S/N	05301F	RepRate
	Frequency			Reject	OFF	Filter
	Beam Angle	60°	60°	Damp	MIN	Coax
				Freq.	3.25 MHz	Video
						NORM

Calibration 0°			2 & 5 Scan						7 & 8 Scan						Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°			
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out		
1/4			80%	2	1 5/8	1 1/4	1 3/4	80%	2	1 5/8	1 1/4	1 3/4						1310	1700	
1/2			68%	4	3 1/32	3 1/2	3 3/4	68%	4	3 1/32	3 1/2	3 3/4								
3/4			55%	6	4 3/4	4 1/2	5 1/2	55%	6	4 3/4	4 1/2	5 1/2								
5/4			10%	10				10%	10											
ref. JB	↓	↓	74dBG						74dBG						↓	↓	↓	↓		



Additional Comments/Sketch



To: _____

Subject ZONE 13 INSPECTION
LIMITATIONS


13-001 (SEE PAGE) THERE WAS NOT ENOUGH SURFACE AREA TO PERMIT THE BEAM TO CONTACT THE ROOT AREA OF THE WELD. ONLY THE UPPER HALF OF THE WELD AND I.A.Z. WAS EXAMINED. THE LOWER PORTION OF THE WELD WAS NOT EXAMINED. ~~THE~~ ~~IS~~ ~~TO~~ OBTAIN A ROOT AREA EXAMINATION; DIFFERANT EQUIPMENT AND PROCEDURES WILL BE REQUIRED.

13-002 (SEE PAGE) PARTIAL EXAMINATION DUE TO CD SURFACE GEOMETRY. THE ROOT AREA WAS NOT SCANNED WITH SCAN 2, A SMALL PERCENTAGE OF THE UPPER PORTION WAS LIMITED DURING SCAN 5. A SUPPLEMENTAL EXAMINATION WAS PERFORMED WITH A MINI 1/2" TRANSDUCER AND WEDGE IN THE 2 SCAN DIRECTION. THIS INCREASED THE VOLUME OF THE AREA TESTED; BUT THE ROOT AREA WAS STILL RESTRICTED.

13-005 A SMALL PORTION OF THE EXAM AREA WAS NOT EXAMINED DUE TO SOME MINOR CD SURFACE MISMATCH. IT IS FELT THAT A GOOD ROOT AREA EXAMINATION WAS PERFORMED.

13-018 (SEE PAGE) PARTIAL EXAMINATION DUE TO CD SURFACE GEOMETRY. THE ROOT AREA WAS NOT SCANNED WITH SCAN 5, A SMALL PERCENTAGE OF THE UPPER PORTION WAS LIMITED DURING SCAN 2. A SUPPLEMENTAL EXAMINATION WAS PERFORMED WITH A MINI 1/2" TRANSDUCER AND WEDGE IN THE SCAN 2 DIRECTION. THIS INCREASED THE VOLUME OF AREA TESTED, BUT THE ROOT AREA WAS STILL RESTRICTED.

Signed _____



Date _____

Page 4 of 9

To: _____

Subject EXAMINATION
LIMITATIONS

13-019 LB AND 13-020 LA PARTIAL EXAMINATION IN
THE 2 3/5 SCAN DIRECTIONS DUE TO O.D.
SURFACE GEOMETRY. APPROX. 10% OF THE
ROOT AREA WAS MISSED. NO 7/8 SCANS
COULD BE PERFORMED DUE TO THE O.D.
SURFACE GEOMETRY. A SUPPLEMENTAL
EXAMINATION WAS PERFORMED USING
A 1/2" TRANSDUCER AND WEDGE, THE
VOLUME OF WELD AND WELD AREA
EXAMINED WAS INCREASED BUT A MAJOR
PORTION OF THE ROOT AREA WAS MISSED.
APPROX. 60%

Signed _____



The Virginia Corp.
of Richmond

Don Payne AN 4/2/82

Ultrasonic Examination Report

PAGE 5 of 7




Customer LP 3 L	Plant WATERFORD	Unit 3	Loop/Zone 2B/13	Isd/Drawing No. ZONE 13, REV. 2, FC-3
Procedure ISI 2.3 REV. 0	Exam Surface OD	Examiner/Level BURLINGAME II	VCR Supervisor Daniel J. Brown	Date 3-30-82
Component/Piping System REACTOR COOLANT	Pipe Size 30" 15	Weld Type BOTT	Cal: Block UT-6 35"	Couplant: SONOTRACE

Continuation Sheet Attached
 Yes No

Field Changes:
Yes No
If Yes, Number

Transducer	0°	45°	60°	Instrument			
S/N	N/A	N/A	F18164	Mfr.	SONIC	Model	FIS-4K1
Size			1/2"	S/N	05303E	Reprate	1000
Frequency			2.25m	Reject	OFF	Filter	OFF
Beam Angle	∇	∇	60°	Damp	MIN.	Coax	6'
				Freq.	2.25 MHz	Video	NORM


Calibration 0°			2 & 5 Scan						7 & 8 Scan						Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°					
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out				
1/4T			80%	2	1 5/32	1 3/4	80%	2	1 5/32	1 3/4	N/A	N/A	N/A	N/A	1315	1705				
1/2T			30%	4	3 1/16	2 3/4	30%	4	3 1/16	2 3/4										
3/4T			15%	6	4 3/8	2 3/4	15%	6	4 3/8	2 3/4										
5/4T			4%	10			4%	10												
Ref. dB	∇	∇	43dbG			43dbG			∇	∇	∇	∇	∇	∇	∇	∇				



Additional Comments/Sketch
 1/2" XDCER USED BECAUSE OF O.D. GEOM. AS PER ATTACHMENT DRAWING.
 SCANS LISTED AS N.A. WERE NOT PERFORMED BECAUSE OF O.D. GEOM.


[Signature]


STEAM GENERATOR
NOZZLE



NOTE: TYPICAL COLD LEG TO
STEAM GENERATOR FIT-UP
SHOWN. EXACT DIMENSIONS
MAY DIFFER.

13-005





Dan Payne ANEI 4/7/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer LPEL	Plant Waterford	Unit 3	Loop/Zone 2B/13
Component/Piping System Reactor Coolant	Examiner/Level BURLINGAME II	Date 3-31-82	
Procedure ISI-2.5 Rev 0	Iso/Drawing No. 13 Rev 2 FC-3	VCR Supervisor Daniel Jones	Continuation Sheet Attached [] Yes [X] No


Equipment

Instrument		Transducer		Calibration
Mfgr. Sonic	Mfgr. Panametrics	Size .5"	Cal. Block	
Model FTS MARK 1	Freq. 2.25 MHz		Cal. Block UT-6	
S/N 780836	Serial No. 44651		Range Cal. 3.5" - 8" DiJ	
Reject Min	Coax. Cable 6' twin Coax		Calibration Checks	
Damp. Min	Gain 50 db		0.500	
Freq. 2 MHz			1.040	
Rep. Rate 1K				
Filter off				
Video Norm				
Couplant Sonotrace 40 Batch 8119				

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
13-011	12	3.106"	2.844"	NA					
"	2	3.15"	2.975"						
"	4	3.50"	2.931"						
"	6	3.325"	2.844"						
"	8	3.412"	2.844"						
"	10	3.281"	2.844"						

Sketch/Identification



Ultrasonic Examination Report




Customer LP+L	Plant Waterford	Unit 3	Loop/Zone 2 / 13	Isa/Drawing No. Zone 13 R.3 F.C. 209
Procedure IS 2.3 R.O	Exam Surface O.D.	Examiner/Level <i>Abdulqader II</i>	VCR Supervisor <i>Daniel Goman</i>	Date 3-31-82
Component/Piping System Cold leg-RC Pump AB to S.6#2		Pipe Size 36"	Weld Type Butt	Cal. Block UT-6
		Couplant: Sandtrace		Batch No. 8119

Continuation Sheet Attached
 Yes No


Field Changes:
 Yes No
 If Yes, Number

Transducer	0°	45°	60°	Instrument			
	S/N 44651			Mfr. SONIC	Model	Mark I	
	Size .5"			S/N 780836	RepRate	1K	
	Frequency 2.25 MHz			Reject OFF	Filter OFF		
Beam Angle 0°				Damp MINIMUM	Coax 6'		
				Freq. 2.25	Video Normal		

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
1/4 T	80%	1.8	NA	NA	NA	NA	NA	NA	NA	NA	8:00	10:40				
1/2 T	20%	4														
3/4 T	12%	5.9														
2 T	80%	8														
	-8dB															
Ref. dB	50 dB															



Additional Comments/Sketch



Ultrasonic Examination Report

Customer LP+L	Plant Waterford	Unit 3	Loop/Zone 2/13	Isd/Drawing No. ZONE 13 R2 F.C. 2300
Procedure 131 2.3 R0	Exam Surface O.D.	Examiner/Level <i>R. Burlingame</i>	VCR Supervisor Daniel Jena	Date 3-31-82
Component/Piping System Cold leg Reactor Coolant Pump 20	Pipe Size 36"	Weld Type Butt	Cal: Block UT-6	Couplant: Type Sonotrace Batch No 8119

Continuation Sheet Attached
 Yes No




Field Changes:
 Yes No
 If Yes, Number

Transducer	0°	45°	60°
S/N		F18164	
Size		.5"	
Frequency		2.25 MHz	
Beam Angle		44°	

Instrument			
Mfer.	SONIC	Model	Mark I
S/N	01610E	RepRate	1K
Reject	OFF	Filter	OFF
Damp	MIN.	Coax	6'
Freq.	2.25	Video	Normal

Calibration 0°			2 & 5 Scan					7 & 8 Scan				
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:		
					Scribe Line	50% DAC				Scribe Line	50% DAC	
1/4 T	N/A		80%	2	7/8	2 3/32	3 1/32	80%	2	7/8	2 3/32	3 1/32
1/2 T			50%	4	1 3/32	1 3/32	2	50%	4	1 3/32	1 3/32	2
3/4 T			26%	6	2 1/8	2 1/8	2 1/8	26%	6	2 1/8	2 1/8	2 1/8
5/4 T			10%	10	N/A	N/A	N/A	10%	10	N/A	N/A	N/A


Calibration Checks					
0°		45°		60°	
In	Out	In	Out	In	Out
		8:05	10:45		



Additional Comments/Sketch

M.R. Martin, ASES 3-28-83

Ultrasonic Examination Report Page 5 of 7






Customer LP & L	Plant Waterford	Unit 3	Loop/Zone 2/3	Iso/Drawing No. Zone 13 R2 FL3
Procedure 151-2.3 RO	Exam Surface OD	Examiner/Level P. Bunting II	VCR Supervisor Daniel Jensen	Date 3-31-82
Component/Piping System Cold Leg R.C.P 2B To SG #2	Pipe Size 36"	Weld Type Butt	Cal. Block UT-6 3.5"	Couplant: Sonotrace Type 40 Batch No. 8119

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number


Transducer	0°	45°	60°	Instrument			
	S/N	N/A	N/A	F1816A	Mfer. Sonic	Model	Mark I
Size			5"	S/N	01610E	RepRate	1K
Frequency			2.25MHz	Reject	OFF	Filter	OFF
Beam Angle			60°	Damp	Min	Coax	6°

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
1/4T	N/A	N/A	80%	2.0	1 7/32	1 9/32	80%	2.0	1 7/32	1 9/32	N/A	N/A	N/A	N/A	2:30	4:00
1/2T			30%	4.0	3.0	2 1/32	3 1/2	30%	4.0	3.0	2 1/32	3 1/2				
3/4T			15%	6.0	4 21/32	4 3/5 1/4	15%	6.0	4 21/32	4 3/5 1/4						
5/4T			4%	10.0	N/A	N/A	4%	10.0	N/A	N/A						
Ref. dB			43db				43db									



Additional Comments/Sketch

N/A



Date _____


Page 7 of 7

To: _____

Subject Inspection Limitations

13-C11 Base Metal & 0° Scans, The Weld is a Branch
connection Weld Have About A 3" Radius,
Contact Was Difficult To maintain On The Weld & Only
The Base Metal On The 36" Pipe Section Was
Examined. No 2 Scan Was Performed Because Because
The Sound Beam Would Be Directed Away From The
Root Area Scans 5, 7 & 8 Were Restricted By The
Radius of The Sound Beam Did Pass Through The
Root Area of The Weld!

Signed _____



Ultrasonic Examination Report

Customer: **LPfL**
 Plant: **WATERFORD**
 Unit: **3**
 Procedure: **TSI-2.3 REV 0 FC1**
 Exam Surface: **O.D.**
 Component/Piping System: **REACTOR COOLANT**

Examiner/Level: **BURLINGAME**
 Date: **5-5-82**
 Pipe Size: **36" ID**
 Butt Type: **BUTT**

Loop/Zone: **2B 13 ZONE 13, REL. 2**
 VCR Supervisor: **Daniel Stone**
 Cal. Block Couplant: **Sonotrace**
 Type: **40**
 Batch No: **8119**

Transducer: **30°**
 S/N: **J22935**
 Size: **1/2"**
 Frequency: **2.25 MHz**
 Beam Amp: **30°**

Instrument: **Sonic**
 Model: **01610E**
 RepRate: **1000**
 Filter: **Hi**
 Coax: **12'**
 Video: **Noem**

Calibration: **0°**
 Ref. dB: **NA**
 Sweep: **NA**

Calibration: **0°**
 Ref. dB: **NA**
 Sweep: **NA**





Calibration: **0°**
 Ref. dB: **NA**
 Sweep: **NA**

Calibration	30°	45°	60°
In	0730	1115	NA
Out	NA	NA	NA
In	NA	NA	NA
Out	NA	NA	NA

Calibration	30°	45°	60°
Sound Entry Point To:	50% DAC	50% DAC	50% DAC
Sweep	2.0	4.0	6.0
Signal Amp.	80%	40%	20%
Scribe Line	1 1/32	1 1/16	1 1/8

Calibration	30°	45°	60°
Sound Entry Point To:	50% DAC	50% DAC	50% DAC
Sweep	2.0	4.0	6.0
Signal Amp.	80%	40%	20%
Scribe Line	1 1/32	1 1/16	1 1/8

Calibration	30°	45°	60°
Sound Entry Point To:	50% DAC	50% DAC	50% DAC
Sweep	2.0	4.0	6.0
Signal Amp.	80%	40%	20%
Scribe Line	1 1/32	1 1/16	1 1/8



Additional Comments/Sketch



To: _____

Subject Examination
Limitations

13-001 Scan 2 was not performed because coverage of the root area was obtained with the 45° and 60° angles. Scan 5 was restricted by the O.D. slope of the nozzle. For 360°. Allowing for beam spread, root area coverage was obtained. Scans 7 & 8 were also restricted by the O.D. slope of the nozzle. Good root area coverage was obtained with the 7 & 8 scans.

13-007² Scan 5 was not performed because coverage of the root area was obtained with the 45° and 60° angles. Scans 7 & 8 were restricted by gross O.D. mismatch. Allowing for beam spread, root area coverage was obtained with the 30° angle.

13-018 Scan 2 was not performed because coverage of the root area was obtained with the 45° and 60° angles. Scans 5 & 7 & 8 were restricted by gross O.D. mismatch. Allowing for beam spread, root area coverage was obtained with the 30° angle.

13-019LB & 13-020LA are short (approx. 2") seams. All scans were restricted by gross O.D. mismatch. The 30° angle in conjunction with the 45° and 60° angles, did give adequate coverage of the root area.

Signed _____



The
Virginia Corp.
of Richmond

Ultrasonic Examination Report




D. Payne ANII 5/26/82

Customer LP+L		Plant WATERFORD	Unit 3	Loop/Zone 2 13	Iso/Drawing No. ZONE 13 REV-2 F.C. 2 3
Procedure ISI 2.3 REV-0 F.C. 2	Exam Surface O.D.	Examiner/Level <i>Ray L. Langeracker II</i>		VCR Supervisor <i>Daniel Jones</i>	Date 5-18-82
Component/Piping System COLD LEG - RCP 2B to STEAM GEN 2		Pipe Size 36"	Weld Type BUTT	Cal. Block UT-6	Couplant: SONOTRACE Type 40 Batch: No. 8119

Continuation Sheet Attached
 Yes No

Field Changes: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes, Number 6L FC + 2	Transducer	30°	45°	60°	Instrument			
	S/N	J22935	NA	NA	Mfr.	SONIC	Model	MARK I
	Size	.5"			S/N	01610F	RepRate	1K
	Frequency	2.25MHZ			Reject	OFF	Filter	H1
Beam Angle	30°			Damp	MIN	Coax	12'	
				Freq.	2	Video	NORM	

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks						
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		30°		45°		60°		
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out	
1/4 T	NA	NA	80%	2.0	1/2	1 1/32 1 1/32	80%	2.0	1/2	1 1/32 1 1/32	2:40	5:00	NA	NA	NA	NA	
1/2 T			46%	4.0	1 1/32	2 1/32 1 1/32	46%	4.0	1 1/32	2 1/32 1 1/32							
3/4 T			26%	6.0	1 1/32	1 1/32 1 1/32	26%	6.0	1 1/32	1 1/32 1 1/32							
5/4 T			16%	10.0	NA	NA NA	16%	10.0	NA	NA NA							
Ref. dB			62 DB				62 DB										



Additional Comments/Sketch



The
Virginia Corp.
of Richmond

Ultrasonic Examination Report *D. Payne ANII 5/26/82*




Customer LP&L	Plant WATERFORD	Unit 3	Loop/Zone 2B-13	Iso/Drawing No. ZONE 13, REV. 2, FC+3	<i>WRM</i>
Procedure <i>WRM</i> 131 R.3, REV. 0, FC+2	Exam Surface OD	Examiner/Level BURLINGAME II	VCR Supervisor <i>Donald J. Jones</i>	Date 5-18-82	
Component/Piping System REACTOR COOLANT PIPE	Pipe Size 30" ID	Weld Type BUTT	Cal. Block # UT-6, 3.5"	Couplant: SONOTRACE	Type 40 Batch No 819

Continuation Sheet Attached
 Yes No

Field Changes:
Yes No
If Yes, Number **FC+2**

Transducer	30°	45°	60°	Instrument			
S/N	L19134	N.A.	N.A.	Mfr.	SONIC	Model	FTS-MKI
Size	1.0"			S/N	780836	RepRate	1000
Frequency	2.25m			Reject	OFF	Filter	OFF
Beam Angle	30°			Damp	MIN.	Coax	1R'
				Freq.	2. MHz.	Video	NORM

Calibration 0°			2 & 5 Scan			7 & 8 Scan			Calibration Checks									
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			30°		45°		60°	
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out
1/4T	NA	NA	80%	2	1 3/32	1 1/32	5/8	80%	2	1 3/32	1 1/32	5/8	1240	1600	NA	NA	NA	NA
1/2T			70%	4	1 1/16	7/8	1 1/2	70%	4	1 1/16	7/8	1 1/2						
3/4T			65%	6	1 7/16	1 5/4	1 1/2	65%	6	1 7/16	1 5/16	1 1/2						
5/4T			40%	10	NA	NA	NA	40%	10	NA	NA	NA						
Ref. dB			70 db G					70 db G										



Additional Comments/Sketch



The Virginia Corp.
of Richmond

Ultrasonic Examination Report - Continuation Sheet Page of

D. Royal AVEZ 5/26/82

Customer: LP3L Plant: WATERFORD Unit: 3 Loop/Zone: 2B 13 TAC/Bracing: 160. MKM
 Procedure: MKM ASME Exam Surface Examiner/Level: BURLINGAME II Date: 5-18-82
 151-2.3, REV. 0 FC-7 0D Pipe Size: 30" ID Weld Type: BUTT
 Component/Piping System: REACTOR COOLANT PIPE 30" ID Cat. Block Compliance: Type A Batch
 UT-6, 3.5" SONOTRAPE 49 57 B119

Weld No.	Base Metal Scan	Scan Direction				Inspection Limitations	Surface Condition		Examination Results		Remarks
		2	5	7 & 8	0		Base Metal	Weld	UT	Visual	
13-0034B	NA	YES	YES	NA	NA		CLEAN	GROUND	NI	SAT	
13-0044A		YES	YES	NA	NA		CLEAN	GROUND	NI	SAT	
13-005		NA	NA	PAR		O.D. MISMATCH	LIGHT RUST	GROUND	NI	SAT	
13-0064A		YES	YES	NA	NA		CLEAN	GROUND	NI	SAT	
13-0074B		YES	YES	NA	NA		CLEAN	GROUND	NI	SAT	
13-008		NA	NA	PAR		O.D. MISMATCH	CLEAN	GROUND	NI	SAT	
13-0094B		YES	YES	NA	NA		CLEAN	GROUND	NI	SAT	
13-0104A		YES	YES	NA	NA		CLEAN	GROUND	NI	SAT	
13-013		NA	NA	PAR		O.D. MISMATCH	CLEAN	GROUND	NI	SAT	
13-0144B		YES	YES	NA	NA		CLEAN	GROUND	NI	SAT	
13-0154A		YES	YES	NA	NA		CLEAN	GROUND	NI	SAT	



The

Virginia Corp.
of Richmond

Page _____ of _____


To: _____

Subject EXAMINATION
LIMITATIONS
ZONE 13, REV. 2, EC-1

SCAN DIRECTIONS THAT ARE LISTED AS "N.A." WERE NOT REQUIRED BECAUSE ADEQUATE COVERAGE WAS OBTAINED WITH THE 45° AND 60° ANGLES.

13-005, 13-008, 13-013 WERE RESTRICTED BY O.D. MISMATCH BETWEEN MATTING ELBOWS OR ELBOW TO PIPE FIT UP. SCANS 2 AND 5 WERE NOT REQUIRED. GOOD ROOT COVERAGE WAS OBTAINED WITH THE 30° 7/8 SCANS.

Signed _____



D. Payne ANIZ 6/2/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer LP3L	Plant WATERFORD	Unit 3	Loop/Zone 2 13
Component/Piping System REACTOR COOLANT	Examiner/Level BURLINGAME II	Date 5-25-82	
Procedure 151-2.5, REV. 00	Iso/Drawing No. ZONE 13, REV. 2	VCR Supervisor Daniel Jensen	Continuation Sheet Attached <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
FC-3 Equipment			

Instrument		Transducer		Calibration
Mfgr. SONIC	Mfgr. AEROTECH	Size 1.0"	Cal. Block UT-15	
Model FTS-MK 1	Freq. 1.0 MHz		Cal. Block	
S/N 7A0876	Serial No. 219814		Range Cal. 3/4" = 8 DIV.	
Reject OFF	Coax. Cable 12'		Calibration Checks	
Damp. MIN	Gain 68 db G		0750	
Freq. 1.0 MHz			1135	
Rep. Rate 1000				
Filter OFF				
Video NORMAL				
Couplant SONO TRACE 40				

8124
 Examination Results


Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
A-017	12	3.32	3.20	4.06	13-016	12	3.43	3.51	3.20
	2	3.32	3.16	4.06		2	3.43	3.51	3.16
	4	3.35	3.20	4.06		4	3.35	3.51	3.20
	6	3.32	3.28	4.06		6	3.43	3.43	3.28
	8	3.32	3.28	4.06		8	3.43	3.51	3.28
	10	3.32	3.20	4.06		10	3.43	3.51	3.20

Sketch/Identification

D. Payne ANEE 9/2/82

Ultrasonic Examination Report

2 of 7






Customer LP+L	Plant Waterford	Unit # 3	Loop/Zone 2 / 13	Iso/Drawing No. Zone 13 Rev. 2 EC. 3
Procedure * 1 B ISI-2.8 Rev. 1	Exam Surface 00	Examiner/Level BURLINE ANE II	VCR Supervisor Daniel J. Jones	Date 5-25-82
Component/Piping System Reactor Coolant	Pipe Size 30" 3/8	Weld Type Butt	Block UT-15	Couplant: Type SONO 50 Batch No 8124

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 IF Yes, Number **FL. 1**

Transducer	0°	45°	60°	Instrument			
	S/N L19814	NA	NA	Mfr. SONIC	Model TRACK I	RepRate 1K	
Size 1"				S/N 780836	Filter off	Coax 6'	
Frequency 1MHz				Damp Min.	Video Norm		
Beam Angle 0°				Freq. 1MHz			

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
1/4 T	80%	1.8	NA	NA	NA		NA	NA	NA		0805	1050	NA	NA	NA	NA
1/2 T	40%	3.8									1250	1635				
3/4 T	10%	5.8														
Back	35%	8.0														
Ref. dB	68 dB		NA				NA									



Additional Comments/Sketch
 * SEE NCR #024 OF ERRATA



Ultrasonic Examination Report

R. Payne ANEE 12/82


Customer LP-LL		Plant WATER FORD		Unit 3	Loop/Zone 2 / 13	Iso/Drawing No. Zone 13 Rev. 2, FC-3	
Procedure 151-28 Rev. FC-1		Exam Surface OD	Examiner/Level BURLINGAME		VCR Supervisor Donna Jones		Date 5-25-82
Component/Piping System REACTOR COOLANT			Pipe Size 30" ID	Weld Type BUTT	Cal. Block UT-15 3/8	Couplant: Sonotrac Type 40 Batch No. 824	

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number **FC-1**

Transducer	2 3/5 (C.S.)	2 3/5 (SS)	7 3/8	Instrument			
S/N	T8468	T3468	V3035	Mfer.	Sonic	Model	FTS MKI
Size	1.0"	1.0"	1.0"	S/N	01610E	RepRate	1000
Frequency	1MHz	1MHz	WB	Reject	3	Filter	OFF
Beam Angle	45°L	45°L	45°L	Damp	4.5	Coax	6'
				Freq.	1MHz/WB	Video	Normal

2 3/5 SCAN (C.S.)			2 & 5 Scan (SS)			7 & 8 Scan			Calibration Checks									
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°	
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out
1/4 T	75%	2	80%	2	NA	NA	NA	80%	2	NA	NA	NA	NA	NA	0800	1045	NA	NA
1/2 T	80%	4	40%	4				40%	4						1245	1630		
3/4 T	82%	6	20%	6				25%	6									



Additional Comments/Sketch

- * The Shape of the DAC curve is due to the ratio of Carbon steel metal path to the stainless steel metal path (or Inconel)
- Scanning sensitivity was 10 db Above the reference Sens.
- Separate transducers were used For axial + Circ. scans.



The
Virginia Corp.
of Richmond

Date _____

Page 6 of 7

To: _____

Subject EXAMINATION
LIMITATIONS

ZONE 13 REV. 2 FC-3

13-017 ALL SCANS WERE RESTRICTED BY O.D. MISMATCH BY THE PUMP TO SAFE END WELD AND SAFE END TO PIPE WELD. SCAN 5 WAS ALSO RESTRICTED BY A 1" LINE COMING OFF OF THE PUMP NOZZLE.

GOOD ROOT AREA COVERAGE WAS OBTAINED WITH THE 2 AND 5 DIRECTION SCANS.


SCANS 7 & 8 WERE LIMITED BY ABOUT 15% FOR THE COVERAGE AREA.

13-016 (DM WELD) ALL SCANS WERE RESTRICTED BY O.D. MISMATCH BY THE PIPE TO SAFE END WELD AND THE SAFE END TO PUMP WELD.

GOOD ROOT AREA COVERAGE WAS OBTAINED WITH THE 2 AND 5 DIRECTION SCANS.

SCANS 7 & 8 WERE LIMITED BY ABOUT 15% FOR THE COVERAGE AREA.

5-11-83



TYR. PUMP TO SAFE END TO PIPE CONFIGURATION




FIG. 1



D. Payne ANZI 7/19/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer <i>L.P. & L.</i>	Plant <i>Waterford</i>	Unit # <i>3</i>	Loop/Zone <i>2B / 13</i>
Component/Piping System <i>Cold Leg - ACP 2B to 7/2</i>	Examiner/Level <i>Michael W. Blaw II</i>	Date <i>7-10-82</i>	
Procedure <i>ISI-25, Rev. C, F.C.C.</i>	Iso/Drawing No. #4 <i>Zone 13, Rev. 2, F.C.C.</i>	VCR Supervisor <i>Daniel Jensen</i>	Continuation Sheet Attached <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

Equipment

Instrument		Transducer		Calibration
Mfgr. <i>Sonic</i>	Mfgr. <i>Parametrics</i>	Size <i>.5"</i>	Cal. Block <i>UT-18</i>	
Model <i>Mark I</i>	Freq. <i>2.25 MHz</i>	Cal. Block <i>NA</i>		
S/N <i>01058E</i>	Serial No. <i>44651</i>	Range Cal. <i>2.135"</i>		
Reject <i>044</i>	Coax. Cable <i>6' Dual</i>	Calibration Checks		
Damp. <i>Min.</i>	Gain <i>47 db</i>	In <i>1:15</i>		
Freq. <i>2.0 MHz</i>	Out <i>2:40</i>			
Rep. Rate <i>1K</i>				
Filter <i>Hi</i>				
Video <i>Norm.</i>				
Couplant <i>Sonotrace 40 5/8 8/24</i>				

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
13-012	12	.982"	.897"	1.281"	NA	NA	NA	NA	NA
13-012	2	.982"	.897"	1.281"					
13-012	4	1.068"	.854"	1.281"					
13-012	6	.939"	.897"	1.281"					
13-012	8	.897"	.811"	1.281"					
13-012	10	.897"	.854"	1.196"					

Sketch/Identification



Ultrasonic Examination Report

D. Payne ANIX 7/19/82




Customer <i>L.P. & L.</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/Zone <i>2B/13</i>	Iso/Drawing No. <i>Zone 13 Rev. 2, F.C. #4 MW</i>
Procedure <i>ISI-28 Rev. 1, F.C.1</i>	Exam Surface <i>O.D.</i>	Examiner/Level <i>Michael W. Blum II</i>	VCR Supervisor <i>Denise [Signature]</i>	Date <i>7-10-82</i>
Component/Piping System <i>Cold Leg - RCP 2B to Steam Generator 2</i>	Pipe Size <i>3.5"</i>	Weld Type <i>Butt</i>	Cal. Block <i>UT-18</i>	Couplant: Type <i>Synaltrac 40</i> Batch No. <i>8124</i>

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number *F.C.1*

Transducer S/N Size Frequency Beam Angle	0°	45°	60°	Instrument			
	44651	NA	NA	Mfr.	<i>Sonic</i>	Model	<i>Mark I</i>
	.5"			S/N	<i>01058E</i>	RepRate	<i>1K</i>
	2.25 MHz			Reject	<i>OFF</i>	Filter	<i>Hi</i>
	0°			Damp	<i>Min</i>	Coax	<i>6' Dual</i>

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks							
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°	
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	1:15	4:40	NA	NA	NA	NA
<i>1/4 T</i>	<i>80%</i>	<i>1.3</i>																
<i>1/2 T</i>	<i>45%</i>	<i>2.8</i>																
<i>3/4 T</i>	<i>25%</i>	<i>4.3</i>																
Ref. dB	<i>47dB</i>																	



Additional Comments/Sketch



Ultrasonic Examination Report

R. P. ANTI 7/19/82




Customer <i>LP&L</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/Zone <i>2113</i>	Iso/Brawing No. <i>Zone 13 Rev 2</i>
Procedure <i>FC2</i>	Exam Surface <i>0.0</i>	Examiner/Level <i>David J. Z...</i>	VCR Supervisor <i>...</i>	Date <i>7/15/82</i>
Component/Piping System <i>RLP 28 to St Geo 2</i>	Pipe Size <i>3.5"</i>	Weld Type <i>Butt</i>	Cal. Block <i>UT-18</i>	Couplant: Type <i>40</i> Batch No. <i>8124</i>

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number *2*

Transducer	30°	45°	60°	Instrument			
S/N	<i>607150</i>	<i>NIA</i>	<i>NIA</i>	Mfr.	<i>SONIC</i>	Model	<i>MACKI</i>
Size	<i>.50"</i>			S/N	<i>05473E</i>	RepRate	<i>1K</i>
Frequency	<i>2.25MHz</i>			Reject	<i>3</i>	Filter	<i>H</i>
Beam Angle	<i>30°</i>			Damp	<i>Min</i>	Coax	<i>6'AVE-MD</i>
				Freq.	<i>20MHz</i>	Video	<i>Norm</i>

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		30°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
<i>1/4T</i>	<i>NIA</i>	<i>NIA</i>	<i>80%</i>	<i>1.5</i>	<i>NIA</i>	<i>NIA</i>	<i>80%</i>	<i>1.5</i>	<i>NIA</i>	<i>NIA</i>	<i>8.00</i>	<i>10.53</i>	<i>NIA</i>	<i>NIA</i>	<i>NIA</i>	<i>NIA</i>
<i>1/3T</i>			<i>70%</i>	<i>3.0</i>			<i>70%</i>	<i>3.0</i>								
<i>3/4T</i>			<i>55%</i>	<i>4.5</i>			<i>55%</i>	<i>4.5</i>								
Ref. dB	<i>NIA</i>		<i>62</i>				<i>62</i>									



Additional Comments/Sketch
Calibration for carbon steel side.



Ultrasonic Examination Report


Customer LP+L		Plant Waterford		Unit # 3	Loop/Zone 2/13	Iso/Drawing No. Zone 13 Rev. 2 EC 2	
Procedure F.C. 2	Exam Surface ISI-2.8 Rev. 1	Examiner/Level David J. Johnson III		VER Supervisor Michael J. ...		Date 7-15-82	
Component/Piping System RCP 2 B to St. Gen. 2			Pipe Size 3.5"	Weld Type Butt	Cal. Block UT-18	Couplant: Type SND 40 Batch No. 8124	

Continuation Sheet Attached
 Yes No


Field Changes:
 Yes No
 If Yes, Number **EC 2**

	Transducer	30°	45°	60°	Instrument			
	S/N	607120	NA	NA	Mfg.	SONIC	Model	MACH I
	Size	1.50"			S/N	05472 E	RepRate	14
	Frequency	2.25 mhz			Reject	3	Filter	Hi
	Beam Angle	30°			Damp	MIN	Coax	16' Box T. 00

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		30°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
1/4 T	NA	NA	80%	1.5	NA	NA	80%	1.5	NA	NA	7:50	10:53	NA	NA	NA	NA
1/2 T			50%	3.0			50%	3.0								
3/4 T			35%	4.5			35%	4.5								
1 T			15%	6.5			10%	7.2								
Ref. dB	NA		63 dB				67 dB									



Additional Comments/Sketch
Calibration for austenetic side



D. Payne ANEZ 4/27/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer LP & L	Plant WATERFORD	Unit 3	Loop/Zone 2 14
Component/Piping System COLD LEG R.V. TO R.C.P. 2B		Examiner/Level Larry Longenecker II	Date 3-1-82
Procedure I.S.I. 2.5 R.O	Iso/Drawing No. 14 R-2 FC. 1	UCR Supervisor [Signature]	Continuation Sheet Attached <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

Equipment

Instrument		Transducer		Calibration
Mfgr.	SONIC	Mfgr.	AEROTECH	Cal. Block UT-5
Model	MARK 1	Size	.5" DIA.	Cal. Block
S/N	05304E	Freq.	2.25 MHZ.	Range Cal. 5"
Reject	OFF	Serial No.	KB 2728	Calibration Checks
Damp.	MIN.	Coax. Cable	6'	3:30 CAL. IN
Freq.	2. MHZ.	Gain	70 db	5:30 CAL. OUT
Rep. Rate	1K			
Filter	OFF			
Video	NORM			
Couplant	SONOTRACE / 3/4 8117			

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan
14-007	12	3.33	3.47	3.27	14-008 LA	18"	3.33	3.47	3.33
14-007	2	3.33	3.47	3.27	14-008 LA	21"	3.33	3.47	3.33
14-007	4	3.33	3.47	3.27	14-008 LA	24"	3.33	3.47	3.33
14-007	6	3.33	3.47	3.27	14-008 LA	27"	3.33	3.47	3.47
14-007	8	3.33	3.47	3.20	14-008 LA	30"	3.33	3.33	3.33
14-007	10	3.47	3.47	3.20	14-009 LB	0"	3.33	3.27	3.27
14-008 LA	0"	3.20	3.13	3.13	14-009 LB	3"	3.53	3.47	3.47
14-008 LA	3"	3.40	3.40	3.40	14-009 LB	6"	3.53	3.40	3.47
14-008 LA	6"	3.33	3.40	3.40	14-009 LB	9"	3.47	3.40	3.40
14-008 LA	9"	3.40	3.40	3.33	14-009 LB	12"	3.47	3.33	3.33
14-008 LA	12"	3.40	3.40	3.33	14-009 LB	15"	3.47	3.33	3.33
14-008 LA	15"	3.33	3.40	3.33	14-009 LB	18"	3.47	3.33	3.33

Sketch/Identification

Sketch/Identification

Weld Meas. Number Point	Reading	Weld Meas. Number Point	Reading	Weld Meas. Number Point	Reading	Weld Meas. Number Point	Reading
14-009 LB	21"	3.47	3.33	14-010	8	3.47	3.07
14-009 LB	24"	3.47	3.33	14-010	10	3.47	3.07
14-009 LB	27"	3.47	3.40	14-011	12	3.13	3.20
14-009 LB	30"	3.47	3.33	14-011	2	3.07	3.20
14-009 LB	33"	3.47	3.33	14-011	4	3.07	3.20
14-009 LB	36"	3.47	3.40	14-011	6	3.07	3.00
14-009 LB	39"	3.47	3.33	14-011	8	3.07	3.07
14-009 LB	42"	3.47	3.33	14-011	10	3.07	3.07
14-009 LB	45"	3.47	3.33	14-011			
14-009 LB	48"	3.47	3.33				
14-009 LB	51"	3.47	3.33				
14-009 LB	54"	3.47	3.33				
14-009 LB	57"	3.47	3.40				
14-009 LB	60"	3.47	3.40				
14-009 LB	63"	3.47	3.47				
14-009 LB	66"	3.47	3.53				
14-010	12	3.40	3.07				
14-010	2	3.33	3.07				
14-010	4	3.40	3.07				
14-010	6	3.53	3.07				

Examination Results

Customer	LP # 7	Plant	WATERFORD	Unit	3	Loop/Zone	2 14
Component/Piping System	COLD LEG R.V. TO RCP 2B		Examiner/Level	Ray Longmeyer II		Date	3-1-82
Procedure	I.S.I. 2.5 R-0		Iso/Drawing No.	14 R-2 F.C. 1		VCR Supervisor	<i>Raymond J. ...</i>

Ultrasonic Data Sheet
 for *Raymond ANTI 4/27/82*
 Thickness Measurement
 Continuation Page 2 of 2





The
Virginia Corp.
of Richmond

Ultrasonic Examination Report

D. Payne ANII 12/82




Customer L P AND L		Plant WATERFORD		Unit 3	Loop/Zone 2B/14	Iso/Drawing No. ZONE 14, REV 2, F.C. 1	
Procedure ISI 2.3, REV 0, EC. 1		Exam Surface O.D.	Examiner/Level CR Payne II		VCR Supervisor Donal Dene		Date 4-21-82
Component/Piping System COLD LEG REACTOR VESSEL TO RCP 2B			Pipe Size 6" 30"	Weld Type BUTT	Cal. Block UT-6	Couplant: SONOTRACE Type 40 Batch No. 8119	

Continuation Sheet Attached
 Yes No

Field Changes:
Yes No
If Yes, Number **1**

Transducer	Instrument		
	0°	45°	60°
S/N	48807	NA	NA
Size	1"		
Frequency	2.25 MHz		
Beam Angle	0°	Y	Y
		Mfr.	SONIC
		S/N	05304E
		Model	ETS MARK I
		RepRate	200
		Reject	OFF
		Filter	HI
		Damp	MIN
		Coax	12'
		Freq.	2
		Video	NORM

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
1/4 T	70%	2.0	NA	NA			NA	NA			747	1002	NA	NA	NA	NA
1/2 T	80%	4.0														
3/4 T	40%	6.0														
1 T	NA	8.3														
Ref. dB	35															



Additional Comments/Sketch



The
Virginia Corp.
of Richmond

Ultrasonic Examination Report *D. Payne ANZI 12/82*

Customer <i>LP+L</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/Zone <i>2B/14</i>	Iso/Drawing No. <i>Zone 14, Rev 2, F.C.1</i>
Procedure Rev 0 <i>ISI 2.3 F.C.1</i>	Exam Surface <i>OD</i>	Examiner/Level <i>CRS/ACE-7/3000</i>	VCR Supervisor <i>Daniel Dens</i>	Date <i>4-21-82</i>
Component/Piping System <i>Cold leg - R.V. to R.C.P. 2B</i>	Pipe Size <i>36" 30"</i>	Weld Type <i>Butt</i>	Cal. Block <i>UT-6</i>	Couplant: <i>Sonotrace</i> Type <i>40</i> Batch No. <i>8119</i>

Continuation Sheet Attached
 Yes No

Field Changes:
Yes No
If Yes, Number *1*




Transducer S/N Size Frequency Beam Angle	0°	45°	60°	Instrument			
	<i>J02184</i>	<i>NA</i>	<i>NA</i>	Mfr.	<i>SONIC</i>	Model	<i>F75 MCKI</i>
	<i>1.50"</i>			S/N	<i>05304E</i>	RepRate	<i>200</i>
	<i>2.25 Mhz</i>			Reject	<i>off</i>	Filter	<i>hi</i>
	<i>0°</i>	<input checked="" type="checkbox"/>		Damp	<i>Min.</i>	Coax	<i>12'</i>
			Freq.	<i>2 Mhz</i>	Video	<i>Norm</i>	

Calibration 0°

2 & 5 Scan

7 & 8 Scan

Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		Calibration Checks					
					Scribe Line	50% DAC			Scribe Line	50% DAC	0°		45°		60°	
											In	Out	In	Out	In	Out
<i>1/4 T</i>	<i>80%</i>	<i>2.0</i>	<i>NA</i>	<i>NA</i>			<i>NA</i>	<i>NA</i>			<i>1030</i>	<i>1112</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>
<i>1/2 T</i>	<i>70%</i>	<i>4.0</i>														
<i>3/4 T</i>	<i>25%</i>	<i>6.0</i>														
<i>1 T</i>	<i>90%</i>	<i>8.7</i>														
Ref. dB	<i>30 dB</i>															



Additional Comments/Sketch



The
Virginia Corp.
of Richmond

Date 4-21-82

Page 3 of 3

To: _____

Subject ZONE 14 LOOP
2B WELD 14-005
ATTACHMENT SHEET

THE WELD AREA SCAN IS INDICATED AS PARTIAL
DUE TO THE WELD HAVING A $3\frac{1}{2}$ " RADIUS.

SOUND ENTRY WAS THEREFORE LOST AT THE BASE
OF THE RADIUS FOR APPROXIMATELY 112".

THIS WAS TRUE ONLY FROM THE FOLLOWING
DISTANCES AS MEASURED FROM THE V STAMP.

0" TO 10 $\frac{1}{4}$ "	} CIRCUMFERENTIAL
20 $\frac{1}{4}$ " TO 43 $\frac{1}{2}$ "	
53 $\frac{1}{2}$ " TO 66 $\frac{1}{2}$ " (0)	

Signed [Signature]



The
Virginia Corp.
of Richmond

Ultrasonic Examination Report

D. Payne ANEI 4/27/82


Customer LP&L		Plant WATERFORD		Unit 3	Loop/Zone 2B/14		Iso/Drawing No. 14 R.2 FC-1	
Procedure ISI 2.3 R.O.F.C-1		Exam Surface OD		Examiner/Level <i>Richard [Signature] II</i>		VCR Supervisor <i>Daniel [Signature]</i>		Date 4-23-82
Component/Piping System <i>Cold by RCP 2B to Reactor</i>				Pipe Size 30 3/4" RD	Weld Type Butt		Cal. Block UT-6	Couplant: SONOTRACE Type 45 Batch No. 8119

Continuation Sheet Attached
Yes No

Field Changes:
Yes No
I. Yes, Number **1**

	Transducer			Instrument				
		0°	45°	60°	Mfr.	Sonic	Model	MARK I
	S/N	NA	NA	419801	S/N	780836	RepRate	1K
	Size			1"	Reject	OFF	Filter	OFF
	Frequency			2.25 MHz	Damp	MIN.	Coax	12'
	Beam Angle			45° 60°	Freq.	2 MHz	Video	NORM

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks							
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°			
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out		
					NA	NA			NA	NA	10:30	11:50						
1/4T	NA	NA	63%	2	1 9/32"	1 1/8" 1 7/8"	63%	2	1 9/32"	1 1/8" 1 7/8"							1:10	4:50
1/2T			75%	4	3 5/32"	2 3/8" 3 5/8"	75%	4	3 5/32"	2 3/8" 3 5/8"								
3/4T			80%	6	4 25/32"	4 1/2" 5 1/8"	80%	6	4 25/32"	4 1/2" 5 1/8"								
5/4T			42%	10			42%	10										
Ref. dB																		



Additional Comments/Sketch



The
Virginia Corp.
of Richmond

Date 4-23-82

Page 3 of 5

To: _____


Subject Zone 14 loop 2B
Well 14-011 Attachment sheet

The 2 seam of well 14-011 is listed as a partial seam due to OD geometry


Reference note (1) of page 4 attached, indicating a nozzle bevel area adjacent to the well



The sound coverage achieved is graphically illustrated on pg. 5


Signed Richard D. [Signature]



RADIUS OF NOZZEL (1)







D. Payne ANET 4/27/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer LP&L	Plant WATERFORD	Unit 3	Loop/Zone NA/14
Component/Piping System COLD LEG R.V. TO PCP. 2B		Examiner/Level <i>Larry Longenecker II</i>	Date 4-23-82
Procedure ISI 2.5 REV-0 FC-D	Iso/Drawing No. ZONE 14 REV-2 FC-1	VCR Supervisor <i>Daniel Jensen</i>	Continuation Sheet Attached [] Yes [x] No


Equipment

Instrument		Transducer		Calibration
Mfgr.	SONIC	Mfgr.	PANAMETRICS	Cal. Block UT-6
Model	MARK I	Size	1"	Cal. Block NA
S/N	03704E	Freq.	2.25 MHZ	Range Cal. 4.167
Reject	OFF	Serial No.	48808	Calibration Checks
Damp.	MIN	Coax. Cable	12'	
Freq.	2	Gain	36 DB	8:50 CAL IN
Rep. Rate	1K			12:30 CAL OUT
Filter	HI			1:45 CAL IN
Video	NORM			4:10 CAL OUT
Couplant	SONOTRACE 40 3/4 8119			

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
14-003LA	1'	3.417"	3.333"	3.375"	14-004LB	1'	3.250"	3.333"	3.333"
14-003LA	2'	3.333"	3.292"	3.333"	14-004LB	2'	3.250"	3.333"	3.333"
14-003LA	3'	3.417"	3.375"	3.333"	14-004LB	3'	3.250"	3.333"	3.292"
14-003LA	4'	3.292"	3.250"	3.333"	14-004LB	4'	3.292"	3.333"	3.333"
14-003LA	5'	3.417"	3.333"	3.375"	14-004LB	5'	3.292"	3.292"	3.333"
14-003LA	6'	3.417"	3.375"	3.375"	14-004LB	6'	3.333"	3.333"	3.292"
14-003LA	7'	3.417"	3.333"	3.333"	14-004LB	7'	3.292"	3.375"	3.333"
14-003LA	8'	3.417"	3.375"	3.375"	14-004LB	8'	3.333"	3.333"	3.250"
14-003LA	9'	3.417"	3.333"	3.375"	14-004LB	9'	3.292"	3.333"	3.292"
14-003LA	10'	3.333"	3.333"	3.375"	14-004LB	10'	3.375"	3.333"	3.292"
14-003LA	11'	3.333"	3.333"	3.375"	14-004LB	11'	3.333"	3.375"	3.375"
14-003LA	12'	3.333"	3.375"	3.417"	14-004LB	12'	3.333"	3.333"	3.375"

Sketch/Identification



D. Payne ANII 4/27/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer LP+L	Plant WATERFORD	Unit 3	Loop/Zone NA/14
Component/Piping System COLD LEG - R.V. TO R.C.P. 2B		Examiner/Level <i>Sony Longenecker II</i>	Date 4-23-82
Procedure ISI 2.5 REV-0 FC-0	Iso/Drawing No. ZONE 14 REV-2 FC-1	VCR Supervisor <i>Daniel Z...</i>	Continuation Sheet Attached <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

Equipment



Instrument		Transducer		Calibration	
Mfgr.	SONIC	Mfgr.	AB AEROTECH	Cal. Block	UT-6
Model	MARK I	Size	.5"	Cal. Block	NA
S/N	01610E	Freq.	2.25 MHZ	Range Cal.	4.162
Reject	OFF	Serial No.	502172	Calibration Checks	
Damp.	MIN			9:00 CAL. IN	12:35 CAL. OUT
Freq.	2	Coax. Cable	12'	1:45 CAL. IN	4:15 CAL. OUT
Rep. Rate	1K	Gain	25 DB		
Filter	HI				
Video	NORM				
Couplant	SONOTRACE 40% 8119				

Examination Results


Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
14-005	12	3.917"	NA	3.292"	NA	NA	NA	NA	NA
14-005	2	4.083"		3.333"					
14-005	4	3.750"		3.333"					
14-005	6	3.917"		3.250"					
14-005	8	3.667"		3.292"					
14-005	10	4.042"		3.292"					

Sketch/Identification

14-005 2 SIDE NA DUE TO NOZZLE CONFIGURATION



WELD NO. 14-005



Ultrasonic Examination Report

D. Payne ANII 1/27/82




Customer LP AND L		Plant WATERFORD		Unit 3	Loop/Zone 2B/14	Iso/Drawing No. ZONE 14, REV 2, F.C. 1	
Procedure ISI 2.3, REV. 1, F.C. 1		Exam Surface O.D.	Examiner/Level CR Smith II		VCR Supervisor Daniel Jones		Date 4-23-82
Component/Piping System COLD LEG REACTOR VESSEL TO RCP 2B			Pipe Size 36"	Weld Type BUTT	Cal. Block # UT-6	Couplant: SONOTRACE Type 40 Batch No 8119	

Continuation Sheet Attached
 Yes No


Field Changes:
 Yes No
 If Yes, Number **1**

Transducer	0°	45°	60°	Instrument				
	S/N	NA	L19134	NA	Mfr.	SONIC	Model	ETS MARK I
	Size		1"		S/N	05304E	RepRate	200
	Frequency		2.25MHz		Reject	OFF	Filter	HI
Beam Angle	<input checked="" type="checkbox"/>	45.5°	<input type="checkbox"/>	Damp	MIN	Coax	12'	
Freq.		2		Video	NORM			

Calibration 0°			2 & 5 Scan						7 & 8 Scan						Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°			
					Scribe Line	50% DAC				Scribe Line	50% DAC	In	Out	In	Out	In	Out			
1/4 T	NA	NA	65	2.0	5/8	1³/₃₂	1³/₁₆	65	2.0	5/8	1³/₃₂	1³/₁₆	NA	NA	0815	1115	NA	NA		
1/2 T			75	4.0	1²/₃₂	1¹/₂	1³/₃₂	75	4.0	1²/₃₂	1¹/₂	1³/₃₂								
3/4 T			80	6.0	2⁹/₁₆	2⁵/₁₆	2³/₄	80	6.0	2⁹/₁₆	2⁵/₁₆	2³/₄								
5/4 T			60	10.0				60	10.0											
Ref. dB	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	60					60												



Additional Comments/Sketch



Date 4-23-82

Page 3 of 5

To: _____

Subject ZONE 14, LOOP 2B,
WELD 14-011 ATTACHMENT
SHEET.




THE 2 SCAN OF WELD 14-011 IS LISTED AS A PARTIAL SCAN DUE TO GEOMETRY.

REFERENCE NOTE (1) OF PAGE 4 ATTACHED INDICATING A NOZZLE BEVEL AREA ADJACENT TO THE WELD.


THE SOUND COVERAGE ACHIEVED IS GRAPHICALLY ILLUSTRATED ON PAGE 5.

Signed

CR. [Signature]



WELD 14-011





The
Virginia Corp.
of Richmond

Date 4-24-82

Page 3 of 6

To: _____

Subject SOUND COVERAGE
LIMITATIONS

THE NOZZLE WELD IN THIS LOOP HAS A RADIUS WHICH CAUSES THE TRANSDUCER TO LIFT OFF NEAR THE CENTER OF THE RADIUS AND THUS LOSE SOUND ENTRY. THIS IS PARTICULARLY TRUE FOR THE 2 AND 5 SCAN AND IS GRAPHICALLY ILLUSTRATED IN THE ATTACHED SKETCHS. THE ESTIMATED LACK OF SOUND COVERAGE AREAS ARE SHADED.

Signed CR86




The Virginia Corp.
at Richmond

NOZZLE →

36" DIA. PIPE


SIDE A

SIDE B





WELD 14-005
45°
SIDE A




2 SCAN ↓


5 SCAN →

WELD ROOT

WELD 14-005
45°
SIDE B



WELD ROOT



Ultrasonic Examination Report *D. Payne ANII 4/27/82*




Customer LP + L		Plant Waterford	Unit 3	Loop/Zone 2B/14	Iso/Drawing No. Zone 14 Rev 2 F.C.1
Procedure ISI 2.4 F.C.1	Rev 0	Exam Surface OD	Examiner/Level CRB/II	VER Supervisor Daniel Jensen	Date 4-24-82
Component/Piping System Cold leg - R.V. to R.C.P. 2B		Pipe Size 24" 30'	Weld Type Butt	Cal. Block UT-6	Couplant: Sonotrace Type 40 Batch No. 8119

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number **1**

	Transducer	0°	45°	60°	Instrument			
	S/N	NA	NA	F18164	Mfr.	Sonic	Model	FTS Mark I
	Size			.50"	S/N	01610E	RepRate	200
	Frequency			2.25 Mhz	Reject	OFF	Filter	H
	Beam Angle	✓	✓	60°	Damp	M.A.	Coax	6'
				Freq.	2 Mhz	Video	Norm	

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
1/4 T	NA	NA	80%	2.0	1 7/16	1 3/4	80%	2.0	1 7/16	1 3/4	NA	NA	NA	NA	7950	1245
1/2 T			30%	4.0	3.0	2 3/4	3 1/2	30%	4.0	3.0	2 3/4	3 1/2				
3/4 T			15%	6.0	4 9/16	4 3/4	5 1/2	15%	6.0	4 9/16	4 3/4	5 1/2				
5/4 T			3%	10.0				3%	10.0							
Ref. dB	✓	✓	43 dB				43 dB									



Additional Comments/Sketch



The
Virginia Corp.
of Richmond

Date 4-24-82



Page 3 of 6

To: _____

Subject SOUND COVERAGE
LIMITATIONS


THE NOZZLE WELD IN THIS LOOP HAS A RADIUS WHICH CAUSES THE TRANSDUCER TO LIFT OFF NEAR THE CENTER OF THE RADIUS AND THUS LOSE SOUND ENTRY. THIS IS PARTICULARLY TRUE FOR THE 2 AND 5 SCAN AND IS GRAPHICALLY ILLUSTRATED IN THE ATTACHED SKETCHS. THE ESTIMATED LACK OF SOUND COVERAGE AREAS ARE SHADED.

Signed CR86/4





WELD 14-005
60°
SIDE A





2 SCAN


5 SCAN →

WELD ROOT

WELD 14-005
60°
SIDE B



WELD ROOT

Date 5-4-82

Page _____ of _____

To: _____

_____Subject Examination
Limitations

14-011 Scan 5 was not performed because coverage of the root area was obtained with the 45° and 60° angles. Scan 2 was obstructed for approximately 39° at the base of the nozzle by a support lug and for 360° by the O.D. slope of the nozzle. Taking in account the beam spread, the root area of the weld was covered. Scans 7 & 8 were limited on the scan 2 side of the weld by the support lug and O.D. slope of the nozzle. On the scan 5 side of the weld, the 7 & 8 scans were limited by the O.D. mismatch between the nozzle extension and elbow. Root area coverage was good with the 7 & 8 scans.

14-010 Scan 5 was not performed because coverage of the root area was obtained with the 45° and 60° angles. Scan 2 was limited to a small degree by O.D. mismatch between the nozzle extension and elbow. Root area coverage was good. Scans 7 & 8 were restricted at the weld by mismatch. Accounting for beam spread, good root area coverage was obtained.

14-005 This weld forms a branch connection. The weld crown forms the radius between the R.C. pipe and branch nozzle. Scan 2 was not performed because the ultrasonic beam is directed away from the weld root. Scans 7 & 8 were limited by the radius of the weld crown.

Signed _____




The
Virginia Corp.
of Richmond

Ultrasonic Examination Report

D. Paul ANZI 5/20/82

Customer LP & L	Plant WATERFORD	Unit 3	Loop/Zone 2B/14	ISO/Drawing No. ZONE 14 REV.#2, F.C.-1
Procedure ISI 2.3 REV.0, F.C.1	Exam Surface O.D.	Examiner/Level <i>Harry Longenecker III</i>	VCR Supervisor <i>Daniel Jones</i>	Date 5-8-82
Component/Piping System COLD LEG-R.V. TO R.C.P. 2B	Pipe Size 30" 36" I.D.	Weld Type BUTT	Cal. Block UT-6 3.50"	Couplant: SONOTRACE Type 40 Batch No 8119

Continuation Sheet Attached
 Yes No

Field Changes:
Yes No
IF Yes, Number **FC-1**

Transducer	30°	45°	60°	Instrument			
	S/N J22935	N/A	N/A	Mfer. SONIC	Model 01610E	RepRate 1K	FTS MARK I
Size	1/2"			S/N 01610E	Reject OFF	Filter OFF	
Frequency	2.25MHz			Damp MIN.	Coax 12'		
Beam Angle	30°			Freq. 2MHz	Video NORMAL		

Calibration 0°

2 & 5 Scan




7 & 8 Scan

Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			Calibration Checks					
					Scribe Line	50% DAC				Scribe Line	50% DAC		30°		45°		60°	
						In	Out				In	Out	In	Out				
1/4T	N/A	N/A	80%	2.0	15/32	3/8	19/32	80%	2.0	15/32	3/8	19/32	8:45	12:05	N/A	N/A	N/A	N/A
1/2T			47%	4.0	1 1/16	7/8	1 1/4	47%	4.0	1 1/16	7/8	1 1/4						
3/4T			24%	6.0	1 7/16	1 5/8	1 13/16	24%	6.0	1 7/16	1 5/8	1 13/16						
5/4T			17%	10.0				17%	10.0									


Ref. dB

58dB

58dB



Additional Comments/Sketch



The
Virginia Corp.
of Richmond

Ultrasonic Examination Report *D. Payne ANII 5/26/82*




Customer LP+L	Plant Waterford	Unit 3	Loop/Zone 2B/14	ISO/Drawing No. Zone 14, Rev. 2, F.C.1
Procedure Rev. 0 ISI 2.3 F.C.1	Exam Surface ID	Examiner Level Richard DeLoe II	VER Supervisor Daniel Jones	Date 5-8-82
Component/Piping System Cold leg - R.V. to R.C.P. 2B	Pipe Size 30.36"	Weld Type Butt	Cal. Block UT-106	Couplant: Sonotrace Type 40 Batch No. 8119

Continuation Sheet Attached
Yes No


Field Changes:
Yes No
If Yes, Number **1**

Transducer S/N Size Frequency Beam Angle	45° 48807 1" 2.25Mhz 0°	60° NA NA NA NA	Instrument Mfr. S/N Reject Damp Freq.	Conic 78036 off Min 2 Mhz	Model Rep Rate Filter Coax Video	FIS MackI 1K High 12' Norm
--	-------------------------------------	-----------------------------	--	---------------------------------------	--	--

Calibration 0°			2 & 5 Scan			7 & 8 Scan			Calibration Checks									
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°		
					Scribe Line	50% DAC	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out	
1/4 T	80%	2.0	N/A	N/A	NA	NA	NA	N/A	N/A	NA	NA	NA	1350	1545	NA	NA	NA	NA
1/2 T	60%	4.0																
3/4 T	45%	6.0																
1 T	>100%	8.0																
Ref. dB	68 dB																	



Additional Comments/Sketch






Ultrasonic Examination Report

D. Payne ANZE 5/26/82

Customer <i>LPFL</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/Zone <i>2B/14</i>	Iso/Drawing No. <i>Zone 14, Rev 2, FC.1</i>
Procedure <i>ASNT 151-2.3 Rev 0, FCT</i>	Exam Surface <i>I.D.</i>	Examiner/Level <i>A. Burlingame II</i>	VCR Supervisor <i>Daniel Jones</i>	Date <i>5-15-82</i>
Component/Piping System <i>Reactor Coolant</i>	Pipe Size <i>36" 30" RT</i>	Weld Type <i>BUTT</i>	Cal. Block <i>UT 6, 3.50"</i>	Couplant: <i>Sonotrac</i> Type <i>40</i> Batch No. <i>8119</i>

Continuation Sheet Attached <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Field Changes: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If Yes, Number <i>FC.1</i>		Transducer	0°	45°	60°	Instrument			
	S/N	NA	L19134	NA	Mfg.	Sonic	Model	ETS Mark I	
	Size		1.0"		S/N	05304E	RepRate	1000	
	Frequency		2.25 MHz		Reject	OFF	Filter	H	
	Beam Angle	↓	45°	↓	Damp	M:W	Coax	12'	
				Freq.	2 MHz	Video	Norm		

Calibration 0°			2 & 5 Scan					7 & 8 Scan					Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°	
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out
1/4 T	NA	NA	80%	2.0	5/8	7/16	3/8	80%	2.0	5/8	7/16	3/8	NA	NA	1115	1445	NA	NA
1/2 T			80%	4.0	1 5/8	1 3/4	1 7/8	70%	4.0	1 5/8	1 3/8	1 1/4						
3/4 T			80%	6.0	2 19/32	2 7/8	2 3/4	60%	6.0	2 19/32	2 7/8	2 3/4						
5/4 T			45%	9.7				35%	9.7									
Ref. dB	↓	↓	58 db G					59 db G					↓	↓			↓	↓



Additional Comments/Sketch



The
Virginia Corp.
of Richmond

Ultrasonic Examination Report *D. Payne* ANII *5/15/82*

Customer <i>LP&L</i>	Plant <i>WATERFORD</i>	Unit <i>3</i>	Loop/Zone <i>2B/14</i>	Iso/Drawing No. <i>ZONE 14, REV. #2, F.C.-1</i>
Procedure <i>MEM 1019 ISI 2.3, REV. #0, F.C.-1</i>	Exam Surface <i>I.D.</i>	Examiner/Level <i>D. Payne II</i>	V&R Supervisor <i>Daniel Jones</i>	Date <i>5-15-82</i>
Component/Piping System <i>COLD LEG - REACTOR COOLANT</i>	Pipe Size <i>30" 36"</i>	Weld Type <i>BUTT</i>	Cal. Block <i>UT-6 - 3.50"</i>	Couplant: <i>SONOTRACE</i> Type <i>40</i> Batch No <i>8119</i>

Continuation Sheet Attached
 Yes No

Field Changes:
Yes No
Yes, Number *MEM 1019
F.C.-12*




Transducer	Instrument		
	0°	45°	60°
S/N	<i>N/A</i>	<i>N/A</i>	<i>L19801</i>
Size			<i>1"</i>
Frequency			<i>2.25 MHz</i>
Beam Angle			<i>61°</i>
	Mfg.	<i>SONIC</i>	Model <i>FTS-MARK I</i>
	S/N	<i>05704E</i>	RepRate <i>1K</i>
	Reject	<i>OFF</i>	Filter <i>OFF</i>
	Damp	<i>MIN.</i>	Coax <i>12'</i>
	Freq.	<i>2 MHz</i>	Video <i>NORMAL</i>

Calibration 0°

2 & 5 Scan

7 & 8 Scan

Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			Calibration Checks					
					Scribe Line	50% DAC				Scribe Line	50% DAC		0°		45°		60°	
						In	Out				In	Out	In	Out				
<i>1/4T</i>	<i>N/A</i>	<i>N/A</i>	<i>80%</i>	<i>2.0</i>	<i>13/16</i>	<i>5/16</i>	<i>2"</i>	<i>80%</i>	<i>2.0</i>	<i>13/16</i>	<i>5/16</i>	<i>2"</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>11:15</i>	<i>2:45</i>
<i>1/2T</i>			<i>55%</i>	<i>4.0</i>	<i>3 1/2</i>	<i>3 3/32</i>	<i>3 5/16</i>	<i>55%</i>	<i>4.0</i>	<i>3 1/2</i>	<i>3 3/32</i>	<i>3 5/16</i>						
<i>3/4T</i>			<i>35%</i>	<i>6.0</i>	<i>5 9/32</i>	<i>4 7/8</i>	<i>5 1/4</i>	<i>35%</i>	<i>6.0</i>	<i>5 9/32</i>	<i>4 7/8</i>	<i>5 3/4</i>						
<i>5/4T</i>			<i>10%</i>	<i>10.0</i>				<i>10%</i>	<i>10.0</i>									



Additional Comments/Sketch



D. Payne ANII 6/2/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer LP3L	Plant WATERFORD	Unit 3	Loop/Zone 2/14
Component/Piping System REACTOR COOLANT	Examiner/Level BURLINGAME II	Date 5-25-82	
Procedure ISI-2.5 REV. 0	Iso/Drawing No. ZONE 14, REV. 2,	VCR Supervisor Daniel Jones	Continuation Sheet Attached [] Yes [X] No

FC-1 Equipment

Instrument		Transducer		Calibration
Mfgr. SONIC	Mfgr. AEROTECH	Size 1.0"	Cal. Block UT-15	Cal. Block
Model FTS-MK1	Freq. 1.0 MHz	Serial No. 219814	Range Cal. 3/4" = F DIV.	
S/N 780836	Coax. Cable 12'	Gain 68 db	Calibration Checks	
Reject OFF			0750	
Damp. MIN			1135	
Freq. 1.0 MHz				
Rep. Rate 1000				
Filter OFF				
Video NORMAL				
Couplant SONOTRACE 40 #8119				

8124 Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
14-001	12	3.32	3.20	4.06	14-002	12	3.12	3.20	3.20
	2	3.35	3.28	4.06		2	3.12	3.20	3.28
	4	3.32	3.20	4.06		4	3.20	3.20	3.30
	6	3.32	3.28	4.06		6	3.20	3.12	3.28
	8	3.35	3.28	4.06		8	3.12	3.28	3.28
	10	3.35	3.28	4.06		10	3.12	3.28	3.28

Sketch/Identification

R. Dymal ANIT 6/2/82



Ultrasonic Examination Report

2 of 7

Customer L P-L	Plant Waterford	Unit #3	Loop/Zone 2/14	Iso/Drawing No. Zone 14 Rev. 2 FC-1
Procedure * NRM ISI-2.8 Rev. 2 FC-1	Exam Surface OD	Examiner/Level BURLINGAME JR	VCR Supervisor Daniel Jensen	Date 5-25-82
Component/Piping System Reactor Coolant	Pipe Size 30" 3/8	Weld Type BUTT	Cal. Block UT-15	Couplant: Type SON OY Batch No 824




Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 IF Yes, Number **F.C. 1**

Transducer	0°	45°	60°	Instrument			
	S/N L19814	NA	NA	Mfr. Sonic	Model MARK I	RepRate 14	Filter off
Size	1"			S/N 780836	Reject off	Coax 6'	Damp Mid
Frequency	1MHz			Freq. 1MHz	Video NOISE		
Beam Angle	0°						

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
Y-1 T	80%	1.8	NA	NA	NA		NA	NA	NA		08:05	10:50	NA	NA	NA	NA
Y-2 T	40%	3.8														
3/4 T	10%	5.8														
Back	35%	8.0														

Ref. dB **63 dB** **NA** **NA**



Additional Comments/Sketch
 * SEE NCR #024 OF ERRATA



Ultrasonic Examination Report *P. Pajuvani 6/2/82*




Customer LP+L		Plant Waterford		Unit 3	Loop/Zone 2 / 14	Iso/Drawing No. Zone 14, Rev. 2 FC-1	
Procedure 151-2.8 Rev. 1 FC-1	Exam Surface OD	Examiner/Level BURLINGAME JR		VCR Supervisor Daniel Jones		Date 5-25-82	
Component/Piping System Reactor Coolant		Pipe Size 30" ID	Weld Type Butt		Cal. Block UT-15 3 1/8"	Couplant: Sonotrac	Batch No. 8124

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number **FC-1**

Transducer	275 (C.S.)	275 (SS)	778	Instrument			
S/N	T8468	T8468	V3035	Mfr.	Sonic	Model	FTS-MK1
Size	1.0"	1.0"	1.0"	S/N	01610 E	RepRate	1000
Frequency	1MHz	1MHz	WB	Reject	3	Filter	OFF
Beam Angle	45°L	45°L	45°L	Damp	4.5	Coax	6'
				Freq.	1MHz/WB	Video	Norm.

275 Scan (C.S.)			2 & 5 Scan (SS)			7 & 8 Scan			Calibration Checks							
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
1/4T	75%	2	80%	2	NA	NA/NA	80%	2	NA	NA/NA	NA	NA	0800	1045	NA	NA
1/2T	80%	4	40%	4			40%	4					1245	1630		
3/4T	20%	6	20%	6			25%	6								
Ref. dB	52 db		55 db				56 db									



Additional Comments/Sketch

- * The Shape of the DAC Curve is Due to the ratio of Carbon Steel metal path to the Stainless steel metal path (or Inconel)
- Scanning Sensitivity was 10 db. above the reference Sens.
- Separate Transducers were used For Axial and Circ. Scans.

D. Payne ANIE 6/2/82



The Virginia Corp.
of Richmond

Ultrasonic Examination Report - Continuation Sheet

Page 5 of 7

Customer LP 3 L	Plant WATERFORD	Unit 3	Loop/ Zone 2 14	Iso/Drawing No. ZONE 14, REV 2, FC-1
Procedure* FC-1 ISI-3.8 BELT	Exam Surface OD	Examiner/Level BURLINGAME JCB	VCR Supervisor Daniel Jensen	Date 5-25-82
Component/Piping System 45 REACTOR COOLANT	Pipe Size 30" ID	Weld Type BUTT	Cal. Block UT-15	Couplant: Type & Batch # SONOTRACE 40 #8124

Weld No.	Base Metal Scan	Scan Direction				Inspection Limitations	Surface Condition		Examination Results		Remarks
		2	5	7 & 8	0		Base Metal	Weld	UT	Visual	
14	001	NA	PAR	PAR	PAR	NA	CLEAN	GROUND	NI	SAT	GEOMETRY
14	002	NA	PAR	PAR	PAR	NA	CLEAN	GROUND	NI	SAT	GEOMETRY
											SEE ATTACHMENT
											SEE FIG-1
											*SEE NCR #024 OF ERRATA



To: _____


Subject EXAMINATION
LIMITATIONS

ZONE 14, REV. 2, FC-1

14-001 ALL SCANS WERE RESTRICTED BY O.D. MISMATCH
BY PUMP TO SAFE END WELD AND SAFE END TO
PIPE WELD.
GOOD ROOT AREA COVERAGE WAS OBTAINED WITH
SCAN 5. MARGINAL ROOT AREA COVERAGE WAS
OBTAINED WITH SCAN 2. SCANS 7 & 8 WERE
LIMITED BY ABOUT 20% FOR THE COVERAGE AREA.

14-002 (D.M. WELD) ALL SCANS WERE RESTRICTED BY O.D.
MISMATCH BY THE PIPE TO SAFE END WELD AND
THE SAFE END TO PUMP WELD.
GOOD ROOT AREA COVERAGE WAS OBTAINED WITH
SCAN 2. MARGINAL ROOT AREA COVERAGE WAS
OBTAINED WITH SCAN 5. SCANS 7 & 8 WERE LIMITED
BY ABOUT 30% FOR THE COVERAGE AREA.

Signed _____



TYP. PUMP TO SAFE END TO PIPE
CONFIGURATION




FIG-1

5-28-82



D. Payne ANIT 6/24/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer L. F. & L.	Plant Waterford	Unit 3	Loop/Zone 2B / 14
Component/Piping System Reactor Vessel to R.C. Pump 2B	Examiner/Level David J. Zolten II	Date 6/15/82	
Procedure ISI - 2.5 REV. 0	Iso/Drawing No. 2005 14/Rev. 2/5.3	VCR Supervisor Dennis Jensen	Continuation Sheet Attached <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

Equipment

Instrument		Transducer		Calibration
Mfgr. Sonic	Mfgr. Parametrics	Size .50"	Cal. Block UT-16	
Model MK 1	Freq. 3.5 mhz		Cal. Block N/A	
S/N 01610E	Serial No. 41874		Range Cal. 2.2	
Reject off	Coax. Cable 6' Dual		Calibration Checks	
Damp. N/A	Gain 50 dB		Int. 1:20 pm	
Freq. 2.0 mhz			Final 2:40 pm	
Rep. Rate 1K				
Filter off				
Video Norm.				
Couplant Sonotrace 40 - 8124				

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
14-006	12	N/A	N/A	1.42"	N/A	N/A	N/A	N/A	N/A
14-006	2			1.45"					
14-006	4			1.47"					
14-006	6			1.45"					
14-006	8			1.45"					
14-006	10			1.45"					

Sketch/Identification



Ultrasonic Examination Report


Customer LP&I	Plant WATERFORD	Unit 3	Loop/Zone ZB/14	Iso/Drawing No. ZONE A REV. 2 FC. 2
Procedure ISI-28 REV. 1	Exam Surface O.D.	Examiner/Level <i>David L. Fok...</i>	VCR Supervisor <i>Daniel Jensen</i>	Date 6-15-82
Component/Piping System COLD LEG - REACTOR TO R.C.P. ZB		Pipe Size 12"	Weld Type BUTT	Cal. Block # UT-16
		Couplant: SONOTRACE		Batch No 8124

Continuation Sheet Attached
 Yes No


Field Changes:
 Yes No
 If Yes, Number

Transducer	0°	45°	60°	Instrument			
S/N	KB2728	N/A	N/A	Mfer.	SONIC	Model	MARK I
Size	.50"			S/N	05473E	RepRate	1K
Frequency	2.25 MHz			Reject	OFF	Filter	OFF
Beam Angle	0°			Damp	MIN	Coax	6' DUAL
				Freq.	2.0 MHz	Video	NORM

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks							
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°	
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out
1/4T	65%	1.5	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	9:12	11:30	N/A	N/A	N/A	N/A
1/2T	80%	3.0																
3/4T	60%	4.5																



Additional Comments/Sketch
CALIBRATION FOR CARBON STEEL SIDE ONLY.



D. Payne ANED 6/24/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer LP & L	Plant WATERFORD	Unit III	Loop/Zone 2B/14
Component/Piping System COLD LEG REACTOR VESSEL TO RCP 2B		Examiner/Level David Zeleni II	Date 6/19/82
Procedure ISI 2.5 REV 0	Iso/Drawing No. ZONE 14/REV 2	VCR Supervisor [Signature]	Continuation Sheet Attached <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

Equipment

Instrument		Transducer		Calibration
Mfgr. Sonic	Mfgr. Parametrics	Size .50"	Cal. Block UT-16	
Model MCR I			Cal. Block N/A	
S/N 01610 E	Freq. 2.25 MHz		Range Cal. 1.8"	
Reject OFF	Serial No. 44652		Calibration Checks	
Damp. Min	Coax. Cable 6' BNC-BNC		(IN) 0900	(OUT) 1145
Freq. 2.0 MHz	Gain			
Rep. Rate 1K				
Filter HIGH				
Video Norm				
Couplant Soudure 40 / Batch # 5124		50 db		

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
14-006	12	1.42"	1.33"	N/A	N/A	N/A	N/A	N/A	N/A
14-006	2	1.46"	1.31"						
14-006	4	1.46"	1.28"						
14-006	6	1.42"	1.31"						
14-006	8	1.42"	1.29"						
14-006	10	1.46"	1.31"						

Sketch/Identification



Ultrasonic Examination Report *D. Payne ANII 5/4/82*


Customer LP ANDL		Plant WATERFORD		Unit 3	Loop/Zone #1	Iso/Drawing No. ZONE 15 REV 2, F.C. 1	
Procedure ISIL 3 REV. FCI	Exam Surface O.D.	Examiner/Level [Signature]		VGR Supervisor Daniel Jones		Date 4-26-82	
Component/Piping System HOT LEG STEAM GEN #1 TO RV		Pipe Size 40"	Weld Type BUTT		Cal. Block UT-4	Couplant: SONTRACE Type 40 Batch No 8119	

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number **1**

	Transducer	0°	45°	60°	Instrument				
	S/N	48803	NA	NA	Mfgr.	SONIC	Model	FISMAKSI	
	Size	1"			S/N	05304E	RepRate	200	
	Frequency	2.25MHZ			Reject	OFF	Filter	H1	
	Beam Angle	0°			Damp	MIN	Coax	12'	
Calibration 0°		2 & 5 Scan		7 & 8 Scan		Freq.	2	Video	NORM

Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		Calibration Checks					
					Scribe Line	50% DAC			Scribe Line	50% DAC	0°		45°		60°	
											In	Out	In	Out	In	Out
1/4T	80	2.0	NA	NA			NA	NA			1038	1155	NA	NA	NA	NA
1/2T	60	4.0									1249	1615	NA	NA	NA	NA
3/4T	40	6.0														
1T	NA	8.2														





The Virginia Corp.
of Richmond

D. Payne ANII 5/4/82

Ultrasonic Examination Report

3 of 8

Customer LPCL	Plant Waterford	Unit 3	Loop/Zone 1/15	Iso/Drawing No. Zone 15, Rev 2, F.C. 1
Procedure ISI-2.3, Rev 0, F.C. 1	Exam Surface O.D.	Examiner/Level BURZINGAME II	Supervisor Daniel Jensen	Date 4-26-82
Component/Piping System Reactor Coolant	Pipe Size 42" I.D.	Weld Type Butt	Cal. Block UT-4, 4.70"	Couplant: Sonotrace Type 40 Batch No. 8119



Continuation Sheet Attached
 Yes No

Field Changes:
Yes No
If Yes, Number **F.C. 1**

Transducer	0°	45°	60°	Instrument			
S/N	NA	NA	L19801	Mfr.	Sonic	Model	FTS Mark I
Size			1.0"	S/N	03704E	RepRate	1000
Frequency			2.25 MHz	Reject	OFF	Filter	H:
Beam Angle	↓	↓	61°	Damp	Min	Coax	12'
				Freq.	2 MHz	Video	Norm


Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
1/4T	NA	NA	80%	2.0	2 7/32	1 7/8 2 1/2	80%	2.0	2 7/32	1 7/8 2 1/2	NA	NA	NA	NA	1415	1700
1/2T			50%	4.0	4 5/8	4 3/8 4 3/4	50%	4.0	4 5/8	4 3/8 4 3/4						
3/4T			23%	6.0	6 7/8	6 1/2 7 1/8	23%	6.0	6 7/8	6 1/2 7 1/8						
5/4T			6%	10.0			6%	10.0								
	↓	↓	60 db				60 db				↓	↓	↓	↓		

NA DAC




Additional Comments/Sketch

Ultrasonic Examination Report - Continuation Sheet



Customer LPC	Plant Waterford	Unit 3	Loop/ Zone 1/15	Iso/Drawing No. Zone 15, Rev 2, EC. 1
Procedure ISI-2.3 Rev D, EC. 1	Exam Surface O.D.	Examiner/Level BURUNGANE I	VCR Supervisor Daniel Jones	Date 4-26-82
Component/Piping System Reactor Coolant	Pipe Size 42" I.D.	Weld Type Butt	Cal. Block UT-4, 4.70"	Explant: Type & Batch # Sonotrace 40 Batch 819

Weld No.	Base Metal Scan	Scan Direction				Inspection Limitations	Surface Condition		Examination Results		Remarks
		2	5	7 & 8	0		Base Metal	Weld	UT	Visual	
15-003LB	NA	YES	YES	YES	NA		Clean	Ground	NI	SAT	
15-004LA		YES	YES	YES			Clean	Ground	NI	SAT	
15-011		PAR	PAR	PAR		O.D. Mismatch ★	Clean	Ground	NI	SAT	
15-012LA		YES	YES	YES			Clean	Ground	NI	SAT	
15-013LB		YES	YES	YES			Clean	Ground	NI	SAT	
15-014		YES	YES	YES			Clean	Ground	NI	SAT	
15-015	↓	PAR	YES	PAR	↓	O.D. SLOPE OF NOZZLE ★	Clean	Ground	NI	SAT	
						★ SEE ATTACHMENT					



Ultrasonic Examination Report

5 of 8




Customer LP&L	Plant Waterford	Unit 3	Loop/Zone 1/15	Iso/drawing No. Zone 15, Rev 2, F.C. 1
Procedure ISI-2.3, Rev 0, F.C. 1	Exam Surface O.D.	Examiner/Level BURLINGAME II	VPR Supervisor Daniel Jena	Date 4-26-82
Component/Piping System Reactor Coolant	Pipe Size 42" ID	Weld Type Butt	Cal. Block UT-4, 4.70"	Couplant: Sonotrace Type 40 Batch No. 8119

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number **F.C. 1**

Transducer	0°	45°	60°	Instrument			
	S/N NA	L19134	NA	Mfr.	Sonic	Model	PTS Mark I
	Size	1.0"		S/N	780836	Replate	1000
	Frequency	2.25MHz		Reject	OFF	Filter	H.
	Beam Angle	45°		Damp	Min	Coax	12'
				Freq.	2 MHz	Video	Norm


Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
1/4T	NA	NA	73%	2.0	25/32	5/8 1 1/2	73%	2.0	25/32	5/8 1 1/2	NA	NA	1400	1700	NA	NA
1/2T			80%	4.0	2 9/32	2 5/8 2 3/4	80%	4.0	2 9/32	2 5/8 2 3/4						
3/4T			70%	6.0	3 1/32	3 5/8 3 1/2	70%	6.0	3 1/32	3 5/8 3 1/2						
5/4T			34%	10.0			34%	10.0								
	NA	NA														
	NA	NA	48db				48db									



Additional Comments/Sketch

D. Payne ANEI 5/4

Ultrasonic Examination Report - Continuation Sheet



Customer <i>LP&L</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/ Zone <i>1115</i>	ISO/Drawing No. <i>Zone 15, Rev 2, FC 1</i>
Procedure <i>ISI-2.3, Rev 0, FC 1</i>	Exam Surface <i>O.D.</i>	Examiner/Level <i>BURLINGAME II</i>	VCR Supervisor <i>Daniel Jones</i>	Date <i>4-26-82</i>
Component/Piping System <i>Reactor Coolant</i>	Pipe Size <i>42" ID</i>	Weld Type <i>Butt</i>	Cal. Block <i>UT 4-4.70"</i>	Couplant: Type & Batch # <i>Sonotrace 40 Batch 8119</i>

Weld No.	Base Metal Scan	Scan Direction				Inspection Limitations	Surface Condition		Examination Results		Remarks
		2	5	7 & 8	0		Base Metal	Weld	UT	Visual	
<i>15-003LB</i>	<i>NA</i>	<i>YES</i>	<i>YES</i>	<i>YES</i>	<i>NA</i>		<i>Clean</i>	<i>Ground</i>	<i>NI</i>	<i>SAT</i>	
<i>15-004LA</i>		<i>YES</i>	<i>YES</i>	<i>YES</i>			<i>Clean</i>	<i>Ground</i>	<i>NI</i>	<i>SAT</i>	
<i>15-011</i>		<i>PAR</i>	<i>PAR</i>	<i>PAR</i>		<i>O.D. MISMATCH *</i>	<i>Clean</i>	<i>Ground</i>	<i>NI</i>	<i>SAT</i>	
<i>15-012LA</i>		<i>YES</i>	<i>YES</i>	<i>YES</i>			<i>Clean</i>	<i>Ground</i>	<i>NI</i>	<i>SAT</i>	
<i>15-013LB</i>		<i>YES</i>	<i>YES</i>	<i>YES</i>			<i>Clean</i>	<i>Ground</i>	<i>NI</i>	<i>SAT</i>	
<i>15-014</i>		<i>YES</i>	<i>YES</i>	<i>YES</i>			<i>Clean</i>	<i>Ground</i>	<i>NI</i>	<i>SAT</i>	
<i>15-015</i>	<i>✓</i>	<i>PAR</i>	<i>YES</i>	<i>PAR</i>	<i>✓</i>	<i>O.D. SLOPE OF NOZZLE *</i>	<i>Clean</i>	<i>Ground</i>	<i>NI</i>	<i>SAT</i>	
						<i>* SEE ATTACHMENT</i>					



The
Virginia Corp.
 of Richmond

Date 4-26-82

Page 7 of 8

To: _____

Subject EXAMINATION
LIMITATIONS
ZONE 15, REL. 2, EC-1

15-011 ALL SCANS LIMITED BY MISMATCH BETWEEN THE PIPE AND ELBOW ALSO ON THE SCAN 5 SIDE BY NOZZLE BRANCH CONNECTIONS. SEE SKETCH

SCAN 2 APPROX. LOSS - 5% OF SCAN AREA



SCAN 5 APPROX. LOSS - 10% OF SCAN AREA

SCANS 7 & 8 APPROX. LOSS - 10% OF SCAN AREA


A GOOD SCAN OF ROOT AREA WAS MAINTAINED WITH THE 45° ANGLE. THE 60° SCAN DID NOT INTERSECT THE ID OF THE TEST PART APPROX. 20% OF THE SCANS DIRECTED CIRCUMFERENTIALLY AROUND THE PIPE WAS LOST AT THE ID.

15-015 SCANS 2 & 7 & 8 WERE LIMITED BY THE P.T. SLOPE OF THE NOZZLE AT THE STEAM GENERATOR. SCANS 7 & 8 WERE LIMITED BY APPROX. 10% BUT HAD GOOD COVERAGE OF THE ROOT AREA @ 45°. SCAN 2 WAS LIMITED BY APPROX. 30%. ROOT AREA COVERAGE WAS NOT GOOD @ 45° SCAN 2 SHOULD BE RESCANED AT APPROX. 30°. THE 60° SCANS DID NOT INTERSECT THE ID OF THE TEST PART. APPROX. 20% OF THE SCAN AREA WITH THE BEAM DIRECTED CIRCUMFERENTIALLY AROUND THE PIPE WAS LOST AT THE ID.

Signed _____



SCAN LIMITATIONS ON
WELD 15-011 FROM
NOZZLE BRANCH CONNECTIONS
TOP & BOTTOM, LIMITED
SCANS ON WELDS 010 AND 007
FROM O.D. MISMATCH BETWEEN
PIPE AND ELBOW AT WELD
NO. 15-011



D. Payne ANII 5/4/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer LPFL	Plant Waterford	Unit 3	Loop/Zone 1/15
Component/Piping System Hot Leg - Steam Generator Reactor Vessel		Examiner/Level [Signature]	Date 4-27-82
Procedure ISI-2.5, Rev D, F.C.O	Iso/Drawing No. Zone 15, Rev 2, F.C. 1	VCR Supervisor [Signature]	Continuation Sheet Attached <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No


Equipment

Instrument	Transducer		Calibration
Mfgr. Sonic	Mfgr. KB Acrotech	Size 1/2"	Cal. Block UT-4
Model PTS Mark I			Cal. Block —
S/N 01610E	Freq. 2.25 MHz		Range Cal./0.000 = 9.40"
Reject Min	Serial No. KB2728		Calibration Checks
Damp. Min			1350-1615
Freq. 2 MHz	Coax. Cable 6' twin Coax		
Rep. Rate 200	Gain 76 db		
Filter H			
Video Norm			
Couplant Sonotrace 40 Batch 8119			

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
15-003LA	0"	3.95"	4.04"	3.95"	15-004LA	0"	4.04"	3.95"	3.95"
"	12"	3.95"	4.04"	3.95"	"	12"	3.95"	3.95"	3.95"
"	24"	3.95"	4.04"	3.95"	"	24"	3.95"	3.95"	3.95"
"	36"	3.95"	4.04"	3.95"	"	36"	4.04"	3.95"	4.04"
"	48"	3.95"	3.95"	4.04"	"	48"	3.95"	3.95"	3.95"
"	60"	3.95"	4.04"	3.95"	"	60"	3.95"	3.95"	3.95"
"	72"	3.95"	3.95"	4.04"	"	72"	3.95"	3.95"	3.95"
"	84"	3.95"	3.95"	3.95"	"	84"	3.95"	4.04"	3.95"
"	96"	3.95"	3.95"	3.95"	"	96"	3.95"	3.95"	3.85"
"	108"	3.95"	3.95"	3.95"	"	108"	3.85"	3.95"	4.04"
"	120"	3.85"	3.95"	3.95"	"	120"	3.85"	3.85"	3.95"
"	132"	3.75"	3.95"	3.95"	"	132"	3.75"	3.95"	3.95"

Sketch/Identification



Ultrasonic Data Sheet
for *D. Payne ANII* 5/4/82
Thickness Measurement
Continuation Page 2 of 2

Customer LPCL	Plant Waterford	Unit 3	Loop/Zone 1/15
Component/Piping System Hot Leg-Stream Cond to Reactor Vessel	Examiner/Level <i>[Signature]</i>	Date 4-27-82	
Procedure ISI-2.5, Rev 0, F.C.0	Iso/Drawing No. Zone 15, Rev 2, F.C.1	VCR Supervisor <i>[Signature]</i>	

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
15-005	12	4.79"	1.88"	3.95"	15-012 LA	24"	4.51"	4.61"	4.51"
"	2	4.51"	1.97"	3.95"	15-013 LB	0"	4.51"	4.51"	4.51"
"	4	4.70"	1.97"	3.95"	"	12"	4.51"	4.51"	4.51"
"	6	4.51"	1.97"	3.95"	"	24"	4.51"	4.42"	4.42"
"	8	4.51"	1.97"	4.04"	"	36"	4.51"	4.51"	4.61"
"	10	4.51"	1.88"	4.04"	"	48"	4.51"	4.61"	4.61"
15-010	12	4.42"	3.95"	4.32"	15-014	12	4.61"	4.61"	4.51"
"	2	4.32"	3.95"	4.51"	"	2	4.61"	4.51"	4.61"
"	4	4.51"	3.95"	4.51"	"	4	4.51"	4.51"	4.51"
"	6	4.32"	3.95"	4.51"	"	6	4.70"	4.70"	4.61"
"	8	4.32"	3.95"	4.42"	"	8	4.70"	4.61"	4.51"
"	10	4.32"	3.95"	4.51"	"	10	4.70"	4.61"	4.61"
15-011	12	4.23"	4.51"	3.95"					
"	2	4.14"	4.51"	3.95"					
"	4	4.32"	4.70"	4.04"					
"	6	4.23"	4.61"	4.04"					
"	8	4.23"	4.51"	4.04"					
"	10	4.14"	4.61"	3.95"					
15-012 LA	0"	4.51"	4.51"	4.51"					
"	12"	4.51"	4.61"	4.51"					

Sketch/Identification



Ultrasonic Examination Report

D. Payne ANII 5/4/82




Customer LPCL	Plant Waterford	Unit 3	Loop/Zone 1/15	Iso/Drawing No. Zone 15, Rev 2, FC 1
Procedure ISI-2.3, Rev 0, FC 1	Exam Surface O.D.	Examiner/Level BURLINGAME II B	VCR Supervisor Dennis Jones	Date 4-29-82
Component/Piping System Reactor Coolant	Pipe Size 42" ID	Weld Type Butt	Cal. Block UT-4, 4.70"	Couplant: Sonotrac Type 40 Batch No. 8119

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number **F.C. 1**

	Transducer			Instrument			
	S/N	KB2728	NA	NA	Mfr.	Sonic	Model FIS Mark I
	Size	1/2"			S/N	01W10 E	ResRate 200
	Frequency	2.25 MHz			Reject	Min	Filter H.
	Beam Angle	0°	↓	↓	Damp	Min	Coax 6' twin Coax
				Freq.	2 MHz	Video Norm	

Calibration 0°			2 & 5 Scan					7 & 8 Scan					Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°	
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out
1/4 T	80%	2.0	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0755	1015	NA	NA	NA	NA
1/2 T	25%	4.0																
3/4 T	20%	6.0																
T	10%	8.2																
72 dB	72 dB G		↓	↓				↓	↓									



Additional Comments/Sketch



D. Payne ANII 5/4/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer <i>LPFL</i>	Plant <i>WATERFORD</i>	Unit <i>3</i>	Loop/Zone <i>1/15</i>
Component/Piping System <i>REACTOR COOLANT</i>	Examiner/Level <i>BURLINGAME</i>	Date <i>5-1-82</i>	
Procedure <i>2.5 MHz RELIC, FC +</i>	Iso/Drawing No. <i>ZONE 15, REV. 3, FC1</i>	VCR Supervisor <i>Daniel Sims</i>	Continuation Sheet Attached [] Yes [<input checked="" type="checkbox"/>] No


Equipment

Instrument		Transducer		Calibration
Mfgr. <i>SONIC</i>	Mfgr. <i>KB1</i>	Size <i>1/2" DIA.</i>	Cal. Block <i>UT-4</i>	
Model <i>FTS-MK I</i>	Freq. <i>2.25 MHz</i>		Cal. Block <i>—</i>	
S/N <i>03704F</i>	Serial No. <i>KB 2728</i>		Range Cal. <i>4.9" = 8.011"</i>	
Reject <i>OFF</i>	Coax. Cable <i>TWIN 6' COAX.</i>		Calibration Checks <i>0.85" NRS.</i>	
Damp. <i>MIN</i>	Gain <i>87 dB G</i>		<i>11.25" NRS.</i>	
Freq. <i>2.25 MHz</i>				
Rep. Rate <i>1000</i>				
Filter <i>HI</i>				
Video <i>NR2M</i>				
Couplant <i>SONOTRACE 40 # 8119</i>				

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
<i>15-007</i>	<i>12</i>	<i>4.77"</i>	<i>4.90"</i>	<i>4.16"</i>	<i>15-002</i>	<i>12</i>	<i>4.16"</i>	<i>4.04"</i>	<i>4.22"</i>
	<i>2</i>	<i>4.90"</i>	<i>4.90"</i>	<i>4.10"</i>		<i>2</i>	<i>4.10"</i>	<i>3.98"</i>	<i>4.16"</i>
	<i>4</i>	<i>4.53"</i>	<i>4.90"</i>	<i>4.04"</i>		<i>4</i>	<i>4.16"</i>	<i>4.04"</i>	<i>4.16"</i>
	<i>6</i>	<i>4.53"</i>	<i>4.90"</i>	<i>4.28"</i>		<i>6</i>	<i>4.16"</i>	<i>4.04"</i>	<i>4.16"</i>
	<i>8</i>	<i>4.77"</i>	<i>4.90"</i>	<i>4.16"</i>		<i>8</i>	<i>4.04"</i>	<i>4.16"</i>	<i>4.16"</i>
<i>15-001</i>	<i>10</i>	<i>4.90"</i>	<i>4.90"</i>	<i>4.28"</i>	<i>15-015</i>	<i>12</i>	<i>4.77"</i>	<i>4.90"</i>	<i>4.77"</i>
	<i>12</i>	<i>4.16"</i>	<i>4.10"</i>	<i>4.22"</i>		<i>2</i>	<i>4.77"</i>	<i>4.83"</i>	<i>4.70"</i>
	<i>2</i>	<i>3.78"</i>	<i>4.22"</i>	<i>4.28"</i>		<i>4</i>	<i>4.77"</i>	<i>4.77"</i>	<i>4.83"</i>
	<i>4</i>	<i>4.22"</i>	<i>4.16"</i>	<i>4.22"</i>		<i>6</i>	<i>4.77"</i>	<i>4.77"</i>	<i>4.77"</i>
	<i>6</i>	<i>4.28"</i>	<i>4.16"</i>	<i>4.16"</i>		<i>8</i>	<i>4.77"</i>	<i>4.77"</i>	<i>4.77"</i>
<i>8</i>	<i>4.16"</i>	<i>4.16"</i>	<i>4.16"</i>	<i>10</i>	<i>4.77"</i>	<i>4.83"</i>	<i>4.83"</i>		
<i>10</i>	<i>4.16"</i>	<i>4.16"</i>	<i>4.16"</i>						

Sketch/Identification




Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No

IF Yes, Number **F.C.-1**

Calibration Reflector Location	Signal Amp.	Sweep
1/4 T	N/A	N/A
1/2 T		
3/4 T		
5/4 T		



Ultrasonic Examination Report

Customer: **CP&L** Plant: **WATERFORD** Unit: **3**

Procedure: **FC-1** Exam Surface: **OD** Examiner/Level: **BURLINGAME JF**

ISO 23 REV.0 Component/Piping System: **REACTOR COOLANT** Pipe SBD: **42" ID-9 BUTT** Weld Type: **BUTT**


Date: **5/1/82**

Loop/Zone/ISO/Drawing No.: **1/15 ZONE 15, REV. 2, F.C.-1**

VCR Supervisor: **Denise Jones** Cal. Block # Compliant: **SONOTRALE** Type: **40** Batch No.: **8119**



Transducer S/N	Size	Frequency	Beam Angle	Angle	Weld Type	Butt
N/A	J22935	2.25 MHz	46°	60°	N/A	

Calibration Reflector Location	Signal Amp.	Sweep	Sound Entry Point To: Scribe Line	Signal Amp.	Sweep	Sound Entry Point To: Scribe Line	
						50% DAC	50% DAC
1/4 T	N/A	N/A	1 1/8	80%	2.0	1 1/8	3 1/32 1 3/8
1/2 T			2 13/32	30%	4.0	2 13/32	2 2 3/8
3/4 T			3 5/8	18%	6.0	3 5/8	3 3/8 4
5/4 T				5%	10.0		




Mfg.	S/N	Reject	Dump	Model	Rep. No.	Filter	Cable	Validat.	F.T.S. MARK I
SONIC	01610E	CIF	MIN	2 MHz					3K HI 12' NORM.

Calibration Check:		45°		60°	
In	Out	In	Out	In	Out
N/A	N/A	900	1200	N/A	N/A




D. Payne ANZI 5/4/82



Customer CP&L	Plant WATERFORD	Unit 3	Loop/Zone 1/15	Leg/Drawing No. ZONE 15 REV. 1 FC-1
Procedure ISI-2.3 REV. 0 FC-1	Exam Surface O.D.	Examiner/Level J. J.	VCR Supervisory David J. ...	Date 5/1/82
Component / Piping System REACTOR COOLANT		Pipe Size 42" I.D. 48" O.D.	Weld Type BUTT	Company / Dept SONOTRAX 40 8119

Weld No.	Base Metal Spec.	Scan Direction			Inspection Limitations	Surface Condition		Examination Result	Remarks
		A	B	C		Base Metal	Weld		
15-001	N/A	PAR	PAR	YES	O.D. SLOPE OF NOZZLE *	CLEAN	GROUND	NI	SAT
15-002		PAR	PAR	YES	O.D. MISMATCH *	CLEAN	GROUND	NI	SAT
15-005		NO	PAR	PAR	O.D. SLOPE OF NOZZLE *	CLEAN	GROUND	NI	SAT
15-007		NO	PAR	PAR	O.D. SLOPE OF NOZZLE *	CLEAN	GROUND	NI	SAT
15-010		NO	PAR	PAR	O.D. SLOPE OF NOZZLE *	CLEAN	GROUND	NI	SAT
					* SEE ATTACHMENT				



Date 5-1-82

Page 6 of 10

To: _____

Subject EXAMINATION
LIMITATIONS

ZONE 15


15-001 & 15-002 FROM THE NOZZLE TO PIPE JUNCTION.

SCAN 5 ON BOTH WELDS IS LIMITED BY THE
RADIUS OF THE NOZZLE. SCAN 2 ON WELD 15-001
IS LIMITED BY O.D. MISMATCH BETWEEN THE
NOZZLE EXTENSION AND THE PIPE. SCAN 5 ON
WELD 15-002 IS LIMITED BY O.D. MISMATCH ALSO.
GOOD ROOT AREA COVERAGE WAS OBTAINED ON
BOTH WELDS AT 45° & 60° DURING SCAN 2.

NO ROOT AREA COVERAGE WAS OBTAINED DURING
SCAN 5 OF BOTH WELDS AT 60°. PARTIAL
ROOT AREA COVERAGE WAS OBTAINED ON WELD
15-002 AT 45° AND NO COVERAGE FOR WELD
15-001. GOOD ON WELD COVERAGE WAS OBTAINED
WITH SCANS 7 & 8 AT 45°. THE 7 & 8 SCANS AT
60° DID NOT INTERSECT THE I.D. SURFACE. SEE
FIG. 1 FOR O.D. LIMITATIONS.

15-005, 15-007 & 15-010 ARE ALL BRANCH CONNECTIONS
ON THE 42" I.D. REACTOR COOLANT PIPE. THE LIMITATIONS
ARE THE WELD RADIUS AT EACH OF THE BRANCH
CONNECTIONS AND THE O.D. MISMATCH BETWEEN THE
PIPE AND ELBOW. SEE FIG 2. NO SCAN 2 WAS PERFORMED
ON ANY OF THE WELDS BECAUSE THE ULTRASONIC BEAM
IS DIRECTED AWAY FROM THE ROOT AREA. THE 60° BEAM
ANGLE DID NOT INTERSECT THE I.D. SURFACE WHEN THE
BEAM WAS DIRECTED CIRCUMFERENTIALLY IN RELATION TO
THE O.D. FOR BRANCH CONNECTIONS.

Signed _____



RADIUS OF NOZZLE






Fig. 1

ULTRASONIC SUPPLEMENTAL DATA SHEET





Ultrasonic Examination Report




Customer LP&L	Plant WATERFORD	Unit 3	Loop/Zone 1/15	Iso/Drawing No. ZONE 15 REV. 2, F.C.-1
Procedure ISI 2.3, REV. 0, FC-1	Exam Surface O.D.	Examiner/Level BURLINGAME II	VCR Supervisor Daniel J. Jones	Date 5-7-82
Component/Piping System REACTOR COOLANT	Pipe Size 42" ID.	Weld Type BUTT	Cal. Block # UT-4 4.90"	Couplant: SONOTRACE Type 40 Batch No 8119

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 IF Yes, Number **F.C.-1**

Transducer	30°	45°	60°	Instrument			
S/N	L19801	N/A	N/A	Mfr.	SONIC	Model	FTS-MARK I
Size	1.0"			S/N	05304E	RepRate	1K
Frequency	2.25MHz			Reject	OFF	Filter	OFF
Beam Angle	31°			Damp	MIN.	Coax	12'
				Freq.	2 MHz	Video	NORMAL

Calibration 0°			2 & 5 Scan						7 & 8 Scan									
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			Calibration Checks:					
					Scribe Line	50% DAC				Scribe Line	50% DAC		30°		45°		60°	
													In	Out	In	Out	In	Out
1/4T	N/A	N/A	60%	2.0	3/8	7/16	9/16	60%	2.0	3/8	5/16	3/16	12:30	4:00	N/A	N/A	N/A	N/A
1/2T			65%	4.0	1 3/8	1.0	1 1/16	65%	4.0	1 3/8	1.0	1 1/16						
3/4T			80%	6.0	2 1/8	1 3/4	2 1/4	80%	6.0	2 1/8	1 3/4	2 1/4						
5/4T			35%	10.0				35%	10.0									



Additional Comments/Sketch



The
Virginia Corp.
of Richmond

Date 5-7-82

Page 3 of 4

To: _____

Subject EXAMINATION
LIMITATIONS
ZONE 15, REV 2 FC 1

15-001 SCAN 2 WAS NOT PERFORMED BECAUSE ADEQUATE COVERAGE WAS OBTAINED WITH THE $45^{\circ}/60^{\circ}$ SCANS. SCAN 5 WAS RESTRICTED BY THE O.D. SLOPE OF THE NOZZLE, BUT ROOT AREA COVERAGE WAS OBTAINED. SCANS 77E WERE LIMITED BY A SMALL DEGREE BY THE O.D. SLOPE, GOOD ROOT AREA COVERAGE WAS OBTAINED.


15-002, SCAN 2 WAS NOT PERFORMED BECAUSE ADEQUATE COVERAGE WAS OBTAINED WITH THE $45^{\circ}/60^{\circ}$ ANGLE SCANS. SCAN 5 WAS LIMITED BY O.D. MISMATCH BETWEEN THE R.C. PIPE AND NOZZLE EXTENSION. GOOD ROOT AREA COVERAGE WAS OBTAINED. SCANS 77A WERE LIMITED BY A SMALL DEGREE BY THE MISMATCH, ALLOWING FOR BEAM SPREAD, ADEQUATE COVERAGE OF THE ROOT AREA WAS OBTAINED.

15-005, 15-007, 15-010 ARE NOZZLE BRANCH CONNECTIONS. SCAN 2 WAS NOT PERFORMED BECAUSE THE ULTRASONIC BEAM IS DIRECTED AWAY FROM THE WELD ROOT. SCAN 5 WAS LIMITED BY THE RADIUS OF THE WELD CROWN BETWEEN THE R.C. PIPE AND THE BRANCH NOZZLE. ROOT AREA COVERAGE WAS OBTAINED. SCANS 77B WERE ALSO LIMITED BY THE RADIUS OF THE WELD CROWN AND RESTRICTED TO THE SCAN 5 SIDE OF THE WELD. ALLOWING FOR BEAM SPREAD, ADEQUATE COVERAGE OF THE ROOT AREA WAS OBTAINED.

15-01 SCAN 5 WAS NOT PERFORMED BECAUSE ADEQUATE COVERAGE WAS OBTAINED WITH THE $45^{\circ}/60^{\circ}$ ANGLES. SCAN 2 WAS LIMITED BY O.D. MISMATCH BETWEEN THE R.C. PIPE AND NOZZLE EXTENSION. GOOD ROOT AREA COVERAGE WAS OBTAINED.

CONT.

Signed [Signature]



Date 5-7-82

Page 4 of 4

To: _____

Subject EXAMINATION
LIMITATIONS CONT.
ZONE 15, RIB 2, FC-1

SCANS 778 WERE LIMITED TO A SMALL DEGREE BY
THE OD MISMATCH. ALLOWING FOR BEAM SPREAD,
COVERAGE OF THE ROOT AREA WAS OBTAINED

15-15. SCAN 5 WAS NOT PERFORMED BECAUSE ADEQUATE COVERAGE
WAS OBTAINED WITH THE 45° & 60° ANGLES. SCAN 2
WAS LIMITED BY THE O.D. SLOPE OF THE NOZZLE, BUT
ROOT AREA COVERAGE WAS OBTAINED. SCANS 778 WERE
LIMITED TO A SMALL DEGREE BY THE OD SLOPE, ROOT
AREA COVERAGE WAS OBTAINED.

Signed _____



The Virginia Corp.
of Richmond

Ultrasonic Examination Report

D. Payne ANET 5/26/82




Customer LP+L	Plant Waterford	Unit 3	Loop/Zone 1/15	Iso/Drawing No. Zone 15, Rev 2 F.C.1
Procedure ISI 2.3 F.C. + 200 I.D.	Exam Surface I.D.	Examiner/Level Richard De... II	VCR Supervisor Daniel Jones	Date 5-8-82
Component/Piping System Hot leg- Steam Gen. 1 to R.V.	Pipe Size 42"	Weld Type Butt	Cal. Block # UT-4	Complant: Sonotrace Type 40 Batch No 8119

Continuation Sheet Attached
Yes No

Field Changes:
Yes No
If Yes, Number **12**


Transducer	Instrument		
	0°	45°	60°
S/N	48807	N/A	N/A
Size	1"		
Frequency	2.25 MHz		
Beam Angle	0°	Y	Y
Mfr.	Sonic	Model	FTS Mark I
S/N	788236	RepRate	1K
Reject	off	Filter	High
Damp	Mid	Coax	12'
Freq.	2 MHz	Video	Norm

Calibration 0°			2 & 5 Scan			7 & 8 Scan			Calibration Checks									
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°	
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out
1/4 T	80%	2.0	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0900	1130	N/A	N/A	N/A	N/A
1/2 T	80%	4.0																
3/4 T	65%	6.0																
1 T	>100%	8.0																
Ref. dB	85 dB																	



Additional Comments/Sketch

W.R. Martin, ANIS 12-3-82



Ultrasonic Examination Report


Customer LP&L	Plant WATERFORD	Unit 3	Loop/Zone ZB/14	Iso/Drawing No. ZONE 14 REV 2 F.C. 2
Procedure ISI-2.3 R.O.F.C. 2	Exam Surface I.D.	Examiner/Level BURLINGAME/II	VCR Supervisor <i>[Signature]</i>	Date 5-15-82
Component/Piping System Cold Leg - REACTOR COOLANT	Pipe Size 36"	Weld Type BUTT	Cal. Block # UT-6 3.50"	Couplant: SONOTRACE Type 40 Batch No 8119

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number **F.C. 2**

Transducer S/N Size Frequency Beam Angle	0°	45°	60°	Instrument			
	N/A	N/A	L19801	Mfr.	SONIC	Model	ETS MARK I
			1"	S/N	03704E	RepRate	1K
			2.25 MHz	Reject	OFF	Filter	OFF
			61°	Damp	MIN	Coax	12'
Calibration 0°	2 & 5 Scan	7 & 8 Scan	Freq.	2 MHz	Video	NORMAL	

Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		Calibration Checks					
					Scribe Line	50% DAC			Scribe Line	50% DAC	0°		45°		60°	
											In	Out	In	Out	In	Out
1/4 T	N/A	N/A	80%	2.0	13/16	5/16 2"	80%	2.0	13/16	5/16 2"	N/A	N/A	N/A	N/A	11:15	2:45
1/2 T			55%	4.0	3/2	3 3/4 3 5/8	55%	4.0	3/2	3 3/4 3 5/8						
3/4 T			35%	6.0	5 9/32	4 5/8 5 3/4	35%	6.0	5 9/32	4 5/8 5 3/4						
5/4 T			10%	10.0			10%	10.0								





Ultrasonic Examination Report




Customer LPFL	Plant Waterford	Unit 3	Loop/Zone Iso/Drawing No. 1/15 Zone 15, Rev. F.C. 1
Procedure ISI-2.3, Rev. 0, F.C. 1	Exam Surface IO	Examiner/Level R. Burlingame II	VCR Supervisor Daniel Dena
Component/Piping System Reactor Coolant	Pipe Size 42"	Weld Type Butt	Date 5-15-82
		Cal. Block UT-4, 4.900	Couplant: Sonotrace Type 40 Batch No. 8119

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 Yes, Number **F.C. 1**

Transducer	0°	45°	60°	Instrument			
	S/N NA	L19134	NA	Mfr. Sonic	Model 55304E	RepRate 1000	PTS Mark 1
	Size 1.0"	2.25 MHz		Reject OFF	Filter Hi	Coax 12'	
	Frequency 45°			Damp Min	Video Norm		

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks							
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°	
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out
14T	NA	NA	80%	2.0	3 1/32	3 3/32	1 3/16	80%	2.0	3 1/32	5/16	1 5/16	NA	NA	8:00 AM	10:15 AM	NA	NA
12T			70%	4.0	2 1/32	2 1/16	2 1/8	60%	4.0	2 1/32	1 3/32	2 1/8						
34T			70%	6.0	3 5/8	3 3/32	5 3/32	60%	6.0	3 5/8	3 3/32	4 3/32						
54T			35%	9.8				30%	9.8									
Ref., dB	↓	↓	66 dB G					63 dB G					↓	↓	↓	↓	↓	↓



Additional Comments/Sketch



The
Virginia Corp.
of Richmond

Ultrasonic Examination Report *D. Payne ANIE 9/8/82*

Customer <i>LP & L</i>		Plant <i>WATERFORD</i>	Unit <i>3</i>	Loop/Zone <i>1 15</i>	Iso/Drawing No. <i>ZONE 15, REV 3, FC-1</i>
Procedure <i>NA</i>		Exam Surface <i>OD</i>	Examiner/Level <i>BURLINGAME II</i>		VGR Supervisor <i>Daniel D...</i>
Component/Piping System <i>REACTOR COOLANT</i>		Pipe Size <i>42" ID</i>	Weld Type <i>BUTT</i>	Cal. Block <i>UT-4, 4.5"</i>	Couplant: <i>SONOFLAKE</i> Type <i>40</i> Batch No <i>8124</i>
Date <i>6-4-82</i>					

Continuation Sheet Attached
 Yes No

Field Changes:
Yes No *NA*
If Yes, Number *22 NA*

	Transducer	30°	45°	60°	Instrument			
	S/N	<i>L19134</i>	<i>NA</i>	<i>NA</i>	Mfr.	<i>SONIC</i>	Model	<i>ETS-MK.1</i>
	Size	<i>1.0"</i>			S/N	<i>016101E</i>	RepRate	<i>1000</i>
	Frequency	<i>2.25m</i>			Reject	<i>OFF</i>	Filter	<i>OFF</i>
	Beam Angle	<i>30°</i>			Damp	<i>MIN</i>	Coax	<i>12'</i>
				Freq.	<i>3.0 MHz</i>	Video	<i>NCRM</i>	




Calibration 0°

2 & 5 Scan


7 & 8 Scan

Calibration Checks

Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			Calibration Checks					
					Scribe Line	50% DAC	NA			Scribe Line	50% DAC	NA	0°		45°		60°	
													In	Out	In	Out	In	Out
<i>1/4T</i>	<i>NA</i>	<i>NA</i>	<i>80%</i>	<i>2</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>80%</i>	<i>2</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>1345</i>	<i>1575</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>
<i>1/2T</i>			<i>75%</i>	<i>4</i>				<i>75%</i>	<i>4</i>									
<i>3/4T</i>			<i>70%</i>	<i>6</i>				<i>70%</i>	<i>6</i>									
<i>5/4T</i>			<i>35%</i>	<i>10</i>				<i>35%</i>	<i>10</i>									
Ref. dB			<i>64 dBG</i>					<i>64 dBG</i>										



Additional Comments/Sketch
N.A. INDICATES THAT NO SCAN WAS PERFORMED, DUE TO, A O.D. GEOMETRIC CONDITION.



D. Payne ANIT 6/24/82
Ultrasonic Data Sheet
 for
Thickness Measurement

Customer <i>L P + L</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/Zone <i>1/15</i>
Component/Piping System <i>Steam Gen. - Reactor Vessel</i>		Examiner/Level <i>David J. Fokem III</i>	Date <i>6/15/82</i>
Procedure <i>ISI-2.5 Rev. 0</i>	Iso/Drawing No. <i>Zone 15 Rev. 2</i>	VCR Supervisor <i>Wendy Jensen</i>	Continuation Sheet Attached [] Yes [4] No


Equipment

Instrument		Transducer		Calibration
Mfgr. <i>Sonic</i>	Mfgr. <i>Pacometric</i>	Size <i>.50"</i>	Cal. Block <i>UT-16</i>	
Model <i>MackI</i>			Cal. Block <i>NIA</i>	
S/N <i>016108</i>	Freq. <i>3.5</i>		Range Cal. <i>2.2"</i>	
Reject <i>OFF</i>	Serial No. <i>41874</i>		Calibration Checks	
Damp. <i>Min</i>			<i>Initial 1:20 pm</i>	
Freq. <i>2.0MHz</i>	Coax. Cable <i>6' Dual</i>		<i>Final 2:40 pm</i>	
Rep. Rate <i>1K</i>	Gain <i>50dB</i>			
Filter <i>OFF</i>				
Video <i>Norm</i>				
Couplant <i>Sonotape 40 #8127</i>				

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
<i>15-008</i>	<i>12</i>	<i>NIA</i>	<i>NIA</i>	<i>1.45"</i>	<i>NIA</i>	<i>NIA</i>	<i>NIA</i>	<i>NIA</i>	<i>NIA</i>
<i>15-008</i>	<i>2</i>			<i>1.40"</i>					
<i>15-008</i>	<i>4</i>			<i>1.42"</i>					
<i>15-008</i>	<i>6</i>			<i>1.45"</i>					
<i>15-008</i>	<i>8</i>			<i>1.45"</i>					
<i>15-008</i>	<i>10</i>			<i>1.45"</i>					
<i>15-009</i>	<i>12</i>		<i>1.45"</i>						
<i>15-009</i>	<i>2</i>		<i>1.49"</i>						
<i>15-009</i>	<i>4</i>		<i>1.45"</i>						
<i>15-009</i>	<i>6</i>		<i>1.45"</i>						
<i>15-009</i>	<i>8</i>		<i>1.45"</i>						
<i>15-009</i>	<i>9</i>		<i>1.45"</i>						

Sketch/Identification



M.R. Martin, ANIS 12-17-82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer LPEL	Plant WATERFORD	Unit 3	Loop/Zone 1/15
Component/Piping System HOT LEG - STM. GEN 1 TO REACTOR	Examiner/Level H. J. Fisher III	Date 6-19-82	
Procedure ISI-Z.5 REV. 0	Iso/Drawing No. ZONE 15 R.2 FCZ	VCR Supervisor Kevin White	Continuation Sheet Attached <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

Equipment

Instrument		Transducer		Calibration
Mfgr. SONIC	Mfgr. PANAMETRICS	Size .50"	Cal. Block UT-16	
Model MARK I	Freq. 2.25 MHz	Serial No. 44652	Cal. Block N/A	
S/N 01610 E	Coax. Cable 6'	Gain 50 db	Range Cal. 1.8"	
Reject OFF	Gain		Calibration Checks	
Damp. MIN			INITIAL 09:00	
Freq. 2.0 MHz			FINAL 11:45	
Rep. Rate 1K				
Filter HIGH				
Video NORM				
Couplant SONOTRACE 40 #8124				

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
15-008	12	1.28"	1.24"	N/A	N/A	N/A	N/A	N/A	N/A
	2	1.28"	1.24"						
	4	1.26"	1.24"						
	6	1.24"	1.24"						
	8	1.22"	1.24"						
	10	1.24"	1.22"	↓					
15-009	12	1.38"	N/A	1.31					
	2	1.38"		1.31					
	4	1.38"		1.31					
	6	1.38"		1.29					
	8	1.38"		1.31					
	10	1.42"	↓	1.31					

Sketch/Identification

M.R. Martin, ANIS 12-17-82



Ultrasonic Examination Report




Customer <i>L P & L</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/Zone <i>1115</i>	Iso/Drawing No. <i>Zone 15 Rev. 2 F.C.2</i>
Procedure <i>1512.8 Rev. 1 FC 00</i>	Exam Surface <i>00</i>	Examiner/Level <i>David L. Johnson 1B</i>	VCR Supervisor <i>Kevin White</i>	Date <i>6/19/82</i>
Component/Piping System <i>Hot Leg Steam Gen #1 to R.V.</i>	Pipe <i>14"</i>	Size <i>15.009</i>	Weld Type <i>RWH</i>	Cal. Block # <i>UT-16</i>
			Couplant: <i>Sonotrace</i>	Batch No. <i>8129</i>

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number *1*

Transducer S/N Size Frequency Beam Angle	0°	45°	60°	Instrument			
	44652	N/A	N/A	Mfr.	<i>Sonic</i>	Model	<i>MARK I</i>
	.50"			S/N	<i>01610E</i>	RepRate	<i>1K</i>
	2.25MHz			Reject	<i>OFF</i>	Filter	<i>High</i>
	0°			Damp	<i>Min.</i>	Coax	<i>6BVC-RVC</i>
				Freq.	<i>2.0MHz</i>	Video	<i>Norm</i>

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks						
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°		
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out	
<i>1/4T</i>	<i>80%</i>	<i>1.5</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>0900</i>	<i>1145</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>
<i>1/2T</i>	<i>60%</i>	<i>3.2</i>															
<i>3/4T</i>	<i>30%</i>	<i>4.5</i>															
Ref. dB	<i>43</i>																



Additional Comments/Sketch
Cal. for safe-end + weld only.



Ultrasonic Examination Report *R. Payne ANII 6/24/82*




Customer <i>LP&L</i>		Plant <i>Waterford</i>		Unit <i>3</i>	Loop/Zone <i>1/15</i>	Iso/Drawing No. <i>Zone 15, Rev 2, FCI</i>	
Procedure <i>ISI-2.8 Rev 1 FCI</i>		Exam Surface <i>OD</i>	Examiner/Level <i>BURLINGAME II</i>		VER Supervisor <i>Gene Jensen</i>		Date <i>6-19-82</i>
Component/Piping System <i>Hot Leg- Steam Gen #1 to Reactor Vessel</i>			Pipe Size <i>14"</i>	Weld Type <i>Butt</i>	Cal. Block <i>UT-16</i>	Couplant: <i>Sonotrace</i> Type <i>40</i> Batch No. <i>8129</i>	

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number *FCI*

	Transducer	0°	45°RL	60°	Instrument			
	S/N	NA	607152	NA	Mfr.	<i>Sonic</i>	Model	FTS Mark I
	Size		1/2"		S/N	<i>780636</i>	RepRate	<i>3000</i>
	Frequency		<i>2.25 MHz</i>		Reject	<i>1</i>	Filter	<i>H</i>
	Beam Angle	↓	<i>43°</i>	↓	Damp	<i>M.W</i>	Coax	<i>6'</i>

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
<i>1/4</i>	<i>NA</i>	<i>NA</i>	<i>80%</i>	<i>2.0</i>			<i>80%</i>	<i>1.8</i>			<i>NA</i>	<i>NA</i>	<i>0830</i>	<i>1000</i>	<i>NA</i>	<i>NA</i>
<i>1/2</i>			<i>70%</i>	<i>4.0</i>			<i>45%</i>	<i>3.8</i>								
<i>3/4</i>			<i>20%</i>	<i>6.0</i>			<i>22%</i>	<i>5.8</i>								
Ref. dB	↓	↓	<i>60db</i>				<i>55db</i>				↓	↓			↓	↓



Additional Comments/Sketch
Carbon steel



The Virginia Corp.
of Richmond

Ultrasonic Examination Report *D. Payne ANIE 6/24/82*




Customer <i>LPEL</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/Zone <i>1/15</i>	Iso/Drawing No. <i>Zone 15, Rev 2, FCI</i>
Procedure <i>ISI-2.8 Rev 1, FCI</i>	Exam Surface <i>O.D.</i>	Examiner/Level <i>BURLINGAME II</i>	VER Supervisor <i>Wendy Jensen</i>	Date <i>6-19-82</i>
Component/Piping System <i>411 Log Steam Gen #2 Reactor Vessel</i>	Pipe Size <i>12"</i>	Weld Type <i>Butt</i>	Cal. Block <i>UT-16</i>	Couplant: <i>Sonotrace</i> Type <i>40</i> Batch No. <i>8124</i>

Continuation Sheet Attached
 Yes No


Field Changes:
Yes No
If Yes, Number *FCI*

Transducer	<i>0°</i>	<i>45° RL</i>	<i>60°</i>	Instrument			
S/N	<i>NA</i>	<i>607152</i>	<i>NA</i>	Mfr.	Scale	Model	<i>FTS MK1</i>
Size		<i>1/2"</i>		S/N	<i>780836</i>	RepRate	<i>3000</i>
Frequency		<i>2.25 MHz</i>		Reject	<i>1</i>	Filter	<i>H:</i>
Beam Angle	<i>↓</i>	<i>43°</i>	<i>↓</i>	Damp	<i>Min</i>	Coax	<i>6'</i>
				Freq.	<i>2 MHz</i>	Video	<i>Norm</i>

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
<i>1/4</i>	<i>NA</i>	<i>NA</i>	<i>80%</i>	<i>2.0</i>			<i>80%</i>	<i>1.8</i>			<i>NA</i>	<i>NA</i>	<i>0830</i>	<i>1000</i>	<i>NA</i>	<i>NA</i>
<i>1/2</i>			<i>35%</i>	<i>4.0</i>			<i>35%</i>	<i>3.8</i>								
<i>3/4</i>			<i>18%</i>	<i>6.0</i>			<i>22%</i>	<i>5.8</i>								
Ref. dB	<i>↓</i>	<i>↓</i>	<i>61db</i>				<i>61db</i>				<i>↓</i>	<i>↓</i>			<i>↓</i>	<i>↓</i>



Additional Comments/Sketch
Austenitic



D. Payne ANZI 7/19/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer LP&L	Plant WATERFORD	Unit 3	Loop/Zone 1/15
Component/Piping System HOT LEG - 5/6" TO Reactor	Examiner/Level Michael V. Blaw II	Date JULY 10, 1982	
Procedure ISI 2.5 REV 0	Iso/Drawing No. 15 REV 2 PCB	VGR Supervisor Denise Jensen	Continuation Sheet Attached <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

Equipment

Instrument		Transducer		Calibration
Mfgr. SONIC	Mfgr. PANAMETRICS	Size .5"	Cal. Block UT-18	
Model MARK 1	Freq. 2.25 MHz	Cal. Block NA		
S/N 0105BE	Serial No. 44651	Range Cal. 2.135"		
Reject OFF	Coax. Cable 6' DUAL	Calibration Checks		
Damp. MIN	Gain 47 db	IN 1:15		
Freq. 2.0 MHz		OUT 4:40		
Rep. Rate 1K				
Filter H1				
Video NORM				
Couplant SONOTRACE 40 % B124				

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
15-006	12	1.281"	.897"	1.537"	NA	NA	NA	NA	NA
15-006	2	1.196	1.068"	1.495"					
15-006	4	1.281"	1.068"	1.495"					
15-006	6	1.196"	.982"	1.537"					
15-006	8	1.238	1.025"	1.445"					
15-006	10	1.281"	1.068"	1.495"					

Sketch/Identification



Ultrasonic Examination Report

R. Payne ANZI 7/19/82

Customer <i>L.P. & L.</i>		Plant <i>Waterford</i>		Unit <i>#3</i>	Loop/Zone <i>1/15</i>	Iso/Drawing No. <i>Zone 15, Rev. 2, F.C. 2</i>	
Procedure <i>ISI-28 Rev. 1, F.C. 1</i>		Exam Surface <i>C.D.</i>		Examiner/Level <i>Michael W. Blew II</i>		VCR Supervisor <i>Michael D. Jensen</i>	
Component/Piping System <i>Hot Leg - Steam Generator 1 to Reactor Vessel</i>		Pipe Size <i>20"</i>		Weld Type <i>Butt</i>		Date <i>7-10-82</i>	
		Cal. Block # <i>UT-18</i>		Couplant: <i>Sonotrace 40</i> Batch No. <i>8124</i>			

Continuation Sheet Attached <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Transducer			Instrument			
	S/N <i>41651</i>			Mfg. <i>Sonic</i>		Model <i>Mark I</i>	
Field Changes: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> If Yes, Number <i>F.C. 1</i>	Size <i>.5"</i>			S/N <i>01058E</i>		RepRate <i>LK</i>	
	Frequency <i>2.25 MHz</i>			Reject <i>OFF</i>		Filter <i>Hi</i>	
	Beam Angle <i>0°</i>			Damp <i>Min.</i>		Coax <i>6' Dual</i>	

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks						
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC	NA			Scribe Line	50% DAC	In	Out	In	Out	In	Out
<i>1/4 T</i>	<i>80%</i>	<i>13</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>1:15</i>	<i>4:40</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>
<i>1/2 T</i>	<i>45%</i>	<i>28</i>															
<i>3/4 T</i>	<i>25%</i>	<i>43</i>															

Ref. dB <i>47dB</i> 	DAC <i>NA</i> 	DAC <i>NA</i> 	Additional Comments/Sketch
-------------------------	-------------------	-------------------	----------------------------



Ultrasonic Examination Report

D. Payne ANEI 7/19/82




Customer <i>LPEL</i>	Plant <i>Waterford</i>	Unit <i>3</i>	Loop/Zone <i>1115</i>	Iso/Drawing No. <i>Zone 15 Rev 2 F.C. ^{eff}</i>
Procedure <i>F.C. 2</i>	Exam. Surface <i>O.D.</i>	Examiner/Level <i>David Roberts</i>		VER Supervisor <i>Nimble</i>
Component/Piping System <i>St. Gen 1 to Reactor Vess</i>		Pipe Size <i>3.5"</i>	Weld Type <i>Butt</i>	Date <i>7/15/82</i>
		Cal. Block <i>UT-18</i>	Couplant: <i>Sonotrace</i> Type <i>40</i> Batch No. <i>812</i>	

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number *2*

	Transducer			Instrument			
		30°	45°	60°	Mfr.	Model	RepRate
	S/N	<i>607150</i>	<i>N/A</i>	<i>N/A</i>	<i>Sonic</i>	<i>MacE</i>	<i>1K</i>
	Size	<i>.50"</i>			S/N	<i>05472E</i>	<i>Hi</i>
Frequency	<i>2.25MHz</i>			Reject	<i>3</i>	Filter	<i>Hi</i>
Beam Angle	<i>30°</i>			Damp	<i>Min</i>	Coax	<i>6 BNC-MD</i>
				Freq.	<i>2.0mhz</i>	Video	<i>None</i>

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		30°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
<i>1/4T</i>	<i>N/A</i>	<i>N/A</i>	<i>80%</i>	<i>1.5</i>	<i>N/A</i>	<i>N/A</i>	<i>80%</i>	<i>1.5</i>	<i>N/A</i>	<i>N/A</i>	<i>8:00</i>	<i>10:53</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>
<i>1/2T</i>			<i>70%</i>	<i>3.0</i>			<i>70%</i>	<i>3.0</i>								
<i>3/4T</i>			<i>55%</i>	<i>4.5</i>			<i>55%</i>	<i>4.5</i>								
Ref. dB	<i>N/A</i>		<i>62</i>				<i>62</i>									



Additional Comments/Sketch
Calibration for carbon steel side.



Ultrasonic Examination Report *R. Payne ANIE 7/19/82*




Customer <i>L.P. + L</i>	Plant <i>Waterford</i>	Unit <i>#3</i>	Loop/Zone <i>1/15</i>	Iso/Drawing No. <i>Zone 15 Rev. 2 F.C. X</i>
Procedure <i>f.c. 2</i>	Exam Surface <i>0.0</i>	Examiner/Level <i>David T. Finken III</i>		VCR Supervisor <i>Walter Finken</i>
Component/Piping System <i>St. Gen. #1 to Reactor Vess</i>		Pipe Size <i>37.5 20"</i>	Weld Type <i>Butt</i>	Date <i>7-15-82</i>
		Cal. Block <i>UT-18</i>	Couplant: <i>Type S-NOVO Batch No. 8124</i>	

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number *FL-2*

	Transducer			Instrument				
		30°	45°	60°	Mfr.	SONIC	Model	MACH I
	S/N	607150	NA	NA	S/N	02473 E	RepRate	14
	Size	.50"			Reject	3	Filter	Hi
	Frequency	2.25 MHz			Damp	Min.	Coax	6' BNC to BNC
Beam Angle	30°			Freq.	2.0 MHz	Video	Norm	

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks							
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:		30°		45°		60°		
					Scribe Line	50% DAC	NA			Scribe Line	50% DAC	In	Out	In	Out	In	Out	
<i>1/4 T</i>	<i>NA</i>	<i>NA</i>	<i>80%</i>	<i>1.5</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>80%</i>	<i>1.5</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>750</i>	<i>1053</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>	<i>NA</i>
<i>1/2 T</i>			<i>50%</i>	<i>3.0</i>				<i>50%</i>	<i>3.0</i>									
<i>3/4 T</i>			<i>35%</i>	<i>4.5</i>				<i>35%</i>	<i>4.5</i>									
<i>1 T</i>			<i>15%</i>	<i>6.5</i>				<i>10%</i>	<i>7.2</i>									
Ref. dB	<i>NA</i>		<i>63 dB</i>					<i>67 dB</i>										



Additional Comments/Sketch
Calibration for austenetic side.

D. Payne, ANZI 8/24/82



Ultrasonic Examination Report

PAGE 1 OF 3




Customer LP&L	Plant WATERFORD	Unit 3	Loop/Zone 1 15	Iso/Drawing No. ZONE 15 R-2, F.C. 2
Procedure ISI. 1.3 R.O.F.C. 2	Exam Surface O.D.	Examiner/Level Nary Longenecker II	VCR Supervisor <i>[Signature]</i>	Date 8-20-82
Component/Piping System HOT LEG S.G. #1 TO R.V.	Pipe Size 42" I.D.	Weld Type BUTT	Cal. Block # UT-4	Couplant: SONOTRACE Type 40 Batch No. 8129

Continuation Sheet Attached
 Yes No


Field Changes:
 Yes No
 If Yes, Number **2**

Transducer S/N Size Frequency Beam Angle	0°	45°	60°	Instrument			
	48807	NA	NA	Mfr.	SONIC	Model	MARK 1
	1" DIA.			S/N	01058E	RepRate	3K
	2.25 MHz			Reject	OFF	Filter	H1
	0°			Damp	MIN.	Coax	12'

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
1/4 T	80%	2.0	NA	NA	NA	NA	NA	NA	NA	NA	7:30	10:15	NA	NA	NA	NA
1/2 T	80%	4.0														
3/4 T	60%	6.0														
1 T	NA	8.2														
Ref. dB	39 dB															



Additional Comments/Sketch



The
Virginia Corp.
of Richmond

DATE 8-20-82

PAGE 3 OF 3

TO _____

SUBJECT INSPECTION LIMITATIONS
ZONE 15 R-2, F.C. 2

WELD NO. 15-003LB 0° BASE METAL SCAN'S WERE
OBSTRUCTED BY 3 GOUGES.

1. IN 7 DIRECTION FROM 40" TO 42"
‡ FROM 4" TO 1 1/2" ON 5 SIDE.
2. IN 7 DIRECTION FROM 10'-9" TO 10'-10"
‡ FROM 3" TO 6" ON 5 SIDE.
3. IN 7 DIRECTION FROM 10'-10 1/4" TO 11'-1/4"
‡ FROM 3" TO 6" ON 5 SIDE

WELD NO. 15-009LA 0° SCAN WAS OBSTRUCTED BY
1" INSTRUMENT CONNECTION. IN 7
DIRECTION 7'-5" ‡ ON 4 OF WELD.

WELD NO. 15-011 BASE METAL SCAN WAS OBSTRUCTED
BY 2 INSTRUMENT CONNECTIONS 1".

1. IN 7 DIRECTION 21 1/2" ‡ 5" ON 5 SIDE.
2. IN 7 DIRECTION 190" ‡ 5" ON 5 SIDE.

0° BASE SCANS WERE OBSTRUCTED
BY 2 BRANCH CONNECTIONS ON 5 SIDE.

1. IN 7 DIRECTION FROM 68" TO 95".
2. IN 7 DIRECTION FROM 197" TO PAST
DATUM 13"

SIGNED

Sary Langenacker



Ultrasonic Data Sheet
for *Don Payne ANEI* 2/24/82
Thickness Measurement
1 OF 6

Customer LPJL / EBASCO	Plant WATERFORD	Unit 3	Loop/Zone 16 RZFC1
Component/Piping System SURGE LINE	Examiner/Level R BURLINGAME / II	Date 2-22-82	
Procedure ISI-2.5 R.O	Iso/Drawing No. 16 RZFC1	VCR Supervisor <i>David Jones</i>	Continuation Sheet Attached <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No


Equipment

Instrument	Transducer		Calibration
Mfgr. SONIC	Mfgr. KRAUTKRAMER	Size 1/2" PC	Cal. Block UT-23
Model FTS-MK1			Cal. Block UT-23
S/N 03704E	Freq. 2.25 MHz		Range Cal. 1.25 @ 8 DIV.
Reject OFF			Calibration Checks 0730
Damp. MIN	Serial No. KB 2728		
Freq. 2.25 MHz	Coax. Cable TWIN 6'		1300
Rep. Rate 1000			1520
Filter OFF	Gain 76 dbG		
Video NORM			
Couplant SONDTRACE 40 / 8117			

Examination Results

Weld Number	Meas. Point	Thick. Reading	Remarks	Weld Number	Meas. Point	Thick. Reading	Remarks	
16-002	5-12	1.31"		16-002	2-12	> 1.5"		
	5-2	1.30"			2-2	1.50"		
	5-4	1.31"			2-4	> 1.5"		
	5-6	1.31"			2-6	> 1.5"		
	5-8	1.31"			2-8	> 1.5"		
	5-10	1.31"			2-10	> 1.5"		
	12	1.30"			16-003	5-12		> 1.5"
	2	1.25"				5-2		1.50"
	4	1.33"				5-4		> 1.5"
	6	1.30"				5-6		> 1.5"
8	8	1.25"		5-8	> 1.5"			
	10	1.25"			5-10		1.50"	

Sketch/Identification



TYP. PIPE TO ELBOW INTERFACE.



Ultrasonic Data Sheet
for *Don Payne 2/26/82*

Thickness Measurement
Continuation Page 2 of 6

Customer <i>LP+L / EBASCO</i>	Plant <i>WATERFORD</i>	Unit <i>3</i>	Loop/Zone <i>16 RZ FCI</i>
Component/Piping System <i>SURGE LINE</i>	Examiner/Level <i>R BURLINGAME / II</i>	Date <i>2-22-82</i>	
Procedure <i>ISI-2.5 R.O.</i>	Iso/Drawing No. <i>16 RZ FCI</i>	VCR Supervisor <i>Daniel Jensen</i>	

Examination Results

Weld Number	Meas. Point	Thick. Reading	Remarks	Weld Number	Meas. Point	Thick. Reading	Remarks
<i>16-003</i>	<i>12</i>	<i>1.16"</i>		<i>16-004</i>	<i>4</i>	<i>1.16"</i>	
	<i>2</i>	<i>1.16"</i>			<i>6</i>	<i>1.19"</i>	
	<i>4</i>	<i>1.17"</i>			<i>8</i>	<i>1.17"</i>	
	<i>6</i>	<i>1.19"</i>			<i>10</i>	<i>1.19"</i>	
	<i>8</i>	<i>1.19"</i>			<i>2-12</i>	<i>> 1.5"</i>	
	<i>10</i>	<i>1.19"</i>			<i>2-2</i>	<i>> 1.5"</i>	
	<i>2-12</i>	<i>1.17"</i>			<i>2-4</i>	<i>> 1.5"</i>	
	<i>2-2</i>	<i>1.17"</i>			<i>2-6</i>	<i>1.48"</i>	
	<i>2-4</i>	<i>1.19"</i>			<i>2-8</i>	<i>1.47"</i>	
	<i>2-6</i>	<i>1.19"</i>			<i>2-10</i>	<i>1.48"</i>	
	<i>2-8</i>	<i>1.19"</i>			<i>16-005</i>	<i>5-12</i>	<i>1.50"</i>
	<i>2-10</i>	<i>1.20"</i>				<i>5-2</i>	<i>> 1.5"</i>
						<i>5-4</i>	<i>> 1.5"</i>
<i>16-004</i>	<i>5-12</i>	<i>1.19"</i>				<i>5-6</i>	<i>1.48"</i>
	<i>5-2</i>	<i>1.19"</i>				<i>5-8</i>	<i>1.36"</i>
	<i>5-4</i>	<i>1.16"</i>				<i>5-10</i>	<i>1.45"</i>
	<i>5-6</i>	<i>1.17"</i>					
	<i>5-8</i>	<i>1.16"</i>					
	<i>5-10</i>	<i>1.16"</i>					
	<i>12</i>	<i>1.22"</i>					
	<i>2</i>	<i>1.17"</i>					

Sketch/Identification



Ultrasonic Data Sheet
for *Dan Payne ANII*
3/26/82
Thickness Measurement
Continuation Page 3 of 6

Customer <i>LP+L / EBASCO</i>	Plant <i>WATERFORD</i>	Unit <i>3</i>	Loop/Zone <i>16 R2 FC1</i>
Component/Piping System <i>SURGE LINE</i>	Examiner/Level <i>R BURLINGAME II</i>	Date <i>2-22-82</i>	
Procedure <i>ISI 2.5 R.O</i>	Iso/Drawing No. <i>16 R2 FC1</i>	VCR Supervisor <i>Richard Jones</i>	

Examination Results

Weld Number	Meas. Point	Thick. Reading	Remarks	Weld Number	Meas. Point	Thick. Reading	Remarks
<i>16-005</i>	<i>12</i>	<i>1.23"</i>		<i>16-007</i>	<i>4</i>	<i>1.20"</i>	
	<i>2</i>	<i>1.23"</i>			<i>6</i>	<i>1.25"</i>	
	<i>4</i>	<i>1.19"</i>			<i>8</i>	<i>1.23"</i>	
	<i>6</i>	<i>1.17"</i>			<i>10</i>	<i>1.23"</i>	
	<i>8</i>	<i>1.20"</i>			<i>2-12</i>	<i>1.25"</i>	
	<i>10</i>	<i>1.19"</i>			<i>2-2</i>	<i>1.22"</i>	
	<i>2-12</i>	<i>1.23"</i>			<i>2-4</i>	<i>1.28"</i>	
	<i>2-2</i>	<i>1.23"</i>			<i>2-6</i>	<i>1.23"</i>	
	<i>2-4</i>	<i>1.20"</i>			<i>2-8</i>	<i>1.23"</i>	
	<i>2-6</i>	<i>1.25"</i>			<i>2-10</i>	<i>1.25"</i>	
	<i>2-8</i>	<i>1.25"</i>			<i>16-008</i>	<i>5-12</i>	<i>1.23</i>
	<i>2-10</i>	<i>1.25"</i>				<i>5-2</i>	<i>1.25</i>
<i>16-007</i>	<i>5-12</i>	<i>> 1.5"</i>			<i>5-4</i>	<i>1.25</i>	
	<i>5-2</i>	<i>> 1.5"</i>			<i>5-6</i>	<i>1.25</i>	
	<i>5-4</i>	<i>> 1.5"</i>			<i>5-8</i>	<i>1.25</i>	
	<i>5-6</i>	<i>> 1.5"</i>			<i>5-10</i>	<i>1.22</i>	
	<i>5-8</i>	<i>> 1.5"</i>					
	<i>5-10</i>	<i>> 1.5"</i>					
	<i>12</i>	<i>1.81"</i>					
	<i>2</i>	<i>1.22"</i>					

Sketch/Identification



Ultrasonic Data Sheet
 for *Don Payne ANII* 2/26/82
 Thickness Measurement
 Continuation Page 4 of 6

Customer <i>LP+L / EBASCO</i>	Plant <i>WATERFORD</i>	Unit <i>3</i>	Loop/Zone <i>16R2 FC1</i>
Component/Piping System <i>SURGE LINE</i>	Examiner/Level <i>R BURLINGAME / II</i>	Date <i>2-22-82</i>	
Procedure <i>ISI-2.5 R.O</i>	Iso/Drawing No. <i>16 R2 FC1</i>	VCR Supervisor <i>Daniel Jensen</i>	

Examination Results

Weld Number	Meas. Point	Thick. Reading	Remarks	Weld Number	Meas. Point	Thick. Reading	Remarks
<i>16-008</i>	<i>12</i>	<i>1.20"</i>		<i>16-009</i>	<i>4</i>	<i>1.28"</i>	
	<i>2</i>	<i>1.33"</i>			<i>6</i>	<i>1.22"</i>	
	<i>4</i>	<i>1.25"</i>			<i>8</i>	<i>1.20"</i>	
	<i>6</i>	<i>1.26"</i>			<i>10</i>	<i>1.18"</i>	
	<i>8</i>	<i>1.25"</i>			<i>2-12</i>	<i>1.25"</i>	
	<i>10</i>	<i>1.22"</i>			<i>2-2</i>	<i>1.25"</i>	
	<i>2-12</i>	<i>>1.5"</i>			<i>2-4</i>	<i>1.25"</i>	
	<i>2-2</i>	<i>1.45"</i>			<i>2-6</i>	<i>1.25"</i>	
	<i>2-4</i>	<i>1.46"</i>			<i>2-8</i>	<i>1.26"</i>	
	<i>2-6</i>	<i>>1.5"</i>			<i>2-10</i>	<i>1.25"</i>	
	<i>2-8</i>	<i>>1.5"</i>		<i>16-011</i>	<i>5-12</i>	<i>>1.5"</i>	
	<i>2-10</i>	<i>>1.5"</i>			<i>5-2</i>	<i>>1.5"</i>	
					<i>5-4</i>	<i>>1.5"</i>	
<i>16-009</i>	<i>5-12</i>	<i>1.50"</i>			<i>5-6</i>	<i>1.48"</i>	
	<i>5-2</i>	<i>1.50"</i>			<i>5-8</i>	<i>>1.5"</i>	
	<i>5-4</i>	<i>1.50"</i>			<i>5-10</i>	<i>1.45"</i>	
	<i>5-6</i>	<i>1.50"</i>				<i>+ .34"</i>	<i>CB</i>
	<i>5-8</i>	<i>>1.5"</i>					
	<i>5-10</i>	<i>1.50"</i>					
	<i>12</i>	<i>1.25"</i>					
	<i>2</i>	<i>1.25"</i>					

Sketch/Identification



Ultrasonic Data Sheet
 for *Don Payne ANEI*
2/26/82
 Thickness Measurement
 Continuation Page 5 of 6

Customer <i>LP+L / EBASCO</i>	Plant <i>WATERFORD</i>	Unit <i>3</i>	Loop/Zone <i>16RZFC1</i>
Component/Piping System <i>SURGE LINE</i>	Examiner/Level <i>R BURLINGAME / II</i>	Date <i>2-22-82</i>	
Procedure <i>ISI-2.5 R.O</i>	Iso/Drawing No. <i>16RZFC1</i>	VCR Supervisor <i>Daniel Jones</i>	

Examination Results

Weld Number	Meas. Point	Thick. Reading	Remarks	Weld Number	Meas. Point	Thick. Reading	Remarks
<i>16-011</i>	<i>12</i>	<i>1.34"</i>		<i>16-014</i>	<i>4</i>	<i>1.28"</i>	
	<i>2</i>	<i>1.32"</i>			<i>6</i>	<i>1.34"</i>	
	<i>4</i>	<i>1.25"</i>			<i>8</i>	<i>1.25"</i>	
	<i>6</i>	<i>1.28"</i>			<i>10</i>	<i>1.26"</i>	
	<i>8</i>	<i>1.25"</i>			<i>2-12</i>	<i>1.23"</i>	
	<i>10</i>	<i>1.28"</i>			<i>2-2</i>	<i>1.25"</i>	
	<i>2-12</i>	<i>1.28"</i>			<i>2-4</i>	<i>1.20"</i>	
	<i>2-2</i>	<i>1.26"</i>			<i>2-6</i>	<i>1.22"</i>	
	<i>2-4</i>	<i>1.26"</i>			<i>2-8</i>	<i>1.23"</i>	
	<i>2-6</i>	<i>1.28"</i>			<i>2-10</i>	<i>1.17"</i>	
	<i>2-8</i>	<i>1.25"</i>			<i>16-015</i>	<i>5-12</i>	<i>1.48"</i>
	<i>2-10</i>	<i>1.26"</i>				<i>5-2</i>	<i>1.46"</i>
						<i>5-4</i>	<i>> 1.5"</i>
<i>16-014</i>	<i>5-12</i>	<i>1.25"</i>				<i>5-6</i>	<i>> 1.5"</i>
	<i>5-2</i>	<i>1.25"</i>				<i>5-8</i>	<i>> 1.5"</i>
	<i>5-4</i>	<i>1.25"</i>				<i>5-10</i>	<i>1.46"</i>
	<i>5-6</i>	<i>1.26</i>					
	<i>5-8</i>	<i>1.25"</i>					
	<i>5-10</i>	<i>1.23</i>					
	<i>12</i>	<i>1.31</i>					
	<i>2</i>	<i>1.25</i>					

Sketch/Identification



Ultrasonic Data Sheet
 for *D. Payne ANIZ*
 2/26/82
 Thickness Measurement
 Continuation Page 6 of 6

Customer <i>LP+L / EBASCO</i>	Plant <i>WATERFORD</i>	Unit <i>3</i>	Loop/Zone <i>16 RZFC1</i>
Component/Piping System <i>SURGE LINE</i>	Examiner/Level <i>R BURLINGAME / II</i>	Date <i>2-22-82</i>	
Procedure <i>ISI-2.5 R.O</i>	Iso/Drawing No. <i>16 RZFC1</i>	VCH Supervisor <i>Daniel Jensen</i>	

Examination Results

Weld Number	Meas. Point	Thick. Reading	Remarks	Weld Number	Meas. Point	Thick. Reading	Remarks
<i>16-015</i>	<i>12</i>	<i>1.25"</i>			<i>4</i>		
	<i>2</i>	<i>1.31"</i>			<i>6</i>		
	<i>4</i>	<i>1.23"</i>			<i>8</i>		
	<i>6</i>	<i>1.25"</i>			<i>10</i>		
	<i>8</i>	<i>1.23"</i>			<i>2-12</i>		
	<i>10</i>	<i>1.22"</i>			<i>2-2</i>		
	<i>2-12</i>	<i>1.25"</i>			<i>2-4</i>		
	<i>2-2</i>	<i>1.23"</i>			<i>2-6</i>		
	<i>2-4</i>	<i>1.25"</i>			<i>2-8</i>		
	<i>2-6</i>	<i>1.25"</i>			<i>2-10</i>		
	<i>2-8</i>	<i>1.25"</i>			<i>5-12</i>		
	<i>2-10</i>	<i>1.22"</i>			<i>5-2</i>		
	<i>5-12</i>				<i>5-4</i>		
	<i>5-2</i>				<i>5-6</i>		
	<i>5-4</i>				<i>5-8</i>		
	<i>5-6</i>				<i>5-10</i>		
	<i>5-8</i>						
	<i>5-10</i>						
	<i>12</i>						
	<i>2</i>						

Sketch/Identification



Ultrasonic Examination Report *Don Payne ANII 2/26/82*




Customer LP+L		Plant WATERFORD		Unit 3	Loop/Zone 16	Iso/Drawing No. 16 R2 FC1	
Procedure <i>NRM</i> 151-2.7 RONA		Exam Surface O.D.	Examiner/Level <i>On loc</i> R BURLINGAME / II		VCR Supervisor <i>Donil Jins</i>		Date 2-22-82
Component/Piping System SURGE LINE			Pipe Size 12 3/4"	Weld Type BUTT	Cal. Block UT-23	Couplant: <i>SONOTRACE</i> Type 40 Batch No B117	

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No If Yes, number **NA**


Transducer	0°	45°	60°	Instrument			
S/N	KD 8728	NA	NA	Mfgr.	SONIC	Model	FTS MK1
Size	1/2"			S/N	03704E	RepRate	1000
Frequency	2.25			Reject	OFF	Filter	OFF
Beam Angle	0			Damp	MIN	Coax	6'
				Freq.	2.25	Video	NORM

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks								
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°		
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out	
1/4 T	80%	2	NA	NA	N.A.	NA	NA	N.A.	N.A.	N.A.	NA	NA	NA	0730	1135	NA	NA	NA	NA
1/2 T	—	—																	
3/4 T	28%	6																	
BACK WALL	55%	8																	
Ref. dB	66 dB																		



Additional Comments/Sketch

N.R. Martini, ANIF 12-17-82



Ultrasonic Examination Report




Customer: LP&I	Plant: WATERFORD	Unit: 3	Loop/Zone: 1/16	Iso/Drawing No.: ZONE 16 REV 2 F.C.1
Procedure: ISI-2.7 R.O.F.C.3	Exam Surface: O.D.	Examiner/Level: BURLINGAME II	VCR Supervisor: <i>Kevin White</i>	Date: 6-17-82
Component/Piping System: SURGE LINE	Pipe Size: 12"	Weld Type: BUTT	Cal. Block #: UT-23	Couplant: SONOTRACE Type: 40 Batch No. 8124

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number **3**

Transducer	Instrument		
	S/N	Mfg.	Model
0°	N/A	SONIC	FTS MARK I
45°	G07152	01610E	RepRate 3000
60°	N/A	Reject OFF	Filter Hi
Size	1/2"	Damp 4.5	Coax 12'
Frequency	2.25 MHz	Freq. 2. MHz	Video NORMAL
Beam Angle	43° BL		

Calibration 0°			2 & 5 Scan			7 & 8 Scan			Calibration Checks									
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°	
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out
1/4T A	N/A	N/A	80%	Z	N/A	N/A	N/A	80%	1.2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
1/2T ↓			20%	4				18%	3.6									
1/2T B			80%	4				80%	3.6									
3/4T ↓			28%	6				30%	6.0									
3/4T C			80%	6				80%	6.0									
7/8T ↓			15%	7				55%	7.2									
Ref. dB			A=60db B=69db			A=57db B=71db			C=79db									



Additional Comments/Sketch

W.R. Martin, ANEF 12-17-82



Ultrasonic Examination Report - Continuation Sheet Page 2 of 4

Customer LP&L	Plant WATERFORD	Unit 3	Loop/ Zone 1/16	Iso/Drawing No. ZONE 16 REV. 2 F.C.1
Procedure ISI-27 R.O.F.C.3	Exam Surface O.D.	Examiner/Level BURLINGAME II	VCR Supervisor Kevin White	Date 6-17-82
Component/Piping System PRESSURIZER SURGE LINE	Pipe Size 12"	Weld Type BUTT	Cal. Block UT-23	Couplant: Type & Batch # SONOTRACE 40 #8124

Weld No.	Base Metal Scan	Scan Direction				Inspection Limitations	Surface Condition		Examination Results		Remarks
		2	5	7 & 8	0		Base Metal	Weld	UT	Visual	
16-001	N/A	PAR	PAR	PAR	N/A	①	CLEAN	GROUND	NI ^②	SAT	
16-002		PAR	PAR	PAR		①	CLEAN	GROUND	NI ^②	SAT	③
16-004		YES	YES	YES			CLEAN	GROUND	NI ^②	SAT	③
16-007		PAR	PAR	PAR		①	CLEAN	GROUND	NI ^②	SAT	③
16-008		PAR	PAR	PAR		①	CLEAN	GROUND	NI ^②	SAT	③
16-009		YES	YES	YES			CLEAN	GROUND	NI ^②	SAT	③
16-013		YES	YES	YES			CLEAN	GROUND	NI ^②	SAT	
16-014		YES	YES	YES			CLEAN	GROUND	NI ^②	SAT	③
16-015		YES	YES	YES			CLEAN	GROUND	NI ^②	SAT	③
						① SEE ATTACHMENT					③ SEE ATTACHMENT
						② DUE TO THE PRESENCE OF LARGE GEOMETRIC REFLECTORS AT THE WELD ROOT, THE CONDITION OF THE WELD IN THIS AREA CAN NOT BE RESOLVED WITH THE TECHNIQUE USED FOR THE EXAMINATION.					
						SEE MEMO ON TOPIC.					



The
Virginia Corp.
of Richmond

Date 6-17-82

Page 3 of 4

To: _____

Subject EXAMINATIONS
LIMITATIONS.
ZONE 16.


16-001 SHRINKAGE AT TOE OF WELDMENT 3
WELD CROWN. ALL SCANS AFFECTED.
GOOD ROOT AREA COVERAGE WAS OBTAINED.

16-002 SCAN 5 SIDE. SHRINKAGE AT INTERDOSP.
OF ELBOW.
GOOD ROOT AREA COVERAGE WAS OBTAINED.

16-007 OD MISMATCH
GOOD ROOT AREA COVERAGE WAS OBTAINED

16-008 OD MISMATCH
GOOD ROOT AREA COVERAGE WAS OBTAINED.

Signed _____



Date 6-17-82

Page 4 of 4

To: _____

Subject GEOMETRIC
INDICATIONS.

WELD No¹⁵

16-002

16-004

16-007

16-008

16-009

16-013

16-014

LARGE GEOMETRIC REFLECTORS WERE OBSERVED AT THE ROOT OF THE WELDS, WITH AMPLITUDES RANGING FROM 50% OF DAC TO AS HIGH AS 400% OF DAC. THERE IS A SINGLE REFLECTOR IN EACH WELD FOR 360° WITH FLUCTUATING AMPLITUDES. OTHER REFLECTORS COULD BE PRESENT, BECAUSE OF THE ONE MAJOR REFLECTOR FROM THE GEOMETRIC ROOT CONDITION, OTHER REFLECTORS COULD BE MISSED.

Signed _____

W.R. Martin, ANEF 12-17-82




Ultrasonic Examination Report

Customer LP&I	Plant WATERFORD	Unit 3	Loop/Zone 16	Iso/Drawing No. ZONE 16 Rev. 2 F.C. 1
Procedure ISI-2.7 R.O.F.C.3	Exam Surface O.D.	Examiner/Level BURLINGAME II	VCR Supervisor <i>Kevin White</i>	Date 6-19-82
Component/Piping System PRESSURIZER SURGE LINE		Pipe Size 12"	Weld Type BUTT	Cal. block UT-23
		Couplant: SONOTRACE		Batch No. 8124


Continuation Sheet Attached Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Transducer	0°	45°	60°	Instrument			
		S/N N/A	G0715Z	N/A	Mfr. SONIC	Model FTS MKI		
Field Changes: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> If Yes, Number F.C. 3	Size		1/2"		S/N 780836	RepRate 3000		
	Frequency		2.25 MHz		Reject 1.5	Filter Hi		
	Beam Angle		43°		Damp 4.0	Coax 6'		

Calibration 0°			2 & 5 Scan					7 & 8 Scan					Calibration Checks						
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:			Signal Amp.	Sweep	Sound Entry Point To:			0°		45°		60°		
					Scribe Line	50% DAC				Scribe Line	50% DAC		In	Out	In	Out	In	Out	
1/4	N/A	N/A	80%	2.0	N/A	N/A	N/A	80%	1.2	N/A	N/A	N/A	N/A	N/A	N/A	11:00	12:35	N/A	N/A
1/2			20%	4.0				18%	3.6										
1/2			80%	4.0				80%	3.6										
3/4			28%	6.0				30%	6.0										
3/4			80%	6.0				80%	6.0										
7/8			45%	7.0				55%	7.2										
Ref. dB			66 76 84 db					63 74 83 db											



Additional Comments/Sketch

W.R. Martin, ANFF 12-17-82



Ultrasonic Examination Report - Continuation Sheet

Customer LP&L	Plant WATERFORD	Unit 3	Loop/ Zone 1 / 16	Iso/Drawing No. ZONE 16 REV. 2 F.C.1
Procedure ISI-2.7 R.O.F.C.3	Exam Surface O.D.	Examiner/Level BURLINGAME II	VCR Supervisor <i>[Signature]</i>	Date 6-19-82
Component/Piping System PRESSURIZER SURGE LINE		Pipe Size 12"	Weld Type BUTT	Cal. Block UT-23
Couplant: Type & Batch # SONOTRACE 40 #8124				

Weld No.	Base Metal Scan	Scan Direction				Inspection Limitations	Surface Condition		Examination Results		Remarks
		2	5	7 & 8	0		Base Metal	Weld	UT	Visual	
16-003	N/A	PAR	PAR	PAR	N/A	①	CLEAN	GROUND	NI ②	SAT	③
16-005		YES	YES	YES			CLEAN	GROUND	NI ②	SAT	③
16-006		PAR	PAR	PAR		①	CLEAN	GROUND	NI ②	SAT	③
16-010		YES	YES	YES			CLEAN	GROUND	NI ②	SAT	③
16-011		PAR	PAR	PAR		①	CLEAN	GROUND	NI ②	SAT	③
16-016		PAR	PAR	PAR		①	CLEAN	GROUND	NI ②	SAT	③
											③ SEE ATTACHMENT
						①	SEE ATTACHMENT				ATTACHMENT
						②	DUE TO THE PRESENCE OF LARGE GEOMETRIC REFLECTORS AT THE WELD ROOT, THE CONDITION OF THE WELD IN THIS AREA CAN NOT BE RESOLVED WITH THE TECHNIQUE USED FOR THE EXAMS.				
							SEE MEMO ON TOPIC.				

[Handwritten mark]



The
Virginia Corp.
of Richmond

Date 6-19-82

Page 3 of 4

To: _____


Subject EXAMINATION
LIMITATIONS

16-003 O.D. MISMATCH AT EXTRADOSE OF ELBOW
GOOD ROOT AREA COVERAGE WAS OBTAINED

16-006 O.D. MISMATCH AT EXTRADOSE OF ELBOW
GOOD ROOT AREA COVERAGE WAS OBTAINED

16-011 O.D. SHRINKAGE AT TOE OF WELD TYP.
360°, SCANS 2 & 5
GOOD ROOT AREA COVERAGE WAS OBTAINED

16-016 O.D. SHRINKAGE AT TOE OF WELD TYP.
360°, SCAN 2 SIDE
GOOD ROOT AREA COVERAGE WAS OBTAINED

Signed 



The
Virginia Corp.
of Richmond

Date 6-19-82

Page 4 of 4

To: _____

Subject INDICATIONS

(WEAD BACKING RINGS)

16-003 SCAN 2, ROOT GEOMETRIC REFLECTOR.
FROM 0 TO 120° & 210° TO 360°
300% TO 400% DAC.

16-005 SCANS 5, ROOT GEOMETRIC REFLECTOR
50% TO 250% DAC. TYP. 360%.


16-006 SCAN 2 ROOT GEOMETRIC REFLECTOR
100% TO 300% DAC. TYP. 360%

16-010 SCAN 2 ROOT GEOMETRIC REFLECTOR
INTERMITANT TO 140% DAC TYP. 360%

16-011 SCAN 2 ROOT GEOMETRIC REFLECTOR
INTERMITANT TO 300% DAC TYP. 360%

16-016 SCANS 5, 180° FROM DATUM, 5" LONG
TRANSDUCER INDEX AT CENTER LINE
OF WEAD. 200% DAC.

Signed _____

D. Payne ANII 7/12/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer LPEL	Plant Waterford	Unit 3	Loop/Zone NA/16
Component/Piping System Pressurizer Surge Line	Examiner/Level Harry Longenecker II	Date 7-8-82	
Procedure ISI 2.5, Rev. 0	Iso/Drawing No. Zone 16, Rev. 2	VCR Supervisor Dan Jensen	Continuation Sheet Attached Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>


Equipment

Instrument	Transducer		Calibration
Mfgr. Sonic	Mfgr. K-B AEROTECH	Size .50"	Cal. Block UT-23
Model ETS Mark I			Cal. Block NA
S/N 05473E	Freq. 1 Mhz		Range Cal. 7 div. = 1.51"
Reject off			Calibration Checks
Damp. Min	Serial No. M15838		
Freq. 1 Mhz	Coax. Cable 6' sl.		IN - 2:00 PM
Rep. Rate 3K			OUT - 3:15 PM
Filter H1 sl.			
Video Norm	Gain 62 dB		
Couplant Sonotrace 40, B. # 8129			

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
16-001	12	1.251"	1.230"	1.294"	16-010	12	1.208"	1.424"	1.186"
	2	1.122"	1.230"	1.316"		2	1.424"	1.553"	1.186"
	4	1.014"	1.186"	1.294"		4	1.208"	1.510"	1.208"
	6	1.079"	1.278"	1.278"		6	1.208"	1.402"	1.186"
	8	1.079"	1.208"	1.294"		8	1.208"	1.467"	1.208"
	10	1.122"	1.208"	1.294"		10	1.165"	1.381"	1.165"
16-006	12	1.251"	1.424"	1.165"	16-013	12	1.186"	1.165"	1.186"
	2	1.251"	1.402"	1.208"		2	1.186"	1.186"	1.208"
	4	1.186"	1.359"	1.186"		4	1.186"	1.208"	1.165"
	6	1.143"	1.424"	1.165"		6	1.186"	1.186"	1.186"
	8	1.165"	1.596"	1.186"		8	1.186"	1.186"	1.186"
	10	1.230"	1.639"	1.208"		10	1.186"	1.186"	1.186"

Sketch/Identification



D. Payne ANZZ 7/12/82
 Ultrasonic Data Sheet
 for
 Thickness Measurement

Customer LP & L	Plant WATERFORD	Unit 3	Loop/Zone NA 16
Component/Piping System PRESSURIZER SURGE LINE	Examiner/Level Gary Longenecker II	Date 7-8-82	
Procedure ISI 2.5 R-0	Iso/Drawing No. ZONE 16 R-2, F.C.2	VCR Supervisor Ronald D. Hill	Continuation Sheet Attached [] Yes [X] No

Equipment

Instrument		Transducer		Calibration
Mfgr.	SONIC	Mfgr.	K-B AEROTECH	Cal. Block UT-16
Model	MARK I	Size	.5" DIA.	Cal. Block
S/N	05973E	Freq.	2.25 MHZ.	Range Cal. 1.075" @ 60
Reject	OFF	Serial No.	KB 2728	Calibration Checks
Damp.	MIN.	Coax. Cable	6'	CAL. IN 16:40
Freq.	2 MHZ.	Gain	68 db	CAL. OUT 17:05
Rep. Rate	3K			
Filter	H1			
Video	NORM			
Couplant	SONOTRACE 40 #8124			

Examination Results

Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5	Weld Number	Meas. Point	Reading Weld	Reading Scan 2	Reading Scan 5
16-017	12	1.595	NA	1.469	NA	NA	NA	NA	NA
16-017	2	1.577		1.451					
16-017	4	1.591		1.433					
16-017	6	1.591		1.451					
16-017	8	1.577		1.433					
16-017	10	1.613		1.433					

Sketch/Identification

CAST S.S. SIDE & WELD



The
Virginia Corp.
of Richmond

Ultrasonic Examination Report *D. Payne, ANII 7/13/82*




Customer LP & L		Plant WATERFORD		Unit 3	Loop/Zone NA 16	Iso/Drawing No. ZONE 16 R-2, F.C. 2	
Procedure ISI. 2.8 RO.F.C.1		Exam Surface O.D.	Examiner/Level <i>Nary Longenecker II</i>		VCR Supervisor <i>Dennis [Signature]</i>		Date 7-8-82
Component/Piping System PRESSURIZER SURGE LINE			Pipe Size 12"	Weld Type BUTT	Cal. Block UT-16	Couplant: SONOTRACE Type 90 Batch No. 8122	

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number 1

	Transducer	0°	45°	60°	Instrument			
	S/N	KB2728	NA	NA	Mfg.	SONIC	Model	MARK I
	Size	.5" DIA			S/N	05473E	RepRate	3K
	Frequency	2.25 MHz			Reject	OFF	Filter	H1
Beam Angle	0°			Damp	MIN.	Coax	6'	
				Freq.	2. MHz.	Video	NORM	


Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks						
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°		
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out	
1/4 T	80%	1.2	NA	NA	NA	NA	NA	NA	NA	NA	NA	16:40	17:05	NA	NA	NA	NA
1/2 T	40%	3.4															
3/4 T	30%	4.1															
1 T	NA	6.0															
Ref. dB	68 db																



Additional Comments/Sketch

CAST S.S. SIDE & WELD

D. Payne ANZI 7/12/82



Ultrasonic Examination Report - Continuation Sheet

Customer LP & L	Plant WATERFORD	Unit 3	Loop/ Zone NA 16	Iso/Drawing No. ZONE 16 R-2, FCC
Procedure I.S.I. 2.8 R-0, FCC	Exam Surface O.D.	Examiner/Level Nary Longenecker II	VCR Supervisor Donal Jones	Date 7-8-82
Component/Piping System PRESSURIZER SURGE LINE	Pipe Size 12"	Weld Type BUTT	Cal. Block UT-16	Couplant: Type & Batch # SONOTRACE 40 #8124

Weld No.	Base Metal Scan	Scan Direction				Inspection Limitations	Surface Condition		Examination Results		Remarks	
		2	5	7 & 8	0		Base Metal	Weld	UT	Visual		
16-017	NA	PAR	NA	NA	NA	PAR	*	SMOOTH	GROUND	NI	SAT.	NA
<p>* BASE METAL WAS PERFORMED ON 5 SIDE ONLY (CAST S.S.), THERE WAS APPROX. 10% LOSS OF CONTACT WITH THE SURFACE DUE TO O.D. WELD GEO. OF WELD 16-016</p> <p>0° SCAN HAD APPROX. 10% LOSS OF CONTACT WITH THE SURFACE DUE TO O.D. WELD GEO. OF WELD 16-017</p>												

Ultrasonic Examination Report






Customer LP&L		Plant WATERFORD		Unit 3	Loop/Zone NA 16	Iso/Drawing No. ZONE 16 R-2, F.C. 2	
Procedure R-1 BL ISI. 2.8 R-2, F.C.1		Exam Surface O.D.		Examiner/Level Nary Longenecker II		VCR Supervisor Donna...	
Date 7-9-82		Component/Piping System PRESSURIZER SURGE LINE		Pipe Size 12"	Weld Type BUTT	Cal. Block # UT-16	Couplant: SONOTRACE Type 40 Batch No. 8129

Continuation Sheet Attached
 Yes No

Field Changes:
 Yes No
 If Yes, Number **1**

Transducer			Instrument				
0°	45°	60°	Mfr.	SONIC	Model	MARK 1	
S/N	KB2726	NA	NA	S/N	05473E	RepRate	3K
Size	.5" DIA.			Reject	OFF	Filter	H1
Frequency	2.25 MHz			Damp	MIN.	Coax	6'
Beam Angle	0°			Freq.	2 MHz	Video	NORM

Calibration 0°			2 & 5 Scan				7 & 8 Scan				Calibration Checks					
Calibration Reflector Location	Signal Amp.	Sweep	Signal Amp.	Sweep	Sound Entry Point To:		Signal Amp.	Sweep	Sound Entry Point To:		0°		45°		60°	
					Scribe Line	50% DAC			Scribe Line	50% DAC	In	Out	In	Out	In	Out
					Line	DAC			Line	DAC						
1/4 T	65%	1.3	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
1/2 T	80%	2.6														
3/4 T	65%	4.1														
1 T	NA	6.0														
Ref. dB		62 dB														



Additional Comments/Sketch

CARBON SIDE ONLY

