

Westinghouse Electric Corporation Water Reactor Divisions PWR Systems Division Box 355 Pittsburgh Pennsylvania 15230 NS - TMA - 2204

February 15, 1980 .

Mr. Victor Stello, Jr. Director Office of Inspection and Enforcement U.S. Nuclear Regulatory Commission Washington, D.C. 20555

Subject: Undetectable Failure in Engineered Safety Features Actuation System

Dear Mr. Stello:

My last letter on the subject (NS-TMA-2189, January 4, 1980) provided updated test procedures recommended by Westinghouse. This issue was originally reported to the NRC by Westinghouse on November 7, 1979 (NS-TMA-2150).

It has now been brought to our attention, by the utility owner of an affected plant, that the Westinghouse procedures would be inconclusive under a specific set of conditions. Since the tests are necessary to reveal malfunctioning or failure of an interlock (P-4) important to safety, this new information necessitated a revision of these procedures to ensure system integrity and readiness at any time and under all conditions.

The P-4 interlock is an indication (signal) that the reactor is tripped. It is made up of electrical contacts operated by the reactor trip breaker mechanism. Present procedures adequately confirm proper status of these contacts except for the condition when the reactor trip bypass breakers are in use. The bypass breakers are used periodically to permit testing (opening and closing) of the main reactor trip breakers at power. In order to provide for testing of the contacts of the main breakers when the bypass breakers are in use, additional measurements are included in the revised procedures, a copy of which is attached.

When implemented, these procedures will ensure correct operation of this portion of the safety system. Consequently, Westinghouse has recommended that the additional measurements be implemented by all affected plants. Instrument technicians at each plant site have the most reliable, up-to-date diagrams for determining the required test points for these measurements. All affected plants are identified in the attachment and the utility owners have already been notified of the changes.

8503270363 850322 PDR ADOCK 05000400 · 10 · 11

Please refer any questions to Mr. D. H. Rawlins, the manager of Standards and Electrical Systems Evaluation in the Westinghouse Nuclear Technology Division.

Very truly yours,

Lobuttellusemann

T. M. Anderson, Manager Nuclear Safety Department

EWM/keg

Attachment

WESTINGHOUSE RECOMMENDED TEST PROCEDURES

Revision 1

Undetectable Failure in Engineered Safety Features Actuation System (ESFAS)

Design (refer to accompanying typical functional logic diagram)

The P-4 permissive is used to input the status (open or closed) of the Reactor Trip breakers to the Engineered Safety Features Actuation System (ESFAS). Thi, P-4 permissive provides an interlock in the ESFAS to enable or defeat the capability to manually reset and block Safety Injection (SI).

In operation, the initiation of SI instantly trips the reactor and simultanecusly starts an electric timer. After a preset time interval, determined by plant specific system analyses, the timer effectively returns system control to the operators for manual reset and block of SI in order to either begin ECCS switchover from the injection phase to the recirculation phase or terminate SI. The system permits manual reset and block of SI only if the P-4 permissive indicates that the trip breakers are open (i.e., the reactor is tripped).

During normal plant power operation, the P-4 permissive prevents manual actions which could electrically block SI.

#### Implementation

The P-4 permissive is derived from a switch contact operated via a mechanical linkage within the reactor trip breaker. When the breakers move (open or closed), the switch contact changes position. The contacts are hardwired to the ESFAS input logic which registers the trip breaker position to allow or prevent operator action as described above.

#### Testing

During normal plant operation, ESFAS logic is required to be periodically tested. On newer plants with the Solid State Protection System, this

testing is performed via automatic self test circuits which verify system operability. On older plants with a relay logic protection system, this testing is performed manually.

In addition, the reactor trip breakers are also periodically tested.

## Potential Concern

Currently, the tests described above do not provide for checking the operation of the P-4 contacts or the interconnecting wiring. Therefore, a potential failure of the P-4 contacts or in the wiring would be undetectable.

IEEE 379 requires that in the case of undetectable failures either (1) provide revised test schemes to identify failures or redesign to eliminate them, or (2) in system failure analyses demonstrate that the safety function can be assured assuming both the undetectable failures have occurred and a random single failure has also occurred.

The failure modes of the P-4 contacts are (1) contacts fail to close when the reactor trip breakers open, or (2) contacts fail to open when the breakers are closed. Failure mode (1) could prevent the normal mode of resetting and blocking SI and alter the sequence of switchover operations from injection to recirculation phase. The consequences of failure mode (2) are such that following a previous initiation of SI and manual reset and block, the block of SI could remain following the reset of the reactor trip breakers and when the plant was returned to power.

No credit can be taken for illuminated Control Board windows (lamp bulbs) which would alert the operators to the hazard since they are not safety grade and are not implemented as such.



Domestic Operating Plants	International Operating Plants
SSPS	SSPS
D. C. Cook Units 1 and 2 Farley Unit 1 Beaver Valley Unit 1 Trojan Salem Unit 1 North Anna Unit 1	Ohi Units 1 and 2 Ringhals Unit 2
Relay Logic	Relay Logic
Zion Units 1 and 2 Prairie Island Units 1 and 2 Kewaunee Indian Point Unit 3	Takahama Unit 1 Ko-Ri Unit 1
Domestic Non-Operating Plants	International Non-Operating Plant
<pre>Farley Unit 2 Bryon Units 1 and 2 Braidwood Units 1 and 2 Virgil C. Summer Shearon Harris Units 1, 2, 3 and 4 McGuire Units 1 and 2 Catawba Units 1 and 2 Beaver Valley Unit 2 Vogtle Units 1 and 2 Jamesport Units 1 and 2 Jamesport Units 1 and 2 Millstone Unit 3 Marble Hill Units 1 and 2 Diablo Canyon Units 1 and 2 Salem Unit 2 SNUPPS Units Comanche Peak Units 1 and 2 South Texas Project Units 1 and 2 Sequoyah Units 1 and 2 North Anna Unit 2 Watts Bar Units 1 and 2 </pre>	Krsko Almaraz Units 1 and 2 Lemoniz Units 1 and 2 Asco Units 1 and 2 Angra Korea Units 5 and 6 Ko-Ri Unit 2 Korea Units 7 and 8 Napot Point Unit 1 Sayago Unit 1 Ringhals Units 3 and 4 Maanshan Units 1 and 2

Revl

AFFECTED PLANTS (ALL OTHER PLANTS UNAFFECTED)

3A

# Recommended Corrective Actions

A. Plants Using Reactor Tripped Signal in Safety Injection Reset Circuit of Engineered Safeguards Relay Racks

Zion Units 1 and 2	
Kewaunee	
Prairie Island Units	1 and 2
Indian Point Unit 3	

Takahama Unit 1 Ko-Ri Unit 1 Rev 1

Γ

In the Engineered Safeguards Relay Racks for the above plants, a reactor tripped signal (Reactor Trip Breaker RTA and Bypass Breaker BYA open for Train A and Reactor Trip Breaker RTB and Bypass Breaker

BYB open for Train B) energizes Relay RTA in Train A and Relay RTB in Train B. These relays are located in the rear compartment of the relay racks. The relay coils and contacts are tested during on-line testing of the Safeguards Relay Racks. In addition to this testing, it is necessary to verify that the relays are operated by the auxiliary switch contacts of the Reactor Trip Switchgear.

- During normal plant operation, immediately verify that relays RTA and RTB are deenergized.
- After each reactor trip operation, verify that relays RTA and RTB are energized.
- After closing the reactor trip breakers on plant startup, verify that relays RTA and RTB become deenergized.
- 4. If verification shows a relay is not in the correct position, check the interconnecting wires to the Reactor Trip Switchgear and the breaker auxiliary switch and cell switch contacts.
- 5. Verification of the correct relay position can be made by visual observation of the relays. (For Indian Point Unit 3, verification is made by observing the test lamp - "Reactor Trip Auxiliary Relay" - on the front of the Engineered Safeguards Relay Rack.)

NOTE 1: During on-line testing of the reactor trip breakers, relays RTA and RTB do not change position due to the closing of the bypass breaker for the test. Following on-line testing of the reactor trip breakers, observe that relays RTA and RTB remain de-energized. NOTE 2: The interconnecting wiring from the Engineered Safeguards Relay Racks to the Reactor Trip Switchgear for relays RTA and RTB can be verified during normal plant operation. At the switchgear control terminal blocks, use a O-150 volts dc range voltmeter or multimeter to measure the voltage across the two terminals connecting the switch contacts to the coil circuit of Relay RTA in the Train A Engineered Safeguards Relay Rack. A nominal 125 volts (dependent upon battery system voltage) reading should be indicated on the voltmeter. A zero reading indicates an open or short circuit in the interconnecting wiring from the relay racks or closed switch contacts, requiring corrective action. Repeat the voltmeter measurement across the two terminals connecting the switch contacts to Relay RTB coil circuit in the Train B Engineered Safeguards Relay Racks.

- a Revise appropriate procedures to require the verification tests noted above following automatic or manual reactor trip. Repeat the tests following reclosure of the reactor trip breakers and prior to rod withdrawal.
- b During periodic on-line testing of the reactor trip switchgear, perform the additional tests in accordance with the procedures in Enclosure A.

## B. Byron/Braidwood/Marble Hill

Assure the following test sequence is adopted for each train of SSPS, with the plant at shutdown and the SSPS in Normal Operation:

Rev

- 1. Place a Simpson Model 260 multimeter in the 50 VDC range.
- At the reactor trip switchgear, place the (+) lead on the terminal leading to the SSPS, TB506-4.
- Place the (-) lead on the terminal leading to the SSPS, TB506-5.

- The multimeter should read O VDC (nominal) with the reactor trip breaker tripped open.
- 5. This indicates either the reactor trip breaker P-4 contact is properly closed, the blocking diode on printed circuit card A519\* is failed open or interconnecting wiring is open. The diode and wiring will be confirmed in the following steps.
- With the multimeter still connected as in steps (2) and (3), close the reactor trip breaker.
- 7: The multimeter should read 48 VDC (nominal).
- 8. This indicates the reactor trip breaker P-4 contact is properly open, and confirms the blocking diode on printed circuit card A519\* as well as the interconnecting wiring. End of test.
- 9. Should step (7) not yield a 48 VDC (nominal) reading, either the P-4 contact is not open, the blocking diode on printed circuit card A519\* is open, or interconnecting wiring is open.
- 10. Initiate corrective action.
- At the reactor trip switchgear, place the (+) lead on the terminal leading to the SSPS, TB508-7.
- Place the (-) lead on the terminal leading to the SSPS, TB508-8.
- The multimeter should read O VDC (nominal) with the bypass breaker, associated with steps (4) and (6), tripped.

\* Located in the SSPS

14. This indicates either the bypass breaker P-4 contact is properly closed, the blocking diode on printed circuit card A519\* is failed open or interconnecting wiring is open. The diode and wiring will be confirmed in the following steps.

### CAUTION

DO NOT CLOSE BOTH BYPA: BREAKERS A & B SIMULTANEOUSLY. DOING SO WILL RESULT IN ALL BREAKERS INSTANTLY TRIPPING.

- 15. With the multimeter still connected as in steps (11) and (12), close the bypass breaker.
- 16. The multimeter should read 48 VDC (nominal).
- This indicates the bypass breaker P-4 contact is properly open, and confirms blocking diode on printed circuit card
   A519\* and the interconnecting wiring. End of test.
- 18. Should step (16) not yield a 48 VDC (nominal) reading, either the P-4 contact is not open, the blocking diode on printed circuit card A519\* is open, or interconnecting wiring is open.
- 19. Initiate corrective action.

The appropriate procedures should reflect a requirement to perform the above tests following automatic reactor trip or any condition requiring opening of the reactor trip breakers. Repeat the tests following reclosure of the reactor trip breaks and prior to rod withdrawal.

#### B1 Krsko

Plant at Shutdown, Solid State Protection System (SSPS) is in Normal Operation

Perform the following for each train of SSPS:

- 1. Place a Simpson Model 260 multimeter in the 50 VDC range.
- 2. At the reactor trip switchgear, place the (+) lead on the terminal leading to the SSPS, TB512-1.
- 3. Place the (-) lead on the terminal leading to the SSPS, TB512-2.
- 4. The multimeter should read O VDC (nominal) with the reactor trip breaker tripped.
- 5. This indicates either the reactor trip breaker P4 contact is properly closed, the blocking diode on printed circuit card A516\* is failed open or interconnecting wiring is open. The diode and wiring will be confirmed in the following steps.
- With the multimeter still connected as in steps (2) and (3), close the reactor trip breaker.
- 7. The multimeter should read 48 VDC (nominal).
- 8. This indicates the reactor trip breaker P4 contact is properly open, and confirms the blocking diode on printed circuit card A516\* as well as the interconnecting wiring. End of test.
- 9. Should step (7) not yield a 48 VDC (nominal) reading, either the P4 contact is not open, the blocking diode on printed circuit card A516\* is open, or interconnecting wiring is open.
- 10. Initiate corrective action.
- 11. At the reactor trip switchgear, place the (+) lead on the terminal leading to the SSPS, TB512-4.
- 12. Place the (-) lead on the terminal leading to the SSFS, TB512-5.
- The multimeter should read 0 VDC (nominal) with the bypass breaker, associated with steps (4) and (6), tripped.
- 14. This indicates either the bypass breaker P4 contact is properly closed, the blocking diode on printed circuit card A517\* is failed open or interconnecting wiring is open. The diode and wiring will be confirmed in the following steps.

#### CAUTION

DO NOT CLOSE BOTH BYPASS BREADERS A & B SIMULTANEOUSLY. DOING SO WILL RESULT IN ALL BREAKERS INSTANTLY TRIPPING.

- With the multimeter still connected as in steps (11) and (12), close the bypass breaker.
- 16. The multimeter should read 48 VDC (nominal).
- 17. This indicates the bypass breaker P4 contact is properly open, and confirms the blocking diode on printed circuit card A517\* as well as the interconnecting wiring. End of test.
- 18. Should step (16) not yield a 48 VDC (nominal) reading, either the P4 contact is not open, the blocking diode on printed circuit card A517\* is open, or interconnecting wiring is open.
- 19. Initiate corrective action.

The appropriate procedures should reflect a requirement to perform

the above tests following automatic reactor trip or any condition

requiring opening of the reactor trip breakers. Repeat the tests

following reclosure of the reactor trip breaks and prior to rod withdrawal.

\*Located in the SSPS

Far	rley Unit 1, D. C. Cook Units 1 and 2, B	eaver Valley Unit 1.
Tro	ojan, Salem Unit 1, North Anna Unit 1	Ohi Units 1 and 2 Ringhals Unit 2
Im	mediately perform the following for each	train of SSPS:
1.	Place a Simpson Model 260 multimeter	in the 50 VDC range.
2.	At the reactor trip switchgear, place terminal leading to the SSPS, TB506-4	the (+) lead on the .
3.	• Place the (-) lead on the terminal le	ading to the SSPS, TB506-5.
4.	The multimeter should read 48 VDC (no	minal).
5.	This indicates that P-4 contact(s) is confirms the blocking diode on printe well as the interconnecting wiring.	(are) properly open, and d circuit card A518* as End of test.
6.	Should step (4) not yield a 48 VDC (nominal) reading, either P- contact(s) is (are) not open, blocking diode on printed circuit card A518* is open or interconnecting wiring is open.	
7.	Initiate corrective action.	
Im whi ve re br	plement the test sequence in part D for en the plant is shutdown. Revise approp rification by test of the P-4 contact st actor trip or any condition requiring op eakers. Repeat the test following reclo eakers and prior to rod withdrawal.	future periodic testing priate procedures to require atus following automatic pening of the reactor trip osure of the reactor trip
		aton this suitchear

b During periodic on-line testing of the reactor trip switchgear, perform the additional tests in accordance with the procedures in Enclosure A.

Rev 1

D. All Other Non-Operating Plants With An SSPS Which Are Not Identified in Part B or C

Domestic Non-Operating Plants	International Non-Operating Plants
SSPS	SSPS
Farley Unit 2 Virgil C. Summer Shearon Harris Units 1, 2, 3 and 4 McGuire Units 1 and 2 Catawba Units 1 and 2 Beaver Valley Unit 2 Vogtle Units 1 and 2 Jamesport Units 1 and 2 Seabrook Units 1 and 2 Millstone Unit 3	Almaraz Units 1 and 2 Lemoniz Units 1 and 2 Asco Units 1 and 2 Angra Korea Units 5 and 6 Ko-Ri Unit 2 Korea Units 7 and 8 Napot Point Unit 1 Sayago Unit 1 Ringhals Units 3 and 4 Maanshan Units 1 and 2
Diablo Canyon Units 1 and 2 Salem Unit 2 SNUPPS Units Comanche Peak Units 1 and 2 South Texas Project Units 1 and 2 Sequoyah Units 1 and 2 North Anna Unit 2	Rev 1

Incorporate the following test sequence for each train of SSPS, when the plant is at shutdown and the SSPS in normal operation:

- 1. Place a Simpson Model 260 multimeter in the 50 VDC range.
- At the reactor trip switchgear, place the (+) lead on the terminal leading to the SSPS, TB506-4.
- 3. Place the (-) lead on the terminal leading to the SSPS, TB506-5.

4. The multimeter should read O VDC (nominal).

Haven Units 1 and 2

- 5. This indicates the P-4 contact(s) is (are) properly closed, the blocking diode on printed circuit card A518\* is failed open or interconnecting wiring is open. The diode and wiring will be confirmed in the following steps.
- With the multimeter still connected as in steps (2) and (3), close the reactor trip breakers.
- 7. The multimeter should read 48 VDC (nominal).
- 8. This indicates the P-4 contact(s) is (are) properly open, and confirms the blocking diode on printed circuit card A518\* as well as the interconnecting wiring. End of test.
- 9. Should step (7) not yield a 48 VDC (nominal) reading, either the P-4 contact(s) is (are) not open, the blocking diode on printed circuit card A518\* is open, or interconnecting wiring is open.

10. Initiate corrective action.

a

b

Revise appropriate procedures to require verification, by the above tests, c. the P-4 contact status following automatic reactor trip or any condition requiring opening of the reactor trip breakers. Repeat the tests following reclosure of the reactor trip breakers and prior to rod withdrawal.

During periodic on-line testing of the reactor trip switchgear, perform the additional tests in accordance with the procedures in Enclosure A.

#### Enclosure A

Verification of individual contacts in the P-4 matrix during periodic on-line testing of reactor trip switchgear.

> The P-4 signal consists of a contact matrix wired to the reactor trip switchgear terminal blocks as shown in Figure 1. The contact status is shown for the plant in normal operation. Points A and C are wired to the protection system cabinet.

- Step (1) Prior, the start of the reactor trip switchgear periodic test, connect a 0-150 volt dc voltneter between points (A) & (B) at the switchgear terminal blocks. Voltmeter should read a nominal 48 volts (for SSPS) or 125 volts (for relay logic Safeguards System). This verifies cell switch contact BY 52H is closed and RT 52b and RT 52H are open.
- Step (2) When the bypass breaker is inserted into the connected position in the breaker cell and closed, during the periodic test, the voltmeter (still connected between points (A) & (D)) will read O (zero). This verifies that BY 52b and BY 52H contacts, as well as, contacts RT 52b and RT 52H are open.
- Step (3) After the reactor trip breaker is test tripped, reconnect the voltmeter between points (B) and (C). Voltmeter will read a nominal 48 volts (or 125 volts). This verifies that RT 52b contact has closed.
- Step (4) When reactor trip breaker is reclosed, the voltmeter (still connected between points (B) and (C)) reads 0 volts. This verifies that RT 52b contact has opened.
- Step (5) After bypass breaker is tripped, reconnect voltmeter between point (A) and (B). Voltmeter reads a nominal 48 volts (or 125 volts). This verifies that contact BY 52b is closed.

Rev

Step (6) When bypass breaker is withdrawn to disconnected position the voltmeter (still connected between points (A) & (B)) will read a nominal 48 volts (or 125 volts). This verifies that contact BY 52H is closed and contacts RT 52b and RT 52H are open.

Step (7)

This concludes the verification. Disconnect voltmeter from points (A) and (B).



P-4 Signal to Protection System

Rev

FIGURE 1

NOTE: Contact status is shown for plant in normal operation.

#### LEGEND:

- 52b Breaker Auxiliary Switch (closed when breaker is tripped)
- BY Bypass Breaker
- RT Reactor Trip Breaker
- 52H Breaker Cell Switch (closed when breaker is withdrawn from connected position in cell)

2 0 5 2