

GEORGIA POWER COMPANY

VOGTLE NUCLEAR PLANT

UNIT 2, CYCLE 3

STARTUP TEST REPORT

PREPARED BY: Jerry L. Wendt 1 6/24/92
REACTOR ENGINEER

REVIEWED BY: Charles G. [Signature] 6/24/92
REACTOR ENGINEER

APPROVED BY: [Signature] 6/24/92
REACTOR ENGINEERING SUPERVISOR
For SAB

TABLE OF CONTENTS

	<u>PAGE</u>
1.0 Introduction	1
2.0 Unit 2 Cycle 3 Core Refueling	2
3.0 Control Rod Drop Time Measurement	8
4.0 Initial Criticality	10
5.0 All-Rods-Out Isothermal Temperature Coefficient and Boron Endpoint Measurement	11
6.0 Control and Shutdown Bank Worth Measurements	13
7.0 Startup and Power Ascension	15
8.0 Reactor Coolant System Flow Measurement	17

1.0 INTRODUCTION

The Vogtle Nuclear Plant Unit 2 Cycle 3 Startup Test Report summarizes results for tests performed as required by plant procedures following a core refueling. The report provides a brief synopsis of each test and gives a comparison of measured values with design parameters, Technical Specifications, or values assumed in the FSAR safety analysis.

Unit 2 of the Vogtle Nuclear Plant is a four loop Westinghouse pressurized water reactor rated at 3411 MWth. The Cycle 3 core loading consists of 193 17 x 17 fuel assemblies.

Unit 2 began commercial operations on May 19, 1989 and has completed the first two cycles with the following average burnups:

Cycle 1	Complete 09/14/90	17,161 MWD/MTU
Cycle 2	Complete 03/09/92	17,008 MWD/MTU

Seventy-six of the 193 assemblies comprising Cycle 3 are based upon the VANTAGE 5 design.

2.0 UNIT 2 CYCLE 3 CORE REFUELING

REFERENCES

Westinghouse WCAP 13119 (The Nuclear Design Report for the Vogtle Electric Generating Plant, Unit 2, Cycle 3)

SUMMARY

Unloading of the Cycle 2 core into the spent fuel pool commenced on 03/20/92 and was completed on 03/23/92.

Core reload commenced on 04/04/92 and was completed on 04/07/92. The as-loaded Cycle 3 core is shown in Figures 2.1 through 2.5, which give the location of each fuel assembly and insert. The Cycle 3 core has a nominal design lifetime of 18,500 MWD/MTU and consists of 17 Region 2 assemblies from Unit 1, 16 Region 3 assemblies, 68 Region 4A assemblies, 16 Region 4B assemblies, 48 Region 5A assemblies and 28 Region 5B assemblies. Fuel assembly inserts consist of 53 full length control rod clusters, two secondary sources and 138 thimble plug inserts. The assemblies in Regions 5A and 5B contain 4672 fuel rods with Integral Fuel Burnable Absorbers (IFBA).

FIGURE 2.1 UNIT 2 CYCLE 3 REFERENCE LOADING PATTERN

	A	B	C	D	E	F	G	H	J	K	L	N	P	R	
15					5836 9905	5P43 17305	5M02 7705	5M63 16205	5M09 13405	5P41 16405	5831 5005				
14		5215 13905	5P48 8585	5807 31905	5P41 8566	5864 08640	5876 8578	5872 31605	5865 8605	5806 32605	5P09 8576	5820 15605			
13	5840 14405	5809 30105	5867 29605	5846 8556	5P33 11305	5P70 8591	5113 12905	5P83 8586	5P03 8105	5816 8582	5870 38405	5808 32005	5873 14505		
12		5P17 8559	5853 30705	5P58 8598	5P21 13305	5847 30005	5P76 14005	5P06 8587	5P74 17005	5843 27805	5P51 10005	5P24 8608	5854 29005	5P39 8596	
11	5800 9805	5803 29205	5841 8562	5P52 11205	5827 28005	5P65 17905	5838 29405	5837 14005	5824 29805	5P25 1105	5817 31705	5P50 5905	5844 8589	5812 32205	5816 15705
10	5P01 15205	5866 8570	5P31 2205	5819 32505	5P16 3705	5P35 8588	5P30 0205	5839 8597	5P59 16305	5P67 8603	5P11 12605	5830 31405	5P55 1905	5869 8595	5P57 15905
9	5825 10405	5857 28705	5P73 8594	5P79 17405	5833 29505	5P60 16905	5848 29305	5P29 17805	5834 30705	5P37 15005	5840 29905	5P80 17205	5P81 8602	5855 30605	5P56 9005
8	5845 16805	5875 8565	5P24 15305	5P56 8561	5859 15505	5842 8558	5P04 14905	5862 8569	5P28 4305	5820 8574	5523 7605	5P08 8564	5P63 7805	5874 8577	5825 8405
7	5853 12005	5860 30805	5P71 8568	5P64 18005	5821 31305	5P68 15805	5835 32305	5P18 5805	5813 30505	5P44 1005	5825 29105	5P72 17905	5P82 8592	5859 31005	5845 8905
6	5P10 16605	5863 8606	5P27 10705	5822 31205	5P53 16705	5P07 8560	5P34 15105	5829 8583	5P22 16105	5P12 8593	5P14 16505	5828 28305	5P20 1405	5862 8590	5P61 16005
5	5824 2105	5801 28605	5832 8572	5P40 4105	5831 28205	5P38 15405	5818 30605	5844 13805	5845 31805	5P45 9605	5814 32405	5P44 4505	5837 8599	5811 28105	5801 4005
4		5P42 8563	5852 28905	5P19 8601	5P54 3805	5836 28505	5P69 14205	5P05 8557	5P75 2805	5826 32105	5P36 0705	5P86 8579	5871 31105	5P47 8581	
3		5859 14405	5810 31705	5850 30205	5823 8567	5P23 5705	5P78 8584	5P64 17605	5P77 8575	5P32 11105	5815 8600	5868 27705	5805 27905	5805 14305	
2		5850 14705	5P13 8573	5804 29705	5867 8604	5858 08630	5875 8571	5856 31505	5851 8607	5802 28805	5P49 8580	5864 14105			
1					5842 8705	5P02 17105	5801 6105	5833 4705	5812 3105	5P62 3405	5851 13205				

5B Region 2 (2.601 w/o)

5P Region 4B (4.190 w/o)


5N Region 3 (3.118 w/o)

5R Region 5A (3.805 w/o)

5P Region 4A (3.807 w/o)

5R Region 5B (4.198 w/o)

FIGURE 2.2 CONTROL ROD LOCATIONS



ABSORBER MATERIAL: AG-IN-CD


0°

BANK IDENTIFIER	NUMBER OF LOCATIONS
A	4
B	8
C	8
D	5


BANK IDENTIFIER	NUMBER OF LOCATIONS
SA	8
SB	8
SC	4
SD	4
SE	4

FIGURE 2.3


Burnable Absorber Configurations




32 IFBA ASSEMBLY



48 IFBA ASSEMBLY



64 IFBA ASSEMBLY




80 IFBA ASSEMBLY

LEGEND :

- FUEL ROD
- GUIDE TUBE OR INSTRUMENTATION TUBE
- IFBA ROD

FIGURE 2.4

Secondary Source Rod Configuration



Secondary Sources

 Secondary Source Rod

3.0 CONTROL ROD DROP TIME MEASUREMENT

PURPOSE

The purpose of this test was to measure the drop time of all control rods under hot, full flow conditions in the reactor coolant system to ensure compliance with Technical Specification requirements.

SUMMARY OF RESULTS

For the hot, full flow condition ($T_{avg} \geq 551^{\circ}\text{F}$ and all reactor coolant pumps operating), Technical Specification 3.1.3.4 requires that the rod drop time from the fully withdrawn position shall be ≤ 2.7 seconds from the beginning of stationary gripper coil voltage decay until dashpot entry. All rod drop times were measured to be less than 2.7 seconds. The rod drop time results for dashpot entry are presented in Table 3.1. The mean drop time was determined to be 1.562 seconds.

TABLE 3.1 CONTROL ROD DASHPOT ENTRY TIMES

<u>CONTROL ROD LOCATION</u>	<u>DASHPOT ENTRY TIME (MSEC)</u>	<u>CONTROL ROD LOCATION</u>	<u>DASHPOT ENTRY TIME (MSEC)</u>
D02	1588	M08	1588
B12	1556	H06	1602
M14	1560	H10	1542
P04	1582	F08	1592
B04	1600	K08	1584
D14	1616	F02	1578
P12	1576	B10	1624
M02	1564	K14	1528
G03	1542	P06	1570
C09	1540	B06	1544
J13	1544	F14	1600
N07	1532	P10	1554
C07	1558	K02	1528
G13	1558	H02	1570
N09	1556	B08	1554
J03	1592	H14	1518
E03	1524	P08	1570
C11	1538	F06	1580
L13	1606	F10	1538
N05	1540	K10	1542
C05	1570	K06	1548
E13	1566	D04	1554
N11	1556	M12	1500
L03	1578	D12	1526
H04	1540	M04	1572
D08	1594	H08	1562
H12	1552		

SAMPLE SIZE = 53 MEAN = 1.562 SIGMA = 0.026 2SIGMA = 0.052
 MEAN-2SIGMA = 1.510 MEAN + 2SIGMA = 1.614

Control rods in locations D14, B10 and M12 fell outside of the 2SIGMA limit and were therefore dropped an additional six times. The drop times for the additional drops were all measured within the 2.7 second Tech. Spec. limit. A summary of the additional rod drop data is provided below.

<u>CONTROL ROD LOCATION</u>	<u>MAXIMUM DASHPOT ENTRY TIME (MSEC)</u>	<u>MINIMUM DASHPOT ENTRY TIME (MSEC)</u>	<u>AVERAGE DASHPOT ENTRY TIME (MSEC)</u>
D14	1.600	1.552	1.585
B10	1.592	1.564	1.577
M12	1.564	1.494	1.527

4.0 INITIAL CRITICALITY

PURPOSE

The purpose of this test was to achieve initial reactor criticality under carefully controlled conditions, establish the upper flux limit for the performance of zero power physics tests, and operationally verify the calibration of the reactivity computer.

SUMMARY OF RESULTS

Initial reactor criticality for Cycle 3 was achieved by dilution at 0315 on May 7, 1992. The reactor was stabilized at the following critical conditions: RCS temperature 556.6°F, intermediate range power approximately 1×10^{-8} amps, RCS boron concentration 2089 ppm, and Control Bank D position at 187.5 (188/187) steps. Following stabilization, the point of adding nuclear heat was determined and a checkout of the reactivity computer using both positive and negative flux periods was successfully accomplished. In addition, source and intermediate range neutron channel overlap data were taken during the flux increase preceding initial criticality to demonstrate that adequate overlap existed.

5.0 ALL-RODS-OUT ISOTHERMAL TEMPERATURE COEFFICIENT AND BORON ENDPOINT MEASUREMENT

PURPOSE

The objectives of these measurements were to determine the hot, zero power isothermal and moderator temperature coefficients for the all-rods-out (ARO) configuration and to measure the ARO boron endpoint concentration.

SUMMARY OF RESULTS

The measured ARO, hot zero power temperature coefficients and the ARO boron endpoint concentration for HZP are shown in Table 5.1. The isothermal temperature coefficient was measured to be +3.02 pcm/°F which meets the design acceptance criteria. This gives a calculated moderator temperature coefficient of +4.81 pcm/°F which is within the Technical Specification limit of +7.0 pcm/°F at HZP. Thus, no rod withdrawal limits were needed to ensure the +7.0 pcm/°F limit was met.

Because of the high burnup core design of the Unit 2 Cycle 3 core, it was expected that the design acceptance criteria of ± 50 ppm for the ARO critical boron concentration would not be met. As shown in Table 5.1, the measured ARO critical boron concentration was 85 ppm below the predicted ARO critical boron concentration. The boron concentration corresponding to the 1000 pcm Technical Specification acceptance criterion is approximately 134 ppm. Westinghouse conducted a review of the Reload Safety Evaluation (RSE) and determined that the RSE conclusions would remain valid using 134 ppm for the acceptance criterion as long as the remaining HZP physics test results met the relevant design review criteria. Since all of the remaining HZP physics test results met the relevant design review criteria, we conclude that the RSE remains valid.

TABLE 5.1

ARO HZP ISOTHERMAL AND MODERATOR TEMPERATURE COEFFICIENT

<u>Rod Configuration</u>	<u>Boron Concentration</u>	<u>Measured ITC</u>	<u>ITC Design Acceptance</u>	<u>Calculated MTC</u>
All Rods Out	2078 ppm	+3.02 pcm/°F	+3.47 pcm/°F	+4.81 pcm/°F

ITC - Isothermal temperature coefficient, includes -1.7 pcm/°F doppler coefficient

MTC - Moderator only temperature coefficient, normalized to the ARO condition

ARO HZP BORON ENDPOINT CONCENTRATION

<u>Rod Configuration</u>	<u>Measured C_B (ppm)</u>	<u>Design - predicted C_B (ppm)</u>
All Rods Out	2091	2176

6.0 CONTROL AND SHUTDOWN BANK WORTH MEASUREMENTS

PURPOSE

The objective of the bank worth measurements was to determine the integral reactivity worth of each control and shutdown bank for comparison with the values predicted by design.

SUMMARY OF RESULTS

The rod worth measurements were performed using the bank interchange method in which: (1) the worth of the bank having the highest design worth (the "Reference Bank") is carefully measured using the standard boron dilution method; then (2) the worths of the remaining control and shutdown banks are derived from the change in the reference bank reactivity needed to offset full insertion of the bank being measured.

The control and shutdown bank worth measurement results are given in Table 6.1. The measured worths satisfied the review criteria both for the banks measured individually and for the combined worth of all banks.

TABLE 6.1

SUMMARY OF CONTROL BANK WORTH MEASUREMENTS

<u>Bank</u>	<u>Predicted Integral Bank Worth & Review Criteria</u> <u>(pcm)</u>	<u>Measured Bank Worth</u> <u>(pcm)</u>	<u>Percent Difference</u> <u>(pcm)</u>
Control A	268 ± 100	209.2	-21.9
Control B	794 ± 119	820.4	+3.3
Control C	778 ± 117	748.1	-3.8
Control D	502 ± 100	466.8	-7.0
Shutdown A	244 ± 100	234.9	-3.7
Shutdown B (Reference)	957 ± 96	996.0	+4.1
Shutdown C	456 ± 100	447.1	-2.0
Shutdown D	451 ± 100	438.8	-2.7
Shutdown E	452 ± 100	427.3	-5.5
All Banks Combined	4902 ± 490	4788.6	-2.3

7.0 STARTUP AND POWER ASCENSION

PURPOSE

The purpose of the power ascension program was to provide controlling instructions for:

1. NIS intermediate and power range calibration as required prior to startup and during power ascension to account for the effect of a low leakage core.
2. Performance of startup and power ascension testing, to include:
 - a. HZP reactor physics tests
 - b. Reactor coolant system flow measurement
 - c. Core hot channel factor surveillance
 - d. Incore-excore AFD channel calibration
 - e. Reactor Coolant System Delta T Calibration

SUMMARY OF RESULTS

Full core flux maps were obtained at plateaus of approximately 31%, 49%, 76% and 80% RTP. Hot Channel factors were evaluated at each power plateau and are shown in Table 7.1. The incore and excore delta-I were also evaluated at each plateau. An incore-excore recalibration test was performed at 76% RTP. Reactor coolant flow was determined from calorimetric measurements at 94.8% RTP. Delta T calibration constants were determined at 94.8% power using the calorimetric measurements and measured values of T-HOT and T-COLD.

TABLE 7.1

SUMMARY OF POWER ASCENSION FLUX MAP DATA

<u>Param</u>	<u>Map 67</u>	<u>Map 68</u>	<u>Map 69</u>	<u>Map 71</u>
Avg. % Power	31.2	48.9	75.9	80.3
LOPAR FDHN Limit	1.902	1.831	1.681	1.659
VANTAGE 5 FDHN Limit	1.991	1.903	1.769	1.748
LOPAR FDHN Measured	1.4716	1.4418	1.4256	1.4192
VANTAGE 5 FDHN Measured	1.6209	1.5829	1.5537	1.5454
Core Avg. AFD	4.0	6.0	4.0	3.3
Avg. Core % A.O.	12.796	12.287	5.309	4.065
Most Limiting FQ(Z) + 2%	2.1594	2.2008	1.7851	1.7830
Transient FQ Limit	4.0702	4.2654	2.3825	2.2032

8.0 REACTOR COOLANT SYSTEM FLOW MEASUREMENT

PURPOSE

The purpose of this test was to determine the flow rate in each reactor coolant loop in order to confirm that the total core flow met the minimum flow requirement given in Technical Specifications.

SUMMARY OF RESULTS

To comply with the Technical Specifications, the total reactor coolant system flow rate determined at normal operating temperature and pressure must equal or exceed 393,136 gpm. The total core flow was determined to be 415,033 gpm.