

*North Anna Unit 2,
Cycle 6
Startup Physics
Tests Report*

Nuclear Operations Department



VIRGINIA POWER

8802080120 880203
PDR ADOCK 05000339
P PDR

NORTH ANNA UNIT 2, CYCLE 6
STARTUP PHYSICS TESTS REPORT

by

Mary K. Farley

Reviewed By:

N. S. Pierce

N. S. Pierce, Associate Engineer
Nuclear Fuel Operation

Approved By:

C. T. Snow

C. T. Snow, Supervisor
Nuclear Fuel Operation

Operations and Maintenance Support
Subsection
Nuclear Operations Department
Virginia Electric and Power Company
Richmond, Va.

January, 1988

CLASSIFICATION/DISCLAIMER

The data, techniques, information, and conclusions in this report have been prepared solely for use by Virginia Electric and Power Company (the Company), and they may not be appropriate for use in situations other than those for which they have been specifically prepared. The Company therefore makes no claim or warranty whatsoever, express or implied, as to their accuracy, usefulness, or applicability. In particular, THE COMPANY MAKES NO WARRANTY OF MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE, NOR SHALL ANY WARRANTY BE DEEMED TO ARISE FROM COURSE OF DEALING OR USAGE OF TRADE, with respect to this report or any of the data, techniques, information, or conclusions in it. By making this report available, the Company does not authorize its use by others, and any such use is expressly forbidden except with the prior written approval of the Company. Any such written approval shall itself be deemed to incorporate the disclaimers of liability and disclaimers of warranties provided herein. In no event shall the Company be liable, under any legal theory whatsoever (whether contract, tort, warranty, or strict or absolute liability), for any property damage, mental or physical injury or death, loss of use of property, or other damage resulting from or arising out of the use, authorized or unauthorized, of this report or the data, techniques, information, or conclusions in it.

TABLE OF CONTENTS

SECTION	TITLE	PAGE NO.
	Classification/Disclaimer.....	i
	List of Tables.....	iii
	List of Figures.....	iv
	Preface.....	v
1	Introduction and Summary.....	1
2	Control Rod Drop Time Measurements.....	9
3	Control Rod Bank Worth Measurements.....	14
4	Boron Endpoint and Worth Measurements.....	19
5	Temperature Coefficient Measurement.....	23
6	Power Distribution Measurements.....	25
7	References.....	34
APPENDIX	Startup Physics Tests Results and Evaluation Sheets.....	35

LIST OF TABLES

TABLE	TITLE	PAGE NO.
1.1	Chronology of Tests.....	3
2.1	Hot Rod Drop Time Summary.....	11
3.1	Control Rod Bank Worth Summary.....	16
4.1	Boron Endpoints Summary.....	21
5.1	Isothermal Temperature Coefficient Summary.....	24
6.1	Incore Flux Map Summary.....	27
6.2	Comparison of Measured Power Distribution Parameters With Their Technical Specifications Limits.....	28

LIST OF FIGURES

FIGURE	TITLE	PAGE NO.
1.1	Core Loading Map.....	4
1.2	Beginning of Cycle Fuel Assembly Burnups.....	5
1.3	Incore Instrumentation Locations.....	6
1.4	Burnable Poison and Source Assembly Locations.....	7
1.5	Control Rod Locations.....	8
2.1	Typical Rod Drop Trace.....	12
2.2	Rod Drop Time - Hot Full Flow Conditions.....	13
3.1	Bank B Integral Rod Worth - HZP.....	17
3.2	Bank B Differential Rod Worth - HZP.....	18
4.1	Boron Worth Coefficient.....	22
6.1	Assemblywise Power Distribution - 28% Power.....	29
6.2	Assemblywise Power Distribution - 50% Power.....	30
6.3	Assemblywise Power Distribution - 47% Power.....	31
6.4	Assemblywise Power Distribution - HFP.....	32
6.5	Assemblywise Power Distribution - HFP.....	33

PREFACE

The purpose of this report is to present the analysis and evaluation of the physics tests which were performed to verify that the North Anna 2, Cycle 6 core could be operated safely, and to make an initial evaluation of the performance of the core. It is not the intent of this report to discuss the particular methods of testing or to present the detailed data taken. Standard test techniques and methods of data analysis were used. The test data, results and evaluations, together with the detailed startup procedures, are on file at the North Anna Power Station. Therefore, only a cursory discussion of these items is included in this report. The analyses presented include a brief summary of each test, a comparison of the test results with design predictions, and an evaluation of the results.

The North Anna 2, Cycle 6 Startup Physics Tests Results and Evaluation Sheets have been included as an appendix to provide additional information on the startup test results. Each data sheet provides the following information: 1) test identification, 2) test conditions (design), 3) test conditions (actual), 4) test results, 5) acceptance criteria, and 6) comments concerning the test. These sheets provide a compact summary of the startup test results in a consistent format. The design test conditions and design values of the measured parameters were completed prior to the startup physics testing. The entries for the design values were based on the calculations performed by Virginia Electric and Power Company's Nuclear Engineering Group¹. During the tests, the data sheets were used as guidelines both to verify that the proper test conditions were met and to facilitate the preliminary comparison between measured and predicted test results, thus enabling a quick identification of possible problems occurring during the tests. The Appendix to this report contains the final completed and approved version of the Startup Physics Tests Results and Evaluation Sheets.

SECTION 1

INTRODUCTION AND SUMMARY

On August 24, 1987 Unit No. 2 of the North Anna Power Station was shutdown for its fifth refueling. During this shutdown, 64 of the 157 fuel assemblies in the core were replaced with fresh fuel assemblies. The sixth cycle core consists of 8 sub-batches of fuel: three once-burned batches, two from Cycle 5 (batches 7A and 7B) and one from North Anna Unit 1, Cycle 4 (batch N1/6); two twice burned batches, one from Cycles 4 and 5 (batch 6), and one from North Anna 1, Cycles 3 and 4 (batch N1/5); one thrice-burned batch from Cycles 3, 4, and 5 (batch 5A), and two fresh batches (batches 8A and 8B). The core loading pattern and the design parameters for each batch are shown in Figure 1.1. Fuel assembly burnups are given in Figure 1.2. The incore instrumentation locations are identified in Figure 1.3. Figure 1.4 identifies the location and number of burnable poison rods and source assemblies for Cycle 6, and Figure 1.5 identifies the location and number of control rods in the Cycle 6 core.

On November 3, 1987 at 0245, the sixth cycle core achieved initial criticality. Following criticality, startup physics tests were performed as outlined in Table 1.1. A summary of the results of these tests follows:

1. The drop time of each control rod was confirmed to be within the 2.2 second limit of the North Anna Technical Specifications².
2. Individual control rod bank worths for the control rod banks were measured using the rod swap technique³ and were found to be within 8.5% of the design predictions. The sum of the individual control rod bank worths was measured to be within 5.1% of the design prediction. These results are within the design tolerance of $\pm 15\%$

for individual bank worths ($\pm 10\%$ for the rod swap reference bank worth) and the design tolerance of $\pm 10\%$ for the sum of the individual control rod bank worths.

3. Critical boron concentrations for two control bank configurations were measured to be within 12 ppm of the design predictions. These results were within the design tolerances and also met the accident analysis acceptance criterion.
4. The boron worth coefficient was measured to be within 6.2% of the design prediction, which is within the design tolerance of $\pm 10\%$ and met the accident analysis criterion.
5. The isothermal temperature coefficient for the all-rods-out configuration was measured to be within 0.4 pcm/ $^{\circ}$ F of the design prediction. This result is within the design tolerance of ± 3 pcm/ $^{\circ}$ F and also meets the accident analysis acceptance criterion.
6. Core power distributions for at-power conditions were within established design tolerances. Generally, the measured core power distribution was within 5.6% of the predicted power distribution. The measured parameters were within the limits of the Technical Specifications and met their respective accident analysis acceptance criteria.

In summary, the startup physics test results were acceptable. Detailed results, together with specific design tolerances and acceptance criteria for each measurement, are presented in the appropriate sections of this report.


Table 1.1

NORTH ANNA 2 - CYCLE 6 STARTUP PHYSICS TESTS
CHRONOLOGY OF TESTS

Test	Date	Time	Power	Reference Procedure
Hot Rod Drop - Hot Full Flow	11/01/87	1530	HSD	2-PT-17.2
Zero Power Testing Range	11/03/87	0335	HZP	2-PT-94.0
Reactivity Computer Checkout	11/03/87	0348	HZP	2-PT-94.0
Boron Endpoint-ARO	11/03/87	1000	HZP	2-PT-94.0
Temperature Coefficient-ARO	11/03/87	1131	HZP	2-PT-94.0
Bank B Worth	11/03/87	1257	HZP	2-PT-94.0
Boron Endpoint-B In	11/03/87	1832	HZP	2-PT-94.0
Bank D Worth - Rod Swap	11/03/87	2125	HZP	2-PT-94.0
Bank C Worth - Rod Swap	11/03/87	2204	HZP	2-PT-94.0
Bank A Worth - Rod Swap	11/03/87	2300	HZP	2-PT-94.0
Bank SB Worth - Rod Swap	11/03/87	2333	HZP	2-PT-94.0
Bank SA Worth - Rod Swap	11/04/87	0010	HZP	2-PT-94.0
Flux Map - 30% Power	11/06/87	0713	28%	2-PT-21.1
Flux Map - Delta I Target	11/11/87	2300	50%	2-PT-21.1
Flux Map - QPTR Verification	11/12/87	0900	47%	2-PT-21.1
Flux Map - HFP	11/16/87	0950	100%	2-PT-21.1
Flux Map - HFP	11/23/87	1300	100%	2-PT-21.1
Flux Map - I/E Calibration	11/24/87	0637	100%	2-PT-22.2
Flux Map - I/E Calibration	11/24/87	1743	100%	2-PT-22.2
Flux Map - I/E Calibration	11/25/87	0854	100%	2-PT-22.2

Figure 1.1

NORTH ANNA UNIT 2 - CYCLE 6
CORE LOADING MAP



FUEL ASSEMBLY DESIGN PARAMETERS

	SUB-BATCH							
	N1/5A	N1/6A	5A	6A	7A	7B	8A	8B
INITIAL ENRICHMENT (W/O U-235)	3.40	3.59	3.59	3.60	3.60	3.79	3.79	4.00
BURNUP AT BOC 6 (MWD/MTU)	22512	15658	33400	31707	22291	19541	0	0
ASSEMBLY TYPE	17X17	17X17	17X17	17X17	17X17	17X17	17X17	17X17
NUMBER OF ASSEMBLIES	4	2	16	8	36	27	28	36
FUEL RODS PER ASSEMBLY	264	264	264	264	264	264	264	264

Figure 1.2

NORTH ANNA UNIT 2 - CYCLE 6
 BEGINNING OF CYCLE FUEL ASSEMBLY BURUNUPS

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A	
						S16 32889	E23 22772	S23 32626							1
				T50 31173	V36 20643	W34 0	V64 17915	W43 0	V10 21087	T39 31555					2
		S50 34340	W22 0	W56 0	V49 19000	W63 0	V51 18917	W29 0	W07 0	S39 34203					3
	S29 33940	V45 21484	W45 0	V54 20424	W46 0	V03 23042	W54 0	V42 20838	W36 0	V41 21753	S42 34534				4
T13 32049	W27 0	W30 0	V04 22814	W19 0	V15 22354	V63 18026	V06 22229	W20 0	V02 22877	W41 0	W25 0	T29 31376			5
V32 21296	W42 0	V61 20596	W09 0	V31 23117	W04 0	V08 22719	W16 0	V14 23057	W21 0	V62 20502	W57 0	V27 21139			6
S25 32418	W64 0	V43 18525	W39 0	V34 22380	W23 0	V17 23030	W10 0	V13 23094	W18 0	V29 21788	W59 0	V39 18961	W31 0	S30 33063	7
E11 22298	F41 15701	W37 0	V12 23065	V58 17964	V33 22793	W24 0	F01 15614	W12 0	V28 23019	V48 18074	V24 22764	W52 0	V55 17841	T04 22453	8
S18 32513	W44 0	V38 19036	W60 0	V18 22209	W11 0	V11 22793	W03 0	V25 22767	W14 0	V09 22146	W51 0	V40 19064	W38 0	S26 32516	9
	V35 20690	W33 0	V46 20256	W02 0	V16 22950	W13 0	V19 22745	W17 0	V23 22741	W05 0	V56 20933	W32 0	V26 20499		10
	T12 32237	W26 0	W53 0	V30 23158	W08 0	V07 21957	V50 17667	V05 21949	W28 0	V20 22683	W58 0	W01 0	T09 31445		11
		S47 33667	V52 21534	W61 0	V59 20606	W47 0	V21 22891	W49 0	V60 20181	W48 0	V44 21799	S12 34251			12
		S19 34183	W06 0	W40 0	V53 19183	W35 0	V47 18525	W55 0	W15 0	S33 33715					13
			T53 31929	V01 20953	W50 0	V37 18042	W62 0	V22 21049	T16 31893						14
					S17 33010	E02 22524	S55 32530								15

--- ASSEMBLY ID
 --- ASSEMBLY BURNUP

Figure 1.3

NORTH ANNA UNIT 2 - CYCLE 6
 INCORE INSTRUMENTATION LOCATIONS





Figure 1.4


NORTH ANNA UNIT 2 - CYCLE 6
 BURNABLE POISON AND SOURCE ASSEMBLY LOCATIONS



12P -- 12 BURNABLE POISON ROD CLUSTER
 16P -- 16 BURNABLE POISON ROD CLUSTER
 20P -- 20 BURNABLE POISON ROD CLUSTER
 4P* -- 4 DEPLETED BURNABLE POISON ROD CLUSTER
 SSXX -- SECONDARY SOURCE

Figure 1.5

NORTH ANNA UNIT 2 - CYCLE 6
CONTROL ROD LOCATIONS



Absorber
Material:
Ag-In-Cd

Function	Number of Clusters
Control Bank D	8
Control Bank C	8
Control Bank B	8
Control Bank A	8
Shutdown Bank SB	8
Shutdown Bank SA	8
SP (Spare Rod Locations)	8

SECTION 2

CONTROL ROD DROP TIME MEASUREMENTS

The drop time of each control rod was measured at hot full-flow RCS conditions in order to confirm satisfactory operation and to verify that the rod drop times were less than the maximum allowed by the Technical Specifications. The hot control rod drop time measurements were run with the RCS at hot, full flow conditions above 500°F and 2235 psig.

The rod drop time measurements were performed by first withdrawing a rod bank to its fully withdrawn position, and then removing the movable gripper coil fuse and stationary gripper coil fuse for the test rod. This allows the rod to drop into the core as it would in a normal plant trip. The data recorded during this test are the stationary gripper coil voltage and the LVDT (Linear Variable Differential Transformer) primary coil voltage. The rod drop time to the dashpot entry and to the bottom of the dashpot are determined from this data. Figure 2.1 provides an example of the data that is recorded during a rod drop time measurement.

As shown in Figure 2.1, the initiation of the rod drop is indicated by the decay of the stationary gripper coil voltage when the stationary coil fuse is removed. A voltage is then induced in the LVDT primary coil as the rod drops. The magnitude of this voltage is a function of the rod velocity. When the rod enters the dashpot section of its guide tube, the velocity slows causing a voltage decrease in the LVDT coil. The LVDT voltage then reaches a minimum as the rod reaches the bottom of the dashpot. Subsequent variations in the trace are caused by the rod bouncing. This procedure was repeated for each control rod.

The measured drop times for each control rod are recorded on Figure 2.2. The slowest, fastest, and average drop times are summarized in Table 2.1. Technical Specification 3.1.3.4 specifies a maximum rod drop time from loss of stationary gripper coil voltage to dashpot entry of 2.2 seconds with the RCS at hot, full flow conditions. The test results met this limit.

Table 2.1

NORTH ANNA UNIT 2 - CYCLE 6 STARTUP PHYSICS TESTS
HOT ROD DROP TIME SUMMARY

ROD DROP TIME TO DASHPOT ENTRY

SLOWEST ROD	FASTEST ROD	AVERAGE TIME
B-06 1.86 sec.	M-04 1.42 sec.	1.60 sec.

ROD DROP TIME TO BOTTOM OF DASHPOT

SLOWEST ROD	FASTEST ROD	AVERAGE TIME
B-06 2.54 sec.	M-04 2.02 sec.	2.24 sec.

FIGURE 2.1

TYPICAL ROD DROP TRACE




Figure 2.2

NORTH ANNA UNIT 2 - CYCLE 6 STARTUP PHYSICS TESTS
 ROD DROP TIME - HOT FULL FLOW CONDITIONS

	R	P	N	M	L	K	J	H	G	F	E	D	C	B	A
1															
2						1.67 2.38		1.59 2.28		1.58 2.27					
3							1.59 2.27		1.54 2.14						
4				1.42 2.02		1.69 2.36				1.58 2.24		1.67 2.32			
5					1.60 2.24						1.60 2.25				
6	1.56 2.23			1.65 2.27		1.59 2.21		1.59 2.22		1.60 2.24		1.60 2.23		1.66 2.54	
7			1.54 2.19				1.53 2.14		1.54 2.14				1.60 2.23		
8	1.65 2.34					1.57 2.20				1.52 2.12				1.71 2.35	
9			1.61 2.22				1.50 2.08		1.56 2.17				1.44 2.05		
10	1.66 2.34			1.60 2.22		1.59 2.19		1.55 2.21		1.54 2.18		1.63 2.24		1.67 2.36	
11					1.62 2.28						1.57 2.21				
12				1.62 2.24		1.55 2.18				1.53 2.16		1.67 2.30			
13							1.56 2.18		1.61 2.24						
14						1.77 2.44		1.66 2.32		1.73 2.41					
15															

--ROD DROP TIME TO DASHPOT ENTRY(SEC.)
 --ROD DROP TIME TO BOTTOM OF DASHPOT(SEC.)

SECTION 3

CONTROL ROD BANK WORTH MEASUREMENTS

Control rod bank worth measurements were obtained for the control and shutdown banks using the rod swap technique. The first step in the rod swap procedure was to dilute the most reactive control rod bank (hereafter referred to as the reference bank) into the core and measure its reactivity worth using conventional test techniques. The reactivity changes resulting from the reference bank movements were recorded continuously by the reactivity computer⁴ and were used to determine the differential and integral worth of the reference bank (Control Bank B).

At the completion of the reference bank reactivity worth measurement, the reactor coolant system temperature and boron concentration were stabilized such that the reactor was critical with the reference bank near full insertion. Initial statepoint data for the rod swap maneuver were obtained by moving the reference bank to its fully inserted position and recording the core reactivity and moderator temperature. At this point, a rod swap maneuver was performed by withdrawing the reference bank while one of the other control rod banks (i.e., a test bank) was inserted. The core was kept nominally critical throughout this rod swap and the maneuver was continued until the test bank was fully inserted and the reference bank was at the position at which the core was just critical. This measured critical position (MCP) of the reference bank with the test bank fully inserted is the major parameter of interest and was used to determine the integral reactivity worth of the test bank. Statepoint data (core reactivity, moderator temperature, and the differential worth of the reference bank) were recorded with the reference bank at the MCP. The rod swap maneuver was then performed in reverse order such that the reference bank once again was near full insertion and the test bank was once again

fully withdrawn from the core. The rod swap process was then repeated for the other control rod banks (control and shutdown).

A summary of the results for these tests is given in Table 3.1. As shown by this table and the Startup Physics Tests Results and Evaluation Sheets given in the Appendix, the individual measured bank worths for the control and shutdown banks were within the design tolerance ($\pm 10\%$ for the reference bank and $\pm 15\%$ for the test banks). The sum of the individual rod bank worths was measured to be within 5.1% of the design prediction. This is well within the design tolerance of $\pm 10\%$ for the sum of the individual control rod bank worths.

The integral and differential reactivity worths of the reference bank (Control Bank B) are shown in Figures 3.1 and 3.2, respectively. The design predictions and the measured data are plotted together in order to illustrate their agreement. In summary, the measured rod worth values were satisfactory.

Table 3.1

NORTH ANNA UNIT 2 - CYCLE 6 STARTUP PHYSICS TESTS
CONTROL ROD BANK WORTH SUMMARY

BANK	MEASURED WORTH (PCM)	PREDICTED WORTH (PCM)	PERCENT DIFFERENCE (%) $(M-P)/P \times 100$
B-Reference Bank	1282	1367	-6.2
D	944	994	-5.0
C	715	732	-2.4
A	327	332	-1.5 <100 pcm
SB	921	953	-3.3
SA	955	1045	-8.6
Total Worth	5144	5423	-5.1

FIGURE 3.1
NORTH ANNA UNIT 2 - CYCLE 6 BOL PHYSICS TEST
BANK B INTEGRAL ROD WORTH - HZP
BANK B WITH ALL OTHER RODS OUT

-- PREDICTED
■ MEASURED





FIGURE 3.2
 NORTH ANNA UNIT 2 - CYCLE 6 BOL PHYSICS TEST
 BANK B DIFFERENTIAL ROD WORTH - HZP
 BANK B WITH ALL OTHER RODS OUT



SECTION 4

BORON ENDPOINT AND WORTH MEASUREMENTS

Boron Endpoint

With the reactor critical at hot zero power, reactor coolant system boron concentrations were measured at selected rod bank configurations to enable a direct comparison of measured boron endpoints with design predictions. For each measurement, the RCS conditions were stabilized with the control banks at or very near a selected endpoint position. The critical boron concentration was then measured. If necessary, an adjustment to the measured critical boron concentration was made to account for off-nominal core conditions (rod position and moderator temperature).

The results of these measurements are given in Table 4.1. As shown in this table and in the Startup Physics Tests Results and Evaluation Sheets given in the Appendix, the measured critical boron endpoint values were within their respective design tolerances. The measured values met the accident analysis acceptance criterion. In summary, the boron endpoint results were satisfactory.

Boron Worth Coefficient

The measured boron endpoint values provide stable statepoint data from which the boron worth coefficient was determined. A plot of the boron concentration as a function of integrated reactivity can be constructed by relating each endpoint concentration to the integrated rod worth present in the core at the time of the endpoint measurement. The value of the boron coefficient, over the range of boron endpoint concentrations, is obtained directly from this plot.

The boron worth plot is shown in Figure 4.1. As indicated in this figure and in the Appendix, the boron worth coefficient of reactivity was

measured to be -6.82 pcm/ppm. The measured boron worth coefficient is within 6.2% of the predicted value of -7.27 pcm/ppm and is well within the design tolerance of $\pm 10\%$. The measurement result also met the accident analysis acceptance criterion. In summary, the measured boron worth was satisfactory.


Table 4.1

NORTH ANNA UNIT 2 - CYCLE 6 STARTUP PHYSICS TESTS
BORON ENDPOINTS SUMMARY

Control Rod Configuration	Measured Endpoint (ppm)	Predicted Endpoint (ppm)	Difference M-P (ppm)
ARO	1982	1994	-12
B Bank In	1794	1794*	0

* The predicted endpoint for the B Bank in configuration has been adjusted for the difference between the measured and predicted values of the endpoint taken at the ARO configuration as shown in the boron endpoint Startup Physics Test Results and Evaluation Sheets in the Appendix.

FIGURE 4.1
NORTH ANNA UNIT 2 - CYCLE 6 BOL PHYSICS TEST
BORON WORTH COEFFICIENT
□ ENDPOINT MEASUREMENTS



SECTION 5

TEMPERATURE COEFFICIENT MEASUREMENT

The isothermal temperature coefficient measurement at the all-rods-out condition was accomplished by controlling the RCS heat gains/losses with the steam dump valves to the condenser, establishing a constant and uniform heatup/cool-down rate, and then monitoring the resulting reactivity changes on the reactivity computer. This measurement was performed at a very low power level in order to minimize the effects of non-uniform nuclear heating, thus, the moderator and fuel were approximately at the same temperature (between 542 and 546 °F) during these measurements.

Reactivity measurements were taken during both RCS heatup and cool-down ramps during which the RCS temperature varied approximately 3.0°F. Reactivity was determined using the reactivity stripchart recorder and temperature was recorded on the average RCS temperature stripchart. The temperature coefficient was then determined from the change in these parameters. The change in reactivity divided by the change in temperature yields the isothermal temperature coefficient.

The predicted and measured isothermal temperature coefficient values are compared in Table 5.1. As can be seen from this summary and from the Startup Physics Test Results and Evaluation Sheet given in the Appendix, the measured isothermal temperature coefficient value was within the design tolerance of ± 3 pcm/°F and met the accident analysis acceptance criterion. In summary, the measured result was satisfactory.

Table 5.1

NORTH ANNA UNIT 2 - CYCLE 6 STARTUP PHYSICS TESTS
 ISOTHERMAL TEMPERATURE COEFFICIENT SUMMARY

BANK POSITION	TEMPERATURE RANGE (°F)	BORON CONCENTRATION (ppm)	ISOTHERMAL TEMPERATURE COEFFICIENT (PCM/°F)				
			HEATUP	COOL DOWN	AVER.	PRED.	DIFFER. (M-P)
D/212	542.8 to 545.8	1979	-1.00	-0.20	-0.60	-0.94	0.34

SECTION 6

POWER DISTRIBUTION MEASUREMENTS

The core power distributions were measured using the incore movable detector flux mapping system. This system consists of five fission detectors which traverse fuel assembly instrumentation thimbles in 47 core locations (see Figure 1.3). For each traverse, the detector output is continuously monitored on a strip chart recorder. The output is also scanned for 61 discrete axial points by the PRODAC P-250 process computer. Full core, three-dimensional power distributions are then determined by analyzing this data using the Westinghouse computer program, INCORE⁵. INCORE couples the measured flux map data with predetermined analytic power-to-flux ratios in order to determine the power distribution for the whole core.

A list of the full-core flux maps taken during the test program together with a list of the measured values of the important power distribution parameters is given in Table 6.1. The measured power distribution parameter values are compared with their Technical Specifications limits in Table 6.2. Flux Map 1 was taken at 28% power. This flux map served as the base case design check. Figure 6.1 shows the resulting radial power distribution associated with this flux map.

Flux maps 2 through 5 were taken over a wide range of power levels and control rod configurations. These flux maps were taken to check the at-power design predictions and to measure core power distributions at various operating conditions. The radial power distributions for these maps are given in Figures 6.2 thru 6.5. These figures show that the measured relative assembly power values are generally within 5.6% of the predicted values. Further, the measured F-Q(T) and F-ΔH(M) peaking

In conclusion, the power distribution measurement results were considered to be acceptable with respect to the design tolerances, the accident analysis acceptance criteria, and the Technical Specification limits. It is therefore anticipated that the core will continue to operate safely throughout Cycle 6.

TABLE 6.1

NORTH ANNA 2 - CYCLE 6 STARTUP PHYSICS TESTS

INCORE FLUX MAP SUMMARY

MAP DESCRIPTION	MAP NO.	DATE	BURN UP MWD/MTU	PWR (%)	BANK D STEPS	1 F-Q(T) HOT CHANNEL FACTOR				F-DH(M) HOT CHNL. FACTOR			CORE F(Z) MAX		2 QPTR		AXIAL OFF SET (%)	NO. OF THIM BLES
						ASSY	PIN	AXIAL POINT	F-Q(T)	ASSY	PIN	F-DH(M)	AXIAL POINT	F(Z)	MAX	LOC		
LOW POWER	1	11-06-87	15	28	129	K13	IP	36	2.265	L13	DM	1.549	37	1.386	1.016	NW	-11.48	39
DELTA 1 TARGET	2	11-11-87	75	50	152	L03	MC	29	2.181	L03	MC	1.486	30	1.380	1.019	NW	-5.30	39
QPTR VERIFICATION	3	11-12-87	94	47	160	L03	MC	28	2.126	C11	AQ	1.476	29	1.349	1.016	NW	-2.37	39
HFP	4	11-16-87	222	100	228	L03	MC	36	1.857	L03	MC	1.396	37	1.223	1.009	NW	-2.56	47
HFP (3)	5	11-23-87	502	100	228	D11	IP	37	1.843	C10	B1	1.398	37	1.214	1.010	NW	-2.53	47

NOTES: HOT SPOT LOCATIONS ARE SPECIFIED BY GIVING ASSEMBLY LOCATIONS (E.G. H-8 IS THE CENTER-OF-CORE ASSEMBLY), FOLLOWED BY THE PIN LOCATION (DENOTED BY THE "Y" COORDINATE WITH THE SEVENTEEN ROWS OF FUEL RODS LETTERED A THROUGH R AND THE "X" COORDINATE DESIGNATED IN A SIMILAR MANNER). IN THE "Z" DIRECTION THE CORE IS DIVIDED INTO 61 AXIAL POINTS STARTING FROM THE TOP OF THE CORE.

1. F-Q(T) INCLUDES A TOTAL UNCERTAINTY OF 1.05×1.03
2. QPTR - QUADRANT POWER TILT RATIO.
3. MAPS 6, 7 AND 8 WERE QUARTER-CORE FLUX MAPS TAKEN FOR INCORE/EXCORE DETECTOR CALIBRATION.

Table 6.2

NORTH ANNA UNIT 2 - CYCLE 6 STARTUP PHYSICS TESTS
 COMPARISON OF MEASURED POWER DISTRIBUTION PARAMETERS
 WITH THEIR TECHNICAL SPECIFICATION LIMITS

MAP NO.	F-Q(T) HOT CHANNEL FACTOR*			F-DH(M) HOT CHANNEL FACTOR		
	MEAS	LIMIT	MARGIN (%)	MEAS	LIMIT	MARGIN (%)
1	2.27	4.30	47.3	1.55	1.81	14.4
2	2.18	4.28	49.1	1.49	1.71	12.9
3	2.13	4.27	50.1	1.45	1.73	14.5
4	1.86	2.15	13.3	1.40	1.49	6.0
5	1.84	2.15	14.4	1.40	1.49	6.0

* The Technical Specification's limit for the heat flux hot channel factor, F-Q(T), is a function of core height. The value for F-Q(T) listed above is the maximum value of F-Q(T) in the core. The Technical Specification's limit listed above is evaluated at the plane of maximum F-Q(T). The minimum margin values listed above are the minimum percent difference between the measured values of F-Q(T) and the Technical Specification's limit for each map. The measured F-Q(T) hot channel factors include 8% total uncertainty.

Figure 6.1

NORTH ANNA UNIT 2 - CYCLE 6 STARTUP PHYSICS TESTS
ASSEMBLYWISE POWER DISTRIBUTION

28% POWER

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A						
PREDICTED						0.25	0.30	0.25	PREDICTED											
MEASURED						0.25	0.29	0.26	MEASURED											
PCT DIFFERENCE						0.9	-3.8	2.3	PCT DIFFERENCE											
.....						0.34	0.64	1.09	0.81	1.09	0.64	0.34							
.....						0.37	0.65	1.08	0.79	1.09	0.66	0.35							
.....						7.9	0.9	-1.3	-1.5	-0.6	2.3	3.3							
.....						0.36	1.17	1.34	1.22	1.30	1.22	1.34	1.17	0.36					
.....						0.37	1.20	1.33	1.21	1.28	1.21	1.35	1.19	0.37					
.....						3.3	2.8	-0.6	-1.0	-1.3	-0.6	1.0	2.2	4.3					
.....						0.36	0.83	1.35	1.30	1.39	1.17	1.39	1.35	0.83	0.36					
.....						0.37	0.84	1.39	1.30	1.39	1.17	1.37	1.30	0.81	0.36					
.....						4.3	2.2	2.3	0.6	0.0	-0.1	-1.4	0.0	0.1	0.1					
.....						0.34	1.17	1.36	1.16	1.27	1.12	1.13	1.12	1.27	1.16	1.36	1.17	0.34		
.....						0.34	1.18	1.35	1.14	1.28	1.14	1.16	1.13	1.28	1.15	1.33	1.12	0.33		
.....						1.0	0.9	-0.6	-1.4	0.2	2.4	1.2	0.4	-0.7	-2.2	-4.2	-2.5			
.....						0.64	1.34	1.30	1.27	0.98	1.22	1.04	1.22	0.98	1.27	1.30	1.34	0.64		
.....						0.65	1.35	1.30	1.27	0.98	1.26	1.08	1.25	0.98	1.25	1.26	1.29	0.62		
.....						1.0	1.0	0.2	-0.6	1.0	3.7	3.9	2.6	0.7	-1.8	-3.0	-3.9	-2.6		
.....						0.25	1.09	1.22	1.39	1.12	1.22	1.04	1.11	1.04	1.22	1.12	1.39	1.22	1.09	0.25
.....						0.27	1.11	1.18	1.38	1.12	1.23	1.08	1.16	1.07	1.24	1.11	1.32	1.16	1.08	0.25
.....						6.9	1.9	-3.5	-0.8	0.5	0.5	4.4	4.5	2.7	1.8	-0.4	-5.2	-3.5	-2.0	-1.7
.....						0.30	0.81	1.30	1.17	1.13	1.04	1.11	1.11	1.04	1.13	1.17	1.30	0.81	0.30	
.....						0.32	0.82	1.25	1.16	1.15	1.06	1.12	1.15	1.12	1.06	1.13	1.11	1.25	0.80	0.31
.....						6.5	1.4	-3.4	-0.9	1.6	1.6	1.6	3.0	1.3	1.4	-0.6	-5.2	-3.5	-0.5	1.5
.....						0.25	1.09	1.22	1.39	1.12	1.22	1.04	1.11	1.04	1.22	1.12	1.39	1.22	1.09	0.25
.....						0.27	1.09	1.18	1.36	1.13	1.22	1.03	1.10	1.05	1.23	1.13	1.35	1.21	1.11	0.26
.....						6.9	-0.0	-3.7	-1.9	1.6	0.3	-0.9	-0.8	1.2	1.0	0.8	-2.8	-1.2	1.1	3.5
.....						0.64	1.34	1.30	1.27	0.98	1.22	1.04	1.22	0.98	1.27	1.30	1.34	0.64		
.....						0.62	1.28	1.27	1.27	0.97	1.22	1.05	1.21	0.97	1.27	1.30	1.35	0.67		
.....						-4.0	-4.1	-2.5	-0.7	-0.9	0.1	0.3	-0.6	-1.1	-0.7	-0.1	0.8	4.9		
.....						0.34	1.17	1.36	1.16	1.27	1.12	1.13	1.12	1.27	1.16	1.36	1.17	0.34		
.....						0.33	1.12	1.32	1.15	1.26	1.12	1.14	1.11	1.26	1.15	1.38	1.20	0.35		
.....						-4.1	-4.1	-2.4	-0.7	-0.8	0.3	0.5	-0.5	-1.2	-0.8	1.8	2.5	3.8		
.....						0.36	0.83	1.35	1.30	1.39	1.17	1.39	1.30	1.35	0.83	0.36				
.....						0.34	0.82	1.34	1.29	1.36	1.14	1.35	1.27	1.33	0.85	0.38				
.....						-4.2	-0.8	-0.8	-0.8	-2.1	-2.1	-2.5	-2.0	-1.9	3.1	5.9				
.....						0.36	1.17	1.34	1.22	1.30	1.22	1.34	1.17	0.36						
.....						0.37	1.21	1.38	1.15	1.24	1.17	1.29	1.13	0.38						
.....						3.6	3.7	3.7	-5.7	-4.1	-3.8	-3.0	-3.7	5.9						
.....						0.34	0.64	1.09	0.81	1.09	0.64	0.34								
.....						0.35	0.67	1.09	0.80	1.05	0.62	0.33								
.....						3.7	4.5	-0.1	-1.1	-3.6	-2.9	-3.7								
.....						0.25	0.30	0.25											
.....						0.27	0.31	0.25											
.....						5.0	1.5	-2.2											
.....						AVERAGE PCT DIFFERENCE = 2.2														

SUMMARY

MAP NO: N2-6-01	DATE: 11/06/87	POWER: 28%
CONTROL ROD POSITIONS:	F-Q(T) = 2.265	QPTR:
D BANK AT 129 STEPS	F-DH(M) = 1.549	NW 1.016 NE 0.998
	F(Z) = 1.386	-----
	BURNUP = 15 MWD/MTU	SW 0.993 SE 0.993
		A.O = -11.48(%)

Figure 6.5

NORTH ANNA UNIT 2 - CYCLE 6 STARTUP PHYSICS TESTS
ASSEMBLYWISE POWER DISTRIBUTION

HFP

	R	P	N	M	L	K	J	H	G	F	E	D	C	B	A																																																																																														
1	<table border="0"> <tr> <td>PREDICTED</td> <td colspan="13"></td> <td>0.30</td> <td>0.37</td> <td>0.30</td> <td colspan="3"></td> <td>PREDICTED</td> </tr> <tr> <td>MEASURED</td> <td colspan="13"></td> <td>0.30</td> <td>0.38</td> <td>0.30</td> <td colspan="3"></td> <td>MEASURED</td> </tr> <tr> <td>PCT DIFFERENCE</td> <td colspan="13"></td> <td>1.3</td> <td>1.3</td> <td>1.6</td> <td colspan="3"></td> <td>PCT DIFFERENCE</td> </tr> </table>															PREDICTED														0.30	0.37	0.30				PREDICTED	MEASURED														0.30	0.38	0.30				MEASURED	PCT DIFFERENCE														1.3	1.3	1.6				PCT DIFFERENCE																															
PREDICTED														0.30	0.37	0.30				PREDICTED																																																																																									
MEASURED														0.30	0.38	0.30				MEASURED																																																																																									
PCT DIFFERENCE														1.3	1.3	1.6				PCT DIFFERENCE																																																																																									
2	<table border="0"> <tr> <td colspan="13"></td> <td>0.35</td> <td>0.65</td> <td>1.13</td> <td>0.95</td> <td>1.13</td> <td>0.65</td> <td>0.35</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.37</td> <td>0.65</td> <td>1.12</td> <td>0.95</td> <td>1.13</td> <td>0.66</td> <td>0.36</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>5.7</td> <td>0.2</td> <td>-0.5</td> <td>-0.6</td> <td>0.0</td> <td>1.9</td> <td>3.0</td> <td colspan="3"></td> </tr> </table>																												0.35	0.65	1.13	0.95	1.13	0.65	0.35																	0.37	0.65	1.12	0.95	1.13	0.66	0.36																	5.7	0.2	-0.5	-0.6	0.0	1.9	3.0																												
													0.35	0.65	1.13	0.95	1.13	0.65	0.35																																																																																										
													0.37	0.65	1.12	0.95	1.13	0.66	0.36																																																																																										
													5.7	0.2	-0.5	-0.6	0.0	1.9	3.0																																																																																										
3	<table border="0"> <tr> <td colspan="13"></td> <td>0.36</td> <td>1.09</td> <td>1.25</td> <td>1.19</td> <td>1.29</td> <td>1.19</td> <td>1.25</td> <td>1.09</td> <td>0.36</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.37</td> <td>1.11</td> <td>1.24</td> <td>1.17</td> <td>1.27</td> <td>1.18</td> <td>1.27</td> <td>1.12</td> <td>0.38</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>2.1</td> <td>1.7</td> <td>-1.0</td> <td>-1.0</td> <td>-1.2</td> <td>-0.1</td> <td>1.6</td> <td>2.5</td> <td>4.1</td> <td colspan="3"></td> </tr> </table>																												0.36	1.09	1.25	1.19	1.29	1.19	1.25	1.09	0.36																	0.37	1.11	1.24	1.17	1.27	1.18	1.27	1.12	0.38																	2.1	1.7	-1.0	-1.0	-1.2	-0.1	1.6	2.5	4.1																						
													0.36	1.09	1.25	1.19	1.29	1.19	1.25	1.09	0.36																																																																																								
													0.37	1.11	1.24	1.17	1.27	1.18	1.27	1.12	0.38																																																																																								
													2.1	1.7	-1.0	-1.0	-1.2	-0.1	1.6	2.5	4.1																																																																																								
4	<table border="0"> <tr> <td colspan="13"></td> <td>0.36</td> <td>0.80</td> <td>1.26</td> <td>1.22</td> <td>1.32</td> <td>1.14</td> <td>1.32</td> <td>1.22</td> <td>1.26</td> <td>0.80</td> <td>0.36</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.37</td> <td>0.81</td> <td>1.28</td> <td>1.23</td> <td>1.32</td> <td>1.14</td> <td>1.31</td> <td>1.24</td> <td>1.27</td> <td>0.80</td> <td>0.37</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>2.6</td> <td>1.3</td> <td>1.5</td> <td>0.5</td> <td>-0.2</td> <td>-0.3</td> <td>-0.7</td> <td>1.1</td> <td>0.8</td> <td>0.6</td> <td>0.9</td> <td colspan="3"></td> </tr> </table>																												0.36	0.80	1.26	1.22	1.32	1.14	1.32	1.22	1.26	0.80	0.36																	0.37	0.81	1.28	1.23	1.32	1.14	1.31	1.24	1.27	0.80	0.37																	2.6	1.3	1.5	0.5	-0.2	-0.3	-0.7	1.1	0.8	0.6	0.9																
													0.36	0.80	1.26	1.22	1.32	1.14	1.32	1.22	1.26	0.80	0.36																																																																																						
													0.37	0.81	1.28	1.23	1.32	1.14	1.31	1.24	1.27	0.80	0.37																																																																																						
													2.6	1.3	1.5	0.5	-0.2	-0.3	-0.7	1.1	0.8	0.6	0.9																																																																																						
5	<table border="0"> <tr> <td colspan="13"></td> <td>0.35</td> <td>1.09</td> <td>1.26</td> <td>1.13</td> <td>1.28</td> <td>1.13</td> <td>1.15</td> <td>1.13</td> <td>1.26</td> <td>1.09</td> <td>0.35</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.35</td> <td>1.09</td> <td>1.26</td> <td>1.12</td> <td>1.28</td> <td>1.15</td> <td>1.17</td> <td>1.15</td> <td>1.30</td> <td>1.13</td> <td>1.24</td> <td>1.09</td> <td>0.35</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>-0.2</td> <td>-0.2</td> <td>-0.3</td> <td>-0.2</td> <td>0.4</td> <td>1.6</td> <td>1.7</td> <td>-0.6</td> <td>1.5</td> <td>0.3</td> <td>-1.3</td> <td>-0.7</td> <td>1.9</td> <td colspan="3"></td> </tr> </table>																												0.35	1.09	1.26	1.13	1.28	1.13	1.15	1.13	1.26	1.09	0.35																	0.35	1.09	1.26	1.12	1.28	1.15	1.17	1.15	1.30	1.13	1.24	1.09	0.35																	-0.2	-0.2	-0.3	-0.2	0.4	1.6	1.7	-0.6	1.5	0.3	-1.3	-0.7	1.9												
													0.35	1.09	1.26	1.13	1.28	1.13	1.15	1.13	1.26	1.09	0.35																																																																																						
													0.35	1.09	1.26	1.12	1.28	1.15	1.17	1.15	1.30	1.13	1.24	1.09	0.35																																																																																				
													-0.2	-0.2	-0.3	-0.2	0.4	1.6	1.7	-0.6	1.5	0.3	-1.3	-0.7	1.9																																																																																				
6	<table border="0"> <tr> <td colspan="13"></td> <td>0.65</td> <td>1.25</td> <td>1.22</td> <td>1.28</td> <td>1.14</td> <td>1.29</td> <td>1.09</td> <td>1.29</td> <td>1.14</td> <td>1.28</td> <td>1.22</td> <td>1.25</td> <td>0.55</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.65</td> <td>1.25</td> <td>1.23</td> <td>1.29</td> <td>1.16</td> <td>1.32</td> <td>1.12</td> <td>1.32</td> <td>1.16</td> <td>1.27</td> <td>1.20</td> <td>1.22</td> <td>0.64</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.4</td> <td>0.4</td> <td>0.5</td> <td>0.6</td> <td>1.2</td> <td>2.7</td> <td>2.8</td> <td>2.7</td> <td>1.6</td> <td>-0.9</td> <td>-2.1</td> <td>-2.2</td> <td>-0.8</td> <td colspan="3"></td> </tr> </table>																												0.65	1.25	1.22	1.28	1.14	1.29	1.09	1.29	1.14	1.28	1.22	1.25	0.55																	0.65	1.25	1.23	1.29	1.16	1.32	1.12	1.32	1.16	1.27	1.20	1.22	0.64																	0.4	0.4	0.5	0.6	1.2	2.7	2.8	2.7	1.6	-0.9	-2.1	-2.2	-0.8										
													0.65	1.25	1.22	1.28	1.14	1.29	1.09	1.29	1.14	1.28	1.22	1.25	0.55																																																																																				
													0.65	1.25	1.23	1.29	1.16	1.32	1.12	1.32	1.16	1.27	1.20	1.22	0.64																																																																																				
													0.4	0.4	0.5	0.6	1.2	2.7	2.8	2.7	1.6	-0.9	-2.1	-2.2	-0.8																																																																																				
7	<table border="0"> <tr> <td colspan="13"></td> <td>0.30</td> <td>1.13</td> <td>1.19</td> <td>1.32</td> <td>1.13</td> <td>1.29</td> <td>1.11</td> <td>1.16</td> <td>1.11</td> <td>1.29</td> <td>1.13</td> <td>1.32</td> <td>1.19</td> <td>1.13</td> <td>0.30</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.31</td> <td>1.13</td> <td>1.17</td> <td>1.32</td> <td>1.14</td> <td>1.29</td> <td>1.14</td> <td>1.20</td> <td>1.13</td> <td>1.32</td> <td>1.13</td> <td>1.27</td> <td>1.15</td> <td>1.09</td> <td>0.29</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>4.3</td> <td>0.6</td> <td>-1.0</td> <td>-0.4</td> <td>0.3</td> <td>3.2</td> <td>3.2</td> <td>2.5</td> <td>2.2</td> <td>0.1</td> <td>-4.1</td> <td>-3.1</td> <td>-2.8</td> <td>-2.0</td> <td colspan="3"></td> </tr> </table>																												0.30	1.13	1.19	1.32	1.13	1.29	1.11	1.16	1.11	1.29	1.13	1.32	1.19	1.13	0.30																	0.31	1.13	1.17	1.32	1.14	1.29	1.14	1.20	1.13	1.32	1.13	1.27	1.15	1.09	0.29																	4.3	0.6	-1.0	-0.4	0.3	3.2	3.2	2.5	2.2	0.1	-4.1	-3.1	-2.8	-2.0					
													0.30	1.13	1.19	1.32	1.13	1.29	1.11	1.16	1.11	1.29	1.13	1.32	1.19	1.13	0.30																																																																																		
													0.31	1.13	1.17	1.32	1.14	1.29	1.14	1.20	1.13	1.32	1.13	1.27	1.15	1.09	0.29																																																																																		
													4.3	0.6	-1.0	-0.4	0.3	3.2	3.2	2.5	2.2	0.1	-4.1	-3.1	-2.8	-2.0																																																																																			
8	<table border="0"> <tr> <td colspan="13"></td> <td>0.37</td> <td>0.95</td> <td>1.29</td> <td>1.14</td> <td>1.15</td> <td>1.09</td> <td>1.13</td> <td>1.17</td> <td>1.16</td> <td>1.09</td> <td>1.15</td> <td>1.14</td> <td>1.29</td> <td>0.95</td> <td>0.37</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.39</td> <td>0.96</td> <td>1.27</td> <td>1.14</td> <td>1.16</td> <td>1.11</td> <td>1.18</td> <td>1.20</td> <td>1.17</td> <td>1.10</td> <td>1.14</td> <td>1.10</td> <td>1.25</td> <td>0.94</td> <td>0.37</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>4.3</td> <td>0.6</td> <td>-1.4</td> <td>-0.1</td> <td>1.2</td> <td>1.1</td> <td>1.3</td> <td>2.2</td> <td>0.9</td> <td>1.0</td> <td>-0.6</td> <td>-4.1</td> <td>-3.1</td> <td>-1.0</td> <td>0.3</td> <td colspan="3"></td> </tr> </table>																												0.37	0.95	1.29	1.14	1.15	1.09	1.13	1.17	1.16	1.09	1.15	1.14	1.29	0.95	0.37																	0.39	0.96	1.27	1.14	1.16	1.11	1.18	1.20	1.17	1.10	1.14	1.10	1.25	0.94	0.37																	4.3	0.6	-1.4	-0.1	1.2	1.1	1.3	2.2	0.9	1.0	-0.6	-4.1	-3.1	-1.0	0.3				
													0.37	0.95	1.29	1.14	1.15	1.09	1.13	1.17	1.16	1.09	1.15	1.14	1.29	0.95	0.37																																																																																		
													0.39	0.96	1.27	1.14	1.16	1.11	1.18	1.20	1.17	1.10	1.14	1.10	1.25	0.94	0.37																																																																																		
													4.3	0.6	-1.4	-0.1	1.2	1.1	1.3	2.2	0.9	1.0	-0.6	-4.1	-3.1	-1.0	0.3																																																																																		
9	<table border="0"> <tr> <td colspan="13"></td> <td>0.30</td> <td>1.13</td> <td>1.19</td> <td>1.32</td> <td>1.13</td> <td>1.29</td> <td>1.11</td> <td>1.16</td> <td>1.11</td> <td>1.29</td> <td>1.13</td> <td>1.32</td> <td>1.19</td> <td>1.13</td> <td>0.30</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.31</td> <td>1.12</td> <td>1.14</td> <td>1.31</td> <td>1.15</td> <td>1.29</td> <td>1.09</td> <td>1.14</td> <td>1.11</td> <td>1.30</td> <td>1.14</td> <td>1.30</td> <td>1.18</td> <td>1.13</td> <td>0.30</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>4.3</td> <td>-0.9</td> <td>-3.5</td> <td>-1.2</td> <td>1.1</td> <td>0.2</td> <td>-1.7</td> <td>-1.7</td> <td>0.9</td> <td>0.8</td> <td>0.8</td> <td>-1.8</td> <td>-0.4</td> <td>0.7</td> <td>2.5</td> <td colspan="3"></td> </tr> </table>																												0.30	1.13	1.19	1.32	1.13	1.29	1.11	1.16	1.11	1.29	1.13	1.32	1.19	1.13	0.30																	0.31	1.12	1.14	1.31	1.15	1.29	1.09	1.14	1.11	1.30	1.14	1.30	1.18	1.13	0.30																	4.3	-0.9	-3.5	-1.2	1.1	0.2	-1.7	-1.7	0.9	0.8	0.8	-1.8	-0.4	0.7	2.5				
													0.30	1.13	1.19	1.32	1.13	1.29	1.11	1.16	1.11	1.29	1.13	1.32	1.19	1.13	0.30																																																																																		
													0.31	1.12	1.14	1.31	1.15	1.29	1.09	1.14	1.11	1.30	1.14	1.30	1.18	1.13	0.30																																																																																		
													4.3	-0.9	-3.5	-1.2	1.1	0.2	-1.7	-1.7	0.9	0.8	0.8	-1.8	-0.4	0.7	2.5																																																																																		
10	<table border="0"> <tr> <td colspan="13"></td> <td>0.55</td> <td>1.25</td> <td>1.22</td> <td>1.28</td> <td>1.14</td> <td>1.29</td> <td>1.09</td> <td>1.29</td> <td>1.14</td> <td>1.28</td> <td>1.22</td> <td>1.25</td> <td>0.65</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.63</td> <td>1.20</td> <td>1.21</td> <td>1.29</td> <td>1.14</td> <td>1.28</td> <td>1.09</td> <td>1.29</td> <td>1.14</td> <td>1.28</td> <td>1.23</td> <td>1.27</td> <td>0.67</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>-3.4</td> <td>-3.6</td> <td>-0.7</td> <td>0.8</td> <td>-0.0</td> <td>-0.4</td> <td>-0.3</td> <td>-0.2</td> <td>-0.2</td> <td>0.1</td> <td>1.0</td> <td>1.7</td> <td>3.5</td> <td colspan="3"></td> </tr> </table>																												0.55	1.25	1.22	1.28	1.14	1.29	1.09	1.29	1.14	1.28	1.22	1.25	0.65																	0.63	1.20	1.21	1.29	1.14	1.28	1.09	1.29	1.14	1.28	1.23	1.27	0.67																	-3.4	-3.6	-0.7	0.8	-0.0	-0.4	-0.3	-0.2	-0.2	0.1	1.0	1.7	3.5										
													0.55	1.25	1.22	1.28	1.14	1.29	1.09	1.29	1.14	1.28	1.22	1.25	0.65																																																																																				
													0.63	1.20	1.21	1.29	1.14	1.28	1.09	1.29	1.14	1.28	1.23	1.27	0.67																																																																																				
													-3.4	-3.6	-0.7	0.8	-0.0	-0.4	-0.3	-0.2	-0.2	0.1	1.0	1.7	3.5																																																																																				
11	<table border="0"> <tr> <td colspan="13"></td> <td>0.35</td> <td>1.09</td> <td>1.26</td> <td>1.13</td> <td>1.28</td> <td>1.13</td> <td>1.15</td> <td>1.13</td> <td>1.28</td> <td>1.13</td> <td>1.26</td> <td>1.09</td> <td>0.35</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.35</td> <td>1.09</td> <td>1.26</td> <td>1.13</td> <td>1.26</td> <td>1.12</td> <td>1.14</td> <td>1.13</td> <td>1.28</td> <td>1.13</td> <td>1.28</td> <td>1.12</td> <td>0.36</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>-0.5</td> <td>-0.5</td> <td>-0.1</td> <td>0.7</td> <td>-1.3</td> <td>-1.2</td> <td>-1.1</td> <td>-0.1</td> <td>-0.1</td> <td>0.4</td> <td>1.9</td> <td>2.3</td> <td>3.7</td> <td colspan="3"></td> </tr> </table>																												0.35	1.09	1.26	1.13	1.28	1.13	1.15	1.13	1.28	1.13	1.26	1.09	0.35																	0.35	1.09	1.26	1.13	1.26	1.12	1.14	1.13	1.28	1.13	1.28	1.12	0.36																	-0.5	-0.5	-0.1	0.7	-1.3	-1.2	-1.1	-0.1	-0.1	0.4	1.9	2.3	3.7										
													0.35	1.09	1.26	1.13	1.28	1.13	1.15	1.13	1.28	1.13	1.26	1.09	0.35																																																																																				
													0.35	1.09	1.26	1.13	1.26	1.12	1.14	1.13	1.28	1.13	1.28	1.12	0.36																																																																																				
													-0.5	-0.5	-0.1	0.7	-1.3	-1.2	-1.1	-0.1	-0.1	0.4	1.9	2.3	3.7																																																																																				
12	<table border="0"> <tr> <td colspan="13"></td> <td>0.36</td> <td>0.80</td> <td>1.26</td> <td>1.22</td> <td>1.32</td> <td>1.14</td> <td>1.32</td> <td>1.22</td> <td>1.26</td> <td>0.80</td> <td>0.36</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.37</td> <td>0.81</td> <td>1.27</td> <td>1.21</td> <td>1.29</td> <td>1.12</td> <td>1.30</td> <td>1.21</td> <td>1.25</td> <td>0.82</td> <td>0.37</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>2.6</td> <td>1.7</td> <td>0.7</td> <td>-1.3</td> <td>-2.3</td> <td>-2.2</td> <td>-2.1</td> <td>-1.3</td> <td>-0.7</td> <td>2.3</td> <td>3.0</td> <td colspan="3"></td> </tr> </table>																												0.36	0.80	1.26	1.22	1.32	1.14	1.32	1.22	1.26	0.80	0.36																	0.37	0.81	1.27	1.21	1.29	1.12	1.30	1.21	1.25	0.82	0.37																	2.6	1.7	0.7	-1.3	-2.3	-2.2	-2.1	-1.3	-0.7	2.3	3.0																
													0.36	0.80	1.26	1.22	1.32	1.14	1.32	1.22	1.26	0.80	0.36																																																																																						
													0.37	0.81	1.27	1.21	1.29	1.12	1.30	1.21	1.25	0.82	0.37																																																																																						
													2.6	1.7	0.7	-1.3	-2.3	-2.2	-2.1	-1.3	-0.7	2.3	3.0																																																																																						
13	<table border="0"> <tr> <td colspan="13"></td> <td>0.35</td> <td>1.09</td> <td>1.25</td> <td>1.19</td> <td>1.29</td> <td>1.19</td> <td>1.25</td> <td>1.09</td> <td>0.36</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.37</td> <td>1.11</td> <td>1.24</td> <td>1.14</td> <td>1.24</td> <td>1.14</td> <td>1.20</td> <td>1.08</td> <td>0.37</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>2.2</td> <td>1.9</td> <td>-0.6</td> <td>-3.8</td> <td>-3.7</td> <td>-3.8</td> <td>-3.5</td> <td>-1.5</td> <td>2.8</td> <td colspan="3"></td> </tr> </table>																												0.35	1.09	1.25	1.19	1.29	1.19	1.25	1.09	0.36																	0.37	1.11	1.24	1.14	1.24	1.14	1.20	1.08	0.37																	2.2	1.9	-0.6	-3.8	-3.7	-3.8	-3.5	-1.5	2.8																						
													0.35	1.09	1.25	1.19	1.29	1.19	1.25	1.09	0.36																																																																																								
													0.37	1.11	1.24	1.14	1.24	1.14	1.20	1.08	0.37																																																																																								
													2.2	1.9	-0.6	-3.8	-3.7	-3.8	-3.5	-1.5	2.8																																																																																								
14	<table border="0"> <tr> <td colspan="13"></td> <td>0.35</td> <td>0.65</td> <td>1.13</td> <td>0.95</td> <td>1.13</td> <td>0.65</td> <td>0.35</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>0.35</td> <td>0.66</td> <td>1.12</td> <td>0.94</td> <td>1.08</td> <td>0.63</td> <td>0.33</td> <td colspan="3"></td> </tr> <tr> <td colspan="13"></td> <td>1.9</td> <td>2.4</td> <td>-0.7</td> <td>-1.7</td> <td>-3.8</td> <td>-3.4</td> <td>-3.7</td> <td colspan="3"></td> </tr> </table>																												0.35	0.65	1.13	0.95	1.13	0.65	0.35																	0.35	0.66	1.12	0.94	1.08	0.63	0.33																	1.9	2.4	-0.7	-1.7	-3.8	-3.4	-3.7																												
													0.35	0.65	1.13	0.95	1.13	0.65	0.35																																																																																										
													0.35	0.66	1.12	0.94	1.08	0.63	0.33																																																																																										
													1.9	2.4	-0.7	-1.7	-3.8	-3.4	-3.7																																																																																										
	<table border="0"> <tr> <td>STANDARD DEVIATION = 1.214</td> <td colspan="13"></td> <td>0.30</td> <td>0.37</td> <td>0.30</td> <td colspan="3"></td> <td>AVERAGE PCT DIFFERENCE = 1.6</td> </tr> <tr> <td></td> <td colspan="13"></td> <td>0.31</td> <td>0.37</td> <td>0.29</td> <td colspan="3"></td> <td></td> </tr> <tr> <td></td> <td colspan="13"></td> <td>2.9</td> <td>-0.0</td> <td>-3.1</td> <td colspan="3"></td> <td></td> </tr> </table>															STANDARD DEVIATION = 1.214														0.30	0.37	0.30				AVERAGE PCT DIFFERENCE = 1.6															0.31	0.37	0.29																			2.9	-0.0	-3.1																																			
STANDARD DEVIATION = 1.214														0.30	0.37	0.30				AVERAGE PCT DIFFERENCE = 1.6																																																																																									
														0.31	0.37	0.29																																																																																													
														2.9	-0.0	-3.1																																																																																													

SUMMARY

MAP NO: N2-6-05	DATE: 11/23/87	POWER: 100%
CONTROL ROD POSITIONS:	F-Q(T) = 1.843	QPTR:
D BANK AT 228 STEPS	F-DH(M) = 1.398	NW 1.010 NE 1.003
	F(Z) = 1.214	----- -----
	BURNUP = 502 MWD/MTU	SW 0.995 SE 0.992
		A.O = -2.53(%)

SECTION 7

REFERENCES

1. D. A. Trace, "North Anna Unit 2, Cycle 6 Design Report," NE Technical Report No. 599, Virginia Electric and Power Company, September, 1987.
2. North Anna Unit 2 Technical Specifications, Sections 3.1.3.4, 3/4.2.
3. T. K. Ross, W. C. Beck, "Control Rod Reactivity Worth Determination By The Rod Swap Technique," VEP-FRD-36A, December, 1980.
4. "Technical Manual for Westinghouse Solid State Reactivity Computer," Westinghouse Electric Corporation.
5. W. Leggett and L. Eisenhart, "The INCORE Code," WCAP-7149, December, 1967.

APPENDIX

STARTUP PHYSICS TESTS RESULTS
AND EVALUATION SHEETS

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Reactivity Computer Checkout Proc No /Section: 2-PT-94.0 Sequence Step No: 3	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: *	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 546.9 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 115	
IV Test Results	Date/Time Test Performed: 11/03/87 0348	
	Measured Parameter (Description)	ρ_c = Meas. Reactivity using ρ -computer ρ_t = Inferred React from react period
	Measured Value	ρ_c = -44.5 pcm +44.0 pcm
		ρ_t = -46.0 pcm +44.0 pcm
		%D = -3.26% 0.0%
	Design Value (Actual Conditions)	%D = $[(\rho_c - \rho_t) / \rho_t] \times 100\% \leq 4.0\%$
	Design Value (Design Conditions)	%D = $[(\rho_c - \rho_t) / \rho_c] \times 100\% \leq 4.0\%$
	Reference	WCAP 7905, Rev. 1, Table 3.6
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	* At The Just Critical Position Allowable Range = ± 44 pcm	

Completed By: *Robert James*
Test Engineer

Evaluated By: *P. O. Ford*

Recommended for
Approval By: *C. J. Snow*
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Critical Boron Concentration - ARO Proc No /Section: 2-PT-94.0 Sequence Step No: 4	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.8 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	
Date/Time Test Performed: 11/3/87 1000		
IV Test Results	Meas Parameter (Description)	$(C_B)_M$ ARO; Critical Boron Conc - ARO
	Measured Value	$(C_B)_M$ = 1982 ppm
	Design Value (Actual Cond)	$C_B = 1994 \pm 50$ ppm
	Design Value (Design Cond)	$C_B = 1994 \pm 50$ ppm
	Reference	NE Technical Report No. 599
V Acceptance Criteria	FSAR/Tech Spec	$\alpha C_B \times C_B \leq 24,000$ pcm
	Reference	UFSAR Section 15.2.4
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
$\alpha C_B = -7.27$ pcm/ppm for preliminary analysis $\alpha C_B = -6.82$ pcm/ppm for final analysis		

Completed By: *W. J. [Signature]*
Test Engineer

Evaluated By: *W. J. [Signature]*

Recommended for
Approval By: *C. J. [Signature]*
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Isothermal Temperature Coefficient - ARO Proc No /Section: 2-PT-94.0 Sequence Step No: 5	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 544.3 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 212	
	Date/Time Test Performed: 11/3/87 1131	
IV Test Results	Meas Parameter (Description)	$(\alpha_T^{ISO})_{ARO}$ Isothermal Temp Coeff - ARO
	Measured Value	$(\alpha_T^{ISO})_{ARO} = -0.6$ pcm/°F ($C_B = 1979$ ppm)
	Design Value (Actual Cond)	$(\alpha_T^{ISO})_{ARO} = -0.94 \pm 3.0$ pcm/°F ($C_B = 1979$ ppm)
	Design Value (Design Cond)	$(\alpha_T^{ISO})_{ARO} = -0.79 \pm 3.0$ pcm/°F ($C_B = 1994$ ppm)
	Reference	NE Technical Report No. 599
V Acceptance Criteria	FSAR/Tech Spec	$\alpha_T^{ISO} \leq 3.77^*$ pcm/°F $\alpha_T^{Dop} = -1.73$ pcm/°F
	Reference	TS 3.1.1.4, NE Technical Report No. 599
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Uncertainty on α_{TMOD} = 0.5 pcm/°F (Reference memorandum from C.T. Snow to E.J. Lozito, June 27, 1980)	

Completed By: *W. J. Jones*
Test Engineer

Evaluated By: *E. J. Lozito*

Recommended for
Approval By: *C. J. Snow*
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Cntl Bank B Worth Meas., Rod Swap Ref. Bank Proc No /Section: 2-PT-94.0 Sequence Step No: 6	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.5 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	
	Date/Time Test Performed: 11/3/87 1257	
IV Test Results	Measured Parameter (Description)	I_B^{REF} ; Integral Worth of Cntl Bank B, All Other Rods Out
	Measured Value	$I_B^{REF} = 1281.7$ pcm
	Design Value (Actual Conditions)	$I_B^{REF} = 1367 \pm 137$ pcm
	Design Value (Design Conditions)	$I_B^{REF} = 1367 \pm 137$ pcm
	Reference	NE Technical Report No. 599
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: *Robert J. Power*
Test Engineer

Evaluated By: *W. J. Pierce*

Recommended for
Approval By: *C. J. Snow*
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Critical Boron Concentration - B Bank In Proc No /Section: 2-PT-94.0 Sequence Step No: 7	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 0 CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 546.7 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 0 CC: 228 CD: 228	
IV Test Results	Date/Time Test Performed: 11/3/87 1832	
	Meas Parameter (Description)	$(C_B)_D^M$; Critical Boron Conc - B Bank In
	Measured Value	$(C_B)_D^M = 1794$ ppm
	Design Value (Actual Cond)	$C_B = 1794 \pm 30$ ppm
	Design Value (Design Cond)	$C_B = 1806 + \Delta C_B^{Prev} \pm (10 + 136.7/ \alpha_{C_B})$ ppm
	Reference	NE Technical Report No. 599
V Acceptance Criteria	FSAR/Tech Spec	$\alpha_{C_B} \times C_B \leq 24,000$ pcm
	Reference	UFSAR Section 15.2.4
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	$\alpha_{C_B} = 7.27$ pcm/ppm for preliminary analysis $\Delta C_B^{Prev} = (C_B)_{ARO}^M - 1994 = (1982-1994) = -12$ ppm	

Completed By: *[Signature]*
Test Engineer

Evaluated By: *[Signature]*

Recommended for
Approval By: *[Signature]*
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: HZP Boron Worth Coefficient Measurement Proc No /Section: 2-PT-94.0 Sequence Step No: 7	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.8 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	
	Date/Time Test Performed: 11/3/87 1000	
IV Test Results	Measured Parameter (Description)	α_{CB} , Boron Worth Coefficient
	Measured Value	$\alpha_{CB} = -6.82$ pcm/ppm
	Design Value (Actual Conditions)	$\alpha_{CB} = -7.27 \pm 0.73$ pcm/ppm
	Design Value (Design Conditions)	$\alpha_{CB} = -7.27 \pm 0.73$ pcm/ppm
	Reference	NE Technical Report No. 599
V Acceptance Criteria	FSAR/Tech Spec	$\alpha_{CB} \times C_B \leq 24,000$ pcm
	Reference	UFSAR Section 15.2.4
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: *John J. Pires II*
Test Engineer

Evaluated By: *A. L. Pires*

Recommended for
Approval By: *C. J. Snow*
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Cntl Bank D Worth Measurement-Rod Swap Proc No /Section: 2-PT-94.0 Sequence Step No: 9	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB:Moving CC: 228 CD:Moving	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 546.8 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB:Moving CC: 228 CD:Moving	
	Date/Time Test Performed: 11/3/87 2125	
IV Test Results	Meas Parameter (Description)	I_{D}^{RS} ; Int Worth of Cntl Bank D-Rod Swap
	Measured Value	$I_{D}^{RS} = 944.4$ pcm (Adj. Meas. Crit. Ref Bank Position = 149 steps)
	Design Value (Actual Cond)	$I_{D}^{RS} = 994.2 \pm 149$ pcm (Adj. Meas. Crit. Ref Bank Position = 149 steps)
	Design Value (Design Cond)	$I_{D}^{RS} = 997 \pm 150$ pcm (Critical Ref Bank Position = 148 steps)
	Reference	NE Technical Report No. 599, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: *W. M. ...*
Test Engineer

Evaluated By: *...*

Recommended for
Approval By: *C. J. Snow*
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Cntl Bank C Worth Measurement-Rod Swap Proc No /Section: 2-PT-94.0 Sequence Step No: 10	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: Moving CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 546.8 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: Moving CD: 228	
	Date/Time Test Performed: 11/3/87 2204	
IV Test Results	Meas Parameter (Description)	I_C^{RS} ; Int Worth of Cntl Bank C-Rod Swap
	Measured Value	$I_C^{RS} = 714.9$ pcm (Adj. Meas. Crit. Ref Bank Position = 114 steps)
	Design Value (Actual Cond)	$I_C^{RS} = 732.2 \pm 110$ pcm (Adj. Meas. Crit. Ref Bank Position = 114 steps)
	Design Value (Design Cond)	$I_C^{RS} = 731 \pm 110$ pcm (Critical Ref Bank Position = 113 steps)
	Reference	NE Technical Report No. 599, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: *Walter J. Power II*
Test Engineer

Evaluated By: *W. L. Purcell*

Recommended for
Approval By: *C. J. Snow*
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Cntl Bank A Worth Measurement-Rod Swap Proc No /Section: 2-PT-94.0 Sequence Step No: 11	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA:Moving CB:Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 546.6 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA:Moving CB:Moving CC: 228 CD: 228	
	Date/Time Test Performed: 11/3/87 2300	
IV Test Results	Meas Parameter (Description)	I_A^{RS} ; Int Worth of Cntl Bank A - Rod Swap
	Measured Value	(Adj. Meas. Crit. Ref Bank $I_A^{RS} = 327.2$ pcm Position = 71 steps)
	Design Value (Actual Cond)	(Adj. Meas. Crit. Ref Bank $I_A^{RS} = 332.3 \pm 100$ pcm Position = 71 steps)
	Design Value (Design Cond)	$I_A^{RS} = 335 \pm 100$ pcm (Critical Ref Bank Position = 74 steps)
	Reference	NE Technical Report No. 599, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSCC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: *Adrian Power*
Test Engineer

Evaluated By: *W. J. Pierce*

Recommended for
Approval By: *C. J. Snow*
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Shutdown Bank B Worth Meas. - Rod Swap Proc No /Section: 2-PT-94.0 Sequence Step No: 12	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB:Moving CA: 228 CB:Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 546.6 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB:Moving CA: 228 CB:Moving CC: 228 CD: 228	
Date/Time Test Performed: 11/3/87 2333		
IV Test Results	Meas Parameter (Description)	I_{RS}^{SB} ; Int Worth of Shutdown Bank B-Rod Swap
	Measured Value	$I_{RS}^{SB} = 920.9$ pcm (Adj. Meas. Crit. Ref Bank Position = 145 steps)
	Design Value (Actual Cond)	$I_{RS}^{SB} = 952.6 \pm 143$ pcm (Adj. Meas. Crit. Ref Bank Position = 145 steps)
	Design Value (Design Cond)	$I_{RS}^{SB} = 955 \pm 143$ pcm (Critical Ref Bank Position = 142 steps)
	Reference	NE Technical Report No. 599, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: W. J. Jones
Test Engineer

Evaluated By: D. S. Paine

Recommended for
Approval By: C. J. Snow
NFO Engineer

NORTON ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Shutdown Bank A Worth Meas. - Rod Swap Proc No /Section: 2-PT-94.0 Sequence Step No: 13	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA:Moving SDB: 228 CA: 228 CB:Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 546.7 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA:Moving SDB: 228 CA: 228 CB:Moving CC: 228 CD: 228	
	Date/Time Test Performed: 11/4/87 0010	
IV Test Results	Meas Parameter (Description)	I_{SA}^{RS} ; Int Worth of Shutdown Bank A-Rod Swap
	Measured Value	$I_{SA}^{RS} = 955.2$ pcm (Adj. Meas. Crit. Ref Bank Position = 150 steps)
	Design Value (Actual Cond)	$I_{SA}^{RS} = 1044.5 \pm 157$ pcm (Adj. Meas. Crit. Ref Bank Position = 150 steps)
	Design Value (Design Cond)	$I_{SA}^{RS} = 1049 \pm 157$ pcm (Critical Ref Bank Position = 156 steps)
	Reference	NE Technical Report No. 599, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: William James
Test Engineer

Evaluated By: W.D. Pierce

Recommended for
Approval By: C.J. Snow
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Total Rod Worth - Rod Swap Proc No /Section: 2-PT-94.0 Sequence Step No: 14	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA:Moving SDB:Moving CA:Moving CB:Moving CC:Moving CD:Moving	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.5 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA:Moving SDB:Moving CA:Moving CB:Moving CC:Moving CD:Moving	
IV Test Results	Date/Time Test Performed: 11/3/87 1257	
	Meas Parameter (Description)	I_{Total} , Int Worth of All Banks - Rod Swap
	Measured Value	$I_{Total} = 5144.3$ pcm
	Design Value (Actual Cond)	$I_{Total} = 5422.8 \pm 542$ pcm
	Design Value (Design Cond)	$I_{Total} = 5434 \pm 543$ pcm
	Reference	NE Technical Report No. 599, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: *John J. Jones*
Test Engineer

Evaluated By: *W. L. Paine*

Recommended for
Approval By: *C. J. Snow*
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description : M/D Flux Map - At power Proc No / Section: 2-PT-21.1 Sequence Step No: 40				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): T _{REF} ±1		
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *		Power Level (% F.P.): <30% Other (specify) Must have ≥ 38 thimbles		
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature(°F): T _{ref}		
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 129		Power Level (% F.P.): 28.2% Other (Specify): 39 Thimbles		
	Date/Time Test: 11/6/87 0713 Performed:				
IV Test Results	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR
	Measured Value	2.7% for P ₁ ≥ 0.9 at J13 2.4% for P ₁ < 0.9 at L2	1.549	2.265	1.0156
	Design Value (Design Conds)	± 10% for P ₁ ≥ 0.9 ± 15% for P ₁ < 0.9 (P ₁ = Assy. Pwr.)	NA	NA	≤ 1.02
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1
V Acceptance Criteria	FSAR/Tech Spec	NONE	$P_{dH}^H \leq 1.48(1 + 3(1-P))$	$P_Q^T(Z) \leq 4.30 + K(Z)$	NA
	Reference	NONE	TS 3.2.3	TS 3.2.2	TS 3.2.4
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	* As Required				

Completed By: Robert James II
Test Engineer

Evaluated By: et. Pierce

Recommended for
Approval By: C. J. Snow
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description : M/D Flux Map - At power Proc No / Section: 2-PT-21.1 Sequence Step No: 42				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): T _{REF} ±1		
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *	Power Level (% F.P.): <75% Other (specify) Must have ≥ 38 thimbles			
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature(°F): T _{ref}		
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 160	Power Level (% F.P.): 47% Other (Specify): 39 thimbles			
Date/Time Test: 11/12/87 0854 Performed:					
IV Test Results	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR
	Measured Value	7.82 for P ₁ ≥ 0.90 at J13 5.12 for P ₁ < 0.90 at L2	1.476	2.126	1.0164
	Design Value (Design Conds)	± 10% for P ₁ ≥ 0.9 ± 15% for P ₁ < 0.9 (P ₁ = Assy. Pwr.)	NA	NA	≤ 1.02
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1
V Acceptance Criteria	FSAR/Tech Spec	NONE	$F_{dH}^{NU} \leq 1.00 [1 + 3(1-P)]$	$F_Q^{NU} (ENCL. 10/7) = K(2)$	NA
	Reference	NONE	TS 3.2.3	TS 3.2.2	TS 3.2.4
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
* As Required					

Completed By: *Kolwin Jones II*
Test Engineer

Evaluated By: *W.L. Pierce*

Recommended for
Approval By : *C.J. Snow*
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description : M/D Flux Map - HFP, ARO, Eq. Xenon Proc No / Section: 2-PT-21.1 Sequence Step No: 44				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$		
	SDA: 228 CB : 228	SDB: 228 CC : 228	CA: 228 CD: *	Power Level (% F.P.): 95 ± 5 Other (specify) Must have ≥ 38 thimbles	
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature(°F): T_{ref}		
	SDA: 228 CB : 228	SDB: 228 CC : 228	CA: 228 CD: 228	Power Level (% F.P.): 100% Other (Specify): 47 Thimbles	
	Date/Time Test: 11/16/87 0950 Performed:				
IV Test Results	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR
	Measured Value	21% for P ₁ 20.9 1 = HFP 2.5% for P ₂ 2.49 1 = L2	1.396	1.857	1.0094
	Design Value (Design Conds)	$\pm 10\%$ for $P_1 \geq 0.9$ $\pm 15\%$ for $P_1 < 0.9$ (P_1 = Assy. Pwr.)	NA	NA	≤ 1.02
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1
V Acceptance Criteria	FSAR/Tech Spec	NONE	$F_{dH}^{NUC} \leq 1.0(1+P)$	$F_{Q}^{T} \leq 2.0(1+P) = K(2)$	NA
	Reference	NONE	TS 3.2.3	TS 3.2.2	TS 3.2.4
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	* As Required				

Completed By: Walter M. James
Test Engineer

Evaluated By: W. L. Pierce

Recommended for
Approval By : C. J. Snow
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description : M/D Flux Map - NI Calibration Proc No / Section: 2-PT-22.2 Sequence Step No: 45				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$		
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *	Power Level (% F.P.): 95±5 Other (specify) **			
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature(°F): T_{ref}		
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 205	Power Level (% F.P.): 100% Other (Specify): 21 Thimbles quarter core flux map			
Date/Time Test: 11/24/87 0637 Performed:					
IV Test Results	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR
	Measured Value	-1.8% for P ₁ > 0.9 i = H15 -4.7% for P ₁ < 0.9 i = H15	NA	NA	NA
	Design Value (Design Conds)	± 10% for P ₁ > 0.9 ± 15% for P ₁ < 0.9 (P ₁ = Assy. Pwr.)	NA	NA	≤ 1.02
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1
V Acceptance Criteria	FSAR/Tech Spec	NONE	$F_{dH}^N < 1.05(1+3(1-P))$	$F_Q^T(ENH. W/P = K(E))$	NA
	Reference	NONE	TS 3.2.3	TS 3.2.2	TS 3.2.4
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	* As Required ** Must have at least 38 thimbles for a full core flux map, or at least 16 thimbles for a quarter-core flux map.				

Completed By: Robert James
Test Engineer

Evaluated By: P. O. Ford

Recommended for
Approval By : C. J. Snow
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description : M/D Flux Map - NI Calibration Proc No / Section: 2-PT 22.2 Sequence Step No: 46				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$		
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *		Power Level (% F.P.): 95±5 Other (specify) **		
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature(°F): T_{ref}		
	SD/: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 228		Power Level (% F.P.): 100% Other (Specify):		
	Date/Time Test: 11/24/87 1743 Performed:		25 Thimbles quarter core flux map		
IV Test Results	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR
	Measured Value	3.8% for P ₁ 2.4% 1.4% 3.3% for P ₁ 2.0% 1.1%	NA	NA	NA
	Design Value (Design Conds)	± 10% for P ₁ ≥ 0.9 ± 15% for P ₁ < 0.9 (P ₁ = Assy. Pwr.)	NA	NA	≤ 1.02
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1
V Acceptance Criteria	FSAR/Tech Spec	NONE	$F_{dH}^{max} \leq 1.48(1 + 3(1-P))$	$F_{Q}^{max} \leq 1.25(1 + P) = 1.25$	NA
	Reference	NONE	TS 3.2.3	TS 3.2.2	TS 3.2.4
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	* As Required ** Must have at least 38 thimbles for a full core flux map, or at least 16 thimbles for a quarter-core flux map.				

Completed By: *William P. ...*
Test Engineer

Evaluated By: *W. S. Pierce*

Recommended for
Approval By: *C. J. Snow*
NFO Engineer

**NORTH ANNA POWER STATION UNIT 2 CYCLE 6
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description : M/D Flux Map - NI Calibration Proc No / Section: 2-PT-22.2		Sequence Step No: 48
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): $T_{REF} \pm 1$	
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *	Power Level (% F.P.): 95±5 Other (specify) **	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature(°F): T_{ref}	
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 228	Power Level (% F.P.): 100% Other (Specify):	
	Date/Time Test Performed: 11/25/87 0854	26 Thimbles quarter core flux map	

IV Test Results	Meas Parameter (Description)	MAX. REL ASSY PWR % DIFF (M-P)/P	NUC ENTHAL RISE HOT CHAN FACT F-dH(N)	TOTAL HEAT FLUX HOT CHAN FACT F-Q(T)	QUADRANT POWER TILT RATIO QPTR
		Measured Value	-3.0% for $P_1 \geq 0.9$ $i = H3$ 3.0% for $P_1 < 0.9$ $i = H15$	NA	NA
	Design Value (Design Conds)	± 10% for $P_1 \geq 0.9$ ± 15% for $P_1 < 0.9$ ($P_1 =$ Assy. Pwr.)	NA	NA	≤ 1.02
	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1
V Acceptance Criteria	FSAR/Tech Spec	NONE	$F_{dH}^{H3} \leq 1.00 [1 + 3(1-P)]$	$F_Q^{H3} \leq 1.00 [1 + 3(1-P)]$	NA
	Reference	NONE	TS 3.2.3	TS 3.2.2	TS 3.2.4

VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
* As Required	
** Must have at least 38 thimbles for a full core flux map, or at least 16 thimbles for a quarter-core flux map.	

Completed By: *Adrian J. Pierce*
Test Engineer

Evaluated By: *A. J. Pierce*

Recommended for
Approval By : *C. J. Swan*
NFO Engineer