

SAIC-87\3098

DETAILED CONTROL ROOM DESIGN REVIEW
AUDIT REPORT
FOR
BALTIMORE GAS AND ELECTRIC COMPANY'S
CALVERT CLIFFS NUCLEAR POWER PLANT, UNITS 1 AND 2
OCTOBER 6, 1987

TAC NOS. 51148 & 51149

December 2, 1987



Science Applications International Corporation

Prepared for:

U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Contract NRC-03-82-096

8712070259 NA
80pg.

TABLE OF CONTENTS

<u>Section</u>	<u>Page</u>
1.0 INTRODUCTION	1
2.0 EVALUATION	3
2.1 Establishment of a Qualified Multidisciplinary Review Team	3
2.2 System Function and Task Analysis	4
2.3 Comparison of Display and Control Requirements with a Control Room Inventory	4
2.4 Control Room Survey to Identify Deviations from Accepted Human Factors Principles	5
2.5 Assessment of Human Engineering Discrepancies (HEDs) ..	6
2.6 Selection of Design Improvements	6
2.7 Verification that the Selected Design Improvements will Provide the Necessary Correction	7
2.8 Verification that the Selected Design Improvements will not Introduce New HEDs	7
2.9 Coordination of Control Room Improvements with Changes from Other Improvement Programs such as the Safety Parameter Display System, Operator Training, Regulatory Guide 1.97 Instrumentation, and Upgraded Emergency Operating Procedures	9
3.0 CONCLUSIONS	10
REFERENCES	13
ATTACHMENT 1 - MEETING ATTENDEES	
ATTACHMENT 2 - TENTATIVE AGENDA	
ATTACHMENT 3 - LICENSEE PRESENTATION MATERIAL	

DETAILED CONTROL ROOM DESIGN REVIEW
AUDIT REPORT
FOR
BALTIMORE GAS AND ELECTRIC COMPANY'S
CALVERT CLIFFS NUCLEAR POWER PLANT, UNITS 1 AND 2
OCTOBER 6, 1987

1.0 INTRODUCTION

The Baltimore Gas and Electric Company submitted a Detailed Control Room Design Review (DCRDR) Program Plan to the Nuclear Regulatory Commission (NRC) on September 1, 1983 (Reference 1) in order to satisfy the Program Plan requirements of NUREG-0737, Supplement 1 (Reference 2) for the Calvert Cliffs Nuclear Power Plant, Units 1 and 2. The NRC staff reviewed the submittal with reference to the nine DCRDR requirements of NUREG-0737, Supplement 1, and the guidance provided in NUREG-0700 (Reference 3) and NUREG-0800 (Reference 4).

NUREG-0737, Supplement 1 requires that a Program Plan be submitted within two months of the start of the DCRDR. Consistent with the requirements of NUREG-0737, Supplement 1, the Program Plan should describe how the following elements of the DCRDR will be accomplished:

1. Establishment of a qualified multidisciplinary review team.
2. Function and task analyses to identify control room operator tasks and information and control requirements during emergency operations.
3. A comparison of display and control requirements with a control room inventory.
4. A control room survey to identify deviations from accepted human factors principles.
5. Assessment of human engineering discrepancies (HEDs) to determine which HEDs are significant and should be corrected.

6. Selection of design improvements.
7. Verification that selected design improvements will provide the necessary correction.
8. Verification that improvements will not introduce new HEDs.
9. Coordination of control room improvements with changes from other programs such as Safety Parameter Display System (SPDS), operator training, Regulatory Guide 1.97 instrumentation, and upgraded emergency operating procedures.

The staffs' comments on Calvert Cliffs Nuclear Power Plant's DCRDR Program Plan review were forwarded to Baltimore Gas and Electric by letter dated December 30, 1983 (Reference 5).

NUREG-0737, Supplement 1 requires that a Summary Report be submitted at the end of the DCRDR. As a minimum, it shall:

1. Outline proposed control room changes.
2. Outline proposed schedules for implementation.
3. Provide summary justification for HEDs with safety significance to be left uncorrected or partially corrected.

Baltimore Gas and Electric submitted a Summary Report, with a commitment to provide a supplemental report, for the Calvert Cliffs Nuclear Power Plant to the NRC on December 31, 1984 (Reference 6).

In a letter dated September 20, 1985 (Reference 7), Baltimore Gas and Electric Company responded to the NRC's comments to include a functional task analysis and new control room survey in the DCRDR. Baltimore Gas and Electric Company submitted the DCRDR Supplemental Program Plan to the NRC on November 1, 1985 (Reference 8). On May 29, 1987, Baltimore Gas and Electric Company requested an extension in the schedule for meeting the DCRDR requirements (Reference 9).

An on-site meeting was conducted on October 6, 1987 to review the implementation of the supplemental DCRDR and to assess the need for further extension of the proposed schedule. This on-site meeting report reflects the consolidated observations, findings and conclusions of the review team members. A list of meeting attendees is provided in Attachment 1, the meeting agenda is provided in Attachment 2, and Attachment 3 contains the licensee's presentation material.

2.0 EVALUATION

The purpose of this evaluation was to determine the status of the nine DCRDR requirements in NUREG-0737, Supplement 1. The evaluation was performed by comparing the information provided by Baltimore Gas and Electric with the criteria in NUREG-0800, Section 18.1, Rev. 0, Appendix A of the Standard Review Plan. The reviewers' evaluation of the DCRDR for the Calvert Cliffs Nuclear Power Plant, Units 1 and 2 is provided below.

2.1 Establishment of a Qualified Multidisciplinary Review Team

The DCRDR review team at Calvert Cliffs consisted of specialists in human factors, operations, training, instrumentation and control maintenance, and quality assurance. Support to staff management was provided by an oversight committee made up of specialists in design engineering, operations, nuclear training, and maintenance. The DCRDR team functioned well with one exception, as discussed below.

During the assessment process, the DCRDR team's role is to categorize HEDs and to propose modifications. The HEDs and proposed modifications are then sent to the oversight committee for review. Following review by the oversight committee, it is not clear how, or who, finally approves or disapproves the proposed changes.

It is the review team's judgment that Baltimore Gas and Electric Company has not met the requirement for the establishment of a qualified multidisciplinary review team because of the undefined role of the oversight committee in the selection of design improvements and approval process.

2.2 System Function and Task Analysis

The licensee performed a system function and task analysis based on the Combustion Engineering Emergency Procedures Guidelines (CEN-152, Revision 02) in order to identify operator tasks and needs. Approximately five hundred tasks were identified along with their associated instrumentation and control requirements and characteristics. Information obtained from the task analysis was stored in a database and later became part of the coordinated effort in conjunction with other programs such as SPDS, Regulatory Guide 1.97 Instrumentation, and the identification of deviations from Emergency Procedure Guidelines.

It is the review team's judgment that Baltimore Gas and Electric has met the NUREG-0737, Supplement 1 requirement for a function and task analysis to identify control room operator tasks and information and control requirements during emergency operations.

2.3 Comparison of Display and Control Requirements with a Control Room Inventory

The licensee conducted a comparison of display and control requirements using the task analysis data. Verification of the availability and suitability of controls and displays was done by comparing the display and control requirements to the actual displays and controls in the control room. The verification procedure resulted in identification of 70 HEDs.

Validation of control room functions was conducted using the control room simulator. An actual control room team consisting of two reactor operators, a shift supervisor, and a shift technical advisor walked through the upgraded Emergency Operating Procedures (EOPs) while the review team validated control room functions. The validation of control room functions resulted in identification of 68 human engineering discrepancies. The following EOPs were used in conducting the validation:

EOP-0	Standard Post Trip Action
EOP-1	Reactor Trip
EOP-2	Loss of Offsite Power
EOP-3	Loss of Feedwater

EOP-4	Excess Steam Demand
EOP-5	Loss of Coolant Accident
EOP-6	Steam Generator Tube Rupture
EOP-7	Station Blackout (still in progress)
EOP-8	Functional Recovery Guidelines (still in progress)

In addition to the EOPs, the following operating procedures were validated:

OP-1	Startup from Cold Shutdown
OP-2	Startup from Hot Standby

Finally, a checklist was used to evaluate the human factors implications in the EOPs and DCRDR. EOP concerns from the DCRDR were passed on to the EOP team and corrections were made.

It is the review team's judgment that the Baltimore Gas and Electric Company has met the NUREG-0737, Supplement 1 requirement for a comparison of display and control requirements with the control room inventory.

2.4 Control Room Survey to Identify Deviations from Accepted Human Factors Principles

The licensee conducted a control room survey using the guidelines provided in Section 6 of NUREG-0700. Documentation was provided for each guideline and HEDs were written for those guidelines which were not met. In addition, fifteen operators were interviewed. Comments and HEDs resulting from the interviews were documented as well.

It is the review team's judgment that Baltimore Gas and Electric Company has met the NUREG-0737, Supplement 1 requirement for a control room survey to identify deviations from accepted human factors principles.

2.5 Assessment of Human Engineering Discrepancies

The assessment of HEDs resulting from Calvert Cliffs DCRDR was still in progress at the time of this review. Forty-four percent of the HEDs had been assessed by the DCRDR review team. The assessed HEDs and proposed modifications had been sent to the oversight committee. The review team raised several concerns regarding the assessment process.

First, the oversight committee's process is unclear. Once an HED has been reviewed by the DCRDR review team and a proposed modification is made, it is sent to the oversight committee for review. The process for review by the committee and their method of assessment and prioritization of an HED are not defined or documented.

A second concern which follows is the uncertainty of the schedule for handling approved and unapproved modifications. The iterative process of finalizing and implementing modifications is not clearly defined.

The review team also raised a concern regarding the ranking of safety-significant HEDs. The team's review of safety-significant Category 1 and 2 HEDs raised questions regarding the licensee's definition of safety-significant. For example, discrepancies relating to such problems as handwritten labels or labeling with dymotape were categorized as safety-significant. The concern is that non-safety-significant HEDs are being assessed safety-significant, diminishing the attention that should be given to more important discrepancies.

It is the review team's judgment that Baltimore Gas and Electric Company has not met the NUREG-0737, Supplement 1 requirement for an assessment of HEDs to determine which are significant and should be corrected.

2.6 Selection of Design Improvements

The assessment process is still underway at Calvert Cliffs and the selection of design improvements is just beginning. The licensee expects to complete the assessment and develop HED corrections and to submit their final DCRDR Summary Report in March, 1988.

According to the licensee, the assessment is taking longer than expected, which is the reason for requesting a deadline extension for submission of the final DCRDR Summary Report. The licensee's schedule for correcting the HEDs is provided in Table 1.

It is the review team's judgment that the licensee has not met the NUREG-0737, Supplement 1 requirement for selection of design improvements.

2.7 Verification that Selected Design Improvements will Provide the Necessary Correction

As described by the licensee, the process for verifying that the modification corrects the HED will include an HED close-out document for all modifications. All modifications will be subjected to a human factors engineering review by the modifications initiator and DCRDR project manager. Both the modification initiator and DCRDR project leader will be responsible for reviewing and signing the HED close-out document.

Based on the licensee's description of the process for verifying that the modifications will correct the HEDs, the review team concluded that the licensee should meet the NUREG-0737, Supplement 1 requirement, but the licensee should document this process in their Summary Report.

2.8 Verification that Selected Design Improvements will not Introduce New HEDs

As discussed in Section 2.7, based on the licensee's description of the process for verifying that the modifications will not introduce new HEDs, the team concluded that the licensee should meet the NUREG-0737, Supplement 1 requirement.

TABLE 1
CALVERT CLIFFS
SCHEDULE FOR HED CORRECTIONS

DCRDR Summary Report						
Unit 1 Priority A Category 1/2 HEDs						
Unit 2 Priority A Category 1/2 HEDs						
Unit 1 Priority B Category 1/2 HEDs						
Unit 2 Priority B Category 1/2 HEDs						
Unit 1 Priority C						
Unit 2 Priority C						
	3/88	3/89	3/90	3/91	3/92	3/93

2.9 Coordination of Control Room Improvements with Changes from Other Programs, such as the Safety Parameter Display System, Operator Training, Regulatory Guide 1.97 Instrumentation, and Upgraded Emergency Operating Procedures

Coordination of the DCRDR with SPDS was accomplished through the use of the task analysis database derived from the CEN-152, which was also used as the basis for the Calvert Cliffs critical safety functions. It is the review team's judgment that the licensee is coordinating the DCRDR with the SPDS.

The results of the DCRDR task analysis were given to the training department for use in conducting a task analysis for operator training. The training task analysis was conducted to identify the knowledge, skills, abilities, and other characteristics necessary to complete operator tasks.

The coordination with Regulatory Guide 1.97 has been an ongoing modification review process. In conducting the DCRDR task analysis, reference was made to Regulatory Guide 1.97 in the database so that it could be used as a sortable field. Thus, when a modification is made to any instrumentation, the reference to Regulatory Guide 1.97 can be tracked to ensure that the requirement has been met.

Finally, much of the revision and rewrite of the upgraded emergency operating procedures was done during the validation and task analysis. As the validation team found concerns, they were immediately passed on to the procedures team and corrected. Procedures, tasks, and control and display requirements also can be tracked through use of the task analysis database.

It is the review team's judgment that Baltimore Gas and Electric Company has met the NUREG-0737, Supplement 1 requirement for coordination of control room improvements with changes from other programs such as SPDS, Operator Training, Regulatory Guide 1.97 Instrumentation, and Upgraded Emergency Procedures.

3.0 CONCLUSIONS

Baltimore Gas and Electric Company submitted the Detailed Control Room Design Review (DCRDR) Summary Report for Calvert Cliffs Nuclear Power Plant, Units 1 and 2, on December 31, 1984. The NRC reviewed the report and requested that additional analysis be conducted. On November 1, 1985, Baltimore Gas and Electric Company submitted to the NRC, a Supplemental Program Plan to include a functional task analysis and control room survey. By letter dated May 29, 1987, Baltimore Gas and Electric Company requested that the schedule for meeting the DCRDR requirements be changed. In order to resolve concerns regarding the change in schedule and to evaluate more completely the Calvert Cliffs DCRDR, an on-site meeting was conducted on October 6, 1987. During the meeting, the NRC staff, accompanied by representatives from Science Applications International Corporation (SAIC) performed a detailed evaluation of Baltimore Gas and Electric Company's DCRDR. The evaluation included examination of Baltimore Gas and Electric Company's DCRDR documentation, discussions with the licensee's DCRDR team, inspection of the existing control room, and inspection of HEDs and proposed corrective action modifications. This report reflects the consolidated findings and conclusions of the NRC review team. The conclusions are provided below, organized by the nine NUREG-0737, Supplement 1 DCRDR requirements.

1. It is the review team's judgment that Baltimore Gas and Electric Company has not met the NUREG-0737, Supplement 1 requirement for establishment of a qualified multidisciplinary review team because of the undefined and undocumented role of the oversight committee in the assessment and design improvement selection processes.
2. It is the review team's judgment that Baltimore Gas and Electric Company has met the NUREG-0737, Supplement 1 requirement for a function and task analysis to identify control room operator tasks and information and control requirements during emergency operations.

3. It is the review team's judgment that Baltimore Gas and Electric Company has met the NUREG-0737, Supplement 1 requirement for a comparison of display and control requirements with the control room inventory.
4. It is the review team's judgment that Baltimore Gas and Electric Company has met the NUREG-0737, Supplement 1 requirement for a control room survey to identify deviations from accepted human factors principles.
5. It is the review team's judgment that Baltimore Gas and Electric Company has not met the NUREG-0737, Supplement 1 requirement for an assessment of HEDs to determine which are significant and should be corrected because of the concerns listed below.
 - o The oversight committee process and its role in the assessment of HEDs is unclear. The committee's process for review and approval/disapproval of proposed modifications to HEDs, its role in relation to the review team and the final assessment of HEDs needs to be more clearly defined.
 - o The schedule for implementing proposed modifications is unclear.
 - o Non-safety-significant HEDs are being assessed as Category 1 (safety-significant).
6. It is the review team's judgment that, based on the process described, Baltimore Gas and Electric Company has not met the NUREG-0737, Supplement 1 requirement for selection of design improvements since the selection process is still in progress.
7. It is the review team's judgment that, based on the process described, Baltimore Gas and Electric Company should meet the NUREG-0737, Supplement 1 requirement for verification that selected improvements will produce the necessary corrections. However, it will be necessary for the licensee to document this process in their final Summary Report.

8. It is the review team's judgment that Baltimore Gas and Electric Company should meet the NUREG-0737, Supplement 1 requirement for verification that the selected improvements do not introduce new HEDs. However, it will be necessary for the licensee to document this process in their Summary Report.
9. It is the review team's judgment that Baltimore Gas and Electric Company has met the NUREG-0737, Supplement 1 requirement for coordination of the DCRDR with other Supplement 1 improvement programs such as SPDS, Operator Training, Regulatory Guide 1.97 Instrumentation, and Upgraded EOPs.

REFERENCES

1. "Program Plan for the Calvert Cliffs Unit 1 and 2 Control Room Design Review," Attached to Letter from A.E. Lundvall, Jr. (BG&E) to R.A. Clark (NRC), dated September 1, 1983.
2. Supplement 1 to NUREG-0737, "Requirements for Emergency Response Capability" (Generic Letter No. 82-33), December 17, 1982.
3. NUREG-0700, "Guidelines for Control Room Design Reviews," September 1981.
4. NUREG-0800, "Standard Review Plan," Section 18.1, "Control Room," and Appendix A, "Evaluation Criteria for Detailed Control Room Design Reviews (DCRDR)," September 1984.
5. "Review of the Calvert Cliffs Detailed Control Room Design Review Program Plan," U.S. Nuclear Regulatory Commission, December 30, 1983.
6. "Control Room Design Review Summary Report for the Calvert Cliffs Nuclear Power Plant Units 1 and 2," Baltimore Gas and Electric Company, December 31, 1984.
7. Letter from A.E. Lundvall, Jr. (BG&E) to E.J. Butcher, Jr. (NRC) dated September 20, 1985.
8. Letter from A.E. Lundvall, Jr. (BG&E) to E.J. Butcher, Jr. (NRC) "Detailed Control Room Design Review, Supplemental Program Plan" dated November 1, 1985.
9. Letter from J.A. Tiernan (BG&E) to USNRC dated May 29, 1987.

ATTACHMENT 1

MEETING ATTENDEES

MEETING ATTENDEES

10/6/87

<u>Name</u>	<u>Affiliation</u>
Richard J. Eckenrode	NRC/HFAB
Garmon West, Jr.	NRC/HFAB
Joseph DeBor	NRC/SAIC
Barbara Glickstein	NRC/SAIC
William McCaughey	BG&E/Licensing
Malcolm D. Patterson	BG&E/I&C
Joseph B. Winter, Jr.	Workscience
Bruce B. Meowea	BG&E/I&C
Ken Shaffer	BG&E/Bechtel
Jeff Jozwiak	NUS Corporation
Richard L. Szoch	BG&E/I&C Engineer
Richard B. Mervine	BG&E/ISD
Guy R. Knierien	BG&E/MPEU
John Lohr	BG&E/Operations
Kevin Melmann	BG&E/Training
Robert F. Ash	BG&E/Design Engineer
Jim Lippold	Manager Nuclear Engineer Service Department

ATTACHMENT 2

TENTATIVE AGENDA

BO&E/NRC Meeting
October 6, 1987

A.)	BO&E Opening Remarks	8:30 a.m.
1.)	Background	
2.)	Schedule	
3.)	Review of Meeting Agenda and Expected Results	
B.)	NRC Opening Remarks	9:00 a.m.
C.)	Management and Staffing	9:15 a.m.
1.)	Review Team	
2.)	Oversight Committee	
D.)	Data Collection	9:30 a.m.
1.)	Inventory	
2.)	Task Analysis and Data Base Demonstration	
3.)	Display and Control Requirements Compared with Control Room Inventory (BO&E: Verification)	
*** BREAK ***		10:30 a.m.
4.)	Operator Survey	10:45 a.m.
5.)	Control Room Checklist Survey (NUREG-0700)	
6.)	Validation of Control Room Function	
7.)	HED Data Base Demonstration	
E.)	HED Assessment and Design Improvements	12:00 noon
1.)	Assessment Team	
2.)	Process	
3.)	Implementation	
F.)	Verification of Design Improvements (BO&E: Validation of HED Corrections)	12:45 p.m.
*** LUNCH ***		1:00 p.m.
G.)	SPDS Background	1:30 p.m.
H.)	Plant Tour	2:00 p.m.
1.)	EPDS Demonstration	
2.)	Control Room	
I.)	SPDS Question and Answer	3:30 p.m.
J.)	Coordination with Other Programs (SPDS, RG 1.97, EOPs, Operator Training)	4:00 p.m.
K.)	NRC Closing Remarks	4:15 p.m.
1.)	Strengths/Weaknesses	
2.)	Suggested Improvements	
L.)	BO&E Closing Remarks	4:45 p.m.

ATTACHMENT 3

LICENSEE PRESENTATION MATERIAL

DETAILED CONTROL ROOM DESIGN REVIEWCCNPP EQUIPMENT DATA BASE - REQUIRED MODIFICATIONSINFORM DATA SET


SYSND	(4)	START UP SYSTEM NUMBER
SERV-DESC	(30)	SERVICE DESCRIPTION
COMP	(30)	COMPONENT DESCRIPTIVE DETAILS
*HF-TYPE	(30)	HUMAN FACTORS DESIGNATION OF COMPONENT TYPE
COMPNO	(14)	COMPONENT NUMBER
PNLLOC	(10)	COMPONENT PANEL LOCATION - PANEL NUMBER
PNL-ITEM#	(4)	INSTRUMENT PANEL ITEM NUMBER
*PNL-PLANE	(2)	PANEL PLANE AS INDICATED PANEL DRAWINGS - A, B, C OR NA

PANEL - CODE DATA SET

COMPNO	(14)	COMPONENT NUMBER
*PNL-CODE	(20)	HUMAN FACTORS CODING USED ON CONTROL ROOM PANELS

NOTE: '*' INDICATES NEW DATA ELEMENT

METHOD



___ ADDITION ✓ CHANGE ___ DELETION

COMPNO : 0FI2192 PNLLOC : 1033 PNL-PLANE : N/A SYSNO : 69

PNL-ITEM# : 3 SERV-DESC : WASTE GAS DISCHARGE FLOW

PNL-CODING : COMP : ~~FLOW INDICATOR~~ 2

HF-TYPE : 40 SR-FUNCTION :

***** HANDSWITCH *****

ACTION : CNTRL-COMP :

POSITIONS :	1. <u> </u>	9. <u> </u>
	2. <u> </u>	10. <u> </u>
	3. <u> </u>	11. <u> </u>
	4. <u> </u>	12. <u> </u>
	5. <u> </u>	13. <u> </u>
	6. <u> </u>	14. <u> </u>
	7. <u> </u>	15. <u> </u>
	8. <u> </u>	16. <u> </u>

***** DISPLAY *****

MEASURED1 : <u>10</u>	MEASURED2 : <u> </u>
UNITS1 : <u>50</u>	UNITS2 : <u> </u>
RANGE1 : <u>0-50</u>	RANGE2 : <u> </u>
DIV1 : <u>1</u>	DIV2 : <u> </u>
ACCURACY1 : <u> </u>	ACCURACY2 : <u> </u>

***** ANNUNCIATOR TEXT *****

1.

2.

3.

4.

INITIATED: MSB

AS-BUILT APPROVAL: RM

AS-BUILT COMPUTER INPUT:

DATE : 3-7-86

DATE : 8/1/86

DATE : 8/1/86

HUMAN FACTORS ENGINEERING

COMPONENT LIST

ITEM	PLANE	COMPONENT	SERVICE DESCRIPTION	HI
------	-------	-----------	---------------------	----

0051 C 1T1122H LOOP 12 HOT LEG TEMP _____ DISPLAY_____

```
HF-TYPE: METER - EDGEWISE, VERTICAL
PARAMETER: TEMPERATURE
UNITS: DEGREES FARENHEIT
RANGE: 515-635
DIVISIONS: 5
```

PANEL CODING: ** NONE **

0052 C 1HS103 REACTOR_VESSEL_VENT_VALVE HANDSWITCH

HF-TYPE: _____ SELECTOR UNLIGHTED/KEY
HS-ACTION: MAINTAINED
CONTROL-COMP: NON - THROTTABLE VALVE

POSITIONS: 2 OPEN
1 CLOSE

PANEL CODING: OPEN
CLOSE

0053 C 1HS105 PRSR_VESSEL VENT VALVE CONTROL HANDSWITC

HF-TYPE:..... SELECTOR UNLIGHTED/KEY
HS-ACTION: MAINTAINED
CONTROL-COMP: NON - THROTTABLE VALVE

1 CLOSE
2 OPEN

PANEL CODING: OPEN
CLOSE

0054 C 1HS104 REACTOR VESSEL VENT VALVE HANDSET

HF-TYPE:.....SELECTOR UNLIGHTED/KEY
HS-ACTION: MAINTAINED
CONTROL-COMP: NON - THROTTABLE VALVE

2 OPEN
1 CLOSE

PANEL CODING: OPEN
CLOSE

GUIDELINE

COMPLIANCE CHECKLIST

6.4.3.3 LEGEND PUSHBUTTONS

Legend pushbuttons are rectangular self-illuminated pushbuttons which display a written legend, usually as one or more small illuminated tiles. Legend pushbuttons serve both as a control (switch) and as a display (legend light). Depending on system design, a legend may be lighted either when the operator activates the pushbutton, or when a change occurs in system condition. Legend pushbuttons may have more than one display area.

- a. **DISCRIMINABILITY** — Legend pushbuttons should be readily distinguishable from legend lights. This may be achieved by distinctive shape, labeling, location, or other techniques. (See also Guideline 6.5.3.3.)
- b. **LEGEND**
 - (1) The legend should be readable under ambient light conditions, with or without internal illumination.
 - (2) The illuminated condition should be clearly recognizable under the highest predicted ambient light condition and should be at least 10% brighter than the surrounding panel.
 - (3) Legend lettering and contrast should conform to recommendations for legend lights (Guideline 6.5.3.3).
 - (4) The legend message should be specific, unambiguous, and concise.
 - (5) The legend message should contain no more than three lines of lettering.
- c. **PROVISION FOR LAMP FAILURE**
 - (1) A lamp test or dual lamp/dual filament capability should be provided.
 - (2) Lamps within the pushbutton should be replaceable from the front of the panel.

N/A	Yes	No	Reference/Comment
	✓		RK 3/3
	✓		RK 3/3
	✓		RK 3/3
	✓		JC 5/6
	✓		RK 3/3
	✓		RK 3/3
		✓	RK 3/3 Req 191
	✓		RK 3/3

HED NO.

DISCREPANCY

51	CONTROLS ARE POSITIONED MORE THAN 25 INCHES FROM THE FRONT EDGE OF CONSOLE
259	MORE THAN NINE GRADUATIONS SEPARATE NUMBERS ON CITED METER DISPLAYS
271	CITED METERS ARE TOO HIGH TO BE READ EASILY
92	THIS PANEL IS LESS THAN 50" FROM THE BACK WALL/CABINET
618	THE CONTROL ROOM TEMPERATURE REACHES BOTH HOT AND COLD EXTREMES
584	ILLUMINATION AT THE PANEL IS GREATER THAN 50 FOOTCANDLES

CHECKLIST HED BREAKDOWN

<u>NUMBER OF HEDS</u>	<u>SECTION</u>	<u>TOPIC AREA</u>
169	6.1	CONTROL ROOM WORKSPACE
7	6.2	COMMUNICATIONS
67	6.3	ANNUNCIATOR WARNING SYSTEM
49	6.4	CONTROLS
116	6.5	VISUAL DISPLAYS
129	6.6	LABELS AND LOCATION AIDS
30	6.7	PROCESS COMPUTERS
57	6.8	PANEL LAYOUT
67	6.9	CONTROL-DISPLAY INTEGRATION

VALIDATED PROCEDURES

EOP-0	STANDARD POST TRIP ACTIONS
EOP-1	REACTOR TRIP
EOP-2	LOSS OF OFFSITE POWER
EOP-3	LOSS OF FEEDWATER
EOP-4	EXCESS STEAM DEMAND
EOP-5	LOSS OF COOLANT ACCIDENT
EOP-6	STEAM GENERATOR TUBE RUPTURE
OP-1	UNIT ONE PLANT START-UP FROM COLD SHUTDOWN
OP-2	PLANT START-UP FROM HOT STANDBY TO MIN LOAD (U1)

ANTICIPATED TRANSIENT W/O SCRAM (following a loss of
offsite power)

PROCEDURE

SECTION

N/A YES NO

1) REQUIRED DISPLAYS/CONTROLS NOT AVAILABLE.....

2) INADEQUATE DISPLAY CHARACTERISTICS.....

COMPNO	A	B	C
RANGE	-----	-----	-----
UNITS	-----	-----	-----
DIVISIONS	-----	-----	-----
RESPONSE	-----	-----	-----
ACCURACY	-----	-----	-----

3) INADEQUATE CONTROL CHARACTERISTICS.....

COMPNO	A	B	C
DISP/CONT	-----	-----	-----
RELATION	-----	-----	-----
INCR CNTL:	-----	-----	-----
THROTTLE	-----	-----	-----
CONTROLLER	-----	-----	-----
RESPONSE	-----	-----	-----

4) INADEQUATE CONTROL BOARD FORMAT.....

A. MIMICS	----
B. DEMARCATION	----
C. ORIENTATION	----
D. GROUPING	----

5) ADVERSE EFFECT OF DISPATCHING OPERATOR.....

A. RESPONSE TIME	----
B. HARSH ENVIRONMENT	----

6) DIFFICULTIES IN DETERMINING SYSTEM FUNCTION STATUS.....

A. TOO MANY PARAMETERS	----
B. CONFUSING PARAMTERS	----

COMMENTS:

REVIEWER

DATE

		N/A	YES	NO
1)	NOT CLEARLY UNDERSTOOD.....	----	----	----
	A. FUNCTION AND/OR SUBFUNCTION UNCLEAR	----		
	B. DIRECTED ACTION UNCLEAR	----		
	C. INFORMATION NOT IN PROPER FORMAT	----		
2)	ADVERSE EFFECT OF CROSS-REFERENCE.....	----	----	----
	A. FIGURE, CHART, TABLE NOT READILY ACCESSABLE	----		
	B. INFORMATION NOT IN PROPER FORMAT	----		
	C. PROCEDURE CROSS REFERENCE	----		
3)	INDIVIDUAL WORKLOAD TOO COMPLEX.....	----	----	----
	A. PANEL TO PANEL MOVEMENT EXCESSIVE	----		
	B. OPERATOR INTERFERENCE WITH ONE ANOTHER	----		
	C. COMPLETION TIME UNUSUALLY HIGH	----		
4)	COMMUNICATION DIFFICULTIES.....	----	----	----

COMMENTS:

REVIEWER

DATE

048011

IC15 E&F

IC06 | IC07 | IC08 | IC09 | IC10 |

IC13

IC15

IC05



IC04

IC03

IC02

IC01

2C02

IC34 | IC33 |

IC17

IC18

IC19

IC20

2C17

5

SIMULATOR LAYOUT

2C24A

2C24B

VALIDATION HEDS

HED NUMBER

DISCREPANCY

- | | |
|------|--|
| 1036 | Annunciators should flash prior to acknowledgment. Difficult to discern recently activated windows from previously acknowledged windows. |
| 1042 | There is no 14 FW heater status indication in the control room. |
| 1053 | Letdown flow controller is located on 1C06. Letdown flow indication is on 1C07. Two operators are required to perform this basic task. |
| 1054 | Low suction pressure on AFW pumps is an entry requirement of EOP-3. There is no pressure meter in the control room. A mini-annunciator is the only form of indication. |
| 1056 | Cited indicators were at full scale during event. Therefore, actual flow could not be determined. |

CHECKLIST ..	691
VERIFICATION	70
VALIDATION	68
OPERATOR SURVEY	197
1580 TRANSFERS	59

HUMAN ENGINEERING DISCREPANCY RECORD

REVIEWER: DLW UNIT:3 DATE: 02/28/86 SOURCE: CL NUMBER: 611

PANEL	ITEM NO.	PANEL	ITEM NO.	PANEL	ITEM NO.
1020	141	-----	-----	-----	-----
1020	165	-----	-----	-----	-----
1020	166	-----	-----	-----	-----
1020	168	-----	-----	-----	-----
1020	169	-----	-----	-----	-----
1020	173	-----	-----	-----	-----
-----	-----	-----	-----	-----	-----

DESCRIPTION OF DISCREPANCY

CONTROLS ARE NOT SET BACK 3 INCHES FROM FRONT EDGE OF CONSOLE.
(69-73; 664)

GUIDELINE: 6.1.2.2.D.1

CATEGORY: 1 PRIORITY: B STATUS: FOR

PHOTO NO. 0 PHOTO INSTRUCTIONS:

PHOTO CAPTION:

FOR: MR:

RESOLUTION: GUARDRAILS SHOULD BE INSTALLED. THERE IS NO KNOWN HISTORY OF ACCIDENTAL ACTIVATION AT CONFF INVOLVING 'BUMPS' OR CONTROL SWITCHES CATCHING ON CLOTHING, ALTHOUGH THE POSSIBILITY DOES EXIST.

SEE HEDS 70,71,72,73,664,952 AND 974

CLOSEOUT DATE: / /

HED NO.	*STATUS*	*DESCRIPTION*
85	RP-29	CONTROLL. DISPLAY AN INDICATION OF DEMAND STATUS THAT IS NOT LABELED. (81-85)
210	RP-36	DIRECTION OF MOTION IS NOT IDENTIFIED FOR CONTINUOUS MOTION ROTARY CONTROLS MOUNTED ON CONTROLLERS. (210-214, 290-291) THIS SUPERSEDES 1580 HED NO. 37-CL
221	RP-44	THE DIRECTION OF MOVEMENT OF THE VALVE POSITION DEMAND ROTARY CONTROL KNOB AND DEMAND DISPLAY BELOW IT IS NOT EVIDENT.
230	RP-45	FOR CONTROLLERS, THE VALVE DEMAND POSITION ROTARY CONTROL KNOB IS NOT MARKED TO INDICATE THE LIMITS OR RATE OF MOVEMENT WITH RELATION TO THE ADJACENT DISPLAY. THIS SUPERSEDES 1580 HED NO 81-CL
202	RP-43	CONTROLLERS REPRESENT A SINGLE CONTROL-DISPLAY PAIR. THE VALVE DEMAND POSITION INDICATION IS OBSCURED DURING MANIPULATION OF THE ROTARY CONTROL KNOB LOCATED ABOVE THE METER. THIS ALONG WITH HEDS 282,283,284,285,286 AND 287 SUPERSEDE 1580 HED NO. 278
341	RP-26	CONTROL-DISPLAY PAIRS ARE NOT ARRANGED WITH THE CONTROL BELOW THE DISPLAY. CONTROLLERS ARE A CONTROL-DISPLAY PAIR WITH THE VALVE DEMAND POSITION CONTROL KNOB ABOVE THE ASSOCIATED DISPLAY.
573	-----	CONTS & DISPS ARE GROUPED BY SYS AND TASK, BUT WITHIN THOSE GROUPINGS COMPONENTS ARE NOT ORDERED BY FREQUENCY OF USE OR IMPORTANCE. 1003 FEED SYS HAS THIS PROBLEM AT LOW POWER IN MAN MODE. AN OPERATOR HAS TO WORK WITH CONTROLLERS 2-3 FT APART AT THE SAME TIME.
604	TRANSF	CONTROLLERS ARE MOUNTED TOO CLOSE TO THE EDGE OF THE PANEL. THEY ARE 2 1/2 INCHES FROM THE EDGE INSTEAD OF THE SPECIFIED 3 INCHES. (SEE HED'S 69-73) THIS SUPERCEDES 1580 HED NO. 8-OR
147	-----	Failure of the demand signal is demonstrated on controllers with a manual capability, by zero being read on the demand output meter. This is not necessarily consistent with the failure of the plant component ie. FAIL OPEN/FAIL CLOSE/ FAIL AS IS. The operator may be misled. See HED #754.

TASK(S)

045014	1HIC4516	START MFW pumps
045015	1HIC4516	ENSURE Main Feedwater is operating
045020	1HIC4516	MODULATE MFW in manual to control SG level

<u>HED NO.</u>	<u>STATUS</u>	<u>CAT/PRI</u>	<u>GUIDELINE</u>	<u>DESCRIPTION</u>
40	RP-4	/	6.3.3.3.C.2	THE COORDINATES USED TO IDENTIFY ANNUNCIATOR TILES ARE SHOWN AT THE BOTTOM OF EACH COLUMN OF TILES. A COORDINATE SYSTEM AT THE TOP AND LEFT SIDE OF THE ANNUNCIATOR PANELS IS PREFERRED. (31-40)
617	RP-4	/	6.3.3.3.C.3	LETTER HEIGHT FOR ANNUNCIATOR PANEL COORDINATE DESIGNATION IS 0.18" FOR 10M DESIGNATORS AND 0.1" FOR INDIVIDUAL TILE DESIGNATION.
41	RP-5	/	6.3.3.3.D.1	THE NUMBER OF ALARM TILES OF THE CITED ANNUNCIATOR ALARM BOXES EXCEEDS 50. BOX H ON THESE PANELS HAS 56 TILES.
42	RP-5	/	6.3.3.3.D.1	THE NUMBER OF ALARM TILES OF THE CITED ANNUNCIATOR ALARM BOXES EXCEEDS 50 BOX E ON THESE PANELS HAS 64 TILES.
77	RP-5	/	6.3.3.4.A.	THE CITED ANNUNCIATOR DOES NOT ACCURATELY DESCRIBE THE ALARM CONDITION. ("LETDOWN ISOLATED 1CV2095" MEANS INSTRUMENT AIR INSIDE THE CONTAINMENT HAS BEEN LOST.)
44	RP-5	/	6.3.3.4.C.	ANNUNCIATOR TILE LEGENDS ADDRESS MORE THAN ONE PARAMETER. 142ANNUN-E1,51,55,59,63
625	RP-1B	/	6.3.3.5.A.1	LETTER HEIGHT ON ANNUNCIATOR PANEL FAILS TO SUBTEND A MINIMUM VISUAL ANGLE OF 15 MINUTES FOR ALL EXISTING LETTER SIZES ON PANEL.
626	RP-1B	/	6.3.3.5.A.1	SMALL, MEDIUM AND LARGE LETTER HEIGHTS ON ANNUNCIATOR PANEL FAIL TO SUBTEND A MINIMUM VISUAL ANGLE OF 15 MINUTES.
627	RP-1B	/	6.3.3.5.A.1	LARGE AND SMALL LETTER HEIGHTS ON ANNUNCIATOR PANEL FAIL TO SUBTEND A MINIMUM VISUAL ANGLE OF 15 MINUTES.
628	RP-1B	/	6.3.3.5.A.1	LETTER HEIGHT ON ANNUNCIATOR PANEL FAILS TO SUBTEND A MINIMUM VISUAL ANGLE OF 15 MINUTES.
629	RP-1B	/	6.3.3.5.A.1	MEDIUM AND SMALL LETTER HEIGHTS ON ANNUNCIATOR PANELS FAIL TO SUBTEND A MINIMUM VISUAL ANGLE OF 15 MINUTES.
630	RP-1B	/	6.3.3.5.A.1	LETTER HEIGHTS ON ANNUNCIATOR PANEL DO NOT SUBTEND A MINIMUM VISUAL ANGLE OF 15 MINUTES.
631	RP-1B	/	6.3.3.5.A.1	LETTER HEIGHT DOES NOT SUBTEND A MINIMUM VISUAL ANGLE OF 15 MINUTES FOR ANY EXISTING SIZE OF LETTER HEIGHT.
632	RP-1B	/	6.3.3.5.A.1	LETTER HEIGHT DOES NOT SUBTEND A MINIMUM VISUAL ANGLE OF 15 MINUTES FOR ANY EXISTING SIZE OF LETTER HEIGHT.
633	RP-1B	/	6.3.3.5.A.1	LETTER HEIGHT DOES NOT SUBTEND A MINIMUM VISUAL ANGLE OF 15 MINUTES FOR ANY EXISTING SIZE OF LETTER HEIGHT.
635	RP-1B	/	6.3.3.5.A.1	LETTER HEIGHT DOES NOT SUBTEND A MINIMUM VISUAL ANGLE OF 15 MINUTES FOR ANY EXISTING SIZE OF LETTER HEIGHT.

ALL HEDS WITH THE STATUS:RP-5 SORTED BY HED NO.

HED NO.	STATUS	CAT/PRI	GUIDELINE	DESCRIPTION
22	RP-5	/	6.3.1.2.D.1	ALARMS FOR SHARED PLANT SYSTEMS (VENTILATION SYSTEMS) ARE LOCATED ONLY IN UNIT 1 CONTROL ROOM. THIS IS A SHARED CONTROL ROOM SO THESE PANELS ARE ACCESSIBLE TO BOTH UNITS.
26	RP-5	/	6.3.1.5.A.	NOT ALL CLEARED ALARMS HAVE AN AUDIBLE SIGNAL TO INDICATE THAT THE ALARM HAS CLEARED. AUDIBLE SIGNAL FOR ALL CLEARED ALARMS IS GIVEN IN SIMULATOR. AUDIBLE SIGNAL MUST BE ACKNOWLEDGED TO SILENCE. THIS APPLIES TO ALL ANNUNCIATORS.(DID WORK LIKE THIS BUT FOR DELETED)
27	RP-5	/	6.3.2.1.F.	ANNUNCIATOR AUDITORY ALERT SIGNAL IS COMMON FOR ALL WORK STATIONS WITHIN EACH UNIT. ALTHOUGH THERE ARE SEPARATE AUDITORY SIGNALS FOR EACH UNIT, THERE IS NOT A SEPARATE SIGNAL FOR EACH INDIVIDUAL PANEL/WORK STATION.
28	RP-5	/	6.3.3.1.B.1	EACH ANNUNCIATOR PANEL DOES NOT HAVE AN INDIVIDUAL LABEL. THESE CITED PANELS ARE IDENTIFIED ONLY BY THE CONTROL PANEL IDENTIFICATION LABEL AT THE TOP OF THE PANEL. (28-30)
29	RP-5	/	6.3.3.1.B.1	EACH ANNUNCIATOR PANEL DOES NOT HAVE AN INDIVIDUAL LABEL. THESE CITED PANELS ARE IDENTIFIED ONLY BY THE CONTROL PANEL IDENTIFICATION LABEL AT THE TOP OF THE PANEL. (28-30)
36	RP-5	/	6.3.3.1.B.1	EACH ANNUNCIATOR PANEL DOES NOT HAVE AN INDIVIDUAL LABEL. THESE CITED PANELS ARE IDENTIFIED ONLY BY THE CONTROL PANEL IDENTIFICATION LABEL AT THE TOP OF THE PANEL. (28-30)
41	RP-5	/	6.3.3.3.D.1	THE NUMBER OF ALARM TILES OF THE CITED ANNUNCIATOR ALARM BOXES EXCEEDS 50. BOX H ON THESE PANELS HAS 56 TILES.
42	RP-5	/	6.3.3.3.D.1	THE NUMBER OF ALARM TILES OF THE CITED ANNUNCIATOR ALARM BOXES EXCEEDS 50. BOX E ON THESE PANELS HAS 64 TILES.
44	RP-5	/	6.3.3.4.C.	ANNUNCIATOR TILE LEGENDS ADDRESS MORE THAN ONE PARAMETER. 1&2ANNUN-E1,S1,S5,S9,63
46	RP-5	/	6.3.4.1.B.2	ANNUNCIATOR ALARMS FOR EACH UNIT CAN BE ACKNOWLEDGED FROM ANY ANNUNCIATOR "ACKNOWLEDGE" BUTTON FOR THAT UNIT. THE OPERATOR DOES NOT HAVE TO ACKNOWLEDGE THE ALARM FROM THE PANEL WHERE IT ORIGINATED.
47	RP-5	/	6.3.4.2.B.	ANNUNCIATOR RESPONSE CONTROLS ARE NOT CODED FOR EASY RECOGNITION. THERE IS NO COLOR CODING, BACKGROUND SHADING, DEMARCATION OR SHAPE CODING TO HIGHLIGHT THE GROUPS OF ANNUNCIATOR RESPONSE CONTROLS. (47-50)
48	RP-5	/	6.3.4.2.B.	Annunciator response controls are not coded for easy recognition. There is no color coding, background shading, demarcation or shape coding to highlight the groups of annunciator response controls.
49	RP-5	/	6.3.4.2.B.	ANNUNCIATOR RESPONSE CONTROLS ARE NOT CODED FOR EASY RECOGNITION. THERE IS NO COLOR CODING, BACKGROUND SHADING, DEMARCATION OR SHAPE CODING TO HIGHLIGHT THE GROUPS OF ANNUNCIATOR RESPONSE CONTROLS. THIS SUPERSEDES 1580 HED K.. 601-CL.

HUMAN ENGINEERING DISCREPANCY RECORD

REVIEWER: LC UNIT:1 DATE: 03/07/86 SOURCE: CL NUMBER: 354

PANEL	ITEM NO.	PANEL	ITEM NO.	PANEL	ITEM NO.
1C03	84	-----	----	-----	----
1C03	85	-----	----	-----	----
-----	----	-----	----	-----	----
-----	----	-----	----	-----	----
-----	----	-----	----	-----	----
-----	----	-----	----	-----	----
-----	----	-----	----	-----	----

DESCRIPTION OF DISCREPANCY

A LABEL ON THE GLASS COVER OF THE RECORDER IS WORN AND IS COMING OFF.

GUIDELINE: 6.5.1.4.A.

CATEGORY: PRIORITY: STATUS: RP-30

PHOTO NO. 0 PHOTO INSTRUCTIONS:

PHOTO CAPTION:

FCR: MR:

RESOLUTION:

HF EVALUATION:

CLOSEOUT DATE: / /

HEDs AND TASK(S) ASSOCIATED WITH PANEL 1C03 ITEM 84 OF HED NO. 354 DATE:05/07/87

HED NO.	*STATUS*	*DESCRIPTION*
354	RP-30	A LABEL ON THE GLASS COVER OF THE RECORDER IS WORN AND IS COMING OFF.

TASK(S)

036050	1LR1111	TERMINATE aux feedwater flow into SG 11 from Fire Main Water via AFW pp 13
063003	1LR1111	DETERMINE Steam Generator 11 level
063009	1LR1111	DETERMINE if a SG is available for use as a heat sink
036053	1LR1111	START and modulate aux feedwater flow to achieve desired level in SG 11 from Fire Main Water via AFW pp 23

HUMAN ENGINEERING DISCREPANCY RECORD

REVIEWER: DLW UNIT: 3 DATE: 02/28/86 SOURCE: CL NUMBER: 69

PANEL	ITEM NO.	PANEL	ITEM NO.	PANEL	ITEM NO.
1020	141	-----	-----	-----	-----
1020	165	-----	-----	-----	-----
1020	166	-----	-----	-----	-----
1020	168	-----	-----	-----	-----
1020	169	-----	-----	-----	-----
1020	173	-----	-----	-----	-----
-----	-----	-----	-----	-----	-----

DESCRIPTION OF DISCREPANCY

CONTROLS ARE NOT SET BACK 3 INCHES FROM FRONT EDGE OF CONSOLE.
(69-73: 664)

GUIDELINE: 6.1.2.2.D.1

HF EVALUATOR: ----- DATE: -----

DCDR PROJECT LEADER: ----- DATE: -----

ATTACHMENT ONE

DCDR ASSESSMENT STATUS REPORT

DATE:10/02/87

* ASSESSMENT OVERVIEW *

PERCENT OF ASSESSMENT COMPLETE.....44
 TOTAL NUMBER OF HEDS TO ASSESS.....1095
 TOTAL NUMBER OF HEDS ASSESSED.....479

** BREAKDOWN OF ASSESSMENT RESULTS **

STATUS -----	TOTAL COUNT -----	% OF ASSESSED HEDS (approx) -----
FCR	31	6
MR	2	0
REVIEW	2	0
TRANSFERRED	210	44
CORRECTED	12	3
RESOLVED	13	3
NO ACTION	209	44

DCRDR PROJECT TEAM MEMBERS

BRUCE MROWCA ----- I&C ENGINEERING ----- PROJECT LEADER

J. B. WINTER --- INDUSTRIAL PSYCHOLOGIST -- HF SPECIALIST

JEFF HUNT ----- OPERATIONS/ENGINEERING/SRO

JEFF JOZWIAK ----- ELECTRICAL ENGINEERING

PAUL PIERINGER ----- OPERATIONS/ENGINEERING/QA/ (RO-EXPIRED)

KEN SHAFFER ----- ENGINEERING TECHNICIAN

JIM YOE ----- OPERATIONS/TRAINING/SRO

OVERSIGHT COMMITTEE


R. F. ASH GENERAL SUPERVISOR, DESIGN ENGINEERING

R. P. HEIBEL GENERAL SUPERVISOR, OPERATIONS

K. J. NIETMANN GENERAL SUPERVISOR, NUCLEAR TRAINING

R. L. WENDERLICH GENERAL SUPERVISOR, E & C MAINTENANCE

1. AN INVENTORY OF THE CONTROL ROOM TO IDENTIFY AND DESCRIBE THE PERFORMANCE FEATURES OF THE EXISTING INSTRUMENTATION AND EQUIPMENT.
2. A REVIEW AND ANALYSIS OF SYSTEM FUNCTIONS AND CONTROL ROOM OPERATOR TASKS, TO ESTABLISH THE INSTRUMENTATION AND EQUIPMENT REQUIREMENTS AND THE PERFORMANCE CRITERIA FOR THE TASKS OPERATORS ARE EXPECTED TO ACCOMPLISH.
3. VERIFICATION OF TASK PERFORMANCE CAPABILITIES, IN WHICH THE INSTRUMENT AND EQUIPMENT REQUIREMENTS DERIVED FROM TASK ANALYSIS ARE COMPARED TO THE ITEMS PRESENTLY IN THE CONTROL ROOM INVENTORY.





4. A REVIEW OF OPERATING EXPERIENCE, INCLUDING EXAMINATION OF PLANT PERFORMANCE RECORDS AND A SURVEY OF CONTROL ROOM OPERATORS.
5. A SURVEY OF THE CONTROL ROOM IN WHICH THE INSTRUMENTATION, CONTROLS, OTHER EQUIPMENT, AMBIENT CONDITIONS, AND OTHER FEATURES ARE CHECKED AGAINST HUMAN ENGINEERING GUIDELINES.
6. VALIDATION OF THE CONTROL ROOM FUNCTIONS, IN WHICH THE RELATIONSHIPS AND DEPENDENCIES IN OPERATING CREW ACTIVITIES AND BETWEEN THE OPERATORS AND PLANT PROCESS ARE EXAMINED IN THE CONTEXT OF OPERATIONAL SEQUENCES.


TASK

A TASK IS A RELATIVE CONCEPT. IT IS THE SMALLEST PORTION OF WORK THAT CAN LOGICALLY STAND ALONE, THAT IS GENERALLY PERFORMED BY ONE PERSON, AND HAS A STATED PURPOSE OR GOAL.

MULTIPURPOSE TASK ANALYSIS







SYSTEM COMPONENTS →

ALIGNMENT #	A' TANK	B' TANK	A' OUTLET	B' OUTLET	1A SUCTION	1B SUCTION	1A PUMP	1B PUMP	CROSS-TIE	SPRAY HEADER 'A'	SPRAY HEADER 'B'
#1	X		X		X		X			X	
#2	X		X		X	X		X			X
#3	X		X		X	X	X	X		X	X
#4	X		X		X	X	X		X		X

ETC.

↑ LOGICAL POSSIBILITIES

INDEPENDENCE

WHAT IS

WHAT SHOULD BE

Function

- Deviation documentation

Task

- Possible alternatives (logical)
- Rank-ordered desirability of tasks
Context of use (practicality) eg. transmitter isolation
- Parameter additions eg. Amps, suction pressure
- Task element allocation (DISPATCH TOO / IN CR?)

Element

LOCATION
INCREASED CONTROL
TYPE OF DISPLAY (VALUE, STATE, TREND)
RANGE (OR, WR, OF RANGE)
TYPE OF CONTROL
DIVISION'S
UNITS
CONTROL ACTION

Display & Control

041039 TERMINATE charging flow from BAST11 and/or BAST12 via BA pp 11 and/or 12 and charging pp 11, and/or 12, and/or 13 through Loco 11A charging isolation bypass

041040 START & INCR/DECR pressurizer aux spray in order to depressurize the RCS by utilizing BAST 11 and/or 12 via BA pp 11, and/or 12 & charging pp 11, and/or 12, and/or 13 thru the aux spray isolation

041041 START & INCR/DECR pressurizer aux spray in order to depressurize the RCS by utilizing BAST 11 and/or 12 via gravity feed and charging pp 11, and/or 12, and/or 13 thru the aux spray isolation

041042 START & INCR/DECR pressurizer aux spray in order to depressurize the RCS by utilizing the RWT via RWT charging suction & charging pp 11, and/or 12, and/or 13 thru the aux spray isolation

041043 START & INCR/DECR pressurizer aux spray in order to depressurize the RCS by utilizing the VCT via VCT charging suction & charging pp 11, and/or 12, and/or 13 thru the aux spray isolation

041044 DETERMINE boration status

041045 DETERMINE total charging flow

041046 DETERMINE pressurizer/regen heat exchanger outlet differential temperature

041047 DETERMINE regen heat exchanger temperature

041048 COMPARE letdown flow and charging flow

041049 DETERMINE pressurizer pressure/charging pump discharge pressure relationship

041050 TERMINATE letdown

041051 ENSURE letdown

041052 BLOCK charging pp automatic initiation

041053 DETERMINE volume control tank (VCT) level

041054 DETERMINE if pressurizer aux spray is available

041055 RETURN the PLCs to automatic operation

T A S K B R E A K D O W N R E P O R T

DATE: 09/22/87

TASKCODE: 041042

SYSTEM: CVCS

CSFIS : PRES & INVENTORY PROCEDURE SECTION

TASK STATEMENT

START & INCR/DECR pressurizer aux spray in order to depressurize the RCS by utilizing the VCT via VCT charging suction & charging pp 11, and/or 12, and/or 13 thru the aux spray isolation

EOP2	4J			
EOP3	4D	4Y		
EOP4	4L	4M	4P	4T
EOP5	4I	4T		
EOP6	4E			
EOP8	4A	5B4	5B5	5B6 5B7 6B4

CUE

SETPOINT OR OPERATING LIMIT EXCEEDED

GOAL

DECREASE RCS PRESSURE

TASK ELEMENTS

- 01 CHECK OPEN CHARGING LINE ISOLATION VLVs CV518 AND CV519
- | | | | | | |
|----|-------------------|------|---|--|------------|
| 01 | 12LS19R1 | 1C07 | 3 | 11A CHARGING HDR ISOLATION VLV CV519 POSITION LAMP | |
| | TYPE:INDICATOR LP | | | CONDITION:ENERGIZED | COLOR:RED |
| | | | | | RG1.97: 18 |
| 02 | 12LS19R2 | 1C07 | 3 | 11A CHARGING HDR ISOLATION VLV CV519 POSITION LAMP | |
| | TYPE:INDICATOR LP | | | CONDITION:ENERGIZED | COLOR:RED |
| | | | | | RG1.97: 18 |
| 03 | 12LS18R1 | 1C07 | 2 | CHARGING LINE 123 CV518 POSITION LAMP | |
| | TYPE:INDICATOR LP | | | CONDITION:ENERGIZED | COLOR:RED |
| | | | | | RG1.97: 18 |
| 04 | 12LS19R2 | 1C07 | 3 | 11A CHARGING HDR ISOLATION VLV CV519 POSITION LAMP | |
| | TYPE:INDICATOR LP | | | CONDITION:ENERGIZED | COLOR:RED |
| | | | | | RG1.97: 18 |
- 02 DETERMINE VCT LEVEL (SEE TASK 041-053)
- 01 PERFORM STATED ACTION or REFER TO REFERENCED TASK CODE
- 03 CHECK OPEN VCT OUTLET VLV MOV501
- | | | | | | |
|----|-------------------|------|----|--------------------------------|------------|
| 01 | 12LS01R1 | 1C07 | 45 | VCT DISCH MOV501 POSITION LAMP | |
| | TYPE:INDICATOR LP | | | CONDITION:ENERGIZED | COLOR:RED |
| | | | | | RG1.97: 18 |
| 02 | 12LS01R2 | 1C07 | 45 | VCT DISCH MOV501 POSITION LAMP | |
| | TYPE:INDICATOR LP | | | CONDITION:ENERGIZED | COLOR:RED |
| | | | | | RG1.97: 18 |
- 04 START CHARGING PUMPS
- | | | | | | |
|----|--------------------------|------|----|--|---|
| 01 | 1HS224X | 1C07 | 49 | CHARGING PUMP 11 CONTROL | |
| | TYPE:SELECT UNLGT J-HAND | | | CONTROLLED:PUMP | SWITCH ACTION:SPRING RETURN POSITION:START |
| 02 | 12L224X-R | 1C07 | 87 | CHARGING PP 11 INDICATION LAMP | |
| | TYPE:INDICATOR LP | | | CONDITION:ENERGIZED | COLOR:RED |
| | | | | | RG1.97: 38 |
| 03 | 1HS224Y | 1C07 | 48 | CHARGING PP 12 CONTROL | |
| | TYPE:SELECT UNLGT J-HAND | | | CONTROLLED:PUMP | SWITCH ACTION:SPRING RETURN POSITION:START |
| 04 | 12L224Y-R | 1C07 | 85 | CHARGING PP 12 INDICATION LAMP | |
| | TYPE:INDICATOR LP | | | CONDITION:ENERGIZED | COLOR:RED |
| | | | | | RG1.97: 38 |
| 05 | 1HS224Z | 1C07 | 47 | CHARGING PP 13 CONTROL | |
| | TYPE:SELECT UNLGT J-HAND | | | CONTROLLED:PUMP | SWITCH ACTION:SPRING RETURN POSITION:START |
| 06 | 12L224Z-R | 1C07 | 81 | CHARGING PP 13 BUS 11A INDICATION LAMP | |
| | TYPE:INDICATOR LP | | | CONDITION:ENERGIZED | COLOR:RED |
| | | | | | RG1.97: 38 |
| 07 | 12L224Z-R | 1C07 | 82 | CHARGING PP 13 BUS 14A INDICATION LAMP | |
| | TYPE:INDICATOR LP | | | CONDITION:ENERGIZED | COLOR:RED |
| | | | | | RG1.97: 38 |

TASKCODE: 041043

TASK page 2

05 DETERMINE CHARGING PUMP AMPS

01	111224X	1C07	67	CHARGING PP 11 AMP METER				
	TYPE:VALUE			MEASURED:CURRENT	UNITS:AMPS	RANGE:0-200	DIVISIONS:5	RG1.97: 18
02	111224Y	1C07	68	CHARGING PP 12 AMP METER				
	TYPE:VALUE			MEASURED:CURRENT	UNITS:AMPS	RANGE:0-200	DIVISIONS:5	RG1.97: 18
03	111224Z2	1C07	69	CHARGING PP 13 BUS 11A AMP METER				
	TYPE:VALUE			MEASURED:CURRENT	UNITS:AMPS	RANGE:0-200	DIVISIONS:5	RG1.97: 18
04	111224Z1	1C07	72	CHARGING PP 13 BUS 14A AMP METER				
	TYPE:VALUE			MEASURED:CURRENT	UNITS:AMPS	RANGE:0-200	DIVISIONS:5	RG1.97: 18

06 DETERMINE PRESSURIZER LEVEL (SEE 064-001)

01 PERFORM STATED ACTION or REFER TO REFERENCED TASK CODE

07 DETERMINE CHARGING HEADER PRESSURE AND FLOW

01	1F1A212	1C07	21	CHARGING FLOW INDICATOR				
	TYPE:VALUE			MEASURED:FLOW	UNITS:GPM	RANGE:0-150	DIVISIONS:2	RG1.97: 18
02	1P1212	1C07	64	CHARGING HEADER PRESSURE INDICATOR				
	TYPE:VALUE			MEASURED:PRESSURE	UNITS:PSIG	RANGE:0-3000	DIVISIONS:50	RG1.97: 18

08 OPEN AUX SPRAY VLV CVS17

01	1HS2517	1C07	71	AUX PIR SPRAY ISOLATION VALVE CONTROL				
	TYPE:SELECT UNLGT KEY			CONTROLLED:NONTHROTTL VLV	SWITCH ACTION:MAINTAINED		POSITION:OPEN	
02	1ZLS17R1	1C07	1	AUX PIR SPRAY VLV CVS17 POSITION LAMP				
	TYPE:INDICATOR LP			CONDITION:ENERGIZED	COLOR:RED			RG1.97: 18
03	1ZLS17R2	1C07	1	AUX PIR SPRAY VLV CVS17 POSITION LAMP				
	TYPE:INDICATOR LP			CONDITION:ENERGIZED	COLOR:RED			RG1.97: 18

09 SHUT CHARGING HEADER STOP VLVs CVS18 AND CVS19

01	1HS2518	1C07	2	CHARGING LOOP 12A CVS18 CONTROL				
	TYPE:SELECT LGHT ROUND			CONTROLLED:NONTHROTTL VLV	SWITCH ACTION:MAINTAINED		POSITION:CLOSE	
02	1ZLS18G1	1C07	2	CHARGING LOOP 12A CVS18 POSITION LAMP				
	TYPE:INDICATOR LP			CONDITION:ENERGIZED	COLOR:GREEN			RG1.97: 18
03	1ZLS18G2	1C07	2	CHARGING LINE 12A CVS18 POSITION LAMP				
	TYPE:INDICATOR LP			CONDITION:ENERGIZED	COLOR:GREEN			RG1.97: 18
04	1HS2519	1C07	3	CHARGING LOOP 11A CVS19 CONTROL				
	TYPE:SELECT LGHT ROUND			CONTROLLED:NONTHROTTL VLV	SWITCH ACTION:MAINTAINED		POSITION:CLOSE	
05	1ZLS19G1	1C07	3	CHARGING LOOP 11A CVS19 POSITION LAMP				
	TYPE:INDICATOR LP			CONDITION:ENERGIZED	COLOR:GREEN			RG1.97: 18
06	1ZLS19G2	1C07	3	CHARGING LINE 11A CVS19 POSITION LAMP				
	TYPE:INDICATOR LP			CONDITION:ENERGIZED	COLOR:GREEN			RG1.97: 18

10 DETERMINE PRESSURIZER PRESSURE (SEE 064-002)

01 PERFORM STATED ACTION or REFER TO REFERENCED TASK CODE

11 ENTER OPERATION OF AUX SPRAY VLV CVS17 INTO TRANSIENT LOG

01	CONTROL COMMUNICATION TO:	UNIT 1 CR OPERATOR
02	CONTROL COMMUNICATION TO:	UNIT 1 REACTOR OPERATOR
03	CONTROL COMMUNICATION TO:	CONTROL ROOM SUPERVISOR

TASK DEVELOPMENT

TASK NUMBER: UNIT _____ SYSTEM _____ SEQUENCE _____

PREPARED BY: _____

SAFETY FUNCTION: _____

SOURCE: _____

INITIATING CUES: _____

TASK: _____

RELATION
NUMBER

ELEMENT

GOAL OF TASK: _____

TASK DEVELOPMENT

TASK NUMBER: UNIT _____ SYSTEM _____ SEQUENCE _____

RELATION

NUMBER

ELEMENT

Page 7

COMMENTS 19

SAMPLE FORMATS

<u>What Measured</u>		<u>UNITS</u>	
16	Position	39	Percent
17	Pressure	11	Feet of Water
		18	Inches of Mercury
		19	Inches of Water
		45	Pounds Per Square Inch Atmospheric
		46	Pounds Per Square Inch Differential
		47	Pounds Per Square Inch Gauge
18	Purity	39	Percent
19	Radiation	02	Counts Per Minute
		03	Counts Per Second
		27	MicroCuries Per Cubic Centimeters
		28	MicroCuries Per Second
		32	Milliroentgens Per Hour
		49	Roentgens Per Hour
		53	Units
20	Reactive Load	21	Kilovars
		22	Megavars
21	Reactor Power	01	Amperes
		03	Counts Per Second
		42	Percent Thermal Power
		53	Units
		56	Watts Per Square Centimeter
22	Rod Position	36	Notches
		52	Steps
23	Speed	30	Miles Per Hour
		48	Revolutions Per Hour
		39	Percent
24	Start-up Rate	06	Secades Per Minute
25	Temperature	08	Degrees Centigrade
		09	Degrees Farenheit
26	Time	16	Hours
		35	Minutes
		50	Seconds
27	Vacuum	11	Feet of Water
		18	Inches of Mercury
		19	Inches of Water
28	Vibration	34	Mils

TASK ANALYSIS / START-UP
SYSTEM DESIGNATION

001	All Electrical
011	Service Water Cooling
012	Salt Water Cooling
013	Fire Protection
015	Component Cooling
019	Compressed Air
020	Main Condensers
024	Emergency Diesel Generators
032	Auxiliary Building and Rad Waste HV
036	Auxiliary Feedwater
037	Demin. Water and Cond. Storage
041	CVCS Charging and Letdown
044	Condensate
045	Feedwater
048	ESFAS
052	Safety Injection System
055	Control Rod Driven Mech. and Elec.
058	Reactor Protective
059	Primary Containment
060	Primary Containment H&V
061	Containment Spray
063	Steam Generators
064	Reactor Coolant
066	Cavity Cooling System
067	Spent Fuel Pit Cooling
071	Liquid Waste
077	Area Radiation Monitoring
078	Nuclear Instrumentation
079	Process Radiation Monitoring
083	Main Steam
093	Main Turbine
101	Miscellaneous

SAFETY FUNCTIONS

1. Reactivity
2. Core and RCS Heat Removal
3. Pressure and Inventory Control
4. Containment Environment
5. Containment Isolation
6. Radioactivity Control
7. Vital Auxiliaries
8. Equipment Protection
9. Miscellaneous

- A - INDICATE PREPLANNED MANUAL ACTION REQUIRED
- B - INDICATE IF PLANT SAFETY FUNCTIONS ARE BEING ACCOMPLISHED
 - . Reactivity Control
 - . Core Cooling
 - . Reactor Coolant System Integrity
 - . Containment Integrity
- C - INDICATE POTENTIAL FOR, OR OCCURANCE OF, A BREACH
 - . Fuel Cladding
 - . Reactor Coolant Pressure Boundry
 - . Containment
- D - INDICATE OPERATION OF INDIVIDUAL SAFETY SYSTEMS
 - . RHR or DHR systems
 - . Safety Injection Systems
 - . Primary Coolant System
 - . Secondary System (Steam Generation)
 - . Auxiliary or Emergency Feedwater System
 - . Containment Cooling System
 - . Chemical and Volume Control System
 - . Cooling Water System
 - . Radwaste Systems
 - . Ventilation Systems
 - . Power Supplies
- E - INDICATE RELEASE OF RADIOACTIVE MATERIALS
 - . Area Radiation
 - . Airborne Radioactive Materials Released From Plant
 - . Environs Radiation and Radioactivity
 - . Meteorology
 - . Accident Sampling

		<u>CATEGORY</u>
----- TYPE -----	A -----	1
	----- KEY -----	1
	B/C -----	
	----- NON-KEY -----	3
	----- KEY -----	2
	D/E -----	
	----- NON-KEY -----	3

TASK ANALYSIS VARIABLES

Task Number
Relation Number (element)
Sequence Number
Panel
Plane
Item Number
Label/Legend Name 1
Label/Legend Name 2
Label/Legend Name 3
Color
Type of Display
What Measured
Units
Range
Divisions
Condition
Type of Switch
Value Control Mode
Switch Action
Names of Switch Positions
Communications
Mismatched Variable
Reg. Guide 1.97 Classification
Comments

bundle. Currently, this procedure contains no guidance for removing S/G tube voids. The latest information indicates the only effective way to do this is to steam the S/G. Since this implies another radiation release further guidance from Combustion Engineering is being sought before specific actions are included.

- F. Minimize the number of cycles of pressurizer auxiliary spray when the temperature differential is greater than 400°F.

IV. RECOVERY ACTIONS

A. VERIFY POST TRIP IMMEDIATE ACTIONS COMPLETED

B. COMMENCE INTERMEDIATE SAFETY FUNCTION STATUS CHECK

C. COMMENCE COOLDOWN TO REDUCE T_{hot} TO 515°F

1. IF condenser vacuum greater than 20 inch Hg,
THEN open turbine bypass valves to reduce T_{hot}
to less than 515°F.

D. BLOCK SGIS WHEN BLOCK PERMISSIVE RECEIVED AT 785 PSIG

E. COMMENCE DEPRESSURIZATION TO ESTABLISH SUBCOOLING BETWEEN 25° AND 35°F

1. Initiate main spray.

ALTERNATE ACTIONS

1. Open atmospheric dump valves to reduce T_{hot} to less than 515°F.

1. Initiate auxiliary spray.

RECOVERY ACTIONS

ALTERNATE ACTIONS

- a. Place Instrument Air
Containment Isolation
Override handswitch HS-
2080A, in "OVERRIDE."
- b. Open containment
instrument air supply valve
IA-2080-MOV.
- c. Record temperature
differential between
pressurizer and regeneration
heat exchanger (TI-229) in
transient log.
- d. Open auxiliary spray
isolation CVC-517-CV.
- e. Shut charging loop
isolations.
CVC-518-CV
CVC-519-CV
- f. PLACE HIC-100 IN
MANUAL"
AND shut main spray valve
RC-100E-CV
RC-100F-CV
- g. Do not exceed a pressurizer
cooldown rate of 200°F/h.

CALVERT CLIFFS

EMERGENCY OPERATING PROCEDURES

EOP-0	POST TRIP IMMEDIATE ACTIONS	REV.0
EOP-1	REACTOR TRIP	REV.0
EOP-2	LOSS OF OFFSITE POWER/NATURAL CIRCULATION	REV.0
EOP-3	TOTAL LOSS OF ALL FEEDWATER	REV.0
EOP-4	EXCESS STEAM DEMAND	REV.0
EOP-5	LOSS OF COOLANT ACCIDENT	REV.0
EOP-6	STEAM GENERATOR TUBE RUPTURE	REV.0
EOP-8	FUNCTIONAL RECOVERY PROCEDURE	REV.0

EMERGENCY PROCEDURE GUIDELINES

STEAM GENERATOR
TUBE RUPTURE RECOVERY

Page 8 of 24 Revision 02

25. Sample the RCS for radioactivity and boron concentration. Calculate and add sufficient boron to the RCS to raise the entire RCS (including the mass in the pressurizer) to the shutdown margin required by Technical Specifications.
26. Decrease and then control RCS pressure slightly above (0-100 psid) the isolated steam generator pressure and below [1000 psia]. Throughout the event, including cooldown, maintain the RCS within acceptable Post-Accident Pressure/Temperature Limits of Figure 6-1 by the following methods of RCS depressurization:
- a) Main spray
 - b) Auxiliary Spray
 - c) Throttling HPSI pump(s)
27. Resume an orderly reactor plant cooldown in accordance with Technical Specification limits with forced circulation (preferred) or natural circulation by:
- a) If the condenser and either the [main or auxiliary] feedwater system are available, cooldown by using the turbine bypass system.
 - or
 - b) If the condenser or turbine bypass system are not available, then cooldown using the unisolated (least affected) steam generator by way of the atmospheric dump on the unisolated (least affected) steam generator, and using either the [main or the auxiliary] feedwater system.
28. Sample the condensate and other connecting systems, including turbine building sumps, for activity which may have been transferred from the affected steam generator(s).

* Step performed continuously.

CE GENERIC TASK LIST

<u>CODE</u>	<u>TASK STATEMENT</u>
0906	STOP LETDOWN
0907	DETERMINE RWT LEVEL
0908	CLOSE RWT OUTLET VALVES
0909	ENSURE REALIGNMENT FROM BART TO SUITABLE SOURCE
0910	ENSURE RCS IS SCRATED TO TECH SPEC LIMITS
0911	DETERMINE SUITABLE SCRATED WATER SOURCE
0912	DETERMINE IF LETDOWN IS OPERABLE
0913	DETERMINE COLD SHUTDOWN RSC BORON CONCENTRATION
0914	DETERMINE SHUTDOWN MARGIN REQ'D BY TECH SPECS
0915	DETERMINE RCS BORON CONCENTRATION
0916	DETERMINE BART LEVEL
0917	DETERMINE SPENT FUEL POOL LEVEL
0918	ALIGN VIA GRAVITY FEED FROM BARTS TO CHARGING PUMP
0919	ALIGN BORIC ACID MAKEUP PUMPS TO CHARGING PUMPS
0920	ALIGN VIA GRAVITY FEED FROM RWT TO CHARGING PUMPS
0921	ALIGN VIA GRAVITY FEED FROM SPENT FUEL POOL TO CP
0922	DETERMINE VOT LEVEL
0923	DETERMINE BORON ADDITION RATE
0924	DETERMINE CHARGING FLOW
1001	ENSURE PROPER OPERATION OF PPGS
1002	ENSURE PROPER OPERATION OF PLOS
1003	DETERMINE PIR PRESSURE
1004	DETERMINE IF PIR PRESS WITHIN LIMITS OF PIT CURVE
1005	DETERMINE PIR LEVEL
1006	MONITOR PIR LEVEL
1007	ENSURE PROPER OPER OF PIR PROPORTIONAL HEATERS
1008	ENSURE PROPER OPERATION OF PIR BACKUP HEATERS
1009	ENSURE PROPER OPERATION OF PIR MAIN SPRAY
1010	ENSURE PROPER OPERATION OF PIR AUXILIARY SPRAY
1011	VERIFY PIR MAIN SPRAY VALVES OPEN
1012	VERIFY PIR AUX SPRAY VALVES OPEN
1101	OPERATE THE REACTOR VESSEL VENT
1102	OPEN PCRVs
1103	ENSURE PROPER PCRV OPERATION
1104	ENSURE PROPER PCRV BLOCK VALVE OPERATION
1105	OPERATE PIR VENT
1106	MONITOR QUENCH TANK PARAMETERS
1201	DETERMINE REACTOR POWER
1202	DETERMINE REACTOR START-UP RATE
1203	TRIP REACTOR
1204	OPEN REACTOR TRIP BREAKERS
1205	DETERMINE CEA INTERLOCK STATUS
1206	DEENERGIZE CEA MOTOR GENERATOR(S)
1207	ENERGIZE CEA MOTOR GENERATOR(S)
1208	ENSURE PROPER CSDH OPERATION
1301	ENSURE MAIN GENERATOR OUTPUT BREAKERS OPEN
1302	ENSURE STATION LOADS ARE TRANSFERRED OFF SITE
1303	ENSURE DIESELS ARE STARTED & LOADED ELECTRICALLY

24. Prevent overfilling of isolated S/G

- 112. Ensure proper SG blowdown
- 113. Determine main condenser availability
- 114. Ensure proper operation of turbine bypass system

25. Control Reactivity

- 115. Determine RCS boron concentration
- 116. Determine shutdown margin required by Tech. Specs.
- 117. Ensure RCS is borated to Tech. Spec. limits

26. Control of RCS pressure

- 118. Determine S/G pressure
- 119. Determine PZR pressure
- 120. Ensure proper operation of PZR main spray
- 121. Ensure proper operation of PZR auxiliary spray
- 122. Throttle HPSI pumps

27. Control RCS and core heat removal

- 123. Determine RCS cooldown rate
- 124. Determine main condenser availability
- 125. Ensure MFW to either/both S/G(s)
- 126. Ensure AFW to either/both S/G(s)
- 127. Ensure proper operation of Turbine Bypass System
- 128. Ensure proper operation of ADVs

28. Control radioactivity

- 129. Sample steam plant for radioactivity

29. Control Radioactivity

- 130. Determine steam plant radioactivity

CHARACTERISTICS BASES

TASK STATEMENT

ENSURE PROPER OPERATION OF FIB AUXILIARY SPRAY

TASK CODE

1010

TASK ELEMENT

READ CHARGING FLOW

ELEMENT NUMBER	AFFECTED SYSTEM	COMPONENT NUMBER
06	CVCS	18

INFO/CONTROL CHARACT.

ITEM VALUE

BASIS FOR EACH REQUIREMENT

INST.

T.O.S. VALUE

THE CHARGING PUMPS ARE POSITIVE DISPLACEMENT, FIXED DELIVERY PUMPS 44 GPM EACH (REF PLANT DESG. SECT 091). THERE ARE 3 PUMPS. THIS FLOW COULD VARY FROM 0 TO 44, 88, TO 132 GPM. A VALUE INDICATION IS BEST FOR PROVIDING INDICATION FOR THIS RANGE.

RANGE 0-130

WITH 3 PUMPS, EACH CAPABLE OF 44 GPM. MEANS THAT FLOW CAN VARY FROM 0 - 132. THUS, A DISPLAY RANGE OF 0 - 130 IS ADEQUATE.

UNITS GPM

GPM ARE ADEQUATE UNITS FOR SUBCOOLED FLOW IN THIS RANGE.

ACCURACY 0 - 10%

10% ACCURACY IS EQUIVALENT TO PLUS/MINUS 12 GPM, WHICH IS ADEQUATE TO DETERMINE ACCURATELY HOW MANY CHARGING PUMPS ARE OPERATING.

R.T. 1-3sec

SINCE THE CHARGING PUMPS ARE LARGE MACHINES, THEIR STARTUP TIME IS ON THE ORDER OF AT LEAST A SECOND. THEREFORE, A FLOW DISPLAY RESPONSE TIME OF 1 - 3 SEC IS ADEQUATE FEEDBACK TO THE OPERATOR.

AVAIL. LOOP

THE CHARGING PUMPS ARE LOCATED OUTSIDE CNTRY. SINCE THE CHARGING PUMPS ARE NEEDED FOR AUX SPRAY, AND AUX SPRAY IS A PRIMARY SUCCESS PATH FOLLOWING ANY EVENT AFTER RCPs ARE LOST, AVAILABILITY REMPTS ARE POST-LOOP.

GENERIC TASK BREAKDOWN REPORT

<u>EPS TITLE</u>	<u>EPS STEP</u>	<u>AFFECTED SAFETY FUNCTIONS</u>
SS7R	0026	PRESSURE CONTROL

<u>TASK STATEMENT</u>	<u>TASK CODE</u>	<u>TASK LISTING</u>	<u>CUE</u>	<u>INFO CODE</u>	<u>PURPOSE</u>
ENSURE PROPER OPERATION OF PIR AUXILIARY SPRAY	1010	121	2 3 4	0000740501	TO PERMIT THE OPERATOR TO CONTROL AND MONITOR RCS PRESSURE WHEN RCPs ARE NOT OPERATING

<u>TASK ELEMENTS</u>	<u>AFFECTED SYSTEM</u>
ENSURE PROPER CHARGING OPERATION (TASK 0902)	NONE
OPEN PIR AUX SPRAY VALVE	CVCS
DETECT PIR AUX SPRAY VALVE OPEN	CVCS
CLOSE CHARGING RCS LOOP STOP VALVE	CVCS
DETECT CHARGING RCS LOOP STOP VALVE CLOSED	CVCS
READ CHARGING FLOW	CVCS
DETERMINE PIR PRESSURE (TASK 1003)	NONE
CLOSE PIR AUX SPRAY VALVE	CVCS
DETECT PIR AUX SPRAY VALVE CLOSED	CVCS
OPEN CHARGING RCS LOOP STOP VALVE	CVCS
DETECT CHARGING RCS LOOP STOP VALVE OPEN	CVCS

MISMATCH SAMPLE

*P/RCNTNT-WR	PANEL: 1C09	ITEM: #010	PLANE: C	DESCRIPTION: CONTAINMENT PRESSURE RECORDER WIDE RANGE-NOT AVAILABLE	
	TASKCODE: 060005 04 01		DETERMINE CONTAINMENT PRESSURE TRENDING DOWN		MISMATCH: NOT AVAILABLE
	TYPE:TREND		MEASURED:PRESSURE	UNITS:PSIG RANGE:0-150	DIVISIONS:5
*PI-AFW	PANEL: 1C04	ITEM: #001	PLANE: D	DESCRIPTION: AFW PP SUCTION PRESSURE INDICATOR - NOT AVAILABLE	
	TASKCODE: 036003 02 01		ENSURE AFW PUMP SUCTION PRESSURE GREATER THAN 20 PSIG		MISMATCH: NOT AVAILABLE
	TYPE:VALUE		MEASURED:PRESSURE	UNITS:PSIG RANGE:0-600	DIVISIONS:0.5
	TASKCODE: 036059 03 01		DETERMINE AFW SUCTION PRESSURE		MISMATCH: NOT AVAILABLE
	TYPE:VALUE		MEASURED:PRESSURE	UNITS:PSIG RANGE:0-60	DIVISIONS:0.5
*ZI-FWBYP11	PANEL: 1C03	ITEM: #043	PLANE: C	DESCRIPTION: S/G 11 FEEDWATER BYPASS VLV POSITION METER	
	TASKCODE: 045017 06 01		DETERMINE FEEDWATER BYPASS VALVE POSITION		MISMATCH: TYPE OF DISP
	TYPE:VALUE		MEASURED:POSITION	UNITS:I RANGE:0-100	DIVISIONS:2
1DW11	PANEL: 1C15	ITEM: 0694	PLANE: D	DESCRIPTION: CH D REACTOR POWER CALIBRATION AND INDICATION PANEL	
	TASKCODE: 078002 05 07		DETERMINE RX POWER FROM DIGITAL READOUTS ON 1C15		MISMATCH: LABEL
	TYPE:SELECT UNLGHT ROUND	CONTROLLED:		SWITCH ACTION:MAINTAINED	POSITION(S):NUCLEAR P
	TASKCODE: 078002 05 08		DETERMINE RX POWER FROM DIGITAL READOUTS ON 1C15		MISMATCH: LABEL
	TYPE:VALUE		MEASURED:REACTOR POWER	UNITS:IP(T) RANGE:0-200	DIVISIONS:.1
1HIC100	PANEL: 1C06	ITEM: 60	PLANE: C	DESCRIPTION: SPRAY VALVES CONTROL	
	TASKCODE: 064044 02 03		PLACE HIC-100 IN MANUAL AND CLOSE PIR SPRAY VALVES		MISMATCH: LABEL
	TYPE:VALUE		MEASURED:DEMAND	UNITS:I RANGE:0-100	DIVISIONS:2
1EI1912	PANEL: 1C24A	ITEM: 51	PLANE: M	DESCRIPTION: VITAL AC INSTRUMENT BUS 12 VOLT METER	
	TASKCODE: 001011 02 02		CONFIRM BUS VOLTAGE ON 11, 12, 13, AND 14 NORMAL		MISMATCH: ITEM
	TYPE:VALUE		MEASURED:VOLTAGE	UNITS:V RANGE:0-150	DIVISIONS:2

SECTION 4E

TASK CODETASK STATEMENT

041041

START & INCR/DECR pressurizer aux spray in order to depressurize the RCS by utilizing BAST 11 and/or 12 via gravity feed and charging pp 11, and/or 12, and/or 13 thru the aux spray isolation

041043

START & INCR/DECR pressurizer aux spray in order to depressurize the RCS by utilizing the VGT via VGT charging suction & charging pp 11, and/or 12, and/or 13 thru the aux spray isolation

064012

DETERMINE RCS subcooling margin using Tcold/Tbot

064015

DETERMINE pressurizer cooldown rate

064042

ENSURE main pressurizer spray

SECTION 4F

048007

SLOC1 a safety injection actuation signal (SIAS)

048010

ENSURE a safety injection actuation signal (SIAS)

052006

START & MODULATE SI flow to provide make-up to the RCS from RWT via SI RWT outlets 4142 & 4143 & any two, or three HPSI pumps, 11, 12, and/or 13, thru the normal &/or aux HPSI hdr & the normal &/or aux HPSI hdr isolation valves

064002

DETERMINE pressurizer pressure

SECTION 4G

063001

DETERMINE steam generator radiation activity

063011

DETERMINE which steam generator is affected

SECTION 4H

036026

START & MODULATE APW flow to achieve desired level in SG 11 from CST 12 via APW pp 13

TASK ANALYSIS COMPONENT LIST SORTED BY COMPONENT NUMBER

Page No. 15
09/10/87

COMPONENT PANEL ITEM # PLANE SERVICE DESCRIPTION

1PI1574	1013	24	N	SERVICE WATER HEADER 12 PRESSURE INDICATOR
1PI2079	1013	13	N	INSTRUMENT AIR HEADER PRESSURE
1PI212	1007	64	C	CHARGING HEADER PRESSURE INDICATOR
1PI2517	1002	2	B	MOTOR SUCT PUMP DISCHARGE PRESSURE INDICATOR
1PI301X	1008	9	B	HPST PP 11 DISCHARGE PRESSURE INDICATOR
1PI301Y	1008	12	B	HPST PP 12 DISCHARGE PRESSURE INDICATOR
1PI301Z	1009	109	B	HPST PP 13 DISCHARGE PRESSURE INDICATOR
1PI302X	1008	10	B	LPST PP 11 DISCHARGE PRESSURE INDICATOR
1PI302Y	1009	109	B	LPST PP 12 DISCHARGE PRESSURE INDICATOR
1PI303	1008	8	B	LPST HEADER PRESSURE INDICATOR
1PI307	1009	8	B	LPST HEADER PRESSURE
1PI308	1008	7	B	HPST MAIN HEADER PRESSURE INDICATOR
1PI309	1009	107	B	HPST MAIN HDR PRESSURE INDICATOR
1PI311	1008	16	B	ST TANK 11A PRESSURE INDICATOR
1PI321	1008	36	B	ST TANK 11B PRESSURE INDICATOR
1PI331	1009	118	B	ST TANK 12A PRESSURE INDICATOR
1PI341	1009	138	B	ST TANK 12B PRESSURE INDICATOR
1PI3614	1013	18	N	COMPONENT COOLING PP 11 DISCHARGE PRESSURE INDICATOR
1PI3616	1013	37	N	COMPONENT COOLING PP 12 DISCHARGE PRESSURE INDICATOR
1PI3620	1013	16	N	COMP COOLING HEAD TANK LEVEL
1PI3987	1004	53	D	AUXILIARY FEED PUMP 11 INLET STEAM PRESSURE
1PI3989	1004	54	D	AUXILIARY FEED PUMP 12 INLET STEAM PRESSURE
1PI4146	1008	11	B	CNTMT SPRAY PUMP 11 DISCHARGE PRESSURE INDICATOR
1PI4147	1009	110	B	CNTMT SPRAY PUMP 12 DISCHARGE PRESSURE INDICATOR
1PI4404	1003	32	B	CONDENSER 11 VACUUM INDICATOR
1PI4407	1003	33	B	CONDENSER 12 VACUUM INDICATOR
1PI4410	1003	34	B	CONDENSER 13 VACUUM INDICATOR
1PI4436	1003	62	C	CONDENSER PUMPS DISCHARGE HEADER PRESSURE
1PI4432	1003	41	B	S/G FW PUMPS SUCTION HDR PRESSURE INDICATOR
1PI4490	1003	40	B	S/G 11 FW PUMP DISCHARGE PRESSURE INDICATOR
1PI4495	1003	42	B	S/G 12 FW PUMP DISCHARGE PRESSURE INDICATOR
1PI4501	1004	21	C	APW TURB DRIVEN TRAIN DISCHARGE PRESSURE INDICATOR
1PI4507	1004	*064	B	TURB DRIVEN DISCH HDR PRESS
1PI4545	1004	20	C	APW MOTOR TRAIN DISCHARGE PRESSURE INDICATOR
1PI4654	1002	3	B	TURBINE EMERGENCY OIL PUMP DISCHARGE PRESSURE
1PI4664	1002	13	B	GLAND STEAM HEADER PRESSURE INDICATOR
1PI5097	1003	75	B	S/G 11 FEED PUMP LUBE OIL PRESSURE INDICATOR
1PI5203	1013	11	N	SALT WATER PUMPS DISCHARGE HDR 12 PRESSURE INDICATOR
1PI5204	1013	12	N	SALT WATER PUMPS REDUNDANT HDR 11 PRESSURE INDICATOR
1PI5307	1009	113	B	CNTMT 11 PRESSURE INDICATOR
1PI5308	1009	114	B	CNTMT NARROW RANGE PRESSURE INDICATOR
1PI5310	1009	112	B	CNTMT 12 PRESSURE INDICATOR
1PIA102A	1006	4	B	PRESSURIZER PRESSURE INDICATOR AND HI-LO ALARM CHANNEL
1PIA102B	1006	6	B	PRESSURIZER PRESSURE IND AND HI-LO ALARM CHANNEL B
1PIA102C	1006	8	B	PRESSURIZER PRESSURE IND AND HI-LO ALARM CHANNEL C
1PIA102D	1006	10	B	PRESSURIZER PRESSURE IND AND HI-LO ALARM CHANNEL D
1PIA116	1006	3	B	QUENCH TANK PRESS INDICATOR HI ALARM
1PIA152	1006	32	B	11A RCP MIDDLE SEAL PRESS
1PIA153	1006	23	B	11A RCP UPPER SEAL PRESS
1PIA163	1006	33	B	11B RCP MIDDLE SEAL PRESS
1PIA163	1006	24	B	11B RCP UPPER SEAL PRESS
1PIA172	1006	34	B	12A RCP MIDDLE SEAL PRESS

TASK LIST SORTED BY FUNCTION

TASKS ASSOCIATED WITH REACTIVITY

- 041036 TERMINATE charging flow from BAST11 and/or BAST12 via gravity feed and charging pp 11, and/or 12, and/or 13 through Loop 129 and 11A charging loop isolations
- 041037 TERMINATE charging flow from BAST11 and/or BAST12 via gravity feed and charging pp 11, and/or 12, and/or 13 thru Loop 11A charging isolation bypass
- 041038 TERMINATE charging flow from BAST11 and/or BAST12 via BA pp 11 and/or 12 and charging pp 11, and/or 12, and/or 13 through Loop 129 and 11A charging loop isolations
- 041039 TERMINATE charging flow from BAST11 and/or BAST12 via BA pp 11 and/or 12 and charging pp 11, and/or 12, and/or 13 through Loop 11A charging isolation bypass
- 041044 DETERMINE boration status
- 041045 DETERMINE total charging flow
- 041048 COMPARE letdown flow and charging flow
- 041049 DETERMINE pressurizer pressure/charging pump discharge pressure relationship
- 041050 TERMINATE letdown
- 041051 ENSURE letdown
- 041052 BLOCK charging pp automatic initiation
- 048008 ENSURE a partial safety injection actuation signal (SIAS) (i.e., A6 & B6)
- 048009 RESET a safety injection actuation signal (SIAS)
- 048010 ENSURE a safety injection actuation signal (SIAS)
- 048014 DETERMINE if the LOCI sequencer has actuated
- 052001 DETERMINE HPSI pump flow
- 052002 DETERMINE LPSI flow
- 052003 DETERMINE total HPSI flow
- 052005 DETERMINE core flush injection flow

BALTIMORE GAS AND ELECTRIC TASK ANALYSIS EOP GEN TIE

BG&E TASK NO. GENERIC TASK

052012	0508
052013	0508
052014	0508
052015	0508
052016	0508
052017	0508
052018	0508
052019	0508
052020	0508
052021	0508
052022	0508
052023	0508
052027	0508
052032	0508
052033	0508
052006	0509
052008	0509
052012	0509
052014	0509
052006	0510
052008	0510
052012	0510
052014	0510
048008	0511
048010	0511
048007	0512
059014	0513
052007	0514
052007	0514
052013	0514
052017	0514
048011	0515
052026	0516
NONEOP	0517
NONEOP	0518
048010	0519
052031	0520
052002	0520
052008	0520
052009	0520
052014	0520
052015	0520
052018	0520
052019	0520
052020	0520
052021	0520
052032	0520
052033	0520
052002	0521
052005	0521
041032	0522
041033	0522

August 12, 1987


Mr. B. B. Mrowca
DCRDR Project Manager
CCNPP

SUBJECT: CI Generic task analysis / CCNPP site specific task
analysis cross-reference

It has come to my attention that there are several tasks which are described as being performed in Combustion Engineering's generic procedures document CHN-152 Rev. 2 that are not described in Rev. 0 of Calvert Cliffs EOPs. These tasks are listed below, utilizing the TASKCODE associated with each that is found in the generic task analysis document CHN-NPSD-299. At present they have no corresponding TASKCODE in our site-specific task analysis system. A deviation rationale should exist for each of these differences. In the next few weeks I will attempt to procure the needed deviation documentation for DCRDR purposes.

Each of these tasks should be evaluated for inclusion into the latest EOP revision (Rev. 1).

TASKCODE	TASK STATEMENT
0101	Determine Reactor Vessel level
0303	Determine S/G delta pressure
0517	Vent SITS
0518	Drain SITS
0614	Align containment spray pumps for cold leg injection
0702	Block CIAS
0917	Determine Spent Fuel Pool level
0921	Align via gravity feed from Spent Fuel Pool to CP
1105	Operate PZR vent
1207	Energize CIA motor generator(s)


J. B. Winter
WORKSCIENCE CORP

cc: P. Pieringer
W. Birney
K. Umphrey

01* Similar inst on U-1 & U-2 should be set up with ranges that are in same direction ie. U-1 cond vacuum, U-2 cond vacuum are 130 deg out.

11* Condenser vacuum indication....disparity between Units.

	0"		30"
Unit 1 indicates		Unit 2 indicates	
	30"		0"

STEAM FLOW/FEED FLOW

11* 1/2C03 Steam flow/Feed flow recorders. When at 100%, feed flow is at the top of the band making it inaccurate and its a judgement call as to what it really is. Solution..replace indicator with digital display or install wide range indication. This indication used for heat rate calculation. Therefore, input from this can effect system performance.

06* Steam flow, feed flow transmitters are almost off-scale in normal operating range...Need to change range to make the indicators indicate 2/3 scale when at 100% power condition.

16* 1C03..The recorder for steam flow/feed flow should provide a greater range at the upper end to allow the operator to spot an excess steam demand. (FR 1011/1111 & 1021/1121)

CLOCKS

03* Panel 1C04/2C04..Replace analog clocks with digital 24 hour clocks.
03* Replace analog clocks on 1C04/2C04 with digital 24 hour clocks. All log notations and computer alarm printouts are in 24 hour time, control room clocks should be too.

MIMICS

09* The only good mimic is AUX FEED. All others are complex and indicate very poor planning.

12* I would like to see separate little system mimics for the Saltwater system, Component Cooling system, and the Service Water system, which are all safety related systems. Regroup all these systems to their own little mimic and out front on its own unit.

OPERATOR SURVEY QUESTIONNAIRE
SAMPLE

IDENTIFICATION (LABELS/NOMENCLATURE/LISTS)

10.1 The following are examples of how one entity is currently described.

AUX SG FD PMPS STM ISO VLV
AFW PMPS. STM. SUPP. SG 11
S/G 11 AFW PP STEAM ISOLATION CV4070 CONTROL
11 S/G STM ISOL CV 4070
AFW PUMP STEAM ISOLATION VALVE HS-4070
1-MS-4070 MAIN STEAM ISOLATION TO AUXILIARY FEED PUMPS
Main steam to auxiliary feed pumps MS-4070-MOV

Identify labels which need to be added or modified considering the following:

- Consistency in the order or choice of entities such as:
 - Unit designations (eg. 1, 2)
 - Systems (eg. MS, AFW, CVCS)
 - Subsystems (eg. Laddown, Charging)
 - Major Components (eg. Steam Generator 11, Pressurizer)
 - Minor Components (eg. Valves, Pumps, Fans, Breakers)
 - Parameters (eg. Level, Pressure, Flow)
 - Display numbers (eg. FI-322, FR-322, FI-322, FT-322)
 - Control numbers (eg. CV, SOV, MOV, FIC, ECV, HS)
 - Component Function (eg. isolation, discharge, suction)
 - Component Relationship (eg. Pump / Amp meter)
 - Location (eg. inboard/outboard, upstream/downstream)
- Consistency in placement (the line on which each entity appears....typically LINE 1, LINE 2, or LINE 3)
- Consistency in identifying the numbering scheme either for the control room component (eg. 1HS4070) or the component which is controlled in the plant (eg. 1CV4070)
- Current source labeling (eg. bus, MEG)
- Use of capital letters, hyphens or spades..
- Engineering/Operations differences in need or use
- Vendor supplied panels
- Updates in procedures after modifications have been performed
- Consistency between control room labels, plant labels and procedure nomenclature
- Plant abbreviations
- Color coding by system
- Hierarchical labeling
- Size of label
- Font
- Letter height
- Stroke width
- Reflectance
- Cleaning
- Use of a coding scheme to identify Reg. Guide 1.97 instrumentation
- Use of IAS symbols (eg. # = CIS, * = SIAS)
- Similarity of content (cause confusion or inadvertant activation)
- Letter or number reversals (eg. 11B/11A, 12A/11A)