

ALABAMA POWER COMPANY
JOSEPH M. FARLEY NUCLEAR PLANT
UNIT NUMBER 1, CYCLE 9

STARTUP TEST REPORT

PREPARED BY PLANT REACTOR ENGINEERING GROUP

APPROVED:

C. D. Neill Technical Manager

B. J. Murray General Manager-Nuclear Plant

DISK: CYCLES/8

8809230023 880919
PDR ADOCK 05000348
P PNU

IE26
///

TABLE OF CONTENTS

	<u>PAGE</u>
1.0 Introduction	1
2.0 Unit 1 Cycle 9 Core Refueling	2
3.0 Control Rod Drop Time Measurement	7
4.0 Initial Criticality	9
5.0 All-Rods-Out-Isothermal Temperature Coefficient and Boron Endpoint Measurement	10
6.0 Control and Shutdown Bank Worth Measurements	12
7.0 Power Ascension Procedure	14
8.0 Incore-Excore Detector Calibration	16
9.0 Reactor Coolant System Flow Measurement	18

1.0 INTRODUCTION

The Joseph M. Farley Unit 1 Cycle 9 Startup Test Report addresses the core refueling and the startup tests required by plant procedures following the refueling. The report provides a brief synopsis of each test and gives a comparison of measured parameters with design predictions, Technical Specifications, or values assumed in the FSAR.

Unit 1 of the Joseph M. Farley Nuclear Plant is a Westinghouse three loop pressurized water reactor rated at 2652 MWth. The core loading consists of 177 17 x 17 fuel assemblies. The Unit began commercial operations on December 1, 1977.

Cycle 8 power operation began on December 2, 1986, and ended on March 25, 1988, with an average core burnup of 16,190 MWD/MTU.

2.0 UNIT 1, CYCLE 9 CORE REFUELING




REFERENCES

1. Westinghouse Refueling Procedure FP-ALA-R8
2. Westinghouse WCAP 11755 (The Nuclear Design and Core Management of the Joseph M. Farley Unit 1 Power Plant Cycle 9)

The fuel shuffle commenced on 4/3/88 and was completed in 24 days on 4/27/88. The as-loaded Cycle 9 core is shown in Figures 2.1 through 2.4, which give the location of each fuel assembly and insert, including the burnable poison insert locations and configurations. The burnable poison inserts used for Cycle 9 are wet annular burnable absorber rods (WABAs). The Cycle 9 core has a nominal design lifetime of 17500 MWD/MTU and consists of 5 region 6 assemblies, 22 region 9A assemblies, 4 region 9B assemblies, 58 region 10 assemblies, 40 region 11A assemblies, and 28 region 11B assemblies. Fuel assembly inserts include 48 full length control rod clusters, 52 wet annular burnable poison inserts, two secondary sources, and 55 thimble plug inserts.

During core unload, a detailed fuel inspection program was conducted to eliminate leaking and defective fuel assemblies. Each fuel assembly was visually inspected with binoculars and was ultrasonically leak tested with the Brown Bovari Failed Fuel Rod Detection System (FFRDS). Assemblies having observed or suspected visual defects were re-examined with an underwater TV camera, and assemblies considered suspect on the initial leak test were subjected to re-examination with the FFRDS System. Five assemblies were found to have leaking fuel rods, of which J18 and K44 had been scheduled for core reload. Nine assemblies had visual defects, of which J18, K44, J05, J17, K19, K21, and J25 were scheduled for core reload. These assemblies were rejected from core reload, which required a revised Cycle 9 core design to be obtained from Westinghouse.

FIGURE 2.1: UNIT 1 CYCLE 9 REFERENCE LOADING PATTERN




The original w/o U-235 enrichments were:

- Region 6 (F) assemblies 2.995%
- Region 9A (J) assemblies 3.597%
- Region 9B (J) assemblies 3.906%
- Region 10 (K) assemblies 3.597%
- Region 11A (2A) assemblies ... 3.805%
- Region 11B (2A) assemblies ... 4.207%

FIGURE 2.2

CONTROL ROD LOCATIONS




FUNCTION	NUMBER OF CLUSTERS
Control Bank D	8
Control Bank C	8
Control Bank B	8
Control Bank A	8
Shutdown Bank SB	8
Shutdown Bank SA	8
SP (Spare Rod Locations)	13

* LOCATION N5 & C11 = CORE WATER LEVEL THERMOCOUPLE PROBES

FIGURE 2.3

BURNABLE ABSORBER AND SOURCE ASSEMBLY LOCATIONS




#	Number of WABAs
SS	Secondary Source

704 WABAs in
52 Clusters


(WABA = WET ANNULAR BURNABLE ABSORBER)

FIGURE 2.4


BURNABLE ABSORBER AND SECONDARY SOURCE ROD CONFIGURATIONS




4 BA Configuration



12 BA Configuration



16 BA Configuration



Secondary Source Rods

3.0 CONTROL ROD DROP TIME MEASUREMENT (FNP-1-STP-112)

PURPOSE

The purpose of this test was to measure the drop time of all full length control rods under hot full-flow conditions in the reactor coolant system to ensure compliance with Technical Specification requirements.

SUMMARY OF RESULTS

For the hot full-flow condition ($T_{avg} \geq 541^\circ$ and all reactor coolant pumps operating) Technical Specification 3.1.3.4 requires that the rod drop time from the fully withdrawn position shall be < 2.2 seconds from the beginning of stationary gripper coil voltage decay until dashpot entry. All full length rod drop times were measured to be less than 2.2 seconds. The longest drop time recorded was 1.85 seconds for rod B-6. The rod drop time results for both dashpot entry and dashpot bottom are presented in Figure 3.1. Mean drop times are summarized below:

<u>TEST CONDITIONS</u>	<u>MEAN TIME TO DASHPOT ENTRY</u>	<u>MEAN TIME TO DASHPOT BOTTOM</u>
Hot full-flow	1.63 sec	2.20 sec

To confirm normal rod mechanism operation prior to conducting the rod drops, a Control Rod Drive Test (FNP-0-ETP-3643) was performed. In the test, the stepping waveforms of the stationary, lift and movable gripper coils were examined, and the functioning of the digital rod position indicator and the bank overlap unit were checked. Rod stepping speed measurements were also conducted. All results were satisfactory.

4.0 INITIAL CRITICALITY (FNP-1-ETP-3601)

PURPOSE

The purpose of this procedure was to achieve initial reactor criticality under carefully controlled conditions, establish the upper flux limit for the conduct of zero power physics tests, and operationally verify the calibration of the reactivity computer.

SUMMARY OF RESULTS

Initial reactor criticality for Cycle 9 was achieved during dilution mixing at 1855 on May 18, 1988. The reactor was allowed to stabilize at the following critical conditions:

RCS pressure	2244 psig
RCS temperature	547°F
Intermediate range power	1.0×10^{-8} amp
RCS boron concentration	1977 ppm
Control Bank D position	182 steps

Following stabilization, the point of adding nuclear heat was determined and a checkout of the reactivity computer using both positive and negative flux periods was successfully accomplished. In addition, source and intermediate range neutron channel overlap data were taken during the flux increase preceding and immediately following initial criticality to demonstrate that adequate overlap existed.

5.0 ALL-RODS-OUT ISOTHERMAL TEMPERATURE COEFFICIENT AND BORON ENDPOINT MEASUREMENT (FNP-1-ETP-3601)

PURPOSE

The objectives of these measurements were to determine the hot, zero power isothermal and moderator temperature coefficients for the all-rods-out (ARO) configuration and to measure the ARO boron endpoint concentration.

SUMMARY OF RESULTS

The measured ARO, hot zero power temperature coefficients and the ARO boron endpoint concentration are shown in Table 5.1. The isothermal temperature coefficient was measured to be $-0.32 \text{ pcm}/^{\circ}\text{F}$ which meets the design acceptance criteria. This gives a calculated moderator temperature coefficient (corrected to ARO) of $+1.954 \text{ pcm}/^{\circ}\text{F}$ which is within the Technical Specification limit of $+5.0 \text{ pcm}/^{\circ}\text{F}$. Thus, no rod withdrawal limits were needed to satisfy the $+5.0 \text{ pcm}/^{\circ}\text{F}$ limit. The design acceptance criterion for the ARO critical boron concentration was also satisfactorily met.

TABLE 5.1

ARO, HZP ISOTHERMAL AND MODERATOR TEMPERATURE COEFFICIENT

Rod Configuration	Boron Concentration	Measured α_T	Calculated α_{mod}	α_T Design Acceptance Criterion
	ppm	pcm/°F	pcm/°F	pcm/°F
Bank D at 209 Steps	1991	-0.32	+1.954	-0.52 \pm 2

α_T - Isothermal temperature coefficient, includes -2.19 pcm/°F doppler coefficient

11 α_{mod} - Moderator only temperature coefficient, corrected to the all-rods-out condition

ARO BORON ENDPOINT CONCENTRATIONARO, HZP BORON

Rod Configuration	Measured C_B (ppm)	Design - predicted C_B (ppm)
Bank D at 228 Steps	1996.4	1998 \pm 50

6.0 CONTROL AND SHUTDOWN BANK WORTH MEASUREMENTS
(FNP-1-ETP-3601)

PURPOSE

The objective of the bank worth measurements was to determine the integral reactivity worth of each control and shutdown bank for comparison with the values predicted by design.

SUMMARY OF RESULTS

The rod worth measurements were performed using the bank interchange method in which: (1) the worth of the bank having the highest design worth (designated as the "Reference Bank") is carefully measured using the standard dilution method; and (2) the worths of the remaining control and shutdown banks are derived from the change in reference bank reactivity needed to offset full insertion of the bank being measured.

The control and shutdown bank worth measurement results are given in Table 6.1. The measured worths satisfied the review criteria both for the banks measured individually and for the combined worth of all banks.

TABLE 6.1

SUMMARY OF CONTROL AND SHUTDOWN BANK WORTH MEASUREMENTS

<u>Bank</u>	<u>Predicted Bank Worth & Review Criteria (pcm)</u>	<u>Measured Bank Worth (pcm)</u>	<u>Percent Difference</u>
Control A	559 ± 100	591.8	5.9
Control B (Ref.)	1227 ± 123	1182.4*	-3.6
Control C	787 ± 118	739.3	-6.1
Control D	1049 ± 157	1001.7	-4.5
Shutdown A	1039 ± 156	1028.2	-1.0
Shutdown B	919 ± 138	849.1	-7.6
All Banks Combined	5580 ± 558	5392.5	-3.36

*Measured by dilution method

7.0 POWER ASCENSION PROCEDURE (FNP-1-ETP-3605)

PURPOSE

The purpose of this procedure was to provide controlling instructions for:

1. NIS intermediate and power range setpoint changes, as required prior to startup and during power ascension.
2. Ramp rate limitation during power ascension.
3. Conduct of startup and power ascension testing, to include:
 - a. HZP reactor physics tests (FNP-1-ETP-3601).
 - b. incore movable detector system alignment (FNP-1-ETP-3606).
 - c. incore/excore AFD channel recalibration (FNP-1-STP-121).
 - d. core hot channel factor surveillance (FNP-1-STP-110).
 - e. reactor coolant system flow measurement (FNP-1-STP-115.1).

SUMMARY OF RESULTS

In order to satisfy Technical Specification requirements for invoking special core physics test exceptions, preliminary trip setpoints of less than or equal to 25% power were used for the NIS intermediate and power range channels. When physics tests were completed, the power range setpoint was increased to 80% to enable power escalation (above 25%) for calorimetric recalibration of the power range channels. (The 80% setpoint was used instead of 109% in case the uncalibrated power range channels were indicating nonconservatively.) At approximately 30% power, the power range channels were recalibrated, the high-range trip setpoint was restored to 109%, and setpoint currents were determined for the intermediate range channels.

The Westinghouse fuel warranty limits the power ramp rate to 3% of full power per hour between 20% and 100% power until full power has been sustained for 72 cumulative hours out of any seven-day operating period. This ramp rate was observed during the ascension to 100% power.

The startup and power ascension test program controlled by ETP-3605 commenced with the zero-power physics tests described in Sections 4.0 - 6.0 of this report. Following physics testing, incore movable detector system core limit settings were determined for all modes of operation during the ascension to 30% power. The Incore-Excore recalibration test (described in Section 8.0) was performed at 30%, 48% and 80% power, and the reactor coolant system flow measurement (Section 9.0) was performed at 100% power. Surveillance of reactor core hot channel factors was accomplished using data from the full-core flux maps taken during the Incore-Excore procedure. As summarized in Table 7.1, all results were within Technical Specification limits.

TABLE 7.1

SUMMARY OF POWER ASCENSIGN FLUX MAP DATA

<u>Parameters</u>	<u>Map 209</u>	<u>Map 215</u>	<u>Map 216</u>
Date	05/23/88	05/25/88	05/27/88
Time	17:40	02:33	03:12
Avg. % Power	31.86	48.02	80.16
Max FΔH	1.5680	1.5563	1.5020
Max. Power Tilt*	1.0262	1.0262	1.0176
Avg. Core % A. O.	+6.825	+9.244	+4.652
Maximum FQ(Z)	2.1543	2.1499	1.9581
FQ Limit	4.6052	4.5240	2.8783
Xenon Conditions	Non-Equilibrium	Equilibrium	Equilibrium

*Calculated (incore) power tilts based on assembly FΔHN from all assemblies.

8.0 INCORE-EXCORE DETECTOR CALIBRATION (FNP-1-STP-121)

PURPOSE

The objective of this procedure was to determine the relationship between power range upper and lower excore detector currents and incore axial offset for the purpose of calibrating the delta flux penalty to the overtemperature ΔT reactor trip, and for calibrating the control board and plant computer axial flux difference (AFD) channels.

SUMMARY OF RESULTS

A full Incore-Excore recalibration, consisting of one full-core base-case flux map and five quarter-core flux maps, was performed at approximately 30% power. The six maps were obtained at axial offsets of +6.8%, +23%, +12.4%, -5.4%, -12.0%, and -26.0% and, during each map, detector currents and calorimetric data were taken. The detector currents were normalized to 100% power and a least-squares fit was performed to derive an output current vs. axial offset equation for each top and bottom detector. Calibration currents derived from these equations were used to recalibrate the nuclear instrumentation system (NIS) delta flux channels and the overtemperature ΔT delta flux input.

Power was then increased to 48% and stabilized in preparation for a full core flux map for hot channel factor surveillance. However, excore quadrant power tilt ratio (QPTR) calculations performed during the power ascension disclosed that a high indicated QPTR had developed. Since the flux map indicated that core hot channel factors were satisfactory and that the high excore QPTR was not associated with the actual incore tilt (which was in a different quadrant), a detector equation I-zero current renormalization was performed to correct the problem and the NIS delta flux instrumentation was recalibrated.

When power escalation was resumed, the QPTR again begin to increase, reaching 1.02 at just above 99% power. Therefore, following a planned power reduction and stabilization at 80% for maintenance purposes, a full-core flux map was performed. Again, the flux map indicated that core hot channel factors were satisfactory and that the indicated high QPTR was not a reflection of actual incore tilt. Therefore, the detector equation I-zero current renormalization was repeated and the NIS delta flux instrumentation was recalibrated. No further calibration problems were experienced during a subsequent further power reduction for turbine DEH checkout, nor during the return to full power.

The finalized incore-excore equations used to derive delta flux channel calibration data are given in Table 8.1.

TABLE 8.1

DETECTOR CURRENT VERSUS AXIAL OFFSET EQUATIONS
OBTAINED FROM INCORE-EXCORE CALIBRATION TEST

CHANNEL N41:

$$\begin{aligned} \text{I-Top} &= 0.6902 \cdot \text{AO} + 178.92 \mu\text{a} \\ \text{I-Bottom} &= -1.2255 \cdot \text{AO} + 175.36 \mu\text{a} \end{aligned}$$

CHANNEL 42:

$$\begin{aligned} \text{I-Top} &= 0.7932 \cdot \text{AO} + 173.46 \mu\text{a} \\ \text{I-Bottom} &= -1.2903 \cdot \text{AO} + 174.42 \mu\text{a} \end{aligned}$$

CHANNEL N43:

$$\begin{aligned} \text{I-Top} &= 0.7254 \cdot \text{AO} + 180.01 \mu\text{a} \\ \text{I-Bottom} &= -1.3113 \cdot \text{AO} + 189.48 \mu\text{a} \end{aligned}$$

CHANNEL N44:

$$\begin{aligned} \text{I-Top} &= 0.7355 \cdot \text{AO} + 167.49 \mu\text{a} \\ \text{I-Bottom} &= -1.3021 \cdot \text{AO} + 170.73 \mu\text{a} \end{aligned}$$

9.0 REACTOR COOLANT SYSTEM FLOW MEASUREMENT (FNP-1-STP-115.1)

PURPOSE

The purpose of this procedure was to measure the flow rate in each reactor coolant loop in order to confirm that the total core flow met the minimum flow requirement given in the Unit 1 Technical Specifications.

SUMMARY OF RESULTS

To comply with the Unit 1 Technical Specifications, the total reactor coolant system flow rate measured at normal operating temperature and pressure must equal or exceed 265,500 gpm for three loop operation. From the average of ten calorimetric heat balance measurements, the total core flow was determined to be 282,826 gpm, which meets the above criterion.

Alabama Power Company
600 North 18th Street
Post Office Box 2641
Birmingham, Alabama 35291-0400
Telephone 205 250-1837

W. G. Hairston, III
Senior Vice President
Nuclear Operations



Alabama Power
the southern electric system

September 19, 1988

Docket No. 50-348

U. S. Nuclear Regulatory Commission
Attention: Document Control Desk
Washington, D. C. 20555

Joseph M. Farley Nuclear Plant - Unit 1
Cycle 9 - Startup Report

Gentlemen:

Enclosed is the Startup Report for Unit 1 Cycle 9 as outlined in the April 19, 1988 letter from Mr. R. P. McDonald.

If you have any questions, please advise.

Yours very truly,

W. G. Hairston III
W. G. Hairston, III

WGH/MDR:emb

Enclosure

cc: Mr. L. B. Long
Dr. J. N. Grace
Mr. E. A. Reeves
Mr. G. F. Maxwell

IE26
||