

TEST REPORT
FOR
FULL FLOW TESTING OF 16, 18, AND 20-INCH
MAIN STEAM SAFETY VALVE VENT STACKS
FOR
YANKEE ATOMIC ELECTRIC COMPANY

1671 Worcester Road
Framingham, Mass. 01701

8605280235 860508
PDR FOIA
MURPHY86-266 PDR

TABLE OF CONTENTS

	<u>Page No.</u>
1.0 PURPOSE	1
2.0 REFERENCES	1
3.0 TEST EQUIPMENT AND INSTRUMENTATION	1
4.0 PERSONNEL CERTIFICATION	2
5.0 TEST SPECIMEN DESCRIPTION	2
6.0 TESTS	2
6.1 16-Inch Vent Stack	2
6.2 18-Inch Vent Stack	3
6.3 20-Inch Vent Stack	3
6.4 20-Inch Vent Stack with 90° Elbow	3
7.0 DATA	3
8.0 DISPOSITION	3

FIGURES

1.	INSTRUMENTATION LOCATIONS (16, 18 AND 20-INCH VENT STACKS)	4
2.	INSTRUMENTATION LOCATIONS (90° ELBOW/20-INCH VENT STACK)	5

TABLES

I	TEST DATA SHEET, YANKEE ATOMIC J/N 47447, OCTOBER 17, 1984, VALVE TAG NUMBER 1-MS-V25, 16-INCH VENT STACK	6
II	TEST DATA SHEET, YANKEE ATOMIC J/N 47447, OCTOBER 19, 1984, VALVE TAG NUMBER 1-MS-V25, 18-INCH VENT STACK	7
III	TEST DATA SHEET, YANKEE ATOMIC J/N 47447, NOVEMBER 28, 1984, VALVE TAG NUMBER 1-MS-V25, 20-INCH VENT STACK	8
IV	TEST DATA SHEET, YANKEE ATOMIC J/N 47447, NOVEMBER 30, 1984, VALVE TAG NUMBER 1-MS-V25, 20-INCH VENT STACK (90° ELBOW)	9
V	TEST DATA SHEET, YANKEE ATOMIC J/N 47447, DECEMBER 1, 1984, VALVE TAG NUMBER 1-MS-V53, 20-INCH VENT STACK (90° ELBOW)	10

TABLE OF CONTENTS (Continued)

		<u>Page No.</u>
	<u>PHOTOGRAPHS</u>	
1	OVERALL VIEW, 16-INCH VENT STACK	11
2	SAFETY VALVE, TAILPIPE, DRIP PAN, & ELBOWS	12
3	SAFETY VALVE, TAILPIPE, DRIP PAN, & ELBOWS	13
	<u>APPENDIX</u>	
I	INSTRUMENTATION EQUIPMENT SHEETS	14

TEST REPORT

WYLE
LABORATORIES SCIENTIFIC SERVICES & SYSTEMS GROUP

Yankee Atomic Electric Company
1671 Worcester Road
Framingham, Mass. 01701

REPORT NO. 47447-0
OUR JOB NO. 47447
YOUR P. O. NO. 104359
CONTRACT N/A
PAGE 1 of 18 PAGE REPORT
DATE January 10, 1985

1.0 PURPOSE

The purpose of this report is to present the test procedure used and the test results obtained during a test program conducted to determine the design adequacy of the main steam safety valve vent stacks installed at the Seabrook Station.

2.0 REFERENCES

- 2.1 Wyle Laboratories' Quotation No. 544/2044-1/CP.
- 2.2 Wyle Laboratories' Test Plan No. 47447, Revision A.
- 2.3 Yankee Atomic Electric Company Purchase Order No. 104359
- 2.4 DRAVCO Corporation Sketch No. E-2936-IC-14.
- 2.5 DRAVCO Corporation Sketch No. E-2937-IC-639.
- 2.6 American National Standard ANSI/ASME N45.2-1977, "Quality Assurance Program Requirements for Nuclear Facilities."

3.0 TEST EQUIPMENT AND INSTRUMENTATION

All instrumentation, measuring, and test equipment used in the performance of this test program were calibrated in accordance with Wyle Laboratories' Quality Assurance Program which complies with the requirements of Military Specification MIL-STD-45662. Standards used in performing all calibrations are traceable to the National Bureau of Standards by report number and date. When no national standards exist, the standards are traceable to international standards or the basis for calibration is otherwise documented.

The Instrumentation Equipment Sheets are presented in Appendix I.

STATE OF ALABAMA }
COUNTY OF MADISON }

W. Dysart

being duly sworn,
deposes and says: The information contained in this report is the result of complete and carefully conducted tests and is to the best of his knowledge true and correct in all respects.

SUBSCRIBED and sworn to before me this 10th day of Jan, 19 85

SEA Patricia A. Phillips
Notary Public in and for the State of Alabama at large.

My Commission expires Jan. 30, 19 85

Wyle shall have no liability for damages of any kind to person or property, including special or consequential damages, resulting from Wyle's providing the services covered by this report.

TEST BY NUCLEAR PLANT SERVICES

PROJ. ENGINEER L. J. Millsaps 1-10-85

WYLE Q. A. G. W. Hight 1/12/85 4/1-1-8
G. W. Hight

4.0 PERSONNEL CERTIFICATION

Wyle certifies that all personnel assigned to the steam valve facility are qualified for the tasks assigned. Personnel certification is achieved through personnel education levels, vocational training, and practical experience as outlined in ANSI-N45.2.6.

5.0 TEST SPECIMEN DESCRIPTION

- 5.1 The initial test specimen was fabricated in accordance with the configuration shown on References 2.4 and 2.5. The tailpipe was 10-inch Schedule 80 pipe and fittings, and the vent stack was 16-inch Schedule 30 pipe and fittings. This duplicated the vent stack presently installed in the plant.
- 5.2 A second vent stack, fabricated from 18-inch Schedule 10 pipe and fittings, was fabricated as a backup test specimen should the 16-inch vent stack prove to be inadequate.
- 5.3 A third vent stack was subsequently fabricated from 20-inch Schedule 20 pipe and fittings.
- 5.4 The fourth configuration used the 20-inch vent stack with the elbow removed. The 10-inch tailpipe was replaced with another section of 10-inch pipe and a 90° elbow which discharged into the vent stack.

6.0 TESTS

6.1 16-Inch Vent Stack

The 16-inch vent stack, 10-inch tailpipe, and 24-inch drip pan were fabricated and assembled in accordance with References 2.4 and 2.5, and instrumented as shown in Figure 1. A 6R10 Style HA 75FN Crosby main steam safety valve was used to supply steam to the vent stack.

The system was pressurized with saturated steam and the valve was allowed to heat for a period of time. Since the valve was not being tested, no specific stabilization requirements were used. The data from the initial actuation of the valve indicated that it only stroked 0.56 inches. Full stroke should be approximately one inch. The instrumentation and recording equipment was checked and the LVDT calibration verified. No problems were found.

The valve was actuated a second time with the same results. It was decided to remove the valve (Tag No. 1-MS-V53) and install a second valve (Tag No. 1-MS-V25). While the second valve was being installed, the valve manufacturer was contacted and apprised of the problem. It was recommended that the guide (upper) ring be lowered 150 notches, which would place it at the zero position.

6.0 TESTS (Continued)

6.1 16-Inch Vent Stack (Continued)

The second valve was allowed to heat and then actuated. The stroke was 0.52 inches. Therefore, the upper ring was lowered 150 notches and the valve actuated a second time. The stroke was 1.04 inches. Visual observation showed that there was significant blowback from the vent pipe. Some aspiration occurred when the valve disc dropped to the one-half open position. The valve was then adjusted and actuated at set pressures of 1238, 1220, 1203, and 1185 psig + 1 percent. In each case, the valve stroked fully; however, blowback from the vent pipe was observed. A video tape of the testing was furnished to the customer.

6.2 18-Inch Vent Stack

The second vent stack (18-inch) was then installed and the test repeated. In each case, the valve stroked fully; however, blowback from the vent stack was noted.

6.3 20-Inch Vent Stack

It was then decided to test the 20-inch vent stack described in Paragraph 5.3. The test results were essentially the same. Blowback appeared to be less, but was still unacceptable.

6.4 20-Inch Vent Stack with 90° Elbow

The 20-inch vent stack configuration was then modified as shown in Figure 2 and the tests repeated. The test results were the same. The first safety valve was installed in the system to determine if any valve problems existed. The results were the same after the upper ring was adjusted.

7.0 DATA

The tabulated data from 5 test series are shown in Tables I through V. The actual X-Y plots and oscillograph recordings will be stored in Wyle's contract files.

Photographs of the 16-inch vent stack test setup are shown in Photographs 1, 2 and 3.

8.0 DISPOSITION

The test program was placed "on hold" by the customer. The 20-inch vent stack with a 90° elbow was left in place. The safety valve was covered with polyethylene and the other valve was placed in storage.




FIGURE 1. INSTRUMENTATION LOCATIONS (16, 18, AND 20-INCH VENT STACKS)




FIGURE 2. INSTRUMENTATION LOCATIONS (90° ELBOW/20-INCH VENT STACK)

TABLE I
 TEST DATA SHEET, YANKEE ATOMIC J/N 47447, OCTOBER 17, 1984

VALVE TAG NUMBER 1-MS-V25

16-INCH VENT STACK

RUN NO.	TIME	SET PRESS.	VALVE TEMP. (°F)			PRESSURE (PSIG)				TEMPERATURE (°F)				LIFT (IN)	RESEAT PRESS.	MAX. PRESS.	% BLOW-DOWN	% ACCUM.
			STEAM	BODY	SPRING	P ₂	P ₃	P ₄	P ₅	T ₂	T ₃	T ₄	T ₅					
1	1328	1255	562	262	83	<100	<100	28	12	295	285	280	235	0.52	1181	1300	5.9	3.5
2	1404	1241	561	278	97	146	145	38	28	330	335	290	270	1.04	1161	1247	6.4	0.5
3	1441	1233	561	286	115	163	140	44	40	340	345	285	275	1.06	1156	1255	6.2	1.8
4	1523	1261	564	285	130	170	145	44	39	335	350	285	275	1.08	1176	1274	6.7	1.0
5	1558	1221	556	295	138	167	138	43	37	335	345	285	270	1.06	1140	1231	6.6	0.8
6	1619	1200	547	295	147	170	140	42	37	330	330	285	270	1.04	1125	1215	6.3	1.2
7	1635	1185	560	291	154	172	137	43	37	330	330	285	270	1.04	1112	1202	6.2	1.4

- NOTES: 1) Moved upper ring down 150 notches after Run No. 1.
 2) Adjusted 1 3/4 flats clockwise after Run No. 3.
 3) Adjusted 2 1/2 flats counterclockwise after Run No. 4.
 4) Adjusted 1 flat counterclockwise after Run No. 5 and No. 6.

TABLE II
 TEST DATA SHEET, YANKEE ATOMIC J/N 47447, OCTOBER 19, 1984

VALVE TAG NUMBER 1-MS-V25

18-INCH VENT STACK

RUN NO.	TIME	SET PRESS.	VALVE TEMP. (°F)			PRESSURE (PSIG)				TEMPERATURE (°F)				LIFT (IN)	RESEAT PRESS.	MAX. PRESS.	% BLOW-DOWN	% ACCUM.
			STEAM	BODY	SPRING	P ₂	P ₃	P ₄	P ₅	T ₂	T ₃	T ₄	T ₅					
1	0915	1198	557	245	107	184	140	39	32	345	335	300	250	1.16	1116	1225	6.8	2.2
2	0935	1194	555	264	119	188	140	54	33	350	330	300	250	1.12	1116	1226	6.5	2.6
3	0957	1207	559	271	130	188	138	63	33	345	330	300	250	1.18	1125	1232	6.8	2.0
4	1011	1205	557	270	129	193	142	67	32	350	320	300	250	1.12	1126	1256	6.5	4.1
5	1044	1228	561	290	118	191	140	64	32	345	325	310	245	1.18	1139	1240	7.2	0.96
6	1057	1216	558	288	115	194	142	67	32	350	330	305	250	1.12	1134	1250	6.7	2.7
7	1118	1238	563	279	129	196	145	70	32	345	325	300	250	1.16	1148	1254	7.3	1.3
8	1135	1235	563	290	139	194	146	68	32	345	320	300	250	1.12	1150	1266	6.9	2.4
9	1206	1259	566	288	145	198	150	70	30	345	330	300	250	1.22	1164	1279	7.5	1.6
10	1217	1250	563	292	156	196	146	69	32	350	335	300	250	1.14	1162	1276	7.0	2.0

- NOTES: 1) Adjusted 1 flat clockwise after Run No. 2.
 2) Adjusted 1 flat clockwise after Run No. 4. Verified calibration of P4.
 3) Adjusted 1 flat clockwise after Run No. 6.
 4) Adjusted 1 1/4 flats clockwise after Run No. 8.

TABLE III

TEST DATA SHEET, YANKEE ATOMIC J/N 47447, NOVEMBER 28, 1984

VALVE TAG NUMBER 1-MS-V25

20-INCH VENT STACK

RUN NO.	TIME	SET PRESS.	VALVE TEMP. (°F)			PRESSURE (PSIG)				TEMPERATURE (°F)				LIFT (IN)	RESEAT PRESS.	MAX. PRESS.	% BLOW-DOWN	% ACCUM.
			STEAM	BODY	SPRING	P ₂	P ₃	P ₄	P ₅	T ₂	T ₃	T ₄	T ₅					
1	1210	1268	553	306	57	166	145	40	12	355	315	265	240	1.12	1176	1274	7.2	0.4
2	1236	1265	557	321	40	161	147	41	12	370	320	270	243	1.16	1176	1279	7.0	1.1
3	1338	1251	558	313	51	159	137	41	12	370	N/D	292	242	1.16	1162	1270	7.1	1.5
4	1415	1232	559	300	104	158	145	41	12	368	330	268	242	1.12	1145	1257	7.1	1.9
5	1444	1214	557	306	118	157	143	40	13	370	325	270	242	1.14	1130	1247	6.9	2.6

Page No. 8
Report No. 47447-0

NOTES: 1) Adjusted 1/2 flat counterclockwise after Run No. 3.
2) Adjusted 1 flat counterclockwise after Run No. 4.

TABLE IV
 TEST DATA SHEET, YANKEE ATOMIC J/N 47447, NOVEMBER 30, 1984


VALVE TAG NUMBER 1-MS-V25

20-INCH VENT STACK (90° ELBOW)


RUN NO.	TIME	SET PRESS.	VALVE TEMP. (°F)			PRESSURE (PSIG)				TEMPERATURE (°F)				LIFT (IN)	RESEAT PRESS.	MAX. PRESS.	% BLOW-DOWN	% ACCUM.
			STEAM	BODY	SPRING	P ₂	P ₃	P ₄	P ₅	T ₂	T ₃	T ₄	T ₅					
1	1025	1225	555	248	82	164	149	42	10	360	348	248	232	1.14	1137	1264	7.2	3.1
2	1109	1220	558	248	103	164	151	42	10	362	355	248	232	1.10	1130	1264	7.4	3.5
3	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
4	1153	1195	557	278	132	152	137	43	10	355	335	235	228	1.06	1126	1203	5.8	0.7
5	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
6	1342	1200	556	305	160	154	131	4	10	358	330	179	230	1.1	1125	1221	6.2	1.7

Page No. 9
 Report No. 47447-0


- NOTES: 1) P₄ in "A" position for Runs 1-5, moved to "C" position for Run 6.
 2) Removed drip pan for Runs 3-6.
 3) For Runs 3 and 5, facility valve did not open. No accumulation was obtained.



PHOTOGRAPH NO. 1
OVERALL VIEW, 16-INCH VENT STACK



PHOTOGRAPH NO. 2
SAFETY VALVE, TAILPIPE, DRIP PAN, & ELBOWS



PHOTOGRAPH NO. 3
SAFETY VALVE, TAILPIPE, DRIP PAN, & ELBOWS

APPENDIX I
INSTRUMENTATION EQUIPMENT SHEETS

INSTRUMENTATION EQUIPMENT SHEET

Page 1 of 2

Date 11-27-84 Job No. 47447 Test Area HIGH FLOW
 Technician D. Webb Customer YANKEE ATOMIC Type Test VENT STACK

No.	Instrument	Manufacturer	Model No.	Serial No.	Wyle or Gov't No.	Range	Accuracy	Calibration	
								On	Due
1	O-GRAPH	BELL & HOWELL	HR 212	NA	100703	DC-5 KHZ	MFG SPEC	10-10-84	4-10-85
2	GALVO-AMP	HONEYWELL	117	NA	0392	GAIN 10:1	+2%	7-9-84	1-9-85
3	GALVO-AMP	HONEYWELL	117	NA	95190	GAIN 10:1	+2%	8-22-84	2-22-85
4	MULTIMETER	Keithley	178	NA	92680	MULTIPLE	MFG SPEC	8-10-84	2-10-85
5	FILTER	RockLAND	852	NA	3148	0-100.1MHZ	+2%	11-27-84	5-27-85
6	FILTER	RockLAND	852	NA	100414	0-1010.1MHZ	+2%	6-8-84	12-8-84
7	X-Y PLOTTER	H-P	7046A	NA	96318	.25mV To 5VDC/CM	+2%	11-12-84	1-12-85
8	VOLTAGE CURRENT SOURCE	DIGITEC	3110	NA	100498	0-100VDC	MFG SPEC	7-12-84	1-12-85
9	PRESSURE GAUGE	Heise	710A	NA	100272	0-1500PSI	+1%	10-8-84	4-8-85
10	DATA LOGGER	ACUREX	A901	NA	11209	MULTIPLE	MFG SPEC	8-20-84	2-20-85
11	Thermocouple Conditioner	DAYTRONIC	9110AK	NA	100415	-300 F° To 1200°F	MFG SPEC	4-16-84	4-16-85
12	DEADWEIGHT TESTER	AMETEK	TQ 20	NA	92564	0-2000PSI	+0.03%	10-11-84	10-11-86
13	SIGNAL CONDITIONER	VISHAY	2120	NA	3157	0-12VDC	MFG SPEC	9-14-84	12-14-84
14	SIGNAL CONDITIONER	VISHAY	2120	NA	3158	0-12VDC	MFG SPEC	9-14-84	12-14-84
15	POWER SUPPLY	VISHAY	2110	NA	11052	0-12VDC	+1%	9-14-84	12-14-84
16	SIGNAL CONDITIONER	VISHAY	2120	NA	3155	0-12VDC	MFG SPEC	9-14-84	12-14-84
17	SIGNAL CONDITIONER	SCHAEVITZ	CAS 100	NA	92331	0-10VDC	+2%	7-17-84	1-17-85
18	LVDT	SCHAEVITZ	3000 HR	NA	NA	+3 IN	+0.25%	11-27-84	PRIOR TO USE

Page No. 15
Report No. 47447-0

Wyle A 1-3-85

Instrumentation

Paul A. Morgan 11-27-84

Wyle A 1-3-85

Checked & Received By

Finley 11/27/84

INSTRUMENTATION EQUIPMENT SHEET

Page 1 of 2


Date 10-10-84 Job No. 47447 Test Area HI FLOW - SITE B
 Technician P. CHARBERLAN Customer YANKEE ATOMIC Type Test VENT STACK

Page No. 17
 Report No. 47447-0

No.	Instrument	Manufacturer	Model No.	Serial No.	Wyle or Gov't No.	Range	Accuracy	Calibration	
								On	Due
1	OSCILLOGRAPH	BELL & HOWELL	HR 2012	N/A	100703	AC-SKHZ	MFG. SPEC.	10-10-84	4-10-85
2	GALVO AMP	HONEYWELL	117	N/A	0392	10:16AM	±2%	7-9-84	1-9-85
3	GALVO AMP	HONEYWELL	117	N/A	95190	10:16AM	±2%	8-22-84	2-22-85
4	FILTER	ROCKLAND	852	N/A	100414	0-100VDC	±2%	6-8-84	12-8-84
5	MULTIMETER VOLTAGE	KEITHLEY	178	N/A	92680	MULTIPLE	MFG. SPEC.	8-10-84	2-10-85
6	PERCENT SOURCE	DIGITEC	3110	N/A	100498	0-100VDC	MFG. SPEC.	7-12-84	1-12-85
7	PRESSURE GAUGE	HEISE	710A	N/A	100272	0-1500 PSI	±1%	10-8-84	4-8-85
8	DATA LOGGER	ACUREX	AA01	N/A	11209	MULTIPLE	MFG. SPEC.	8-20-84	2-20-85
9	THERMOCOUPLE CONDITIONER	DAYTRONIC	9110AK	N/A	100415	-300°F TO 2500°F	MFG. SPEC.	10-16-84	4-16-85
10	SIGNAL CONDITIONER	VISHAY	2120	N/A	3157	0-12VDC	MFG. SPEC.	9-14-84	12-14-84
11	SIGNAL CONDITIONER	VISHAY	2120	N/A	3158	0-12VDC	MFG. SPEC.	9-14-84	12-14-84
12	POWER SUPPLY	VISHAY	2110	N/A	11052	0-12VDC	±1%	9-14-84	12-14-84
13	SIGNAL CONDITIONER	SCHAEVITZ	CAS100	N/A	92331	0-10VDC	±2%	7-17-84	1-17-85
14	LUDT	SCHAEVITZ	3000HR	N/A	N/A	±3 IN.	±.25%	10-10-84	PRELOR TO USE
15	LUDT CALIBRATOR	SCHAEVITZ	CALDIM	N/A	92332	0-2 IN.	±.001"	10-4-84	4-4-85
16	PRESSURE Xducer	B & H	CEL1000	N/A	11636	0-1500PSI	±.25%	8-11-84	2-11-85
17	PRESSURE Xducer	B & H	CEL1000	N/A	101239	0-500PSI	±.25%	9-17-84	3-17-85
18	PRESSURE Xducer	B & H	CEL1000	N/A	101216	0-500PSI	±.25%	9-17-84	3-17-85


Checked & Received By L. J. Millage 10-10-84
 Date 10/19/85

Job Number: 49447
 Date: 10/18/84
 Customer: VANKEE AERONAUTICS
 Run No: 2
 Vehic S/N: FMS-153
 Chrg Dept: RD
 Part Set: Retrod Subject: N/A
 Equip Temp: 875
 Inlet Steam Temp: 92
 Part Set Pressure: 1226
 PSIG Heavy Time: N/A
 Misc: MISC
 Fuel Cell Cur Factor: 0
 PSIG Spike Time: N/A
 MISC: MISC
 Corrected Ste Pressure: 1226
 PSIG Spike Time: N/A
 MISC: MISC
 Fuel Test Start Indicator: N/A
 PSIG Heavy Time: N/A
 MISC: MISC
 Remarks: MACH MENT STICK w/ VENTILIC
 PIPE - GUIDED KING AT VISO MACHES
 VANKEE AERONAUTICS
 WINDUC 6000
 WINDUC 1-2-85
 Equip DC: N/A




Job No. **17447** Customer **YANKEE ATOMIC**
 Date **10/17/64** Run No. **1** Valve S/N **T-115-V25**
 Shaft Speed **20** RPM/Sec. Blind Speed **N/A** PSI/Sec.
 Study Temp **262** Air Standard Temp **BB** HP Steam Temp **562**
 Test Set Pressure **1255** P/BIG Dabby Temp **N/A** M/Sec.
 Fast Carb. Count Factor **0** P/BIG Suska Temp **N/A** M/Sec.
 Control Set Pressure **1255** P/BIG Response Time **N/A** M/Sec.
 Cool Test Gas Leakage **N/A**

RECALL: **10 INCH VIBRA STACK WITH 10 INCH TRAIL PIPE - GUIDE RING AT + 100 NOT MARKED**
 WAS IN **EXHAUST** TO BE RE-TESTED ON **10/18/64**
 WITH **10 INCH VIBRA STACK WITH 10 INCH TRAIL PIPE**




Job Number: 477447
 Date: 10/17/84
 Customer: VAN REE ATOMIC
 Run No.: 8
 Valve Size: 1-1/2" MS-YES
 Chart Speed: 20
 Inlet Steam Pressure: 1241
 No. of Temp: 27B
 PSIG (Dial) Temp: 561
 Test Set Pressure: 1241
 PSIG (Dial) Temp: 561
 Heat Cells Corr Factor: 0
 PSIG (Stroke) Type: N/A
 Transmitted Set Pressure: 1241
 PSIG Response Temp: N/A
 Test Set Size: 10" Tail Pipe
 Remarks: 16" VELOCITY STACK WITH 10" TAIL PIPE
 GUIDE RING MOVED DOWN 180 DEGREES
 Valve Pk: 12/18/84 7:29-15
 Valve OC: G.H. L. 12/18/84
 Valve Pk: 12/18/84 1:21-28
 Valve OC: N/A




Job Number	47447	Customer	VAHKEE ATOMIC
Date	12/11/85	Run No.	3
Chart Speed	20	mm/Sec. Range	50/1
Chart Temp	286	mm/Sec. Range	50/1
Set/Cal Pres	1233	PSIG Duty Time	N/A
Flt/Calc Corr Factor	0	PSIG Stroke Time	N/A
Corrected Set Pressure	1233	PSIG Response Time	N/A
Flt/Calc Set Range	N/A		

Note: 16" VENT STACK WITH 10" TAIL PIPE
 GUIDE RING AT ZERO POSITION
 W/4 PSIG SETPOINT 123.85 W/4 OC G.W. 2.11
 W/4 P.W. 1.71-1.85 C.W. 0.0



10 10 10 TO THE CENTER AND 10 10

Job Number	47447	Company	YONKKE ATDAIK
Date	10/17/84	Run No.	6
Chart Speed	20	Test Set Rating Suppl.	N/A
Root Temp.	295	PSIG	547
Test Set Pressure	1200	PSIG Duty Time	N/A
Flow Cell Out Factor	0	PSIG Supply Time	N/A
Corrected Set Pressure	1200	PSIG Response Time	N/A
Flow Test Set Range	N/A		
REMARKS: VENT STACK WITH 10" TRAP PIPE GUIDE FLAG AT ZERO POSITION WIND PRESSURE 177.85 WIND DIR WIND SPEED 19.87 CALS. DC N/A			



IS 10 TO THE CENTIMETER 1 IN CH

Job Number	47407	Customer	YANKEE	Atomic
Date	10/17/84	Run No.	7	Value in LMS-VIS
Chart Speed	20	mils/Sec Ramp Slope	N/A	Psi/Sec
Run Time	291	up to Normal Temp	54	of Steam Temp
Test Set Pressure	1185	PSIG Delay Time	N/A	M/Sec
Full Coil Coil Pressure	0	PSIG Stop Time	N/A	M/Sec
Contracted Test Pressure	1185	PSIG Response Time	N/A	M/Sec
Full Test Set Leakage	N/A			
Remarks: 16" KENT STACK WITH 10" TAIL PIPE GLIDE RINGS AT REAR POSITION W/ P.N. 27166-001-2785 W/DC G.W. Light Valve W/ P.N. 27166-001-2785 - Cont OC N/A				

INLET STEAM PRESS. (PSIG)

1300

0001

1100

MAX. PRESS - 1202 PSIG

RESET - 1112 PSIG


SET PRESS
SENSING
N/S PING

UP
1001

PEN OFFSET


1 SEC

Job Number 47447 Customer YANKEE ATOMIC
 Date 10/19/84 Run No 4 Valve S/N I-MS-125
 Chart Speed 20 Pm/Sec Ramp Speed N/A Pm/Sec
 Cool Temp 270 Sp Ambient Temp 129 Pm/Sec Steam Temp 557
 Test Set Pressure 1205 PSIG Delay Time N/A M/Sec
 Post/Cable Out Factor 0 PSIG Stroke Type N/A M/Sec
 Connected Blk Pressure 1205 PSIG Response Time N/A M/Sec
 Post Test Seal Leakage N/A
 Remarks 18" VENT STACK WITH 10" TAIL PIP
 GUIDE RING AT ZERO POSITION
 WIND REVERSE TO 129.5 WIND DC 6.15 H. 11.5 RES.
 WIND P. H. 11.5 RES. WIND DC 6.15 H. 11.5 RES.




10 X 10 TO THE CENTIMETER X 1 CM

Job Number: 47447 Customer: YANKEE ATOMIC
 Date: 10/19/84 Run No.: 5 Valve Size: L-MX-RS
 Chart Speed: 20 Valve Name: N/A PS/Sig: PS/Sig
 Break Temp: 390 Valve Temp: N/A SF Steam Temp: 501
 Test Set Pressure: 1220 P&G Duty Temp: N/A M/Sig
 Non-Catd Crd. Ticks: 0 P&G Stroke Time: N/A M/Bet
 Corrected Site Pressure: 1220 P&G Response Time: N/A M/Sig
 Post Test Set Status: N/A
 Remarks: 18" VENT STACK WITH 10" TALK PIPE.
 GUIDE RING AT 200 POSITION
 WHEN PRESSURE 1220 PSIG. SW. N-38 1/2 IN.
 WITH 10" VENT, 10" SF. SW. OC. N/A



Job Number: **17447** Customer: **YANKEE ATOMIC**
 Date: **10/19/84** Run No: **6** Valve BIN: **MS-825**
 Chart Speed: **20** Time/Sec: **15** PS/Sec: **N/A**
 Scale Temp: **200** Air Blanket Temp: **115** PS/Sec: **5.58**
 Test Set Pressure: **1216** PSIG Delay Time: **N/A** M/Sec
 High Card Count Factor: **0** PSIG Stroke Time: **N/A** M/Sec
 Curricled Set Pressure: **1216** PSIG Response Time: **N/A** M/Sec
 Front End Shut Leakage: **N/A**
 Remarks: **18" VENT STACK WITH 10' TAIL PIPE**
GUIDE RING AT ZERO POSITION
WAS PRESSURIZED TO 1200 PSIG WITH AIR ON 10/19/84
WAS PRESSURIZED TO 1216 PSIG WITH AIR ON 10/19/84




Job Number	47447	Customer	YANKEE ATOMIC	
Date	10/19/84	Run No.	7	Yakb SIN I-MS-V25
Shift Speed	20	mm/Sec	120	PSIG
Boil Temp	279	up	129	Stream Temp
Test Set Pressure	1238	PSIG	129	Temp
Flow Cells Cor Factor	0	PSIG	129	Temp
Corrected Blt Pressure	1238	PSIG	129	Temp
Flow Test Set Leakage	N/A	PSIG	129	Temp
Remaining 18" VENT STACK WITH 10" TAIL PIPE	GUIDE RINGS AT ZERO POSITION			
W.M. 2000	129 PSIG			
W.M. 2000	129 PSIG			
W.M. 2000	129 PSIG			

1300

1200


1100

INLET STEAM PRESS. (PSIG)




1 SEC

Job Number	477447	Customer	YANKEE ATOMIC
Date	10/19/84	Number	B
Chart Speed	20	min/Sec Rolloff Speed	N/A
Body Temp	290	of Bump Temp	139
Test Set Pressure	1235	PIG Delay Time	N/A
Fast Cells Count Factor	0	PIG Stop Time	N/A
Corrected Bin Pressure	1235	PIG Response Time	N/A
Fast Test Set Leakage	N/A		
Remarks	18" VENT STACK WITH 10" TAIL PIPE GUIDE RING AT ZERO POSITION		
When PIG Started	1:29:55	When OC	Call 11:00 1/11/85
When PIG Stopped	1:31:55	Call OC	N/A




1 INCH IS TO THE CENTIMETER 1 CM

Job Number: 47447 Customer: NYANKEE AIRMIG
 Date: 10/19/84 Run No.: 9 Valve SN: EMS-925
 Chart Speed: 20 mm/Sec Plot Speed: N/A
 Grid Temp: 288 °C Barret Temp: 1259 °F Strain Temp: 566 °F
 Test Set Pressure: 1259 PSIG Duty Time: N/A
 Post Calc Corr Factor: 0 PSIG Strain Rate: N/A
 Corrected Str Pressure: 1259 PSIG Response Time: N/A
 Post Test Strain: N/A
 Remarks: 18" VENT STACK WITH 10" TAN PIPE
 GUIDE RING AT ZERO POSITION
 WIND SPEED: 11.1 mph @ 10:15 AM 10/19/84
 WIND DIR: Light 1-31-85 @ 10:15 AM 10/19/84



Job Number 47427 Customer YANKEE ATOMIC
 Date 10/19/84 Run No. 10 Value SIN IAS-125
 Client Speed 20 Int'l Spd Rating Speed N/A PSI/Sec
 Fluid Temp 292 4x Barrels Temp 156 4x Steam Temp 503
 Test Set Pressure 1250 PSI/Duty Time N/A M/Sec
 Hot/Cold Start Temp 0 PSI/Duty Temp N/A M/Sec
 Controlled Set Pressure 1250 PSI/Response Temp N/A M/Sec
 Final Test State (Set/Sp) N/A
 Remarks 18" VENT STACK WITH 10" TAIL PIPE
 GUIDE RING AT ZERO POSITION
 VALVE POSITIONING AT 12:50 - WIND G.W. 1.1 ft 1/16/195
 Wind Speed 1-2-85 Gust 10 N/A




1300

0021

1:5 TO THE CENTIMETER 1:5 CM

1100

Job Number: 47447 Customer: YANKEE ATOMIC
 Date: 11/28/84 Run No: 40 Valve SN: FMS-825
 Check Speed: 306 Pen Set Range Speed: N/A Pen Set
 Model Temp: 1268 40 Station Temp: 57 15 Steam Temp: 553
 Pen Set Pressure: 1268 PSIG Duty Time: N/A M/Sec
 Inst. Load Corr Factor: 0 PSIG Strike Time: N/A M/Sec
 Computed Str Pressure: 1268 PSIG Response Time: N/A M/Sec
 Pen Test Seal setting: N/A
 Remarks: 80" HEAVY STEEL VALVE IS TAPPING
 GUIDE BUNG AT ZERO POSITION
 Valve Discharge 130 PSIG With OC 150. 11.58 1/16 IN/Sec
 Valve Discharge 1-8-75 With OC 150. 11.58 1/16 IN/Sec




RESET - 1176 PSIG

1 SEC.


TILET STEAM PRESS (PSIG)

Job Number 47447 Customer VAN KENNE AT A DICE
 Date 11/28/84 Run No. 3 Valve SN J-ME-VLS
 Chuck Speed 40 PSI/Sec
 Loop Time 313 1/2 PSI/Sec
 Vent Set Pressure 1251 1/2 PSI/Sec
 Fuel Cell Output Factor 0
 Computed Gas Pressure 1251 PSI/Sec
 Fuel Cell Set Point N/A
 Remarks 20" KEAT STACK WITH 10" TAIL PIPE
 GAUGE RING AT ZERO POSITION
 W/ PENALTY FROM 120-85 W/ NO G.W.D. H-HAL 7/1/85
 W/ P.M. 1-21-85 CULI DC N/A




IN 1 IS TO THE CENTERMARK - M CH

Job Number: 47747 Customer: YANKEE ATOMIC
 Date: 11/30/84 Unit No: 1 Valve SN: 1-MS-225
 Shaft Speed: 40 RPM/Sec
 Grid Temp: 248 45 Ambient Temp: 82 45 Steam Temp: 555
 Test Set Pressure: 1225 PSIG Delay Time: N/A MISC
 Post-Cath Count Error: 0 PSIG Bypass Time: N/A MISC
 Corrected Set Pressure: 1225 PSIG Response Time: N/A MISC
 Fuel Test Shut Leakage: A/A
 Remarks: DO VENT STACK (PRESS) UNDER TRIP PIPE
 SLIDE RING AT ZERO POSITION
 VENT PRESSURE 270 1.20 MISC G.L.P. 1.1 1.1 1.1
 VENT PRESSURE 1.21 1.1 1.1 1.1 1.1




Job Number: 47447 Customer: YANKEE ATOMIC
 Date: 11/20/84 Run No: 2 Valve SN: 1-MS-YES
 Chain Speed: 40 In/Sec Ramp Speed: N/A PSI/Sec
 Peak Temp: 208 49 Inlet Temp: 128 10 Inlet Temp: 128
 Test Set Pressure: 12.2 PSI(Duhy Temp) N/A M/Sec
 Inlet Cable (air/Fuel): C PSI(Bibb/Status) N/A M/Sec
 Computed Gas Pressure: 12.2 PSI Response Time: N/A M/Sec
 Post Test Shell Temp: N/A
 Remarks: ELEMENT STAKE (30 IN) WITH 1/2" TRIM PIPE
 GUIDE RING AT ZERO POSITION
 VALVE POSITIONED 1.30 IN IN RE 15.03.08 IN VALVE
 VALVE PULL BY HAND 1.14.85 CUR OFF N/A




IN 10 TO THE CENTIMETER - 1 CM

Job Number	47447	Customer	YANKEE	ATOMIC
Date	11/30/88	Run No	4	YANKEE YMS-VIS
Club Serial	40	Unit/Sec Rating Speed	N/A	PS/Sec
Start Time	2:78	Alt. Location	emp. 132	Start Temp
Test Set Pressure	1195	PSIG Delay Time	N/A	M/Sec
Foot Curb Coc Factor	0	PSIG Stroke Time	N/A	M/Sec
Compressed Gas Pressure	1195	PSIG Response Time	N/A	M/Sec
Foot Test Blast	N/A	Club UC		
Remarks	20" WENT STRAIGHT UP FROM RIM TO TOP OF PIPES GLIDE RING AT ZERO POSITION. UPPER PORT VALVE CLOSED 1:30-1:35 W/UC G.B.D. IN THE YANKEE W/MP (SEE REPORT) 1:27-28			



Job Number: 47447 Customer: YANKEE ATOMICS
 Date: 11/30/84 Run No: 6 Valve DN: E-105-V25
 Chd. Speed: 40/20 Inj/Sec Ramp Speed: N/A Inj/Sec
 Mod Temp: 305 45 Elongat Temp: 160 35 Steam Temp: 556
 Test Set Pressure: 1200 PSIG/Day Time: N/A M/Sec
 Post Calc Cor Factor: 0 PSIG/Block Time: N/A M/Sec
 Corrected Set Pressure: 1200 PSIG Response Time: N/A M/Sec
 Post Test Seal Leakage: N/A
 Remarks: 20° VENT STROKE (90° FULLY OPEN TO TRAP)
 PIPE - GUNGE RANGE AT ZERO POSITION
 Mod PE: 100% (100% W/O DC G.D.) till 11/3/85
 W/O P.S. 11/3/85
 W/O P.S. 11/3/85



INLET STEAM PRESS (PSIG)

1300

1200

1100

SET PRESS.
1200 PSIG

MAX. PRESS. - 1221 PSIG

LIFT
1/10"

REG. GAT - 1125 PSIG

1.5 SEC

1 SEC

MSV
Blowdown
Suzuki - Lindsay - Occure
Ali Haji - consult

Never full flow test with LVDT instrumentation
No lift instrum. in plant

Will add press. switch in disch. (to indicate
blowdown valve)

welded-in

rat. to seat plane - lapping of nozzle affects
hard to measure ring sett. on welded-in valve

Duke study to incr. reliability of MSVs.
- doing refurbishment

Looking at insitu set press. testing.

Zakovsky

D/A → Full ~~lift~~ Flow

PSNH → Back pressure effect

Test + supply per customer spec.

R. Wassman + M. Caruso - ORAB

7-2-55

- Pursue ~~notice~~ ^{notice}. GI takes long time. GL + Bulletin memo: ~~GRGR~~.
- Possible vendor group investigation?
- OL requirement?

Al Damerik 2784
Mark Caruso 27940



Conv. w. Zhorovky:

- not read test reports yet ?!
- high back pressure effect ("blowback") ?
- Rings set based on lower press. tests + tests on smaller valves
- 1/4 → Full flow
- Other tests are per Customer Specs.