



*Surry
Unit 1 Cycle 15
Startup Physics
Tests Report*

*Nuclear Analysis and Fuel
Nuclear Engineering & Services*

July, 1997



9708180114 970724
PDR ADOCK 05000280
P PDR



***Surry
Unit 1 Cycle 15
Startup Physics
Tests Report***

*Nuclear Analysis and Fuel
Nuclear Engineering & Services*

July, 1997



VIRGINIA POWER

9708180... 970724
PDR ADOCK 15000280
PDR

TECHNICAL REPORT NE-1132 - Rev. 0

SURRY UNIT 1, CYCLE 15
STARTUP PHYSICS TESTS REPORT

NUCLEAR ANALYSIS AND FUEL
NUCLEAR ENGINEERING & SERVICES
VIRGINIA POWER
JULY 1997

PREPARED BY: G. P. Anderson 7/7/97
G. P. Anderson Date

REVIEWED BY: A. H. Nicholson 7/7/97
A. H. Nicholson Date

REVIEWED BY: M. E. Paul 7/9/97
M. E. Paul Date

APPROVED BY: D. Dziadosz 7/14/97
D. Dziadosz Date

QA Category: Nuclear Safety Related

Keywords: SPS1, S1C15, Startup

CLASSIFICATION/DISCLAIMER

The data, techniques, information, and conclusions in this report have been prepared solely for use by Virginia Electric and Power Company (the Company), and they may not be appropriate for use in situations other than those for which they have been specifically prepared. The Company therefore makes no claim or warranty whatsoever, express or implied, as to their accuracy, usefulness, or applicability. In particular, THE COMPANY MAKES NO WARRANTY OF MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE, NOR SHALL ANY WARRANTY BE DEEMED TO ARISE FROM COURSE OF DEALING OR USAGE OF TRADE, with respect to this report or any of the data, techniques, information, or conclusions in it. By making this report available, the Company does not authorize its use by others, and any such use is expressly forbidden except with the prior written approval of the Company. Any such written approval shall itself be deemed to incorporate the disclaimers of liability and disclaimers of warranties provided herein. In no event shall the Company be liable, under any legal theory whatsoever (whether contract, tort, warranty, or strict or absolute liability), for any property damage, mental or physical injury or death, loss of use of property, or other damage resulting from or arising out of the use, authorized or unauthorized, of this report or the data, techniques, information, or conclusions in it.

TABLE OF CONTENTS

	PAGE
Classification/Disclaimer.....	1
Table of Contents.....	2
List of Tables.....	3
List of Figures.....	4
Preface.....	5
Section 1 Introduction and Summary.....	7
Section 2 Control Rod Drop Time Measurements.....	16
Section 3 Control Rod Bank Worth Measurements.....	21
Section 4 Boron Endpoint and Worth Measurements.....	26
Section 5 Temperature Coefficient Measurement.....	30
Section 6 Power Distribution Measurements.....	32
Section 7 References.....	39
APPENDIX Startup Physics Test Results and Evaluation Sheets.....	40

LIST OF TABLES

TABLE	TITLE	PAGE
1.1	Chronology of Tests.....	10
2.1	Hot Rod Drop Time Summary.....	18
3.1	Control Rod Bank Worth Summary.....	23
4.1	Boron Endpoints Summary.....	28
5.1	Isothermal Temperature Coefficient Summary.....	31
6.1	Incore Flux Map Summary.....	34
6.2	Comparison of Measured Power Distribution Parameters With Their Core Operating Limits.....	35

LIST OF FIGURES

FIGURE	TITLE	PAGE
1.1	Core Loading Map.....	11
1.2	Beginning of Cycle Fuel Assembly Burnups.....	12
1.3	Incore Thimble Locations.....	13
1.4	Burnable Poison and Flux Suppression Insert Locations ...	14
1.5	Control Rod Locations.....	15
2.1	Typical Rod Drop Trace.....	19
2.2	Rod Drop Time - Hot Full Flow Conditions.....	20
3.1	Bank B Integral Rod Worth - HZP.....	24
3.2	Bank B Differential Rod Worth - HZP.....	25
4.1	Boron Worth Coefficient.....	29
6.1	Assemblywise Power Distribution - 29% Power.....	36
6.2	Assemblywise Power Distribution - 68% Power.....	37
6.3	Assemblywise Power Distribution -100% Power.....	38

PREFACE

This report presents the analysis and evaluation of the physics tests which were performed to verify that the Surry 1, Cycle 15 core could be operated safely, and makes an initial evaluation of the performance of the core. It is not the intent of this report to discuss the particular methods of testing or to present the detailed data taken. Standard testing techniques and methods of data analysis were used. The test data, results, and evaluations, coupled with the detailed startup procedures, are on file at the Surry Power Station. Therefore, only a cursory discussion of these items is included in this report. The analyses presented include a brief summary of each test, a comparison of the test results with design predictions, and an evaluation of the results.

The Surry 1, Cycle 15 Startup Physics Test Results and Evaluation Sheets are included as an appendix to provide additional information on the startup test results. Each data sheet provides the following information: 1) test identification, 2) test conditions (design), 3) test conditions (actual), 4) test results, 5) acceptance criteria, and 6) comments concerning the test. These sheets provide a compact summary of the startup test results in a consistent format. The design test conditions and design values at these design conditions for the measured parameters were completed prior to the startup physics testing. The entries for the design values were based on the calculations performed by Virginia Electric and Power Company's Nuclear Analysis and Fuel Group¹. During the tests, the data sheets were used as guidelines both to verify that the proper test conditions were met and to facilitate the

preliminary comparison between measured and predicted test results, thus enabling a quick identification of possible problems occurring during the tests.

SECTION 1

INTRODUCTION AND SUMMARY

On March 7, 1997 Surry Unit 1 shut down for its fourteenth refueling. During this shutdown, 62 of the 157 fuel assemblies in the core were replaced with 60 fresh assemblies and 2 once-burned assemblies. The Cycle 15 core consists of seven sub-batches of fuel: two fresh batches (batches 17A and 17B); three once-burned batches, two from Cycle 14 (batches 16A and 16B) and one from Cycle 13 (batch 15A); two twice-burned batches from Surry 1 Cycles 13 and 14 (batches 15A and 15B); and one thrice-burned batch from Surry 1 Cycles 12, 13, and 14 (batch 14B). The fresh fuel is of a similar design to the S1/16 fuel (fresh fuel in Cycle 14), and the burnable poison rod assemblies and flux suppression inserts are the same design used in the previous cycle. Note that S1C15 is the first Surry 1 core loaded without secondary sources.

The core loading pattern and the design parameters for each sub-batch are shown in Figure 1.1. Beginning-of-cycle (BOC) fuel assembly burnups are given in Figure 1.2. The incore thimble locations available during startup physics testing are identified in Figure 1.3. Figure 1.4 identifies the location and number of burnable poison rods and flux suppression insert locations for Cycle 15, while Figure 1.5 identifies the control rod locations.

The Cycle 15 core achieved initial criticality at 1224 on April 28, 1997. Prior to and following criticality, startup physics tests were

performed as outlined in Table 1.1. A summary of the physics test results follows.

1. The measured drop time of each control rod was within the 2.4 second limit of Technical Specification 3.12.C.1.
2. The reference control rod bank was measured with the dilution method, and the result was within -0.8% of the design prediction. Individual control rod bank worths were measured using the rod swap technique^{2,3} and all results were within -13.1% of the design predictions. The sum of the individual measured control rod bank worths was within -4.8% of the design prediction. All results were within the design tolerance of $\pm 15\%$ for individual bank worths ($\pm 10\%$ for the rod swap reference bank worth) and the design tolerance of $\pm 10\%$ for the sum of the individual control rod bank worths.
3. Measured critical boron concentrations for two control bank configurations were within 14 ppm of the design predictions. The all-rods-out (ARO) result was within the 50 ppm design tolerance, and met the Technical Specification 4.10.A criterion that the overall core reactivity balance shall be within $\pm 1\% \Delta k/k$ of the design prediction. The reference bank in critical boron concentration was within its design tolerance.
4. The boron worth coefficient measurement was within 0.3% of the design prediction, which is within the design tolerance of $\pm 10\%$.

5. The measured isothermal temperature coefficient (ITC) for the all-rods-out configuration was within 0.53 pcm/°F of the design prediction. This result is within the design tolerance of ±3 pcm/°F. The measured ITC was -0.85 pcm/°F. When the Doppler temperature coefficient (-1.69 pcm/°F) and a 0.5 pcm/°F uncertainty are accounted for in the +6.0 pcm/°F MTC limit of Core Operating Limits Report (COLR) Section 2.1, the MTC acceptance criteria is satisfied as long as the ITC is less positive than 3.81 pcm/°F.

6. Measured core power distributions were within established acceptance criteria and COLR limits. The average relative assembly power distribution measured/predicted percent difference was 2.4% or less for the three initial power ascension flux maps. The heat flux hot channel factors, F-Q(Z), and enthalpy rise hot channel factors, F-DH(N), were within the limits of COLR Sections 2.3 and 2.4, respectively.

In summary, all startup physics test results were acceptable. Detailed results, specific design tolerances and acceptance criteria for each measurement are presented in the following sections of this report.

Table 1.1

SURREY 1 - CYCLE 15 STARTUP PHYSICS TESTS
CHRONOLOGY OF TESTS

Test	Date	Time	Power	Reference Procedure
Hot Rod Drop - Hot Full Flow...	4/27/97	1256	HSD	1-NPT-RX-014
Zero Power Testing Range.....	4/28/97	1350	HZP	1-NPT-RX-008
Reactivity Computer Checkout...	4/28/97	1445	HZP	1-NPT-RX-008
Boron Endpoint - ARO.....	4/28/97	1710	HZP	1-NPT-RX-008
Boron Worth Coefficient - ARO..	4/28/97	1710	HZP	1-NPT-RX-008
Temperature Coefficient - ARO..	4/28/97	1822	HZP	1-NPT-RX-008
Bank B Worth.....	4/28/97	1927	HZP	1-NPT-RX-008
Boron Endpoint - B in.....	4/28/97	2250	HZP	1-NPT-RX-008
Reactivity Computer Checkout... (Ke-verification)	5/01/97	1115	HZP	1-NPT-RX-008
Bank SA Worth - Rod Swap.....	5/01/97	1445	HZP	1-NPT-RX-008
Bank SB Worth - Rod Swap.....	5/01/97	1516	HZP	1-NPT-RX-008
Bank A Worth - Rod Swap.....	5/01/97	1554	HZP	1-NPT-RX-008
Bank C Worth - Rod Swap.....	5/01/97	1644	HZP	1-NPT-RX-008
Bank D Worth - Rod Swap.....	5/01/97	1738	HZP	1-NPT-RX-008
Flux Map - 29% Power.....	5/02/97	2302	28.5%	1-NPT-RX-002
Peaking Factor Verification & Power Range Calibration				1-NPT-RX-005 1-NPT-RX-008
Flux Map - 68% Power.....	5/08/97	0950	68.5%	1-NPT-RX-002
Peaking Factor Verification & Power Range Calibration				1-NPT-RX-005 1-NPT-RX-008
Flux Map - 100% Power.....	5/16/97	1442	100.0%	1-NPT-RX-002
Peaking Factor Verification				1-NPT-RX-005 1-NPT-RX-008

Note: Due to problems with the rod control system, startup physics testing was suspended during the initial start of rod swap bank worth measurements. After the rod control system was fixed, startup physics testing was resumed beginning with a re-verification of the reactivity computer checkout.

Figure 1.3

SURRY UNIT 1 - CYCLE 15
 INCORE THIMBLE LOCATIONS




Figure 1.4

SURRY UNIT 1 - CYCLE 15
 BURNABLE POISON AND FLUX SUPPRESSION INSERT LOCATIONS





Figure 1.5

SURRY UNIT 1 - CYCLE 15
CONTROL ROD LOCATIONS



Absorber
Material
Ag-In-Cd

Function	Number of Clusters
Control Bank D	8
Control Bank C	8
Control Bank B	8
Control Bank A	8
Shutdown Bank SB	8
Shutdown Bank SA	8

SECTION 2

CONTROL ROD DROP TIME MEASUREMENTS

The drop time of each control rod was measured at hot full-flow reactor coolant system (RCS) conditions (T_{avg} of $547 \pm 5^\circ F$) in order to verify that the time from initiation of the rod drop to the entry of the rod into the dashpot was less than or equal to the maximum allowed by Technical Specification 3.12.C.1. This test was performed at approximately 2217 psig.

The rod drop times were measured by withdrawing a bank to its fully withdrawn position and tripping all eight control rods within the bank by opening the reactor trip breakers. This allowed the rods to drop into the core as they would during a plant trip. The stationary gripper coil voltage and the Individual Rod Position Indication (IRPI) primary coil voltage signals were recorded for each rod in the bank to determine each rod's drop time. This procedure was repeated for each bank.

As shown on the sample rod drop trace in Figure 2.1, the initiation of the rod drop is indicated by the decay of the stationary gripper coil voltage when the stationary gripper coil fuse is removed. As the rod drops, a voltage is induced in the IRPI primary coil. The magnitude of this voltage is a function of control rod velocity. As the rod enters the dashpot region of the guide tube, its velocity slows causing a voltage decrease in the IRPI coil. This voltage reaches a minimum when the rod reaches the bottom of the dashpot. Subsequent variations in the trace are caused by rod bouncing.

The measured drop times for each control rod are recorded on Figure 2.2. The slowest, fastest, and average drop times are summarized in Table 2.1. Technical Specification 3.12.C.1 specifies a maximum rod drop time from loss of stationary gripper coil voltage to dashpot entry of 2.4 seconds with the RCS at hot, full flow conditions. The test results satisfy this limit.

Table 2.1


SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
HOT ROD DROP TIME SUMMARY

ROD DROP TIME TO DASHPOT ENTRY

SLOWEST ROD	FASTEST RODS	AVERAGE TIME
F-08 1.37 sec.	H-02/P-10 1.25 sec.	1.29 sec.

Figure 2.1


SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
TYPICAL ROD DROP TRACE



ROD DROP TIME MEASUREMENT

Figure 2.2

SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
 ROD DROP TIME - HOT FULL FLOW CONDITIONS



X.XX --> ROD DROP TIME TO DASHPOT ENTRY (SEC)

SECTION 3

CONTROL ROD BANK WORTH MEASUREMENTS

Control rod bank worths were measured for the control and shutdown banks using the rod swap technique^{2,3}. The initial step of the rod swap method diluted the predicted most reactive control rod bank (hereafter referred to as the reference bank) into the core and measured its reactivity worth using conventional test techniques. The reactivity changes resulting from the reference bank movements were recorded continuously by the reactivity computer and were used to determine the differential and integral worth of the reference bank. For Cycle 15, Control Bank B was used as the reference bank.

After the completion of the reference bank reactivity worth measurement, the reactor coolant system temperature and boron concentration were stabilized with the reactor near critical and the reference bank near full insertion. Initial statepoint data for the rod swap maneuver were obtained by moving the reference bank to its fully inserted position with all other banks fully withdrawn and recording the core reactivity and moderator temperature. From this point, a rod swap maneuver was performed by withdrawing the reference bank several steps and then one of the other control rod banks (i.e. a test bank) was inserted to balance the reactivity of the reference bank withdrawal. This sequence was repeated until the test bank was fully inserted and the reference bank was positioned such that the core was just critical or near the initial statepoint reactivity. This measured critical position (MCP) of the reference bank with the test bank fully inserted was used to

determine the integral reactivity worth of the test bank. The core reactivity, moderator temperature, and the differential worth of the reference bank were recorded with the reference bank at the MCP. The rod swap maneuver then was repeated in reverse such that the reference bank again was fully inserted with the test bank fully withdrawn from the core. This rod swap process was then repeated for each of the other control and shutdown banks.

A summary of the test results is given in Table 3.1. As shown in this table and the Startup Physics Test Results and Evaluation Sheets given in the Appendix, all of the individual measured bank worths for the control and shutdown banks were within the design tolerance ($\pm 10\%$ for the reference bank, $\pm 15\%$ for test banks worth greater than 600 pcm, and ± 100 pcm for test banks worth less than or equal to 600 pcm). The sum of the individual measured rod bank worths was within 4.8% of the design prediction. This is well within the design tolerance of $\pm 10\%$ for the sum of the individual control rod bank worths.

The integral and differential reactivity worths of the reference bank (Control Bank B) are shown in Figures 3.1 and 3.2, respectively. The design predictions and the measured data are plotted together in order to illustrate their agreement. In summary, the measured rod worth values were satisfactory.

Table 3.1

SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
CONTROL ROD BANK WORTH SUMMARY

BANK	MEASURED WORTH (PCM)	PREDICTED WORTH (PCM)	PERCENT DIFFERENCE (%) (M-P)/P X 100
B-Reference Bank	1392.5	1404.0	-0.8
D	1002.4	1080.0	-7.2
C	595.5	684.9	-13.1
A	372.7	378.8	-1.6*
SB	862.2	957.7	-10.0
SA	1169.8	1163.9	0.5
Total Worth	5395.1	5669.3	-4.8

* Difference is less than 100 pcm.

Figure 3.1

SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
BANK B INTEGRAL ROD WORTH - HZP
ALL OTHER RODS WITHDRAWN





Figure 3.2

SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
BANK B DIFFERENTIAL ROD WORTH - HZP
ALL OTHER RODS WITHDRAWN



SECTION 4

BORON ENDPOINT AND WORTH MEASUREMENTS

Boron Endpoint

With the reactor critical at hot zero power, reactor coolant system (RCS) boron concentrations were measured at selected rod bank configurations to enable a direct comparison of measured boron endpoints with design predictions. For each critical boron concentration measurement, the RCS conditions were stabilized with the control banks at or very near a selected endpoint position. Adjustments to the measured critical boron concentration values were made to account for off-nominal control rod position and moderator temperature, if necessary.

The results of these measurements are given in Table 4.1. As shown in this table and in the Startup Physics Test Results and Evaluation Sheets given in the Appendix, the measured critical boron endpoint values were within their respective design tolerances. The all-rods-out (ARO) endpoint comparison to the predicted value met the requirements of Technical Specification 4.10.A regarding core reactivity balance. In summary, the boron endpoint results were satisfactory.

Boron Worth Coefficient

The measured boron endpoint values provide stable statepoint data from which the boron worth coefficient or differential boron worth (DBW) was determined. By relating each endpoint concentration to the integrated rod worth present in the core at the time of the endpoint measurement,

the value of the DBW over the range of boron endpoint concentrations was obtained.

A plot of the boron concentration versus inserted control rod worth is shown in Figure 4.1. As indicated in this figure and in the Appendix, the measured DBW was -7.22 pcm/ppm. This is within 0.3% of the predicted value of -7.20 pcm/ppm and is well within the design tolerance of $\pm 10\%$. In summary, the measured boron worth coefficient was satisfactory.

Table 4.1

SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
BORON ENDPOINTS SUMMARY


Control Rod Configuration	Measured Endpoint (ppm)	Predicted Endpoint (ppm)	Difference M-P (ppm)
ARO	1960	1974	-14
B Bank In	1767	1765*	2

* The predicted endpoint for the B Bank In configuration was adjusted for the difference between the measured and predicted values of the endpoint taken at the ARO configuration as shown in the boron endpoint Startup Physics Test Results and Evaluation Sheet in the Appendix.

Figure 4.1

SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
BORON WORTH COEFFICIENT

Measured DBW = -7.22 PCM/PPM



SECTION 5

TEMPERATURE COEFFICIENT MEASUREMENT

The isothermal temperature coefficient (ITC) at the all-rods-out condition is measured by controlling the reactor coolant system (RCS) temperature through varying the steam generator blowdown flow, establishing a constant heatup or cooldown rate, and monitoring the resulting reactivity changes on the reactivity computer. This test sequence includes a cooldown followed by a heatup.

Reactivity was measured during an RCS cooldown of 3.2°F and an RCS heatup of 3.4°F . Reactivity and temperature data was taken from the reactivity computer and strip chart recorders. Using the statepoint method, the temperature coefficient was determined by dividing the change in reactivity by the change in RCS temperature. An X-Y plotter, which plotted reactivity versus temperature, confirmed the statepoint method in calculating the measured ITC.

The predicted and measured isothermal temperature coefficient values are compared in Table 5.1. As can be seen from this summary and from the Startup Physics Test Results and Evaluation Sheet given in the Appendix, the measured isothermal temperature coefficient value was within the design tolerance of $\pm 3 \text{ pcm}/^{\circ}\text{F}$. Accounting for the Doppler temperature coefficient ($-1.69 \text{ pcm}/^{\circ}\text{F}$) and a $0.5 \text{ pcm}/^{\circ}\text{F}$ uncertainty, the moderator temperature coefficient was $1.34 \text{ pcm}/^{\circ}\text{F}$, which meets the requirement of Core Operating Limits Report Section 2.1. In summary, the measured result was satisfactory.

Table 5.1

SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
ISOTHERMAL TEMPERATURE COEFFICIENT SUMMARY

CORE CONDITIONS			ISOTHERMAL TEMPERATURE COEFFICIENT (PCM/°F)				
BANK POSITION (STEPS)	TEMPERATURE RANGE (°F)	BORON CONCENTRATION (ppm)	C/D	H/U	AVE. MEAS.	PRED.	DIFFER. (M-P)
D/208	544.2 to 547.6	1955	-1.25	-0.44	-0.85	-1.38	0.53

SECTION 6

POWER DISTRIBUTION MEASUREMENTS

The core power distributions were measured using the movable incore detector flux mapping system. This system consists of five fission chamber detectors which traverse fuel assembly instrumentation thimbles depicted in Figure 1.3. For each traverse, the detector voltage output is continuously monitored on a strip chart recorder, and scanned for 61 discrete axial points by the PRODAC P-250 process computer. Full core, three-dimensional power distributions are determined from this data using the CECOR code⁴. CECOR couples the measured voltages with predetermined analytic signal-to-power conversions, pin-to-box factors, and average coupling coefficients in order to determine the power distribution for the whole core.

A list of the full-core flux maps taken during the startup test program and the measured values of the important power distribution parameters are given in Table 6.1. A comparison of these measured values with their Technical Specification limits is given in Table 6.2. Flux map 2 was taken at approximately 29% power to verify the radial power distribution (RPD) predictions at low power. Figure 6.1 shows the measured RPDs from this flux map. Flux maps 4 and 5 were taken near 68% and 100% power, respectively, with different control rod configurations. These flux maps were taken to check at-power design predictions and to measure core power distributions at various operating conditions. The radial power distributions for these maps are given in Figures 6.2 and 6.3. These figures show that the average relative assembly power distribution measured/predicted percent difference was 2.4% or less for

the three maps. The measured F-Q(Z) and F-DH(N) peaking factor values for all flux maps were within the limits of the Core Operating Limits Report (Reference 6, Appendix A) Sections 2.3 and 2.4, respectively. Flux maps 2 and 4 were used to recalibrate the power range excore detectors.

A larger than typical localized percent power difference in an interior core location was observed in flux map 2. Although the measured to predicted percent difference was within the design tolerance, the power depression warranted further investigation due to its magnitude. In addition, flux map 2 exhibited a core tilt which exceeded the value assumed in the safety evaluation. After examining all plausible explanations, it was determined that none of the modelled scenarios appropriately corresponded to the measured results seen in flux map 2 (Reference 11). An additional analysis was performed which verified that the results and conclusions of the safety evaluation were still bounding for the core tilt measured in flux map 2 (Reference 10). Also, an extra flux map (map 3) was analyzed during the power ascension to verify that both the power depression and the core tilt were decreasing. By full power the core tilt had decreased such that it fell within the typical variations seen in a full power map. The power depression stayed relatively constant at -5.5% between 68% and 100% power which is atypical for an interior core location, however all peaking factors were well within the bounds of the safety evaluation and the Technical Specifications.

In conclusion, the power distribution measurement results were considered to be acceptable with respect to the design tolerances, the accident analysis acceptance criteria, and the COLR limits. It is therefore anticipated that the core will continue to operate as designed throughout Cycle 15.

TABLE 6.1

SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
INCORE FLUX MAP SUMMARY

3 MAP DESCRIPTION	MAP NO.	DATE	BURN UP NO.	BANK D	1			F-DH(N) HOT CHNL. FACTOR		CORE (Z)		2		AXIAL OFF SET (Z)	NO. OF THIN BLBS			
					MWD/ MTU	PWR (Z)	STEPS	ASSY	AXIAL POINT	F-Q(Z)	ASSY	F-DH(N)	AXIAL POINT			F(Z)	MAX	LOC
LESS THAN 50% PWR	2	5-02-97	4	29	175	H06	50	2.060	H06	1.508	50	1.271	1.026	NW	-0.60	41		
BTWN 65% AND 75%	4	5-08-97	88	6A	192	H05	50	1.866	H08	1.454	50	1.191	1.015	NW	-0.68	45		
GRT THAN 95% PWR	5	5-16-97	258	100	225	H08	41	1.765	H08	1.433	50	1.140	1.014	NW	-1.65	44		

NOTES: HOT SPOT LOCATIONS ARE SPECIFIED BY GIVING ASSEMBLY LOCATIONS (E.G. H08 IS THE CENTER-OF-CORE ASSEMBLY), AND CORE HEIGHT (IN THE "Z" DIRECTION THE CORE IS DIVIDED INTO 61 AXIAL POINTS STARTING FROM THE TOP OF THE CORE).

1. F-Q(Z) INCLUDES A TOTAL UNCERTAINTY OF 1.0%.
2. POWER TILT - DEFINED AS THE AVERAGE QUADRANT POWER TILT FROM CECOR.
3. EACH MAP WAS USED TO PERFORM A PEAKING FACTOR VERIFICATION. FLUX MAPS 2 AND 4 WERE USED TO PERFORM A POWER RANGE EXCORE DETECTOR CALIBRATION.
4. FLUX MAP 1 WAS TAKEN AT APPROXIMATELY 30% POWER, BUT DUE TO CORE INSTABILITY, THE ANALYSIS OF THE DATA WAS NOT PERFORMED. FLUX MAP 3 WAS TAKEN AT APPROXIMATELY 50% POWER AND USED TO VERIFY THAT THE POWER TILT MEASURED WITH FLUX MAP 2 WAS DECREASING WITH POWER ASCENSION.

Table 6.2

SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
COMPARISON OF MEASURED POWER DISTRIBUTION PARAMETERS
WITH THEIR CORE OPERATING LIMITS

MAP NO.	PEAK F-Q(Z) HOT CHANNEL FACTOR*			F-Q(Z) HOT CHANNEL FACTOR** (AT NODE OF MINIMUM MARGIN)				F-DH(N) HOT CHANNEL FACTOR		
	MEAS.	LIMIT	NODE	MEAS.	LIMIT	NODE	MARGIN (%)	MEAS.	LIMIT	MARGIN (%)
2	2.060	4.628	30	2.057	4.582	26	55.1	1.508	1.895	20.4
4	1.866	3.381	30	1.853	3.305	21	43.9	1.454	1.708	14.9
5	1.765	2.321	41	1.726	2.269	22	23.9	1.433	1.560	8.1

* The Technical Specification's limit for the heat flux hot channel factor, F-Q(Z), is a function of core height and power level. The values for F-Q(Z) listed are the maximum value of F-Q(Z) in the core. The Technical Specification's limit listed above is evaluated at the plane of maximum F-Q(Z).

** The value for F-Q(Z) listed above is the value at the plane of minimum margin. The minimum margin values listed are the minimum percent difference between the measured values of F-Q(Z) and the Technical Specification's limit at that node for each map.

The measured F-Q(Z) hot channel factors include 8% total uncertainty.

Figure 6.1

SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
 ASSEMBLYWISE POWER DISTRIBUTION
 29% POWER

R	P	H	H	L	K	J	H	E	F	E	D	C	B	A	
.....														1	
. PREDICTED .														. 0.267 . 0.269 . 0.266 .	. PREDICTED .
. MEASURED .														. 0.266 . 0.265 . 0.266 .	. MEASURED .
. PCT DIFFERENCE .														. 0.4 . -1.5 . -0.3 .	. PCT DIFFERENCE .
.....														2	
. 0.308 . 0.694 . 1.116 . 0.916 . 1.115 . 0.695 . 0.306 .															
. 0.320 . 0.712 . 1.129 . 0.895 . 1.119 . 0.705 . 0.313 .															
. 3.7 . 2.6 . 1.1 . -2.3 . 0.3 . 1.5 . 2.2 .															
.....														3	
. 0.255 . 1.050 . 1.290 . 1.315 . 1.331 . 1.313 . 1.295 . 1.032 . 0.247 .															
. 0.281 . 1.000 . 1.330 . 1.344 . 1.329 . 1.326 . 1.317 . 1.057 . 0.271 .															
. 10.4 . 6.0 . 3.1 . 2.2 . -0.2 . 1.0 . 1.7 . 2.5 . 9.6 .															
.....														4	
. 0.254 . 0.631 . 1.250 . 1.312 . 1.320 . 1.257 . 1.310 . 1.310 . 1.252 . 0.627 . 0.252 .															
. 0.273 . 0.667 . 1.270 . 1.355 . 1.350 . 1.277 . 1.330 . 1.331 . 1.248 . 0.630 . 0.251 .															
. 7.7 . 5.0 . 3.3 . 3.2 . 2.3 . 1.6 . 1.5 . 1.6 . 1.3 . 0.5 . -0.4 .															
.....														5	
. 0.307 . 1.034 . 1.233 . 1.207 . 1.267 . 1.204 . 1.199 . 1.283 . 1.264 . 1.205 . 1.231 . 1.033 . 0.307 .															
. 0.329 . 1.117 . 1.311 . 1.290 . 1.303 . 1.310 . 1.222 . 1.299 . 1.279 . 1.204 . 1.201 . 1.023 . 0.312 .															
. 7.0 . 8.0 . 6.3 . 6.9 . 2.9 . 2.0 . 1.9 . 1.5 . 1.1 . -0.1 . -2.4 . -0.9 . 1.6 .															
.....														6	
. 0.693 . 1.296 . 1.311 . 1.267 . 1.167 . 1.220 . 1.121 . 1.226 . 1.166 . 1.265 . 1.309 . 1.294 . 0.692 .															
. 0.727 . 1.363 . 1.368 . 1.297 . 1.150 . 1.227 . 1.146 . 1.223 . 1.175 . 1.260 . 1.295 . 1.266 . 0.695 .															
. 4.9 . 5.2 . 4.4 . 2.3 . -1.5 . 0.6 . 2.2 . 0.2 . 0.7 . -0.4 . -1.1 . -0.6 . 0.5 .															
.....														7	
. 0.266 . 1.115 . 1.314 . 1.319 . 1.285 . 1.221 . 1.066 . 1.011 . 1.067 . 1.221 . 1.283 . 1.310 . 1.313 . 1.113 . 0.265 .															
. 0.277 . 1.151 . 1.361 . 1.356 . 1.290 . 1.215 . 1.050 . 0.997 . 1.010 . 1.190 . 1.259 . 1.296 . 1.300 . 1.124 . 0.265 .															
. 3.8 . 3.2 . 3.6 . 2.8 . 1.0 . -0.4 . -1.6 . -1.4 . -4.6 . -2.5 . -1.9 . -1.7 . -1.0 . 1.0 . -0.1 .															
.....														8	
. 0.268 . 0.916 . 1.332 . 1.257 . 1.201 . 1.121 . 1.010 . 0.957 . 1.012 . 1.122 . 1.200 . 1.256 . 1.331 . 0.916 . 0.268 .															
. 0.289 . 0.916 . 1.368 . 1.279 . 1.180 . 1.112 . 0.993 . 0.933 . 0.967 . 1.059 . 1.159 . 1.228 . 1.297 . 0.873 . 0.259 .															
. 7.6 . 0.0 . 2.7 . 1.7 . -3.1 . -0.9 . -1.7 . -2.5 . -4.4 . -5.7 . -3.4 . -2.2 . -2.6 . -4.5 . -3.2 .															
.....														9	
. 0.266 . 1.114 . 1.314 . 1.319 . 1.285 . 1.221 . 1.067 . 1.011 . 1.066 . 1.222 . 1.285 . 1.319 . 1.314 . 1.115 . 0.266 .															
. 0.272 . 1.131 . 1.335 . 1.330 . 1.301 . 1.203 . 1.040 . 0.978 . 1.007 . 1.110 . 1.227 . 1.291 . 1.298 . 1.100 . 0.263 .															
. 2.5 . 1.5 . 1.6 . 1.4 . 1.3 . -1.5 . -2.6 . -3.3 . -5.4 . -9.2 . -4.5 . -2.2 . -1.2 . -0.6 . -1.1 .															
.....														10	
. 0.692 . 1.295 . 1.311 . 1.267 . 1.167 . 1.221 . 1.121 . 1.221 . 1.167 . 1.267 . 1.311 . 1.295 . 0.693 .															
. 0.701 . 1.301 . 1.319 . 1.257 . 1.111 . 1.171 . 1.085 . 1.171 . 1.085 . 1.219 . 1.294 . 1.300 . 0.723 .															
. 1.3 . 0.5 . 0.6 . -0.8 . -4.8 . -6.0 . -3.3 . -4.1 . -7.0 . -3.8 . -1.2 . 0.4 . 4.3 .															
.....														11	
. 0.307 . 1.034 . 1.233 . 1.207 . 1.267 . 1.204 . 1.200 . 1.284 . 1.267 . 1.207 . 1.233 . 1.034 . 0.307 .															
. 0.312 . 1.051 . 1.259 . 1.190 . 1.241 . 1.255 . 1.170 . 1.260 . 1.261 . 1.165 . 1.232 . 1.047 . 0.315 .															
. 1.7 . 1.7 . 0.5 . -1.4 . -2.0 . -2.2 . -2.5 . -1.9 . -0.4 . -3.5 . -0.1 . 1.3 . 2.7 .															
.....														12	
. 0.254 . 0.631 . 1.239 . 1.313 . 1.321 . 1.259 . 1.321 . 1.313 . 1.239 . 0.631 . 0.254 .															
. 0.280 . 0.639 . 1.256 . 1.305 . 1.309 . 1.248 . 1.300 . 1.305 . 1.234 . 0.665 . 0.276 .															
. 10.5 . 1.3 . -0.2 . -0.6 . -0.9 . -0.8 . -0.9 . -0.6 . -0.4 . 5.5 . 6.6 .															
.....														13	
. 0.255 . 1.039 . 1.299 . 1.317 . 1.332 . 1.317 . 1.299 . 1.030 . 0.255 .															
. 0.258 . 1.042 . 1.297 . 1.312 . 1.333 . 1.305 . 1.279 . 1.033 . 0.259 .															
. 1.0 . 0.3 . -0.1 . -0.3 . 0.0 . -0.9 . -1.6 . -0.5 . 1.7 .															
.....														14	
. 0.308 . 0.695 . 1.110 . 0.918 . 1.118 . 0.695 . 0.308 .															
. 0.312 . 0.694 . 1.108 . 0.886 . 1.102 . 0.686 . 0.306 .															
. 1.1 . 0.0 . -0.9 . -3.5 . -1.5 . -1.2 . -6.6 .															
.....														15	
. STANDARD .														. 0.267 . 0.269 . 0.267 .	. AVERAGE .
. DEVIATION .														. 0.267 . 0.262 . 0.262 .	. PCT DIFFERENCE .
. =2.201 .														. -0.1 . -2.6 . -1.9 .	. = 2.4 .
.....															

SUMMARY

MAP NO: 51-15-02 DATE: 5/02/97 POWER: 28.5%

CONTROL ROD POSITIONS: F-Q(Z) = 2.060 QPTR:

D BANK AT 173 STEPS F-DH(N) = 1.508 NW 1.0258 | NE 0.9060

F(Z) = 1.271 SW 0.9965 | SE 0.9817

CONSUM = 4.0 MWD/MTU A.O. = -0.804%

Figure 6.2

SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
ASSEMBLYWISE POWER DISTRIBUTION
68% POWER

R	P	H	H	L	R	J	H	C	F	E	D	C	B	A
PREDICTED											PREDICTED			
MEASURED											MEASURED			
PCT DIFFERENCE											PCT DIFFERENCE			
.....													
0.518 0.702 1.121 0.961 1.120 0.701 0.517											0.523 0.710 1.125 0.925 1.155 0.739 0.529			
1.6 1.1 0.5 -1.9 1.2 5.6 4.1														
.....													
0.265 1.032 1.272 1.297 1.511 1.295 1.267 1.025 0.256											0.288 1.049 1.288 1.511 1.279 1.305 1.299 1.055 0.276			
9.5 1.6 1.5 1.1 -2.4 0.7 2.5 2.9 0.1														
.....													
0.262 0.639 1.216 1.289 1.297 1.246 1.295 1.287 1.212 0.635 0.261											0.274 0.650 1.217 1.306 1.315 1.256 1.311 1.314 1.252 0.639 0.259			
4.6 2.9 0.1 1.5 1.4 0.6 1.3 2.1 1.7 0.5 -0.7														
.....													
0.518 1.028 1.212 1.196 1.255 1.263 1.295 1.281 1.256 1.195 1.210 1.026 0.517											0.532 1.085 1.255 1.234 1.278 1.517 1.226 1.304 1.282 1.202 1.184 1.014 0.513			
4.4 5.5 3.6 3.2 1.0 2.0 1.7 1.7 2.2 0.6 -2.2 -1.2 -1.1														
.....													
0.702 1.270 1.289 1.256 1.192 1.232 1.142 1.232 1.192 1.254 1.287 1.267 0.700											0.719 1.306 1.322 1.279 1.189 1.245 1.158 1.249 1.239 1.268 1.280 1.250 0.700			
2.6 2.8 2.5 1.8 -0.2 1.0 1.4 1.4 6.0 3.1 -0.5 -0.6 0.0														
.....													
0.281 1.120 1.295 1.297 1.284 1.235 1.097 1.048 1.098 1.235 1.283 1.295 1.295 1.118 0.280											0.287 1.135 1.308 1.318 1.302 1.241 1.094 1.043 1.072 1.239 1.282 1.282 1.285 1.125 0.280			
2.0 1.4 1.0 1.6 1.4 0.5 -0.3 -0.5 -2.4 0.5 -0.1 -1.0 -0.8 0.7 -0.1														
.....													
0.286 0.941 1.313 1.246 1.207 1.145 1.067 1.008 1.048 1.144 1.206 1.245 1.311 0.941 0.286											0.302 0.941 1.334 1.264 1.227 1.148 1.045 0.988 1.025 1.130 1.194 1.232 1.283 0.921 0.281			
5.5 0.0 1.7 1.4 1.6 0.4 -0.4 -1.2 -2.2 -1.2 -1.0 -1.1 -2.1 -2.1 -1.8														
.....													
0.281 1.119 1.295 1.297 1.284 1.235 1.098 1.048 1.095 1.235 1.284 1.297 1.295 1.120 0.281											0.284 1.123 1.300 1.300 1.281 1.225 1.085 1.026 1.045 1.168 1.257 1.290 1.291 1.118 0.277			
1.2 0.4 0.4 0.5 -0.2 -0.8 -1.2 -2.1 -4.6 -5.4 -2.1 -0.5 -0.4 -0.1 -1.3														
.....													
0.701 1.269 1.289 1.256 1.192 1.235 1.142 1.235 1.192 1.256 1.289 1.269 0.701											0.699 1.253 1.283 1.264 1.157 1.213 1.122 1.202 1.143 1.235 1.306 1.285 0.717			
-0.5 -1.2 -0.5 -1.0 -2.9 -1.7 -1.7 -2.7 -4.1 -1.7 1.2 1.1 2.3														
.....													
0.517 1.028 1.212 1.196 1.255 1.283 1.206 1.283 1.255 1.196 1.212 1.028 0.518											0.517 1.027 1.207 1.185 1.233 1.258 1.195 1.268 1.250 1.167 1.219 1.046 0.524			
-0.1 -0.1 -0.4 -1.0 -1.0 -2.0 -0.8 -1.2 -0.5 -2.5 0.6 1.7 2.1														
.....													
0.262 0.639 1.217 1.290 1.298 1.247 1.298 1.290 1.217 0.639 0.262											0.276 0.639 1.204 1.265 1.253 1.225 1.284 1.282 1.211 0.658 0.265			
5.3 -0.1 -1.1 -1.9 -3.5 -1.7 -1.1 -0.6 -0.5 2.9 0.5														
.....													
0.265 1.033 1.273 1.298 1.513 1.298 1.273 1.032 0.265											0.262 1.023 1.252 1.269 1.288 1.281 1.264 1.028 0.265			
-0.5 -0.9 -1.6 -2.2 -1.8 -1.3 -0.7 -0.4 0.7														
.....													
0.518 0.703 1.121 0.961 1.121 0.703 0.518											0.522 0.693 1.098 0.909 1.102 0.696 0.517			
1.2 -1.4 -2.1 -5.4 -1.7 -1.0 -0.5														
.....													
STANDARD DEVIATION = 1.954											AVERAGE PCT DIFFERENCE = 1.7			

SUMMARY

MAP NO: S1-15-04	DATE: 5/08/97	POWER: 68.45%
CONTROL ROD POSITIONS: F-Q(Z) = 1.866	QPTR:	
D BANK AT 192 STEPS	F-DH(N) = 1.454	NW 1.0152 NE 1.0036
	F(Z) = 1.191	SW 0.9913 SE 0.9899
	BURNUP = 88 MWD/MTU	A.O. = -0.676%

Figure 6.3

**SURRY UNIT 1 - CYCLE 15 STARTUP PHYSICS TESTS
ASSEMBLYWISE POWER DISTRIBUTION
100% POWER**

R	P	N	H	L	K	J	H	G	F	E	D	C	B	A
.....														
. PREDICTED .							. 0.287 . 0.296 . 0.287 .	. PREDICTED .						
. MEASURED .							. 0.290 . 0.297 . 0.290 .	. MEASURED .						
. PCT DIFFERENCE .							. 1.1 . 0.4 . 1.0 .	. PCT DIFFERENCE .						
.....														
. 0.320 . 0.700 . 1.115 . 0.967 . 1.111 . 0.699 . 0.519 .														
. 0.327 . 0.706 . 1.127 . 0.965 . 1.125 . 0.755 . 0.520 .														
. 0.7 . 1.1 . 1.3 . 0.1 . 1.5 . 4.9 . 3.0 .														
.....														
. 0.265 . 1.015 . 1.260 . 1.279 . 1.298 . 1.277 . 1.245 . 1.089 . 0.258 .														
. 0.289 . 1.018 . 1.261 . 1.308 . 1.272 . 1.280 . 1.260 . 1.078 . 0.281 .														
. 9.0 . 0.5 . 1.1 . 2.2 . -2.0 . 0.2 . 1.4 . 1.9 . 8.9 .														
.....														
. 0.264 . 0.640 . 1.199 . 1.274 . 1.285 . 1.260 . 1.285 . 1.272 . 1.196 . 0.637 . 0.263 .														
. 0.275 . 0.649 . 1.172 . 1.279 . 1.299 . 1.261 . 1.286 . 1.277 . 1.198 . 0.635 . 0.259 .														
. 3.5 . 1.5 . -2.2 . 0.4 . 1.1 . 0.1 . 0.2 . 6.4 . 0.5 . -0.2 . -1.4 .														
.....														
. 0.320 . 1.011 . 1.197 . 1.192 . 1.259 . 1.285 . 1.212 . 1.285 . 1.257 . 1.190 . 1.196 . 1.010 . 0.519 .														
. 0.333 . 1.065 . 1.233 . 1.231 . 1.278 . 1.307 . 1.226 . 1.287 . 1.254 . 1.180 . 1.165 . 0.998 . 0.526 .														
. 4.1 . 5.2 . 3.0 . 3.5 . 1.6 . 1.0 . 0.9 . 0.2 . -0.2 . -0.9 . -2.4 . -1.2 . 2.0 .														
.....														
. 0.699 . 1.267 . 1.273 . 1.258 . 1.257 . 1.253 . 1.165 . 1.253 . 1.232 . 1.258 . 1.273 . 1.243 . 0.699 .														
. 0.718 . 1.280 . 1.298 . 1.269 . 1.245 . 1.267 . 1.186 . 1.251 . 1.274 . 1.262 . 1.250 . 1.230 . 0.702 .														
. 2.6 . 2.6 . 1.9 . 0.9 . 1.0 . 1.1 . 1.7 . -0.1 . -0.7 . -1.3 . -1.0 . -1.1 . 0.4 .														
.....														
. 0.287 . 1.111 . 1.279 . 1.285 . 1.286 . 1.256 . 1.127 . 1.082 . 1.150 . 1.255 . 1.286 . 1.285 . 1.279 . 1.110 . 0.287 .														
. 0.297 . 1.135 . 1.297 . 1.300 . 1.295 . 1.259 . 1.128 . 1.080 . 1.111 . 1.260 . 1.266 . 1.256 . 1.264 . 1.128 . 0.291 .														
. 3.5 . 2.1 . 1.4 . 1.2 . 0.7 . 0.4 . 0.1 . -0.2 . -1.7 . -1.1 . -1.6 . -2.4 . -1.2 . 1.6 . 1.3 .														
.....														
. 0.296 . 0.961 . 1.298 . 1.241 . 1.213 . 1.165 . 1.060 . 1.036 . 1.083 . 1.166 . 1.215 . 1.241 . 1.298 . 0.961 . 0.296 .														
. 0.319 . 0.982 . 1.323 . 1.253 . 1.215 . 1.165 . 1.076 . 1.028 . 1.068 . 1.159 . 1.196 . 1.218 . 1.266 . 0.966 . 0.297 .														
. 7.9 . 2.2 . 1.9 . 0.9 . 0.2 . 0.0 . -0.4 . -0.2 . -1.6 . -0.6 . -1.6 . -1.9 . -2.5 . 0.5 . 0.6 .														
.....														
. 0.287 . 1.110 . 1.279 . 1.285 . 1.286 . 1.255 . 1.129 . 1.082 . 1.126 . 1.255 . 1.287 . 1.285 . 1.279 . 1.111 . 0.287 .														
. 0.294 . 1.120 . 1.283 . 1.287 . 1.289 . 1.250 . 1.120 . 1.068 . 1.097 . 1.186 . 1.257 . 1.271 . 1.273 . 1.121 . 0.290 .														
. 2.3 . 0.9 . 0.3 . 0.2 . 0.2 . -0.3 . -0.6 . -1.3 . -2.6 . -5.5 . -2.4 . -1.1 . -0.4 . 0.9 . 1.1 .														
.....														
. 0.699 . 1.267 . 1.273 . 1.258 . 1.257 . 1.253 . 1.165 . 1.165 . 1.233 . 1.260 . 1.273 . 1.248 . 0.700 .														
. 0.695 . 1.224 . 1.265 . 1.263 . 1.223 . 1.238 . 1.127 . 1.32 . 1.293 . 1.243 . 1.278 . 1.261 . 0.725 .														
. -0.5 . -1.9 . -0.6 . -0.4 . -0.7 . -1.2 . -1.2 . -1.0 . -2.5 . -1.3 . 0.4 . 1.1 . 3.7 .														
.....														
. 0.320 . 1.011 . 1.197 . 1.192 . 1.260 . 1.285 . 1.214 . 1.286 . 1.260 . 1.193 . 1.197 . 1.011 . 0.520 .														
. 0.318 . 1.009 . 1.193 . 1.186 . 1.267 . 1.267 . 1.210 . 1.271 . 1.264 . 1.183 . 1.210 . 1.033 . 0.528 .														
. -0.4 . -0.1 . -0.5 . -0.4 . -1.1 . -1.4 . -0.5 . -1.1 . -1.3 . -0.9 . 1.1 . 2.1 . 2.7 .														
.....														
. 0.264 . 0.640 . 1.199 . 1.274 . 1.285 . 1.261 . 1.285 . 1.274 . 1.200 . 0.640 . 0.264 .														
. 0.285 . 0.642 . 1.190 . 1.254 . 1.245 . 1.219 . 1.269 . 1.260 . 1.199 . 0.668 . 0.291 .														
. 8.0 . 0.2 . -0.7 . -1.6 . -3.1 . -1.0 . -1.2 . -1.1 . -0.1 . 4.3 . 10.4 .														
.....														
. 0.265 . 1.015 . 1.260 . 1.279 . 1.298 . 1.279 . 1.248 . 1.013 . 0.265 .														
. 0.264 . 1.008 . 1.231 . 1.254 . 1.266 . 1.269 . 1.276 . 1.007 . 0.267 .														
. -0.5 . -0.5 . -1.3 . -2.0 . -2.5 . -0.8 . -1.7 . -0.6 . 0.8 .														
.....														
. 0.320 . 0.701 . 1.113 . 0.967 . 1.113 . 0.701 . 0.520 .														
. 0.327 . 0.695 . 1.187 . 0.959 . 1.142 . 0.702 . 0.519 .														
. 2.1 . -0.7 . -0.9 . -0.3 . 2.6 . 0.2 . -0.4 .														
.....														
. STANDARD .							. 0.288 . 0.296 . 0.288 .	. AVERAGE .						
. DEVIATION .							. 0.290 . 0.297 . 0.293 .	. PCT DIFFERENCE .						
. =1.6% .							. 0.8 . 0.3 . 2.0 .	. = 1.6 .						
.....														

SUMMARY

MAP NO: S1-15-05	DATE: 5/16/97	POWER: 99.96%
CONTROL ROD POSITIONS: F-Q(Z) = 1.765	QPTR:	
D BANK AT 225 STEPS	F-DH(N) = 1.433	NW 1.0136 NE 0.9965
	F(Z) = 1.140	SW 0.9951 SE 0.9948
BURNUP = 238 MWd/RTU A.O. = -1.647%		

SECTION 7

REFERENCES


1. P. D. Banning, "Surry Unit 1, Cycle 15 Design Report", Technical Report NE-1119, Revision 0, April, 1997.
2. T. K. Ross, W. C. Beck, "Control Rod Reactivity Worth Determination By The Rod Swap Technique," VEP-FRD-36A, December, 1980.
3. Letter from W. L. Stewart (Virginia Power) to the U.S.N.R.C, "Surry Power Station Units 1 and 2, North Anna Power Station Units 1 and 2: Modification of Startup Physics Test Program - Inspector Followup Item 280, 281/88-29-01", Serial No. 89-541, December 8, 1989.
4. T. W. Schleicher, "Reactor Power Distribution Analysis Using a Moveable In-Core Detector System and the TIP/CECOR Computer Code Package", VEP-NAF-2, November, 1991.
5. Surry Unit 1 and 2 Technical Specifications, Sections 3.1.E.1, 3.12.B.1, 3.12.C.1, 4.10.A, and 5.3.A.6.b.
6. S.S. Kere, "Reload Safety Evaluation Surry 1 Cycle 15 Pattern LT", Technical Report NE-1104, Revision 0, March, 1997.
7. R.A. Hall, et al, "Surry 1, Cycle 15 Flux Map Analysis", PM-705, Revision 0, Addenda A, C, and D, May, 1997.
8. C.B. LaRoe, "Surry 1, Cycle 15 TOTE Calculations", PM-703, Revision 0, April, 1997.
9. C.B. LaRoe, "Surry 1, Cycle 15 Design Report Calculations", PM-697, Revision 0, Addendum B, May, 1997.
10. C.B. LaRoe, "Surry 1, Cycle 15 RSAC Calculations", PM-683, Revision 0, Addenda A and B, March, 1997 and May, 1997.
11. Engineering Transmittal NAF-970129, Rev. 0, "Preliminary Evaluation of Surry 1 Cycle 15 Startup Flux Map Anomalies", from R.A. Hall to J.W. Henderson, dated May 12, 1997.


APPENDIX

STARTUP PHYSICS TEST RESULTS
AND EVALUATION SHEETS

**SURRY POWER STATION UNIT 1 CYCLE 15
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Zero Power Testing Range Determination Proc No / Section: 1-NPT-RX-008 Sequence Step No:	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: 227 CC: * CD: *	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 544.6 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: 227 CC: 227 CD: 180	
IV Test Results	Date/Time Test Performed: 4/28/97 1350	
	Reactivity Computer Initial Flux Background Reading	<u>1.285</u> × 10 ⁻⁹ amps
	Flux Reading At Point Of Nuclear Heating	<u>3.5</u> × 10 ⁻⁷ amps
	Zero Power Testing Range	<u>1</u> × 10 ⁻⁸ to <u>10</u> × 10 ⁻⁸ amps
	Reference	Not Applicable
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met** : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met** : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	* At The Just Critical Position ** Design Tolerance and Acceptance Criteria are met if ZPTR is below the Point of Nuclear Heating and above background.	

Prepared By: 

Reviewed By: 

SURRY POWER STATION UNIT 1 CYCLE 15 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Reactivity Computer Checkout Proc No / Section: 1-NPT-RX-008 Sequence Step No:	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0
	SDA: 227 SDB: 227 CA: 227 CB: 227 CC: * CD: *	Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.7 Power Level (% F.P.): 0
	SDA: 227 SDB: 227 CA: 227 CB: 227 CC: 227 CD: 176	Other (specify): Below Nuclear Heating
IV Test Results	Date/Time Test Performed: 4/28/97 1445	
	Measured Parameter (Description)	ρ_c = Measured Reactivity using ρ -computer ρ_i = Predicted Reactivity
	Measured Value	ρ_c = -45.0, +52.0 ρ_i = -45.4, +52.7 %D: -2.0%, -1.3%
	Design Value	%D = $\{(\rho_c - \rho_i) / \rho_i\} \times 100\% \leq 4.0\%$
	Reference	WCAP 7905, Rev. 1, Table 3.6
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
* At The Just Critical Position The allowable range will be set based on the above results, as well as results from the benchmark test. Allowable Range =		

Prepared By: *[Signature]*

Reviewed By: *[Signature]*

SURRY POWER STATION UNIT 1 CYCLE 15 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Critical Boron Concentration - ARO Proc No / Section: 1-NPT-RX-008 Sequence Step No:		
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: 227 CC: 227 CD: 227		
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature (°F): 545.2 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: 227 CC: 227 CD: 227		
IV Test Results	Date/Time Test Performed: 4/28/97 17:10		
	Measured Parameter (Description)	$(C_B)^M_{ARO}$: Critical Boron Concentration - ARO	
	Measured Value (Design Conditions)	$(C_B)^M_{ARO} = 1960$ ppm	
	Design Value (Design Conditions)	$C_B = 1974 \pm 50$ ppm	
	Reference	Technical Report NE-1119, Rev. 0	
V Acceptance Criteria	FSAR/Tech Spec	$ \alpha C_B \times C_B^D \leq 1000$ pcm	
	Reference	Technical Specification 4.10.A	
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		
	$\alpha C_B = -7.15$ pcm/ppm $C_B^D = (C_B)^M_{ARO} - C_B $; C_B is design value		

Prepared By: *Parvula D. Bannay*

Reviewed By: *Thomas S. Prunk*

**SURRY POWER STATION UNIT 1 CYCLE 15
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: HZP Boron Worth Coefficient Measurement Proc No / Section: 1-NPT-RX-008 Sequence Step No:	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: moving CC: 227 CD: 227	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.2 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: moving CC: 227 CD: 227	
IV Test Results	Date/Time Test Performed: 4/28/97 17:10	
	Measured Parameter (Description)	αC_B ; Boron Worth Coefficient
	Measured Value	$\alpha C_B = -7.22$ pcm/ppm
	Design Value (Design Conditions)	$\alpha C_B = -7.20 \pm 0.72$ pcm/ppm
	Reference	Technical Report NE-1119, Rev. 0
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: Paul D. Banning

Reviewed By: Thomas S. Prisk

SURREY POWER STATION UNIT 1 CYCLE 15 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Isothermal Temperature Coefficient - ARO Proc No / Section: 1-NPT-RX-008 Sequence Step No:	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: 227 CC: 227 CD: 227	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.4 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: 227 CC: 227 CD: 208	
IV Test Results	Date/Time Test Performed: 4/28/97, 18:20	
	Measured Parameter (Description)	$(\alpha_T^{ISO})_{ARO}$: Isothermal Temperature Coefficient - ARO
	Measured Value	$(\alpha_T^{ISO})_{ARO} = -0.85$ pcm/°F ($C_B = 1955$ ppm)
	Design Value (Actual Conditions)	$(\alpha_T^{ISO})_{ARO} = -1.38 \pm 3.0$ pcm/°F ($C_B = 1453$ ppm)
	Design Value (Design Conditions)	$(\alpha_T^{ISO})_{ARO} = -1.20 \pm 3.0$ pcm/°F ($C_B = 1974$ ppm)
	Reference	Technical Report NE-1119, Rev. 0
V Acceptance Criteria	FSAR/COLR	$\alpha_T^{ISO} > 3.81^*$ pcm/°F $\alpha_T^{DOP} = -1.69$ pcm/°F
	Reference	COLR 2.1.1, Technical Report NE-1119, Rev. 0
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES ___ NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES ___ NO	
*Uncertainty on $\alpha_{T_{MOD}} = 0.5$ pcm/°F (Reference: memorandum from C.T. Snow to E.J. Lozito dated June 27, 1980.)		

Prepared By: Randy D. Banning

Reviewed By: Thomas S. Paul

SURREY POWER STATION UNIT 1 CYCLE 15 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Control Bank B Worth Measurement, Rod Swap Ref. Bank Proc No / Section: 1-NPT-RX-008 Sequence Step No:	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: moving CC: 227 CD: 227	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.7 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: moving CC: 227 CD: 227	
IV Test Results	Date/Time Test Performed: 4/28/97, 1927	
	Measured Parameter (Description)	I_B^{REF} ; Integral Worth Of Control Bank B, All Other Rods Out
	Measured Value	$I_B^{REF} = 1392.5$ pcm
	Design Value (Design Conditions)	$I_B^{REF} = 1404 \pm 140$ pcm
	Reference	Technical Report NE-1119, Rev. 0
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: Thomas S. Pritch

Reviewed By: Paula D. Benson

SURRY POWER STATION UNIT 1 CYCLE 15 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Critical Boron Concentration - B Bank In Proc No / Section: 1-NPT-RX-008 Sequence Step No:	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: 0 CC: 227 CD: 227	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.8 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: 0 CC: 227 CD: 227	
IV Test Results	Date/Time Test Performed: 4/28/97 22:50	
	Measured Parameter (Description)	$(C_B)^M_B$: Critical Boron Concentration, B Bank In
	Measured Value (Design Conditions)	$(C_B)^M_B = 1767$ ppm
	Design Value (Design Conditions)	$C_B = 1779 + \Delta C_B^{Prev} \pm (10 + 140.4/ \alpha C_B)$ ppm $C_B = 1765 \pm 30$ ppm
	Reference	Technical Report NE-1119, Rev. 0
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
$\alpha C_B = -7.20$ pcm/ppm $\Delta C_B^{Prev} = (C_B)^M_{ARO} - 1974$ ppm		

Prepared By: Pamela D. Banning

Reviewed By: Thomas S. Prich

Second Test.
SURRY POWER STATION UNIT 1 CYCLE.15
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Reactivity Computer Checkout Proc No / Section: 1-NPT-RX-008 Sequence Step No:	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: 227 CC: * CD: *	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.5 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: 227 CC: CD:	
IV Test Results	Date/Time Test Performed: 5/1/97 1115	
	Measured Parameter (Description)	ρ_c = Measured Reactivity using ρ -computer ρ_i = Predicted Reactivity
	Measured Value	$\rho_c = -40.0, +51.0$ $\rho_i = -49.0, +51.4$ $\%D = -2.0\%, -0.8\%$
	Design Value	$\%D = \{(\rho_c - \rho_i) / \rho_i\} \times 100\% \leq 4.0\%$
	Reference	WCAP 7905, Rev. 1, Table 3.6
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	* At The Just Critical Position The allowable range will be set based on the above results, as well as results from the benchmark test. Allowable Range =	

Prepared By: *[Signature]*

Reviewed By: *[Signature]*

**SURRY POWER STATION UNIT 1 CYCLE 15
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Shutdown Bank A Worth Measurement, Rod Swap Proc No / Section: 1-NPT-RX-008 Sequence Step No:	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: moving SDB: 227 CA: 227 CB: moving CC: 227 CD: 227	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.7 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: moving SDB: 227 CA: 227 CB: moving CC: 227 CD: 227	
IV Test Results	Date/Time Test Performed: 5/1/97 1445	
	Measured Parameter (Description)	I_{SA}^{RS} : Integral Worth of Shutdown Bank A, Rod Swap
	Measured Value	$I_{SA}^{RS} = 1169.8$ (Adjusted Measured Critical Reference Bank Position = 174 steps)
	Design Value (Actual Conditions)	$I_{SA}^{RS} = 1163.9$ (Adjusted Measured Critical Reference Bank Position = 174 steps)
	Design Value (Design Conditions)	$I_{SA}^{RS} = 1160 \pm 174$ pcm (Critical Reference Bank Position = 177 steps)
	Reference	Technical Report NE-1119, Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met :	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
	Acceptance Criteria is met :	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO

Prepared By: M. J. [Signature]

Reviewed By: [Signature]

SURRY POWER STATION UNIT 1 CYCLE 15 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET


I Reference	Test Description: Shutdown Bank B Worth Measurement, Rod Swap	
	Proc No / Section: 1-NPT-RX-008	Sequence Step No:
II Test	Bank Positions (Steps)	RCS Temperature (°F): 547
Conditions (Design)	SDA: 227 SDB: moving CA: 227 CB: moving CC: 227 CD: 227	Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
III Test	Bank Positions (Steps)	RCS Temperature (°F): 545.1
Conditions (Actual)	SDA: 227 SDB: moving CA: 227 CB: moving CC: 227 CD: 227	Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	Date/Time Test Performed: <u>5/1/97</u> <u>1516</u>	
IV Test Results	Measured Parameter (Description)	I_{SB}^{RS} ; Integral Worth of Shutdown Bank B, Rod Swap
	Measured Value	$I_{SB}^{RS} = 862.2$ (Adjusted Measured Critical Reference Bank Position = 120 steps)
	Design Value (Actual Conditions)	$I_{SB}^{RS} = 957.7$ (Adjusted Measured Critical Reference Bank Position = 120 steps)
	Design Value (Design Conditions)	$I_{SB}^{RS} = 962 \pm 144$ pcm (Critical Reference Bank Position = 145 steps)
	Reference	Technical Report NE-1119, Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: *[Signature]*

Reviewed By: *[Signature]*

**SURRY POWER STATION UNIT 1 CYCLE 15
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Control Bank A Worth Measurement, Rod Swap Proc No / Section: 1-NPT-RX-008 Sequence Step No:	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: moving CB: moving CC: 227 CD: 227	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 544.9 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: moving CB: moving CC: 227 CD: 227	
IV Test Results	Date/Time Test Performed: <u>5/1/97 1554</u>	
	Measured Parameter (Description)	I_A^{RS} : Integral Worth of Control Bank A, Rod Swap
	Measured Value	$I_A^{RS} = 372.7$ (Adjusted Measured Critical Reference Bank Position = 62 steps)
	Design Value (Actual Conditions)	$I_A^{RS} = 378.8$ (Adjusted Measured Critical Reference Bank Position = 62 steps)
	Design Value (Design Conditions)	$I_A^{RS} = 389 \pm 100$ pcm (Critical Reference Bank Position = 74 steps)
	Reference	Technical Report NE-1119, Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: 

Reviewed By: 

SURRY POWER STATION UNIT 1 CYCLE 15 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Control Bank C Worth Measurement, Rod Swap Proc No / Section: 1-NPT-RX-008 Sequence Step No:	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: moving CC: moving CD: 227	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 544.8 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 227 SDB: 227 CA: 227 CB: moving CC: moving CD: 227	
IV Test Results	Date/Time Test Performed: 5/1/97 1644	
	Measured Parameter (Description)	I_C^{RS} ; Integral Worth of Control Bank C, Rod Swap
	Measured Value	$I_C^{RS} = 595.5 \text{ pcm}$ (Adjusted Measured Critical Reference Bank Position = 144 ⁸⁴ steps)
	Design Value (Actual Conditions)	$I_C^{RS} = 684.9 \text{ pcm}$ (Adjusted Measured Critical Reference Bank Position = 144 ⁸⁴ steps) <i>5/1/97</i>
	Design Value (Design Conditions)	$I_C^{RS} = 673 \pm 101 \text{ pcm}$ (Critical Reference Bank Position = 104 steps) <i>5/1/97</i>
	Reference	Technical Report NE-1119, Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: Thomas S Paul

Reviewed By: Paride D. Benning

**SURRY POWER STATION UNIT 1 CYCLE 15
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I	Test Description: Control Bank D Worth Measurement, Rod Swap	
Reference	Proc No / Section: 1-NPT-RX-008	Sequence Step No:
II	Bank Positions (Steps)	RCS Temperature (°F): 547
Test		Power Level (% F.P.): 0
Conditions	SDA: 227 SDB: 227 CA: 227	Other (specify):
(Design)	CB: moving CC: 227 CD: moving	Below Nuclear Heating
III	Bank Positions (Steps)	RCS Temperature (°F): 544.8
Test		Power Level (% F.P.): 0
Conditions	SDA: 227 SDB: 227 CA: 227	Other (specify):
(Actual)	CB: moving CC: 227 CD: moving	Below Nuclear Heating
	Date/Time Test Performed: 5/1/97 1738	
IV	Measured Parameter (Description)	I_D^{RS} ; Integral Worth of Control Bank D, Rod Swap
Test	Measured Value	$I_D^{RS} = 1002.4$ (Adjusted Measured Critical pcm Reference Bank Position = 144 steps)
Results	Design Value (Actual Conditions)	$I_D^{RS} = 1080.0$ (Adjusted Measured Critical pcm Reference Bank Position = 144 steps)
	Design Value (Design Conditions)	$I_D^{RS} = 1073 \pm 161$ pcm (Critical Reference Bank Position = 163 steps)
	Reference	Technical Report NE-1119, Rev. 0, VEP-FRD-36A
V	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
Acceptance Criteria	Reference	VEP-FRD-36A
VI	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
Comments	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: Thomas S. Pink

Reviewed By: Paul D. Banning

SURRY POWER STATION UNIT 1 CYCLE 15 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Total Rod Worth, Rod Swap Proc No / Section: I-NPT-RX-008 Sequence Step No:	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: moving SDB: moving CA: moving CB: moving CC: moving CD: moving	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.7 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: moving SDB: moving CA: moving CB: moving CC: moving CD: moving	
IV Test Results	Date/Time Test Performed: 4/25/97 19:27	
	Measured Parameter (Description)	I _{Total} : Integral Worth of All Banks, Rod Swap
	Measured Value	I _{Total} = 5395.1 pcm
	Design Value (Actual Conditions)	I _{Total} = 5669.3 pcm
	Design Value (Design Conditions)	I _{Total} = 5660 ± 566 pcm
V Acceptance Criteria	Reference	Technical Report NE-1119, Rev. 0, VEP-FRD-36A
	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. Additional testing must be performed.
VI Comments	Reference	VEP-FRD-36A
	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: Parule D. Banning

Reviewed By: Thomas S. Paul

SURRY POWER STATION UNIT 1 CYCLE 15 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: M/D Flux Map - At Power Proc No / Section: 1-NPT-RX-008 .002 Sequence Step No:				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature ($^{\circ}$ F): $T_{REF} \pm 1$ Power Level (% F.P.): ≤ 30 Other (specify): Must have ≥ 38 thimbles**		
	SDA: 227 SDB: 227 CA: 227 CB: 227 CC: * CD: *				
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature ($^{\circ}$ F): T_{RCP} Power Level (% F.P.): 28.5% Other (specify): 41 Thimbles		
	SDA: 227 SDB: 227 CA: 227 CB: 227 CC: 227 CD: 173				
IV Test Results	Date/Time Test Performed: 5/2/97 2302				
	Measured Parameter (Description)	Maximum Relative Assembly Power %DIFF (M-P)/P	Nuclear Enthalpy Rise Hot Channel Factor $F_{\Delta H}(N)$	Total Heat Flux Hot Channel Factor $F_0(Z)$	Maximum Positive Incore Quadrant Power Tilt
	Measured Value	-9.2% $P \geq 0.1$ +10.5% $P < 0.9$	1.508	2.060	1.0258 (2.58%)
	Design Value (Design Conditions)	$\pm 10\%$ for $P_1 \geq 0.9$ $\pm 15\%$ for $P_1 < 0.9$ (P_1 = assy power)	N/A	N/A	≤ 1.0205
	Reference	WCAP-7905, Rev. 1	None	None	WCAP-7905, Rev. 1
V Acceptance Criteria	FSAR/COLR	None	$F_{\Delta H}(N) \leq 1.56(1+0.3(1-P))$	$F_0(Z) \leq 4.64 \cdot K(Z)$	None
	Reference	None	COLR 2.4	COLR 2.3	None
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
* As required ** Must have at least 16 thimbles for quarter core maps for multi-point calibrations					

Prepared By: Pamela D. Banning

Reviewed By: [Signature]

**SURRY POWER STATION UNIT 1 CYCLE 15
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: M/D Flux Map - At Power Proc No / Section: 1-NPT-RX-008 .002 Sequence Step No:				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): $95 \leq P \leq 100$		
	SDA: 227 CB: 227	SDB: 227 CC: 227	CA: 227 CD: *	Other (specify): Must have ≥ 38 thimbles**	
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature (°F): 573 Power Level (% F.P.): 99.96		
	SDA: 227 CB: 227	SDB: 227 CC: 227	CA: 227 CD: 225	Other (specify):	
IV Test Results	Date/Time Test Performed: 5/16/97 1842 ⁴				
	Measured Parameter (Description)	Maximum Relative Assembly Power %DIFF (M-P)/P	Nuclear Enthalpy Rise Hot Channel Factor $F_{\Delta H(N)}$	Total Heat Flux Hot Channel Factor $F_{\Delta H(Z)}$	Maximum Positive Incore Quadrant Power Tilt
	Measured Value	-5.5 ($\geq .9$) 10.4 ($< .9$)	1.433	1.765	1.0136 ^{AF} +0.148 5/29/97
	Design Value (Design Conditions)	$\pm 10\%$ for $P \geq 0.9$ $\pm 15\%$ for $P < 0.9$ (P, = assy power)	N/A	N/A	≤ 1.0205
	Reference	WCAP-7905, Rev. 1	None	None	WCAP-7905, Rev. 1
V Acceptance Criteria	FSAR/COLR	None	$F_{\Delta H(N)} \leq 1.56(1+0.3(1-P))$	$F_{\Delta H(Z)} \leq 2.32/P * K(Z)$	None
	Reference	None	COLR 2.4	COLR 2.3	None
Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO					
VI Comments	* As required ** Must have at least 16 thimbles for quarter core maps for multi-point calibrations				

Prepared By: Mad Paul

Reviewed By: J. W. H. L.