

TENNESSEE VALLEY AUTHORITY

SEQUOYAH NUCLEAR PLANT

SURVEILLANCE INSTRUCTION

SI-7.1

DIESEL GENERATOR  
AC ELECTRICAL POWER SOURCE OPERABILITY  
VERIFICATION

(DIESEL GENERATOR/OFFSITE SOURCE)

Revision 5

REV. 6  
INPROCESS

PREPARED BY: C. E. Deweese/F. E. Flynn

RESPONSIBLE SECTION: Operations

REVISED BY: Johnny L. Johnson

SUBMITTED BY: [Signature]  
Responsible Section Supervisor

PORC REVIEW DATE: NOV 18 1985

APPROVED BY: [Signature]  
Plant Manager

DATE APPROVED: NOV 18 1985

Reason for revision (include all Instruction Change Form Nos.):

Revised to ensure that levels are verified for fuel oil day  
tanks and seven day tanks.

The last page of this instruction is number: 6

0009961560

SI-7.1

0585L/jlp

## 1.0 SCOPE

This test includes:

- 1.1 Verifying operability by manually starting each of the three operable diesel generators prior to taking a diesel generator out of service.
- 1.2 Verifying operability by manually starting each of the three operable diesel generators within one hour of declaring a diesel generator inoperable (if not a scheduled outage) and at least once per 8 hours thereafter.
- 1.3 Demonstrating operability of remaining AC sources and that the diesel generators are aligned to provide standby power to the associated shut-down boards.
- ✓ 1.4 Verifying operability any time a Diesel has been declared inoperable and the maintenance that was performed has no Post maintenance requirement in the maintenance Instruction.

## 2.0 REQUIREMENTS (Tech Specs)

- 2.1 The diesel starts from ambient condition and accelerates to at least 900 rpm in  $\leq 10$  seconds. The generator voltage and frequency shall be between 6210 and 7590 volts and 58.8 and 61.2 Hz within 10 seconds after manual start. (SR-4.8.1.1.2.a.4)
- 2.2 Determine AC sources operable by verifying correct breaker alignments. (SR-4.8.1.1.1.a)

## 3.0 PRECAUTIONS

- 3.1 Do not operate engine without crankcase vent open.
- 3.2 Do not operate engine with  $> 205^{\circ}\text{F}$ . high jacket water temperature.
- 3.3 Do not operate engine above cranking speed with  $< 30$  lb. lube oil pressure.
- 3.4 To prevent damage to exciter-regulator field, do not operate the generator system at speeds  $\leq 850$  RPM for extended periods of time with exciter regulator in operation.
- 3.5 Operate the unit-local parallel switches in parallel position when synchronizing to the electrical system.
- 3.6 CO<sub>2</sub> fire protection system should be in service for each D/G room.
- 3.7 Never isolate D/G on SD board during testing. In the event of a safety injection signal, ESF equipment would start and overload the diesel.



\*  
\* 3.9 In the event of a crankcase hi pressure trip DO NOT attempt to restart  
\* until a thorough checkout has been performed by maintenance.  
\* After a trip of the D/G from high crankcase pressure, DO NOT open  
\* top deck cover or handhole until the engine has cooled for two  
\* hours to prevent the possibility of an explosion from hot oil  
\* vapors.

\* 3.10 Maintain D/G per SOI-82.1C (82.2C), (82.3C) or (82.4C) while diesel is  
\* running.

4.0 INSTRUCTIONS

4.1 Complete weekly Electrical Distribution Check sheet (SI-3). Data Sheet  
7.1.a (attached).

4.2 Manually start each diesel generator to be proven operable per Data Sheet  
7.1.b (three required).

4.3 After a 5 minute run stop the diesel generator per Data Sheet 7.1.b.

DIESEL GENERATOR VERIFICATION OF OPERABILITY WITH ONE DIESEL OUT OF SERVICE

Unit \_\_\_\_\_ Mode \_\_\_\_\_

DIESEL GENERATOR OUT OF SERVICE

Performed By \_\_\_\_\_ (UO, ADO, ASE) Date/Time Started \_\_\_\_\_ / \_\_\_\_\_  
Date/Time Completed \_\_\_\_\_ / \_\_\_\_\_

List of data sheets attached:

Instruction No.	Data Sheet No.	No. of Pages
_____	_____	_____
_____	_____	_____
_____	_____	_____

Did all SI data meet acceptance criteria? \_\_\_\_\_ Yes \_\_\_\_\_ No  
If criteria were not satisfied, notify the shift engineer who completes the following:

Was a Potential Reportable Occurrence initiated? \_\_\_\_\_ Yes \_\_\_\_\_ No

Was a limiting condition for operation violated? \_\_\_\_\_ Yes (explain in remarks) \_\_\_\_\_ No (explain in remarks)

Verified By \_\_\_\_\_ SRO \_\_\_\_\_ Date \_\_\_\_\_  
Time \_\_\_\_\_

Reason for test:

\_\_\_\_\_ Required by schedule  
\_\_\_\_\_ Maintenance complete on \_\_\_\_\_ (Instruction \_\_\_\_\_)  
\_\_\_\_\_ Another system ( \_\_\_\_\_ ) inoperable  
\_\_\_\_\_ Plant condition (explain) \_\_\_\_\_  
\_\_\_\_\_ Other (explain) \_\_\_\_\_

Review and Approval of Test Results

SRO \_\_\_\_\_ Date \_\_\_\_\_

STA \_\_\_\_\_ Date \_\_\_\_\_

Plant Services Coordinator \_\_\_\_\_ Date \_\_\_\_\_

FQE Staff \_\_\_\_\_ Date \_\_\_\_\_

Remarks: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_


\_\_\_\_\_

\* Entire page

00009564

See 3.2.1 of instruction SI-3  
for acceptance criteria.

SI-7.1 Unit 6  
Data Sheet 7.1.A  
Page 1 of 1  
Rev. 3





Diesel Generator \_\_\_\_\_

Date \_\_\_\_\_

Rx. Opr. Mode \_\_\_\_\_

NOTE: Check out two calibrated stop watches from the tool room for this test.

Stop watch calibration due date \_\_\_\_\_ CSSC No. \_\_\_\_\_  
Stop watch calibration due date \_\_\_\_\_ CSSC No. \_\_\_\_\_

1. Manually start the diesel generator:

- a. \_\_\_\_\_ Check unit-local-parallel switch in unit position on O-M-26.
- b. \_\_\_\_\_ Place synchronizing switch to on position.  
  
NOTE: While starting D/G, verify voltage, frequency and speed are within limits within 10 sec. (with stopwatches).
- c. \_\_\_\_\_ Place start-stop hand switch on O-M-26 to start position.
- d. \_\_\_\_\_ Verify diesel starts from ambient condition and accelerates to at least 900 rpm in  $\leq 10$  sec.
- e. \_\_\_\_\_ Verify frequency between 58.8 and 61.2 Hz  $\leq 10$  sec.
- f. \_\_\_\_\_ Verify voltage between 6210 and 7590 volts  $\leq 10$  sec.
- g. \_\_\_\_\_ Verify on O-M-27, ERCW valve 1-FCV-67-66 opens (for 1A-A)  
1-FCV-67-67 opens (for 1B-B)  
2-FCV-67-66 opens (for 2A-A)  
2-FCV-67-67 opens (for 2B-B)

2. After 5 minutes of operation stop the diesel generator.

- a. Verify or adjust frequency to 60 Hz and voltage to 6.9 kv prior to stopping D/G.
- b. \_\_\_\_\_ Stop diesel generator by use of start-stop hand switch.

NOTE: D/G running alarm will clear below 850 RPM also red light goes out and green light comes on as indicated on O-M-26 above D/G mimic. When speed decreases below 550 RPM, the field will be removed and the generator voltage will zero. The synchronizing switch 2-HS-54-47 will have to be turned on to see this then turned off. The diesel will go to idle speed and run for 15 minutes then shut down. Operator at diesel building should verify this sequence.

Date \_\_\_\_\_

Rx Opr. Mode \_\_\_\_\_

2. Continued

- c. \_\_\_\_\_ Verify  $\geq$  250 gal. fuel oil in day tank, engine 1 \_\_\_\_\_ gals.
- d. \_\_\_\_\_ Verify  $\geq$  250 gal. fuel oil in day tank, engine 2 \_\_\_\_\_ gals.
- e. \_\_\_\_\_ Verify  $\geq$  62,000 gal. (4.7 ft.) fuel oil in 7 day tank \_\_\_\_\_ ft.
- f. \_\_\_\_\_ Verify the diesel generator in standby mode per its respective SOL. (SOL-82.1, 82.2, 82.3, and 82.4)

Acceptance Criteria: Each of the above requirements met.

\* entire page