



Commonwealth Edison

One First National Plaza, Chicago, Illinois

Address Reply to: Post Office Box 767

Chicago, Illinois 60690 - 0767

August 24, 1987

U.S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, DC 20555

Subject: Byron Station Unit 2
Startup Test Program
NRC Docket No. 50-455

Reference (a): July 22, 1987 letter from
S.C. Hunsader to T.E. Murley

Gentlemen:

This is to inform you of a change to the Initial Startup Test Program for Byron Unit 2 described in FSAR Chapter 14. The change was made in accordance with the provisions of 10 CFR 50.59. FSAR Table 14.2-67 describes the startup test to verify indexing and free passage of the detectors in the incore flux monitor system. It states the test will be performed with the plant in hot shutdown (Mode 4) following completion of core loading and prior to initial criticality. Mode 4 limits reactor coolant system temperature to 350°F.

The Byron Unit 2 test to verify indexing and free passage of incore detectors was performed in hot standby (Mode 3). The reactor coolant system was near full temperature (557°F) conditions when this test was performed in Mode 3. Testing at these conditions more closely represents incore system and reactor internals thermal expansion that would be present during actual flux mapping. Our safety evaluation of this change concluded that no unreviewed safety question exists.

Reference (a) reported this same change to the startup test program for Braidwood Unit 1 on July 22, 1987 and that letter included a summary of the safety evaluation for the change. This change to the Byron Unit 2 startup test program was identified on July 1, 1987 and, in accordance with Facility Operating License NPF-66 condition C.3, should have been reported to the NRC by July 31, 1987.

Please direct any questions regarding this matter to this office.

Very truly yours,

K. A. Ainger
Nuclear Licensing Administrator

8709010005 870824
PDR ADDCK 05000455
P PDR

cc: Byron Resident Inspector
NRC Region III Office

3493K

IE26
110

