

GULF STATES UTILITIES COMPANY  
RIVER BEND STATION - UNIT 1  
STARTUP TEST REPORT (SUPPLEMENT 11)  
APRIL 27, 1989

8905050347 890427  
PDR ADOCK 05000458  
P PDC

IE26  
11

## Startup Test Report - Supplement 11

The River Bend Station - Unit 1 Startup Test Program was concluded on June 16, 1986. This supplemental report provides the current status of open test exceptions from the January 27, 1989 supplement of the Gulf States Utilities Company, River Bend Station - Unit 1, Startup Test Report. Since the January 27, 1989 report, no test exceptions have been closed and ten open test exceptions remain.

All open test exceptions are categorized as affecting level 2 criteria or lower. Any level 1 criteria failures referenced in previous supplements were downgraded to level 2 criteria as a result of appropriate engineering analysis and are considered level 2 criteria in this report. This is consistent with the treatment of all test criteria referenced in the initial Startup Test Report. All open test exceptions were evaluated and approved by the on-site review committee for continued, safe, full power operation of River Bend Station - Unit 1.

Currently, the test exceptions are assigned to the individual system engineers to which the exceptions are most applicable. It is believed that each engineers' knowledge of the system will aid in expediting the closure of the test exceptions.

### ST-13 Process Computer

TE 12: Temperature calibration problems were discovered as a result of BOP testing. These problems are still in the process of being corrected. Testing will be completed upon corrective maintenance on RTD calibration problem. Instrumentation and Controls calibration work is being worked as manpower permits. This level 2 exception was evaluated as not impacting safe, full power operation.

STATUS: Open

### ST-22 Pressure Regulator

TE 22: Pressure regulator failed level 2 criteria for incremental regulation. This exception will require retest, and a test procedure has been drafted by on-site GE personnel which will perform the retest. This exception has been determined not to impact safe, full power operation.

STATUS: Open

### ST-23A Water Level Setpoint, Manual Feedwater Flow Changes

TE 19: Results of feedwater study by GE nearly complete to determine required modifications (if any) to conduct retest. Retest is required due to flow transmitters being recalibrated. A retest procedure for this test exception has been drafted by on-site GE personnel. This level 2 exception was evaluated as not impacting safe, full power operation.

STATUS: Open

### ST-25C/D Main Steam Line Flow Instrumentation

TE 3: The elbow tap flow versus delta P curves are not within +5% of the design curves. Elbow tap flow data was taken during power ascension following the Refueling Outage (RF-1). Engineering is evaluating field data to determine required main steam line flow instrumentation calibration changes. A Modification Request (MR) is being processed to change applicable vendor documentation. General Electric has evaluated this data and agreed that this level 2 test exception does not impact safe, full power operation.

STATUS: Open



### ST-30C Recirculation System Performance

TE 3: The Flow Control Valve mismatch that existed was reduced from 14% to 7% and the core and drive flow shortfalls have been resolved. GE and GSU evaluation is continuing on resolving the M ratio below design acceptance for Loop B problem, Retest will be necessary to satisfy the disposition of the M ratio problem due to the reduced Flow Control Valve mismatch. A retest procedure has been drafted by on-site GE personnel. This level 2 test exception does not impact safe, full power operation.

STATUS: Open

### ST-95 Emergency Response Information System

TE 3: Module SD-10 for performing scram timing failed. Work requests for correcting the problem was completed. However, this module failed again during the retest. Plant Maintenance and Engineering personnel have not yet determined the cause of the second failure. This level 2 exception does not impact safe, full power operation.

STATUS: Open

### ST-100 Piping Vibration

TE 16: Vibration data for MSS Points T42 and T220 was not available due to failure of ERIS data collection panel 113. Panel 113 has been repaired. Lanyard pots for MSS-T220 were refurbished and calibrated during the first refueling outage. This level 2 test exception does not impact safe, full power operation.

STATUS: Open

TE 20: During generator load rejection (ST-27) points MSS T-42Z, T-235X, Y, & Z, & FWS T-144X failed level 1 criteria. MSS T-42X and FWS T-144Y and Z failed level 2 criteria. No data was available for condensate test point T/S-525 since CNN-AOV 119 failed to open. This test exception is open pending retest. Computer points are available. The lanyard pots for points MSS-T235, CNM-T525 and FWS-T144 were refurbished and calibrated during the first refueling outage. The test data was reviewed and found acceptable for continue safe, full power operation (downgraded to level 2) by S&W/NuP.

STATUS: Open

TE 21: Test points MSS T-200, FWS T-39, SVV T-39, and T-85 were not operable during generator load rejection. Requires repair to ERIS data collection panel 107. This work was not scheduled for the refueling outage, however, the piping vibration sensors in the field were checked out. This level 2 test exception remains open for retest and does not impact safe, full power operation.

**STATUS: Open**

**ST-104 ESF Area Cooling**

TE 2: Measured ESF room temperature in the HPCS, RCIC, RHR A, RHR B, RHR C, exceed level 3 criteria of 90°F. No further progress has been made since the last supplement update. This level 3 test exception does not impact safe, full power operation.

**STATUS: Open**



**GULF STATES UTILITIES COMPANY**

RIVER BEND STATION POST OFFICE BOX 220 ST. FRANCISVILLE, LOUISIANA 70775

AREA CODE 504 635-8094 346-8651

April 28, 1989  
RBG- 30602  
File Nos. G9.5, G9.25.1.5

U. S. Nuclear Regulatory Commission  
Document Control Desk  
Washington, D.C. 20555

Gentlemen:

River Bend Station - Unit 1  
Docket No. 50-458

Enclosed is Supplement 11 to the Startup Test Report for River Bend Station - Unit 1. This report covers the period through April 27, 1989. This information is provided pursuant to Technical Specifications 6.9.1.2 and 6.9.1.3 and Regulatory Guides 1.16 and 1.68. An additional report will follow within three months pursuant to Technical Specification 6.9.1.3.

Sincerely,

J. E. Booker  
Manager-River Bend Oversight  
River Bend Nuclear Group

*JEB*  
JEB/LAE/RJK/MSF/ch

Enclosure

cc: U. S. Nuclear Regulatory Commission  
Region IV  
611 Ryan Plaza Drive, Suite 1000  
Arlington, TX 76011

NRC Resident Inspector  
P.O. Box 1051  
St. Francisville, LA 70775

Mr. Walt A. Paulson  
Project Manager, River Bend Station  
Document Control Desk  
Washington, D.C. 20555

*IE26*  
*1/1*