

TEST CHANGE RECORD

[illegible]

**INFORMATION
ONLY**

[illegible]

<u>2.0 INDEX</u>	<u>PAGE</u>
1.0 Test Documentation and Approval	
1.1 Cover Sheet	1
1.2 Test Change Record (Continuation Sheet)	2
1.3 Approval and Safety Evaluation Forms (Form BwAP 1300-6T1, 10CFR50.59 Evaluation, etc.)	(Unnumbered)
2.0 Index	3
3.0 Test Objectives	4
4.0 Acceptance Criteria	5
5.0 References	6
6.0 Prerequisites	8
7.0 System Initial Conditions	10
8.0 Precautions	13
9.0 Test Procedure	14
9.1 Control Room Inleakage Measurement, Control Room Ventilation System (VC) Train A in the Recirculation Mode	15
9.2 Control Room Inleakage Measurement, Control Room Ventilation System (VC) Train B in the Recirculation Mode	16
10.0 System Exit and Restoration	17
11.0 Data Sheets	19
12.0 Test Evaluation	24
13.0 Appendices	25
Appendix A - Significant Events Log	26
Appendix B - Miscellaneous Information	27
14.0 Attachments	28

INFORMATION
ONLY

INFORMATION
ONLY

3.0 TEST OBJECTIVE

- 3.1 To determine infiltration into the control room envelope when the control room is manually isolated and placed in the recirculation mode.

4.0 ACCEPTANCE CRITERIA

- 4.1 The measured infiltration into the control room is less than or equal to 2633 cubic feet per minute (CFM).
(Sections 9.1.6, 9.2.6)

INFORMATION
ONLY

5.0 REFERENCES

- 5.1 NUREG-1002, Braidwood Station Safety Evaluation Report (SSER) Supplement No. 3, dated May, 1987, Section 6.4, "Control Room Habitability".
- 5.2 April 2, 1987 S. C. Hunsader, CEC Nuclear Licensing Administrator, letter to H. R. Denton, Office of Nuclear Reactor Regulation, U.S. NRC, listing Commonwealth Edison's commitments regarding the removal of the chlorine detectors, manual isolation capability of the control room envelope, and the control room infiltration test.
- 5.3 U.S. NRC Regulatory Guide 1.78, "Assumptions for Evaluating the Habitability of a Nuclear Power Plant Control Room During a Postulated Hazardous Chemical Release," dated June, 1974.
- 5.4 U.S. NRC Regulatory Guide 1.95, Revision 1, "Protection of Nuclear Power Plant Control Room Operators Against an Accidental Chlorine Release," dated January, 1977.
- 5.5 Piping and Instrumentation Drawings
- 5.5.1 M-96, Sheet 1, Diagram of Control Room HVAC System (VC), Revision AH.
- 5.5.2 M-96, Sheet 2, Diagram of Control Room HVAC System (VC), Revision AH.
- 5.5.3 M-96, Sheet 3, Diagram of Control Room HVAC System (VC), Revision S.

INFORMATION
ONLY

- 5.5.4 M-96, Sheet 4, Diagram of Control Room HVAC System (VC), Revision V.
- 5.5.5 M-102, Sheet 1, Diagram of Laboratory HVAC System (VL), Revision U.
- 5.5.6 M-113, Sheet 1, Diagram of Control Room Offices HVAC System (VV), Revision F.
- 5.5.7 M-113, Sheet 2, Diagram of Control Room Offices HVAC System (VV), Revision M.
- 5.5.8 M-114, Sheet 1, Diagram of Radwaste Building Ventilation System (VW), Revision N.
- 5.6 Final Safety Analysis Report (FSAR), Amendment 49
Section 6.4.2.1, "Definition of Control Room Envelope".
- 5.7 Atomics International, "Low-Pressure Containment Buildings, Component Tests and Design Data", Document No. NAA-SR-7234, issued March 15, 1963.

INFORMATION
ONLY

6.0 PREREQUISITES

6.1 Communication

The Plant Communication System or equivalent should be operable in the areas where testing is in progress.

_____/____

6.2 Calibration

The following is a list of installed instruments required to collect acceptance criteria data for the subsections indicated and are within an eighteen (18) month calibration interval.

<u>Instrument No.</u>	<u>Cal. Date</u>
OPDI-VC037	_____/____
OPDI-VC037A	_____/____
OPDI-VC037C	_____/____
OPDI-VC037D	_____/____
OPDI-VC038	_____/____
OPDI-VC038A	_____/____
OPDI-VC038B	_____/____
OPDI-VC038C	_____/____
OPDI-VC038D	_____/____

6.3 Test Procedure

6.3.1 Verify that Form BwAP 1300-6T1, "Test Documentation Cover Sheet", has been signed by the Station Manager approving the test procedure.

_____/____

INFORMATION
ONLY

6.4 System Status

6.4.1 Verify that the necessary pre-test briefings
have been conducted with the participants.

____/____

6.4.2 For the train being tested, verify that the
opposite train diesel is operable.

9.1 OA VC Train: 1B Diesel Operable

____/____

9.2 OB VC Train: 1A Diesel Operable

____/____

INFORMATION
ONLY

7.0 INITIAL CONDITIONS

7.1 Test Boundaries

- 7.1.1 The physical boundary of this test is the control room envelope. The control room envelope is defined, per Section 6.4.2.1 of the FSAR, as consisting of the Control Room (Units 1 and 2), the Auxiliary Electric Equipment Rooms, Upper Control Cable Spreading Rooms, HVAC Equipment Rooms, Security Control Center, Record Room, Locker Room, toilets, kitchen, Storage Rooms, and instrument shop.

7.2 System Line-Up

- 7.2.1 Valve Line-Up
Not applicable
- 7.2.2 Electrical Line-Up
Not applicable
- 7.2.3 Verify the following systems are operating in there proper design mode.
- | | |
|----------------------------|----------------|
| Auxiliary Building Vent | (VA) ____/____ |
| Mis. Electrical Eq Rm Vent | (VE) ____/____ |
| Lab Vent | (VL) ____/____ |
| Control Rm Office Vent | (VV) ____/____ |
| Radwaste Vent | (VW) ____/____ |

INFORMATION
ONLY

7.3 Special Test Equipment and Conditions

7.3.1 Special Equipment

7.3.1.1 Manometer

Q.A. No. _____

Serial No. _____

Cal. Date _____

Cal. Due Date _____

7.3.1.2 Anemometer

Q.A. No. _____

Serial No. _____

Cal. Date _____

Cal. Due Date _____

7.4 All doors at the control room boundary should be closed
and their status noted below.

The list is as follows:

NOTE: FOR DOOR TYPES, S = SINGLE DOOR

D = DOUBLE DOOR

DOOR NO.	DOOR TYPE	DOOR DESCRIPTION	ELEV.	GASKETED/ UNGASKETED	OPEN/ CLOSED
D418	S	HVAC Equipment Room No. 3/Miscellaneous Electric Equipment Room No. 3	451'	_____	_____
				_____/____	
D420	D	HVAC Equipment Room No. 3/Turbine Building	451'	_____	_____
				_____/____	

INFORMATION
ONLY

D427	D	Stairway A-2/ Turbine Building	451'	_____	_____
				____/____	
D431	S	Unit 1 Auxiliary Equipment Room/ Cable Riser Area	451'	_____	_____
				____/____	
D432	D	Main Control Room/ Unit 1 Computer Room	451'	_____	_____
				____/____	
D440	D	Main Control Room/ Unit 2 Computer Room	451'	_____	_____
				____/____	
SD171	S	Main Control Room/ Shift Engineer's Office	451'	_____	_____
				____/____	
D443	S	Unit 2 Auxiliary Electric Equipment Room/Cable Riser Area	451'	_____	_____
				____/____	
SD172	D	Corridor/Stairway A-5	451'	_____	_____
				____/____	
D445	D	HVAC Equipment Room No. 4/Turbine Building	451'	_____	_____
				____/____	
D446	S	HVAC Equipment Room No. 4/Miscellaneous Electric Equipment Room No. 4	451'	_____	_____
				____/____	
D728	S	Stairway A-2/ Stairway A-2	439'	_____	_____
				____/____	

DOOR NO.	DOOR TYPE	DOOR DESCRIPTION	ELEV.	GASKETED/ UNGASKETED	OPEN/ CLOSED
SD180	S	Upper Cable Spreading Room/Auxiliary Building	463'5"	_____	_____
				_____/____	
SD183	S	Upper Cable Spreading Room/Auxiliary Building	463'5"	_____	_____
				_____/____	

INFORMATION
ONLY

INFORMATION
ONLY

8.0 PRECAUTIONS

- 8.1 Ensure testing personnel stand clear of dampers and moving equipment during operation, to prevent personnel injury.
- 8.2 When entering plenums during operation, be careful of access doors that could blow outward when the door catch is released. After entering the plenum be aware of fans, dampers, and turning vanes that could break loose.
- 8.3 Before energizing any electrical loads, testing personnel should verify that its operation will not affect plant operation.


INFORMATION
ONLY

9.0 TEST PROCEDURE

9.0.1 Perform Sections 9.1 and 9.2 as indicated below.

9.0.2 If any abnormal conditions arise, go to Section 10.0.

9.0.3 Perform Test Sections 9.1 and 9.2 as indicated below.



INFORMATION
ONLY

9.1 CONTROL ROOM VENTILATION SYSTEM (VC), TRAIN A, INFILTRATION TEST

* NOTE *

* Train A of the Control Room ventilation system *

* will now be placed in the recirculation mode. *

* Train B of the VC system will not be operating. *

9.1.1 Verify/Stop Control Room Return Fan OVC02CB.

_____/____

9.1.2 Verify/Stop Control Room Supply Fan OVC01CB.

_____/____

9.1.3 Verify/Start Control Room Supply Fan OVC01CA.

_____/____

9.1.4 Verify/Start Control Room Return Fan OVC02CA.

_____/____

9.1.5 Run the Control Room Ventilation System, Train A, in the
Recirculation Mode by placing handswitch OHS-VC063 at
Panel OVC01JA to ISOLATE.

_____/____

9.1.6 Complete Data Sheet 11.1.6.

_____/____

9.1.7 Place handswitch OHS-VC063 at Panel OVC01JA to NORMAL.

_____/____

INFORMATION
ONLY

9.2 CONTROL ROOM VENTILATION SYSTEM (VC), TRAIN B, INFILTRATION TEST

* NOTE *

* Train B of the Control Room ventilation system *

* will now be placed in the recirculation mode. *

* Train A of the VC system will not be operating. *

9.2.1 Verify/Stop Control Room Return Fan OVC02CA.

____/____

9.2.2 Verify/Stop Control Room Supply Fan OVC01CA.

____/____

9.2.3 Verify/Start Control Room Supply Fan OVC01CB.

____/____

9.2.4 Verify/Start Control Room Return Fan OVC02CB.

____/____

9.2.5 Run the Control Room Ventilation System, Train B, in the
Recirculation Mode by placing handswitch OHS-VC064 at
Panel OVC01JB to ISOLATE.

____/____

9.2.6 Complete Data Sheet 11.2.6.

____/____

9.2.7 Place handswitch OHS-VC064 at Panel OVC01JB to NORMAL.

____/____

INFORMATION
ONLY

10.0 SYSTEM EXIT AND RESTORATION

10.1 Exiting and Reentry Procedure

- 10.1.1 If Sections 9.1 and 9.2 have been completed, proceed to Section 10.2.
- 10.1.2 If any abnormal condition arises, stop the components of the section presently being tested, and notify proper personnel of the abnormal conditions.
- 10.1.3 If the abnormal condition had not cleared and does not prevent the remaining sections from being tested, another section may be started provided its prerequisites, precautions, and initial conditions are met.
- 10.1.4 If the abnormal condition has cleared, the section may be re-entered after verifying that the prerequisites, precautions, initial conditions and previous steps have been met. Previous steps which are required to be reperformed must be initialed and dated again (each time the step is performed) or documented as performed in the SEL.

10.2 System Restoration

- 10.2.1 Inform the Shift Engineer that the Control Room Inleakage Test has been completed.

_____/____

INFORMATION
ONLY

10.2.2 Align the systems per the direction of the
Shift Supervisor.

____/____

11.0 DATA SHEETS

INFORMATION
ONLY

INFORMATION
ONLY

VC TRAIN A INFILTRATION TEST
DATA SHEET 11.1.6
Page 1 of 13

NOTE: See "Leakage Data Sheet 11.3 for computing Door Leakage

DIFFERENTIAL PRESSURE READING (IN H ₂ O)	DOOR NO	DOOR TYPE	PRESSURE TYPE	CFM
OPDI-VC037	D728	S	OPEN	
	SD180	S	OPEN	
	SD183	S	OPEN	
			SUBTOTAL	
OPDI-VC037A	D420	D	CLOSE	
	D427	D	CLOSE	
	SD171	S	CLOSE	
	D445	D	CLOSE	
	SD172	D	CLOSE	
			SUBTOTAL	
OPDI-VC037C	D432	D	OPEN	
			SUBTOTAL	
OPDI-VC037D	D418	S	OPEN	
			SUBTOTAL	
OPDI-VC038	D420	D	N/A	
	D427	D	N/A	
	SD171	S	N/A	
	D445	D	N/A	
	SD172	D	N/A	
			SUBTOTAL	
OPDI-VC038A	D440	D	OPEN	
			SUBTOTAL	
OPDI-VC038B	D443	S	CLOSED	
	D431	S	CLOSED	
			SUBTOTAL	
OPDI-VC038C	NONE		N/A	
			SUBTOTAL	
OPDI-VC038D	D446	S	OPEN	
			SUBTOTAL	

INFORMATION
ONLY

VC TRAIN A INFILTRATION TEST
DATA SHEET 11.1.6
Page 2 of 13

RETATING VANE ANEMOMETER
MEASURED READING (VELOCITY, FPM)
(1 MINUTE READING)

DAMPER OVC18Y = _____ FT/MIN

CORRECTED READING FROM DAVIS CHART = _____ FT/MIN

CFM = _____ FT/MIN X $(\pi(0.5 \times 54)^2 / 144)$ = _____ CFM

DAMPER OVC20Y = _____ FT/MIN

CORRECTED READING FROM DAVIS CHART = _____ FT/MIN

CFM = _____ FT/MIN X $(\pi(0.5 \times 54)^2 / 144)$ = _____ CFM

VC TRAIN A INFILTRATION TEST
DATA SHEET 11.1.6
PAGE 3 OF 13

INFORMATION
ONLY

2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____ / _____

Damper Number : OVC281Y Pitot Location : 451' N.5+10.9 Loc. Absol. Press. (Pb): _____ (psia)
Duct Area {A : 2.64 (ft²) Duct Diameter : 22 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VP _r]	0.50 [1]	1.75 [2]	3.25 [3]	5.0 [4]	7.5 [5]	XXXXXXXXXX	14.5 [6]	17.0 [7]	18.75 [8]	20.25 [9]	21.5 [10]
0.50 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
1.75 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
3.25 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
5.0 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
7.5 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
XXXXXXXXXXXXXX						XXXXXXXXXX					
14.5 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
17.0 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
18.75 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
20.25 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
21.5 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX

2.7 Total Velocity {V : _____ fpm _____ / _____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{20}$ = _____ fpm

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density { ρ_{at} :

Wet-Bulb Depression = DB - WB _____ - _____ = _____ °F
Using Chart 1 (i.e. Psychrometric Density Chart)

$$\rho_{at} = \text{_____} \text{ lb/ft}^3$$

2.11 Actual Flow {ACFM :

$$ACFM = A \times Vavg \times \sqrt{\frac{0.075}{\rho_{at}}}$$

$$ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{()}}$$

$$ACFM = \text{_____} \text{ CFM}$$

_____ / _____

INFORMATION
ONLY

VC TRAIN A INFILTRATION TEST
DATA SHEET 11.1.6
PAGE 4 OF 13

- 2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____
2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____
2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____/_____/_____

Damper Number : OVC312Y/25Y Duct Width : 22 (in) Loc. Absol. Press. (Pb): _____ (psia)
Pitot Number/LOC. : L.5&11.1 Duct Height : 22 (in) Wet Bulb Temp. { WB : _____ (°F)
Duct Area { A : 3.36 (ft²) Duct C.L. Static { Psd : _____ (IWG) Dry Bulb Temp. { DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	2.75 [1]	8.25 [2]	13.75 [3]	19.25 [4]	[5]	[6]	[7]	[8]
2.75 [VP]								
8.25 [VP]								
13.75 [VP]								
19.25 [VP]								
[VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity { V : _____ fpm _____/_____/_____

2.8 Average Velocity { Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{16}$ = _____ fpm

2.9 Absolute Pressure { Pba :

Pba = Pa x $\frac{(29.921)}{(14.696)}$ Pba = _____ x $\frac{(29.921)}{(14.696)}$ Pba = _____ in Hg

2.10 Air Density { Pat :

Wet-Bulb Depression = DB - WB _____ - _____ = _____ °F
Using Chart 1 (i.e. Psychrometric Density Chart) Pat = _____ lb/ft³

2.11 Actual Flow { ACFM :

ACFM = A x Vavg x $\sqrt{\frac{0.075}{Pat}}$ ACFM = _____ x _____ x $\sqrt{\frac{0.075}{()}}$
ACFM = _____ CFM

_____/_____/_____

INFORMATION
ONLY

VC TRAIN A INFILTRATION TEST
DATA SHEET 11.1.6
PAGE 5 OF 13

- 2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
- 2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
- 2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____ / _____

Damper Number : VV Comp RM #2 Duct Width : 36 (in) Loc. Absol. Press. (Pb): _____ (psia)
Pitot Number/LOC. : 451 K.8 & 20.5 Duct Height : 14 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct Area {A : 3.35 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	2.25 [1]	7.0 [2]	11.75 [3]	[4]	[5]	[6]	3 [7]	[8]
3.0 [VP]								
9.0 [VP]								
15.0 [VP]								
21.0 [VP]								
27.0 [VP]								
33.0 [VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____ / _____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{18}$ = _____ fpm

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density { ρ_{at} :

$$\text{Wet-Bulb Depression} = DB - WB \text{ _____ } = \text{_____ } ^\circ F$$

Using Chart 1 (i.e. Psychrometric Density Chart)

$$\rho_{at} = \text{_____} \text{ lb/ft}^3$$

2.11 Actual Flow {ACFM :

$$ACFM = A \times Vavg \times \sqrt{\frac{0.075}{\rho_{at}}}$$

$$ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{()}}$$

$$ACFM = \text{_____} \text{ CFM}$$

_____ / _____

VC TRAIN A INFILTRATION TEST
DATA SHEET 11.1.6
PAGE 6 OF 13

INFORMATION
ONLY

2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____

2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____

2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____/_____/_____

Damper Number : VV Comp RM #1 Duct Width : 36 (in) Loc. Absol. Press. (Pb): _____ (psia)
Pitot Number/LOC. : 451 K.5 & 16.5 Duct Height : 14 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct Area {A : 3.5 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	3.0 [1]	9.0 [2]	15.0 [3]	21.0 [4]	27.0 [5]	33.0 [6]	[7]	[8]
2.25 [VP]								
7.0 [VP]								
11.75 [VP]								
[VP]								
[VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____/_____/_____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{18}$ = _____ fpm

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density { ρ_{at} :

Wet-Bulb Depression = DB - WB _____ - _____ = _____ °F
Using Chart 1 (i.e. Psychrometric Density Chart)

$$\rho_{at} = \text{_____} \text{ lb/ft}^3$$

2.11 Actual Flow {ACFM :

$$ACFM = A \times Vavg \times \sqrt{\frac{0.075}{\rho_{at}}}$$

$$ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{()}}$$

$$ACFM = \text{_____} \text{ CFM}$$

_____/_____/_____

VC TRAIN A INFILTRATION TEST
DATA SHEET 11.1.6
PAGE 7 OF 13

INFORMATION
ONLY

- 2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
- 2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
- 2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____ / _____

Damper Number : VW Leaving UCSR Duct Width : 30 (in) Loc. Absol. Press. (Pb): _____ (psia)
 Pitot Number/LOC. : 471 P.9 & 18.9 Duct Height : 20 (in) Wet Bulb Temp. {WB : _____ (°F)
 Duct Area {A : 4.17 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	3.0" [1]	9.0" [2]	15.0" [3]	21.0" [4]	27.0" [5]	[6]	[7]	[8]
2.5" [VP]								
7.5" [VP]								
12.5" [VP]								
17.5" [VP]								
[VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____ / _____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{\quad}{20}$ = _____ fpm

2.9 Absolute Pressure {Pba :

Pba = Pa x $\frac{(29.921)}{(14.696)}$ Pba = _____ x $\frac{(29.921)}{(14.696)}$ Pba = _____ in Hg

2.10 Air Density { Pat :

Wet-Bulb Depression = DB - WB _____ - _____ = _____ °F
 Using Chart 1 (i.e. Psychrometric Density Chart) Pat = _____ lb/ft³

2.11 Actual Flow {ACFM :

ACFM = A x Vavg x $\sqrt{\frac{0.075}{\rho_{at}}}$ ACFM = _____ x _____ x $\sqrt{\frac{0.075}{(\quad)}}$
 ACFM = _____ CFM

INFORMATION
ONLY

VC TRAIN A INFILTRATION TEST
DATA SHEET 11.1.6
PAGE 8 OF 13

- 2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____
2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____
2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____/_____/_____

Damper Number : VW Entering UCSR Duct Width : 30 (in) Loc. Absol. Press. (Pb): _____ (psia)
Pitot Number/Loc. : 465P.9 & 18.3 Duct Height : 20 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct Area {A : 4.17 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	3.0" [1]	9.0" [2]	15.0" [3]	21.0" [4]	27.0" [5]	[6]	[7]	[8]
2.5" [VP]								
7.5" [VP]								
12.5" [VP]								
17.5" [VP]								
[VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____/_____/_____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{20}$ = _____ fpm

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density { Pat :

Wet-Bulb Depression = DB - WB _____ - _____ = _____ °F
Using Chart 1 (i.e. Psychrometric Density Chart)

$$Pat = \text{_____} \text{ lb/ft}^3$$

2.11 Actual Flow {ACFM :

$$ACFM = A \times Vavg \times \sqrt{\frac{0.075}{Pat}}$$

$$ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{()}}$$

$$ACFM = \text{_____} \text{ CFM}$$

_____/_____/_____

VC TRAIN A INFILTRATION TEST
DATA SHEET 11.1.6
PAGE 9 OF 13

INFORMATION
ONLY

2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____

2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____

2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____ / _____

Damper Number : VL Fume Hood Duct Width : 46 (in) Loc. Absol. Press. (Pb): _____ (psia)
Pitot Number/LOC. : 439 L.2 & 11.2 Duct Height : 16 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct Area {A : 5.11 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	3.0" [1]	8.75" [2]	14.5" [3]	20.25" [4]	26.0" [5]	31.75" [6]	37.5" [7]	43.25 [8]
2.75" [VP]								
8.0" [VP]								
13.25" [VP]								
[VP]								
[VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____ / _____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{24}$ = _____ fpm

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density { Pat :

$$\text{Wet-Bulb Depression} = DB - WB \text{ _____} = \text{_____} ^\circ F$$

Using Chart 1 (i.e. Psychrometric Density Chart)

$$\rho_{at} = \text{_____} \text{ lb/ft}^3$$

2.11 Actual Flow {ACFM :

$$ACFM = A \times Vavg \times \sqrt{\frac{0.075}{\rho_{at}}}$$

$$ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{()}}$$

$$ACFM = \text{_____} \text{ CFM}$$

_____ / _____

VC TRAIN A INFILTRATION TEST
DATA SHEET 11.1.6
PAGE 10 OF 13

INFORMATION
ONLY

2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____

2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____

2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____/_____/_____

Damper Number : VL Laundry Rm Duct Width : 24 (in) Loc. Absol. Press. (Pb): _____ (psia)
Pitot Number/LOC. : 439 L.3 & 11.1 Duct Height : 14 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct Area {A : 2.33 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	3.0 [1]	9.0 [2]	15.0 [3]	21.0 [4]	[5]	[6]	[7]	[8]
2.25" [VP]								
7.0" [VP]								
11.75" [VP]								
[VP]								
[VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____/_____/_____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{12}$ = _____ fpm

2.9 Absolute Pressure {Pba :

Pba = Pa x $\frac{(29.921)}{(14.696)}$ Pba = _____ x $\frac{(29.921)}{(14.696)}$ Pba = _____ in Hg

2.10 Air Density { Pat :

Wet-Bulb Depression = DB - WB _____ - _____ = _____ °F
Using Chart 1 (i.e. Psychrometric Density Chart) Pat = _____ lb/ft³

2.11 Actual Flow {ACFM :

ACFM = A x Vavg x $\sqrt{\frac{0.075}{\rho_{at}}}$ ACFM = _____ x _____ x $\sqrt{\frac{0.075}{()}}$
ACFM = _____ CFM

VC TRAIN A INFILTRATION TEST
DATA SHEET 11.1.6
PAGE 11 OF 13

INFORMATION
ONLY

2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____

2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____

2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____/_____/_____

Damper Number : VL Exhaust Duct Width : 30 (in) Loc. Absol. Press. (Pb): _____ (psia)
Pitot Number/LOC. : 477 P.9 & 17.1 Duct Height : 30 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct Area {A : 6.25 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	3.0" [1]	9.0" [2]	15.0" [3]	21.0" [4]	27.0" [5]	[6]	[7]	[8]
3.0" [VP]								
9.0" [VP]								
15.0" [VP]								
21.0" [VP]								
27.0" [VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____/_____/_____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{25}$ = _____ fpm

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density { ρ_{at} :

Wet-Bulb Depression = DB - WB _____ - _____ = _____ °F
Using Chart 1 (i.e. Psychrometric Density Chart)

$$\rho_{at} = \text{_____} \text{ lb/ft}^3$$

2.11 Actual Flow {ACFM :

$$ACFM = A \times Vavg \times \sqrt{\frac{0.075}{P_{at}}}$$

$$ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{()}}$$

$$ACFM = \text{_____} \text{ CFM}$$

_____/_____/_____

INFORMATION
ONLY

VC TRAIN A INFILTRATION TEST
DATA SHEET 11.1.6
Page 12 of 13

	(CFM)	(CFM)
<u>DAMPER LEAKAGE (VC)</u>		
Damper OVC20Y (54" OA intake, anemometer)	_____	
Damper OVC281Y (20" OA intake, pitot)	_____	
Damper OVC312Y/25Y (20" TB intake, pitot)	_____	
Damper OVC18Y (54" exhaust, anemometer)	_____	
Subtotal		_____
 <u>DUCT LEAKAGE (VV)</u>		
Supply to Unit 1 Computer Room (pitot)	_____	
Supply to Unit 2 Computer Room (pitot)	_____	
Subtotal		_____
 <u>DUCT LEAKAGE (VL)</u>		
Fume hood exhaust air entering UCSR (pitot)	_____	
Laundry exhaust air entering UCSR (pitot)	_____	
TOTAL	_____	
Laboratory air exiting Aux Building (pitot)	_____	
Laboratory leakage (total entering-exiting)		_____
 <u>DUCT LEAKAGE (VW)</u>		
Radwaste exhaust entering UCSR (pitot)	_____	
Radwaste exhaust exiting Aux Building (pitot)	_____	
Radwaste leakage (total entering-exiting)		_____
 <u>TOTAL</u>		
Total of VC, VV, VL, and VW leakages		_____

VC TRAIN A INFILTRATION TEST
DATA SHEET 11.1.6
Page 13 of 13

INFORMATION
ONLY

DIFFERENTIAL PRESSURES

	(in. H ₂ O)	(CFM)
OPDI-VC037	_____	_____
OPDI-VC037A	_____	_____
OPDI-VC037C	_____	_____
OPDI-VC037D	_____	_____
OPDI-VC038	_____	_____
OPDI-VC038A	_____	_____
OPDI-VC038B	_____	_____
OPDI-VC038C	_____	_____
OPDI-VC038D	_____	_____

TOTAL

(CFM)

Total of Door Leakage

Total of Damper and Duct Leakage, from preceding page

Total of Control Room Infiltration, Train A in

Recirculation

Expected $\leq$ 2633

VC TRAIN B INFILTRATION TEST
DATA SHEET 11.1.6
Page 1 of 13

INFORMATION
ONLY

NOTE: See "Leakage Data Sheet 11.3 for computing Door Leakage

DIFFERENTIAL PRESSURE READING (IN H ₂ O)	DOOR NO	DOOR TYPE	PRESSURE TYPE	C/M
OPDI-VC037	D728	S	OPEN	
	SD180	S	OPEN	
	SD183	S	OPEN	
			SUBTOTAL	
OPDI-VC037A	D420	D	CLOSE	
	D427	D	CLOSE	
	SD171	S	CLOSE	
	D445	D	CLOSE	
	SD172	D	CLOSE	
			SUBTOTAL	
OPDI-VC037C	D432	D	OPEN	
			SUBTOTAL	
OPDI-VC037D	D418	S	OPEN	
			SUBTOTAL	
OPDI-VC038	D420	D	N/A	
	D427	D	N/A	
	SD171	S	N/A	
	D445	D	N/A	
	SD172	D	N/A	
			SUBTOTAL	
OPDI-VC038A	D440	D	OPEN	
			SUBTOTAL	
OPDI-VC038B	D443	S	CLOSE	
	D431	S	CLOSE	
			SUBTOTAL	
OPDI-VC038C	NONE		N/A	
			SUBTOTAL	
OPDI-VC038D	D446	S	OPEN	
			SUBTOTAL	

VC TRAIN A FILTRATION TEST
DATA SHEET 11.2.6
Page 2 of 13

INFORMATION
ONLY

ROTATING VANE ANEMOMETER
MEASURED READING (VELOCITY, FPM)
(1 MINUTE READING)

DAMPER OVC02Y = _____ FT/MIN

CORRECTED READING FROM DAVIS CHART = _____ FT/MIN

CFM = _____ FT/MIN X $(\pi(0.5X54)^2/144)$ = _____ CFM

DAMPER OVC04Y = _____ FT/MIN

_____/____

CORRECTED READING FROM DAVIS CHART = _____ FT/MIN

CFM = _____ FT/MIN X $(\pi(0.5X54)^2/144)$ = _____ CFM

_____/____

VC TRAIN B INFILTRATION TEST
DATA SHEET 11.2.6
PAGE 3 OF 13

INFORMATION
ONLY

- 2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
- 2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
- 2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____ / _____

Damper Number : OVC16Y Pitot Location : 451' N.5+25.2 Loc. Absol. Press. (Pb): _____ (psia)
Duct Diameter : 22 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct Area {A : 2.64 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	0.50 [1]	1.75 [2]	3.25 [3]	5.0 [4]	7.5 [5]	XXXXXXXX	14.5 [6]	17.0 [7]	18.75 [8]	20.25 [9]	21.5 [10]
0.50 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
1.75 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
3.25 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
5.0 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
7.5 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
XXXXXXXXXXXXXX						XXXXXXXXXX					
14.5 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
17.0 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
18.75 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
20.25 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX
21.5 [VP]	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX		XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX	XXXXXXXXXX

2.7 Total Velocity {V : _____ fpm _____ / _____

2.8 Average Velocity {Vavg = _____ V _____ = _____ = _____ fpm
No. of Readings

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)} \quad Pba = \text{_____} \times \frac{(29.921)}{(14.696)} \quad Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density {Pat :

$$\text{Wet-Bulb Depression} = DB - WB \text{ _____ } = \text{_____ } ^\circ F$$

Using Chart 1 (i.e. Psychrometric Density Chart) $P_{at} = \text{_____} \text{ lb/ft}^3$

2.11 Actual Flow {ACFM :

$$ACFM = A \times V_{avg} \times \sqrt{\frac{0.075}{P_{at}}} \quad ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{(\text{_____})}}$$

ACFM = _____ CFM

VC TRAIN B INFILTRATION TEST
DATA SHEET 11.2.6
PAGE 4 OF 13

INFORMATION
ONLY

- 2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
- 2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
- 2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____ / _____

Damper Number : OVC313Y/9Y Duct Width : 22 (in) Loc. Absol. Press. (Pb): _____ (psia)
Pitot Number/LOC. : L.5&11.1 Duct Height : 22 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct Area {A : 3.36 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	2.75 [1]	8.25 [2]	13.75 [3]	19.25 [4]	[5]	[6]	[7]	[8]
2.75 [VP]								
8.25 [VP]								
13.75 [VP]								
19.25 [VP]								
[VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____ / _____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{16}$ = _____ fpm

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)} \quad Pba = \text{_____} \times \frac{(29.921)}{(14.696)} \quad Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density { ρ_{at} :

Wet-Bulb Depression = DB - WB _____ - _____ = _____ °F
Using Chart 1 (i.e. Psychrometric Density Chart) $\rho_{at} = \text{_____} \text{ lb/ft}^3$

2.11 Actual Flow {ACFM :

$$ACFM = A \times Vavg \times \sqrt{\frac{0.075}{\rho_{at}}} \quad ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{()}} \quad ACFM = \text{_____} \text{ CFM}$$

_____ / _____

VC TRAIN B INFILTRATION TEST
DATA SHEET 11.2.6
PAGE 5 OF 13

INFORMATION
ONLY

2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____

2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____

2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____/_____/_____

Damper Number : VV Comp RM #2 Duct Width : 36 (in) Loc. Absol. Press. (Pb): _____ (psia)
Pitot Number/LOC. : 451 K.8 & 20.5 Duct Height : 14 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct Area {A : 3.5 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	2.25 [1]	7.0 [2]	11.75 [3]	[4]	[5]	[6]	3 [7]	[8]
3.0 [VP]								
9.0 [VP]								
15.0 [VP]								
21.0 [VP]								
27.0 [VP]								
33.0 [VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____/_____/_____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{18}$ = _____ fpm

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density { ρ_{at} :

$$\text{Wet-Bulb Depression} = DB - WB \text{ _____} = \text{_____} ^\circ F$$

Using Chart 1 (i.e. Psychrometric Density Chart)

$$\rho_{at} = \text{_____} \text{ lb/ft}^3$$

2.11 Actual Flow {ACFM :

$$ACFM = A \times Vavg \times \sqrt{\frac{0.075}{\rho_{at}}}$$

$$ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{()}}$$

$$ACFM = \text{_____} \text{ CFM}$$

_____/_____/_____

VC TRAIN B INFILTRATION TEST
DATA SHEET 11.2.6
PAGE 6 OF 13

INFORMATION
ONLY

2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____

2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____

2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____/_____/_____

Damper Number : VV Comp RM #1 Duct Width : 36 (in) Loc. Absol. Press. (Pb): _____ (psia)
Pitot Number/LOC. : 451 K.5 & 16.5 Duct Height : 14 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct Area {A : 3.5 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	3.0 [1]	9.0 [2]	15.0 [3]	21.0 [4]	27.0 [5]	33.0 [6]	3 [7]	[8]
2.25 [VP]								
7.0 [VP]								
11.75 [VP]								
[VP]								
[VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____/_____/_____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{18}$ = _____ fpm

2.9 Absolute Pressure {Pba :

Pba = Pa x $\frac{(29.921)}{(14.696)}$ Pba = _____ x $\frac{(29.921)}{(14.696)}$ Pba = _____ in Hg

2.10 Air Density { Pat :

Wet-Bulb Depression = DB - WB _____ - _____ = _____ °F
Using Chart 1 (i.e. Psychrometric Density Chart) Pat = _____ lb/ft³

2.11 Actual Flow {ACFM :

ACFM = A x Vavg x $\sqrt{\frac{0.075}{\rho_{at}}}$ ACFM = _____ x _____ x $\sqrt{\frac{0.075}{()}}$
ACFM = _____ CFM

_____/_____/_____

VC TRAIN B INFILTRATION TEST
DATA SHEET 11.2.6
PAGE 7 OF 13

INFORMATIC
ONLY

2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____

2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____/_____/_____

2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____/_____/_____

Damper Number : VW Leaving UCSA Duct Width : 30 (in) Loc. Absol. Press. (Pb): _____ (psia)
Pitot Number/LOC. : 471 P.9 & 18.9 Duct Height : 20 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct Area {A : 4.17 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	3.0" [1]	9.0" [2]	15.0" [3]	21.0" [4]	27.0" [5]	[6]	[7]	[8]
2.5" [VP]								
7.5" [VP]								
12.5" [VP]								
17.5" [VP]								
[VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____/_____/_____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{20}$ = _____ fpm

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density { ρ_{at} :

Wet-Bulb Depression = DB - WB _____ - _____ = _____ °F
Using Chart 1 (i.e. Psychrometric Density Chart)

$$\rho_{at} = \text{_____} \text{ lb/ft}^3$$

2.11 Actual Flow {ACFM :

$$ACFM = A \times Vavg \times \sqrt{\frac{0.075}{\rho_{at}}}$$

$$ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{(\text{_____})}}$$

$$ACFM = \text{_____} \text{ CFM}$$

_____/_____/_____

INFORMATION
ONLY

VC TRAIN B INFILTRATION TEST
DATA SHEET 11.2.6
PAGE 8 OF 13

2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____

2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____

2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____ / _____

Damper Number : VW Entering UCSR Duct Width : 30 (in) Loc. Absol. Press. (Pb): _____ (psia)
Pitot Number/LOC. : 465 P.9 & 18.3 Duct Height : 20 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct Area {A : 4.17 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	3.0" [1]	9.0" [2]	15.0" [3]	21.0" [4]	27.0" [5]	[6]	[7]	[8]
2.5" [VP]								
7.5" [VP]								
12.5" [VP]								
17.5" [VP]								
[VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____ / _____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{20}$ = _____ fpm

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density { ρ_{at} :

Wet-Bulb Depression = DB - WB _____ - _____ = _____ °F
Using Chart 1 (i.e. Psychrometric Density Chart)

$$\rho_{at} = \text{_____} \text{ lb/ft}^3$$

2.11 Actual Flow {ACFM :

$$ACFM = A \times Vavg \times \sqrt{\frac{0.075}{\rho_{at}}}$$

$$ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{()}}$$

$$ACFM = \text{_____} \text{ CFM}$$

_____ / _____

VC TRAIN B INFILTRATION TEST
DATA SHEET 11.2.6
PAGE 9 OF 13

INFORMATION
ONLY

- 2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
- 2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
- 2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____ / _____

Damper Number : VL Fume Hood Duct Width : 46 (in) Loc. Absol. Press. (Pb): _____ (psia)
 Pitot Number/LOC. : 439 L.2 & 11.2 Duct Height : 16 (in) Wet Bulb Temp. {WB : _____ (°F)
 Duct Area {A : 5.11 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	3.0" [1]	8.75" [2]	14.5" [3]	20.25" [4]	26.0" [5]	31.75" [6]	37.5" [7]	43.25 [8]
2.75" [VP]								
8.0" [VP]								
13.25" [VP]								
[VP]								
[VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____ / _____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{24}$ = _____ fpm

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density { Pat :

Wet-Bulb Depression = DB - WB _____ - _____ = _____ °F
 Using Chart 1 (i.e. Psychrometric Density Chart)

$$Pat = \text{_____} \text{ lb/ft}^3$$

2.11 Actual Flow {ACFM :

$$ACFM = A \times Vavg \times \sqrt{\frac{0.075}{Pat}}$$

$$ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{(\text{_____})}}$$

$$ACFM = \text{_____} \text{ CFM}$$

_____ / _____

VC TRAIN B INFILTRATION TEST
DATA SHEET 11.2.6
PAGE 10 OF 13

INFORMATION
ONLY

2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____

2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____

2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____ / _____

Damper Number : VL Laundry Rm Duct Width : 24 (in) Loc. Absol. Press. (Pb): _____ (psia)
Pitot Number/LOC.: 439 L.3 & 11.1 Duct Height : 14 (in) Wet Bulb Temp. {WB : _____ (°F)
Duct Area {A : 2.33 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	3.0 [1]	9.0 [2]	15.0 [3]	21.0 [4]	[5]	[6]	[7]	[8]
2.25" [VP]								
7.0" [VP]								
11.75" [VP]								
[VP]								
[VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____ / _____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{12}$ = _____ fpm

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density { ρ_{at} :

Wet-Bulb Depression = DB - WB _____ - _____ = _____ °F
Using Chart 1 (i.e. Psychrometric Density Chart)

$$\rho_{at} = \text{_____} \text{ lb/ft}^3$$

2.11 Actual Flow {ACFM :

$$ACFM = A \times Vavg \times \sqrt{\frac{0.075}{\rho_{at}}}$$

$$ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{()}}$$

$$ACFM = \text{_____} \text{ CFM}$$

_____ / _____

INFORMATION
ONLY

VC TRAIN B INFILTRATION TEST
DATA SHEET 11.2.6
PAGE 11 OF 13

- 2.1. Manometer ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
- 2.2. Absolute Pressure Gauge ID # _____ Cal. Date: _____ Cal. Due Date: _____ / _____
- 2.3. Supply Fan: _____ and Exhaust Fan: _____ started: _____ / _____
- Damper Number : VL Exhaust Duct Width : 30 (in) Loc. Absol. Press. (Pb): _____ (psia)
 Pitot Number/LOC. : 477 P.9 & 17.1 Duct Height : 30 (in) Wet Bulb Temp. {WB : _____ (°F)
 Duct Area {A : 6.25 (ft²) Duct C.L. Static {Psd : _____ (IWG) Dry Bulb Temp. {DB : _____ (°F)

2.6 VELOCITY PRESSURE DATA:

VEL. [VPn]	3.0" [1]	9.0" [2]	15.0" [3]	21.0" [4]	27.0" [5]	[6]	[7]	[8]
3.0" [VP]								
9.0" [VP]								
15.0" [VP]								
21.0" [VP]								
27.0" [VP]								
[VP]								
[VP]								
[VP]								

2.7 Total Velocity {V : _____ fpm _____ / _____

2.8 Average Velocity {Vavg = $\frac{V}{\text{No. of Readings}}$ = $\frac{V}{25}$ = _____ fpm

2.9 Absolute Pressure {Pba :

$$Pba = Pa \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \times \frac{(29.921)}{(14.696)}$$

$$Pba = \text{_____} \text{ in Hg}$$

2.10 Air Density { ρ_{at} :

$$\text{Wet-Bulb Depression} = DB - WB \text{ _____} - \text{_____} = \text{_____} ^\circ F$$

Using Chart 1 (i.e. Psychrometric Density Chart)

$$\rho_{at} = \text{_____} \text{ lb/ft}^3$$

2.11 Actual Flow {ACFM :

$$ACFM = A \times Vavg \times \sqrt{\frac{0.075}{P_{at}}}$$

$$ACFM = \text{_____} \times \text{_____} \times \sqrt{\frac{0.075}{(\text{_____})}}$$

$$ACFM = \text{_____} \text{ CFM}$$

_____ / _____

INFORMATION
ONLY

VC TRAIN B INFILTRATION TEST
DATA SHEET 11.2.6
Page 12 of 13

<u>DAMPER LEAKAGE (VC)</u>	(CFM)	(CFM)
Damper 0VC04Y (54" OA intake, anemometer)	_____	
Damper 0VC16Y (20" OA intake, pitot)	_____	
Damper 0VC313Y/9Y (20" TB intake, pitot)	_____	
Damper 0VC02Y (54" exhaust, anemometer)	_____	
Subtotal		_____
<u>DUCT LEAKAGE (VV)</u>		
Supply to Unit 1 Computer Room (pitot)	_____	
Supply to Unit 2 Computer room (pitot)	_____	
Subtotal		_____
<u>DUCT LEAKAGE (VL)</u>		
Fume hood exhaust air entering UCSR (pitot)	_____	
Laundry exhaust air entering UCSR (pitot)	_____	
TOTAL	_____	
Laboratory air exiting Aux. Building (pitot)	_____	
Laboratory leakage (total entering-exiting)		_____
<u>DUCT LEAKAGE (VW)</u>		
Radwaste exhaust entering UCSR (pitot)	_____	
Radwaste exhaust exiting Aux Building (pitot)	_____	
Radwaste leakage (total entering-exiting)		_____
<u>TOTAL</u>		
Total of VC, VV, VL, and VW leakages		_____

INFORMATION
ONLY

VC TRAIN B INFILTRATION TEST
DATA SHEET 11.2.6
Page 13 of 13

DIFFERENTIAL PRESSURES

	(in. H ₂ O)	(CFM)
OPDI-VC037	_____	_____
OPDI-VC037A	_____	_____
OPDI-VC037C	_____	_____
OPDI-VC037D	_____	_____
OPDI-VC038	_____	_____
OPDI-VC038A	_____	_____
OPDI-VC038B	_____	_____
OPDI-VC038C	_____	_____
OPDI-VC038D	_____	_____

TOTAL

(CFM)

Total of Door Leakage

Total of Damper and Duct Leakage, from preceding page

Total of Control Room Infiltration, Train B in

Recirculation

Expected $\leq$ 263%

INFORMATION
ONLY

VC INFILTRATION TEST
DOOR LEAKAGE READING
DATA SHEET 11.3
Page 1 of 3

The following Doors open out of the Control Room Boundary

	DOOR NO	
OPDI-VC037	D728 SD180 SD183	Therefore the following conditions exist when calculating door leakage
OPDI-VC037A	D420 D427 SD171 D445 SD172	1. Positive pressure forces the door open. Therefore the over pressure to open line on graph A-4(1)d is applicable. 2. Negative pressure forces the door close. Therefore the over pressure to close line on graph A-4(1)d is applicable.
OPDI-VC037C	D432	
OPDI-VC038A	D440	
OPDI-VC038	D420 D427 SD171 D445 SD172	

The following Doors open into the Control Room Boundary.

OPDI-VC037D	D432	Therefore the following condition exist when calculating door leakage.
OPDI-VC038B	D443 D431	1. Positive pressure forces the door close. Therefore the over pressure to close line on graph A-4(1)d is applicable.
OPDI-VC038D	D446	2. Negative pressure forces the door open. Therefore the over pressure to open line on graph A-4(1)d is applicable.

VC INFILTRATION TEST
DATA SHEET 11.3
Page 2 of 3

INFORMATION
ONLY

VC INFILTRATION TEST
DATA SHEET 11.3
Page 3 of 3

INFORMATION
ONLY

12.0 TEST EVALUATION

INFORMATION
ONLY

INFORMATION
ONLY

13.0 APPENDICES

INFORMATION
ONLY

Appendix A - Significant Events Log

INFORMATION
ONLY

Appendix B - Miscellaneous Information

INFORMATION
ONLY

14.0 ATTACHMENTS

14.0 ATTACHMENTS

INFORMATION
ONLY