

Docket No.: 52-025

MAY 27 2021ND-20-0946
10 CFR 52.99(c)(1)U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC 2.2.04.09a.ii [Index Number 241]


Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.2.04.09a.ii [Index Number 241]. This ITAAC verified that the Main and Startup Feedwater pumps trip to limit feedwater flow to the steam generators. The closure process for this ITAAC is based on the guidance described in NEI 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52", which is endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,


Michael J. Yox
Regulatory Affairs Director Vogtle 3 & 4Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.2.04.09a.ii [Index Number 241]

MJY/DLW/sfr

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III
Mr. D. L. McKinney
Mr. M. D. Meier
Mr. G. Chick
Mr. S. Stimac
Mr. P. Martino
Mr. M. J. Yox
Mr. A. S. Parton
Ms. K. A. Roberts
Mr. C. T. Defnall
Mr. C. E. Morrow
Mr. J. M. Fisher
Mr. R. L. Beilke
Mr. S. Leighty
Ms. A. C. Chamberlain
Mr. J. C. Haswell
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

cc:

Nuclear Regulatory Commission

Ms. M. Bailey
Mr. M. King
Mr. G. Bowman
Ms. A. Veil
Mr. C. P. Patel
Mr. G. J. Khouri
Mr. C. J. Even
Mr. B. J. Kemker
Ms. N. C. Coover
Mr. C. Welch
Mr. J. Gaslevic
Mr. O. Lopez-Santiago
Mr. G. Armstrong
Mr. M. Webb
Mr. T. Fredette
Mr. C. Santos
Mr. B. Davis
Mr. J. Vasquez
Mr. J. Eargle
Mr. E. Davidson
Mr. T. Fanelli
Ms. K. McCurry
Mr. J. Parent
Mr. B. Griman

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani
Mr. D. C. Durham
Mr. M. M. Corletti
Mr. Z. S. Harper
Mr. J. L. Coward

Other

Mr. S. W. Kline, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Mr. R. L. Trokey, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company
ND-20-0946
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.2.04.09a.ii [Index Number 241]**

ITAAC Statement

Design Commitment

- 9.a) Components within the main steam system, main and startup feedwater system, and the main turbine system identified in Table 2.2.4-3 provide backup isolation of the SGS to limit steam generator blowdown and feedwater flow to the steam generator.

Inspections/Tests/Analyses

- ii) Testing will be performed to confirm the trip of the pumps identified in Table 2.2.4-3.

Acceptance Criteria

- ii) The pumps identified in Table 2.2.4-3 trip after a signal is generated by the PMS.

ITAAC Determination Basis

Multiple ITAAC are performed to verify components within the main steam system, main and startup feedwater system, and the main turbine system identified in Table 2.2.4-3 provide backup isolation of the Steam Generator System (SGS) to limit steam generator blowdown and feedwater flow to the steam generator. The subject ITAAC performs testing to confirm the trip of the pumps identified in Combined License (COL) Appendix C Table 2.2.4-3 (Attachment A) after a trip is generated by the Protection and Safety Monitoring System (PMS).

Testing was performed in accordance with Unit 3 component test Work Order 1109889 (Reference 1) and documented in SV3-SGS-ITR-800241 (Reference 2). This component test utilized B-GEN-ITPCI-039 Forms F033 through F037 to direct the performance of testing to verify that the pumps in Attachment A tripped after a signal was generated by the PMS.

The component test established initial conditions with each pump breaker in the test condition and closed. An actuation signal was generated by PMS using the PMS Maintenance and Test Panel (MTP) to trip the pump breakers. Each breaker was verified locally to be open (trip position) after the receipt of the trip signal.

The completed Unit 3 test results (References 1 and 2) confirm that the pumps identified in Table 2.2.4-3 trip after a signal is generated by the PMS.

References 1 and 2 are available for NRC inspection as well as the ITAAC 2.2.04.09a.ii Completion Package (Reference 3).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 2.2.04.09a.ii (Reference 3) and is available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.2.04.09a.ii was performed for VEGP Unit 3 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. Work Order 1109889, "Perform ITAAC PMS CIM Component Test FWS-MP-02A & FWS-MP-02B & FWS-MP-02C & FWS-MP-03A & FWS-MP-03B"
2. SV3-SGS-ITR-800241 Rev. 0, "Unit 3 Recorded Results of Main and Startup Feedwater Pump Trip After PMS Signal: ITAAC 2.2.04.09a.ii"
3. 2.2.04.09a.ii-U3-CP-Rev0, ITAAC Completion Package

Attachment A

***Excerpt from COL Appendix C Table 2.2.4-3**

Table 2.2.4-3		
Equipment Name*	Tag No. *	Control Function*
Main Feedwater Pump	FWS-MP-02A	Trip
Main Feedwater Pump	FWS-MP-02B	Trip
Main Feedwater Pump	FWS-MP-02C	Trip
Startup Feedwater Pump	FWS-MP-03A	Trip
Startup Feedwater Pump	FWS-MP-03B	Trip