

NOV 18 2021

Docket No.: 52-025

ND-21-1010
10 CFR 52.99(c)(1)U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC C.2.6.09.09 [Index Number 670]


Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item C.2.6.09.09 [Index Number 670]. This ITAAC confirms that emergency exits through the protected area perimeter are alarmed and secured by locking devices that allow prompt egress during an emergency. The ITAAC also confirms that emergency exits through the vital area boundaries are locked, alarmed, and equipped with a crash bar to allow for emergency egress. The closure process for this ITAAC is based on the guidance described in Nuclear Energy Institute (NEI) 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

Michael J. Yox
Regulatory Affairs Director Vogtle 3 & 4Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC C.2.6.09.09 [Index Number 670]

MJY/RLB/sfr

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III
Mr. D. L. McKinney
Mr. H. Nieh
Mr. G. Chick
Mr. S. Stimac
Mr. P. Martino
Mr. J. B. Williams
Mr. M. J. Yox
Mr. A. S. Parton
Ms. K. A. Roberts
Ms. J.M. Coleman
Mr. C. T. Defnall
Mr. C. E. Morrow
Mr. K. J. Drudy
Mr. J. M. Fisher
Mr. R. L. Beilke
Mr. S. Leighty
Ms. A. C. Chamberlain
Mr. J. C. Haswell
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

cc:

Nuclear Regulatory Commission

Ms. M. Bailey
Mr. M. King
Mr. G. Bowman
Ms. A. Veil
Mr. C. P. Patel
Mr. G. J. Khouri
Mr. C. J. Even
Mr. B. J. Kemker
Ms. N. C. Coovert
Mr. C. Welch
Mr. J. Gaslevic
Mr. O. Lopez-Santiago
Mr. G. Armstrong
Mr. M. Webb
Mr. T. Fredette
Mr. C. Santos
Mr. B. Davis
Mr. J. Vasquez
Mr. J. Eargle
Mr. T. Fanelli
Ms. K. McCurry
Mr. J. Parent
Mr. B. Griman
Mr. V. Hall

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani
Mr. D. C. Durham
Mr. M. M. Corletti
Mr. Z. S. Harper
Mr. J. L. Coward

Other

Mr. S. W. Kline, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Mr. R. L. Trokey, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

U.S. Nuclear Regulatory Commission
ND-21-1010 Enclosure
Page 1 of 3

**Southern Nuclear Operating Company
ND-21-1010
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC C.2.6.09.09 [Index Number 670]**

ITAAC Statement

Design Commitment

9. Emergency exits through the protected area perimeter are alarmed and secured with locking devices to allow for emergency egress.

9. Emergency exits through the vital area boundaries are locked, alarmed, and equipped with a crash bar to allow for emergency egress.

Inspections/Tests/Analyses

Tests, inspections, or a combination of tests and inspections of emergency exits through the protected area perimeter will be performed.

Test, inspection, or a combination of tests and inspections of the emergency exits through the vital area boundaries will be performed.

Acceptance Criteria

Emergency exits through the protected area perimeter are alarmed and secured by locking devices that allow prompt egress during an emergency.

The emergency exits through the vital area boundaries are locked, alarmed, and equipped with a crash bar to allow for emergency egress.

ITAAC Determination Basis

Tests of the emergency exits through the protected area perimeter and through the vital area boundaries were performed to verify that each emergency exit through the protected area perimeter is alarmed and secured by a locking device that allows prompt egress during an emergency, and the emergency exits through the vital area boundaries are locked, alarmed, and equipped with a crash bar to allow for emergency egress. The VEGP Unit 3 Plant Security System ITAACs only cover the Unit 3 plant security system design commitment scope.

Emergency exits through the protected area perimeter are alarmed and secured by locking devices that allow prompt egress during an emergency.

Testing was performed as described in ITAAC Technical Report SV3-SES-ITR-800670 (Reference 1) to verify that each emergency exit portal through the protected area perimeter is alarmed and secured by a locking device that allows prompt egress during an emergency and satisfies the applicable protected area perimeter emergency egress requirements of the VEGP Unit 3 and Unit 4 Physical Security Plan associated with 10 CFR 73.55(e)(8)(iii).

The test for each protected area perimeter emergency exit portal first verified the protected area perimeter emergency exit portal was secured by a locking device. The protected area perimeter emergency exit portal was then unlocked by releasing the lock and opening the portal door, and then verifying that an associated alarm was generated in the central alarm station (CAS) and the secondary alarm station (SAS). Once unlocked it was confirmed that the protected area perimeter emergency exit portal allowed prompt egress. The protected area perimeter emergency exit portal was then secured by a locking device i.e., lock restored and portal door closed, and it was verified that the associated alarm in the CAS and SAS could be reset.

The results of the test are documented in Reference 1 and verify each emergency exit through the protected area perimeter is alarmed and secured by a locking device that allows prompt egress during an emergency.

The emergency exits through the vital area boundaries are locked, alarmed, and equipped with a crash bar to allow for emergency egress.

Testing was performed as described in ITAAC Technical Report SV3-SES-ITR-800670 (Reference 1) to verify that the emergency exits through the vital area boundaries are locked, alarmed, and equipped with a crash bar to allow for emergency egress and satisfy the applicable vital area boundary emergency egress requirements of the VEGP Unit 3 and Unit 4 Physical Security Plan associated with 10 CFR 73.55(e)(9)(ii).

The test for each vital area boundary emergency exit portal first verified the vital area boundary emergency exit portal was locked. The vital area boundary emergency exit portal was then exited using the portal's crash bar, and verification made that an associated alarm was generated in the CAS and SAS. The vital area boundary emergency exit portal was then closed and locked, and verification made that the associated alarm in the CAS and SAS could be reset.

The results of the test are documented in Reference 1 and verify the emergency exits through the vital area boundaries are locked, alarmed, and equipped with a crash bar to allow for emergency egress.

Reference 1 is available for NRC inspection as part of the Unit 3 ITAAC C.2.6.09.09 Completion Package (Reference 2).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there were no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC C.2.6.09.09 (Reference 2) and is available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC C.2.6.09.09 was performed for VEGP Unit 3 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV3-SES-ITR-800670, Protected Area Perimeter and Vital Area Boundary Emergency Exit Test, Rev 0 (SRI)
2. C.2.6.09.09-U3-CP-Rev0, ITAAC Completion Package