

February 10, 2023

Docket No.: 52-026

ND-22-0733
10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 4
ITAAC Closure Notification on Completion of ITAAC 2.3.05.03c.ii [Index Number 350]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 4 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.3.05.03c.ii [Index Number 350]. This ITAAC verified that the equipment hatch hoist holding mechanism was able to stop and hold the equipment hatch. The closure process for this ITAAC is based on the guidance described in NEI-08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52", which is endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,



Jamie M. Coleman
Regulatory Affairs Director Vogtle 3 & 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 4
Completion of ITAAC 2.3.05.03c.ii [Index Number 350]

JMC/JTK/sfr

cc: Regional Administrator, Region II
Director, Office of Nuclear Reactor Regulation (NRR)
Director, Vogtle Project Office NRR
Senior Resident Inspector – Vogtle 3 & 4

**Southern Nuclear Operating Company
ND-22-0733
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 4
Completion of ITAAC 2.3.05.03c.ii [Index Number 350]**

ITAAC Statement

Design Commitment:

3.c) The equipment hatch hoist is single failure proof.

Inspections, Tests, Analyses:

ii) Testing of the equipment hatch hoist is performed.

Acceptance Criteria:

ii) The equipment hatch hoist holding mechanism shall stop and hold the hatch.

ITAAC Determination Basis

Multiple ITAAC were performed to demonstrate the equipment hatch hoist is single failure proof. For this ITAAC, a test was performed in accordance with Site Acceptance Test (SAT) SV4-MH40-VTP-002 to demonstrate that the equipment hatch hoist holding mechanism stopped and held the hatch.

Testing was performed in accordance with Domestic AP1000 Hatch Hoist SAT (Reference 1) which required that the equipment hatch hoist holding mechanism stops and holds the hatch. The equipment hatch hoist was attached to the equipment hatch, along with additional test weights to achieve 100% of the hoist rated load, during the load test portion of the SAT. The hatch and weights were raised by the hoist higher than one foot, stopped, and verified to hold the hatch for at least one minute and not drift down after stopping. The hatch and weights were lowered, stopped, and held again for at least two minutes and verified to hold the hatch and not drift down after stopping. Visual observation verifies the hoist holding mechanism holds the hatch.

The completed test results are documented in ITAAC Technical Report SV4-MHS-ITR-800350 (Reference 2) and demonstrate that the equipment hatch hoist holding mechanism stopped and held the hatch. The ITAAC Technical Report (Reference 2) and ITAAC Completion Package (Reference 3) are available for NRC inspection.

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found that there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 2.3.05.03c.ii (Reference 3) and is available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.3.05.03c.ii was performed for VEGP Unit 4 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV4-MH40-VTP-002, Rev. 2, Domestic AP1000 Hatch Hoist Site Acceptance Test
2. SV4-MHS-ITR-800350, Rev. 0, "Unit 4 Equipment Hatch Hoist Holding Mechanism Test: ITAAC 2.3.05.03c.ii, NRC Index Number: 350"
3. 2.3.05.03c.ii-U4-CP-Rev0, ITAAC Completion Package