

**Official Transcript of Proceedings**  
**NUCLEAR REGULATORY COMMISSION**

Title:                   Advisory Committee on Reactor Safeguards  
                              Plant Operations and Fire Protection  
                              Subcommittee Meeting

Docket Number:       (n/a)

Location:               Rockville, Maryland

Date:                    Wednesday, March 3, 2010

Work Order No.:       NRC-096

Pages 1-108

NEAL R. GROSS AND CO., INC.  
Court Reporters and Transcribers  
1323 Rhode Island Avenue, N.W.  
Washington, D.C. 20005  
(202) 234-4433

DISCLAIMER

UNITED STATES NUCLEAR REGULATORY COMMISSION'S  
ADVISORY COMMITTEE ON REACTOR SAFEGUARDS

The contents of this transcript of the proceeding of the United States Nuclear Regulatory Commission Advisory Committee on Reactor Safeguards, as reported herein, is a record of the discussions recorded at the meeting.

This transcript has not been reviewed, corrected, and edited, and it may contain inaccuracies.

1 UNITED STATES OF AMERICA

2 NUCLEAR REGULATORY COMMISSION

3 + + + + +

4 ADVISORY COMMITTEE ON REACTOR SAFEGUARDS

5 (ACRS)

6 + + + + +

7 SUBCOMMITTEE ON PLANT OPERATIONS AND FIRE PROTECTION

8 + + + + +

9 SUBCOMMITTEE MEETING REGARDING WATTS BAR NUCLEAR

10 PLANT UNIT 2

11 STATUS OF LICENSING AND INSPECTION

12 DOCKET NO. 50-391

13 + + + + +

14 WEDNESDAY,

15 MARCH 3, 2010

16 + + + + +

17 ROCKVILLE, MARYLAND

18 + + + + +

19 The Subcommittee met at the Nuclear  
20 Regulatory Commission, Two White Flint North, Room  
21 T2B3, 11545 Rockville Pike, at 3:11 p.m., Harold B.  
22 Ray, Subcommittee Chairman, presiding.  
23  
24  
25

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1     ACRS MEMBERS :

2             HAROLD B. RAY, Subcommittee Chairman

3             SAID ABDEL-KHALIK, ACRS Chairman

4             J. SAM ARMIJO, ACRS Vice Chairman

5             JOHN W. STETKAR, ACRS Member-at-Large

6             SANJOY BANERJEE, Member

7             MARIO V. BONACA, Member

8             WILLIAM B. SHACK, Member

9             JOHN D. SIEBER, Member

10

11     ACRS STAFF PRESENT:

12             MAITRI BANERJEE, Designated Federal Official

13

14

15

16

17

18

19

20

21

22

23

24

25

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

TABLE OF CONTENTS

	<u>Page No.</u>
Opening Statement, <b>HAROLD RAY</b> (ACRS)	4
1. TVA Licensing and Construction Activities	9
- Background	
- Separation between Unit 1 and 2	
- Construction Quality	
2. NRC WRAG & NRR Licensing Activities	65
3. Region II Construction Inspection Activities	77
13. Public Comments & Subcommittee Deliberations	104

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1  
2 P-R-O-C-E-E-D-I-N-G-S

3 3:11 p.m.

4 SUBCOMMITTEE CHAIRMAN RAY: I'm Harold  
5 Ray, Chairman of the ACRS Plant Operations and Fire  
6 Protection Subcommittee, for operating license review  
7 of Watts Bar Nuclear Plant Unit 2.

8 Other ACRS members in attendance are Jack  
9 Sieber, who will be joining us very shortly, Mario  
10 Bonaca, Charlie Brown, Sam Armijo, and Said Abdel-  
11 Khalik.

12 ACRS CHAIRMAN ABDEL-KHALIK: Sanjoy just  
13 arrived.

14 SUBCOMMITTEE CHAIRMAN RAY: Sanjoy  
15 Banerjee is with us as well. I'm grateful for his  
16 joint participation, although that accounts for the  
17 slight delay in our getting started with this  
18 Subcommittee.

19 Ms. Maitri Banerjee is the Designated  
20 Federal Official for this meeting.

21 The Subcommittee held a public meeting  
22 with the TVA on July 28th last year, followed by a  
23 plant tour the same day. We also had a meeting here  
24 in this room in the preceding March.

25 We were briefed about the TVA activities

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 related to licensing, construction and restart of  
2 Watts Bar Unit 2, and received comments and questions  
3 from the public.

4 After that meeting, the members visited  
5 the NRC Region II offices on July 30th, and were  
6 briefed about the NRC inspection activities related  
7 to Watts Bar Unit 2 construction, material condition,  
8 and the controls TVA had implemented to ensure  
9 quality construction.

10 The purpose of today's meeting is to get  
11 an update from TVA and the NRC staff regarding issues  
12 related to the design licensing and construction  
13 activities since their July meetings. The objective  
14 of this meeting is to gather information, analyze  
15 relevant issues and facts, and formulate proposed  
16 positions and future actions as appropriate for  
17 deliberation by the Full Committee.

18 This briefing is open to the public, the  
19 rules for participation in today's meeting were  
20 announced as part of the notice of this meeting  
21 published in the Federal Register on February 22,  
22 2010.

23 We have a telephone bridge line open, and  
24 we have members of the public on the telephone line,  
25 as we understand it.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 To minimize disturbance, the line will be  
2 kept muted from this end, that is to say, they can  
3 listen only until the last ten minutes of this  
4 meeting, to provide an opportunity to the members of  
5 the public then joining us through the bridge line  
6 who would like to make a statement or provide  
7 comments.

8 A transcript of the meeting is being  
9 kept, and I request the participants of this meeting  
10 to use the microphones located in the meeting room  
11 when addressing the Subcommittee, and participants  
12 should first identify themselves and speak with  
13 sufficient clarity and volume so that they may be  
14 readily heard.

15 We'll now proceed with the meeting, and  
16 this indicates I should call on Masoud Bajestani of  
17 TVA, but I perceive we are going to begin with the  
18 staff presentation, is that correct?

19 MR. MILANO: No, sir.

20 My name is Pat Milano, I'm the Senior  
21 Project Manager responsible for the Watts Bar 2  
22 licensing.

23 I was just going to -- just in case you  
24 didn't kick it off right with regard to the agenda, I  
25 was just going to say that TVA is going to present

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701



1 first, followed by the staff, and then our Region II,  
2 and again, Vice President for New Nuclear Generation,  
3 Mr. Bajestani, is going to make the presentation for  
4 TVA.

5 SUBCOMMITTEE CHAIRMAN RAY: Okay, and  
6 before you begin, let me say there are two things,  
7 and this is a very short meeting, and I can't account  
8 for that, other than that I'm here as scheduled.

9 So, I'm going to be moving things along,  
10 otherwise who knows how long we would be here.

11 One thing has come up that we are asking  
12 everybody, for at least a while, to address, it came  
13 up in a completely different context, but I note that  
14 it seems to fit here in reviewing our past meeting  
15 agendas, and minutes, and so on, and that is, how  
16 issues that arise, or have arisen under Part 21,  
17 might be addressed in the context of Unit 2. Because  
18 of the Unit 1 ongoing operation, my guess is that  
19 there's an active Part 21 program that TVA has, and  
20 they are well aware of all the items that are  
21 identified as part of that program, and you'll tell  
22 us how that's considered in the context of Unit 2.

23 The other thing I would say is, we did,  
24 as I review our notes, I'm reminded that we did  
25 indicate that schedule was a concern, not a concern

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 in terms of your meeting schedule, but it was a  
2 concern in terms of what effects meeting the schedule  
3 might have on the things that do concern us.

4 I notice that in both the staff and the  
5 TVA presentations there's material having to do with  
6 schedule. We are interested maybe in the -- as I  
7 say, the converse effect of schedule, not are you  
8 meeting schedule, but what are the attempts to meet  
9 schedule having -- what effects might they be having  
10 on the things that do concern us.

11 And so, when you address yourself to  
12 that, be mindful that, you know, that the issue in  
13 our mind is the effort to adhere to and meet schedule  
14 having any negative consequences on the quality of  
15 the work, the start-up testing, and all the other  
16 things that you have to do.

17 Unless the presentations change from what  
18 I've seen before, we'll be told you are going to meet  
19 schedule, and that always worries me because of the  
20 fact that it's very hard to make a schedule in  
21 advance of something as complex as this, that you  
22 absolutely, positively are going to meet without  
23 question.

24 And so, with those two things, Masoud,  
25 would you want to begin then?

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 MR. BAJESTANI: Sure.

2 Again, my name is Masoud Bajestani. I'm  
3 the VP of Watts Bar Unit 2.

4 Gordon, introduction?

5 MR. ARENT: Gordon Arent, I'm the  
6 Licensing Manager for Watts Bar Unit 2.

7 MR. KOONTZ: And, I'm Frank Koontz, a  
8 Specialist in Engineering for Unit 2.

9 MR. BAJESTANI: Again, I appreciate the  
10 opportunity to update you on Watts Bar Unit 2, the  
11 status of the project, and where we are in the  
12 completion. And, I'm going to address the two  
13 questions that you brought up.

14 Let me address, if you want me to go  
15 ahead and do that now I can do that.

16 SUBCOMMITTEE CHAIRMAN RAY: It's entirely  
17 up to you.

18 MR. BAJESTANI: Okay. Under Part 21, we  
19 look at any Part 21 that is applicable to Watts Bar  
20 Unit 2, and we either process that through the  
21 corrective action or operating experience that comes  
22 to us.

23 As a matter of fact, just to give you an  
24 example, it was like two weeks ago we got specific  
25 Part 21 \*\*\* 3:20:17 \*\*\*, so we got the data, came

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 into us, we sent it to our Procurement to evaluate  
2 applicability to Watts Bar, and the material that we  
3 are purchasing as we go through completion of Watts  
4 Bar Unit 2, we will note this issue that was  
5 identified in Part 21 through \*\*\* 3:12:03 \*\*\* is  
6 applicable to Watts Bar Unit 2. So, every Part 21  
7 that comes in, we look at it and see whether or not  
8 it's applicable. If it is applicable, obviously, we  
9 take appropriate action.

10 SUBCOMMITTEE CHAIRMAN RAY: How do you  
11 address the Part 21 issues that may have arisen  
12 during the period prior?

13 As I said, before I speculated, well, you  
14 are probably tell me that you had an active program,  
15 and those things are considered as well.

16 MR. BAJESTANI: What we had pointed to  
17 the Watts Bar project, Watts Bar Unit 2 project, We  
18 had to go look at all historical data, which Part 21  
19 also includes one of those items that we look at.  
20 Actually, there are over 30,000 items that we looked,  
21 specifically, at historical data from back in the  
22 construction days, and once Bar Unit 1 came on line,  
23 and anything after Watts Bar Unit 1 came on line, and  
24 looked at every one of those items, and again,  
25 applicability and what do we need to do for Watts Bar

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 Unit 2.

2 So, every one of those items historical  
3 is picked up part of the historical data.

4 SUBCOMMITTEE CHAIRMAN RAY: Thank you.

5 MR. BAJESTANI: Okay, and I'm going to  
6 cover the schedule a little bit later in the  
7 presentation, if you don't mind.

8 Real quick again, I'm going to provide  
9 you a brief status of where we are on project  
10 completion. On page two, we are going to talk a  
11 little bit about the integrated schedule,  
12 procurement, engineering, construction,  
13 refurbishment. Gordon is going to talk about  
14 licensing, and Frank is going to talk about where we  
15 are on the IPE and IPEEE, and then I'll come back and  
16 talk about again on the Unit 1 and 2 integration and  
17 where we are on that.

18 If you turn to the next page, this is,  
19 essentially, our construction completion status  
20 schedule. Anything that doesn't have a date, and you  
21 can see that by triangle, that's complete. Anything  
22 that's got a date, those are the ones that's not  
23 complete.

24 Again, I'm not going to go through a lot  
25 of detail here, but again, the Board approved the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 project August of 2007. We had the construction  
2 reactivation letter, regulatory framework. We  
3 developed a lead 0 schedule for the project, and we  
4 started the construction in June of 2008, and we are  
5 expecting to complete major engineering by end of  
6 this month, actually.

7 SUBCOMMITTEE CHAIRMAN RAY: Could you  
8 move ahead to Slide 5 on that point.

9 MR. BAJESTANI: Certainly.

10 SUBCOMMITTEE CHAIRMAN RAY: Could you  
11 reconcile what you just said with these numbers here?

12 MR. BAJESTANI: Yes. What I mean by  
13 completing the engineering -- major engineering  
14 complete by end of March, is all the design output  
15 document, which is what we call EDCRs and DCNs.  
16 These are the stuff, essentially, the design output  
17 document that's issued, it goes into construction,  
18 and construction goes to modify the field of data  
19 construction.

20 We are still going to have a lot of  
21 engineering staff that's going to be remaining to do  
22 remaining programs, calculations, and a lot of -- we  
23 have -- when we issued some of this DCR, EDCR design  
24 output document we had we called a lot of unverified  
25 assumptions. It, specifically, says that I have to

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 come back on these specific calculations, or on this  
2 specific program, remove this unverified assumption.  
3 So, we have a lot of work still left after we issue  
4 all the major engineering design output documents.

5 SUBCOMMITTEE CHAIRMAN RAY: Well, that's,  
6 I guess, an application of what I should understand  
7 major engineering complete to mean, in other words,  
8 the reconciliation is that what's on page five here  
9 is largely other stuff.

10 But, gee whiz, these numbers are so out  
11 of line with what I would think of as major  
12 engineering complete this month, that it was shocking  
13 to me.

14 MR. BAJESTANI: I understand.

15 SUBCOMMITTEE CHAIRMAN RAY: Is this my  
16 definitional problem, is that it?

17 MR. BAJESTANI: You know, from the  
18 construction perspective, construction looks at it,  
19 what they need to have from engineering to be able to  
20 do work.

21 And, really, when we say we are looking  
22 at completing major engineering, it's what  
23 construction needs to complete their work.

24 SUBCOMMITTEE CHAIRMAN RAY: I'm trying to  
25 get this straight.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 MR. BAJESTANI: Okay.

2 SUBCOMMITTEE CHAIRMAN RAY: If you've got  
3 unverified or unconfirmed assumptions and/or  
4 calculations, how can you release drawings for  
5 construction, which may have those unverified  
6 assumptions involved?

7 MR. BAJESTANI: Okay, let me give you an  
8 example.

9 Engineering issued a design output  
10 document to be replace a bunch of tables. Okay?  
11 Construction takes the design output document, this  
12 goes from point A to point B. After completion of  
13 this job, what we have is what we call \*\*\* 3:24 \*\*\*,  
14 it basically says what the length of the cable is for  
15 the calculation.

16 You have to take this information back  
17 after the work is complete, you already have some  
18 idea what it's going to be, obviously, but the actual  
19 field data --

20 SUBCOMMITTEE CHAIRMAN RAY: You are  
21 looking for as-built field data --

22 MR. BAJESTANI: As built.

23 SUBCOMMITTEE CHAIRMAN RAY: -- to go back  
24 and compare with the initial analysis type  
25 calculation.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 MR. BAJESTANI: Exactly.

2 SUBCOMMITTEE CHAIRMAN RAY: Do all of  
3 these fall in that category?

4 MR. BAJESTANI: A lot of them they fall  
5 under that category, that we have to go back.

6 SUBCOMMITTEE CHAIRMAN RAY: So, it's  
7 taking as built results and going back and comparing  
8 them with assumptions.

9 MR. BAJESTANI: Exactly.

10 SUBCOMMITTEE CHAIRMAN RAY: Does that  
11 deal with mechanical stuff, or stress type stuff?

12 MR. BAJESTANI: It deals with mechanical,  
13 as well as electrical.

14 SUBCOMMITTEE CHAIRMAN RAY: And, you'll  
15 be staffed to handle that --

16 MR. BAJESTANI: Yes.

17 SUBCOMMITTEE CHAIRMAN RAY: -- with the  
18 same rigor that you had when you developed the main  
19 set of drawings.

20 MEMBER SIEBER: I assume things like  
21 piping analysis, seismic supports, and all that, are  
22 done as construction progresses.

23 MR. BAJESTANI: That's correct. Let me  
24 just -- I wanted to -- I think I tried to explain it.

25 MEMBER BROWN: Well, I wanted to,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 relative to -- I'm not sure this is related, I think  
2 this is related to what you just said, I'm not sure,  
3 I'm trying to relate to the mechanical stuff.

4 Pipes go in, hangers are supposed to be  
5 put in certain places, they are rarely ever where you  
6 think they might be. So, you, actually, have to lay  
7 out, even on the mechanical side, on all the major  
8 piping, the high stress piping, and, particularly, if  
9 they are off then you have to redo that calculation  
10 as well to determine if you still meet all the  
11 requirements.

12 So, all right, I was just trying to get  
13 my handle around this.

14 MEMBER SIEBER: That's usually fit in the  
15 field kind of work, where the engineers actually do  
16 the job.

17 MEMBER BROWN: This is not non-deviation  
18 type stuff, from what I remember. You don't always  
19 get to the place where somebody said they were going  
20 to -- they were supposed to be, for whatever reasons,  
21 and I think that's what you were driving at.

22 MEMBER SIEBER: Right.

23 MEMBER BROWN: Okay. All right, thank  
24 you.

25 SUBCOMMITTEE CHAIRMAN RAY: I hear the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 explanation. I have no reason not to accept it, it's  
2 just getting my mind around it is a little difficult,  
3 because if you had said major design work complete,  
4 or something like that, maybe I'd have understood  
5 better, but to me to say major engineering work  
6 complete, it's hard then to reconcile what you said  
7 with this slide five, other than you've provided it,  
8 a reconciliation, and I guess we better move on.

9 MEMBER BROWN: No, I had one other  
10 question.

11 SUBCOMMITTEE CHAIRMAN RAY: Sure.

12 MEMBER BROWN: If you don't mind.

13 Some of this stuff will have more  
14 priority than others, because if you build and  
15 construct you lose access for corrective actions.

16 Do you call try to assign to reevaluate  
17 these various field as built type stuff to see which  
18 ones you've got to do first, is that thought process  
19 involved?

20 MR. BAJESTANI: Yes.

21 MEMBER BROWN: The only reason ask is  
22 that I worked on -- we had that problem one time,  
23 we'd go back and look and they had already covered it  
24 up, so it cost a lot of money to fix it.

25 MR. BAJESTANI: Yes, we look at every one

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 of them. If there are issues that --

2 MEMBER BROWN: You are going to say yes,  
3 we'll go on. Harold, we've got a tight schedule.

4 MR. BAJESTANI: We'll go back to the  
5 schedule.

6 I'm not going to mention major  
7 engineering complete, I'm going to say some other  
8 work, because I have to think about it.

9 We have submitted FSAR amendment for an  
10 operating license. Some of our major upcoming  
11 months, the next one is actually turbine or turning  
12 gear, which is coming up October of this year, Unit  
13 2, Integrated Safeguards test, we are going to do  
14 this test during the next refueling outage, because  
15 this test, actually, can be done only when Unit 1 is  
16 shut down.

17 We are also going to do next thing is  
18 primary hydro, then we are going to fill the ice  
19 condenser with ice, and do the hot functional test,  
20 and then ready for fuel load.

21 Any questions? Okay.

22 Next page, page four,

23 Under procurement side, this was also  
24 something that we discussed last time, just real  
25 quick, Bechtel oversight of procurement and supplier

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 quality. Obviously, because of some of the issues  
2 that we have had in industry, specifically, on  
3 fraudulent material, and counterfeit, we have  
4 actually trained our QC inspectors, we have put those  
5 requirements, what to look for in our process and  
6 procedures.

7 And, what we have done, actually, we have  
8 done over 281 visits to date, with 168 report issues,  
9 and this is for different vendors that we are buying  
10 the materials.

11 And, we have, actually, identified issues  
12 during some of this short surveillance that we  
13 brought it to the vendors' attention, and got it  
14 fixed.

15 Also, the ASME QA program audit for the  
16 new suppliers, again, Bechtel has done an audit.

17 And then, on top of what Bechtel is  
18 doing, TVA, we have our own TVA oversight of the  
19 Bechtel QA performance, and again, we, actually,  
20 participate in some of the shop surveillance. We,  
21 actually, go to -- TVA, actually, watched some of the  
22 factory acceptance tests. We look at -- we have done  
23 actual independent review of some of the receipt  
24 inspections, and also audit of the ASME procurement  
25 and material storage.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1                   And, we do find issues, and we fix them  
2 as we go.

3                   Next page, engineering. Some of the  
4 stuff that we look at right at the beginning,  
5 whatever we do to make sure that we maintain the  
6 design margin, and if there are opportunities that we  
7 can, actually, gain margin, we've been doing that.  
8 Specifically, we are replacing all eight ERCW pumps,  
9 these are the essential clean water measures, we've  
10 got cooling water, essentially.

11                   Overall, 60 percent complete, design  
12 modification 64, calculations 72 percent. The CAPS  
13 and special programs, which are 29 programs, over 60  
14 percent complete. And, the data, as far as quality  
15 of the records, is all retrievable and legible, and  
16 we haven't had really any issues from the  
17 construction days, nothing major.

18                   Quality of the engineering, so far again,  
19 what we do, we, actually, monitor the number of  
20 engineering errors, number of field changes that are  
21 caused by construction, because they can't implement  
22 it, so we monitor all this information, and we look  
23 at the trend, and feed that back into the designer to  
24 make sure that we don't make the same mistakes, you  
25 know, over and over.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 Overall again, the quality of engineering  
2 has been pretty good.

3 I put a few charts over here to show you  
4 where we are on some of the major engineering output  
5 document. This is, actually, some of the engineering  
6 output documents that we issue, and you can see  
7 pretty much we are staying with the schedule.

8 MEMBER BONACA: What are the yearly --  
9 number of EDCRs.

10 MR. BAJESTANI: Number of EDCRs, packages  
11 that's issued from engineering.

12 MEMBER BONACA: Is that per week?

13 MR. BAJESTANI: That's, actually, per  
14 week, per week issue number. On the left is per  
15 week, and the right would be cumulative.

16 MEMBER BONACA: Cumulative, okay, good.

17 SUBCOMMITTEE CHAIRMAN RAY: So, some time  
18 this month you are going to achieve a level of  
19 production considerably higher than you've achieved  
20 so far.

21 MR. BAJESTANI: Yes, and let me also  
22 explain to you why we end up, actually, going to see  
23 other engineering firms, so besides our main  
24 engineering, which is Bechtel, we have gone,  
25 actually, to three other major engineering, and they

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 are doing, actually, packages for us. So, we have  
2 got quite a few people to be able to accomplish what  
3 we are saying here. So, this is not just Bechtel to  
4 perform engineering output documents.

5 Construction, next page, overall a little  
6 bit over 23 percent complete, focusing on the  
7 refurbishment and bulk work. Quality of  
8 construction, just give you some data, data points  
9 under a number of welds that we have made so far, the  
10 weld reject rate has been less than 1/2 a percent.  
11 So, it's been pretty good.

12 Under critical path, safety injection  
13 system, chemical and volume control system, plant  
14 computer, and component cooling system, every one of  
15 these systems, essentially, is tied to material right  
16 now. Like for safety injection, chemical and volume  
17 control system, and component cooling system, they  
18 are all tied to ASME Section 3 valves that we are  
19 purchasing, and they go along with material.

20 MEMBER BANERJEE: Where are those valves  
21 coming from?

22 MR. BAJESTANI: They are coming from the  
23 different vendors, but it's very limited, you know.  
24 some of them are coming from Flow Serve, we've got  
25 some \*\*\* 3:33 \*\*\*, we've got a few other companies,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701



1 but they are a very limited number of suppliers.

2 MEMBER BANERJEE: I was at a meeting  
3 yesterday where this was discussed by a couple of  
4 Senators. It was interesting to hear that.

5 MR. BAJESTANI: Some of the ASME Section  
6 3 valves, their lead time -- when we put the pressure  
7 -- from the time we put the pressures over there it's  
8 sometimes 52 weeks, actually.

9 We are on track to complete the  
10 construction activities, and ready to go to fuel by  
11 April of 2012.

12 Next page will give you some idea about  
13 some of the bulk work, like the hangers. These are  
14 the 7902, 7914, this is after a number of the stress  
15 analysis that we have done, and the walk down that we  
16 have done, we came up with a number of modifications.

17 So, this is -- again, this is changing as we do more  
18 analysis, but this is a forecast, actually, what we  
19 have to do to get all the support modifications  
20 complete.

21 SUBCOMMITTEE CHAIRMAN RAY: Well, a  
22 forecast of what you have to do, I understand.

23 MR. BAJESTANI: What we have to do.

24 I guess this is probably time to address  
25 your second question under schedule, and, you know,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 when we developed -- when we went through the \*\*\*  
2 3:35 \*\*\* to identify the scope, and really the  
3 schedule and budget for this project, we spent a lot  
4 of time up front, and we had close to 100 engineers  
5 that looked at the material, looked at all the  
6 calculations that we need to do, the work that we  
7 need to do.

8 We set aside a lot of contingencies,  
9 essentially, for breakage, for -- to make sure,  
10 bottom line, that we have for breakage, really, we  
11 didn't put -- let's put it this way, I'm just going  
12 to tell you that the 60-month schedule that we put in  
13 is not an idealistic schedule. There are a lot of  
14 times that we put in for breakage issues that comes  
15 in that we need to deal with.

16 So, besides, you know, the fact that we  
17 have oversight on oversight, okay, we stressed to  
18 everybody about the quality. Everybody understands  
19 that quality comes first. Everybody understands that  
20 at the same time we have to have a schedule. Okay.

21 So, the schedule is there, everybody  
22 knows what the schedule is, everybody knows what the  
23 quality is, and the thing is, everything that we do  
24 on safety related we have a QC inspection that we  
25 have to do. We have a quality assurance survey, we

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 come back after the work is done, we sample some of  
2 the work to see if even if after the work has been  
3 completed to see if we still need other design specs,  
4 the vendor specs, the construction specs, and then  
5 the next thing is, obviously, all the testing that we  
6 are going to do to prove what we have, actually,  
7 installed meets the design output document with  
8 respects to flows, pressure, temperature and so on  
9 and so forth.

10 So, from the schedule side, and looking  
11 at the quality, we are not really seeing anything  
12 that's negative that tells us that the schedule is  
13 the main driver, and we are getting some poor quality  
14 items.

15 SUBCOMMITTEE CHAIRMAN RAY: You've got 13  
16 months til the integrated safeguards testing.

17 MR. BAJESTANI: Right.

18 SUBCOMMITTEE CHAIRMAN RAY: How much flow  
19 is there in the critical path to that date?

20 MR. BAJESTANI: Right now, the schedule  
21 that we have, actually, that we review on a daily  
22 basis, shows November of 2011. Again, we are not  
23 looking at -- this is the present schedule, this is  
24 not the 60-month schedule that we've been talking  
25 about.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 Today, if you look at where we are, and  
2 how much flow we have with respect to the schedule of  
3 April of 2012 for loading fuel, the schedule shows us  
4 right now that we are in November time frame, 2011,  
5 loading fuel.

6 SUBCOMMITTEE CHAIRMAN RAY: Let me ask  
7 you about integrated safeguards testing, I'm trying  
8 to follow what you are saying.

9 You are saying you can't associate any  
10 float in the schedule with the critical path between  
11 now and the safeguards testing. It's at the end of  
12 the schedule, basically.

13 MR. BAJESTANI: Right.

14 SUBCOMMITTEE CHAIRMAN RAY: So, if that  
15 date slips, you've got a problem with Unit 1, because  
16 Unit 1 has got to be in an outage condition.

17 MR. BAJESTANI: That's correct.

18 SUBCOMMITTEE CHAIRMAN RAY: And, do you  
19 have any float in that?

20 MR. BAJESTANI: Okay, there are things  
21 that we have to do during next refueling outage.  
22 Okay?

23 Integrated safeguards is one.

24 SUBCOMMITTEE CHAIRMAN RAY: Right.

25 MR. BAJESTANI: Then we have some flow

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 balancing that we have to do during that time, again,  
2 to require shutdown condition.

3 So, if we can't get this integrated  
4 safeguards test done during this refueling outage,  
5 it's going to push the schedule.

6 SUBCOMMITTEE CHAIRMAN RAY: Well, I  
7 understand, and it's really not pertinent to the  
8 things we need to be concerned about, other than as  
9 this issue that you are discussing might affect  
10 things that we are concerned about. That's what I'm  
11 saying.

12 So, as a way of trying to get at that,  
13 I'm just trying to find out, recognizing that Unit 2  
14 and Unit 1 have a tie at that point in time, do you  
15 have any float to that point in time, on the critical  
16 path?

17 It's okay if the answer is no. I just --

18 MR. BAJESTANI: Well, I really can't tell  
19 you that -- the reason I'm saying that is, I haven't  
20 looked at it with respect to, really, there are a lot  
21 of systems that we have to get complete before, you  
22 know, we get, obviously, to that integrated  
23 safeguards test.

24 And, right now, when I look at the  
25 schedule, it shows that it meets -- but I can't tell

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 you exactly here's the float time.

2 SUBCOMMITTEE CHAIRMAN RAY: Okay. It's  
3 that date that I would be more concerned about than  
4 fuel load.

5 The issue is, when you've got something  
6 else going on next door, that says I've got to be  
7 ready to do this at this point in time, what's my  
8 chances of being ready? That's all I'm asking.

9 And, I don't mean to belabor it. Let's  
10 just go on. I'm just trying to illustrate the point  
11 that I'm -- where I'm coming from.

12 MR. BAJESTANI: Yes, we understand that,  
13 and we understand that, you know, we don't make some  
14 of this dates, it is going to push and, obviously, we  
15 are not going to push the refueling outage, because  
16 we are going to have to go through the refueling  
17 outage, it is going to be -- we are going to have to  
18 find another window, essentially, to do this.

19 SUBCOMMITTEE CHAIRMAN RAY: Yes, either  
20 that or delay the -- you know, back off Unit 1 until  
21 you can delay the refueling date. Whatever you have  
22 to do, that's your business.

23 But, it does seem, from where I'm  
24 sitting, that that's the date that you are most  
25 working against right now, and the question is, how

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 much is that affecting how you get things done.

2 I would surmise quite a good deal.

3 MS. BANERJEE: Harold, if I may say  
4 something.

5 SUBCOMMITTEE CHAIRMAN RAY: Sure.

6 MS. BANERJEE: We can take this as an  
7 open item, or anything else that you want us to  
8 follow up on, and work with the staff and the  
9 applicant.

10 SUBCOMMITTEE CHAIRMAN RAY: Well thanks.

11 I don't think I want to make an open item out of the  
12 schedule. That's really not our business. It's only  
13 a matter that, you raise the issue of schedule, it,  
14 naturally, then causes us to think about what effects  
15 are the schedule having on the things that we are  
16 reasonably concerned about. It's not meeting  
17 schedule, that's your business, not ours.

18 MR. BAJESTANI: And again, we have other  
19 options that we have to sit down internally to  
20 discuss, whether or not we want to extend the  
21 refueling outage. I mean, there is a whole bunch of  
22 other options that we can sit down and look at.

23 SUBCOMMITTEE CHAIRMAN RAY: I understand.

24 MR. BAJESTANI: You know.

25 SUBCOMMITTEE CHAIRMAN RAY: I understand.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 I don't expect you to say that there's a problem  
2 here. I'm just trying to use your own communication  
3 to us as a way of asking the question, how seriously  
4 is the schedule pressure affecting what else you have  
5 to do, and it looks like it's a pretty significant  
6 factor, just viewed from my far distant position  
7 here.

8 So, why don't you go ahead.

9 MR. BAJESTANI: Okay.

10 MEMBER SIEBER: Well, let me just add one  
11 thing.

12 Schedule pressure always is pressure on  
13 the quality of work. For example, if you are rushing  
14 to finish a lot of engineering jobs, what you end up  
15 with is a pile of what we call ECNs, engineering  
16 change notices, which is corrections of mistakes, and  
17 so forth.

18 And, I think that' where the attention  
19 needs to be paid, is keeping the engineering so that  
20 the engineering quality is assured, and that quality  
21 assurance, and quality control of the construction  
22 project is appropriate for the safety level that you  
23 are trying to achieve.

24 And, another way to look at it is the  
25 accident, industrial accident rate of the craft

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701



1 workers. You know, you want to -- you want to look  
2 at all these indicators to determine, are you getting  
3 the most out of your workforce for the goals that you  
4 are trying to achieve, and when you are all done do  
5 you end up with a quality project.

6 MR. BAJESTANI: Right, and that's really,  
7 again, I keep going back to some of the quality of  
8 the construction, and quality of the engineering, you  
9 know, just looking at the weld rejects, we are  
10 looking at industrial safety, how we are doing that,  
11 we've got a whole bunch of different indicators that  
12 are really telling us that the schedule pressure is  
13 not really causing, the schedule itself is not  
14 causing adverse impact.

15 SUBCOMMITTEE CHAIRMAN RAY: That's good.

16 MEMBER SIEBER: Okay.

17 SUBCOMMITTEE CHAIRMAN RAY: It's  
18 something we want you to be aware that we are  
19 interested in. If this unit was there all by itself,  
20 you'd do the integrated test when you got ready to do  
21 it, but you've got another unit that you've got to do  
22 it when it's ready to do it, and that's a constraint  
23 on what you've got to do for the reasons that Jack  
24 said and so on, it introduces another factor into  
25 what happens.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1           So, with that all having been said, I  
2 think we better proceed.

3           MR. BAJESTANI: Next page talks about the  
4 refurbishment program. Essentially, the program is  
5 broken out into two separate procedures. One is in  
6 the active, and the other one is on the passive  
7 components.

8           On the active -- on the passive  
9 components, which we have a process procedure that  
10 specifically tells you, basically, what to look for.

11          Here is the form, after you've done all this you  
12 look at any -- anything, basically, that tells you  
13 whether or not you have any type of degradation, and  
14 how we can -- how to mitigate it, and the bottom  
15 line, at the end it comes in and you have evaluated  
16 the system, and the system meets the design basis  
17 requirements.

18          On the active components, again, we are  
19 replacing a lot of active components that we cited,  
20 just based on the business case, and some of them,  
21 actually, that we just can't get the parts, we  
22 decided to go ahead and replace some items and  
23 refurbish them. There are, what, 1,700 to 2,000  
24 items that we decided just to replace, and another  
25 4,000 items that we, actually, are refurbishing, and

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 that's, basically bringing them back to the vendor  
2 specifications, you know, replacing soft part  
3 materials, and replacing packing, replacing whatever  
4 it needed -- whatever material that has certain  
5 requirements as far as aging and susceptible to  
6 aging, we go ahead and change out to bring it up to  
7 the vendor spec.

8 Gordon, on the license?

9 MR. ARENT: Again, I'm Gordon Arent, I'm  
10 the Licensing Manager for Watts Bar 2.

11 We've completed the final safety analysis  
12 report and the technical specifications for Watts Bar  
13 Unit 2, with the exception of one subchapter, which  
14 is 2.4 on hydrology.

15 Hydrology has been being reevaluated by  
16 TVA for probable maximum flood.

17 You may have heard that at some of the  
18 other subcommittee meetings for Bellefonte 3 and 4,  
19 so we've been involved in that process, and we expect  
20 to complete that for Watts Bar 2 here in March.

21 Emergency planning, we have submitted a  
22 template for the emergency action levels for Watts  
23 Bar 2. That was submitted in March of this year.

24 As engineering completes, we will  
25 finalize set points, numbers, and things in that

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 document, and that will be finalized here, again, in  
2 March.

3 Security plan, we did submit a cyber  
4 security plan for Watts Bar 2, and are currently  
5 completing cyber security evaluations on Watts Bar 2,  
6 in support of the new rule.

7 In addition, for the new rule on overall  
8 security plan, we will make a submittal in March of  
9 2010, along with the remainder of the industry.

10 Quality assurance program, we've  
11 completed that. That's been in place, and again,  
12 that's a program that's the same program that's used  
13 on Watts Bar Unit 1.

14 Final environmental impact statement,  
15 that's been submitted, and we are in the RAI, request  
16 for additional information phase, and we are  
17 finalizing requests for additional information, and  
18 should have that completed here in March.

19 Special nuclear material license was  
20 submitted in November of last year. We need that to  
21 be able to acquire fuel for Watts Bar Unit 2. We  
22 gave up that license originally back in the '90s for  
23 Watts Bar Unit 2, so that has been submitted, and we  
24 expect a site visit some time in late spring from the  
25 NMSS Branch.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1                   And then as Masoud mentioned, the CAPS  
2 and special programs, of the 29 programs we have  
3 completed three of those programs, soil liquefaction,  
4 concrete quality and seismic analysis, those three  
5 programs have been completed, and we've got a number  
6 of programs that are currently under inspection by  
7 the Region, as we move forward with completing both  
8 engineering and construction on the site.

9                   Interface remains good with the staff.  
10 We've gotten a lot of assistance from them in moving  
11 forward with our reviews, and we remain on track for  
12 licensing.

13                   Any questions?

14                   Okay.

15                   MR. KOONTZ: I'm Frank Koontz. I'm going  
16 to cover a couple special topics, just to update the  
17 Committee on what we did for the individual plant  
18 examination.

19                   You may remember, this all stems from a  
20 requirement of the NRC in Generic Letter 88-20, and  
21 it was to assess whether plants had specific  
22 vulnerability to severe accidents.

23                   A lot of the requirements predated people  
24 doing a lot of PRA-type analyses, but what we chose  
25 to do to address this requirement was to go back and

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 do a major update to our PRA model that we had for  
2 Unit 1, and we converted it to a dual unit model and  
3 did an update on it.

4 Our criteria was to comply with the ASME  
5 PRA standard, at least the appropriate sections for a  
6 full powered risk assessment, and also comply with  
7 the appropriate sections of Reg Guide 1.200 Rev. 1,  
8 for the full power PSA.

9 The new model represents both Unit 1 and  
10 Unit 2. It's a dual unit model. To give you an idea  
11 of some of the work that was required to do that, our  
12 original model was a RISKMAN model, which is a  
13 proprietary code originally developed by PLG for  
14 doing PSA work.

15 We converted to a CAPTA model, which is  
16 an EPRI code for risk assessment, and it seems to be  
17 the industry standard, it's also used within the NRC.

18 So, it enhances communications between us and the  
19 Region when we have PSA-type issues, so they can see  
20 what the model is and run it on their code.

21 We updated it, updated the Unit 1 portion  
22 of the model. We also added Unit 2 into the model.  
23 We updated the human reliability analysis. We  
24 updated the systems analysis. We did a success  
25 criteria update. We updated the initiating event

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 database for the model. We updated the systems  
2 models. We assured that we had the appropriate  
3 modeling for shared systems, since we were doing a  
4 dual unit model we wanted to make sure that we had  
5 the common systems modeled appropriately for two  
6 units.

7 We did the system dependency update. We  
8 did a level two update. We did a data update. We  
9 did a containment model update, using the latest  
10 version of MAP, at least the one we had was 4.0.7,  
11 and we did an internal flooding update.

12 We had a contractor do the majority of  
13 the work. It involved over 30 of their personnel in  
14 doing the work. We also had probably over 15 people  
15 from the TVA staff involved, including our risk  
16 assessment people out of Chattanooga.

17 We also involved our pre-op and systems  
18 people in doing walk downs in the plant, provide data  
19 for the model, and we involved our operations folks  
20 when we did the human reliability analysis with  
21 interviews and discussing procedures.

22 It required about 40,000 manhours worth  
23 of work to do the update, so it's a pretty major  
24 update.

25 MEMBER BONACA: These are internal

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 events, right?

2 MR. KOONTZ: That's correct.

3 MEMBER BONACA: Okay.

4 MR. KOONTZ: The IPEs were internal.

5 MEMBER BONACA: \*\*\* 3:51 \*\*\* rates, I  
6 mean, it will be on the requirements of IPEs, so you  
7 have a full PRA.

8 MR. KOONTZ: Yes, this is an update to a  
9 full PRA, yes.

10 What we were using it for was to submit  
11 it as our individual plant examination, but it is a  
12 full PRA update.

13 If you flip over to page 12, you can see  
14 some of the results. I've added in here the pie  
15 chart for Unit 2, just to give you an idea of some of  
16 the metrics that everybody is interested in. The  
17 total core damage frequency for Unit 2 turned out to  
18 be 3.28E-05 per reactor year, and the large early  
19 release frequencies down at the bottom of the chart  
20 there, it turned out to be 2.6E-6.

21 As a comparison, the same model run on  
22 Unit 1, there is a little bit of asymmetry between  
23 the units. For Unit 1, the core damage frequency is  
24 3.69E-5, compared to the 3.28, and the Unit 1 large  
25 early release frequency is 2.69E-6 compared to the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701



1 2.62.

2 From the update, our previous model, when  
3 it was just a Unit 1 only model, the core damage  
4 frequency was down around 1.26E-5, so it went up by a  
5 factor of about 2.5, but it was a major upgrade in  
6 the area of the loss of off site power modeling. We  
7 implemented some new EPRI guidance in that area,  
8 which divides loss of off site powers off into grid  
9 centered, plant centered, and weather related, and  
10 also the internal flooding model was significantly  
11 enhanced compared to what we had in the original Unit  
12 1 only model.

13 SUBCOMMITTEE CHAIRMAN RAY: This is  
14 internal flooding then?

15 MR. KOONTZ: This is internal flooding,  
16 yes, central R cooling water, dmin water, pipe  
17 breaks, high pressure fire protection, water, we did  
18 a lot of walk downs in the plant to look at piping in  
19 the rooms.

20 MEMBER SIEBER: Just running through  
21 those numbers in my head, it would appear that your  
22 containment capability from Unit 1 to Unit 2 is  
23 slightly different.

24 MR. KOONTZ: Well --

25 MEMBER SIEBER: The LERFs are not in the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 same -- they are off by about 10 percent.

2 MR. KOONTZ: Yes.

3 MEMBER SIEBER: What's the reason for  
4 that?

5 MR. KOONTZ: I'm not sure what the reason  
6 for the LERF being approximately the same, but the  
7 CDFs being a little bit different.

8 MEMBER SIEBER: Yes.

9 MR. KOONTZ: But, they are both about a  
10 factor of 10 for the containment.

11 MEMBER SIEBER: Yes.

12 MR. KOONTZ: Right in that range.

13 MEMBER SIEBER: But, the containments are  
14 identical, right?

15 MR. KOONTZ: The containments are  
16 identical.

17 MEMBER SIEBER: So, I'm not sure why the  
18 numbers shouldn't be identical.

19 MR. KOONTZ: Where we see the most  
20 asymmetry in the model is that we have a component  
21 cooling system that's shared between the units, and  
22 it has three heat exchangers that have to be shared  
23 between train A, train B, and then both Units 1 and  
24 Unit 2.

25 MEMBER SIEBER: Okay.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 MR. KOONTZ: And, some of the alignments  
2 there tend to be a little bit different. That may  
3 also factor in to the challenges on the containment,  
4 but I'd have to go back and look.

5 MEMBER SIEBER: I notice the electrical  
6 seems to dominate your CDF more than I've seen in  
7 other plants.

8 MR. KOONTZ: Yes, and --

9 MEMBER SIEBER: Why is that?

10 MR. KOONTZ: -- part of that -- well,  
11 there's three things. One we are still looking at,  
12 to see why it is more dominant than what we'd seen in  
13 the past, but one thing we noted is that this new  
14 EPRI model does not credit recovery as much, electric  
15 power recovery, as much as the old model did, because  
16 it divides it off into these three categories, and  
17 then it's got, depending on the initiating event,  
18 different recovery factors from being able to recover  
19 the off site power.

20 The second thing is, under the RISKMAN  
21 model, you would have seen a larger piece of the pie  
22 chart here would have said small look, particularly,  
23 at like non-isolable small LOCAs, which are really  
24 reactor coolant seal ruptures, and what happens in  
25 this new model under CAPTA, is all of that small LOCA

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 stuff gets shifted over into whatever the initiating  
2 event was, the true initiating event. And so, our  
3 small LOCAs get dumped either into loss of ERCW or  
4 loss of off site power. And, those fractions of the  
5 pie then grow, because they are pulling in all these  
6 small LOCAs that under RISKMAN were shown separately.

7 MEMBER SIEBER: Okay. Now, you used  
8 RISKMAN for Unit 1.

9 MR. KOONTZ: We use RISKMAN currently for  
10 Unit 1, but this new model, under CAPTA, is both a  
11 Unit 1 and a Unit 2 model, and so we will start using  
12 this model for both units.

13 MEMBER SIEBER: And so, these numbers  
14 reflect two different models? The numbers you told  
15 us verbally.

16 MR. KOONTZ: The numbers I told you  
17 verbally, I might have confused there a little bit,  
18 but the core damage frequency, for example, of 3.28  
19 for Unit 2, with the same Unit 1/Unit 2 model, is  
20 3.69E-5 for Unit 1. So, 3.69 versus 3.28, Unit  
21 1/Unit 2.

22 MEMBER SIEBER: And, both of them are --

23 MR. KOONTZ: Both CAPTA.

24 MEMBER SIEBER: -- they are -- okay, they  
25 are not -- RISKMAN is no longer involved in either

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 one.

2 MR. KOONTZ: Right.

3 MEMBER SIEBER: Okay. Well, that would  
4 be interesting to examine that in more detail.

5 MR. KOONTZ: Yes.

6 MEMBER SIEBER: But, that's really not  
7 our job, but, perhaps, it's the staff's job.

8 MR. KOONTZ: Yes.

9 MEMBER SIEBER: Do you plan to have a  
10 peer review?

11 MR. KOONTZ: A peer review has already  
12 been conducted, and we'll talk about that on the next  
13 slide, I think.

14 MR. BAJESTANI: Next slide.

15 MR. KOONTZ: Yes, we've submitted this to  
16 the staff for their review already, and they've got  
17 it in their hands.

18 Just to address your subject of peer  
19 review, on page 13 we did conduct a peer review back  
20 in November of last year. We had seven peer team  
21 members. We had utilities represented, Duke Dominion  
22 and Exelon had participants in the peer team. From  
23 the industry, we had a Westinghouse member that was  
24 in dependent of our contractor, Westinghouse turned  
25 out to be our PSA contractor also. We had SAIC, and

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 we had an independent consultant that came in to do  
2 the review on the flooding.

3 MEMBER SIEBER: Okay.

4 MR. KOONTZ: And, we had one foreign  
5 participant, Korea Power Engineering sent an  
6 individual over, and he participated in the peer  
7 review also.

8 The peer review, they did a pre review  
9 back at their place, we sent them all the system  
10 notebooks and all the documentation for the PSA, and  
11 they spent quite a bit of time going over it. They  
12 came to the Chattanooga Corporate Office, and we  
13 entertained them down there for a week, just going  
14 through all the details and answering all their  
15 questions, and then, of course, we did a post  
16 review, where they went back and assessed the  
17 findings.

18 Out of the ASME standard, they have what  
19 they call high level requirements and supporting  
20 requirements. And, what they review the PRA to is  
21 really the supporting requirements, the lower tier,  
22 and then they can make an assessment of the high  
23 level.

24 But, there's 326 supporting requirements  
25 that applied to our PSA. 86 percent met -- fully met

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 the category 1 or 2 for risk informed submittals.  
2 They have category 1 is lesser, and then category 2  
3 is good for risk submittals to the NRC. 6 percent  
4 met category 1, most of those were associated with  
5 LERF, and they are more application specific, in  
6 other words, when the NRC reviews that category 1 may  
7 be acceptable for risk informed submittals, as long  
8 as you talk about LERF with respect to the actual  
9 submittal you are making, the application that you  
10 are going in for.

11 And, we had 8 percent where we had the  
12 supporting requirements were not met. That ended up  
13 to be about 26, 11 of which were associated with this  
14 new flooding model. And, in general, just to give  
15 you an impression, the flooding model was deemed a  
16 little bit conservative by the peer team, and they  
17 thought that we could probably trim the flooding part  
18 of the pie chart down, if we'd go in and put, you  
19 know, more detail into the flooding model.

20 MEMBER SIEBER: I can testify from  
21 experience from experience that flooding can be a  
22 real issue.

23 MR. KOONTZ: Yes. Well, some of it was  
24 interpretation. The EPRI guidance gave various pipe  
25 sizes and said, use this. We thought it was

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 indicating use this flow rate.

2 The peer team member indicated that his  
3 impression was, is that the EPRI guidance was really  
4 saying, this would be the maximum flow for that pipe,  
5 but you can go calculate a specific flow for your  
6 plant.

7 And so, in some cases we over estimated  
8 the flows, you know, for the various pipe breaks.

9 The other concern he had was, is that we  
10 assessed each of the pipe breaks in the various  
11 rooms, and we looked at spray effects and submergence  
12 effects, and we looked at the worst case pipe break  
13 for where it would go in the plant. In other words,  
14 it would go over the floor, over the curb, out the  
15 door, down the hallway, down a stairwell.

16 The standard, if you read the standard,  
17 it sort of indicates that you should do that for each  
18 line break in the room, not the most bounding one.

19 MEMBER SIEBER: Right.

20 MR. KOONTZ: Even though it may go the  
21 same place, and, you knwo, as the bounding one, so he  
22 had a finding against that.

23 So, that's to give you an idea of what  
24 some of the peer team findings were.

25 MEMBER SIEBER: Do you have the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701



1 corrective action program for the 8 percent that the  
2 peer --

3 MR. KOONTZ: We put them in our PSA  
4 database for improvements. We have a database, a  
5 living database that we keep.

6 MEMBER SIEBER: When will that happen?

7 MR. KOONTZ: Well, that's a good  
8 question. Right now, I was telling Gordon this  
9 morning that one of the things they are doing is,  
10 they are taking this model and converting it to a  
11 Sequoyah model, and as part of that effort, with  
12 another contractor and the Chattanooga staff, will be  
13 doing some of these peer team improvements also, and  
14 then rolling it back into the Watts Bar model, and I  
15 don't have a date for when that will all be  
16 completed.

17 MEMBER SIEBER: It will be before fuel  
18 load?

19 MR. KOONTZ: I would think it would be  
20 before fuel load.

21 MEMBER SIEBER: Okay, let's not write it  
22 down as a commitment.

23 SUBCOMMITTEE CHAIRMAN RAY: As a time,  
24 I'd like to see if you guys can finish up in 15  
25 minutes.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 MR. KOONTZ: No problem.

2 Final peer team report was received.

3 Like I say, we did evaluate the facts and

4 observations.

5 We worked with the PRA contractor for  
6 resolving the important findings before we sent it to  
7 the NRC, and we talked about the over conservatism.

8 They did have some complimentary comments  
9 about the model, the documentation was thorough, and  
10 detailed, and organized.

11 Page 14, this is -- now we are off from  
12 individual plant evaluation to individual plant  
13 evaluation for external events. So, this would be  
14 the floods from the dam, and the tornados, and  
15 seismic issues, and things like that.

16 SUBCOMMITTEE CHAIRMAN RAY: And fire.

17 MR. KOONTZ: Yes, and fire is another big  
18 one in external events.

19 MEMBER BANERJEE: Can I just ask you  
20 about this --

21 MR. KOONTZ: Sure.

22 MEMBER BANERJEE: -- floods, the problem  
23 was the methodology with Bellefonte, right, and you  
24 were going to develop a methodology which the NRC --

25 MR. KOONTZ: Hydrology study.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 MR. ARENT: Yes, it was originally  
2 identified during a QA inspection.

3 MEMBER BANERJEE: What are you doing  
4 about it for Watts Bar?

5 MR. ARENT: We, actually, went back and  
6 did a whole set of new calculations of the entire  
7 river system.

8 MEMBER BANERJEE: Okay.

9 MR. ARENT: So, we looked at it for how  
10 it would affect Watts Bar, how it would affect  
11 Sequoyah, and how it would affect Bellefonte.

12 And so, we've done an aggregate  
13 calculation.

14 MEMBER BANERJEE: That's completed also  
15 for Bellefonte now?

16 MR. ARENT: Yes, yes, and that was  
17 submitted, I believe within the last week or two.

18 MEMBER BANERJEE: Oh, because we haven't  
19 seen it.

20 Okay, so that answers that question.

21 What are you doing about GSI-191?

22 MR. KOONTZ: In Unit 1, we installed some  
23 advanced sump screens. We went from about, I'll say  
24 200 square feet of sump screen area to 4,600 square  
25 feet of sump screen area.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 MEMBER BANERJEE: Down stream effect,  
2 what are you doing about down stream effect?

3 MR. KOONTZ: Down stream into the reactor  
4 vessel? We were using the Westinghouse methodology  
5 for assessing the down stream effects.

6 MEMBER BANERJEE: That's still an open  
7 issue.

8 MR. KOONTZ: I understand that that's  
9 still an open issue with the NRC, so we'll follow  
10 that and so whatever corrective actions are  
11 necessary.

12 We did, like I mentioned, we are a --

13 MEMBER BANERJEE: You are a low fiber  
14 plant or not?

15 MR. KOONTZ: -- well, Unit 2 will be,  
16 Unit 1 had some 3M fire wrap installed to protect  
17 some specific conduits, and they are 3M fire wraps  
18 made of a sheet of stainless steel with a matted  
19 material, and it's mostly vermiculite, is what it is,  
20 with glue. So, that's some fiber there.

21 And then, we had some \*\*\*4:04 \*\*\* K,  
22 which is a microtherm insulation that we used for  
23 separation of hot pipes and conduits. And, we've  
24 gone through and -- other than that, we are a mirror  
25 insulation plant. So, all of the steam generators,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 and all the loop piping, is mirror insulated.

2 We've gone through and we've tried to  
3 minimize \*\*\*4:04\*\*\* K to the maximum extent possible.

4 We've taken it out everywhere we can get it out.  
5 And, the remaining thing that they are looking at is  
6 the 3M issue.

7 MEMBER SIEBER: I understand vermiculite  
8 is an EPA listed hazardous material, is that true?  
9 You ought to check.

10 MR. KOONTZ: Yes, I don't know. That's  
11 an interesting question. I know that they used to  
12 use it as insulation in their attics.

13 MEMBER SIEBER: WR Grace Company mined it  
14 in Montana.

15 MR. KOONTZ: Sodium tetraborate is what  
16 we have in the ice for a pH buffer.

17 MEMBER SIEBER: Right.

18 MR. KOONTZ: And, it seems to be pretty  
19 good as compared to trisodium phosphate, and some of  
20 these other chemical effects the people have had.

21 MEMBER SIEBER: Yes, you are right.

22 MEMBER BANERJEE: Well, you know that  
23 this issue --

24 MR. KOONTZ: It's still open, we  
25 understand that. We were talking with staff a little

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 bit about it before we came in here.

2 The strainers have already been designed  
3 for Unit 2, and they mirror --

4 MEMBER BANERJEE: What type is it?

5 MR. KOONTZ: -- it's an AREVA strainer  
6 design, made by PCI, one of their contractors, and  
7 they consist of pancakes, they look like square  
8 pancakes that are perforated screens, and they are on  
9 a core tube. And so, there's multiple of these  
10 pancake strainers going up the core tube, and then we  
11 have various stocks that feed into it, and then go  
12 then down into the sump.

13 MEMBER BANERJEE: Yes, the issue, as you  
14 know, there is, of course, when you stop to block  
15 these --

16 MR. KOONTZ: Yes.

17 MEMBER BANERJEE: -- then what happens  
18 is, your approach velocity --

19 MR. KOONTZ: Changes.

20 MEMBER BANERJEE: -- changes.

21 MR. KOONTZ: Right.

22 MEMBER BANERJEE: It's no longer the  
23 approach velocity into the pancake, but into the  
24 whole stack.

25 MR. KOONTZ: Right.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 MEMBER BANERJEE: And, it's a nightmare  
2 when you put them next to each other in a sump, you  
3 know.

4 MR. KOONTZ: Right.

5 MEMBER BANERJEE: That's another issue.

6 MR. KOONTZ: Yes.

7 MEMBER BANERJEE: \*\*\*4:06\*\*\* basically,  
8 that people do protypic testing of these types.

9 MR. KOONTZ: Right.

10 One of the things we did when we did our  
11 flow testing up at the lab, is after we got the flow  
12 testing done we did sort of an unofficial test, where  
13 we just took all the fiber material and everything  
14 and just dumped it on the strainer, to see what  
15 difference it would make, and we still got acceptable  
16 results, even dumping the stuff right onto the  
17 strainers.

18 MEMBER BANERJEE: Relatively low fiber.

19 MR. KOONTZ: Yes, compared to others that  
20 have Nucon for their primary insulation.

21 SUBCOMMITTEE CHAIRMAN RAY: Let's move  
22 on.

23 MR. KOONTZ: Okay. IPEEE, the generic  
24 approach is to follow the guidance associated with  
25 generic Letter 8820 supplements 4 and 5, and NUREG-

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 1407. It's a focus scope. We do a seismic margins  
2 analysis to identify seismic vulnerabilities, and we  
3 are using the EPRI FIVE methodology to identify the  
4 fire vulnerabilities. That's the same thing.

5 MEMBER SIEBER: Now, your seismic hazard  
6 analysis is complete?

7 MR. KOONTZ: Pretty close. The --

8 MEMBER SIEBER: Well, the question I will  
9 have is, how do you do the seismic design of piping  
10 supports if you aren't sure what the frequencies and  
11 magnitudes of seismic events are?

12 MR. KOONTZ: Yes. What you do in this  
13 seismic margins analysis is, we go out there and we  
14 identify a minimum capability, I guess they call it.

15 For example, our safe shut down  
16 earthquake is around .18G, and our minimum  
17 capability, our target here is we are shooting for  
18 like .3G. So, what you want to do is show everything  
19 is good, at least to that criteria.

20 MEMBER SIEBER: But, that's a gamble.

21 MR. KOONTZ: Well, what we found on Unit  
22 1 is some of the worst case components were the  
23 screen wash pumps, and they were above that  
24 capability. They were .36G.

25 MEMBER SIEBER: Okay.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701



1 MR. KOONTZ: So that, Unit 1 came out  
2 good, they weren't able to identify anything back  
3 when we did it a long time ago.

4 MEMBER SIEBER: Just so you know, it's a  
5 gamble.

6 MR. KOONTZ: Yes.

7 MEMBER SIEBER: Okay.

8 MR. KOONTZ: Now, they've completed the  
9 analysis for the seismic margins part, to the point  
10 where they've written the draft reports, and will be  
11 reviewing those internally, and getting those to  
12 Gordon probably around mid month for submittal later  
13 this month.

14 MEMBER SIEBER: Okay.

15 MR. KOONTZ: So, they are pretty close on  
16 that.

17 The one that's coming up to the back end  
18 a little bit is the EPRI FIVE methodology, and we're  
19 working our way through the fire induced  
20 vulnerability evaluation right now.

21 MEMBER BONACA: Yes, one comment to the  
22 fire, you know, that's a pretty old standard, 1992,  
23 and one concern, well, I know that the Browns Ferry  
24 fire analysis does not include fire induced  
25 \*\*\*4:08\*\*\* of the equipment. And so, that makes it,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 I guess, NRC has a rule that says if you don't treat  
2 that you cannot use it for licensing applications, so  
3 you may want to look at it.

4 MR. BAJESTANI: Our analysis, actually,  
5 we are getting \*\*\*4:08\*\*\*

6 MEMBER BONACA: Very good.

7 MEMBER BANERJEE: You have no issues with  
8 Appendix R?

9 MR. KOONTZ: Well, we're working through  
10 all the Appendix R analyses right now, identifying  
11 which cables need to be relocated, looking at manual  
12 actions.

13 MR. BAJESTANI: Yes, we looked at,  
14 actually, the number of the manual operated action  
15 that we have on Unit 1 versus bringing Unit 2, and we  
16 have decided to replace a lot of cables. We had a  
17 lot of cable modified the logic and the circuits, so  
18 the number that we are coming up, the number of  
19 manual operated action is significantly less than  
20 what we had on Unit 1.

21 MR. KOONTZ: Well, I think you gentlemen  
22 have asked a lot of good questions.

23 Moving on to page 15, I think we've  
24 probably covered most of this.

25 The IPEEE report will be used -- the Unit

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 1 report will be used as a baseline for writing the  
2 Unit 2 report. Like I said, we've gone through all  
3 the new analyses, and we're finishing up the FIVE  
4 analyses right now for Unit 2.

5 We've used plant corrective action  
6 programs where they were needed. For example, we've  
7 used the civil seismic caps results, our hanger  
8 analysis update program, integrated interaction  
9 program, and ESQ program.

10 We've done walk downs over in Unit 2 in  
11 the common areas, associated with the IPEEE, looked  
12 at fire compartments. We've looked at the ignition  
13 frequencies and some of the sources in each of those  
14 compartments.

15 Unit 1, we didn't identify any specific  
16 vulnerabilities when we did that analysis, except for  
17 one, and it was associated with a tornado missile  
18 that could enter through a construction opening that,  
19 actually, happened to be on the Unit 2 side.

20 So, we protected that construction  
21 opening back a long time ago, when we finished Unit  
22 1, so it's done for Unit 2 already.

23 So, there shouldn't be anything there.

24 And, our goal is to submit this March of  
25 this year, for the staff for review.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 We will come back later. This is an as-  
2 designed report, so in other words we are doing it on  
3 our as-designed drawings, and we will come back later  
4 in August of 2011 and do an as-constructed version of  
5 that for the staff.

6 That's all I have.

7 Masoud?

8 MR. BAJESTANI: Okay, real quick on Unit  
9 1 and Unit 2 integration. One of the lessons learned  
10 that we had from Browns Ferry was staff operations.  
11 Essentially, the whole operating staff did that  
12 early, because we did have some -- we were  
13 struggling, actually, at Browns Ferry getting the  
14 right number of operators to help us on some of the  
15 testing. So, we started this way in advance, right  
16 up front, when we got the project approved, and they  
17 already had hired 160 people for this -- for two unit  
18 operations, 160 additional people.

19 MEMBER SIEBER: You are going to need  
20 additional operators, right?

21 MR. BAJESTANI: Yes.

22 MEMBER SIEBER: You are going to have  
23 dual unit licenses? My experience is, it takes 18  
24 months to train an operator, so that should be in  
25 progress now, right?

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 MR. BAJESTANI: Yes, it is, and like I  
2 said, you know, we, actually, started this past  
3 August of 2007.

4 MEMBER SIEBER: Okay.

5 MR. BAJESTANI: Just based on what we  
6 learned.

7 Okay, right now every department, rad,  
8 engineering, operations, they are going through  
9 readiness review, to get ready for the two unit  
10 operations.

11 we are going to have people to come in  
12 and do an assessment, basically, look and see what we  
13 are doing, especially, on the department readiness  
14 review, and then we are, actually, going to have  
15 another follow-up after that with INPO.

16 Also on the work control side of it, any  
17 work, actually, any packages that we are getting  
18 ready to go work in the field, if it's Unit 1 it goes  
19 to a Unit 1 work control center, if it's Unit 2, it  
20 goes to Unit 2 X senior reactor operator, X operator  
21 that we have hired to do this job.

22 Right now, we are getting ready to,  
23 actually, remove some of the interface points that we  
24 had between Unit 1 and Unit 2. We are trying the  
25 first system on non-safety related systems, going

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 through there, we have put the process and procedure  
2 in place to remove the interface point and start  
3 testing some of those components.

4 Also, on some of the meetings that we  
5 have created to make sure that we talk between Unit 1  
6 and 2, and we really are going after the right stuff,  
7 we look at everything that we do on Unit 2 in the  
8 common area on a daily basis in our plan of the day.

9 We look at every corrective action program that may  
10 have some operability impact on Unit 1, or Unit 2,  
11 both units, actually, they look at it.

12 We have a weekly meeting with the VP of  
13 Unit 1, and his Director's Board, and my Director's  
14 Board, we sit down and look at all the issues that we  
15 need to be looking ahead, and also same thing in pre  
16 op start-up having a regular meeting with chemistry  
17 and environmental.

18 Next page.

19 We are making steady progress in  
20 engineering, procurement and construction, and  
21 licensing. Refurbishment activity is going as  
22 planned.

23 Again, the project is on schedule and  
24 budget to support the fuel load schedule that we  
25 have.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1           Again, there's a lot of lessons learned  
2 from the industry. This is back in late '70s and  
3 early '80s. We have captured all those lesson plans.

4       We have, actually, incorporated that into how we do  
5 business at Watts Bar Unit 2, specifically, and  
6 corrective action program.

7           Essentially, we use the same corrective  
8 action program that operating site uses.

9           I don't have the latest numbers, but as  
10 of last time I looked at it we had over 4,000 parents  
11 \*\*\*4:15\*\*\* evaluation report that we wrote on Watts  
12 Bar Unit 2 project, again, based on lessons learned  
13 we have the safety conscious work environment,  
14 specifically, employee concerns. We have exit  
15 interview with everybody that leaves the site, so we  
16 can understand what the issues are, if there are  
17 issues that we need to be dealing with, so we don't  
18 have the same problem.

19           we do that, we've got issues that require  
20 some type of stop work, we have done this a couple of  
21 times, both on the management and the QA side of it,  
22 so we stop to learn and figure out what we need to  
23 do, and put a plan that, basically, avoids  
24 recurrence.

25           Again, and also, a lot of lessons learned

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 from the industry. Watts Bar Unit 1, Browns Ferry  
2 Unit 1, 2 and 3, a lot of -- and the industry lessons  
3 learned, we have incorporated all those, and also,  
4 like I said, we have, actually, brought also input,  
5 we look at how we are doing on the construction side  
6 of it, and we are going to have another, I guess I'll  
7 call it, assist visit with INPO as we go through the  
8 rest of the project.

9 SUBCOMMITTEE CHAIRMAN RAY: All right.

10 Anymore questions or --

11 MEMBER BROWN: I've got one, if you don't  
12 mind.

13 Back when we were visiting in July, I  
14 think it was July last year, you indicated -- well,  
15 we asked a question about your I&C, you indicated you  
16 were going to be replicating, if I read the words I  
17 had written down, the construction for the same specs  
18 and standard as the Watts Bar 1 \*\*\*4:16\*\*\* 21 system,  
19 with identical or equivalent hardware, and that you  
20 were going to make the same design change that you  
21 made post operationally after -- excuse me, post  
22 license, initial licensing.

23 And, knowing that that system was 18, 20,  
24 20 years old, or whatever, it's not always easy to  
25 duplicate that.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701



1 I just wondered what the status was of  
2 being able to get that under, is it ordered?

3 MR. BAJESTANI: Yes, it's ordered,  
4 actually, it's being manufactured, and, actually, a  
5 lot of parts, a lot of parts are already fabricated,  
6 and there's a factory acceptance test that's coming  
7 up April time frame.

8 MEMBER BROWN: Of this year?

9 MR. BAJESTANI: Yes, and we, actually, we  
10 are going to notify staff, Region wants to take a  
11 look at the factory acceptance test, but right at the  
12 beginning of the project we did talk to Westinghouse,  
13 and they, specifically, said that they can provide  
14 the parts, and they have been able to deliver.

15 MEMBER BROWN: Okay, so you haven't been  
16 asked to approve a bunch of exceptions, or waivers,  
17 or anything like that? So it looks like you are going  
18 to be able to get something relatively close? That's  
19 good. That's a real plus.

20 SUBCOMMITTEE CHAIRMAN RAY: Okay. If  
21 there's nothing more, I'm going to ask the staff to  
22 quickly change places with you, And, while you are  
23 coming up, let me say, I do have in mind that we need  
24 to provide an opportunity for public comment over the  
25 phone line. There's no one here in the meeting room

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 is there signed up?

2 MS. BANERJEE: Yes, there are two people.

3 SUBCOMMITTEE CHAIRMAN RAY: On the  
4 telephone line.

5 MS. BANERJEE: On the telephone line.

6 SUBCOMMITTEE CHAIRMAN RAY: I'm asking,  
7 is there anybody here in the room in addition?

8 MS. BANERJEE: No.

9 SUBCOMMITTEE CHAIRMAN RAY: Okay. All  
10 right.

11 So, we need to make sure we allow time  
12 for public comment.

13 Please, proceed.

14 MR. MILANO: Good afternoon. I'm Pat  
15 Milano, with the NRR staff, and with me on my left is  
16 Mr. Raghavan, who is a Branch Chief with the  
17 assigned responsibility for Licensing for Watts Bar  
18 Unit 2, in the Division of Operation Reactor  
19 Licensing in NRR. And, on my right is Mr. Robert  
20 Haag, from our Region II office. He's a Branch  
21 Chief, again, responsible for Watts Bar 2  
22 construction inspection, and he's in the Division of  
23 Construction Projects.

24 Today the staff's presentation is going  
25 to focus on three areas, the licensing, construction,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 inspection, and then we are going to give a little  
2 bit of information on project oversight, the last  
3 part being somewhat in response to some of the  
4 questions that you had during the March, 2009  
5 presentation.

6 I'll try to go through this thing a  
7 little faster than what I was expecting to do, just  
8 to keep on schedule for you.

9 SUBCOMMITTEE CHAIRMAN RAY: Thank you.

10 MR. MILANO: Okay. I'm going to start out  
11 with the review of the -- the current review of the  
12 operating reactor licensing application.

13 As you are well aware, the history of the  
14 construction licensing has been somewhat unique for  
15 Watts Bar Unit 2, and we've covered most of those  
16 details during the last presentation. Thus, I won't  
17 repeat -- I will only repeat that the operating  
18 license application currently before the staff was  
19 originally submitted by TVA in 1976.

20 After informing the staff in 2007 of its  
21 intent, and then submitting its plan in 2008 for  
22 reactivation of construction from after the plant  
23 having been in a deferred plant status, TVA submitted  
24 a framework for licensing and construction, licensing  
25 and construction completion.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1           In addition, the Commission provided  
2 direction to the staff to use the current licensing  
3 basis of Unit 1 as the basis for Unit 2.

4           In March of last year, TVA updated its  
5 application to support the Unit 2 application. The  
6 staff also noticed this in the Federal Register and  
7 offered an additional opportunity for hearing, and in  
8 that regard there has been a request for a hearing,  
9 and two contentions were admitted.

10           Now I'd like to highlight some of the  
11 activities that have been taking place since our last  
12 meeting.

13           SUBCOMMITTEE CHAIRMAN RAY: Are you going  
14 to touch on just what the characterization of the two  
15 contentions are?

16           MR. MILANO: Our Office of General  
17 Counsel has asked me not to go into much detail, but  
18 I will -- yes, they centered in the area of  
19 environmental.

20           SUBCOMMITTEE CHAIRMAN RAY: Okay, fine.  
21 No, I don't want to -- I assumed they were on the  
22 public record, and I just wanted to --

23           MR. MILANO: Yes, they are.

24           SUBCOMMITTEE CHAIRMAN RAY: -- have you  
25 identify what the general character of them was.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 MR. MILANO: Yes, sir.

2 One contention has to do with submittal  
3 of information, and that one is just -- it's for TVA  
4 to supplement the record.

5 And, the other one has to do, basically,  
6 with aquatic environment and impacts.

7 SUBCOMMITTEE CHAIRMAN RAY: Okay.

8 MEMBER BONACA: Are there pipings and  
9 wire -- you know, cables buried on the site?

10 MR. MILANO: You mean as part of the  
11 original design, are there buried piping and cables?

12 MEMBER BONACA: Yes.

13 MR. MILANO: Yes, there are some.

14 MEMBER BONACA: So --

15 MEMBER SHACK: I think he means in place,  
16 actually buried in the ground at the moment.

17 MEMBER BONACA: Buried in the ground.

18 SUBCOMMITTEE CHAIRMAN RAY: Let me note  
19 that we've been joined by Dr. Bill Shack and John  
20 Stetkar, the Subcommittee meeting next door having  
21 concluded.

22 MEMBER BONACA: The question is that,  
23 then there will be components that will reach 40  
24 years of life physically, so the plant exhausts the  
25 first 40 years of the license.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 MR. MILANO: Recognize that, and as TVA  
2 indicated, that -- those aspects were also part of  
3 the overall refurbishment review, and the  
4 refurbishment took into account the environments in  
5 addition to the various systems components, it looked  
6 at environments and the susceptibility of various  
7 components to degradation. Those were all assessed,  
8 and then the program was developed, and appropriate  
9 inspections, testing, and things like that were put  
10 into place, were developed.

11 That overall program that TVA indicated,  
12 that TI-216 program, is currently before the staff  
13 for review, and we are, actually, very near  
14 completion of the overall program. We just have --  
15 we have one minor issue that we are just waiting to  
16 supplement some information, and we should -- we  
17 should shortly be making an overall assessment of the  
18 program.

19 From that then, as you'll hear from Mr.  
20 Haag, there will be inspections of the implementing  
21 procedures, followed by actual inspection of how the  
22 program is done at the field.

23 MEMBER BONACA: All right.

24 MR. MILANO: With regard to the safety  
25 reviews, in our last presentation we noted that TVA

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 had submitted the Unit 2 specific final safety  
2 analysis report, FSAR is part of its updated  
3 application, and this, basically, took the Unit 1 and  
4 2 FSAR that was in place at the time that Unit 1 was  
5 licensed, and now made it into a Unit 2 specific FSAR  
6 that's now just meant for licensing for Unit 2.

7 For reference, the current licensing  
8 basis of Unit 1 is supported by an updated safety  
9 analysis report, USAR, which is now at Revision 7,  
10 and that is the -- Rev 7 of that USAR is the current  
11 licensing basis that we are applying our review  
12 against.

13 The staff's review is fully underway, and  
14 the activities, milestones, resources, and schedule  
15 constraints are being managed using the Enterprise  
16 project management tool with NRR.

17 As you can see by the slide, teh actual  
18 changes to TVA's application have been coming in as  
19 amendments to the FSAR since about April of 2009.  
20 However, the first two amendments contained  
21 relatively small amounts of information, or changes,  
22 thus the major work before the staff, actually, began  
23 with the submittal of amendment 95 on November 27th  
24 of last year, through amendment 97, which came in mid  
25 January. So, the bulk of our reviews began,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 basically, in about -- in teh last couple months.

2 Okay, proceeding on to what -- and TVA  
3 spent a lot of time talking about its corrective  
4 action programs, just remember, these came out  
5 pursuant to the 10 CFR 5054(F) letter back in 1985,  
6 due to the staff's identification of a number of  
7 construction-related deficiencies going on with TVA  
8 system-wise.

9 And, regarding Watts Bar, well, regarding  
10 TVA in general, there was a performance -- there was  
11 a nuclear performance plan that came out, and each  
12 one of its stations had a separate -- a separate  
13 volume, which talked about plant-specific ones. With  
14 Watts Bar it was in Volume 4 of NUREG 1232, and it  
15 was -- excuse me, it was reviewed by teh staff in  
16 NUREG 1232, Volume 4, and also there was some  
17 carryover into the SERs, which is NUREG 0847.

18 Implementation, however, by TVA only  
19 occurred at Watts Bar Unit 1 because of TVA's  
20 decision at the time to defer Unit 2. And, although  
21 TVA has informed us that they would implement most of  
22 the corrective actions as was approved for Unit 1,  
23 there were several areas where TVA decided to provide  
24 the staff with different approaches, based on the  
25 incites that they had learned from Unit 1, and also

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701



1 because of some more efficient ways of doing  
2 business.

3 The staff has reviewed all those changes,  
4 along with, you know, making an assessment of what  
5 was done in the past, and, indeed, from the  
6 standpoint of program review the staff has completed  
7 its review of all the 29 corrective action and  
8 special programs, and have turned them over to the  
9 Region for inspection of TVA's implementation.

10 With regard to generic communications, as  
11 we've indicated in Supplement 21 of the SER that was  
12 issued last February, when I say last February I mean  
13 February, 2009, there were a number of items that  
14 generic communications the staff stated it would be  
15 reviewing to determine whether the safety issues were  
16 resolved or if additional corrective actions were  
17 needed.

18 In this regard, the staff also noted both  
19 the expected action that remained open at Unit 2 for  
20 each of the generic communication items, and the  
21 expected staff action that are currently open.

22 The staff found that most of the vast  
23 majority of these items were resolved at the time  
24 that Unit 1 was licensed, and most of these pre 1995  
25 items that do remain open currently have to do with

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 TVA's submission of technical specifications. So,  
2 when those technical specifications -- the technical  
3 specifications are already in, as the staff reviews  
4 those as part of its safety review we'll end up  
5 closing out these open generic communications.

6 Also, the staff right now is focusing  
7 primarily on those generally generic letters that  
8 have been issued post 1995. There were 25 that the  
9 staff felt were appropriate for Watts Bar Unit 2, and  
10 of those all but ten are -- all but ten are  
11 completed. We are waiting for information from TVA  
12 on five of them, and five of them the staff review is  
13 in progress.

14 MEMBER BANERJEE: Which are the five that  
15 you are waiting for information?

16 MR. MILANO: There's -- actually, there's  
17 information -- I'll give you an example.

18 TVA, with regard to pressure locking and  
19 thermal binding, you know, that one, 9606.

20 MEMBER BANERJEE: Right.

21 MR. MILANO: TVA made some -- in 2007  
22 they gave us a letter that addressed these open  
23 generic communications, and told us that they were  
24 going to implement the same as Unit 1.

25 However, as you heard from TVA this

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 afternoon, certain valves they had procurement  
2 problems on, so they are not going to get exactly the  
3 same valves that were in Unit 1. Also, they had some  
4 -- they did have some issues with Unit 1, and had to  
5 do some repairs. However, what was presented to the  
6 staff wasn't complete, we didn't know -- when they  
7 said they were going to do -- when they said they  
8 were going to do the same as Unit 1, we want to make  
9 sure that the review incorporated these new valve  
10 designs, and also, we wanted to know more about what  
11 they were, actually, going to do, based on their --  
12 based on the discovery during the Unit 1 review.

13 So, that's, basically, it. It's not a  
14 significant amount of information, it's generally in  
15 the form of clarification and updating of what was  
16 presented in 2007 for those five.

17 with regard to the -- TVA has already  
18 discussed the fact that there was a final  
19 environmental statement that was updated to support -  
20 - that was updated to support the Unit 2 operating  
21 license application, and a final environmental  
22 statement, as described in NUREG-0498, was prepared  
23 by the staff in 1987, or, excuse me, 1978, to support  
24 operation of both Units 1 and 2.

25 And then, because of the long delay in

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 licensing Unit 1, a supplement to the final  
2 environmental statement for operations was prepared  
3 by teh staff in 1994, to assess changes that had  
4 occurred since the original FES-OL was prepared.

5 You'll note that TVA is a Federal agency  
6 itself, was required to prepare an environmental  
7 impact statement, and TVA supplemented the  
8 environmental impact statement for Unit 1 and 2 to  
9 assess Unit 2 operation in February of 2008, with  
10 further information on supplemental cooling and  
11 severe accident mitigation alternatives that came in  
12 in January, 2009.

13 And, as a result, the staff has begun its  
14 review. We are doing that with contractor support  
15 from the Pacific Northwest Labs, and TVA noted that  
16 in March of this month TVA's response to some RAIs  
17 are due.

18 With that, it's still -- the  
19 environmental review is still progressing.

20 With regard to the radiological emergency  
21 response plans, in Section 13.3 of the FSAR, TVA  
22 states that the REP provided protective measures for  
23 TVA personnel and for the health and safety of the  
24 public in the event of a radiological emergency, and  
25 the TVA nuclear REP contains -- is a corporate

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 program, and it contains site-specific appendices  
2 that are applicable to each plant.

3 In 1993, TVA had withdrawn -- excuse me,  
4 TVA withdrew the REP -- the site-specific REP for  
5 Unit 2, and then resubmitted a Unit 1 plan which was  
6 approved for licensing a Unit 1.

7 Again, in the March update TVA provided  
8 its template, as was indicated, which is Appendix C  
9 to the REP, and has indicated that the site-specific  
10 data and references were preliminary and that  
11 verification would be coming in. And, with that the  
12 current status is, the off-site portion of it was  
13 being reviewed by FEMA. These are the state and  
14 local plans. That is well underway, and we are  
15 hoping to get FEMA's finding of reasonable assurance  
16 on the ability of the off-site plans to be  
17 implemented shortly, and the staff has continued to  
18 work on the on-site portion.

19 We are nearing completion of a set of RAI  
20 questions on that, but recognizing that it's not  
21 questions on the overall plan, it's just they are  
22 focused on, basically, the emergency action level  
23 information that's specific for Unit 2.

24 Physical security plan, TVA has already  
25 indicated this, you know, and this month we are

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 expecting a new -- the site security plan for Watts  
2 Bar to come in with changes that incorporate the  
3 recent rule changes, and also provides a better  
4 description of the current status of construction of  
5 Unit 2 in it.

6 And, with that, the staff believes it  
7 currently remains on schedule with licensing  
8 activities, to support TVA's request to receive an  
9 operating license in April, 2012.

10 And, subject to any further questions,  
11 I'll turn over the discussion on inspection to Mr.  
12 Haag.

13 Bob?

14 MR. HAAG: Good afternoon. As mentioned,  
15 my name is Bob Haag. I'm the Branch Chief of Region  
16 II, with oversight responsibility for Watts Bar Unit  
17 2.

18 My staff, I have approximately six  
19 inspectors working for me, and we are dedicated  
20 strictly for Watts Bar Unit 2 activities.

21 What I wanted to do this afternoon was  
22 just bring you up to date on what's transpired, as  
23 far as our inspection activities personnel-wise,  
24 progress that we've made, issues and things that we  
25 looked at, since we briefed you back in July of 2009.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1           Just recently, we completed our end of  
2 cycle review for 2009 of Watts Bar 2 construction  
3 activities. We followed the process very similar to  
4 the ROP, where we look at it periodically, we go  
5 through many of the same steps. We looked at the  
6 construction programs, and the activities that  
7 they've implemented over the past year.

8           For the most part, our conclusion was  
9 that TVA had adequate controls in place, and  
10 activities that we reviewed were being properly  
11 conducted.

12           We'll be sending a letter out to TVA,  
13 actually, sent a letter out signed yesterday, and we  
14 are going to be conducting a meeting on site --  
15 excuse me, a meeting in the local area, to inform the  
16 public of the results of our end of cycle meeting.  
17 That will happen in April.

18           As far as the resources that we used back  
19 in 2009, 8,800 hours. It's not quite what we were  
20 budgeted, we had 10 FTE budgeted for the project, so  
21 we weren't -- didn't use that fully, and what we've,  
22 actually, done as far as that 10 FTE allotment, I  
23 mentioned earlier, I have six people working for me,  
24 the other four FTE were designated to our  
25 instruction, inspection staff in the Region, and we

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 pull resources out of those, so that's how we divvy  
2 it up.

3 And, what we ended up doing for 2009,  
4 obviously, we'd be following construction activities,  
5 the pace of the safety-related work really did not  
6 dictate that we use the full 10 FTE.

7 We anticipate, as safety-related work  
8 does increase this year, and transitioning to  
9 completion of construction in 2011, towards testing,  
10 we certainly will be using the full allotment of  
11 resources.

12 Recently, we hired two new resident  
13 inspectors for Watts Bar Unit 2. One of them was to  
14 replace an individual who resigned back in October of  
15 2009. The other individual was -- our plan was to  
16 have three residents, along with a senior, and we are  
17 finally getting to that full staffing level, so we  
18 have four resident inspectors on site.

19 What we want to do is for that third  
20 resident inspector, he will have a lead activity in  
21 the pre-op testing, start-up testing, and,  
22 eventually, that individual will transition over to  
23 the operations staff, and that will be then  
24 responsible for looking at two unit operation.

25 Our plan is to have N+1 staffing for the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701



1 operating units for at least the initial period of  
2 time while they have dual unit operation.

3 We mention here that we are reviewing --  
4 currently reviewing the historical construction  
5 deficiency reports. I mention that, because that's  
6 really the last piece of items that we need to sort  
7 through and decide what we need to inspect.

8 I mentioned in previous presentations  
9 where we've looked at the scope of our inspection  
10 effort, and we've looked at historical allegations,  
11 bulletins, generic letters, and we've factored all  
12 those into our inspection effort, construction  
13 deficiency reports, which is comparable to an LER for  
14 an operating plant, was the last piece that we are  
15 currently looking into. And, once we get that done,  
16 we'll have the full scope of inspection activities  
17 that we plan to do for Watts Bar Unit 2.

18 And then, monitoring of construction  
19 activities with the possibility of impact of Unit 1.

20 That effort has been ramping up recently, and I  
21 think it's partly due to increased work on TVA's  
22 part, particularly, on safety-related equipment and  
23 interfaces, close proximity to Unit 1 equipment,  
24 whether it's actually equipment or just in the  
25 general vicinity, just the recognition that we need

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 to spend time looking at that. That's really a dual  
2 unit -- dual op separate. Both the Unit 1 residents  
3 and the Unit 2 residents are sharing in that  
4 responsibility. We are scoping out some of the  
5 things that we need to do to proactively look, make  
6 sure TVA's work controls are in place, and that they  
7 are screening those activities that have the jeopardy  
8 of affecting Unit 2 and properly controlling them.

9           Some of the major inspections that we  
10 have recently performed, we were monitoring the eddy  
11 current inspections for steam generators, looking  
12 both at the inspection results, and also looking at  
13 TVA's efforts on dealing with tube indications, and  
14 issues such as the existing plugs they have in  
15 generator tubes, changing them out to a newer  
16 material. We've looked at that. We've engaged their  
17 staff, and we understand their path going forward,  
18 and are fairly pleased with that.

19           We still have inspections left to do, to  
20 finalize our inspection area there.

21           RCS piping, limited opportunities to look  
22 at any welding on RCS piping for the most part, as  
23 you saw on your visit RCS is pretty much in tact. A  
24 few opportunities we do have, we are looking at that.

25           One of them was the RTD bypass manifold, where they

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 were replacing that, installing welds. We just  
2 recently did an inspection on that, and there's  
3 another upcoming activity, where they are going to be  
4 installing caps on the upper head injection nozzles  
5 on the head. We've got planned inspectors out there  
6 to look at that also.

7 We recently did an engineering inspection  
8 that was back in late summer of 2009, to look at the  
9 engineering processes, their programs, and we also  
10 looked at some of the engineering packages. For the  
11 most part, we felt like their programs were thorough,  
12 and the products that we looked at, with the  
13 exception of one, were fully satisfactory. There was  
14 one issue that we identified on like for like  
15 replacement, where the implementation of that package  
16 really wasn't too good, so we are going to do a  
17 follow-up inspection, both to look at that issue, and  
18 how they resolved it, and also to look at some of the  
19 other areas where they had limited opportunities for  
20 us, just some of the functional areas we wanted to  
21 look at, the packages weren't as many as we needed to  
22 look at, so we want to go back and finish that  
23 effort.

24 And, that inspection --

25 MEMBER BONACA: I'd like to go back to my

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 question before, because you're the right guy, you  
2 are doing the inspections.

3 MR. HAAG: Yes.

4 MEMBER BONACA: And again, buried cables  
5 and piping that have been in the ground now for 35  
6 years, will be 40 years old by the time the plant  
7 restarts. What kind of evaluation is being done of  
8 this piping and cables?

9 MR. HAAG: It would be covered under the  
10 refurbishment program, as Mr. Milano mentioned  
11 earlier.

12 TVA --

13 MR. MILANO: Also under the maintenance  
14 rule portion 2, because a lot of the buried piping is  
15 piping that's already in operation to support Unit 1.

16 MR. HAAG: Piping and cabling, a lot of  
17 it is the ERCW, which is their service water, and  
18 they've got underground piping and cabling associated  
19 with that.

20 Going back to the refurbishment program,  
21 what TVA has done is to look at the various  
22 degradation mechanisms for equipment, components that  
23 have been sitting there for 25-30 years, identifying  
24 those degradation mechanisms, and then addressing how  
25 they are going to look at those to make sure they are

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 back to the design requirements, or doing what they  
2 need to.

3 So, that program has been established.  
4 The staff is currently reviewing it. I'm getting  
5 ahead of myself, because that's a slide later on, but  
6 I'll mention it. So, the staff is currently looking  
7 at, have they identified all of the appropriate  
8 degradation mechanisms. If it's piping, you know,  
9 have they looked at piping that's either underground,  
10 welded, identified how it could be damaged, how it  
11 could be harmed, and what they are doing to address  
12 that.

13 Once the staff completes their review of  
14 the program and says, you know, if you go out and  
15 take these actions you should appropriately cover  
16 that, we will look at its implementation. We'll look  
17 at and verify they are doing the inspections that  
18 they need to do, wall thickness measurements and so  
19 on.

20 But, to answer your question, as far as  
21 those components with the age that they have, and how  
22 they are going to be assured that they are going to  
23 be able to perform their function, will be a  
24 refurbishment program.

25 MEMBER BONACA: The reason, clearly, the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 components will be 40 years old by the time you start  
2 the plant, they'll be 80 years old at the end of the  
3 life of this plant. And, it could be 100 years old,  
4 you know, that's a pretty significant commitment, and  
5 anyway, it will be interesting to see how the  
6 disposition will take place.

7 MR. RAGHAVAN: I'm Mr. Raghaven, Branch  
8 Chief of the Watts Bar Special Projects.

9 Two things. One is, we will bring up in  
10 the next meeting these additional programs, and we  
11 will include that. \*\*\*4:46\*\*\* review, and they,  
12 actually, will be more done by then, so there will be  
13 more detail.

14 Number two is that, some of these  
15 components are already in use in the Unit 1, and they  
16 are covered under the maintenance rule for the safety  
17 and supply.

18 And so, whatever happens, you know, we  
19 will take the licensing program in terms of whether  
20 they should be replaced every five years, or ten  
21 years, whatever the inspection shows.

22 MEMBER BONACA: I am asking about the  
23 buried pipes, so my question was that, because  
24 clearly we see that that's probably one of the issues  
25 that is going to affect this industry the most,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 leakage.

2 So anyway, I think you gave me a proper  
3 answer, and we'll think about it.

4 Thank you.

5 MR. HAAG: Upcoming inspections, we have  
6 some of the major areas we are going to be looking  
7 at. We have the problem identification, resolution  
8 inspection. That's a team inspection. We did the  
9 PI&R inspection last year, that we go the corrective  
10 action program, both from program adequacy standpoint  
11 and how they are implementing it.

12 We'll do a similar inspection this time,  
13 more focusing on, actually, implementation, since  
14 we've looked at the program, and as mentioned  
15 earlier, the program that they've established for  
16 Unit 2 is very similar to the program they have for  
17 Unit 1. So, it's been looked at numerous times.

18 We have an engineering follow-up  
19 inspection that I mentioned, and the refurbishment  
20 inspection I'll discuss later on.

21 Our preparation for system pre-op  
22 testing, that's on our minds now, to make sure we've  
23 got the right focus, got the right people in place.  
24 We've been spending the majority of the time,  
25 obviously, looking at construction inspections,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 making sure we have all the inspection procedures  
2 called out in our Manual Chapter 2512, which defines  
3 the construction inspection program. We've got those  
4 activities planned out, and then we are going to make  
5 sure we've completed all the inspection objectives,  
6 but we recognize that, you know, pre-op start-up  
7 testing is coming very soon, so we need to make sure  
8 we've got, both the right resources and people in  
9 place to be able to do that.

10 Construction scheduling, we mentioned  
11 that in the past, that was a challenge from the  
12 standpoint of trying to understand the scope of TVA's  
13 work on some of these activities, and when they have  
14 been performed.

15 We've been able to better get information  
16 communicated to us that would allow us to either plan  
17 our inspectors, both from how long it's going to take  
18 to look at a particular area, and when it's going to  
19 be able to be inspected.

20 It's still a challenge. We are still  
21 looking at them to be able to identify some  
22 particular windows on activities we need to inspect,  
23 so we can make sure we have people available.

24 So, I list that still as a challenge.

25 SUBCOMMITTEE CHAIRMAN RAY: You heard the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701



1 discussion we had about project schedule.

2 MR. HAAG: Yes. Yes, I wanted to touch  
3 base on that.

4 We understand that, because we look at  
5 that routinely, whether a unit is in an outage, or  
6 whether they have some other production schedule, and  
7 we looked at that as far as, you know, have they  
8 established the right safety conscious work  
9 environment, looking under that umbrella.

10 I'll give you an example of some of the  
11 things that we've been looking at. During the last  
12 Unit 1 refueling outage, they had a lot of -- they  
13 had several mods they needed to install while Unit 1  
14 was down. We were looking at those, both from an  
15 adequacy of the installation, and also were they  
16 taking the right steps, was the quality being  
17 included.

18 We had one of our inspectors out t here  
19 who was observing a QC inspector doing some non-  
20 destructive examination testing, and we pointed out  
21 it appeared, based on the circumstances, there was  
22 pressure on him to get the job done. We raised that  
23 up, TVA took appropriate action, so that is a concern  
24 of mine.

25 SUBCOMMITTEE CHAIRMAN RAY: Okay. Let me

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 ask you, do you -- do you know, and this is not a  
2 question I would expect you to have an answer to, but  
3 you might, if there's any float in the critical path  
4 schedule to this integrated system test next April, I  
5 mean, a year from April?

6 MR. HAAG: No.

7 SUBCOMMITTEE CHAIRMAN RAY: Okay. Well,  
8 because it's tied to Unit 1, and because I'm sure  
9 that the TVA grid needs Unit 1 for the summer peak, I  
10 guess I would pick that out as something, if you'd  
11 look at the hangers, for example, they are,  
12 obviously, pushing up a bow wave here, and so that  
13 would be what I would be concerned about in the  
14 context that you just mentioned.

15 MR. HAAG: Yes. Well, I mean, there is a  
16 lot of work that has to support that, safety-related  
17 injection pumps, they have to be installed, all that  
18 equipment, yes.

19 SUBCOMMITTEE CHAIRMAN RAY: I'm just  
20 saying that, because of that, it seems self evident  
21 that there has to be a lot of attention from you  
22 folks to ensure that the safety conscious work  
23 environment, or however you want to measure that  
24 attribute, is maintained, because the consequences of  
25 missing that date are pretty severe.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1           So, the pressure to not miss it is going  
2 to be pretty severe, and that simply means that you  
3 guys have to recognize that, and do what you do  
4 accordingly.

5           MR. HAAG: Yes. I mean, that clearly is  
6 an objective on our plate to monitor the safety  
7 conscious work environment, whether, I mean, we look  
8 at the employee concerns programs, are they being  
9 responsive to issues. We look during our PI&R  
10 inspections. We look at their staff. We question  
11 their staff. Do they feel free to raise safety  
12 issues?

13           So, we try to monitor that.

14           SUBCOMMITTEE CHAIRMAN RAY: Whatever  
15 techniques you use, you know that better than I do,  
16 but I mean, like I say, they are going to have to  
17 maintain a hanger acceptance rate twice what they've  
18 done recently, in order to get where they need to go.

19           And, that's just an example.

20           So, enough said.

21           MR. HAAG: Okay. Moving on to  
22 refurbishment, let me just touch base on that a  
23 little bit, because, you know, we were here last  
24 year, you had a lot of questions as far as how is TVA  
25 going to establish quality in the plant, re-establish

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 it, verify it, however you want to characterize it.  
2 And, refurbishment program, in our minds, does a lot  
3 of that, as far as taking the equipment and ensuring  
4 design requirements, manufacturing specs are there.

5 I talked a little about, you know, the  
6 staff, NRR staff is currently reviewing their program  
7 from a scope-wide, that's important so we can  
8 understand if they do what's specified in their  
9 scope, if they implement that properly.

10 Once the staff has accepted it, and, you  
11 know, it's gone through some review and exchange of  
12 information, if they implement it properly, which is  
13 our job to verify it, the refurbishment program  
14 should be successfully done.

15 We had an inspection procedure, a new  
16 inspection procedure written for our effort there.  
17 One of our very experienced inspectors drafted that,  
18 worked with the NRR staff in being able to get that  
19 published. That's currently out there, and we are  
20 doing some inspection to that, as far as some of the  
21 actual refurbishment of components, we are looking at  
22 some of that, their operator valve, actuator,  
23 refurbishment, and some of the small circulator pump  
24 refurbishments.

25 It's really a two-phased approach, our

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 inspection effort there. It's to look at scope of  
2 their activity, have they identified and included all  
3 the right components, systems, into the program, and  
4 then sample implementation, look at replacements,  
5 look at on-site refurbishment, look at areas where  
6 they are accepted as is, based on an evaluation or  
7 maybe some testing.

8 So, we'll take that two-phased approach,  
9 we'll implement an inspection procedure, to be able  
10 to make sure we've properly covered the bases.

11 I mentioned a focus on passive equipment.  
12 That's because of, you know, the unique nature of  
13 some of these passive components, and the fact that a  
14 large majority of them they are going to accept as  
15 is, based on either evaluation, certain number of  
16 tests, certain number of inspections. We want to make  
17 sure that they are properly doing that, and they are  
18 properly, because they are sampling their  
19 inspections, their wall thickness measurements, that  
20 they are looking at critical locations and factoring  
21 in as found design into, you know, have they  
22 properly, you know, looked at sufficient sample size,  
23 sample locations and things like that.

24 So, we'll be spending a lot of time  
25 looking at their evaluation process and what they are

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 doing for passive components.

2 SUBCOMMITTEE CHAIRMAN RAY: You've heard  
3 buried piping and cable mentioned a couple of times.

4 MR. HAAG: Yes.

5 And then, the last thing is, just some of  
6 our sampling that we are going to be doing, as far as  
7 implementation. We'll look both from a risk  
8 perspective standpoint, and we are also looking from  
9 what's the potential damage that that degradation  
10 mechanism could do to the component.

11 MEMBER-AT-LARGE STETKAR: Bob?

12 MR. HAAG: Yes.

13 MEMBER-AT-LARGE STETKAR: By the way, for  
14 the reporter's benefit, my name is John Stetkar. I'm  
15 a member. I came in late.

16 The last bullet there says your samples  
17 are being selected based on risk significance. Is  
18 the implication of that also applied for passive  
19 equipment, because the vast majority of risk  
20 assessments don't explicitly include passive  
21 components.

22 Passive components, A, and whether  
23 general are considered passive component failure  
24 modes, for example, spurious closure of a valve or  
25 something like that.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1                   So, I was curious how that risk  
2 significance was being -- what benchmark was being  
3 used to evaluate that risk significance for the  
4 sampling.

5                   MR. HAAG: For the passive components,  
6 the way we've laid out our approach to scoping out  
7 and making sure they've got passive components  
8 properly included, would be to look at some systems  
9 and do vertical slices.

10                  MEMBER-AT-LARGE STETKAR: Okay.

11                  MR. HAAG: So, we'll be able to use risk  
12 insights to be able to pick out the systems.

13                  As far as the actual components within  
14 them, you know, we are not going to look at every  
15 passive component in the two or three systems, we  
16 will look at -- we'll be selective in looking at  
17 which passive components.

18                  MEMBER-AT-LARGE STETKAR: I think my  
19 question was focused, though, you mentioned taking a  
20 vertical slice through systems, based on their risk  
21 significance.

22                  So, for example, the emergency diesel  
23 generators might have relatively high risk  
24 significance, but they may not have very many passive  
25 components, such that if some systems might have a

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 relatively higher percentage of passive components,  
2 but not -- may not show up as risk significant,  
3 because the risk significance is based on failures of  
4 primarily active equipment.

5 MR. HAAG: Yes.

6 MEMBER-AT-LARGE STETKAR: Do you follow  
7 me?

8 MR. HAAG: Yes.

9 MEMBER-AT-LARGE STETKAR: You know, it  
10 gets back into something that -- nobody ever models  
11 cables, or failures of cables, and, usually, DC  
12 systems, for example, don't show up as being very  
13 risk significant, depending on what measures you use.

14 And yet, they may be prone to passive  
15 type failure modes.

16 MR. HAAG: As I mentioned, you know,  
17 passive components will -- I won't say will receive  
18 all of our focus, but certainly they are going to --  
19 we are going to give that a good deal of emphasis.

20 MEMBER-AT-LARGE STETKAR: Sure.

21 MR. HAAG: Because of, you know, the  
22 unknown nature, and the fact that they are relied on.  
23 I mean, they are not presumed to fail.

24 So, we need to look at those, need to  
25 make sure -- one of the things that we struggle with

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701



1 is for piping, to make sure areas that they go out  
2 and sample they've bounded them, that they've looked  
3 at the worst case conditions, that they've looked at,  
4 you know, low-lying areas. If there has been some  
5 water into a system where they didn't think, that  
6 they've now captured that back into the program.

7 So, yes, it's got to be more than just --

8 MEMBER-AT-LARGE STETKAR: I was going to  
9 say, but in a sense what you are describing are,  
10 primarily, deterministic test types.

11 MR. HAAG: Well, here again, what's the  
12 degradation mechanism. You know, is it something  
13 that you would expect, because it's a welded system,  
14 and it's very likely you could get corrosion versus  
15 some of the degradation mechanisms that are just due  
16 to handling construction.

17 Well, if it's in an area that doesn't  
18 necessarily get a lot of traffic, well, it's probably  
19 not going to be that type of damage. So, we'll have  
20 to factor that in, too, you know, our sample size.

21 MEMBER-AT-LARGE STETKAR: Thank you.

22 MR. HAAG: So, as far as the conclusion,  
23 you know, we believe, based on the inspections that  
24 we've done, construction activities have been  
25 properly implemented. We haven't had any significant

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 findings of problems that we have identified, TVA has  
2 been responsive in addressing those.

3 We believe we have the inspection  
4 resources we need, recognizing, you know, the  
5 majority of our inspection is yet to come. There's  
6 still a lot of unknowns, as far as things that can  
7 come up, so that certainly, you know, could surprise  
8 us, but we believe we have adequate resources right  
9 now.

10 We've identified, once we complete our  
11 review of construction deficiencies report, we'll  
12 have the scope of all the activities that we want to  
13 look at identified. We've got inspectors assigned to  
14 a large majority of those, so we have owners, as we  
15 refer to people who we can hold responsible, to say,  
16 hey, you need to look at these inspections, these are  
17 your responsibility, we'll assist you in getting up  
18 into the site, but you have to be, you know,  
19 proactive and making sure they get done.

20 Scheduling, I think we made progress on  
21 there, but that's still a challenge to be able to  
22 schedule our inspections and being able to get the  
23 information from TVA that we need to properly  
24 schedule things.

25 SUBCOMMITTEE CHAIRMAN RAY: And, we've

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 talked about that.

2 We are going, of course, hear the last  
3 piece of the staff's presentation. We will then hear  
4 comments, if any, from the public, then we'll stop  
5 that and finally take comments from the members,  
6 before concluding the meeting. It's now 5:00, so we  
7 are now into overtime.

8 With that said, proceed.

9 MR. MILANO: Okay. All right, the last  
10 part of our presentation is discussion of the  
11 oversight actions at Watts Bar.

12 In our March, 2009 presentation to this  
13 Subcommittee, the staff stated that senior management  
14 provided guidance to the staff regarding the review  
15 of the operating license application in teh form of  
16 an NRR office instruction, LIC-110.

17 And, included in this office instruction  
18 was the establishment of a group consisting of  
19 participants from both NRR and Region II, which would  
20 be established to oversee project completion,

21 In addition to this oversight role, this  
22 group, called the Watts Bar Reactivation Assessment  
23 Group, and I'll just refer to it as the WRAG, serves  
24 as a focal point for the status of the project and  
25 for coordination between the Region and the offices

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 at Headquarters.

2           Lastly, this office instruction, LIC-110,  
3 stated that the specific charter for the group,  
4 including its organization and reporting  
5 responsibilities, would be established prior to its  
6 implementation. And, indeed, this was done, I  
7 indicated on here it was done in August of 2009,  
8 actually, the Charter itself was signed out in July  
9 of 2009, and the August meant that that's when it,  
10 actually, got started up.

11           With regard to the Charter itself, I'm  
12 not going to go ahead and read this thing, and this  
13 Charter, which was jointly prepared or established  
14 between the Director of NRR and the Regional  
15 Administrator of Region II, both approved the Charter  
16 and established the formation of the WRAG.

17           And, in accomplishing these objectives,  
18 the Charter describes both the project priorities,  
19 the scope of activities, reporting responsibilities,  
20 and membership of the group.

21           As you'll see up here, the membership of  
22 the group, the Chairman is Mr. Bruce Boger, who is  
23 the Deputy Director for Reactor Safety Programs in  
24 NRR, and the Vice Chairman is Mr. Tony Gody, Deputy  
25 Director, Division of Construction Projects in Region

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 II.

2 Along with -- along with those two  
3 gentlemen, there are voting and non-voting members of  
4 the panel. The voting members are members from the  
5 project staffs of both NRR and Region II, along with  
6 the senior resident inspector for the construction  
7 site, and the other non-voting members are,  
8 generally, people that we bring in depending on the  
9 scope of the functions that we are going to be  
10 discussing at WRAG meetings, like during the last one  
11 we had a heavy focus on what we were going to do in  
12 terms of vendor inspections. And, we brought our  
13 organization into the WRAG meeting.

14 With regard to oversight activities to  
15 date, we held our first meeting in September of 2009,  
16 and another one recently in January, 2010.

17 Also, following the January meeting, the  
18 WRAG met with TVA in an open -- in a public meeting  
19 that afternoon, and we discussed a number of the  
20 things that were brought up during the staff's  
21 internal discussions earlier that day.

22 The last thing I'd like to mention is, is  
23 with regard -- there is some formality within the way  
24 we review things, and we track everything that comes  
25 up within an action item list. We both track it for

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 accountability, we make sure that it's a way of also  
2 making sure that the issues are resolved, and there's  
3 an actual documentation for closure of the items.

4 And, with that, that concludes the  
5 presentation on oversight, and it also concludes the  
6 overall staff presentation.

7 SUBCOMMITTEE CHAIRMAN RAY: Good, thank  
8 you.

9 Well, this is, in many ways, a unique  
10 effort, and so this unique oversight function is what  
11 seems to me at least to be a good way of dealing with  
12 that fact.

13 MR. MILANO: That's correct.

14 SUBCOMMITTEE CHAIRMAN RAY: There isn't  
15 any track to run on here for a lot of the issues that  
16 have to be addressed, and having a standing group to  
17 identify, discuss and resolve them promptly is a good  
18 thing.

19 MR. MILANO: That's, indeed, correct, and  
20 going back over the -- probably approaching 30 action  
21 items that have come out of this, the majority of  
22 them are as you indicated. They are things that have  
23 come up because of the uniqueness of the Watts Bar  
24 situation, more so than just what you'd consider to  
25 be just routine activities for any type of project

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 completion.

2 SUBCOMMITTEE CHAIRMAN RAY: They will be  
3 available to deal with any increasing demands for  
4 action on your part that may develop as we get closer  
5 to the key dates?

6 MR. MILANO: Well, that's correct, and  
7 while we were -- while we originally contemplated  
8 like having two of these meetings per year, we are  
9 already finding out that that is insufficient, and we  
10 are, actually, having our next meeting in May, at the  
11 Region II offices, followed several months later with  
12 a meeting that will be at the site, and wherein, we  
13 will be able to get further direct interaction with  
14 TVA.

15 So, it's coming down to about every three  
16 months now.

17 SUBCOMMITTEE CHAIRMAN RAY: Okay. Before  
18 we go to the public comment period, are there any  
19 questions from the members on this last piece?

20 ACRS VICE CHAIRMAN ARMIJO: I don't  
21 understand this voting concept as a management  
22 concept on a project like this. Could you explain?

23 MR. MILANO: Basically, as an explanation  
24 to it is, is as we come up with action items, and we  
25 define what we want, what the issue is, and the level

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 of effort that needs to go into it, we get the basic  
2 group comes to a mutual agreement by vote as to, is  
3 that the right approach, is that what we really want,  
4 is that the scope of what the action is and stuff,  
5 and that's what is meant by voting members.

6 ACRS VICE CHAIRMAN ARMIJO: I don't come  
7 from that kind of an environment.

8 SUBCOMMITTEE CHAIRMAN RAY: You don't  
9 mean majority rules, right, you mean --

10 MR. MILANO: You reach technical and  
11 administrative consensus in some way, and we use the  
12 term voting to describe it.

13 MEMBER SIEBER: When I was in industry,  
14 there was only one vote.

15 MR. RAGHAVAN: At the end of the project,  
16 do you guys think all the safety issues have been  
17 addressed? Is there anybody who has a reservation on  
18 the safety issues, that either the WRAG meeting or  
19 any other staff have anything. That's where the  
20 wording comes from.

21 SUBCOMMITTEE CHAIRMAN RAY: Yes.

22 MR. RAGHAVAN: Do you believe that to be  
23 a consensus. Somebody says four voted in favor, and  
24 one not.

25 ACRS VICE CHAIRMAN ARMIJO: Okay, I

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701



1 understand.

2 SUBCOMMITTEE CHAIRMAN RAY: All right.  
3 So, it's voting, not in a majority rules term, but a  
4 detailing term, if I can put it that way.

5 All right. Now, we have, we believe, one  
6 or more members of the public on the line. We are  
7 going to open it now and ask the first one to speak,  
8 be recognized, and provide us their comments, and  
9 then when that's done we'll ask if the next person on  
10 the line wishes to make any further comments and so  
11 on.

12 So, let me ask Maitri, is the line open  
13 at this time for comments from the public?

14 MS. BANERJEE: It should be, I can go and  
15 verify.

16 SUBCOMMITTEE CHAIRMAN RAY: I'll assume  
17 it is, subject to checking, and ask the first person  
18 who wishes to speak to please identify yourself and  
19 provide us any comments that you have.

20 My perception is that the line isn't yet  
21 open from the other end, but it soon will be, so just  
22 stand by.

23 MS. BANERJEE: The line is open.

24 SUBCOMMITTEE CHAIRMAN RAY: Okay. I am  
25 told the line is open, so again, let me ask the first

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 person, member of the public who has been  
2 participating with us, to please identify yourself  
3 and give us any comments you have.

4 Well, perhaps, we've overrun the time  
5 they wished to spend with us. I'll ask again one  
6 more time before we move on, is there any member of  
7 the public on the open phone line who wishes to make  
8 any comment at this time?

9 We managed, I guess, to extend the time  
10 beyond the patience the public member had.

11 So now with that, we'll, as usual, go  
12 around the table here to see if any of the members  
13 can help us come to some conclusion, based on the  
14 Subcommittee meetings, so we can capture that for the  
15 minutes that will be prepared.

16 Jack?

17 MEMBER SIEBER: I'd like to thank the  
18 people from TVA and the staff, particularly, Region  
19 II, for participating.

20 I, actually, have no questions or  
21 comments beyond the questions that I asked during the  
22 presentation to offer.

23 SUBCOMMITTEE CHAIRMAN RAY: Sanjoy?

24 MEMBER BANERJEE: I'd like to join Jack  
25 in thanking the staff and TVA for a very interesting

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 presentation.

2 I would like to see the hydrology work,  
3 which I think the staff has now. It has a bearing,  
4 not only on Watts Bar, but also on Bellefonte.

5 I don't think I have any other immediate  
6 comments.

7 SUBCOMMITTEE CHAIRMAN RAY: All right.  
8 John?

9 MEMBER-AT-LARGE STETKAR: Nothing,  
10 thanks.

11 SUBCOMMITTEE CHAIRMAN RAY: Sam?

12 ACRS VICE CHAIRMAN ARMIJO: Very tight  
13 schedule. That's all I can say.

14 SUBCOMMITTEE CHAIRMAN RAY: Said?

15 ACRS CHAIRMAN ABDEL-KHALIK: I have no  
16 comments.

17 SUBCOMMITTEE CHAIRMAN RAY: Charlie?

18 MEMBER BROWN: None from me.

19 SUBCOMMITTEE CHAIRMAN RAY: Mario?

20 MEMBER BONACA: I have already expressed  
21 my thoughts.

22 SUBCOMMITTEE CHAIRMAN RAY: As have I. I  
23 will just say that I believe that the -- I know,  
24 having been through this a couple of times myself,  
25 there comes a time when the regulator says, all

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 right, show me your schedule for getting from where  
2 you are now to where you say you are going to be at  
3 time X in the future, and demonstrate that that's  
4 something that you can do, so that I can plan what I  
5 need to do.

6 And, that's -- the time that I have in  
7 mind is, like I said, 13 months away, so it's not  
8 overdue, but before too long it's going to be  
9 appropriate, I think, to take a look at what -- the  
10 go work to that critical milestone.

11 MEMBER SIEBER: Right.

12 SUBCOMMITTEE CHAIRMAN RAY: I don't view  
13 fuel load as a critical milestone, fuel load will get  
14 loaded when it gets loaded. That's no big deal.

15 But, when you've got to plug in to an  
16 adjacent unit, and that unit can only have an outage  
17 at a particular time window, that then becomes a big  
18 deal, and you need to know what the to go work is  
19 starting in the next few months until you get there,  
20 would be my only further comment.

21 And, the reason is, not because I have  
22 any burden for meeting the schedule, it's because of  
23 the impact that schedule can have on the other things  
24 that we need to do.

25 Okay, no other comments, we'll stand

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 adjourned.

2 (Whereupon, the above-entitled matter was  
3 concluded at 5:15 p.m.)  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13

**NEAL R. GROSS**


COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701




# TENNESSEE VALLEY AUTHORITY WATTS BAR NUCLEAR PLANT UNIT 2



**Advisory Committee on Reactor  
Safeguards**

**March 3, 2010**



# Agenda

---


- Construction Completion Status
  - Integrated Schedule
  - Procurement
  - Engineering
  - Construction
  - Refurbishment
  - Licensing
- Special Topics
  - Individual Plant Examination (IPE)
  - IPE External Events (IPEEE)
  - Unit 1 and Unit 2 Integration
- Conclusion
- Questions

# WBN2 Construction Completion Status



FY 2007			FY 2008			FY 2009			FY 2010			FY 2011			FY 2012			FY 2013																									
O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M

DSEP





# WBN2 Construction Completion Status

---

## Procurement

- Bechtel Oversight of Procurement and Supplier Quality
  - Shop Surveillance Program
    - Surveillance Reports
      - 281 visits to date
      - 168 reports issued
    - Training for Counterfeit / Fraudulent Material
    - ASME QA Program Audits for New Suppliers
  - TVA Oversight of Bechtel QA Performance
    - Participate in source surveillances
    - Independent review of receipt inspections
    - Audit of ASME procurement and material storage


# WBN2 Construction Completion Status

---

## Engineering

- Two Unit Operations with margin
- Overall Progress ~ 60% complete
  - Design Modifications ~ 64% complete
  - Calculations ~ 72% complete
  - Corrective Action Programs and Special Programs ~ 60% complete
- Historical Design Basis Quality Records
  - Retrievable, Legible, Usable
- Quality of Engineering

# WBN2 Construction Completion Status




# WBN2 Construction Completion Status

---

- Construction
- Overall Progress ~ 23% complete
- Construction Focus Areas
  - Refurbishment Activities
  - Bulk Work
- Quality of Construction
- Critical Path
  - Safety Injection System
  - Chemical and Volume Control System
  - Plant Computer System
  - Component Cooling System
- On Track to Complete Construction Activities to Support Current Fuel Load Schedule - April 2012


# WBN2 Construction Completion Status

## Hangers



# WBN2 Construction Completion Status

## Refurbishment Program Overview



# WBN2 Construction Completion Status

---



## Licensing


- Overall Progress
  - Final Safety Analysis Report / Technical Specifications - Complete
  - Emergency Plan – Template Submitted
  - Security Plan
    - Cyber Security – Submitted
    - New Rule Update – March 2010
  - Quality Assurance Program - Complete
  - Final Environmental Impact Statement - Submitted
  - Special Nuclear Material License – Submitted
  - Corrective Action Program and Special Program Closure Criteria Established – Inspections in Progress

## Individual Plant Examination (IPE)

- Probabilistic Risk Assessment Dual Unit Model
- Key Development Documents
  - **ASME Standard**
    - Addenda to ASME/ANS RA-S-2008 Standard for Level 1/Large Early Release Frequency Probabilistic Risk Assessment for Nuclear Power Plant Applications, ASME/ANS RA-Sa-2009, February 2009.
      - Defines PRA capability requirement criteria
  - **RG 1.200 Rev 1**
    - An Approach for Determining the Technical Adequacy of Probabilistic Risk Assessment Results for Risk-Informed Activities, Regulatory Guide RG 1.200, Rev. 1, January 2007.
      - Appendix A provides the NRC clarifications and qualifications for the ASME PRA Standard



# Special Topics



**U2 LERF = 2.62E-6**

# Special Topics

---

- Findings/Enhancements
  - Peer Review Conducted 11/09
  - The peer review covered a total of 326 supporting requirements.
    - 9 not applicable to the WBN PRA.
    - 272 or 86%, rated as supporting requirements met, Category I/II, or greater.
    - 19 or 6%, rated as met, Category I
    - 26 or 8%, rated as not met.
  - Disposition and resolution of Facts/Observations evaluated and changes in progress
  - Peer team concluded PSA meets ASME/ANS PRA standard and that
    - Documentation is very thorough, detailed and well organized
    - Processes and tools are at the state of the technology
    - Qualitative assessment of the sources of modeling uncertainty for the Level 1 model is very comprehensive and well documented

# Special Topics

---



## IPE External Events (IPEEE) General Approach

- Key Documents
  - NUREG-1407, Procedural and Submittal Guidance for the Individual Plant Examination of External Events (IPEEE) for Severe Accident Vulnerabilities
  - Generic letter 88-20, Supplements 4 and 5, Individual Plant Examination Of External Events For Severe Accident Vulnerabilities
  - Deterministic Seismic Margin Approach (EPRI NP-6041, Electric Power Research Institute, “A Methodology for Assessment of Nuclear Power Plant Seismic Margin,” Revision 1, August 1991.)
  - FIVE Methodology for Fire (EPRI TR-100370 Electric Power Research Institute, “Fire-Induced Vulnerability Evaluation (FIVE),” Final Report, April 1992.)

# Special Topics

---



## IPEEE General Approach

- Utilized WBN Unit 1 IPEEE Report as Baseline
- WBN2 approach for IPEEE will closely follow the approach used for WBN1
- WBN2 Implements same Corrective Action Programs used on WBN1
- WBN1 IPEEE program indicated no vulnerabilities and included only 1 modification for tornado wind (applicable to WBN1 and WBN2)
- Results for WBN2 are expected to match WBN1, with no vulnerabilities anticipated

## Schedule

- IPEEE Design Phase Report Submittal – March 2010 Final
- Submittal – As Built Validation – August 2011

# Special Topics



- Unit 1 and Unit 2 Integration
  - Staffing
  - Department Readiness reviews in progress
  - INPO Visit and Follow-up
  - Work Control
    - Work Orders reviewed by experienced Operations personnel
    - Work on Common systems uses WBN Unit 1 processes
  - Interface Removal for Testing
  - Meetings
    - Work in operating spaces reviewed daily
    - Problem Evaluation Reports (CAP) reviewed for operability by Operations personnel
    - Weekly with VP and direct reports
    - Chemistry/Environment with Preoperational Test

# Conclusion


---



- Steady Progress in Engineering , Construction and Licensing
- Refurbishment Activities will ensure plant meets original licensing, design and equipment vendor specifications
- Project is on Schedule and Budget to Support Current Fuel Load Schedule - April 2012
- Stop work when it is required
- Appreciate Opportunity to Address ACRS on WBN Unit 2 Progress

---

# QUESTIONS




**ACRS Subcommittee Meeting Regarding  
Watts Bar Nuclear Plant Unit 2  
Status of Licensing and Inspection  
Docket No. 50-391**

**March 3, 2010**



# Agenda

- Licensing
- Construction Inspection
- Project Oversight



# **NRR Presentation of Status of Licensing Activities**

## Review of Operating License Application

- Original Operating License Application – Sept 1976
- TVA Update of OL Application – March 2009
- Staff Review Status

## Safety Evaluation Report Topics

- TVA amendments to FSAR received
- Staff review in progress
- Project schedule managed with EPM
- Amendment Status
  - A92: Baseline FSAR for Unit 2
  - A93 April 09: preparation of SER inputs
  - A94 Aug 09: TVA responding to staff RAIs
  - A95 Nov 09: product review complete
  - A96 Dec 09: I&C platforms assessing completeness
  - A97 Jan 10: product review underway

## **Corrective Action Programs**

- Developed in 1985 in response to NRC letter regarding identified construction deficiencies
- 29 Corrective Action and Special Programs
- Staff completed program reviews
- Inspection of implementation

## Generic Communications

- Approach to review
  - Reviews completed during licensing of Unit 1 (pre-1995)
  - Pre-1995 items reviewed with applicable SER sections
  - Items issued after 1995 separately reviewed
- Status of generic communications in SSER 21
- Recent focus on evaluation of Post-1995 items
- Status of NRR review – post-1995:
  - Review completed - 25
  - Waiting for information from TVA - 5
  - NRC Review in progress - 5

## **Final Environmental Statement**

- NUREG-0498, Final Environmental Statement
  - Related to operation of Watts Bar 1 and 2, December 1978
  - Supplemented in 1994 for Unit 1 operation
- TVA Final Supplemental EIS, February 2008 and January 2009
- Status of review
  - September 2009, notice of intent to prepare supplement to FES-OL for Unit 2 and conduct a scoping meeting
  - October 2009, public meeting near the site regarding environmental scoping process and to obtain comments
  - Contractor support for Draft supplement from PNNL
  - March 2010, TVA response to RAIs (non-SAMA)

## Radiological Emergency Plan (REP)

- Section 13.3 of SER
- TVA WBN REP submitted as a “site plan” in January 1982
- Having withdrawn the WBN REP submitted in 1982, TVA resubmitted WBN REP in February 1993 - reviewed only on Unit 1
- Supplement 20 to SER, February 1996
  - Includes FEMA findings
  - Concludes that requirements for full power license to Unit 1 met.
- Status
  - Awaiting FEMA finding on off-site planning
  - Staff RAI on onsite planning in preparation




## Physical Security Plan

- Currently approved site security plan
- Plan revisions in March 2010
  - Incorporate rule changes
  - Better description of the status of Unit 2

## Schedule

- Staff remains on-schedule with licensing and inspection activities to meet TVA's request to receive an OL by April 2012

A large, stylized graphic of an atomic symbol, consisting of a central sphere and three elliptical orbits, is positioned on the left side of the slide. The graphic is rendered in shades of blue and white, with the central sphere being a light blue and the orbits being white with blue outlines. The graphic is partially obscured by the blue background at the top and the orange bar at the bottom.

# Region II Presentation of Status of Construction Inspection Activities

## Inspection Activities

- Completed 2009 End of Cycle review
  - construction programs and activities properly implemented
  - effective controls were in place
  - no significant performance issues were identified
- RII expended 8837 staff hours on the project in FY09
- Two new Resident Inspectors selected (total of 4 construction residents)
- Reviewing  $\approx$  200 historical Construction Deficiency Reports for inspection applicability
- Monitoring construction activities for impact on Unit 1

## **Inspection Activities (Cont.)**

- Major inspections performed:
  - S/G eddy current
  - RCS welding for RTD bypass manifold replacement
  - Engineering
- Upcoming inspections:
  - PI&R
  - Engineering follow-up
  - Refurbishment
- Prepare for system preoperational testing (IMC 2513)
- Construction scheduling information improving but still a challenge

## Refurbishment

- Staff reviewing TVA's Refurbishment Program
- Inspection Procedure 37002 Issued
- Two phased inspection approach:
  - Verify required SSCs scoped into program
  - Sample a variety of implementation activities
- Focus on passive components
- Samples selected based on risk significance and potential damage from degradation mechanism

## **Conclusions**

- Construction activities properly implemented; no significant inspection findings
- RII has adequate inspection resources
- Required inspections have been identified
- Number of inspections has increased consistent with increase in safety-related construction activities
- Scheduling inspections based on TVA's construction schedule remains a challenge

A large, stylized graphic of an atomic symbol, consisting of a central sphere and three elliptical orbits, is positioned on the left side of the page. The graphic is rendered in shades of blue and white, with the central sphere being a light blue and the orbits being white with blue outlines. The graphic is partially obscured by the blue background at the top and the orange bar at the bottom.

# Oversight of Watts Bar Unit 2 Activities



## **Oversight**

- Watts Bar Unit 2 Reactivation Assessment Group
- Established by charter in August 2009

## **Oversight**

- **WRAG Charter Objectives**
  - To provide oversight and management direction to determine whether the required actions have been reviewed by the staff, implemented successfully by TVA, and the staff's findings and conclusions prepared to ensure that Unit 2 meets all the relevant regulatory requirements and can be safely operated.
  - Make a recommendation to the Director of NRR and Regional Administrator, Region II, at the appropriate time, whether the activities discussed in NRR Office Instruction LIC-110 and NRC IMC 2517 have been successfully completed.

## **Oversight – WRAG Membership**

- Chairman: Bruce Boger, Deputy Director for Reactor Safety Programs, NRR
- Vice Chairman: Anthony Gody, Deputy Director, Division of Construction Programs, Region II
- Voting Members: Project staff from NRR and Region II  
Senior resident Inspector
- Others: As needed

## **Oversight - WRAG Activities**

- Met in September 2009 and January 2010
- Held meeting with TVA on January 12, 2010
- WRAG Action Item Lists being tracked, resolved, and documented for closure