

Official Transcript of Proceedings
NUCLEAR REGULATORY COMMISSION

Title: Advisory Committee on Reactor Safeguards

Docket Number: (n/a)

Location: Rockville, Maryland

Date: Thursday, September 7, 2017

Work Order No.: NRC-3254

Pages 1-105

NEAL R. GROSS AND CO., INC.
Court Reporters and Transcribers
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23

DISCLAIMER

UNITED STATES NUCLEAR REGULATORY COMMISSION'S
ADVISORY COMMITTEE ON REACTOR SAFEGUARDS

The contents of this transcript of the proceeding of the United States Nuclear Regulatory Commission Advisory Committee on Reactor Safeguards, as reported herein, is a record of the discussions recorded at the meeting.

This transcript has not been reviewed, corrected, and edited, and it may contain inaccuracies.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

(202) 234-4433

www.nealrgross.com

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

+ + + + +

646TH MEETING

ADVISORY COMMITTEE ON REACTOR SAFEGUARDS

(ACRS)

+ + + + +

THURSDAY

SEPTEMBER 7, 2017

+ + + + +

ROCKVILLE, MARYLAND

+ + + + +

The Advisory Committee met at the Nuclear
Regulatory Commission, Two White Flint North, Room
T2B1, 11545 Rockville Pike, at 8:30 a.m., Dennis C.
Bley, Chairman, presiding.

COMMITTEE MEMBERS:

- DENNIS C. BLEY, Chairman
- PETER RICCARDELLA, Member-at-Large
- RONALD G. BALLINGER, Member
- DENNIS C. BLEY, Member
- CHARLES H. BROWN, JR., Member
- MARGARET CHU, Member
- WALTER L. KIRCHNER, Member

1 JOSE MARCH-LEUBA, Member

2 DANA A. POWERS, Member

3 HAROLD B. RAY, Member

4 JOY REMPE, Member

5 GORDON R. SKILLMAN, Member

6 JOHN W. STETKAR, Member

7 MATTHEW W. SUNSERI, Member

8

9 DESIGNATED FEDERAL OFFICIAL:

10 CHRISTINA ANTONESCU

11 CHRISTOPHER BROWN

12

13 ALSO PRESENT:

14 TONY AHN, KHNP

15 JOSEPH ASHCRAFT, NRO

16 LUIS BETANCOURT, NRO

17 KEVIN COYNE, NRO

18 ISMAEL GARCIA, NRO

19 IAN JUNG, NRO

20 DAWN MATHEWS KALATHIVEETTIL, NRO

21 LAUREN KENT, NRO

22 HANGRAE KIM, KHNP

23 JINKU KIM, KHNP

24 TANGHO KIM, KHNP

25 YOUNGKI KIM, KHNP

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 DAEHEON LIM, KHNP
2 MIKE MCCOPPIN, NRO
3 WENDELL MORTON, NRO
4 KENNETH MOTT, NRO
5 EUGSE OH, KHNP
6 JIYONG OH, KHNP
7 JAE HYUK PARK, KHNP
8 CAYETANO SANTOS, NRO
9 KEN SCAROLA, Nuclear Automation Engineering
10 ROB SISK, Westinghouse
11 ROBERT SWEENEY, KHNP
12 DINESH TANEJA, NRO
13 ANDREA D. VEIL, Executive Director, ACRS
14 DAVE WAGNER, AECOM
15 WILLIAM WARD, NRO
16 DEANNA ZHANG, NRO
17 JACK ZHAO, NRO

18
19 *Present via telephone
20
21
22
23
24
25

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

A-G-E-N-D-A

Opening Remarks by the ACRS Chairman 5

Advanced Power Reactor 1400 (APR1400)

 Remarks by the Subcommittee Chairman 8

 Briefings and Discussion 9

Adjourn 106

P R O C E E D I N G S

8:30 a.m.

CHAIRMAN BLEY: The meeting will now come to order. This is the first day of the 646th meeting of the Advisory Committee on Reactor Safeguards.

During today's meeting the committee will consider the following. Advanced Power Reactor 1400, preparation for ACRS meetings with the Commission and preparation of ACRS reports.

The ACRS was established by statute and is governed by the Federal Advisory Committee Act.

As such this meeting is being conducted in accordance with the provisions of FACA. That means that the committee can only speak through its published letter reports.

We hold meetings to gather information and support our deliberations.

Interested parties who wish to provide comments can contact our offices requesting time after the Federal Register notice describing the meeting is published.

That said we also set aside 10 minutes for spur of the moment comments from members of the public attending or listening to our meetings. Written comments are also welcome.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Ms. Christina Antonescu is the designated
2 federal officer for the initial portion of this
3 meeting.

4 Portions of the session on the APR1400 may
5 be closed in order to discuss and protect information
6 designated as proprietary.

7 The ACRS section of the U.S. NRC public
8 website provides our charter, bylaws, letter reports
9 and transcripts of all full and subcommittee meetings
10 including the slides presented at the meetings.

11 We have received no written comments or
12 requests to make oral statements from members of the
13 public regarding today's sessions.

14 There is a telephone bridge line to
15 preclude interruption of the meeting. The phone will
16 be placed in listen-in mode during presentations and
17 committee discussions.

18 There's also a webcast that's being done
19 through a different mechanism because of technical
20 problems so it should be working.

21 And usually the audio is better on the
22 webcast than on the listen-in phone line.

23 A transcript of portions of the meeting is
24 being kept and it is requested that speakers use one
25 of the microphones, identify themselves, and speak

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 with sufficient clarity and volume so as they can be
2 readily heard.

3 I will begin with an item of current
4 interest to us. It's my pleasure to announce that
5 Alesha Bellinger, chief program management development
6 and analysis branch, has been awarded the Meritorious
7 Award for 2017.

8 This is a very prestigious award which
9 covers her 20-year federal career. The Meritorious
10 Civilian Service Award is the second highest award
11 provided to civilian employees within agencies of the
12 federal government.

13 I don't think Alesha is here this morning.
14 She can't be here, but we offer her our
15 congratulations.

16 The ceremony will be today but it's during
17 our meetings and it's closed to the staff due to
18 space. It will be televised around the campus. Even
19 though she's not here let's congratulate her.

20 (Applause)

21 CHAIRMAN BLEY: At this time I will turn
22 the meeting over to Professor Ballinger to conduct
23 today's session.

24 MEMBER BALLINGER: Thank you, Mr.
25 Chairman.

1 Today we will achieve a milestone in the
2 APR1400 review. This will be the last of phase 2 SER
3 with open items.

4 We'll be reviewing chapter 7 and 18.
5 Chapter 7 is instrumentation and control. Chapter 18
6 is human factors.

7 And Bill, would you like to say anything?

8 MR. WARD: Yes, thank you. Just wanted to
9 say we're happy to reach this milestone and completion
10 of the first round of ACRS subcommittee and full
11 committee meetings.

12 We have presentations to make which we
13 think are going to provide enough information. We
14 know that the heart of the meeting today is going to
15 be the questions you have and we look forward to
16 those. Thank you.

17 MEMBER BALLINGER: Thank you.

18 CHAIRMAN BLEY: For the record Bill is
19 William Ward, NRC staff.

20 MEMBER BALLINGER: I stand corrected. So
21 I guess the floor is yours.

22 MR. SISK: I'll take just a minute to
23 again thank the committee. We look forward to having
24 this completion of phase 3 and the ACRS review of
25 chapter 7 and 18.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Just for clarity for this morning we're
2 going to be covering chapter 7 and 18, and then
3 turning over to NRC. Are we going to do 7 and then
4 18? Or 7 and 18 together, Bill?

5 MR. WARD: Yes, I think that's how it's on
6 the schedule.

7 MEMBER BALLINGER: That would be William.

8 MR. WARD: So without further delay on my
9 part let me introduce Mr. Eugse Oh to lead us through
10 chapter 7.

11 MR. E. OH: Good morning, gentlemen. My
12 name is Eugse Oh from KHNP and I am chapter 7 and
13 chapter 18. So from now I will start my presentation
14 of chapter 7 first.

15 Here is the contents of this presentation.
16 Okay, next slide.

17 Chapter 7 consists of eight sections and
18 each section describes the system description and the
19 design basis and analysis.

20 I will continue each section for next
21 slide.

22 This slide shows technical reports which
23 we submitted for this application.

24 Section 7.1 is introductory section and it
25 describes the design features.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 And APR1400 I&C system used fully
2 digitalized with proven technology. And I&C system
3 consists of three major diverse platforms.

4 One is programmable logic controller which
5 is for safety system. And the other one is
6 distributed control system for non-safety control
7 system.

8 And FPGA-based logic controllers which is
9 for diverse actuation system.

10 And we use data computation system widely
11 between safety system and non-safety system for
12 between each division of safety systems.

13 And we also analyzed the common cause
14 failures for safety systems and non-safety control
15 system whether it impacts safety systems or not.

16 So, our design will comply with 10 CFR 50
17 and the reg guidance and IEEE standard, and INTRP step
18 guidance.

19 This picture shows some overview of
20 APR1400 I&C system architectures.

21 The pink color box is a safety system
22 platform which is platforms here.

23 And this blue box use non-safety control
24 system which use distributed control systems.

25 And the left side of the brown color box

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 which is diverse actuation system that use FPGA-based
2 platforms.

3 And these yellow boxes are for human
4 system interface devices.

5 And here are the external linkers for
6 plant data network to external of the other linkers.
7 For example, UFY NIC connections.

8 Okay, this table shows system computation
9 of the I&C system.

10 For human system interface we used minimum
11 event research and ESF subcontrol module for safety
12 systems.

13 And for non-safety human system interface
14 we used information flat panel displays.

15 And the diverse human system interface
16 consists of diverse indication systems and diverse ESF
17 manual actuation switches.

18 And the safety system processing system we
19 used qualified indication and alarm system P for
20 safety and information processing system for non-
21 safety data processing system.

22 And we also used qualified indication and
23 alarm system non-safety.

24 And the safety control system consists of
25 a plant protection system and the core protection

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 calculator system and ESF which is ESF component
2 control system.

3 Also we have non-safety control system,
4 process component control system and plant power
5 control system.

6 It also has diverse protection systems.

7 For safety data communication we used
8 safety data network and the serial data link.

9 And for non-safety data communication we
10 used data communication network for information which
11 use ethernet.

12 Next slide is for section 7.2 reactor trip
13 system. Reactor trip system has these kind of
14 auxiliary supporting features for operating bypass and
15 the setpoint reset, trip channel bypass, and
16 surveillance test.

17 And last July Westinghouse issued nuclear
18 safety advisory letter 17-2. The title is the AC160
19 Processor Module Stall Timers is not Activated as
20 Described in Licensing Basis.

21 AC160 processor module is one of the
22 current platform modules, processing module.

23 This start time provides a diverse
24 functions for some subtier part.

25 Despite this part Westinghouse concluded

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 that this part does not impact the safety-related
2 function or operability of affected safety system.

3 MEMBER MARCH-LEUBA: Mr. Oh? I think
4 we're going to talk about the same thing.

5 This was a failure that was identified in
6 July on existing reactors. Are you trying to license
7 a future reactor with a failure built in?

8 I mean, are you saying that we are not
9 going to bother to fix it when we build a new one?

10 MR. E. OH: As the last said, this is our
11 current position. The APR1400 design is based on
12 currently licensed Common Q platform.

13 MEMBER MARCH-LEUBA: Which has been found
14 to be defective.

15 MR. E. OH: Yes. But Westinghouse
16 concluded this function, even though it fails, this
17 function is for diagnostic proposed. So it does not
18 impact safety functions.

19 MR. SISK: This is Rob Sisk. Maybe I can
20 provide a little bit of clarity on this.

21 The NSAO identified that the stall timer
22 was not activated. Which was required as a part of
23 the Common Q, original Common Q licensing basis.

24 The current approach to APR1400 is that
25 they will use the license-based approved Common Q

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 system at this time.

2 If in the future Westinghouse revises that
3 report and makes a change to either remove or
4 activate, or I should say deactivate the stall timer
5 that would be addressed at the future either through
6 the COL or a change as any change would be evaluated
7 from the vendor.

8 Right now APR1400 is going to use the
9 approved licensing based Common Q system which at this
10 point would require that the stall timer be activated.

11 MEMBER MARCH-LEUBA: Right. It's kind of
12 a difficult -- I realize we're in a difficult
13 position. It's caught at the very end of the design.

14 But I will reserve my questions for the
15 staff if they found that acceptable. Because I was
16 not part of the review of the Common Q system.
17 Charlie was and I'm sure that the fact that it was
18 defense-in-depth watchdog timer in there was a big
19 part of the proof.

20 Even though it's not part of the licensing
21 basis it really was considered as a feature.

22 MR. SISK: Yes, understand. But the
23 position at this time for APR1400 is to use the Common
24 Q platform as licensed.

25 MEMBER MARCH-LEUBA: Okay. I will reserve

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 my comments for the staff and give my microphone to
2 the next member.

3 MEMBER BROWN: When you say it's the
4 currently licensed design, or Common Q, whatever the
5 design is, whatever exists today.

6 As presently designed -- we talked about
7 the fact that I saw the new paperwork that you all put
8 out with the five timers and two of the stall timers.

9 Well, this, the other paper Westinghouse
10 put out, there's five if you look at the pictures.

11 And the software timer was the one that
12 was not activated. And that software timer activated
13 the hardware timer, the hardware stall timer, not the
14 window watchdog timers of which there are two, one in
15 each of the processing module and the communication
16 module.

17 It's going to continue to be deactivated?
18 Is that what you're saying? Because that's the way it
19 is now.

20 MR. E. OH: The letter describes the kind
21 of information. The window watchdog timer is the
22 external to CPU timers but it still activates.

23 MEMBER BROWN: I understand all that
24 argument. What I got down to was historically when we
25 first approved this or agreed with this approach seven

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 years ago we went through rev zero of the Common Q
2 platform.

3 And there was supposed to be an external
4 hardware-based watchdog timer that was in the original
5 rev zero approved back in 2000, roughly 2000 I think.

6 Then subsequently and it was identified
7 Westinghouse decided not to include an external
8 hardware timer for this processing, for the PM646.
9 And they would use the onboard module hardware timer,
10 focused on the word hardware timer.

11 And then we went through a long -- there
12 was a daisy chain. We went through and it was
13 evaluated there was a second review done with a second
14 topical report with a bunch of changes made in 2003 or
15 so.

16 And the staff, at least I have an SER that
17 says the staff reviewed that and concluded the
18 substitution of the hardware timer onboard was okay.

19 So the window timers were never mentioned
20 in all those discussions. And the window watchdog
21 timers were only briefly touched on with a few phrases
22 or a sentence or so under a couple of parts of the
23 original Common Q rev zero which were system
24 diagnostics, task scheduler, and there was another,
25 I've forgotten, configuration management or something

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 like that. There were three different parts of the
2 software that addressed this, or the platform that
3 addressed that.

4 With almost zero description of what they
5 did, or what their function was, or that they did
6 anything at all. It was very vague.

7 Rev 3 expanded that to discuss it more,
8 but still didn't seem to indicate that the window
9 timer was the primary one as opposed to what was
10 advertised as the hardware timer.

11 And so I guess my concern or my questions
12 are is I'm not quite sure what the configurations are
13 now.

14 Because the software is intertwined on
15 both of these with the hardware timer that was now not
16 activated because the software timer didn't work.

17 And then if you look at the pictures that
18 were provided in the subsequent documents to NRC
19 there's some little dotted lines that show command
20 signals and things like that which are not described
21 at all other than as what's their character, what do
22 they consist of, how are they generated, how are they
23 independent of software, why are we not going to see
24 the same problem with software in the advertised
25 window timer operation.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 The other thing that's interesting is that
2 those window timers have these small windows that you
3 go, it looks like it's tested constantly throughout
4 the entire sample period.

5 I mean, you're talking -- if I divert into
6 something that's proprietary please raise your hand
7 and flag me, but there was relatively narrow windows
8 without saying what the times were that if you're too
9 early or too late then it triggers, but it's roughly
10 testing it all the time.

11 So something has got to be controlling all
12 this. So right now it seems like it's intertwined
13 with stuff. It's not very well characterized. And I
14 just have some reservations right now that the window
15 timers are really as it was referred to.

16 That's what was used to clear the open
17 item back in 2003 and why that's really satisfactory.

18 There's really been no explanation,
19 pictures, or anything else to show us why that is
20 okay.

21 I know it's an open session and I didn't
22 want to get into any more detail that's why I'm trying
23 to be a little bit -- and that was the basis back in
24 2003 for the following closing out of the open item
25 was the fact the onboard hardware timer would now

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 become the timer that looked at the entire cycle of
2 processing.

3 If you didn't get to the end within a
4 certain time you triggered it and you'd produce a
5 reaction. That's not the case anymore. It doesn't
6 even do anything. Other than reset a CPU.

7 MR. SISK: This is Rob Sisk. Thank you,
8 Charlie.

9 Rather than getting into the technical
10 discussion because I don't think we need to at this
11 stage.

12 The position of the APR1400 design right
13 now is we will use the NRC approved Common Q system.

14 Now if that requires the stall timer be
15 activated when the time comes that the Common Q system
16 would require a stall timer, if in the interim the
17 vendor revises the topic report and revises the design
18 in some manner the COL applicant or the new revision
19 would have to be evaluated and incorporated into a COL
20 or into a design at that time.

21 But at this stage of the design
22 certification application APR1400 is using the NRC
23 approved Common Q system as licensed.

24 Now, if like I say, in the future if the
25 license changes or the design changes those will have

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 to be reconciled at that time.

2 But it's premature to know what the final
3 change might be, where the vendor will go with regard
4 to the update to Common Q.

5 And if the staff position is that the
6 stall timers must be activated to maintain its current
7 license that's where we are today.

8 MEMBER BROWN: Right now it's not
9 activated.

10 MR. SISK: Understand. We're not buying
11 it today.

12 MEMBER BROWN: You're not buying it. What
13 does that mean?

14 MR. SISK: What that means is when the COL
15 applicant goes to procure it they have to make sure
16 that they meet the licensing basis of the design
17 certification.

18 MEMBER BROWN: Okay, let me walk back. If
19 we talk stall timers. The argument used by
20 Westinghouse in their paper was that the window
21 watchdog timers were now -- were what was the basis of
22 the 2003 clearing, although that was hardly obvious to
23 anybody that was reviewing the paperwork. Or at least
24 not to me. I'm not steeped in all the arcane details
25 since we don't have enough detail in that to know.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 So it's not just activating the stall
2 timer. The stall timer's function is based on
3 software right now. So just activating -- I'm just
4 having difficulty as how we can walk through and say
5 that the -- using the existing whatever you called it,
6 licensed or approved version is satisfactory. How we
7 can be expected to say it's okay as is without having
8 some additional information provided to show.

9 Because the argument from Westinghouse is
10 forget the hardware stall timer. Forget the software-
11 based stall timer which activates the hardware timer.
12 We're only depending upon the window watchdog timers.

13 And there's no real clear understanding of
14 how -- or characterization of how those window
15 watchdog timers are totally independent of the
16 software.

17 It talks about them being diverse and I've
18 forgotten -- the words are in my little write-up here
19 somewhere, diverse and something else, and
20 independent. But that's not obvious when you look at
21 it in the way the task scheduler, system diagnostics,
22 and everything else discuss it. Just not obvious.

23 I'm just trying to get to a point where we
24 actually come up with a discussion that shows why --
25 and I'm open to it, it's just why in a closed session

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 if we have to.

2 CHAIRMAN BLEY: It seems to me we're going
3 to need to talk to the staff.

4 MEMBER BROWN: Right now Westinghouse, I
5 don't know what -- they gave a presentation and I have
6 no idea what the staff intends to do with the
7 presentation.

8 I'm perfectly satisfied to wait and have
9 the staff tell us what they think and why they think.
10 And that's okay with me, it's just that we'll have to
11 reflect that in our report. That's all. That we're
12 on hold until that's completed.

13 MR. SCAROLA: This is Ken Scarola from
14 Nuclear Automation Engineering. I'm supporting KHNP
15 and KEPCO.

16 I think maybe I can shed some light on
17 this.

18 The licensing basis that has been approved
19 by the NRC for Common Q requires the activation of
20 both timers, a software timer and a hardware timer.

21 Both reside on the CPU module, what's
22 called the PM646 module.

23 Both are required by the existing topical
24 report.

25 Why Westinghouse did not activate both

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 should not be the subject of this meeting.

2 What is the subject is that APR1400 will
3 comply with the topical report. The topical report
4 requires activation of both timers.

5 Should Westinghouse make a change and
6 somehow get the staff to approve that only one timer
7 would be activated --

8 MEMBER BROWN: Which one are you talking
9 about?

10 MR. SCAROLA: -- then APR1400 will follow
11 that basis for Common Q.

12 MEMBER BROWN: Okay, let me interrupt. If
13 it's supposed to be activated, that's fine. By
14 activating the two stall timers, if that's required
15 right now, that's what you're talking about, those are
16 the two timers you're talking about.

17 That depends on software. That's no
18 longer a hardware-only based timer.

19 MR. SCAROLA: Can I interrupt because
20 that's not exactly correct.

21 The stall timer is a software timer. On
22 that same module there's a hardware timer that is not
23 dependent upon software.

24 The hardware timer can be activated by two
25 means, by its own timeout, or by the software timer

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 timing out and telling the hardware timer to time out.

2 Either one can activate the hardware
3 timer.

4 The hardware timer can activate completely
5 independent of software.

6 MEMBER MARCH-LEUBA: It is my hope,
7 Charlie, that we will have a subcommittee meeting
8 where we will discuss these things in detail,
9 prioritization, which is not APR1400 related.

10 (Simultaneous speaking)

11 MR. SCAROLA: This is a Common Q issue.
12 It's really not an APR1400 issue.

13 MEMBER BROWN: Okay, let me interrupt this
14 time.

15 If I look at the figure provided by
16 Westinghouse, and I'm not going to say what it looks
17 like, the hardware watchdog does not have an
18 independent trigger on it. It's strictly triggered
19 off the software-based timer.

20 And I'm not going to argue about that
21 anymore, but that's what the figure shows and that's
22 what's stated in the write-up.

23 So I think we can terminate the discussion
24 and go on with it because it's not going to be
25 resolved at this time.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. SISK: Charlie, I don't think we're --
2 Rob Sisk -- we're not looking to resolve the technical
3 issue here.

4 What we're wanting to assure the committee
5 is that we are going to use the licensed approved
6 Common Q.

7 MEMBER MARCH-LEUBA: And we the committee
8 want to follow up with the staff how that report will
9 be licensed.

10 MEMBER BROWN: That's fine. I just wanted
11 to make sure I got on the record a discussion of how
12 -- a little bit of who shot John and how we walked
13 down this path to where we got.

14 CHAIRMAN BLEY: Not to beat a dead horse,
15 but that Westinghouse memo you're referring to isn't
16 part of anything official as of right now.

17 MEMBER BROWN: Exactly. It's not. It was
18 simply identifying a problem and then they had a
19 public -- not a public, they discussed this in a
20 presentation with a bunch of slides.

21 And then going through those slides it
22 becomes very clear why the inactivation of the
23 software timer does not activate -- why just
24 activating it doesn't solve the problem.

25 Now, maybe the window ones do, but it's

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 not -- based on the information provided that's not
2 clear. And that will have to be resolved by the
3 staff, NRC, with how they handle this.

4 MR. SISK: And I'm sure there will be
5 future discussions with Westinghouse. But for the
6 APR1400 we're using the Common Q approved platform.

7 MEMBER BROWN: My concern right now,
8 Dennis and Ron, is that we'll just have to reflect
9 that in our report that we're on hold relative to how
10 that's applied.

11 And if that's satisfactory with you then
12 I will de-energize my mike.

13 It's not software-based, it's hardware-
14 based. I'll use my finger.

15 Okay, thank you very much for letting me
16 expound here for clarifying what your intentions are.
17 It's really out of your ballpark right now.

18 MR. E. OH: Okay, I will go on next slide.
19 Next slide for core protection calculator system.

20 This system has CPU loading test issues
21 and an ITAAC will be included to provide the
22 commitment to satisfy CPU loading restrictions.

23 The CPCS is designed to meet the 75
24 percent CPU load restriction by the vendor, i.e., ABB.

25 The APR1400 CPCS is identical to the

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Barakah nuclear power plant CPCS. And the recent
2 Barakah nuclear power plant CPU loading test
3 demonstrated that CPCS CPU shows deterministic
4 behavior when CPU load is increased to 75 percent.

5 The RAI 7887-7.1-25 response was revised
6 to include the results of the BNPP CPU load test.

7 Section 7.3 is engineered safety features
8 systems.

9 This system consists of group controllers
10 and loop controllers and safety data communication
11 network and safety-grade soft control modules. And
12 the gateways for the soft control modules.

13 And the ESCM system has independent
14 divisions which are physically separated and
15 electrically isolated. Using fiber optic connections.

16 Next section is systems required for safe
17 shutdown.

18 This system consists of the main control
19 room and the remote shutdown rooms. This picture
20 shows -- the pictorial shows the APR1400 main control
21 rooms.

22 In front of the operator consoles there is
23 large display panels which is in the center of the
24 area is fixed displays and left and right wing display
25 area is variables. Depends on operator's choice.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 And we have five consoles for five
2 operators. And the left side there is a safety
3 console for these consoles failures which can be some
4 dedicated hardware switches and displays.

5 As I said before, main control room is
6 composed of operator consoles and large display panels
7 and safety consoles.

8 And the remote shutdown room has a remote
9 shutdown console which is identical with operator
10 console of the MCRs.

11 And the top of the remote shutdown
12 console, there is a small shutdown overview display
13 panel which is similar system unit displays of large
14 display panel of the main control rooms.

15 Next section, 7.5 is information systems
16 important to safety.

17 We have qualified indication and alarm
18 system-P which displays accident monitoring
19 instrumentation type A, B, C variables for reg guide
20 1.97 and indication of approaching and recovery from
21 inadequate core cooling requirement.

22 Qualified indication and alarm system-P
23 displays two channels of AMI variables and the 4
24 channel of containment isolation valve status.

25 The QIAS-P provides continuous realtime

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 display for AMI type A and B variables.

2 And also, information processing system
3 displays inadequate core cooling variables as primary
4 display on the LDP and the QIAS-P displays the
5 variables as a backup displays.

6 Next section, 7.6 is interlock system
7 important to safety.

8 APR1400 has five kinds of interlock system
9 important for safety.

10 One is the shutdown cooling system suction
11 line isolation valve interlock and a shutdown cooling
12 system suction line relief valve interlocks.

13 And the safety injection tank isolation
14 valve interlocks. And the component cooling water
15 supply and return header tie line isolation valve
16 interlocks.

17 And the component cooling water cross
18 connection line isolation valve interlocks. The
19 description is under 7.6.

20 And 7.7 is control systems not required
21 for safety.

22 The control system is physically separated
23 and electrically isolated from safety systems.

24 And we do control system common cause
25 failure analysis to confirm that the event

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 consequences of chapter 15 are still effective and
2 meet the acceptance criteria of chapter 15.

3 We have the following major control
4 systems, power control system and process component
5 control system which is implemented using distributed
6 control system, ECS.

7 7.8 is diverse instrumentation and control
8 systems.

9 We have three kinds of diverse I&C systems
10 which are composed -- consist of diverse protection
11 system and diverse indication system and diverse ESF
12 manual actuation switches.

13 This system provides ATWS mitigation means
14 and -- to cover the safety systems common cause
15 failures.

16 And the diverse protection system provides
17 diverse reactor trip function and turbine trip, and
18 auxiliary actuation, and the safety injection
19 actuation functions.

20 The DPS consists of four channels and
21 diverse from sensor output to shunt trip coils of
22 reactor trip CTBS system trip circuit breakers for
23 reactor trip.

24 And diverse process output to control
25 interface module of the ESF actuation of auxiliary

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 feedwater and the safety injection actuations.

2 The last section is 7.9 data communication
3 systems.

4 We use three major data communication.
5 The first one is safety data, signal data link, and
6 the safety data network, and the data communication
7 network for information which use -- each one use
8 different protocols.

9 And especially safety system has
10 deterministic behaviors.

11 And the communication independence is
12 analyzed in the safety I&C system technical report as
13 per interim step guidance 04.

14 And we have external data links which
15 provides plant data to externally for EOF, NERC, or
16 NRC operations centers via unidirectional hardware-
17 based firewall implemented by fiber optic link.

18 A virtual LAN switch provides a link
19 interface for each external location.

20 MEMBER BROWN: I do have a comment on this
21 relative to the external data communication.

22 I think we brought this up in a
23 subcommittee meeting in that the VLAN switches are
24 just shown on a figure. There is absolutely no
25 discussion of what their characteristics are either in

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 the safety I&C system, topical report, or in the DCD
2 chapter 7.

3 Implementing via fiber optic link does not
4 make it unidirectional. It's what the fiber optic
5 cable is connected to which makes it unidirectional.

6 And the way that firewall is configured is
7 critical. Whether it's a design-based, in other words
8 it's literally hardware one-way only, or whether it
9 has a software feature that can configure it and you
10 can configure it to be one-way via software, or is it
11 a hardware-based where you actually have to clip a
12 wire or disconnect a connector or whatever it is.

13 There's no description of how that's
14 accomplished in order to ensure it is one-way and one-
15 way only.

16 VLANs I'm not -- my memory is a little bit
17 short on the VLAN type switches, but they're loaded
18 with software.

19 You're connected to an ethernet so
20 obviously the VLAN switches have software capability
21 in order to -- that's the output of the VLAN to the
22 ethernet before you go to these other locations.

23 And therefore there's obviously software
24 in there which is hackable and you want to prevent
25 that from happening.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 So anyway, it just needs to be described
2 somewhat more in either the safety I&C topical report
3 or in the DCD in order to make sure we understand that
4 it is, in fact, one-way only and hardware-based one-
5 way only.

6 Okay, I'm finished.

7 MR. E. OH: Can you describe?

8 MR. J. KIM: This is Jinku speaking, the
9 KEPCO E&C.

10 And so our last technical report, we added
11 more detailed design descriptions so you have a
12 concern about that. We already added that information
13 into the device I&C technical report.

14 MEMBER BROWN: That's a revision? I
15 haven't seen it. The only revision I've got is the
16 one I've got.

17 MR. J. KIM: And also we will provide our
18 DCS reports -- with the RAI.

19 MEMBER BROWN: All right. Thank you.

20 MS. ZHANG: So it's not in any of the
21 submitted -- this is Deanna Zhang.

22 It's not in any of the submitted technical
23 report revisions. So this will have to be revision 2.

24 But in response to your RAI 7883 question
25 number 79-2 there has been a proposed revision to the

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 safety I&C system technical report.

2 Included was a description of how it is
3 hardware one-way, that it is through the fiber optic
4 link was only -- okay, anyway this is non-proprietary.

5 MEMBER BROWN: The wire is a wire.

6 (Simultaneous speaking)

7 MEMBER BROWN: The fiber optic link is not
8 one-way. It can go both ways.

9 MS. ZHANG: It's one way out because of
10 the transmitter. There's no receiver connection.

11 MEMBER STETKAR: We'll receive that
12 revised technical report long before our phase 4
13 meeting.

14 MS. ZHANG: Hopefully.

15 MEMBER STETKAR: No, no, not hopefully.
16 We will.

17 MS. ZHANG: The proposed response has the
18 markups in it.

19 MEMBER STETKAR: We will receive the
20 revised technical report long before our phase 4
21 meeting because we need that to support our final
22 decision.

23 MS. ZHANG: Okay. Yes.

24 MR. E. OH: Okay, I will go on. The last
25 slide.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER BROWN: Okay, this is -- there's
2 still another layer of this. We've got phase 4 to go
3 through.

4 And I guess is relative to the licensing
5 basis if I'm going backwards now. Sorry for that. To
6 the Common Q platform.

7 Is that issue going to be resolved at the
8 time we do the phase 4, when we finish up the phase 4?

9 MR. WARD: Yes, I think it will be.

10 MEMBER BROWN: Okay. So the staff will be
11 able to have a handle on that and one way or the other
12 we'll get that cleared up.

13 MR. WARD: We have a lot of confirmatory
14 actions to receive from KHNP. It should be in that.

15 MEMBER BROWN: Okay, thank you.

16 MR. E. OH: Okay, I will continue. In
17 chapter 7 the design features of instrumentation and
18 control system of the APR1400 are described.

19 And the functions and the design features
20 are briefly presented today.

21 And the key features, for example,
22 watchdog timer, CPU loading test, and continuous
23 display and external communications are explained.

24 And we think our design complies with 10
25 CFR 50 and reg guides and the related IEEE standard

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 and interim step guidance.

2 This is the end of my presentations.

3 MR. SISK: So this is Rob Sisk. If there
4 are no additional questions on chapter 7 we'll move on
5 to chapter 18.

6 MEMBER BALLINGER: Yes.

7 MR. E. OH: Okay, I will continue my
8 presentation of chapter 18.

9 This page shows the contents of my
10 presentation as follows. An overview of chapter 18
11 and treatment of important human actions and human
12 factor engineering ITAAC, additional factors program
13 milestones and procedures for integrated system
14 validations and operating experience review and site
15 specific information. I will cover these topics.

16 Chapter 18 consists of 12 sections which
17 is same as NUREG-0711 human factor engineering review
18 model elements.

19 This slide shows technical documents for
20 the -- we submit for these applications.

21 Overview of chapter 18. The goal of HFE
22 program is to ensure that HSI design is properly
23 developed and effectively implemented.

24 And the program criteria is the same as in
25 NUREG-0711 revision 3.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 And the HFE program duration is following.
2 The APR1400 HFE program has been in effect from the
3 start of APR1400 design.

4 And it will continue through the
5 completion of initial plant startup.

6 And the licensee will continue the HFE
7 program in accordance with NUREG-0711 human
8 performance monitoring programs.

9 This slide shows an overview of chapter
10 18. For these applications KHNP prepared all these
11 elements implementation plans.

12 And the COL applicant generated a results
13 summary report for implementation plan in sequence
14 review.

15 And in this point of time frame integrated
16 system validation start and which integrated all the
17 results of previous program elements.

18 And the integrated system validations
19 plans, the other program element is the design
20 implementation verifications.

21 This last one is completed before fuel
22 loading.

23 And the human performance monitoring
24 starts at the fuel loading and it will continue during
25 operations.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 And currently we identified human factor
2 when we end the design implementation as ITAAC closed
3 package.

4 And one issue of treatment of important
5 human action is some aspect of site-specific PRA will
6 likely not be determined until fuel load which occurs
7 after the control room has been constructed.

8 And the applicant does not address how the
9 risk important human actions are identified from the
10 site-specific PRA. For example, seismic PRAs are
11 implemented in the HFE program.

12 Our preliminary observations is like this.

13 Design changes, including new risk
14 important human actions which is identified at the HFE
15 verification and validation is completed and are
16 implemented using HED human engineering discrepancy
17 resolution process of the human factors engineering
18 program plan.

19 The human engineering discrepancy
20 resolution will be verified in the design
21 implementation program element.

22 Design changes after design implementation
23 will be resolved using COLAs corrective action
24 programs.

25 And we are working with NRC staff to

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 resolve this issue.

2 Another one is human factor engineering
3 ITAAC.

4 One issue is human factor engineering
5 ITAAC is limited to only integrated system validation
6 and the design implementation.

7 And there are no other HFE ITAACs in the
8 application to verify the completion of the other HFE
9 activities.

10 MEMBER STETKAR: I'd like to discuss this
11 a little bit. I was waiting till this slide.

12 Because this is an open session I do not
13 want to discuss details of any of the implementation
14 plans.

15 However, when I read chapter 18, the
16 summary information about each plan as you noted here
17 there are no specific COL information items called out
18 that says the COL applicant must actually implement
19 this plan, except for as you've noted here the
20 integrated system validation and the design
21 implementation.

22 I find that misleading. So, I want to --
23 on the public record I want you to confirm that a COL
24 applicant must actually perform each task in every
25 implementation plan. Is that correct? It is the COL

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 applicant's responsibility to perform each task in
2 every implementation plan. None of those tasks are
3 completed as part of the design certification. Is
4 that correct?

5 MR. SISK: This is Rob Sisk on behalf of
6 APR1400. I think the best way to answer that question
7 right now. This is an open item and we are working
8 with the staff in how best to address your comment.

9 We understand the comment, but we have not
10 finalized it with the staff.

11 MEMBER STETKAR: We need to get clear
12 resolution on this soon because in my opinion it
13 significantly affects how the certified design will be
14 interpreted by a particular applicant.

15 And perhaps more importantly it affects
16 the way that some of the implementation plans are
17 written.

18 The way that they're written right now one
19 could on the one hand assume that it's done as part of
20 the design certification because they refer to things
21 like making assumptions about information that will be
22 available to a COL applicant well before the fuel load
23 PRA, for example.

24 They're written in that nature as if the
25 tasks are performed during the design certification.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Whereas if the expectation is that a COL
2 applicant will perform those tasks then the
3 information will be available.

4 There's no need to make assumptions.
5 There's no need to provide guidance about what kind of
6 assumptions might be made. The COL applicant will
7 have that information. Whether it's site-specific
8 design information, or whether it's information from
9 the COL applicant PRA after including site-specific
10 design features.

11 And I'm not talking about seismic analyses
12 here. I'm talking about electric power supplies and
13 cooling water systems and those types of things.

14 So, I think it's necessary to be very,
15 very clear about what of those elements is part of the
16 certified design and the expectations, and make it
17 very clear to a COL applicant what they need to do.
18 And it's not clear right now.

19 Not in chapter 18 even because it's -- and
20 I hear what you're saying, that you're working with
21 the staff to get this resolved.

22 MR. SISK: APR1400 has received an RAI
23 from the staff that includes a discussion --

24 (Simultaneous speaking)

25 MR. SISK: And we're working with the

1 staff toward a resolution to that issue.

2 MR. SCAROLA: This is Ken Scarola. I'd
3 like to add to the discussion here. Maybe I can add
4 some insight.

5 The IPs, the implementation plans, were
6 written to identify the qualifications of the people,
7 subject matter experts in human factors engineering,
8 subject matter experts in I&C, et cetera.

9 Those qualifications of the people that
10 needed to execute that particular program element.

11 It is silent as to who does that. It can
12 be done by the COL applicant. It can be done by KHNP.
13 It can be done by a subcontractor.

14 What is important is that the completion
15 of all of these program elements are in fact
16 prerequisites to the integrated system validation.

17 So you cannot close the ITAAC for the
18 integrated system validation until all of those
19 program elements are completed by those subject matter
20 experts.

21 So, APR1400 is purposely silent on who
22 does these things, but very explicit on the
23 qualifications of the people that need to do them.

24 And that is purposely the intent. And
25 that's why there are statements about site-specific

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 assumptions, because some of these program elements,
2 for example, task analysis verification cannot be done
3 unless we know what the switchyard looks like, unless
4 we know what the cooling water towers look like.

5 Therefore if you're going to do those
6 activities without a COL applicant you need to make
7 assumptions about those.

8 Then you execute the program element. Now
9 it -- and you do the integrated system validation if
10 you want.

11 The integrated system validation does not
12 require a COL applicant. It can be closed without
13 one.

14 However, when there is a COL applicant the
15 COL applicant must verify that all those assumptions
16 remain valid. That's part of what's called the design
17 implementation program element. That final validation
18 is the responsibility of the COL applicant.

19 CHAIRMAN BLEY: Ken, thanks. And I've
20 been listening to what John brought up and your
21 discussion.

22 It sort of fits together for me, but I
23 guess the things I have to go back and double-check is
24 to make sure it's perfectly clear in that ITAAC you
25 referred to that in fact that's where it will all be

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 brought together.

2 And I have to look at that ITAAC because
3 I don't remember it in detail.

4 MEMBER STETKAR: In one way of looking at
5 it you can interpret it that way.

6 In other ways of looking at it you can say
7 I throw the switch to start a nuclear power plant and
8 I have to have a good design by the time I throw the
9 switch.

10 There are many parts of that design that
11 have to be verified I would say as you build the
12 machine.

13 And that it's not simply the sum of the
14 total that you base your overall conclusion on.

15 Now, what Ken said is accurate in the
16 sense that each of the program plan implementation
17 plans specify the requirements for the people who will
18 actually do -- who will actually implement those
19 elements.

20 However, my larger concern is that several
21 of those implementation plans do provide guidance,
22 technical guidance if I can characterize it that way
23 about assumptions that can or should be made.

24 And those assumptions will be different as
25 Ken noted if that part of the implementation plan is

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 executed as part of the certified design, or if it's
2 executed by a COL applicant.

3 And there should not be that level of
4 vagueness in something that gets certified. It should
5 be very clear that this part of the human factors
6 engineering design and implementation is part of the
7 certified design, leaving the remaining tasks.

8 Some of those might be verification of
9 assumptions. Some of them might be execution of each
10 element of an implementation plan. Those are left to
11 the COL applicant.

12 Or, is what's in the certified design
13 simply the implementation plan itself without
14 necessarily vague qualifications about assumptions,
15 technical assumptions now.

16 And the COL applicant is expected to
17 implement, execute -- I have to be careful about
18 terminology -- execute all of the elements of each of
19 those implementation plans.

20 If I were going to be a COL applicant
21 buying this plant I certainly would want to know what
22 I'm on the hook for very clearly.

23 And right now it's not clear, and it's not
24 -- I don't think Ken's answer helped us a lot.

25 I'll just leave it there.

1 MR. SCAROLA: Can I give you one more
2 point of clarification, John?

3 There is no intent in these implementation
4 plans to say that any of these program elements would
5 be completed as part of the certified design.

6 It is expected that the design would be
7 certified based on the IPs and that the implementation
8 of the IPs would take place sometime subsequent to the
9 design certification.

10 The implementation of the IPs can be by
11 the COL applicant, they could be by KHNP. They could
12 be a subcontractor arrangement. There's many ways to
13 do that.

14 The important point is they take place
15 subsequent to the certified design.

16 MEMBER STETKAR: And that's what I'm
17 trying to get clarity on.

18 Because right now if you read chapter 18
19 and if you read several of the implementation plans
20 they are written as if the elements of those
21 implementation plans can be completed and by this it's
22 inferred that they would be completed as part of the
23 certified design.

24 At least that's my interpretation of it.

25 We've discussed it enough. I'm happy to

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 hear you say that there is an expectation that they
2 will be done.

3 I don't care whose letterhead is on the
4 paycheck of the person who does the work. That's
5 irrelevant to me.

6 It's that the work is done and that a COL
7 applicant clearly knows the expectations of what they
8 need to do and what elements -- the tasks that they
9 need to do to implement the design and the validation
10 verification of design and so forth.

11 CHAIRMAN BLEY: I had another question.

12 I guess for me if I were buying I would
13 assume I'm on the hook for all of this.

14 MEMBER STETKAR: Well, you would except
15 for the fact in most places in the DCD when there is
16 a section that has a COL information item.

17 It calls out something that says COL
18 applicant is on the hook for this basically.

19 In the HFE section in particular most of
20 the discussions about the implementation plans don't
21 have that hook at the end.

22 So when I first read chapter 18 I said oh
23 well, because this is a design that is actually being
24 built in Korea we know a lot about the hardware, we
25 know a lot about the human-machine interface at least

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 from the Korean implementation of the design.

2 Perhaps the proposal is that as part of
3 the certified design several of those implementation
4 programs, or at least as much as you can do on them
5 would be part of the certified design.

6 And indeed when you read the
7 implementation plans a lot of them read that way
8 because they say, well, because the information about
9 the switchyard will not be available you make
10 assumptions about the switchyard.

11 Well, okay. I would do that if I were
12 doing it as part of the certified design. I would
13 need to verify that assumption if I were a COL
14 applicant.

15 And they're written that way. If there
16 were hooks in each of them saying COL applicant must,
17 you know, execute this implementation plan I think it
18 would be clearer.

19 MR. SISK: Thank you, John. Rob Sisk.
20 We've captured the note.

21 But I do just want to repeat we are
22 working with the staff to resolve this. And this
23 helps inform but we are looking to get this cleared up
24 and you'll hear more about this in phase 4.

25 CHAIRMAN BLEY: My question kind of

1 started two slides ago on 7. Went through eight and
2 got to this one. It's kind of --

3 MEMBER STETKAR: That's why I waited till
4 this one because it has --

5 CHAIRMAN BLEY: Yes, but there are some
6 specifics on the other one that I wanted to go back
7 to.

8 And they're related in that they all have
9 to do with what belongs to the COL guy and what
10 belongs here.

11 Seven since you brought it up says some
12 aspects of the site-specific PRA will likely not be
13 determined until a fuel load.

14 Well, it has to be done by fuel load.
15 Most everybody doing this wants to have it done
16 substantially before fuel load so they can do the
17 associated things.

18 One of the associated things is these risk
19 important human actions that are flagged here.

20 And then on the next slide we seem to be
21 saying we're not going to get that done in time to
22 have that done. And that's going to have to belong to
23 the COLA. And we'll throw it into the COLA's
24 corrective action program.

25 These seem like things that need to be in

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 place for that prior to fuel load PRA to be reasonably
2 reflective of the actual design.

3 And throwing it into the corrective action
4 program smells like it might be done after fuel load
5 which seems inconsistent with having the PRA done by
6 fuel load.

7 So I'm confused about that. And you say
8 you're still working to resolve this and I don't know
9 where the status is.

10 But if you can comment on how you see that
11 working out and we'll follow this as we go into the
12 next phases of this design cert.

13 Try to take a shot at it.

14 MR. SCAROLA: This is Ken Scarola. The DI
15 program element, design implementation, must be
16 completed before fuel load.

17 In that program element the COL applicant
18 must verify all of the assumptions that were made for
19 the integrated system validation.

20 They must verify that the integrated
21 system validation remains valid for their plant.

22 So nothing remains open for the corrective
23 action program. All of these integrated system
24 validation assumptions must have been verified in the
25 DI program element.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 What this says is anything that happens
2 subsequent to the DI program element which would be
3 subsequent to fuel load now become part of the COLAs
4 corrective action program.

5 So I think we need to make it clear.

6 CHAIRMAN BLEY: If that's what it means
7 that's okay.

8 Hooking it up with the previous slide
9 seemed to create confusion.

10 MR. SCAROLA: I understand.

11 MR. SISK: Rob Sisk. You made note on the
12 graphic that was up previously.

13 There's a monitoring section after fuel
14 load. So there's anything that takes place after the
15 DI there's a mechanism to provide feedback into the
16 program is all that really is saying. And it's
17 identified through the corrective action program.

18 CHAIRMAN BLEY: Okay. Go ahead.

19 MR. E. OH: Okay. I will continue page
20 10.

21 And for HFE ITAAC our preliminary
22 observation is in accordance with human factors V&V
23 implementation plan completion of HFE analysis and
24 designs are prerequisites for the integrated system
25 validation start.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 These are inherently encompassed by ISV
2 ITAAC.

3 And design implementation verifies any
4 design changes that occur after the integrated system
5 validation and remaining as-built HSI design issues
6 that cannot be verified during the integrated system
7 validation.

8 For example, main control room noise level
9 and lighting level, et cetera.

10 MEMBER STETKAR: I'd just like to make a
11 comment I think more than a question.

12 The reliance on this slide of the
13 integrated system verification ITAAC sounds as if it
14 is a very complete and encompassing activity. Because
15 it's got the words integrated in it.

16 It's actually focused on a rather small
17 number of specific scenarios that are selected to test
18 parts of the human system interface design.

19 There's a list someplace and I can't
20 remember whether it's probably in one of the
21 implementation plans right now so it's proprietary,
22 but it's not tens of scenarios, it's less than that.

23 So it's not this notion of a fully
24 integrated evaluation of the entire design. Which is
25 part of my concern about -- there are other elements

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 of the implementation plan that are somewhat more
2 comprehensive within the scope of those elements.

3 So that if you will some of the piece
4 parts you get a little bit more comprehensive.

5 And then when you put the piece parts
6 together and do the integrated system verification
7 validation, especially the validation, it eventually
8 funnels down into a set of distinct scenarios.

9 So saying that everything in that whole
10 human system interface design, all the procedures, all
11 of the hardware task analyses and so forth ultimately
12 will be tested if you will as part of the ISV is a bit
13 -- not quite accurate.

14 It is true that it's intended to test the
15 important parts of the design.

16 MR. E. OH: This picture repeats again.
17 And it shows the ITAAC close, the time frames here,
18 show loading. Here show loading all HFE elements
19 except human components monitoring should be closed.
20 Especially this human factors implementations and
21 design implementation program element should be
22 closed.

23 And at design implementations the
24 remaining programs, remaining design changes are
25 following COLAs corrective action programs.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Next slide. One issue for procedures for
2 integrated system validation.

3 The scope of human system interface design
4 computer-based procedure, we call it CBP, conversion
5 is limited to the procedures used during the ISV.

6 All other procedures should be converted
7 to CBP within the human system interface design
8 program element.

9 Our preliminary observation is the
10 operating procedures and converted to CBPs for the ISV
11 include procedures directly used in the ISV scenarios.

12 The other procedures specifically included
13 to ensure CBP inventory does not influence operator
14 decisions.

15 These procedures will be converted to CBP
16 for applicant's procedure development programs.

17 Any comments or question?

18 MEMBER STETKAR: This illustrates one of
19 my concerns from my previous comment about the scope
20 of the ISV versus the scope of the design.

21 MR. E. OH: Next slide, operating
22 experience reviews.

23 There is two issues. One is operating
24 experience with dates before Shin-Kori 3 and 4
25 constructions are assumed to be included in the

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 APR1400 design and are not screened again.

2 Another issue is NUREG/CR-6400 operating
3 experience criteria helps how these category grouping
4 helps to understand the similarities and differences
5 between operating experience lessons learned. There
6 is two issues.

7 Our preliminary observation is like this.
8 Shin-Kori 3 and 4 operating experience is reviewed up
9 to the date 1996 and considered using the criteria of
10 NUREG-0711 revision zero.

11 And current OER IP include INPO and WANO
12 operating experience database.

13 And for another issues, NUREG/CR-6400
14 provides expanded human factor engineering design
15 issue categories and proposed candidate resolutions.

16 And these OE grouping follows the issue
17 category helps designers to clarify the OE-related
18 design issues and to decide their design resolutions.

19 MEMBER BALLINGER: I have -- is the first
20 statement correct, Shin-Kori 3 and 4 OE up to 1996?
21 Shin-Kori 3 and 4 just started operating, right?

22 MR. E. OH: Last year, yes.

23 MEMBER BALLINGER: So I guess I'm not
24 clear about up to 1996. I mean it can't be Shin-Kori
25 3 and 4 operating experience up to 1996. It has to be

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 the previous design up to 1996.

2 CHAIRMAN BLEY: Whatever Shin-Kori
3 considered perhaps is what they meant.

4 MEMBER BALLINGER: I don't know. What
5 does that mean, Shin-Kori 3 and 4 operating experience
6 up to 1996.

7 MR. E. OH: After the 3 and 4 construction
8 permissions we submit operating experience review
9 record. After that time the cutoff date is 1996.

10 MEMBER BALLINGER: Oh, okay, so it's not
11 Shin-Kori 3 and 4 operating experience.

12 CHAIRMAN BLEY: I couldn't follow the
13 response. You sounded convinced but I don't know what
14 he said.

15 MEMBER BALLINGER: Shin-Kori 3 and 4,
16 construction began at point X, sometime ago.

17 The operating experience that they
18 considered was --

19 CHAIRMAN BLEY: That they considered.

20 MEMBER BALLINGER: -- up to that point.
21 Not Shin-Kori 3 and 4 operating experience up to 1996.
22 That would be a Star Wars kind of thing. Okay, I
23 understand.

24 MR. E. OH: Okay. And next slide the
25 issue is why it should be necessary to make generic

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 assumptions during these activities. I mean function
2 requirement analysis and function locations.

3 And COL applicant will be able to use
4 site-specific information to develop the control room
5 design at the site.

6 Our preliminary observation is like this.
7 The generic function requirement analysis and the
8 function location assumption provide the basis for the
9 human system interface design and supports an
10 iterative process includes site-specific information
11 as design develops.

12 The design implementation program element
13 requires confirming the application of the site-
14 specific assumption or regression analysis to address
15 any plant-specific differences.

16 This is the last slide. In chapter 18 the
17 APR1400 human factor engineering program has been
18 established to satisfy the review criteria in NUREG-
19 0711 revision 3.

20 KHNP has concluded that this will result
21 in an acceptable HSI design.

22 CHAIRMAN BLEY: I didn't attend this
23 subcommittee meeting. And if you discussed this
24 please tell me you've already talked about it.

25 In the development of the panel displays

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 and the operating procedures and the computer-based
2 procedures did you work from the Korean design and the
3 Korean procedures and just kind of translate things?

4 Or did you go through with U.S. operators
5 and develop a new confirmed set of displays and
6 procedures?

7 MR. E. OH: APR1400 was referenced design
8 is a System 80+. In Korea we used the CBP procedures.
9 So we convert that procedures to computer-based
10 procedures. It's very similar in U.S.

11 MR. SISK: Did that answer your question?

12 CHAIRMAN BLEY: Well, the last phrase.
13 I'm sorry, John, what.

14 MEMBER STETKAR: This comes back to kind
15 of my confusion because I have gotten to the point
16 where I believe, and I may be wrong, that the human
17 factors engineering and the human system interface
18 design for APR1400 is all -- it is not yet final.
19 They haven't made those translations yet.

20 CHAIRMAN BLEY: But my question is really
21 are you thinking of translations, or are you thinking
22 of what you have to do.

23 In at least one other design that came
24 from another country and was brought here the first
25 approach was to essentially translate everything and

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 put it into English.

2 And operators here couldn't work with that
3 because the whole philosophy was different.

4 And it took at least three different
5 stages to work to the point that we had displays and
6 procedures that were workable with the kinds of
7 requirements and training we have for operators in
8 this country. That's where I was headed.

9 And if this is all to be done later and
10 it's DAC sort of like John says that's one thing.

11 If you haven't even thought about that
12 process it might not be as easy as you think.

13 MR. SCAROLA: This is Ken Scarola. This
14 gets back to the point that I made earlier about
15 subject matter experts.

16 The individual IPs, for example the
17 procedure IP, the IP on designing displays defines the
18 qualifications of the people that must be involved.

19 U.S. licensed reactor operators or senior
20 reactor operators are required for each of these
21 program elements.

22 So none of these will be a simple
23 translation of a Korean procedure into a U.S. -- an
24 English procedure.

25 They will be certainly manipulated so that

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 U.S. licensed reactor operators can fully understand
2 them and execute them.

3 (Simultaneous speaking)

4 MR. SCAROLA: And it's after the design
5 certification.

6 CHAIRMAN BLEY: That's where I was -- both
7 aspects I was interested in.

8 Okay, so one was John raised earlier, but
9 the other was have you thought about that process.

10 MEMBER STETKAR: And my spin a bit
11 because, again, I don't want to get into the
12 proprietary stuff.

13 There are many references to the original
14 combustion engineering procedures.

15 So my spin on it is your concern actually
16 was more for Shin-Kori which was taking the English
17 stuff and translating it into something that could be
18 implemented in Korea rather than bringing it back
19 here.

20 But it depends on what that starting point
21 will be for an APR1400 in this country.

22 CHAIRMAN BLEY: In any case it sounds like
23 it's put off on the COLA.

24 MEMBER REMPE: This point you raised
25 yesterday in another meeting.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 And just to make it more concrete could
2 you give an example where the logic would be
3 different?

4 CHAIRMAN BLEY: No, I can't. I'd have to
5 go back through the details.

6 MEMBER REMPE: I'd be interested.

7 CHAIRMAN BLEY: I'll be happy to give you
8 those papers.

9 (Simultaneous speaking)

10 CHAIRMAN BLEY: I can send you the papers.

11 MEMBER STETKAR: There are -- I hate to
12 use the term cultural differences, but I don't know
13 how other to characterize it.

14 There are differences in the ways that
15 different countries organize their responses to
16 events.

17 A good example, one that came out after
18 Chernobyl was that the Russians did not use many
19 procedures. They relied on the knowledge of their
20 individual operators. They very heavily thought that
21 their individual operators were very highly trained
22 and could sort out any problems.

23 That's much different, for example, for
24 even through the United States the paradigm that we at
25 least have emergency operating procedures, we have

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 function restoration guidelines and stuff like that,
2 things that are written down that people are trained
3 on that a scenario might depart somewhat from that,
4 but at least there's something to anchor you.

5 And different people have done different
6 ways of interpreting a range of things.

7 MEMBER REMPE: That helps me understand,
8 but I would be interested in seeing those papers.
9 Thanks.

10 MR. SISK: I think that concludes chapter
11 18 unless there's any further questions and I'll turn
12 it back to Mr. Ballinger.

13 MEMBER BALLINGER: Okay, thank you very
14 much. I think this is -- we're going to have to
15 change people out so I think this is a convenient
16 point for a break until 10:15, Mr. Chairman?

17 CHAIRMAN BLEY: We'll recess till 10:15.

18 (Whereupon, the above-entitled matter went
19 off the record at 10:00 a.m. and resumed at 10:16
20 a.m.)

21 CHAIRMAN BLEY: Meeting will come to
22 order. Back to you, Ron. Use your microphone, sir.

23 MEMBER BALLINGER: This is Roland. We now
24 have a staff presentations and two sets of slides.
25 And I don't know who is going to do the presenting --

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Mr. Ward.

2 MR. WARD: Thank you. My name is William
3 Ward. I am the lead project manager for the APR 1400
4 review for NRC. Thank you, again, for the meeting
5 now. We are looking forward to getting through this
6 and through Phase 3. As you will see in the slide
7 presentation that the staff has today, it is very
8 minimalist.

9 We feel like we provided slides earlier
10 and we provide a lot of information. There's a lot of
11 discussion in the subcommittee. And we know you have
12 a lot of questions, so we wanted to keep this to a
13 minimum -- just give you a quick update on where we --
14 where we are and then let you ask the questions. So,
15 next slide.

16 This slide shows what staff is focused on.
17 This -- the details were provided in the subcommittee
18 discussions, but these are the major points of the
19 Instrumentation and Controls Review. As we identified
20 during that subcommittee presentation, we had a total
21 of 33 open items and 109 confirmatory items at the end
22 of the group. Sorry. Next slide.

23 At this time we have only five open items.
24 We do have 63 confirmatory actions. And there was a
25 question earlier about when are we going to see

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 revisions to reports and things like that. I will say
2 that we have been talking with KHNP about possibly
3 locking down revisions for the DCD Rev. 2 by the end
4 of September. And that would include technical
5 reports at that point, and hopefully we would see the
6 revisions by early 2018. So that would be before the
7 next meeting with you.

8 So, anyway, hopefully those confirmatory
9 actions that we do have left will be closed out at
10 that point. As I said, we have five open items. We
11 have five RAIs that are waiting for supplemental
12 responses. And we also have a new REI that is just
13 being generated at this time.

14 The key remaining issues that are left are
15 subpoint methodology, restrictive subpoints, the
16 secure development operational environment,
17 vulnerability analysis and post-actionate monitoring
18 variables -- the justification for the selection of
19 those variables. There were two other issues on data
20 communications and control system failure analysis
21 that have been resolved. So we are down to these
22 concerns.

23 As you have already discussed, we do have
24 sort of a new issue in the NSAL letter which was
25 submitted. At this point, you know, the letter wasn't

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 addressed to us. We don't really have any new
2 information. As was clearly stated, we are working
3 towards the existing licensing basis. However, we are
4 curious and we are working on REI to ask for some more
5 information because we don't have anything to work on
6 at this time. So --

7 MEMBER BROWN: Can I make one observation?
8 Are you finished with that?

9 MR. WARD: Yes, I was just going to say,
10 that completes my presentation, so --

11 MEMBER BROWN: I guess right now you say
12 you are still working to the current licensing basis
13 and I -- I think that is what you just said. Maybe I
14 didn't say that actually correctly.

15 MR. WARD: Yes. I did. The topical
16 report that's been submitted --

17 MEMBER BROWN: Yes. As specified -- or,
18 as we previously -- as I discussed earlier, there is
19 -- in my mind, based on earlier understandings when we
20 first reviewed the difference between the utilization
21 of a hardware -- external hardware timer and these
22 things called window watchdog timers, which were
23 literally discussed only under and with respect to
24 triggering and figuring out whether it was tested or
25 not to see if it responded, there was no information

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 in -- that they were actually the application code.
2 The whole sampling period monitor was not identified
3 in the topical reports.

4 So when we left our previous design
5 approvals for the earlier designs as well as the
6 earlier discussion -- Chapter 7 here on APR 1400, my
7 perspective was it was the hardware timer on the PM646
8 that had no connection to a software stall timer and
9 it was not referred to as a hardware stall timer in
10 the earlier documents, either. It was a hardware
11 built into the -- I had no problem with using that
12 hardware timer that is on the module. But it was a
13 hardware timer. It monitored the entire cycle and
14 that was my understanding. And then that is what
15 triggered the reactor trip if it locked up, per se.

16 That was not covered. That application
17 was not discussed in either Rev. 0 or it was not clear
18 relative to Rev. 3 of the topical report. So, in my
19 own mind, the utilization of -- even though it was --
20 Westinghouse states in this NSAL that it was the
21 window timers they were talking about to resolve the
22 open item back in 2003, that is not clear -- that
23 those window timers are in fact independent, hardware
24 based and provide the, you know, required overall
25 sample time.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 If you look at how they are utilized and
2 the times that are specified for those -- and they
3 were only discussed as being tested by the test
4 scheduler and/or the system diagnostics, which is not
5 related to actual protection functionality. So that,
6 to me -- seems to me that the Common Q platform in its
7 current configuration has an open issue relative to
8 how the hardware timing -- hardware watchdog timer
9 functionality is truly hardware only.

10 The only thing that made any indication
11 was in the Westinghouse presentation to you all where
12 there was something called a command -- a little
13 dotted line with a -- and that's not even talked about
14 in the topical report. So right now it is not clear
15 to me that the window watchdog timers are even
16 satisfactory for the function as presently described.
17 So I just wanted to get that on the table. It is not
18 an open item, but to me the Common Q platform right
19 now is questionable.

20 MS. ZHANG: So just to clarify a couple
21 items, we do understand there are some timing issues
22 that were not well discussed in the Common Q topical
23 report. And this was something that we did raise to
24 Westinghouse during the meeting we had on the INSO
25 letter. They said that one of the plans is to go back

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 and fix some of the timing issues because some of the
2 timing cycles that were stated in the Common Q topical
3 report may not be correct. So that is one thing for
4 them to go back and do a comprehensive review and look
5 at just this overall issue of the watchdog timer.

6 The other part about whether the windows
7 watchdog timer is hardware-based, we didn't ask
8 specifically on the windows watchdog timer -- on that
9 terminology. But in the Safety INC System topical
10 report it stated that it was going to use the hardware
11 watchdog timer reference in the Common Q topical
12 report. We did ask an RAI, RAI 7881, question 7-14 on
13 how is that hardware? And the response we got from
14 KHNP was that it is not programmable. There is
15 nothing -- no FPGA, no any -- nothing that is
16 software-based for that watchdog timer.

17 MEMBER BROWN: But you just used the word
18 hardware and if you look at the little picture that
19 was shown in that presentation there was the software
20 stall goes to the hardware watchdog timer, which was
21 also a stall timer. Had another picture that goes
22 down to the window watchdog timer. What hard -- which
23 is the hardware timer?

24 My understanding was the hardware timer we
25 were talking about -- external -- turns out all that

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 does is reset the CPU. And they -- and because it
2 wasn't activated, CPU wouldn't have been reset. As
3 long as it trips, I guess that would be okay, okay?
4 But when we are talking about -- we keep throwing
5 these words around like candy at a child's party and
6 it doesn't seem to connect the dots in terms of what
7 we mean. Is it truly hardware? What signal is going
8 over there? What is the nature of the command signal
9 that goes to it? It is not even talked about.

10 MS. ZHANG: Yes.

11 (Simultaneous speaking)

12 MEMBER BROWN: -- command signal, go to
13 the window -- it is not even talked about in the
14 topical report.

15 MS. ZHANG: And I think that is where
16 there is some clarification needed in the Safety INC
17 System topical report to go back and look at the
18 different watchdog timers discussed in the Common Q
19 Topical Report in order to match it better with the
20 watchdog timers -- how they -- how KHNP plans to use
21 the watchdog timers to cut all power to the
22 undervoltage relays.

23 MEMBER BROWN: Yes, I agree -- the safety
24 -- Safety INC Technical Report -- it is a technical
25 report, correct? Is very -- has no discussion on

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 that. Virtually none. So -

2 MS. ZHANG: Yes, it references a watchdog
3 timer, but it's -- and, you know, in the RAI response
4 we got that it is a hardware. I need to clarify what
5 they mean by hardware -- watchdog timer. But it
6 doesn't tie back to the terminology used in the Common
7 Q.

8 MEMBER BROWN: In the Common Q. Exactly
9 right. And how that command is generated,
10 characteristic. And if it is a software signal or is
11 it a hard, bistable high or low signal as we -- we are
12 told? In the discussions I remember asking
13 specifically what is the nature of the command signal?
14 Is there some conversion on the way from the processor
15 to the watchdog timer where that has to be
16 accomplished or converted?

17 And the answer is no, it is a bistable
18 type one-zero -- you know, 10, 12, 3 volts -- zero
19 volts, whatever it is. I don't care. That does that
20 with no software involved. And the answer was yes.
21 However, now I am not even sure.

22 CHAIRMAN BLEY: Deanna, can we -- can you
23 make sure we get the RAI and the response?

24 MS. ZHANG: Well, we are currently
25 drafting the RAI right now.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 CHAIRMAN BLEY: Oh. Well, I thought you
2 said you got a response? Or was that just Vogtle?

3 MS. ZHANG: No, that was for a separate
4 RAI.

5 CHAIRMAN BLEY: Oh, okay.

6 MS. ZHANG: That I was referring to on
7 clarification when they said hardware watchdog timer,
8 what do they mean by hardware? And also, when they
9 talked about the outputs of the watchdog timer cutting
10 the undervoltage relay, exactly how is that done? We
11 needed better graphics. That RAI took care of that.

12 CHAIRMAN BLEY: Okay.

13 MS. ZHANG: But we are drafting a new RAI
14 to better understand when the tie to the ENSO 1702,
15 what -- to get an official response on what KHNP plans
16 to do with that information. Whether it -- you know,
17 we heard from KHNP this morning that they plan to
18 stick with their current licensing basis, which is to
19 activate those stall -- the different stall timers.

20 MEMBER BROWN: That doesn't solve the
21 problem.

22 MS. ZHANG: But that doesn't -- so there
23 are two issues that I see. One is the INSO letter
24 which talks about the -- the inactivation. That, I
25 think we can take care of if KHNP says we will stick

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 with our current licensing basis. The other portion
2 is to tie -- to understand better how the watchdog
3 timers mentioned in the APR-1400 tie to the different
4 Common Q Topical Report watchdog timers.

5 And, you know, with that tie I think would
6 help explain everything and get a better picture of
7 how all the watchdog timers work together with the
8 APR-1400 application.

9 MEMBER MARCH-LEUBA: My hope is -- and I
10 plan to bring it up tomorrow during our ACIS Planning
11 Committee and with the INC Subcommittee chairman, that
12 we will have a Subcommittee meeting, or information
13 meeting on this topic which will close it down -- have
14 all the proprietary information available. We can dig
15 into the details of everything. And that's where we
16 can solve it.

17 MS. ZHANG: But there are two separate
18 issues. There's solving the issues in the ENSO on
19 1702 separately than there is the APR1400, which
20 currently they're not going to stay with what the ENSO
21 letter says, which is it's inactivated. They are
22 going to activate it in their -- yes.

23 (Simultaneous speaking.)

24 MEMBER MARCH LEUBA: That's what I wanted
25 to ask the staff this morning is -- what I heard KHNP

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 say on the record this morning is that they have --
2 require that the Common Q LTR SER is the one they are
3 going to follow. And that one is approved and it's
4 good.

5 What we know now is that the actual
6 implementation of the hardware doesn't really follow
7 the SER completely. But as long as KHNP follows --
8 says we will build it according to the approved CR,
9 which is now with the additional timer. Or, in the
10 future we will get a result one way or the other.

11 Is that acceptable to the staff? That --
12 to provide KHNP with an approval for this conceptual
13 design for our reactor based on an approved LTR and an
14 SER with it?

15 MS. ZHANG: Yes, because in essence this
16 system has not been procured. It has not been
17 implemented. So once they procure it they can fully
18 say where we'll only procure this system was the stall
19 timers activated.

20 MEMBER MARCH-LEUBA: And that's what
21 they're saying. They're saying ---

22 MEMBER BROWN: However --

23 MEMBER MARCH-LEUBA: We are referencing
24 the SER that is already approved that has a hardware.

25 MEMBER BROWN: Okay.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER MARCH-LEUBA: Now you will have --
2 you, the staff, will have to make sure the thing to
3 buy follows the SER. Right?

4 MEMBER BROWN: However, activating the
5 stall timer -- hardware stall timer, does not resolve
6 the issue because the statements are that it's the
7 window timers. And the way they are operated and
8 their characteristic is not described at all. Okay?
9 They're called hardware and diverse. That's the only
10 language used.

11 How they are commanded -- okay, when you
12 look at the little diagrams and the little pulses that
13 come in, the very short time frames that are only test
14 pulses doesn't talk about what -- how is it monitoring
15 the entire sample processing time such that if it
16 doesn't process in time?

17 And that's well over an order of magnitude
18 -- or two orders of magnitude -- not two orders, but
19 some number of order of magnitude above what they are
20 showing in terms of the time frames being sent to that
21 -- the timing pulses being -- or the triggers being
22 sent to that window watchdog timer. No discussion of
23 application monitoring other than a little thing --
24 dotted line that calls command.

25 MS. ZHANG: Yes, so ---

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER BROWN: So that's open as far as
2 I'm concerned ---

3 MS. ZHANG: So that's the separate ---

4 MEMBER BROWN: That's the second issue.

5 MS. ZHANG: Yes, that's a separate issue.
6 But yes.

7 MEMBER BROWN: If they want to run and
8 have the hardware stall timer operate and have brief
9 sets of CPUs, I am happy as a pig in a mud wallow.
10 Okay? But it does not resolve the issue of the
11 overall monitoring of the overall sample process by a
12 hardware-based, independent, watchdog timer that is
13 independent of the basic software -- of the operating
14 system in the Common Q platform.

15 MS. ZHANG: Yes. As we understand it, you
16 know, we need that clarification as part of the
17 APR1400 design licensing basis, which is --

18 MEMBER BROWN: Exactly. I would also
19 argue that that probably applies to the earlier
20 designs that we have already agreed to because we did
21 not -- this was totally -- and I am not casting -- no
22 aspersions are being cast. I think it's just a
23 language issue of what people understand based on
24 saying certain words. So that is a different issue.
25 But put that aside. I am only working on APR1400.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 That is the only one I can deal with right now.

2 MEMBER MARCH-LEUBA: So I have two
3 questions about process. Okay, so it's not technical.
4 It's more for management. Okay? The fact that we are
5 approving, generically, a reactor with an SER on a
6 licensed topical report that we know the hardware
7 doesn't follow -- does this raise to an ITAAC or a
8 check item for COL that says when they buy the
9 hardware make sure that -- how can make sure -- you
10 will probably be working here by the time they build
11 it, but everybody else won't be here.

12 (Laughter)

13 MEMBER MARCH-LEUBA: And I don't think it
14 raises to an ITAAC, but certainly a checklist -- an
15 item to make sure during the COL that this issue has
16 been resolved.

17 MR. WARD: I don't think we have an exact
18 answer how we are going to resolve that at this point.
19 We need more information. We are going to ask for
20 that, look through it, and we will figure out what the
21 right approach is to ensure that we get what we need.

22 (Simultaneous speaking)

23 MEMBER MARCH-LEUBA: From my point of
24 view, the answer for question B is good. We have an
25 LTR, we have an approved SER which finds our LTR

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 acceptable and we will buy that. Now, we want to make
2 sure when they buy it that they really, truly follow
3 the SER which not -- today they couldn't. They
4 couldn't do it.

5 MEMBER REMPE: So as an add-on to your
6 question, I heard KHNP today say, if the SER is
7 changed by -- or this middle from the LTR is changed
8 by Westinghouse because they know their hardware
9 doesn't follow it and the staff approves it, there may
10 be a different SER. And that may be fine for what
11 Westinghouse is doing with that LTR in their plant,
12 but how do I know that the new SER will meet what is
13 needed for the KHNP design? I mean, there's -- is it
14 linked too?

15 MS. ZHANG: Well, they can't just -- yes,
16 they cannot just take whatever the staff wrote as an
17 SER to any possible middle that Westinghouse does and
18 not do something specific for any COL that uses the
19 APR1400 designs.

20 MEMBER REMPE: So the --

21 MS. ZHANG: So they would have to do a
22 separate action to submit whatever information they
23 have obtained based on what Westinghouse decides to do
24 with the design.

25 MEMBER REMPE: Okay.

1 MS. ZHANG: And then that will have to be
2 submitted for staff approval.

3 MEMBER REMPE: Okay, thank you.

4 MEMBER MARCH-LEUBA: So the concern I have
5 -- let me put it on the record -- is that we are
6 approving a reactor design with a known deficiency.
7 Right? I mean, it is a minor deficiency. It is a
8 something that will be resolved by the time the
9 reactor gets built for sure. But I want to be ensured
10 that this will be taken care of. And I think we can
11 give an admissibility that it will be taken care of,
12 but there has to be a process to any of that.

13 MR. WARD: The wild card is, we don't know
14 exactly what Westinghouse is planning at this point.
15 So all we can do is ask KHNP how they want to resolve
16 this. And, you know, if they know of anything that
17 Westinghouse might be doing specifically. Because
18 that would inform how they are going to approach the
19 issue and we will work with that. So we can't really
20 say at this point exactly how it is going to work out.

21 MEMBER MARCH-LEUBA: And let me follow up
22 with another process since this is a session and the
23 Subcommittee I am trying to put together on the
24 technical will be closed. Let me ask you this
25 question in particular. When an applicant or a vendor

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 submit a licensee topical report, an LTR, and he has
2 a licensing basis that you approve it on, but the LTR
3 describes a number of defense-in-depth items.

4 We the staff -- or you the staff consider
5 the defense-in-depth as part of the review. Can an
6 applicant remove the defense-in-depth of what is
7 described on LTR and say no, those are not important?
8 We are only going to take item A, but B, C, and D
9 which were defense-in-depth, we don't need to
10 implement them.

11 I thought that an LTR was a complete item.
12 If defense-in-depth methods were described in the LTR,
13 they also have those VID methods, right? Is that
14 correct?

15 MS. ZHANG: Well, for a COL that uses the
16 APR1400 once it gets the design certification, if they
17 were to take any departures from what is the certified
18 design, they will have to specify. And that will have
19 to be part of their COL application. The staff will
20 have to review that separately.

21 MEMBER MARCH-LEUBA: Good. It is on the
22 record and it is in the open session. Excellent.

23 MR. JUNG: Hello. Can you hear me? Okay.
24 My name is Ian Jung, Chief of the Instrumentation
25 Controls and Electronics Engineering and Division of

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Engineering. I think the question that the member
2 asked about this whole change of process for Part 52
3 licensing -- it is -- there -- we do have a process
4 and -- right? And so and Part 52 requirements has an
5 element where once design certification is approved,
6 or COLs are approved, the follow up changes to the
7 licensing basis. There are several -- there are
8 requirements on it.

9 And licensing basis changes after design
10 certification and things of that nature. There are
11 50-59 like process that -- which requires training and
12 evaluation to see how those are really important. And
13 some of the changes, like TO1 changes -- TO1
14 information changes require specific departure either
15 through rule making or combined license amendment
16 application -- the departure information to be
17 reviewed by the staff.

18 But this type of information and some of
19 the, you know, technical or topical reports typically
20 would probably require some degree of staff
21 involvement or some degree of inspection through ITAAC
22 or sample inspection through the design development
23 process. So there is a lot more than just saying it
24 is going to be here or that. I just want to mention
25 there are processes and changes to the licensing

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 basis. There are several procedures and guidelines to
2 use.

3 MEMBER BROWN: Just want to emphasize the
4 last point. Hopefully nobody else will change or say
5 anything else. As presently configured, just
6 following the Topical Report and activating that
7 software stall timer, which would then result in the
8 hardware stall timer working, is not an answer to
9 whether this platform is satisfactory in terms of how
10 it monitors overall lock up of the processors. Unless
11 we get some better clarification of the operation of
12 the window watchdog timers.

13 If they separate the hardware stall timer
14 from the software stall timer and use that hardware
15 timer as a trigger -- which I don't think they're
16 going to do. But that would be a solution. But if
17 not, the only path to success in here is to provide
18 additional information of how that window watchdog
19 timer is activated as opposed to just tested for that
20 little small millisecond set of windows and how it
21 then triggers the end result.

22 It does trigger the relay, okay? But I
23 mean it's still how you command it and what's its
24 configuration? And is it totally hardware and there
25 is no software involved in that? That's not -- there

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 is only words and -- every time I see the word
2 diverse, then it starts triggering, you know,
3 defective brain waves in my old brain. So, seems to
4 me that's got to be clarified somehow.

5 So right now I am hung up on the Common Q
6 processor totally until we resolve that. Because
7 that's what I have been saying. We are okay because
8 we had it, and now it's not clear.

9 MS. ZHANG: Yes. We are preparing and
10 RAI. So that will be presented.

11 MEMBER BROWN: Well that's all I am
12 looking for. So just following the present approved
13 thing does -- even if they activate it, does not work
14 for the long haul.

15 MR. WARD: The timing of this meeting is
16 fortunate. We can hear your concern and doctor those
17 in. We are still early in looking at this and trying
18 to figure out how to resolve it.

19 MEMBER BROWN: I can imagine that. That's
20 why I'm -- that's why I'm trying to make sure there's
21 plenty of discussion on this to make sure the bottom
22 line -- it's not ITAACs or anything else to -- you
23 know, after COL, that is an inappropriate time to try
24 to get this resolved. We need to be able to have it
25 covered when we issue our final Betty Crocker, Good

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Housekeeping stamp of approval with our report.

2 MEMBER SKILLMAN: The words that I was
3 waiting to hear have been spoken. And that is,
4 depending on how this pans out, there could be a
5 departure. And like the gentleman just mentioned, you
6 get there and Part 52 through a 50.59-like process
7 that determines that you need a change that could then
8 lead to a departure.

9 What does give me a concern right now is
10 the slide that KHNP provided and on that slide are the
11 words the stall timer provides diagnostic functions,
12 so on and so forth, and is not required for the system
13 to perform its safety-related functions. And the
14 question that I would have for the staff is, reading
15 that statement from KHNP, how deeply have you
16 interrogated that statement for extent of condition?

17 That statement stands alone as hey, this
18 thing is okay. Don't worry about it.

19 MEMBER BROWN: Actually, Westinghouse said
20 that. They took it ---

21 (Simultaneous speaking)

22 MEMBER SKILLMAN: KHNP has provided this
23 on the record from Westinghouse. I got that.

24 MEMBER BROWN: Yes, okay.

25 MEMBER SKILLMAN: But where I am going is

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 -- is the NRC team looks at this. I think there needs
2 to be an examination of the degree to which this
3 impact on other safety functions has been exhausted.
4 In other words, there aren't other extensive condition
5 issues that this is emblematic of, but we really
6 haven't discovered.

7 MS. ZHANG: And we do recognize that, and
8 this is why we are continuing dialogue with
9 Westinghouse to explore the extent of this finding
10 because we don't know what is the extensive, you know,
11 because we thought every requirement was traced and,
12 you know, verified. So -

13 MEMBER MARCH-LEUBA: Let me ask you, I
14 know we are running out of time, but short process
15 also on process. You are NRO because we are reviewing
16 APR1400, but this Common Q also applies for operating
17 reactors. How does the Agency interact in our -- who
18 owns this issue? NRO? NRR? Research?

19 MR. JUNG: This is Ian Jung again. So
20 when this letter came in we -- the Agency took
21 immediate notice and we have been actually discussing
22 this issue quite a bit. The letter by Westinghouse
23 has been sent to the applicable licensees. So those
24 licensees themselves are -- have a process for
25 themselves to evaluating the impact of that for their

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 own licensing basis or safety behind it.

2 So that process -- we believe this process
3 for individualized licensees to evaluate and see how
4 their -- either through their corrective action
5 program or in a problem identification or resolution
6 process, we believe that is their licensee's
7 responsibility by regulation.

8 MEMBER MARCH-LEUBA: Yes, but my question
9 is more administrative.

10 MR. JUNG: Yes.

11 MEMBER MARCH-LEUBA: Who is responsible
12 for the final product, NRR or NRO?

13 MR. JUNG: We all do. So me in NRO and
14 Mike Waters and all.

15 MEMBER MARCH-LEUBA: So jointly -- you
16 jointly work -

17 (Simultaneously speaking)

18 MR. JUNG: Actually, yes, we held a
19 meeting with Westinghouse a few weeks ago to better
20 understand what -- what they have, what their plans
21 are. So in addition to the APR1400, for examples,
22 Vogtle and Summer are actually -- they have procured
23 the equipment. They are in the process of, you know,
24 installing. And so we are working with -- we notified
25 -- reached out to Vogtle and they are evaluating their

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 options. One of their options would be bringing
2 licensed amendment for staff review.

3 For NRR, there are equipment they are
4 operating right now, right? S that's more of a
5 potentially immediately safety issues. So they are
6 working with the project managers for individual plant
7 and -- and reaching out to the individual licensees to
8 see what their action point for it is.

9 And beyond all that Westinghouse really
10 plays a critical role. They are the ones who really
11 knows the design and beyond it, right?

12 MEMBER MARCH-LEUBA: M-hm.

13 MR. JUNG: So their initial assessment,
14 they explained to us if we can only sort of
15 understands it, the key issue that we asked them was
16 -- asking our self say, is there a really immediate
17 safety concern that we need to worry about? So based
18 on the information we have so far, we don't believe
19 that there's an immediate safety concern.

20 Westinghouse explained some of them are
21 proprietary. This system -- this particular feature
22 has been -- one of them, it's been implemented for
23 many plants the last 25 years. There was no cases
24 where challenges were made and all that. So I think we
25 -- we are dealing with this.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER MARCH-LEUBA: I think this
2 resolution is we will look into this when you guys get
3 the resolution. And we will have a subcommittee
4 meeting and maybe a letter.

5 MR. JUNG: Yes, we will be glad to
6 support. And we will coordinate with Westinghouse.

7 MEMBER MARCH-LEUBA: Right. But I was
8 asking ACRS how this was supposed to look about
9 process within the building, and I'm bringing it up
10 because we have a different project. Completely --
11 nothing to do with this whatsoever, in which our
12 vendor came with a methodology. And then restrict the
13 methodology only to operating reactors, because they
14 did not want to have NRO involved in the review even
15 though it made no sense whatsoever because it was the
16 same reactor. Okay?

17 But there has to be a way that -- somebody
18 has to own the problem and one has to be the principal
19 -- in this case NRR for example, and NRO is a
20 supporting role -- that we don't have to issue two
21 SERs on this.

22 (Simultaneous speaking)

23 MEMBER MARCH-LEUBA: And I am not sure
24 that the procedures inside the building allows to have
25 a single SER for a common problem.

1 MR. JUNG: Now for a topical report
2 revision, they've -- Westinghouse comes in, we will
3 join the review to make sure we both are, you know ---

4 MEMBER MARCH-LEUBA: I am not saying you
5 guys are not involved. It's somebody has to be the
6 lead. And one person issues an SER which applies to
7 both operating and new reactors at the same time.

8 MR. JUNG: I mean, well what I can tell
9 you is that we are fully coordinating now.

10 MEMBER MARCH-LEUBA: Two methodologies?

11 MR. JUNG: We will get the one message out
12 there.

13 MEMBER MARCH-LEUBA: Yes.

14 MEMBER BALLINGER: Can we move this along
15 a little bit?

16 MR. WARD: Is there something else?

17 MEMBER BALLINGER: I don't know.

18 (Laughter)

19 MR. WARD: Any other questions? Related to
20 Chapter 7 INC?

21 (No response)

22 MR. WARD: Then Chapter 18.

23 MR. SANTOS: Good morning, my name is
24 Cayetano Santos. I am the Chapter 18 project manager
25 for the APR1400 design certification. I would also

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 like to acknowledge Lauren Kent, the technical
2 reviewer NRO for this chapter.

3 So the first thing I would like to discuss
4 is the scope of the staff's review. So KHNP submitted
5 an implementation plan or a COL item for each of the
6 HFE elements identified in HFE elements identified
7 NUREG-0711 as described earlier. And the staff uses
8 the guidance in this NUREG to evaluate whether the
9 control room meets the HFE-related NRC requirements.

10 This NUREG also provides guidance for the
11 staff to evaluate whether an applicant's HFE-designed
12 process will result in a design that will comply with
13 the HFE NRC requirements. The implementation plans
14 that KHNP submitted describe the design process and
15 methods that will be used to develop the APR1400 HSI.

16 And I guess to address maybe an issue that
17 came up earlier, I would mention it's the staff's
18 expectation that a COL applicants would be the ones to
19 perform all the tasks identified in these
20 implementation plans because the staff's SERs is
21 evaluating the process, and their conclusions are
22 based on approval of the process that will be used to
23 design the control room.

24 The starting point for the development of
25 this APR1400 HSI design is the basic HSI conceptual

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 design, which is described in detail in the
2 application. The Applicant also provided a style
3 guide that has like some design-specific HFE
4 guidelines for this. And there was also submitted a
5 couple of HFE ITAAC as part of the Tier 1
6 documentation.

7 So even though this is a Phase 2 SER, it
8 currently contains no open items. There are 55
9 confirmatory items in the SER, which we are in the
10 process of closing out as we review revision one,
11 which you received in March. And as Bill mentioned
12 earlier, we are expecting a revision two sometime
13 early next year.

14 The next slide is -- so KHNP and staff met
15 with APR1400 Subcommittee to discuss this chapter back
16 in June. And then after considering some of the
17 issues that were raised by members during that
18 meeting, the staff issued some additional RAIs to KHNP
19 last month in August. These RAIs were discussed
20 earlier as part of the KHNP's presentation, so I won't
21 go in a lot of detail into those two except mention
22 one about Tier 2 Star information.

23 The staff requested some information
24 related to the ITAAC issue that was described earlier.
25 And this particular RAI I wanted to mention because of

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 a recent SECY paper that was issued. SECY-170075
2 titled Planned Improvements in Design Certification
3 Tiered Information Designations was issued in July of
4 this year.

5 And this is an information paper sent to
6 the Commission. And it communicates to the Commission
7 the staff's intent to continue to use Tier 2 Star
8 designation of information for both the APR1400 and
9 the new scale design certifications. It also talks
10 about staff's plans to try to develop improved
11 guidance for identifying and designating Tier 2 Star
12 information in design certification applications. And
13 this approved guidance would reflect kind of lessons
14 learned from the staff's review of licensed amendment
15 requests from the Vogtle and Summer combined licenses.

16 And, final, this paper tries to clarify
17 that the intent of Tier 2 information is to identify
18 information that has the same safety significance as
19 Tier 1. But the NRC has approved an applicant's
20 request to change its designation to Tier 2 Star to
21 get approved flexibility. Okay?

22 And the nature of the staff's question on
23 Tier 2 Star is consistent with the SECY paper that I
24 just described. Lauren did you have anything to add
25 on the -- anything about the ITAAC discussion? Or

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 just -- no? Okay.

2 No other questions on that. The next
3 slide topic I would like to cover is a question about
4 staffing that came up during the subcommittee meeting
5 in June. So the DCD of Tier 2 information identifies
6 five license operator in the main control room as an
7 initial staffing assumption. That includes the shift
8 supervisor, senior technical adviser, reactor
9 operator, turbine operator and electric operator.

10 The electric operator position is unique
11 to this design, which kind of combines a turbine -- to
12 existing plants, which you usually combine the turbine
13 and electric operator position. So the initial
14 staffing assumption is an input that the HFE-designed
15 process described in the various implementation plans.
16 And then the final staffing level and control room
17 configuration is the result of a combined licensed
18 applicant reforming all of these activities and these
19 implementation plans.

20 So if a COL applicant were to change this
21 initial staffing assumption of five, it would be
22 identified as a departure in the DCD -- as a departure
23 from the DCD in the combined license application. So
24 since this information is Tier 2, it probably would
25 not meet the criteria requiring NRC staff approval

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 prior to making the change. But the final staffing
2 levels are determined by performing the analyses in
3 these implementation plans, you know, which the staff
4 has reviewed and approved. And then they're -- the
5 validation is done as part of the integrated systems
6 validation that was described earlier.

7 And finally, this integrated systems
8 validation is one of the ITAAC that is performed by
9 the staff for this chapter. Yes?

10 MEMBER STETKAR: Any of the -- this is
11 cast on this slide in the sense of staffing, which is
12 human bodies.

13 MR. SANTOS: Yes.

14 MEMBER STETKAR: It also has a substantial
15 effect on the actual hardware because the hardware
16 design that is described in Chapter 18 includes
17 separate consuls each of those five people.

18 MR. SANTOS: Right.

19 MEMBER STETKAR: The layout, the
20 distribution of the main control room would change.
21 So it's not just a number of licensed bodies staffing
22 in the sense of how many people do I have to respond
23 to an accident.

24 MR. SANTOS: Right.

25 MEMBER STETKAR: It's a rather significant

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 change to the hardware. And it might be a change to
2 things like not just the consul for that electrical
3 operator, which is the same as the other reactor
4 operators. But in principle, depending on how you
5 read it -- reconfigure the control room, it can have
6 effects design and layout of the large display panel
7 visibility from different places -- I mean, it isn't
8 just as simple as saying well, I only need two
9 licensed reactor operators to cope with any accident.

10 MR. SANTOS: Right.

11 MEMBER STETKAR: Which is -- it is okay, I
12 get it. But again, a COL applicant needs to know
13 pretty clearly going in what their challenges will be.

14 MR. SANTOS: Right.

15 MEMBER SKILLMAN: And then let me ask
16 this, is this change at Tier 2 for the additional
17 operator -- the electrical operator -- related to the
18 prior slide regarding Tier 2 Star?

19 MR. SANTOS: No.

20 MEMBER SKILLMAN: Or is this unique --
21 just Tier 2 information?

22 MR. SANTOS: No, the prior slide -- I
23 thought -- tried to identify any Tier 2 Star
24 information in Chapter 18, which is different from
25 this --

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER SKILLMAN: Okay.

2 MR. SANTOS: Tier 2 information because
3 the number 5 is clearly Tier 2 information in the DCD.

4 MEMBER SKILLMAN: Okay, thank you. I
5 understand the difference ---

6 MR. SANTOS: Right, right.

7 MEMBER SKILLMAN: I was just trying to
8 understand whether or not the prior slide ---

9 MR. SANTOS: Yes, no there's no ---

10 MEMBER SKILLMAN: Connection and it was
11 very subtle.

12 MR. SANTOS: No, no. Right, right.

13 MEMBER SKILLMAN: Thank you. All right.

14 MEMBER KIRCHNER: So how significant a
15 departure would this be? I mean, one can make the
16 analogy to what the air lines went through. They used
17 to have three in the cockpit. They eliminated the
18 engineer. They combined the functions between the
19 pilot and the copilot. Obviously, that was aided by
20 advances in INC and control system technology.

21 But given that everything we've seen to
22 date with this INC chapter 7 indicates, you know,
23 three operators. And as John pointed out, there is
24 some -- just not that, it is going to impact the load
25 on each of the operators and such. So if a COL

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 applicant comes in and looks for a departure, what
2 gets restarted in the system? Do you do the HIP
3 program over again? Lauren, do you want --

4 MS. KENT: This is Lauren Kent sitting
5 here, I'd like to address the topic. So if you look
6 at the -- look here, this slide is providing some
7 information -- follow-up to a question that was raised
8 during the subcommittee meeting. So the information
9 we are talking about is an assumption -- the initial
10 staffing assumption that -- so KHNP has said based on
11 the design that is the predecessor plant that this
12 design concept is based on, Shin Kori 3 and 4. In
13 Shin Kori 3 and 4 there is a desk, a consul, in the
14 control room for an electrical operator, which is a
15 non-licensed operator.

16 So the initial assumption -- and in this
17 initial assumption is that the APR1400 will need three
18 licensed operators. So the assumption changes a bit
19 from what is in Shin Kori. It goes from a non-
20 licensed operator to a licensed operator. Initial
21 staffing assumption is an input to the process
22 described in the staffing qualifications
23 implementation plan, which describes in part a set of
24 activities that are performed to determine the
25 staffing level for the design that will be licensed

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 through this process.

2 So we are talking about, first of all, a
3 hypothetical situation where a COL wants to change the
4 initial assumption from three licensed operators to
5 two for their initial -- the initial assumption used
6 for the activities that are then performed in
7 accordance with the implementation plans. The
8 implementation plans that -- the results of performing
9 those activities may demonstrate that indeed you do
10 need this number of licensed operators available in
11 the control room. It may not.

12 But we are talking about changing an
13 initial assumption or an input, not changing the
14 staffing level for the APR1400 which has yet to be
15 determined, and will be determined through performing
16 the activities in the implementation plans.

17 MEMBER STETKAR: Walt, I think the answer
18 to your question is if they had done any of the human
19 factors engineering design and implementation as part
20 of the design certification, they would need to redo
21 it.

22 MEMBER KIRCHNER: Yes.

23 (Simultaneous speaking)

24 MEMBER STETKAR: Oh, yes.

25 MEMBER KIRCHNER: They'd have to redo the

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 whole thing.

2 MS. KENT: And with respect to the scope
3 of evaluating such a departure, departures in the COL
4 application of this nature with Tier 2 need to be
5 identified, but you do not need staff approval to
6 proceed with departure of this significance.

7 MEMBER STETKAR: That's -- just on the
8 record, and we are short on time -- I find that rather
9 surprising when we are talking about main control room
10 staffing and configuration of the hardware in the main
11 control room. And I will just leave it there.

12 MS. KENT: Well let's be clear though,
13 what we are talking about -- which is an initial
14 staffing assumption -- it is an input to a process.
15 The process needs to be implemented to arrive at what
16 the APR1400 control room configuration and staffing
17 is. So that is the difference. We are talking about
18 an initial assumption versus what has yet to be
19 determined, which would have a separate change
20 process. You would have to re-perform analyses once
21 you had already established what the configuration
22 was. They have not established that, is my point.

23 (Simultaneous speaking)

24 MEMBER KIRCHNER: I was going to make a
25 philosophical comment, something on the order I did

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 during the subcommittee meeting. I will repeat it
2 here.

3 What bothers me in all this is that it's
4 like the human factors engineering program is a
5 retroactive, retrospective implementation rather than
6 a forward-looking design implementation. So it is
7 coming at the end of the process basically forcing the
8 human element to fit the as-built machine. Not
9 thinking ahead to build the machine with the human
10 element in mind. And something like this, where you
11 substantially change the operating crew configuration
12 and the display panels is, in my mind, it is a
13 significant departure.

14 MS. KENT: Well, just to clarify, so Mr.
15 Stetkar said something earlier that I would like to
16 quote. He said he had come to the conclusion that all
17 of Chapter 18 was DAC. And he is not wrong. So all
18 of Chapter 18 is DAC. And the explanation for that,
19 if you would like to hear our reasons why that is --
20 first of all, we are doing the design certification
21 now. That is the process we are in.

22 The Applicant has chosen to provide
23 implementation plans that contain the design
24 acceptance criteria in lieu of providing the control
25 room design for the APR1400. So additionally, the

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 staff asked an RAI and asked the Applicant to state
2 who would be completing the results summary reports?

3 Results summary reports are the reports
4 that are generated that describe the results of
5 executing the activities in the implementation plans.
6 And the Applicant stated the COL is responsible for
7 performing and completing the result summary reports.
8 Thereby the staff concludes the COL is responsible for
9 performing all of these activities.

10 And then Mr. Bley raised a point earlier
11 about translation. KHNP is saying we have a
12 predecessor design -- and I realize I sound like I am
13 speaking for KHNP, but this my interpretation of their
14 application as I reviewed it. They have said this is
15 our predecessor design, however, although that
16 predecessor design has -- certainly has a control room
17 design because it is operating, there are aspects of
18 that design that have not been -- were not developed
19 in accordance with U.S. standards, which are those
20 standards in NUREG-711.

21 In order to avoid simply translating what
22 exists in Korea into English and expecting that to
23 work for U.S. operators, they have not proposed to do
24 that. Rather, they have proposed to take their Korean
25 design -- certainly there will be some kind of

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 translation such that you can go forth and execute
2 these implementation plans. But they are going to go
3 through all of the elements in NUREG-711, which is
4 what is captured in those implementation plans. And
5 when I say they, I mean the COL applicant, to be
6 clear. Because KHNP did not provide results, they
7 provided implementation plans. And that is what we
8 are reviewing at this stage.

9 Which is also why the ITAAC are necessary
10 because when an applicant provides design acceptance
11 criteria, which are contained in these implementation
12 plans, we need the ITAAC to verify the completion of
13 the design in accordance with the approved
14 implementation plans. So the process that we have here
15 is a design based on a predecessor plant that a COL
16 applicant will complete the activities in these
17 implementation plans, which encompass all of those
18 described in the HFE program review model in NUREG-
19 711.

20 And through that process there will
21 certainly be, as we would expect, changes to be made
22 from the Korean design in order to facilitate safe
23 operation in a U.S. plant. Part of their process, as
24 described in HSI design plan, is to develop a
25 prototype here in the United States based on the

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Korean design and have U.S. licensed operators run
2 through several scenarios using the prototype based on
3 the Korean design.

4 And that allows an opportunity
5 specifically for cultural differences to be -- to be
6 accounted for. Those operators get to provide
7 feedback on -- perhaps, say the way in which the
8 alarms sound, the way in which the alarms are
9 presented, the way in which certain information is
10 presented or how they have to perform certain tasks.
11 And that is used as feedback into the process.

12 So I hope I have clarified. The DAC is --
13 all of Chapter 18 is DAC.

14 MEMBER KIRCHNER: No, I think I understood
15 that. I will go back to a point I raised with KHNP on
16 other aspects of this design certification. And if
17 that is -- and for example, if we are not looking at
18 operating experience until after the design is
19 complete, with cosmetics aside I -- what the sound
20 levels are on the display panels and such to me is
21 cosmetic.

22 It is important for human factors, but
23 that, yes, can easily be adjusted later. But
24 substantive improvements based on the operating
25 experience of the KHNP 3 and 4 will be -- you know,

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 where does that enter the program?

2 MS. KENT: That -- so ---

3 MEMBER KIRCHNER: It enters the program
4 after we have evaluated the design certification. So
5 substantive changes to the plant are not likely to
6 happen. Likewise, there probably is, I would guess,
7 a PRA for the KHNP rep? Sorry, Shin Kori 3 and 4,
8 which would be very useful to data mine to look at
9 risk-important human actions and opportunities for
10 improvements. Btu I see this all coming downstream
11 well after the substantial part of the hardware of the
12 plant has been designed. Maybe with the exception of
13 the switch yards and some other aspects of the actual
14 sighting.

15 So I will let it go at that.

16 MS. KENT: So with respect to operating
17 experience, the operating experience implementation
18 plan talks about collecting recent operating
19 experience that has -- could be gained from operators
20 at Shin Kori 3 and 4. And using that as an input to
21 the ---

22 (Simultaneous speaking)

23 MEMBER KIRCHNER: Yes, but it's just not
24 the control room and the control panel ---

25 MS. KENT: Right.

1 MEMBER KIRCHNER: Layout that I am talking
2 about. I am talking about the actual plant as an
3 integrated --

4 MS. KENT: So it sounds like your concern
5 is ---

6 MEMBER KIRCHNER: Integrated system.

7 MS. KENT: Changes to the design that are
8 coming later in the design process? Is that your
9 concern? I just want to understand the concern.

10 MEMBER KIRCHNER: That they may not make
11 any significant changes based on what they learn. I
12 should let it go at that. I just feel that this
13 exercise in human factors engineering at this point is
14 too retrospective and not forward looking.

15 MR. SANTOS: Okay. We will continue on to
16 the conclusions slide. So for the Phase 2 SER staff
17 concluded that there is reasonable assurance that the
18 design process described in the application conformed
19 to HFE guidance and will result in a design that
20 supports that safe plant operation. But however the
21 staff is waiting for KHNP to respond the six RAIs that
22 was described earlier and that these responses will be
23 incorporated into the SER and will have to be resolved
24 before the Phase 4 SER is issued. So we hope to able
25 to discuss the resolutions of these issues with you in

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 the Phase 5 meeting early next year. And that
2 concludes the staff's presentation unless anyone has
3 any other questions.

4 MEMBER BALLINGER: Any questions? Now is
5 it appropriate to go to the room? And then outside?

6 CHAIRMAN BLEY: Exactly appropriate.

7 MEMBER BALLINGER: Exactly appropriate.
8 So are there any comments from the room? And I think
9 we are getting the phone line, if it isn't already
10 open, open. Hard to tell.

11 I didn't hear the crackling. Are there
12 anybody on the phone line that would wish to make a
13 comment?

14 (No response.)

15 MEMBER BALLINGER: Hearing none, and
16 assuming that the phone line is open --- it is? Then
17 I think we are okay. And I will turn it back to you,
18 Mr. Chairman.

19 CHAIRMAN BLEY: Thank you. At this time
20 we are going to go off the record and then we will
21 reconvene for the committee to discuss its upcoming
22 meeting with the commission next month. We are off
23 the record.


24 (Whereupon, the above-entitled matter went
25 off the record at 11:12 a.m.)

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

APR1400 DCA

Chapter 7: Instrumentation and Controls



ACRS Full Committee Presentation
KEPCO/KHNP
September 7, 2017

ACRS Meeting (September 7, 2017)

Contents

- **Overview of Chapter 7 (Section Overview)**
- **Related Document Submitted**
- **Section Summary**
- **Acronyms**

Overview of Chapter 7 (Section Overview)

Section	Major Contents
7.1 Introduction	Introduction (Identification, Criteria)
7.2 Reactor Trip System	System Description, Design Basis, Analysis
7.3 Engineered Safety Features Systems	System Description, Design Basis, Analysis
7.4 Systems Required for Safe Shutdown	System Description, Design Basis, Analysis
7.5 Information Systems Important to Safety	System Description, Design Basis, Analysis
7.6 Interlock Systems Important to Safety	System Description, Design Basis, Analysis
7.7 Control Systems Not Required for Safety	System Description, Design Basis, Analysis
7.8 Diverse Instrumentation and Control Systems	System Description, Design Basis, Analysis
7.9 Data Communication Systems	System Description, Design Basis, Analysis

ACRS Meeting (September 7, 2017)

Related Documents Submitted


Document No.	Title	Rev.	Type
APR1400-Z-J-NR-14001-P & NP	Safety I&C System	1	IBR
APR1400-Z-J-NR-14002-P & NP	Diversity and Defense-in-Depth	1	IBR
APR1400-Z-J-NR-14003-P & NP	Software Program Manual	1	IBR
APR1400-Z-J-NR-14004-P & NP	Uncertainty Methodology and Application for Instrumentation	1	IBR
APR1400-Z-J-NR-14005-P & NP	Setpoint Methodology for Plant Protection System	1	IBR
APR1400-Z-J-NR-14012-P & NP	Control System CCF Analysis	1	IBR
APR1400-Z-J-NR-14013-P & NP	Response Time Analysis of Safety I&C System	1	IBR
APR1400-Z-A-NR-14019-P & NP	CCF Coping Analysis	1	IBR
APR1400-E-J-NR-14001-P & NP	Component Interface Module	1	IBR
APR1400-E-J-NR-16001-P & NP	Selection of Accident Monitoring Variables	0	TER
APR1400-F-C-NR-14001-P & NP	CPC Setpoint Analysis Methodology for APR1400	0	IBR
APR1400-F-C-NR-14002-P & NP	Functional Design Requirements for a Core Operating Limit Supervisory System for APR1400	0	IBR
APR1400-F-C-NR-14003-P & NP	Functional Design Requirements for a Core Protection Calculator System for APR1400	1	IBR
APR1400-A-J-NR-14003-P	APR1400 Disposition of Common Q Topical Report NRC Generic Open Items and Plant Specific Action Items	0	IBR
APR1400-A-J-NR-14004-P	Common Q Platform Supplemental Information in Support of the APR1400 Design Certification	0	IBR

ACRS Meeting (September 7, 2017)

7.1 Introduction (Design Features)

- I&C systems are fully digitalized with proven technology.
- I&C systems use three major diverse platforms;
 - Safety system : programmable logic controller
 - Non-safety system : distributed control system
 - Diverse actuation system : FPGA-based logic controller
- Data communication systems maintain independence between each divisions, between safety system and non-safety systems.
- Software common cause failures are analyzed.
 - Safety system
 - Non-safety control system
- The design of I&C systems complies with related 10 CFR 50, RGs, IEEE standards, and ISGs.

7.1 Introduction (Overview Architecture)



- | | | | | |
|--|--|---|---|--|
| <p>APC-S: Auxiliary Process Cabinet - Safety</p> <p>CCG: Control Channel Gateway</p> <p>CIM: Component Interface Module</p> <p>CPCS: Core Protection Calculator System</p> <p>CPM: Control Panel Multiplexer</p> <p>DAS: Diverse Actuation System</p> <p>DIS: Diverse Indication System</p> <p>DCN-I: Data Communication Network -Information</p> <p>DMA: Diverse Manual ESF</p> | <p>DPS: Diverse Protection System</p> <p>ENFMS: Ex-core Neutron Flux Monitoring System</p> <p>EOF: Emergency Operation Facility</p> <p>ERDS: Emergency Response Data System</p> <p>ESCM: ESF-CCS Soft Control Module</p> <p>ESF-CCS: Engineered Safety Features - Component Control System</p> <p>FIDAS: Fixed In-core Detector Amplifier System</p> <p>G: Gateway</p> <p>GC: Group Controller</p> | <p>I: Isolator</p> <p>IFPD: Information Flat Panel Display</p> <p>IPS: Information Processing System</p> <p>ITP: Interface and Test Processor</p> <p>LC: Loop Controller</p> <p>LDP: Large Display Panel</p> <p>MCR: Main Control Room</p> <p>MI: Minimum Inventory</p> | <p>MTP: Maintenance and Test Panel</p> <p>NPCS: NSSS Process Control System</p> <p>MSIS: Main Steam Isolation System</p> <p>OM: Operator Module</p> <p>P-CSS: Process-Component Control System</p> <p>PCS: Power Control System</p> <p>PPS: Plant Protection System</p> | <p>QIAS-P/N: Qualified Indication & Alarm System - P / Non-safety</p> <p>RCC: Remote Control Center</p> <p>RSR: Remote Shutdown Room</p> <p>RTSS: Reactor Trip Switchgear System</p> <p>Rx: Reactor</p> <p>SC: Safety Console</p> <p>SODP: Shutdown Overview Display Panel</p> <p>T/GCS: Turbine/Generator Control System</p> <p>TSC: Technical Support Center , Tx: Transmitter</p> |
|--|--|---|---|--|

7.1 Introduction (Design Features)

- I&C systems configuration

Systems	Safety	Non-Safety	Diverse
Human System Interface	<ul style="list-style-type: none"> Minimum Inventory Switches ESCM 	<ul style="list-style-type: none"> IFPD 	<ul style="list-style-type: none"> DIS DMA Switches
Processing Systems	<ul style="list-style-type: none"> QIAS-P 	<ul style="list-style-type: none"> IPS QIAS-N 	
Control System	<ul style="list-style-type: none"> PPS CPCS ESF-CCS 	<ul style="list-style-type: none"> P-CCS PCS 	<ul style="list-style-type: none"> DPS
Data Communication System	<ul style="list-style-type: none"> SDN SDL 	<ul style="list-style-type: none"> DCN-I Network 	

ACRS Meeting (September 7, 2017)

7.2 Reactor Trip System : PPS

● Functions (Plant Protection System)

- Protects core fuel design limits and reactor coolant system pressure boundary following anticipated operational occurrences.
- Provides assistance in mitigating the consequences of PAs.

● Design features

- Provides auxiliary support features such as operating bypass, setpoint reset, trip channel bypass, and surveillance testing.

● Westinghouse NSAL-17-2 (July 5, 2017)

- The letter states *“AC160 Processor Module Stall Timers is not activated as described in licensing basis.”*
 - The stall timer provides diagnostic functions following a severe software fault and is not required for the system to perform its safety-related functions. Despite that this feature had not been activated as intended, Westinghouse concluded that there is no impact to the safety-related function or operability of the affected safety systems.
- The APR1400 design is based on the currently licensed Common Q design.
 - Should the licensing basis be changed, the COL applicant will address the change.

7.2 Reactor Trip Systems : CPCS

● Functions (Core Protection Calculator System)

- Protects reactor core integrity from exceeding safety limit during plant operation.
- Calculates departure from nucleate boiling ratio (DNBR) and local power density (LPD) values and generates trip signals to PPS whenever DNBR and LPD exceed the trip setpoint.

● CPU load test

- An ITAAC (Table 2.5.1-5 item 27) will be included to provide the commitment to satisfy CPU load restrictions.
- The CPCS is designed to meet the 75% CPU load restrictions by the vendor.
- APR1400 CPCS is identical to the Barakah NPP (BNPP) CPCS. The BNPP tests demonstrated that the CPCS CPU shows deterministic behavior when CPU load is increased to 75%.
- The RAI 7887-7.1-25 response was revised to include the results of BNPP CPU load test.


7.3 Engineered Safety Features System

● Functions

- Serves as interface between ESFAS portion of PPS and field actuated devices.
- Provides; discrete and modulation control of safety systems, and automatic and manual control of ESF systems.

● Design features


- Consists of group controllers, loop controllers, safety data communication systems, safety-grade soft control (ESCM), and gateways.
- Has four independent divisions which are physically separated and electrically isolated.



ACRS Meeting (September 7, 2017)

7.4 Systems Required for Safe Shutdown

- Main control room (MCR)



ACRS Meeting (September 7, 2017)

7.4 Systems Required for Safe Shutdown

● Functions (MCR)

- Provides all human system interface devices to operate the plant safely under all conditions and maintains plant in a safe condition under design basis accident.

● Design features (MCR)

- MCR is composed of operator consoles, large display panel (LDP), and safety console.

● Functions (Remote Shutdown Room: RSR)

- Provides control and monitoring means against fire unlikely event that MCR becomes uninhabitable to achieve hot standby, hot shutdown, and cold shutdown.

● Design features (RSR)

- Remote shutdown console has identical design with operator console of MCR
- Shutdown overview display panel is similar to system mimic displays of LDP.

7.5 Information Systems Important to Safety : QIAS-P

- **Functions (Qualified Indication and Alarm System-P)**

- Displays accident monitoring instrumentation (AMI) Types A, B, and C variables (RG 1.97).
- Indicates the approach to and the recovery from inadequate core cooling (ICC) (NUREG-0737).
- Displays AMI variables (channel A, B) at safety console (except 4 channel containment isolation valve status).

- **Design features**

- The QIAS-P provides the continuous real-time display for AMI Type A and B variables.
- The IPS displays ICC variables as a primary on the LDP and the QIAS-P displays the variables as a backup.

7.6 Interlock Systems Important to Safety

- **Functions (interlocks required to:)**
 - Prevent over-pressurization of low-pressure systems.
 - Prevent over-pressurization of the reactor coolant system during low-temperature operations of the reactor vessel.
 - Assure the availability of safety injection tanks.
 - Assure the availability of component cooling water supply and return header tie line isolation.

- **Design features**
 - Shutdown cooling system suction line isolation valve interlocks
 - Shutdown cooling system suction line relief valve interlocks
 - Safety injection tank isolation valve interlocks
 - Component cooling water supply and return header tie line isolation valve interlocks
 - Component cooling water cross connection line isolation valve interlocks

7.7 Control Systems Not Required for Safety

- **Functions**

- **Maintain process variables and systems within normal operational limits.**

- **Design features**

- **Physical separation and electrical isolation from safety systems.**
- **Control system CCF analysis to confirm that the event consequences of Chapter 15 are still effective and the acceptance criteria are met.**

- **Major control systems**

- **Power control system**
- **Process – component control system**

7.8 Diverse Instrumentation and Control Systems

● Functions

- Diverse I&C systems (DPS, DIS, DMA Switches) have sufficient diversity and defense-in-depth to tolerate;
 - ATWS (10 CFR 50.62)
 - Safety systems software common cause failure

● Design features

- DPS provides diverse reactor trip, turbine trip, auxiliary feedwater actuation, and safety injection actuation functions.
 - Consists of four channels.
 - Diverse (compared with the PPS) from sensor output to shunt trip coils of RTSS trip circuit breaker,
 - Diverse from sensor output to the CIM for the ESF actuation of auxiliary feedwater and safety injection.

7.9 Data Communication Systems

- **Functions**

- Provide data transfer between digital I&C systems.

- **Design features**

- Three major data communications (SDL, SDN, DCN-I) with different protocols
- Deterministic behavior for safety system
- Communication independence is analyzed in the Safety I&C System TeR as per ISG-04.

- **External data communication**

- Plant data from the IPS are externally sent to the EOF, the NERC, and to the NRC operations center via a unidirectional hardware based firewall implemented by a fiber optic link (NUREG-0696).
- A VLAN switch provides a link interface to each external location.

Summary

- In Chapter 7, the design features of the instrumentation and control system of the APR1400 are described.
- The functions and design features are presented.
- Key features (e.g., WDT, CPU load test, continuous display, external communication) are explained.
- The design complies with related 10 CFR 50, RGs, IEEE standards, and ISGs.

Attachment : Acronyms

AMI	accident monitoring instrumentation
CCF	common cause failure
CPU	central processing unit
DCN-I	data communication network - information
DNBR	departure from nucleate boiling ratio
EOF	emergency operation facility
ESCM	ESF-CCS soft control module
IFPD	information flat panel display
FPGA	field programmable gate array
ICC	inadequate core cooling
LPD	local power density
NERC	nuclear emergency response center
NSAL	nuclear safety advisory letter
PLC	programmable logic controller
SDL	serial data link
SDN	safety system data network
VLAN	virtual LAN
WDT	watch dog timer

* Other acronyms are shown in page 5.

ACRS Meeting (September 7, 2017)



Presentation to the ACRS Full Committee

**Korea Hydro Nuclear Power Co., Ltd (KHNP)
APR1400 Design Certification Application Review**

**Phase 2 Safety Evaluations for
Chapters 7 and 18**

September 7, 2017

Chap 7 – Instrumentation & Controls

- **The staff focused on the following items:**
 - Independence
 - Deterministic Performance
 - Diversity & Defense in Depth
 - Redundancy
 - Setpoint and CPC Setpoint Methodology
 - Control System Failure Analysis
 - Post Accident Monitoring Variables
- **Phase 2 SER contained 33 Open Items and 109 Confirmatory Items**

Chap 7 – Instrumentation & Controls

- **At this time, there are five Open Items**
- **The key issues remaining concern the following topics:**
 - Setpoint Methodology
 - Restrictive Setpoints
 - SDOE Vulnerability Analysis
 - PAM Variables (selection justification)

List of Acronyms


- CPC: Core Protection Calculator
- PAM: Post Accident Monitoring
- SDOE: Secure Development and Operational Environment



Discussion / Committee Questions

APR1400 DCA

Chapter 18: Human Factors Engineering



KEPCO/KHNP
September 7, 2017

Contents

- 1 Overview of Chapter 18
- 2 Treatment of Important Human Actions
- 3 HFE ITAAC
- 4 HFE Program Milestones
- 5 Procedures for ISV
- 6 Operating Experience Review
- 7 Site Specific Information

Overview of Chapter 18

□ Section Overview

Section	Title
18.1	Human Factors Engineering Program Management
18.2	Operating Experience Review
18.3	Functional Requirements Analysis and Function Allocation
18.4	Task Analysis
18.5	Staffing and Qualifications
18.6	Treatment of Important Human Actions
18.7	Human-System Interface Design
18.8	Procedure Development
18.9	Training Program Development
18.10	Human Factors Verification and Validation
18.11	Design Implementation
18.12	Human Performance Monitoring

Overview of Chapter 18

□ List of Submitted Documents

Document No.	Title	Revision	Type
APR1400-K-X-FS-14002-P and NP	Design Control Document TIER 2 Chapter 18, Human Factors Engineering	1	DCD
APR1400-E-I-NR-14001-P and NP	Human Factors Engineering Program Plan	1	IBR
APR1400-E-I-NR-14002-P and NP	Operating Experience Review Implementation Plan	1	IBR
APR1400-E-I-NR-14003-P and NP	Functional Requirements Analysis and Function Allocation Implementation Plan	1	IBR
APR1400-E-I-NR-14004-P and NP	Task Analysis Implementation Plan	1	IBR
APR1400-K-I-NR-14005-P and NP	Staffing and Qualifications Implementation Plan	1	IBR
APR1400-E-I-NR-14006-P and NP	Treatment of Important Human Actions Implementation Plan	1	IBR
APR1400-E-I-NR-14007-P and NP	Human-System Interface Design Implementation Plan	1	IBR
APR1400-E-I-NR-14008-P and NP	Human Factors Verification and Validation Implementation Plan	1	IBR
APR1400-K-I-NR-14009-P and NP	Design Implementation Plan	1	IBR
APR1400-E-I-NR-14010-P and NP	Human Factors Verification and Validation Scenarios	1	TER
APR1400-E-I-NR-14011-P and NP	Basic Human-System Interface	1	IBR
APR1400-E-I-NR-14012-P and NP	Style Guide	1	IBR

* TER: Technical Report, **IBR: Incorporated by Reference

Overview of Chapter 18

- ❑ **Goal of the HFE program** is to ensure that the HSI design is properly developed and effectively implemented.
 - **HFE Program Criteria**
 - The APR1400 HFE program complies with NUREG-0711 revision 3.
 - **HFE Program Duration**
 - The APR1400 HFE program has been in effect from the start of the APR1400 design.
 - It will continue through completion of initial plant start up.
 - The licensee will continue the HFE program in accordance with NUREG-0711 human performance monitoring program.

Overview of Chapter 18

No	HFE Program Element	DC Application	COL Application	ISV	CHT/HFT	FL	Operation
1	HFEPP	HFEPP◆					
2	OER	IP◆	ReSR				
3	FRA/FA	IP◆	ReSR				
4	TA	IP◆	ReSR				
5	S&Q	IP◆	ReSR				
6	TIHA	IP◆	ReSR				
7	HD	IP◆	ReSR				
8	Procedures						
9	Training						
10	Simulator						
11	HF V&V	IP◆	ReSR				
12	DI	IP◆					
13	HPM						HPM IP◆

ISV : Integrated System Validation
 CHT : Cold Hydro Test
 HFT : Hot Function Test
 FL : Fuel Load

◆ milestone ◻ HFE activity ◻ other activity

ITAAC
CLOSE

Treatment of Important Human Actions

□ Criteria

- NUREG-0711, Criterion 7.4(1), states: "The applicant should identify risk-important human actions (RIHAs) from the probabilistic risk assessment/human reliability analysis (PRA/HRA)."

□ Issues

- Some aspects of the site-specific PRA will likely not be determined until fuel load, which occurs after the control room has been constructed.
- The application does not address how the RIHAs identified from the site-specific PRA (e.g., seismic PRA) are implemented in the HFE program.

Treatment of Important Human Actions

□ Preliminary Observation

- Design changes, including new RIHAs, identified after the HF V&V completion are implemented using HED resolution process of the HFEPP,
- The HED resolutions will be verified in the **Design Implementation (DI)** program element.
- Design changes after DI will be resolved using COLA's corrective action program.

□ Resolution

- KHNP is working with the Staff to resolve this issue.

HFE ITAAC

□ Criteria

- The design acceptance criteria (DAC) are to be objective (measurable, testable, or subject to analysis using pre-approved methods), and must be verified as a part of the inspections, tests, analyses, and acceptance criteria (ITAAC) performed to demonstrate that the as built facility conforms to the certified design.

□ Issues

- HFE ITAAC is limited to only ISV and Design Implementation, and there are no other HFE ITAAC in the application to verify the completion of the other HFE activities.

HFE ITAAC


□ Preliminary Observation

- In accordance with the HF V&V IP, completion of HFE analysis and designs are pre-requisites for the ISV start.
 - These are inherently encompassed by the ISV ITTAC.
- DI verifies any design changes that occur after the ISV and remaining as-built HSI design issues that can not be verified during the ISV.
(e.g., MCR noise level, lighting level etc.)

□ Responses

- KHNP is working with the Staff to resolve this issue.

HFE Program Milestones



ISV : Integrated System Validation
 CHT : Cold Hydro Test
 HFT : Hot Function Test
 FL : Fuel Load

◆ milestone ◻ HFE activity ◻ other activity

ITAAC CLOSE

Procedures for ISV

□ Criteria

- NUREG-0711, Criterion 11.4.3.3 (1) states, “The applicant’s testbed should represent completely the integrated system. It should include HSIs and procedures not specifically required in the test scenarios.”

□ Issues

- The scope of the HSI Design (HD) for computer-based procedure (CBP) conversion is limited to the procedures used during the ISV.
- All other procedures should be converted to CBPs within the HD program element.

Procedures for ISV

□ Preliminary Observation

- The operating procedures prepared and converted to CBPs for the ISV include procedures directly used in the ISV scenarios.
- Other procedures specifically included to ensure the CBP inventory does not influence operator decisions.
 - These procedures will be converted to CBP per the COLA's procedure development program.

□ Responses

- KHNP is working with the Staff to resolve this issue.

Operating Experience Review

□ Criteria

- NUREG-0711, Criterion 3.4.1(2), states, “The applicant should address the HFE issues identified in NUREG/CR-6400 “HFE Insights For Advanced Reactors Based Upon Operating Experience”.

□ Issues

- Operating experiences (OEs) with dates before the SKN 3&4 construction are assumed to be included in the APR1400 and are not screened again.
- How grouping OE into the categories used in NUREG/CR-6400 helps one to understand the similarities and differences between the OE lessons learned.

Operating Experience Review

□ Preliminary Observation

- SKN 3&4 OE (up to 1996) was considered using the criteria of NUREG-0711.
 - Current OER IP (Rev. 1) includes INPO and WANO OE database.
- [NUREG/CR-6400](#) provides expanded HFE design issue categories and proposed resolutions. OE grouping following this issue category helps designer to clarify his/her OE-related design issues and to decide the resolutions.

□ Responses

- KHNP is working with the Staff to resolve this issue.

Site Specific Information

□ Criteria

- NUREG-0711, Criterion 4.4(2), states, “The applicant’s FRA/FA should be performed iteratively to keep it current during design development and operation up to decommissioning, so that it can be used as a design basis when modifications are considered.” Also, NUREG-0711, Criterion 5.4(8), states, “The applicant’s task analysis should be iterative, and updated as the design is better defined.”

□ Issues

- Why it would be necessary to make generic assumptions during these activities when the COL applicant will be able to use site-specific information to develop the control room design at the site.

Site Specific Information

□ Preliminary Observation

- The generic FRA/FA assumption provides the basis for the HSI design and supports an iterative process includes site-specific information as design develops.
- The Design Implementation program element requires confirming the application of the site specific assumptions or regression analysis to address any plant specific differences.

□ Responses

- KHNP is working with the Staff to resolve this issue.

Summary

- ❑ In chapter 18, **APR1400 HFE program** has been established to satisfy the review criteria in **NUREG-0711, Revision 3**.
- ❑ KHNP has concluded that this will result in an acceptable HSI design.

Acronyms

CBP	computer-based procedure	OER	operating experience review
COL	combined license	PRA	probabilistic risk assessment
COLA	COL applicant	RIHA	risk-important human actions
DAC	design acceptance criteria	TIHA	treatment of important human actions
DI	design implementation	V&V	verification and validation
FRA/FA	functional requirements analysis and function allocation		
HF	human factors		
HFE	human factors engineering		
HFEP	human factors engineering program plan		
HRA	human reliability analysis		
HSI	human system interface		
ITAAC	inspections, tests, analyses, and acceptance criteria		
ISV	integrated system validation		
MCR	main control room		



Presentation to the ACRS Full Committee

**Korea Hydro Nuclear Power Co., Ltd (KHNP)
APR1400 Design Certification Application Review**

**Phase 2 Safety Evaluations for
Chapters 7 and 18**

SEPTEMBER 7, 2017

Chp 18 – Human Factors Engineering

- The staff reviewed the following items:
 - Conceptual design of the APR1400 HSI Design
 - Style Guide
 - HFE IPs
 - Describe the processes and methods to develop the APR1400 control room design (i.e., the DAC) using the conceptual design as the starting point
 - HFE-related ITAAC
- Phase 2 SER contains no open items and 55 confirmatory items

Chp 18 – Human Factors Engineering

- 6 RAIs issued August 21, 2017, following consideration of issues raised during the APR1400 Subcommittee meeting on June 21, 2017
 - Use of PRA to identify important human actions
 - Identification of Tier 2*
 - SECY-17-0075 (Planned Improvements in Design Certification Tiered Information Designations)
 - Scope of procedures available during V&V activities
 - Operating experience
 - Use of generic vs site-specific assumptions
 - Intersystem leakage (Chapter 5 RAI)

Chp 18 – Human Factors Engineering

- Initial staffing assumption of 5 licensed operators is Tier 2 information in DCD
 - MCR crew includes an SS, STA, RO, TO, and EO
 - The EO position is unique compared to existing plants
- Change in Tier 2 identified as a departure in a COL application
- Final staffing level is the result of performing HFE implementation plans

- Phase 2 SER Findings
 - The applicant's HFE design process conforms to NRC HFE-related guidance
 - The applicant's HFE design process provides reasonable assurance that HFE-related NRC requirements will be satisfied
- Staff waiting for KHNP responses to 6 RAIs issued in August 2017

Acronyms

COL: combined license

DAC: design acceptance criteria

DCD: design control document

EO: electrical operator

HFE: human factors engineering

HSI: human-system interface

IP: implementation plan

ITAAC: inspections, tests, analyses,
and acceptance criteria

MCR: main control room

MCR: main control room

PRA: probabilistic risk
assessment

RAI: request for additional
information

RO: reactor operator

SER: safety evaluation report

SS: shift supervisor

STA: shift technical advisor

TO: turbine operator

V&V: verification and validation

Background Slides

NUREG-0711 HFE Program Elements

