



U. S. Nuclear Regulatory Commission Attn: Document Control Desk Washington, DC 20555

Dear Sir:

Subject:

VIRGIL C. SUMMER NUCLEAR STATION

DOCKET NO. 50-395

OPERATING LICENSE NO. NPF-12 ANNUAL OPERATING REPORT

Stephen A. Byrne Vice President Nuclear Operations 803.345.4622

Enclosed is the 1999 Annual Operating Report for the South Carolina Electric & Gas Company Virgil C. Summer Nuclear Station Unit No. 1. This report is being submitted in accordance with Technical Specifications 6.9.1.4, 6.9.1.5, and Regulatory Guide 1.16.

If there are any questions, please call at your convenience.

if there are any questions, please can at your convenience.

Very truly yours,

Stephen A. Byrne

South Carolina Electric & Gas Co Virgil C. Summer Nuclear Station P. O. Box 88 Jenkinsville, South Carolina 29065

803.345.4344 803.345.5209 www.scana.com

SBR/SAB/sr Attachment

c: J. L. Skolds

J. J. Galan (w/o attachment)

R. J. White

L. A. Reyes

K. R. Cotton

Mary L. Thomas (NRC)

J. B. Knotts Jr.

D. L. Abstance

Charleen T. Raddatz

W. G. Wendland

J&H Marsh & McLennan NRC Resident Inspector

NSRC

RTS (RR 8225, 99-0107)

File (818.02-10)

DMS (RC-00-0211)

VIRGIL C. SUMMER NUCLEAR STATION



1999

ANNUAL OPERATING REPORT

PREFACE

The 1999 Annual Operating Report for the Virgil C. Summer Nuclear Station is hereby submitted in accordance with Technical Specifications 6.9.1.4, 6.9.1.5, and Regulatory Guide 1.16 under Docket Number 50/395 and Facility Operating License NPF-12.

TABLE OF CONTENTS

SECTION	TITLE	<u>PAGE</u>
1.0	Introduction	1
2.0	Operational Data	1
3.0	Operating Summary	1
4.0	Exposures	3
5.0	Failed Fuel	3

ATTACHMENTS

- I. Outages or Power Reductions Caused by Maintenance Activities
- II. 1999 Man-Rem Report

ANNUAL OPERATING REPORT

1.0 INTRODUCTION

The Virgil C. Summer Nuclear Station (VCSNS) utilizes a pressurized water reactor rated at 2900 MWT. The maximum dependable capacity is 966 Mwe.

The station is located approximately 26 miles northwest of Columbia, South Carolina.

2.0 OPERATIONAL DATA

For the reporting period of January 1 through December 31, 1999, the station operated at a capacity factor of 88.2 percent (using maximum dependable capacity) and a unit availability of 88.8 percent. The reactor was critical for a total of 7830.6 hours, the generator remained on line 7,780.6 hours, and the total gross electrical energy generated for 1999 was 7,664,990 MWH.

The station successfully completed its eleventh refueling outage in 38 days and 10.5 hours.

3.0 OPERATING SUMMARY

The Virgil C. Summer Nuclear Station (VCSNS) Unit No.1 operated at 100 percent power from January 4 through March 17th, when the station was allowed to begin to coast down prior to a refueling outage. The main generator breaker was opened on April 3rd.

On May 10th the reactor was taken critical. The main generator breaker was closed on May 11th ending the eleventh refueling outage. Power was reduced from 30% to 20% and the Generator taken offline to roll leads on the main generator exciter (refurbished at GE during the refueling outage) on May 13th. On May 18th as power was being increased from 73% to 95%, the unit experienced increasing vibration on bearings #1 and #2 associated with the High Pressure Turbine. Power was ramped back in an attempt to reduce the vibration, but the reactor was manually tripped at 0041 on May 18th. The unit was synchronized to the grid again on May 19th. 100 percent power was reached on May 21st.

VCSNS operated at 100 percent power from May 21st through May 24th. On May 24th, the plant was derated to 98% due to T-hot fluctuations which were periodically bringing in delta temperature alarms. The delta T's were rescaled and the sampling frequency on the computer was reduced. Power was returned to 100 percent power on May 28th.

VCSNS operated at 100 percent power from May 28 through June 4th. On June 4th while a calibration was being completed on Power Range Channel N42, a spike

occurred on Channel N43. With N42 still in test, the 2/4 RPS logic was made up causing a reactor trip on Power Range Hi Flux. Repairs were made to N43 and operational tests were completed. Power was restored to 100 percent power on June 8th.

VCSNS operated at 100 percent power from June 8 to September 24th. The plant was derated to 91.2 percent to support turbine control valve testing. Power was returned to 100 percent on September 25th.

VCSNS operated at 100 percent power from September 25 to October 9th. Power was reduced to 34 percent to support repairs to a Reactor Coolant System flow transmitter. Power was restored to 100 percent on October 10th.

VCSNS operated at 100 percent from October 10 to December 11th. Power was reduced to 91 percent to support turbine control valve testing. Power was restored to 100 percent on December 12th. The plant operated at 100 percent for the remained of 1999.

Maintenance

Attachment I, "Power Reductions Caused by Maintenance Activities," provides more detailed information on operating time lost as a result of maintenance activities.

Refuel 11 Summary

The main generator was opened at 0320 on April 3, 1999, for refueling outage 11.

Major work activities included:

- HP Rotor Replacement
- Tenth Stage Extraction Check Valve Replacement
- Removal of S/G Snubbers
- Fuel Transfer System Modification
- Upgrade of Amertap System
- ECCS Gate Valve Modification to Prevent Pressure Locking
- Moisture Separator Reheater Digital Controls Modification
- Main Transformer Supplemental Cooling System Upgrade

Annual Operating Report Page 3 of 3

An unplanned fuel assembly top nozzle replacement campaign was necessary due to failure of some fuel assembly top nozzle clamp holddown screws. The failed screws allowed the clamps to re-position sufficiently enough to prevent proper grapple engagement with the Manipulator Crane or the Spent Fuel Handling Tool. Only twice burned "M" region fuel was affected. Twenty-eight (28) twice-burned assemblies that were to be reinserted into the core had top nozzle replacements. This "recon" took approximately seven days and was performed by Westinghouse.

Refuel 11 was completed in 38 days and 10.5 hours. Outage planned duration was approximately 30 days. Personnel exposure was 115.818 man rem.

4.0 **EXPOSURES**

Attachment II consists of tables which list the number of station, utility, and other personnel (including contract personnel) receiving exposures greater than 100 mrem/year and their associated man-rem exposure according to work and job function.

5.0 FAILED FUEL

VCSNS has not had indication of failed fuel in 1999.

The reactor coolant system specific activity did not exceed the 1.0 microcuries per gram dose equivalent iodine-131 specific activity or the 100/E microcuries per gram limits of Technical Specification 3.4.8, for this reporting period.

ATTACHMENT I

TO 1999 ANNUAL REPORT

V. C. Summer Nuclear Station Events Outage or Power Reductions Caused by Maintenance Activities

					C	<u>Net</u> apacity	
<u>Date</u>	Time Start	Cause of Event	<u>Date</u>	Time Finish	<u>Duration</u>	MWe	<u>Type</u>
01/03/1999	1021 Hrs	MSR Pressure Switch Failure / 4440	01/04/1999	1825 Hrs	32.8 Hrs	676	Unplanned
04/03/1999	0320 Hrs	Refuel 11 Outage / 2070	04/30/1999	2400 Hrs	668.4 Hrs	0	Planned
05/01/1999	0001 Hrs	Refuel 11 Outage / 2070	05/11/1999	0900 Hrs	225.0 Hrs	0	Planned
05/13/1999	0220 Hrs	Main Generator Voltage Regulator Repair / 4700	05/13/1999	0410 Hrs	1.9 Hrs	0	Unplanned
05/18/1999	0040 Hrs	Turbine Trip - Hi Vibration / 4420	05/19/1999	0225 Hrs	25.5 Hrs	0	Unplanned
06/04/1999	1358 Hrs	Meter Failure on N43 / 2370	06/05/1999	9 2122 Hrs	31.4 Hrs	0	Unplanned
10/08/1999	2138 Hrs	Flow Transmitter / 2390	10/10/1999	9 4209 Hrs	4209.0 Hrs	340	Planned

ATTACHMENT II

TO 1999 ANNUAL REPORT

SOUTH CAROLINA ELECTRIC AND GAS CO. V.C. SUMMER NUCLEAR STATION

PEOPLE COM CNTRPT_PERG116R

****** END OF REPORT *******

COMPUTERIZED EXPOSURE NUCLEAR TRACKING SYSTEM PAGE

1-FEB-2000 11:15

PERSONNEL AND MAN-REM BY WORK AND DUTY FUNCTION FINAL END OF YEAR REPORT FOR 1999

F	INAL END	OF YEAR	REPORT FO	R 1999			
				ar m	TOTAL MAN-REM		
NOWRE	K OF PER	SUNNEL UV	EK TOOME	STATION	OIAL MAN-	CONTRACT	
WORK AND JOB FUNCTION	STATION	OTITILI	CONTRACT	PIWITON	MUDABDG	CONTRACT	
WORK AND JOB FUNCTION	CREAROW	WURRERS	WURKERS	WORKERS	WORKERS	HORRERS	
~ ~ - ~							
ROUTINE MAINTENANCE							
MAINTENANCE PERSONNEL	59	1	157	17.837	0.140	44.497	
OPERATIONS PERSONNEL	14	0	8	4.403	0.000	2.419	
HEALTH PHYSICS PERSONNE	L 10	0	25	4.281	0.000	7.291	
SUPERVISORY PERSONNEL		Ō	0	0.835	0.000	0.028	
MAINTENANCE PERSONNEL OPERATIONS PERSONNEL HEALTH PHYSICS PERSONNE SUPERVISORY PERSONNEL ENGINEERING PERSONNEL		Ō	8	0.840	0.000	2.025	
SPECIAL MAINTENANCE							
MAINTENANCE PERSONNEL	0	0	10	0.445	0.000	3.473	
OPERATIONS PERSONNEL	0	0 0 0	1	0.063	0.000	0.535	
HEALTH PHYSICS PERSONNE		0	1	0.656	0.000	0.378	
SUPERVISORY PERSONNEL		0	0	0.075	0.000	0.000	
ENGINEERING PERSONNEL	1	0	1	0.445 0.063 0.656 0.075 0.353	0.000	0.877	
ENGINEERING PERSONNEL REACTOR OPERATIONS & SURV MAINTENANCE PERSONNEL OPERATIONS PERSONNEL HEALTH PHYSICS PERSONNEL SUPERVISORY PERSONNEL ENGINEERING PERSONNEL	EILLANCE	_	_	0.756 7.009	0 000	7 707	
MAINTENANCE PERSONNEL	3	0	1	0.756	0.000	1.121	
OPERATIONS PERSONNEL	26	0	3	7.009	0.000	0.737	
HEALTH PHYSICS PERSONNE	EL 9	0	10	2.370	0.000	3.530	
SUPERVISORY PERSONNEL	1	0	0 0	0.607	0.000	0.031	
ENGINEERING PERSONNEL	0	0	0	0.417	0.000	0.051	
				0.053 0.004 1.381 0.092 0.000			
WASTE PROCESSING MAINTENANCE PERSONNEL	^	0	0	0 053	0 000	0 004	
		0	0	0.055	0.000	0.004	
OPERATIONS PERSONNEL		· U	U 1	1 201	0.000	0.000 0.310	
HEALTH PHYSICS PERSONNE		0	7	T.30T	0.000	0.310	
SUPERVISORY PERSONNEL	_	0	0	0.092	0.000	0.000	
ENGINEERING PERSONNEL	U	0	U	0.000	0.000	0.000	
IN-SERVICE INSPECTION							
MAINTENANCE PERSONNEL	0	0	17	0.116 0.202 0.121 0.000	0.000	6.065	
OPERATIONS PERSONNEL	ň	0	4	0.202	0.000	1.245	
HEALTH PHYSICS PERSONNE	FL O	ŏ	ō	0.121	0.000	0.245	
CITERRATEORY DEPCONNET.	n	Ŏ	Ö	0.000	0.000	0.000	
ENGINEERING PERSONNEL	Ö	Ö	Ō	0.033	0.000	0.122	
	•	-					
REFUELING							
MAINTENANCE PERSONNEL	2	0	23	0.670	0.000	8.888	
OPERATIONS PERSONNEL	0	0	2	0.342	0.000	0.519	
HEALTH PHYSICS PERSONNE	EL 1	. 0	1	0.432	0.000	0.660	
SUPERVISORY PERSONNEL	0	0	0	0.092	0.000	0.006	
ENGINEERING PERSONNEL	0	0	2	0.074	0.000	0.892	
TOTALS		_	000	10 077	0 140	64.048	
MAINTENANCE PERSONNEL	64			19.877	0.140	5.455	
OPERATIONS PERSONNEL	40		18	12.023	0.000		
HEALTH PHYSICS PERSONNI			38	9.241	0.000	12.422	
SUPERVISORY PERSONNEL	3		0	1.701	0.000	0.065	
ENGINEERING PERSONNEL	3	0	11	1.717	0.000	3.967	
CDAND MOMAT	139	1	275	44.559	0.140	85.957	
GRAND TOTAL	133	, .l.,	213	44.533	0.110	00.00,	