

A Subsidiary of RGS Energy Group, Inc.

ROCHESTER GAS AND ELECTRIC CORPORATION • 89 EAST AVENUE, ROCHESTER, N.Y. 14649-0001 • 716-771-3250

www.rge.com

JOSEPH A. WIDAY VICE PRESIDENT & PLANT MANAGER GINNA STATION

April 6, 2000

U.S. Nuclear Regulatory Commission Document Control Desk Attn: Guy S. Vissing Project Directorate I Washington, D.C. 20555

Subject: Emergency Operating Procedures R.E. Ginna Nuclear Power Plant Docket No. 50-244

Dear Mr. Vissing:

As requested, enclosed are Ginna Station Emergency Operating Procedures.

Very truly yours,

Joseph A. Widay

JAW/jdw

xc: U.S. Nuclear Regulatory Commission Region I
475 Allendale Road King of Prussia, PA 19406-1415

Ginna USNRC Senior Resident Inspector

Enclosure(s):

ATT Index ATT-17.0, Rev 9

04/06/00 PAGE: 30

3

REPORT NO. 01 REPORT: NPSP0200 DOC TYPE: PRATT

PARAMETERS: DOC TYPES - PRAR

GINNA NUCLEAR POWER PLANT PROCEDURES INDEX EOP ATTACHMENTS

BOF ATTACIMENTS

PRATT

STATUS: QU EF 5 YEARS ONLY:

PROCEDURE NUMBER	PROCEDURE TITLE	REV	EFFECT DATE	LAST REVIEW	NEXT REVIEW	ST
ATT-1.0	ATTACHMENT AT POWER CCW ALIGNMENT	001	07/26/94	02/10/98	02/10/03	EF
ATT-2.1	ATTACHMENT MIN SW	004	06/26/98	02/10/98	02/10/03	EF
ATT-2.2	ATTACHMENT SW ISOLATION	006	03/25/99	08/11/98	08/11/03	EF
ATT-2.3	ATTACHMENT SW LOADS IN CNMT	003	01/25/95	12/31/99	12/31/04	EF
ATT-3.0	ATTACHMENT CI/CVI	005	01/25/99	01/06/99	01/06/04	EF
ATT-3.1	ATTACHMENT CNMT CLOSURE	003	01/25/99	01/25/99	01/25/04	EF
ATT-4.0	ATTACHMENT CNMT RECIRC FANS	003	07/26/94	05/13/98	05/13/03	EF
ATT-5.0	ATTACHMENT COND TO S/G	004	01/25/95	12/31/99	12/31/04	EF
ATT-5.1	ATTACHMENT SAFW	006	07/07/98	12/31/99	12/31/04	EF
ATT-5.2	ATTACHMENT FIRE WATER COOLING TO TDAFW PUMP	003	01/14/99	01/14/99	01/14/04	EF
ATT-6.0	ATTACHMENT COND VACUUM	003	12/18/96	02/10/98	02/10/03	EF
ATT-7.0	ATTACHMENT CR EVAC	005	02/11/00	02/10/98	02/10/03	EF
ATT-8.0	ATTACHMENT DC LOADS	006	03/22/99	01/14/99	01/14/04	EF
ATT-8.1	ATTACHMENT D/G STOP	004	11/03/95	02/10/98	02/10/03	EF
ATT-8.2	ATTACHMENT GEN DEGAS	006	08/17/99	08/17/99	08/17/04	EF
ATT-8.3	ATTĄCHMENT NONVITAL	003	07/26/94	02/10/98	02/10/03	EF
ATT-8.4	ATTACHMENT SI/UV	004	04/24/97	02/10/98	02/10/03	EF
ATT-9.0	ATTACHMENT LETDOWN	006	04/07/97	01/06/99	01/06/04	EF
ATT-9.1	ATTACHMENT EXCESS L/D	003	03/31/00	02/10/98	02/10/03	EF
ATT-10.0	ATTACHMENT FAULTED S/G	005	10/03/96	05/13/98	05/13/03	EF
ATT-11.0	ATTACHMENT IA CONCERNS	002	04/07/97	08/11/98	08/11/03	EF
ATT-11.1	ATTACHMENT IA SUPPLY	002	04/07/97	08/11/98	08/11/03	EF
ATT-11.2	ATTACHMENT DIESEL AIR COMPRESSOR	000	04/03/98	04/03/98	04/03/03	EF
ATT-12.0	ATTACHMENT N2 FORVS	003	03/24/97	02/10/98	02/10/03	EF

04/06/00 PAGE: 31

Sec. 272

٧

GINNA NUCLEAR POWER PLANT PROCEDURES INDEX EOP ATTACHMENTS

PARAMETERS :	DOC	TYPES	-	PRAR	PRATT
FARAMETERS:	DOC	TILDO	_	FIGN	EIGUTT

STATUS: QU EF 5 YEARS ONLY:

PROCEDURE NUMBER	PROCEDURE TITLE	REV	EFFECT DATE	LAST REVIEW	NEXT REVIEW	ST
ATT-13.0	ATTACHMENT NC	002	07/26/94	02/10/98	02/10/03	EF
ATT-14.0	ATTACHMENT NORMAL RHR COOLING	002	04/07/97	09/23/99	09/23/04	EF
ATT-14.1	ATTACHMENT RHR COOL	004	05/01/98	05/01/98	05/01/03	EF
ATT-14.2	ATTACHMENT RHR ISOL	001	07/26/94	02/10/98	02/10/03	EF
ATT-14.3	ATTACHMENT RHR NPSH	002	08/01/97	01/06/99	01/06/04	EF
ATT-14.4	ATTACHMENT RHR SAMPLE	001	07/26/94	01/06/99	01/06/04	EF
ATT-14.5	ATTACHMENT RHR SYSTEM	002	07/26/94	02/10/98	02/10/03	EF
ATT-14.6	ATTACHMENT RHR PRESS REDUCTION	001	01/14/99	01/14/99	01/14/04	EF
ATT-15.0	ATTACHMENT RCP START	005	05/22/97	03/17/00	03/17/05	EF
ATT-15.1	ATTACHMENT RCP DIAGNOSTICS	003	04/24/97	02/10/98	02/10/03	EF
ATT-15.2	ATTACHMENT SEAL COOLING	003	05/22/97	02/10/98	02/10/03	EF
ATT-16.0	ATTACHMENT RUPTURED S/G	009	01/11/00	01/11/00	01/11/05	EF
ATT-17.0	ATTACHMENT SD-1	009	04/06/00	02/29/00	02/28/05	EF
ATT-17.1	ATTACHMENT SD-2	005	09/26/96	09/10/96	09/10/01	EF
ATT-18.0	ATTACHMENT SFP - RWST	004	10/08/97	02/10/98	02/10/03	EF
ATT-20.0	ATTACHMENT VENT TIME	003	07/26/94	02/10/98	02/10/03	EF
ATT-21.0	ATTACHMENT RCS ISOLATION	001	07/26/94	02/10/98	02/10/03	EF
ATT-22.0	ATTACHMENT RESTORING FEED FLOW	001	02/12/99	03/24/97	03/24/02	EF
ATT-23.0	ATTACHMENT TRANSFER 4160V LOADS	000	02/26/99	02/26/99	02/26/04	EF

TOTAL FOR PRATT 43

EOP:	TITLE:	REV: 9
ATT-17.0	ATTACHMENT SD-1	PAGE 1 of 2
	sible Manager Reldening Date 4-6	
	n the following local actions to complete norm shutdown:	al secondary
o	Close reheater 4th pass temperature control v o V-2432 (SW corner 1A MSR) o V-2433 (SW corner 1B MSR) o V-2434 (SW corner 2A MSR) o V-2435 (SW corner 2B MSR)	valves:
o	Close reheater steam chain valves: o V-3550 (SW of 1B MSR) o V-3551 (SW of 1B MSR) o V-3552 (NW of 1A MSR) o V-3553 (NW of 1A MSR)	
o	Open Reheater steamline vents (SW corner of c middle floor): o V-8500 o V-8501 o V-8502 o V-8504	condenser,
	o V-8505	
0	Locally close flange heating isolation valves o MOV-3601A (TB Middle Lvl East of TURB Lu o MOV-3602A	
NOTE:	IF either S/G pressure is LESS THAN condensat pressure, THEN manual isolation of the MFW re bypass valves should be considered before all cooldown recirculation.	gulating and
0	Open the following valves to align for condensystem cooldown RECIRC: o V-3982B (at #5 heater outlet header) o V-3983B (at #5 heater outlet header) o V-4363 (at #5 heater outlet header) o V-4365 (by MFW regulating valves) o V-4361 (southwest corner of condenser, m o V-3976A MFP A discharge valve bypass val o V-3977A MFP B discharge valve bypass val	niddle floor) .ve
Ō	Secure all 5 secondary chemical addition pump BLDG middle floor by #5 heaters.	os on TURB
0	Secure all 3 ammonia pumps, TURB BLDG basemen	t by MCC A.
0	Secure the Ethanolamine (ETA) injection pump, basement by turbine lube oil purifier.	TURB BLDG

•

EOP:	TITLE:	REV: 9	
ATT-17.0	ATTACHMENT SD-1	PAGE 2 of 2	
<u> </u>			
0	Open Turbine Extraction Line Drain AOV-3834 isola V-3881 (TURB BLDG basement west platform) (requir release of hold #99000925 per A-1401).		
0	<pre>Isolate SW from the following coolers:</pre>		
0	<pre>Throttle SW as necessary from following coolers:</pre>	seal oil	
0	WHEN the turbine shaft stops, THEN notify Control Room. Control Room personnel will determine if a power available to start turning gear.		
0	Transfer house heating steam to house heating bornecessary (refer to T-35H, NUCLEAR HOUSE HEATING TO BOILER STEAM SUPPLY CHANGE).		
0	Perform T-14G, STEAM GENERATOR BLOWDOWN HEAT RECOSYSTEM SHUTDOWN.	OVERY	

o Restore MAKEUP to CSTs as directed by Control Room.

.,