


Harris Nuclear Plant

NRC Region II Visit

August 8, 2000

Enclosure 2




Agenda

- * Jim Scarola
 - * Management Changes
 - * Focus Areas
 - * Key Performance Indicators
- * Bob Duncan
 - * Plant Status
 - * Refueling Outage Performance
 - * Intolerance to Equipment Failure
- * Terry Hobbs
 - * Operational Focus
- * Bruce Altman
 - * RFO10 – SGR/PUR



Harris Nuclear Plant



Organizations located at HNP but reporting to another department are in italicized print.



Focus Areas

- * Refueling Outage 10
- * Zero Tolerance to Equipment Failures
- * Self Evaluation
- * Human Performance
- * Backlogs



July 2000

Safety

—	—	—	—	—	↓
Human Performance Events	Site Exposure	Personnel Injury Rate	Safety Excellence	Environ. Index	INPO Performance Index
—	—	—	—	—	—
EAC Unavail.	HPI Unavail.	AFW Unavail.	Fuel Reliability Index	Scrams/7000 Hrs Critical	

Cost

↑	↑	—	↑	—
Production Cost Mills/kWh	Capital Costs	Non-Fuel O&M	Non-Fuel O&M Plus Capital	Material Inventory Value


Performance

—	↑	↓	—	—	—
MWhrs Produced	Capacity Factor	UCLF	Capability Factor	Thermal Performance	Forced Outage Rate

Human Resources

↑	↓	↓
Station Overtime	Vacancy Rate	Workforce Turnover

- On Target
- In Jeopardy
- Off Target
- Not Stated
- ↑ Improving
- ↓ Degrading
- Stable



NRC Performance Indicators

Initiating Events

≤ 3.0	1.7
Unplanned Scrams	

≤ 2.0	0
Scrams With Loss of Heat Removal	

≤ 6.0	0
Unplanned Power Changes	

Mitigating Systems

≤ 2.5	0.7
Emergency AC Power	

≤ 1.5	0.4
High Pressure SI Pumps	

≤ 2.0	0.3
AFW Pumps	

≤ 1.5	0.3
RHR Pumps	

≤ 5.0	1
Functional Failures	

Barrier Integrity

≤ 5.0	0.1
RCS Specific Activity	

≤ 5.0	2
RCS Identified Leakrate	

Continued...



NRC Performance Indicators

...Continued

Emergency Preparedness

90.0	93.3
Drill/Exercise Performance	

80.0	94.7
ERO Drill Participation	

94.0	98.6
Notification System Reliability	

Occupational Radiation Safety

<2	0
Occupational Exposure Control	

Public Radiation Safety

	0
RETS/ODCM Effluent Occurrences	

Physical Protection


0.008	0.021
Security Equipment Performance	


<2	0
Personnel Screening Program	

<2	0
FFD/Personnel Reliability Program	





Human Performance Events






Radiation Exposure







INPO Performance Index






Lost Time Injuries






Capability Factor

Final 4 = 93.5
Median = 87.1







UCLF

Final 4 = 0.8


Median = 4.1





Cost

Final 4 = 13.4
Median = 18.0






Plant Status

- * Full Power
- * Continuous Run - 47 Days (On-Line 6/21/00)
- * 81.7% June YTD Cap. Factor (Target 76.7%)
- * 95 Days Without a Station Level HPE
- * 2.3 Million Hours Worked Without a Lost Time Injury



June Manual Trip

- * June 20
- * Diode Failure inside solenoid valve caused blown fuse
- * Root cause: Random manufacturing defect in coil diode
- * Excellent Operator Response
- * Excellent Plant Response
 - * Equipment
 - * Personnel Performance




Refueling Outage 9

	Goal	Actual
* Safety		
* Station Level HPEs	0	1
* OSHA Recordable Accidents	≤ 2	3
* Radiation Exposure (Pers. Rem)	≤ 100	89
* Production		
* Outage Duration (Days)	≤ 28	27
* Cost		
* O&M Cost (\$ Millions)	$\leq \$17.2M$	\$16.9M
* Other		
* Completion of Original Scope (%)	> 98	99.1
* Radwaste Generation (m ³)	< 40	35



Zero Tolerance to Equipment Failures

- * Culture
- * Equipment Challenges (Transients/Forced Outages)
- * Trending and Monitoring
- * Preventative Maintenance Optimization
- * Predictive Maintenance
- * Life Cycle Management (Equipment Obsolescence)



RFO9 Equipment Improvement

- * MS Condenser Dump Valves Improvement
- * Elimination of Condenser Vacuum Pump High Discharge Temperature
- * MFIV Replacement
- * Main Steam PORV Seat Leakage Resolution
- * MFRV Trim/Actuator Replacement
- * Replacement of Containment Air Handler ESW Drains and Vents
- * S/G Blowdown AOV Improvement
- * Heater Drain AOV Improvements
- * Permanent Cooling of Turbine E/H Fluid Reservoir
- * Several MOV Modifications to Improve Margin
- * BOP Piping Replacement/Upgrades due to FAC
- * Reactor Vessel Stuck Stud Removal
- * Cooling Tower Heat Removal Improvements
- * 'A' Condensate Pump Hi Vibration
- * Main Transformer Degraded Wiring Replacement
- * Sudden Pressure Relay Problem Resolution




Operator Performance


- * Performance Indicators
 - * Operator Workaround Arounds
 - * Operator Human Performance Errors
 - * Clearance Errors
 - * Procedure Backlog

- * Performance Improvements
 - * March 1999 – Automatic Reactor Trip
 - * December 1999 – Manual Reactor Trip
 - * June 2000 – Manual Reactor Trip

- * Operator Training




Operator Workarounds







Operator HP Errors







Clearance Errors






Operations Procedure Backlog





Improvement Initiatives


- * Operator Performance
- * Operations Procedures
 - * Standards
 - * Content
 - * Format
 - * Results in Crew Consistency
- * Oversight of the Transient Combustible Program



Operational Focus


- * Maintain Daily Focus
 - * Sensitive Activities
 - * LCO Management
 - * Emergent Work
 - * Condition Report Review

- * Personnel Development
 - * Operator Retention and Hiring
 - * Rotational Positions
 - * Succession Planning



Refueling Outage 10

- * Steam Generator Replacement
- * Power Uprate
- * Condenser Retubing



Steam Generator Replacement

- * Overview

- * Westinghouse Delta 75
- * Bechtel Project AE
- * Condenser Retubing
- * Implementation Fall 2001 (RFO 10)

- * Benchmarking

- * Salem
- * Almaraz
- * Byron
- * Braidwood
- * D. C. Cook
- * Farley



SGR – Current Activities

- * New Generators on Site
- * Engineering Design in Progress
- * Implementation Planning in Progress



Power Uprate Project

- ★ Overview

- ★ Increase Power by 4.5%
- ★ NSSS Power to Increase from 2785 to 2912.4 MWth
- ★ Station Electrical Output to Increase by 40.3 Mwe

- ★ Benchmarking

- ★ Farley



Power Upgrade Project Current Activities

- * Analysis Work Nearing Completion
- * Modifications Identified
 - * Main Feedwater Pump Impeller
 - * CCW Pump Impeller
 - * Main Transformer Cooling
 - * Turbine DEH Software Changes
 - * Isophase Bus Duct Cooling
 - * Set Point Changes
- * Engineering Phase In-Progress




Common Activities Licensing

- * Separate Submittals for SGR and PUR
- * Farley Uprate Used as Model
- * PNSC Subcommittee Review
- * Submit September 2000
- * Approval by September 2001



Common Activities 2001 Schedule

- * Complete Design Work - March
- * Mobilize and Begin Temporary Facility Construction - March
- * Complete Implementation Planning - July
- * Complete Pre-outage Preparations, Prefabrication, and Training - August
- * RFO 10 - September Through November
- * Closeout - December



Closing Remarks

- * Strengthened Self Evaluation Culture
- * Invest for Long Term Success
- * Improvement Evident in Performance Measures