

APR 19 1994

SUMMARY OF THE APRIL 19, 1994,
U. S. NUCLEAR REGULATORY COMMISSION/U.S. DEPARTMENT OF ENERGY
TECHNICAL MEETING ON THE EXPLORATORY STUDIES FACILITY

Staff from the Nuclear Regulatory Commission met with representatives of the Department of Energy (DOE) to discuss items of mutual concern regarding design and the design control process at DOE's Exploratory Studies Facility (ESF) at Yucca Mountain. Representatives of the State of Nevada (NV) and Nye County, NV also attended the meeting. Other Affected Units of Local Government had been notified of the meeting, but did not attend. Also in attendance were representatives of the DOE Civilian Radioactive Waste Management System Management and Operating Contractor, the Center for Nuclear Waste Regulatory Analyses, the U.S. Geologic Survey, and the Nuclear Waste Technical Review Board. Attachment 1 is an attendance list. Copies of presenters handouts are included as Attachment 2.

A major focus of this meeting was on DOE's technical, management, and architectural document hierarchy for the ESF. The NRC staff noted that progress had been made in explaining the integration of the various documents in the hierarchy and how they relate to the program's regulatory requirements. Concerns were expressed with the interrelationship of the design requirements for the ESF, the Engineered Barrier System (EBS), and the Geologic Repository Operations Area (GROA). There was a general agreement that DOE's approach appeared to allow for all applicable EBS and GROA requirements for the ESF to be considered. However, the NRC staff believed that this could have been depicted more clearly in the graphics presented by DOE. Also discussed at this meeting were the status of the construction and drilling programs.

In the closing comments, the NRC staff and the NV and Nye County representatives reiterated the belief that a clearer demonstration of the relationship of the Site Characterization Program Baseline (SCPb) to other documents in the hierarchy was needed. All agreed that they would like to know more about DOE's proposal to allow non-DOE participants to receive DOE-controlled documents through a managed distribution, rather than through DOE's controlled document process.

The NRC staff noted its agreement with a DOE suggestion that it would be beneficial if more members of the NRC staff were able to visit Yucca Mountain more often. Such visits can enhance the staff's knowledge of the DOE program. The insights gained are often useful resolving staff technical concerns and in answering questions before they need to be asked in writing.

The NRC staff believes that DOE did an extremely effective job in presenting the complex ESF document hierarchy and that this meeting promoted a more effective dialogue between the NRC staff and DOE with regard to the ESF.

In its presentations during the meeting, DOE had proposed resolution of the several DOE action items related to the ESF. During the closing comments the NRC staff, and the NV representative made the following observations regarding the status of the action items for which DOE had proposed resolution (numbers are assigned by DOE--see Action Item List in Attachment 2):

NRC Concern

1. Description of DOE's Document Hierarchy

The NRC staff believes that substantial progress was made in resolving this action item, but believes that additional work is necessary before it can be closed out. As discussed at the meeting, the staff believes that DOE needs to better explain the relationship of the SCPB and the other documents described by DOE as comprising the technical baseline or document hierarchy. DOE has agreed to revise the affected documents to more clearly depict this relationship.

NV Concerns


5. Determination of Importance Evaluation (DIE)

The NV representative had requested explanations of the DIE and how DIEs are integrated with the design. The NV representative indicated that he believes DOE's presentation resolved this action item.


10. Integration of Test Alcoves

The NV representative requested that DOE explain how decisions related to test alcove locations and excavation are integrated with technical test requirements. The NV representative indicated that he believes DOE's presentation resolved the action item.

It was agreed that a discussion of the ESF Q-list should be included on the agenda for the next meeting. The next NRC/DOE Technical Meeting on the ESF will be scheduled at the May 17, 1994, Interactions Scheduling Meeting.



Mark S. Delligatti, Project Manager
High-Level Waste & Uranium Recovery
Projects Branch
Division of Waste Management
Office of Nuclear Material
Safety and Safeguards
U.S. Nuclear Regulatory Commission



Christian Einberg
Regulatory Integration Branch
Office of Civilian Radioactive
Waste Management
U.S. Department of Energy

NRC/DOE TECHNICAL MEETING

EXPLORATORY STUDIES FACILITY

FILE FOLDER #102.8

Pg 1 of 3

DIVISION OF HIGH-LEVEL WASTE MANAGEMENT
NMSS, NRC

ATTENDANCE LIST

SUBJECT OF MEETING: DOE/NRC TE ONEST

DATE: 4/19/94

LOCATION: WHITE FLINT

| NAME: | ORGANIZATION: | TELEPHONE NO: |
|---------------------|---------------|----------------|
| HOMI MINWALLA | WESTON | 646-6710 |
| ALI HAGHI | DESI | (703) 204-8867 |
| Bill BEZICE | NRC | 301-504-2445 |
| Chris Einberg | DOE | (202) 586-8869 |
| William Boyle | DDE | 702 794 7555 |
| Robin Datta | MXO | (702) 794-1832 |
| Asadul H. Chowdhury | CNWRA | (210) 522-5151 |
| JOHN TRAPP | NRC | 301-504-2509 |
| Bannad Jagannath | NRC | 301-504 2593 |
| KEITH LOBO | SAIC | (702)-744-1929 |
| ROBERT BRIENT | CNWRA | (210)-522-5537 |
| MYSORE NATARAJA | NRC (DWM) | 301-504-3459 |
| NORMAN SIMMS | MXO | 702 794 7314 |
| Robert M. Sandifer | MXO/TREU | 702 794 1869 |
| Alden M. Sequest | MXO | 702 794 1924 |
| RA Morgan | MXO | 703 204 8761 |
| ZP RUTH | MXO | 702 794 7130 |
| R.L. ROBERTSON | MXO/TREU | 703 204-8620 |
| Robert Lane Johnson | NRC/HUW | 301-504-2409 |

B2 or 3

DIVISION OF HIGH-LEVEL WASTE MANAGEMENT
NMSS, NRC

ATTENDANCE LIST

SUBJECT OF MEETING: EEF

DATE: 4/10

LOCATION: 202

| NAME: | ORGANIZATION: | TELEPHONE NO: |
|-------------------|---------------|----------------|
| MARC D. GALT | NRC | 504-5459 |
| Mark Sandlin | DOE/RW-321 | 202-586-2279 |
| Thomas Bierstedt | DOE/WMSC | 702-794-7590 |
| RAY WALLACE | USGS/HQ | 202-586-1244 |
| NICK STALLAVATO | Nyc County | 702-295-6142 |
| Steve Fishman | State - NY | 702-(87)-3744 |
| LIM REDLOCLE | DOE/WM? | 702-794-7929 |
| Teo Petric | DOE | 702-794-7961 |
| MICHAEL BELL | NRC/DWM/ENGB | 301-504-2553 |
| TRUEN TRUONG | DOE/RW321 | 202-586-4957 |
| THOMAS C. GEE | MTO/MADS SE | 702/794-7868 |
| SHIANN-JANG CHERN | NRC/DWM/ENGB | 301-504-2537 |
| KEITH LOBO | SAIC | (702) 794-1929 |
| ROSS MC FARLAND | NWTRB | 703 235 4473 |
| ART KUBO | TRW | 703 204 8680 |
| RAM B. MURTHY | DOE/OQA | 202-586-1239 |
| | | |
| | | |

24

DATE: 4/19/24

LOCATION:

[illegible]

ATTACHMENT 2

DOE-NRC Technical Meeting

on

Exploratory Studies Facility

MGDS DESIGN CONTROL IMPROVEMENT PLAN

**Alden M. Segrest
MGDS Development
April 19, 1994**

M&O MGDS DESIGN CONTROL IMPROVEMENT PLAN (DCIP)

- **NEED FOR DCIP**

- **M&O developed this action plan in August, 1993, in response to CARs and self-examination**
- **Transition of design to the M&O required new procedures for revising drawings, specifications, Basis for Design Documents, and Field Change Requests**
- **M&O procedures were new and difficult to use (not user friendly)**
- **Design Organization not taking verbatim approach to procedural compliance**

M&O MGDS DESIGN CONTROL IMPROVEMENT PLAN (DCIP)

- M&O had good quality products, but trends were evident in design processes that could impair quality if not changed**

- PURPOSE OF THE DCIP**

- M&O made a commitment to develop a series of improvements to the design control process to preclude future problems**
- Provides a review of design control related issues to coordinate their resolution**

M&O MGDS DESIGN CONTROL IMPROVEMENT PLAN (DCIP)

- The Plan allows a thorough review of design control process in general, to identify weaknesses or shortcomings, and correct the process**
- The Plan was put in place to increase confidence of external agencies and DOE in M&O's ability to properly control design procedures and processes**

DCIP ACTION ITEMS

- **Grouped by time frame and scope of expected response**
 - **Near-Term Response Actions**
 - **Process Improvement Actions**
 - **Confirmation Actions**

NEAR-TERM RESPONSE ACTIONS

- **Actions necessary to provide prompt assurance that any conditions immediately adverse to quality are identified and corrected**
- **Primarily in response to procedural errors and identification of additional control over some specific elements of design control**

PROCESS IMPROVEMENT ACTIONS

- **Longer-term approach to improving overall MGDS design control process**
- **Issues include:**
 - **Resolution of conflicts between the systems engineering/configuration management control and design control processes**
 - **Enhanced understanding of and personnel training in design processes**

CONFIRMATION ACTIONS

- **Intended to explicitly document effectiveness of the plan and associated action items**
- **Systematic review of problems discussed in the plan**
- **Evaluation of the effectiveness of the completed actions in correcting these problems and preventing recurrence**
- **Confirmation is provided by two methods**
 - **DOE/M&O evaluation (3/23/94)**
 - **OQA Surveillances (10/93 and 4/11-15/94)**

ACTION ITEM TOTALS

| | |
|--|-----------|
| • Open Action Items (FY/94 - 2; FY/95 - 2) | 4 |
| • Closed Action Items | 52 |
| • Total Action Items | 56 |

OPEN ACTIONS ITEMS

- **All Series-3 procedures re-written to be more user friendly. (Status: 4 out of 13 complete and approved)**
- **Implementation and classroom training on all revised Series-3 procedures completed. (Status: 1 procedure complete)**
- **Incorporate relevant RSN BFD sections for Package 1A into M&O BFD; prepare base line change for combined BFD. (FY95)**
- **Revise RSN drawings, specifications, calculations for new traceability; adopt fully as M&O products. (FY95)**

Exploratory Studies Facility Technical Baseline

April 19, 1994

R. M. Sandifer

Pre-Decisional Draft

LV-MD-94-023

**B&W Fuel Company
Duke Engineering & Services, Inc.
Fluor Daniel, Inc.
TERA Inc.**

**JK Research Associates, Inc.
E. R. Johnson Associates, Inc.
Logicon RDA**

**Morrison Knudsen Corporation
TRW Environmental Safety Systems Inc.
Winston & Strawn
Woodward-Clyde Federal Services**

Purpose

- Describe the elements of the DOE Document Hierarchy that are relevant to the Exploratory Studies Facility (ESF) development
- Describe documents other than hierarchy documents that are relevant to ESF development
- Provide an overview of the ESF engineering process and where relevant documents are used

Purpose (Continued)

- **Provide answers to the following questions:**
 1. **What documents control or influence the ESF design?**
 2. **Where is the ESF design basis documented?**
 3. **What documents control the physical interface of the ESF and Surface Based Testing Facilities (SBTF) with the potential Geologic Repository Operations Area (GROA)?**
 4. **What is the role of the Site Characterization Program Baseline (SCPB) for ESF design and how is it related to the hierarchy?**
 5. **Why are Determination of Importance Evaluations (DIEs) performed and how do they fit into the ESF design process?**

Presentation Outline

- Purpose
- ESF Background
- ESF Governing Documents
 - Plans
 - QA Program
 - Technical Requirements
 - Architecture/Configuration
- Determination of Importance Evaluations
- Requirement Traceability Example
- Current Activities

YMP Management and Organization

**Civilian Radioactive Waste
Management System**

**Management & Operating
Contractor**


Pre-Decisional Draft

LV-MD-94-023

4/15/94

5

Yucca Mountain Site Characterization Office




ESF Background

Background

- **Nuclear Waste Policy Act as Amended (NWPAA) directed DOE to characterize the Yucca Mountain Site**
- **The NWPAA directed that the repository be subject to regulations promulgated by EPA, NRC and DOE**
- **The Site Characterization Plan (SCP) was developed to provide the information needed to show compliance with EPA, NRC, and DOE regulations**
- **The SCP identified the need for a structured hierarchy of requirements**
- **The SCP identified the need for Surface Based Testing and an Underground Facility (ESF) for Subsurface Testing**


The Site Characterization Plan

Part A: Description of the Mined Geologic Disposal System Introduction




- Vol. 1 Chapter 1. Geology
Chapter 2. Geoengineering
- Vol. 2. Chapter 3. Hydrology
Chapter 4. Geochemistry
Chapter 5. Climatology and Meteorology
- Vol. 3 Chapter 6. Conceptual Design of a Repository
Chapter 7. Waste Package

Part B: Vol. 4-8 Chapter 8. Site Characterization Program



- Identified Site Characterization Program Approach
- Described the State of Knowledge of the Yucca Mountain Site
- Described Repository and Waste Package Conceptual Designs
- Translated 10 CFR 60 into Issues and Information Needs to Resolve These Issues
- Identified a Test and Analysis Program to Provide the needed Information

ESF Timeline Background



**Civilian Radioactive Waste
Management System**

Management & Operating
Contractor

Pre-Decisional Draft


LV-MD-94-023

4/15/94


10

ESF design process is integrated with:

- **Repository and Waste Package Advanced Conceptual Design (ACD)**
- **Surface Based Testing (SBT)**



Proposed ESF/Repository Design



Civilian Radioactive Waste
Management System

Management & Operating
Contractor

Pre-Decisional Draft

LV-MD-94-023

4/14/94

12

ESF Sub-Packages

ESF design packages have been divided into the following sub-packages:

| | |
|----|---|
| 1A | North Portal Pad, Starter Tunnel, etc. |
| 1B | Power Distribution, Explosive Storage, etc. |
| 1C | Stand-By Generators, Muck Storage, etc. |
| 1D | Site Lighting, Covered Storage, etc. |
| 1E | Warehouse and Operations Building |
| 2A | Procurement Specifications for Conveyor System and Electrical Support for TBM |
| 2B | Conveyor System, various studies, |
| 2C | North Ramp to Topopah Spring, Utility Systems, etc. |
| 8A | Main Test Drift, Balance of Systems, etc. |
| 8B | North Ramp Extension, Balance of Systems, etc. |
| 9 | Topapah Springs Level Test Drifts |

ESF Governing Documents

- There are essentially three categories of documents which are directly relevant to the ESF design
 1. Project Plans
 2. Technical Requirements Documents
 3. Architecture Documents
- Top level documents for categories 1 and 2 are pictured in the DOE Document Hierarchy.

Roles of the Documents

Plans

The purpose of the plans is to essentially provide a contract between DOE management and the engineering contractor with respect to “how” the design will be performed

Requirements

The requirements documents establish the design basis for the system to direct the engineer on “what” the system must do

Architecture

The architecture documents capture the physical aspect of what the configuration items (Structures, Systems, and Components (SSCs) “look like”


What are “Hierarchy” Documents?

The DOE Document Hierarchy is comprised of a series of documents which cover the entire OCRWM Waste Management Program.

The Hierarchy is structured so that responsibilities and requirements imposed on the Storage and Transportation Project and Site Characterization Project are identifiable.

Traceability of technical requirements which affect the design is maintained.

OCRWM DOCUMENT HIERARCHY



Civilian Radioactive Waste
Management System

Management & Operating
Contractor

Pre-Decisional Draft


LV-MD-94-023

4/15/94

17


Project Plans

Portions of the Document Hierarchy




- These are in effect the contract that dictates to participants how to conduct their activities
- These plans are identified/described in the Program Management System Manual
- Design Plans, Engineering Plans (ESF, REP, WP and SBT) are lower tier to the project management plans identified in the OCRWM Document Hierarchy

ESF Management Plans



Quality Assurance Portion of the Document Hierarchy




The QARD Provides top-level requirements to be implemented in participant procedures

QAPs implement specific controls across the entire organization

ILPs provide detailed instructions specific to a group or location - may interface with M&O or DOE procedure

ESF Technical Requirements Portion of the Document Hierarchy



**Civillian Radioactive Waste
Management System**

Management & Operating
Contractor

Pre-Decisional Draft

LV-MD-94-023


4/15/94

21

What Document “Tells” the ESF Designer What His Design Must Do?

- **The ESFDR identifies the technical performance requirements and regulatory constraints that apply to the ESF**
- **The ESFDR includes those 10 CFR 60 requirements that are applicable to the ESF**
- **The designer translates the requirements into more detailed design criteria from which drawings and specifications can be prepared**
- **The design criteria which respond to ESFDR requirements are documented in the ESF Basis For Design**


Technical Requirement Traceability for ESF Design



What Documents Describe What the ESF Design Must Look Like?

- **The SCPB (among other things) identifies the general configuration of the proposed Repository, ESF, and Surface-Based Borehole Program**
- **The ESF designer is required to “fit” his design into the general configuration controlled in the SCPB**
- **The ESF Technical Baseline captures the ESF design in greater detail based on the results of the completed Title I (Preliminary) design and the already completed portions of Title II (Definitive/Detailed) design**

ESF Architecture Document Hierarchy



SCPB identifies and updates SCP (Chapter 8) test objectives, performance allocation tables. Provides a description of site characterization activities and test controls. Identifies general configuration of proposed Repository, ESF and Surface Based Borehole Program, and controls the physical interfaces. Document Number YMP/CM-0011, Rev. 10.

ESF Technical Baseline provides current drawings and specifications for Project approved (ESF) design (Title I drawings until superseded by approved Title II drawings). Identifies and controls ESF/Repository interface. Document Number YMP/CM-0016.

Determination of Importance Evaluations

What are Determination of Importance Evaluations and Why Are They Performed for ESF Design?

- **10 CFR 60.15(c)(1) requires that Site Characterization investigations be conducted in a way that limits adverse effects on the geologic repository to the extent practical.**
- **10 CFR 60.151 requires that the Quality Assurance Program be applied to all structures, systems, and components that are important to radiological safety. The QA Program must also be applied to the design of Engineered Barriers and the characterization of natural barriers that are important to waste isolation. The QA Program must also be applied to related activities.**

What are Determination of Importance Evaluations and Why Are They Performed for ESF Design (Continued)

- **NUREG-1318 provides guidance that the DOE should also implement a program to demonstrate compliance with other requirements (besides radiological safety and waste isolation) important to Licensing**
- **DIEs are prepared in accordance with QAP-3-9 (Engineering Analyses)**


QA Classifications

- The DOE Quality Assurance Requirements Document (QARD) established the following QA categories for structures, systems, and components
 - QA-1 Important to Radiological Safety (IRS)
 - QA-2 Important to Waste Isolation (ITWI)
 - QA-3 Important to Control of Radioactive Waste
 - QA-4 Important to Fire Protection (i.e., of QA-1 or -2 items)
 - QA-5 Important to Potential Interaction (continued function not required, but failure could impact QA-1 or -2 items)
 - QA-6 Important to Physical Protection (SNM, S&S, etc.)
 - QA-7 Important to Occupational Radiological Exposure (ALARA)
- Since the number of ESF items which could be incorporated into a repository are limited, QA-1 and QA-2 are the relevant classifications to consider during ESF design. The other categories will be used during GROA design.

Purpose of the DIES

- The DIE establishes and documents the QA classification for each permanent configuration item (CI) in the ESF. This classification is then captured in the BFD for that CI.
- The DIE also integrates test interference and waste isolation results to identify controls that must be implemented in the design and specified in the appropriate drawings and specifications.
- Appropriate controls are identified for any ESF CI, whether or not it has a QA classification, to ensure waste isolation and test interference concerns are addressed.
- CIs which are determined to fit in any of the QA categories are documented on the DOE Q-List.

DIEs as Inputs in the ESF Design Process



Waste Isolation Evaluations (WIEs)

- **Developed by the M&O Performance Assessment Group in accordance with NLP-3-17.**
- **Provide guidance to limit adverse effects on the site to the extent practical.**
- **Historically have focused on changes to ambient conditions. Result in limits that conservatively estimate no appreciable impact.**
- **Use best available information and conservative bounding assumptions to provide recommendations.**

Test Interference Evaluations (TIEs)

- **Performed by the M&O Site Characterization Group in accordance with NLP-3-16.**
- **Include consideration of construction-to-test and test-to-test interferences.**
- **Focus on limiting impacts which may result in invalidating a test or biasing test data.**
- **Use conservative bounding assumptions and best available information on proposed activity and site conditions.**

Traceability Example

Requirements Traceability

Example

10 CFR 60.15(c)(1)

Conduct Site Characterization investigation in such a manner as to limit adverse effects on long-term performance of geologic repository to the extent practical.

CRD

Allocates 10 CFR 60 to the MGDS-RD and 10 CFR 60.15(c)(1) in CRD 3.7.4.2.K.5

MGDS-RD

Allocates 10 CFR 60.15(c)(1) to SD&TRD in Section 3.2.1.1.B for Site Characterization Facilities

SD&TRD

Allocates 10 CFR 60.15(c)(1) to ESFDR in Section 3.7.1.B (Table 3-8) and in Section 3.7.2.2.A

Requirements Traceability (Continued)

ESFDR

Allocates 10 CFR 60.15(c)(1) to all ESF Subsystems to be addressed in the ESF design ESFDR 3.2.1.M.

3.2.1.M Investigations to obtain the required information shall be conducted in such a manner as to limit adverse effects, to the extent practical, on the long-term performance of the geologic repository.

DIE for ESF temporary 69 kv Power Supply System, Site Grounding System, and Lighting Protection System.

Requirement 2: Record all tracers, fluids and materials consumed during construction and operation

Requirement 3: Minimize to the extent practical leakage of oil from electrical equipment into the North Portal Pad

Requirement 4: Minimize spills of hydrocarbons (hydraulic fluid, fuels, oils, etc.) in accordance with 10 CFR 15(c)(1). Report any unrecovered spill material in accordance with the TFM Management Plan

Requirements Traceability (Continued)

BFD (BAB000000-01717-6300-00002, Rev. 03, Draft)

- 7.2.4.1.V.B** **Records shall be made and provided in accordance with the TFM Management Plan of all tracers, fluids and materials consumed during construction and operation for the 69kV Power Supply System,**
- 7.2.4.1.IV.E1.f** **All liquid filled transformers shall be provided with a lined concrete pad, with an oil containment basis having the capacity to hold all the transformer oil. The design requirements for the construction/operation to inspect the foundation and basis monthly for accumulation of water/debris shall be added to the pad-mounted transformer specifications.**
- 7.2.4.1.V.C** **The amount of hydrocarbons (i.e., hydraulic fluid, oils, etc.) spilled and lost in the construction and operation of the surface ESF shall be minimized in accordance with 10 CFR 60.15(c)(1). Any unrecovered spill material shall be recorded and reported in accordance with the TFM Management Plan.**

Requirements Traceability (Continued)

Electrical Specifications

BAB000000-01717-6300-16460, Rev. 01 (Pad Mounted Transformer Specification)

3.03 Installation

- C. The transformer concrete foundation and basin shall be inspected periodically by qualified and trained individuals responsible for removing accumulated water or debris and checking for fluid leaks. The cleanliness of the concrete basin shall be maintained throughout the construction and operation phases of this project. Any oil insulated leaks are to be repaired on discovery. (QA requirement)

BAB000000-0171706399-01600, Rev. 02 (Material and Equipment Specification)

3.03 Installation

- 3.03.1 Final completion of this product shall be based on the Contractor's submittal of a procedure that addresses the reporting of all tracers, fluids, and materials consumed during construction and operation for the system. This shall be submitted and the reporting procedures shall be in accordance with current TFM Management Plan.
- 3.03.2 The amount of hydrocarbons spilled and lost in the construction and operation of this system shall be minimized. Final completion of this product shall be based on the constructor's submittal of a procedure that addresses the reporting of any unrecovered spilled material during construction and operation of this system. This shall be submitted and the reporting procedures shall be in accordance with the current TFM Management Plan.

Requirements Traceability (Continued)

Electrical Drawing

BABBD A000-01717-2100-24060 shows the incorporation of an oil collection sump, as well as sump liner as part of the transformer concrete pad installation.

ESF Related Activities Currently Underway

- **ESF Design**
 - Packages 2B (Conveyer System & Studies), 1C (Generator & Muck Storage), 2C (North Ramp & Utility Systems)
- **Advanced Conceptual Design (Repository and Waste Package)**
 - Required to continue to increase confidence as ESF development continues
 - Will result in revisions to the RDR and EBDR as the conceptual design and performance requirements of important structures, systems, and components are defined
- **SCPB Revision**
 - Eliminate redundant information contained in the technical requirements hierarchy
 - Improve the top-level description of the various potential repository, engineered barrier, ESF, and surface-based test facilities, including their interfaces with each other
 - Correct various editorial errors

Summary

- **Provided Answers to:**

- 1. Documents that control/influence ESF design**
 - **Requirements: ESFDR, DIES, and BFD**
 - **Architecture: SCPB, ESF Technical Baseline, drawings and specification**
- 2. What constitutes ESF Design Basis documentation**
 - **Captured in the ESF Basis For Design document**
- 3. What documents control interfaces between ESF, SBTF and GROA**
 - **SCPB controls general configuration**
 - **ESF Technical Baseline controls ESF/Repository detailed interface**

Summary (Continued)

- 4. What is the SCPB role with respect to the hierarchy and ESF design**
 - SCPB part of Architectural Hierarchy**
 - Identifies/Controls ESF general configuration**
- 5. Why are DIEs performed and what is their role in the ESF design process**
 - Identify CIs that should be on the Q-List.**
 - Performed to identify controls required to limit adverse effects to the extent practical**
 - Role in ESF design is to establish QA classifications, integrate WIEs and TIEs and identify controls to ESF Design Drawings and Specifications**

Summary (Continued)

- **Described the elements of the DOE Document Hierarchy as they relate to ESF development**
- **Described other documents relevant to ESF development**
- **Provided our overview of the ESF Engineering Process and relationship to the above documents**

DOE-NRC Technical Meeting

on

Exploratory Studies Facility

MGDS DESIGN CONTROL IMPROVEMENT PLAN

Alden M. Segrest
MGDS Development
April 11, 1994

M&O MGDS DESIGN CONTROL IMPROVEMENT PLAN (DCIP)

- M&O had good quality products, but trends were evident in design processes that could impair quality if not changed**

- PURPOSE OF THE DCIP**

- M&O made a commitment to develop a series of improvements to the design control process to preclude future problems**
- Provides a review of design control related issues to coordinate their resolution**

DCIP ACTION ITEMS

- **Grouped by time frame and scope of expected response**
 - **Near-Term Response Actions**
 - **Process Improvement Actions**
 - **Confirmation Actions**

PROCESS IMPROVEMENT ACTIONS

- **Longer-term approach to improving overall MGDS design control process**
- **Issues include:**
 - **Resolution of conflicts between the systems engineering/configuration management control and design control processes**
 - **Enhanced understanding of and personnel training in design processes**

ACTION ITEM TOTALS

| | |
|---|-----------|
| • Open Action Items (FY/94 - 2; FY/95 - 2) | 4 |
| • Closed Action Items | 52 |
| • Total Action Items | 56 |

DOE-NRC Technical Meeting

on

Exploratory Studies Facility

MGDS DESIGN CONTROL IMPROVEMENT PLAN

Alden M. Segrest
MGDS Development
April 19, 1994

M&O MGDS DESIGN CONTROL IMPROVEMENT PLAN (DCIP)

- **NEED FOR DCIP**

- **M&O developed this action plan in August, 1993, in response to CARs and self-examination**
- **Transition of design to the M&O required new procedures for revising drawings, specifications, Basis for Design Documents, and Field Change Requests**
- **M&O procedures were new and difficult to use (not user friendly)**
- **Design Organization not taking verbatim approach to procedural compliance**

M&O MGDS DESIGN CONTROL IMPROVEMENT PLAN (DCIP)

- M&O had good quality products, but trends were evident in design processes that could impair quality if not changed**

- PURPOSE OF THE DCIP**

- M&O made a commitment to develop a series of improvements to the design control process to preclude future problems**
- Provides a review of design control related issues to coordinate their resolution**

M&O MGDS DESIGN CONTROL IMPROVEMENT PLAN (DCIP)

- The Plan allows a thorough review of design control process in general, to identify weaknesses or shortcomings, and correct the process**
- The Plan was put in place to increase confidence of external agencies and DOE in M&O's ability to properly control design procedures and processes**

DCIP ACTION ITEMS

- **Grouped by time frame and scope of expected response**
 - **Near-Term Response Actions**
 - **Process Improvement Actions**
 - **Confirmation Actions**

NEAR-TERM RESPONSE ACTIONS

- **Actions necessary to provide prompt assurance that any conditions immediately adverse to quality are identified and corrected**
- **Primarily in response to procedural errors and identification of additional control over some specific elements of design control**

PROCESS IMPROVEMENT ACTIONS

- **Longer-term approach to improving overall MGDS design control process**
- **Issues include:**
 - **Resolution of conflicts between the systems engineering/configuration management control and design control processes**
 - **Enhanced understanding of and personnel training in design processes**

CONFIRMATION ACTIONS

- **Intended to explicitly document effectiveness of the plan and associated action items**
- **Systematic review of problems discussed in the plan**
- **Evaluation of the effectiveness of the completed actions in correcting these problems and preventing recurrence**
- **Confirmation is provided by two methods**
 - **DOE/M&O evaluation (3/23/94)**
 - **OQA Surveillances (10/93 and 4/11-15/94)**

ACTION ITEM TOTALS


| | |
|--|----|
| • Open Action Items (FY/94 - 2; FY/95 - 2) | 4 |
| • Closed Action Items | 52 |
| • Total Action Items | 56 |

OPEN ACTIONS ITEMS

- **All Series-3 procedures re-written to be more user friendly. (Status: 4 out of 13 complete and approved)**
- **Implementation and classroom training on all revised Series-3 procedures completed. (Status: 1 procedure complete)**
- **Incorporate relevant RSN BFD sections for Package 1A into M&O BFD; prepare base line change for combined BFD. (FY95)**
- **Revise RSN drawings, specifications, calculations for new traceability; adopt fully as M&O products. (FY95)**

U.S. DEPARTMENT OF ENERGY

**DOE
NRC
WM**



YUCCA MOUNTAIN

SITE CHARACTERIZATION

PROJECT

**DOE-NRC TECHNICAL MEETING ON THE
EXPLORATORY STUDIES FACILITY
DESIGN AND CONSTRUCTION PROGRESS**

PRESENTED BY

JAMES M. REPLOGLE




**APRIL 19, 1994
ROCKVILLE, MD**


PRESENTATION PARAMETERS

- **ESF design and construction progress information is based on projected budgets of:**
 - **FY94 = \$55M**
 - **FY95 = \$101M**
 - **FY96 = \$114M**
 - **FY97 = \$119M**
- **ESF packages are described either by configuration items (where defined) or projected scope**

EXPLORATORY STUDIES FACILITY DESIGN



NORTH RAMP ALCOVE CONFIGURATION



Alcove/Primary Test

- #1 Starter Tunnel (Antisotropy/Hydrochemistry)
- #2 Bow Ridge (Mech. Prop of Faults/Hydrochem/In-situ seals)
- #3 Antisotropy/Hydrochem/Plate loading/In-situ seals
- #4 In-situ seals
- #5 Contact/Hydrochem/In-situ seals
- #6 Antisotropy/Hydrochem/In-situ seals
- #7 Contact/Hydrochem/In-situ seals
- #8 Geochem of WP environments/Repos. Near-field Hydrologic properties
- #9 In-situ seals
- #10 Overcore stress/Heater in TSW1/Plate loading
- #11 Antisotropy/Hydrochemistry
- #12 In-situ seals
- #13 Hydrochem/In-situ seals
- #14 Excavation effects
- #15 Hydro Prop of Major Faults/Hydrochemistry

PACKAGE 1A: NORTH PORTAL SITE PREPARATION

Configuration items:

- **Tunnel Boring Machine (TBM), TBM starter tunnel, pad and access road, pad water system; switchgear building, rock and topsoil storage area, Test Alcove 1**

Design Status

- **All items complete and accepted for construction**

PACKAGE 1A: NORTH PORTAL SITE PREPARATION

(CONTINUED)

Construction status:

- **Complete**
 - **TBM starter tunnel**
 - **Pad and access road**
 - **Rock and topsoil storage area**
 - **Test Alcove #1**

- **In process**
 - **TBM**
 - **Switchgear building**
 - **Pad water system**
 - **TBM launch chamber**

Acceptance status: Pending

PACKAGE 1B: NORTH PORTAL SURFACE FACILITIES AND UTILITIES

Configuration items:

- **Change House building, shop building, pad sewer system, pad electrical system, pad waste water system, pad drainage, explosive storage area, pad and access road, water system, surface rail**

Design Status

- **All items complete and accepted for construction**

PACKAGE 1B: NORTH PORTAL SURFACE FACILITIES AND UTILITIES

(CONTINUED)

Construction status:

- **In process**
 - **Pad sewer system**
 - **Pad electrical system**
 - **Pad waste water system**
 - **Pad drainage**
 - **Pad water system**
- **Complete FY95**
 - **Change House building**
 - **Shop building**
 - **Pad and access road**
 - **Explosive storage area**

Acceptance status: TBD

PACKAGE 1C: NORTH PORTAL SURFACE FACILITIES AND UTILITIES

Configuration items:

- **Compressed air systems, standby power**

Design Status

- **In process, complete mid-FY94**

Construction Status: Complete FY95

- **Compressed air systems**
- **Standby power**

Acceptance Status: TBD

PACKAGE 1D: NORTH PORTAL SURFACE FACILITIES AND UTILITIES

Design Scope:

- **Muck storage area, conveyor access road & oily water containment**
- **Integrated data/control system (IDCS) system description & procurement specifications**
- **Fuel storage system**
- **Covered storage building**
- **Remaining site lighting**
- **Stand by power shed (if necessary)**
- **Fence grounding**
- **Remaining pad electrical distribution**
- **Air compressor and stand-by generator foundations**

Design Status

- **In process, complete early FY95**

Construction Status: Start FY95 - Complete FY96

Acceptance Status: Pending

Preliminary Draft Information Only

ESFD&CJR7.PM4.126/2-3-94

PACKAGE 2A:

Configuration Items: None. Components only

Design Status: Complete

**Construction Status: Procurement only,
complete FY95**

Acceptance Status: Pending

PACKAGE 2B:

Configuration items:

- **Mapping Gantry, locomotives, rolling stock, precast concrete inverts, ventilation system**

Design Status

- **90% Design Review complete**

Construction Status: Procurement only FY94

Acceptance Status: Pending

PACKAGE 2C: NORTH RAMP TO TOPOPAH SPRING LEVEL (TSL)

Configuration items:

- **North Ramp Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor systems**

Design Status

- **In process - Complete late FY94**

Construction Status: Start FY94 - Complete FY95

Acceptance Status: Pending

PACKAGE 3A: SOUTH PORTAL SITE PREPARATION

Design Scope:

- **Pad and access roads, pad water and sewer systems, pad drainage**

Design Status

- **Start FY95 - Complete FY96**

Construction Status: Start FY95 - Complete FY96

Acceptance Status: Pending

PACKAGE 3B: SOUTH PORTAL FACILITIES AND UTILITIES

Design Scope:

- **Fan/Airlock structure, portal control building, shop building, warehouse building, pad utilities**

Design Status

- **Start FY95 - Complete FY96**

Construction Status: Start FY95 - Complete FY96

Acceptance Status: Pending

PACKAGE 4: SOUTH RAMP TO TOPOPAH SPRING LEVEL (TSL)

Design Scope:

- **South Ramp Excavation/breakthrough, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

Design Status

- **Start FY95 - Complete FY96**

Construction Status: Start FY96 - Complete FY96

Acceptance Status: Pending

PACKAGE 5: NORTH RAMP TO CALICO HILLS LEVEL (CH)

Design Scope:

- **North Ramp To Calico Hills Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

Design Status

- **Start FY96 - Complete FY97**

Construction Status: Start FY98 - Complete FY00

Acceptance Status: Pending

PACKAGE 6: SOUTH RAMP TO CALICO HILL LEVEL (CH)

Design Scope:

- **South Ramp To Calico Hills Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

Design Status

- **Start FY96 - Complete FY97**

Construction Status: Start FY97 - Complete FY99

Acceptance Status: Pending

PACKAGE 7: CALICO HILL (CH) DRIFTING

Design Scope:

- **Calico Hills Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

Design Status

- **Start FY96 - Complete FY97**

Construction Status: Start FY99 - Complete FY01

Acceptance Status: Pending

PACKAGE 8A: TOPOPAH SPRING LEVEL (TSL) MAIN DRIFT

Design Scope:

- **TSL main drift excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

Design Status

- **Start FY94 - Complete FY95**

Construction Status: Start FY95 - Complete FY96

Acceptance Status: Pending

PACKAGE 8B: TOPOPAH SPRING LEVEL (TSL) NORTH RAMP EXTENSION

Design Scope:

- **North Ramp Extension Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

Design Status

- **Start FY95 - Complete FY96**

Construction Status: Start FY97 - Complete FY98

Acceptance Status: Pending

PACKAGE 8C: TOPOPAH SPRING LEVEL (TSL) SOUTH RAMP EXTENSION

Design Scope:

- **South Ramp Extension Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

Design Status

- **Start FY95 - Complete FY96**

Construction Status: Start FY97 - Complete FY98

Acceptance Status: Pending

PACKAGE 9: TOPOPAH SPRING LEVEL (TSL) MAIN TEST AREA

Design Scope:

- **TSL Main Test Area Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

Design Status

- **Start FY95 - Complete FY96**

Construction Status: Start FY96 - Complete FY98

Acceptance Status: Pending

PACKAGE 10: OPTIONAL SHAFT

Design Scope:

- **Optional shaft excavation, linings and ground support, support utilities, site and pad preparation**

Design Status


- **Start FY97 - Complete FY98**

Construction Status: Start FY98 - Complete FY00

Acceptance Status: Pending

U.S. DEPARTMENT OF ENERGY

W
R
C
O
M



YUCCA MOUNTAIN

SITE CHARACTERIZATION

PROJECT

**ADMINISTRATIVE PROCEDURE (AP-6.14):
REPORTABLE GEOLOGIC CONDITIONS
REVISION 0, 2/1/91**

**PRESENTED BY
WILLIAM J. BOYLE**



APRIL 19, 1994

INTENT OF PROCEDURE AP-6.14

Procedure AP-6.14, Reportable Geologic Conditions, was developed in 1991 with two main objectives:

- To provide guidance to field personnel conducting site characterization activities in the determination of potentially significant and reportable geologic conditions**
- To document subsequent investigative actions and notifications to other agencies**

NOTIFICATIONS

- **The Yucca Mountain Site Characterization Office (YMSCO) has a project-specific agreement with the NRC establishing on-site representatives - and a protocol with Nye County establishing an on-site representative.**
- **YMSCO routinely provides information regarding site characterization activities, planned meetings, etc. informally to the NRC On-site Representatives (ORs) and to the Nye County OR.**
- **AP-6.14 was completed to extend and define the notification process under these agreements.**

QUANTITATIVE THRESHOLDS

The use of quantitative thresholds for reportability was considered. However, the intent of AP-6.14 is to provide general guidelines to field personnel to identify potentially significant and reportable geologic conditions.

EXAMPLES OF POTENTIALLY SIGNIFICANT AND REPORTABLE CONDITIONS

- **During site characterization activities, when field personnel encounter geologic conditions which are recognizable as unexpected conditions or as conditions not addressed in Study Plans, AP-6.14 will be initiated.**
- **Some examples of potentially reportable geologic conditions are:**
 - **Basaltic intrusion**
 - **Valuable natural resources**
 - **A condition which would make ESF or repository construction economically unfeasible**

PURPOSE:

Documentation and reporting of significant unexpected geologic conditions

SCOPE:

Provides guidelines for:

- **Identifying whether a geologic condition is reportable**
- **Documenting subsequent actions**
- **Notifying the U.S. Nuclear Regulatory Commission (NRC)
On-site Representatives and the Nye County
Representative(s)**

APPLICABILITY:

Applies during the pre-license application phase to all YMSCO staff and Project Participants engaged in site characterization activities in which unexpected geologic conditions of interest may be encountered

Activities include:

- Construction of the Exploratory Studies Facility (ESF), ESF accesses, and drifts**
- Surface-based drilling and testing**
- Other test and evaluation activities related to site characterization on the surface or underground**

APPLICABILITY:

(CONTINUED)

- **Procedure does NOT apply to reporting of Unusual Occurrences which is dealt with in Yucca Mountain Administrative Procedure YAP-30.1, Occurrence Reporting and Processing of Operations Information**
- **“Unusual Occurrence” relates to non-emergency conditions that have significant impact or potential for impact on safety, environment, health, security, or operations (i.e., environmental spill, degradation of personnel safety, etc.), as defined in DOE Order 5000.3B**

PRELIMINARY DRAFT
INFORMATION ONLY

[illegible]

Yucca Mountain Drilling Program Plan

April - June 1994

- **Gas Phase Testing**
 - NRG-2b, NRG-4, NRG-5, NRG-6, UZ-7
- **Geophysics**
 - NRG-2a, NRG-2b, NRG-2c, NRG-2d, NRG7/7a, SD-9, SD-12
- **SD-12 - Drilling**
- **SD-9 - Pad construction and drilling**
- **SD-7 - Pad construction and drilling**
- **ESF - Alcove 1 tests**

**PRELIMINARY DRAFT
INFORMATION ONLY**

EXILE HILL INVESTIGATION

Large interval of zero core recovery in NRG-2

NRG-2B drilled to investigate lost core interval

- Results indicated zone of nonlithified material**
- Nonlithified material also inferred from NRG-2A**

Additional characterization activities planned

- Seismic survey**
- Trench NRT-1**
- Mechanical properties tests in trench**
- Auger holes NRG-2C and NRG-2D**

**PRELIMINARY DRAFT
INFORMATION ONLY**

Yucca Mountain Drilling Program February-March 1994 (continued)

ESF: Cored 3 holes in the first alcove.
Started sampling.

NRT-1: Conducted stand-up time tests.
Filled backhoe trench.

**C-Well
Complex:** Laying water line.

**Large
Block Test:** Finish sawing slots. Removing
surrounding rock. Clearing
test/instrumentation holes.

**PRELIMINARY DRAFT
INFORMATION ONLY**

Yucca Mountain Drilling Program


February-March 1994

- NRG-2C:** Augered and Standard Penetration Tests to ~ 150'
- NRG-2D:** Augered and Standard Penetration Tests to ~170'
- NRG-6:** Pulled casing
- NRG-7/7A:** Cored from 1243' to 1513'. Water at 1510'
- SD-9:** Drill pad prepared
- SD-12:** Cored from 39' to 301'
- UZ-14:** Cored through cement. Cored rock from 1442' to 1596'. Some water inflow. Not at water table.

**PRELIMINARY DRAFT
INFORMATION ONLY**

U.S. DEPARTMENT OF ENERGY

**DOE
NRC
M**




YUCCA MOUNTAIN SITE CHARACTERIZATION PROJECT

DOE-NRC TECHNICAL MEETING ON THE EXPLORATORY STUDIES FACILITY

DRILLING PROGRAM UPDATE

**PRESENTED BY
WILLIAM J. BOYLE**



**PRELIMINARY DRAFT
INFORMATION ONLY**

**APRIL 19, 1994
ROCKVILLE, MD**

[illegible]

Yucca Mountain Drilling Program Plan

April - June 1994

- **Gas Phase Testing**
 - NRG-2b, NRG-4, NRG-5, NRG-6, UZ-7
- **Geophysics**
 - NRG-2a, NRG-2b, NRG-2c, NRG-2d, NRG7/7a, SD-9, SD-12
- **SD-12 - Drilling**
- **SD-9 - Pad construction and drilling**
- **SD-7 - Pad construction and drilling**
- **ESF - Alcove 1 tests**

**PRELIMINARY DRAFT
INFORMATION ONLY**

EXILE HILL INVESTIGATION

Large interval of zero core recovery in NRG-2

NRG-2B drilled to investigate lost core interval

- . Results indicated zone of nonlithified material**
- . Nonlithified material also inferred from NRG-2A**

Additional characterization activities planned

- . Seismic survey**
- . Trench NRT-1**
- . Mechanical properties tests in trench**
- . Auger holes NRG-2C and NRG-2D**

**PRELIMINARY DRAFT
INFORMATION ONLY**

Yucca Mountain Drilling Program

February-March 1994 (continued)

ESF: Cored 3 holes in the first alcove.
Started sampling.

NRT-1: Conducted stand-up time tests.
Filled backhoe trench.

**C-Well
Complex:** Laying water line.

**Large
Block Test:** Finish sawing slots. Removing
surrounding rock. Clearing
test/instrumentation holes.

**PRELIMINARY DRAFT
INFORMATION ONLY**

Yucca Mountain Drilling Program


February-March 1994

- NRG-2C:** Augered and Standard Penetration Tests to ~ 150'
- NRG-2D:** Augered and Standard Penetration Tests to ~170'
- NRG-6:** Pulled casing
- NRG-7/7A:** Cored from 1243' to 1513'. Water at 1510'
- SD-9:** Drill pad prepared
- SD-12:** Cored from 39' to 301'
- UZ-14:** Cored through cement. Cored rock from 1442' to 1596'. Some water inflow. Not at water table.

**PRELIMINARY DRAFT
INFORMATION ONLY**

U.S. DEPARTMENT OF ENERGY

**DOE
NRC
WM**



YUCCA MOUNTAIN


SITE CHARACTERIZATION

PROJECT

DOE-NRC TECHNICAL MEETING ON THE EXPLORATORY STUDIES FACILITY

DRILLING PROGRAM UPDATE

**PRESENTED BY
WILLIAM J. BOYLE**



**PRELIMINARY DRAFT
INFORMATION ONLY**

**APRIL 19, 1994
ROCKVILLE, MD**

CONTINGENCY PLANS

(1) Localized ground failures (pocket of lost ground):

- **Area behind lagging would be probed for voids, and if located, voids can be filled if required with pneumatically-placed pea gravel or sand materials.**
- **This type of failure has the highest possibility of occurring.**

CONTINGENCY PLANS

(2) Chimney type failures and extended ground failure:

- **These types of occurrences generally stabilize themselves once tunneling is halted.**
- **If the TBM can be advanced using horizontal grippers only, this process will be used.**
- **Void will be filled as required for localized situations similar to (1) above. If the void is extensive, it should be drilled from the surface and filled with lean concrete mix once the TBM passes the zone.**
- **Since no unconsolidated material has been located and stand-up time is good, the risk of this occurrence is low, if at all.**

CONTINGENCY PLANS

(3) Occurrence of running ground and TBM unable to advance:

- **This is a condition which would require the machine to be freed by hand excavating out around the shield, with continuing hand excavating up to solid ground, and then re-establishing a gripper wall. NATM method would be a likely support method.**
- **If test boring had found major areas of unconsolidated material, the entire area beyond the Bow Ridge would have to be chemically grouted from the surface prior to mining.**
- **Since no unconsolidated materials was found in the current test program, the risk of this occurrence is very low, if at all.**


OPERATIONAL PLANS


- **Bow Ridge Fault and area immediately beyond the fault are to be excavated with the TBM with the installation of steel ribs and full channel lagging.**
- **TBM operation at Bow Ridge, once started, will proceed on a continuous operation until the TBM head is back into rock material.**
- **Crews will be fully trained in support installation methods prior to tunneling the Bow Ridge area. Sets and lagging supports will be used from the Starter Tunnel through the Rainer Mesa materials beyond Bow Ridge Fault. The work crews will have the maximum amount of experience possible with the steel set and lagging supports.**

TBM RISKS IN SOFT GROUND CONDITIONS

- **Localized failure of the material in the tunnel face and walls. Pockets of running ground.**
- **Extensive overexcavation and chimney type failure of the material in the tunnel arch and extended ground failure.**
- **The ground uncontrollably running into the cutterhead and tunnel, causing inability to advance the machine because of a plugged cutterhead.**







THESE RESULTS & OUR STUDY OF THE
RECORD OF THE ARMY
AND AIR FORCE
AND THE ARMY
AND AIR FORCE


ADD: HELMUTT WITTE
100015, THURINGIA
PRESIDENT

1997
1998
1999
2000
2001
2002
2003
2004
2005
2006
2007
2008
2009
2010
2011
2012
2013
2014
2015
2016
2017
2018
2019
2020
2021
2022
2023
2024
2025
2026
2027
2028
2029
2030
2031
2032
2033
2034
2035
2036
2037
2038
2039
2040
2041
2042
2043
2044
2045
2046
2047
2048
2049
2050
2051
2052
2053
2054
2055
2056
2057
2058
2059
2060
2061
2062
2063
2064
2065
2066
2067
2068
2069
2070
2071
2072
2073
2074
2075
2076
2077
2078
2079
2080
2081
2082
2083
2084
2085
2086
2087
2088
2089
2090
2091
2092
2093
2094
2095
2096
2097
2098
2099
2100
2101
2102
2103
2104
2105
2106
2107
2108
2109
2110
2111
2112
2113
2114
2115
2116
2117
2118
2119
2120
2121
2122
2123
2124
2125
2126
2127
2128
2129
2130
2131
2132
2133
2134
2135
2136
2137
2138
2139
2140
2141
2142
2143
2144
2145
2146
2147
2148
2149
2150
2151
2152
2153
2154
2155
2156
2157
2158
2159
2160
2161
2162
2163
2164
2165
2166
2167
2168
2169
2170
2171
2172
2173
2174
2175
2176
2177
2178
2179
2180
2181
2182
2183
2184
2185
2186
2187
2188
2189
2190
2191
2192
2193
2194
2195
2196
2197
2198
2199
2200
2201
2202
2203
2204
2205
2206
2207
2208
2209
2210
2211
2212
2213
2214
2215
2216
2217
2218
2219
2220
2221
2222
2223
2224
2225
2226
2227
2228
2229
2230
2231
2232
2233
2234
2235
2236
2237
2238
2239
2240
2241
2242
2243
2244
2245
2246
2247
2248
2249
2250
2251
2252
2253
2254
2255
2256
2257
2258
2259
2260
2261
2262
2263
2264
2265
2266
2267
2268
2269
2270
2271
2272
2273
2274
2275
2276
2277
2278
2279
2280
2281
2282
2283
2284
2285
2286
2287
2288
2289
2290
2291
2292
2293
2294
2295
2296
2297
2298
2299
2300
2301
2302
2303
2304
2305
2306
2307
2308
2309
2310
2311
2312
2313
2314
2315
2316
2317
2318
2319
2320
2321
2322
2323
2324
2325
2326
2327
2328
2329
2330
2331
2332
2333
2334
2335
2336
2337
2338
2339
2340
2341
2342
2343
2344
2345
2346
2347
2348
2349
2350
2351
2352
2353
2354
2355
2356
2357
2358
2359
2360
2361
2362
2363
2364
2365
2366
2367
2368
2369
2370
2371
2372
2373
2374
2375
2376
2377
2378
2379
2380
2381
2382
2383
2384
2385
2386
2387
2388
2389
2390
2391
2392
2393
2394
2395
2396
2397
2398
2399
2400
2401
2402
2403
2404
2405
2406
2407
2408
2409
2410
2411
2412
2413
2414
2415
2416
2417
2418
2419
2420
2421
2422
2423
2424
2425
2426
2427
2428
2429
2430
2431
2432
2433
2434
2435
2436
2437
2438
2439
2440
2441
2442
2443
2444
2445
2446
2447
2448
2449
2450
2451
2452
2453
2454
2455
2456
2457
2458
2459
2460
2461
2462
2463
2464
2465
2466
2467
2468
2469
2470
2471
2472
2473
2474
2475
2476
2477
2478
2479
2480
2481
2482
2483
2484
2485
2486
2487
2488
2489
2490
2491
2492
2493
2494
2495
2496
2497
2498
2499
2500
2501
2502
2503
2504
2505
2506
2507
2508
2509
2510
2511
2512
2513
2514
2515
2516
2517
2518
2519
2520
2521
2522
2523
2524
2525
2526
2527
2528
2529
2530
2531
2532
2533
2534
2535
2536
2537
2538
2539
2540
2541
2542
2543
2544
2545
2546
2547
2548
2549
2550
2551
2552
2553
2554
2555
2556
2557
2558
2559
2560
2561
2562
2563
2564
2565
2566
2567
2568
2569
2570
2571
2572
2573
2574
2575
2576
2577
2578
2579
2580
2581
2582
2583
2584
2585
2586
2587
2588
2589
2590
2591
2592
2593
2594
2595
2596
2597
2598
2599
2600
2601
2602
2603
2604
2605
2606
2607
2608
2609
2610
2611
2612
2613
2614
2615
2616
2617
2618
2619
2620
2621
2622
2623
2624
2625
2626
2627
2628
2629
2630
2631
2632
2633
2634
2635
2636
2637
2638
2639
2640
2641
2642
2643
2644
2645
2646
2647
2648
2649
2650
2651
2652
2653
2654
2655
2656
2657
2658
2659
2660
2661
2662
2663
2664
2665
2666
2667
2668
2669
2670
2671
2672
2673
2674
2675
2676
2677
2678
26

THESE RESULTS ARE IN ACCORD WITH THE
THEORETICAL PREDICTIONS OF THE
EFFECT OF TEMPERATURE ON THE
ELECTRIC CONDUCTIVITY OF
POLYMER FILMS.


[illegible]


1041-1761 (15)



TBM FACTS

- **TBM purchased is a hard rock double shielded mining machine.**
- **Shield design provides ability to mine areas of cohesive materials and broken rock.**
- **Shield design provides for 360-degree gripping mode that will operate within tested bearing capacity of in situ materials.**
- **TBM cutterhead design is two (2) speed, with single rotation direction. Soft ground type machines that are intended for tunneling through mixed-face conditions, which best handle these types of materials, have variable speed drives (hydraulic drives, as opposed to electric 2-speed on this TBM). They also have closure doors and reversible head rotation.**
- **TBM will be equipped with a ring steel erector, rockbolt drills, and capability to install shotcrete.**







**DOE-NRC TECHNICAL MEETING
ON
EXPLORATORY STUDIES FACILITY**

TUNNELING PAST BOW RIDGE FAULT

**Lance deStwolinski, Project Manager
KIEWIT/PB**




ALONG RAMP ALIGNMENT - AZIMUTH



LIBRARIANSHIP NOMENCLATURE IN DEVELOPMENT BY USCS

ESF NORTH RAMP
YUCCA MOUNTAIN PROJECT
SITE CHARACTERIZATION
CROSS SECTION THROUGH EXILE HILL
NORTH RAMP 0+00 to 6+00m

 Sandia National Laboratories

FORM R2/12-10-83 FOR SCALE: AS SHOWN
 VERT. SCALE: AS SHOWN
 050000 03

DRIVING NO: 88-00-08
 VEHICLE ID#1
 94ET 1011

171 AVENUE A, SUITE 100, INC.
 GRAND JUNCTION, COLORADO 81501


QA:QA

GEOLOGICAL FACTS AND FINDINGS

- **The Rainer Mesa formation material beyond Bow Ridge is not rock but essentially a wide range and mix of granular materials having some degree of bonding (i.e., interlock of individual grains that occurred during deposit of volcanic ash flow).**
- **The materials are present in a valley or graben created by fault movement.**
- **The original drill hole program, due to drilling methods, did not recover intact cores. The disturbed material initially raised the question of the existence of unconsolidated material. The existence of such material would represent a risk to the TBM excavation process.**
- **The current trenching program has shown both excellent stability as a vertical excavation and stand-up time when undercut.**
- **Exposed trench materials are geologically traceable to borehole materials at tunnel depths.**
- **Tests in trench indicate materials have a bearing capacity in and around 270 psi.**

LOCAL GEOLOGIC SECTION OF THE WEST SIDE OF EXILE HILL

← N80W →



CRITERIA:

REPORTABLE GEOLOGIC CONDITION

Geologic Condition:

Refers to geologic-related fields such as hydrology, geochemistry, tectonics, and rock mechanics

Reportable Geologic Condition:

- A. One determined to be significant and to require notification of the NRC ORs and other procedural agreement agencies**
- B. One that if not investigated in a timely manner could result in the loss of data relevant to characterization**

CRITERIA:

(CONTINUED)

SIGNIFICANT (or SIGNIFICANCE)

A specific condition so different from predicted or expected range of values or events that it may:

- Impact the design and construction of the ESF, waste package, or geologic repository**
- Have a potentially adverse impact on the ability to characterize the site or on the isolation capability of the site**
- Be a potential deficiency in the site's characteristics that could, if not further examined and evaluated or corrected, be a potential safety hazard or an important deviation from established design criteria and basis**
- Be sufficiently relevant such that acquisition of additional data would be required to document the condition**

CRITERIA:

(CONTINUED)

DELAY OF WORK

Temporary work stoppage during which a potentially reportable geologic condition may be investigated and evaluated for significance. Length of the work stoppage is dependent on the time required to determine the significance of the geologic condition and, if determined significant, the time to decide on an appropriate course of action.

RECORDS OF REPORTABLE GEOLOGIC CONDITIONS

All such reports shall be documented and included in the YMSCO records system in accordance with Records Management Plan (YMP/93-08)

Items to be submitted as part of a records package:

- **Report forms and copies**
- **All records produced from additional data collection activities**
- **Copies of notifications to the NRC/OR and Nye County**
- **Completed record package must be submitted to the Local Records Center**

FUNCTIONAL RESPONSIBILITIES UPON INITIATION OF AP-6.14 PROCESS*

Field Personnel

- **Identify condition (Anyone)**
- **Determine significance (Field Test Coordinator (FTC) of DOE)**
- **Recommend data needs/work delay (FTC)**

Assistant Manager for Scientific Programs (AMSP) or Deputy AMSP

- **Agree/disagree with initial response**
- **Communicate with DOE management all changes to earlier information, additional actions, and results**
- **Concur with proposed actions**

***(Proposed changes to reflect the YMSCO reorganization. These changes are not shown in Rev. 0)**

FUNCTIONAL RESPONSIBILITIES UPON INITIATION OF AP-6.14 PROCESS*

**Assistant Manager
for Suitability and
Licensing (AMSL) or
Deputy AMSL**

Notify NRC ORs, and Nye County

**Communicate with NRC ORs and Nye County
Representative all changes to earlier information,
additional actions, and results**

Document actions and notifications

Principal Investigator (PI)


Complete data collection

**M&O Regulatory &
Licensing**

**Provide support to the FTC, AMSP, or AMSL or their
designees as needed**

***(Proposed changes to reflect the YMSCO reorganization. These changes are not shown in Rev. 0)**

AP-6.14 PROCESS AND FUNCTIONAL RESPONSIBILITIES*



*/Proposed changes to reflect the YMSCO reorganization. These changes are not shown in Rev. 0)

LITTLE SKULL MOUNTAIN CASE STUDY

- **Little Skull Mountain Earthquake occurred June 29, 1992 at 0314 PDT**
- **AP-6.14 process was begun to determine whether the earthquake should be categorized as a "Reportable Geologic Condition"**
- **Investigation under Study Plan 8.3.1.17.4.1, Historical and Current Seismicity, was recommended and initiated to study the aftershocks, to characterize seismic source parameters and attenuation in the Yucca Mountain vicinity, and to search for surface faults**
- **It was determined that the AP-6.14 criteria to declare the event a "Reportable Geologic Condition" were not met**

LITTLE SKULL MOUNTAIN CASE STUDY

(CONTINUED)

Criterion 1:

Impact to the design and construction of the ESF, waste package, or geologic repository

- **An earthquake of $M=5.6$ was not unexpected for the region**
- **Study Plan 8.3.1.17.4.1 was in place to study such an event**
- **Peak horizontal accelerations of 0.10 to 0.16 g were well below the design value of 0.3g (SAND88-1203)**

Criterion 2:

Potentially adverse impact on the ability to characterize the site or on the isolation capability of the site

- **No evidence was found to indicate adverse impact on site characterization activities or site isolation capability**

LITTLE SKULL MOUNTAIN CASE STUDY

(CONTINUED)

Criterion 3:

Potential deficiency of the site's characteristics that could, if not further examined and evaluated or corrected, be a potential safety hazard or an important deviation from established design criteria and basis

- On-site recordings indicated groundwater level changes of ± 0.8 foot, returning to normal within 30 minutes of the earthquake event**
- Damage to the Field Operations Center was noted as a result of this earthquake, but delays to site characterization activities were minimally delayed**
- Site drilling was not impacted**
- No surface faulting was observed**

Criterion 4:

Sufficient relevancy to site characterization such that acquisition of additional data would be required to document the condition


- Study Plan 8.3.1.17.4.1, in place prior to the earthquake, was implemented as planned to investigate the event**

LESSONS LEARNED FROM LITTLE SKULL MOUNTAIN EARTHQUAKE

- **Revision of AP-6.14 “Reportable Geologic Conditions” necessary:**
 - **DOE Field Test Coordinator to focus on performance of technical analysis**
 - **M&O support staff to document events in “real time”**
- **Revision to AP-6.14 should be completed prior to Tunnel Boring Machine start of operations**

U.S. DEPARTMENT OF ENERGY

DOE
W
M



YUCCA
MOUNTAIN

YUCCA MOUNTAIN

SITE CHARACTERIZATION

PROJECT

DOE-NRC TECHNICAL MEETING ON THE EXPLORATORY STUDIES FACILITY

ESF TEST ALCOVES

PRESENTED BY

WILLIAM J. BOYLE




**PRELIMINARY DRAFT
INFORMATION ONLY**

**APRIL 19, 1994
ROCKVILLE, MD**

STEPS IN CO-DEVELOPMENT OF ESF DESIGN AND TEST PROGRAM


Step 1:




Step 2:



Step 3:



Step 4:



**PRELIMINARY DRAFT
INFORMATION ONLY**

Exploratory Studies Facility

North Ramp Tests

Construction Phase

Page 1

| Test Event Name | Test Name (SCP Activity) | WBS Element | Study Plan | Study Plan Name | ESFDR A Appendix B Section | Test Location |
|--|--|---------------|-------------|---|----------------------------|---|
| Geologic Mapping ESF | Underground Geologic Mapping (8.3.1.4.2.2.4) | 1.2.3.2.2.1.2 | 8.3.1.4.2.2 | Characterization of structural Features in the Site Area | B.2.20 | Throughout ESF |
| Perched Water Starter Tunnel (Contingency) | Perched Water Testing in the ESF (8.3.1.2.2.4.7) | 1.2.3.3.1.2.4 | 8.3.1.2.2.4 | Characterization of the Yucca Mountain Unsaturated-Zone in the ESF | B.2.9 | As Encountered |
| Consolidated Sampling ESF | Matrix Hydrologic Properties Testing (8.3.1.2.2.3.1) | 1.2.3.3.1.2.3 | 8.3.1.2.2.3 | Characterization of the Yucca Mountain Unsaturated-Zone Percolation | B.2.2 | Sampling Throughout ESF |
| Consolidated Sampling ESF | History of Mineralogic and Geochemical Alteration of YM (8.3.1.3.2.2.1) | 1.2.3.2.1.1.2 | 8.3.1.3.2.2 | Study Plan for History of Mineralogic Alteration of Yucca Mountain | B.2.17 | Sampling Throughout ESF |
| Consolidated Sampling ESF | Petrologic Stratigraphy of the Topopah Spring Member (8.3.1.3.2.1.1) | 1.2.3.2.1.1.1 | 8.3.1.3.2.1 | Study Plan for Mineralogy, Petrology, and Chemistry of Transport Pathways | B.2.14 | Sampling Throughout Topopah Spring Member |
| Consolidated Sampling ESF | Mineral Distributions Between Host Rock and Accessible Environment (8.3.1.3.2.1.2) | 1.2.3.2.1.1.1 | 8.3.1.3.2.1 | Study Plan for Mineralogy, Petrology, and Chemistry of Transport Pathways | B.2.15 | Sampling Throughout ESF |
| Consolidated Sampling ESF | Fracture Mineralogy (8.3.1.3.2.1.3) | 1.2.3.2.1.1.1 | 8.3.1.3.2.1 | Study Plan for Mineralogy, Petrology, and Chemistry of Transport Pathways | B.2.16 | Sampling Throughout ESF |
| Consolidated Sampling ESF | Chloride and Chlorine-36 Measurements of Percolation at Yucca Mountain (8.3.1.2.2.2.1) | 1.2.3.3.1.2.2 | 8.3.1.2.2.2 | Water Movement Test, Rev. 0 Water Movement Test, Rev. 1 | B.2.1 | Sampling Throughout ESF |

**PRELIMINARY DRAFT
INFORMATION ONLY**

Exploratory Studies Facility

North Ramp Tests

Construction Phase

Page 2

| Test Event Name | Test Name (SCP Activity) | WBS Element | Study Plan | Study Plan Name | ESFDR A Appendix B Section | Test Location |
|---------------------------|---|---------------|--------------|---|----------------------------|-------------------------|
| Consolidated Sampling ESF | Biological Sorption and Transport (8.3.1.3.4.2) | 1.2.3.4.1.2.2 | 8.3.1.3.4.2 | Biological Sorption and | B.2.18 | Sampling Throughout ESF |
| Consolidated Sampling ESF | Density & Porosity Characterization (8.3.1.15.1.1) | 1.2.3.2.7.1.1 | 8.3.1.15.1.1 | Laboratory Thermal Properties | B.2.22 | Sampling Throughout ESF |
| Consolidated Sampling ESF | Volumetric Heat Capacity Characterization (8.3.1.15.1.2) | 1.2.3.2.7.1.1 | 8.3.1.15.1.1 | Laboratory Thermal Properties | B.2.22 | Sampling Throughout ESF |
| Consolidated Sampling ESF | Thermal Conductivity Characterization (8.3.1.15.1.1.3) | 1.2.3.2.7.1.1 | 8.3.1.15.1.1 | Laboratory Thermal Properties | B.2.22 | Sampling Throughout ESF |
| Consolidated Sampling ESF | Thermal Expansion Characterization (8.3.1.15.1.2.1) | 1.2.3.2.7.1.2 | 8.3.1.15.1.2 | Laboratory Thermal Properties | B.2.22 | Sampling Throughout ESF |
| Consolidated Sampling ESF | Compressive Mechanical Properties of Intact Rock at Baseline Experiment Conditions (8.3.1.15.1.3.1) | 1.2.3.2.7.1.3 | 8.3.1.15.1.3 | Laboratory Determination of the Mechanical Properties of Intact Rock | B.2.22 | Sampling Throughout ESF |
| Consolidated Sampling ESF | Effects of Variable Environmental Conditions on Mechanical Properties (8.3.1.15.1.3.2) | 1.2.3.2.7.1.3 | 8.3.1.15.1.3 | Laboratory Determinations of the Mechanical Properties of Intact Rock | B.2.22 | Sampling Throughout ESF |
| Consolidated Sampling ESF | Mechanical Properties of Fractures at Baseline Conditions (8.3.1.15.1.4.1) | 1.2.3.2.7.1.4 | 8.3.1.15.1.4 | Laboratory Determinations of the Mechanical Properties of Fractures | B.2.22 | Sampling Throughout ESF |

**PRELIMINARY DRAFT
INFORMATION ONLY**

Exploratory Studies Facility

North Ramp Tests

Construction Phase

Page 3

| Test Event Name | Test Name (SCP Activity) | WBS Element | Study Plan | Study Plan Name | ESFDR A Appendix B Section | Test Location |
|---------------------------------------|--|----------------|-------------|--|----------------------------|---|
| Consolidated Sampling ESF | Effects of Variable Environmental Conditions on Mechanical Properties of Fractures (8.3.1.15.1.4.2) | 1.2.3..2.7.1.4 | 8.3.1.15.4 | Laboratory Determinations of the Mechanical Properties of Fractures | B.2.22 | Sampling Throughout ESF |
| Consolidated Sampling ESF | Repository Horizon Rock-Water Interaction (8.3.4.2.4.4.2) | 1.2.2.2.4 | 8.3.4.2.4.4 | Engineered Barrier System Field Tests | B.2.42 | Sampling Throughout Topopah Spring Member |
| Consolidated Sampling ESF | Geochemical Assessment of Yucca Mountain in Relation to the Potential for Mineralization (8.3.1.9.2.1.1) | 1.2.3.7.2.1 | 8.3.1.9.2.1 | Natural Resource Assessments of Yucca Mountain, Nye County, Nevada | N/A | Sampling Throughout ESF |
| Consolidated Sampling ESF | Studies of Calcite and Opaline Silica Vein Deposits (8.3.1.5.1.5) | 1.2.3.6.2.2.1 | 8.3.1.5.2.1 | Characterization of Yucca Mountain Quaternary Regional Hydrology | N/A | Sampling Throughout ESF |
| Radial Borehole Testing | Radial Borehole Tests in the ESF (8.3.1.2.2.4.4) | 1.2.3.3.1.2.4 | 8.3.1.2.2.4 | Characterization of Yucca Mountain Unsaturated-Zone in the ESF | B.2.6 | Throughout ESF |
| Hydrochemistry Testing | Hydrochemistry Tests in the ESF (8.3.1.2.2.4.8) | 1.2.3.3.1.2.4 | 8.3.1.2.2.4 | Characterization of Yucca Mountain Unsaturated-Zone in the ESF | B.2.10 | Alcoves and Drifts Throughout ESF |
| Hydrologic Properties of Major Faults | Hydrologic Properties of Major Faults Encountered in the ESF (8.3.1.2.2.4.10) | 1.2.3.3.1.2.4 | 8.3.1.2.2.4 | Characterization of Yucca Mountain Unsaturated-Zone in the ESF, Rev. 2 | B.2.12 | Alcoves at Identified Structures Throughout ESF |

**PRELIMINARY DRAFT
INFORMATION ONLY**

Exploratory Studies Facility


North Ramp Tests

Construction Phase

Page 4

| Test Event Name | Test Name (SCP Activity) | WBS Element | Study Plan | Study Plan Name | ESFDR A Appendix B Section | Test Locations |
|-------------------------------|--|---------------|--------------|--|----------------------------|---|
| Construction Monitoring - ESF | Access Convergence Measurements (8.3.1.15.1.5.1) | 1.2.4.2.1.1.1 | 8.3.1.15.1.5 | Excavation Investigations | B.2.23 | Throughout ESF |
| Construction Monitoring - ESF | Evaluation of Mining Methods (8.3.1.15.1.8.1) | 1.2.4.2.1.1.4 | 8.3.1.15.1.8 | In Situ Design Verifacation | B.2.33 | Throughout ESF |
| Construction Monitoring - ESF | Monitoring of Ground Support Systems (8.3.1.15.1.8.2) | 1.2.4.2.1.1.4 | 8.3.1.15.1.8 | In Situ Design Verifacation | B.2.34 | Throughout ESF |
| Construction Monitoring - ESF | Monitoring Drift Stability (8.3.1.15.1.8.3) | 1.2.4.2.1.1.4 | 8.3.1.15.1.8 | In Situ Design Verifacation | B.2.35 | Throughout ESF |
| Construction Monitoring - ESF | Air Quality and Ventilation Experiement (8.3.1.15.1.8.4) | 1.2.4.2.1.1.4 | 8.3.1.15.1.8 | In Situ Design Verifacation | B.2.36 | Throughout ESF |
| Intact Fracture Test | Intact-Fracture Test in the ESF (8.3.1.2.2.4.1) | 1.2.3.3.1.2.4 | 8.3.1.2.2.4 | Characterization of Yucca Mountain Unsaturated-Zone in the ESF | B.2.3 | (DEFERRED) |
| Percolation Tests | Percolation Tests in the ESF (8.3.1.2.2.4.2) | 1.2.3.3.1.2.4 | 8.3.1.2.2.4 | Characterization of Yucca Mountain Unsaturated-Zone in the ESF | B.2.4 | (DEFERRED) |
| Excavation Test | Excavation Test in the ESF (8.3.1.2.2.4.5) | 1.2.3.3.1.2.4 | 8.3.1.2.2.4 | Characterization of Yucca Mountain Unsaturated-Zone in the ESF | B.2.7 | Alcoves in Norht Ramp and MTL Intersection Between Main and E-W Drift |
| Diffusion Tests | Diffusion Tests in the ESF (8.3.1.2.2.5.1) | 1.2.3.3.1.2.5 | 8.3.1.2.2.5 | Study Plan for Diffusion Tests in the ESF | B.2.13 | (DEFERRED) |

**PRELIMINARY DRAFT
INFORMATION ONLY**



| TESTS TO BE LOCATED IN ALCOVE | |
|-------------------------------|--------------------------------------|
| 1 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 2 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 3 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 4 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 5 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 6 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 7 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 8 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 9 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 10 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 11 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 12 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 13 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 14 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |
| 15 | HYDROLOGIC TEST (GAS, BOREHOLE TEST) |

LANDMARKS:
 NORTH RAMP CUT FACE AT CS 0+00
 ALCOVE #1 APPROXIMATELY LOCATED AT CS 1+40
 (1) NORTH RAMP CUT FACE, COORDINATES ARE BASED ON THE 1983 NAD 83 DATUM
 (2) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES
 (3) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES
 (4) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES
 (5) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES
 (6) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES
 (7) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES
 (8) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES
 (9) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES
 (10) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES
 (11) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES
 (12) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES
 (13) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES
 (14) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES
 (15) IN THE AREA OF THE ALCOVE, SYSTEM COORDINATES

NOTE:
 COORDINATES AND PROJECTIONS
 ARE PRELIMINARY

NOTE:
 COORDINATES AND PROJECTIONS
 ARE PRELIMINARY


STARTER TUNNEL, COORDINATION AND AZIMUTH FOR THE FIRST
 6096.0 (200 FT) IS BASED ON TITLE II PACKAGE 1A DESIGN
 DRAWINGS.
 EXISTING DRILLHOLE LOCATIONS ARE BASED ON INFORMATION
 CONTAINED IN THE WORK PROGRAM.

FAULT TRACED LOCATIONS, EXCEPT FOR THE BOY RIDGE FAULT, ARE
 BASED ON INFORMATION FROM THE DEPTH PROJECTIONS OF INFORMATION
 FROM USGS OPEN FILE REPORT 84-494, PRELIMINARY GEOLOGIC MAP
 AND SECTIONS, BY SCOTT AND BOWEN. THE BOY RIDGE FAULT TRACE
 IS AN AT-DEPTH PROJECTION BASED ON PRELIMINARY FIELD WORK
 FROM ON-GOING ROCK AND SOIL INVESTIGATIONS.

ALCOVE #8 HAS BEEN DELETED FROM THE EST TESTING PROGRAM
 ALCOVE #8 WAS TO BE A GEOMECHANICAL ATTRIBUTES OF VASTE
 PACKAGE ENVIRONMENT TEST AND A REPOSITORY HORIZON NEAR-
 FIELD HYDROLOGIC PROPERTIES TEST.

- LEGEND**
- FAULT ZONE
 - RAMP CONFIGURATION
 - REFERENCE GRID
 - TEST LOCATION (CERTAIN)
 - TEST LOCATION (DEFERRED)
 - TEST LOCATION (IN REVIEW)
 - TEST LOCATION FOR REFERENCE

PRELIMINARY DR.



Exploratory Studies Facility

North Ramp Tests

Construction Phase

Page 5


| Test Event Name | Test Name (SCP Activity) | WBS Element | Study Plan | Study Plan Name | ESFDR A Appendix B Section | Test Locations |
|---|--|---------------|-----------------------------|--|----------------------------|---|
| Seismic Tomography/ Vertical Seismic Profiling | Seismic Tomography/Vertical Seismic Profiling at the ESF (8.3.1.4.2.2.5) | 1.2.3.2.2.1.2 | 8.3.1.4.2.2 | Characterization of Structural Features in the Site Area | B.2.21 | (DEFERRED) |
| Plate Loading Tests | Plate Loading Tests (8.3.1.15.1.7.1) | 1.2.4.2.1.1.3 | 8.3.1.15.1.7 | In Situ Mechanical Properties | B.2.31 | (DEFERRED) |
| Overcore Stress Experiments | Overcore Stress Experiments in the ESF (8.3.1.15.2.1.2) | 1.2.3.2.7.2.1 | 8.3.1.15.2.1 | Characterization of the Ambient Stress Conditions | B.2.37 | (DEFERRED) |
| Geochemical Attributes of the Waste Package Environment | Geochemical Attributes of the Waste Package Environment (8.3.1.19.3.7) | 1.2.2.2.3 | 8.3.4.2.4.3 8.3.1.15.3.7 | Geochemical Attributes of the Waste Package Environment | B.2.40 | Alcoves in MTL Core Test Area or North Ramp Extension |
| Repository Horizon Near-Field Hydrologic Properties | Repository Horizon Near-Field Hydrologic Properties (8.3.1.19.4.1) | 1.2.2.2.4 | 8.3.4.2.4.4 8.3.1.19.4.1 | Engineered Barrier System Field Tests | B.2.41 | Alcoves in MTL Core Test Area or North Ramp Extension |

**PRELIMINARY DRAFT
INFORMATION ONLY**

ESF TEST FACILITY LOCATIONS

- . ESFDR & DESIGN PROCESS
CONTROLS GENERATE
LOCATIONS AND COMMON
FACILITY UTILITIES AND
PHYSICAL CONFIGURATION
OF AN ALCOVE**
- . FIELD EVALUATION AND
OBSERVATION OF THE
EXPOSED FORMATION AND
STRUCTURE IS USED TO
SELECT A FINAL ALCOVE
LOCATION AND PHYSICAL
TEST CONFIGURATION**

**PRELIMINARY DRAFT
INFORMATION ONLY**



FOR REFERENCE DRAWINGS INDEX SEE DRAWING YMP-823-1-STM-0020

LOS ALAMOS NATIONAL LABORATORY
TEST COORDINATION OFFICE - YUCCA MOUNTAIN PROJECT
PROJECT, NORTH RAMP AND EXISTING/PROPOSED
TEST LOCATION ILLUSTRATION

| | | |
|--|--|----------------|
| CAD FILE: NHPOL.DWG APPROVED BY: <i>D</i> D.J. CLEVER N2. ELKINS RD. DRIVER APPROVED: _____ DATE: 12/20/00 PLANT: 12/20/00 | NOTED DATE: 12/20/00 PLANT: 12/20/00 | REVISION A1 |
|--|--|----------------|

**PRELIMINARY DRAFT
INFORMATION ONLY**

ALCOVE 88 HAS BEEN DELETED FROM THE CSF TESTING PROGRAM BECAUSE ALCOVE 88 WAS TO BE "GEOMECHANICAL ATTRIBUTES OF WASTE PACKAGE ENVIRONMENT TESTING AND A REPOSITORY HORIZON NEAR-FIELD HYDROLOGIC PROPERTIES TEST".

GENERAL RULES:

WITH PIVOTAL. BIX CUT FACE AT CS 0+00

COVE #1 APPROXIMATELY LOCATED AT CS 1-40

UNITS FIVE MUNDW D FEET GRID. COORDINATES ARE BASED
ON THE NEVADA STATE COORDINATE SYSTEM, CENTRAL ZONE.

MEASUREMENTS AND ELEVATIONS ARE SHOWN IN METERS. METERS ARE ROUNDED TO THE NEAREST 0.1 METER. WHERE DISCREPANCIES BETWEEN ELEVATIONS AND GRADIENTS OCCUR DUE TO ROUNDING, ELEVATIONS WILL GOVERN.

7. IN BASIS FOR THE TEST ALCOVE LOCATIONS IS THE EST DR
HMP/CC-001 REV 5/31-91.

THE GEOMETRICAL, STRUCTURAL FEATURES ARE BASED ON THE SAIC
-Preliminary Cross Section CC-CC, DATE 5/5-91.

NATURAL 11.1 ALGIVIS WILL BE LOCATED IN THE FIELD AS
 (CHICKEN) 1. REVEALED BY EXCAVATION. ALCOVE LOCATIONS

AREA IN LSW, IN TO BE DETERMINED BEHIND AN ADVANCING
THEM WILL HAVE THE UTILITIES LOCATED IN A MANNER TO

1.1.1. CALCULATION ST-5A-001 FOR MAJOR COORDINATES

4453531

FALL 1 ZONE

RAM CONFIGURATION -

REFERENCE GAO

TEST LOCATION (CERTAIN) -----

TEST LOCATION (DEFINED) —

FOR DEFERRAL)

ESF Coordinated Sampling

Types of Samples Collected

- Samples Derived From Construction Activities**

- Rock**

- Grout**

- Shotcrete**

- Construction Air**

- Water Used For Construction**

- Construction Fluids**

- (Collected in Accordance with AP-6.26Q)**

- Non-Borehole Samples**

- Tunnel Wall**

- Tunnel Invert**

- Muck**

- Hand & Bulk Geologic**

- Perched Water**

- (Collected in Accordance with AP-6.26Q)**

- Borehole Samples**

- Core**

- Cuttings**

- Rubble**

- (Collected in Accordance with YLP-SII.2Q-SMF)**

**PRELIMINARY DRAFT
INFORMATION ONLY**

ESF North Ramp Starter Tunnel Alcove #1

Major Status Dates

| | |
|---|--------------------------------|
| Excavation of Starter Tunnel Begins | April 2, 1993 |
| Excavation of Starter Tunnel is Completed (first 60 meters) | September 20, 1993 |
| Construction of Alcove Begins | October 12, 1993 |
| Construction of Alcove is Completed | January 24, 1994 |
| Project Participant Occupies Alcove | January 26, 1994 |
| Horizontal Drilling Begins for Project Participant | February 22, 1994 |
| Project Participant Begins Borehole Testing in Alcove | March 2, 1994 |
| Horizontal Drilling is Completed in Alcove (three, 30 meter boreholes) | March 22, 1994 |
| Projected Duration of Borehole Testing in Alcove | Three to Five Years |

**PRELIMINARY DRAFT
INFORMATION ONLY**

Exploratory Studies Facility Plans and Records

ESF PLANS

- **Study Plans:**

The objective of a study plan is to identify data parameters to be collected and provide a test strategy based on information available at the time of publication.

- **Test Planning Packages:**

The objective of a test planning package is to capture high level detail test planning based on study plans and current information.

- **Work Plans:**

The objective of a work plan is to integrate field operations and interactions required to conduct a test, consistent with requirements and controls established in design requirements documents and Test Planning Packages.

ESF Records

- **Records:**

The objective of records is to assure that all field test activities are documented and those records are incorporated into the Yucca Mountain Project archives and data sets.

PRELIMINARY DRAFT
INFORMATION ONLY