A. Alan Blind Vice President

Consolidated Edison Company of New York, Inc. Indian Point Station Broadway & Bleakley Avenue Buchanan, NY 10511 Telephone (914) 734-5340 Fax: (914) 734-5718 blinda@coned.com

January 12, 2001

Re: Indian Point Unit No. 2 Docket No. 50-247 NL-01- 004

U.S. Nuclear Regulatory Commission Attn: Document Control Desk Mail Station P1-137 Washington, DC 20555-0001

Dear Sir:

Enclosed is the Monthly Operating Report for Indian Point Unit No. 2 for December 2000.

There are no commitments contained in this letter.

Sincerely, A Olan And

Enclosure

cc: Mr. Hubert J. Miller Regional Administrator - Region I US Nuclear Regulatory Commission 475 Allendale Road King of Prussia, PA 19406

> Senior Resident Inspector US Nuclear Regulatory Commission PO Box 38 Buchanan, NY 10511

Mr. Paul Eddy State of New York Department of Public Service 3 Empire Plaza Albany, NY 12223



OPERATING DATA REPORT

DOCKET NO.	50-247		
DATE Ja	nuary 3, 2001		
COMPLETED BY	M. Walther		
TELEPHONE	(914)734-5728		

OPERATING STATUS

1.	Unit Name : INDIAN POINT UN	IT No. 2
2.	Reporting Period : December	r-2000
3.	Licensed Thermal Power (MWt):	3071.4
4.	Nameplate Rating (Gross Mwe):	1008
5.	Design Electrical Rating (Net Mwe):	986
6.	Maximum Dependable Capacity (Gross Mwe)	: 985
7.	Maximum Dependable Capacity (Net Mwe):	951

8. If Changes Occur in Capacity Ratings (Items Number 3 Through 7) Since Last Report, Give Reasons :

9. Power Level To Which Restricted, If Any (Net Mwe):

10. Reasons For Restrictions, If Any:

	This Month	Yrto-Date	Cumulative
11. Hours In Reporting Period	744	8,784	232,345
12. Number Of Hours Reactor Was Critical	44.17	1,143.67	157,986.77
 13. Reactor Reserve Shutdown Hours 	0	0	4,566.64
14. Hours Generator On-Line	0	1,099.50	154,210.35
15. Unit Reserve Shutdown Hours	0	0	0
16. Gross Thermal Energy Generated (MWH)	1,548	3,335,051	431,903,745
17. Gross Electrical Energy Generated (MWH)	0	1,102,484	134,161,923
18. Net Electrical Energy Generated (MWH)	-12,910	1,013,260	128,430,188
19. Unit Service Factor	0	12.5	66.4
20. Unit Availability Factor	0	12.5	66.4
21. Unit Capacity Factor (Using MDC Net)	0	12.3	62.1
22. Unit Capacity Factor (Using DER Net)	0	11.7	60.1
23. Unit Forced Outage Rate	100	87.5	15.0

24. Shutdowns Scheduled Over Next 6 Months (Type , Date , and Duration Of Each) :

25. If Shut Down At End Of Report Period, Estimated Date Of Startup:	January 2001			
26. Units In Test Status (Prior to Commercial Operation) :	Forecast	Achieved		
INITIAL CRITICALITY	N/A	N/A		
INITIAL ELECTRICITY	N/A	N/A		
COMMERCIAL OPERATION	N/A	N/A		

AVERAGE DAILY UNIT POWER LEVEL

DOCKET NO.	50-247
UNIT	I.P. Unit #2
DATE	January 3, 2001
COMPLETED BY	M. Walther
TELEPHONE	(914)734-5728

MONTH	December-2000		
DAY AV	ERAGE DAILY POWER LEVEL (MWe-Net)	DAY AVER	AGE DAILY POWER LEVEL
1	0	17	0
2	0	18	0
3	0	19	0
4	0	20	0
5	0	21	0
6	0	22	0
7	0	23	0
8	0	24	0
9	0	25	0
10	0	26	0
11	00	27	0
12	0	28	0
13	0	29	0
14	0	30	0
15	0	31	0
16	0		

INSTRUCTIONS

· · ·

On this format, list the average daily unit power level in Mwe-Net for each day in the reporting month. Compute to the nearest whole megawatt.

UNIT SHUTDOWNS AND POWER REDUCTIONS

DOCKET NO.	50-247
UNIT	I.P. Unit #2
DATE	January 3, 2001
COMPLETED BY	M. Walther
TELEPHONE	(914)734-5728

f'

REPORT MONTH December-2000

3

No.	Date	Type ¹	Duration (Hours)		Method of Shutting Down Reactor ³	Licensee Event Report #	System Code ⁴	Component Code ⁵	Cause & Corrective Action to Prevent Recurrence
1	000215	F	744.00	A	2	2000-001-00	СН	HTEXCH	Reactor manually tripped due to a tube leak in 24 Steam Generator. The unit was brought to cold shutdown to conduct Steam Generator Inspections. Steam Generator replacement project physical activities completed in December 2000. Unit start up initiated.

1

.

F : Forced S : Scheduled

led A - Equipment Failure (Explain)

2

B - Maintenance or Test

C - Refueling

Reason :

D - Regulatory Restriction

E - Operator Training & License Examination

F - Administrative

G - Operational Error (Explain)

H - Other (Explain)

Method :

1 - Manual

2 - Manual Scram

3 - Automatic Scram

4 - Other (Explain)

Exibit G - Instructions for Preparation of Data Entry Sheets for Licensee

Event Report (LER) File (NUREG-0161)

5

4

Exibit I - Same Source

SUMMARY OF OPERATING EXPERENCE

December-2000

Steam Generator replacement project physical activities were completed in December 2000. Indian Point Unit 2 remained in cold shutdown until December 12th when hot shutdown conditions were attained. Initial criticality for Cycle 15 was achieved on December 30th. Unit synchronization to the bus is anticipated in January 2001.

W.O # 00-17924	SYSTEM EE	COMPONENT 21 EDG		WORK PERFORMED Replaced five (5) control relays for Emergency Diesel
00-17924	EE.	21 EDO	12/2/00	Generator prior to end of estimated life.
00-17078 00-19376 00-18358 00-18359	RPS	Relays	12/8/00 12/27/00 12/27/00 12/27/00	Replaced 26 Reactor Protection System relays.
Proj 00-238	CC	Steam Generators	12/28/00	Replaced 21, 22, 23, 24 Steam Generators.