

Tennessee Valley Authority. Post Office Box 2000, Soddy-Daisy, Tennessee 37384-2000

March 19, 2001

U.S. Nuclear Regulatory Commission ATTN: Document Control Desk Washington, D.C. 20555

Gentlemen:

In the Matter of) Docket Nos. 50-327 Tennessee Valley Authority) 50-328

SEQUOYAH NUCLEAR PLANT - UNITS 1 AND 2 - COMMITMENT SUMMARY REPORT

The purpose of this letter is to provide the Sequoyah Commitment Summary Report for the period of May 31, 1999 to November 14, 2000, as required by the NRC endorsed Nuclear Energy Institute's (NEI) "Guideline For Managing NRC Commitments." This report summarizes docketed commitments that TVA has evaluated and revised using administrative controls that incorporate the guidelines.

If you should have any questions, please contact me at (423) 843-7170 or J. D. Smith at (423) 843-6672.

edro Salas

Licensing and Industry Affairs Manager

D030

U.S. Nuclear Regulatory Commission Page 2 March 19, 2001

Enclosure

cc: Mr. R. W. Hernan, Project Manager
Nuclear Regulatory Commission
One White Flint, North
11555 Rockville Pike
Rockville, Maryland 20852-2739

NRC Resident Inspector Sequoyah Nuclear Plant 2600 Igou Ferry Road Soddy-Daisy, Tennessee 37384-3624

Regional Administrator
U.S. Nuclear Regulatory Commission
Region II
Sam Nunn Atlanta Federal Center
61 Forsyth St., SW, Suite 23T85
Atlanta, Georgia 30303-3415

ENCLOSURE SEQUOYAH NUCLEAR PLANT COMMITMENT SUMMARY REPORT

| Commitment Evaluation #/ Commitment Tracking # 16-022 NCO880167010 | TVA revised response to NRC Bulletin 88-04 dated March 15, | Summary of Original Commitment TVA will conduct full-flow testing of SQN's Unit 1 motor driven auxiliary feedwater (MDAFW) pumps to ensure these pumps meet or exceed their design | Summary of Commitment Changes Decommit | Basis/Justification For Changes The testing was performed. Full flow testing of the MDAFW pumps is no longer required. This is based on the installation of additional mini-flow capacity for these pumps during SQN's Cycle 5 refueling outage for |
|---|--|---|---|--|
| 16-023 NCO870279001 | TVA letter to NRC dated September 24, | requirements. This testing will be completed during startup from the Unit 1 Cycle 4 refueling outage. TVA will revise plant surveillance instructions to require full flow testing of the MDAFW pumps every refueling | Decommit | each unit. Full flow testing was completed following the installation of additional mini-flow capacity. The test was acceptable. The testing was performed. Full flow testing of the MDAFW pumps is no longer required. This is based on the installation of additional mini-flow capacity for |
| | 1987 | outage. These revised instructions will be in place by the Unit 2 Cycle 3 refueling outage for Unit 2 and the Unit 1 Cycle 4 refueling outage for Unit 1. | | these pumps during SQN's Cycle 5 refueling outage for each unit. Full flow testing was completed following the installation of additional mini-flow capacity. The test was acceptable. |
| 16-025 NCO910009002 | TVA response to Generic Letter 90-06 dated November 21, 1991 | TVA will submit a technical specification change to incorporate provisions for testing PORVs prior to unit shutdown for refueling while in Mode 3 or Mode 4. This change will be submitted by the end of the Unit 1 Cycle 5 refueling outage. | Decommit | Technical Specification Change 91-13 was submitted by TVA letter dated November 21, 1991 and approved by NRC letter dated March 10, 1992. The provisions for testing PORVs prior to unit shutdown for refueling while in Mode 3 or Mode 4, is no longer applicable based on SQN Technical Specification Change 98-01 and a revised commitment for PORV testing approved by NRC. The PORV test conditions defined by SQN Technical Specification Change 98-01 supersede the previous testing commitment and establishes PORV testing in Modes 3, 4, or 5 with a steam bubble in the pressurizer. These test conditions are acceptable for assessing PORV performance and are discussed in NRC letters to Watts Bar dated March 1, 1999 and SQN dated November 19, 1998. |