

From: Gregory Cranston
To: Pete Eselgroth
Date: Wed, Apr 26, 2000 2:52 PM
Subject: IP2 Qualification of NDE Personnel - Update

As of Friday 4/21/00:

- Westinghouse reported to the licensee that they had 'found' all the missing documentation. The folders with the documentation for the Korean analysts and testing personnel were located in a file cabinet of one of Westinghouse's senior analysts in Pittsburgh.
- The licensee committed to reviewing 100% of the personnel qualification packages using an independent Level 3 inspector.
- They had reviewed 42 packages as of Friday, of which 33 were the Westinghouse personnel. All required documentation was found for the 42 packages.
- The licensee expects to have the review of the 135 packages done in two weeks.

Regarding the parallel team analysis method, Westinghouse uses the EPRI guidelines, which is the minimum accepted analysis technique, where there are two teams with each team independently checking the data. If either team finds an indication the data goes to a review team for confirmation (or rejection) of an indication. The licensee has a Level 3 inspector who randomly checks data that passed the parallel team screenings.

CC: David Lew, Michael Modes

[REDACTED]

114 -

A179