

From: Wayne Schmidt
To: Brian Holian, David Lew, Edmund Sullivan, Emmett Murphy
Date: Thu, Jul 13, 2000 1:14 PM
Subject: IP2 SGs - discussion with NY State

I had a brief discussion with John Roberts today about the inspection - he had been initially scheduled to accompany the team, but due to a pressing family matter was unable, however we had committed to keeping him informed. We talked very generally about the preliminary team findings.

He has one concern about the mill annealing of the tubes and what Con Ed'd assumptions are, based on low row pulled tube data. He said that he believed that the initial annealing temp was approx. 1750°F, but that based on the grain structure of the pulled tubes Con Ed assumed that the temperature was approximately 100 °F higher.

He questions the assertion of this higher annealing temperature based on a small sample of pulled tubes.

A1110

ITEM # 160