

American Electric Power

Meeting with

Nuclear Regulatory Commission

Discussion of Containment
Subcompartment Walls

Restarting D. C. Cook
June 1, 2000



8/9

Agenda

■ **Introduction/Agenda**

Mike Rencheck

■ **Background**

Scot Greenlee

■ **Description of the Issues, Analysis,
Extent of Condition, Corrective
Actions**


**Scot Greenlee &
Brenda Kovarik**

■ **Conclusion**

Mike Rencheck


Background: Diagram of Containment Subcompartment Walls

■ Containment



Background: Diagram of Containment Subcompartment Walls

■ Containment (Unit 2)



Background: Description of Subcompartment Walls

■ **Four Walls in Each Unit**

■ **Focus on Unit 2:**

- **Two end walls of CEQ Fan Room (Upper Compartment)**
- **Two end walls of Instrument Room (Lower Compartment)**
- **All walls restrained at three sides**

Summary of the Issues: As-found Unit 2 Subcompartment Walls

54° 126° 234° 307°

■ Grout Strength		X		X
■ Open Pockets		X		
■ Cut Rebar		X		
■ Asbestos		X		
■ Rebar Location	X	X	X	X
■ Rebar Cover	X	X	X	X

Description of the Issues: Grout Strength

- **Spalling Discovered During System Readiness Reviews**
 - Grout discovered during repair
- **Top of 126° and 307° Walls Grouted**
 - 126° wall due to ice condenser structure interference
 - 307° wall due to construction sequence - installed after ice condenser slab poured
- **Grout Strength**
 - Estimated as 1000 psi in 126° wall
 - Tested in 307° wall: 1,280, 1,770, and 4,380 psi


Description of the Issues: Open Pockets

- Pockets at Top of 126° Wall for Bolting
- Design Required Pockets to be Grouted
- Pockets Left Open From Original Construction

Good QC ?
How about No QC

Description of the Issues: Open Pockets - Configuration of Unit 2 Ice Condenser Column Anchorage

■ Typical Slab/Column Connection (Unit 2 Only)




9
June 1, 2000



Description of the Issues: Open Pockets - Configuration of Unit 2 Ice Condenser Column Anchorage

■ Detail Showing Pocket for Anchorage Through Bolts




10
June 1, 2000

Description of the Issues: Cut Rebar

- Vertical Rebar Cut at Top of 126° Wall
- Cuts Required for Installation of Ice Condenser Anchorage
BUT NOT ON DRAWINGS
- Excavation Determined Extent of Condition on 126° Wall
- Issue Limited to 126° Wall

Description of the Issues: Cut Rebar


■ Detail Showing Chipped Grout



12
June 1, 2000

Description of the Issues: Cut Rebar

■ Detail Showing Excavation and Rebar



13
June 1, 2000


Description of the Issues: Asbestos

- **Asbestos Blanket Found at Top of 126° Wall During Excavation**
- **Likely Used for Cutting of Embedments - Then Left Behind**
- **Embedment Cutting Limited to 126° Wall**
- **No Asbestos Found in 307° Wall**

Evaluation: Mapping and Excavation

- **126° Wall Grout Excavated - Accessible Areas at Top on CEQ Fan Room Side**
- **307° Wall Grout Excavated - Four Locations to Verify Bar Penetration Into Ice Condenser Slab**
- **Radar Mapping - All Four Walls**
 - Critical accessible areas
 - Both sides of each wall

Description of the Issues: Wall Radar Mapping



16
June 1, 2000



Description of the Issues: Rebar Location

■ Design

- #9 rebars at 12 inch centers (vertical)
- #11 rebars at 6 inch centers (horizontal - accumulator side)
- #11 rebars at 12 inch centers (horizontal - instrument/CEQ fan room side)

MORE PRESSURE

■ Excavation and Radar Mapping - Average Spacing:

- Horizontal bars per design
- Vertical bars
 - » Most areas per design
 - » Up to 15 inch spacing in limited areas

Description of the Issues: Rebar Cover

■ Design

- Horizontal bars - 2³/₄ inch cover
- Vertical bars - behind horizontal (4¹/₈ inch cover)

■ Excavation and Radar Mapping:

- Minimum ACI cover requirements met
- Average maximum depth developed for horizontal bars and vertical bars

Wall Analysis: Overview

- Given Issues, All Walls Analyzed to Ensure Operability
- In-situ Parameters Used
 - Grout strength
 - Concrete strength
 - Rebar location
 - Rebar cover
- All Walls Operable With Margin

BULL

Wall Analysis: Design Inputs

■ Grout Strength

– 307° wall - 1,000 psi

– 126° wall

» Filled pockets and excavation with new grout

» 2,500 psi new grout (conservative) — *what area*

» No credit for old grout

■ Concrete Strength

– 5,300 psi design strength concrete based on cylinder test data

■ Rebar Locations From Mapping and Excavation Data

■ New Transient Mass Distribution (Pressure) Loads

Wall Analysis: Acceptance Criteria

■ Limiting Design Load Combination

– UFSAR Eq. (i): $C = 1.5 P1 + DL + T + TL$

» C = Wall capacity

» P1 = Pressure load due MSLB

» DL = Dead load

» T = Operating thermal gradient load

» TL = Liner temperature load (not applicable to walls)

– DL and T loads are negligible

■ Operability Criteria: $C > 1.0 P1$

Analysis: Results

- Conservative Analysis
- All Four Walls Operable
- Margin Available ($C > 1.0$ P1)

<u>Wall</u>	<u>Simplified</u>	<u>Yield Line</u>
54°	1.36	1.48
126°	1.21	1.34
234°	1.25	1.54
307°	1.29	2.83

NOT ALLOWED
WE NEED TO KNOW
where bars are
exactly

Extent of Condition: Other Unit 2 Structures

? what do I
chopping any
other wall

■ Ice Condenser Support Interference and Asbestos Limited to 126° Wall

Second time telling us this, hope this time
its correct


■ Grout Deficiencies Limited to the 307° Instrument Room and 126° CEQ Fan Room Walls

■ Other Construction Openings Evaluated

- Containment
- Crane Wall

Doing it right ...
Every step of the way.
COOK NUCLEAR PLANT

Extent of Condition: Crane Wall Construction Opening



The Donald C. Cook Nuclear Plant
Date: 4/1/78 Photo No. 7251
Erection opening in containment,
looking northwest.

24
June 1, 2000

AEP AMERICAN®
ELECTRIC
POWER

Extent of Condition: Other Unit 2 Structures


■ Rebar Placement

- Structural elements similar to accumulator walls
 - » Steam Generator Enclosure
 - » Pressurizer Enclosure
 - » Primary Shield Wall
 - » Crane Wall
- Similar structural elements significantly thicker (less limiting)
- Variations offset by conservatism in design
 - » Confirmed by Steam Generator and wall evaluations
- No generic issues from review of construction records

Similar design

Doing it right ...
Every step of the way.
COOK NUCLEAR PLANT

Unit 2 Containment Under Construction




The Donald C. Cook Nuclear Plant
Date: 11/1/71 Photo No. 1856
Portion of Unit 2 containment,
looking southeast.

26
June 1, 2000

AEP AMERICAN[®]
ELECTRIC
POWER

Doing it right ...
Every step of the way.
COOK NUCLEAR PLANT

Unit 2 Containment Under Construction



The Donald C. Cook Nuclear Plant
Date: 5/8/72 Photo No. 2284
Interior of #2 containment as
seen from south tower crane,
looking southeast.

27
June 1, 2000

AEP AMERICAN®
ELECTRIC
POWER

Corrective Actions - Completed

- **Performed Field Investigation and Confirmation of Rebar Depth and Location**
- **Tested Cores of Existing Grout (Unit 2 Wall at 307°)**
- **Excavated/Missing Grout Replaced with High Strength Grout**
- **Verified Concrete Strength from Construction Records**
- **Determined Wall Structural Capabilities**
- **Assessed Extent of Condition**


Corrective Actions - Post Restart

- **Develop Schedule for Permanent Resolution during Unit 1 Restart Preparations**
 - Review with NRC prior to restart of Unit 1

- **Achieve Agreement on Final Course and Schedule by Unit 1 Restart**

Conclusion: Unit 2 Walls

- Walls Safe for Restart
- Reasonable Assurance that Other Structures Not Impacted



Doing it right ...

Every step of the way.

COOK NUCLEAR PLANT